

बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का एक उपक्रम)

पश्चिम बोरिंग कैनल रोड, राजापुर पुल, पटना- 800001

email- cgmbuidco@gmail.com

पत्रांक- बु०/यो० -1708/20(पार्ट-3)-

6236

दिनांक-

16-12-22

सेवा में,

परियोजना निदेशक

आयोजन निरूपण एवं अनुश्रवण,

बुडको, पटना।

विषय- जलापूर्ति ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार(उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह नवम्बर-2022 के संबंध में।

प्रसंग:- बुडको के कार्यालय आदेश सं०-38 दिनांक-29.04.29

महाशय,

उपर्युक्त विषय के संबंध में जलापूर्ति ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन माह नवम्बर-2022 का प्रमंडलों से प्राप्त प्रतिवेदन के आधार पर तैयार कर संलग्न कर भेजा जा रहा है।

अनु०:-यथोक्त।

[Handwritten signature]
17/12/22

विश्वासभाजन

[Handwritten signature]
14/12/22

(अमलेन्दु कुमार रंजन)

महाप्रबन्धक

जलापूर्ति ड्रेनेज एवं सिवरेज (मु०)
बुडको, पटना।

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

नवम्बर-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900		Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेज-II सर्वेकद - श्री रामधर साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	31.03.2021	4.41	4.13	4.13	Pipeline-24.853 km HSC-3763 R.R - 21.200 km	Pipeline-24.853 km HSC-3763 R.R - 18.200	Completed	Pipeline-22.850 km HSC-3250 R.R - 18.200 km	पूर्ण

[Signature]

General Manager (HQ),
DWS, BUIDCo

158

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

नवम्बर-2022

Rs. In Lakh

Sl. No	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	Design, Build construction of Storm Water Drainage System including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari Infrastructure Pvt. Ltd. - Annu infra construct India Pvt. Ltd. (JV), New Delhi	3	4	5	6	7	8	9	10	11	12	13
									a) Mithanpura to Tirhut Canal Drain Excavation- 3268.7m Bottom slab PCC- 3262.2m RCC Raft- 3223.5m. Side wall RCC done- 1st Wall- 3198.5 m. Final Wall- 3151 m. Top Slab- 395.40 m Culvert- 13 nos. comp.		a) Mithanpura to Tirhut Canal Drain Excavation- 3268.7m Bottom slab PCC- 3262.2m. RCC Raft- 3223.5m. Side wall RCC done- 1st Wall- 3198.5 m. Final Wall- 3151 m. Top Slab- 395.40 m Culvert- 19 nos. comp.	1) Mithanpura ii) 720- 360m drain from Mithanpura to Dighra ghunti & .10m retaining wall with covered drain from Dighra ghunti to STP entry. iii) Work stop due to govt. Land issue. iv) Private & Govt. Amin visited site for demarcation of govt. Land on 14.08.2022. v) Work stop due to frequently & heavy rain intimated by letter no. 404 dated 06.10.2022.
									b) Kachchi-Pakki Excavation- 261.5m PCC - 261.5m Raft - 261.5m 1st wall - 261.5 m Final Wall - 261.5 m		b) Kachchi-Pakki Excavation- 261.5m PCC - 261.5m Raft - 261.5m 1st wall - 261.5 m Final Wall - 261.5 m	2) Kachchi Pakki i) In 150m we get approval to execute Kachchi drain vide EE letter No. 90 dated 16.08.2022. ii) Temporary shifting of live electric wire almost 200m live wire shifted. Work stopped as order by Nagar Ayukt of length 1055m due to Govt. Land issue vide letter no. 612 dated 06.04.2022 for land demarcation. iii) As discussed on Meeting held with MD BUDCo on 31.01.2022 at Patna left the entire side part of Kachchi Pakki of length 562m. Work as per agreement. iv) Demarcation of govt. land started on 18.08.2022.
									c) 70 Nos column out of 94 column completed. D) 19 Nos of culvert completed.		c) 70 Nos column out of 94 column completed. D) 19 Nos of culvert completed.	i) Applied for NOC from NHAI vide letter no. 349 dated 16.08.2022. ii) Applied for electrical estimate for pole shifting vide letter no. 367 dated 10.07.2022. iii) Applied for NOC for a length of 12.5m along the railway track vide letter no. 209 dated 02.09.2021.

137

15

172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU- 6/Yo-109/18- 60-SBD, Dated- 31.05.2019	30.11.21 Extended to 31.03.202 3)	28.62	24.43	24.20	1. Drain-22.409 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total 38 MLD 3. Culvert-21 Nos	4) Sikandarpur i) Applied for NOC from irrigation department for laying DI pipe vide letter no. 355 dated 22.06.2022, site visit completed with EE BUIDCo, EE irrigation, SE irrigation, ii) Applied for NOC for land acquisition of intermediate pumping station 1 & 2 vide letter no. 366 dated 10.07.2022 iii) Applied for electrical estimate for pole shifting vide letter no. 362 dated 30.06.2022 (Urban I). iv) Applied for electrical estimate for pole shifting vide letter no. 363 dated 30.06.2022 (Rural). v) Applied for NOC for land execution of intermediate pumping station 3 vide letter no. 375 dated 22.07.2022. vi) Hydraulic design and drawing are submitted to BUIDCo for approval vide letter no. 390 dated 03.08.2022. 5) Bhilgaon i) Applied for NOC from RCD vide letter no. 340 dated 02.06.2022. ii) Applied for NOC from NHAI vide letter no. 348 dated 15.06.2022. iii) Applied for electrical estimate for pole shifting vide letter no. 350 dated 19.06.2022. iv) Hydraulic design & drawing are submitted to NIT, Patna for vetting vide letter no. 385 dated 16.08.2022.
---	---	--	--------------	--------------	--------------	---	--

Binar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

नवम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किसानगंज जलापूर्ति योजना फेज-1 सर्वेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20 (Extended to 31.07.2021)	21.44	20.31	20.31	Pipeline-66.969 km HSC-14523 OHT-3 Rising Main-500m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-4.79 km HSC-11017 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-0 km HSC-0 OHT-0 Rising Main-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-64.819 km HSC-11017 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	2 nos. ESR has to repair Claim/variation sanctioned by HQ & work is in progress.
2	किसानगंज जलापूर्ति योजना फेज-1 सर्वेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt. 19.02.18	45.31 12.06.2018	11.12.2019 (Extended to 31.07.2021)	40.79	38.98	38.98	Pipeline-113.23 km (Revised- 119.238 km) HSC-6320 (Revised-8500) OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1200m SCADA-10	Pipeline-119.238 km HSC-8809 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 Rising Main-0 SCADA-0	Pipeline-119.238 km HSC-8809 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	4 nos. ESR has to repair Claim/variation sanctioned by HQ & work is in progress.

General Manager (HQ),
DWS, BUIDCo

139

Binar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

नवम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Ganadhipati const	संश्लि-24.59 करोड	संश्लि-21.7324 करोड 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-40.256 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	13
2	अररिया जलापूर्ति योजना फेज- II संवेदक-मैसर्स उन्नत इंफ्रास्ट्रक्चर	संश्लि- 8.64 करोड पत्राक- 130/08.03. 2018	संश्लि-8.69 करोड 26.10.2018	25.07.2019	8.28	7.42	7.42	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Work complete	Pipeline-46.561 km HSC-3484	

(Signature)
General Manager (HQ),
DWS, BUIDCo

133

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Purnea District

नवम्बर-2021
Rs. In Crore:

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	पूँरिया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalandia Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.- 1519, Dated- 27.06.17.	राशि - 113.1918 dt.- 12.03.2018	11.03.20 (Extended to 31.07.2021)	86.89	86.01	79.64	Pipeline-184.75 km (223.60 Km Revised) HDPE Pipe - 23.869 km HSC-34995 (18500 Revised) OHT-5 Tubewell-16 Pump House-15 Pump Motor-15 Transformer-15 Staff Quarter-5	Pipeline-196.316 km HDPE Pipe - 20.108 km HSC- 17519 OHT-4 Comp. 1 in progress Tubewell-16 Pump House-10 Comp. & 2 in progress Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply Staff Quarter-0	Pipeline-0.100 km HDPE Pipe - 1.568 km HSC-44 OHT-1 in progress Tubewell-0 Pump House- 1 in progress Pump Motor-0 Transformer- 0 Staff Quarter-0	Pipeline-196.416 km HDPE Pipe - 21.676 km HSC- 17563 OHT-4 Comp. 1 in progress Tubewell-16 Pump House-10 Comp. & 2 in progress Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply Staff Quarter-0	13
2	पूँरिया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalandia Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408 dt.- 16.07.2018	15.07.20 (Extended to 31.07.2021)	61.98	61.98	58.03	Pipeline-155.48 km (168.859 Km Revised) HDPE Pipe - 19.580 km HSC-20048 (12508 Revised) OHT-4 Tubewell-11 Pump House-13 Pump Motor-13 Transformer-13 Staff Quarter-4	Pipeline-143.505 km HDPE Pipe - 8.744 km HSC-7314 OHT- 4 comp. Tubewell-10 Pump House-7 comp. & 2 in progress Pump Motor-7 install Transformer-8 install Staff Quarter-0	Pipeline- 0 km HDPE Pipe - 1.371 km HSC-0 OHT- 0 Tubewell-0 Pump House- 2 in progress Pump Motor-0 Transformer-0 Staff Quarter-0	Pipeline-143.505 km HDPE Pipe - 10.115 km HSC-7314 OHT- 4 comp. Tubewell-10 Pump House-7 comp. & 2 in progress Pump Motor-7 install Transformer-8 install Staff Quarter-0	

General Manager (HQ),
DWS, BUIDCO

150

Omni Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

नवम्बर-2022
Rs. In Crore:

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-105.10 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19 (Extended to 31.07.2021)	76.21	74.45	74.45	Pipeline-212 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-191.562 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 comp., 1 in progress Pump Motor-14 install Transformer-12 installed	Pipeline-0 km HSC-0 OHT-2 in progress Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0	Pipeline-191.562 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 comp., 1 in progress Pump Motor-14 install Transformer-12 installed	
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020 (Extended to 31.07.2021)	37.45	32.90	32.90	Pipeline-74.64 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.909 km HSC-7458 OHT-2 in progress. Tubewell-10 Pump House-9 comp., 1 in progress Pump Motor-8 installed Transformer-8 Nos comp.	Pipeline-0 km HSC-207 OHT-0 in progress. Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0	Pipeline-75.909 km HSC-7665 OHT-2 in progress. Tubewell-10 Pump House-9 comp., 1 in progress Pump Motor-8 installed Transformer-8 Nos comp.	
3	कटिहार स्पोर्ट्स वाटर ड्रेनेज संवेदक का नाम- M/s Jayantisuper Construction Pvt. Ltd. JV Sai Engitem & Construction Pvt. Ltd.	पत्रांक-32 दिनांक- 04.06.2021	राशि-233.56 करोड़ दिनांक- 31.05.2022	30.05.2025	-	-	-					
Survey Work in Progress.												

General Manager (HQ),
DWS, BUDDCo

12

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

नवम्बर-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	F and receive	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत योजना अन्तर्गत सारंगी जलपूर्ति योजना। 67.99, letter no-2165 dated-09.10.2016	61.84 Dated 16.07.2018	15-07-2020 (Extended to 31.12.2021)	60.40	51.92	44.46		Pipeline-106.330 km HSC-21500 OHT-3 Tubewell-9 Pump House-9 SCADA-1 Road Restoration - 81.0 km	Pipeline-98.668 km HSC-16146 OHT-1 Comp., 2 in progress Tubewell-7 Pump House-7 SCADA-0 Road Restoration- 58.606 km	Pipeline-1.53 km HSC-297 OHT- 2 in progress. Tubewell-1 Pump House-0 SCADA-0 Road Restoration- 0.640 km	Pipeline-100.198 km HSC-16443 OHT- 1 Comp., 2 in progress Tubewell-8 Pump House-7 SCADA-0 Road Restoration- 59.246 km	Work is in progress and issue for pump house in mudapur
2	राज्य योजना अन्तर्गत दोनार मुन्सी से टेनही पुल तक नाला निर्माण कार्य। 25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020 (Extended to 30.06.2022)	21.98	18.77	14.04		Cover Drain of size 1.5 m to 4.5 m width Height 3to 4 m . Length 3.509 km	PCC-1835 M Base-1835 M Vertical Wall-1835 M	PCC-30 M Base-30 M Vertical Wall- 30 M	PCC-1865 M Base-1865 M Vertical Wall-1865 M	Work is in progress
3	राज्य योजना अन्तर्गत बेला चौक से डीएमडीएच बच्चा गार्ड तक मौसौली पथ एवं नाला निर्माण कार्य। 1.4819 Lt. 63 dt. 27.09.2018	1.2351188, dated-11.11.19	10.08.2020	0.74795	0.723	0.723		PCC road 1800' Drain- 3130' Paaver Block - 1800'	PCC road 1520' Drain - 2880'	PCC road - 0' Drain - 0'	PCC road 1520' Drain - 2880' Paaver Block - 500'	Work is in progress
4	बीकानेर रोड पथ से गायत्री मंदिर से दारुमट्टी चौक दुर्गा होटल के पीछे तथा गुरी बाजार होते हुए विद्युतमयि स्थूल तक बकल सहित RCC नाला निर्माण कार्य। 1.57644 ref 4298 Dated 20.03.2018	1.4474050, dated-01.04.2022	31.03.2023	1.5754	0.000	0.000		Length - 2350'	Length - 90'	Length - 90'	Length - 180'	अभी प्रगति पर है।
5	राज्य योजना अन्तर्गत कपूरी चौक से सेदनाम तक पूर्वी निर्मित सू-गमनीय नाला के बांधोबास कार्य। 6.11 ref 30 Dated 24.10.2018	5.84 crore dated 29.09.2022	28.09.2023	0	0.000	0.000		Length - 8400'	0	0	0	Not Started yet

Handwritten signature

General Manager (HQ),
DWS, BUIDCO

150

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
		3	4	5	6	7	8	9	Upto Previous Month	During the Month	Total Progress	
1	अंझारपुर जलापूर्ति योजना मोबाइल नं०-9471009096 सेवेदक का नाम-अर्चना कौन्ट्रेक्टर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05-2019	28.05.2020	1.89	1.88	1.77	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	11	12 Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	13 Work completed.
	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का ज्ञापक- 280 / नॉ10नि०-02-10 / 2017-167 दिनांक-28.03.2017	115.6593 dated-04-06-2019	04.12.2021 (Extended to 03.08.2022)	56.75	53.23	46.11	1- Drain-14,19 KM 2 m wide Drain of length 870m 1.8 m wide Drain of length 6.0m 1.5 m wide Drain of length 364m 1.2 m wide Drain of length 1614 m	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4 m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed	2 m wide Drain of length 0m is completed 1.8 m wide Drain of length 0m is completed 1.5 m wide Drain of length 0m is completed 1.2 m wide Drain 0m	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4 m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed	
	सेवेदक का नाम-Krushni Infrass India Pvt. Ltd							1 m wide Drain 670 m Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m Side wall- 925m Cover Slab- 925m	1 m wide Drain 751.1 m drain Watson Canal (4m wide) Excavation-54m Sand filling- 54m PCC - 54m Side wall- 54m Cover Slab- Nil	1 m wide Drain 0 m Watson Canal (4m wide) Excavation-0m Sand filling- 0m PCC - 0m Side wall- 0m Cover Slab- 0	1 m wide Drain 751.1 m drain Watson Canal (4m wide) Excavation-54m Sand filling- 54m PCC - 54m Side wall- 54m Cover Slab- Nil	

Required STP
land is not
available

128

Watson Canal (6m wide)	Watson Canal (6m wide)	Watson Canal (6m wide)	Watson Canal (6m wide)
Excavation-1359m	Excavation-1342m	Excavation-1342m	Excavation-1342m
Sand filling-1359m	Sand filling-1342m	Sand filling-1342m	Sand filling-1342m
PCC-1359m	PCC-1342m	PCC-1342m	PCC-1342m
RCC Base-1359m	RCC Base-1342m	RCC Base-1342m	RCC Base-1342m
Side Wall- 1st Lift	Side Wall- 1st Lift	Side Wall- 1st Lift	Side Wall- 1st Lift
RHS- 1359m	RHS- 1342m	RHS- 1342m	RHS- 1342m
Center Wall 1st lift-1359m	Center Wall 1st lift-1342m	Center Wall 1st lift-1342m	Center Wall 1st lift-1342m
Side wall 1st lift LHS-1359m	Side wall 1st lift LHS-1342m	Side wall 1st lift LHS-1342m	Side wall 1st lift LHS-1342m
Side Wall- 2nd Lift	Side Wall- 2nd Lift	Side Wall- 2nd Lift	Side Wall- 2nd Lift
LHS- 1359m	LHS- 1342m	LHS- 1342m	LHS- 1342m
Center Wall 2nd lift-1359m	Center Wall 2nd lift-1342m	Center Wall 2nd lift-1342m	Center Wall 2nd lift-1342m
Side wall 2nd lift	Side wall 2nd lift	Side wall 2nd lift	Side wall 2nd lift
RHS- 1359m	RHS- 1342m	RHS- 1342m	RHS- 1342m
Hunch- 10822m	Hunch- 10736m	Hunch- 10736m	Hunch- 10736m
Cover Slab- 1359m	Cover Slab- 662.5m	Cover Slab- 662.5m	Cover Slab- 662.5m
Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)
Excavation-1690m	Excavation-40m	Excavation-40m	Excavation-40m
Sand filling- 1690 m	Sand filling-40m	Sand filling-40m	Sand filling-40m
PCC - 1690m	PCC - 40m	PCC - 40m	PCC - 40m
RCC raft -1690m	RCC raft -40m	RCC raft -40m	RCC raft -40m
Side wall- 1690m	Side wall- 40m	Side wall- 40m	Side wall- 40m
Cover Slab- 1690m	Cover Slab- Nil	Cover Slab- Nil	Cover Slab- Nil
2. STP- 1 nos 15 MLD	Nil	Nil	Nil
3. Pump House = 1	93.00%	2.00%	95.00%

General Manager (HO),
DWS, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

नवम्बर-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	समस्तीपुर जलापूर्ति योजना। संवेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD- 01 OF 2016- 17) Lt. 60 dt. 07.02.17	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-43.190 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	Pipeline-43.190 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	

[Signature]

General Manager (HQ),
DWS, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

नवम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सहस्र जलापूर्ति योजना संवेदक का नाम-M/s Naland Engicon Pvt Ltd	राशि-92.91 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.- 15.11.2017	14.05.2019 (Extended to 31.12.2021)	91.06	85.06	85.06	Pipeline-175.584 km HDPE Pipe-38.600 km (Claim) HSC-26690 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16 SCADA - 7	Pipeline-175.584 km HDPE Pipe-33.784 km HSC-25359 OHT- 2 Comp. 2 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor- 14 nos. completed Transformer-16 (Supply), 14 installed Scada - 5 nos. Comp., 1 in progress	Pipeline-0 km HDPE Pipe-1.378 km HSC-212 OHT- 2 in progress Tubewell-0 Pump House- 2 in progress Pump Motor- 1 no. completed Transformer-0 installed Scada - 1 no. in progress	Pipeline-175.584 km HDPE Pipe- 35.162 km HSC-25571 OHT- 2 Comp. 2 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor- 14 nos. completed Transformer-16 (Supply), 14 installed Scada - 5 nos. Comp., 1 in progress	(i) Public dispute at Dumail pokhar Site after Construction of 4th staging work of OHT, 2T/W and pump house. Letter send to DM Saharsa by MD Sir, BUIDCo to resolve the matter (Letter No. 8490, 28.12.2020). (ii) निश्चित समय सीमा में कार्य करके जो प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पड़ गई है। (iii) निश्चित समय सीमा में कार्य करके जो प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पड़ गई है।
2	सिमरी बखियापुर जलापूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.85 करोड़	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019 (Extended to 31.10.2021)	3.75	3.69	3.69	Pipeline-16.34 km (23.340 km revised) 3000 m HDPE Pipe (Claim) HSC-6625	Pipeline-23.340 km HDPE Pipe-3000 m HSC-6625		Completed	
3	सहस्र स्टीम वाटर ड्रेनेज योजना संवेदक का नाम- R.K. Infraco Pvt Ltd- Charith Infrastructure Pvt Ltd	राशि-54.9020 करोड़ 28/10/2017-02-01/ 2017- 3006 मरियल आरि एवं लिमि- 25.03.2017	राशि - 55.50 करोड़ 24.07.2017	23.01.2019 (Extended to 31.12.2021)	52.65	52.65	52.65	Construction of 11.50 KM Drain Pumping Station- 02 nos.			Pipeline-175.584 km HDPE Pipe- 35.162 km HSC-25571 OHT- 2 Comp. 2 in progress Completed.	

General Manager (HQ),
DWS, BUIDCo

126

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

संवत् २०२२
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/10-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	5.23	4.11	Pipeline-37.14 km HSC-4316	Pipeline-37.113 km HSC-4205	Pipeline-0 km HSC-0 Leakage Repairing	Pipeline-37.113 km HSC-4205	Operation & Maintenance

(Signature)
General Manager (HQ),
DWS, BUIDCO

(Signature)

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

नवम्बर-2022

Rs. In Crores												
Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सुपौल जलापूर्ति योजना फेज- I संवैद्यक-मे. गणविपत्ति कंसद्रवशन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570	completed	completed	Pipeline-41.80 km HSC-3570	Completed and Under Operation & Maintenance.
2	सुपौल जलापूर्ति योजना फेज- II	08.386 131/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-10-2018	29.07.19	8.38	8.19	8.19	Pipeline-44.366 km HSC-3550	completed	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	Lists of HSC submitted to Nagar Parishad Supaul and rest 840 HSC record not submitted by Agency.
3	निर्मली जलापूर्ति योजना फेज- I संवैद्यक का नाम-नालन्दा ड्रिंकॉन	8.54	DB-7.180 O&M-0.185 Total-7.365 10.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-800	Completed and Under Operation & Maintenance.
4	निर्मली जलापूर्ति योजना फेज- II संवैद्यक का नाम-सुन ईटराईजेज	2.25 Cr 139.15.03.2010	DB-1.987 O&M-0.099 Total-2.086 26.09.2018	25.03.19	1.92	1.89	1.89	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173 (2180 revised)	Pipeline-10.247 km HSC-2180	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	Lists of 2180 HSC Submitted to Nagar Panchayat Nirmali.
5	सुपौल स्टोर्म वाटर ड्रेनेज योजना संवैद्यक का नाम- M/s Charith-Devkrishna(JV)	राशि -22.08 करोड़ 200/10/010-02-03/2017-118. नविस एच आर एल लिमिटेड- 2012-2018	राशि - 20.73 21.12.2018	20.06.2020 (Extended to 30.09.2021)	17.99	15.56	15.26	Construction of Storm Water Drainage 5.5 km (Revised 3.85 km according to new proposal)	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed. 96% work of RCC well work completed.		3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed. 96% work of RCC well work completed.	In the process of NOC from committee of williams school supaul to construct sump house The work are not working by Contractor

General Manager (HQ),
DWS, BUIDCO

124

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

नवम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलपूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt Ltd	सशि-6562 करोड़ पत्रांक-421, दिनांक-02.03.2016	सशि-6171, लेटर नो- 1929, 22.12.2016	21.11.2018	58.77	58.77	58.77	Pipeline-72.985/86.753 km HSC-9670/16484 OHT-4 Tubewell-10 Pump House-10 Pump Motor-9 Transformer-9 Transformer-10	Pipeline-83.260 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-9 Transformer-9	Pipeline- 0.033 km HSC-0 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-9 Transformer-9	Pipeline-83.293 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-9 Transformer-9	
2	छपरा जलपूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt Ltd	सशि-6776 करोड़ पत्रांक-108, दिनांक-17.01.2018	सशि-6590, 24.08.18	23.08.2020 (Extended to 28.02.2022)	63.12	49.00	49.00	Pipeline-108.36 km HSC-22915 (Rev)/16101 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-131.945 Km HSC-14938 OHT-3 Tubewell-9 Pump House-9 Pump Motor-7 Transformer-8	Pipeline-1.692 km HSC-277 OHT-0 Tubewell-1 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-133.637 Km HSC-15215 OHT-3 Tubewell-9 Pump House-9 Pump Motor-7 Transformer-8	
3	सूरीम वाटर ड्रेनेज योजना (छपरा नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021 (Extended to 31.03.2022)	27.54	26.21	26.21	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1085 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-977 mtr Cover-876 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-0 mtr Wall-0 mtr Cover-1 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-977 mtr Cover-877 mtr	Heavy Electrodescent slight made over nala. Electric Pole in the alignment of Nala.

General Manager (HQ),
DWS, BUEDCo

123

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

नवम्बर-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Compor ant Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	छपरा जलापूर्ति योजना कंज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	सशि-65.62 करोड़ पत्रांक-421 दिनांक-02.03.2018	सशि-61.71, letter no-1929, 22.12.2016	21.11.2018	58.77	58.77	58.77	Pipeline-72.985/86.753 km HSC-9670/16484 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-83.260 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-9 Transformer-9	Pipeline-0.033 km HSC-0 OHT-0 Comp. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-83.293 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-9 Transformer-9	13
2	छपरा जलापूर्ति योजना कंज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	सशि-67.76 करोड़ पत्रांक-100, दिनांक-17.01.2018	सशि-65.90, 24.08.18	23.08.2020 (Extended to 28.02.2022)	62.12	49.00	49.00	Pipeline-108.36 km HSC-22915 (Rev)/16101 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-131.945 Km HSC-14938 OHT-3 Tubewell-9 Pump House-9 Pump Motor-7 Transformer-8	Pipeline-1.692 km HSC-277 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-133.637 Km HSC-15215 OHT-3 Tubewell-9 Pump House-9 Pump Motor-7 Transformer-8	
3	स्ट्रीम वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated-27.02.2019	Rs. 27.38 22.08.2019	21.02.2021 (Extended to 31.03.2022)	27.54	26.21	26.21	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1085 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-977 mtr Cover-876 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-0 mtr Wall-0 mtr Cover-1 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-977 mtr Cover-877 mtr	Heavy Electrochment sheets made over nala. Electric poles in the alignment of Nala.

General Manager (HQ),
DWS, BUIDCo

122

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

नवम्बर-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- I सर्वेदक का नाम- M/s P Das C & C(JV)	राशि-74.60	राशि-74.60, 13.07.2018	12.07.20 (Extended to 30.06.2022)	63.00	53.58	53.58	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-14 Pump House-14 Pump Motor-14 Transformer-14 SCADA-5	Pipeline-134.580 km HSC-11941 OHT- 2 comp., 1 in progress Tubewell-12 Pump House-10 Pump Motor-12 Transformer-10 SCADA-0	Pipeline- 2.071 km HSC- 259 OHT- 1 Comp. Tubewell-1 in progress Pump House- 1 no. in progress and 1 no. comp. Pump Motor-1 Transformer-0 SCADA-0	Pipeline-136.651 km HSC-12200 OHT- 3 comp. Tubewell-13 Pump House-11 comp. & 1 in progress Pump Motor-13 Transformer-10 SCADA-0	
2	बेगुसराय जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s P Das C & C(JV)	53.36 cr	राशि-53.36 12.06.18	11.12.2019 (Extended to 31.05.2022)	40.50	39.28	39.28	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9 SCADA-4	Pipeline- 94.111 km HSC-8621 OHT-2 comp. Tubewell-9 Pump House-7 comp., 2 in progress Pump Motor-12 Transformer-6 SCADA-0	Pipeline- 0.594 km HSC-4 OHT-0 Tubewell-0 Pump House-2 in progress Pump Motor-1 Transformer-0 SCADA-0	Pipeline- 94.705 km HSC-8665 OHT-2 comp. Tubewell-9 Pump House-7 comp., 2 in progress Pump Motor-13 Transformer-6 SCADA-0	Zone-8 variation under approval

[Signature]
General Manager (HQ),
DWS, BUIDCo

12

120

बिहार सरकार
नगर विकास एवं आवास विभाग
मुख्य अभियंता का कार्यालय
आधारभूत संरचना एवं परिवहन (दक्षिण बिहार उपभाग)
बुडको बिल्डिंग, राजापुर पुल, पश्चिमी बोरिंग कैनल रोड, पटना- 800001

पत्रांक- बुडको/यो0-1704/20 (पार्ट-4) --441

पटना, दिनांक- 13/12/2022

प्रेषक,

इं० राजेश बरनवाल,
मुख्य अभियंता
आधारभूत, संरचना एवं परिवहन,
(दक्षिण बिहार उपभाग)
नगर विकास एवं आवास विभाग, बिहार, पटना।

PO/POM
13/12/22

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय:- माह नवम्बर-2022 का मासिक प्रगति प्रतिवेदन के संबंध में।

प्रसंग:- बुडको के कार्यालय आदेश सं०-38, दिनांक- 29.04.2020

महाशय,

उपर्युक्त विषयक प्रासंगिक कार्यालय आदेश के आलोक में बुडको द्वारा दक्षिण बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह नवम्बर-2022 का मासिक प्रगति प्रतिवेदन संबंधित कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन

(राजेश बरनवाल)
मुख्य अभियंता
13/12/2022

आधारभूत, संरचना एवं परिवहन (दक्षिण बिहार उपभाग)

मासिक प्रगति प्रतिवेदन नवम्बर-2022

119

152

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन नवम्बर-2022

Sl No.	Name of Project Name of Contractor	AAKES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Agre- Value*100	LC Sent	Main Completion	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP in Previous month	During the month	Total Progress	
	Inter State Bus Terminus - Patna Shapoorji & Pallonji Construction Private Ltd	340.1426 cr UD & HD Memo No.- 1146, 12.08.2021	1. Agreement dated 20/02/2017 - 275.21 CR 2. Supplementry Agree- ment dated 25/06/2018- 13.95 CR 3. Supplementry Agree- ment dated- 07/06/2021-36.77 CR 4. Supplementry Agree- ment dated 29/09/2021-0.75 CR	04.05.2019/ Extended date of completion 30.12.2022				9	3B	11	12	13	14
									Block-A	RCC Completed	Finishing work in progress	99%	All works completed except Control room. Only bit painting works are balance
									Block-B	RCC Completed	Finishing work in progress	95%	100% ACP works completed, 88% Facade works completed on three faces. Marble lift cladding & outside plaster in completed. Painting work in progress. External glass facade work in progress. False ceiling (1st & 2nd) floor completed. Only 10% of door fixing work in balance.
									Block-C	RCC Completed	Finishing work completed	100%	Completed
									Block-D	Roof slab RCC completed	Above roof RCC in progress	91%	North side facade work 90% completed. 75% of ACP framing work completed on 3 sides. Toilet works, Fire Fighting, HVAC, Hand rail and other finishing works in progress. Blockwork & plaster work in progress above 7th floor & 8th floor. Tiles flooring work in progress at 7th & 8th floor. Door fixinf work in progress.
					320 Cr.	301.57 Cr.	92%	yes	STP	Baffle wall RCC in completed	Area water logged	100%	STP Top Slab Completed. Block work in progress.
									UGT	Rcc work completed	Map to start Pump erection & pipeline work	100%	Charging & Commissioning in progress, pipeline completed.
									SUBSTATION	Building completed	Commissioning to take place	100%	Completed
									AC PLANT ROOM	Building completed	External painting work to start	100%	Completed
									DRIVERS DORMITORY	RCC completed	Block work & plaster work in progress	100%	Completed
									ELEVATED COORDOOR	RE Wall Gsb bed compaction completed.	Deck RCC in progress.	100%	Completed, Extra seteed work in progress
									BUS SHED	4 nos bus shed upto terminal block completed.	Balance area base preparation work in progress	80%	T2: Erection of structural columns completed. Roof sheeting work in balance. T3: Erection of columns in progress T4: 100% completed
									INTERNAL ROAD WORK (RIGID PAVEMENT)	1855 Rmt completed	Balance RCC under progress	99%	Completed
									Boundary Wall	RCC work in progress		62%	West side wall completed. South side balance because land irrigation

115

1151

115

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Agr. Value*100	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP in Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	पटना शहर में इलेक्ट्रॉनिक लाईट का अस्थापन कार्य सर्वेक्षण का नाम	संवि-26.06 बरेल्ल पत्रांक-45 दिनांक- 20.08.2014	संवि- 25.20.08.336	22.12.2018	25.20	25.17	23.91	TERMINAL BLOCK & SUBWAY	Arrival Terminal block & Departure block RCC in progress.	Ramp slab Rcc work in progress	65%	100% of Excavation is completed. Slabroof casting in progress. 100% foundation work completed.	पुनरीकृत प्रस्तावित स्वीकृति हेतु उपक्रम को पत्र देका गया है।
Patna West													
1	गंगा नदी पर दानापुर बार्ड संवि-05 सर्वेक्षण कार्य सर्वेक्षण- नरेश कुमार	2.33040 Letter-91 28.02.2019	1.92774 02.03.2020	01.03.2021 EOT 31.03.2022	2.30645	2.26767	2.22871	Retaining wall 853/ft /P.C.C Road-853 ft	Traffic Control Room - Completed. Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82	Retaining wall 853/ft /P.C.C Road-853 ft	Work Completed	विवरण में Extra Item की स्वीकृति का प्रस्ताव प्रेषित है।	
Patna District (Patliputra Anchal, BUDDCo)													
1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punachak STP Patna N/S Arcina Contractors Pvt. Ltd	1.9700000 Lt. no 91/ 28.02.2019	1.65.02.202 23.07.2019	22.01.2021	0.9850	0.9850	0.9850	Drain- 100m Road- 100m	55%	0%	55%	Work started from 01.11.2021 due to non shifting of electric coils/transformer.	
2	Construction of RCC drain & PCC Road from Ravi Chowk to Dr. Bhattacharya Road in Ward no- 7 Punmi Kumari Construction Pvt. Ltd	1.3506600 Lt. no. 80/12.02.2019	PAV2020-21 /F2- 02 1.1324277 13.05.2020	12.11.2020	0.6753300	0.6753300	0.6753300	Drain- 610m Road- 610m	100% drain work completed	0%	100% drain work completed	Work completed as per site scope.	
3	Construction of RCC Drain and PCC Road work at Ward No- 6, Road no- 24, Adarsh Vihar Colony Jasia Construction	0.7422700 Lt. no. 80/12.02.2019	PA/2020-21 F2-10 0.5570632 24.02.2021	24.02.2021	0.3711325	0.3142283	0.3142283	Drain- 442m Road- 442m	60% work completed	15%	75% work completed	Work in progress	
4	RENOVATION AND INTERIOR WORKS OF PATNA METRO RAIL CORPORATION LIMITED AT 5th FLOOR INDIRA BHAWAN, PATNA. Bharat Infracom Pvt. Ltd.	1.2751587 Lt. No 1469/ 25.03.2021	1.0012371 05.10.2021	6 Months	0.6004200	0.4990397	0.4990397	5th floor, Indira Bhawan renovation work	75%	15%	90%	Work in progress	

115

115

1150

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement No./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure (Expenditure/Acr. Value/ft)	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks	
									UP to Previous month	During the month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
List of Project Patna East													
1	पटना नगर निगम अक्काई वार्ड 40-30 अक्काई पूर्वी ड्रेनार्ज में भी रोडमल डा के बचान एक एवं इसके निको वार्ड में भी-मन भवन एवं पीसीसीडी एवं का निर्माण कार्य। संवेदक श्री शमर शर्मा	0.4345100 UDHD Lt-123/ 26.02.2018	0.3669285 30.04.2019	29.07.2019	0.3669285	0.3665934	0.3665934	PCC ROAD 265 M H.P DRAIN 265 M	100 % 100 %	-	-	100 % 100 %	कार्य पूर्ण।
2	पटना नगर निगम वार्ड नं-68 में नगरवा गली में सड़क-सड़-गल्ले निर्माण कार्य। संवेदक- श्री अदिनाथ कुमार	0.2826300 UDHD Lt-80/ 12.02.2019	0.2375849 20.08.2020	19.02.2021	0.2697453	0.2475864	0.2475864	PCC ROAD RCC DRAIN	100% 100%	-	-	100% 100%	कार्य पूर्ण।
3	पटना नगर निगम वार्ड नं-68 में सड़क-25 एवं 26 में एम्बरच 30 कोईका रोड होते हुए नटराल नगर हीरो हूप डेवले इन्टर एव मुम्प माला एवं पीसीसीडी ड्रवार्ड कार्य। संवेदक-नेरस स्ट्रीट कार्य	0.7627500 UDHD Lt-111/ 09.01.2019	0.7070037 20.08.2020	03.08.2020	0.7627500	0.6434804	0.6434804	PCC ROAD 1600 ft. H.P DRAIN 1600 ft.	100 % 100 %	-	-	100 % 100 %	कार्य पूर्ण।
4	नगर नगर निगम अक्काई वार्ड विद्यापीठ रोड से सड़क/गल्ले एवं सड़क एवं आरसीसी माला निर्माण कार्य। संवेदक नेरस सड़ सड़	2.5694300 UDHD Lt-63/ 27.09.2018	2.2423135 23.03.2020	22.09.2020	2.5694000	2.2410230	2.2410230	PCC ROAD 762 M RCC DRAIN 1250 M	100% 100%	-	-	100% 100%	कार्य पूर्ण।
5	नगर नगर निगम अक्काई वार्ड नं-01 में एम्बरच 30 एम्बरच 30 पकान से महादीर स्थान तक पानी टंकी तक पीसीसीडी ड्रवार्ड एवं अक्काई वार्ड। संवेदक- नेरस राग भी सड़ क/सड़क/गल्ले	1.9840000 UDHD Lt-79/ 06.12.2017	1.3202181 20.02.2020	19.08.2020	1.9840000	1.2298629	1.2298629	PCC ROAD 590 M RCC DRAIN 605 M	100% 100%	-	-	100% 100%	कार्य पूर्ण
6	पटना सिटी बिना कटर भवन में भी सड़क नगरवा में 20' x 20' x "10" का सड़क/गल्ले वर रोड का निर्माण 75'0" x 25'0" का नगर रोड का निर्माण एवं अक्काई रोड का सड़क का मरम्मत कार्य। संवेदक एवं जलपूर का कार्य। संवेदक श्री राजेश शर्मा	0.1383700 DM Patna Letter No. 522/ 21.03.2018	0.1233136 28.09.2018	29.12.2018	0	0	0	SHADE 3 NO. Electrification and Water Supply --	90% 0	90% 0	0	90% 0	नगरवा सड़क में सड़क/गल्ले का कार्य पूर्ण है। नगरवा सड़क में सड़क/गल्ले का कार्य पूर्ण है। नगरवा सड़क में सड़क/गल्ले का कार्य पूर्ण है। नगरवा सड़क में सड़क/गल्ले का कार्य पूर्ण है। नगरवा सड़क में सड़क/गल्ले का कार्य पूर्ण है।
7	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. Contractor- Sri Raj gopal Sharma	3.3846000 Lt-230/ 15.02.2017	2.9805287 22.02.2018	21.02.2019	3.3846000	1.0861907	1.0861907	-	60 %	10%	70 %	नगरवा सड़क में सड़क/गल्ले का कार्य पूर्ण है। नगरवा सड़क में सड़क/गल्ले का कार्य पूर्ण है। नगरवा सड़क में सड़क/गल्ले का कार्य पूर्ण है। नगरवा सड़क में सड़क/गल्ले का कार्य पूर्ण है। नगरवा सड़क में सड़क/गल्ले का कार्य पूर्ण है।	
8	पटना नगर निगम रोडमल वार्ड नं-56 के सड़क/गल्ले स्थित सड़क/गल्ले नगर में सड़क एवं नगर का निर्माण कार्य। संवेदक श्री शमर कुमार	0.7462000 UDHD Letter No.-80/ 12.02.2019	0.6374462 08.07.2020	07.01.2021	0.7241572	0.6601468	0.6601468	PCC ROAD RCC DRAIN	100% 100%	-	-	100% 100%	कार्य पूर्ण

116

119

AS

AS

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement No./Agreement Value (in Cr.) and Date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure Expenditure/Agr. Value (in Cr)	UC Sent	Main Component	Cumulative Physical Progress			Issue in Executing/ Remarks
									UP in Previous month	During the month	Total Progress	
									11	12	13	
9	पटनगर नगर निगम वार्ड नं-70 में उत्तरी घाट बरखी पर से मुन्ना खसराब के दर से जलकचरेकरण होने हुए नागरिका के भविष्य तक सड़क एवं गल्ले निर्माण कार्य। संवेदक- मेसर्स लैन्ड मार्क	0.9114000 UD&HD Letter No.-80/ 12.02.2019	0.7661716 05.06.2021	04.12.2021	0.8698850	0.3565386	0.3565386	PCC ROAD RCC DRAIN	90%	10%	100%	कार्य पूर्ण
10	पटनगर नगर निगम वार्ड नं-53 में अग्रिक रेल पथ से गायघाट दक्षिणी गली बरखाप पथ नया गल्ले सड़क एवं गल्ले निर्माण कार्य। संवेदक- मेसर्स हनुमन्त हाईटेक।	0.7723000 UD&HD Letter No.-80/ 12.02.2019	0.6497138 18.09.2020	17.03.2021	0.7376827	0.6488985	0.6488985	PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
11	पटनगर नगर निगम क्षेत्रान्तर्गत वार्ड नं-72 में दीदरगल रेलवे हाल्ट के नीचे अजय जी के कोयला डिपो से नहियल बायपस के मोड़ तक सड़क एवं गल्ले निर्माण कार्य। संवेदक- श्री रवीश कुमार	0.7670000 UD&HD Letter No.-80/ 12.02.2019	0.6602116 29.12.2020	28.06.2021	0.7502241	0.6855334	0.6855334	PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
12	पटनगर नगर निगम वार्ड नं-58 में अग्रिक रेल पथ से अजय जी के मकान होते हुए खलारी टोला राजकीय स्कूल तक सड़क एवं गल्ले निर्माण कार्य। संवेदक- श्री अमृत्यु कुमार	0.2471800 UD&HD Letter No.-80/ 12.02.2019	0.2076100 27.08.2020	26.02.2021	0.2357056	0.2074369	0.2074369	PCC ROAD DRAIN	100%	-	100%	कार्य पूर्ण
13	पटनगर नगर निगम वार्ड नं-59 में राम गंधार से जयस पथ होते हुए गुन्ना अग्रिक के दर तक बोली मोड़ तक सड़क एवं गल्ले निर्माण कार्य। संवेदक- श्री रवीश कुमार	0.1572000 UD&HD Letter No.-80/ 12.02.2019	0.1321807 18.09.2020	17.03.2021	0.1500740	0.1320612	0.1320612	PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण
14	पटनगर नगर निगम क्षेत्रान्तर्गत वार्ड नं-61 में संवेदक मोला महतो के घर से कानपुर पथ तक पीसीसीड सड़क एवं गल्ले निर्माण कार्य। संवेदक- श्री मन्मथ रंजन	0.4985100 UD&HD Letter No.-80/ 12.02.2019	0.4191854 16.12.2020	15.06.2021	0.4759333	0.4384438	0.4384438	PCC ROAD HP DRAIN	100%	-	100%	कार्य पूर्ण
15	पटनगर नगर निगम वार्ड नं-61 व 68 में कृष्ण वेन्दार जी के मकान से वेन्दारी टोला सुनील चौधरी चौधरी से गुन्ना अग्रिक जी के मकान तक सड़क एवं गल्ले निर्माण कार्य। संवेदक- मेसर्स निवेश डायनी	0.3702600 UD&HD Letter No.-80/ 12.02.2019	0.3113402 18.09.2020	17.03.2021	0.3534883	0.3112729	0.3112729	PCC ROAD RCC DRAIN	100%	-	100%	कार्य पूर्ण

115

1198

NS
AE

Sl No.	Name of Project Name of Contractor	AAAES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Provision Fund Expenditure/Aggr. Value/1m	LC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP in Previous month	During the month	Total Progress	
16	पटनः नगर निगम वार्ड नं-67 में कैमैशिको नया टोला गहर वसे सेवालय सय के घर तक सड़क एवं नाला निर्माण कार्य। संवेदक- श्री विवेक सिन्हा	0.3559700 UD&HD Letter No.-80/ 12.02.2019	0.2991079 18.06.2020	17.12.2020	0.3395910	0.3175658		0.3175658	PCC ROAD RCC DRAIN	100% 100%		100% 100%	कार्य पूर्ण
17	पटनः नगर निगम वार्ड नं-58 में दुर्गा चरण लेन में झोती बाबु के मान से सड़क जो के मकान होते हूर राजेश जी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक भैरव लखन नाई	0.4964600 UD&HD Letter No.-80/ 12.02.2019	0.417538 05.06.2020	04.12.2021	0.4740661	0.4174434		0.4174434	PCC ROAD RCC DRAIN	100% 100%		100% 100%	कार्य पूर्ण
18	पटनः नगर निगम वार्ड नं-65 में विजयदी ऑफिस गली मोड़, भीरुलाली बाग, शिवकला मन्दिर-सोनार टोली एवं सरवर गली जो जोशनेवली सड़क एवं नाला निर्माण कार्य। संवेदक- भैरव लखन नाई	0.4494200 UD&HD Letter No.-80/ 12.02.2019	0.3779215 18.09.2020	17.03.2021	0.2247100	0		0	PCC ROAD RCC DRAIN	0% 85%	10% 15%	10% 100%	नाला निर्माण कार्य पूर्ण तथा पटनः नगर निगम वार्ड नं-65 में नाला निर्माण कार्य प्रगति में।
19	पटनः नगर निगम वार्ड नं-65 में विजयल यादव जी के गोला से खारिकला समुदायिक भवन होते हूर दिव्यनारायण प्रसाद चौरसिया जी के मकान तक (नया घाट) में सड़क एवं नाला निर्माण कार्य। संवेदक श्री. विनय कुमार	0.2398300 UD&HD Letter No.-80/ 12.02.2019	0.2017146 27.08.2020	26.02.2021	0.2290240	0.2118503		0.2118503	PCC ROAD RCC DRAIN	100% 100%		100% 100%	कार्य पूर्ण
20	पटनः नगर निगम वार्ड नं-67 में सीताराम दीपसिल सभा के मोड़ से रामदास हलवाई तक सड़क एवं नाला निर्माण कार्य। संवेदक- श्री प्रमोद कुमार	0.4996000 UD&HD Letter No.-80/ 12.02.2019	0.4201634 08.07.2020	07.01.2021	0.4770463	0.4384170		0.4384170	PCC ROAD RCC DRAIN	100% 100%		100% 100%	कार्य पूर्ण
21	पटनः नगर निगम वार्ड नं-58 में नेहरूक में अमित किशोर दुकान से गढ़वा मंदिर होते हूर केदार नाथ जींदरी के नकान तक सड़क एवं नाला निर्माण कार्य। संवेदक- भैरव लखन नाई	0.4603100 UD&HD Letter No.-80/ 12.02.2019	0.3870743 05.06.2021	04.12.2021	0.4440314	0.3870524		0.3870524	PCC ROAD RCC DRAIN	100% 100%		100% 100%	कार्य पूर्ण
22	पटनः नगर निगम वार्ड नं-62 में वाहरी बेगमपुर पानचोखड़ा बैजू गहलो के घर से लारुओपिठ पुल तक सड़क एवं नाला निर्माण कार्य। संवेदक- श्रीमति पुनम कुमारी	0.2588700 UD&HD Letter No.-80/ 12.02.2019	0.2177220 18.09.2021 &	17.03.2021	0.2471983	0.2176763		0.2176763	PCC ROAD RCC DRAIN	100% 100%		100% 100%	कार्य पूर्ण

114
114

AE

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date	Agreement No./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure Value (in)	Financial Progress Fund Expenditure/Agre. Value (%)	UC Seat	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										Up to Financial month	During the month	Total Progress	
23	पटना नगर निगम वार्ड नं-62 में वाहरी बेमगपुर अलग भेदा के घर से सुनील चौधरी के घर तक बसकरिया टोला तक सड़क एवं नाला निर्माण कार्य। संबंधक- श्री विवेक सिन्हा	0.3445100 UD&HD Letter No.-80/ 12.02.2019	0.2897574 18.06.2020	17.12.2022	0.3289866	0.2845253	0.2845253	0.2845253	PCC ROAD RCC DRAIN	100%	100%	100%	कार्य पूर्ण
24	पटना नगर निगम वार्ड नं-65 के छाया गली में नर्मदा दास अलमोरा के घर से ऊपर कोठा तक सड़क एवं नाला निर्माण कार्य। संबंधक- भैरवी हरमल हार्देक	0.4999800 UD&HD Letter No.-80/ 12.02.2019	0.4204577 18.09.2020	17.03.2022	0.4773794	0.4196411	0.4196411	0.4196411	PCC ROAD RCC DRAIN	100%	100%	100%	कार्य पूर्ण
25	पटना नगर निगम वार्ड नं-65 में महाशय घाट में मोतबास जी के मकान से लेकर महाशय घाट अधोदर तक सड़क एवं नाला निर्माण कार्य। संबंधक- श्रीमति गंधी कुमारी	0.3676800 UD&HD Letter No.-80/ 12.02.2019	0.3092540 16.12.2020	15.06.2022	0.3511252	0.3092134	0.3092134	0.3092134	PCC ROAD RCC DRAIN	100%	100%	100%	कार्य पूर्ण
26	पटना नगर निगम वार्ड नं-67 में अजयद हंसमोर्ट के सरोबरी माता के गली रंग बाबू की देव तक सड़क एवं नाला निर्माण कार्य। संबंधक- मेरसी निरंजना कमरुदयान	0.3044000 UD&HD Letter No.-80/ 12.02.2019	0.2559683 04.03.2021	03.09.2022	0.2906207	0.2555254	0.2555254	0.2555254	PCC ROAD RCC DRAIN	100%	100%	100%	कार्य पूर्ण
27	पटना नगर निगम वार्ड नं-70 में नं-70 में अदोख राज पथ भीम नरसिंह होम से सुबुद्धीचंद घाट किनारे तक रंगम माता एवं सड़क निर्माण कार्य। संबंधक- मेरसी लीलाडी इन्दरप्रदीप	0.4808500 UD&HD Letter No.-80/ 12.02.2019	0.4044186 18.09.2020	17.03.2022	0.4591710	0.4237573	0.4237573	0.4237573	PCC ROAD DRAIN	100%	100%	100%	कार्य पूर्ण
28	पटना नगर निगम वार्ड नं-74 में अमोनक राज पथ सेगरी बड़ी देवी स्थान से शाला गली छोले हुर मुहम्मद बालर मांछ तक सड़क एवं नाला निर्माण कार्य। (700 फीट तक) एवं 12 फीट चौड़ा। संबंधक- श्री माधव रंजन	0.4814000 UD&HD Letter No.-80/ 12.02.2019	0.4048976 18.09.2020	17.03.2022	0.2407660	0.2010780	0.2010780	0.2010780	PCC ROAD RCC DRAIN	100%	0 %	100%	कार्य पूर्ण हो गया है। दिनांक 01.08.2022 द्वारा अवसाधना हेतु कार्यवाही अधिसूचना के पत्रांक- 473, दिनांक- 01.08.2022 द्वारा बंद हो गई है।
KanKarbagh Anchal Parma.													
1	वार्ड नं-30 धर्मनगर नगर मुख्य चौबारा के टांकराकर से पार्क के बागल से इन्टरनेशनल अंतराल के मुख्य घाट के श्रीराज राज अखरीलीली नाला एवं 100 मीटर चौड़ाई पथ निर्माण कार्य।	0.5915100	0.4596000	3 Months	0.2500000	0.2500000	54.39%	0.2500000	PCC ROAD	00%	100%	100%	कार्य पूर्ण
2	वार्ड नं-32 अन्तराल रचना लक्ष्मी मैस गैराम के पश्चिम पथ में नं-87 नाला एवं चौड़ाई 100 मीटर पथ निर्माण कार्य।	0.1981600	0.1665000	3 Months	0.9908000	0.873844	52.49%	0.873844	PCC Road RCC Road	90%	100%	90%	कार्य पूर्ण
3	वार्ड नं-34 कर्मलमा लाल कोठी के बागल में पार्क निर्माण कार्य।	0.4910600	0.4534000	6 Months	0.4533000	0.3913000	86.33%	0.3913000	Park Construction	60%	100%	100%	कार्य पूर्ण
4	वार्ड नं-46 बहुरसुर हॉसिंग काठली रोड-41 में पार्क निर्माण कार्य।	0.2061020	0.1828000	3 Months	0.1000000	0.654000	35.01%	N/A	Park Construction	60%	100%	100%	कार्य पूर्ण

173
147

AS
AS

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Agr. Value (%)	UC Seat	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	वार्ड नं-46 बरहड़पुर हॉस्टिंग कार्लोनी रोड-27 में पार्क निर्माण कार्य।	0.3099000	0.2758099	3 Months	0.1500000	0.852000	30.91%	NIL	Park Construction	95%	5%	100%	कार्य पूर्ण
List of Project Jehanabad District													
1	जहानाबाद अन्तर्गत नगर सरकार भवन /प्रशासनिक भवन निर्माण कार्य। सर्वेदक- निजामत कुमार सिंह	3.11 Letter- no-53, 15.09.2014	3.3300000 30.04.2016	29.10.2017	2.6700000	2.4500000	73.57%	2.4500000	Building work	Work Complete			कार्य पूर्ण
2	वार्ड संख्या-14 में एरोडम धनावा राड से राहुल रोडन के पर तक नाला एवं पीसीसीडी कार्य। सर्वेदक- कोशल निशोर	0.3300000 Letter-128, 08.03.2018	0.2880000 25.02.2019	24.06.2019	0.2882000	0.2772000	96.25%	0.1600000	Drain & P.C.C	WORK COMPLETE	+	Complete	कार्य पूर्ण
3	वार्ड संख्या-26 में जिन के पकान से अलग गुला के भकन छोड़ें हुए दरवा नदी तक नाला एवं पीसीसीडी निर्माण कार्य।	0.5400000 Letter-66, 09.01.2019	0.3770000 23.08.2021	22.02.2022	0.2700000	-	0.00%	NIL	Drain & P.C.C	1. सर्वेदक को कार्य यथोचित रूप से करने हेतु पत्रांक-327 दिनांक-24.09.2022 एवं पत्रांक-410 दिनांक-11.12.2021 द्वारा निर्देश दिया गया है। 2. सर्वेदक द्वारा दिनांक-20.12.2021 को योजना कार्य स्थल पर स्थानीय लोगों द्वारा किये गये अतिक्रमण को गुरु करने का अनुरोध किया गया। 3. अतिक्रमण नुसार करने हेतु इस कार्यलय पत्रांक-09 दिनांक- 35.01.2022 द्वारा कार्यलयक पदाधिकारी नगर परिषद जहानाबाद / अन्तर्गत नगर से अनुरोध किया गया है। 4. कार्यलयक पदाधिकारी द्वारा पत्रांक-8 दिनांक-21.01.2022 द्वारा अनुरोध पदाधिकारी जहानाबाद को अतिक्रमण नुसार करने हेतु अनुरोध किया गया है। पत्रांक- 240 दिनांक- 26.05.2022 द्वारा अतिक्रमण अन्वेषण नग निग एवं आओ निग पदम को योजना को बन्द करने हेतु अनुरोध किया गया है।			
4	वार्ड नं-27 में पटना नगर रोड से राहुल राड के शुरू तक नाला एवं पीसीसीडी कार्य। निर्माण कार्य। सर्वेदक- रंजन कुमार।	0.3400000 Letter-66, 09.01.2019	0.2390000 15.01.2021	14.05.2021	0.1700000	0.1700000	71.13%	NIL	Drain & P.C.C	WORK COMPLETE	कार्य पूर्ण		
List of Project Buxar District													
1	बक्सर नगर परिषद स्थित मेन रोड से सेंट्रल हॉस्टिंग तक फुटपाथ एवं रोडन की व्यवस्था। अन्तर्गत कुमार राय	0.4923250 DM. Buxar LT05-0036 DT 10.03.2016	0.4307539 05.10.2016	04.01.2017	0.2420625	0.2420625		0.2420625	FOOTPATH			Work Completed	शेष राशि जिला से अग्रपत्र
2	समाह्वानालय नगर स्थित पार्क का सौन्दर्यकरण कार्य; (अन्तर्गत कार्य) अन्तर्गत कुमार सिंह	0.4213800 AA-0.4213800 DM. Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900		0.2106900	PARK			Work Completed	शेष राशि जिला से अग्रपत्र
3	बक्सर नगर परिषद अन्तर्गत समाह्वानालय स्थित पार्क का सौन्दर्यकरण कार्य (सर्वेदक: जलपूरी एवं विद्युतीय कार्य। भतीश कुमार)	0.12473 DM. Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947		0.0599947	PARK			Work Completed	शेष राशि जिला से अग्रपत्र
4	बक्सर नगर परिषद स्थित किला मैदान के परिधि-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोडन की व्यवस्था। नतीज कुमार राय	0.4814100 DM. Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705		0.240705	PARK			Work Completed	शेष राशि जिला से अग्रपत्र
5	बक्सर नगर परिषद स्थित भात सिंह पार्क निर्माण का सौन्दर्यकरण। नतीज कुमार राय	0.3183200 DM. Buxar LT05-1428 DT 27.12.2017	0.2716112 05.06.2018	04.09.2018	0.15916	0.15916		0.15916	PARK			Work Completed	शेष राशि जिला से अग्रपत्र
6	शिव योजना अन्तर्गत नगर परिषद द्वारा शिव के प्रासादिक भवन का निर्माण कार्य सर्वेदक - अरविन्द सिंह	2.82455 DM. Buxar LT05-1428 DT 27.12.2017	2.316173; 30.12.2015 0.3166416 16.06.21	29.06.2017 & 15.09.2021	3.11	2.3604648		2.05933	Building with PHE. Electrification.			Building Completed	कार्य पूर्ण Handed over to Nagar Parishad. Buxar

145

18.2

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure Value* (100)	Financial Progress Fund Expenditure/Agr. Value* (100)	LC Sqr	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
List of Project Gava District													
1	मानपुर बस स्टैण्ड निर्माण कार्य योजना संवर्धन- 40 जय माता दी रोड कनकपुरा प्रमो निमो	10.48 Lt. no.- 2692 30.05.2019	05.44 15.06.2015 Revised 9.86 31.05.2019	31.08.2020	10.4812	10.174519	97%	7.655	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external)	-	-	Work Completed	Hand Over/ Inauguration हेतु नगर आयुक्त, गवा नगर निगम को अनुरोध किया गया किन्तु अब तक इस संबंध में कोई भी अपेक्षित कार्रवाई नहीं किया गया है।
2	नगर निगम, गवा क्षेत्रांतर्गत दोहरी छाताव को उन्नत एवं सौंदर्यकरण कार्य। Name of the Contractor- Shree Alok Kumar	2.54 Letter no- 54/ 05.09.2018	1.7926 27.07.2019	12.03.2021	1.27	1.1739942	92%	0	(i) Boundary Repair of Pond (ii) Pathway, on Pathway, ds fduks jafyax rFkk Electric spole Lighting (iii) GuardRoom & Ticket Counter (iv) Gazibo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundry wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	-	-	Work Completed	कार्य पूर्ण।
3	जन्मजीवन कॉलेज के सामने बुल्डो शरीर गजार (लैंडिंगवर्क) हेतु हुर संयोज शर्म (महुरत) हेतु हुर खटांगी कोठी तक पीसीसीओ पथ का निर्माण। Name of the Contractor-Shree Fakre Alam Khan	0.28986 Letter no- 123/ 26.02.2018	0.2463 31.07.2019	30.01.2020	0.2479456	0.2343055	94%	0.144963	(i) Construction of Drain (ii) Construction of Road	-	-	Work Completed	कार्य पूर्ण।
4	बबु गवा, सेनाविहृ निष्का के घर से नेरी, सिंह लोदीपु के घर तक पीसीसीओ पथ एवं टक्कन सहित नाली का निर्माण। Contractor- Shree Kundaar Kumar Singh	0.29127 Letter No- 124/ 26.02.2018	0.2479 06.08.2019	05.02.2020	0.2479456	0.2415847	97%	0.145635	(i) Construction of Drain (ii) Construction of Road	-	-	Work Completed	कार्य पूर्ण।
5	भगवा-खिजरसरब मुख पथ से रागा होते हुए चकपुर मुख पथ तक पथ एवं नाली का जीर्णद्वार कार्य। Name of the Contractor- Shree Vaibha- Chandra Singh	0.261 Letter no-88/ 20.11.2018	0.2174 18.10.2019	17.04.2020	0.2173776	0.2006494	92%	0.1305	(i) Construction of Drain 782 Feet (ii) Construction of Road 950 Feet	-	-	Work Completed	कार्य पूर्ण।
6	मुन्कर टोटी बचरगवली मंदिर से कांठी पोखर तक पीसीसीओ पथ का निर्माण एवं उन्नत कार्य। Name of the Contractor-Shree Fakre Alam Khan	0.3158 Letter no-88/ 20.11.2018	0.2631 18.10.2019	18.04.2020	0.2631137	0.2245613	85%	0.1579	(i) Construction of Drain (ii) Construction of Road	-	-	Work Completed	कार्य पूर्ण।

11/11/19

AE

110/113

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure (in Cr.)	Financial Progress Fund Expenditure/Agg. Value*100	IIC Sent	Main Completion	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
7	मानपुर काली पोखर से श्याम नगर होते हुए अबगिया देवी स्नान तक दबकन सहित नाले निर्माण कार्य। Name of the Contractor-Sriee Krishna Kant Kumar	0.4508 Letter no-88/ 20.11.2018	0.3757 12.10.2019	11.04.2020	0.3357042	0.2130957	63%	0.2254	(i) Construction of Drain with cover 1700 feet.	-	-	(i) Construction of Drain with cover- 1050 feet	सबल विदार के करण कार्य बन्द है।
8	मगल-नगरदा गेज नोड में सुकसीन नोड से कब्रिस्तान तक दबकन सहित नाली निर्माण कार्य। Name of the Contractor-Sriee Kandan Kumar Singh	0.3354 Letter no-88/ 20.11.2018	0.2792 18.10.2019	18.04.2020	0.2791860	0.2520971	90%	0.1677	(i) Construction of Drain	-	-	Work Completed	
9	काई नो-53 अर्वाला बसरोडा में दीदीरोडी पथ का नाले निर्माण। Name of the Contractor-Sriee Anant Singh Sharma	0.8898 Letter no-40/ 20.11.2018	0.7412 18.10.2019	18.10.2020	0.7412084	0.6679919	82%	0.44895	(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 Feet.	-	82%	Cover Drain- 677 ft. Road-2800 ft.	शेष बचे कार्य को पूर्ण करने हेतु पत्रांक- 514, दिनांक- 03.09.2022 द्वारा सर्वेक्षक को नोटिस निमित्त किया गया है। Work in progress
List of Project ARA District.													
1	Construction of park at road tola, ara dist. - Bhajpur Contractor- Sri Prashant Kumar singh Date- 09/02/2017	0.4100 UDHD Letter no- 03/Annut- 15/2016 323, Date- 09/02/2017	0.3670 01.10.2017	4 Months (31.01.2018)	0.2200	0.2200		Paid by Ara Nagar Nigam, Ara	1. Earthwork Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	1. Earthwork Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress		1. Earthwork Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	Land dispute and Water logging problem.
2	Upgradation and beautification of veer sunwar singh park at ramnagar maidan dist. - bhajpur Contractor- Sri. Prashant Kumar singh Date- 09/02/2017	0.3100 UDHD Letter no- 03/ Annut- 03- 15/2016 323, Date- 09/02/2017	0.2800 01.10.2017	4 month (31.01.2018)	0.1800	0.1800		Paid by Ara Nagar Nigam, Ara	1. Construction of stairs for seating and boating 2. construction of Pergola 3. Construction of Parking Area 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in progress	1. Construction of stairs- Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in progress		1. Construction of stairs- Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in progress	
List of Project Bhagalpur District.													
1	सुरक्षागमन नगर परिसर में अस्फाल्ट रोड का निर्माण। विशाल रेडियम का जीर्णोद्धार, नाला एवं सड़क नहरों के निर्माण कार्य। सर्वेक्षण-श्री राजेश्वर रेडन	0.69139 30.09/30.03.16	राशि उपलब्ध नहीं होने के कारण एकरसमाण नहीं हुआ है।	0	0	0		0	वर्कस्टेचर, ग्रास एवं फुटपाथ का निर्माण कार्य	-	-	-	सभी आवश्यक बैठक में जिला मजिस्ट्रेट (कार्य) द्वारा दिये गये निर्देश को आलेख में पत्रांक-29, दिनांक-25.01.2021 के द्वारा उप विकास आयुक्त भागलपुर को अवगत हेतु पत्रांतर किया गया है।

AS
AE

Sl. No.	Name of Project Name of Contractor	AAKES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure (Value in Cr.)	Financial Process Fund Expenditure/Agre. Value (in Cr.)	LC Sent	Main Component	Component Wise Physical Progress			Issue in Ex-ant/ Remarks
										UP to Previous month	During the month	Total Progress	
List of Project Lakhisarai District.													
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में नीरा देवी से अग्र साह बटोवन मंडल से लिङ्गदेव यादव तक पीएसपी पथ एवं नाली निर्माण कार्य।	0.1547000 Lt. no. 161 27.09.2018	0.1474000 16.08.2019	15.02.2020	0.2442766	0.2442766	0.2442766	0.2442766	(i) P.C.C Road (Length-300m) (ii) Drain work (Length-300m)	Drain work completed.	-	Work Completed	नगर निगम च राशि अग्रस्त है। Fund issue
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में छकीरा नगर से बीच मण्डल एवं शमली साव से सरसंग मंडल तक पीएसपी पथ एवं नाली निर्माण कार्य।	0.2075000 Lt. no. 161 27.09.2018	0.1974000 16.08.2019	15.02.2020	0.2442766	0.2442766	0.2442766	0.2442766	(i) P.C.C Road (Length-429m) (ii) Drain work (Length-412 m)	Drain work completed.	-	Work Completed	
3	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में न्याय साव से लेकर खवाहर मंडल तक आरसीसी नाली निर्माण कार्य।	0.2084000 Lt. no. 160 27.03.2018	0.1983000 16.08.2019	15.02.2020	0.2442766	0.2442766	0.2442766	0.2442766	(ii) Drain work Length-24 m	Drain work in progress.	Drain work in progress.	50% Work Completed	
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य	3.1129000 T.S. 2.85214000	2.1966000 date 26.06.18	25.12.2019	2.1929000	0.9361985	0.9361985	0	Buiding work	Ground floor complete, 1st Floor Complete & 2nd Floor complete.	Ground floor complete, 1st Floor Complete & 2nd Floor complete.	60% Work in progress.	N's issue
5	बडोहिया नगर पंचायत के बडोहिया निर्माण से जगदिया स्थान होर हुर श्री कृष्ण चौक तक आरसीसी नाली एवं स्लैब का निर्माण कार्य।	0.4827000 Lt. no. 64 27.09.2018	0.4131000 14.10.2019	13.04.2020	0.24135000	0.1864094	0.1864094	0.1864094	(i) P.C.C Road (Length-316m) (ii) Drain work (Length-316m)	200 m Drain and Slab work completed.	-	90 % Work Completed	नगर निगम से राशि अग्रस्त है। Fund issue
6	वार्ड नं 01 में रैनो एचो 80 जगदिया मील स्टॉप से भारा कोशल बाग के पुलवाड़ होर हुर सागर अग्नी के बंधान तक आरसीसी नाली एवं पथ का निर्माण कार्य।	0.9180000 Lt. No.64 27.04.2017	0.8740000 19.11.2019	18.08.2020	0.4590050	0.4380081	0.4380081	0.4380081	(i) P.C.C Road (Length-488m) (ii) Drain work- (Length-488m)	Drain Flate solling work Completed and PCC in Progress.	-	Work Completed	
7	बडोहिया नगर पंचायत में प्रशासनिक भवन से सीवियर सिंग के घर होर हुर नागवती स्थान तक आरसीसी नाला निर्माण कार्य।	0.5420000 Lt. No. 64 27.09.2018	0.5160000 14.10.2019	13.07.2020	0.2710250	0.2574738	0.2574738	0.2574738	(ii) Drain work -755m	300 m Drain work completed.	-	80 % Work Completed	नगर निगम से राशि अग्रस्त है। Fund issue
8	नगर पंचायत बडोहिया में वायपरास मोडे नगर पंचायत बडोहिया कारखाने के निकट थाना होर हुर सरोज सिंह के घर होर हुर इन्दुर दुर्गस्थान होर हुर चुरवक पुल तक नाला निर्माण कार्य।	0.8645000 Lt. No.64 27.09.2018	0.7409000 19.11.2019	18.08.2020	0.4322950	0.4307806	0.4307806	0.4307806	(ii) Drain work-1048m	Work in Progress.	-	65 % Work Completed	
9	पंचायत से बीएसएम कोलेज तक बाईपास राडक का निर्माण कार्य।	0.2786000 Lt.No.07 27.09.2018	0.2542600 19.11.2019	18.08.2020	0.6965275	0.6957668	0.6957668	0.6957668	(i) Pcc Road (Length-2400m)	Earth work completed.	Pcc work in progress.	50 % Work Completed	जर्मन विचार मामला चालाक्य में है।
10	नरिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199000 Lt. no.07 27.09.2018	0.7801000 18.08.2020	17.05.2021	0.4599850	0.413786	0.413786	0.413786	(Length-343.6m) (Width-06m)	विट्टी भाई का कार्य प्रगति पर।	विट्टी भाई का कार्य प्रगति पर।	15% Work Completed	

109

142

109

142

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Aggr. Value* (in Cr.)	U/C Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										10	11	12	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
List of Project Munger District.													
		UD & HD Letter No.- 64, Dated- 30.10.2017 Amount- 752157 T.S. on Date- 22.12.2017 Rs.- 652172	6.1347884 Dated- 04.06.2018	30.11.2018	5.6800000	4.5118000		Yes	i) Boundary wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover-Sitting Place	i. Raised lawn work competed 2. Slap portion of pond work is completed 3. Earth filling work is almost done 4. Pergola work is completed 5. Cover sitting place completed 6. Pathway work completed 7. 4 Open sitting place work is completed rest work in progress 8. Boulder pitching work	1. Raised lawn work completed 2. Slop portion of pond work is completed 3. Earth filling work is almost done 4. Pergola work is completed. 5. Cover sitting place completed 6. Pathway work completed 7. 15 Open sitting place work is completed. 8. Boulder pitching work 85% completed	Civil work 95% Completed	कार्य पूर्ण हो चुका है।
2	नगर निगम मुंगेर सेक्टर-17 राष्ट्रीय तालाब का सौकराकरण कार्य।	DM Munger Memo No.- 29. dated- 09.10.2017 Amount- 0.35097 TS EE, Duda, Munger Letter Bo.- 249, Dated- 12.09.2017 Amount- 0.35097	0.3049363 Dated- 06.06.2018	05.03.2018	0.3509000 10.12.2019	0.1783000		No	Ghat Work.	75%	Construction of Stair	75%	Wok in Progress
TS to CE (South) Infra Chief Engineer (South) Infra 13/12/2022													

[Signature]
13/12/2022
Assistant Engineer

TS to CE (South) Infra

Chief Engineer (South) Infra

[Signature]
13/12/2022

108

बिहार सरकार

नगर विकास एवं आवास विभाग

मुख्य अभियंता का कार्यालय

आधारभूत संरचना एवं परिवहन (उत्तर बिहार उपभाग)

बुडको बिल्डिंग, राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना- 800001

पत्रांक-BUIDCo/ CE(I/N) Yo-13 /2021 (P-2)- 21

पटना, दिनांक- 14.12.2022

प्रेषक,

राजेश बरनवाल,
मुख्य अभियंता, आधारभूत संरचना एवं परिवहन,
उत्तर बिहार उपभाग,
नगर विकास एवं आवास विभाग, बिहार, पटना।

सेवा में,

कार्यपालक अभियंता (असैनिक),
आयोजन, निरूपण एवं अनुश्रवण,
उत्तर एवं दक्षिण बिहार उपभाग,
नगर विकास एवं आवास विभाग (बुडको), पटना।

विषय:- आधारभूत, संरचना एवं परिवहन, उत्तर बिहार उपभाग का माह नवम्बर, 2022 का प्रगति प्रतिवेदन के संबंध में।

प्रसंग:- बुडको का आदेश संख्या-38 दिनांक-29.04.2020

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि उत्तर बिहार उपभाग क्षेत्र में आधारभूत संरचना एवं परिवहन से संबंधित जिलावार संचालित/कार्यान्वित योजनाओं का मासिक प्रगति प्रतिवेदन माह नवम्बर, 2022 का तैयार कर इस पत्र के साथ संलग्न कर भेजी जाती है।

अनुलग्नक:-यथोक्त।

विश्वासभाजन,


मुख्य अभियंता
14/12/2022

आधारभूत, संरचना एवं परिवहन,
(उत्तर बिहार उपभाग),
नगर विकास एवं आवास विभाग, बिहार, पटना।

Nov.-2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.In Cr.)	Agreement Value & Date (Rs.In Cr.)	AS per agreement Date of Completion	Fund Received (Rs.In Cr.)	Total Expenditure (Rs.In Cr.)	UC Sent (Rs.In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड स0-21 शुभराज स्वीट्स से गरीबनाथ मंदिर तक नहर पर एक नई कार्बोरिया पथ का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहारपटना का पत्रांक-07 दिनांक-27.09.18 राशि-103.299 लाख	1.0316156 18F2/2019-20 Dated-07.08.19	06.02.20	1.0316156	0.8086268		Box Culvert	206/250 Mtr		206/250 Mtr	कार्य पूर्ण।
2	वार्ड स0-30 में प्रजापति ब्रम्हा गली से कलमवाग रोड एम्बीसन कोरिंग तक पी0सी0सी0 पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहारपटना का पत्रांक-66 दिनांक-09.01.19 राशि-113.41 लाख	0.9720344 20F2/2019-20 Dated-20.08.19	19.02.20	1.0256386	0.7652710		Road & Drain	545/675 Mtr Drain complete & Road 680/675 Mtr complete.		663/675 Mtr Drain Complete & Road 680/675 M. Complete	कार्य पूर्ण।
3	लकडीवाही बोंछ से भाया जगन्नाथ मिश्रा महाविद्यालय के पिछे होते हुए सोडा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहारपटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.155 लाख	3.4116452 05SBD/2019-20 Dated-28.02.20	27.11.2020	3.4022846	2.225824		Road & Drain	592/625 Mtr Drain complete & Road 1173/1640 Mtr Road Work Complete. Paver Block is Complete in 500 M Both Side.	Rest Road Work in Progress	592/625 Mtr Drain Complete & Road 1173/1640 Mtr Road Work Complete. Paver Block is completed in 500 M Both Side.	इस कार्यालय के पत्रांक-170 दि0-20.8.2020 द्वारा प्राक्कलन संशोधित तकनीकी स्वीकृति हेतु मुख्य अभियंता, उत्तर बिहार जपभाग को भेजा गया जिसकी स्वीकृति अनेको पत्राचार के उपरान्त मुख्य अभियंता, आयोजन, निरूपण एवं अनुश्रवण, बुडको, पटना के पत्रांक-1077 दिनांक-16.3.22 से प्राप्त हुई। आवंटन हेतु नगर आयुक्त, मुज0 के पत्रांक-1766 दि0-16.4.21 से न0वि0 को अधियाचना भेजी गयी, जिसके आलोक में अनेको पत्राचार के उपरान्त मुख्य अभियंता, उत्तर बिहार जपभाग, बुडको पटना के पत्रांक-2158 दिनांक-04.05.2022 से आवंटन प्राप्त हुई है। कार्य प्रगति में है।
4	वार्ड स0-02 में दिलीप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहारपटना का पत्रांक-80 दिनांक-12.02.19 राशि- 103.93 लाख	0.866526 01F2/2020-21 Date-17.06.20	16.12.20	0.51965	0.4519967		Road & Drain	336/593 Mtr Drain work complete & Road 361/593 Mtr Road Work Complete		525/593 Mtr Drain work complete & Road 361/593 Mtr Road Work Complete	प्राप्त आवंटन खर्च हो चुका है। शाय आवंटन हेतु अधियाचना नगर आयुक्त, मुज0 के पत्रांक-1766 दिनांक-16.04.2021 में न0वि0 को भेजी जा चुकी है। स्थानीय विवाद के कारण कार्य बाधित है।

(108)

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.In Cr.)	Agreement Value & Date (Rs.In Cr.)	AS per agreement Date of Completion	Fund Received (Rs.In Cr.)	Total Expenditure (Rs.In Cr.)	UC Sent (Rs.In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
5	मुजफ्फरपुर नगर निगम क्षेत्र अंतर्गत सम्राट अशोक भवन का निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार, पटना का पत्रांक- 113 दिनांक- 14.02.2015 राशि- 139.333 लाख	1.3808729 01F2/2021-22 Dated- 24.11.2021	23.08.2022	0.59665	0.6310274		Civil Amenities	Foundation Complete. Tie Beam & Plinth work is completed.	1st floor work in progress.	Structure work is completed and finishing work in progress. Plaster work of Ground Floor is Completed.	प्राप्त आवंटन खर्च हो चुका है। शेष आवंटन हेतु अधिप्राप्त विभाग का नगर आयुक्त, मुजफ्फरपुर पत्रांक-985 दिनांक-31.05.2022 द्वारा भेजी जा चुकी है। कार्य प्रगति में।

R. Baidoo
14/12/22
T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

R. Baidoo
14/12/22
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

[Signature]

MONTHLY REPORT

नगर विकास प्रमंडल, सीतामढ़ी + शिवहर।

Name of District :- Sitamarhi.

Nov.- 2022

Sl.No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress in Percentage			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress in Percentage	
1	2	3	4	5	6	7	8	9	10	11	12	13
Name of District :- Sitamarhi												
1	नगर सरकार भवन, नगर पंचायत, सुरसण्ड के प्रशासनिक भवन का निर्माण कार्य। सवेदक- M/s Dinker Construction Pvt Ltd.	1.6956 Lt. No. 21 Dt. 19.06.19	1.451548 Dt.25.03.2022	24.06.2023	-	-	-	-	-	-	-	कार्य प्रगति पर। एक तला की ढलाई अवदूर, 2022 में हो चुका है।
2	नगर परिषद, सीतामढ़ी क्षेत्र अन्तर्गत निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य विद्युत सेट-1 लकड़ी सेट-2	Lt. No. 499 Dt. 19.02.2022 Rs. 4.5912368	-	-	-	-	-	-	-	-	-	मुख्यालय, बुडको, पटना में निविदा निष्पादन की प्रक्रिया में है।
Name of District :- Sheohar												
1	नगर परिषद, शिवहर क्षेत्र अन्तर्गत बस स्टैंड का सौंदर्यकरण निर्माण कार्य	Rs. 1.3320206	-	-	-	-	-	-	-	-	-	प्रशासनिक स्वीकृति की प्रक्रिया में।
2	नगर परिषद, शिवहर क्षेत्र अन्तर्गत निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य	Lt. No. 501 Dt. 19.02.2022 Rs. 4.5912368	-	-	-	-	-	-	-	-	-	मुख्यालय, बुडको, पटना में निविदा निष्पादन की प्रक्रिया में है।

R. Singh
14/12/22
T.S. to Chief Engineer,

Infrastructure & Transport
North Bihar, Buidco, Patna

R. Singh
14/12/22
Chief Engineer
Infrastructure & Transport
North Bihar, Buidco, Patna

104

**Bihar Urban Infrastructure Development Corporation Ltd.
Nagar Vikash Pramandal, Begusarai + Khagaria District**

Nov. 2022

Sl No.	Name of Work	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value Date	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
District - Begusarai												
1	राज्य योजनाओं अन्तर्गत बखरी में बखरी राईस मील से चन्द्रभागा नदी तक आर0सी0सी0 नाला निर्माण कार्य।	AA Letter No. 08/27.09.2018 0.9528321	0.8575489 21.06.21	20/12/2021	0.5138	0.5138	UC भेजा गया है।	RCC Drain	100%	--	100%	कार्य पूर्ण।
2	बीहट नगर परिषद वार्ड सं0-18 के बड़ी दुर्गा मंदिर के सामने सौन्दर्यीकरण का कार्य।	0.46435 (NMNVV)	0.41792 17.07.18	16/11/2018	0.24980	0.0617		Boundary Wall, Paver Block	25%	-	25%	स्थानिय विधायक द्वारा आंशिक विवाद सुलझाने के पश्चात कार्य प्रारंभ किया गया. अब पुनः बाधित है। अंचलाधिकारी वरौनी को जमीन विवाद के संबंध में पत्र भेजा गया है। गम्भीर बीमारी के कारण संबंधित संवेदक का निधन हो गया है।
3	नगर पंचायत बखरी बेगुसराय अन्तर्गत नगर सरकार भवन का निर्माण।	AA Letter No. 126/28.02.2018 1.6956	1.5747 19.01.22	18.10.2022	0.70	0.2134			60%	10%	70%	कार्य प्रगति पर है।

Note:- प्रारंभ में कुछको द्वारा कोई भी योजना वर्कनाल में क्रियारित नहीं है।


T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna


Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of town hall building (Auditorium at Nagar Parishad Supaul) (Shiv Shakti Construction Purnea.)	5.2654 46/19.09.14	4.4186 07.05.16 3 F2/2016- 17 & Supplementa ry Agreement Rs. 6402052 Dt. 21.5.22	30.06.2017	4.336	4.3358	3.045	Rec roof Super Structure and GI Sheet, Truss over Open Gallery, and necessary Electrical Work, PHE Work and Kota Stone Flooring to Function Auditorium (newly approved)	Foundation, Structure- work, wall Plastering super Truss Work overall- 90%, GI Sheet Fabricated on roof, Kota Stone Flooring Work are in progress.	Kota Stone Flooring Work Completed to 90%. Electric Wiring Work are in Progress.	Foundation, super Structure Turss work, wall Plastering work Overall- 95%, GI Sheet Fabricated on roof, Kota Stone Flooring Work are in progress.	

R. Pandey
14/12/22
T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

R. Pandey
14/12/22
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
Nagar Vikash Pramandal, Madhepura-Supaul**

District- Madhepura

Nov.-2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditu re (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद, मधेपुरा क्षेत्रांतर्गत सम्राट अशोक भवन निर्माण कार्य। संवदेक - नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065 Date-	31.03.2020	0.1000	0.1000	-	E/W Beam Column B/W, Stair, CP, Door, Window & Painting works.	Slab sasting	-	Foundatiion to Slab casting	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCO Lt. No. 92, Date - 28.07.2020 & Lt.No. 15, Date - 30.01.2021 & Lt. No. 275 Dated 20.12.2021 Lt. No. 23 Date 28.02.2022 UDHD Patna.

R. Singh
14/12/22
T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

W. S. K.
14/12/22
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
Nagar Vikash Pramandal - West Champaran , Bettiah**

Nov.-2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completi on	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park. Contractor - Chandrabibha Devi	AA-0.4277, Dated:- 25.11.14 & EC:- 0.4277	0.3038828	18.12.16	0.21385	0.21385	Fund was being made available to this office (DUDA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD. Rest fund is available with DM Bettiah. This office has requested vide letter no- 113, dated-23.03.2020 to DM Bettiah for releasing fund for completion of pending schemes	Boundry wall, Pathway, Light Gajebo, Sitting bench etc.	Boundry wall, Sitting Bench, Path way and Gajebo	No Work.		
2	Construction of Administrative building of Nagar Parishad Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	2.5137547	29.12.16	1.5082528	1.5082528		Construction of Building	Civil work completed except roof treatment.	No Work.	Civil work completed except roof treatment.	Fund Issue. This office has requested to Dy. Collector (Dev.) with a copy to DDC & DM vide numerous letters for releasing fund. The last letter was sent vide this office no. 83 Dtd. 23.02.21 for releasing fund in order to complete the works. But, fund is yet to be released by District Administration.
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95 % work Completed.	No Work.	95 % work Completed.	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated:- 8.11.13 & EC:-1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95 % work Completed.	No Work.	95 % work Completed.	
5	Construction of Ramna maidan- levelling, boundary wall, track and beautification. Contractor-M/S Jai bhawani const.	AA-2.0 Dated - 18.02.14&EC	1.105711	28.11.15	0.902905	0.902905	0.902905	Boundary wall, pathway, levelling and beautification	phase- 1 is complete.	No work	Phase 1 is complete	For Ramna Maidan Phase- 1 Physically completed but financial progress not yet achieved due to fund constraints.

Rajinder
14/12/22
T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Rajinder
14/12/22
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Rajinder

100

Nov.-2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expendit ure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर योजना-तर्गत विकास परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-3059, dated-18.12.2013 Amount 1.6956	1.2107859 22.02.2016	15 Months 22.04.2017	0.6140	0.6140	0.6140	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress		Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress	(शेष आवंटन की प्रतीक्षा में कार्य बन्द है।)
2	Construction of PCC road and RCC Draing from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar nigam, chhapara	Letter no-79, dated-06-12-17 Amount 2.9866	2.4299813 06.03.2020	15 Month	1.587	1.235	1.235	RCC Drain- 1872 PCC Road- 936 Paver Block- 836	Nala - 1180m PCC-285m	Nala-0 m PCC-356.50 m Paver Block-2x100.0m	Nala- 1180m PCC-641.50m Paver Block -2x100.0 Completed.	

R. S. to Chief Engineer,
14/12/22

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Chief Engineer,
14/12/2022

Infrastructure & Transport
North Bihar, Buidco, Patna

(13)

Nov.-2022

Rs. In Crores

Sl No.	Name of Project Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
Saharsa Bus Stand Project												
1	M/S Shri Balram Singh Vill+Post-Panchgachhia, Saharsa	4.00 & Letter No. 2336, dated 06.08.2014	3.3003 & 10.06.2015	09.05.2017	1.91	1.91	1.91	Bus Terminus (civil work) Toilet Block & small ships (Civil work) Compound wall entrance gate (Civil work) Internal Road Pathway & Landscaping work Electrical work (Internal) PHE work (Internal) PHE work (External)	- - Three side compound wall, one gate, footing work completed & column work stopped completed 70% completed - -	- - - - - -	Completed Completed Three side compound wall, one gate, Footing work completed. Column work stopped. Completed 70% Completed Completed Completed	1. For arrival or departure gate, one gate land disputed in High Court, Patna 2. <u>Work is slow due to unavailability of fund since last two years.</u> 3. Overall Progress 85%

Refine
14/12/22

T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Refine
14/12/22

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Nov. - 2022

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिसर मोतिहारी के मोतिहारी का सौंदर्यकरण एवं जीर्णोद्धार कार्य। (M/s Charitha - Pawan Kumar (JV), Hyderabad)	EC- 21.99 AA Rs.23.05492 Lt No-139 dt- 15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	3.06	3.06	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)			De-weeding Machine supplied and De-weeding work in Motihari is under progress since 26.04.22	1) Contract Rescissionment Debarment and Blacklisting removed from M/s Charith-Pawan Kumar (JV) on 27.09.21 2) Letter to Start the work (where design and drawing not required) is given to contractor vide Lt. 531 dated 08.11.21 3) A proposal without STP has been submitted to CE (Infr) north Bihar. Design and Drawing to be prepared by Contractor and the same will be vetted by IIT, Delhi as directed by CE(Infr), north Bihar in meeting held on 05.01.2022. 4) de-weeding has been started since 26.04.2022. 5) Letter has been given to contractor for supply of De-silting Machine and submission of DPR through Ltr.-492/15.8.22, 562/13.9.22 and 633/22.9.22.
2	चकिया बस डिपो का निर्माण कार्य। (M/s Keshav Kumar Keari, Motihari)	EC- 2.19 AA Rs. 2.0000 Lt No-78 dt- 19.11.14 EC- 2.19 LOA- 1.650150 Lt No-1375 dt-11.05.15	Rs.1.44 Lt No- BUIDCo/yo- 687/14-87 dt-6.12.14	24.12.16 (6 Months)	1.4400	0.8486	0.8486	1. Bus terminus 2. Toilet, shop block 2. compound wall with entrance gate . 3. internal road, pathway, Campus filling & land scaping. 4. Electrical work. 5. PHE work			1. Frame work of Bus terminus building completed. 2) Campus filling- 90% 3) Plaster Work of terminus building completed.	

R. Prasad
T.S. to Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

R. Prasad
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

97

(Rs. In crore)

SL NO	NAME OF PROJECT	AA&ES REF & DATE (In Cr.)	AGREEMENT VALUE & DATE (In Cr.)	AS PER AGREEMENT DATE OF COMPLETION	FUND RECEIVED (In Cr.)	FUND EXPENDITURE (In Cr.)	UC SENT	MAIN COMPONENT	COMPONENT WISE PHYSICAL PROGRESS			ISSUE IN EXECUTION
									UPTO PREVIOUS MONTH	DURING THIS MONTH	TOTAL	
1	2 दोनार गमटी से टिनही पुल तक नाला निर्माण कार्य (STATE PLAN) सर्वेदक का नाम:- Ram Naresh Ray	25.60727 Ref 6666 dated 12.10.2017	21.77757 24 Dated 27.05.2019	26.08.2020	21.980	18.77	14.04	9 Cover Drain of Size 1.5M to 4.5 M width, Height 3 M to 4M, Length 3.509 KM PCC (In Meter) BASE (IN mtr) VERTICAL WALL BOTH SIDE (IN mtr)	1835	30	1865	13 WORK IS IN PROGRESS.
2	राज्य योजनात्मक बेला चौक से डी0एम0सी0 एच0 बच्चा वाई तक पी0सी0सी0 पथ एवं नाला निर्माण कार्य। सर्वेदक का : Madhav Construction	1.4819 ref 63 dated 27.09.2018	1.235118 8 DATED 11.11.2019	10.08.2020	0.74095	0.74095	0.723	1800'0" PCC ROAD 3130' DRAIN 1800 PAVERS BLOCK	1520'	0	1520'	WORK IS IN PROGRESS.
3	पी0डब्ल्यू डी0 पथ में गायत्री मंदिर से दारुमंडी चौक दुर्गा होटल के पीछे तथा गुदरी बाजार होते हुए विद्यापति स्कूल तक डबकन सहित RCC नाला का निर्माण कार्य। सर्वेदक- श्री जयजीत सिंह	1.57644 ref 4298 dated 02.03.2018	1.447405 0 DATED- 01.04.2022	31.03.2023	1.57644	0	0	2350' Length	90	90	180	WORK IS IN PROGRESS.

R. Saini
14/12/22
T.S. to Chief Engineer,

Infrastructure & Transport
North Bihar, Buidco, Patna

R. Saini
14/12/22
Chief Engineer,

Infrastructure & Transport
North Bihar, Buidco, Patna

76

MONTHLY REPORT

नगर विकास प्रमंडल, वैशाली, हाजीपुर

Nagar Vikash Pramandal, Muzaffarpur-Vaishali

Nov. - 2022

Sl. No.	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value & Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर परिषद् हाजीपुर												
1	हाजीपुर नगर परिषद अन्तर्गत बुटनदास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.47186	-	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work	Kota Stona Boulder	R.C.C. completed. Kota Stone (72%) Bolder (25%) brick work completed, earth work completed.	Overall physical Progress 80%. Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work in Progress.
2	हाजीपुर नगर परिषद अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700	-	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work	R.C.C. (60%) Kota Stone (0%) Bolder (0%) brick work (40%), earth work (60%).	50 % Work completed. Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work is hinderd due to rise in water level.	

नगर परिषद हाजीपुर

Note : Excess expenditure against serial no.-01 made from the amount available in serial no-2.
When fund of serial no.-1 of Butan Das ghat will be available the it will be transferred to Sidi Ghat viz in serial no-2.

Refined
14/12/22
T.S. to Chief Engineer,

Infrastructure & Transport
North Bihar, Buidco, Patna

Refined
14/12/22

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

95

बिहार शहरी आधारभूत संरचना विकास निगम लि०

Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

RajaPur Pul West Boring Canal Road, Patna- 800 001

Contact : +0612- 2558412

Email - mdbuidco@gmail.com, Website : <http://buidco.in>

CIN - U45200BR2009SGC014600

94



ISO9001:2008, 14001:2015

बुडको/Buidco/40-1772/2020(P-4)-6029

दिनांक- 03/12/2022

सेवा में,

नोडल पदाधिकारी,
SPMG, Bihar.

विषय: नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की माह:- नवम्बर 2022 का अद्यतन प्रगति प्रतिवेदन संलग्न कर आवश्यक कार्रवाई हेतु सम्प्रेषित की जा रही है।

अनुलग्नक:- यथोक्त।

PD, NM/10
10/12
Mr. Rajesh
AE
21/12/22

विश्वासभाजन,

ह०/-
परियोजना निदेशक,
एन०एम०सी०जी०, बुडको,
पटना।

ज्ञापांक:- 6029

दिनांक:- 03/12/2022

प्रतिलिपि:- टीम लीडर, एस.पी.एम.जी., बिहार को सूचनार्थ एवं आवश्यक कार्रवाई प्रेषित।

ह०/-
परियोजना निदेशक,
एन०एम०सी०जी०, बुडको,
पटना।

ज्ञापांक:- 6029

दिनांक:- 03/12/2022

प्रतिलिपि:- महाप्रबंधक(असैनिक), एन०एम०सी०जी०, बुडको, पटना को सादर सूचनार्थ एवं अद्यतन प्रगति प्रतिवेदन की प्रति संलग्न कर अग्रेतर कार्रवाई हेतु समर्पित की जा रही है।

03.12.22
परियोजना निदेशक,
एन०एम०सी०जी०, बुडको,
पटना।

2470(NM/10)
06/12/22

M/E-11/10/22

Bihar Urban Infrastructure Development Corporation Ltd.

Status of DPR as on 02.12.2022

Sl. No.	Name of Scheme	Population	STP Capacity	SOR	Amount (in Cr)	Land Status	Status
1	2	3	4	5	6	7	8
DPR Submitted to SPMG							
1	Fecal Sludge Septage Management Dighwara	32741	24 kl	2022	2.97		Observation received by TPA which sent to REPL for compliances
2	Fecal Sludge Septage Management Manihari	26629	18 kl	2022	5.5		Observation received by TPA which sent to REPL for compliances
3	Fecal Sludge Septage Management Teghara	56234	26 kl	2022	4.11		Observation received by TPA which sent to REPL for compliances
4	I&D Works and STP Arwal	51849	3.5 MLD	2020	50.19		DPR has been submitted to SPMG
5	I&D Works and STP Daudnagar	52364	10.1 MLD	2022	35.06		DPR May be considered in Coming EC meeting
6	I&D Works and STP Darbhanga	296039	22.6 & 1.7 MLD	2022	101.41		DPR has been submitted to SPMG
7	I&D Works and STP Kishanganj	105782	10.5, 3.43, 2.94 & 3.1 MLD	2022	109.46		Observation received by TPA which sent to NEERI for compliances
8	I&D Works and STP Raxaul	55536	2.5, 2.5, 3.5 & 3.5 MLD	2020	87.62		Already sent to NMCG but according to land crises we are revising the DPR to reduce the STP quantity.
9	I&D Works and STP Saharsha	156540	17.4 & 13.05 MLD	2022	110.76		NEERI has committed to provide compliance till 05.12.2022
10	I&D Works and STP Madhepura	54472	10.73 MLD	2022	47.28		NEERI has committed to provide compliance till 05.12.2022
11	I&D Works and STP Motihari	126158	4.6, 6.3, 5.8 & 6.3 MLD	2022	164.31		DPR May be considered in Coming EC meeting
12	I&D Works and STP Jamui	87357	6.8 & 9.5 MLD	2022	56.58		NEERI has committed to provide compliance till 05.12.2022
13	I&D Works and STP Lakhisarai	99979	21 MLD	2022	88.55		DPR May be considered in Coming EC meeting
14	I&D Works and STP Bagaha	112634	11 MLD	2022	85.41		DPR may be sent for TPA
15	I&D Works and STP Gopalganj		11 MLD	2022	134.21		DPR may be sent for TPA
16	I&D Works and STP Samastipur		6 MLD	2022	61.71		DPR may be sent for TPA
DPR under preparation							
17	I&D and STP Ara						Agreement with DPR Consultant was done on 22.09.2022. DPR under preparation.
18	I&D and STP Betia						Agreement with DPR Consultant was done on 22.09.2022. DPR under preparation.
19	Gaya sewerage Network and STP project						DPR has been submitted to SPMG on 02.12.2022
20	I&D Works and STP Katihar						Agreement with DPR Consultant was done on 04.11.2022. DPR under preparation.
21	I&D Works and STP Joghani						DPR under preparation.
22	I&D and STP Jamalpur						Last date of receive financial proposal by empaneled consultant is 02.12.2022 for preparation of DPR
23	I&D and STP Buxar						Last date of receive financial proposal by empaneled consultant is 02.12.2022 for preparation of DPR
24	I&D and STP Purnia						Last date of bid submission is 19.12.2022 for preparation of DPR
25	I&D and STP Sasaram						Last date of bid submission is 19.12.2022 for preparation of DPR
26	I&D and STP Aurangabad						Last date of bid submission is 19.12.2022 for preparation of DPR
27	I&D and STP Jehanabad						Last date of bid submission is 19.12.2022 for preparation of DPR
28	I&D and STP Nawada						Last date of bid submission is 19.12.2022 for preparation of DPR
29	I&D and STP Sitamarhi						Last date of bid submission is 19.12.2022 for preparation of DPR
30	I&D and STP Araria						Last date of bid submission is 19.12.2022 for preparation of DPR
31	I&D and STP Renipur						Last date of bid submission is 19.12.2022 for preparation of DPR
32	I&D and STP Barauni						Last date of bid submission is 19.12.2022 for preparation of DPR
33	I&D and STP Bihat						Last date of bid submission is 19.12.2022 for preparation of DPR
34	I&D and STP Sheikhpura						Last date of bid submission is 19.12.2022 for preparation of DPR
35	I&D and STP Khagaria						We are revising the rate on current SOR After TA we will send it for approval.
36	Buxar Sewerage Network and STP						TPA has given some observation regarding survey compliance is being prepared

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 02.12.2022)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) GoI/GoB	Date of Sanction/ Date of AA&ES issue GoI/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Buxar STP & Sewerage Network, Patna	16	105	164.23	12/31/2019	-	-	Letter has been sent to SPMG on 08.09.2022 for taking approval on revised estimate for amount of Rs. 237.83 cr. In revised estimate we have considered 105 km sewer network, 2 IPS and one no 24 MLD STP with considered the utilisation of the existing structure which was constructed in earlier contractor. The scope of network and STP capacity was increased due to extension of municipal area.
2	I&D and STP, Barahiya	6	-	49.50 (proposed)	issued after finalization of bid	0.03	-	3 bidders participated in the retender. Technical evaluation is in process.
3	I&D and STP, Kahalgaon	6	-	46.00 (proposed)	issued after finalization of bid	0.16	-	As per direction of NMCG, Estimate on current SOR was prepared for amount of Rs 67.70 Cr. and has been sent to SPMG for approval on 14.07.22. NMCG given direction on 30.11.2022 for bidding of Kahalgaon I&D and STP scheme with an estimated cost of Rs 46 Cr. The AA&ES will be issued after price discovery and bidding process is completed.
4	Dehri I & D and STP	3 STP (11, 7 & 3 MLD)	-	63.89	12/1/2021	-	-	Financial bid open on 30.09.2022. Financial bid evaluation is under process
5	Supaul I&D and STP	3 STP (9, 2 & 1.1 MLD)	-	57.09	07/09.2022	-	-	Bid Document preparation and approval from State Govt. are under process.
6	Ramnagar I&D and STP	2 STP (4.5 & 4.5 MLD)	-	56.97	12.09.2022	-	-	NIT floated, last date of bid submission is 16.12.2022
7	Narkatiyaganj I&D and STP	2 STP (2.5 & 4.5 MLD)	-	49.39	17.10.2022	-	-	NIT floated, last date of bid submission is 23.12.2022

3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	7.50	Work - 7.37 Crore Other - 0.13 <u>Total - 7.50</u>	96.66%	Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	Sidhi Ghat - 91 % Chandwara Ghat (Ashram Ghat) - 91 % Sikandarpur Mukti Dham - 84 %	Sidhi Ghat - 9 % Chandwara Ghat (Ashram Ghat) - 3 % Sikandarpur Mukti Dham - 6 %	Sidhi Ghat - 100 % Chandwara Ghat (Ashram Ghat) - 100 % Sikandarpur Mukti Dham - 90 %	Sidhi Ghat (i) All Pile Work Completed. (ii) 1st Platform Completed. (iii) 1st Flight Completed. (iv) 2nd Landing Completed. (v) 2nd Flight Completed. (vi) 3rd Landing Work is Completed. (vii) 3rd Flight Completed in 50Mtr and 4th Landing is Completed in 50Mtr. (viii) Toilet Work in Progress. (ix) Ties work is in 1st Platform, 1st Flight, 2nd Platform & 2nd Flight completed & rest in Progress.
												Chandwara Ghat (Ashram Ghat) (i) 1st, 2nd, 3rd & 4th Platform is Completed. (ii) 1st, 2nd & 3rd Flight is Completed. (iii) Ties Work in Progress. (iv) Ties Work in Progress. (v) Structure work of Toilet is Completed & Finishing Work in Progress. (vi) 1st Beam of Entrance Gate is Completed. (vii) Boulder Paving Work in Progress.
												Sikandarpur Mukti Dham Site Cleaning & Layout work is Completed. (i) All Pile Work is Completed. (ii) 1st Platform & 1st Flight is Completed in 50mtr. (iii) 2nd Platform is Completed. (iv) 2nd Flight Work is Completed along with 3rd Landing & 3rd Flight work completed in 30Mtr Rest in Progress. (v) Ties work is in 1st Platform & 1st Flight & 2nd Platform is Completed, Rest in Progress.

12

91

Sl. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	6.62	Work - 6.55 Other - 0.07 <u>Total - 6.62</u>	100%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection works 6. Landscape & Horticulture works 7. Stainless steel railing works.	Completed			RFD Gopalganj has been hand over to Zila Parishad, Muzzafarpur.
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	316.45	Work - 264.23 Escalation - 16.39 CSQC - 9.58 Other - 6.79 Cementage - 19.46 Total - 316.45 (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.			all 16 Projects have been hand over to PMC, Patna.

79

90

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gal/GoB (Rs. In Cr)	Agreement ID/Date (Rs. In Cr)	As per Agreement: Date of Completion	Fund Received: (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
								Exiting Sewer line cleaning work. (9.50 Km)	Work completed.	Work completed.	Work completed.	
								STP-45 MLD (40 MLD Domestic sewage + 5 MLD Industrial & 10 IPS (54.5 MLD)	1. BEP of STP approved is Cat-B & IPS awaited. 2. Temporary power connection obtained at STP site. 3. Pre-Construction activities i.e labour, habitat, safety training room, steel yard etc completed. 4. Staff Quarter type-I:- 12 % completed. 5. Security Cabin:-65% completed. 6. Pile Work for FCR Tank :-Total 81 Nos Completed 7. Dismantling work:-92 % completed	1. Executed dewatering of flood water from STP Campus. 95% completed till date. 2. Pile Work for FCR Tank :-Total 82 Nos Completed 3. Staff Quarter type-I:- 12 % completed. 4. Security Cabin:-65% completed. 5. BEP of STP approved is Cat-B & IPS awaited. 6. Temporary power connection obtained at STP site. 7. Pre-Construction activities i.e labour habitat, safety training room, steel yard etc completed. 8. Dismantling work:-92 % completed.		
							6.52%	Civil works-FCR Pila Work Road Restoration Rising Main				1. Construction work at STP site hampered due to water logging inside the campus 55.0 % dewatering water completed from Lagoon 01 & 02 at STP. 1. NOC for IPS-07 & 09 land Pending. 2. NOC from RCD Department for road cutting is pending. 3. NOC from forest Department/Wildlife Pending. 4. NOC for railway Crossing under process.
	Bhagpur STP A I&O		386.08 cr/ 07-10-2021	06.11.2023 (excluding 3 months of trial run)	0.07	Others- 0.07		Road Restoration	1. Permanent Road Restoration Work:- 0.2 KM 2. Permanent Road Restoration Work:-0.56 KM	1. Permanent Road Restoration Work:-0.76 KM		
								Manhole				
								Rising Main	1. IPS-10 Rising Main 450MM Dia:- Total Laying 1220.00 Mtr 2. IPS-09 Rising Main 350MM Dia:- Total Laying 710.00 Mtr 3. Common Rising Main 500 MM Dia, IPS-09 & 10:- Total Laying 819.00 M Cumulative Laying:-2.74 KM	1. IPS-10 Rising Main 450MM Dia:- Total Laying 1220.00 Mtr 2. IPS-09 Rising Main 350MM Dia:- Total Laying 710.00 Mtr 3. Common Rising Main 500 MM Dia, IPS-09 & 10:- Total Laying 819.00 M Cumulative Laying:-2.74 KM		

②

68

Sr. No.	Name of the Project & Contractor	AA & ES Co./CoB Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
								STP - 30 MLD, 5 Nos. IPS, 167.23 Km Sewerage Network & 9.50 Km Existing Sewer line cleaning	(a) Site establishment completed. (b) Labour hutment is in progress. (c) Other structures design/drawing vetting is in progress (Blower room, MPS civil design/drawing). (d) Raft casting work is in progress in SBR Tank - (73 %) (e) Pile cap pcc work is in progress in CCT, (39.99%) (f) Admin Building & MCC Room (13.8%) (g) MPS Curve reinforcement binding work in progress (10%) (h) Blower Building Pile work is in progress (10%)	PTU Pile casting work is completed, SBR Tank Wall rec work is in progress - (3.5%), CCT raft rec work is completed (22%), MPS Curve reinforcement binding work is in progress (10%), Blower Building pile work is in progress (10%).	(a) Site establishment completed. (b) Labour hutment is in progress. (c) Other structures design/drawing vetting is completed (Blower room, MPS civil design/drawing). (d) Raft casting work is in progress in SBR Tank - (73 %) (e) Pile cap pcc work is in progress in CCT, (39.99%) (f) Admin Building & MCC Room (13.8%) (g) MPS Curve reinforcement binding work in progress (10%) (h) Blower Building Pile work is in progress (10%)	
								IPS-1 (Gopal Das pokhar-ward 44)	Waiting for submission of hydraulic design/ drawing because IPS land is not in our possession. Continuous follow up with CO Sagar officials for resolving this issue.	Land possession completed and BEP submission is in process.	Land possession completed and BEP submission is in process.	
								IPS-2 (BRJP Campus, Lullu Pokhar)	Cutting edge fixing and curv concreting work is completed (25 %). BEP and structural design approved from BUIDCo HQ.	1st lift steining reinforcement work is in progress (5%)	Cutting edge fixing and curv concreting work is completed 1st lift steining reinforcement work in progress (30 %) . BEP and structural design approved from BUIDCo HQ.	2 nos. bids received at BUIDCo against floated NIT. BUIDCo officials are finalizing the vendor for tree translocation activity
								IPS-3A (Near Basanti Talab)	Casting (2 lifts) and sinking work is in progress. Other structures desin/drawing submitted to BUIDCo for review (31%).	Casting (4 lifts) and sinking work is in progress. Other structures desin/drawing submitted to BUIDCo for review (41%).	Casting (4 lifts) and sinking work is in progress. Other structures desin/drawing submitted to BUIDCo for review (41%).	
							50.43%	IPS-3B (Goyinka Matni Sadan)	Cutting edge has been installed and curve portion is casted and preparation on 1st lift steining is in progress (20%)	Casting (2 lifts) and sinking work is in progress. Other structures desin/drawing submitted to BUIDCo for review (10%).	Casting (2 lifts) and sinking work is in progress. Other structures desin/drawing submitted to BUIDCo for review (30%).	
								IPS-4 (Raja Talab)	Casting (6 lifts completed) and sinking work is in progress. Other structures desin/drawing submitted to BUIDCo for review (45%).	Well Shrinking work is completed (15%)	Casting (8 lifts completed) and sinking work is completed. Other structures desin/drawing submitted to BUIDCo for review (60%).	
								New Sewerage Network (167.23 Km)	Zone-1 IPS has been finalized from BUIDCo end. Now hydraulic design/drawing ready for submission but pending due to IPS-1 NOC from CO office. Other than Zone-01, all 5 zones design/drawing approved from BUIDCo (HQ). With respect to approved design/ drawing, sewerage network laying work is being executed along with other components. Network laid length - 84.781km	Zone-1 IPS has been finalized from BUIDCo end. Now hydraulic design/drawing ready for submission IPS-1 NOC received. Other than Zone-01, all 5 zones design/drawing approved from BUIDCo (HQ). With respect to approved design/ drawing, sewerage network laying work is being executed along with other components. Network laid length - 92.729km	Zone-1 IPS has been finalized from BUIDCo end. Now hydraulic design/drawing ready for submission IPS-1 NOC received. Other than Zone-01, all 5 zones design/drawing approved from BUIDCo (HQ). With respect to approved design/ drawing, sewerage network laying work is being executed along with other components. Network laid length - 92.729km	As on date 92.729km Kms . sewerage network has been laid alongwith other components.
								Escalation- 13.01 Works - 85.34 Contage - 5.10 Mobilization Advance - 20.02 Cr Other-2.37 Total - 125.84				
24	Manager STP & Sewerage Network Project: M/s EMS Infracon Pvt. Ltd.	244.02 Crs	17.10.2023	125.84	125.84			Existing Sewer line cleaning work. (9.50 Km)	Work completed.	Work completed.	Work completed.	

92

Sl. No.	Name of the Project & Name of the Contractor	AA & ES Gaid/Gaid (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution	Component wise physical progress	
23	MTP and T&E work for the project at Hajipur, Jharkhand by M/s. Sushil Kumar Construction Pvt. Ltd.	332.44	02.07.2023	176.77	Escalation- 4.42 Gentage - 5.63 Works - 155.44 Other - 0.06 Mob. Adv - 13.22 Total - 178.77	272	70.00%	Sewerage Network(KM) 138.9 KM	103.247	1.707	105.954	Demarcation of land for IPS-1 and railway crossing was finalized during site visit held on 14.07.2022. Railway and BUIDCo officials jointly prepared plan and drawings were scrutinized by Railway officials and discrepancies were communicated on 29.08.2022. After that revised drawings were submitted again on 31.08.2022. Both files were rejected by Sr.DEN/ISDE on 07.09.2022 citing the unavailability of land. A request to reconsider the proposal was made vide letter no 411 dated 12.09.2022. Again both these proposals were rejected on 26.09.2022 by DEN/HQ. After that a request was made to Senior Environment specialist, NMCG New Delhi, to intervene in this matter in order to obtain the NOC vide letter no 422 dated 27.09.2022. Another request was made to DM, Vaishali to intervene in this matter vide letter no 21/IPS-II Land NOC Received by CO Hajipur Letter no - 281 dated 19.02.2022. Work can't be started due to objection from District fishery Department, so Redesign of IPS-II has been proposed by BUIDCo vide letter no 178/NVP, Hajipur dated 09.05.2022. Thus Redesign of IPS is under process as per contractor's letter no 178/NVP dated 09.05.2022. Also request for alternate land options has been submitted on 09.05.2022.		
								Manhole(Nos) 5731 Nos	5184	82	5266			
								Property Chamber(Nos) 17263 Nos	11206	1001	12207			
								Road Restoration(KM) 138.9 KM	103.052	0.641	103.693			
								Staff Quarter,STP(CUM) 121 CUM	70.32	0	70.32			
24	MTP and T&E work for the project at Hajipur, Jharkhand by M/s. Sushil Kumar Construction Pvt. Ltd.	332.44	02.07.2023	176.77	Escalation- 4.42 Gentage - 5.63 Works - 155.44 Other - 0.06 Mob. Adv - 13.22 Total - 178.77	272	70.00%	DG,Transformer & HT Room STP(CUM) 60 CUM Aeration tank (CUM) 3593 CUM MPS(CUM) 713 CUM Grit Chamber (CUM) CUM Secondary Clarifier (CUM) 2058 CUM Security cabin (CUM) 14 CUM Air Blower Shed (CUM) 72 CUM MCC/Admin building (CUM) 95	38.81	3.59	42.4			
										113	3193			
										4	146			
										07.658	77			
										16.46	261.46			
25	MTP and T&E work for the project at Hajipur, Jharkhand by M/s. Sushil Kumar Construction Pvt. Ltd.	332.44	02.07.2023	176.77	Escalation- 4.42 Gentage - 5.63 Works - 155.44 Other - 0.06 Mob. Adv - 13.22 Total - 178.77	272	70.00%		14	0	14			
26	MTP and T&E work for the project at Hajipur, Jharkhand by M/s. Sushil Kumar Construction Pvt. Ltd.	332.44	02.07.2023	176.77	Escalation- 4.42 Gentage - 5.63 Works - 155.44 Other - 0.06 Mob. Adv - 13.22 Total - 178.77	272	70.00%		59	7	66			
27	MTP and T&E work for the project at Hajipur, Jharkhand by M/s. Sushil Kumar Construction Pvt. Ltd.	332.44	02.07.2023	176.77	Escalation- 4.42 Gentage - 5.63 Works - 155.44 Other - 0.06 Mob. Adv - 13.22 Total - 178.77	272	70.00%		18.27	5.73	24			
28	MTP and T&E work for the project at Hajipur, Jharkhand by M/s. Sushil Kumar Construction Pvt. Ltd.	332.44	02.07.2023	176.77	Escalation- 4.42 Gentage - 5.63 Works - 155.44 Other - 0.06 Mob. Adv - 13.22 Total - 178.77	272	70.00%		5.93	2	7.93			
29	MTP and T&E work for the project at Hajipur, Jharkhand by M/s. Sushil Kumar Construction Pvt. Ltd.	332.44	02.07.2023	176.77	Escalation- 4.42 Gentage - 5.63 Works - 155.44 Other - 0.06 Mob. Adv - 13.22 Total - 178.77	272	70.00%		0	0	0			

②

Sr. No.	Name of the Project & Name of the Contractor	A4 & C5 Agreement Amount /Rs. In Cr)	As per Agreement Date of Completion	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
23.	(a) WWSMD & STP at Phulwari (a) WWSMD & STP at Phulwari (a) WWSMD & STP at Phulwari	46.25 (46.25)		Wo-k - 3.59 Other - 0.01 Centre - 0.20 Total - 3.80	53 %	Bear STP-7 MID I&D - 3 Nos IPS - 2 Nos	Nil	Nil	Nil	(i) इस साल पर पूर्व से ASP technology से निर्मित एवं abandoned STP and SBR technology से बनने हेतु I.I.T Delhi is feasibility study की मांग की गयी है। Prof. K.N.Jha के देखा-रेखा में सर्वेक्षक द्वारा BEP एवं Layout का Design किया जा रहा है। (ii) भूखण्डनिर्माण के अन्तर्गत बांझा झरना के समीप IPS निर्माण हेतु NOC प्राप्त किया गया है, परन्तु उसके अन्तर्गत अधिलेखन है। दिनांक-18.08.2022 को भूखण्डनिर्माण के अन्तर्गत धारा अधिलेखन हेतु हेतु सर्वेक्षण निर्माण किया गया है। (iii) भूखण्डनिर्माण अन्तर्गत पूर्व सेना सदन के पास 01 (एक) अर्द्ध IPS निर्माण हेतु खत का प्रेषण कर लिया गया है। उसके अन्तर्गत उक्त सतहों में निर्माण को है निर्माण NOC हेतु धारा अधिलेखन का प्रयास-75। दिनांक-27.08.2022 द्वारा अधिलेखन, नगर विकास अधिन-02, पटना को प्रस्ताव बतवत किया गया है। (iv) भूखण्डनिर्माण हेतु के बाटक के समीप 01 (एक) MID एवं 01 (एक) SPS का निर्माण किया जाना है जिसके लिए 1000 X 1000 मीटर उपलब्ध कराते हेतु रेलवे से अनुमति किया गया है। तथा उसके कार्य हेतु दिनांक-25.08.2022 को रेलवे परमिटिबरी के साथ समझौता निर्माण किया गया है। उसके द्वारा जगह पर उचित स्थल को MVR को प्रति उपलब्ध करा दी गयी है। (v) NH 130 में गांधी लेहिंग हेतु कार्यवाहक अधिलेखन, 2020/80 प्रमाणित, अधिगारद को इस कार्यवाहक का प्रमाण-746 दिनांक-22.08.2022 से अनुमति किया गया है।

26

Sr. No.	Name of The Project & Contractor	AA & ES Col/Gob (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	Fund Received (Rs. in Cr.)	As per Agreement Date of Completion	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Component wise physical progress	Issue in Execution
											Total Progress	
								19. Road restoration (Rising main) - 0.844 Km (48.67%)	19. Road restoration (Rising main) - 0.08 Km (4.61%)	19. Road restoration (Rising main) - 0.08 Km (4.61%)	19. Road restoration (Rising main) - 0.924 Km (53.20%)	
								20. Electro-Mechanical Equipments for STP - Pipe,Decanlor 2nos and blower Erection work completed and piping work is in progress (29%)	20. Electro-Mechanical Equipments for STP - Pipe,Decanlor 2nos and blower Erection work completed and piping work is in progress (31%)	20. Electro-Mechanical Equipments for STP - Pipe,Decanlor 2nos and blower Erection work completed and piping work is in progress (31%)	20. Electro-Mechanical Equipments for STP - Pipe,Decanlor 2nos and blower Erection work completed and piping work is in progress (31%)	
								21. Electro-Mechanical Equipments for MPS&IPS - (90.5%) IPS-03 & IPS-04 work in progress	21. Electro-Mechanical Equipments for MPS&IPS - (90.5%) IPS-03 & IPS-04 work in progress	21. Electro-Mechanical Equipments for MPS&IPS - (90.5%) IPS-03 & IPS-04 work in progress	21. Electro-Mechanical Equipments for MPS&IPS - (90.5%) IPS-03 & IPS-04 work in progress	
21	18/0 works and STP at Faridkot	15.20 10.21/14.4	37.23/25			Work-1.23 certage-0.06 Other-0.01 Total-1.30	16.50%	STP (1)SBR tank- 11% (2) CCT 0% (3) Admin Building 0% Over all Progress (STP) 2.2%	STP (1)SBR tank- 11% (2) CCT 0% (3) Admin Building 0% Over all Progress (STP) 2.2%	14% 60% 10% 16.5%	(1) उक्त STP में कुल 05 (पाँच) अरदर IPS/SPS बनाने की आवश्यकता है। उक्त सभी स्थलों पर पुरी व्यवस्था बनाने एवं NOC देने अरदर समाप्त। पटना को इरा कायालय का पत्रांक-448 दिनांक-28.07.2022. पत्रांक-701 दिनांक-08.08.2022 एवं पत्रांक-1070 दिनांक-25.11.2022 में अनुसंधान किया गया है।	
22	18/0 works and STP at Danapur	10.27 10.21/14.4				Work - 15.73 Other - 2.43 Mob Advance - 3.57 Cen-age - 1.03 Total - 22.76	65.00%	STP 1) Admin Building- 90% 2) SBR Basin- 60% 3) CCT-Chlorination building 90% 4) Flood Protection work 0% 5) Security Cabin- 90% 6) Supply of DI Pipe- 830.50 m 7) Stilling chamber with screen channels- 35% 8) Grit chamber with Parshall flume- 35% 9) Sludge House- 90% 10) I&D & SPS 0 11) Electro mechanical 15 Over all Progress- (STP) 63.50%	94.3% 66.4% 90% 0% 90% 830.50 m 35% 35% 90% 2% 20% 65%	(1) संश्लेषक को देख नया एवं नए नाला SPS एवं I&D काम में हो रहे Variation को पुनः तैयार कर समायोजित सांकेतिक बनने हेतु इसे कायालय को पत्रांक-1079 दिनांक-30.11.2022 में निर्दिष्ट किया गया है। (2) रेखांकन में नए नाला एवं पावर लैंडिंग के कार्य हेतु आरम्भिकी से इस कायालय के पत्रांक-710 दिनांक-10.08.2022 द्वारा अनुसंधान किया गया है। NOC की पुरति अभी नहीं हुई है।		
								Khagaul Lock : STP - 06 MLD I&D - 1 Nos IPS - 1 Nos	1) Admin Building 47.4% 2) SBR Basin 79.80% 3) Stilling chamber with screen channels 48.8% 4) Grit chamber 48.8% 5) Sludge Sump+Sludge House 5% 6) CCT+Chlorination building 5% 7) Staff Quarter 30% 8) I&D & SPS 0 9) Electro mechanical 10% Overall Progress-(STP) 51.32%	3.5% 80.5% 49.2% 49.2% 5% 5% 30% 15% 53%	(1) खगौल लॉक के समीप SPS Land का NOC हेतु WRD से सम्पूर्ण किया गया है। NOC की पुरति नहीं हुई है। दिनांक-29.11.2022 को WRD के अधिकृत अधिकृत द्वारा निर्दिष्ट पुरति का निरीक्षण किया गया एवं उनके द्वारा यह बताया गया है कि उक्त निर्दिष्ट पुरति का NOC देने हेतु उनके विभाग से भता किया गया है अतः किसी अन्य स्थल पर उनके द्वारा Proposal भेजने की कुरता नहीं है। (2) पाईप लैडिंग के कार्य हेतु RCD से इस कायालय के पत्रांक-710 दिनांक-10.08.2022 में अनुसंधान किया गया है। उनके द्वारा Estimate तैयार कर RCD के अधिकृत अधिकृत को संपर्कित किया गया है।	

Sr. No.	Name of The Project & Contractor	AA & ES GoI/CoB (Rs. in Cr)	Agreement Amount (Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
								beam concreting and slab rcc work is completed and 2nd slab casting work in progress (66.35%)			slab rcc work is completed and 2nd slab casting work in progress (66.45%)	blower building
								5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 3rd, 4th lift and walkway RCC work is in progress (94.5%)	5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 3rd, 4th lift and walkway RCC work is in progress (94.5%)	5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 3rd, 4th lift and walkway RCC work is in progress (95%)		

92

83

[illegible]

65

9

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Go/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received: (Rs. In Cr)	Project expenditure (including State share) (Rs. In Cr)	Overall physical progress (In %)	Main Component	Component wise physical progress		Issue in Execution
									Up to Previous Month	During the Month	
									viii) Pumps in Wetwell installed 100% MPS to Grit ch pipeline complete Cable laying=95% complete PLC panel installed Gate Valve=06 Nos installed Mechanical coarse & fine screen installed Motorised gate valve installed Manual screen installed All electric supply work at STP complete Chlorinator system installed Flowmeter installed Solar panel street light installation Testing of all electromechanical machines completed I&D Work: Di pipe laying=200M 600mm dia Hume pipe laying=300 M 300 mm dia hume pipe laying=485M Manhole=35 Nos IPS-1: Surf Quarter: structural 95% complete Boundary wall : 95% complete PS: structural work 92% complete Panel Room: structural work complete &	viii) Pumps in Wetwell installed 100% MPS to Grit ch pipeline complete Cable laying=95% complete PLC panel installed Gate Valve=06 Nos installed Mechanical coarse & fine screen installed Motorised gate valve installed Manual screen installed All electric supply work at STP complete Chlorinator system installed Flowmeter installed Solar panel street light installation Testing of all electromechanical machines completed I&D Work: Di pipe laying=4350M 600mm dia Hume pipe laying=300 M 300 mm dia hume pipe laying=485M Manhole=35 Nos Surf Quarter: structural 100% Boundary wall : 95% complete PS: structural work=97% complete & Panel Room: structural work complete &	
									Supply of Electromechanical equip. Pumps=3 Nos	Pumps=3 Nos	

72

18

80

Sl. No.	Name of the Project & Contractor	AA & ES		As per Agreement		Overall physical progress (In %)	Main Component	Component wise physical progress		Issue in Execution
		Govt/CoB (Rs. in Cr.)	Amount (Rs. in Cr.)	Date of Completion	Fund Received (Rs. in Cr.)			Up to Previous Month	During the Month	
18	18.0 Work and NIP Vidyut Sahyog	20.01 56.70	20.01 56.70	EOT Granted till 31.12.2021. Revise EOT proposal to be submitted.	36.10	91.50%	STP-8 MLD I&D work=10.0KM IPS=2Nos	Design & Survey - complete. SBR work: 100% complete & rest in progress. Admin block: 100% complete & rest in progress. Panel Room: 100% work complete & rest in progress. Boundary wall = 100% complete Road Work=85% complete & rest in progress. Chlorination Tank: 100% complete & rest in progress. Sludge Holding Tank: 100% complete & rest in progress. Centrifuge Building: 100% complete & rest in progress. Grit Chamber: 100% complete & rest in progress. MPS Structural work complete & finishing work 100% complete Air Blower Platform: 100% complete Landscaping & Plantation work: 90% complete Guard Room: Structure work 100% complete Supply of Electromechanical equip.= i) Decanter System=2 Set ii) Sewage Transfer Pump=9Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Diffuser=2Lot vi) Chlorinator=1No vii) Mechanical coarse & fine screen viii) Air Blower=3Nos Centrifuge=2Nos ix) MCC Panel=1Nos x) PLC Panel=1Nos xi) Cable Tray=1lot xii) MS pipe=1lot xiii) Diffuser=2Lot xiv) Online monitoring system 1set xx) Centrifuge Feed Pump=1/2 Nos (XXI) Sewage sludge pump=1/2 Nos for fine XXII) Solar panel street light XXIII) HT Panel Installation of Electromechanical Equip i) Air Blower=100% ii) MCC panel installed=100% iii) air blower pipes laying complete iv) DG installation complete=100% v) Diffuser pipeline installed=100% vi) Cable tray framework erected 100% Total=36.10	Total Progress Design & Survey - complete. SBR work: 100% complete & rest in progress. Admin block: 100% complete & rest in progress. Panel Room: 100% work complete & rest in progress. Boundary wall = 100% complete Road Work=85% complete & rest in progress. Chlorination Tank: 100% complete & rest in progress. Sludge Holding Tank: 100% complete & rest in progress. Centrifuge Building: 100% complete & rest in progress. Grit Chamber: 100% complete & rest in progress. MPS Structural work complete & finishing work 100% complete Air Blower Platform: 100% complete Landscaping & Plantation work: 95% complete Guard Room: Structure work 100% complete Supply of Electromechanical equip.= i) Decanter System=2 Set ii) Sewage Transfer Pump=9Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Diffuser=2Lot vi) Chlorinator=1No vii) Mechanical coarse & fine screen viii) Air Blower=3Nos Centrifuge=2Nos ix) MCC Panel=1Nos x) PLC Panel=1Nos xi) Cable Tray=1lot xii) MS pipe=1lot xiii) Diffuser=2Lot xiv) Online monitoring system 1set xx) Centrifuge Feed Pump=1/2 Nos (XXI) Sewage sludge pump=1/2 Nos for fine XXII) Solar panel street light XXIII) HT Panel Installation of Electromechanical Equip i) Air Blower=100% ii) MCC panel installed=100% iii) air blower pipes laying complete iv) DG installation complete=100% v) Diffuser pipeline installed=100% vi) Cable tray framework erected 100% Total=36.10	1. NOC from Railway and NHAI crossing in process. 2. EOT is Pending. 3. WORK IS PENDING DUE TO NON APPROVAL OF VARIATION & HIGH WATER LEVEL

80

67

79

Sr. No.	Name of The Project & Contractor	AA & ES Co/CoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr)	Project expenditure (Including State share) (Rs. in Cr)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
									Wet well-100% Inlet chamber-100% DG Room-100% MCC Panel-100% Submersible pump-100% Screens-100% Sluice gate-100% DG Installation-100% MCC Panel-100% Transformer-95% Rising Main-16540 meter Rising Main-15289.5 meter Trenchless pipe crossing -102 meter Road restoration-15229 meter	Wet well-100% Inlet chamber-100% DG Room-100% MCC Panel-100% Submersible pump-100% Screens-100% Sluice gate-100% DG Installation-100% MCC Panel-100% Transformer-95% Rising Main-16540 meter Rising Main-15289.5 meter Trenchless pipe crossing -102 meter Road restoration-15229 meter	Wet well-100% Inlet chamber-100% DG Room-100% MCC Panel-100% Submersible pump-100% Screens-100% Sluice gate-100% DG Installation-100% MCC Panel-100% Transformer-95% Rising Main-16540 meter Rising Main-15289.5 meter Trenchless pipe crossing -102 meter Road restoration-15229 meter	
								STP that includes construction of SBR TANK, WET WELL, AIR BLOWER SHED, SLUDGE TANK, GRIT CHAMBER, ADMIN BUILDING, PANEL ROOM, DG Transformer room and I&D Network	1. Admin /staff Building completed. 2. Panel Room completed. 3. Clear water tank completed 4. UV chamber completed 5. SBR Civil work completed 6. Wet well completed 5. Grit Chamber Completed 8. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. Pipe laying complete 11. Manholes completed 12. Laying of Effluent Channel completed. 13. Trial run completed	1. Admin /staff Building completed. 2. Panel Room completed. 3. Clear water tank completed 4. UV chamber completed 5. SBR Civil work completed 6. Wet well completed 5. Grit Chamber Completed 8. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. Pipe laying complete 11. Manholes completed 12. Laying of Effluent Channel completed. 13. Trial run completed	1. Admin /staff Building completed. 2. Panel Room completed. 3. Clear water tank completed 4. UV chamber completed 5. SBR Civil work completed 6. Wet well completed 5. Grit Chamber Completed 8. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. Pipe laying complete 11. Manholes completed 12. Laying of Effluent Channel completed. 13. Trial run completed	1. Variation-2 submitted & is pending for approval from NMCC. 2. Approval for road restoration is necessary. 3. EoT will be needed for road restoration.

Work - 19.49	15.02.21 (EOT)	22.25.00
Cutlage - 1.17	Printed till Dec	(C) 20.92
Unadjusted	2021, revise EOT	21.077
Mob. Advance - 0	proposal to be submitted.	22.077
Other expenses- 0.32		22.077
Total 20.98		22.077

1610 work and STP at Sonepur N.C.C. Civil & S.S. Division

79

69

77

Sr. No.	Name of The Project & Contractor	AA & ES Agreement Gall/CoB (Rs. In Cr)	As per Agreement Date of Completion (In %)	Fund expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress		Issue in Execution
							Up to Previous Month	During the Month	
							4) Sludge dewatering Machine: 100% 13) Cable termination : 100% 14) Grit Mechanism system : 100% 15) Diffuser with Air Blowing : 100% 16) Filtrate transfer pump : 100% SPS- I Civil works Wet well, Inlet chamber: 100% DG Room- 100% Panel Room- 100% Transformer yard- 100% staff qtr.- 100% Boundary wall- 100% E&M Works- Procurement- 100% HT Panel -95% DG Installation- 100% Transformer yard- 100% MCC Panel- 100% Screens- 100% sluice gate- 100% Monorail- 100% cable tray- 100% Internal external lighting- 100% SPS- S Wet well, Inlet chamber- 100% DG Room- 100%	4) Sludge dewatering Machine: 100% 5) Cable termination : 100% 1) Grit Mechanism system : 100% 2) Diffuser with Air Blowing : 100% 3) Filtrate transfer pump : 100% Wet well, Inlet chamber- 100% DG Room- 100% Panel Room- 100% Transformer yard- 100% staff qtr.- 100% Boundary wall- 100% Procurement- 100% HT Panel -95% DG Installation- 100% Transformer yard- 100% MCC Panel- 100% Screens- 100% sluice gate- 100% Monorail- 100% cable tray- 100% Internal external lighting- 100% Wet well, Inlet chamber- 100% DG Room- 100%	
					99.90%				Commissioning completed and presently in trial run

72

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Agreement Amount (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Total Progress	Issue in Execution
								Up to Previous Month	During the Month			
15	I&D works and STP of Sangaria, M/s. SIDA S.A.K. Ltd. A.A.K Contractor (JV)	41.38 (Contract 08/08/2019-22.183 Cr.) 27-08-19	14.10.2020 (EOI requested till 02.06.2022)	12.39	Centage-0.77 Works-11.48 Unadjusted Mob. Advance 0. Other expenses-0.14 Total -12.39	41.804%	STP-6.5 MLD IPS-2 No. MPS-1No.	STP			99.20% 97.00% 96.10% 98.10% 97.10% 98.10% 100% 97.20% 93.38% 29.17% 0 94.90% 41.804%	IPS-01 (Pipework done) का कार्य प्रारंभ कर दिया गया है। प्रवाह विद्युत का अनुपस्थित हेतु दूर कार्य का प्रारंभ-1000 दिनांक-23.11.2022 पर आरंभित अभियंता, नगर विकास अफसर-02 का समर्थित कर दिया गया है।
								1) 80-ndrv wall- 95.60%	3.61%			
								2) Admin Building- 94.43%	2.57%			
								3) SBR tank- 90.50%	5.06%			
								4) CCT- 92.15%	5.95%			
								5) Sludge Holding Tank- 91.14%	5.96%			
								6) Chlorination Room- 90.00%	8.1%			
								7) Grit Chamber- 93.10%	6.97%			
								8) Edr for DG & transformer- 93.60%	3.66%			
								9) Electrical mechanical- 88.89%	3.89%			
								10) LPS 15.10%	14.17%			
								11) E&O SPS 0	0			
								Total STP Progress- 91.29%	3.61%			
								Due all Progress- 41.778%	0.06%			
16	I&D works and STP of Sangaria, M/s. Sangaria S.A.K. Ltd. A.A.K Contractor (JV)	61.29 (Contract 35.01 Cr. and 26.28 Cr.) 22-10-19	21.04.20 (EOI granted till 31.03.2022)	37.40	Work- 28.83 Centage -1.66 Unadjusted Mob. Advance -0.67 Other expenses-6.24 Total -37.40	STP and I&D - 9 MLD	STP and I&D - 9 MLD	STP			1) MPS : NA 2) Grit Chamber : 100% 3) SBR & CCT : 100% 4) Chlorination Building : 100% 5) Sludge Dewatering Bulig : 100% 6) Admin cum Lab: 100% 7) Airblower:100% 8) MCC : 100% 9) Staff Quarter: 100% Installation of E&M Work : 1) Grit Mechanish : 100% 2) Air Blower with Piping : 100% 3) MCC & Panel : 100% 4) Transformer : 100% 5) WAS Pre-Thickner Pumps :100% 6) Poly dasing pumps:100% 7) Chlorine Leak Blowers :100% 8) Cable Tray :100% 9) Grit Mechanish : 100% 10) Sluice Gates Chamber :100% 11) Chlorination system:100%	STP is under three months trial run started on 01 september 2022 Treated water arrangement to be decided yet.
								1) MPS : NA				
								2) Grit Chamber : 100%				
								3) SBR & CCT : 100%				
								4) Chlorination Building : 100%				
								5) Sludge Dewatering Bulig : 100%				
								6) Admin cum Lab: 100%				
								7) Airblower:100%				
								8) MCC : 100%				
								9) Staff Quarter: 100%				
								1) Grit Mechanish : 100%				
								2) Air Blower with Piping : 100%				
								3) MCC & Panel : 100%				
								4) Transformer : 100%				
								5) WAS Pre-Thickner Pumps :100%				
								6) Poly dasing pumps:100%				
								7) Chlorine Leak Blowers :100%				
								8) Cable Tray :100%				
								9) Grit Mechanish : 100%				
								10) Sluice Gates Chamber :100%				
								11) Chlorination system:100%				

76

72

Sr. No.	Name of The Project & Contractor	AA & ES Govt/Co (Rs. In Cr)	Agreement /Date (Rs. In Cr)	As per Agreement: Date of Completion	Fund Received: (Rs. in Cr)	Project expenditure: (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
13	1&D works and STP at Siddhiganga NCT Projects (1)	62.23	62.23	13.02.20	29.67	29.67	100%	STP 4 Nos. SPS and I&D	1. Compound Wall work : 100% 2. MBBR- 100% Trial run is in progress 3. Construction of Admin Building :95 % 4. Centrifugal Building- 100% 5. Chlorine Contact Tank :100% 6. Sludge Storage Shed : 100% 7. Chlorine Tanker Building-Completed. 97% (Gas filling work under progress) 8. Thickener, Filterate Sump :100% 9. Return Sludge Sump : 100% 10. Plate Sateiler 100% (Final Painting/FRP Installation) 11. MCC & Blower Building :100% 12. Grit Chamber :100% 13. Campus Development- 98% (Internal Road completed plantation work is in progress) 14. Effluent Channel from CCT 600mm Dia : 10%	Trial Run Completed, Commissioning Completed. (HT Line in STP Completed in SPS Completed, Scada Completed, Installation of Lab Completed.)	1. Compound Wall work : 100% 2. MBBR- 100% Trial run completed. 3. Construction of Admin Building :100 % 4. Centrifugal Building- 100% 5. Chlorine Contact Tank :100% 6. Sludge Storage Shed : 100% 7. Chlorine Tanker Building- Completed. 100% 8. Thickener, Filterate Sump :100% 9. Return Sludge Sump : 100% 10. Plate Sateiler 100% (Final Painting/FRP Installation) 11. MCC & Blower Building :100% 12. Grit Chamber :100% 13. Campus Development- 100% (Internal Road completed plantation work is completed) 14. Effluent Channel from CCT 600mm Dia : 100%	Overall Physical Progress 100%. (With 2 Nos. of IPS) (Total Man power-15)
		53.22	53.22	13.02.20	36.34	36.34		STP Plant is running I & D and IPS-2 WORK : Plant is running and IPS is running IPS-1: Pumping Station over all progress: 100% a) IPS well 100% completed b) MCC and DG room 100% completed. c) HT room 100% completed. d) Transformer 100% completed. e) Staff quarter 100% completed. f) Boundary wall 100% Completed g) 100% Rising Main DI pipe work completed h)100%Networking piping from Salampur A/B to IPS-1 work completed. h) Supply of electro-mechanical items : 100% i) Electro-Mechanical Work 100% completed. j)CCT treated water work 565Mtr : Completed from CCT to ganga river.	STP Plant is running I & D and IPS-2 WORK : Plant is running and IPS is running IPS-1 Pumping Station over all progress : 100% a) IPS well 100% completed. b) MCC and DG room 100% completed. c) HT room 100% completed. d) Transformer 100% completed. e) Staff quarter 100% completed. f) Boundary wall 100% Completed. g) Rising Main DI pipe work completed h)100%Networking piping from Salampur A/B to IPS-1 work completed and 50% road restoration work in progress. Supply of electro-mechanical items : 100% Electro-Mechanical Work 100% completed. J)As on date CCT Treated water : 800NB NP4 Hume pipe 800 Mtr line laying work 100 % Completed.	2) CCT Outlet Treated water discharge line is not in TWS scope. 3) Price Variation file submitted to BUIDCO. on dated 09.10.2021. Approval Awaited.		
14	1&D works and STP at Baidyathala Water Soudhan	61.38	61.38					STP- 11 MLD SPS -02 Nos. and I & D	1. Compound Wall work : 100% 2. MBBR- 100% Trial run is in progress 3. Construction of Admin Building :95 % 4. Centrifugal Building- 100% 5. Chlorine Contact Tank :100% 6. Sludge Storage Shed : 100% 7. Chlorine Tanker Building-Completed. 97% (Gas filling work under progress) 8. Thickener, Filterate Sump :100% 9. Return Sludge Sump : 100% 10. Plate Sateiler 100% (Final Painting/FRP Installation) 11. MCC & Blower Building :100% 12. Grit Chamber :100% 13. Campus Development- 98% (Internal Road completed plantation work is in progress) 14. Effluent Channel from CCT 600mm Dia : 10%	Trial Run Completed, Commissioning Completed. (HT Line in STP Completed in SPS Completed, Scada Completed, Installation of Lab Completed.)	1. Compound Wall work : 100% 2. MBBR- 100% Trial run completed. 3. Construction of Admin Building :100 % 4. Centrifugal Building- 100% 5. Chlorine Contact Tank :100% 6. Sludge Storage Shed : 100% 7. Chlorine Tanker Building- Completed. 100% 8. Thickener, Filterate Sump :100% 9. Return Sludge Sump : 100% 10. Plate Sateiler 100% (Final Painting/FRP Installation) 11. MCC & Blower Building :100% 12. Grit Chamber :100% 13. Campus Development- 100% (Internal Road completed plantation work is completed) 14. Effluent Channel from CCT 600mm Dia : 100%	1) Total no. of Manpower = 38 Nos.
		53.22	53.22					STP Plant is running I & D and IPS-2 WORK : Plant is running and IPS is running IPS-1 Pumping Station over all progress: 100% a) IPS well 100% completed b) MCC and DG room 100% completed. c) HT room 100% completed. d) 100% completed e) Staff quarter 100% completed. f) Boundary wall 100% Completed g) 100% Rising Main DI pipe work completed h)100%Networking piping from Salampur A/B to IPS-1 work completed and road restoration work in progress. h) Supply of electro-mechanical items : 100% i) Electro-Mechanical Work 100% completed. j)CCT Treated water work 235 Mtr 100% completed.	STP Plant is running I & D and IPS-2 WORK : Plant is running and IPS is running IPS-1 Pumping Station over all progress : 100% a) IPS well 100% completed. b) MCC and DG room 100% completed. c) HT room 100% completed. d) Transformer 100% completed. e) Staff quarter 100% completed. f) Boundary wall 100% Completed. g) Rising Main DI pipe work completed h)100%Networking piping from Salampur A/B to IPS-1 work completed and 50% road restoration work completed Supply of electro-mechanical items : 100% Electro-Mechanical Work 100% completed. J)As on date CCT Treated water : 800NB NP4 Hume pipe 800 Mtr line laying work 100 % Completed.	2) CCT Outlet Treated water discharge line is not in TWS scope. 3) Price Variation file submitted to BUIDCO. on dated 09.10.2021. Approval Awaited.		





Sr. No.	Name of the Project & Contractor	AA & ES Col/CoB (Rs. in Cr.)	Agreement Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including Share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress		
									Up to Previous Month	During the Month	Total Progress
1	Kankar Singh STP & Sewerage Network, Patna, M/s. S. S. Tyagi & Sons	528.00 500.8766			23.98	Excavation - 3.62 Work - 18.85 Other - 0.29 Conting - 1.22 Total - 23.98	7.07%	STP - 01 SPS - 02 (A & B) Network - 150 Km Manhole - 5214 nos. Road Restoration - 150 Km House Connection Chamber - 18808 nos.	Network Progress: 1. Sewer line laid-35.098 Km 2. Manhole -1156 Nos. 3. Road Restoration- 34.934 Km 4. HSC- 22 Km 5. Flow test -13.495 Km STP Progress: 1. Engineering Progress achieved 6% 2. Civil Work -3.55% 3. Procurement & Erection- 6.41% 4. Piling work under progress at Aeration Tank, Secondary Digester, Chamber, Admin Building. 2. Total No. of Piling done this Month= 69Nos. Admin Building 5. Total No. of Piling= 163 Nos.	Network Progress: 1. Sewer line laid-1.913 Km 2. Manhole -65 Nos. 3. Road Restoration- 0.00Km 4. HSC- 0 Km 5. Flow Test- 0 Km STP Progress: 1. Piling work under progress at Aeration Tank, Secondary Digester, Chamber, Admin Building. 2. Total No. of Piling done this Month= 69Nos. Admin Building 5. Total No. of Piling= 232 Nos.	Network Progress: 1. Sewer line laid-37.011 Km 2. Manhole-1221 Nos. 3. Road Restoration- 34.934 Km 4. HSC- 22 Km 5. Flow test -13.495 Km STP Progress: 1. Engineering Progress achieved 6% 2. Civil Work -3.55% 3. Procurement & Erection- 6.41% 4. Piling work under progress at Aeration Tank, Secondary Digester, Chamber, Admin Building. 2. Total No. of Piling done this Month= 69Nos. Admin Building 5. Total No. of Piling= 232 Nos.
									1. Pipe Laying -1.759 Km 2. Manholes -39. 3. Inspection Chamber -12. 4. Road Restoration - 0.165.	1. Pipe Laying -80.41 Km 2. Manholes -3242 Nos 3. Inspection Chamber - 9061 Nos 4. Road Restoration - 77.201 Km Additional restoration done for old existing network.	1. Pipe Laying -80.41 Km 2. Manholes -3242 Nos 3. Inspection Chamber - 9061 Nos 4. Road Restoration - 77.201 Km Additional restoration done for old existing network.
2	Jirgaud STP & Sewerage Network, Patna, M/s. Tyagi & Sons	226.06 216.5066		03.02.22	163.66	Excav - 13.23 Other - 16.28 Work - 127.21 Conting - 5.60 Unadjusted - Mcb. Advance - Total - 163.66	68.40%	5. STP - 01 Nos (17 MLD) and Rising main Network	This Month progress Civil works: MPS-ACC-0 SBR-Tank-0% Grit chamber-0% Air blower-0% Staff qtr.-0% HT Meter room-0% CCT-PPC-ACC-0 cum.10% Admin Building- ACC-0 cum.10% Sludge Sump- ACC-0 cum.10% Sludge Dewatering Building/Centrifuge sump- ACC-0 cum.10%	Updated progress Civil works: MPS-26.2% SBR-86.94% Grit chamber-87.95% Air blower- 52.67% Staff qtr.-A- 63.23 % Staff qtr.-B- 92.26 % HT meter room-72.23% Admin Bldg.- 24.22% CCT-PPC-40 cum.(7.66%) Sludge Sump-19.3% Sludge Dewatering Building/Centrifuge sump-44.07% E&M Works- Procurement-100% Installation-0% 6. IPS 1-41.16%	Updated progress Civil works: MPS-26.2% SBR-86.94% Grit chamber-87.95% Air blower- 52.67% Staff qtr.-A- 63.23 % Staff qtr.-B- 92.26 % HT meter room-72.23% Admin Bldg.- 24.22% CCT-PPC-40 cum.(7.66%) Sludge Sump-19.3% Sludge Dewatering Building/Centrifuge sump-44.07% E&M Works- Procurement-100% Installation-0% 6. IPS 1-41.16%
									IPS 1- No work due to water logging IPS 2A- Sinking -1.1 meter RCC-25 Cum.	IPS 1- No work due to water logging IPS 2A- Sinking -1.1 meter RCC-25 Cum.	IPS 1- No work due to water logging IPS 2- (23.50%) Wet well Wall completed up to 5th above cutting edge, 5th lift in progress and Sinking-6.05 meter from NGL E&M Works Procurement-70% Installation-0%
3	Jirgaud STP & Sewerage Network, Patna, M/s. Tyagi & Sons	226.06 216.5066		03.02.22	163.66	Excav - 13.23 Other - 16.28 Work - 127.21 Conting - 5.60 Unadjusted - Mcb. Advance - Total - 163.66	68.40%	6. IPS- 02 Nos and Rising main Network	IPS 2- (18.80%) Wet well Wall completed up to 4th above cutting edge, 5th lift in progress and Sinking-5.05 meter from NGL E&M Works Procurement-70% Installation-0%	IPS 2- (23.50%) Wet well Wall completed up to 5th above cutting edge, 5th lift in progress and Sinking-6.05 meter from NGL E&M Works Procurement-70% Installation-0%	IPS 2- (23.50%) Wet well Wall completed up to 5th above cutting edge, 5th lift in progress and Sinking-6.05 meter from NGL E&M Works Procurement-70% Installation-0%



Sr. No.	Name of Project & Contractor	AA & ES GofGoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
						O & M-0.94 Work - 178.38 Escalation - 16.55 Corriage - 5.72 Other expenses - 2.76 Total - 204.35	100%	Sewer Network - 88 km (92 km) Manhole - 3270 No. (3500 Nos.) Road Restoration - 88 km. (92 km) Property Chamber -10650 Nos. (6200 Nos.) House Hold Connection - 6850 No.	Completed. Completed. Completed. Completed. Completed.	Completed. Completed. Completed. Completed.	Completed & Commissioned	
	Pahar Zone (A) (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19.27 Undjusted Mob. Advance - 9.72 Total - 360.98	96.94%	Nos. of House Connection Cleaned Under O/M Nos of MH Cleaned under O/M Complain Work Resolved Total Sewage pumped from SPS to Pahari STP Through Rising Main	276 2362 59 981.418	112 112 3 185.53	322 2474 62 1167.948	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any. Under Operation and Maintenance MH Cleaning :work done for Periodically and also if complain raised for blockage and overflow if any. Total 3 Complain Received and Resolved in this Month. From 01-11-2022 to 30-11-2022 total 186.530 MLD sewage pumped from SPS, (MLD Data Recorded with Flow Meter Installed at SPS Outlet).
	Pahar Zone A (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19.27 Undjusted Mob. Advance - 9.72 Total - 360.98	96.94%	Nos. of House Connection Cleaned Under O/M Nos of MH Cleaned under O/M Complain Work Resolved Total Sewage pumped from SPS to Pahari STP Through Rising Main	276 2362 59 981.418	112 112 3 185.53	322 2474 62 1167.948	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any. Under Operation and Maintenance MH Cleaning :work done for Periodically and also if complain raised for blockage and overflow if any. Total 3 Complain Received and Resolved in this Month. From 01-11-2022 to 30-11-2022 total 186.530 MLD sewage pumped from SPS, (MLD Data Recorded with Flow Meter Installed at SPS Outlet).
	Pahar Zone A (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19.27 Undjusted Mob. Advance - 9.72 Total - 360.98	96.94%	Nos. of House Connection Cleaned Under O/M Nos of MH Cleaned under O/M Complain Work Resolved Total Sewage pumped from SPS to Pahari STP Through Rising Main	276 2362 59 981.418	112 112 3 185.53	322 2474 62 1167.948	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any. Under Operation and Maintenance MH Cleaning :work done for Periodically and also if complain raised for blockage and overflow if any. Total 3 Complain Received and Resolved in this Month. From 01-11-2022 to 30-11-2022 total 186.530 MLD sewage pumped from SPS, (MLD Data Recorded with Flow Meter Installed at SPS Outlet).
	Pahar Zone A (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19.27 Undjusted Mob. Advance - 9.72 Total - 360.98	96.94%	Nos. of House Connection Cleaned Under O/M Nos of MH Cleaned under O/M Complain Work Resolved Total Sewage pumped from SPS to Pahari STP Through Rising Main	276 2362 59 981.418	112 112 3 185.53	322 2474 62 1167.948	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any. Under Operation and Maintenance MH Cleaning :work done for Periodically and also if complain raised for blockage and overflow if any. Total 3 Complain Received and Resolved in this Month. From 01-11-2022 to 30-11-2022 total 186.530 MLD sewage pumped from SPS, (MLD Data Recorded with Flow Meter Installed at SPS Outlet).
	Pahar Zone A (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19.27 Undjusted Mob. Advance - 9.72 Total - 360.98	96.94%	Nos. of House Connection Cleaned Under O/M Nos of MH Cleaned under O/M Complain Work Resolved Total Sewage pumped from SPS to Pahari STP Through Rising Main	276 2362 59 981.418	112 112 3 185.53	322 2474 62 1167.948	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any. Under Operation and Maintenance MH Cleaning :work done for Periodically and also if complain raised for blockage and overflow if any. Total 3 Complain Received and Resolved in this Month. From 01-11-2022 to 30-11-2022 total 186.530 MLD sewage pumped from SPS, (MLD Data Recorded with Flow Meter Installed at SPS Outlet).
	Pahar Zone A (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19.27 Undjusted Mob. Advance - 9.72 Total - 360.98	96.94%	Nos. of House Connection Cleaned Under O/M Nos of MH Cleaned under O/M Complain Work Resolved Total Sewage pumped from SPS to Pahari STP Through Rising Main	276 2362 59 981.418	112 112 3 185.53	322 2474 62 1167.948	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any. Under Operation and Maintenance MH Cleaning :work done for Periodically and also if complain raised for blockage and overflow if any. Total 3 Complain Received and Resolved in this Month. From 01-11-2022 to 30-11-2022 total 186.530 MLD sewage pumped from SPS, (MLD Data Recorded with Flow Meter Installed at SPS Outlet).
	Pahar Zone A (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19.27 Undjusted Mob. Advance - 9.72 Total - 360.98	96.94%	Nos. of House Connection Cleaned Under O/M Nos of MH Cleaned under O/M Complain Work Resolved Total Sewage pumped from SPS to Pahari STP Through Rising Main	276 2362 59 981.418	112 112 3 185.53	322 2474 62 1167.948	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any. Under Operation and Maintenance MH Cleaning :work done for Periodically and also if complain raised for blockage and overflow if any. Total 3 Complain Received and Resolved in this Month. From 01-11-2022 to 30-11-2022 total 186.530 MLD sewage pumped from SPS, (MLD Data Recorded with Flow Meter Installed at SPS Outlet).
	Pahar Zone A (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19.27 Undjusted Mob. Advance - 9.72 Total - 360.98	96.94%	Nos. of House Connection Cleaned Under O/M Nos of MH Cleaned under O/M Complain Work Resolved Total Sewage pumped from SPS to Pahari STP Through Rising Main	276 2362 59 981.418	112 112 3 185.53	322 2474 62 1167.948	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any. Under Operation and Maintenance MH Cleaning :work done for Periodically and also if complain raised for blockage and overflow if any. Total 3 Complain Received and Resolved in this Month. From 01-11-2022 to 30-11-2022 total 186.530 MLD sewage pumped from SPS, (MLD Data Recorded with Flow Meter Installed at SPS Outlet).
	Pahar Zone A (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19.27 Undjusted Mob. Advance - 9.72 Total - 360.98	96.94%	Nos. of House Connection Cleaned Under O/M Nos of MH Cleaned under O/M Complain Work Resolved Total Sewage pumped from SPS to Pahari STP Through Rising Main	276 2362 59 981.418	112 112 3 185.53	322 2474 62 1167.948	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any. Under Operation and Maintenance MH Cleaning :work done for Periodically and also if complain raised for blockage and overflow if any. Total 3 Complain Received and Resolved in this Month. From 01-11-2022 to 30-11-2022 total 186.530 MLD sewage pumped from SPS, (MLD Data Recorded with Flow Meter Installed at SPS Outlet).
	Pahar Zone A (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19.27 Undjusted Mob. Advance - 9.72 Total - 360.98	96.94%	Nos. of House Connection Cleaned Under O/M Nos of MH Cleaned under O/M Complain Work Resolved Total Sewage pumped from SPS to Pahari STP Through Rising Main	276 2362 59 981.418	112 112 3 185.53	322 2474 62 1167.948	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any. Under Operation and Maintenance MH Cleaning :work done for Periodically and also if complain raised for blockage and overflow if any. Total 3 Complain Received and Resolved in this Month. From 01-11-2022 to 30-11-2022 total 186.530 MLD sewage pumped from SPS, (MLD Data Recorded with Flow Meter Installed at SPS Outlet).
	Pahar Zone A (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19.27 Undjusted Mob. Advance - 9.72 Total - 360.98	96.94%	Nos. of House Connection Cleaned Under O/M Nos of MH Cleaned under O/M Complain Work Resolved Total Sewage pumped from SPS to Pahari STP Through Rising Main	276 2362 59 981.418	112 112 3 185.53	322 2474 62 1167.948	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any. Under Operation and Maintenance MH Cleaning :work done for Periodically and also if complain raised for blockage and overflow if any. Total 3 Complain Received and Resolved in this Month. From 01-11-2022 to 30-11-2022 total 186.530 MLD sewage pumped from SPS, (MLD Data Recorded with Flow Meter Installed at SPS Outlet).
	Pahar Zone A (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19.27 Undjusted Mob. Advance - 9.72 Total - 360.98	96.94%	Nos. of House Connection Cleaned Under O/M Nos of MH Cleaned under O/M Complain Work Resolved Total Sewage pumped from SPS to Pahari STP Through Rising Main	276 2362 59 981.418	112 112 3 185.53	322 2474 62 1167.948	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any. Under Operation and Maintenance MH Cleaning :work done for Periodically and also if complain raised for blockage and overflow if any. Total 3 Complain Received and Resolved in this Month. From 01-11-2022 to 30-11-2022 total 186.530 MLD sewage pumped from SPS, (MLD Data Recorded with Flow Meter Installed at SPS Outlet).
	Pahar Zone A (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19.27 Undjusted Mob. Advance - 9.72 Total - 360.98	96.94%	Nos. of House Connection Cleaned Under O/M Nos of MH Cleaned under O/M Complain Work Resolved Total Sewage pumped from SPS to Pahari STP Through Rising Main	276 2362 59 981.418	112 112 3 185.53	322 2474 62 1167.948	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any. Under Operation and Maintenance MH Cleaning :work done for Periodically and also if complain raised for blockage and overflow if any. Total 3 Complain Received and Resolved in this Month. From 01-11-2022 to 30-11-2022 total 186.530 MLD sewage pumped from SPS, (MLD Data Recorded with Flow Meter Installed at SPS Outlet).
	Pahar Zone A (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19.27 Undjusted Mob. Advance - 9.72 Total - 360.98	96.94%	Nos. of House Connection Cleaned Under O/M Nos of MH Cleaned under O/M Complain Work Resolved Total Sewage pumped from SPS to Pahari STP Through Rising Main	276 2362 59 981.418	112 112 3 185.53	322 2474 62 1167.948	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any. Under Operation and Maintenance MH Cleaning :work done for Periodically and also if complain raised for blockage and overflow if any. Total 3 Complain Received and Resolved in this Month. From 01-11-2022 to 30-11-2022 total 186.530 MLD sewage pumped from SPS, (MLD Data Recorded with Flow Meter Installed at SPS Outlet).
	Pahar Zone A (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19.27 Undjusted Mob. Advance - 9.72 Total - 360.98	96.94%	Nos. of House Connection Cleaned Under O/M Nos of MH Cleaned under O/M Complain Work Resolved Total Sewage pumped from SPS to Pahari STP Through Rising Main	276 2362 59 981.418	112 112 3 185.53	322 2474 62 1167.948	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any. Under Operation and Maintenance MH Cleaning :work done for Periodically and also if complain raised for blockage and overflow if any. Total 3 Complain Received and Resolved in this Month. From 01-11-2022 to 30-11-2022 total 186.530 MLD sewage pumped from SPS, (MLD Data Recorded with Flow Meter Installed at SPS Outlet).
	Pahar Zone A (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19.27 Undjusted Mob. Advance - 9.72 Total - 360.98	96.94%	Nos. of House Connection Cleaned Under O/M Nos of MH Cleaned under O/M Complain Work Resolved Total Sewage pumped from SPS to Pahari STP Through Rising Main	276 2362 59 981.418	112 112 3 185.53	322 2474 62 1167.948	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any. Under Operation and Maintenance MH Cleaning :work done for Periodically and also if complain raised for blockage and overflow if any. Total 3 Complain Received and Resolved in this Month. From 01-11-2022 to 30-11-2022 total 186.530 MLD sewage pumped from SPS, (MLD Data Recorded with Flow Meter Installed at SPS Outlet).
	Pahar Zone A (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19.27 Undjusted Mob. Advance - 9.72 Total - 360.98	96.94%	Nos. of House Connection Cleaned Under O/M Nos of MH Cleaned under O/M Complain Work Resolved Total Sewage pumped from SPS to Pahari STP Through Rising Main	276 2362 59 981.418	112 112 3 185.53	322 2474 62 1167.948	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any. Under Operation and Maintenance MH Cleaning :work done for Periodically and also if complain raised for blockage and overflow if any. Total 3 Complain Received and Resolved in this Month. From 01-11-2022 to 30-11-2022 total 186.530 MLD sewage pumped from SPS, (MLD Data Recorded with Flow Meter Installed at SPS Outlet).
	Pahar Zone A (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19.27 Undjusted Mob. Advance - 9.72 Total - 360.98	96.94%	Nos. of House Connection Cleaned Under O/M Nos of MH Cleaned under O/M Complain Work Resolved Total Sewage pumped from SPS to Pahari STP Through Rising Main	276 2362 59 981.418	112 112 3 185.53	322 2474 62 1167.948	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any. Under Operation and Maintenance MH Cleaning :work done for Periodically and also if complain raised for blockage and overflow if any. Total 3 Complain Received and Resolved in this Month. From 01-11-2022 to 30-11-2022 total 186.530 MLD sewage pumped from SPS, (MLD Data Recorded with Flow Meter Installed at SPS Outlet).
	Pahar Zone A (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19.27 Undjusted Mob. Advance - 9.72 Total - 360.98	96.94%	Nos. of House Connection Cleaned Under O/M Nos of MH Cleaned under O/M Complain Work Resolved Total Sewage pumped from SPS to Pahari STP Through Rising Main	276 2362 59 981.418	112 112 3 185.53	322 2474 62 1167.948	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any. Under Operation and Maintenance MH Cleaning :work done for Periodically and also if complain raised for blockage and overflow if any. Total 3 Complain Received and Resolved in this Month. From 01-11-2022 to 30-11-2022 total 186.530 MLD sewage pumped from SPS, (MLD Data Recorded with Flow Meter Installed at SPS Outlet).
	Pahar Zone A (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19.27 Undjusted Mob. Advance - 9.72 Total - 360.98	96.94%	Nos. of House Connection Cleaned Under O/M Nos of MH Cleaned under O/M Complain Work Resolved Total Sewage pumped from SPS to Pahari STP Through Rising Main	276 2362 59 981.418	112 112 3 185.53	322 2474 62 1167.948	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any. Under Operation and Maintenance MH Cleaning :work done for Periodically and also if complain raised for blockage and overflow if any. Total 3 Complain Received and Resolved in this Month. From 01-11-2022 to 30-11-2022 total 186.530 MLD sewage pumped from SPS, (MLD Data Recorded with Flow Meter Installed at SPS Outlet).
	Pahar Zone A (S) Sewerage Network, Pafm A&EWS Infrastructure JV Cons.	184.85 190.98 11-05-18	182.85 Cr. 190.98 Cr. and O&M Cost- 22.84 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	204.35			SPS - 1 No.	Completed.	Completed.	Completed & Commissioned	
						H.C. - 1.17 Work - 207.58 Escalation - 17.14 Corriage - 6.09 Other expenses- 19						

④

Sl. No.	Name of The Contractor	AA & ES Agreement Amount (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During this Month	Total Progress	Issue in Execution
6	Nalgonda Sewerage Network, India Sibs Ltd	160.63 (Rs. 160.63 Cr.)	29.01.21 (EOT requested till June, 2022)	464.47	22.33 Unadjusted Mob. - 0	99.70%	Pipe Laying - 117.4 km Tapping of Existing Network - 45. Tapping of Existing Network - 19.76 km Manhole - 4180 Nos Property Chamber - 2807 Nos Road Restoration - 123.03 Km (including Trenchless & DI pipe) DI Rising Main - 6 Km House Connection - 6724 Nos House Connection - 7100 Nos SPS - 3 Nos Ambekar Colony SPS completed & commissioned. Bazar Samiti SPS completed & commissioned. Exhibition Road SPS completed & commissioned. (45 Km of existing network to be trapped after commissioning of entire network & SPS and accordingly there is a reduction in all other scopes)	Pipe Laying - 117.21 km Manhole - 4180 Nos Property Chamber - 2807 Nos Road Restoration - 123.03 Km (including Trenchless & DI pipe) DI Rising Main - 6 Km House Connection - 6724 Nos House Connection - 7100 Nos SPS - 3 Nos Ambekar Colony SPS completed & commissioned. Bazar Samiti SPS completed & commissioned. Exhibition Road SPS completed & commissioned.	Pipe Layits - 190 m Tapping of Existing Network - 12.82 Km Manhole - 22 Nos Property Chamber - 99 Nos House Connection - 196 Nos Ambekar Colony SPS completed & commissioned. Bazar Samiti SPS completed & commissioned. Exhibition Road SPS completed & commissioned.	Pipe Laying - 117.4 km Tapping of Existing Network - 32.58 Km Manhole - 4202 Nos Property Chamber - 2905 Nos Road Restoration - 123.03 Km (including Trenchless & DI pipe) DI Rising Main - 6 Km House Connection - 6920 Nos Ambekar Colony SPS completed & commissioned. Bazar Samiti SPS completed & commissioned. Exhibition Road SPS completed & commissioned.	2. Damage to laid network - 3.5 Km of laid & tested pipeline damaged by PMC.
7	Pollut Sewerage Treatment Plant, Bikaner Sibs A Tech Wahab	191.62 (Rs. 191.62 Cr.)	09.11.20 (EOT granted till March 2022)	101.72	5.00 Centage - 5.00 Other expenses- 0.74 Unadjusted Mob. - 0	100%	1-Main Pumping Station. Completed 2- Grit Chamber. Completed 3-Sludge Dewatering Building Sludge Sump & Parshall Flume -Completed 4-Substation MCC Completed 5-SBR, CCT, Equalisation Tank & Was Sump Completed 6- Chlorination Building Completed 7- Air Blower Room Completed 8- Admin Cum Lab Building Completed 9-Staff Quarter Completed 10-RCC Pipeline (Length in Running Mtrs) Completed 11- Electro-Mechanical Completed 12- Ancillary Work - Landscaping, Internal Drain Work in Progress(97%)	1-Main Pumping Station Completed 2- Grit Chamber. Completed 3-Sludge Dewatering Building Sludge Sump & Parshall Flume -Completed 4-Substation MCC Completed 5-SBR, CCT, Equalisation Tank & Was Sump Completed 6- Chlorination Building Completed 7- Air Blower Room Completed 8- Admin Cum Lab Building Completed 9-Staff Quarter Completed 10-RCC Pipeline (Length in Running Mtrs) Completed 11- Electro-Mechanical Completed 12- Ancillary Work - Landscaping, Internal Drain Work in Progress(97%)	1-Main Pumping Station Completed 2- Grit Chamber. Completed 3-Sludge Dewatering Building Sludge Sump & Parshall Flume -Completed 4-Substation MCC Completed 5-SBR, CCT, Equalisation Tank & Was Sump Completed 6- Chlorination Building Completed 7- Air Blower Room Completed 8- Admin Cum Lab Building Completed 9-Staff Quarter Completed 10-RCC Pipeline (Length in Running Mtrs) Completed 11- Electro-Mechanical Completed 12- Ancillary Work - Landscaping, Internal Drain Work in Progress(99.5%) BreakUp for work done-99.5%) a) Compound wall- 100% Completed b) Drain Work- 100% Completed c) Fencing- 100% Completed d) Area Grading- 99% Completed	Trial Run started from 25.06.2022. Inlet flow- 4.39 MLD -7.02 MLD BOD-80-140mg/l TSS- 65-156mg/l Outlet Flow- 4.4MLD-7.2MLD BOD- 6-16mg/l TSS - 6-29mg/l Avg fecal-210 MPN/100ml	

92

172

६

बिहार शहरी आधारभूत संरचना विकास निगम लि०

69

(बिहार सरकार का उपक्रम)
राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001
Contact : +0612-2558412,
Email id : mdbuidco@gmail.com, website : http://buidco.in
CIN - U45200BR2009SGC014600

पत्रांक- 6025

दिनांक- 03-12-22

प्रेषक,

महाप्रबंधक (असैनिक),
जलापूर्ति, ड्रेनेज एवं सिवरेज/आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

महाप्रबंधक (असैनिक),
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित परियोजना निदेशक/कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह - नवम्बर, 2022 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

[Handwritten Signature]
03/12/22

विश्वासभाजन
[Handwritten Signature]
3/12/22

महाप्रबंधक,
जलापूर्ति, ड्रेनेज एवं सिवरेज/
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

बिहार शहरी आधारभूत संरचना विकास निगम लि०

प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह – नवम्बर, 2022

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old. (M/S Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	07.11.20	8996000.00	8996000.00	UC Sent	Diesel Driven VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/Pahari New. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref.20 dt-09.07.18	Rs.1,05,52,208/- F2-02/20-21	07.11.20	10835615.00	10728365.00	Do	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition		
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,07,00,900/- F2-05/20-21	Rs.2,07,00,900/- F2-05/20-21	18.11.20	20700900.00	20284249.00	Do	VT Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed		
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr of SDPP/ Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- F2-03/20-21	18.11.20	10683491.00	10678241.00	DO	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition		
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- F2-04/20-21	18.09.20	21657600.00	21397600.00	DO	Submersible Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed		

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- 06/20-21	F2-	18.09.20	7321500.00	7321500.00	DO	Submersible Pump (02 nos.)	01 Submersible pump with outlet pipe line work completed & running condition	Pump running condition	Installation, testing & commissioning completed	
7	Annual repair Operation & maintenance of DPS 1.Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07)/(Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- 07/20-21	F2-	20-21, 21-22 & 22-23	26211045.00	25614387.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
8	Annual repair Operation & maintenance of DPS 1.Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Towar 5.BHB with all materials labours (Gr No-03)/(M/S P.K. Industries)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- 08/20-21	F2-	3 yrs.	49437198.00	47032379.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
9	Annual repair Operation & maintenance of DPS 1. Mandiri New 2.Mandiri Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05)/(M/S P.K. Industries)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- 09/20-21	F2-	3 yrs.	53353723.00	53353723.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

66

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2.Pahari Old. 3. NBCC Pahari 4.Transport Nagar 5.Dhanuki More with all materials labours for 3 Years (Gr No-01)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21		3 yrs.	52553723.00	48027783.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
11	Annual repair Operation & maintenance of DPS 1. Gardaniabagh 2. Mithaur Old. 3.Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/(M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21		3 yrs.	38084568.00	36880560.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3.S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/(M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21		3 yrs.	62495878.00	61933221.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

D

Q

65

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4.Kadamkuan 5.R.K. Avenue with all materials, spears & labours (Gr No-02)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21		3 yrs.	124017387.00	118063977.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
14	Supply & Fitting of 600mm x 450mm dia manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/-Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18		25.11.18	1141300.00	1130000.00	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
15	Supply, installation & Commissioning of 150 HP Sabmersible Pump set at BRJP Drainage P/Plant Sandalpur./ M/S Shivour Enfrastructure & Project Engge, Pvt. Ltd.	Rs.82,88,000/-Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20		29.04.20	4144000.00	3112700.00	DO	Submersibl e Pump (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRL./ Sri Subodh Kumar	Rs.25,99,600/-Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19		14.11.18	2316477.00	2316477.00	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/PlantS.P. Verma Road./ Sri Subodh Kumar	Rs.26,63,200/-Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19		14.11.18	2285690.00	2285690.00	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	

dx

R

64

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13.34,300/- Ref. 120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19	27.10.18	1321078.00	1321078.00	DO	Transformer (01 no.)			500 KVA transformer work complete and running condition	
19	Supply, & testing of Trolley Mounted Portable type diesel driven auto priming centrifugal pump etc (Gr.-FV)./ M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/- Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21	30.06.20	49908520.00	44699953.00	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
20	Supply, & testing of Trolley Mounted Portable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703.91154/- Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21	30.06.20	49908520.00	43069158.00	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I)./M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/- Ref.1465 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21	31.07.20	40000000.00	28927891.00	DO	Submersible Pump (12 nos.)	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbhawan pump running and rest Foundation, pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	

63

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.						Upto previous Month	During the month	Total progress	
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt- 01.04.20	Rs.38735359.31 + GST	SBD-04/20-21	31.07.20	30000000.00	28451808.00	DO	Submersible Pump (07 nos.)	For existing DPS work material supply & fitting work started	BHB pump running and rest Foundation, pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
23	Supply, & testing of Trolley Mounted Protoble type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt- 01.04.20	Rs.45546293.16 + GST	SBD-05/20-21	14.08.20	27206319.00	23088988.00	DO	C/F (08 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
24	Supply, & testing of Trolley Mounted Protoble type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt- 01.04.20	Rs.38279847.67 + GST	SBD-06/20-21	14.08.20	32979561.00	28298485.00	DO	Trolley Mounted Pump (10 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt- 01.04.20	Rs.19716627.76 + GST	SBD-07/20-21	31.07.20	15000000.00	5000000.00	DO	C/F (10 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress	

62

A

G

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with pannel, starter & other required accessories (Gr. No-A-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt- 01.04.20	Rs.45088748.69 + GST SBD- 08/20-21		31.07.20	35000000.00	17655909.00	DO	C/F (06 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump installation, testing & commissioning work completed and rest for new DPS	
27	Supply, installation, Commissioning & testing with 5 Years maintenave of silent type DG set with all required accessories (Gr. No-E-III)/M/S Sterling Generators Pvt. Ltd	Rs.688.28706/ Ref.1456 dt- 01.04.20	Rs.58037764.94 + GST SBD-09/20-21		31.07.20	68484563.00	64810487.00	DO	DG Sets (08 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissionin g work	Installation, testing & commissioning completed and DG running condition for related DPS	R.K. Avenue space not available
28	Supply, installation, Commissioning & testing with 5 Years maintenave of silent type DG set with all required accessories (Gr. No-E-IV)/M/S Sterling Generators Pvt. Ltd	Rs.529.26571/ Ref.1457 dt- 01.04.20	Rs.44628760.87 + GST SBD-10/20-21		31.07.20	52661938.00	50641206.00	DO	DG Sets (19 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissionin g work	Installation, testing & commissioning completed and DG running condition for related DPS	Chhajubagh waiting for approval
29	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-I)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt- 13.04.20	Rs.187550934.12 +GST SBD-11/20-21		31.07.20	115000000.00	83586166.00	DO	VT Pump (09 nos.)	All VT Pumps supplied for New DPS		All VT Pumps supplied for New DPS	

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.	Agreement value						Upto previous Month	During the month	Total progress	
30	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-II)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt-13.04.20	Rs.174783796.11 +GST SBD-12/20-21		31.07.20	120000000.00	84945853.00	DO	VT Pump (10 nos.)	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning Completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur	
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt-13.04.20	Rs.136933410.24 +GST SBD-13/20-21		31.07.20	95000000.00	91566571.00	DO	VT Pump (13 nos.)	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Bazar installed, New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP	
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II)/M/S Sterling Generators Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt-01.04.20	Rs.96255186.60 +GST SBD-14/20-21		31.07.20	113581120.00	113512232.00	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I)/M/S Sterling Generators Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21		31.07.20	117155699.00	110043103.00	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
34	Supply, & testing of Trolley Mounted Protatable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt-01.04.20	Rs.84360438.06 +GST SBD-16/20-21		30.06.20	47241845.00	40313974.00	DO	Trolley Mounted Pump (20 nos.)	As per agreed quantity Trolley Mounted Pump with accessoreis supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
35	Supply, & testing of Trolley Mounted Protatable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21		30.06.20	100000000.00	85917450.00	DO	Trolley Mounted Pump (40 nos.)	As per agreed quantity Trolley Mounted Pump with accessoreis supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No-B-III)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767.58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21		31.07.20	45000000.00	39214436.00	DO	Submersible Pump (10 nos.)	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
37	Supply, installation, Commissioning & maintenance of CCTV Camera macining all works etc./M/S Grafic Traders Pvt. Ltd	Rs.4067860/ Ref.1459 dt.07.04.20	Rs.3347704/- F2-14/20-21		26.06.20	3347704.00	3212317.00	Do	Camera	Supply, installation and concetivity work	As per agreement shift wise controlling and maintenance work	All cameras and accessories are in running condition	

59

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
38	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenace (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21		31.07.20	20000000.00	20000000.00	Do	Transformer (03 nos.)	Transformer running condition	Transformer running condition	Installation, testing & commissioning completed and running condition	
39	पटना नगर क्षेत्र अन्तर्गत जल जमाव को समस्या के समाधान हेतु अस्थायी ड्रेनेज प्रणाली स्थापना पर विद्युत संबंध स्थापित करने एवं पम्प से प्राप्त 16 अरब ट्रान्सफार्मर का कार्य।	Rs.465.75694/- Ref.285 dt.22.02.21				46575694.00	44518756.00	Do	Transformer (16 nos.)	-	-	All supplied and instaled transformer in running condition	
40	Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhushan International Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21		17.01.21	2987000.00	2850840.00	Do	Submersible Pump (02 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
41	PFR for supply, installation, commissioning of 100 HP VT pump set at BRJP drainage pumping station Rajbanshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19		25.05.2020	2445300.00	2424636.00	Do	VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
42	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided bu BUIDCO in NBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22		17.11.21	0.00	0.00	-	Panel Board	-	WIP	Electric panel order placed, manufacturing in progress	Panel room construction copleted.

12

dr

G

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.	Agreement value						Upto previous Month	During the month	Total progress	
43	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PMC area. Sri Sunil Kumar	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22	28.10.21	1910000.00	1870000.00		Non-Clog Submersible (04 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
44	Annual repair, operation & maintenance of storm drainage pumping plant NMCH for the period of 2 yrs. Session 2021-22 & 2022-23.	Rs.44,17,175/- Ref.284 dt.22.02.21	Rs.5077542/- F2-01 of 2021-22	10.06.21	2403834.00	2330105.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
45	Annual repair, operation & maintenance of storm drainage pumping plant Vikash Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,16,175/- Ref.284 dt.22.02.21	Rs.3521589/- F2-02 of 2021-22	10.06.21	1679555.00	1669735.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
46	Annual repair, operation & maintenance of storm drainage pumping plant MLA Flat for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,73,675/- Ref.284 dt.22.02.21	Rs.3534204/- F2-03 of 2021-22		10.06.21	1696792.00	1682358.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
47	Annual repair, operation & maintenance of storm drainage pumping plant Sinchai Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.32,37,675/- Ref.284 dt.22.02.21	Rs.3657601/- F2-04 of 2021-22		10.06.21	1756345.00	1739207.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
48	Supply, installation, commissioning of 3x800 KVA transformer of storm drainage pumping station at Mandirri New. (M/S Today Electrical Services)	Rs.44,05,998/- Ref.66 dt.09.09.21	Rs.4994820/- F2-10 of 2021-22		-	4405998.00	3995935.00	-	Transformer (03 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	
49	Supply, installation, commissioning & testing of 500 KVA (02 nos.) transformer at drainage pumping plant Yogipur. (M/S Chandra Brothers)	Rs. 3505800/- Ref.07 dt. 12.04.22	Rs.3124040/- F2-02 of 2022-23		-	3124040.00	3124040.00	-	Transformer (02 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
50	Supply, installation & commissioning of 02 sets Non-Clog Submersible pump having discharging capacity of 360 LPS at a total head of 13 mtrs of storm drainage pumping plant Dhobighat for the year 2022-23. (M/S Chandra Brothers)	Rs. 6439273/- Ref.07 dt. 12.04.22	Rs.5270876/- F2-04 of 2022-23		-	5270876.00	0.00	-	Non-Clog Submersible (02 nos.)	WIP	-	-	
51	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Pirmuhani under Mechanical Works Division, BUIDCo, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Rs.2594600/- Ref.26 dt. 21.05.22	Rs.2183316/- F2-06 of 2022-23		-	2183316.00	827401.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
52	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Saidpur STP under Mechanical Works Division, BUIDCo, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Rs.4827500/- Ref. 26 dt. 21.05.22	Rs.4062769/- F2-05 of 2022-23		-	4062769.00	1349176.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	





List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.						Upto previous Month	During the month	Total progress	
53	Supply, installation, commissioning & testing of 400 KVA outdoor water cooled generating set and other accessories for NMICH DPS (M/S Sterling Generators Pvt. Ltd)	Rs.4383495/- Ref. 188 dt. 17.02.22		Rs.4996753/- F2-10 of 2022-23		4383495.00	4234693.00		DG Sets (01 no.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
54	Hire of 02 nos. pickup van for 04 months for carriage of pumps accessories, materials, diesel etc at different drainage pumping station/	Rs.1386900/- Ref. 27 Dt. 31.05.22				348000.00	261000.00		02 nos.			Work Completed	

54

Q

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

माह - नवम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2 पटना जलपूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Sheikhpura, S.K Nagar, S.K Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna.	3	4	5	6	7	8	9	10	11	12	13
1	राशि-49.7081855 करोड़ UD&HD Govt. of Bihar letter no-25, Dated-23.10.2018	राशि-42.10 Cr.	30.06.2021	4012.80855 Lakh	3627.36615 Lakh	4011.81953 Lakh	Pipe Network - 111055 mtr (DJ/CL-12088 & HEPE-98967 mtr.) House Connection - 33120 nos Pump House - 05 nos. Tube well - 05 nos. Supply of 60 HP VT Pump and 100 KVA Transformer	107610 m.	2895	3550	110505 m. 12580 no. 5 completed 5 completed 5 nos.	Work progress affected while doing the pipe laying works in the footpath of RCD Road a huge quantity of electrical cables, BSNT & others utility are found at various levels. Under trial & run period.
2	पटना जलपूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with	राशि- 5.04 Cr.	31.05.2021	364.443381 Lakh	362.443381 Lakh	OHSR- 05 nos Sheikhpura - 01 S.K Puri - 01 S.K Nagar - 01 Antaghat - 01 Adalatganj - 01	Over all physical progress 99.5% Completed Completed Completed Completed Completed	Completed	Completed	Completed	Completed	Under trial & run period.
3	बेचर से सीठापुर ड्रेनेज योजना संवर्धक-रामयाय एवं राजीव रंजन जी.भी	राशि - 48.9499 करोड़ प्रक्रांक-108, दिनांक - 17.01.2018	51.726267 दिनांक-21.07.18	20.06.2021	3723.99833 Lakh	3723.99833 Lakh	Precast length of drain- 7119 m Sump capacity (2375KL)- 1nos Pump & motor capacity- 3150HP Sub station-4 MV/A/33/433KV Gantry Crane Electro Mechanical Work Transformer Installation Electric Grid Work	Laying of pre cast length of drain - 5359 m Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed	Laying of pre cast length of drain - 5379 m.	Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed		
4	बौद्धमार्ग 18 से फुलवारी रसोफ रिजल भात सिंह चौक तक रस्ता वाटर ड्रेनेज का निर्माण फेज-2 संवेदक-मदर इडिया	12.10895 Cr. 116/19.02.19	10.8 Cr. Date - 26.09.2018	25.12.19 EOT 31.05.2020 EOT 30.09.2020 EOT 31.03.2022	10.8	9.562	9.051	drain - 2409 mtr 2250 mtr	Drain - 2250 m		Work completed	दिनांक - 31.03.2022 को कार्य पूर्ण।
5	पुलवारीरसोफ खोजा ईमली से भात सिंह चौक तक रस्ता वाटर ड्रेनेज का निर्माण फेज-3 संवेदक-मदर इडिया	13.164 Cr. 116/19.02.19	12.31 Cr. Date - 26.09.2018	25.12.19 EOT 31.03.2020 EOT 30.09.2020 EOT 28.02.2022	12.291	10.28	10.772	drain 3350 mtr	Drain 3390 m Completed.		Work completed	दिनांक - 28.02.2022 को कार्य पूर्ण।

3

4

5

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

माह - नवम्बर, 2022

Sl No.	Name of Project Name of Contractor	A&S With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sant	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
6	कलुआ जलपूर्ति योजना (फेज-2) M/s Ganadhipati Con. Pvt. Ltd.	6.08929 130/08.03.2018	6.04	27.11.2019	5.04464	4.46	4.46	1. Tubewell and Pump house 2 nos	Boring of Two Tubewell completed. Pump house work completed.			
								2. Distribution Main 19120 m	19011 mtr.			
								3. Pump-motor and Transformer 2 nos	Completed			
								4. Overhead Tank -Nil	Nil			
								5. Chlorinator room/Chlorinator 2 nos.	Install	Install		
								6. Stand post 10 nos.	Nil	Nil		
								7. Boundary wall 100 m	100	100		
								8. Main Gate 2 nos.	Completed	Completed		
								9. Approach Road 20 m	Completed	Completed		
								10. Electric Connection by ULB 2nos.	Completed	Completed		
								11. House Service Connection 5138 nos	5138 Nos.	5138 Nos.		
7	मसीदी जलपूर्ति, फेज-2 M/s Ganadhipati Con. Pvt. Ltd.	Amt. 13.22 Cr, 131/08.03.18	13.7 21.11.18	16/05.2020 EOT 30.11.2021	13.22	12.818	12.851	Pipe line 51829/ 62829 m HSC - 5210 m / 6010 nos. T/W- 5	Pipe line 62000 m HSC 6010 T/W- 5 Nos.		Pipe Line-62000 m HSC-6010 Nos T/W-5 Nos	दिनांक - 30.11.2021 को कार्य पूर्ण।
8	विक्रम जलपूर्ति, फेज-2 M/s Nalandra Engicon Pvt. Ltd.	Amt. 5.39 Cr, 131/08.03.18	5.64 22.10.19	21.11.2020 EOT 30.11.2021	2.6987	2.6987	2.699	Pipe line Distribution Network - 38204 m House connection - 3186 nos.	Distribution network - 38000 m. House connection - 3100 nos		Distribution network -38000 m. House connection - 3100 nos	दिनांक - 30.11.2021 को कार्य पूर्ण।
9	नीलपारु जलपूर्ति योजना Steel ARC Infra Services Pvt. Ltd	0.54264	0.567 20.12.19	19/09.2020 EOT 30.11.2020	0.283	0.2833	0.2833	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding. 4. Top dom of water tower & stair case for tower. 5. Installation of Generator set 6. Residual work of pump house/attendant room 7. Reinforcement work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome		Work completed.	अधियाचना समर्पित।
10	नीलपारु जलपूर्ति योजना के वार्ड सं-10 एवं 11 के अतिरिक्त कार्य (पाइप लाईन, नेटवर्क एवं गृह संयोजन) M/s Singh Construction	73.46274 Cr. Letter No. - 46, Date - 30.08.2018	66.44255 Cr 22.06.2022	22.12.2022								कार्यपालक अभियंता के पत्रांक - 981, दिनांक - 28.10.2022 के द्वारा संवेदक को डिवार किया गया है। पुनः पत्रांक - 1062, दिनांक - 23.11.2022 द्वारा निर्देश दिया गया है कि निष्पत्ति अवधि में कार्य पूर्ण नहीं करने पर उन्हें कालीकृत में नाम दर्ज करते हुए उनके द्वारा जमा अग्रधन को जप्त कर लिया जायेगा, फिर भी संवेदक द्वारा कार्य पहले नहीं किया जा रहा है।

92

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nalanda District

माह - नवम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	विहारशरीफ जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no-435, dated-21.07.2016	राशि-79.49 dated-24.08.18	23.08.2020 (Extended time of completion 31.03.2021)	6	71.933	8	HYT/W -14 Nos OHT -03 Nos SUMP + UGR-I+1 Pipe Line- 121583 m Motor Pump- 14Nos Transformer - 14 Nos HSC - 21524Nos Variation -02 T/w Variation in Pipeline - 33762 m Road Restoration- 103669 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21524/21524 nos Transformer 14/14 nos Motor pump- 14/14 nos Variation- 02/2 T/w Variation in pipeline - 31006/33762 m Road Restoration- 103665 m / 103659 m.	11	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21524/21524 nos Transformer 14/14 nos Motor pump- 14/14 nos Variation- 02/2 T/w Variation in pipeline - 31006/33762 m Road Restoration- 103665 m / 103659 m. Rising Pipeline (2.756km.)	13 OHT ward 14 (Millat Colony, Finishing work complete & Testing work in Progress), OHT ward 46 (Alinagar Jhinagar), OHT work completed and running stage. OHT ward No. 41 (Town school) OHT work completed and running stage.
2	विहारशरीफ जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no-108,, dated-17.01.2018	राशि-92.49 dated-28.07.2018	27.07.2020 with time extension 31.12.2021	93.764	90.590	90.590	HYT/W -23 Nos OHT -04 Nos Pipe Line- 162472 m Motor Pump- 23Nos Transformer -23Nos HSC - 18000 Nos Variation- 02 T/w Variation in pipeline - 24785 m Road Restoration- 122040 m	T/W 23/23 OHT 4/3 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos. Variation in HSC - 2000/2000 no. Motor pump 22/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m HDPE Pipe Line - 4.2 km.	T/W 23/23 OHT 4/3 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos Variation in HSC - 2000/2000 no. Motor pump 22/23 Transformer 22/23 Variation in T/W- 02/02 Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m HDPE Pipe line- 5 km.	OHT- Ward 05 Salempur, OHT work completed and running stage OHT - Ward 23 - Bharat Gas Godam, OHT completed and running stage. OHT - Ward- 43 labour Awas, OHT completed and running stage. Sump in Ward No- 20 completed and running stage. HDPE Pipeline work on Hiranya Parvat is in progress.	
3	इस्लामपुर जलापूर्ति योजना फेज- 1 M/s Nalanda Engicon pvt ltd.	राशि-08.193 93/13.01.2014	राशि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75/30) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2) 13. HSC 1732 nos by claim	कार्य पूर्ण हो चुका है, जलापूर्ति चालू है।	
4	इस्लामपुर जलापूर्ति योजना फेज- II मेड सुमन इन्टरप्राइजेज	राशि-03.09 130/08-03-2018	राशि-3.08 10.09.2018	16.06.2019	2.346	2.333	2.333	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying- 14714 m HSC - 1911 nos Road Restoration - 9.8 km	Total Pipe laying- 14714 m HSC - 1911 nos Road Restoration - 9.8 km	Total Pipe laying- 14714 m HSC - 1911 nos Road Restoration - 9.8 km	राज्य योजना फेज-2 अन्तर्गत 3302 अरुद गृह संयोजन दिया गया था, लेकिन नगर पंचायत द्वारा कुल 37 अरुद वाटर स्टैंड पोस्ट का निर्माण किया गया, जिससे शेष घरों में शत-प्रतिशत गृह संयोजन का कार्य पूर्ण कर दिया गया है।

51

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

महि - नवम्बर, 2022

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	Gayn Water Supply Phase - 1 Name of Contractor - M/s Shriram EPC Limited	Rs. 311.30 Cr Letter No. - 525 Date - 28.03.2016	Rs. 311.78 Cr Date - 11.01.2018	EPC - 25.09.2021 (Based on approved work program by DCM BSC revised with 30.06.2021) O/M - 25.03.2023	Rs. 187.65 Cr	Rs. 166.34 cr (Including 31.18 Cr. Mobilisation Advance & 100.90 Cr Running Bill amt. & Rs. 17.13 Cr. RCD Adv)	8	9	10	11	12	13
								(i) Distribution Network - 446 km (Revised Qty. - 473.615 km) (ii) Road Restoration - 145.6 km (iii) Rising Main - 12.5 km.	(i) Distribution Network - 449.13 km Pipe laid (ii) Road Restoration - 202.92 km Done (iii) Rising Main - 10.81 km. work completed		(i) Distribution Network - 471.46 km Pipe laid (ii) Road Restoration - 214.200 km Done (iii) Rising Main - 11.576 km work completed	
								Construction of New Reservoir - 05 nos	HSC - 28479 Nos. connection done 4796 Nos Water Meter connection done		HSC - 31729 Nos. connection done 5337 Nos Water Meter connection done	
								HSC - 75000 Nos. (Revised Qty - 75779 Nos.)	Construction of New Reservoir - OHSR- 5 nos, Budhwa Mahadev and Bhusunda Mela completed and work in progress for remaining three OHSR (Masalapur, Behind Delha PS & Joda Masjid).		Construction of New Reservoir - OHSR-5 nos, Budhwa Mahadev and Bhusunda Mela completed and work in progress for remaining three OHSR Masalapur - Completed (Behind Delha PS - support preparing & fixing work for walkway shuttering Side shuttering of floor slab beam work (Joda Masjid)- tank inner side cement wash Bottom dome painting work tank inner side MS pipe removing work)	
								CSC - 05 nos. & Control Room (Dandi Bagh) - 1 no.	CSC - Dandi Bagh, Budhwa Mahadev, Nigam Store work completed and painting and electrical work in progress for remaining 02 locations i.e., Bhusunda Mela & Delha		CSC - Dandi Bagh, Budhwa Mahadev, Nigam Store work completed.	
								GLSR - 03 nos	GLSR - Barahmyoni - 1 Roof slab casting work completed nos., 98% Barahmyoni - 2 Top slab casting work completed 96% Ramshilla - 1 no. work in progress 45%		GLSR - Barahmyoni - 1 outer side texture paint 98% Barahmyoni - 2 Concreting of retaining wall backfilling work is in progress 98% Ramshilla - 3rd lift concreting work 62%	
								GLSR - 03 nos.	GLSR - Work completed		GLSR - Work completed	
								CWR & Pump House - 01 No	CWR - Work completed		CWR - Work completed	
								Control Room - 05 No	Control Room - Civil work completed		Control Room - Civil work completed	
								Rising Main - 17.050 km	Rising Main - 15.15 km		Rising Main - 15.15 km	
								(Revised Qty. - 15.132 km.)	DI pipe laid		DI pipe laid	
								Production Tubewell - 24 nos. (Revised Qty. 25 nos.) (Note - One no. observation Tubewell has been concerned in production Tubewell at Govindpur)	Production Tubewell - Total 25 nos work completed		Production Tubewell - Total 25 nos work completed	
								Observation Tubewell - 7 nos (Revised Qty. - 6 nos.)	Observation Tubewell - 6 no s completed (i.e. ITI Joda Masjid, waris Nagar, Khiriyama & Kendui)		Observation Tubewell - 6 no s completed (i.e. ITI Joda Masjid, waris Nagar, Khiriyama & Kendui)	
								Operator Office (G+2) at ITI Campur - 01 no.	Operator Office - Work completed		Operator Office - Work completed	

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

माह - नवम्बर, 2022

Rs. In Crores

Rs. In Crores													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks	
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	
3	बोधगया जलपूर्ति योजना सौदेदक का नाम- M/s SMC-JWIL JV (Jindal).	रशि- 33.55 करोड़ Letter no-917, dated- 17.12.2019.	रशि- 31.75 Cr. dated- 16.12.2011	15.09.2013 EOT 31.12.2016	35.48	36.72	35.99	I OHT-4 (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22103 mtr (iv) House Connection- 6000 Nos (v) Road Restoration- 12815 Sq Mtr (vi) Tube Well 14 Nos (vii) UGR- 1,2,3 & 4 (viii) Sluice Valve Chamber-223 (ix) Staff Quarter- 2 Nos. (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (Xii) Trenchless Work- Zone- 2 & 3 (654 mtr.) (Xiii) Grouting work UGR- 01 Completed	I OHT-4 completed (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22014 Mtr (iv) House Connection- 5442 Nos. (v) Road Restoration- 12815 sqm. (vi) Tube Well 14 Nos. Completed (vii) UGR- 1,2,3 & 4Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos. Completed. (ix) Staff Quarter- Completed. (x) Pump Chamber- 12nos pump chamber completed. (xi) Boundary Wall- Completed (xii) Trenchless Work- 557 Mtr. Completed (Xiii) M.S. Carrier Pipe -950.74 mtr completed (Xiv) Grouting work UGR -01 completed	-	1. OHT-4 completed. (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22014 Mtr (iv) House Connection- 5812 Nos (v) Road Restoration- 13438 sqm. (vi) Tube Well 14 Nos. Completed (vii) UGR- 1,2,3 & 4Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos. Completed. (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed. (xi) Boundary Wall- Completed (xii) Trenchless Work- 557 Mtr Completed (Xiii) M.S. Carrier Pipe -950.74 Completed (Xiv) M.S. Carrier Pipe -950.74		
4	बोधगया सिवरेज योजना सौदेदक का नाम-M/s Ramky Infrastructure Ltd.	Letter no-917, dated- 17.12.2019. Amount 95.94 cr	100.63 Cr. dated 16.12.2011	11.12.13	90.48	89.78	88.18	1. Sewer Network-67.53KM 2. Raising Main - 6.00 km. 3. TrenchLess - 0.523 km. 4. I P S 1 to 5 & MPS 5. STP - 10 MLD 6. House Connection - 2570 nos 7. Manhole - 3607 nos. 8. Road Restoration -52680 sqm	Sewer Network - 63.4 km. Raising Main - 4.85 km. Trenchless- 225 mtr IPS 1, 2 & 5 Civil work completed IPS 3-9 mtr casting completed. IPS-4 - 11 mtr.RCC casting completed. STP - 10 MLD 96% Completed. House Connection - 2570 nos. completed Manhole - 3447 nos. completed. Road Restoration - 61333 sqm.	-	Sewer Network - 65.06 km. Raising Main - 5.32 km. Trenchless- 344 mtr. IPS 1, 2 & 5 Civil work completed IPS 9-10 mtr casting completed. IPS-4 - 11 mtr.RCC casting completed. IPS-5- Civil work completed. STP - 10 MLD 96% Completed. House Connection - 2570 nos completed Manhole - 3447 nos. completed. Road Restoration - 8361 sqm.	Manhole, Sewer line and rising main cleaning work is done in this month.	

(Handwritten signature)

49

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-29.27 करोड़ letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	29.16	29.16	OHT - 02 OHT - 02 Tubewell - 04 Pipe line - 37.002 km HSC - 15318 no. Road Restoration - 37.36 km.	2 No. 2 no. 4 no. 37.36 km. 15848 no. 37.36 km.	completed completed completed completed completed completed	Completed	
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-44.59 करोड़ Letter no- 1179, dated- 26.06.2018	राशि -44.98 26.08.2018 2.505 Cr. (S. Agr.)	31.12.2020	42.68	39.125	39.125	Tubewell - 14 no Pipe line - 98.605 km Claim Pipe Line - 7.452 km. HSC - 4900 no. Deviation HSC - 1000 Road Restoration - 98.625 km.	14 completed 98.625 k.m. 2.819 km. completed 674 nos. 98.625 km.	completed completed 4.226 km. completed 122 no. completed	Completed	एकराशनामित अवयवों को पूर्ण किया जा चुका है, अतिरिक्त स्वीकृति कार्य को यथारूप पूर्ण करने हेतु पत्रांक - 362 दिनांक - 07.09.2022 द्वारा संवेदक को निर्देश दिया गया है। बार-बार संवेदक को दूरमात्र द्वारा निर्देश दिया जा रहा है, परन्तु संवेदक द्वारा घोर लापरवाही बरती जा रही है।
3	मखदुमपुर जलापूर्ति योजना फेज- II ने0 गणधीपति कन्सल्टेशन प्रा0 लि0	राशि-06.88 करोड़ पत्रांक- 130 / 08.03, 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	4.07	3.32	3.32	Tube well - 2 no. Pipe line 26.567 km HSC - 3133 No. Road Restoration - 26.567 km.	2 No. 26.567 km. 3133 No. 26.567 km.	completed completed completed completed	Completed	

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

माह - नवम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1			4	5	6	7	8	9	10	11	12	13
4	वार्ड संख्या - 27 में पटना गया रोड से संतोष सर के स्कुल तक पी0सी0सी0 पथ नाला एवं डक्कन कार्य चन्दन कुमार	राशि-0.34 करोड़ पत्राक- 66/09.01.2019	राशि -0.239 Date - 15.01.2021	14.05.2021	0.17	0.17	Nil	Drain & PCC	Work in Progress		completed	
5	वार्ड संख्या - 26 में बिन्द के मकान से अजय गुप्ता के मकान होते हुए दरघा नदी तक नाला एवं पी0सी0सी0 निर्माण कार्य	राशि-0.54 करोड़ पत्राक- 66/09.01.2019	राशि -0.377 Date - 23.08.2020	22.02.2022	0.27	Nil	Nil	Drain & PCC	Work in Progress		Work in Progress	1. सर्वेक्षक को कार्य यथोचित रूप से करने हेतु पत्राक - 327, दिनांक - 24.09.2021 एवं पत्राक - 410, दिनांक - 11.12.2021 द्वारा निर्देश दिया गया है। 2. सर्वेक्षक द्वारा दिनांक - 20.12.2021 को योजना कार्य स्थल पर स्थानीय लोगों द्वारा किये गये अतिक्रमण को मुक्त कराने का अनुरोध किया गया। 3. अतिक्रमण मुक्त करने हेतु इस कार्यलय के पत्राक - 09, दिनांक - 08.01.2022 द्वारा कार्यपालक पदाधिकारी, नगर पंचिद जहानाबाद / अंचलाधिकारी जहानाबाद से अनुरोध किया गया। 4. कार्यपालक पदाधिकारी द्वारा पत्राक - 81, दिनांक - 21.01.2022 द्वारा अनुरोध पदाधिकारी, जहानाबाद को अतिक्रमण मुक्त करने हेतु अनुरोध किया गया है। पत्राक - 240, दिनांक - 28.05.2022 द्वारा अतिक्रमण अभियंता गोंदिया एवं आंध्रप्रदेश, पटना को योजना को रुक करने हेतु अनुरोध किया गया है।
6	वार्ड संख्या - 14 में एरोड्राम धनगाया रोड से राहत रोशनप के घर तक नाला एवं पी0सी0सी0 कार्य कौशल किशोर	राशि-0.33 करोड़ पत्राक- 128/08.03. 2018	राशि -0.288 Date - 25- 02.2020	24-06.2019	0.28	0.27	0.16	Drain & PCC			Work completed.	

(42)

List of Project Arwal District

माह -- नवम्बर, 2022

Sl.No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Completed
								Tubewell -01	1	Complete	Complete	
								Pipe Line - 3.9 km	3.9 km	Complete	Complete	
								HSC - 212 No.	216 no.	Complete	Complete	
								Road Restoration - 3.9 km.	3.9 km.	Complete	Complete	

✱

Q

(48)

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

माह - नवम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-06 में मीरा देवी से अन्तु साह बटोरन मंडल से विष्णुदेव यादव तक पी0सी0सी0 पथ एवं नाली निर्माण कार्य	0.15	0.14	15.02.2020				PCC Road - 300 m Drain - 300 m	Drain work completed.		Drain work completed	
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-6 में ककीरा भगत से शीव भगत एवं रामजी साव से सरसुग मंडल तक पी0सी0 पथ एवं नाली निर्माण कार्य।	0.2	0.19	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 429m Drain - 412 m	Drain work completed.		work completed.	
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं०-6 में पदार्थ साव से लेखर जवाहर मंडल तक आर0सी0सी0 नाला निर्माण कार्य।	0.2	0.19	15.02.2020				Drain work with cover 241 m	241 m. Drain work completed		50% work completed	
4	बडहिया नगर पंचायत के बडहिया सिमल से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आर0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.24135	0.1864	0.1864	PCC Road - 316m Drain Work 316 m	200 m drain and slab completed.		65 % work completed	
5	वार्ड नं० 01 में एन0एच0 80 जगदम्बा मील मोड़ से भाया कोशल ग्राम के पुलवाडी होते हुए संगत अमीन के बथान तक आर0सी0सी0 नाला एवं पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.459	0.458	0.458	PCC Road - 488m Drain Work 488 m	Drain work completed.		work completed	
6	बडहिया नगर पंचायत में पुरातन भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर0सी0सी0 नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.271	0.2574	0.2574	PCC Road - 775 m Drain Work 775 m	300 m drain work completed.		80 % work completed	
7	नगर पंचायत बडहिया में वायपाल मोड़ नगर पंचायत बडहिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गरस्थान होते हुए चुहरक पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.4322	0.4307	0.4307	PCC Road - 1048 m Drain Work 1048 m	work in progress		55 % work completed	

45

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

माह -- नवम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत एवं राज्य योजना अंतर्गत जमालपुर जलापूर्ति योजना मै0 गणाधीपति कन्स्ट्रक्शन प्रा0 लि0	पार्ट-ए0-3073.313 लाख, नगर विकास एवं आवास विभाग का ज्ञापक - अमृत-21-03/2015-185, दिनांक - 18.01.2019, पार्ट शी0-2502.016 लाख नगर विकास एवं आवास विभाग का ज्ञापक-2ब/जला00-01-01/2019-79, दिनांक - 12.02.2019, कुल राशि - 55.75493 करोड़	59.3 Cr.	18.11.2021 EOT 30.09.2022	43.971	43.971	43.971	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1,2,3,4,5,6,7,8,9,11,12,13,14,15,16,18,20,21,22,23,25,26,28, 29,30,31,32,33,34,35 and 36. (3) 129923 mtr. Pipe laying work completed. (4) House Connection 15409 no. in Ward-1,2,3,4,5,6,7,8,9,11,12,13,14,15,16,18,20,21,22,23,24,28,29, 30,31,32,33,34,35 Work in Progress. (5) Road Restoration 65499 mtr. (Work in progress)	(1) Supply of Pipe. (2) Pipe laying in ward no 13,14,15,24,27,30,35&36. (3) 220 m. pipe laying work completed. (4) House connection 296 nos. in ward no. 6,7,13,14,15,23 work in progress. (5) Road Restoration 1465 m.	(1) Pipe Laying 104.28% total length 130.143 km. (2) House connection - 107.53% Total House Connection - 15705 Nos. (iii) Total Road Restoration 66964 m & remaining 8505 m. motarable done. (Work in progress)	1.005 km. WRD Road Permission Awaiting.

✱

(44)

List of Project Munger District

माह - नवम्बर, 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2)	Rs. 217.79	Rs. 217.7972727 Crore, dated- 14.08.2020	20 Months (Date 13.04.22)	180.3379	174.6631	174.6631	Pipe Line - 331.75 km HSC - 38921 Nos. WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Supply - 346 km. Pipe laying - 290.41 km Hydrotest - 289.317 km Road Restoration completed - 290.351 km HSC Completed - 25387 No. Water Meter - 14927 No. WTP - Work in progress (95% completed). Floating Jetty - 68% OHSR 5 nos. work in progress.	Pipe Supply - 346 km. Pipe laying - 313.005 km Hydrotest - 306.668 km Road Restoration completed - 311.673 km HSC Completed - 29470 No. Water Meter - 17942 No. WTP - completed. Floating Jetty - 84 % OHSR 5 nos. work in progress. OHSR-1 - 57% completed OHSR-2 - 76% completed OHSR-3 - 86% completed OHSR-4 - 56% Completed OHSR-5 - 74% completed	एनओएच0 प्रमाणित, मुंगेर से 2.8 कि०मी० पाईप लाईन बिछाने के लिए अनापत्ति पत्र प्राप्त करने हेतु पत्राचार की गई है। जो अब तक अभाव है।	
1	Name of Contractor - M/SJMC-JWIL Joint Venture	BUIDCo/Yo- 1248/2019-140										

dx

R

48

List of Project Nawada District

मार्च - नवम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	AS per agreement Date of Completion	Fund Received (Rs. in Cr.)	Total Expenditure (Rs. in Cr.)	UC Sent (Rs. in Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना) Integral Screw Industries	राशि-545 करोड़ पत्रांक-131, दिनांक-08.03.2018	6.54886	05.12.2020	4.45	5.42	5.42	9	10	11	12	13
								OHT	Completed	Completed		
								Construction of 450 mm X 300 mm X 150m deep HYTE	2 Item	Completed		
								Construction of Pump House with attendant room	2 Item	In Progress (95%)		
								Supplying & Installation of Submersible Motor Pump	2 Item	Completed		
								Supplying & Installation of 63 KVA Transformer	2 Item	Supplied but not installed.		
								Supplying & Installation of 100 Litres Chlorinator	1 Item	Supplied but not installed.		
								Distribution system work 63 mm - 4047 m 90 mm - 5060 m 110 mm - 15851 m 160 mm - 3277 m 225 mm - 435 m	1 Item	Nil Nil Nil Nil Nil	4047 m laid 5060 m laid 15851 m laid 3277 m laid 435 m laid	
								Hose service Connection work	4864 Nos.	Nil	4864 nos.	
								Construction of Boundary wall	20 Item	110 m constructed.		
								Construction of approach Road	10 Item	Nil		
								Construction of Main Gate	1 Item	Nil		
								Campus Development	40 Item	Nil		
								Road Restoration	23 km	Completed (23 km. Motorable but not casted)		
								House Connection - 2921 no.		149 no.		Vetted design & drawing of UGR is not submitted by contractor
								Pipe Laying - 15.839 km		1.975 km.		
								Construction of Underground Reservoir i.e. Sump House under CM Ganga Udhav Yojna Project				
								Block Campus		Protectionn work is in Progress.		
								Purani Jail		Site Clearance work in progress.		
								Nagar Thana		Draining out filled water inside the excavated pit.		
								Dobhra Par		Excavation & PCC work done.		

42

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District**

माह - नवम्बर, 2022
Rs. in Crore

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सासाराम स्लॉम वाटर ड्रेनेज योजना फेज-1 संवेदक का नाम - M/s Krushi Infrast india pvt ltd.	राशि-38.52 पत्रांक- 307, दिनांक-25.03. 2017	राशि-38.19 16.11.2017	15.05.2019 As per time extension 31.12.2021	35.00	32.02	32.02	Drain 6.0 km	Drain 6.0 km		Drain 6.0 km	Work completed.
2	सासाराम जलापूर्ति योजना फेज-1 संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension 30.04.2023	62.00	62.000	62.000	Tube well - 6 Pump house - 6 D. Mains 117008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos. MESR - 1 Nos	Tube well -6 completed. Pump house - 6 completed. D. Mains 116015 m House service connection - 13133 nos. Over head tank -4 completed 1 progress. Sump house 1 Completed. MESR - Completed		Tube well -6 completed. Pump house - 6 completed. D. Mains 116015 m House service connection - 13133 nos. Direct Water Supply ward No. - 8,14,29 (p). Sump house 1 Completed. 30,31,32,33,34,35, 36	Staging is completed in Kadiganj OHT.
3	सासाराम जलापूर्ति योजना फेज-1 संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्रांक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020 with time extension 30.06.2023	21.00	21.000	21.000	Tube well - 3 Pump House-3 D. Mains 58884 m House Service connection- 6722 nos. Over head Tank-2 Sump house- 1 nos.	Tube well -3 complete Pump House -3 complete D. mains -57305 m House Service connection- 6403 NO's Over head tank - 1 at gulakshani is started. wall above bottom dome is going on. Work of Sump house is started after the completion of OHT in Gaulakshani.		Tube well -3 complete Pump House -3 complete D. mains -57305 m House Service connection- 6403 NO's Over head tank - 1 at gulakshani is started. Staging work is going on. Work of sump house is started after completion of OHT in Gaulakshani.	Land for Sulemanganj OHT is clear testing of soil is completed. Excavation work is not started due to intervene of local public.
4	डेहरी डालमिया नगर जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020 with time extension 31.12.2021	70.21	69.79	69.79	Tube well - 17 Pump House - 17 D. mains 15910 m Overhead tank - 4 House service connection - 1834 nos. Sump house - 2 nos. Stand Post - 40	T ubewell-17 complete Pump House- 16 complete Over head tank -4 complete D-mains 13500 m House Service Connection -17441 NOS Sump house- 2 completed. Stand Post - 1		T ubewell-17 complete Pump House- 16 complete Over head tank -4 complete : Progress. D-mains 13500 m House Service Connection -17441 NOS Sump house -2 completed. Stand Post - 1	In Ward No. 6,9 & 11 is in Industrial area NOC is not provided by Dalmia Authority.
5	बिक्रमगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-Suman Enterprises	राशि-3.2165 पत्रांक- 140/1503 2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection- 1761 no.	D. mains 17175 House service connection- 1445 no.		Completed.	

41

2x

1

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District**

माह - नवम्बर, 2022

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्राक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.03.2021	29.870	28.504	28.504	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boundary wall 250 m (f) House service connection 3770 (g) Sump House - 1 (1080 kl) (h) Stand Post -40	(a) 6 nos. (b) 8830 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos. (h) 20 no.	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3781 nos. 100% W no. 04,10,11,12,13, 14 & 15 (g) 1 nos. (h) 20 no.	सात वार्डों में सभी घरों में नल का जल दिया जा रहा है। कार्य पूर्ण हो चुका है।	
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101, 89397 कुल - 135, 433377 अमृत 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.				निविदा प्रक्रिया में।
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Rajnish Vats	राशि-6.72 पत्राक- 139 / 15, 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	6.745	6.4373	5.36 Crore utilization BTC Form-42A vide letter no.-424, dated- 23.09.2021	(a) Distribution main - 35755 M (b) stands post - 20 (c) house connection - 7064 Phase-I 936 ULB - 1645 Total HC 9645	(a) 35755 M (99.10%) (b) 20 Nos. (c) 4775/ 67% W. No. 01,06,07,08,09,10,11,1 2,13, 14, 15,16,17,18,19,20,21,2 2, 23,24&25 saturated Total - 21 ward.	(a) 5003/ 70.82% W. No. 01,06,07,08,09,10,1 1,12,13, 14, 15,16,17,18,19,20,2 1,22, 23,24&25 saturated Total - 21 ward.	गृह संयोजन में कमी हेतु गृह संयोजन की संयुक्त गणना कर लक्ष्य संशोधित करने की कार्यवाही की जा रही है। गृह संयोजन कार्य पूर्ण करने में संवेदक द्वारा लापरवाही बरती जा रही है।	

40

List of Project Buxar District

माह - नवम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	वस्तर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Consl pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	30-04-2019	29.38	29.13	29.13	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed. Trial Run	Work Completed. Trial Run	13	
2	वस्तर जलापूर्ति योजना II संवेदक का नाम-M/s Gandhipati Consl pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-24. 08.2018	23-08-2020 with time extension 30.10.2022	42.37	42.36	42.36	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 86609 m HSC-8921 no. Road Restoration - 86400 m.	Tubewell 9 ESR/OHSR- 4 Progress Distribution Pipe- 86609 m HSC-8921 no. Road Restoration - 86400 m.		
3	डुमराँव जलापूर्ति योजना II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.986	4.79	4.79	Distribution - 24750 HSC - 4579 no. stand post - 20 nos.	Distribution main-24750 m HSC-4579 no.	Distribution main-24750 m HSC-4579 no.		
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II laosnd dk uke&R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10-2018	21.10.19	3.2052	3.19	2.99	Water supply	Distribution main-21107 m HSC-3216 nos	Distribution main-21107 m HSC-3216 nos		

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District**

माह - नवम्बर, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	आरा नगर निगम जलापूर्ति योजना फेज-1 संवेदक का नाम-गणधीपति कंस्ट्रक्शन प्रा0लि0	राशि- 74.417 Letter no- 421.02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020 with time extension 31.01.2023	63.00	48.00	48.00	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection- 24743 Nos Approach road-270m Road Restoration - 122.310 km.	Tube bell-7 no. (1 no extra) Pump House 6 no. completed, Staff Quarter-0 nos Distribution main-124900 m Pump Motor-6 nos Transformer- 6 nos OHT-3 nos complete and 1 no. in progress. Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 24743 Nos Approach road- 20 m Road Restoration - 123.585 km.	Tube bell-0 Nos Pump House-0 nos Staff Quarter-0 nos Distribution main- 81 m Pump Motor-0 nos Transformer-0 nos Over head tank -0 no. Chlorinator room-0 Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection 40 Nos Approach road-0 m	Tube bell-7 no. (1 no extra) Pump House 6 no. completed, Staff Quarter-0 nos Distribution main-124981 m Pump Motor-6 nos Transformer- 6 nos OHT-3 nos complete and 1 no. in progress. Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 24743 Nos Approach road- 20 m Road Restoration - 123.585 km.	
2	आरा नगर निगम जलापूर्ति योजना फेज-2 संवेदक का नाम-गणधीपति कंस्ट्रक्शन प्रा0लि0	राशि- 53.49 Letter no- 108.17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020 with time extension 31.03.2023	44.65	34.65	34.65	Tubewell-8 nos. Pump house- 6 nos. complete Staff quarter-2 nos. Distribution Main- 67456.40m Pump-Motor-8 nos. Transformer-8 nos. Overhead Tank-4 nos. chlorinator room/chlorinator-8 nos. Stand Post-35 nos. Boundary Wall-850m Main Gate- 8 nos. Approach Road-400 m House Service Connection-10021 Road Restoration - 66.267 km.	Tubewell-6 nos. complete Pump house- 5 nos. complete and 1 no. in progress. Staff quarter-0 nos. Distribution Main- 66771 m Pump-Motor-6 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 1 in progress, and 1 no. public issue. chlorinator room/chlorinator-4 nos. Stand Post- 00 nos. Boundary Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.266 km	Tubewell-0 nos. Pump house- 1 nos. Staff quarter-0 nos. Distribution Main-500 m Pump-Motor-0 nos. Transformer-0 nos. Overhead Tank-0 nos. chlorinator room/chlorinator-0 nos. Stand Post-00nos. Boundary Wall- 0 m Main Gate- 0 nos. Approach Road-00 m House Service Connection 0 9888 Road Restoration - 66.266 km	Tubewell-6 nos. complete Pump house- 6 nos. complete and 1 no. in progress. Staff quarter-0 nos. Distribution Main- 66771 m Pump-Motor-5 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 1 in progress, and 1 no. public issue. chlorinator room/chlorinator-5 nos. Stand Post- 00 nos. Boundary Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.266 km	

28

List of Project Bhagalpur District

माह - नवम्बर, 2022

S. No.	Name of Project Name of Contractor	AAKES With Ret. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	Bhagalpur Water Supply Project - 1 Kewlath Construction Pvt Ltd Vidya Ratna Seetha Infra Pvt Ltd (RCMP-VRS JV)	Rs. 293.00 Cr. Letter No - 1153. Date - 01/07/2013	For Pkg-02 Rs. 101.80 Cr. Date - 19/09/2020	EPC - 23.03.2022 O&M - 22.03.2027	Rs. 118.37 Cr.	Rs. 124.84 Cr. Including RCD & Railway payment 14.11.2022	Rs. 124.84 Cr. 14.11.2022	Tubewells - 19 nos. Rising Main - 5750 m OHSR - 19 nos. Distribution Network - 312.84 km HSC - 68200 nos. Refurbishment of Existing water Treatment Plant O&M - 3 Yrs.	Tubewells - 18 nos completed. Phase-1, Package-01- Tubewell-03 nos. OHSR-03 nos (Housing Board, TMDU and Thakurbari completed), Distribution Network-24.098 km out of 23.32 km (Target). Rising main-165m out of 165m. Monitoring Station-08 nos out of 08 nos. Road Restoration (New/Old)- 0.057 km. HSC-89008 nos out of 8861 nos out of 10 nos. Partially Phase-1, Package-02-Tubewell-09 nos out of 10 nos. Partially Constructed OHSR-03 completed. Construction of 05 OHSR-03 OHSR work in progress. 02 OHSR- 01 design is awaited and 01 old steel panitanki to be remade. Refurbishment of 02 OHSR- Channikhar sale structurally. Goshali Not sale Distribution Network-119.81 km out of 153.51 km HSC-200319 out of 30562 Phase-01, Package-03-Tubewell- 08 out of 10 nos Partially Constructed OHSR-02 completed and 01 OHSR in progress. Constructed of 05 OHSR-03 OHSR- work in progress. 01 OHSR land issue and 01 OHSR design awaited. Refurbishment of 02 OHSR-CTS-Safe and Ishakchak- Safe. Distribution Network-103.939 km out of 127.03 km. HSC-24048 nos out of 29198	Tubewells - 18 nos completed. Phase-1, Package-01- Tubewell-03 nos. OHSR-03 nos (Housing Board, TMDU and Thakurbari completed), Distribution Network-24.098 km out of 23.32 km (Target). Rising main-165m out of 165m. Monitoring Station-08 nos out of 08 nos. Road Restoration (New/Old)- 0.057 km. HSC-89008 nos out of 8861 nos out of 10 nos. Partially Phase-1, Package-02-Tubewell-09 nos out of 10 nos. Partially Constructed OHSR-03 completed. Construction of 05 OHSR-03 OHSR work in progress. 02 OHSR- 01 design is awaited and 01 old steel panitanki to be remade. Refurbishment of 02 OHSR- Channikhar sale structurally. Goshali Not sale Distribution Network-124.30 km out of 153.51 km HSC-200319 out of 30562 Phase-01, Package-03-Tubewell- 08 out of 10 nos Partially Constructed OHSR-02 completed and 01 OHSR in progress. Constructed of 05 OHSR-03 OHSR- work in progress. 01 OHSR land issue and 01 OHSR design awaited. Refurbishment of 02 OHSR-CTS-Safe and Ishakchak- Safe. Distribution Network-103.939 km out of 127.03 km. HSC-24341 nos out of 29198	WTP - Work in progress. Twin D Type Intake wall - 141 MLD - 18 % work completed -6.0 mtr. Well sinking done Reinforcement & Shuttering work Completed for 1.8 Mtr lift. Jack well - 93 % work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base rail is completed, 4th lift wall, column work in progress. Transmission Main - Clear Water Rising Main- 22.735 km pipe laid. Raw Water Rising Main- 2.185 km out of 5.6 km (3.1 km NOC awaited from NH)	WTP - Civil Work Completed Pneumatic - Rail Completed, 3th Lift Wall Work in Progress. Plate settler Clarifier - Base rail completed. Tank Outer wall in progress. R.G Filter - Rail Work Common Gallar & Base rail in Progress. Chemical House - Land level completed, soil case completed Sub Station Building -Plumb Item Work in Progress. Chlorine Building - Plumb Item Work in Progress. Candragade Building - Gf roof slab completed. Grade Slab work in progress. Administrative Building - Lined Drain completed above lined Grade Slab Completed. Brick work Work in Progress. Guard Room - Civil Work completed Staff Quarter - 1st and 2nd slab completed Brick work in progress. CVR - Rail Completed. Wall Work in Progress. Gd-Feeling-Slab work. Water Transmission Main - 1- Railway permission required for 2 hectar 2- 1 KM Drawing Approval Pending (Due to Land Issue)

List of Project Bhagalpur District

माह - नवम्बर, 2022

Sl. No.	Name of Project Name of Contractor	AAEs With Ref. & Date, (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sant	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	भारतपुर स्टाॅल गेटर प्रोजेक्ट Contractor-M/s CZAR CONSTRUCTION	रसि-32.66 Cr Letter no- 03/AMRUT-21-03- 2015-15-16	रसि-31.61 Cr 04-09-2018	26.3.20	26.11	25.950	23.150	Drain - 13.33 Km	Drain - 11.544 km		Drain - 11.544 km (86.60 %)	Almost 2 km. of proposed alignment is done by M.C. Bhagalpur.
3	Sullanganj Nagar Parishad Water Supply Scheme (Phase-1) State Plan Ward No. 5,6,7,8,9.(Zone-1) Sri Sanjay Kumar Sinha, patna	रसि-8.1930 Cr, Letter no-83 Date - 13.06.2019	रसि-7.3464 Cr	25.07.2019	7.568	7.18910	7.18910	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 1531 Nos. (Sanjay & Nalanda)	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 2360 Nos. (Sanjay & Nalanda)		Work complete.	100%
4	Sullanganj Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No. 19,20,21.(Zone-3) Sri Manmohan Kumar Singh, Bhagalpur	रसि-1.282 Cr, Letter no-2082 Date - 09.04.2019	रसि-1.29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos.	Distribution System - 5888 M House Service Connection - 1105 Nos.		Distribution System - 5888 M (new) House Service Connection - 1105 Nos. 100 (new) Work Complete 86.0714%	

Ranjeet Kumar
09/12/2022

31/12/22

36