



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना-800001.

पत्रांक- बुडको / यो०-2693 / 2023 - 2731

पटना, दिनांक- 07/6/23

प्रेषक,

महाप्रबंधक (असैनिक), मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

✓ मुख्य महाप्रबंधक,
बुडको, पटना।

विषय:- माह मई-2023 का मासिक प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि बुडको द्वारा उत्तर बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह मई-2023 का मासिक प्रगति प्रतिवेदन संबंधित परियोजना निदेशक/कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:- यथोक्त।

Gm(PDM)
8/6/2023

विश्वासभाजन

महाप्रबंधक (असैनिक),

मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

महेश्वर
8/6/23

2
10/6

Gm - 3435
9/6/23

2210 PDM
09/06/23

सीतामढ़ी + शिवहर।

May- 2023

Sl.No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress in Percentage			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress in Percentage	
1	2	3	4	5	6	7	8	9	10	11	12	13
Name of District :- Sitamarhi												
1	नगर सरकार भवन, नगर पंचायत, सुरसण्ड के प्रशासनिक भवन का निर्माण कार्य (विद्युतिकरण, जलापूर्ति एवं स्वच्छता सहित कार्य)। संवेदक:- M/s Dinker Construction Pvt Ltd.	1.6956 Lt. No. 21 Dt. 19.06.19	1.451548 Dt. 25.03.2022	24.06.2023	0.8478	0.8477999	0.8477999	-	-	-	कार्य पूर्ण।	
2	नगर निगम, सीतामढ़ी क्षेत्र अन्तर्गत सात निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य विद्युत सेट-1 लकड़ी सेट-2	Lt. No. 499 Dt. 19.02.2022 Rs. 4.5912368										प्रारंभिक लेवल एवं मिट्टी जाँच किया जा चुका है। डिजाईन एवं ड्राइंग का कार्य प्रगति पर है।
Name of District :- Sheohar												
1	नगर परिषद, शिवहर क्षेत्र अन्तर्गत बस स्टैंड का निर्माण कार्य।	Lt. No. 201 Dt. 07.02.2023 Rs. 3.68048										निविदा की प्रक्रिया में।
2	नगर परिषद, शिवहर क्षेत्र अन्तर्गत सात निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य विद्युत सेट- 1 लकड़ी सेट-2	Lt. No. 501 Dt. 19.02.2022 Rs. 4.5912368										निविदा निष्पादन की प्रक्रिया में। भूमि उपलब्ध नहीं है।

Satyaj

07/06/2023

Deputy Project Director,

Infrastructure & Transport

North Bihar, Buidco, Patna

Project Director,

Infrastructure & Transport

North Bihar, Buidco, Patna

General Manager (HQ)

Infrastructure & Transport

North Bihar, Buidco, Patna

208

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2 Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park. Contractor- Chandrabibha Devi	3 AA-0.4277, Dated:- 25.11.14 & EC:- 0.4277	4 0.3038828	5 18.12.16	6 0.21385	7 0.21385	8 Fund was being made available to this office (DUDA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD. Rest fund is available with DM Bettiah. This office has requested vide letter no-115, dated 12.05.2022 to DM Bettiah for releasing fund for completion of pending schemes.	9 Boundary wall, Pathway, Light Gajebo, Sitting bench etc.	10 Boundary wall, Sitting Bench, Path way and Gajebo	11 No Work.	12 Boundary wall, Sitting Bench, Path way and Gajebo	13
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	3 AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	4 2.5137547	5 29.12.16	6 1.5082528	7 1.5082528		Construction of Building	Civil work completed except roof treatment.	No Work.	Civil work completed नगर सरकार भवन में नगर परिषद सिस्टम है।	Fund Issue. This office has requested to Dy. Collector (Dev.) with a copy to DDC & DM vide numerous letters for releasing fund. The last letter was sent vide this office no.115 Dtd. 12.05.22 for releasing fund in order to complete the works. But, fund is yet to be released by District Administration.
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	3 AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	4 0.2924633	5 17.12.18	6 0	7 0		PHE & Electrification work	Completed.	No Work.		
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	3 AA-1.6956 Dated:- 8.11.13 & EC:-1.5335	4 0.1371595	5 19.07.18	6 0	7 0		PHE & Electrification work	60 % work Completed.	No Work.	60 % work Completed.	
5	Construction of Ramna maidan- levelling, boundary wall, track and beautification. Contractor-M/S Jai bhawani const.	3 AA-2.0 Dated - 18.02.14&EC	4 1.105711	5 29.05.15	6 0.902905	7 0.902905	8 0.902905	Boundary wall, pathway, levelling and beautification	phase- 1 is complete.	No work	Phase 1 is completed	For Ramna Maidan Phase- 1 Physically completed but financial progress not yet achieved due to fund constraints.

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

मई-2023												
Rs. Cr.												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर विकास योजनांतर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	3 Letter no- 3059, dated- 18.12.2017 Amount 1.6956	4 1.2107859 22.02.2016	5 15 Months 22.04.2017	6 0.6140	7 0.6140	8 0.6140	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress	10 Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress	11 Building 2nd Story Plaster-Comp. Wood Work Progress. Flooring- Progress	12 Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring- Progress	13 (शेष आवंटन की प्रतिसा में कार्य बन्द है।)
2	Construction of PCC road and RCC Draining from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar nigam, chhapara	Letter no-79, dated- 06.12.2017 Amount 2.9866	2.4299813 06.03.2020	15 Month	1.5866	1.5499	1.5499	RCC Drain- 1872 PCC Road- 936 Paver Block- 836	Nala- 1590m PCC- 641.50m Paver Block - 2x300.00 Completed.	Nala- 0 m PCC- Nil Paver block- 0	Nala- 1590m PCC- 641.50m Paver Block - 2x300.00 Completed.	

Satyaj
07/06/2023
Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

260

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Saharsa Bus Stand Project M/S Shri Balram Singh Vill+Post-Parchgachhia, Saharsa	4.00 & Letter No. 78, dated 19.11.2014	3.3003 & 10.06.2015	09.05.2017	1.91	1.91	1.91	Bus Terminus (civil work)	-	-	Completed	1. For departure gate, one gate land disputed in High Court, Patna 2. Fund unavailability since last two years. 3. Overall Progress 85%
								Toilet Block & small ships (Civil work)	-	-	Completed	
								Compound wall entrance gate (Civil work)	-	-	Except disputed land, rest work completed	
								Internal Road Pathway & Landscaping work	-	-	Completed	
								Electrical work (Internal)	-	-	Completed.	
								PHE work (Internal)	-	-	Completed	
								PHE work (External)	-	-	Completed	

Sd/-
07/06/2023

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

205

₹. In Crores												
Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद मोतिहारी के मोतिहारी का सौंदर्यकरण एवं जीर्णोद्धार कार्य। (M/s Charitha - Pawan Kumar (JV), Hyderabad)	EC- 21.99 AA Rs.23.05492 Lt No-139 dt- 15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 6.80	Rs. 6.80	Rs. 6.80	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mid)	1. De-weeding Machine supplied and De-weeding work in Motijheel is under progress since 26.04.22. 2. Dredging Machine supplied on 25.01.2023. Dredging Machine supplied instead of Agreement Machine "Supply of 21 Tonne JCB long boom excavator (Model MB/205)" Machine changed under agreement amount vide Technical Meeting hel on 07.06.2019. O&M started since 20.04.23			1) Contract Rescission Debarment and Blacklisting removed from M/s Charith- Pawan Kumar (JV) on 27.09.21 2) Letter to Start the work (where design and drawing not required) is given to contractor vide Lt. 531 dated 08.11.21 3) A proposal without STP has been submitted to CE (Infra) north Bihar. Design and Drawing to be prepared by Contractor and the same will be vetted by JTI, Delhi as directed by CE(Infra), north Bihar in meeting held on 05.01.2022.
2	सुविधा बस डिपो का निर्माण कार्य। (M/s Keshav Kumar Keasri, Motihari)	EC- 2.19 AA Rs. 2.0000 lt No-78 dt- 19.11.14 EC- 2.19 LOA- 1.650150 Lt No-1375 dt-11.05.15	Rs.1.44 Lt No- BUIDCo/yo- 687 /14-87 dt-6.12.14	24.12.16 (6 Months)	1.44	1.43	1.43	1.Bus terminus 2.Toilet, shop block 2. compound wall with entrance gate. 3. internal road,pathway, Campus filling & land scaping. 4. Electrical work. 5. PHE work			1. Frame work of Bus terminus building completed. 2) Campus filling- 90% 3) Plaster Work of terminus building completed. 4) Shop and Toilet work completed.	

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

209

MONTHLY REPORT

Hajipur-Vaishali

मई-20

Sl.N o.	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value & Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर परिषद् हाजीपुर												
1	हाजीपुर नगर परिषद् अन्तर्गत बुदनदास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.47186	80	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work	Kota Stone Boulder brick work completed, earth work completed.	R.C.C. completed. Kota Stone (80%) Bolder (30%) brick work completed, earth work completed.	Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work in Progress.
2	हाजीपुर नगर परिषद् अन्तर्गत सीढी घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700	50	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work	R.C.C. (60%) Kota Stone (0%) Boulder (0%) brick work (40%), earth work (60%).	R.C.C. (60%) Kota Stone (0%) Boulder (0%) brick work (40%), earth work (60%).	Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work is hinderd due to rise in water level.

Note : Excess expenditure against serial no.-01 made from the amount available in serial no-2.
When fund of serial no.-1 of Buitan Das ghat will be available then the it will be transferred to Sidi Ghat viz in serial no.-2.

Sa+ro
07/06/2023
Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

203

**Bihar Urban Infrastructure Development Corporation Ltd.
Muzaffarpur**

May-23

Rs. in Lakhs													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.in Cr.)	Agreement Value & Date (Rs.in Cr.)	AS per agreement Date of Completion	Fund Received (Rs.in Cr.)	Total Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component	Component Wise Physical Progress.			Remarks	
									Up to Previous Month	During the Month	Total Progress		
1	लकडीहारी रोड से भाया जगन्नाथ मिश्रा महाविद्यालय के पिछे होते हुए सोडा गोदाम होते हुए जेत रोड तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, नगरपालिका एवं आयुक्त, बिहार,पटना का पत्रांक-07 दिनांक-27/09/19 राशि-361'155 लाख	3.4116452 05/08/2019-20 Dated-28.02.20	27.11.2020	3.4022846	2.443792		Road & Drain	592/625 Mtr Drain complete & Road 1173/1640 Mtr Road Work Complete. Paver Block is Complete in 500 M Both Side.	Paver block work is completed. Rest Road Work in Progress	11	12	इस कार्यालय के पत्रांक-170 दिनांक-20.08.2020 द्वारा प्राक्कलन समाप्त रकम की स्वीकृति हेतु मुख्य अभियंता, उत्तर बिहार जलमय को भेजा गया जिसकी स्वीकृति अनेको पत्राचार के उपरान्त मुख्य अभियंता, आयोजन, निरूपण एवं अनुमोदन, मुद्रण, पटना के पत्रांक-1077 दिनांक-16.02.22 से प्राप्त हुई। आरंभ हेतु नगर आयुक्त, मुजफ्फरपुर के पत्रांक-1766 दिनांक-16.02.21 से नगरपालिका को अधिसूचना भेजी गयी, जिसके अनुसार मुख्य अभियंता, उत्तर बिहार जलमय, मुद्रण पटना के पत्रांक-2158 दिनांक-04.05.2022 से आरंभ प्राप्त हुई है। कार्य प्रगति में है।
2	वाई सं०-02 में दिलिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, नगरपालिका एवं आयुक्त, बिहार,पटना का पत्रांक-80 दिनांक-12/02.19 राशि- 103.93 लाख	0.866526 01/02/2020-21 Date-17.06.20	16.12.20	0.51965	0.4519967		Road & Drain	525/593 Mtr Drain work complete & Road 550/593 Mtr Road Work Complete				कार्य पूर्ण।
3	मुजफ्फरपुर नगर निगम क्षेत्र अंतर्गत सम्राट अशोक भवन का निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, नगरपालिका एवं आयुक्त, बिहार,पटना का पत्रांक- 113 दिनांक-14.02.2015 राशि-139.333 लाख	1.3808729 01/02/2021-22 Dated-24.11.2021	23.08.2022	0.69665	0.6310274		Civil Amenities				completed.	संबन्धित को जूट सुधार हेतु निर्देशित किया गया है।

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

202

Bihar Urban Infrastructure Development Corporation Ltd.

Madhepura

May-23

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	नगर परिषद, मधेपुरा क्षेत्रान्तर्गत सम्राट अशोक भवन निर्माण कार्य। संवदेक- नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065 Date-	31.03.2020	0.1000	0.1000	0.1000	E/W Beam Column B/W, Stair, CP, Door, Window & Painting works.	Shuttering of slab and beam at roof level	-	Foundatiion to Slab casting complete	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCO Lt. No. 92, Date - 28.07.2020 & Lt.No. 15, Date - 30.01.2021 & Lt. No. 275 Dated 20.12.2021 Lt. No. 23 Date 28.02.2022 & Lt. no.-151, Date- 22.11.2022 & Lt. No.- 13 Date- 10.01.2023 UDHD Patna.

07/06/2023

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

20



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर - पटना : 800001

फोन न०-91-612-2506109/208, 2506132 ; फ़ैक्स), email - mdbuidco@gmail.com

पत्रांक:- बुडको/यो०-1708/2020 (पार्ट-3)- 2709

दिनांक:- 06/6/23

सेवा में,

महाप्रबंधक (असैनिक),

आयोजन, निरूपण एवं अनुश्रवण,

बुडको, पटना।

विषय:- जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह मई 2023 के संबंध में।

प्रसंग:- बुडको का आदेश संख्या- 38, दिनांक- 29.04.2020

महाशय,

उपर्युक्त विषय के संबंध में जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) माह मई 2023 का तैयार कर इस पत्र के साथ संलग्न कर भेजी जाती है।

अनुलग्नक:- यथोपरि।

विश्वासभाजन,

(अमलेन्दु कुमार रंजन),

महाप्रबंधक (मुख्यालय),

जलापूर्ति, ड्रेनेज एवं सिवरेज,

बुडको, पटना।

27/5/23
27/5/23
07/6/23

27/5/23
07/6/23

2179 Pdm
07/06/23

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - May 2023

197

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

मई-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	मोतिहारी जलपूर्ति योजना फंड- I संवेदक का नाम- M/S Nalanda Engicon pvt ltd	Rs. 32.0659 (without O&M) Lt No-596 dt- 28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	30.06.2019 (EOT) (18 months) Extension till- 30/Sept/2021	28.59	25.55	25.55	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor-6 Transformer-6 SCADA- 2	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor-6 Transformer-6 SCADA- 2	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA- 0	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor-6 Transformer-6 SCADA- 2	13 i) Wards Covered/saturated- 2,3,4,5,6,7,8,9,10,11,12 and 21 ii) Pipe testing trial started iii) Total Road Restoration Target- 2780m iv) Pipe Laying and HSCs Work completed as per available scope. No further work required. v) Scada - 02 Nos. Comp.
2	मोतिहारी जलपूर्ति योजना फंड- II संवेदक का नाम- M/S Nalanda Engicon pvt ltd	Rs. 71.82 Lt No-108 dt- 16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20 (Extended to 31.10.2021)	52.00	45.47	45.47	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House and Chlorinator-7 Pump Motor-7 Transformer-7 SCADA-3	Pipeline-124.726 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House and Chlorinator-7 Pump Motor-7 Transformer-7 Scada - 3 nos. in progress	Pipeline-0.010 km HSC-0 OHT-1 in progress Tubewell-0 Pump House and Chlorinator-0 Pump Motor-0 Transformer-0 Scada- 3 nos Comp.	Pipeline-124.736 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House and Chlorinator-7 Comp. Pump Motor-7 Transformer-7 Scada - 3 nos. Comp.	i) Wards Covered/saturated- 1,13,14,15,16,17,18,19,20,21,22,23,24,25,26,27,28,29,30,31,32,33,34,35,36,37, and 38. ii) Pipe Testing in progress total 26 nos. of wards till date- 31/09/21 iii) Total road till date- 31985m iv) Pipe Laying and HSCs work completed as per available scope. No further work required except midlink v) SCADA - 05 nos. in Complete
3	ढाका जलपूर्ति योजना फंड- I M/S Ashoka Tubewell	Rs 8.19306 Lt No-55 dt- 13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56		Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2		Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	i) Wards Covered under Phase-1 - SP- 09, 10P, 11P, 12P, 13P, 14P, 15P, 16P, 17P, 18P ii) O&M are in progress. Fund unavailable for O&M.
4	ढाका जलपूर्ति योजना फंड- II M/S Ashoka Tubewell	राशि-05.06 करोड letter no- 139c15-03-2018	राशि -5.02 29-09-2018	28.03.19 (Extension till Sep 2019)	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.011 km HSC-2676		Pipeline-30.011 km HSC-2676	i) Wards to be covered under phase-2 - 01,12,13,14,15,16,17,18,19,20,21,22,23,24,25,26,27,28,29,30,31,32,33,34,35,36,37, 38 ii) New Personnel Ward no. 9 to 22 iii) Wards completed. All wards (ward no. 9 to 22) are in progress.

158

W

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
5	केसरिया जलापूर्ति योजना फंज- 1 Ganadhipat Construction Pvt. Ltd	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2		Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	a) Wards covered under phase-I = 2P, 3P, 4P, 5P, 6P, 7P, 8P, 9P, 10P and 11P b) As per agreed length work is completed c) Water Supply (and in progress) d) O&M are in progress. Fund unavailable for O&M
6	केसरिया जलापूर्ति योजना फंज- 11 Ganadhipat Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139,15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-915		Pipeline-14.43 km HSC-915	a) Wards Covered under phase-2 = 3P, 4P, 5P, 6P, 7P, 8P, 9P, 10P and 11P b) Wards no. 3 & 5 are completed c) As per agreed length work is completed d) Water Supply (and in progress) e) For remaining area phase III work tender has been invited and will be received on 20.11.22
7	केसरिया जलापूर्ति योजना फंज- 111 Manoj Fumar Construction	राशि-02.82 करोड़ letter no-158,15-19.01.22	राशि -2.27 28-07-2022	27.11.22	1.00	0.75	0.75	Pipeline-21.035 km HSC-1390 Tubewell-1 Pump House-1 Pump Motor-1	Pipeline-9.755 km HSC-508 Tubewell-1 Comp Pump House-1 in progress Pump Motor-0	Pipeline-1.804 km HSC-144 Tubewell-0 Pump House-1 in progress Pump Motor-0	Pipeline-8.251 km (As per Actual measurement) HSC-459 Tubewell-1 Comp Pump House-1 in progress Pump Motor-0	Progress as per actual measurement on 31.5.23
8	रक्सील जलापूर्ति योजना फंज- 1 सवेदक-मैसर्स अयोध्या ट्यूबवेल	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2		Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	a) Wards Covered under phase-I = 1P, 2P, 3P, 4P, 5P, 6P, 7P, 8P, 9P, 10P, 11P b) O&M are in progress. Fund unavailable for O&M
9	रक्सील जलापूर्ति योजना फंज- 11 सवेदक-मैसर्स अयोध्या ट्यूबवेल	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19 (Extension till March 2020)	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1865		Pipeline-30.60 km HSC-1865	a) Wards Covered under phase-I = 1P, 2P, 3P, 4P, 5P, 6P, 7P, 8P, 9P, 10P, 11P b) O&M are in progress. Fund unavailable for O&M


General Manager (HQ),
DWS, BUIDCO



1192

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

मई-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बनसहा जलपूर्ति योजना फेज- 1। संविदा का नाम- M/s Candhipati ccoust pvt ltd	समि-70 96	समि-61.57 dt.- 23.07.2018	23.07.2020 (Extended to 31.12.2022)	53.46	52.76	52.76	Pipeline-102.523 km Deviation- 6.401 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-105.291 km HSC-10601 OHT- 4 comp., 2 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Pipeline- 0.515 km HSC-0 OHT- 2 in progress Tubewell- 0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-105.806 km HSC-10601 OHT- 4 comp., 2 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Out of 24 wards water supply started in 16 wards & in rest wards work in progress
2	बनसहा जलपूर्ति योजना संविदा का नाम- M/s Nlandha Enggcon pvt ltd	समि-97 25, letter no 484, dated-20.12.16	समि-101.92, dated-06.03.18	05.03.20 (Extended to 30.11.2021)	81.04	76.04	76.04	Pipeline-175.0 km HSC-19464 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-173.212km HSC-19382 OHT- 6 Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Pipeline-1.165 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-174.340 km HSC-19374 nos. OHT- 6 Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Out of 39 wards in Banah in which 20wards has been started and water supply started and in rest 19 wards due to misfiling of pipeline and house connection water is not supplied by the Agency.

General Manager (HQ),
DWS, BUIDCO

196

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

मई-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	हाजीपुर जलामूर्ति योजना फेज- I संवेदक का नाम- M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्राक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.17	03.09.18 (Extend to 30.04.19)	38.11	38.11	38.11	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (100%) Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Inaugurated on 28.08.2020
2	हाजीपुर जलामूर्ति योजना फेज- II संवेदक का नाम- M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्राक-108, दिनांक-16.01 2018	राशि- 66.57 करोड़ 04.07.18	03.07.20 (Extended to 31.12.2021)	57.34	57.34	57.34	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-149.094 km HSC-8600 OHT-2 comp. Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-149.094 km HSC-8600 OHT-2 comp. Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Overall physical progress-96%. Const. of one OHT cancelled due to unavailability of land. Intermediate connection of already laid pipes is in progress. 14.4 km pipes laying work completed out of 22.5 km. 1150 deduction work. 1150 HSC work completed out of 1050 HSC deduction work.

(Signature)
General Manager (HQ),
DWS, BUIDCO

(Signature)

195

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

मई-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03.2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4		completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II सर्वेदक - श्री रामाधार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04. 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2020	5.37	4.82	4.82	Pipeline-21.47 km HSC-10005 R.R - 19.950 km	completed	completed	Pipeline-20.210 km HSC-8500 R.R - 16.050 km	completed

[Signature]
General Manager (HQ),
DWS, BUIDCo

[Signature]

1199

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

मई-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900		Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेज-II संवेकद - श्री रामधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	31.03.2021	4.41	4.13	4.13	Pipeline-24.853 km HSC-3763 R.R - 21.200 km	Pipeline-21.450 km HSC-3150 R.R - 18.200	Completed	Pipeline-21.450 km HSC-3150 R.R - 18.200 km	पूर्ण

(3)

General Manager (HQ),
DWS, BUIDCO

(193)

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

मई-2023

Rs. In Lakh

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar.	3	4	5	6	7	8	9	10	11	12	13
1	M/s Khilari Infrastructure Pvt. Ltd.- Annu infra construct India Pvt. Ltd. (JV), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	30.11.21 (Extended to 31.03.2023)	42.62	39.21	39.21	1. Drain-22.409 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal 3. Culvert-21 Nos	a) Mithanpura to Tirhut Canal Drain Excavation- 00 m Bottom slab PCC- 0m. RCC Raft- 21m. Side wall RCC done- 1st Wall- 16 m. 2nd lift wall- 24m Final Wall- 00 m. b) Kachchi-Pakki Excavation- 13m PCC - 16m Raft - 16m 1st wall - 0 m Final Wall - 0m c) Bibiganj Excavation-156m PCC-158m Raft-152m 1st lift wall - 117m 2nd lift wall - 97m wall-97m slab-81m Chatta Chowk Excavation- 6m PCC - 6m Raft - 5m 1st lift wall - 5 m Top Slab - 5 m	a) Mithanpura to Tirhut Canal Drain Excavation- 3512m Bottom slab PCC- 3512m. RCC Raft- 3512m. Side wall RCC done- 1st Wall- 73 m. 2nd lift wall - 18m Final Wall- 18m. b) Kachchi-Pakki Excavation- 730m PCC - 730m Raft - 730m 1st wall - 714 m Final Wall - 714 m c) Bibiganj Excavation-189m PCC-171m Raft-146m 1st lift wall - 117m 2nd lift wall - 130m Slab - 110m Chatta Chowk Excavation- 21m PCC - 21m Raft - 21m 1st lift wall - 21 m Top Slab - 21 m	1) Mithanpura i) 3720- 3610m drain from Mithanpura to Digra ghumi & 110m retaining wall with covered drain from Digra railway ghumi to STP entry. ii) Land issue in 30m traffic pole signal & sudha Dairy mithanpura chowk. (iii) land issue in 30m. near jai mata de Dharan kanta (iv) Land issue in 70 m Near STP 2.5 MLD 2) Kachchi-Pakki i) Legal Land issue in 140m lenhi 1375m ii) Applied for NOC from RCD vide letter no. 340 dated 02.06.2022 iii) Applied for NOC from NHAI Chhapra vide letter no. 360 dated 28.06.2022 4) Kalyani to Fardo i) Railway deny to give NOC for RCC drain 1225m.	5) Sikandarpur i) Applied for NOC for land execution of intermediate pumping station 3. vide letter no. 375 dated 27.07.2022 ii) Applied for electrical estimate for pole, shives, vide letter no. 102 & 163 dated 30.06.2022 (in hand)

192

12

STP-2.5 MLD Dewatering in Progress with 1 nos. Pump (i) 7.5HP Casting of 47 nos (1st lift) of column above Tie-Beam. (1st lift) of Column above Tie Beam level (52.605) completed (ii) Casting of tie beam completed -313m.	STP-2.5 MLD Backfilling (i) Casting of 37 Nos. (1st lift) of column above Tie beam level (52.605) completed.	STP-2.5 MLD (i) Casting of Tie-Beam. Completed 493/493m. (ii) Casting of 95/95 Nos (1st lift) of Column Above Tie Beam Level (52.605) Completed.	STP-13 MLD (i) Request for land(5800 sqm) to Nagar ayukt vide EE later no-86 dated 08-6-2022 (ii) Land yet not finalised.
STP 22.5 MLD (i) Soil sample collection Completed (ii) Survey work completed. (iii) Work out in Design & Drawing is in progress	STP-22.5 MLD (i) Soil Sample Collection Completed. (ii) Survey Work Completed. (iii) Work out in Design & Drawing is in progress.		

General Manager (HQ),
DWS, BUIDC0

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

मई-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किसानगंज जलापूर्ति योजना फेज-I संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20 (Extended to 31.07.2021)	21.44	21.44	21.44	Pipeline-66.969 km HSC-14523 OHT-3 Rising Main-500m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Pipeline-66.719 km HSC-11117 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-0 km HSC-0 OHT-0 Rising Main-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-1	Pipeline-66.719 km HSC-11117 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	2 nos. ESR has to repair Claim/Variation sanctioned by HQ & work is in progress. Balance work 250m and Balance HSC transfer to Ph-II
2	किसानगंज जलापूर्ति योजना फेज-II संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt. 19.02.18	45.31 12.06.2018	11.12.2019 (Extended to 31.07.2021)	40.79	40.57	40.57	Pipeline-113.23 km (Revised- 119.238 km) HSC-6320 (Revised-8500) OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1200m SCADA-10	Pipeline-119.238 km HSC-9726 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 Rising Main-0 SCADA-0	Pipeline-119.238 km HSC-9726 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	Variation of HSC work is in progress

General Manager (HQ),
DWS, BUIDCO

190

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

मई-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड	राशि-21.7324 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-40.256 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	
2	अररिया जलापूर्ति योजना संवदक-मैसर्स उमग इंफ्रास्ट्रक्चर	राशि- 8.64 करोड पत्रांक- 130 / 08.03. 2018	राशि-8.69 26.10.2018	25.07.2019	8.28	7.42	7.42	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Work complete	Pipeline-46.561 km HSC-3484	

W

General Manager (HQ).
DWS, BUIDC

1187

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

मई-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पूर्णिया जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.-1519, Dated-27.06.17.	राशि - 113.1918 dt. 12.03.2018	11.03.20 (Extended to 31.07.2021)	95.75	90.92	90.92	Pipeline-184.75 km (223.60 Km Revised) HDPE Pipe - 23.869 km HSC-34995 (18500 Revised) OHT-5 Tubewell-16 Pump House-15 Pump Motor-15 Transformer-15 Scada-9	Pipeline-215.487 km HDPE Pipe - 23.658 km HSC- 18994 OHT-5 Comp. Tubewell-16 Pump House-13 Comp. & 2 in progress Pump Motor-10 install, 15 supply Transformer-12 install. 3 Supply Scada-0	Pipeline-0 km HDPE Pipe -0 km HSC- 501 OHT-0 Tubewell-0 Pump House- 1 comp., 1 in progress Pump Motor-4 Transformer-0 Scada-0	Pipeline-215.487 km HDPE Pipe - 23.658 km HSC- 19495 OHT-5 Comp. Tubewell-16 Pump House-14 Comp. & 1 in progress Pump Motor-14 install, 1 supply Transformer-12 install, 3 Supply Scada-0	
2	पूर्णिया जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.-839, Dated-31.03.18	राशि -98.0408 dt. 16.07.2018	15.07.20 (Extended to 31.07.2021)	73.12	73.12	73.12	Pipeline-155.48 km (168.859 Km Revised) HDPE Pipe - 19.580 km HSC-20048 (12508 Revised) OHT-4 Tubewell-11 Pump House-11 Pump Motor-13 Transformer-13 Scada- 1 Set	Pipeline-154.133 km HDPE Pipe - 18.548 km HSC-8082 OHT- 4 comp. Tubewell- 11 Pump House-8 comp. & 3 in progress Pump Motor-7 install Transformer-8 install Scada-0	Pipeline- 6.760 km HDPE Pipe - 1.032 km HSC-1103 OHT- 0 Tubewell-0 Pump House- 1 comp., 2 in progress Pump Motor-2 Transformer-0 Scada-0	Pipeline-160.893 km HDPE Pipe - 19.580 km HSC-9185 OHT- 4 comp. Tubewell-11 Pump House-9 comp. & 2 in progress Pump Motor-9 install Transformer-8 install Scada-0	

12

General Manager (HQ),
DWS, BUIDCo

188

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

मई-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	सशि-105.10 करोड़ पत्रांक-484, दिनांक-20/02/2017	सशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19 (Extended to 31.07.2021)	84.99	77.51	77.51	Pipeline-212 km HSC-212052 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-191.562 km HSC-19562 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 comp. Pump Motor-14 install Transformer-12 installed	Pipeline-0 km HSC-0 OHT-0 Tubewell-1 Pump House-1 Pump Motor-0 Transformer-0	Pipeline-191.562 km HSC-19562 OHT-5 comp., 2 in progress Tubewell-16 comp., 1 in progress. Pump House-15 comp., 1 in progress Pump Motor-14 install Transformer-12 installed	13
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	सशि-45.47 करोड़ पत्रांक-484, दिनांक-17/01/2018	सशि-51.6547 करोड़ दिनांक-06.09.2018	05.09.2020 (Extended to 31.07.2021)	38.91	36.09	36.09	Pipeline-74.64 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.909 km HSC-7705 OHT-2 Tubewell-10 Pump House-10 Pump Motor-10 installed Transformer-8 Nos comp.	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-75.909 km HSC-7705 OHT-2 Tubewell-10 Pump House-10 Pump Motor-10 installed Transformer-8 Nos comp.	
3	कटिहार स्टॉर्म वाटर ड्रेनेज योजना संवेदक का नाम- M/s Jayantiper Construction Pvt. Ltd. JV Sai Engicon & Construction Pvt. Ltd.	पत्रांक-32 दिनांक- 04.06.2021	सशि-233.56 करोड़ दिनांक-31.05.2022	30.05.2025	15.00	5.00	5.00				Raft Work - 1100m Wall Work - 600m Slab Work - 00m	Work started from Rajpur to Kishiti Vigan Kendra Stretch

General Manager (HQ),
DWS, BUIDCo

1822

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

मई-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	अभूत योजना अर्न्तगत दरमंगा जलपूर्ति योजना। 67.99 letter no-2165 dated 03.10.2016	61.84 Dated 16.07.2018	15-07-2020 (Extended to 30.04.2023)	50.40	49.46	47.58		Pipeline-106.330 km HSC-21500 OHT-3 Tubewell-9 Pump House-9 SCADA-1 Road Restoration - 81.0 km	Pipeline-106.051 km HSC-18897 OHT- 1 Comp., 2 in progress Tubewell-9 Pump House-7 SCADA-0 Road Restoration- 62.635 km	Pipeline-0 km HSC-592 OHT- 2 in progress. Tubewell-0 Pump House-0 SCADA-0 Road Restoration- 0.565km	Pipeline-106.051 km HSC-19489 OHT- 2 Comp., 1 in progress Tubewell-9 Pump House-7 SCADA-0 Road Restoration- 63.2 km	Work is in progress.
2	राज्य योजना अर्न्तगत दोनार मुम्दी रो टेनडी पुल तक नाला निर्माण कार्य। मे-रामनरेश राय	25.60 Ref 6666 Dated 12.10.2017	21.77 Dated 27.05.19	26.08.2020 (Extended to 31.12.2022)	21.32	20.97	14.04	Cover Drain of size 1.5 m to 4.5 m width Height 3to 4 m . Length 3.509 km	PCC-2240 M Base-2240 M Vertical Wall-2240 M	PCC-25 M Base-25 M Vertical Wall- 25 M	PCC-2265 M Base-2265 M Vertical Wall-2265 M	Work is in progress.
3	राज्य योजना अर्न्तगत दोनार चौक रो टी एनसी एवं बच्चा बाई तक पीसीसी पथ एवं नाला निर्माण कार्य।	1.4819 lit 63 dt 27.09.2018	1.2351188 dated- 11.11.19	10.08.2020	1.23511	1.233	0.723	PCC road 1800' Drain- 3130' Paaver Block - 1800'	PCC road 1520' Drain - 2880' Paver Block - 500'	PCC road - 0' drain - 0' Paver Block - 0'	PCC road 1520' Drain - 2880' Paver Block - 500'	Work stopped due to electric pole and water supply pipe in drain alignment.
4	पी.उ.एल.पी. पथ से माजली मोडर से वालमटरी चौक दुर्गा हेटल के बीच तथा गुदरो बाजार होते हुए विद्युत्पाति स्तूप तक दखन राहते RCC नाला निर्माण कार्य। सर्वेटर- श्री जगजीत सिंह	1.57644 ref 4298 Dated 20.03.2018	1.4474050 dated- 01.04.2022	31.03.2023	1.5764	0.427	0.000	Length - 2350'	Length - 810'	Length - 95'	Length - 905'	कार्य प्रगति पर है।
5	राज्य योजना अर्न्तगत लहेरियासराय कपुडी चौक से सेटनगर तक पूर्ण निर्मित भू-मार्ग नाला के जीर्णोद्धार कार्य। सर्वेटर- श्री लक्ष्मीनारायण सिंह	6.11 ref 30 Dated 24.10.2018	5.84 crore dated 29.09.2022	28.09.2023	0	0.000	0.000	Length - 7080'	0	0	0	Work stopped due to electric pole and water supply pipe in drain alignment.

General Manager (HQ).
DWS, BU/DCo

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

मई-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	इंफ्रास्ट्रक्चर जलापूर्ति योजना मोबाईल नं-9471009096 सेवेदक का नाम-अर्चना कॉन्स्ट्रक्चर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05- 2019	28.05.2020	1.89	1.88	1.77	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Work completed.
	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani सेवेदक का नाम-Krushni Infrast India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का झापांक- 280 / नॉनो-02-10 / 2017-167 दिनांक-28.03.2017	115.6593 dated-04-06- 2019	04.12.2021 (Extended to 03.08.2022)	71.75	59.24	56cr	1- Drain-14.19 KM 2 m wide Drain of length 870m 1.8 m wide Drain of length 6.0m 1.5 m wide Drain of length 364m 1.2 m wide Drain of length 1614 m 1 m wide Drain 670 m Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m RCC Raft - 925m Side wall- 925m Cover Slab- 925m	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4 m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed 1 m wide Drain 751.1 m drain Watson Canal (4m wide) Excavation-175m Sand filling- 175m PCC - 175m RCC Raft - 175m Side wall- 175m Cover Slab- Nil	2 m wide Drain of length 0m is completed 1.8 m wide Drain of length 0m is completed 1.5 m wide Drain of length 0m is completed 1.2 m wide Drain of length 0m is completed 1 m wide Drain 0 m Watson Canal (4m wide) Excavation-45m Sand filling- 45m PCC - 45m RCC Raft - 45m Side wall-45m Cover Slab- 12m	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4 m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed 1 m wide Drain 751.1 m drain Watson Canal (4m wide) Excavation-230m Sand filling- 220m PCC - 220m RCC Raft - 220m Side wall- 220m Cover Slab- 12m	

12

185

STP Land NOC not yet finalized			
Watson Canal (6m wide) Excavation-1359m Sand filling-1359m PCC-1359m RCC Base- 1359m Side Wall- 1st Lift RHS- 1359m Center Wall 1st lift-1359m Side wall 1st lift LHS-1359m Side Wall- 2nd Lift LHS- 1359m Side Wall- 2nd Lift LHS- 1359m Center Wall 2nd lift-1359m Side wall 2nd lift RHS-1359m Hunch- 10872m Cover Slab - 1359m	Watson Canal (6m wide) Excavation-1359m Sand filling-1359m PCC-1359m RCC Base- 1359m Side Wall- 1st Lift RHS- 1359m Center Wall 1st lift-1359m Side wall 1st lift LHS-1359m Side Wall- 2nd Lift LHS- 1359m Side Wall- 2nd Lift LHS- 1359m Center Wall 2nd lift-1359m Side wall 2nd lift RHS-1359m Hunch- 10872m Cover Slab - 909m	Watson Canal (6m wide) Excavation-1359m Sand filling-1359m PCC-1359m RCC Base- 1359m Side Wall- 1st Lift RHS- 1359m Center Wall 1st lift-1359m Side wall 1st lift LHS-1359m Side Wall- 2nd Lift LHS- 1359m Side Wall- 2nd Lift LHS- 1359m Center Wall 2nd lift-1359m Side wall 2nd lift RHS-1359m Hunch- 10872m Cover Slab - 50m	Watson Canal (6m wide) Excavation-1359m Sand filling-1359m PCC-1359m RCC Base- 1359m Side Wall- 1st Lift RHS- 1359m Center Wall 1st lift-1359m Side wall 1st lift LHS-1359m Side Wall- 2nd Lift LHS- 1359m Side Wall- 2nd Lift LHS- 1359m Center Wall 2nd lift-1359m Side wall 2nd lift RHS-1359m Hunch- 10872m Cover Slab - 959m
Kin's Canal (3m wide) Excavation-1690m Sand filling- 1690 m PCC - 1690m RCC raft -1690m Side wall- 1690m Cover Slab- 1690m	Kin's Canal (3m wide) Excavation-40m Sand filling-40m PCC - 40m RCC raft -40m Side wall- 40m Cover Slab- Nil	Kin's Canal (3m wide) Excavation-0m Sand filling-0m PCC - 0m RCC raft -0m Side wall- 0m Cover Slab- Nil	Kin's Canal (3m wide) Excavation-40m Sand filling-40m PCC - 40m RCC raft -40m Side wall- 40m Cover Slab- Nil
2. STP- 1 nos 15 MLD	Nil	Nil	Nil
3. Pump House =1	100.00%	NIL	100.00%

2

General Manager (HQ),
DWS, BUIDCO

1

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

मई-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर योजना I संवैदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19 6995 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD- 01 OF 2016- 17) Lt. 60 dt. 07.02.17	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-43.290 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	Pipeline-43.290 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	13

(2)

General Manager (HQ),
DWS, BUIDCo

183

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

मई-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	सहरसा जलपूर्ति योजना संवर्धक का नाम-M/S Nalanda Engicon pvt Ltd	राशि-92.91 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.- 15.11.2017	14.05.2019 (Extended to 31.12.2021)	99.06	92.72	92.72	Pipeline-175.584 km HDPE Pipe- 39.500 km (Claim) HSC-27669 OHT-5 Tubewell-16+2 Pump House-16+2 Pump Motor-16+2 Transformer-16+2 SCADA - 7+2	Pipeline-175.584 km HDPE Pipe- 35.724 km HSC-27375 OHT- 2 Comp. 2 in progress Tubewell-16 Pump House-16 Pump Motor-14 nos. completed Transformer-16 (Supply), 14 installed Scada - 5 nos. Comp. 1 in progress	Pipeline-0 km HDPE Pipe-0.675 km HSC- 231 OHT- 2 completed 3 in progress Tubewell-1 Pump House-0 Pump Motor-0 Transformer-0 installed Scada - 1 no. in progress	Pipeline-175.584 km HDPE Pipe- 36.399 km HSC-27606 OHT- 2 Comp. 2 in progress Tubewell-17 nos comp. Pump House-16 Pump Motor- 14 nos. completed Transformer-16 (Supply), 14 installed Scada - 5 nos. Comp., 1 in progress	(a) At Durnal Vahar Zone No. 02, Ward No. 31, work in progress but SDC not received. (b) SDC for KSI HDPE Pipe not received. (c) SDC for KSI HDPE Pipe not received. (d) SDC for KSI HDPE Pipe not received. (e) SDC for KSI HDPE Pipe not received. (f) SDC for KSI HDPE Pipe not received. (g) SDC for KSI HDPE Pipe not received. (h) SDC for KSI HDPE Pipe not received. (i) SDC for KSI HDPE Pipe not received. (j) SDC for KSI HDPE Pipe not received. (k) SDC for KSI HDPE Pipe not received. (l) SDC for KSI HDPE Pipe not received. (m) SDC for KSI HDPE Pipe not received. (n) SDC for KSI HDPE Pipe not received. (o) SDC for KSI HDPE Pipe not received. (p) SDC for KSI HDPE Pipe not received. (q) SDC for KSI HDPE Pipe not received. (r) SDC for KSI HDPE Pipe not received. (s) SDC for KSI HDPE Pipe not received. (t) SDC for KSI HDPE Pipe not received. (u) SDC for KSI HDPE Pipe not received. (v) SDC for KSI HDPE Pipe not received. (w) SDC for KSI HDPE Pipe not received. (x) SDC for KSI HDPE Pipe not received. (y) SDC for KSI HDPE Pipe not received. (z) SDC for KSI HDPE Pipe not received.
2	सिमरी बखियासुर जलपूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019 (Extended to 31.10.2021)	3.96	3.95	3.95	Pipeline-16.34 km (23.340 km revised) 3000 m HDPE Pipe (Claim) HSC-6625	Pipeline-23.340 km HDPE Pipe-3000 m HSC-6625		Completed	
3	सहरसा स्पोर्ट्स वाटर ड्रेनेज योजना संवर्धक का नाम- R K Infracorp Pvt Ltd- Charith Infrastructure Pvt Ltd	राशि-54.9020 करोड़ 24/नविन-02-01/ 2017- 306, नविन आरि एव तिथि- 25.03.2017	राशि - 55.50 करोड़ 24.07.2017	23.01.2019 (Extended to 31.12.2021)	52.65	52.65	52.65	Dram - 10475m Pumping Station- 02 nos.			Completed	Project Handled over to Nagar Nigam Saharsa on dated-14.12.22

General Manager (HQ),
DWS, BUIDCo

1182

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

मई-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/10-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	6.31	6.73 (लेटेज सहित)	Pipeline-37.141 km HSC-4316	Pipeline-37.113 km HSC-4316	Leakage Repairing	Pipeline-37.113 km HSC-4316	Operation & Maintenance.

General Manager (HQ),
DWS, BUIDCo

181

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

मई-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सुपौल जलापूर्ति योजना फंड- I संवर्धक-मै गणविपत्ति कस्तूरबहन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	15.83	13.76	Pipeline-41.80 km HSC-3570	completed	completed	Pipeline-41.80 km HSC-3570	Completed and Under Operation & Maintenance.
2	सुपौल जलापूर्ति योजना फंड- II	08.386 131/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-10-2018	29.07.19	8.38	8.19	8.19	Pipeline-44.366 km HSC-3853	completed	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	Lists of HSC submitted to Nagar Parishad Supaul and rest 840 HSC record not submitted by Agency.
3	निर्मली जलापूर्ति योजना फंड- I संवर्धक का नाम-नालन्दा इजिप्शन	8.54	DB-7.180 O&M-0.185 Total-7.365 10.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-800	Completed and Under Operation & Maintenance.
4	निर्मली जलापूर्ति योजना फंड- II संवर्धक का नाम-सुपौल स्टेटप्रॉजेक्ट	2.25 Cr 13*-15.03.2018	DB-1.987 O&M-0.099 Total-2.086 26.09.2018	25.03.19	1.92	1.89	1.89	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173 (2180 revised)	completed	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	Lists of 2180 HSC Submitted to Nagar panchayat Nirmali.
5	सुपौल स्ट्रीट जलर ड्रेनेज योजना संवर्धक का नाम- M/s (haath-Devkrishna(JV)	राशि -22.08 लाख 240/नालिपो-02-03/2017-110, 303 एवं 304 का एवं निविदा- 2002 2018	राशि - 2073 21.12.2018	20.06.2020 (Extended to 30.09.2021)	17.99	16.75	16.75	Total Target 5.50 km of RCC Drain Construction of Sump House, Rising Main 468m, Electro-mechanical work and panel room in Williams High School Campus, Supaul	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed	Pipe laying completed	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed 98% work of RCC well work completed and pipe laying completed.	In the process of NOC from committee of williams school supaul to construct sump house The work are not working by Contractor.

General Manager (HQ)
DWS, BUIDEN

180

3

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

मई-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	छपरा जलपूर्ति योजना कंपनी- I संवर्धक का नाम-M/s Nalanda Engicon pvt Ltd	संश्लि-65.62 करोड़ वार्डन-421 दिनांक-02.03.2016	संश्लि-61.71. लेटर नो- 1929, 22.12.2016	21.11.2018	60.46	60.46	60.46	Pipeline-72.985/86.753 km HSC-9670/16484 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-86.471 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-0 km HSC-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-86.471 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	13
2	छपरा जलपूर्ति योजना कंपनी- II संवर्धक का नाम-M/s Nalanda Engicon pvt Ltd	संश्लि-67.76 करोड़ वार्डन-108, दिनांक-17.01.2018	संश्लि-65.90, 24.08.18	23.08.2020 (Extended to 28.02.2022)	67.89	62.56	62.56	Pipeline-108.361/58.752=167.113 km HSC-22915 (Rev)/16101 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-166.582 km HSC-16301 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-8	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-166.582 Km HSC-16301 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-8	
3	स्लॉन वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021 (Extended to 31.03.2022)	27.54	26.60	26.60	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1085 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-985 mtr Cover- 961.70 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-0 mtr Wall-0 mtr Cover-0 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-985 mtr Cover- 961.70 mtr	Issues in Execution Check not removed

General Manager (HQ),
DWS, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Siwan District

मई-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज-1 सवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, दिनांक-04.03.2016	राशि-40.75, dated-05.05.2016	31.08.2018 (Extended to 30.04.2019)	34.72	33.07	33.07	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	Completed
								Pipe Line - 17900 m (Deviation) HSC - 4084 Nos.	Pipeline- 16500 m HSC - 3620 Nos.	Pipeline- 12 m HSC - 0 Nos.	Pipeline- 16512 m HSC - 3620 Nos.	Work in Progress
2	सिवान जलापूर्ति योजना फेज-1 सवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65, पत्रांक-108, दिनांक-17.01.2018	राशि-70.57, dated-25.07.18	24.07.20 (Extended to 31.01.2022)	61.00	62.23	62.64	Pipeline-157.516 km HSC-11804 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-157.516 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump Motor-0 Pump House-0 Transformer-0 SCADA - 0	Pipeline-157.516 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Completed

नोट- फेज-1 से 7.30 करोड़ रुपये का मुआवजा कार्यपालक अधिवक्ता के द्वारा किया गया है।


General Manager (HQ),
DWS, BUIDCO



Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

मई-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगूसराय जलपूर्ति योजना फेज- I सर्वेदक का नाम- M/s P Das C & C(JV)	राशि-74.60	राशि-74.60, 13.07.2018	12.07.20 (Extended to 30.06.2022)	63.00	60.12	53.58	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15 SCADA-5	Pipeline-147.003 km HSC-13059 OHT-3 comp. Tubewell-14 Pump House-12 Pump Motor-13 Transformer-10 SCADA-0	Pipeline-141.7M HSC-155 OHT-0 Tubewell-0 Pump House-1 comp. Pump Motor-0 Transformer-1 SCADA-0	Pipeline-148.420M HSC-13354 OHT-3 comp. Tubewell-14 Pump House-13 Pump Motor-13 Transformer-11 SCADA-0	
2	बेगूसराय जलपूर्ति योजना फेज- II सर्वेदक का नाम- M/s P Das C & C(JV)	53.36 cr	राशि-53.36 12.06.18	11.12.2019 (Extended to 31.05.2022)	45.50	42.89	39.28	Pipeline-95.425 km HDPE Pipe- 9.627 km HSC-10680 + 2440 = 13120 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9 SCADA-4	Pipeline- 94.925 km HDPE Pipe- 6.939 km HSC-9178 OHT-2 no in progress Tubewell-9 Pump House-7 comp., 2 in progress Pump Motor-8 Transformer-6 SCADA-0	Pipeline- 0 km HDPE Pipe- 1.520 km HSC-240 OHT-0 Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0 SCADA-0	Pipeline- 94.925 km HDPE Pipe- 8459M HSC-9418 OHT-2 comp. Tubewell-9 Pump House-8 comp., 1 in progress Pump Motor-8 Transformer-6 SCADA-0	Target Changed due to Approved Variation and Claim as per letter no -873 dated 22.02.2023 of GM, Water Supply, Drainage & Sewerage, BUIDCo, Patna


 21/3/23
 General Manager (HQ):
 DWS, BUIDCo


 06/08/23

172



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना-800001.

पत्रांक- बुडको/यो०-1704/20 (पार्ट-4) - 2741

पटना, दिनांक- 07/6/23

प्रेषक,

महाप्रबंधक (असैनिक), मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

मुख्य महाप्रबंधक,
बुडको, पटना।

विषय:- माह मई-2023 का मासिक प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि बुडको द्वारा दक्षिण बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह मई-2023 का मासिक प्रगति प्रतिवेदन संबंधित परियोजना निदेशक/कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:- यथोक्त।

Gm(PDM)
8/6/2023

विश्वासभाजन

8/6/23
महाप्रबंधक (असैनिक),

मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

म. प्र. ले. 3
8/6/23

2
18/06/23

C.G.M -3434
09/6/23 2213 Pdm
09/06/23

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन मई-2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement No./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure (in Cr.)	Financial Progress Fund Expenditure/Aggr. Value*100	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	Inter State Bus Terminus - Patna Shapoorji & Pallonji Construction Private Ltd.	340.1426 cr UD & HD Memo No - 1146, 12.08.2021	1. Agreement dated 20/02/2017 275.21 Cr. 2. Supplementry Agreement dated 25/06/2018-13.95 Cr. 3. Supplementry Agreement date- 07/06/2021-36.68 Cr. 4. Supplementry Agreement dated 29/09/2021-0.75 Cr. 5. Supplementry Agreement dated 30/12/2022- 0.6357 Cr. 327.30 Cr.	04.05.2019/ Extended date of completion 30.12.2022					Block-A	RCC Completed	Finishing work in progress	100%	Video may display installation completed, commissioning in progress.
									Block-B	RCC Completed	Finishing work in progress	99%	100% ACP works completed 100% Facade works completed on four faces. Marble lit cladding & outside plaster completed. Painting work is progress. External glass facade work complete. False ceiling work in progress in 5th, 3th & 4th (1st & 2nd) floor completed. All door fixing completed.
									Block-C	RCC Completed	Finishing work completed	100%	Completed
									Block-D	Roof slab RCC completed	Above roof RCC in progress	97%	North side facade work completed. Overall 65% facade work completed. 90% of ACP framing work completed on 3 sides. Toilet works, Fire Fighting, HVAC, Hand rail and other finishing works in progress. Blockwork & plaster work in progress. Tiles flooring work completed. Door fixing work in progress.
					320 Cr	315.00 Cr.	94%	yes	STP	Baffle wall RCC in completed	Area water logged	100%	STP Top Slab Completed. Block work in progress.
									UGT	Rcc work completed	Map to start Pump erection & pipeline work	100%	Charging & Commissioning in progress, pipeline completed.
									SUBSTATION	Building completed	Commissioning to take place	100%	Completed
									AC PLANT ROOM	Building completed	External painting work to start	100%	Civil work completed & MEP work in progress
									DRIVERS DORMITORY	RCC completed	Block work & plaster work in progress	100%	Completed
									ELEVATED COORDOOR	RE Wall Gsb bed compaction completed	Deck RCC in progress.	100%	Completed. Extra screed work in progress
									BUS SHED	4 nos bus shed upto terminal block completed.	Balance area base preparation work in progress	90%	T2: Erection of structural columns completed roof. T3: Erection of columns completed. T4: 100% completed. T1: Erection of structure columns completed.
									INTERNAL ROAD WORK (RIGID PAVEMENT)	1855 Rmt completed	Balance RCC under progress	99%	Completed

Sa + ya
07/06/2023
APD

✓

133

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Agp. Value*100	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
2	पटना शहर में इलेक्ट्रिक लाईट का अधिष्ठापन कार्य सर्वेदक का नाम	राशि-28.06 करोड़ पचाई-45 दिनांक-25.20.08.336 20.08.2014		22.12.2018	25.20	25.17		23.91	Boundary Wall	RCC work in progress		62%	West side wall completed. South side balance because land irrigation.
									TERMINAL BLOCK & SUBWAY	Arrival Terminal block & Departure block RCC in progress.	Ramp slab Rcc work in progress	85%	100% of Excavation is completed. Slabroof casting in progress. 100% foundation work completed of four terminal.
									Traffic Control Room Installation (Foundation) of Electronic Traffic Light (Foundation) of Total no of electronic traffic light junction-82	Traffic Control Room - Completed. Installation (Foundation) of Electronic Total no of electronic traffic light junction-82			
Patna West													
1	नगर परिषद दामपुर वार्ड 30-05 एवं 06 में मुख्य सड़क एन0एन0 30 में नक्कूष संख्या 85 के बीच पथ निर्माण कार्य। सर्वेदक- नरेश कुमार	2.33040 Letter-91 दिनांक-28.02.2019	1.92774 02.03.2020	01.03.2021 EOT 31.03.2022	2.30645	2.26767		2.22871	Retaining wall 853/ft /P CC Road-853 ft	Retaining wall 853/ft /P CC Road- 853 ft		Work Completed	विद्यमान थे Extra Item की स्वीकृति का प्रस्ताव प्रतिकार्य में है।
Patna District (Patliputra Anchal, BUDDCO)													
1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punachak STP Patna M/s Archana Contractors Pvt. Ltd.	1.9700000 Lt. no 91/ 28.02.2019	1.65,02,202 23.07.2019	22.01.2021	0.9850	0.9850		0.9850	Drain- 100m Road- 100m	55%	0%	55%	Work re-started from 01.11.2021 due to non shifting of electric polls/transformer.
2	Construction of RCC Drain and PCC Road work at Ward No.- 6, Road no.- 24, Adarsh Vihar Colony	0.7422700 Lt. no. 80/12.02.2019	PA/2020-21 F2-10 0.5570632 24.07.2021	24.02.2021	0.3711325	0.3142283		0.3142283	Drain-442m Road-442m	80% work completed	0%	80% work completed	Work in progress
3	Usha Construction RENOVATION AND INTERIOR WORKS OF PATNA METRO RAIL CORPORATION LIMITED AT 5th FLOOR INDIRA BHAWAN, PATNA. Bharat Infracore Pvt. Ltd.	1.2751587 Lt. No. 1469/ 25.03.2021	1.0012371 05.10.2021	05.10.2021	0.6004200	0.4990397		0.4990397	5th floor, Indira Bhawan renovation work	100%	0%	100%	Work completed
Kankarbagh Anchal Patna.													
1	वार्ड 30-33 प्रस्तावित नगर मुख्य विराहा के ट्रान्सफार्मर से पार्क के बगल से इन्फ्रस्ट्रक्चर ऑफिस के मुख्य द्वार के अग्रेषण तक आयोसीसी010 नाला एवं 100 मीटर पीसीसी010 पथ निर्माण कार्य। सर्वेदक- गे0 सिंह कन्दुवहन।	0.5915100	0.4596000	6 Months	0.2500000	0.2500000	54.39%	0.2500000	PCC ROAD	100%		100%	कार्य पूर्ण
2	वार्ड 30-32 अन्तर्गत रत्न लक्ष्मी मैस गौदाम के परिवहन पथ में सु-गर्ब नाला एवं पीसीसी010 पथ निर्माण कार्य।	0.1981600	0.1665000	3 Months	0.990800	0.873844	52.49%	0.873844	PCC Road RCC Road	100%		100%	कार्य पूर्ण
3	वार्ड-34 कंकड़बाग साल कोरी के बगल में पार्क निर्माण कार्य।	0.4910600	0.4534000	6 Months	0.4533000	0.4533000	100.00%	0.4533000	Park Construction	100%		100%	कार्य पूर्ण
4	वार्ड 30-34 बहादुरपुर हॉसीय कालोनी सेक्टर-01 में पार्क निर्माण कार्य।	0.2061000	0.1828000	3 Months	0.1000000	0.1000000	54.70%	NIL	Park Construction	100%		100%	कार्य पूर्ण
5	वार्ड 30-46 बहादुरपुर हॉसीय कालोनी सेक्टर-07 में पार्क निर्माण कार्य।	0.3099000	0.2758000	3 Months	0.1500000	0.1500000	54.39%	NIL	Park Construction	100%		100%	कार्य पूर्ण

54790
07/06/2023

124

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (In Cr.) and date	AS per agreement Date of Completion	Fund Received (In Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Aggr. Value* 100	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
List of Project Jehanabad District													
1	जलनाबाद अन्तर्गत नगर सरकार भवन /शासनात्मक भवन निर्माण कार्य। संवेदक- विकास कुमार सिंह	3.11 Letter- no-53, 15.09.2014	3.3300000 30.04.2016	29.10.2017	2.67000000	2.45000000	73.57%	2.45000000	Building work	Work Complete			कार्य पूर्ण
2	बाई गौ-27 में पटना गया रोड से संतोष चर के स्थूल तक नाला एवं निर्माण कार्य। संवेदक- चंदन कुमार।	0.340000 Letter-66, 09.01.2019	0.23900000 15.01.2021	14.05.2021	0.17000000	0.17000000	71.12%	Nil	Drain & P.C.C	WORK COMPLETE	कार्य पूर्ण		
List of Project Buxar District													
1	समाहणालय परिसर स्थित पार्क का सौन्दर्यीकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA-0.4213800 DM, Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.21069000	0.21069000		0.21069000	PARK			Work Completed	शेष राशि जिला से अप्राप्त
2	बक्सर नगर परिसर अन्तर्गत समाहणालय स्थित पार्क का सौन्दर्यीकरण कार्य (साधना, जलापूर्ति एवं विद्युतीय कार्य। मनोज कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947		0.0599947	PARK			Work Completed	शेष राशि जिला से अप्राप्त
3	बक्सर नगर परिसर स्थित किला मैदान के परिसर-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोशनी की व्यवस्था। मनोज कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705		0.240705	PARK			Work Completed	शेष राशि जिला से अप्राप्त
4	बक्सर नगर परिसर स्थित मगत सिंह पार्क निर्माण का सौन्दर्यीकरण। मनोज कुमार राय	0.3183200 DM, Buxar LT05-1428 DT 27.12.2017	0.2716112 05.06.2018	04.09.2018	0.15916	0.15916		0.15916	PARK			Work Completed	शेष राशि जिला से अप्राप्त
5	राज्य योजना अन्तर्गत नगर परिसर कुमरौव के प्रशासनात्मक भवन का निर्माण कार्य संवेदक - अजयदेव सिंह	2.82455	2.3161731 30.12.2015 0.3166416 16.06.21	29.06.2017 & 15.09.2021	3.11	2.3664648		2.05933	Building with PHE, Electrification.			Building Completed	कार्य पूर्ण Handed over to Nagar Parishad, Buxar.

Satya
07/06/2023
APB

123

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Agrr. Value*100	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
List of Project Gaya District													
1	नगर निगम, गवा क्षेत्रान्तर्गत दीर्घी मालवा के उत्थान एवं सौंदर्यीकरण कार्य। Name of Contractor- Shree Alok Kumar	2.54 Letter no- 54/ 05.09.2018	1.7926 27.07.2019	12.03.2021	1.27	1.1739942	92%	0	(i) Boundary Repair of Pond: (ii) Pathway, as Pathway, ds fdujjs jafyas rFkk Electric kpole Lighting (iii) GuardRoom & Ticket Counter (iv) Gazibo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundary wall (vii) Devatering and Deslting of pond (viii) Boring and pipe laying (ix) Water fountain	-	-	Work Completed	Non SOR Items not yet started as bidders not ready to do work on rates provided.
2	मगपुर काली पोखर से श्याम नगर होते हुए अर्धगिरा देरी स्थान तक ढकन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	0.4508 Letter no-88/ 20.11.2018	0.3757 12.10.2019	11.04.2020	0.3357042	0.2130957	63%	0.2254	(i) Construction of Drain with cover 1700 feet	62%	62%	(i) Construction of Drain with cover- 1050 feet	खल विवाद के कारण कार्य बन्द है।
3	नगर परिवह बोधगया अन्तर्गत कनैशन सेन्टर से साईस सेन्टर सुजगात बाईपास रोड होते हुए अमरा पर्वत तक नाला निर्माण का कार्य।	2.3846490 Letter no-2454/ 26.05.2022	1.9637585 29.06.2022	29.01.2023	1.3016000	1.2726549	61%	1.27	(i) Construction of Drain 1950 meter	90%	9%	99%	
4	वार्ड नं-33 अन्तर्गत मुजुब्बा से वीरशीरीग पथ एवं नाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	0.8898 Letter no-40/ 20.11.2018	0.7412 18.10.2019	18.10.2020	0.7412084	0.6079919	82%	0.44895	(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 Feet	-	-	Work Completed	
List of Project ARA District.													
1	Construction of park at moti tola, ara dist - bhojpur Contractor- Sri. Prashant kumar singh	0.4100 UDHD Letter no - 03/Amrut- 15/2016 323, Date- 09/02/2017	0.3670 01.10.2017	4 Months (31.01.2018)	0.2200	0.2200		Paid by Ara Nagar Nigam, Ara	1. Earthwork Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress			1. Earthwork- Complete 2. Boundary Work- Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress	Land dispute and Water logging problem

Satya
07/06/2023
APD

AP

172

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Aggr. Value*100	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP in Previs month	During the month	Total Progress	
2	Upgradation and beautification of veer kunwar singh park at ramna maidan dist - bhojpur Contractor- Sri. Prashant kumar singh	0.3100 UDHD Letter no. - 03/ Amrut- 03- 15/2016 323, Date- 09/02/2017	0.2800 01.10.2017	4 month (31.01.2018)	0.1800	0.1800			1. Construction of stairs for seating and boating 2. construction of Pargola 3. Construction of Parking Area Paid by Atn Nagar Nigam, Atn	1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate- Not Started 5. Landscape and Horticulture-Work in progress		1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate- Not Started 5. Landscape and Horticulture-Work in progress	
List of Project Lakhisarai District.													
1	नगर परिसर लखीसराय अन्तर्गत वार्ड सं-06 में मीरा देवी से अनुप साह बटौरन मंदिर से विशुनदेव यादव तक पीसीपीसी पथ एवं नाली निर्माण कार्य।	0.1547000 Lt. no.161 27.09.2018	0.1474000 16.08.2019	15.02.2020					(i) P.C.C Road (Lenth- 300m) (ii) Drain work (Lenth- 300m)	Drain work completed.		Work Completed	
2	नगर परिसर लखीसराय अन्तर्गत वार्ड सं-06 में फकीरा मठ से बीच भगवत एवं रामजी याव से सरयु मंदिर तक पीसीपीसी पथ एवं नाली निर्माण कार्य।	0.2075000 Lt. no.161 27.09.2018	0.1974000 16.08.2019	15.02.2020	0.2442766	0.2442766	0.2442766	0.2442766	(i) P.C.C Road (Lenth-429m) (ii) Drain work (Lenth-412 m)	Drain work completed.		Work Completed	नगर निकाय से रसि अग्रत्व है। Fund issue
3	लखीसराय नगर परिसर के अन्तर्गत वार्ड सं-06 में पतार साव से लेकर खवाहर मंदिर तक आरसीपीसी नाला निर्माण कार्य।	0.2084000 Lt. no. 160 27.03.218	0.1983000 16.08.2019	15.02.2020					(ii) Drain work Length- 241m	Drain work in progress.		50% Work Completed	
4	नगर परिसर लखीसराय के प्रशासनिक भवन का निर्माण कार्य	3.1129000 T.S 2.85214000	2.1966000 date 26.06.18	25.12.2019	2.2916000	2.10931067		0	Buidling work	Ground floor complete, 1st floor Complete & 2nd Floor complete.		98% Work in progress	Work in Progress
5	बढ़िया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आरसीपीसी नाला निर्माण कार्य।	0.5420000 Lt. No. 64 27.09.2018	0.5160000 14.10.2019	13.07.2020	0.2710250	0.2574738		0.2574738	(ii) Drain work -755m	300 m Drain work completed.		95% Work Completed	नगर निकाय से रसि अग्रत्व है। Fund issue
6	नगर पंचायत बढ़िया में आयपाल मोड़ नगर पंचायत बढ़िया कार्गलिय के निकट बना होते हुए लरेज सिंह के घर होते हुए इन्दुर दुर्गास्थान होते हुए घुरसक पुल तक नाला निर्माण कार्य।	0.8645000 Lt. No.64 27.09.2018	0.7409000 19.11.2019	18.08.2020	0.4322950	0.4307806		0.4307806	(ii) Drain work-1048m	Work in Progress.	Drain work in progress.	65 % Work Completed	
7	पंचमहला से बी०एन०एन० कॉलेज तक बाईपास राहक का निर्माण कार्य।	0.2786000 Lt.No.07 27.09.2018	0.2542600 19.11.2019	18.08.2020	0.6965275	0.6957668		0.6957668	(i) Pcc Road (Lenth-2400m)	Earth work completed.	Pcc work in progress.	60 % Work Completed	
8	महिला विद्यालय के पास मार्ग का निर्माण कार्य।	0.9199000 Lt. no.07 27.09.2018	0.7801000 18.08.2020	17.05.2021	0.4599850	0.413786		0.413786	(Lenth-343.6m) (Width-06m)	मिट्टी भरई का कार्य प्रगति पर।	मिट्टी भरई का कार्य प्रगति पर।	15% Work Completed	जमीन विवाद भामला न्यायालय में है।

Satyaj
07/06/2023

APD

LDI

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Agr. Value*100	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
List of Project Munger District.													
1	नगर निगम मुंगेर क्षेत्रांतर्गत राजा रानी तालाब का सौंदर्यीकरण कार्य।	UD & HD Letter No - 64, Dated- 30.10.2017 Amount- 75215700 T.S on Date- 22.12.2017 Rs - 652172	61347884 Dated-04.06.2018	30.11.2018	56800000	4.5118000		Yes	i) Boundary wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place	1. Rased lawn work completed 2. Slap portion of pond work is completed 3. Earth filling work is almost done 4. Pargola work is completed 5. Cover sitting place completed 6. Pathway work completed 7. 4 Open sitting place work is completed rest work in progress 8. Boulder pitching work	1. Raised lawn work completed 2. Slop portion of pond work is completed 3. Earth filling work is almost done 4. Pargola work is completed 5. Cover sitting place completed 6. Pathway work completed 7. 15 Open sitting place work is completed 8. Boulder pitching work 85% completed	Civil work 95% Completed	कार्य प्रगति पर है।
2	नगर पंचायत हवेली खरगपुर के पंचवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य	DM Munger Memo No - 29, dated- 09.10.2017 Amount- 035097 TS EE, Duda, Munger Letter Bo - 249, Dated- 12.09.2017 Amount- 035097	03049363 Dated- 06.06.2018	05.03.2019	0.3509000 10.12.2019	0.1783000		No	Ghat Work.	75%	Construction of Stair	75%	कार्य अग्रेज छोड़ देने के उपरान्त डिबार कर दिया गया है।

Satyaj
07/06/2023

Project Director
Deputy Project Director

G. M. (HO) Infra

Satyam
07/06/2023

Deputy Project Director

Project Director

G. M. (HQ) Infra

120

बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)
राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001
Contact : +0612-2558412,
Email id : mdbuidco@gmail.com, website : http://buidco.in
CIN - U45200BR2009SGC014600

पत्रांक- 2645

दिनांक- 02/6/23

प्रेषक,

महाप्रबंधक (असैनिक),
जलापूर्ति, ड्रेनेज एवं सिवरेज/आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

मुख्य महाप्रबंधक,
बुडको, पटना।

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित परियोजना निदेशक से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह - मई, 2023 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

Gm (PDM)
3/6/2023
अ. शैलेन्द्र
DPD
03/06/23

विश्वासभाजन

Amrinder
24/6/23
महाप्रबंधक,
जलापूर्ति, ड्रेनेज एवं सिवरेज/
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

PDM-2153
03.06.23

CEM-3255
3/6/23

बिहार शहरी आधारभूत संरचना विकास निगम लि०

प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह – मई, 2023

158

List of Project Patna

Scheme Wise Progress Report for May, 2023

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old. (M/S Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	07.11.20	8996000.00	8996000.00	UC Sent	Diesel Driven VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/PahariNew. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref.20 dt-09.07.18	Rs.1,05,52,208/- F2-02/20-21	07.11.20	10835615.00	10728365.00	Do	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,07,00,900/- F2-05/20-21	Rs.2,07,00,900/- F2-05/20-21	18.11.20	20700900.00	20464249.00	Do	VT Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr of SDPP/ Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- F2-03/20-21	18.11.20	10683491.00	10678241.00	DO	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- F2-04/20-21	18.09.20	21657600.00	21397600.00	DO	Submersible Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	

W

d

167

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP-yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1.69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- 06/20-21	F2-	18.09.20	7321500.00	7321500.00	DO	Submersible Pump (02 nos.)	01 Submersible pump with outlet pipe line work completed & running condition	Pump running condition	Installation, testing & commissioning completed	
7	Annual repair Operation & maintenance of DPS 1.Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07)/(Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- 07/20-21	F2-	20-21, 21-22 & 22-23	35768621.00	35459987.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
8	Annual repair Operation & maintenance of DPS 1.Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Towar 5.BHB with all materials labours (Gr No-03)/(M/S P.K. Industriess)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- 08/20-21	F2-	3 yrs.	64696773.00	59277597.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
9	Annual repair Operation & maintenance of DPS 1. Mandiri New 2.Mandiri Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05)/(M/S P.K. Industriess)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- 09/20-21	F2-	3 yrs.	71930773.00	70978287.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2.Pahari Old. 3. NBCC Pahari 4.Transport Nagar 5.Dhanuki More with all materials labours for 3 Years (Gr No-01)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	F2-	3 yrs.	78066333.00	72305137.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

1166

12

d

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
11	Annual repair Operation & maintenance of DPS 1. Gardanibagh 2. Mithaur Old. 3.Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/(M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	52358668.00	51154660.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3.S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/(M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	86912396.00	86349739.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4.Kadamkuan S.R.K. Avenue with all materials, spears & labours (Gr No-02)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	3 yrs.	124017387.00	118063977.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
14	Supply & Fitting of 600mm x 450mm dia manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/- Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18	25.11.18	1141300.00	1130000.00	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
15	Supply, installation & Commissioning of 150 HP Sabmersible Pump set at BRJP Drainage P/Plant Sandalpur./ M/S Shivour Enfrastucture & Project Engg. Pvt. Ltd.	Rs.82,88,000/- Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20	29.04.20	4144000.00	3112700.00	DO	Submersible Pump (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		

165

2

A

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI/ Sri Subodh Kumar	Rs.25,99,600/- Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19		14.11.18	2316477.00	2316477.00	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/PlantS.P. Verma Road/ Sri Subodh Kumar	Rs.26,63,200/- Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19		14.11.18	2285690.00	2285690.00	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13,34,300/- Ref-120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19		27.10.18	1321078.00	1321078.00	DO	Transformer (01 no.)			500 KVA transformer work complete and running condition	
19	Supply, & testing of Trolley Mounted Portable type diesel driven auto priming centrifugal pump etc (Gr.-FV)/ M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/- Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21		30.06.20	49908520.00	47506855.00	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
20	Supply, & testing of Trolley Mounted Portable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703.91154/ Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21		30.06.20	49908520.00	47127667.00	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/ Ref.1465 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21		31.07.20	40000000.00	28927891.00	DO	Submersible Pump (12 nos.)	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbawan pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	

164

2

B

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt-01.04.20	Rs.38735359.31 + GST SBD-04/20-21		31.07.20	30000000.00	28451808.00	DO	Submersible Pump (07 nos.)	For existing DPS work material supply & fitting work started	BHB pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
23	Supply, & testing of Trolley Mounted Protoble type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt-01.04.20	Rs.45546293.16 + GST SBD-05/20-21		14.08.20	27206319.00	24371710.00	DO	C/F (08 nos.)	As per agreed quantity Trolley Mounted Pump with accessoreis supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIp and some pumps are running in condition	
24	Supply, & testing of Trolley Mounted Protoble type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt-01.04.20	Rs.38279847.67 + GST SBD-06/20-21		14.08.20	32979561.00	29870623.00	DO	Trolley Mounted Pump (10 nos.)	As per agreed quantity Trolley Mounted Pump with accessoreis supplied and commissionin g work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIp and some pumps are running in condition	
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt-01.04.20	Rs.19716627.76 + GST SBD-07/20-21		31.07.20	15000000.00	10047966.00	DO	C/F (10 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress	
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with pannel, starter & other required accessories (Gr. No-A-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt-01.04.20	Rs.45088748.69 + GST SBD-08/20-21		31.07.20	35000000.00	17655909.00	DO	C/F (06 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump Installation, testing & commissioning work completed and rest for new DPS	

1163

A

12

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
27	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-III)/M/S Sterling Generators Pvt. Ltd	Rs.688.28706/ Ref.1456 dt-01.04.20	Rs.58037764.94 + GST	SBD-09/20-21	31.07.20	68484563.00	68484563.00	DO	DG Sets (08 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	R.K. Avenue space not available
28	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-IV)/M/S Sterling Generators Pvt. Ltd	Rs.529.26571/ Ref.1457 dt-01.04.20	Rs.44628760.87 + GST	SBD-10/20-21	31.07.20	52661938.00	50641206.00	DO	DG Sets (19 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	Chhajubagh waiting for approval
29	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-I)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt-13.04.20	Rs.187550934.12 +GST	SBD-11/20-21	31.07.20	132356690.00	11500000.00	DO	VT Pump (09 nos.)	All VT Pumps supplied for New DPS		All VT Pumps supplied for New DPS	
30	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-II)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt-13.04.20	Rs.174783796.11 +GST	SBD-12/20-21	31.07.20	120000000.00	113873662.00	DO	VT Pump (10 nos.)	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning Completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur	
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt-13.04.20	Rs.136933410.24 +GST	SBD-13/20-21	31.07.20	104454010.00	95000000.00	DO	VT Pump (13 nos.)	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Baazar, Mandiri New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP	
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II)/M/S Sterling Generators Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt-01.04.20	Rs.96255186.60 +GST	SBD-14/20-21	31.07.20	132198242.00	126265303.00	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	

162

W

dx

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I)/M/S Sterling Generators Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST	SBD-15/20-21	31.07.20	117155699.00	110892566.00	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
34	Supply, & testing of Trolley Mounted Protoble type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt-01.04.20	Rs.84360438.06 +GST	SBD-16/20-21	30.06.20	47241845.00	41920844.00	DO	Trolley Mounted Pump (20 nos.)	As per agreed quantity Trolley Mounted Pump with accessoreils supplied and commissionin g work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
35	Supply, & testing of Trolley Mounted Protoble type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST	SBD-17/20-21	30.06.20	100000000.00	86976669.00	DO	Trolley Mounted Pump (40 nos.)	As per agreed quantity Trolley Mounted Pump with accessoreils supplied and commissionin g work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No-B-III)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767.58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST	SBD-18/20-21	31.07.20	45000000.00	39214436.00	DO	Submersible Pumpb (10 nos.)	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	

161

x

L

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
37	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenance (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21	31.07.20	20000000.00	20000000.00	Do	Transformer (03 nos.)	Transformer running condition	Transformer running condition	Installation, testing & commissioning completed and running condition		
38	Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhusan International Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21	17.01.21	2987000.00	2850840.00	Do	Submersible Pump (02 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
39	PFR for supply, installation, commissioning of 100 HP VT pump set at BRJP drainage pumping station Rajbanshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19	25.05.2020	2445300.00	2424636.00	Do	VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
40	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided bu BUIDCo in NBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22	17.11.21	6406152.00	4810733.00		Panel Board		WIP	Electric panel order placed, manufacturing in progress	Panel room construction completed.	
41	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PMC area. Sri Sunil Kumar	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22	28.10.21	1910000.00	1870000.00		Non-Clog Submersible (04 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		

100

100

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.						Upto previous Month	During the month	Total progress	
42	Annual repair, operation & maintenance of storm drainage pumping plant NMCH for the period of 2 yrs. Session 2021-22 & 2022-23. (P.K.Idutries)	Rs.44,17,175/- Ref.284 dt.22.02.21	Rs.5077542/- F2-01 of 2021-22		10.06.21	4417175.00	3778418.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
43	Annual repair, operation & maintenance of storm drainage pumping plant Vikash Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,16,175/- Ref.284 dt.22.02.21	Rs.3521589/- F2-02 of 2021-22		10.06.21	3116175.00	2983476.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
44	Annual repair, operation & maintenance of storm drainage pumping plant MLA Flat for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,73,675/- Ref.284 dt.22.02.21	Rs.3534204/- F2-03 of 2021-22		10.06.21	3173675.00	2973521.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
45	Annual repair, operation & maintenance of storm drainage pumping plant Sinchai Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.32,37,675/- Ref.284 dt.22.02.21	Rs.3657601/- F2-04 of 2021-22		10.06.21	3237675.00	3011277.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
46	Supply, installation, commissioning of 3x800 KVA transformer of storm drainage pumping station at Mandiri New. (M/S Today Electrical Services)	Rs.44,05,998/- Ref.66 dt.09.09.21	Rs.4994820/- F2-10 of 2021-22		-	4405998.00	4405998.00	-	Transformer (03 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	
47	Supply, installation, commissioning & testing of 500 KVA (02 nos.) transformer at drainage pumping plant Yogipur. (M/S Chandra Brothers)	Rs. 3505800/- Ref.07 dt. 12.04.22	Rs.3124040/- F2-02 of 2022-23		21.08.22	3124040.00	3124040.00	-	Transformer (02 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	

159

B

A

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
48	Supply, installation & commissioning of 02 sets Non-Clog Submersible pump having discharging capacity of 360 LPS at a total head of 13 mtrs of storm drainage pumping plant Dhubihat for the year 2022-23. (M/S Chandra Brothers)	Rs. 6439273/- Ref.07 dt. 12.04.22	Rs.5270876/- F2-04 of 2022-23		06.08.22	5270876.00	5203776.00	-	Non-Clog Submersible (02 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	
49	Supply, installation, commissioning & testing of 400 KVA outdoor water cooled generating set and other accessories for NMCH DPS (M/S Sterling Generators Pvt. Ltd)	Rs.4383495/- Ref. 188 dt. 17.02.22	Rs.4996753/- F2-10 of 2022-23		-	4383495.00	4383495.00	-	DG Sets (01 no.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
50	Hire of 02 nos. pickup van for 04 months for carriage of pumps accessories, materials, diesel etc at different drainage pumping station/	Rs.1386900/- Ref. 27 Dt. 31.05.22	-		-	348000.00	348000.00	-	02 nos.	-	-	Work Completed	
51	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Pirmuhani under Mechanical Works Division, BUIDCO, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Rs.2594600/- Ref.26 dt. 31.05.22	Rs.2183316/- F2-06 of 2022-23		-	2183316.00	1637487.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	

150

Q

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
52	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Saidpur STP under Mechanical Works Division, BUIDCO, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Rs.4827500/- Ref. 26 dt. 31.05.22	Rs.4062769/- F2-05 of 2022-23		-	4062769.00	2538012.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
53	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Babu Bazar under Mech. Work Division, BUIDCO, Patna for the period of done before monsoon' 2022 for the year 2022-23. (Sri Surendra Kumar Singh)	Rs.2086500/- Ref.26 dt. 31.05.22	Rs.1755611/- F2-08 of 2022-23		-	877806.00	877806.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
54	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Police Colony under Mech. Work Division, BUIDCO, Patna for the period of done before monsoon' 2022 for the year 2022-23.	Rs.1592100/- Ref.26 dt. 31.05.22	Rs.1339384/- F2-07 of 2022-23		-	669692.00	669692.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
55	Complete annual repairing, overhauling, servicing, operation & maintenance of sewerage pumping plant Shastrinagar, Patna for the session 2022-23. (R.P. Electrical Works)	Rs.4331516/- Ref.27 dt. 31.05.22	Rs.2944100/- F2-15 of 2022-23		-	1472050.00	1472050.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	

1157

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
56	Complete annual repairing, overhauling, servicing, operation & maintenance of Intermediate pumping station P.Point for the session 2022-23. (R.P. Electrical Works)	Rs.6207886/- Ref.27 dt. 31.05.22	Rs.4462100/- F2-14 of 2022-23			2231050.00	2231050.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
57	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Beur Lifting under Mech. Work Division, BUIDCo, Patna for the period of done before monsoon' 2022 for the year 2022-23. (Vikrant Electrical)	Rs.2362800/- Ref.26 dt. 31.05.22	Rs.2221700/- F2-22 of 2022-23			1110850.00	1110850.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
58	Complete annual repairing, overhauling, servicing, operation & maintenance of Intermediate pumping station Riding Road for the session 2022-23. (R.P. Electrical Works)	Rs.4613546/- Ref.27 dt. 31.05.22	Rs.3101600/- F2-16 of 2022-23			1550800.00	1550800.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
59	Complete annual repairing, overhauling, servicing, operation & maintenance of sewerage pumping plant Dnobihat for the session 2022-23. (Today Electrical Service)	Rs.3651591/- Ref.27 dt. 23.05.22	Rs.3247550/- F2-12 of 2022-23			1623775.00	1615980.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	

158

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.	Upto previous Month						During the month	Total progress		
60	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Rajiv Nagar, Patna Digha Nahar Sluice Gate & Digha Thana in Patliputra Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (M/S Jai Hanuman)	Rs.8629501/- Ref.06 dt. 12.04.22	Rs.7300557/- F2-24 of 2022-23			3650279.00	3650279.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	
61	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Khanpur, Barmutta, Premkunj, Big Hospital, Shitla Mandir, Krishnaghat, Jakariyapur TDPS in Ajimabad Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Today Electrical Service)	Rs.11873366/- Ref.06 dt. 12.04.22	Rs.11038786/- F2-18 of 2022-23			5519393.00	5519393.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	
62	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Beur Bataura Pool, Beur Hasanpura, Police Colony, Rupaspur & Sabri Nagar TDPS in Nutan Rajdhani Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022.	Rs.5396955/- Ref.06 dt. 12.04.22	Rs.4856719/- F2-23 of 2022-23			2428360.00	2428360.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	

1155

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
63	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Dasratha, Ramkrishna Nagar, Jaganpura, Nandalal Chapra, Srinagar Colony TDPS in Kankarbagh Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Today Electrical Service)	Rs.6221751/- Ref.06 dt. 12.04.22	Rs.5270100/- F2-13 of 2022-23		-	2635050.00	2635050.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	
64	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Danapur Ghurdaur, Nehru Path AIIMS Digha Junction, Hi-Tech Hospital, Isopur Brahmsathan TDPS in Danapur West Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (R.P. Electrical Works)	Rs.6096905/- Ref.06 dt. 12.04.22	Rs.6308180/- F2-17 of 2022-23		-	3048453.00	3048453.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	
65	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-01, Patna for the session 2022-23. (Om Construction)	Rs.9506231/- Ref.26 dt. 31.05.22	Rs.5527900/- F2-19 of 2022-23		-	2763950.00	2763950.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	

159

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
66	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-02, Patna for the session 2022-23. (Om Constructin)	Rs.91551810/- Ref.26 dt. 31.05.22	Rs.5186700/- F2-20 of 2022-23	-	2593350.00	2593350.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
67	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-03, Patna for the session 2022-23. (Om Construction)	Rs.11381065/- Ref.26 dt. 31.05.22	Rs.7345890/- F2-21 of 2022-23	-	3672945.00	3672945.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
68	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Congress Maidan, R.K. Avenue, NCC Maidan, Bakari Bazar TDPS in Bankipur Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Sri Surendra Singh)	Rs.2358170/- Ref.06 dt. 12.04.22	Rs.2004898/- F2-09 of 2022-23	-	1002449.00	1002449.00	-	repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	
69	Annual repair, operation & maintenance of installed (AMC) of CCTV's including all associated works 39 drainage pumping stations in Patna for the year 2021-22.	Rs.1495768/- Ref.104 dt. 21.10.22	Rs.1495768/- F2-06 of 2021-22	-	1495768.00	1495768.00	-			Work Completed	Work Completed	
70	Manpower for monitoring of installed cameras at BUIDCO control room for annual year 2021-22.	Rs.420906/- Ref.104 dt. 21.10.22	Rs.420906/- F2-06 of 2021-22	-	420906.00	420906.00	-			Work Completed	Work Completed	

153

2

4

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
71	Supply, installation & commissioning of 01 set Non Clog Submersible pump having discharging capacity of 360 LPS at a total head of 08 meter for storm drainage pumping plant Dhanuki More for the year 2022. (M/S Shivour Infrastructure Engineers Pvt Ltd)		Rs 2789874.00 F2-04 of 2022-23		-	2789874.00	2789874.00	-	01 set (Non Clog Sub)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
72	Supply, installation & commissioning of 02 set Non Clog Submersible pump having discharging capacity of 360 LPS at a total head of 08 meter for storm drainage pumping plant Riding Road for the year 2022. (M/S Shivour Infrastructure Engineers Pvt Ltd)	Rs.6085959/- Ref. 07 dt.12.04.22	Rs 5424196.00 F2-03 of 2022-23		-	5424196.00	5398224.00	-	02 sets (Non Clog Sub.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
73	Erection Of 11 KVA line and installation of additional 3x315 KVA transformer for drainage pumping station Rajdhani Vatika ECO park.	-	-		-	2929916.00	2929916.00	-	3x315 KVA Transformer	Transformer Installation	Transformer running condition	Installation, testing & commissioning completed	

2

A

1152

Sr. No.	Name of Project Name of Contractor	AARCS With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress. Upto Previous Month During the Month Total Progress	Physical Progress in %	Financial Progress in %
		3	4	5	6	7	8	9	10 11 12	13	14
1	पटना जलपूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Shekhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna. सौदेहक क्र. नाम-M/s. Bihari Road Cutting fee to RCD	रशि-49, 708.655 करोड़ Govt. of Bihar letter no.-25, Date - 23.10.2018	रशि-42.10 Cr.	30.06.2021	4312.7614 Lakh	3798.4746 Lakh	4011.81953 Lakh	Pipe Network - 111055 mtr (DI/C)-12088 & HEPE-98967 mtr.) House Connection - 13250 Nos Pump House - 05 nos. Tube well - 05 nos. Supply of 60 HP VT Pump and 100 KVA Transformer	110505 m 12580 no. 5 completed 5 completed 5 nos.	Physical Progress - 100%	85.09%
2	पटना जलपूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpora, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with	रशि - 48, 9499 करोड़ पत्रांक-108, दिनांक - 17/01.2018	रशि- 5.04 Cr.	31.05.2021		384.44338Lakh		OHSR- 05 nos Sheikpura - 01 S.K. Puri - 01 S.K. Nagar - 01 Antaghat - 01 Adalatganj - 01 Precast length of drain- 7119 m Sump capacity (237SKL)- 1nos Pump & motor capacity- 3150HP Sub station-4 MV(A/G)433KV) Gantry Crane Electro Mechanical Work Transformer Installation Electric Grid Work	Completed Completed Completed Completed Completed Laying of pre cast length of drain - 5379 m. Completed Completed Completed Completed Completed Boring of Two Tubewell completed Pump house work completed. 19011 mtr. Completed N/A Install N/A 100 Completed Completed Completed 5138 Nos.	Under trial & run period. Physical Progress - 100%	79.57%
3	बेउर से भीरापुर ड्रेनेज योजना सौदेहक-रामदास एन राजीव रंजन जे.पी	रशि - 48, 9499 करोड़ पत्रांक-108, दिनांक - 17/01.2018	51.726267 दिनांक-21.07.18	20.08.2021	4115.59753 Lakh	4115.59753 Lakh		Boring of Two Tubewell completed Pump house work completed. 19011 mtr. Completed N/A Install N/A 100 Completed Completed Completed 5138 Nos.	Physical Progress - 96.95 %		
4	फर्गुआ जलापूर्ति योजना (फैज-2) M/s Ganadhipati Con. Pvt. Ltd.	6.08929 130/08.03.2018	6.04	27.11.2019	5.04464	4.46	4.46	Pipe Line 62000 m HSC 6010 T/W - 5 Nos. Distribution network - 38000 m. House connection - 3100 nos	Physical Progress - 100 %	83.52%	
5	मसीदी जलापूर्ति, फैज-2 M/s Ganadhipati Con. Pvt. Ltd.	Amt. 13.22 CR, 131/08.03.18	13.7 21.11.18	16/05.2020 13/07.2021 30/11.2021	13.22	12.818	12.851	Pipe Line 62000 m HSC 6010 T/W - 5 Nos. Distribution network - 38000 m. House connection - 3100 nos	Physical Progress - 100 %	98.63%	
6	विक्कम जलापूर्ति, फैज-2 M/s Nalandra Engicon Pvt. Ltd.	Amt. 5.39 CR, 131/08.03.18	5.64 22.10.19	21/10.2020 13/07.2021 30/11.2021	4.4824	4.4824	4.4824	Distribution network - 38000 m. House connection - 3100 nos	Physical Progress - 100 %	79.35%	

15



**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

माह - मई, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Up to Previous Month	During the Month	Total Progress		
1		3	4	5	6	7	8	9	10	11	12	13	14
7	नीबपुर जलापूर्ति योजना Steel ARC Infra Services Pvt. Ltd.	0.44264	0.567 20.12.19	19.09.2020 EOI 30.11.2020	0.283	0.2833	0.2833	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after releveling. 4. Top down of water tower & stair case for tower. 5. Installation of Generator set. 6. Remedial work of pump house/attendant room. 7. Remedial work of Boundary wall.	1. Approach road 2. E.M. Boundary wall 3. Releveling of motor pump 4. RCC of top dome		Work completed.	अधियाजना सम्पन्न। Physical Progress - 100	
8	नीबपुर जलापूर्ति योजना के वर्ड सी-10 एवं 11 के अतिरिक्त कार्य (पाइप लाइन, नेटवर्क एवं गैरु संयोजन)	73.46274 Cr. Letter No. - 46, Date - 30.08.2018	86.44255 Cr 22.06.2022	22.12.2022								पत्रांक - 201, दिनांक - 28.02.2023 द्वारा निर्दिष्ट निषादन हेतु तकनीकी बीड का डाउनलोड कराजात एवं मूल कागजात अवेकिंग अभियंता को सम्पत्ति किया गया है।	
9	दीनापुर जलापूर्ति योजना Survey, Design, Build balance work of OHSR in Zone-I & Zone-IV with Distribution Network including 5 years O&M M/s Kurdan Kumar, Parsa Bazar, Patna.	14.3015 Cr. Letter No. - 1390, Date - 20.05.2022	10.849 Cr Ref. - SRO-01 of 2022-23/ 04.03.2023	03.03.2024								एकरचना करने के पश्चात सेक्टर द्वारा सर्वे कार्य प्रारंभ किया गया है।	

L

K

1190

List of Project Nalanda District

मार्च - मई, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	बिहारशरीफ जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no- 435, dated- 21.07.2016	राशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 31.03.2023)	79.499	74.623	73.266	HYT/W - 14 Nos OHT - 03 Nos SUMP + UGR-1+1 Pipe Line- 121583 m Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos Variation - 02 T/w Variation in Pipeline - 33762 m Road Restoration- 103669 m Scada - Flow meter installed - 7/16 Additional Boring - 1/7	14/14 complete OHT-3/3 in Progress pipe line-121583 m/121583m HSC-21524/21524 nos Transformer 14/14 nos Motor pump- 14/14 nos Variation- 02/2 T/w Variation in pipeline - 33762 / 33762 m Road Restoration- 103665 m / 103659 m Scada - Flow meter installed - 7/16 Additional Boring - 4/7	11	12	13	14
2	बिहारशरीफ जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no- 108, dated- 17.01.2018	राशि-92.49 dated- 28.07.2018	27.07.2020 with time extension 31.03.2023	93.764	97.920	96.843	T/W 23/23 OHT 4/4 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos. Variation in HSC - 2000/2000 no. Motor pump 23/23 Transformer 23/23 Variation in T/W- 02/02 Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m/122040 m HDPE Pipe line- 7.1 km. Scada - Flow meter installed - 10/25	T/W 23/23 OHT 4/4 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos. Variation in HSC - 2000/2000 no. Motor pump 23/23 Transformer 23/23 Variation in T/W- 02/02 Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m HDPE Pipe line- 7.1 km. Scada - Flow meter installed -			84.52%	
3	इस्लामपुर जलापूर्ति योजना फेज- 1 M/s Nalanda Engicon pvt ltd.	राशि-08.193 93/13.01.201 4	राशि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2) 13. HSC 1732 nos. by claim			92.83%	
4	इस्लामपुर जलापूर्ति योजना फेज- II M/s सुमन इन्टरप्राइजेज	राशि-03.09 130/08-03- 2018	राशि-3.08 10.09.2018	16.06.2019	2.346	2.333	2.333	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km			75.76%	

149

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Gaya Water Supply Phase - 1 Name of Contractor - M/s Shriram EPC Limited	Rs. 311.30 Cr Letter No. - 525 Date - 28.03.2016	Rs. 311.78 Cr Date - 11.01.2018	EPC - 25.09.2021 (Based on approved work program by DCM BSC revised with 30.06.2021) OM - 25.03.2023 extended up to 31.03.2023	Rs. 241.48 Cr	Rs. 233.93cr (including 31.18 Cr. Mobilisation Advance & 100.90 Cr. Running Bill amt. & Rs. 17.13 Cr. RCD Adv)	Rs. 229.59 Cr	(i) Distribution Network - 446 km (Revised Qty - 473.615 km) (ii) Road Restoration - 145.6 km Done (iii) Rising Main - 12.5 km. completed	(i) Distribution Network - 509.06 km Pipe laid (ii) Road Restoration - 245.407 km Done (iii) Rising Main - 13.161 km. work completed			13	14
								Construction of New Reservoir - 05 nos 34,910 Nos. connection done. 8196 Nos Water Meter connection done					
								Construction of New Reservoir - OHSR-5 nos., Budhwa Mahadev:- Completed, Bhusunda Mela:- Completed, Masalipur:- Completed, Behind Deha PS:- Reinforcement work of top dome, plastering work above plinth beam 90% Joda Masjid:- completed 100%					
								HSC - 75000 Nos (Revised Qty - 75779 Nos)				Physical Progress - 86 %	77%
2	Gaya Water Supply Phase - 2 Name of Contractor - M/s Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Rs. 64.91 Cr. Letter No. - 595 Date - 28.03.2016	Rs. 62.04 Cr. Date - 05.07.2017	EPC - 28.02.2021 EOT - 28.02.2022	Rs. 71.75 Cr	Rs. 68.40 Cr (including RCD Adv. Rs. 1.56 Cr)	Rs. 68.40 Cr (upto 15.09.2021)	CSC- 05 nos. & Control Room (Dandi Bagh) - 1 no	CSC- Dandi Bagh, Budhwa Mahadev, Nigam Store work completed				
								GLSR - 03 nos.	GLSR - Barahmyoni - 1 Completed Barahmyoni - 2 Completed Ramshilla -Plinth Protection Work, 98%				
								GLSR - 03 nos. CWR & Pump House - 01 No Control Room - 05 No	GLSR - Work completed CWR - Work completed Control Room - Civil work completed				
								Rising Main - 17.050 km (Revised Qty. - 15.132 km) Production Tubewell - 24 nos (Revised Qty. 25 nos) (Note - One no. observation Tubewell has been concerned in production Tubewell at Gavindpur)	Rising Main - 15.15 km DI pipe laid Production Tubewell - Total 25 nos work completed				
2								Observation Tubewell - 7 nos (Revised Qty. - 6 nos)	Observation Tubewell - 6 no s completed (i.e. ITI Joda Masjid, waris Nagar, Khiriyama & Kendul)			Physical Progress - 100 %	95%
								Operator Office (G-2) at ITI Campur - 01 no.	Operator Office - Work completed.				

148

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District

माह - मई, 2023													
भ. in Crores													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Unto Previous Month	During the Month	Total Progress		
1			4	5	6	7	8	9	10	11	12	13	14
3	बौधगया जलपूर्ति योजना संवेदक का नाम- M/s SMC-JWIL JV (Jindal).	राशि - 33.55 करोड़ Letter no-917, dated-17.12.2019,	राशि- 31.75 Cr. dated- 16.12.2011	15.09.2013 EOT 31.12.2016	37.74	38.14	38.14	1. OHT-4 completed (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22353 Mtr (iv) House Connection- 6012 Nos (v) Road Restoration- 13438 sqm (vi) Tube Well 14 Nos Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- 557 Mtr (654 mtr) (Xiii) M.S. Carrier Pipe -950.74 mtr completed (Xiv) Grouting work UGR -01 completed			(i) OHT-4 Completed (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22353 Mtr (iv) House Connection- 6012 Nos (v) Road Restoration- 13438 sqm (vi) Tube Well 14 Nos Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- 557 Mtr Completed (Xiii) M.S. Carrier Pipe -950.74 mtr completed (Xiv) Grouting work UGR -01 completed	Physical Progress - 100 % भार विकास एवं आवास विभाग से पुरवठा प्राप्त स्वीकृति अप्राप्त है।	100%
4	बौधगया सिवरेज योजना संवेदक का नाम- M/s Ramky Infrastructure Ltd.	Letter no-917, dated-17.12.2019, Amount-95.94 cr	108.5275 Cr. dated- 16.12.2011	11.12.15	90.1	92.88	87.4	1. Sewer Network-67.53KM 2. Raising Main - 6.00 km 3. Trenchless - 0.523 km 4. IPS 1 to 5 & MPS 5. STP - 10 MLD 6. House Connection - 2570 nos 7. Manhole - 3607 nos 8. Road Restoration -52680 sqm	1. Sewer Network-66.466 km 2. Raising Main-5.378 KM 3. Trenchless-431.1 Mtr 4. IPS-1&2 Civil work completed IPS-3 bottom plug casing completed IPS-4 1 in RCC casing completed IPS-5 civil work completed 5. STP-10 MLD 96 % 6. House Connection-2570 nos complete 7. Manhole-3381 nos Complete 8. Road Restoration- 8536.5 Cum	1. Sewer Network-66.559 km 2. Raising Main-5.708 KM 3. Trenchless-431.1 Mtr 4. IPS-1&2 Civil work completed IPS-3 bottom plug casing completed IPS-4 1 in RCC casing completed IPS-5 civil work completed 5. STP-10 MLD 96 % 6. House Connection-2570 nos complete 7. Manhole-3388 nos Complete 8. Road Restoration- 8548.5 Cum	Manhole, sewer line and Rising Main cleaning work is done in this month. Physical Progress -	100%	

1142

W

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

माह - मई, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value 4	AS per agreement Date of Completion 5	Fund Received 6	Total Expenditure 7	UC Sent 8	Main Component 9	Component Wise Physical Progress.			Physical Progress in % 13	Financial Progress in % 14
									Upto Previous Month 10	During the Month 11	Total Progress 12		
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम- M/s Nalanda Engicon Pvt Ltd	संश्लि-29.27 करोड़ letter no-2087, dated- 19.08.2016	संश्लि -31.90 10.02.2017	15.09.2020	29.52	29.395	29.16	OHT - 02 OHT - 02 Tubewell - 04 Pipe line - 37.002 km HSC - 15318 no. Road Restoration - 37.36 km.	2 No. 2 no. 4 no. 37.36 km. 16848 no. 37.36 km.	completed completed completed completed completed completed	completed completed completed completed completed completed	Completed Physical Progress - 100 %	92.14%
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम- M/s Nalanda Engicon Pvt Ltd	संश्लि-44.59 करोड़ Letter no- 1179, dated- 26.06.2018	संश्लि -44.98 26.08.2018 2.505 Cr. (S. Agr.)	31.12.2020	42.68	41.780	39.520	Pipe line - 98.605 km Claim Pipe Line - 7.452 km. HSC - 4900 no. Deviation HSC - 1000 Road Restoration - 98.625 km.	14 completed 98.625 km. 7.452 km. 4900 no. 1000 no. 98.625 km.	completed completed completed completed completed completed	completed completed completed completed completed completed	Physical Progress - 100 % including variation.	87.99%
3	मखदुमपुर जलापूर्ति योजना फेज- II संवेदक का नाम- गणधीपति कन्स्ट्रक्शन प्रा0 लि0	संश्लि-06.68 करोड़ पत्रांक- 130/08.03. 2018	संश्लि -6.68 Letter no- 06-10-2018	20.11.19	4.57	4.07	4.07	Tube well - 2 no. Pipe line 26.567 km Deviation Pipe Line - 4.6 km Deviation Tubewell - I HSC - 3133 No. Road Restoration - 26.567 km.	2 No. 26.567 km. 0 - 3133 No. 26.567 km.	completed completed 0.575 km. work in progress completed completed	completed completed 4.04 km. Work in Progress completed completed	एकसारनामित अवयवों को पूर्ण किया जा चुका है। अतिरिक्त स्वीकृति कार्य को यथाशीघ्र पूर्ण करने हेतु पत्रांक - 362, दिनांक - 07.09. 2022 द्वारा संवेदक को निर्देश दिया गया है। Physical Progress - 100 % of agreedement component.	60.90%

(Handwritten signature)

(Handwritten mark)

144

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

माह - मई, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01 Tubewell - 01 Pipe Line - 3.9 km HSC - 212 No. Road Restoration - 3.9 km.	1 1 3.9 km 216 no. 3.9 km.	Complete Complete Complete Complete Complete	Complete Complete Complete Complete Complete	Physical Progress - 100 % Agreemented Completed.	64.22%

W

148

माह - मई, 2023

144

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में मीरा देवी से अनुप साह बटोरन मंडल से विष्णुदेव यादव तक पी0सी0सी0 पथ एवं नाली निर्माण कार्य	0.15	0.14	15.02.2020				PCC Road - 300 m Drain - 300 m	Drain work completed.		Drain work completed	Physical Progress - 100 %	
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में फकीरा भाग से चौक भगत एवं रामजी साय से सरसुग मंडल तक पी0सी0 पथ एवं नाली निर्माण कार्य।	0.2	0.19	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 429m Drain - 412 m	Drain work completed.		work completed.	Physical Progress - 100 %	
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं-06 में पदाई साय से लेकर जवाहर मंडल तक आर0सी0सी0 नाला निर्माण कार्य।	0.2	0.19	15.02.2020				Drain work with cover 241 m	241 m. Drain work completed		50% work completed		
4	बड़हिया नगर पंचायत के बड़हिया सिमंत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आर0 सी0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.24135	0.2410	0.1864	PCC Road - 316m Drain Work 316 m	65 % work completed		work completed	Physical Progress - 100 %	
5	वार्ड नं0 01 में एन0एच0 80 जगदम्बा मील नोड से भाया कोथल बाढ़ के फुलवाडी होते हुए सागत अमीन के बथान तक आर0सी0सी0 नाला एवं पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.918	0.943	0.458	PCC Road - 488m Drain Work 488 m	Drain work completed.		work completed	Physical Progress - 100 %	
6	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर0सी0सी0 नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.271	0.2574	0.2574	PCC Road Drain Work 775 m	300 m drain work completed.		95 % work completed		
7	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुर दुर्गास्थान होते हुए बुहरचक पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.4322	0.4307	0.4307	PCC Road Drain Work 1048 m.	work in progress		65 % work completed		

2

D

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

मार्ह — मई, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Rs. In Crores	
									Upto Previous Month	During the Month	Total Progress	Physical Progress in %	Financial Progress in %
1	अमृत एवं राज्य योजना अंतर्गत जमालपुर जलामूर्ति योजना मै० गणधीपति कमन्डरियन प्रा० लि०	3	4	5	6	7	8	9	10	11	12	13	14
	पार्ट-ए०-3073.313 लाख, नगर विकास एवं आवास विभाग का ज्ञापक - अमृत-21-03/2015-185, दिनांक - 18.01.2019, पार्ट बी०-2502.016 लाख नगर विकास एवं आवास विभाग का ज्ञापक-2ब/जल००-01-01 /2019-79, दिनांक - 12. 02.2019, कुल राशि - 55. 75493 करोड़		59.3 Cr.	18.11.2021 EOT 30.09.2022	49.664	48.765	48.765	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of pipe. (2) pipe laying in ward no 1,2,3,4,5,6,7,8,9,11,12,13,14,1 5,16,18,20,21,22,23,25,26,28, 29,30,31,32,33,34,35 & 36 (3) 130143 mtr. Pipe laying work completed. 4) House connection 15864 Nos. in Ward no.- 1,2,3,4,5,6,7,8,9,11,12,13,14,1 5,16,18,20,21,22,23,24,28,29, 30,31,32,33,34 & 35 (Work in progress) 5) Road restoration 68694 mtr. (Work in Progress)	(1) Supply of pipe. (2) pipe laying in ward no 13, 14,15,30,35 & 36. (3) 1500 mtr. Pipe laying work completed. (4) House connection 251 Nos. in Ward no.- 6,7,13,14,15&2 3 (Work in progress) 5) Road	i) Pipe laying- 105.48 % Total length 131643 m ii) House Connection- 110.13 % Total House Connection 16128 Nos. (iii) Total Road Restoration- 70394 m & remaining 6000 m motarable done (work in Progress)	Physical Progress - 118 %	82.53%

W

B

L43

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Munger District**

माह - मई, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2) Name of Contractor - M/SIMC-JWIL Joint Venture	Rs. 217.79 BUIDCo/Yo- 1248/2019-140	Rs. 217.7972727 Crore, dated- 14.08.2020	20 Months (Date 13.04.22)	198.14	197.79	197.7900	Pipe Line - 331.75 km	Pipe Supply - 346 km.	11	Pipe Supply - 346 km.	Over all Physical progress 93%	90.81%
								HSC - 38921 Nos.	Pipe laying - 340.47 km	Pipe laying - 341.83 km			
								WTP - 1 Nos. (34 MLD)	Hydrotest - 338.602 km	Hydrotest - 340.672 km			
								OHT - 5 Nos. (11116 KL)	Road Restoration completed - 339.30 km	Road Restoration completed - 340.84 km			
								Floating Jetty - 1 Nos.	HSC Completed - 37122 No.	HSC Completed - 37611 No.			
								Water Meter - 25893 No.	Water Meter - 26327 No.				
								WTP - completed.	WTP - completed.				
									Floating Jetty - 94 %		Floating Jetty - 94 %		
									OHSR 5 nos. work in progress. -		OHSR 5 nos. work in progress. -		
									OHSR-1 - 78% completed		OHSR-1 - 78.14% completed		
									OHSR-2 - 94% completed		OHSR-2 - 95% completed		
									OHSR-3 - 98% completed		OHSR-3 - 99% completed		
									OHSR-4 - 77% Completed		OHSR-4 - 78% Completed		
									OHSR-5 - 98% completed		OHSR-5 - 99% completed		

2

4

142

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District

माह — मई, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress:			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1		AA&ES No. 5459 Cr. (UDHD Letter no.-131, dated- 09.03.2021)		Date of Start= 06.03.2020				Construction of 450mm*100mm*150mm deep HYTW	Completed	Nil	Completed	100%	
2		Rs. 6.545886						Construction of Pump House with Attendant Room	In Progress		In Progress	80%	
3		IS :- Rs. 6.53586 Cr. (M Cell no. 85, dated- 02.05.2019)	Dated-06.03.2022					Supplying & Installation of Submersible Motor Pump	Supplied but not installed		Supplied but not installed	60%	
4			Supplymentary agreement- 6.759 cr Date-16.11.2022	Date of Completion as per work plan given by contractor- 31.03.2023				Supplying & Installation of 63KVA Transformer	Supplied & installed but cable connection not done		Supplied & installed but cable connection not done	90%	
5	Nawada Nagar Parishad Water supply Scheme Phase-II (Revised)	Revised AA-12.6938 Cr UDHD letter no.-4417, dated-27.09.2022		05.12.2020	Rs. 6.87305 Cr.	Rs. 6.129 Cr.	Rs. 6.129 Cr.	Supplying & Installation of 100 litre Chlorinator	Supplied but not installed	nil	Supplied but not installed	60%	82.87%
6								Distribution System Work	30.715 km	0.48 km.	31.195 km	70%	
7								House Service Connection Work	5013	0	5013	64.40%	
8								Construction of Boundary Wall	110m	Nil	110m	100%	
9								Construction of Approach Road	Nil	Nil	Nil	0%	
10								Construction of main gate	Nil	Nil	Nil	0%	
11								Campus Development	Nil	Nil	Nil	0%	
								Zone 1, Block Campus	Earth removal work after pcc			15%	
								Zone 2 Purani Jail	PCC work completed for Raft Foundation			15%	
12								Zone 3 Nagar Thana	Road cutting, straightening and binding work in progress for bottom raft foundation.			15%	
								Zone 4, Dobhra Par	No progress in work after Pcc			15%	

B

191

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District

माह — मई, 2023

140

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	सासाराम स्ट्रॉम वाटर ड्रेनेज योजना फेज-1 संवर्धक का नाम - M/s Krushi Infras india pvt ltd.	राशि-38.52 पत्राक-307. दिनांक-25.03. 2017	राशि-38.19 16.11.2017	15.05.2019 As per time extension 31.12.2021	35.00	32.02	8	Drain 6.0 km	10	11	12	13	14
2	सासाराम जलापूर्ति योजना फेज-1 संवर्धक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72. पत्राक-484. दिनांक-20.02.2017	राशि-87.42. dated- 26.02.2018	25.02.2021 As per time extension 31.08.2023	75.00	75.000	75,000	Tube well - 6 Pump House - 6 D. Mains 131008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos. MESR - 1 Nos	Tube well-6 Complete Pump House-6 complete D-Mains-125000 m House Service connection -15033 NO's Overhead tank-4 complete. 1- work in progress (Kadiganj) OHT construction of Top dom steel banding work and shuttering work is going on) Sump house completed MESR Completed.	Drain 6.0 km	Drain 6.0 km	Work Completed. Physical Progress - 100 %	1. Top dom work is going on in Kadiganj OHT. 2. Direct water supply ward No 8,14,29 (P) 30,31,32,33,34, 35,36 Physical Progress - 98 %
3	सासाराम जलापूर्ति योजना फेज-1 संवर्धक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65. पत्राक-108. दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020 with time extension 30.06.2023	23.00	23.000	23,000	Tube well - 3 Pump House-3 D. mains - 58600m House Service connection- 7035NO's. Over head tank- Sulemanganj - foundation work is completed. 5th brace work is going on.	Tube well -3 complete Pump House-3 complete D. mains - 59760 m House Service connection- 7285 NO's. Over head tank- Sulemanganj - foundation work and brace work is completed. Ring beam and bottom dome is in progress. Sump House work is started in Gaulakshmi.	Tube well -3 complete Pump House-3 complete D. mains - 59760 m House Service connection- 7285 NO's. Over head tank- Sulemanganj - foundation work and brace work is completed. Ring beam and bottom dome is in progress. Sump House work is started in Gaulakshmi.	Tube well -3 complete Pump House-3 complete D. mains - 59760 m House Service connection- 7285 NO's. Over head tank- Sulemanganj - foundation work and brace work is completed. Ring beam and bottom dome is in progress. Sump House work is started in Gaulakshmi.	Direct Water Supply ward no. 14,29 (P) 30,31,32,33,36 I. Land for Sulemanganj OHT land is clear foundation work is completed. 5th brace work is going on. Physical Progress - 98.44 %	76.56%
4	खैरती डालमिया नगर जलापूर्ति योजना संवर्धक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86. पत्राक-484. दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020 with time extension 15.05.2023	84.82	84.51	79.03	Tube well - 17 Pump House - 17 D. mains 159106 m Overhead tank - 4 House service connection - 18341 nos. Sump house - 2 nos. Stand Post - 40	Tube well-17 complete Pump House-16 complete 1 under construction in plinth level. Over head tank -4 complete. D-mains 148000 m House Service Connection -17441 NOS Sump house 2 completed	Tube well-17 complete Pump House-16 complete 1 under construction in plinth level. Over head tank -4 complete. D-mains 148000 m House Service Connection -17441 NOS Sump house 2 completed	Tube well-17 complete Pump House-16 complete 1 under construction in plinth level. Over head tank -4 complete. D-mains 148000 m House Service Connection -17441 NOS Sump house 2 completed	ward no. - 6, 9 and 10 is in dalima area NOC is provided by dalima authority so work is not started in this word. Physical Progress - 97 %	95.38%
5	विक्रमगंज जलापूर्ति योजना फेज-1 संवर्धक का नाम-Suman Enterprises	राशि-3.2165 पत्राक- 140 / 15.03. 2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17175 House service connection- 1445 no.	D. mains 17175 House service connection- 1445 no.		Completed.	As per Agreement Physical Progress is 90.137% but work completed.	95.24%

140

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District**

माह - म 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Up to Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	औरंगाबाद जलापूर्ति योजना फेज- I सेवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P), & 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्रांक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.08.2021	29.870	29.810	28.504	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boundary wall 250 m (f) House service connection 3770 (g) Sump House - 1 (1080 Kl) (h) Stand Post -40	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos. (h) 20 no.		(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3781 nos. 100% W no. 04,10,11,12,13, 14 & 15 (g) 1 nos. (h) 20 no.	सात वार्डों में सभी घरों में नल का जल दिया जा रहा है। कार्य पूर्ण हो चुका है। Physical Progress - 100 %	91.38%
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101, 89397 कुल - 135. 433377 अमृत 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.				पूनीनिविदा प्रक्रिया में।	
3	दाउदनगर जलापूर्ति योजना फेज- II सेवेदक का नाम-Rajnish Vats	राशि-6.72 पत्रांक- 139/15. 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	6.745	6.4373	5.36 Crore utilization BTC Form-42A vide letter no.-424, dated- 23.09.2021	(a) Distribution main - 35755 M (b) stands post - 20 (c) house connection - 7064 Phase-I 936 ULB - 1645 Total HC 9645	(a) 35755 M (99.10%) (b) 20 Nos. (c) 4775/ 67%		(a) 35755 M (b) 20 Nos. (c) 5003/ 70.82% W. No. 01,06,07,08,09,10,11 1,12,13, 14, 15,16,17,18,19,20,21 1,22, 23,24&25 saturated Total - 21 ward.	गृह संयोजन कार्य पूर्ण करने में सेवेदक द्वारा विभिन्न कार्यों का हवाला देकर कार्य प्रारंभ नहीं किया जा रहा है। सिस्टम के कारण विगत एक वर्ष से तत्क्ष संशोधित करने की कार्रवाई लंबित है। Physical Progress - 90.27 %	53.95%

139

List of Project Buxar District

माह - मई, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	वस्कर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	30.04.2019 with time extension 30.06.2023	29.38	29.13	29.13	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed Trial Run	11	12	13	14
2	वस्कर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-24. 08.2018	23.08.2020 with time extension 31.08.2023	43.58	43.58	43.58	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921 m.	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 86609 m HSC-8921 no. Road Restoration - 86400 m.	-	Tubewell 9 ESR/OHSR- 4 Progress Distribution Pipe- 86609 m HSC-8921 no. Road Restoration - 86400 m.	Physical Progress - 100 %	90.95%
3	दुमराँव जलापूर्ति योजना फेज- II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.986	4.79	4.79	Distribution - 24750 HSC - 4579 no. stand post - 20 nos.	Distribution main-24750 m HSC-4579 no. stand post - 20 nos.	-	Distribution main- 24750 m HSC-4579 no. stand post - 20 nos.	Physical Progress - 100 %	84.45%
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II laosnd dk uke&R. Kumar & Associate	राशि-3.71 140 / 15-03-2018	3.79 22-10- 2018	21.10.19	3.705	3.657	3.19	Water supply	Distribution main-21107 m HSC-3216 nos	-	Distribution main- 21107 m HSC-3216 nos	Physical Progress - 100 %	96.30%

1158

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District

माह - मई, 2023

माह - मई, 2023														
Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %	
									Upto Previous Month	During the Month	Total Progress			
1	आरा नगर निगम जलापूर्ति योजना फेज-1 संवर्धक का नाम-गणधीपति कस्ट्रक्शन प्रोलिओ	संशि- 74417 Letter no- 421102-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020 with time extension 31.08.2023	72.73	72.730	63.00	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection- 25167Nos Approach road-270m Road Restoration - 122.310 km.	10	11	12	13	14	
									Tube bell-7 no (1 no extra) Pump House 6 no. + 1 no. ext. completed. Staff Quarter-0 nos Distribution main-132946 m Pump Motor-6 nos+ 1 no. ext. Transformer-6 nos OHT-3 nos complete and 1 no. in progress. Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 25167 Nos Approach road- 20 m Road Restoration - 123.585 km.		Tube bell-0 Nos Pump House-0 nos Staff Quarter-0 nos Distribution main-0m Pump Motor-0 nos Transformer-0 nos Over head tank - Top dome at bihari mill casted. Finishing work is to be done. Chlorinator room-0 Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection-0 Nos Approach road-0 m		Tube bell-7 no (1 no extra) Pump House 6 no. + 1 no. ext. completed. Staff Quarter-0 nos Distribution main-132946 m Pump Motor-6 nos+ 1 no. ext. Transformer-6 nos OHT-3 nos complete and 1 no. in progress. Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 25167 Nos Approach road- 20 m Road Restoration - 123.585 km.	90.92%
2	आरा नगर निगम जलापूर्ति योजना फेज-2 संवर्धक का नाम-गणधीपति कस्ट्रक्शन प्रोलिओ	संशि- 5349 Letter no- 108.17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020 with time extension 31.03.2023	47.46	47.46	39.38	Tubewell-8 nos. Pump house- 6 nos. complete Staff quarter-2 nos. Distribution Main- 67456.40m Pump-Motor-8 nos. Transformer-8 nos. Overhead Tank-4 nos. chlorinator room/chlorinator-8 nos. Stand Post-35 nos. Boundry Wall-850m Main Gate- 8 nos. Approach Road-400 m House Service Connection-10021 Road Restoration - 66.267 km.					88.00%	
									Tubewell-6 nos. complete Pump house- 6 nos. complete and 1 no. in progress. Staff quarter-0 nos. Distribution Main- 69000.4 m Pump-Motor-6 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 2 in progress at chandawa and balotra chlorinator room/chlorinator-5 nos. Stand Post- 00 nos. Boundry Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection- 9929 Road Restoration - 66.266 km		Tubewell-0 nos. Pump house- 0 nos. Staff quarter-0 nos. Distribution Main-531m Pump-Motor-0 nos. Transformer-0 nos. Overhead Tank- At Chandwa OHT shuttering & reinforcement of bottom dome completed and fuoundation cutting at Balotra OHT completed. chlorinator room/chlorinator-0 nos. Stand Post-00nos. Boundry Wall-0 m Main Gate- 0 nos. Approach Road-00 m House Service Connection-31 no.		Tubewell-6 nos. complete Pump house- 6 nos. complete and 1 no. in progress. Staff quarter-0 nos. Distribution Main- 69531.4 m Pump-Motor-6 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 2 in progress at chandawa and balotra chlorinator room/chlorinator-5 nos. Stand Post- 00 nos. Boundry Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection- 9991 Road Restoration - 66.266 km	88.00%

1182

1182

List of Project Bhagalpur District

मार्च - सित्त, 2023

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AAIES With Ref. & Date; (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
			For Pkg-01 Rs. 25.15 Cr. Date - 19.09.2020	EPC - 23.06.2021 O/M - 22.06.2026					Tubewells - 18 nos completed. Phase-1, Package-01- Tubewell-03 nos, OHSR-03 nos (Housing Board, TMBU and Thakurbari completed). Distribution Network-24.286 km out of 23.32 km (Target). Rising main-165m out of 165m. Monitoring Station-08 nos out of 08 nos. Road Restoration (New/Old)- 35.450 km out of 38.263 km. HSC-9069 nos out of 8861 Phase-1, Package-02-Tubewell-09 nos out of 10 nos. Partially Constructed OHSR-03 completed. Construction of 05 OHSR-03 OHSR work in progress. 02 OHSR-01 design is awaited and 01 old steel pantanki in progress (route diversion). Refurbishment of 02 OHSR- Ghaniagar safe structurally. Gosala- Not safe. Distribution Network-135.729 km out of 153.51 km. HSC-22032 out of 30562. Phase-01, Package-03-Tubewell-08 out of 10 nos. Partially Constructed OHSR-02 completed and 01 OHSR in progress. Constructed of 05 OHSR-03 OHSR - work in progress. 01 OHSR drawing awaited and 01 OHSR drawing awaited. Refurbishment of 02 OHSR-CTS-E Safe and Ishakchak- Safe. Distribution Network-123.750 km out of 127.03 km. HSC-28060 nos out of 29198	CSC - Work completed OHSR - Alliganj - Soil test completed design is awaited Manikarkar - route diversion work is in progress Work is not started due to land dispute at Brahepura- Drawing awaited CTS-P- Top dome steel binding under progress			
	Bhagalpur Water Supply Project - I Kevadiya Construction Pvt. Ltd Vijji Rana Sorahya Infra Pvt. Ltd (KCPL- VRS JV)	Rs. 493.00 Cr. Letter No - 1153, Date - 01.07.2013	For Pkg - 02 Rs. 101.80 Cr. Date -19.09.2020	EPC - 23.03.2022 O/M - 22.03.2027	Rs. 135.86 Cr.	Rs. 139.185 Cr. Including RCD & Railway payment	Rs. 139,185 Cr. (till date)	Tubewells - 19 nos Rising Main - 5750 m OHSR - 19 nos. Distribution Network - 312.84 km HSC - 68200 nos. Refurbishment of Existing water Treatment Plant O&M - 5 Yrs	Phase-1, Package-02- Tubewell-09 nos out of 10 nos. Partially Constructed OHSR-03 completed. Construction of 05 OHSR-03 OHSR work in progress. 02 OHSR-01 design is awaited and 01 old steel pantanki in progress (route diversion). Refurbment of 02 OHSR-Ghaniagar safe structurally. Gosala- Not safe Distribution Network-135.163 km out of 153.51 km HSC- 21898 out of 30562. Phase-01, Package- 03-Tubewell-08 out of 10 nos Partially. Constructed OHSR-02 completed and 01 OHSR in progress Constructed of 05 OHSR-03 OHSR- work in progress. 01 OHSR drawing awaited and 01 OHSR drawing awaited Refurbment of 02 OHSR-CTS-E Safe and Ishakchak- Safe. Distribution Network-122.690 km out of 127.03 km . HSC-27730 nos out of 29198				

126

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per Agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Up to Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
								WTP - 1 no.	WTP - Work in progress.		WTP - Work in progress.	INTAKE-18 M Sinking completed, Jackwell-100% sinking completed, WTP Inlet chamber: Civil Work completed Raw Water Measuring channel: Civil Work completed Partial Flume Distribution Chamber: Flash Mixer - Civil Work completed Guard room-Civil Work Completed Floculator Tank - 01&2 - 03rd Lift completed, Tank-02 & 4 - 04th Lift Work in Progress Common wall: - Tank 1 & 2 - 3rd lift completed Tank 3-4 flocculator & plate settler 2nd lift completed Partition wall - Tank 1,2,3 - partition wall and outer wall completed Partition wall between Tank 3&4 - 1st lift complete Inlet channel: tie rod cutting, chipping & finishing WIP, Tank-4: side wall reinforcement work in progress Plate Settler Clarifier: 80% Civil work completed, Tank 1,2,3&4 - Base rail complete, Partition wall 1,2 & 3 complete Tank 02 - outer wall reinforcement work, valve pit reinforcement and shuttering in progress. Sludge chamber - Reinforcement & shuttering WIP, Tank 3&4 common wall 2nd lift reinforcement & shuttering WIP, Tank 1 area channel slab concreting complete, desludging and curing WIP, Tank 1 area outlet channel outer wall 2nd lift ready for casting Rapid Gravity Filter: 30% Civil work completed, Filter Gallery - outer wall (west side) 1st lift completed, Bypass channel column (west side) 7 out of 13 1st lift complete, Filter gallery rail 90% complete (Panel 6 50% balance) filter bed 1(south) - outer wall (south/west) up to filter bed slab level complete, filter bed 2(south) - outer wall (south) up to filter bed slab level complete, partition wall filter bed 1 - dwarf wall - casting in progress (90%), reinforcement in progress for filter bed 2, Panel 5&6 - excavation in progress, Panel 3&4 - PCC in progress, Back wash channel - (south) 60% Rail completed, PCC complete 75%, Excavation for back wash channel(south) in progress Sand filter inlet channel - Column 2nd lift completed, L T sub-station - 25% Civil work complete, Column casting and curing work in progress, Chemical House - 20% Civil work complete, column up to Lined level casting complete, Stair work up to 1st Floor completed, Floor PCC complete Chlorine Building: 30%, Civil work completed, First floor Slab completed, Grate slab work in progress, Column completed up to	
								Twin D Type Intake wall - 141 MLD - 47.99 % work completed - 16 mtr Well sinking done, Casting work Completed for 2,000 Mtr lift.		0.54	Twin D Type Intake wall - 141 MLD - 54 % work completed - 18 0 mtr Well sinking done, Reinforcement & Shuttering work for 2,000 Mtr lift.		
								Jack well - 1 no	Jack well - 93 % work completed , 21.5 mtr sinking done (Sinking Level Wall Casting Completed)	0.93	Jack well - 93 % work completed , 21.5 mtr sinking done (Sinking Level Wall Casting Completed)		
2	Bhagpur Water Supply Project - 2 M/s VA Tech Wahag Limited.	Rs. 253.57 Cr. Letter No. - 2010 Date - 04/09/2017	Rs. 277.59 Cr. Date - 17/06/2020	EPC - 31.12.2022 O/M - 01/07/2032	Rs. 160.43 Cr.	Rs. 166.562631 Cr. (including 8.34 Cr. Mobilisation Advance & RCD and Railway Payment.	Rs. 166.562631 Cr. 8 Cr (till date)	Clear Water Reservoir - 95 MLD - Raft Completed, Wall - Column Casting and Peripheral Wall 70% in Completed, Pump House Raft and 2nd Lift Wall Completed. Tie beam casting in progress, CCT inlet channel - Top & bottom slab casting complete. Baffle wall- tank 1 complete up to 2nd lift. Work in Progress	0.4	Clear Water Reservoir - 95 MLD - Raft Completed, Wall - Column Casting and Peripheral Wall 70% in Completed, Pump House Raft and 2nd Lift Wall Completed. Tie beam casting in progress, CCT inlet channel - Top & bottom slab casting complete. Baffle wall- tank 1 complete up to 2nd lift. Work in Progress	Clear Water Reservoir - 95 MLD - outer wall - East, south west side complete up to final height. Partition wall completed up to slab level CWR pump house: - Outer wall (north/east/west) 1st lift curing, 2nd lift ready for casting (south side balance), Outer wall(south) 2nd lift casting complete, Outer wall(south) area backfilling in progress Baffle wall - tank 1 complete up to 2nd lift and Tank - 2 - 1st lift complete. Balance channel wall 1st lift (CCT tank side) reinforcement and shuttering work in progress		
								Transmission Main - Clear Water Rising Main- 24.074 km, pipe laid (28.60 km, pipe received at site), Raw Water Rising Main- 2.185 km out of 5.67 km (3.1 km NOC awarded from NH),Hydro Test Work in Progress		CWRM- 83% RWRM- 85% (AS per Front of 5.67 km Available)	Transmission Main - Clear Water Rising Main- 24.185 km, pipe laid (28.60 km, pipe received at site), Raw Water Rising Main- 2.185 km out of 5.67 km (3.1 km NOC awarded from NH),Hydro Test Work in Progress		

Qing L
Jingling

बिहार शहरी आधारभूत संरचना विकास निगम लि०

Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

RajaPur P ul West Boring Canal Road, Patna- 800 001

Contact : +0612- 2558412

Email - uidbuidco@gmail.com, Website : <http://buidco.in>

CIN - U45200BR2009SGC014600



ISO9001:2008, 14001:2004

बुडको /

दिनांक-

सेवा में,

नोडल पदाधिकारी,
SPMG, Bihar.

विषय: नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की माह:- मई 2023 का अद्यतन प्रगति प्रतिवेदन संलग्न कर आवश्यक कार्रवाई हेतु सम्प्रेषित की जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन,

ह०/-

मुख्य महाप्रबंधक,
बुडको, पटना।

ज्ञापक:- 2740

दिनांक:- 07/6/23

1. प्रतिलिपि:- टीम लीडर, एस.पी.एम.जी., बिहार को सूचनार्थ एवं आवश्यक कार्रवाई प्रेषित।
2. प्रतिलिपि:- परियोजना निदेशक (असैनिक), आयोजन, निरूपण एवं अनुश्रवण, बुडको को सूचनार्थ एवं अद्यतन प्रगति प्रतिवेदन की प्रति संलग्न कर अग्रेत्तर कार्रवाई हेतु प्रेषित की जा रही है।


मुख्य महाप्रबंधक,
बुडको, पटना।

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (STP Beur, BUIDCo) (Progress report for the month of May-2023)

Sl. No.	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount / Date (Rs. In Cr.)	As per agreement date of completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall Physical progress (In %)	Main Component	Total Progress	Beur STP Man Days	Remarks
1	Beur STP 43 MLD	M/s Voltas Limited And GAA - Germany JV,	58.16 74.29	77.85 Cr. (C cost- 47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	05.10.2019	62.16	Work - 49.62 Escalation - 2.79 O&M-5.33 Centage - 7.49 other expenses - 1.28 Centage-3.14 Total -82.16	100%	5BR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Receiving Chambers	Work is completed & O&M work in progress.	633	DData May 2023 :- Inlet flow -19.02 MLD Inlet BOD -87.3 mg/l Inlet COD - 194.5 mg/l Inlet TSS - 101 mg/l Outlet flow -18.71 MLD Outlet BOD - 7 mg/l Outlet COD - 25 mg/l Outlet TSS - 10 mg/l Fecal Coliform - 112 cfu

Adh

133

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (Sewerage Network, Beur, BUIDCO.) (Progress Report as on May -2023)

Component wise physical Progress												
Sl. No.	Name of Project & Name of Contractor	AA & ES GOI/GoB (Rs. In Cr)	Agreement Amount / Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project Expenditure (Including State Share) (Rs. IN Cr.)	Overall Physical progress (In %)	Main Component	Up to Previous Month	During the Month (up to 30 th Apr)	Total Progress	Remarks/Issues In Execution
1		3	4	5	6	7	8	9	10	11	12	13
1	Beur Sewerage Network, Patna M/s L&T	225.77 394.89	398.40 Cr. (C Cost - 371.48 Cr. and O&M Cost - 26.92 Cr.) 30-03-2017	31.10.2020 (3rd EOT granted till Oct-2022)	360.57	O&M- 0.47 Work - 304.51 Escalation - 32.86 House Conn.-2.79 Centage - 7.62 other expenses -12.31 unadjusted mob.-0 Total - 360.57	100%	Survey	1	-	1	1. O&M is under progress. 2. Manholes Cover getting buried and damage during road restoration by other agency.
								Sewer Network -158 km.	158.00	-	158.00	
								Tapping of existig network -22	22	0.00	22	
								Commissioning -158 km.	141.00	10.00	151.00	
								Manhole - 6444 No.	6444	0.00	6444	
								Road Restoration - 158 km.	158.00	0.00	158.00	
								House Connection Pit - 8650 n	8630	20.00	8650	
								House Hold Connection - 9000	8970	30.00	9000	
									Overall Physical Progress		100%	

Ball Bi

132

Bihar Urban Infrastructure Development Corporation Ltd.

May, 2023

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Col/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Manpower Engaged in May '23 (in nos.)	Main Component	Component wise physical progress		
										Up to Previous month	During the Month	Total Progress
1	2	3	4	5	6	7	8		9	10	11	12
1	Karmalichak STP 37 MLD M/s Universal MEP Projects & Engineering Services Limited And GAA - Germany IV,	77.04 90.94	Total - 73.61 C Cost - 44.11 O&M C. Cost - 29.50	05.10.2019	59	Work - 47.85 Escalation - 2.47 Centage - 2.98 other expenses - 1.24 O&M - 4.47 Total - 59.00	100%	556	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Stilling Chambers	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	May Data :- Inlet flow - 29.85 MLD Inlet BOD - 106.7 mg/l Inlet COD - 190.2 mg/l Inlet TSS - 104.87 mg/l Outlet flow - 29.75 MLD Outlet BOD - 7.6 mg/l Outlet COD - 42.7 mg/l Outlet TSS - 16.48 mg/l Outlet F.C. - 95.38 MPN/100ml

Paul Singh

151

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Karmalchak Sewerage Network Project.

Month : May '2023

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in May'23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Karmalchak Sewerage Network	M/s VA Tech Wabag Ltd.	277.42 284.39	253.98 Cr. (Cost-241.02 Cr. and O&M Cost- 12.96 Cr.) 11-05-18	20.05.2021 15.12.2022 (Amended date)	349.28	Work - 206.01 Escalation - 53.95 House Conn.-13.46 Centage - 6.93 other expenses - 68.93 unadjusted mob.-0 Total - 349.28	99.38%	674	1.Sewerage Network(K.M) 2.Rising Main(K.M) 3.Manhole(Nos.) 4.Tapping of Existing Network-(K.M) 5.Road Restoration(K.M) 6.House Connection Pit(Nos.) 8.House Connection(Nos.) 9.Commissioning of Network(K.M) 10.STP-1 Total Progress(100%) & MLD- ? a)SBR Tank(100%) b)CCT(100%) c)Sludge Holding Tank(100%) d)Chlorination tank(100%) e)Grit Chamber(100%) f)Admin Building(100%) g)MPS(100%) h)E/M Work(100%) 11.STP-2(100%) & MLD- ? 12.SPS/PS-1(100%) & MLD- ? a)SPS/PS-2(100%) & MLD- ? b)SPS/PS-3(100%) & MLD- ? c)SPS/PS-4(100%) & MLD- ? d)SPS/PS-5(100%) & MLD- ? 13.I&D Work-1(100%) 14.I&D Work-2(100%) 15.I&D Work-3(100%) 16.I&D Work-4(100%)	96.526	0	96.526	Network Completed, Commissioning under Progress. SPS in progress, SPS progress hampered due to area constraint.
											1.32	0	1.32	
											3612	0	3612	
													0	
											79.518	0.120	79.638	
											26361	21	26382	
											33568	0	33568	
											19.40	1.25	20.65	

130

Signature

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (60 MLD STP & Adjoining Network Saidpur, BUIDCo) (Progress report for the month of May-2023)

Sl. No.	Name of Project	Name of Contractor	AA & ES Govt/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per agreement date of completion	Fund Received (Rs. In Cr.)	Fund Expenditure	Overall physical progress (in %)	Main Component	Total Progress	Remarks
1	Saidpur STP 60 MLD	M/s Toshiba Water Solutions Private Limited And EWS Infracon – JV	184.93 201.57	188.186 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	As per agreement date of completion is 05.04.2020 and actual date of completion is 31.03.2021	174.89	O&M- 4.14 Work - 151.17 Escalation- 10.92 Centage - 5.87 Other expenses 2.79 Total - 174.89	100%	Receiving Chambers Main Pumping Station Grit Chamber SSR Basin Chlorination Contact Tank Sludge Thickener Tank Chemical Building Blower Building Staff Qtr MCC Room Admin Building & 55 km adjoining network	Work is completed & O&M work in progress.	Inlet & Outlet Data May-2023:- Inlet flow - 36.82 MLD Outlet flow - 36.43 MLD Inlet TSS - 270 mg/l Inlet BOD - 212 mg/l Inlet Fecal Coliform - 484 mpn/100 ml Outlet BOD - 7.2 mg/l Outlet COD - 28.4 mg/l Outlet TSS - 7.58 mg/l Outlet total phosphate - 0.89 mg/l Outlet Fecal Coliform - 102 mpn/100 ml

Day

129

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Saldpur Sewerage Network

Month : May '2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in May'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks
											Upto Previous Month	During this Month	Total Progress	
1	Saldpur Sewerage Network	L&T Construction	268.62 426.71	431.21 (C Cost - 399.55 Cr and O&M Cost - 31.66 Cr) 31.01.2018	29.01.2021 (EOT granted till 31.12.2022)	478.03	O&M- 0.74 Work - 382.45 Escalation- 61.87 House Connection- 1.96 Centage - 8.68 Other expenses - 22.33 unadjusted Mob- 0 Total - 478.03	100.00%		1.Sewerage Network(K.M) - 117.4	337.4		117.4	All works have been completed till 31.12.2022. O&M work in progress.
										2.Rising Main(K.M) - 6	6		6	
										3.Manhole(Nos.) - 4210	4210		4210	
										4.Tapping of Existing Network(K.M) - 45	45		45	
										5.Road Restoration(K.M) - 123.4	123.4		123.4	
										6.House Connection Pft(Nos.) - 3105	3105		3105	
										8.House Connection(Nos.) - 7208	7208		7208	
										9.Commissioning of Network(K.M) - 117.4	117.4		117.4	
										12.SPS/IPS-1(100%) & MLD- 20.63	100%		100%	
										a)SPS/IPS-2(100%) & MLD- 18.58	100%		100%	
										b)SPS/IPS-3(100%) & MLD- 24.66	100%		100%	

[Signature]

128

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (Patna City Circle, BUIDCo)

Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	Full Capacity	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Manpower Engaged in May '23 (in nos.)	Overall physical progress (in %)	Main Components	Remarks May 2023
Pahari Sewerage Treatment Plant, Patna M/s VA Tech Wabag	191.62 197.797	147.64 Cr. (C.cost-84.20 Cr. and O&M Cost- 63.44 Cr.) 09-05-18	60MLD full capacity 3 SBR (20 MLD Each)	Original - 09.11.20 EOT granted till 5th October 2022)	117.30	Work - 97.49 Escalation - 13.42 Contingent - 5.42 Other expenses - 0.98 Unadjusted Mob. - 0 Total - 117.30	Total No. of Staffs- 15 O&M Incharge-1 Electrician-3 Lab Chemist-1 Scada Operator-2 Helper-3 Fitter-1 Instrumentation Engineer-1 Mechanical engineer-1 Field Operator-2	100 % Design and Build work Completed. O&M Work started from 24-02-2023	Design and Build work Completed O&M Work started from 24-02-2023	Avg. Inlet= 1)Flow=9.26 MLD 2)Bod=128.57mg/l 3)Cod=244.5mg/l 4)TSS=157.59mg/l Outlet= 1)flow=8.33 MLD 2)Bod=7.40 mg/l 3)TSS=15.37mg/l 4)Fecal=107.77MPN/100ml

2024

127

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme :- Pahari Zone - IV A(S)

Month : May - 2023

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (In %)	Manpower Engaged in May'23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks
											Upto Previous Month	During this Month	Total Progress	
1	Survey, review the designs, redesign where necessary and build new sewerage network of about 88 km length including survey, design, construction of 1 no. Pumping Station and all appurtenant structures, and operation & maintenance of sewerage network and pumping station for a period of 15 years at Pahari (Zone IV A (S)) in Patna, State of Bihar, India.	M/S EMS LIMITED (Formerly EMS Infracon Pvt. Ltd.)	184.86 190.908	167.80 Cr. (C cost- 144.86 Cr. and O&M Cost- 22.94 Cr.) 11-05-18	11.05.2021	204.97	O & M-1.55 Work - 178.38 Escalation - 16.55 Centage - 5.73 Other expenses - 2.76 Total - 204.97	100% Completed and Operation Maintenance in progress from 29th January 2022	24 Nos. (4 Technical, 1 Electrician, 3 Operator, 3 Supervisor, 1 Engineer, 1 Security Guard, 2 office staff, 6 Swipper, 3 Driver	1.Sewerage Network(K.M)-87.97	92 KM	0	92 KM	O & M under progress from 29th Jan'2022.
										2.Rising Main(K.M)	0.050 KM	0	0.050 KM	
										3.Manhole(Nos.)-3270	3500 Nos	0	3500 Nos	
										4.Tapping of Existing Network-(K.M)	3.43 KM	0	3.43 KM	
										5.Road Restoration(K.M)-87.97	92 KM	0	92 KM	
										6.House Connection Pit(Nos.)-10650	6207	0	6207	
										8.House Connection(Nos.)-7660	7660	0	7660 Nos.	
										9.Commissioning of Network(K.M)-87.97	92 KM	0	92 KM	
										10.STP-1 Total Progress(100%) & MLD- ?	NA		NA	
										a)SBR Tank(100%)	NA		NA	
										b)CCT(100%)	NA		NA	
										c)Sludge Holding Tank(100%)	NA		NA	
										d)Chlorination tank(100%)	NA		NA	
										e)Grit Chamber(100%)	NA		NA	
										f)Admin Building(100%)	NA		NA	
										g)MPS(100%)	NA		NA	
										h)E/M Work(100%)	NA		NA	
										11.STP-2(100%) & MLD- ?	NA		NA	
										12.SPS/IPS-1(100%) & MLD- ?	1 Nos-100 % / 17.24 MLD	0	1 Nos-100 % / 17.24 MLD	
										a)SPS/IPS-2(100%) & MLD- ?	NA		NA	
										b)SPS/IPS-3(100%) & MLD- ?	NA		NA	
										c)SPS/IPS-4(100%) & MLD- ?	NA		NA	
										d)SPS/IPS-5(100%) & MLD- ?	NA		NA	
										13.I&D Work-1(100%)	NA		NA	
										14.I&D Work-2(100%)	NA		NA	
										15.I&D Work-3(100%)	NA		NA	
										16.I&D Work-4(100%)	NA		NA	

126

Dr. [Signature]

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Development of Sewerage Treatment Plant & Sewerage Network facilities in Digha Zones of Patna, Bihar

MONTH: May- 23

Sl.No	Name of Project	Name of Contractor	AA & ES Govt/Gos (Rs. In Cr.)	Agreement Amount/Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall Physical progress (in %)	Manpower Engaged in May 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue In Execution
											Upto Previous Month	During this Month	Total Progress	
1	Development of Sewage Treatment Plant & Sewerage Network facilities in Digha Zones of Patna, Bihar	M/s VA Tech WABAG Ltd.	824 836.44	1187.86 Cr. 30-12-2019 (Digha & K Bahg combined agreement value)	29.08.22	198.83	Work - 85.02 Escalation - 14.32 Contage - 3.90 other expenses - 0.41 Unadjusted Mob Adv- 95.17 Total -198.83	35.39%	247	1. Sewerage Network- Digha - 303 Km	112.41	3.74	116.15	Revised BOQ needed
										2. Rising main Digha- 5.696 Km	0.68	0.34	0.50	(OT applied for 641 days Work Band has approved 130 days
										3. Manhole in Digha - 11314 Nos	3801.00	96.00	3899.00	
										4. Road Restoration in Digha- 300 Km	90.67	2.64	93.31	
										5. House Connection PH- Digha (32248 Nos.)	0.00	308.00	308.00	
										6. Pipe laying for Secondary sewer (322460 Rm)	31520.6	2909.40	34430	
										7. Commissioning of Digha Network (303 K.M)	0.00	0.00	0.00	
										8. SPS (DIGHA)				
										1) SPS A - (100%) & 104 MLD- Digha	17.0%	0.0%	17.0%	Indicators not yet removed like- Fire Alarm, Electrical Alar.
										2) SPS B - (100%) & 103 MLD- Digha	24.0%	0.0%	24.0%	Indicators not yet removed- Electrical Post & with live Electrical Cable etc.
										9. STP Digha -100 MLD (100%)	34.75%	5.41%	40.16%	
										Inlet Chamber, Mechanical Fine Screen, Manual Screen Channel (100%)	22.54%	0.00%	22.54%	Piling work completed, excavation/ pile chipping work in progress.
										Grit Chamber (100%)	21.90%	0.00%	21.90%	Piling work completed, excavation/ pile chipping work in progress.
										Primary clarifier (100%)	22.17%	0.00%	22.17%	Piling work completed, excavation/ pile chipping work in progress.
										Aeration tank (100%)	48.90%	15.85%	64.75%	Base rft completed, wall lifting (10%) in progress.
										Secondary clarifier (100%)	20.75%	0.00%	20.75%	Base rft completed, wall lifting (10%) in progress.
										Aeration blower building	22.51%	0.00%	22.51%	
										Chlorine contact tank (100%)	22.54%	22.54%	45.08%	Base rft completed, wall lifting preparation work in progress.
										Chlorine building & Fire water Pump house (100%)	0.23%	0.00%	0.23%	
										RAS Sump & Secondary Sump Pump (100%)	0.00%	0.23%	0.23%	Piling work done.
										Digester feed sump & PH (100%)	23.40%	0.00%	23.40%	
										Anaerobic digester (100%)	33.05%	0.00%	33.05%	MCC base rft (8) in progress and 1st lift rft work in progress.
										Digester control building cum centrifuge sump and PH (100%)	23.60%	0.00%	23.60%	
										Centrifuge building	0.00%	23.20%	23.20%	Piling work done.
										Biogas Soudier and	0.00%	37.50%	37.50%	Piling work done.
										Admin building (100%)	23.40%	0.00%	23.40%	
										10. Sewage Pipelines (I&D)				
										Mandrit Nalla to SPS A (100%)	51.05%	23.83%	74.89%	First lay and backfilling work in progress.
										Rajapur Nallah to SPS A (100%)	40.84%	0.00%	40.84%	
										Kurjaur Nalla to SPS B (100%)	85.59%	8.47%	94.07%	First lay and backfilling work in progress.
										Rising main SPS A to STP (100%)	80.75%	2.87%	83.62%	First lay and backfilling work in progress.
										Rajapur - Arandiburi Nalla Tapping (I&D) (100%)	0.00%	0.00%	0.00%	
										Kurjaur Nalla Tapping (I&D) (100%)	0.00%	0.00%	0.00%	
										E&M Works (Supply + Erection) (100%)	19.16%	4.20%	23.36%	All procurement items completed as per M-2 Plan

Ball
Ray

1125

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Development of Sewerage Treatment Plant & Sewerage Network facilities in Kankarbagh Zones of Patna, Bihar

Month : January 2023

MONTH: May-23

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (In %)	Manpower Engaged in May23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Development of Sewerage Treatment Plant & Sewerage Network facilities in Kankarbagh Zones of Patna, Bihar	M/s VA Tech WABAG Ltd.	578.89 588.8786	1187.86 Cr. 30-12-2019 (Diga & K Bagh combined agreement value)	29.08.22	45.41	Work - 37.18 Escalation - 6.34 Centage - 1.60 other expenses - 0.29 Total -45.41	28.08%	105	1. Sewerage Network - Kankarbagh- 150 Km 2. Rising main Kankarbagh- 5.515 Km 3. Manhole in Kankarbagh - 5219 Nos 4. Road Restoration in Kankarbagh- 150 Km 5. House Connection Pit -Kankarbagh (11808 Nos.) 6. Pipe laying for Secondary sewer (188080 Rm) 7. Commissioning- Kankarbagh (150 Km) 8. SPS (KANKARBAGH) 1. SPS A-(100%) & 93 MLD- Kankarbagh 2. SPS B-(100%) & 110 MLD- Kankarbagh 9. STP -Kankarbagh (50 MLD) Inlet Chamber, Mechanical Fine Screen, Manual Screen Chamber Grit Chamber (100%) Primary clarifier (100%) Aeration tank (100%) Secondary clarifier (100%) Chlorine contact tank (100%) Chlorine building & Fire water Pump house (100%) RAS Sump & Secondary Scum Pump (100%) Digester feed sump & PH (100%) Anaerobic digester (100%) Digester control building cum centrifuge sump and PH (100%) Centrifuge building (100%) Bio gas holder (100%) Bio gas scrubber area (100%) Admin building (100%) 10. Pipelines (I&D) (100%) Sewage Pipelines (I&D) (100%) Outfall pipe line work Jogipur Nalla Tapping (I&D) (100%) EBM Works (Supply + Erection) (100%)	48.52	1.18	49.70	Revised BOQ Awaited
											0.0	0.00	0.0	
											1600	23.00	1623	
											42.671	0.27	42.939	
											0.0	2.00	2.0	
											10463	101.10	10564	
											0.0	0.00	0.0	
											5.0%	0.0%	5.0%	Shifting of Water Pipe Line is Balance
											9.0%	0.0%	9.0%	Work Stopped due to local land dispute
											29.94%	4.87%	34.81%	
											21.28%	0.00%	21.28%	
											22.03%	0.00%	22.03%	
											22.10%	0.00%	22.10%	
											42.97%	0.00%	42.97%	Base raft completed, Wall work in progress.
											16.60%	0.00%	16.60%	
											22.00%	0.00%	22.00%	Base raft completed, wall work in progress.
											6.57%	0.00%	6.57%	Piling work in progress
											22.00%	0.00%	22.00%	
											23.40%	0.00%	23.40%	
											10.00%	0.00%	10.00%	Digester-Biore raft preparation work in progress
											0.00%	0.00%	0.00%	Digester & piling work in progress.
											0.00%	0.00%	0.00%	Piling work in progress
											0.00%	0.00%	0.00%	Piling work in progress
											2.09%	0.00%	2.09%	Piling work in progress
											21.99%	0.00%	21.99%	
											77.90%	0.00%	77.90%	Pipe lay work in progress.
											0.00%	0.00%	0.00%	
											22.58%	0.00%	22.58%	All procurement items completed as per M-2 Plan

124

Ball
Raj

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Pahari Zone-V Sewerage Network

Month : May '2023

S.No	Name of Project	Name of Contractor	AA & ES Go/Gob (Rs. in Cr.)	Agreement Amount /Data (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in May'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Pahari Zone-V Sewerage Network	Shapoorji Pallonji And Company Private Limited	356.37 /372.755	364.90 Cr. (C cost- 318.18 Cr. and O&M Cost-46.72 Cr.) 25-04-18	24-04-2021	290.31	House Connection- 1.17 Work - 232.54 Excavation - 21.56 Centage - 6.52 Other expenses - 23.93 Unadjusted Mob - 4.60 Total - 290.31	99.93%	115	1.Sewerage Network(K.M)-104.03	103.773	0.189	103.962	1. 2nd EOT approval Pending.
										2.Rising Main(K.M)-N.A				2. SPS-8&M Work-Trial Run Completed & Commissioning Under Held up due to Non availability electrical Connection
										3. Manhole(Nos.)-3345	0	0	0	
										4.Tapping of Existing Network-16.92 K.m	3297	16	3313	
										5.Road Restoration(K.M)-104.03	9.129	0	9.129	
										6.House Connection Pit(Nos.)-19000	101.478	0.543	102.021	
										8.House Connection(Nos.)-22855	12885	477	13362	
										9.Commissioning of Network(K.M)-104.03	15092	448	15541	
										10.STP-1 Total Progress(100%) & MLD-N.A	0	0	0	
										a)SBR Tank(100%)	0	0	0	
										b)CCT(100%)	0	0	0	
										c)Sludge Holding Tank(100%)	0	0	0	
										d)Chlorination tank(100%)	0	0	0	
										e)Grit Chamber(100%)	0	0	0	
										f)Admin Building(100%)	0	0	0	
										g)MPS(100%)	0	0	0	
										h)E/M Work(100%)	0	0	0	
										11.STP-2(100%) & MLD- ?	0	0	0	
										12.SPS/IPS-1(100%) & MLD- ?	95	0	95	
										a)SPS/IPS-2(100%) & MLD- ?	0	0	0	
										b)SPS/IPS-3(100%) & MLD- ?	0	0	0	
										c)SPS/IPS-4(100%) & MLD- ?	0	0	0	
										d)SPS/IPS-5(100%) & MLD- ?	0	0	0	
										13.I&D Work-1(100%)	0	0	0	
										14.I&D Work-2(100%)	0	0	0	
										15.I&D Work-3(100%)	0	0	0	
										16.I&D Work-4(100%)	0	0	0	

Self
Dy

123

2

Month : May '2023

122

2

Name of Scheme : Danapur (25 MLD) STP and I&D work

Month : May 2023

Sl.No	Name of Project	Name of Contractor	AA & ES Go/Gob (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (%)	Manpower Engaged In May/23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
										1.Sewerage Network(K.M) 2.Rising Main				
										a) Rising Main 500 mm Dia (4.4K.M)	0.814	0.114	0.928	VARIATION SUBMITTED AT BUIDCO HQ. NOC NOT RECEIVED FROM RCD FOR PIPELAYING FROM DEV NALAH TO NAHAR NALAH IN 4.4 KM LENGTH
										b) Rising Main 800 mm Dia (3.065 K.M)				
										Pilling work (466 Nos)	220	110	330	Variation submitted in BUIDCO HQ for approval
										Pile cap(233 Nos)		30	30	Variation submitted in BUIDCO HQ for approval
										3. Manhole(Nos.)				
										4.Tapping of Existing Network-(K.M)				
										5.Road Restoration(4.9K.M)				
										6.House Connection Ph(Nos.)				
										8.House Connection(Nos.)				
										9.Commissioning of Network(K.M)				
							Work - 22.36 Centage -1.26 Other expenses - 2.45 Mob Advance - 2.66 Total - 28.73	52.00%	1607	10.35 MLD STP Total Progress(100%)	84.30%	2.00%	86.30%	
										a)SIR Tank(100%)	95.00%	1.00%	96.00%	
										b)CCT(100%)	97.00%	0.00%	97.00%	
										c)Sludge Holding Tank(100%)	95.00%	0.00%	95.00%	
										d)Chlorination tank(100%)	95.00%	0.00%	95.00%	
										e)Grit Chamber(100%)	79.20%	4.80%	84.00%	
										f)Admin Building(100%)	97.00%	0.50%	97.50%	
										g)Flood protection work(100%)	5.00%	2.00%	7.00%	
										h)E/M Work STP(100%)	48.40%	2.10%	50.50%	
										11.SPS/IPS-1 AT DEV NALAH(100%) & MLD- 12.89				Variation submitted in BUIDCO HQ for approval. NOC of land not received from Ministry of Defence
										12.SPS/IPS-2 AT NAHAR NALAH(100%) & MLD- 24.88	47.00%	8.00%	55.00%	
										13.I&D Work-1(100%)				
										14.I&D Work-2(100%)				

(121)

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : I & D and STP Maner (6.5 MLD)										Month : May 2023				
Sl.No	Name of Project	Name of Contractor	AA & ES Govt Amount (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (In %)	Manpower Engaged in May'23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks/Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Design & Build of 6.50 MLD STP at Maner, I&D & SPS with 15 years O&M cost	(M/s SOPHISTICATED INDUSTRIAL MATERIALS ANALYTICAL LABS.PVT. LTD.)	41.36	40.8395925/27.09.19	14.10.2020 1st EOT upto 02.08.2022 2nd EOT upto 30.09.2023	15.35	Work - 14.23 Centage -0.91 Other expenses - 0.21 Unadjusted Mob - 0 Total -15.35	53.67%	960	1.Sewerage Network-1.2 Km 2.Rising Main (K.M)- 7.05 Km (a) Piling work- 2.75 K.m (b) Pipe laying-4.3 K.m 3. Manhole (Nos.)-40 4. Tapping of Existing Network (K.M) 5. Road Restoration (K.M) 6. Commissioning of Network (K.M) 7. STP Total Progress (100%) & MLD-6.5 a)SBR Tank (100%) b)CCT (100%) c)Sludge Holding Tank (100%) d)Chlorination tank (100%) e)Grit Chamber (100%) f)Admin Building (100%) g)MPS (100%) h) STP E/M Work (100%) 8.SPS/IPS-1 at Tiwari tola (100%) & MLD- 6.0 9.SPS/IPS-2 at mshinawa (100%) & MLD- 6.5 10.I&D Work-1 (100%) 11.I&D Work-2 (100%) 12.I&D Work-3 (100%) 13.I&D Work-4 (100%)	1.190km	0.87km	.277km	Beutification work going on
											1.47 Km	0.70km	2.17km	
											.710km	0.160km	0.870km	
											1.2	4.1	5.3	
											100.00%	0.00%	100.00%	
											100.00%	0.00%	100.00%	
											100.00%	0.00%	100.00%	
											100.00%	0.00%	100.00%	
											100.00%	0.00%	100.00%	
											100.00%	0.00%	100.00%	
											100.00%	0.00%	100.00%	
											100.00%	0.00%	100.00%	
											100.00%	0.00%	100.00%	






Name of Scheme : I&D works and STP at Mokama

Sl.No	Name of Project	Name of Contractor	AA & ES Go/DOB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in May 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Mokama I&D and STP Project	EMS SINGH (IV)	50.51 56.70	59.17 Cr. (C Cost- 37.765 Cr. And O&M- 21.407 Cr.) 15-06-19	15.12.2020 EOT Granted till 31.12.2021. Revised EOT proposed to be submitted.	43.13	Work - 37.94 Centage - 2.12 other expenses - 1.81 Escalation- 1.25 Total 43.13	94.50%	1705	1. Sewerage Network- 3.11 K.M	6.308	0.320	7.1278	1.575KM Scope by RCD and rest will be done after pipe laying completed. Other road restoration started.
										2. Rising Main- 8.25 K.M	46	5	51	
										3. Manhole(Nos) - 52	2.354	0.342	2.354	
										4. Tapping of Existing Network-3.11 K.M				
										5. Road Restoration- 3.517 K.M	0.810		0.735	
										6. House Connection Pt(Nos.)				
										8. House Connection(Nos.)	99.5		99.5	
										9. Commissioning of Network(K.M)	99.5		99.5	
										10. STP-1 Total Progress(100%) & MLD- ?	100		100	
										8. BSR Tank(100%)	100		100	
										9. BCT(100%)	100		100	
										10. Sludge Holding Tank(100%)	100		100	
										11. Chlorination tank(100%)	100		100	
										12. Grit Chamber(100%)	100		100	
										13. Admin Building(100%)	99.5		99.5	
										14. MPS(100%)	99.5		99.5	
										15. E/M Work(100%)	81.7	3.3	85	
										16. STP-2(100%) & MLD- ?	81.7	5.3	87	
										17. SP2/IPS-1(100%) & MLD- ?				
										18. IPS/IPS-2(100%) & MLD- ?				
										19. IPS/IPS-3(100%) & MLD- ?				
										20. IPS/IPS-4(100%) & MLD- ?				
										21. SP2/IPS-5(100%) & MLD- ?	86	5	91	
										22. I&D Work-1(100%)				
										23. I&D Work-2(100%)				
										24. I&D Work-3(100%)				
										25. I&D Work-4(100%)	NA	NA	NA	
										26. I&D Work-5(100%)				

119

[Handwritten signature]

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : I&D works and STP of Capacity 10 MLD at Bakhtiyarpur, May' 2023

Sl.No	Name of Project	Name of Contractor	AA & ES Go/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall Physical progress (in %)	Manpower Engaged in May'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	I&D works and STP at Bakhtiyarpur	M/s S.G. Construction s & S.N. Enviro Pvt Ltd JV	35.88 37.805	36.04 Cr. (C Cost- 22.65 Cr. And O&M- 13.40 Cr.) 27-08-19	26.08.20 EoT till Oct - 2022 (Revised EoT applied till Jun - 2023)	28.67	Work - 25.46 Centage - 1.44 Other -1.77 Unadjusted - 0 Total - 28.67	91.00%	1950	1. Sewerage Network - 4.185 K.M	1.490	0.000	1.000	Variation approval is pending at NMCG level. We have submitted the variation in Jul'22.
										2. Rising Main - 7.473 K.M	0.000		0.616	0.616 Approval of EoT is pending since Aug'22
										3. Manhole(Nos.) - 93	11.00		1.00	11.00 NOC from NHAI, IOCCL & NCD is pending
										4. Tapping of Existing Network- 776 K.M	0.00		0.00	Electric cable passing over the IPS2 area is not yet shifted
										5. Road Restoration - 2.125 K.M	0.00		0.00	Sewer near IPS1 area has to be cleared by irrigation department/UDA of Bakhtiyarpur for constructing the Manholes near IPS-1 area
										6. House Connection Pit(Nos.)	NA		NA	Some part of the pipeline work is pending due to non removal of bricks by bidder
										8. House Connection(Nos.)	NA		NA	NA
										9. Commissioning of Network(K.M)				
										10. STP-1 Total Progress(100%) & MLD-10MLD				
										a)SBR Tank(100%)	99.75%		99.95%	
										b)CCT(100%)	99.75%		100.00%	
										c)Sludge Holding Tank(100%)	99.75%		100.00%	
										d)Chlorination tank(100%)	98.75%		100.00%	
										e)Grit Chamber(100%)	99.75%		100.00%	
										f)Admin Building(100%)	100.00%		100.00%	
										g)MPS(100%)	99.75%		100.00%	
										h)E/M Work(100%)	99.75%		100.00%	
										11. STP-2(100%) & MLD- ?	NA		NA	
										12. SPS/IPS-1(100%) & MLD- 4.9 MLD	40.00%		13.75%	59.75%
										a)SPS/IPS-2(100%) & MLD- 5.1 MLD	44.50%		16.35%	60.75%
										b)SPS/IPS-3(100%) & MLD- ?	NA		NA	
										c)SPS/IPS-4(100%) & MLD- ?	NA		NA	
										d)SPS/IPS-5(100%) & MLD- ?	NA		NA	
										13. I&D Work-1(100%)	NA		NA	
										14. I&D Work-2(100%)	NA		NA	
										15. I&D Work-3(100%)	NA		NA	
										16. I&D Work-4(100%)	NA		NA	

[Handwritten signature]

[Handwritten number 118]

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Fatuha 7MLD STP and I&D Work

Month : May' 2023

Sl.No	Name of the Project	Name of the Contractor	AA & ES Go/Gob (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (In %)	Manpower Engaged in May'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
4	Design & Build of 25 MLD at Danapur, GMD & 7 MLD at Phulwarisha rif and 7MLD at Fatuha STP, I&D and SPS with 15 years O&M cost	Bhugan Infracon Pvt Ltd	Danapur:- 103.27 Phulwarisha:- 46.25 Fatuha:- 35.49 37.4325	176.19204 91/ 23.11.20 Variation 30.77 crore	22.11.2021 E.O.T 22.11.2022 2nd EOT applied upto- 22.11.2023	5.07	Work - 4.84 Centage -0.22 Other expenses -0.01 Total - 5.07	32.11%	740	1.Sewerage Network(3 944K.M)				Design and Drawing work is in progress.
										2.Rising Main(0.91 K.M)				Design and Drawing work is in progress.
										3.Manhole(Nos.)				
										4.Tapping of Existing Network-(K.M)				
										5.Road Restoration(0.80 K.M)				
										6.House Connection Pit(Nos.)				
										8.House Connection(Nos.)				
										9.Commissioning of Network(K.M)				
										10.07 MLD STP Fatuha Total Work progress	61.40%	3.01%	64.41%	
										a)SBR Tank(100%)	65.90%	3.00%	68.90%	
										b)CCT(100%)	78.60%	6.80%	85.70%	
										c)Sludge Holding Tank(100%)	42.50%	4.80%	47.30%	
										d)Chlorination tank(100%)	78.90%	6.80%	85.70%	
										e)Staff quarter(100%)	0.20%	22.20%	22.40%	
										f)Admin Building(100%)	33.50%	4.00%	37.50%	
										g)MPS(100%)				
										h)E/M Work(100%)	30.00%	0.00%	30.00%	
										11.SPS/PS-1(100%) & MLD- 7.00 MLD	1.50%	0.00%	1.50%	
										12.SPS/PS-2(100%) & MLD- 5.00 MLD	1.50%	0.00%	1.50%	
										13. SPS/PS-3(100%) & MLD- 2.90 MLD	1.50%	0.00%	1.50%	
										14. SPS/PS-4(100%) & MLD- 0.68 MLD	1.50%	0.00%	1.50%	
										13.I&D Work-1(100%)				
										14.I&D Work-2(100%)				
										15.I&D Work-3(100%)				
										16.I&D Work-4(100%)				

Ballu Ray

117

Bihar Urban Infrastructure Development Corporation Ltd.
Month : May 2023

Name of Scheme : I&D works and STP at Barh

Name of Scheme : I&D works and STP at Barh												
Sl.No	Name of Project	Name of Contractor	AA & ES Gol/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (In %)	Manpower Engaged In May'23 (In nos.)	Main Component with total scope	Total Progress	Issue In Execution
1	11 MLD Barh STP and I&D work	M/s Toshiba water solutions Pvt Ltd.	58.27 61.38	53.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.) 22-10-18	4/21/2020	37.68	Escal - 1.97 Work - 32.15 Centage - 1.97 Unadjusted Mob. Advance - 0 Other expenses - 1.59 Total - 37.68	100.00%	35	1.Sewerage Network(K.M) 2.Rising Main(K.M) 3.Manhole(Nos.) 4.Tapping of Existing Network- (K.M) 5.Road Restoration(K.M) 6.House Connection Pit(Nos.) 8.House Connection(Nos.) 9.Commissioning of Network(K.M) 10.STP-1 Total Progress(100%) & M a)SBR Tank(100%) b)CCT(100%) c)Sludge Holding Tank(100%) d)Chlorination tank(100%) e)Grit Chamber(100%) f)Admin Building(100%) g)MPS(100%) h)E/M Work(100%) 11.STP-2(100%) & MLD- 7 12.SP5/IPS-1(100%) & MLD- 7 a)SP5/IPS-2(100%) & MLD- 7 b)SP5/IPS-3(100%) & MLD- 7 c)SP5/IPS-4(100%) & MLD- 7 d)SP5/IPS-5(100%) & MLD- 7 13.I&D Work-1(100%) 14.I&D Work-2(100%) 15.I&D Work-3(100%) 16.I&D Work-4(100%)	Work is completed & O&M work in progress. <	

Barh

116

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Begusarai STP and Sewerage Project

Month : May 2023

Sl.No	Name of Project	Name of Contractor	AA & ES Go/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in May23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Begusarai STP and Sewerage Project	Toshiba water solutions pvt. Limited	230.06 236.5606	236.85 Cr. 04-02-2020	03/02/2022.	185.78	Escal-16.08 Work - 147.6 Centage -5.82 Other expenses -16.28 Mob Advance - 0.00 Total - 185.78	77%	97	1.Sewerage Network(90.5 K.M)	86.450	2.194	87.644	RR Done by RCD-7 15KM Total RR Completed- 86.192
										2.Rising Main(1.71 K.M)	0.98	-	0.98	
										3.Manhole(4017 Nos.)	3,420.00	37.00	3,457.00	
										4.Tapping of Existing Network- (K.M)	NA	-	-	
										5.Road Restoration(90.5 K.M)	78.790	0.248	79.038	
										6.House Connection Pit(11020 Nos	9,737.00	37.00	9,774.00	
										8.House Connection(Nos.)	NA	-	-	
										9.Commissioning of Network(K.M)	67.91	6.09	73.00	
										10.STP-1 Total Progress(100%) & MLD- 17	90.72	0.99	91.71	
										a)SBR Tank(100%)	10.86	24.61	35.47	
										b)CCT(100%)	94.37	0.20	94.57	
										c)Sludge Thickner Tank(100%)	97.45	-	97.45	
										e)Grit Chamber(100%)	42.29	20.11	62.40	
										f)Admin Building(100%)	36.00	25.67	61.67	
										g)MPS(100%)	2.38	-	2.38	
										h)E/M Work(100%)	100.00	-	100.00	
										Procurement (100%)	-	-	-	
										Installation (100%)	-	-	-	
										11.STP-2(100%) & MLD- ?	NA	-	-	
										12.SPS/IPS-1(100%) & MLD- 3.62	42.08	-	42.08	
										a)SPS/IPS-2(100%) & MLD- 5.586	29.43	0.01	29.44	

[Handwritten Signature]

[Handwritten Mark]

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Bhagalpur I&D and STP Project

Month : May 2023

S.N 0	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Cr.)	Overall physical progress (in %)	Manpower Engaged In May-23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
										1.Sewerage Network - 11.005 K.M	-	334.42	334.42	
										2.Rising Main - 18.890 K.M	4.51	0	4.51	
										3.Manhole(Nos. - 52)	-	-	-	
										4.Tapping of Existing Network(K.M)	-	-	-	
										5.Road Restoration - 18.883 K.M	2.61	0.00	2.61	
										6.House Connection PH(Nos.)	NA	NA	NA	NA
										7.House Connection(Nos.)	NA	NA	NA	NA
										8.Commissioning of Network(K.M)	NA	NA	NA	NA
										09.STP and I&D Work Total Progress				1. Alignment of the STP-02 not available. 2. STP-02 not available. Due to change in location, the required is 27 m x 12 m, but the STP-02 is 11 m x 11 m. The STP-02 is not available for construction work. Hence, the required land size is not available.
										a) JCR Tank-Pile Work in Progress (63.02 %)	476	46	522	the Work in Progress
										b) Tube Settler-Pile Work in Progress (14.78%)	117	70	187	the Work in Progress
									125	c) Dewatering Building- PileWork in-Progress (58.53%)	18	3	41	the Work in-Progress
										d) Blending Sludge Storage Tank-Pile Work in-Progress (100%)	30		30	the Work in-Progress
										e) MCC & Blower Room-Pile Work in-Progress (73.81%)	31	11	42	the Work in-Progress
										f) Staff Quarter Type-I/Excavation work of Foundation (100%)		61	61	the Work in-Progress
										g) Security Cabin Tank-Brick Work (78.05 %)		18	18	the Work in-Progress
										h) Staff Quarter Type-I/Concreting work (18.09%)		2	2	the Work in-Progress
										i) Admin Building-Piling work in-Progress (50.00%)	84.58%	0.50%	85.08%	the Work in-Progress
										j) IPS-10 (1%) -Cutting Edge Fabrication Work	32.11	8.5	41.41	
										k) IPS-09 (1%) -Cutting Edge Fabrication Work	20	3	23	the Work in-Progress
										l) IPS-08 (37%) -Well Sinking	1	0	1	Cutting about Fabrication Work Completed/ Excavating work in Progress
										m) IPS-07 (1%) -Cutting Edge Fabrication Work	1	0	1	Cutting about Fabrication Work Completed/ Excavating work in Progress
										n) IPS-06 (1%)	3.914	1.53	5.444	
										o) IPS-05 (1%)		0.5	0.5	Total Cutting-2.1 Mtr
										p) IPS-04 (1%)				Cutting about Fabrication Work in Progress
										q) IPS-03 (1%)				Cutting about Fabrication Work in Progress
										r) IPS-02 (1%)				Cutting about Fabrication Work in Progress
										s) IPS-01 (1%)				Cutting about Fabrication Work in Progress
										t) IPS-00 (100%)				Cutting about Fabrication Work in Progress
										u) IPS-09 (100%) & MLD- 7				
										v) IPS-08 (100%) & MLD- 7				
										w) IPS-07 (100%) & MLD- 7				
										x) IPS-06 (100%) & MLD- 7				
										y) IPS-05 (100%) & MLD- 7				
										z) IPS-04 (100%) & MLD- 7				
										aa) IPS-03 (100%) & MLD- 7				
										bb) IPS-02 (100%) & MLD- 7				
										cc) IPS-01 (100%) & MLD- 7				
										Trenchless crossing (800 MM Dia)-Mtr	32.5	27.5	60	Completed

114

Ball

Bihar Urban Infrastructure Development Corporation Ltd.

(Progress report for the month of May' 2023)

Sl. No.	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount/Date (Rs. In Cr.)	As per agreement date of completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall Physical progress (in %)	Main Component	Total Progress	Sullangan/ STP Man Days	Remarks
1	10 MLD STP SULTANGANJ	VC PROJECT	60.22 63.43	63.51 Cr. (C cost- 35.066 Cr. and O&M Cost- 28.443 Cr.) 14-09-18	13.02.2020 Revised- 04.11.2020/ EOT granted till 15.08.2021, Again EOT to be requested	32.85	Work - 31.01 Centage - 1.79 Unadjusted advance -0 Other expenses - 0.05 Total - 32.85	100%	Mbr technology, plate settler tank, chlorine contact tank, centrifuge building, mcc and blower room, sludge shade yard, Admin building with staff Qtr, scada technology, sludge thickner and chlorinator building, and lps 2&3 include	Work is completed & O&M work in progress.	504	Data April 2023 :- Inlet flow -3.2 MLD Inlet BOD -80 mg/l Inlet COD - 194 mg/l Inlet TSS - 570 mg/l Outlet flow -3.2 MLD Outlet BOD - 8mg/l Outlet COD - 32 mg/l Outlet TSS - 20 mg/l Faecal Coliform - 136 cfu

113

[Signature]

[Signature]

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme :Naugachia I&D and STP Project

Month : May 2023

Naugachia I&D and STP Project																
Sl.No	Name of Project	Name of Contractor	AA & EB Go/GOB (Rs. in Cr.)	Agreement Amount/Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in May-23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution		
											Upto Previous Month	During this Month	Total Progress			
1	Naugachia I&D and STP Project	Tonika water solutions pvt. Limited	60.79 64.028	61.89 Cr. (C Govt-35.01 Cr. And O&M- 26.38 Cr.) 22-10-18	21.04.20 (EOT granted till 31.03.2022)	45.11	Work - 38.86 C&M - 5.24 O&M expenses - 8.24 Unrealised Mob - 0 Total - 45.11	99.80	25	1. Sewerage Network(KM) 2. Rising Main - 15.23 K.M 3. Manholes(Nos.) 4. Trenches of Existing Network(KM) 5. Road Restoration - 15.23 K.M 6. House Connection PIP(Nos.) 7. Urban Connections(Nos.) 8. Commissioning of Network(KM) 10. STP-1 Total Progress(100%) & MLD-8 a)SBR Tank(100%) b)CCT(100%) c)Sludge Thickener Tank(100%) d)Chlorination tank(100%) e)Aerol Chamber(100%) f)Admin Building(100%) g)MPPS(100%) h)M&M Work(100%) i)Procurement (100%) j)Installation (100%) 11.STP-2(100%) & MLD- 7 12.SPP&PS-1(100%) & MLD-0.9 13.SPP&PS-2(100%) & MLD-0.81 14.SPP&PS-3(100%) & MLD- 15.SPP&PS-4(100%) & MLD- 3 16.SPP&PS-5(100%) & MLD- 2 17.SPP&PS-6(100%) & MLD- 1 18.I&D Work-1(100%) 19.I&D Work-2(100%) 20.I&D Work-3(100%) 21.I&D Work-4(100%) 22.I&D Work-5(100%) 23.I&D Work-6(100%) 24.Secondary Treatment & Disposal 25.Trachert Work (100%)	NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
											NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											
NA	16.23	-	-	16.23	Decision on Treated water disposal arrangement is pending yet											

Roll

112

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in May- 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
20	I&D works and STP at Chhapra	M/s Toshiba JV Chevrox	236.15 242.6337	248.07 Cr. 04-02-20	04.08.2021, 09.11.2022 (EOT approved from NMCG)	110.63	Work- 103.29 Unadjusted Mob. Advance - 0.02 Other expenses- 2.08 Centage- 5.23 Price Escalation -0.00 Total - 110.63	93.65%	170	1. Sewerage Network (20.20 K.M)	13.225	0.899	14.124	Work in Progress North & South Zone.
										2. Rising Main(2.90 K.M)	2.279	0	2.279	Work in progress.
										3. Manhole(768 Nos.)	396	92	488	Work in Progress North & South Zone.
										4. Tapping of Existing Network-(K.M)	NA	NA	NA	
										5. Road Restoration(=13.225+2.279=15.504 K.M)	12.376	1.600	13.976	Scope of RCD.
										6. House Connection Pit(Nos.)	NA	NA	NA	
										8. House Connection(Nos.)	NA	NA	NA	
										9. Commissioning of Network(K.M)				
										10. STP-1 Total Progress(100%) & MLD- 32	94.49%	0.72%	95.21%	
										a) SBR Tank(100%)	98.07%	0.030%	98.10%	Finishing & Hydratest work is in progress.
										b) CCT(100%)	95.29%	0.100%	95.39%	Finishing work is in progress.
										c) Sludge Holding Tank(100%)	98.07%	0.01%	98.08%	
										d) Grit Chamber(100%)	95.15%	1.000%	96.15%	Finishing & Painting work is in progress.
										e) Admin Building(100%)	80.34%	3.200%	83.54%	Painting work is in progress.
										f) MPS(100%) & MLD- 36.60	100.00%	0.00%	100.00%	
										g) E/M Work(100%)	85.75%	0.26%	86.01%	
										(i) E/M Supply(70%)	90.00%	0.00%	90.00%	
										(ii) E/M Erection(30%)	80.89%	1.20%	82.09%	Diffuser work is in progress
										11. STP-2(100%) & MLD-				
											66.60%	2.90%	69.50%	The land provided by district administration is very constricted and approach road is very narrow. Work in progress.
										12. SPS/IPS-1(100%) & MLD- 33.30				
										a) SPS/IPS-2(100%) & MLD- 2.90	100.00%	0.00%	100.00%	
										b) SPS/IPS-3(100%) & MLD- 0.20	100.00%	0.00%	100.00%	
										c) SPS/IPS-4(100%) & MLD- 8.70	100.00%	0.00%	100.00%	
										d) SPS/IPS-5(100%) & MLD- 4.42	99.54%	0.17%	99.71%	Work in progress.
											96.97%	0.29%	97.26%	The land provided by district administration is very constricted and approach road is very narrow. Work in progress.
										d) SPS/IPS-B(100%) & MLD- 4.90				
										d) SPS/IPS-C(100%) & MLD- 4.42	2.80%	0.90%	3.70%	1st lift work in progress.
										15. I&D Work-(100%) (39 Outfall Structure)	0.00%	0.00%	0.00%	

Ray

T

Bihar Urban Infrastructure Development Corporation Limited (BUIDCo)
Sonepur, Saran District

Project- STP and I&D work at Sonepur

May' 2023

S.No.	Name of the Project & Name of the Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr)	Fund Expenditure (Rs. in Cr)	Main Component	Overall physical progress (in %)	Remarks	Issue in Execution
1	STP and I&D work at Sonepur, Saran & S.G. Constructions-SN Enviro-Tech Private Limited (JV) AKA SGC- SNET JV	30.93 32.6077	29.35 Cr. (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	15.02.2021 (EoT-2 approved till 30.09.2022)	24.33	Work- 22.55 Unadjusted Mob. Advance - 0 Other expenses-0.41 Centage- 1.29 O&M- 0.08 Total - 24.33	STP that includes construction of SBR TANK, WET WELL, AIR BLOWER SHED, SLUDGE TANK, GRIT CHAMBER, ADMIN BUILDING, PANEL ROOM, DG - Transformer Room and I&D Network	O&M work is progress	Data May ' 23 : Average Inlet Flow (in MLD) 0.592 Inlet BOD (in mg/L) 104.00 Inlet COD (in mg/L) 202.00 Inlet TSS (in mg/L) 107.00 Average Outlet Flow (in MLD) 0.592 Outlet BOD (in mg/L) 7.0 Outlet COD (in mg/L) 21.323 Outlet TSS (in mg/L) 13 Fecal Coliform (in MPN/100 ml) 118.00	1. Approval for road restoration is pending at BUIDCo HQ due to which 528 m road restoration is pending. 2. EoT will be needed for road restoration.

[Handwritten signature]

110

Bhar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : 22 MID STP, 04 Nos IPS and 138.9 Kms Sewerage Network, Hajipur

Month : May 2023

S.No	Name of Project	Name of Contractor	AA & ES Govt./Sola (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in May-23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	22 MID STP, 04 Nos IPS and 138.9 Kms Sewerage Network, Hajipur	M/s. Tonika Water Solutions Private Limited IV with KMDA on pre-Id.	305.19 312.44	(Cont. Amt 240.83 + 08.47 75.35) 03.07.2021	02.07.2023	237.49	Exide-11.24 Work-137.60 Unadjusted Mob. Advance - 7.59 Other expenses- 14.29 Centrage-5.77 Total - 237.49	75.34%	180		122.705	0.621	123.326	1. IPS-1 After both of our proposals, for crossing and land area of 900sqm (30m*30m), were rejected twice by DM/HQ a request was made to DM Hajipur to provide us a reduced land area of 400 Sqm (20 m * 20 m) for IPS-1 vide letter no 472 dated 02.11.2022 and Letter no 01/BUIDCO Hajpur dated 16.11.2022. MD BUIDCO has requested DM Hajipur for a joint inspection on 17.03.2023 to finalise land for IPS-1 and railway crossing vide letter no 1186 dated 11.03.2023. Joint inspection report has been submitted to DM Hajipur as per MD Sir instruction. Lease charge sheet, draft agreement, way leave SOP have been uploaded on railways website by ADEW/DSE. These documents have been digitally signed by PD, BUIDCO Hajipur for further processing and demand for land has been placed to GNM/MCG cell vide letter no 144 dated 03.04.2023.. Fund required for the same has been sanctioned by NMCG cell, BUIDCO Patna vide letter no 2552 dated 31.05.2023. Present status on Irreg-govt.-Proposal has been processed at Railway HQ and Demand Note has been uploaded for payment by Sr.O&N/DSE
											0	0	0	2. IPS-2 II Land NOC Received by CO Hajipur Letter no - 281 dated 19.02.2022. Work can't be started due to objection from District Fishery Department. A request was made to MD BUIDCO to intimate in this matter vide letter no 09/ NYP Valsail dated 24.11.2022 in which requirement of a reduced land area of 12m * 15m was put in demand. Citing this letter, MD Sir has sent a letter to Secretary, Fishery department requesting for the same. As per the meeting held with District Magistrate at Collectorate, Hajipur on 17.02.2023, DM Sir had strictly instructed the agency to start the construction work of IPS-2 at Talaj Bahar without any further delay. Agency started soil filling work on 06.04.2023 but it was stopped due to local interference. Soil filling again started on 15.05.2023 after resolving all issues raised by public.
											1465.00	0	6473	3. JOUTFALL- Land NOC required for outfall of Effluent from STP, which is under process in LAND REFORM DEPTTY COLLECTION, VAISHALI, HAIPUR
											0	0	0	4. J. NOC under process for laying of sewerage network in industrial area (BIAIDA).
											117.716	2.985	120.681	5. J. NOC under process for NH-31, NH-32 & NH-1228
											16668	298	16966	
											0	0	0	
											0	0	0	
											68.32%	0.31%	68.625%	
											76.00%	0.50%	76.50%	
											5.00%	0%	5.00%	
											50.00%	5.00%	55.00%	
											57.00%	2%	59.00%	
											35%	3%	38.00%	
											60.00%	5.0%	65.00%	
											53%	4%	57.00%	
											0%	0%	0.00%	
											66.50%	0.0%	66.50%	
											85.00%	0%	85.00%	
											35.00%	0%	35.00%	
											75.62%	1.26%	76.88%	
											11.0%	0.00%	11.00%	
											19.4%	0.00%	19.36%	
											35.2%	0.00%	35.24%	
											20.7%	7.21%	27.86%	

Red

109

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Munger STP & Sewerage Network Project, Bihar

Month : May' 2023

Sl. No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr)	Fund Expenditure (Rs. in Cr)	Overall physical progress (in %)	Manpower Engaged in May'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks (Issue in Execution)
											Upto Previous Month	During this Month	Total Progress	
										1. Sewerage Network(167.23 K.M)	131.217	4.616	135.833	1. RCD NH - Division NOC awaited.
										2. Manhole (7465 Nos.)	4883	152	5035	2. Railway NOC. (1 Nos.) pending from Sonepur division.
										3. Road Restoration (167.23K.M)	119.598	4.579	124.177	3. Variation - 1 Pending in BUIDCo HQ.
										4. House Connection Pit (9666 Nos.)	6418	400	6818	4. Supplementary agreement of house connection work still pending.
										5. House Connection (15200 Nos.)	4271	369	4640	
										6. Rising Main (6.904 K.M)	0.715	0	0.715	
										7. Tapping of Existing Network-(K.M)	0.00%	0.00%	0	
										8. Commissioning of Network(K.M)	0.000	0.000	0.000	
										9. STP-1 Total Progress (100%) & MLD- 30	68.20%	1.00%	69.20%	
										(a) SBR Tank(100%)	93%	1%	94%	
										(b) CCT(100%)	97%	1.5%	98.5%	
										(c) Sludge Holding Tank(100%)	20%	25%	45%	
										(d) Chlorination tank(100%)	30%	5%	35%	
										(e) Grit Chamber(100%)	41%	8%	49%	
										(f) Admin Building(100%)	52%	6%	58%	
										(g) MPS(100%)	65%	9%	74%	
										(h) E/M Work(100%)	19%	3%	22%	
										10. SPS/IPS-1(100%) & MLD- 8.66 MLD	25.25%	22.44%	47.69%	
										(a) SPS/IPS-2(100%) & MLD- 9.99 MLD	33.61%	4.96%	38.57%	
										(b) SPS/IPS-3A(100%) & MLD- 9.01 MLD	65.94%	2.28%	68.22%	
										(C) SPS/IPS-3B(100%) & MLD- 4.10 MLD	75.72%	1.20%	76.92%	
										(d) SPS/IPS -4 (100%) & MLD- 2.32 MLD	76.10%	1.20%	77.30%	

Mobilization Advance - 10.73
Escalation - 20.79
Work- 135.85
Contingent - 5.93
other expense- 27.51
Total = 200.81

350.79 Crore (Capex cost, 264.53 Cr. And O&M cost 86.26 Cr)
04/10/2021

366.78 Crore date 18/04/2022

M/s EMS Limited JV with M/s TCPL

Munger STP & Sewerage Network Project.

[Signature]

108

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NIMCG (As on 31.05.2023)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	6.62	Work - 6.55 Other - 0.07 Total - 6.62	100%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm) - 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm) - 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room - 01 No. 5. Embankment Protection 6. Landscape & Horticulture works 7. Stainless steel railing works.	Completed			RFD Gopalganj has been hand over to Zila Parishad, Muzzafarpur.
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date - 23.05.20	317.99	Work - 265.42 Escalation - 16.74 CSQC - 9.58 Other - 6.79 Centage - 19.46 Total - 317.99 (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. Crematorium at Guivighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building handed over to PMC, Patna for Operation and Maintenance.	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. Crematorium at Guivighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building handed over to PMC, Patna for Operation and Maintenance.			all 16 Projects have been hand over to PMC, Patna.
3	River Front Development, Muzzafarpur	10.77	9.80	06.01.2022	10.00	Work - 9.87 Crore Other - 0.13 Total - 10.00	100.00%	Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	Sidhi Ghat - 91 % Chandwara Ghat (Ashram Ghat) - 91 % Sikandarpur Mukti Dham - 90 %	Sidhi Ghat - 9 % Chandwara Ghat (Ashram Ghat) - 3 % Sikandarpur Mukti Dham - 10 %	Sidhi Ghat - 100 % Chandwara Ghat (Ashram Ghat) - 100 % Sikandarpur Mukti Dham - 100 %	Completed in Dec 2022.

Handwritten signature

107