

Bihar Urban Infrastructure Development Corporation Ltd., Patna.



# Progress Report

Month: January 2022

# Index

<b>1. <u>Water Supply, Drainage &amp; Sewerage (South Bihar)</u></b>	<b>-Page: 1-29</b>
(i) Patna Drain, South Bihar (Work Division)	-Page: 2-13
(ii) Patna	-Page: 14-15
(iii) Nalanda	-Page: 16
(iv) Gaya	-Page: 17
(v) Jehanabad	-Page: 18-19
(vi) Arwal	-Page: 20
(vii) Lakhisarai	-Page: 21
(viii) Jamui	-Page: 22
(ix) Munger	-Page: 23
(x) Nawada	-Page: 24
(xi) Rohtas	-Page: 25
(xii) Aurangabad	-Page: 26
(xiii) Buxar	-Page: 27
(xiv) Bhojpur	-Page: 28
(xv) Bhagalpur	-Page: 29

<b>2. <u>Water Supply, Drainage &amp; Sewerage (North Bihar)</u></b>	<b>-Page: 30-52</b>
(i) East Champaran	-Page: 31-32
(ii) West Champaran	-Page: 33-34
(iii) Vaishali	-Page: 34
(iv) Sitamarhi	-Page: 35
(v) Sheohar	-Page: 36
(vi) Muzaffarpur	-Page: 37
(vii) Kishanganj	-Page: 38
(viii) Araria	-Page: 39
(ix) Purnea	-Page: 40
(x) Katihar	-Page: 41
(xi) Darbhanga	-Page: 42-43
(xii) Madhubani	-Page: 44-45
(xiii) Samastipur	-Page: 46
(xiv) Saharsa	-Page: 47
(xv) Madhepura	-Page: 48
(xvi) Supaul	-Page: 49

(xvii) Chhapra	-Page: 50
(xviii) Siwan	-Page: 51
(xix) Begusarai	-Page: 52

**3. Infrastructure & Transport (South Bihar) -Page: 53-80**

(i) Patna	-Page: 54-65
(ii) Jehanabad	-Page: 66-67
(iii) Buxar	-Page: 68-69
(iv) Gaya	-Page: 69-71
(v) Aurangabad	-Page: 72-73
(vi) Nalanda	-Page: 73-74
(vii) Nawada	-Page: 74-75
(viii) Banka	-Page: 75-76
(ix) Bhagalpur	-Page: 76-77
(x) Lakhisarai	-Page: 77-79
(xi) Sheikhpura	-Page: 79
(xii) Munger	-Page: 79-80

<b>4. <u>Infrastructure &amp; Transport (North Bihar)</u></b>	<b>-Page: 81-95</b>
(i) Khagaria	-Page: 82
(ii) Begusarai	-Page: 83
(iii) Supaul	-Page: 84
(iv) Madhepura	-Page: 85
(v) West Champaran	-Page: 86
(vi) Chapra	-Page: 87
(vii) Saharsa	-Page: 88
(viii) East Champaran	-Page: 89
(ix) Muzaffarpur	-Page: 90-91
(x) Darbhanga	-Page: 92-93
(xi) Vaishali	-Page: 94-95

<b>5. <u>National Mission for Clean Ganga (NMCG)</u></b>	<b>-Page: 96-115</b>
----------------------------------------------------------	----------------------

<b>6. <u>Asian Development Bank (ADB)</u></b>	<b>-Page: 116-118</b>
-----------------------------------------------	-----------------------

बिहार शहरी आधारभूत संरचना विकास निगम लि०

मासिक प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह – जनवरी, 2022

(1)

१५६

**List of Project Patna**

Month January 2022

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old. (M/S Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	07.11.20	89,96,000/-	89,96,000/-	UC Sent	Diesel Driven VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/PahariNew. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref.20 dt-09.07.18	Rs.1,05,52,208/- F2-02/20-21	07.11.20	1,05,52,208/-	1,04,44,958/-	Do	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)		Rs.2,07,00,900/- F2-05/20-21	18.11.20	78,51,538/-	78,51,538/-	Do	VT Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr of SDPP/ Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- F2-03/20-21	18.11.20	1,06,83,491/-	1,06,78,241/-	DO	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- F2-04/20-21	18.09.20	1,24,44,535/-	1,24,44,535/-	DO	Submersible Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	

*[Handwritten mark]*

*[Handwritten mark]*

2

397

**List of Project Patna**

Month January 2024

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
6	Supply, installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP-yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- F2-06/20-21	18.09.20	73,21,500/-	68,29,500/-	DO	Submersible Pump (02 nos.)	01 Submersible pump with outlet pipe line work completed & running condition	Pump running condition	Installation, testing & commissioning completed	
7	Annual repair Operation & maintenance of DPS 1,Officers Flat 2, Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07)/ (Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	20-21, 21-22 & 22-23	1,45,00,000/-	1,45,00,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
8	Annual repair Operation & maintenance of DPS 1Rampur 2. RMR 3. Sandalpur 4. Bhadurpur T.V.Towar 5,BHB with all materials labours (Gr No-03)/ (M/S P.K. Industriess)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- F2-08/20-21	3 yrs.	3,15,82,000/-	3,10,61,961/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
9	Annual repair Operation & maintenance of DPS 1. Mandiri New 2.Mandiri Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05)/ (M/S P.K. Industriess)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- F2-09/20-21	3 yrs.	3,62,90,000/-	3,62,90,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

*AK*

*AK*

13

344



List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	JC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2, Pahari Old, 3, NBCC Pahari 4, Transport Nagar 5. Dhanuki More with all materials labours for 3 Years (Gr No-01)/ (M/S House of Power Electrical Pvt, Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	3,51,33,408/-	3,48,33,589/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
11	Annual repair Operation & maintenance of DPS 1. Gardanibagh 2. Mithaur Old. 3. Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/ (M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	2,14,23,000/-	2,03,80,560/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3.S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/ (M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	5,11,74,000/-	5,09,73,058/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

AS

mp

74

945

## List of Project Patna

Month January 2022

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
13	Annual repair Operation & maintenance of DPS 1, Yogipur 2, NBCC Yogipur 3, Saidpur 4, Kadamkuan 5, R.K. Avenue with all materials, spears & labours (Gr No-02)/ (M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	3 yrs.	8,90,18,000/-	8,78,65,153/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
14	Supply & Fitting of 600mm x 450mm dia manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/-Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18	25.11.18	11,41,300/-	11,30,000/-	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
15	Supply, installation & Commissioning of 150 HP Sabmersible Pump set at BRJP Drainage P/Plant Sandalpur./ M/S Shivour Enfrastructure & Project Engg, Pvt. Ltd.	Rs.82,88,000/-Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20	29.04.20	41,44,000/-	31,12,700/-	DO	Submersible Pump (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI./ Sri Subodh Kumar	Rs.25,99,600/-Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19	14.11.18	23,16,477/-	23,16,477/-	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	

5

List of Project Patna

Sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/Plant S.P. Verma Road, / Sri Subodh Kumar	Rs.26,63,200/-Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19	14.11.18	22,85,690/-	13,31,600/-	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13,34,300/-Ref-120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19	27.10.18	13,21,078/-	13,21,078/-	DO	Transformer (01 no.)	-	-	500 KVA transformer work complete and running condition	
19	Supply, & testing of Trolley Mounted Protoble type diesel driven auto priming centrifugal pump etc (Gr.-FV), / M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/- Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21	30.06.20	4,99,08,520/-	2,89,00,000/-	DO	Trolley Mounted Pump (15 nos.)	As per agreemented quantity Trolley Mounted Pump with accessoreis supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
20	Supply, & testing of Trolley Mounted Protoble type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703.91154/ Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21	30.06.20	4,99,08,520/-	2,92,22,518/-	DO	Trolley Mounted Pump (15 nos.)	As per agreemented quantity Trolley Mounted Pump with accessoreis supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

*[Handwritten mark]*

*[Handwritten mark]*

6

*[Handwritten mark]*

**List of Project Patna**

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
21	Supply, instaliation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/ Ref.1465 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21	31.07.20	5,00,00,000/-	2,48,77,164/-	DO	Submersible Pump (12 nos.)	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbhawan pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
22	Supply, instaliation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt-01.04.20	Rs.38735359.31 + GST SBD-04/20-21	31.07.20	3,00,00,000/-	2,70,63,809/-	DO	Submersible Pump (07 nos.)	For existing DPS work material supply & fitting work started	BHB pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
23	Supply, & testing of Trolley Mounted Protoble type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt-01.04.20	Rs.45546293.16 + GST SBD-05/20-21	14.08.20	2,72,06,319/-	2,05,76,535/-	DO	C/F (08 nos.)	As per agreemented quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

*AK*

*and*

7.

*and*

**List of Project Patna**

January 2022

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
24	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt-01.04.20	Rs.38279847.67 + GST SBD-06/20-21	14.08.20	3,29,79,561/-	2,38,55,367/-	DO	Trolley Mounted Pump (10 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-II),/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt-01.04.20	Rs.19716627.76 + GST SBD-07/20-21	31.07.20	1,50,00,000/-	50,00,000/-	DO	C/F (10 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress	
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with pannel, starter & other required accessories (Gr. No-A-I),/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt-01.04.20	Rs.45088748.69 + GST SBD-08/20-21	31.07.20	3,50,00,000/-	1,76,55,909/-	DO	C/F (06 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump Installation, testing & commissioning work completed and rest for new DPS	
27	Supply, installation, Commissioning & testing with 5 Years maintenave of silent type DG set with all required accessories (Gr. No-E-III),/M/S Sterling & Wilson powergen Pvt. Ltd	Rs.688.28706/ Ref.1456 dt-01.04.20	Rs.58037764.94 + GST SBD-09/20-21	31.07.20	6,84,84,563/-	5,13,51,601/-	DO	DG Sets (08 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	R.K. Avenue space not available

*[Handwritten mark]*

*[Handwritten mark]*

*[Handwritten mark]*

*[Handwritten mark]*

**List of Project Patna**

Month: January 2022

Sl.No	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
28	Supply, installation, Commissioning & testing with 5 Years maintenave of silent type DG set with all required accessories (Gr. No-E-IV),/M/S Sterling & Wilson powergen Pvt. Ltd	Rs.529.26571/ Ref.1457 dt-01.04.20	Rs.44628760.87 + GST SBD-10/20-21	31.07.20	5,26,61,938/-	4,19,28,695/-	DO	DG Sets (19 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	Chhajubagh waiting for approval
29	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-I),/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt-13.04.20	Rs.187550934.12 +GST SBD-11/20-21	31.07.20	11,50,00,000/-	7,47,31,845/-	DO	VT Pump (09 nos.)	All VT Pumps supplied for New DPS	-	All VT Pumps supplied for New DPS	
30	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-II),/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt-13.04.20	Rs.174783796.11 +GST SBD-12/20-21	31.07.20	6,50,00,000/-	6,40,00,000/-	DO	VT Pump (10 nos.)	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning Completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur	
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III),/M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt-13.04.20	Rs.136933410.24 +GST SBD-13/20-21	31.07.20	9,50,00,000/-	7,77,87,980/-	DO	VT Pump (13 nos.)	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Baazar, Mandiri New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP	

*AS*

*SP*

9

*SP*

List of Project Patna

Sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II),/M/S Sterling & Wilson powerger Pvt. Ltd	Rs.1141,51880/ Ref.1462 dt-01.04.20	Rs.96255186.60 +GST SBD-14/20-21	31.07.20	11,35,81,120/-	9,61,39,141/-	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I),/M/S Sterling & Wilson powerger Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21	31.07.20	11,71,55,699/-	9,90,25,809/-	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
34	Supply, & testing of Trolley Mounted Protoble type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt-01.04.20	Rs.84360438.06 +GST SBD-16/20-21	30.06.20	4,72,41,845/-	3,53,77,449/-	DO	Trolley Mounted Pump (20 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

*[Handwritten signature]*

*[Handwritten signature]*

10

339

List of Project Patna

Month: January 2022

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
35	Supply, & testing of Trolley Mounted Protatable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21	30.06.20	10,00,00,000/-	8,58,13,094/-	DO	Trolley Mounted Pump (40 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No-B-III),/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767.58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21	31.07.20	4,50,00,000/-	3,46,27,720/-	DO	Submersible Pump (10 nos.)	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
37	Supply, installation, Commissioning & maintenance of CCTV Camra macining all works etc./M/S Grafic Traders Pvt. Ltd	Rs.4067860/ Ref.1459 dt.07.04.20	Rs.3347704/- F2-14/20-21	26.06.20	33,47,704	29,00,000/-	Do	Camera	Supply, installation and concetivity work	As per agreement shift wise controlling and maintenance work	All cameras and accessories are in running condition	
38	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenace (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21	31.07.20	2,00,00,000/-	2,00,00,000/-	Do	Transformer (03 nos.)	Transformerrunning condition	Transformerrunning condition	Installation, testing & commissioning completed and running condition	

*[Handwritten signature]*

*[Handwritten signature]*

11

*[Handwritten signature]*



List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
39	पटना नगर क्षेत्र अन्तर्गत जल जमाव के समस्या के समाधान हेतु अस्थायी डेनेज पम्पिंग स्टेशनों पर विद्युत संबंध स्थापित करने एवं पेंसू से प्राप्त 16 अर्द्ध ट्रांसफार्मर का कार्य।	Rs.465.75694/- Ref.285 dt.22.02.21			4,65,75,694/-	4,45,18,756/-	Do	Transformer (16 nos.)	-	-	All supplied and installed transformer in running condition	
40	Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhusan International Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21	17.01.21	29,87,000/-	28,50,840/-	Do	Submersible Pump (02 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
41	PFR for supply, installation, commissioning of 100 HP VT pump set at BRJP drainage pumping station Rajbanshi Nagar, M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19	25.05.2020	14,07,950/-	14,07,950/-	Do	VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
42	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided by BUIDCO in NBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22	17.11.21	0.00	0.00	-	Panel Board	-	WIP	Electric panel order placed, manufacturing in progress	Panel room construction completed.

*Handwritten mark*

*Handwritten mark*

12

*Handwritten mark*

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
43	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PMC area. Sri Sunil Kumar	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22	28.10.21	1910000.00	1000000.00	-	Non-Clog Submersible (04 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
44	Annual repair, operation & maintenance of storm drainage pumping plant NMCH for the period of 2 yrs. Session 2021-22 & 2022-23.	Rs.44,17,175/- Ref.284 dt.22.02.21	Rs.5077542/- F2-01 of 2021-22	10.06.21	2403834.00	1835579.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

*AS*

*3-2-22*

*(Handwritten mark)*

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Patna District**

जनवरी - 2022

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	पटना जलापूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Shekhpura, S.K Nagar, S.K, Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna.	राशि-49.7081855 करोड़ UD&HD, Govt. of Bihar letter no.-25, Date - 23.10.2018	राशि-42.10 Cr.	30.06.2021	2736.81855 Lakh	2352.37517 Lakh	2440.81855 Lakh	Pipe Network - 111055 mtr (DI/CI-12088 & HEPE-98967 mtr.) Pipe Network - (CI/DI Pipe) House Connection - 33120 nos Pump House - 05 nos. Tube well - 05 nos.	62481 3500 8520 5 completed 5 completed		62481 3500 8520 5 completed 5 completed	
2	पटना जलापूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna	राशि - 5.04 Cr.	31.05.2021	384.44338 Lakh				OHSR- 05 nos Shiekpura - 01 S.K, Puri - 01 S.K, Nagar - 01 Antaghat - 01 Adalatganj - 01	Completed Completed Completed 76% 99% Completed		Completed Completed Completed 99% Completed 99% Completed	
3	बेउर से मीठापुर ड्रेनेज योजना सर्वेदक-रामबादू एवं राजीव रंजन जे.भी	राशि - 48.9499 करोड़ पत्रांक-108, दिनांक - 17.01.2018	51.726267 दिनांक-21.07.18	20.06.2021	2973.7083 Lakh	2938.67 Lakh	2938.67 Lakh	Precast length of drain- 7119 m Sump capacity (2375KL)- 1nos Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV) Gantry Crane Electro Mechanical Work Transformer Installation Electric Grid Work	Laying of pre cast length of drain - 4725 m. Sump (capacity 2375 KL) - Pump slab base complete and column beam upto 3m complete, Pump Slab base Complete and column Beam up to 9,150 m in Progress. Electrical room ground floor complete and up to column roof slab complete.	157 m	Laying of pre cast length of drain - 4882 m. Completed	
5	नगर परिषद दानापुर निजामत अनामनत मार्ग कोठ्या-33 अंतर्गत विद्युत् प्रणाली का कार्य। श्री ललित कश्यप सिंह को सर्वान्त से बेली रोड समेत सन जक पीठोसी और आठसोसी नाला का निर्माण कार्य। श्रीमं बालदेवराव	0.44938 & 124/20.12.18	0.3866381 /13.02.19	12.08.19	0.38664	0.2920	0.2920	Drain - 600 ft Road - 600 ft	Drain - 500 ft Road - 500 ft		Drain - 600 ft (Completed) Road - 500 ft	कार्यपालक पदाधिकारी, नगर परिषद दानापुर एवं असलाधिकारी, दानापुर के संयुक्त निगरानी में दिनांक - 12.01.2022 को अतिक्रमण हटाया गया है। समाप्ति तिथि - 28.02.2022

*Handwritten signature/initials*

*Handwritten signature/initials*

*Handwritten signature/initials*

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Patna District**

जनवरी - 2022

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress,			Remarks
									Rs. In Crores			
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
9	नगर पंचायत मंगल अन्तर्गत वार्ड 10-07 में नगर पंचायत भवन से उत्पन्न सिंच के सफाई तक आउसी0सी0 नामा निमाणे कार्य सटीक पर्यंत	0.18974 & 07/27/09,18	0,1690775 / 26.08.19	25.11.19	0.09487	0.09206	0.09206	Drain - 492 ft. Road - 492 ft	Work completed	-	Work completed	अधियाचना समर्पित।
10	नगर पंचायत मंगल अन्तर्गत वार्ड नो 15 में बैंक ऑफ इंडिया से मंगल वाटर ऑफिस तक आउसी0सी0 नामा निमाणे कार्य।	0.44 Cr	0.37	9.6.2020	0.21343	0.21453	0.21453	Rcc drain 1804 feet	Drain - 1753 ft.		Drain - 1753 ft.	अधियाचना समर्पित।
11	बी0एस0पी0 16 में कुलवारी शरीफ विधात भगत सिंह चौक तक स्ट्राम वाटर ट्रेन्स ड्रैज निमाणे कार्य-2 संवेदन-मंगल इंडिया	12.10895 Cr. 116/19.02.19	10.8 Cr. Date - 26.09.2018	25.12.19 EOT 31.05.2020 EOT 30.09.2020 EOT 31.12.2020	10.8	8.756	4.491	drain - 2409 mtr 2250 mtr	Drain - 2075 m	50 m	Drain - 2125 m (94.45%)	भगत सिंह चौक एवं कुछ स्थलों पर Road Congestion एवं Heavy Traffic के कारण कार्य की प्रगति धीमी है।
12	कुलवारीशरीफ खोजा ड्रेंज से भगत सिंह चौक तक स्ट्रीम वाटर ट्रेन्स ड्रैज निमाणे कार्य-3 संवेदन-मंगल इंडिया	13.164 Cr. 116/19.02.19	12.31 Cr. Date - 26.09.2018	25.12.19 EOT 31.03.2020 EOT 30.09.2020 EOT 30.11.2020	12.291	10.01	8.277	drain 3350 mtr	Drain 3300 m	50 m	Drain 3350 m 98.82% Completed.	पोल एवं ट्रांसफार्मर वाले के Alignment के समीप होने के कारण कार्य की प्रगति धीमी है।
13	मसौदी जलापूर्ति योजना (फंड-2) M/s Ganadhipati Con. Pvt. Ltd.	6.08929 130/08.03.2018	6.04	27.11.2019	5.04464	4.46	4.46	1. Tubewell and Pump house 2 nos 2. Distribution Main 19120 m 3. Pump-motor and Transformer 2 nos 4. Overhead Tank -Nil 5. Chlorinator room/Chlorinator 2 nos. 6. Stand post 10 nos. 7. Boundary wall 100 m 8. Main Gate 2 nos. 9. Approach Road 20 m 10. Electric Connection by ULB 2nos. 11. House Service Connection 5138 nos.	Boring of Two Tubewell completed, Pump house work completed. 19011 mtr. Completed Nil Install Nil 100 Completed Completed Completed Completed	Boring of Two Tubewell completed, Pump house work completed. 19011 mtr. Completed Nil Install Nil 100 Completed Completed	5138 Nos. 5138 Nos.	
14	मसौदी जलापूर्ति, फंड-2 M/s Ganadhipati Con. Pvt. Ltd.	Amt. 13.22 CR, 131/08.03.18	13.7 21.11.18	16.05.2020 EOT 30.10.2020	13.22	12.818	12.851	Pipe line 51829/ 62829 m HSC - 5210 m / 6010 nos, T/W - 5	Piple Line 62000 m HSC 6010 T/W - 5 Nos.		Pipe Line-62000 m HSC-6010 Nos T/W-5 Nos	कार्य पूर्ण।
15	विद्युत जलापूर्ति, फंड-2 M/s Nalandra Engicon Pvt. Ltd.	Amt. 5.39 CR, 131/08.03.18	5.64 22.10.19	21.10.2020	2.6987	2.6987	2.699	Pipe line Distribution Network - 38204 m House connection - 3185 nos.	Distribution network -36000 m (94%) House connection - 2746 nos (86%)	Work completed	Distribution network -38000 m, House connection - 3100 nos	कार्य पूर्ण।
16	जलपुर जलापूर्ति, योजना Steel ARC Infra Services Pvt. Ltd.	0.54264	0.567 20.12.19	19/09.2020 EOT 30.11.2020	0.254	0.2541	0.2541	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding. 4. Top dom of water tower & stair case for tower 5. Installation of Generator set 6. Residual work of pump house/attendant room 7. Residual work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome	Work completed.		अधियाचना समर्पित।

C.E.(WDS)  
South Bihar, BUIDCO

*Handwritten signature and date: 3.12.22*

15

354

List of Project Nalanda District

जनवरी - 2022

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress,			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	बिहारशरीफ जलापूर्ति योजना फेज- 1 संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no-435, dated- 21.07.2016	राशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 15.05.2021 )	75.76	65.172	65.172	HYT/W/ -14 Nos OHT - 03 Nos SUMP + UGR-1+1 Pipe Line- 121583 m Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos Variation -02 T/w Variation in Pipeline - 33762 m Road Restoration- 103669 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21241/21524 nos Trnsformer 13/14 nos Motor pump- 12/14 nos. Variation- 02/2 T/w Variation in pipeline - 31006/33762 m Road Restoration+ 103669 m		14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21241/21524 nos Trnsformer 13/14 nos Motor pump- 13/14 nos. Variation- 02/2 T/w Variation in pipeline = 31006/33762 m Road Restoration+ 103669 m	OHT ward 14 (Millat Colony, Finishing work complete & Testing work in Progress),  OHT ward 46 (Alinagar Jhinnagar, Finishing Completed & Testing work in progress),  OHT Ward No. 41 (Town school Finishing work Completed & Testing work in progress)
2	बिहारशरीफ जलापूर्ति योजना फेज- 1 संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no-108,, dated- 17.01.2018	राशि-92.49 dated- 28.07.2018	27.07.2020 with time extension 31.12.2021	80.00	79.718 (Rs. 9.718 Cr. Transferred from phase 1)	79.718	HYT/W/ -23 Nos OHT - 04 Nos Pipe Line- 162472 m Motor Pump- 23Nos Transformer -23Nos HSC - 18000 Nos Variation- 02 T/w Variation in pipeline - 24785 m Road Restoration- 122040 m	T/W 23/23 OHT 4/4 nos Pipeline 162472m/162472 m HSC -18024/18000 nos, Motor pump 22/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m		T/W 23/23 OHT 4/4 nos Pipeline 162472m/162472 m HSC -18024/18000 nos, Motor pump 22/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 24877/24785 m Road Restoration + 122046 m /122040 m	OHT- Ward 05 Salempur, OHT work completed, OHT - Ward 23 - Bharat Gas Godam, OHT completed, OHT - Ward - 43 Labour Awas, OHT completed, Sump in Ward No.,-20 completed & Reservoir on Hiranya Parvat Is incomplete due to awaited of NOC from Archelogical Dept, (GOI).
3	इस्लामपुर जलापूर्ति योजना फेज- 1 M/s Nalanda Engicon pvt ltd.	राशि-08.193 93/13.01.2014	राशि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75/30) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2)		1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2) 13. HSC 1732 nos. by claim	कार्य पूर्ण हो चुका है, जलापूर्ति चालू है।
4	इस्लामपुर जलापूर्ति योजना फेज- 1 मे० सुमन इंटरप्राइजेज	राशि-03.09 130/08-03- 2018	राशि-3.08 10.09.2018	16.06.2019	1.50	1.499	1.499	63mm dia HDPE pipe- 1516 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying- 14714 m  HSC - 1911 nos Road Restoration - 4.3 km	Total Pipe laying- 0 m  HSC - 0 nos Road Restoration - 5.5 km	Total Pipe laying- 14714 m  HSC - 1911 nos Road Restoration - 9.8 km	राज्य योजना फेज-2 अन्तर्गत 3302 अर्द्ध गृह संयोजन लिया गया था, लेकिन नगर पंचायत द्वारा कुल 37 अर्द्ध बाटर स्टैंड पोस्ट का निर्माण किया गया, जिससे शेष घरों में शत-प्रतिशत गृह संयोजन का कार्य पूर्ण कर दिया गया है।

C.E.(VDS)  
South Bihar, BUIDCO

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Gaya District**

जनवरी - 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बोधगया जलपूर्ति योजना संवेदक का नाम- M/s SMC-JWIL JV (Jindal).	राशि -33.55 करोड़ Letter no-917, dated 17-12-2019.	राशि- 31.75 Cr. dated- 16.12.2011	15.09.2013 EOT 31.12.2016	35.48	36.72	35.99	1. OHT-4 (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 80763 mtr (iv) House Connection- 6000 Nos (v) Road Restoration- 12815 Sq Mtr (vi) Tube Well 14 Nos (vii) UGR- 1,2,3 & 4 (viii) Sluice Valve Chamber -423 (ix) Staff Quarter- 2 Nos. (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (Xii) Trenchless Work- Zone- 2 &3 (654 mtr.)	1. OHT-4 completed. (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 17559.5 Mtr (iv) House Connection- 5187 Nos. (v) Road Restoration- 12815 sqm. Excess work due to BUIDCO director. (vi) Tube Well 14 Nos. Completed (vii) UGR- 1,2,3 & 4Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos. Completed. (ix) Staff Quarter- Completed. (x) Pump Chamber- 12nos pump chamber completed. (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr. Completed (Xiii) M.S. Carrier Pipe -950.74 mtr. completed.	-	1. OHT-4 completed. (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 17559.5 Mtr (iv) House Connection- 5285 Nos. (v) Road Restoration- 12815 sqm. Excess work due to BUIDCO director. (vi) Tube Well 14 Nos. Completed (vii) UGR- 1,2,3 & 4Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos. Completed. (ix) Staff Quarter- Completed. (x) Pump Chamber- 12nos pump chamber completed. (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr. Completed (Xiii) M.S. Carrier Pipe -950.74 mtr. completed.	
2	बोधगया सिवरेज योजना संवेदक का नाम-M/s Ramky Infrastructure Ltd.	Letter no-917, dated 17-12-2019. Amount-95.94 cr	100.63 Cr. dated 16.12.2011	11.12.13	90.48	89.78		1. Sewer Network-64.33 KM 2. Intermediate Pumping Station- 5 3. STP-10 MLD 4. House Connection Chamber-2570 Nos. 5. Raising Main 6. Trenchless 7. Manhole-3607 nos 8. Road Restoration-22480 mts	1. Sewer Network-64.25 km 2. Intermediate Pumping Station-1 & 2 Civil work completed.IPS-3-9mts casting completed. IPS-4-11mRCC casting completed. IPS-5-civil work completed 3. STP-10 MLD 95 % 4. House Connection Chamber-1400 nos complete. 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3175nos Complete. 8. Road Restoration-B.T.Road- 2275/2275m, (Root Inst. Road B.T (work completed) C.C. Road-11570/12000m, Kacha Road-13550/13500m (work completed) Sujata Hotel Road Restoration PCC 594.5 m casting work Completed.	-	1. Sewer Network-64.25 km 2. Intermediate Pumping Station-1 & 2 Civil work completed.IPS-3-9mts casting completed. IPS-4-11mRCC casting completed IPS-5-civil work completed 3. STP-10 MLD 96 % 4. House Connection Chamber-2362 nos complete. 5. Raising Main-3.55 km. 6. Trenchless-225 mtr 7. Manhole-3309 nos Complete. 8. Road Restoration-49642 sqm.	

4/5

MD  
3/2/22  
C.B.WD(S)  
South Bihar, BUIDCO

17

10/2

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Jehanabad District**

जनवरी -- 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-29.27 करोड़ letter no-2087, dated- 19.08.2016	राशि -31.90 10,02,2017	15.09.2020	29.52	28.32	28.32	OHT - 02	2	completed	completed	Completed
								Tubewell - 04	4	completed	completed	
								Pipe line - 37.002 km	37.36	completed	completed	
								HSC - 15318 no.	15323	completed	completed	
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-44.59 करोड़ Letter no- 1179, dated- 26.06.2018	राशि -44.98 26.08.2018	31.12.2020 (Extended time of completion 15.05.2021 )	42.68	35.47	35.47	Tubewell - 14 no	14	completed	completed	Completed
								Pipe line - 98.605 km	98.625	completed	completed	
								HSC - 4900 no.	5231	completed	completed	
3	मखदुमपुर जलापूर्ति योजना फेज- II मे0 मयाधीपति कन्सट्रक्शन प्रा0 लि0	राशि-06.68 करोड़ पत्रांक- 130/08.03, 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	3.32	3.32	3.32	Tube well - 2 no.	2 No.	completed	completed	
								Pipe line 26.567 km	26.567 km.	completed	completed	
								HSC - 3133 No.	2938 No.	119 No.	3057 No.	
								Road Restoration - 26.567 km.	26.567 km.	completed	completed	

*BS*

*3.2.22*

18

100

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Jehanabad District**

जनवरी - 2022

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress,			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
4	वार्ड संख्या - 27 में पटना गया रोड से संतोष सर के स्कुल तक पी0सी0सी0 पथ नाला एवं ढक्कन कार्य चन्दन कुमार	राशि-0.34 करोड़ पत्रांक- 66/09.01.2019	राशि -0.239 Date - 15.01.2021	14.05.2021	0.17	0.17	Nil	Drain & PCC	Work in Progress		completed	पत्रांक - 330, दिनांक - 27.09.2021 द्वारा नगर परिषद जहानाबाद को निधि आवंटन हेतु अनुरोध किया गया है। आवंटन अभी तक अप्राप्त है।
5	वार्ड संख्या - 26 में विन्द के मकान से अजय गुप्ता के मकान होते हुए दरघा नदी तक नाला एवं पी0सी0सी0 निर्माण कार्य	राशि-0.54 करोड़ पत्रांक- 66/09.01.2019	राशि -0.377 Date - 23.08.2020	22.02.2022	0.27	Nil	Nil	Drain & PCC	Work in Progress		Work in Progress	संवेदक को कार्य यथाशीघ्र पूर्ण करने हेतु पत्रांक - 327, दिनांक - 24.09.2021 द्वारा निदेश दिया गया है।
6	वार्ड संख्या - 29 में बलराम पंडित के मकान से दयानिधि के मकान होते हुए नवार्ड बैंक तक पी0सी0सी0 पथ, नाला एवं ढक्कन निर्माण कुमार राजीव रंजन	राशि-0.18 करोड़ पत्रांक- 66/09.01.2019	राशि -0.156 Date - 26- 02.2020	25.04.2020	0.156	0.09	0.09	Drain & PCC			Work completed.	
7	वार्ड संख्या - 29 में अवस्थित श्री ब्रजेश ग्राम डेडी के घर से पुरव से पी0सी0सी0 कार्य सहित नाली ढक्कन सहित निर्माण कार्य मनीष कुमार	राशि-0.10 करोड़ पत्रांक- 07/27.09.2018	राशि -0.082 Date - 26- 02.2020	25.04.2020	0.05	0.05	0.05	Drain & PCC			Work completed.	
8	वार्ड संख्या - 29 में अवस्थित वरधू कोटी होते श्री अजय कुमार के घर से पश्चिम तरफ से ब्रजेश कुमार के घर तक पी0सी0सी0 कार्य एवं पूर्व निर्मित नाला का करम्माति एवं ढक्कन निर्माण उपेन्द्र कुमार शारत्री	राशि-0.08 करोड़ पत्रांक- 07/27.09.2018	राशि -0.074 Date - 26- 02.2020	25.04.2019	0.743	0.04	0.04	Drain & PCC			Work completed.	
9	वार्ड संख्या - 14 में एरोड्राम धनगाया रोड से राहेत रीशनप के घर तक नाला एवं पी0सी0सी0 कार्य कौशल किशोर	राशि-0.33 करोड़ पत्रांक- 128/08.03. 2018	राशि -0.288 Date - 25- 02.2020	24-06.2019	0.16	0.16	0.16	Drain & PCC			Work completed.	पत्रांक - 53, दिनांक - 19.02.2020 द्वारा नगर परिषद, जहानाबाद को निधि आवंटन हेतु अनुरोध किया गया है आवंटन अभी तक अप्राप्त है।

*Handwritten mark*

*Handwritten signature*

13

930



**Bihar Urban Infrastructure Development Corporation Ltd.**  
**List of Project Arwal District**

जनवरी - 2022

Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Completed
								Tubewell -01	1	Complete	Complete	
								Pipe Line - 3.9 km	3.9 km	Complete	Complete	
								HSC - 212 No.	216	Complete	Complete	

*AS*

*cup*  
*2.2.22*  
C.E(WDS)  
South Bihar,  
BUIDCO

*AS*

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Lakhisarai District**

जनवरी - 2022

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress,			Remarks	
									Upto Previous Month	During the Month	Total Progress		
									10	11	12		
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-०६ में नीला देवी से अनुप साह बटोरन मंडल से विद्युतदेव यादव तक पी०सी०सी० पथ एवं नाली निर्माण कार्य।	0.15	0.14	15.02.2020	1.00	12.42	0.00	PCC Road - 300 m Drain - 300 m	Drain work completed.		Drain work completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल 16,10,478.00 सोलह लाख दस हजार चार सौ अठहतर रुपये नगर परिषद लखीसराय को प्राप्त है, परन्तु हरतानांतरित नहीं की गई है।	
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-६ में फकीरा भगत से चौध भगत एवं रामजी साब से सरसुग मंडल तक पी०सी० पथ एवं नाली निर्माण कार्य।	0.2	0.19	15.02.2020	1.00		0.00	PCC Road - 429m Drain - 412 m	Drain work completed.		80% work completed.		
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं०-६ में पदार्थ साब से सेक्टर जवाहर मंडल तक आर०सी०सी० नाला निर्माण कार्य।	0.2	0.19	15.02.2020	10.42		0.00	Drain work with cover 241 m	241 m Drain work completed		Drain work completed		
4	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आर० सी० सी० नाला एवं स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.00	7.49	0.00	PCC Road - 316m Drain Work 316 m	200 m drain and slab completed.		60 % work completed		
5	वार्ड सं० 01 में एन०एच० 80 जगदम्बा नील मोड़ से भाया कोशाल मार्ग के पुलवाड़ी होते हुए सागत अमीन के बंधन तक आर०सी०सी० नाला एवं पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.00	25.85	0.00	PCC Road- 488m Drain Work 488 m	Drain work completed.		50 % work completed		
6	बड़हिया नगर पंचायत में प्रशासनिक भवन से सौताराम सिंह के घर होते हुए नागवती स्थान तक आर०सी०सी० नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.00	25.74	0.00	PCC Road Drain Work 775 m	300 m drain work completed.		80 % work completed		
7	नगर पंचायत बड़हिया में रावबाल मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सुरोज सिंह के घर होते हुए इन्दुपुर दुर्गस्थान होते हुए दुहरचक पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.00	0.00	0.00	PCC Road Drain Work 1048 m	work in progress		40 % work completed		

*DK*

*3/2/22*

CIE(WDS)  
South Bihar,  
BUIDCo

21

9/22

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Jamui District**

जनवरी - 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अनुत् एवं राज्य योजना अंतर्गत जमालपुर जलापूर्ति योजना मै० सपाधीपति कन्स्ट्रक्शन प्रा० लि०	पार्ट-ए०-3073.313 लाख, नगर विकास एवं आवास विभाग का ज्ञापक - अनुत्-21-03 / 2015-185, दिनांक - 18.01.2019, पार्ट बी०-2502.016 लाख नगर विकास एवं आवास विभाग का ज्ञापक-2ब/जल००-01-01 / 2019-79, दिनांक - 12.02.2019, कुल राशि - 55.75493 करोड़	59.3 Cr.	18.11.2021	20.00 Cr.	20.00 Cr.	20.00 Cr.	Pipe Laying 124.80 km. House Connection 14603	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1,2,3,4,5,6,7,8,9,11,12,13,14,15,18,20,21,22,23,25,26,28,29,30,31,32,33,34,35 and 36. (3) 115530 mtr. Pipe laying work completed. (4) House Connection 12745 no. in Ward- 1,2,3,4,5,6,7,8,9,11,12,13,14,15,18,20,21,22,23,24,28,29,30,31,32,33,34,35 Work in Progress. (5) Road Restoration 41119 mtr. (Work in progress)	(1) Supply of Pipe. (2) Pipe Laying in ward no. 13,14,15,30,35,&36 (3) 4143.5 mtr. Pipe laying work completed. (4) House connection - 368 Nos. in ward number - 6,7,13,14,15 &23 (work in progress) (5) Road Restoration 725 mtr. work in progress.	(1) Pipe Laying - 92.57 % (2) House Connection - 87.26 % Total House Connection - 12745 Nos. (Work in progress)	work in progress.

*[Handwritten Signature]*

*[Handwritten Signature]*

C.E(WDS)  
South Bihar, BUIDCO

22

*[Handwritten Signature]*

**Bihar Urban Infrastructure Development Corporation Ltd.**

**List of Project Munger District**

जनवरी -- 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs, In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress,			Remarks
									Rs, In Crores			
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2)  Name of Contractor - M/SJMC-JWIL Joint Venture	Rs, 217.79  BUIDCo/Yo-1248/2019-140	Rs, 217.7972727 Crore, dated-14.08.2020	20 Months (Date 13.04,22)	66.2717	66.2661	66.2661	Pipe Line - 331,75 km HSC - 38921 Nos. WTP - 1 Nos. ( 34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Supply - 191,264 km. Pipe laying - 133,46 km Hydrotest - 121,72 km Road Restoration completed - 104,95 km HSC Completed - 7343 Nos Water Meter - 785 No. WTP - Work in progress (72% completed), OHSR 4 nos. work in progress. OHSR-1 - 35% completed OHSR-2 - 43% completed OHSR-3 - 60% completed OHSR-5 - 50% completed	Pipe Supply - 83,66 km Pipe laying - 19,543 km Hydrotest - 21,21 km Road Restoration completed 19,45 km HSC Completed - 1753Nos Water Meter - 359 No. WTP - Work in progress (3% completed), OHSR - 05 Nos in Progress, (OHSR-1 - 3% complete, OHSR-2 - 12% complete, OHSR-3 - 3% complete, OHSR-4 - 10 % Complete, OHSR-5 - 5% complete,	Pipe Supply - 274,92 km, Pipe laying - 153,003 km Hydrotest - 142,936 km Road Restoration completed - 124,400 km HSC Completed - 9096 Nos Water Meter - 1144 No. WTP - Work in progress (75% completed), OHSR 5 nos. work in progress. OHSR-1 - 38% completed OHSR-2 - 55% completed OHSR-3 - 63% completed OHSR-4 - 10% Completed OHSR-5 - 55% completed	63.00%

*AS*

*3.2.22*

C.E(WDS)  
South Bihar, BUIDCo

23

*AS*

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Nawada District**

जनवरी - 2022

Rs. In Crores													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expendit ure	UC Sent	Main Component		Component Wise Physical Progress.			Remarks
										Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना) Intergral Screw Industries	राशि-5.45 करोड़ पत्रांक-131, दिनांक-08.03. 2018	6.54886	05.12.2020	4.72	4.72	4.72	Construction of 450 mm X 300 mm X 150m deep HYTE	2 Item	Completed			After testing water supply started in 13 wards (Ward No. - 1.2.3.5,6,7,8,9, 13.24.25,26.27)
								Construction of Pump House with attendent room	2 Item	In Progress			
								Supplying & Installation of Submerisible Motor Pump	2 Item	Completed			
								Supplying & Installation of 63 KVA Transformer	2 Item	Supplied but not installed.			
								Supplying & Installation of 100 Litre Chlorinator	1 Item	Supplied but not installed.			
								Distribution system work 63 mm - 4047 m 90 mm - 5060 m 110 mm - 15851 m 160 mm - 3277 m 225 mm - 435 m	1 Item	4047 m laid 5060 m laid 14832 m laid 3277 m laid 435 m laid	Nil Nil 1019 m laid Ni; Nil	4047 m laid 5060 m laid 15851 m laid 3277 m laid 435 m laid	
								Hosue service Connection work	4864 Nos.	4864 nos.	Nil	4864 nos.	
								Construction of Boundary wall	20 Item	110 m constructed.			
								Construction of approach Road	10 Item	Nil			
								Construction of Main Gate	1 Item	Nil			
Campus Development	40 Item	Nil											

C E(WDS)  
South Bihar, BUIDCo

24

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Rohtas District**

जनवरी - 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सासाराम स्ट्रॉम वाटर ड्रेनेज योजना फेज-1 संवेदक का नाम - M/s Krushi Infrasia pvt ltd.	राशि-38.52 पत्रांक- 307, दिनांक-25.03, 2017	राशि-38.19 16.11.2017	15.05.2019 As per time extension 31.12.2021	35.00	32.02	32.02	Drain 6.0 km	Drain 5.7 km		Drain 5.78 km	150 m is balanced due to PHED pipes and BSNL cables.
2	सासाराम जलापूर्ति योजना फेज- I संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension 31.10.2021	62.00	59.288	59.288	Tube well - 6 Pump house - 6 D. Mains 117008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos, MESR - 1 Nos	Tube well -6 completed, Pump house - 6 completed, D. Mains 116015 m House service connection - 11852 nos, Over head tank -3 completed 1 progress, Sump house 1 in progress (92% completed) MESR - 70 % Progress,		Tube well -6 completed, Pump house - 6 completed, D. Mains 116015 m House service connection - 11900 nos, Over head tank -3 completed 1 progress, Sump house 1 in progress (92% completed) MESR - 80 % Progress.	Direct Water Supply started in Ward No. - 08, 31, 32, 33, 34
3	सासाराम जलापूर्ति योजना फेज- II संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्रांक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020 with time extension 31.12.2021	21.00	18.633	18.633	Tube well - 3 Pump House-3 D. Mains 58884 m House Service connection- 6722 nos. Over head Tank-2 Sump house- 1 nos.	Tube well -3 complete Pump House-3 complete D. mains -57305 m House Service connection-6353 NO's Over head tank - 1 at gulakshani is started, but land is waterlogged.  Work of sump house is started after the completion of OHT in Gaulakshani.		Tube well -3 complete Pump House-3 complete D. mains -57305 m House Service connection-6400 NO's Over head tank - 1 at gulakshani is started  Work of sump house is started after the completion of OHT in Gaulakshani.	1.Sufficient Land for Sulemanganj OHT is not available.
4	डेहरी डालमिया नगर जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020 with time extension 31.12.2021	70.21	66.57	66.57	Tube well - 14 Pump House - 14 D. mains 132908 m overhead tank - 4 House service connection - 18341 nos. Sump house - 2 nos.	Tube well-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress		Tube well-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress	
5	बिक्रमगंज जलापूर्ति योजना फेज- II संवेदक का नाम-Suman Enterprises	राशि-3.2165 पत्रांक- 140 / 15.03, 2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection- 1761 no.	D. mains 17175 House service connection- 1445 no.		Completed.	

AS

C. E (WDS)  
South Bihar, BUIDCO

25

AS

## List of Project Aurangabad District

जनवरी - 2022

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्रांक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.03.2021	25.915	25.914	25.914	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boudary wall 250 m (f) House service connection 3770 Sump House - 1 (1080 K1)	(a) 6 nos. (b) 8830 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos, 100% W no. 04,10,11,12,13&15 (g) 1 nos.		(a) 6 nos. (b) 8830 m (c) 49555 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3781 nos. 100% W no, 04,10,11,12,13, 14 & 15 (g) 1 nos.	सात वार्डों में अंशतः घरों में नल का जल दिया जा रहा है। कार्य लगभग पूर्ण हो चुका है। पानी टैस्टिंग एवं पाईप लिकेज की जाँच कार्य जारी।
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 89397 कुल - 135. 433377 अमृत 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20,10 km Distribution - 77.81 km HSC - 8340 nos.				निविदा प्रक्रिया में।
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Rajnish Vats	राशि-6.72 पत्रांक- 139/15, 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	6.745	6.0039	5.36 Crore utilization BTC Form-42A vide letter no.-424, dated- 23.09.2021	(a) Distribution main - 27842 M (Variation target - 7913 m) (b) stands post - 20 (c) house connection - 7064 Phase-1 936 ULB - 1645 Total HC 9645	(a) 27592 M (99.10%) (b) 20 Nos. (c) 4707/ 66.63% W. No. 01,06,07,08,09,10,11,12,13, 15,16,17,18,20,22, 23,24&25 saturated Total - 18 ward.		(a) 27592 M (99.10%) (b) 20 Nos. (c) 4707/ 66.63% W. No. 01,06,07,08,09,10 ,11,12,13, 14, 15,16,17,18,19,20 ,21,22, 23,24&25 saturated Total - 21 ward.	विचलन की स्वीकृति के उपरान्त पाईप लेइंग का कार्य किया गया है। गृह जल संयोजन एवं सड़क पुनर्स्थापन का कार्य किया जा रहा है। लिकेज होने के कारण पूर्णरूप से जलापूर्ति नहीं हो पा रही है।

**Bihar Urban Infrastructure Development Corporation Ltd.**  
**List of Project Buxar District**

जनवरी - 2022

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	बक्सर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03.2016	राशि-32.23 पत्रांक-17 दिनांक-31.01.2017	30-04-2019	29.38	29.13	29.13	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed, Trial Run		Work Completed, Trial Run	
2	बक्सर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01.2018	47.92 दिनांक-25.07.2018	23-08-2020 with time extension 30.10.2022	32.37	32.36	32.36	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 84819 m HSC-8439 no.		Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 84819 m HSC-8439 no.	
3	डुमरौंच जलापूर्ति योजना फेज-II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.980	4.74	4.74	Distribution - 24750 HSC - 4579 no. stand post - 20 nos.	Distribution main-24750 m HSC-4579 no.		Distribution main-24750 m HSC-4579 no.	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II संवेदक का नाम-R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10-2018	21.10.19	1.85	1.84	1.84	Water supply	Distribution main-21107 m HSC-3216 nos		Distribution main-21107 m HSC-3216 nos	

2/8

C.E(WDS)  
South Bihar, BU/IDCo

27

32



**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Bhojpur District**

जनवरी - 2022

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress,			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	आरा नगर निगम जलापूर्ति योजना फेज-1 संवेदक का नाम-गणाधीपति कंस्ट्रक्शन प्रा0लि0	राशि- 74.417 Letter no- 421.02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020	44.00	44.00	44.00	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m Road Restoration - 120960 m,	Tube bell-7 Nos (1 nos extra) Pump House 6 nos Staff Quarter-0 nos Distribution main-120740 m Pump Motor-4 nos Transformer- 4 nos OHT-2 nos Chlorinator room-6 Nos Stand post-00 nos Boundary wall-280m Main gate-4 nos House Service connection- 22360 Nos Approach road-00m Road Restoration - 118.33 km	Tube bell-0 Nos Pump House -1 nos Staff Quarter-0 nos Distribution main-220 m Pump Motor-0 nos Transformer-1 nos Over head tank -0 no. Chlorinator room-i Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection- 520 Nos Approach road-00 m	Tube bell-7 Nos (1 nos extra) Pump House 6 nos Staff Quarter-0 nos Distribution main-120960 m Pump Motor-4 nos Transformer- 4 nos OHT-2 nos Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 22880 Nos Approach road- 00 m Road Restoration - 120545 m,	
2	आरा नगर निगम जलापूर्ति योजना फेज-2 संवेदक का नाम-गणाधीपति कंस्ट्रक्शन प्रा0लि0	राशि- 53.49 Letter no- 108.17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020	30.65	30.65	30.65	Tubewell-8 nos. Pump house- 8 nos Staff quarter-2 nos. Distribution Main- 67456.40m Pump-Motor-8 nos. Transformer-8 nos. Overhead Tank-3 nos. chlorinator room/chlorinator-8 nos. Stand Post-35 nos. Boundry Wall-850m Main Gate- 8 nos. Approach Road-400 m House Service Connection-10021 Road Restoration - 66.251 km,	Tubewell-6 nos. Pump house- 5 nos. Staff quarter-0 nos. Distribution Main-66251 m Pump-Motor-3 nos. Transformer-2 nos. Overhead Tank-1 nos. chlorinator room/chlorinator-4 nos. Stand Post- 00nos. Boundry Wall- 130m Main Gate- 1 nos. Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.251 km	Tubewell-0 nos. Pump house- 0 nos. Staff quarter-0 nos. Distribution Main-0 m Pump-Motor-0 nos. Transformer-0 nos. Overhead Tank-0 nos. chlorinator room/chlorinator-1 nos. Stand Post-00nos. Boundry Wall-0 m Main Gate- 0 nos. Approach Road-00 m House Service Connection- 0	Tubewell-6 nos. Pump house- 5 nos. Staff quarter-0 nos. Distribution Main-66251 m Pump-Motor-4 nos. Transformer-5 nos. Overhead Tank-2 nos. chlorinator room/chlorinator-4 nos. Stand Post- 00 nos. Boundry Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.251 km	

*AS*

*3.2.22*

C.E(WDS)  
South Bihar, BUIDCO

28

28

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

जनवरी - 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
<b>अमृत योजना</b>												
1	भागलपुर स्ट्रीट वॉटर ड्रेनेज योजना Contractor-M/s CZAR CONSTRUCTION	राशि-32.66 Cr Letter no- 03/AMRUT-21- 03/2015-1519	राशि-31.61 Cr 04-09-2018	26.3.20	23.82	23.671	23.156	Drain -13.33 Km	Drain - 11,544 km		Drain - 11,544 km (86.60 %)	Almost 2 km. of proposed alignment is done by M.C. Bhagalpur.
2	Sultanganj Nagar Parishad Water Supply Scheme (Phase-1) State Plan Ward No. 5,6,7,8,9.(Zone-1)  Sri Sanjay Kumar Sinha, patna	राशि-8.1930 Cr. Letter no-93 Date - 13.06.2019	राशि-7,3464 Cr	25.07.2019	7.568	7.18910	7,18910	Distributioin System - 4945.50 M (Sanjay Kumar) House Service Connection - 1531 Nos. (Sanjay & Nalanda)	Distributioin System - 4945.50 M (Sanjay Kumar) House Service Connection - 2360 Nos. (Sanjay & Nalanda)		Work complete.	100%
3	Sultanganj Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No. 19,20,21.(Zone-3)  Sri Manmohan Kumar Singh, Bhagalpur	राशि-1,282 Cr. Letter no-2082 Date - 09.04.2019	राशि-1.29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distributioin System - 5797.1 M House Service Connection - 1400 Nos.	Distributioin System - 5888 M House Service Connection - 1105 Nos.  Work Complete 82.14%		Distributioin System - 5888 M House Service Connection - 1105 Nos.  Work Complete 82.14%	As per Agreement pipeline has been completed. In that pipeline 100% house connection has been done i.e. 1150 nos. variation in pipeline has been send to SE through letter No. 332. Date - 29.10.2021

17/1

5/2/22  
C.E(WDS)  
South Bihar. BU/IDCO

25

5/2/22

**Bihar Urban Infrastructure Development Corporation Ltd.**

**Monthly Progress Report**

Project Related to Water Supply and Drainage

**North Bihar**

**Month - January 2022**

30

9/18

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**East Champaran District**

जनवरी-2022  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मोतिहारी जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669(without O&M) Lt No-596 dt-28.3.16 LOA-35,1230 Lt No-2514 dt-4,10,16	Rs. 35,1230 Lt No-SBD-01/16-17 dt-3.2.17	02.08,18 (1st Extension 31.03,19 and 2nd Extension 30.09,2021))	28.59	25.45	25.45	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-51.97 km HSC-5367 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2 in progress	Pipeline-0 km HSC-0 OHT- 1 in progress Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0 SCADA- 2 in progress	Pipeline-51.97 km HSC-5367 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2 in progress	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	मोतिहारी जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 Lt No-108 dt-16.1.18 LOA-70,3254 Lt No-1180 dt-25.6.18	Rs. 70,32 Lt No-SBD-02/18-19 dt-18.7.18	17.07,20 (Extended to 31.10,2021)	52,00	41,08	41,08	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor -7 Transformer-7	Pipeline-123.440 km HSC-7870 OHT-1 in progress, 1 comp Tubewell-7 Pump House-6 Comp, 1 in progress Pump Motor -7 Transformer-7	Pipeline- 0.743 km HSC- 124 OHT-1 in progress Tubewell-0 Pump House- 1 in progress Pump Motor -0 Transformer-0	Pipeline-124.183 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House-6 Comp, 1 in progress Pump Motor -7 Transformer-7	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	ढाका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs. 8,19306 Lt No-55 dt-13.1.14 LOA-7,5565 Lt No-1645 dt-19.11.14	Rs. 7,5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months )	8.19	7.56	-	Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	ढाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no-139e15-03-2018	राशि -5.02 29-09-2018	28.03,19	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.01 km HSC-2676	-	Pipeline-30.01 km HSC-2676	
5	कंसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8,19306 Lt No-55 dt-13.1.14 LOA-7,4832 Lt No-1685 dt-21.11.14	Rs. 7,4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months )	6.56	7.39	6.20	Pipeline-14.52 km HSC- 1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	

Pvi

Q

✓

31  
9/11

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
6	केसरिया जलापूर्ति योजना फेज- 11 Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139/15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-928	-	Pipeline-14.43 km HSC-928	
7	रक्सौल जलापूर्ति योजना फेज- 1 संवेदक-मेसर्स अशोका ट्यूबवेल	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC- 1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	रक्सौल जलापूर्ति योजना फेज- 11 संवेदक-मेसर्स अक्षय राय	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1864	-	Pipeline-30.60 km HSC-1864	
9	चकिया रेलवे गुमटी 136 से हिन्दू चकिया होते हुए साहेबगंज रोड, शांतीनगर रोड तक पीएसडी सड़क एवं आर0सी0सी0 नाला निर्माण कार्य	2.06 Lt. No. 07 27-09-20	1.96	24.05.21	2.06	1.19	0.53	3100 ft drain 3100 ft pcc road	3100 ft drain pcc 0 ft	work in progress	3100 ft drain pcc 0 ft	

R. P. Singh  
02/02/2022  
AE

TS to CE,  
(WSD), North Bihar

Chief Engineer  
(WSD), North Bihar

23

211

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**West Champaran District**

जनवरी-2022  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बगहा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s JP Enterprises	सशि-29.69, letter no- 596, Date- 28.03.2016	सशि-32.50 04.03.2017	15.11.2019 (EOT)	29.13	25.75	5.61 (by BUIDCO Betia)	Pipeline-48.20 km HSC-8730 OHT-2 Tubewell-2	Project completed	Project completed	Pipeline-48.12 km HSC-6010 OHT-2 Tubewell-2	
2	बगहा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati const pvt ltd	सशि-70.96	सशि-61.57 dt.- 23.07.2018	23.07.2020 (EOT applied for 31.12.2021)	48.80	45.39	37.10	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-100.745 km HSC-10488 OHT-4 in progress Tubewell-11 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Pipeline-0.220 km HSC-48 OHT - 1 in progress Tubewell - 0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-100.965 km HSC-10536 OHT-5 in progress Tubewell-11 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	(i) सजावट रकमि में अनुपस्थिति प्रमाण पत्र प्राप्त रहस एर पूर्ण व्यक्ति का कटा जमावटी को रद्द करने की कार्यवाई प्रस्ताव द्वारा की जानी है। (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	भैरिया जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	सशि-97.25, letter no- 484, dated-20.12.16	सशि-101.92, dated-06.03.18	05.03.20 (Extended to 30.11.2021)	66.04	58.55	41.52	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-153.741 km HSC-17294 OHT-6 in progress Tubewell-18 Pump House-16 Pump Motor-15 Transformer-18 SCADA-0	Pipeline-1.439 km HSC-197 OHT-6 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-155.180 km HSC-17491 OHT-6 in progress Tubewell-18 Pump House-16 Pump Motor-15 Transformer-18 SCADA-0	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
4	रामनगर जलापूर्ति योजना फेज- II	सशि-2.57 139/15-03-2018	सशि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Project completed	Project completed	Pipeline-13.905 km HSC-1200	

*Ravi Prakash*  
04/02/2022  
AE

*[Signature]*  
TS to CE,  
(WSD), North Bihar

*[Signature]*  
7/2/22  
Chief Engineer  
(WSD), North Bihar

33  
[Signature]


**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Vaishali District**


जनवरी-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	03.09.18 (Extend to 30.04.19)	38.11	33.63	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed.	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्रांक-108, दिनांक-16.01.2018	राशि- 66.57 करोड़ 04.07.18	03.07.20 (Extended to 31.12.2021)	47.34	51.74	51.74	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-7 Pump House-7 Pump Motor-7 Transformer-7	Pipeline-0 km HSC-0 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-7 Pump House-7 Pump Motor-7 Transformer-7	(i) अजान वीर के पास एवं गद्दी सेतु की तरफ NH कांसिंग का अनापत्ति प्रमाण पत्र अग्रगत है।  (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Rm Poulashy  
04/02/2022  
AE

  
TS to CE,  
(WSD), North Bihar

  
Chief Engineer  
(WSD), North Bihar  
7/2/22

34



**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Sitamarhi District**

जनवरी-2022  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03,2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4	-	completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढी जलापूर्ति कार्य। फेज-II संवेदक - श्री रामाघार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2019	2.75	2.75	2.75	Pipeline-21.47 km HSC-10005	completed	completed	Pipeline-21.47 km HSC-10005	completed

*Rin Pankaj*  
04/02/2022  
AE

*[Signature]*  
TS to CE,  
(WSD), North Bihar

*[Signature]*  
7/2/22  
Chief Engineer  
(WSD), North Bihar

(35)

*[Signature]*



**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Sheohar District**

जनवरी-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेज-II संवेकद - श्री रामाधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	30.04.2019	4.41	4.13	4.13	Pipeline-24.85 km HSC-3763	Pipeline-24.853 km HSC-3763	Completed	Pipeline-24.853 km HSC-3763	पूर्ण

*Pr. Pandey*  
24/02/2022  
AE

*TS to CE*  
4/2  
TS to CE,  
(WSD), North Bihar

*Chief Engineer*  
7/2/22  
Chief Engineer  
(WSD), North Bihar

36

*TS to CE*

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Muzaffarpur District**

जनवरी-2022  
Rs. In Lakh

Sl. No	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (In Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	30.11.21 (EOT applied for 31.03.2023)	15.62	14.41	14.41	1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total 38 MLD 3. Culvert-21 Nos	Mithanpura to Tirhut Canal Drain Excavation- 2403m Bottom slab PCC- 2150.70m. RCC Raft- 2017m. Side wall RCC done- 1st Lift- 1876.70 m. Final Lift- 1760.50 m. Top Slab- 186.40 m Culvert- 12m	Mithanpura to Tirhut Canal Drain Excavation- 303 m Bottom slab PCC- 507m. RCC Raft- 433m. Side wall RCC done- 1st Lift- 354.50 m. Final Lift- 340 m. Top Slab- 198m Culvert- 2m	Mithanpura to Tirhut Canal Drain Excavation- 2706m Bottom slab PCC- 2657.70m. RCC Raft- 2450m. Side wall RCC done- 1st Lift- 2231.20 m. Final Lift- 2100.50 m. Top Slab- 384.40 m Culvert- 14m	(1) Land for STP near Manikaman was discussed during district level PMG meeting on dated 30.12.2020. It is decided that all local objection will be shorted out and STP will be constructed at Manikaman site as decided earlier. (2) CO Mushahari informed vide letter no. 235 dated 27.01.2021 that no adequate government land is available for the construction of STP on Fardo Nala near Khabra.

*Ravi Prakash*  
04/02/2022  
AE

*TS*  
4/2  
TS to CE,  
(WSD), North Bihar

*Chief Engineer*  
7/2/22  
Chief Engineer  
(WSD), North Bihar

57

58

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Kishanganj District**

जनवरी-2022  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किशनगंज जलापूर्ति योजना फेज-I संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt, 03.05.18	30.51 03.11.2018	02.11.20 (Extended to 31.07.2021)	21.44	19.82	19.82	Pipeline-60.029 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Pipeline-60.029 km HSC-11017 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Pipeline- 0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-60.029 km HSC-11017 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	किशनगंज जलापूर्ति योजना फेज-II संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt-19.02.18	45.31 12.06.2018	11.12.2019 (Extended to 31.07.2021)	36.02	36.02	36.02	Pipeline-113.23 km (Revised- 119.238 km) HSC-6320 (Revised-8500) OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-8	Pipeline-116.297 km HSC-8236 OHT-2 in progress Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-10	Pipeline- 2.262km HSC-0 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-118.559 km HSC-8236 OHT-2 in progress Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-10	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

*Prin. Engineer*  
04/02/2022  
AE

*TS to CE*  
TS to CE,  
(WSD), North Bihar

*Chief Engineer*  
7/2/22  
Chief Engineer  
(WSD), North Bihar

38

1/10

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Araria District**


जनवरी-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21,732.4 करोड़ 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Work complete	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	
2	अररिया जलापूर्ति योजना फेज- II संवेदक-मेसर्स उमंग इंफ्रास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130/08.03.2018	राशि-8.69 करोड़ 06.10.2018	25.07.2019	4.32	6.38	6.38	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Pipeline- 0 Km HSC- 0	Pipeline-46.561 km HSC-3484	Work Complete

Prin' Pankaj  
04/02/2022  
AE

  
TS to CE,  
(WSD), North Bihar

  
Chief Engineer  
(WSD), North Bihar

33

305

**Binar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Purnea District**

जनवरी-2022  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पूर्विया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.- 1519, Dated- 27.06.17.	राशि -113.1938 dt.- 12.03.2018	11.03.20 (Extended to 31.07.2021)	79.07	78.27	78.27	Pipeline-184.75 km (223.60 Km Revised) HSC-34995 (18500 Revised) OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-190.850 km HSC- 15890 OHT-4 Comp. 1 in progress Tubewell-15 Pump House-10 Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply	Pipeline-0.9 km HSC-175 OHT-1 in progress Tubewell-0 Pump House- 0 Pump Motor-0 Transformer- 0	Pipeline-191.750 km HSC- 16065 OHT-4 Comp. 1 in progress Tubewell-15 Pump House-10 Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	पूर्विया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408 dt.- 16.07.2018	15.07.20 (Extended to 31.07.2021)	56.92	56.92	56.92	Pipeline-155.48 km (168.859 Km Revised) HSC-20048 (12508 Revised) OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-139.173 km HSC-6890 OHT- 4 comp. Tubewell-8 Pump House-7 Pump Motor-7 install Transformer-8 install	Pipeline-0.770 km HSC-160 OHT- 0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-139.943 km HSC-7050 OHT- 4 comp. Tubewell-8 Pump House-7 Pump Motor-7 install Transformer-8 install	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

*Rin Bhalay*  
07/02/2022  
AE

*Rin Bhalay*  
TS to CE,  
(WSD), North Bihar

*Rin Bhalay*  
7/2/22  
Chief Engineer  
(WSD), North Bihar

40

40

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Katihar District**

जनवरी-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.15 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19 (Extended to 31.07.2021)	76.21	73.82	73.82	Pipeline-219.07 km HSC-21054 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-190.799 km HSC-16841 OHT-6 comp., 1 in progress Tubewell-15 Pump House-14 Pump Motor-14 install Transformer-10 installed, 2 in progress	Pipeline-0.318 km HSC- 132 OHT- 2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer- 0 in progress	Pipeline-191.117 km HSC-16973 OHT-6 comp., 2 in progress Tubewell-15 Pump House-14 Pump Motor-14 install Transformer-10 installed, 2 in progress	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020 (Extended to 31.07.2021)	37.45	29.37	29.37	Pipeline-64.93 km HSC-6716 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.909 km HSC-6768 OHT- 2 in progress. Tubewell-8 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	Pipeline-0 km HSC- 0 OHT- 2 in progress. Tubewell-1 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-75.909 km HSC-6768 OHT- 2 in progress. Tubewell-9 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Ru' Palsay  
04/02/2022  
AE

TS to CE,  
(WSD), North Bihar

Chief Engineer  
(WSD), North Bihar

(4)

(5)

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Darbhanga District**

जनवरी-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत योजना अन्तर्गत दरमंगा जलापूर्ति योजना।	67.99, letter no-2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020 (Extended to 31.12.2021)	40.50	33.71	33.71	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-75.92 km HSC-13228 OHT-2 in progress Tubewell-7 Pump House-7	Pipeline-0 km HSC-0 OHT- 2 in progress. Tubewell-0 Pump House-0	Pipeline-75.92 km HSC-13228 OHT-2 in progress Tubewell-7 Pump House-7	संशोधित NOC for होमगार्ड परिसर शाखा में प्राप्त होने से कार्य में विलम्ब हुआ है। वर्तमान में foundation cutting का कार्य चल रहा है।
2	राज्य योजना अन्तर्गत दोनार गुमती से टेनही पुल तक नाला निर्माण कार्य। मे०-रामनरेश राय	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020 (EOT applied for 31.12.2021)	9.24	7.57	4.23	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m , Length 3.55 km	PCC-755 M Base-685 m Stem-685 M	PCC-0 M Base-65 m Stem- 65 M	PCC-755 M Base-750 m Stem-750 M	
3	राज्य योजनान्तर्गत दरमंगा नगर निगम क्षेत्रान्तर्गत डी०एम०सी० ऑफिस सकमा पुल तक अवशेष भाग में नाला एवं पथ जीर्णोद्धार एवं दरमंगा नगर निगम कार्यालय के चाहरदिवारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated-13.11.2014	0.8854931, dated-26.06.2019	25.12.2019	0.996	0.37	0.00	New boundary 1030'0"  Drain 1495'0"	Boundary 1030 ft  Drain - 641 ft	Boundary 0 ft  Drain - 0 ft	Boundary 1030 ft  Drain - 641 ft	
4	दरमंगा नगर निगम क्षेत्रान्तर्गत वार्ड संख्या 48 तेहरी टोला कुशेश्वर महल के घर से मो० कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37	0.21	0.21	PCC Road 1600'0" Drain 1600'0"	completed	completed	PCC Road 1600'0" Drain 1600'0"	











5	राज्य योजना अन्तर्गत पी०डब्ल्यू०डी० पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व० समी अमीन, फैजुल्ला खॉ मस्जिद पुरानी मुसफ़ी कब्रिस्तान तथा श्री मोख्तार के घर होते हुए पी०डब्ल्यू०डी० पथ में खान चौक तल ढक्कन सहित आर०सी०सी० नाला निर्माण कार्य।	0.964566Ref 75 Dated 13.11.2014	0.8499946, Dated- 18.06.2019	17.12.2019	0.9646	0.753	0.00	Drain 2350'0"	completed	completed	drain 2350'	Completed
6	राज्य योजना अन्तर्गत बेता चौक से डी एम.सी.एच बच्चा वार्ड तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated- 11.11.19	10.08.2020	0.74095	0.72	0.00	PCC road 1800' Drain 1800' Paaver Block - 1800'	PCC road 1520' Drain - 1670' Paver Block - 500'	PCC road - 0' drain - 0' Paver Block - 0'	PCC road 1520' Drain - 1670' Paver Block - 500'	

*Rin Bmtaxly*  
04/02/2022  
AE

*[Signature]*  
TS to CE,  
(WSD), North Bihar

*[Signature]*  
Chief Engineer  
(WSD), North Bihar

43

95



**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Madhubani District**

जनवरी-2022  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	झंझारपुर जलापूर्ति योजना मोबाईल नं०-9471009096 संवेदक का नाम-अर्चना कॉन्ट्रैक्टर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05- 2019	28.05.202 0	1.89	1.88	1.77	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	<b>Completed</b>	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	
2	<b>Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O &amp; M at Madhubani</b> संवेदक का नाम-Krushni Infrass India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का ज्ञापक- 280 / ना०नि०-02-10 / 2017-167 दिनांक-28.03.2017	115.6593 dated-04-06- 2019	04.12.202 1 (EOT applied for 03.08.202 2)	33.75	31.15	31.15	<b>1- Drain-14.19 KM</b> <b>2 m wide Drain of length 870m</b> <b>1.5 m wide Drain of length 180m</b> <b>1.2 m wide Drain of length 1614 m</b> <b>1 m wide Drain 670 m</b> <b>Watson Canal (4m wide)</b> Excavation-925m Sand filling- 925 m PCC - 925m Side wall- 925m Cover Slab- 925m <b>Watson Canal (6m wide)</b> Excavation-1359m Sand filling-1359m PCC-1359m RCC Base- 1359m Side Wall- 1st Lift RHS- 1359m Center Wall 1st lift- 1359m Side wall 1st lift LHS- 1359m Side Wall- 2nd Lift LHS- 1359m Center Wall 2nd lift- 1359m Side wall 2nd lift RHS- 1359m Hunch- 1359m Cover Slab - 1359m	2 m wide Drain of length 799 m is completed 1.5 m wide Drain of length 184 m is completed 1.2 m wide Drain of length 1467.26 m is completed 1 m wide Drain 670 m drain Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil Watson Canal (6m wide) Excavation-781m Sand filling-781m PCC-781m RCC Base- 694m Side Wall- 1st Lift RHS- 624m Center Wall 1st lift- 636m Side wall 1st lift LHS- 581.5m Side Wall- 2nd Lift LHS- 560m Center Wall 2nd lift- 612m Side wall 2nd lift RHS- 612m Hunch- 2801m Cover Slab - 265.8m	2 m wide Drain of length 67m is completed 1.5 m wide Drain of length 30.50 m is completed 1.2 m wide Drain 31.74 m 1 m wide Drain 0 m Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil Watson Canal (6m wide) Excavation-32m Sand filling- 32m PCC- 32m RCC Base- 119m Side Wall- 1st Lift RHS- 188m Center Wall 1st lift- 167.50m Side wall 1st lift LHS- 190m Side Wall- 2nd Lift LHS- 207.5m Center Wall 2nd lift- 0 Side wall 2nd lift RHS- 47m Hunch- 24m Cover Slab - 74.20m	2 m wide Drain of length 866 m is completed 1.5 m wide Drain of length 214.50 m is completed 1.2 m wide Drain of length 1499 m is completed 1 m wide Drain 670 m drain Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil Watson Canal (6m wide) Excavation-813m Sand filling-813m PCC-813m RCC Base- 813m Side Wall- 1st Lift RHS- 812m Center Wall 1st lift- 803.50m Side wall 1st lift LHS- 771.5m Side Wall- 2nd Lift LHS- 767.5m Center Wall 2nd lift- 612m Side wall 2nd lift RHS- 612m Hunch- 2825m Cover Slab - 340m	NOC from Road, Forest, Irrigation, Railway, BSNL awaited.


Rm


Q /

44  
304

	Excavation-1690m Sand filling- 1690 m PCC - 1690m RCC raft - 1690m Side wall- 1690m Cover Slab- 1690m	Excavation-46.5m Sand filling- 46.5m PCC - 46.5m RCC raft -40m Side wall- Nil Cover Slab- Nil	Excavation-0m Sand filling- 0m PCC - 0m RCC raft -0m Side wall- Nil Cover Slab- Nil	Excavation-46.5m Sand filling- 46.5m PCC - 46.5m RCC raft -40m Side wall- Nil Cover Slab- Nil
2. STP- 1 nos 15 MLD		Nil	Nil	Nil
3. Pump House =1		80.00%	0.00%	80.00%

Rn: Pmtcay  
04/02/2022  
AE

  
TS to CE,  
(WSD), North Bihar

  
Chief Engineer  
(WSD), North Bihar

45

202

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Samastipur District**

जनवरी-2022  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	समस्तीपुर जलापूर्ति योजना। संवेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6996 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD- 01 OF 2016- 17)	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-40 km HSC-4925 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	Pipeline-40 km HSC-4925 OHT-2 Tubewell-5 Pump House-5	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

*P. P. Panty*  
04/02/2022  
AE

*[Signature]*  
TS to CE,  
(WSD), North Bihar

*[Signature]*  
7/2/22  
Chief Engineer  
(WSD), North Bihar

46  
[Signature]

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Saharsa District**

जनवरी-2022  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहरसा जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-92.91 करोड़ letter no-484, dated-20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019 (Extended to 31.12.2021)	85.05	77.43	77.43	Pipeline-175.58 km HSC-26690 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-175.007 km HSC-22007 OHT-4 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor-13 install (16 supply) Transformer-16 (Supply), 14 installed	Pipeline-0 km HSC-0 OHT-4 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 installed	Pipeline-175.007 km HSC-22007 OHT-4 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor-13 install (16 supply) Transformer-16 (Supply), 14 installed	(i) Public dispute at Dumrail pokhar Site after Construction of 4th staging work of OHT, 2T/W and pump house. Letter send to DM Saharsa by MD Sir, BUIDCo to resolve the matter (Letter No. 8490, 28.12.2020). (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है। निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	सिमरी बख्तियारपुर जलापूर्ति योजना फेज- 11 Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्रांक- 11/01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019 (Extended to 31.10.2021)	3.75	3.17	3.17	Pipeline-16.34 km (23,340 km revised) HSC-6625	Pipeline-23.340 km HSC-5414	Pipeline-0 km HSC-0	Pipeline-23.340 km HSC-5414	
3	सहरसा स्टॉर्म वाटर ड्रेनेज योजना संवेदक का नाम- R.K. Infracorp Pvt. Ltd- Charith Infrastructure Pvt. Ltd.	राशि-54.9020 करोड़ 28/नॉनपि0-02-01/ 2017-306. न.वि.एन आ.वि. एवं लिथि-25.03.2017	राशि - 55.50 करोड़ 24.07.2017	23.01.2019 (Extended to 31.12.2021)	42.76	41.69	41.69	Construction of 11,50 KM Drain  Pumping Station- 02 nos.	11.00 Km  Pumping Station- 1, 60% Pumping Station-2, 20%	0,0 Km  Pumping Station- 1 10% Pumping Station-2 15%	11.00 Km  Pumping Station- 1, 70% Pumping Station-2, 35%	

R. Palcosy  
04/02/2022  
AE

TS to CE  
(WSD), North Bihar

Chief Engineer  
(WSD), North Bihar

47  
201


**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Madhepura District**


जनवरी-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना, फेज- I	राशि-15.88 करोड़ 13.01.2014	DB- 12.189 O&M- 0.275 Total-12.464  10.12.15	6/9/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-0 km HSC-0 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Completed
2	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/15-03-2018	DB- 6.413 O&M-0.320 Total-6.733  29.11.2018	29.5.19	6.73	5.23	4.11	Pipeline-37.14 km HSC-4316	Pipeline-37.113 km HSC-4205	Pipeline-0 km HSC-0	Pipeline-37.113 km HSC-4205	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Rev. Pm/cust  
04/02/2022  
AE

  
TS to CE,  
(WSD), North Bihar

  
Chief Engineer  
(WSD), North Bihar

48

58

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Supaul District**

जनवरी-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सुपौल जलापूर्ति योजना फेज- I संवेदक-मे. गणाधिपति कन्सट्रक्शन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69  07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	completed	completed	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
2	सुपौल जलापूर्ति योजना फेज-II	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972  29-11-2018	28.07.19	8.38	8.19	8.19	Pipeline-44.366 km HSC-3853	Pipeline-44.366 km HSC-3550	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	
3	निर्मली जलापूर्ति योजना फेज- I संवेदक का नाम-नालन्दा इंजिकॉन	8.54	DB-7.180 O&M-0.185 Total-7.365  11.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-786	
4	निर्मली जलापूर्ति योजना फेज- II संवेदक का नाम-सुमन इंटरप्राइजेज	2.25 Cr 139,15.03.2018	DB-1.987 O&M-0.099 Total-2.086  29-11-2018	25.03.19	1.92	1.89	1.89	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173 (2180 revised)	Pipeline-10.247 km HSC-2180	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	
5	सुपौल स्टॉर्म वाटर ड्रेनेज योजना संवेदक का नाम- M/s Charith- Devkrishna(JV)	राशि -22.08 करोड 220 / ता0नि0- 02-03 / 2017- 119, न.वि.एवं आ.वि. एवं तिथि- 20.02, 2018	राशि - 20.73 21.12.2018	20.06.2020 (Extended to 30.09.2021)	17.99	15.26	15.26	Costruction of Storm Water Drainage 5.5 km	3.85 Km Drain completed	0 km	3.85 Km Drain completed	

Pr. Pulcony  
24/02/22  
AE

TS to CE,  
(WSD), North Bihar

Chief Engineer,  
(WSD), North Bihar

49  
2022

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Chhapra District**

जनवरी-2022  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-56.25 करोड़ पत्रांक-421, दिनांक-02.03.2016	राशि-61.71, letter no-1929, 04.08.2016	31.12.2018	55.04	53.37	53.37	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	completed	completed	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	-
2	छपरा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-67.76 करोड़ पत्रांक-109, दिनांक-17.01.2010	राशि-65.90, 24.08.18	23.08.2020 (Extended to 28.02.2022)	61.04	42.56	42.56	Pipeline-108.36 km HSC-22915 (Rev) OHT-4 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-108.104 Km HSC-18765 OHT-3 in progress Tubewell-8 Pump House- 7 Pump Motor-3 Transformer-8	Pipeline-0 km HSC-0 OHT-3 in progress Tubewell-0 Pump House- 0 Pump Motor-1 Transformer-0	Pipeline-108.104 Km HSC-18765 OHT-3 in progress Tubewell-8 Pump House- 7 Pump Motor-4 Transformer-8	निश्चित समय सीमा में कार्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी आई गई है।
3	स्ट्रॉम वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr, Letter no-90 dated-27.02.2019	Rs. 27.38 22.08.2019	21.02.2021 (Extended to 31.03.2022)	22.54	22.09	22.09	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1750 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-920 mtr Wall-920 mtr Cover-530 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-0 mtr Wall-0 mtr Cover- 112 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-920 mtr Wall-920 mtr Cover- 642 mtr	खनुआ नाला दो भाग में है। प्रथम भाग में 1450 मीटर में पूर्व अवरिधत पक्का ड्रेन की सफाई कार्य होनी है। परन्तु नाले के ऊपर दुकान का निर्माण कर अतिक्रमण किया हुआ है। अतिक्रमण हटाने हेतु नगर आयुक्त से लगातार अनुरोध किया जा रहा है। जिला पदाधिकारी से भी अनुरोध किया गया है। द्वितीय भाग में भी तीन से चार जगहों पर पक्का अतिक्रमण को हटाने के लिए जिला प्रशासन को अनुरोध किया गया है।

M. K. Bala  
04/02/2022  
AE

TS to CE,  
(WSD), North Bihar

Chief Engineer  
(WSD), North Bihar

50

798

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Siwan District**

जनवरी-2022  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, दिनांक-02.03.2016	राशि-40.75, dated-05.05.2016	31.08.2018 (Extended to 30.04.2019)	34.56	32.07	34.56	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	4084 HSC shifted in phaes-2
2	सिवान जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रांक-108, दिनांक-17.01.2018	राशि-70.57 24.08.18	24.07.20 (Extended to 31.01.2022)	45.58	48.07	45.58	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10	Pipeline-136.751 km HSC-11710 OHT-3 in progress Tubewell-10 Pump Motor-3 Pump House-7 Transformer-5	Pipeline-5.475 km HSC-120 OHT-3 in progress Tubewell-0 Pump Motor-0 Pump House-1 Transformer-0	Pipeline-142.226 km HSC-11830 OHT-3 in progress Tubewell-10 Pump Motor-3 Pump House-8 Transformer-5	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

नोट:- फेज-1 से 7.30 करोड़ रुपये का भुगतान फेज-2 में तत्कालीन कार्यपालक अभियंता के द्वारा किया गया है।

*Ravi Prakash*  
04/02/2022  
AE

*[Signature]*  
TS to CE,  
(WSD), North Bihar

*[Signature]*  
Chief Engineer  
(WSD), North Bihar

51

202



**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to State Fund Water Supply)  
**Begusarai District**

जनवरी-2022  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- I संवेदक का नाम- M/s P Das C & C(JV)	राशि-69.12	राशि-74.60, 13.07.2018	12.07.20 (Extended to 30.06.2022)	53.00	50.89	50.89	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-12 Pump House-12 Pump Motor-12 Transformer-12	Pipeline-126.621 km HSC-10910 OHT- 1 comp., 2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	Pipeline- 0.188 km HSC- 208 OHT- 2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-126.809 km HSC-11118 OHT- 1 comp., 2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	बेगुसराय जलापूर्ति योजना फेज- II संवेदक का नाम-M/s P Das C & C(JV)	55.02 cr	राशि-53.36 12.06.18	11.12.2019 (Extended to 31.05.2022)	40.50	28.03	28.03	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline- 76.517 km HSC-6886 OHT-2 in progress, Tubewell-9 Pump House-7 Pump Motor-5 Transformer-6	Pipeline- 2.488 km HSC-47 OHT-2 in progress, 1 existing Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline- 79.005 km HSC-6933 OHT-2 in progress, Tubewell-9 Pump House-7 Pump Motor-5 Transformer-6	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Ru Pml/eng  
04/02/2022  
AE

TS to CE.  
(WSD), North Bihar

Chief Engineer  
(WSD), North Bihar

52

**Bihar Urban Infrastructure Development Corporation Ltd., Patna.**

# **Progress Report**

**Infrastructure & Transport (South Bihar)**

**Month: January 2022**

**दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन जनवरी-2022**

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of	Fund Received (in Cr)	Fund Expen dituire	financial progress	UC Sent	Main Component	Component Wise Physical			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Inter State Bus Terminus - Patna Shapoorji & Pallonji Construction Private Ltd.	339,38cr	1. Agreement dated 20/02/2017- 275.21 CR  2, Supplementary Agreement dated 25/06/2018- 13.95 CR	04.05,2019/ Extended date of completion 06.02,2021	292.370	274,370	79 percent	yes	Block-A	Rec completed	Finishing work in progress	96%	Curtain wall] Outside Putty & outside plaster work in Progress, Marble vehicle reached. work to resume from Monday .Electromechanical work also going on like lift erection, electrical work, Pa/FDA cable installation & HVAC work
									Block-B	Rec completed	Finishing work in progress	89%	Marble flooring, Outside Plasster & blockwork in Progress False ceiling curtain glass ACP& related electromechanical
									Block-C	Rec completed	Finishing work in progress	100%	
									Block-D	8th floor Roof slab RCC work in progress	RCC roof slab complete.	80%	Curtain wall framing, Blockwork & Plaster, vitrified tiles fixing work in Progress.Dewatering work in progress.
									STP	Baffle wall RCC in progress	Balance baffle wall Rec in progress	80%	
									UGT	Rec work completed	Mep to start Pump erection & pipeline work	98%	
									SUBSTATION	Building completed	Commissioning to take place	100%	
									AC PLANT ROOM	Building completed	External painting work to start	100%	Dewatering work in Progress.
									DRIVERS DORMITORY	Rec completed	Block work & plaster work in progress	99%	Ground floor flooring balance
									ELEVATED COORDIDOR	RE Wall 60 m sand compaction	Panel erection completed	100%	

54



2	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड संख्या-37 अन्तर्गत विश्वेश्वरैया नगर में श्री तनिक प्रसाद सिंह के मकान से बेली रोड सर्विस लेने तक पी0सी0सी0 एवं आर0पी0सी0 नाला का निर्माण कार्य। USHA CONSTRUCTION	0.44938 & 124/26.12.18	0.3866381 /	12.08-19	0.38664	0.29198	0.29198	Drain-600 ft Road-600 ft	Drain-500 ft Road-500 ft	Drain-500 ft Road-500 ft	कार्यपालक पदाधिकारी, नगर परिषद दानापुर एवं अंचलाधिकारी, दानापुर के संयुक्त निगरानी में दिनांक-12.01.2022 को अतिक्रमण हटाया गया है। संभावित तिथि 28.02.2022
3	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड सं0-35 में घुडदोड़ रोड से मैजेस्टिक जानकी सिटी अपार्टमेंट होते हुए अनिल जी के मकान से संजय कुमार उपाध्याय जी के मकान से सुरेश जी के मकान तक पी0सी0सी0 पथ एवं आर0पी0सी0 नाला निर्माण कार्य। / KUNAL KUMAR	0.8314 & 91/28.02.19	.6931516/ 13.11.19	02.06.2020	0.22123	0.18903	0.18903	Drain-800 ft Road-800 ft	Drain completed Road-675 ft	Drain completed Road-675 ft	कार्य पूर्ण (पूर्व में Centage dh jkf'k [kpZ gks tkus ds dkj.k]A
4	नगर परिषद दानापुर अन्तर्गत आर0पी0एस0 मोड़ से उत्तर आर्य समाज मंदिर रोड स्थित श्री कृष्ण पुरम लेन नं0-08 में पथ एवं आर0पी0सी0 नाला निर्माण कार्य। / USHA CONSTRUCTION	1.82467 & 07/27.09.18	1.4692975/ 07.12.19	06.12.2020	0.91234	0.91234	0.91234	Drain-2465 ft Road-2465 ft	Drain-2300 ft Road-2015 ft	Drain-2300 ft Road-2015 ft	कार्य पूर्ण।
5	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं0-37 के विश्वेश्वरैया नगर में बेली रोड से विरेन्द्र यादव के घर तक पथ में पी0सी0सी0 ढलाई एवं आर0पी0सी0 नाला निर्माण कार्य। / NAVIN KUMAR	2.33040 & 91/28.02.19	1.92774/ 02.03.2020	01.03.2021	1.16520	0.50255	0.50255	Retaining wall 853 ft/ P.C.C Road 853 ft	Only Piling work completed	Only Piling work completed	कार्य पूर्ण (पूर्व में Centage की राशि खर्च हो जाने के कारण)।

6	नगर परिषद दानापुर वार्ड सं०-05 एवं 06 में मुख्य सड़क एन०एच० 30 से नलकूप संख्या 85 के बीच पथ निर्माण कार्य। /NARESH KUMAR	2.33040 91-28-02-2019	1.92774/ 02-03-2020	10/3/2021	1.92774	1.84483	1.8448	Retaining wall 853/ft./P.CC Road-853 ft	Retaining wall का 100: कार्य पूर्ण	50%	90%	एकरारनामा के बाद नये सिरे से Drawing/ Design कराकर N.T.T Patna से कराया गया जिसके कारण कार्य में विलम्ब हुआ है दिनांक -31.12.2021 तक समयवृद्धि हेतु अनुशंसा किया गया है।
7	नगर पंचायत मनेर अन्तर्गत वार्ड सं०-07 में नगर पंचायत भवन से उदय सिंह के मकान तक आर०सी०सी० नाला, कबर स्लैब एवं पी०सी०सी० सड़क निर्माण कार्य।/ SANDEEP PATIL	.18974/ 07/27.0918	0.1690775/ 26.08.19	25.11.19	0.09487	0.09206	0.C9206	Drain-492 ft Road-492 ft	work completed		work completed	अधियाचना समर्पित।
8	नगर पंचायत मनेर अन्तर्गत वार्ड सं०-15 में बैंक ऑफ इंडिया से ऑफिस तक आर०सी०सी० नाला निर्माण कार्य। AJIT KUMAR	0.44686 & 08/27.09.18	0.378474/ 10-12.19	09.06.2020	0.22343	0.21453	0.21453	Drain-1804 ft	Drain-1755 ft		Drain-1755 ft (work Completed)	अधियाचना समर्पित।
<b>Patna District (Patliputra Anchal, BUIDCo)</b>												
1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punaichak STP Patna	1,97,00000 & 91/28.02.2019	1,65,02,202 23.07.2019	22.01.2021	Nil	Nil	Nil	Drain- 100m Road- 100m	Nil	Nil	Nil	
2	RCC drain work from Prahalad Singh house to Surendra Narayan Singh house in Shivpuri Ward no.- 7 M.A. Construction	55,27,400 & 80/12.02.2019	44,99,010 13.01.2020	12.07.2020	Nil	Nil	Nil	RCC Drain- 55m Load bearing slab- 55m	32m drain work completed		32m drain work completed	Due to existing electric pole, work is not started. For shifting E. pole letter issued to Electricity Department

57

Pat

3	Construction of RCC drain & PCC Road from Ravi Chowk to Dr. Bhattacharya Road in Ward no.- 7 Pammi Kumari Construction Pvt. Ltd.	1,35,06,600 & 80/12.02.2019	PA/2020-21 /F2-02 1,13,24,277 13.05.2020	12.11.2020	Nil		Nil	Nil	Drain- 610m Road- 610m	36% drain work completed	---	36% drain work completed	Due to fund unavailability, progress of work hampered.
4	Construction of RCC Drain and PCC Road work at Ward No.- 6, Road no.- 24, Adarsh Vihar Colony Usha Construction	74,22,700 & 80/12.02.2019	55,70,632	10.03.2021	Nil		Nil	Nil	Drain- 442m Road- 442m	Nil	Nil	Nil	Due to fund unavailability, progress of work hampered.

### List of Project Patna East

1	पटना नगर निगम अन्तर्गत वार्ड सं०-३० अन्तर्गत पूर्वी देलवाँ में श्री गोपाल झा के मकान तक एवं इसके लिंक पथों में भू-गर्भ नाला एवं पी०सी०सी० पथ का निर्माण कार्य। संवेदक श्री शंकर शर्मा	0.43451 UDHD Lt.- 123/ 26.02.2018	0.3669285	29.07.2019	0.0345100		0.0345100	0.0345100	PCC ROAD 265 M H.P DRAIN 265 M	30 % 100 %	10 %	40 % 100 %	कार्य प्रगति में।
2	पटना नगर निगम अन्तर्गत वार्ड नं०-०५ अन्तर्गत संजय नगर रोड नं० ०४ (शिब शरण सिंह पथ) में पी०सी०सी० संवेदक श्री राजेश्वर सिंह	0.2003100 UDHD Lt.- 123/ 26.02.2018	0.1781384	08.01.2018	0.0403100				PCC ROAD M H.P DRAIN M	10 % 100 %	शून्य -	10 % 100 %	निधि के अभाव में पथ का कार्य धिमी एवं नाली का कार्य पूर्ण।
3	पटना नगर निगम अन्तर्गत वार्ड नं०-२९ में खासमहल मुख्य पथ एवं लिंक पथ में भू-गर्भ नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक श्री संतोष कुमार	1.967925 UDHD Lt.- 160/ 27.03.2018	1.6407419	08.01.2019	1.9679250		1.4659932	1.465993	PCC ROAD 1244 M H.P DRAIN 1244 M	90% 90%	शून्य शून्य	90% 90%	कार्य पूर्ण। स्थल की स्थिति के अनुसार शेष कार्य करने की आवश्यकता नहीं है।

58

250

A

4	नगर परिषद फतुह अन्तर्गत वार्ड संख्या 25 एवं 26 में एन0एच0 30 कॉलेज रोड होते हुए नटराज नगर होते हुए रेलवे हन्टर तक भूगर्भ नाला एवं पी0सी0सी0 ढलाई कार्य। संवेदक मेसर्स स्टील आर्क	0.76275 ud&hd Letter No.- 111/09.01.2019	0.7070037	03.08.2020	0.3813750	0.3813750		PCC ROAD 1600 ft. H,P DRAIN 1600 ft.	75 % 100 %	शून्य शून्य	95 % 100 %	कार्य लगभग पूर्ण।
5	नगर परिषद मोकामा अन्तर्गत चिन्तामणीचक रोड से राजकीय मध्य विद्यालय सिखारीचक में पी0सी0सी0 सड़क एवं आर0सी0सी0 नाला निर्माण कार्य। संवेदक मेसर्स साई हाईवे	2.56943 ud&hd Letter No.- 63/27.09.2018	2.2423135	23.07.2020	0.6423575	0.64179*2 0.641791		PCC ROAD 762 M RCC DRAIN 1250 M	100% 100%	- -	100% 100%	कार्य लगभग पूर्ण।
6	नगर परिषद मोकामा अन्तर्गत वार्ड नं0-01 में एच0 रामचरित्र सिंह के मकान से महावीर स्थान तक पानी टंकी तक पी0सी0सी0 ढलाई सह आर0सी0सी0 नाला निर्माण कार्य का अवशेष कार्य। संवेदक मेसर्स रामाश्री साई कन्सट्रक्शन	1.984 UDHD Lt.-79/ 06.12.2017	1.3202181	10.06.2020	0.5316586	0.5271370 0.5271370		PCC ROAD 590 M RCC DRAIN 605 M	100% 100%	- -	100% 100%	निधि की कमी।
7	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गौशाला में 20'00" ग 16'0" का चबुतरा पर शेड का निर्माण 75'0" ग 25'0" का नया शेड का निर्माण एवं अन्य शेड का सोलिंग का मरम्मत, प्रकाश व्यवस्था एवं जलापूर्ति का कार्य। संवेदक श्री राजेश्वर सिंह	0.13837 DM Patna Letter No. 522/21.03.2018	0.1233136	29.12.2018				SHADE 3 NO. Electrification and Water Supply --	90% शून्य	शून्य शून्य	90% शून्य	निधि की कमी।

55

55

W



8	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA, Contractor Sri Raj gopal Sharma	3.3846 230/15.02.2017	2.9805287	12 Months	3.3846000					शून्य	शून्य	शून्य	निधि की कमी
9	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-56 के खसौनिया स्थित वसपति नगर में सड़क एवं नाला का निर्माण कार्य। संवेदक श्री श्याम कुमार	0.7462 ud&hd Letter No.- 80/12.02.2019	0.6374462	6 माह	0.3731000	0.3308346			PCC ROAD RCC DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण Second Allotment Due
10	पटना नगर निगम वार्ड नं०-70 में पटना घाट चरखी पर से मुन्ना जयसवाल के घर से जलकददरवाग होते हुए नागाबाबा के मन्दिर तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0.9114 ud&hd Letter No.- 80/12.02.2019		6 माह	0.4557000			PCC ROAD RCC DRAIN	0% 80%	20% 10%		20% 90%	Second Allotment Due
11	पटना नगर निगम वार्ड नं०-53 में अशोक राज पथ से गायघाट दक्षिणी गली शेरशाह पथ, नया गाँव पथ सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स हनुमन्त हाईटेक	0.7723 ud&hd Letter No.- 80/12.02.2019	0.6497138	6 माह	0.3861500	0.3861500		PCC ROAD RCC DRAIN	100% 100%	शून्य 0%		100% 100%	कार्य पूर्ण
12	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-72 में दीदारगंज रेलवे हाल्ट के नीचे अजय जी के कोयला डिपो से महिपाल यादव के नौदाम तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री संतोष कुमार	0.767 ud&hd Letter No.- 80/12.02.2019	0.6602116	6 माह	0.3835000	0.3276407		PCC ROAD RCC DRAIN	40% 75%	10% 10%		50% 85%	Second Allotment Due

60

31

1

13	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-54 में ऑक्सिजन हॉस्पिटल बजरंगपुरी से पश्चिम लिंक गली दर गली विस्कोमान कॉलोनी आदिवासी कॉलोनी मुख्य सड़क भमसेन यादव के मकान के सामने तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.27169 ud&hd Letter No.- 80/12.02.2019		6 माह	0.1358450			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	अन्य विभाग से आर० सी० सी० नाली बन गया है।
14	पटना नगर निगम वार्ड नं०-58 में अशोक राज पथ से अतुल जी के मकान होते हुए खलासी टोला राजकीय स्कूल तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री अतुल्या कुमार	0.24718 ud&hd Letter No.- 80/12.02.2019	0.2076100	6 माह	0.1235900	0.0917789		PCC ROAD DRAIN	40% 100%	60% 0%	100% 100%	कार्य पूर्ण
15	पटना नगर निगम वार्ड नं०-59 में राम मंदिर से मानस पथ होते हुए मुन्नु अवरथी के घर तक बोली मोड़ तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री राजीव रंजन	0.15722 ud&hd Letter No.- 80/12.02.2019	0.1321807	6 माह	0.0786100			PCC ROAD RCC DRAIN	60% 60%	40% 4%	100% 100%	कार्य पूर्ण
16	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-61 में नसीबघक भेला महतो के घर से कमलदह पथ तक पी०सी०सी० सड़क एवं नाला निर्माण कार्य। संवेदक श्री माधव रंजन	0.49851 ud&hd Letter No.- 80/12.02.2019		6 माह	0.2492550	0.1328959		PCC ROAD RCC DRAIN	90% 90%	0 0%	90% 90%	Second Allotment Due
17	पटना नगर निगम वार्ड नं०-61 व 68 में कृष्णा वेलदार जी के मकान से वेलदारी टोला सुनील चौधरी घौराहा से पप्पु मेहता जी के मकान तक सड़क सह नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.37026 ud&hd Letter No.- 80/12.02.2019	0.3113402	6 माह	0.1851300	0.1851294		PCC ROAD RCC DRAIN	70% 100%	10% 0%	80% 100%	Second Allotment Due

61

श्री

A

18	पटना नगर निगम वार्ड नं०-67 में कैमाशिकोह नया टोला नहर वसे सेवालाल राय के घर तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री विवेक सिन्हा	0.35597 ud&hd Letter No.- 80/12.02.2019	0.2991079	6 माह	0.1779850	0.177985		PCC ROAD RCC DRAIN	70% 100%	10% 0%	70% 100%	Second Allotment Due
19	पटना नगर निगम वार्ड नं०-68 में दुर्गा चरण लेन में ज्ञानी बाबु के भान से सूरज जी के मकान होते हुए राजेश जी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0.49646 ud&hd Letter No.- 80/12.02.2019		6 माह	0.2482300			PCC ROAD RCC DRAIN	90% 90%	शून्य 20%	90% 90%	कार्य पूर्ण
20	पटना नगर निगम वार्ड नं०-65 में बिजली ऑफिस गली मोड़, मीरगुलाबी बाग, शिवकला मन्दिर-सोनार टोली एवं सवर गली को जोड़नेवाली सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.44942 ud&hd Letter No.- 80/12.02.2019	0.3779215	6 माह	0.2247100			PCC ROAD RCC DRAIN	शून्य शून्य	10% 0	10% 0	कार्य प्रगति में
21	पटना नगर निगम वार्ड नं०-65 में बिजुल यादव जी के गोला से खाजेकला सामुदायिक भवन होते हुए शिवनासायण प्रसाद चौरसिया जी के मकान तक (नबाब घाट) में सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रिन्स कुमार	0.23983 ud&hd Letter No.- 80/12.02.2019	0.2017146	6 माह	0.1199150	0.1013683		PCC ROAD RCC DRAIN	100% 100%		100% 100%	कार्य पूर्ण
22	पटना नगर निगम वार्ड नं०-67 में सीताराम दीक्षित बाबा के मोड़ से रामावतार हलवाई तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रमोद कुमार	0.4996 ud&hd Letter No.- 80/12.02.2019	0.4201634	6 माह	0.2498000	0.1478736		PCC ROAD RCC DRAIN		शून्य 10%	100% 100%	कार्य पूर्ण

23	पटना नगर निगम वार्ड नं०-54 में आदिवासी कॉलोनी एवं विष्कोमान कॉलोनी मुख्य सड़क से शीतलदा माता मंदिर प्यारे लाल का बाग होते हुए मुरारी सिंह के मकान पाटलीग्राम अफार्टमेंट तक सड़क एवं नाला निर्माण कार्य।	0.27559 ud&hd Letter No.- 80/12.02.2019		6 माह	0.1377950			PCC ROAD RCC DRAIN	- -	- -		अन्य विभाग से कार्य पूर्ण होने के कारण योजना स्थगित।
24	पटना नगर निगम वार्ड नं०-58 के नेहरुचक में अमित किराना दुकान से गढ़वा मंदिर होते हुए केदार नाथ चौधरी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0.46031 ud&hd Letter No.- 80/12.02.2019		6 माह	0.2301550			PCC ROAD RCC DRAIN	80% 80%	10% 10%	90% 90%	कार्य पूर्ण
25	पटना नगर निगम वार्ड नं०-62 में बाहरी वेगमपुर पारपोखड़ा वैजू महतो के घर से आर०ओ०पी० पुल तक सड़क एवं नाला निर्माण कार्य। संवेदक श्रीमति पुनम कुमारी	0.25887 ud&hd Letter No.- 80/12.02.2019	0.2177220	6 माह	0.1294350	0.1286069		PCC ROAD RCC DRAIN	100% 100%	0 -	100% 100%	कार्य पूर्ण
26	पटना नगर निगम वार्ड नं०-62 में बाहरी वेगमपुर अरुण मेहता के घर से सुनील चौधरी के घर तक बसकरिया टोला तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री विवेक सिन्हा	0.34451 ud&hd Letter No.- 80/12.02.2019	0.2897574	6 माह	0.1722550	0.1722550		PCC ROAD RCC DRAIN	40% 70%	20% 10%	60% 80%	Second Allotment Due

63

55

A

27	पटना नगर निगम वार्ड नं०-65 के घघा गली में नगीना दास अजमेरा के घर से जगत कोठा तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स हनुमन्त हाईटेक	0.49998 ud&hd Letter No.- 80/12.02.2019	0.4204577	6 माह	0.2499900	0.249990	PCC ROAD RCC DRAIN	90% 90%	10% 10%	100% 100%	कार्य पूर्ण
28	पटना नगर निगम वार्ड नं०-65 में महाराजा घाट में गोलबास जी के मकान से लेकर महाराज घाट अखाड़ा तक सड़क एवं नाला निर्माण कार्य। संवेदक श्रीमति मनीषा कुमारी	0.36768 ud&hd Letter No.- 80/12.02.2019		6 माह	0.1838400	0.1602284	PCC ROAD RCC DRAIN	100% 100%		100% 100%	कार्य पूर्ण
29	पटना नगर निगम वार्ड नं०-67 में आजाद ट्रांसपोर्ट के संतोषी माता के गली गंगा बाबू की ढेव तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स दिपशिका कन्सट्रक्शन	0.3044 ud&hd Letter No.- 80/12.02.2019		6 माह	0.1522000	0.1026386	PCC ROAD RCC DRAIN	शून्य 90%	शून्य 0%	शून्य 90%	कार्य पगति में
30	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-70 में अशोक राज पथ गौतम नर्सिंग होम से नुरुद्दीनगंज घाट किनारे तक भूगर्भ नाला एवं सड़क निर्माण कार्य। संवेदक मेसर्स जी०डी० इन्टरप्राइजेज	0.48085 ud&hd Letter No.- 80/12.02.2019	0.4044186	6 माह	0.2404250	0.240425	PCC ROAD DRAIN	90% 90%	0% 0	90% 90%	Second Allotment Due
31	पटना नगर निगम वार्ड नं०-70 में मुरारी शर्मा जी के गली में सड़क एवं नाला निर्माण तथा बोरिंग कार्य। संवेदक श्री सदीप पाटिल	0.14205 ud&hd Letter No.- 80/12.02.2019	0.119417	6 माह	राशि अप्राप्त।		PCC ROAD RCC DRAIN	- -	- -	- -	अन्य विभाग से कार्य होने के चलते योजना स्थगित।

64

10/11/19

32	पटना नगर निगम वार्ड नं०-71 में अशोक राज पथ सिमली बड़ी देवी स्थान से शाखा गली होते हुए चुटकिया बाजार मोड़ तक सड़क एवं नाला निर्माण कार्य। (700 फीट लम्बा एवं 12 फीट चौड़ा) संवेदक श्री माधव रंजन	0.4814 ud&hd Letter No.- 80/12.02.2019		6 माह	राशि अज्ञात।				PCC ROAD RCC DRAIN	शून्य 80%	शून्य -	शून्य 80%	प्रथम किस्त की धि की अग्रप्राप्त
----	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	-------------------------------------------------	--	-------	--------------	--	--	--	-----------------------	--------------	------------	--------------	----------------------------------

### KanKarbagh Anchal Patna.

1	वार्ड नं०-30 प्रगति नगर मुख्य चौराहा के ट्रांसफार्मर से पार्क के बगल से इण्डियन ऑयल के मुख्य द्वार के चौराहा तक आर०सी०पी० नाला एवं 100 मीटर पी०सी०पी० पथ निर्माण कार्य।	59.151	45.96	6 माह	25.00	25.00	54.39%	25.00	PCC ROAD RCC DRAIN	100%	100%	100%	N/A
2	वार्ड नं०-32 अन्तर्गत रतन लक्ष्मी गैस गोदाम के पश्चिम पथ में भु-गर्व नाला एवं पी०सी०पी० पथ निर्माण कार्य।	19.816	16.65	3 माह	9.908	8.7384	52.49%	8.73844	PCC Road PCC Road	100%	90%	90%	N/A
3	वार्ड-34 कंकड़बाग लाल कोठी के बगल में पार्क निर्माण कार्य।	49.106	45.34	6 माह	45.33	39.13	86.33%	39.13	Park Construction	100%	100%	100%	N/A
4	वार्ड नं०-34 बहादुरपुर हॉसिंग कालोनी सेक्टर-01 में पार्क निर्माण कार्य।	20.61	18.28	6 माह	10.00	6.54	35.01	NIL	Park Construction	50%	25%	75%	N/A
5	वार्ड नं०-46 बहादुरपुर हॉसिंग कालोनी सेक्टर-07 में पार्क निर्माण कार्य।	30.99	27.58	6 माह	15.00	8.52	30.91	NIL	Park Construction	50%	5%	55%	N/A

65  
183

## List of Project Jehanabad District

1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। विकास कुमार सिंह	Letter-53 date-15.09.2014 3.11 CR AGREEM DATE-30.04.2016	3.33	29-10-2017	2.67	2.45	2.45	building work	WORK COMPLETE	complete	complete	पत्रांक-228 दिनांक-21.05.2021 नगर परिषद जहानाबाद को निधि आवंटन हेतु अनुरोध किया गया है। आवंटन अभी तक अप्राप्त है।
2	वार्ड संख्या-14 में एरोड्राम धनगावां रोड से राहुल रौशन के घर तक नाला एवं पी0सी0सी0 कार्य। कौशल किशोर	Letter-128 date-08.03.2018 0.33 CR AGREEM DATE-25.02.2019	0.288	24.06.2019	0.16	0.16	0.16	drain & p.c.c	WORK COMPLETE	complete	complete	पत्रांक-53 दिनांक-19.02.2020 नगर परिषद जहानाबाद को निधि आवंटन हेतु अनुरोध किया गया है। आवंटन अभी तक अप्राप्त है।
3	वार्ड संख्या -13 खलकोचक में यमुना नदी पर घाट निर्माण कार्य। कुमार राजीव रंजन	Letter-07 date-27.09.2018 0.19 CR AGREEM DATE-01.06.2019	0.164	30-09-2019	NIL	NIL	NIL	CONST. OF GHAT				मुख्य अभियंता, द0वि0उ0,आ0स0एवं परि0 नगर विकास एवं आवास विभाग पटना के पत्रांक-379 दिनांक-25.11.2021 के आलोक में इस प्रमडल का पत्रांक-401 दिनांक-30.11.2021 द्वारा योजना हस्तांतरण हेतु नगरपंचायत मखदमपुर को कर्मचारी/पदाधिकारी प्राधिकृत हेतु निदेश दिया गया है।
4	वार्ड न0-29 में अवस्थित बेंरथु कोठी होते श्री भयास कुमार के घर से पश्चिम तरफ से ब्रजेश कुमार के घर तक पी0सी0सी0 कार्य एवं पुर्व निर्मित नाला की मरम्मत एवं ढक्कन निर्माण उपेन्द्र कुमार शास्त्री	Letter-07 date-27.09.2018 0.08 CR AGREEM DATE-26.02.2020	0.074	25.04.2020	0.743	0.04	NIL	drain & p.c.c	WORK COMPLETE	COMPLETE		

66

95

M

5	वार्ड न0-29 में अवस्थित श्री ब्रजेश कुमार ग्राम डेडी के घर से पुरब से पी0सी0सी0 कार्य सहित नाली ढक्कन सहित निर्माण कार्य नाला का जल निकासी श्री अरुण भार्मा ग्राम डेडसइया के घर के पास पुर्व से निर्मित नाला की ओर है। मनीष कुमार	Letter-07 date- 27.09.2018 0.10 CR AGREEM DATE- 26.02.2020	0.092	25.04.2020	0.092	0.092	0.05	drain & p.c.c	COMPLETE	complete	
6	वार्ड न0-29 में बलराम पंडित के मकान से दयानिधि के मकान होते हुए नबार्ड बैंक तक पी0सी0सी0 पथ नाला एवं ढक्कन निर्माण कुमार राजीव रंजन	Letter-66 date- 09.01.2019 0.18 CR AGREEM DATE- 26.02.2020	0.156	25.04.2020	0.156	0.09	0.09	drain & p.c.c	WORK COMPLETE	COMPLETE	
7	वार्ड न0-26 में बिन्द के मकान से अजय गुप्ता के मकान होते हुए दरधा नदी तक नाला एवं पी0सी0सी0 निर्माण कार्य	Letter-66 date- 09.01.2019 0.54 CR AGREEM DATE- 23.08.2021	0.377	22.02.2021	0.27	NIL	NIL	drain & p.c.c	WORK IN Progress		सवेदक को कार्य यथाशीघ्र पूर्ण करने हेतु पत्रांक-327 दिनांक-24.09.2021 एवं पत्रांक-410 दिनांक-11.12.2021 द्वारा निदेश दिया गया है।
8	वार्ड न0-27 में पटना गया रोड़ से संतोष कुमार के स्कूल तक नाला एवं पी0सी0सी0 पथ नाला एवं ढक्कन निर्माण कार्य।	Letter-66 date- 09.01.2019 0.34 CR AGREEM DATE- 15.01.2021	0.239	14.05.2021	0.17	0.17	NILL	drain & p.c.c	COMPLETE	COMPLETE	पत्रांक-330 दिनांक-27.09.21 नगर परिषद जहानाबाद को निधि आवंटन हेतु अनुरोध किया गया है। आवंटन अभी तक अप्राप्त है।

67

100



## List of Project Buxar District

1	बक्सर नगर परिषद स्थित मुनीम चौक से अनुमंडल होते हुए काली घाट तक सड़क एवं नाला निर्माण। मनदीप कुमार सिंह	0.1789700 DM, Buxar LT05-0250 DT 09.02.2016	0.1600702 19.04.2018	18.07.2018	0.0894850	0.0894850	0.0894850	0.0894850	ROAD NALA			Work Completed	
2	बक्सर नगर परिषद स्थित मेन रोड से सफिट हाउस तक फुटपाथ एवं रोमानी की व्यवस्था। अशोक कुमार राय	0.4932350 DM, Buxar LT05-0006 DT 10.03.2016	0.4307539 05.10.2016	04.01.2017	0.2420625	0.2420625	0.2420625	0.2420625	FOOTPATH			Work Completed	निधि की कमी।
1	समाहरणालय परिसर स्थित पार्क का सौंदर्यीकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA-0.4213800 DM, Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900	0.2106900	0.2106900	PARK			Work Completed	निधि की कमी।
2	बक्सर नगर परिषद अन्तर्गत समाहरणालय स्थित पार्क का सौंदर्यीकरण कार्य (स्वच्छता, जलापूर्ति एवं विद्युतीय कार्य)। मंतोष कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	0.0599947	0.0599947	PARK			Work Completed	निधि की कमी।
3	बक्सर नगर परिषद स्थित किला मैदान के पश्चिम-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोशनी की व्यवस्था। मनोज कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705	0.240705	0.240705	PARK			Work Completed	निधि की कमी।

68

98

M

4	बक्सर नगर परिषद स्थित भगत सिंह पार्क निर्माण का सौन्दर्यीकरण। मनोज कुमार राय	0.3183200 DM, Buxar LT05-1428 DT 27.12.2017	0.0716112 05.06.2018	04.09.2018	0.15916	0.15916	0.15916	PARK			Work Completed	निधि की कमी।
5	राज्य योजना अन्तर्गत नगर परिषद खुमरौव के प्रशासनिक भवन का निर्माण कार्य संवेदक - अचलदेव सिंह	2.82455	2.3161731 30.12.2015	29.6.2017	3.11	2.05933	2.05933	Building with PHE, Electrification.			Building Completed 95%	

### List of Project Gaya District

1	मानपुर बस स्टैंड का निर्माण   Name of the Contractor- M/s Jai Mata Di Road Construction Pvt.Ltd	Amount- 10.48 Letter no- 2692 Dated- 30.05.2019 Agreement Date- 31.05.2019	Amount-5.44 15.06.2015 Revised 9.86	31.08.2020	7.655	6.868	6.868	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external)	बाहरी दिवार में प्लास्टर कार्य एवं दिवार में ग्रेनाईट लगाने का कार्य प्रगति पर एवं बाउंड्री ग्रील का पूर्ण।	Wall में ग्रेनाईट Tiles एवं फर्श पर Floor tiles का कार्य प्रगति पर।	मुख्य भवन का भूतल एवं प्रथम तल के छत ढलाई कार्य पूर्ण, भूतल का आंतरिक प्लास्टर कार्य पूर्ण,	
2	नगर निगम, गया क्षेत्रान्तर्गत दीग्धी तालाब के उन्नयन एवं सौंदर्यीकरण कार्य। Name of the Contractor-Shree Alok Kumar	Amount- 2.54 Letter no- 54, Dated- 05.09.2018 Agreement Date- 27.07.2019	Amount - 1.7926	26.01.2021	1.27	0.4915760	NIL	(i) Boundary Repair of Pond (ii) Pathway (iii) Guard Room & Ticket Counter (iv) Gazibo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundry wall (vii) Dewatering and Desilting	पाथवे में Railing का कार्य प्रगति पर।	तालाब के किनारे रेलिंग का कार्य एवं पाथवे का कार्य प्रगति पर।	Guard room up to Roof cast with plaster. Cafeteria & Toilet Block . Desilting work done. Boundry Wall & Stair work completed.	

3	जगजीवन कॉलेज के सामने बुल्ला शहीद मजार (लखीगबाग) होते हुए संजय शर्मा (महुएत) होते हुए खटांगी कोठी तक पी०सी०सी० पथ का निर्माण। Name of the Contractor-Shree Fakre Alam Khan	Amount-0.28986 Letter no. 123 Dated-26.02.2018 Agreement date-31.07.2019	Amount – 0.2463	30.01.2020	0.14493	0.14493	0.14493	(i) Construction of Drain (ii) Construction of Road	----	----	----	
4	बच्चु राय, सेवानिवृत्त शिक्षक के घर से नरेश सिंह लोदीपुर के घर तक पी०सी०सी० पथ एवं ढक्कन सहित नाली का निर्माण। Contractor-Shree Kundan Kumar Singh	Amount-0.29127 Letter No.-124 Dated-26.02.2018 Agreement Date-06.08.2019	Amount – 0.2479	05.02.2020	0.145635	0.145635	0.145635	(i) Construction of Drain (ii) Construction of Road	----	----	----	Completed.
5	गया-खिजरसराय मुख्य पथ से राणा होते हुए जनकपुर मुख्य पथ तक पथ एवं नाली का जीर्णोद्धार कार्य Name of the Contractor-Shree Vaibhav Chandra Singh	Amount-0.261 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount – 0.2174	17.04.2020	0.1305	0.1305	0.1305	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain – 340'0 Feet with cover (ii) Construction of Road up to brick soling-442 Feet (iii) PCC Work 200 Feet.	NIL	(i) Construction of Drain – 500 Feet with cover (ii). PCC Work 500 Feet.	Completed.
6	कुम्हार टोली बजरंगबली मंदिर से काली पोखर तक पी०सी०सी० पथ का निर्माण एवं उन्नयन कार्य। Name of the Contractor-Shree Fakre Alam Khan	Amount-0.3158 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount – 0.2631	18.04.2020	0.1579	0.1579	0.1579	(i) Construction of Drain (ii) Construction of Road	----	----	----	Due to local hindrance work is stopped. Show cause is issued.

70

AS

7	मानपुर काली पोखर से श्याम नगर होते हुए अयगिला देवी स्थान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	Amount-0.4508 Letter no-88, dated-20-11-2018, Date of Agreement 12.10.2019	Amount-0,3757 Date-12,10,2019	11,04,2020	0.2254	0.2254	0.2254	0.2254	(i) Construction of Drain	(i) Construction of Drain- 1050 feet	NIL	(i) Construction of Drain- 1150 feet	Completed.
8	रघुनाथवादा मेन रोड में मुफरसील मोड़ से कब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	Amount-0.3354 Le no-88, dated-20-11-2018, Dt of Ag,18,10,2019	Amount - 0,2792	18,04,2020	0.1677	0.1677	0.1677	0.1677	(i) Construction of Drain	----	----	----	
9	वार्ड सं०-53 अंतर्गत भूसंछा में पी०सी०सी० पथ एवं नाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	Amount-0.8898 Letter no-40, dated-20-11-2018 Date of Agreement 18.10.2019	Amount - 0,7412	18,10,2020	0.44895	0.44895	0.44895	0.44895	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 1985 feet	NIL	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 1985 feet	Completed.

71

## List of Project Aurangabad District.

1	Construction of park at moti tola, ara dist.- bhojpur Sri. Prashant kumar singh	0.812 Letter no.- 03/ Amrut -03- 15/2016 323, Date- 09/02/2017 (UDHD)	0.367 01/10/2017	4 month (01/02/2018)			0.197		1. Earthwork 2. Boundary Work 3. Pathway 4. Toilet 5. Parking area 5. Guard Room	1. Earthwork- Complete 2. Boundary Work-Near to complete 3. Pathway- Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 5. Guard room- Work in Progress	1. Earthwork- Complete 2. Boundary Work-Near to complete 3. Pathway- Work in Progress 4. Toilet- Work in Progress 5. Parking area-Work in Progress 6. Guard room- Work in Progress	
---	---------------------------------------------------------------------------------	-----------------------------------------------------------------------------------------	---------------------	-------------------------	--	--	-------	--	----------------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--


72

AM

2	Upgradation and beautification of veer kunwar singh park at ramna maidan dist.- bhojpur Sri. Prashant kumar singh	0,7492 Letter no.- 03/ Amrut-03-15/2016 323, Date- 09/02/2017 (UDHD)	0,281 01/10/2017	4 month (01/02/2018)			0,164		1. Construction of stairs for seating and boating 2. construction of Pargola 3. Construction of Parking Area	1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area- complete 4. Maintanance of boundary and gate-Not Started 5. Landscape and Horticulture- Work in pregress	1. Constructio n of stairs- Near to complete 2. constructio n of Pargola- Near to complete 3. Constructio n of Parking Area- complete 4. Maintananc e of boundary and gate- Not Started 5. Landscape and Horticultur e-Work in pregress	Land dispute and water logging problem
---	-------------------------------------------------------------------------------------------------------------------	-------------------------------------------------------------------------	---------------------	-------------------------	--	--	-------	--	--------------------------------------------------------------------------------------------------------------------	-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	----------------------------------------

### List of Project Nalanda District.

1	वार्ड नं०-23 में रामचन्द्रपुर विजय प्रसाद के घर से दक्षिण मनोज अंडा होते हुए कुनाल के घर से दक्षिण तक एवं शक्ति जी के घर होते हुए मेन रोड तक पी०सी०सी० यथ एव आर०सी०सी० नाला निर्माण काय।	68.810	Rs. 61,194 lakh/ F2-02/2019-20 dt. 20.03.2020	19.09.2020	34.405	33.883	33.383	Drain = 636 m Road = 583 m	Drain = 319m Road = 558 m	Drain = 00m Road = 00 m	Drain = 619 m Road = 558m	
---	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------	-----------------------------------------------------	------------	--------	--------	--------	-------------------------------	------------------------------	----------------------------	------------------------------	--



2	वार्ड नं०-21 में मुहल्ला देवी सराय में एन०एच० 31 से सटे पश्चिम श्रवण मिस्त्री के घर से दक्षिण देवी सराय रोड तक पी०सी०सी० एवं आर०सी०सी० नाला निर्माण। (श्री अवधेश प्रसाद)	45.530	Rs. 40,224 lakh/ F2-01/2019-20 dt, 20.03.2020	19.07.2020	22.765		22.765	22.765	Drain-1 = 213 m Drain-2 = 40 m Total - 253 m Road = 269 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 m Road - 205 m	Drain1 = 0 m Drain2 = 0 m Total - 0.00 m Road - 00 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 m Road - 205 m	निधि की कमी।
3	वार्ड नं०-44 संतोष जी के नवनिर्मित घर से कैलाश जी के दुकान होते हुए ग्रा० वि० मेहर पर तक एवं विलास जी के खेत से भगीरथ जी के घर होकर कारगिल बस स्टैंड तक पथ एवं कौंस ड्रेनेज निर्माण कार्य।	75.960	Rs. 68,826 lakh/ F2-03/2019-20 20.03.2020	19.09.2020	37.980		34.891	37.891	Road = 803 m Culvert = 10 nos, Length = 48 m	Road - 583.38 m Culvert - 9 No.	Road - 00 m Culvert - 00	Road - 583.38 m Culvert - 9 No. work completed	निधि की कमी।

### List of Project Nawada District.

1	नगर परिषद, नवादा क्षेत्रान्तर्गत नवादा बस स्टैंड का निर्माण	पुनरीक्षित प्रशासनिक स्वीकृति-7.27 करोड़, झापांक-463, दिनांक-03.02.2020 राशि-4.00 करोड़ पत्रांक-78, दिनांक-19.11.14	अनुपूरक एकरारित राशि-68011486 राशि-2.98 करोड़ दिनांक-15.06.15	28.08.2020	6.33		6.31	6.31	Construction of Bus Terminal	Bus terminal-100% Drive way-100% Tube well-100% PHE work-100% Ducking way-COMPLETED Car parking completed Boundary wall-completed Delux toilet-work in progress	Docking way-completed Delux Toilet-Work in progress Car parking-Completed Land scaping-work in progress	Bus terminal-100% Tube well-100% Boundary wall-90% Docking way-completed Hih mass Light Installation work completed	
---	-------------------------------------------------------------	------------------------------------------------------------------------------------------------------------------------------------	---------------------------------------------------------------	------------	------	--	------	------	------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	------------------------------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------------------------------------------------------	--

74

1

2	2017-18	नगर पंचायत, हिंसुआ अन्तर्गत पॉचू तालाब के चारो तरफ फुटपाथ एवं लोहा एंगिल, नाली सहित सौन्दर्यीकरण कार्य	119.164 Lt.No-101, Date-28-02-2018	10,434,110	5,958,200	56,745	2,83724	03.07.2019	पूर्ण	Completed 100 %			
3	17-18	नगर पंचायत, वारिसलीगज के प्रशासनिक भवन का निर्माण काय।	154.15 Lt.No-131, Date-	115,77648	45	45	0	29.05.2019	अपूर्ण	Building construction work Completed, plaster, Boors, Windows & Finishing work in Progress			
<b>List of Project Banka District.</b>													
1		नगर परिषद बांका अन्तर्गत वार्ड सं0-01 में प्राथमिक विद्यालय, पथरा से काली स्थान तक पी0सी0सी0 सड़क निर्माण कार्य। संवेदक-श्री आनंद कुमार	0.8939584 07/27-09-2018 18-08-2020 and 0.7626408	17-02-2020	0.4469792 (in Cr.)		0.2180149		पी0सी0सी0 पथ निर्माण कार्य।	पथ के फलैक में ब्रिक वर्क कार्य पूर्ण एवं 450 फीट में पी0सी.सी कार्य पूर्ण। शेष कार्य प्रगति पर।	250 फीट में पी.सी.सी कार्य पूर्ण। शेष कार्य प्रगति पर।	पथ के फलैक में ब्रिक वर्क कार्य पूर्ण एवं 650 फीट में पी.सी.सी कार्य पूर्ण। शेष कार्य प्रगति पर।	

75

75

W



2	नगर परिषद् बांका अन्तर्गत वार्ड नं०-09 करहरिया रोड में स्व० कमल किशोर सिन्हा के घर से करहरिया पुल के आगे तक आर०सी०सी० नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री पुरेन्द्र कुमार रजक	0.1412 07/27-09-2018	22.05.2020 and 0.09876	21.09.2020	0.0706 Cr.	0.0559656	रुट।रन्म।	पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।	60 मीटर नाला निर्माण कार्य पूर्ण, शेष प्रगति पर। पी.सी.सी पथ निर्माण कार्य पूर्ण।	पी०सी०सी० पथ एवं नाला निर्माण कार्य।	कार्य पूर्ण।
3	नगर परिषद् बांका अन्तर्गत वार्ड नं०-11 सरकारी बस स्टैंड के पीछे प्रताप यादव के घर से ठाकुर कम्पाउण्डर के घर तक एवं प्रवीण यादव के घर से बबलू सिंह के घर तक आर०सी०सी० नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री निहाल रंजन	0.1462 07/27-09-2018	12.05.2020 and 0.13158	11.09.2020	0.0731 Cr	0.0450496 Cr	पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।	साईडवाल 50 मीटर, आर.सी.सी नाला 50 मीटर एवं पी.सी.सी पथ 50 मीटर पूर्ण, शेष कार्य प्रगति पर है।	नाला निर्माण कार्य प्रगति पर। नाला एवं पी.सी.सी पथ निर्माण कार्य।	कार्य पूर्ण।	

### List of Project Bhagalpur District.

1	सुलतानगंज नगर परिषद् अन्तर्गत कृष्णानन्द उच्च विद्यालय मैदान स्थित स्टेडियम का जीर्णोद्धार, नाला एवं दक्षिण चहारदीवारी निर्माण कार्य। संवेदक-श्री राजीव रंजन	0.69139 309/30.03.16						चहारदीवारी, नाला एवं फुटपाथ का निर्माण कार्य			उप विकास आयुक्त को निधि आवंटन हेतु अनुरोध किया गया है।	
2	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-05 में साहेब पंडित के घर से बलिदानी दुर्गा स्थान चौक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री सुमन कुमार	0.24852 66/09.01.02019	date-28.07.2020 Rs-0.2307967	19.02.2021				पी०सी०सी० पथ निर्माण कार्य।	सोलिंग एवं पी.सी.सी कार्य प्रगति में।	सोलिंग कार्य पूर्ण पी.सी.सी कार्य प्रगति पर।	सोलिंग कार्य पूर्ण पी.सी.सी कार्य प्रगति पर।	निधि की कमी।

3	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-11 में प्रकाश यादव के घर से सुरेश शर्मा के घर तक एवं राजेन्द्र सिंह के घर से धुरी साह के घर तक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.02019	date-28.07.2020 Rs-0.2480887	19.02.2021					पी०सी०सी० पथ निर्माण कार्य।	मिट्टी भराई कार्य पूर्ण।	सोलिंग कार्य प्रगति पर।	सोलिंग कार्य प्रगति पर।
4	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-17 में मन्नु चौधरी के घर से पंकज रजक के घर होते हुए प्रदुमण चौधरी के घर तक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.02019	date-28.07.2020 Rs-0.2466256	19.02.2021					पी०सी०सी० पथ निर्माण कार्य।	220 मीटर मते पी०सी०सी० कार्य पूर्ण शेष प्रगति में।	पी०सी०सी० कार्य पूर्ण।	पी०सी०सी० कार्य पूर्ण।

### List of Project Lakhisarai District.

1	नगर परिशद लखीसराय अन्तर्गत वार्ड सं०-06 में मीरा देवी से अनुप साह बटोरन मंडल से विशुनदेव यादव तक पी०सी०सी० पथ एवं नाली निर्माण कार्य।	0.1547 Ref no.161 Date 27.09.2018	0.1474 Date 16.08.2019	15.02.2020	0.10000	0	0.00	(i) P.C.C Road (Lenth- 300m) (ii) Drain work (Lenth- 300m)	Drain work completed.	Work Completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल (16,10,478) सोलह लाख दस हजार चार सौ अठहत्तर रुपये नगर परिषद लखीसराय को प्राप्त हैं परंतु हस्तानांतरित नहीं की गई हैं।
2	नगर परिशद लखीसराय अन्तर्गत वार्ड सं०-6 में फकीरा भगत से चौब भगत एवं रामजी साव से सरयुग मंडल तक पी०सी०सी० पथ एवं नाली निर्माण कार्य।	0.2075 Ref no.161 Date 27.09.2018	0.1974 Date 16.08.2019	15.02.2020	0.100000	0	0.00	(i) P.C.C Road (ii) Drain work	Drain work completed.	80% Work Completed	

77

116

11

3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं०-6 में पदार्थ स्राव से लेकर जवाहर मंडल तक आर०सी०सी० नाला निर्माण कार्य।	0.2084 Ref 160 Date 27.03.218	0.1983 Date 16.08.2019	15.02.2020	10.42	0.1042	0.00	(ii) Drain work with Cover.	Drain work completed.		Work Completed	
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य।	311.29 Letter No.- Date.- T.S. Rs. 285.214 Letter No.- Date.	2.1966 date 26.06.18	25.12.2019	2.2914	0.3819579	0	Building work		Foundation work completed.	Work in progress.	कार्य प्रगति में
5	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आर० सी० सी० नाला एवं र्लैब का निर्माण कार्य।	0.4827 Ref no. 64 Date 27.09.201 8	0.4131 Date 14.10.2019	13.04.2020		0	0.00	(i) P.C.C Road (ii) Drain work-316m	200 m Drain and Slab work completed.		60 % Work Completed	
6	वार्ड नं० 01 में एन० एच० 80 जगदम्बा मील मोड़ से भाया कौशल बाहू के फुलवाडी होते हुए सागर अमीन के बथान तक आर०सी०सी० नाला एवं पथ का निर्माण कार्य।	0.9180 Ref No.64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020		0	0.00	(i) P.C.C Road (ii) Drain work-488m	Drain work completed.		50 % Work Completed	
7	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर०सी०सी० नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020		0	0.00	(ii) Drain work with Cover.-755m	300 m Drain work completed.		80 % Work Completed	
8	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट धाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गास्थान होते हुए चुहरचक पुल तक नाला निर्माण कार्य।	0.8645 Ref No.64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020		0	0.00	(ii) Drain work with Cover.-1048m	कार्य प्रगति पर।		40 % Work Completed	

78

78

78

9	पंचमहला से बी0एन0एन0 कॉलेज तक बाईपास सड़क का निर्माण कार्य।	0.2786 Ref No.07 Date 27.09.2018	2.5426 Date 19.11.2019	18.08.2020			0	0.00	(i)Earth work (ii)G.S.B (iii) P.C.C Road	(i)Earth work completed.		20 % Work Completed	
10	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199 Ref no.07 Date 27.09.2018	0.7801 Date 18.08.2020	5/17/2021			0	0.00	(i) Civil work & Land Scope, (ii) Earth Filling (iii) Counter Room	मिट्टी भरवाई का कार्य प्रगति पर।			

### List of Project Sheikhpura District.

1	नगर परिषद् शेखपुरा अन्तर्गत श्यामा सरोवर पार्क परिसर में ह्यूम पाईप का निर्माण कार्य एवं पार्क का सौन्दर्यीकरण कार्य	219.14673 Cr. Letter no.-07 dt. 27.09.18	1.6974 Date 19.09.2020	28.11.2021	0.548		0.548	0.548	i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soiling work.			20%	
2	नगर परिषद् बरबीघा अन्तर्गत एन०एच०-82में मौर से पूरव होते हुए बरबीघा शेखपुरा रोड तक पथ निर्माण कार्य।	112.77500 Cr. Letter no.- 07 dt. 27.09.18	0.9476 Date 27.05.2020	26.11.2020	0.563875		0.563875	-	i) GSB ii) WMM, iii) BM & SDBC	Earth Work completed.	GSB & WMM work completed	50%	

### List of Project Munger District.

1	नगर निगम मुंगेर क्षेत्रान्तर्गत राजा रानी तालाब का सौंदर्यीकरण कार्य।	7.52	6.15	05.03.2019	3.68 Date 17.08.2019		3.68	No	i) Boundry wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place	1. Rest ghat(1 No) competed 2. Raised lawn work 70 % is completed 3. Slop portion of pond work completed 4. Earth filling work is almost done 5. 6 Nos of pargola is completed rest 1 nos in progress	Rest Ghat(1 No.) completed. 2- Raised lawn work 90 % is completed 3. Slop portion of pond work is completed 4. Earth filling work is almost done 5. Pargola work is completed. 6. 2 nos	Civil work 90% Completed	
---	-----------------------------------------------------------------------	------	------	------------	----------------------	--	------	----	-----------------------------------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------------------------	--

79

80

11

2	नगर पंचायत हवेली खड़गपुर सदभावना घाट के शंभू भाग पर सीढ़ी घाट का निर्माण कार्य।	0.3927	0.3348 Date 06.06.2018	05.03.2019	0.3927 Date 10.12.2019		31.39	No	Ghat Work.	100%	0%	100%	
3	नगर पंचायत हवेली खड़गपुर के पंचवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य।	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019		0.1783	No	Ghat Work.	75%	Construction of star	75%	work in Progress

Compiled as reported by respective Executive Engineers.

Sastry  
07/02/2022  
Assistant Engineer

R. K. S. S.  
09/02/22  
TS to CE (South) Infra

Chief Engineer (South) Infra

*(Handwritten mark)*

*(Handwritten mark)*

*(Handwritten mark)*

Bihar Urban Infrastructure Development Corporation Ltd., Patna.

# **Progress Report**

## **Infrastructure & Transport (North Bihar)**

Month: January 2022

81

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Begusarai + Khagaria District

जनवरी -- 2022

Rs. In Crores

Sl No.	Name of Work	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	राज्य योजनाओं अन्तर्गत बखरी में बखरी हाईस मील से चन्द्रभागा नदी तक आशुतोशी/सी० नाला निर्माण कार्य।	0.9528321	0.8575489	20/12/2021	-	-	-	RCC Drain	25%	5%	30%	कार्य प्रगति पर है।
2	बीहट नगर परिषद वार्ड सं०- 18 में बड़ी दुर्गा मंदिर के सामने सौन्दर्यीकरण का कार्य।	0.46435 (NMNVY)	0.41792	16/11/2018	0.25075	-	-	Boundary Wall, Paver Block	25%	-	25%	स्थानिय विधायक द्वारा आशिक विवाद सुलझाने के पश्चात कार्य प्रारम किया गया, अब पुन बाधित है।
3	नगर पंचायत बखरी बेगुसराय अन्तर्गत नगर सरकार भवन का निर्माण।	1.6956	-	-	-	-	-	Building, Boundary Wall, Paver Block	-	-	-	सर्वेदक से एकशरनामा कर लिया गया है। कार्य प्रारम हो चुका है।

08/04/22  
(A.E)

Ry

2

*[Signature]*

Chief Engineer,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

82

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Begusarai District**


जनवरी 2022

Rs. In Lakh

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड सख्या-34 में प्रमिला चौक से टेंडीमाथ गंदिर तक बडा नाला एम पीसीसी निर्माण कार्य	60.247 (राज्य योजना)	53.65093	03.02.2020	30.1235	20.27352	..	PCC Drain	200m Drain	PCC & Drain कार्य प्रगति पर।	नाला निर्माण कार्य पूर्ण। पीसीसी कार्य प्रगति पर।	
12	उलाव चौक से रिफाईनरी सडक तक पीसीसी निर्माण कार्य।	60.247 (राज्य योजना)									C/S अनुमोदन हेतु बुडको पटना में समर्पित।	
13	हेमस रतनपुर मुख्य सडक से ललित नगर के सभी गलियों में सडक निर्माण कार्य।	60.247 (राज्य योजना)									C/S अनुमोदन हेतु अधीक्षण अभियंता, बुडको, मुंगेर प्रमडल में समर्पित।	
2	समाट अशोक भवन का निर्माण कार्य।	135.108 (राज्य योजना)	126.04768 09.08.2019	07.07.2020	No	..	..	Building	..	..	..	स्थल उपलब्ध, अनुमति प्रमाण-पत्र प्रक्रियाधीन।
3	जी.पी. कॉलेज के पीछे पीसीसी सडक एवं नाला निर्माण कार्य।	306.827 (राज्य योजना)	287.5397 01.05.2020	10.04.2021	76.706	76.706	76.706	Drain & PCC	700 मीटर पीसीसी नाला पूर्ण। 300 मीटर पीसीसी कार्य प्रगति पर।	300 मीटर पीसीसी कार्य पूर्ण।	1000 मीटर पीसीसी कार्य पूर्ण। पत्र में पीसीसी कार्य प्रगति पर है।	पीसीसी कार्य पूर्ण।

08/02/22  
(A.E)

AF

  
Chief Engineer,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

83



Bihar Urban Infrastructure Development Corporation Ltd.


List of Project Supaul District

जनवरी 2022

Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul) (Shiv Shakti Construction in Purnea.)	5,2654 46/19.09.14	4,4186 07.05.16 3 SBD/2016-17	30.06.2017	3,0450	2,6596	2,6596		Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Door & window - 80% done overall - 87 %	Truss work in progress, Wall Plastering work over all - 10%	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Plaster work - 100% done, Door & window - 80% done overall - 91%	Variation and revised Estimate submitted to CE PDM Cell BUIDCO and meeting on this is on 17.01.2022

08/02/22  
(A/B)

rf

  
Chief Engineer,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

84

Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Madhepura District

जनवरी- 2022

Sl.No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	नगर परिषद, मधेपुरा क्षेत्रान्तर्गत सम्राट अशोक भवन निर्माण कार्य। संघदेक -- नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065	31.03.2020	0.1000	0.1000	0.1000	E/W Beam Column B/W, Stair, CP, Door, Window & Painting work	Shuttering of slab and beam at roof level	-	Foundatiion to roof level Structure	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCo Lt. No. 92, Date - 28.07.2020 & Lt. No. 15, Date 31.01.2021

68/02/22  
(A-B)

af

*[Signature]*  
8/10/2022

Chief Engineer,  
Infrastructure & Transport  
North Bihar, Euidco, Patna

88

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project District - West Champaran , Bettiah**

जनवरी- 2022  
Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref & Date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Ghat near Mahara, a-arendra Kishore Children Park & Beautification of Park Contractor-Chandrabibha Devi	AA-04277 Dated-25.11.14 & EC-04277	0.303828	18-12-2016	0.21385	0.21385		Boundary wall, Pathway, Jhuia, Light, Dustbin, Gabebo, sitting bench etc	Boundary wall, Sitting Bench, Pathway and Gabebo	No work	Boundary wall, Pathway and Gabebo	Fund issue This office has requested to Dy Collector (Dev) with a copy to DDC & DM vide numerous letters for releasing fund The last letter was sent vide this office letter no 53 dated 23.02.21 for releasing fund in order to complete the works. But fund is yet to be released by District Administration
2	Construction of Administrative building of Nagar Parasnad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9282 Dated: 13.11.13 & EC:3.1194	2.5137547	29.12.16	1.5082528	1.5082528	Fund was being made available to this office (DUDA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Bettiah. This office has requested vide letter no-113, dated-23.03.2020 to DM bettia for releasing fund for completion of pending schemes	Construction of Building	Civil work completed except roof treatment	No work	Civil work completed except roof treatment.	
3	Electrification and water supply & sanitary work in Administrative building Bagaha Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	

08/02/22  
(A-E)

AS

8/2/22

Chief Engineer,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

86

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Chapra District


जनवरी 22

Rs. In Lacs

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Lac.)	Agreement Value (Rs. In Lac.)	AS per agreement Date of Completion	Fund Received (Rs. In Lac.)	Total Expenditure (Rs. In Lac.)	UC Sent (Rs. In Lac.)	Main Component	Component Wise Physical Progress,			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर विकास योजनान्तर्गत धरसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no- 30590, dated- 18.12.2013 Amount 169.56	121,078.59 22.02.2016	15 Months	61.40	61.40	61.40	Building- 2nd story completed, RCC work- Completed Plaster Completed Wood work - Completed Flooring Completed, Tiles- Progress. Electric & PHED work-Progress. Fund reconimed by BUIDCo to NP	---	---	Floor Tiles work in progress.	शेष आवंटन की प्रतीक्षा में।
2	Construction of PCC road and RCC Draing from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar nigam, chhapara	Letter no-79, dated-06-12-17 Amount 298.66	242,998.13 06.03,2020	15 Month	10,000	10,000	10,000				130 m RCC Nala Completed	कार्य प्रगति में। (शेष आवंटन की प्रतीक्षा में)

8/10/22  
(A.C)

RF



Chief Engineer,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

87

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Saharsa District

जनवरी- 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>Saharsa Bus Stand Project</b>												
	M/S Shri Balram Singh Vill+Post- Panchgachhia, Saharsa	4 00 & Letter No. 2336. dated 06.08.2014	3.3003 & 10.06.2015	12 Months from Date of starting	1.52	1.52	1.52	Bus Terminus (civil work)	completed	Nil	Completed	1. For arrival or departure gate, one gate land disputed in High Court, Patna  2. Work is slow due to waterlogging  3. Work is slow due to Unavailability of Fund.  4. Overall Progress 85%  5. Approx 1.00 Crore worked bill is pending for last more than one and half years.
							Toilet Block & small shops (Civil work)	Tillet Block 100% completed & small shop 100% completed	Nil	Tillet Block 100 completed & small shop 100% completed.		
							Compound wall entrenance gate (Civil work)	One Gate Footing work completed and column work in progress	One Gate column work in progress	One Gate Footing work completed and column work in progress		
							Internal Road Pathway & Landscaping work	completed	Nil	Completed		
							Electrical work (Internal)	Wiring work completed and rest work in progress	Nil	Wiring work completed and rest work stopped		
							PHE work (Internal)	Completed	Nil			
							PHE work (External)	completed	Nil	Completed		

Rf

8/2/2022

Chief Engineer,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

08/02/22  
(AE)

88

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project District - East Champaran , Motihari

Jan-22

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद मोतिहारी के मोतिहारी या सौंदर्यकरण एवं जैवोद्धार कार्य।	Rs.23.05492 lt No-139 dt- 15.3.18 LOA-23.2555 lt No-3623 dt-10.10.18	Rs. 23.2355 lt No-S80- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	-	-	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)				1. Contract Rescienment Debarment and Blacklisting removed from M/s Charith-Pawan Kumar (JV) on 27.09.21 3) Letter to Start the work (where design and drawing not required) is given to contractor vide Lt. - 531, dated- 08.11.2021. 3) A proposal without STP has been submitted to CE (Infr) north Bihar, Design and Drawing to be prepared by Contractor and the same will be vetted by IIT, Delhi as directed by CE(Infra), north Bihar in meeting held on 05.01.2022.
2	चक्रिया बस शिपों का निर्माण कार्य।	Rs. 2,0000 lt No-78 dt- 19.11.14 LOA-1.650150 lt No-1375 dt-11.05.15	Rs.1.650150 lt No- BUIDCo/yo- 687/14-87 dt-6.12.14	24.12.16 (6 Months)	1.6000	0.297544		1. Bus terminus 2. toilet, shop block 2. compound wall with entrance gate. 3. internal road, pathway, Campus filling & land scaping 4. Electrical work 5. PHE work.	1. Frame work of Bus terminus building completed.		1. Frame work of Bus terminus building completed. 2. Campus Filling- 60%	1. Revised Estimate approved. 2. Letter to Re-Start the work is given to contractor. Work has been started.
3	चक्रिया बसों गुरुद्वारा 150 से अधिक चक्रिया बसों का सावधानीपूर्वक जातीसमय रात एवं पी/सी/सी/सी सड़क एवं आर/सी/सी/सी नाला निर्माण कार्य।	Rs. 206.763	Rs. 1.9689514 25.05.2020	24.05.2021	Rs. 2.06	Rs. 1.19	Rs. 0.5270970	1. RCC Drain 2. PCC m20 Road 3. Length of Drain & Road - 3100 ft	1. Rcc 3100 ft Drain completed 2. PCC road workk started.		1. Rcc 3100 ft Drain completed 2. PCC work is started.	Work in Progress.

af

*[Handwritten Signature]*

Chief Engineer,  
Infrastructure & Transport  
North Bihar, Buldco, Patna

08/02/22  
(A.E)

89

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Muzaffarpur District**

जनवरी- 2022

Rs. In Lakh

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सड़क नंबर 25 परामर्शित नदी-12 का सुशोधन कार्य (10) मीटर चौड़ाई एवं 1.50 मीटर गहराई का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विद्यमान सड़क नदी-12 का सुशोधन कार्य (10) मीटर चौड़ाई एवं 1.50 मीटर गहराई का निर्माण कार्य। दिनांक-27 अक्टूबर 2019। 10.2000 करोड़।	103.16156 18F2/2019-20 Dated-07.08.19	06.02.20	51.6495			Box Culvert	250/235 Mtr	No work	250/235 Mtr	कार्य प्रगति में।
2	सड़क नंबर 30 एवं 32 में परामर्शित नदी-12 का सुशोधन कार्य (10) मीटर चौड़ाई एवं 1.50 मीटर गहराई का निर्माण कार्य। M/s Singh Construction	विद्यमान सड़क नदी-12 का सुशोधन कार्य (10) मीटर चौड़ाई एवं 1.50 मीटर गहराई का निर्माण कार्य। दिनांक-09 अक्टूबर 2019। 220.0000 करोड़।	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	219,58562	158,65216	54.98202	Road & Drain	1500/1186 Mtr. Drain work completed and 750/685 Mtr. Road work completed	80 Mtr Road work complete.	1500/1186 Mtr. Drain work completed and 750/685 Mtr. Road work completed	कार्य प्रगति में।
3	सड़क नंबर 32 में परामर्शित नदी-12 का सुशोधन कार्य (10) मीटर चौड़ाई एवं 1.50 मीटर गहराई का निर्माण कार्य। M/s Singh Construction	विद्यमान सड़क नदी-12 का सुशोधन कार्य (10) मीटर चौड़ाई एवं 1.50 मीटर गहराई का निर्माण कार्य। दिनांक-09 अक्टूबर 2019। 220.0000 करोड़।	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	171,49153	99,89389	32.82561	Road & Drain	1220/255 Mtr. Road work completed and 1220/1215 Mtr. Drain work completed	600 Mtr. Road work complete.	1220/885 Mtr. Road work completed and 1220/1215 Mtr. Drain work completed	कार्य प्रगति में।
4	सड़क नंबर 30 में परामर्शित नदी-12 का सुशोधन कार्य (10) मीटर चौड़ाई एवं 1.50 मीटर गहराई का निर्माण कार्य। Sri Sanat Kumar	विद्यमान सड़क नदी-12 का सुशोधन कार्य (10) मीटर चौड़ाई एवं 1.50 मीटर गहराई का निर्माण कार्य। दिनांक-09 अक्टूबर 2019। 220.0000 करोड़।	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	102,56386	49,28518	20,61095	Road & Drain	675/675 Mtr Drain work complete & Road 675/356 Mtr complete.	Road work in progress.	675/616 Mtr Drain work complete & Road 675/356 Mtr complete.	कार्य प्रगति में।
5	सड़क नंबर 30 में परामर्शित नदी-12 का सुशोधन कार्य (10) मीटर चौड़ाई एवं 1.50 मीटर गहराई का निर्माण कार्य। Kalyan Construction Utility Services Pvt, Ltd. Pro-Sweta Singh	विद्यमान सड़क नदी-12 का सुशोधन कार्य (10) मीटर चौड़ाई एवं 1.50 मीटर गहराई का निर्माण कार्य। दिनांक-09 अक्टूबर 2019। 220.0000 करोड़।	216.94689 04SBD/2019-20 Dated 28.02.20	27.11.20	213,01475	128,77876	68,71383	Road & Drain	1327/1120 Drain Completed & 1640/753 Road completed	300 Mtr Road work Complete.	1327/1120 Drain Completed & 1640/753 Road completed	कार्य प्रगति में।
6	सड़क नंबर 30 में परामर्शित नदी-12 का सुशोधन कार्य (10) मीटर चौड़ाई एवं 1.50 मीटर गहराई का निर्माण कार्य। Sri Arun Kumar	विद्यमान सड़क नदी-12 का सुशोधन कार्य (10) मीटर चौड़ाई एवं 1.50 मीटर गहराई का निर्माण कार्य। दिनांक-27 अक्टूबर 2019। 220.0000 करोड़।	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	180,5775	178,30706	81,77389	Road & Drain	625/592 Mtr Drain complete & Road 1640/737 Mtr Road Work Complete	No work	625/592 Mtr Drain complete & Road 2000/737 Mtr Road Work Complete	विद्यमान सड़क नदी-12 का सुशोधन कार्य (10) मीटर चौड़ाई एवं 1.50 मीटर गहराई का निर्माण कार्य। दिनांक-27 अक्टूबर 2019। 220.0000 करोड़।



Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
7	नगर विकास योजना नं. 12/2019-20 (मिशन नं. 10/2019) के अंतर्गत सड़क विकास कार्य। Adarsh Construction	विशेष शर्तों में आवेदन नं. 13/2019-20 विशेष शर्तों का प्रस्ताव नं. 13/2019-20 दिनांक- 27.02.19 शीर्षक- 13/2019-20	86.6526 01F2/2020-21 Date-17.06.20	16.12.20	51,965	45,19967		Road & Drain	593/336 Mtr Drain work complete & Road 593/361 Mtr Road Work Complete	No work	593/336 Mtr Drain work complete & Road 593/361 Mtr Road Work Complete	प्रस्तावित कार्य पूर्ण रूप से पूरा है। शेष अंश नव निर्माण कार्य में पूर्णता प्राप्त है।
8	नगर विकास योजना नं. 12/2019-20 (मिशन नं. 10/2019) के अंतर्गत सड़क विकास कार्य।	विशेष शर्तों में आवेदन नं. 13/2019-20 विशेष शर्तों का प्रस्ताव नं. 13/2019-20 दिनांक- 27.02.19 शीर्षक- 13/2019-20	138.08729 01F2/2021-22 Dated-24.11.2021	29.08.2022	69,6665	45,19967		Civil Amenities	Foundation Complete, Tie Beam & Plinth work is completed.	Superstructure work in progress.	Foundation Complete	Foundation Complete. Tie Beam & Plinth work is completed.

मुख्यमंत्री नगर विकास योजना नं. 12/2019-20 (मिशन नं. 10/2019) के अंतर्गत सड़क विकास कार्य की स्थिति

9	नगर विकास योजना नं. 12/2019-20 (मिशन नं. 10/2019) के अंतर्गत सड़क विकास कार्य। Sri Dinesh Pandey	विशेष शर्तों में आवेदन नं. 13/2019-20 विशेष शर्तों का प्रस्ताव नं. 13/2019-20 दिनांक- 27.02.19 शीर्षक- 13/2019-20	59.26693 11F2/2019-20 Dated-09.07.19	08.01.20		11,6156		Civil Amenities	Boundary wall work complete	No work	Boundary wall work complete	कार्य पूर्ण है।
10	नगर विकास योजना नं. 12/2019-20 (मिशन नं. 10/2019) के अंतर्गत सड़क विकास कार्य। M/s Singh Construction	विशेष शर्तों में आवेदन नं. 13/2019-20 विशेष शर्तों का प्रस्ताव नं. 13/2019-20 दिनांक- 27.02.19 शीर्षक- 13/2019-20	63,290066					Civil Amenities				कार्य पूर्ण है।
11	नगर विकास योजना नं. 12/2019-20 (मिशन नं. 10/2019) के अंतर्गत सड़क विकास कार्य। M/s Sri Dinesh Pandey	विशेष शर्तों में आवेदन नं. 13/2019-20 विशेष शर्तों का प्रस्ताव नं. 13/2019-20 दिनांक- 27.02.19 शीर्षक- 13/2019-20	85.87834 10F2/2019-20 Dated-09.07.19	08.01.20		25,72528		Civil Amenities	Boundary wall work complete	Main gate work in progress.	Boundary wall work complete	कार्य पूर्ण है।

Chief Engineer,

Infrastructure & Transport  
North Bihar, Buidco, Patna

08/02/22  
(A-E)

RS

51



BIHAR URBAN INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED

DARBHANGA DISTRICT

MONTH

Jan- 2022

[Rs. in crore]

Sl. NO.	NAME OF PROJECT	AA&ES REF & DATE	AGREEMENT VALUE	AS PER AGREEMENT DATE OF COMPLETION	FUND RECEIVED	FUND EXPENDITURE	COSENT	MAIN COMPONENT	COMPONENT WISE PHYSICAL PROGRESS			ISSUE IN EXECUTION
									UP TO PREVIOUS MONTH	DURING THIS MONTH	TOTAL PROGRESS	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	दिल्ली मेट्रो से दिल्ली पूर्व तक काबला किलोमीटर कार्य (STATE PLAN)  संस्था का नाम: Bhatt Naresh Ray	25.60727 Ref 6666 dated (2.10.2017)	21.7775724 Dated 27.05.2019	26.08.2020	9.2485153	7.0489	4.2549	Cover Drain of Size 2.5M to 4.5M width, Height 3M to 4M, Length 3.55 KM PCU (In Meter)	755	0	755	WORK IS IN PROGRESS.
								BASE ( IN mtr)	685	65	750	
								VERTICAL WALL BOTH SIDE	685	65	750	
2	राज्य योजना अन्तर्गत चैता चौक से डी0एम0सी0 एच0 बस्ती वाई तक चौ0सी0सी0 पथ एवं नाला निर्माण कार्य।  संस्था का नाम: Madhav Construction	1.4819 ref 65 dated 27.09.2018	1.2351188 DATED 11.11.2019	10.08.2020	0.74095	0.725	0	PCU ROAD 18000'	1520'	0	1520'	WORK IS IN PROGRESS.
								DRAIN 1800'	1670'	0	1670'	
								PAVERS BLOCK 1800'	500'	0	500'	
3	राज्य योजना अन्तर्गत लहेरियासराय कपूरी चौक से सिंदनगर तक पूर्व निर्मित नू-राजीव नाला के जीर्णोद्धार कार्य। संस्था का नाम: Yet to be decided	6.1136 Ref 30 Dated 24.10.2018						DRAIN				Tender Decesion is under process.
								LENGTH	8400'			
								WIDTH	67'			
								DIAMETER	1200 MM			
								NPS	HUME PIPE			

by

92

4	श्री. सुधीर कुमार झा 187044 ref 3298 Dated 02.08.2018			1.57044			WIDTH	70'			Letter send to contractor for agreement.
5											INAUGURATED ON 28TH AUG,2020,CONTRACTOR PAYMENT DELAYED DUE TO UNAVAILABILITY OF FUND
6	बार्ड नं० 12 स्थित हरारी पोखर में जल-फ्रीडा सह सामुदायिक भवन निर्माण कार्य संबन्धित का नाम- अमृता	0.20333 ref 156 dated 26.05.2018	00572 2018-19 0.1734126 Dated 12-05- 2018	11.09.2018	0.102	0	Two storey building changed to one storey				Due to local interference work stopped on the order of district magistrate
7	भगवान द्वार स्थित लाल बाखर का सौंदर्यीकरण कार्य संबन्धित का नाम- M/s Shahanaaji Anshari	1658319 ref 156 dated 26.05.2018	0.1412	11.05.2018	0.8292	0	Stade- 26 X 16 and 75' ghat	ahead upto plinth level completed		ahead upto plinth level completed	Encroachment in ghat area

08/02/22  
(A.E)

Rf

*[Signature]*  
8/2/2022

Chief Engineer,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

93

MONTHLY REPORT

नगर विकास प्रमंडल, मुजफ्फरपुर + वैशाली, हाजीपुर

Name of District :- Vaishali

As on:- Jan-2021

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. in Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Up to Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
<b>नगर पंचायत काँटी</b>													
1	नगर पंचायत काँटी अन्तर्गत वार्ड सं०-४ में रेलवे स्टेशन रोड से लेकर एन०एच०-२६ होते हुए वार्ड सं०-०४ स्थित नम तक दोनों तरफ आस० सी० सी० नाला निर्माण कार्य।  M/S Mithila Construction ( नाला की लम्बाई = 1650 m )	1.63556 Lt. No. 08 Dt. 27.09.18	1.4567108	04.01.2020	0.818	0.818	0.818	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C Work Progress	R.C.C, P.C.C, E/W	INPROGRESS ( Work done upto 1400 m )	
<b>नगर पंचायत साहेबगंज</b>													
2	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-१ में सुखनर नर से नरिचम इमानधारा होते हुए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। Samarat Construction ( नाला की लम्बाई = 680 m )	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245	0.245	0.245	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	Drain Work in Progress.( Work done upto 400 m )	
3	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-४ में हिशालाल साह के बगोचा से प्राथमिक विद्यालय जिनगी टोला तक नाला, पुलिया एवं पी० सी० सी० पथ निर्माण कार्य।	0.46912 Lt. No. 07 Dt. 07.09.18			0.234							जमीन कार्य विभाग को द्वारा कार्य आरंभ कर दिया गया है। इस कार्यकाल परमाणु- 208, दिनांक- 02.09.2020 द्वारा योजना पट्ट करनी हेतु मुक्या अभियंता, मुक्या को अनुमति किया गया है।	
4	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-११ में बायानदी बरगीचा घाट से शूतनाथ मंदिर तक आस० सी० सी० नाला एवं पी० सी० सी० सड़क निर्माण कार्य।	1.26940 Lt. No. 08 Dt. 27.09.18			0.634							ग्रामीण कार्य विभाग द्वारा कार्य आरंभ कर दिया गया है। अधीक्षण अभियंता तिरहुत प्रमंडल, मुक्या मुजफ्फरपुर का पत्रांक- 289, दिनांक- 01.10.2020 को द्वारा योजना पट्ट करनी हेतु अनुमति प्रदान की गयी है।	
5	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-5 रंजीत सिंह के घर से रानपुर जिवान तक आस० सी० सी० नाला एवं पी० सी० सी० पथ निर्माण कार्य। Randhir Kumar ( नाला की लम्बाई = 900 m )	0.66591 Lt. No. 07 Dt. 07.09.18	0.5577	11.06.2021	0.332				R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	Drain Work in Progress.	
<b>नगर परिषद हाजीपुर</b>													
6	हाजीपुर नगर परिषद अन्तर्गत बुढनवाला घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.2012			R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	Kota Stone Brick Work	R.C.C, Kota Stone	70 % कार्य पूर्ण ।

94

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. in Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any issues
										Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
7	हाजीपुर नगर परिषद अन्तर्गत सीकी काट का विकास एवं सौन्दर्यीकरण कार्य Shubham Constraction	M/S	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2,2804512 11.04.16	10.10.17	1.2012	0.76700		R.C.C. Kota Stone Boulder	R.C.C. Kota Stone		R.C.C. Kota Stone	50% कार्य पूरा है।
8	हाजीपुर नगर परिषद के वार्ड सं-0-39 बाघ टोला रोड एन0एच0-77 से सटे नागेंद्र बाघ के घर से मोतिलाल बाघ के घर होते हुए प्रकाश होटल के आगे सड़क ईंट सोलिंग-करा आर0 सी0 सी0 मार्ग निर्माण कार्य वर्ष 2017-18		0.19870 Lt. No. 89 Dt. 06.12.17			0.099							निजी कर्मियों होने के कारण स्थानों पर कामों का कार्य नहीं दिया गया है। कार्यलेख परमाणु-118 दिनांक-20.07.2019 द्वारा योजना तय करने हेतु विभाग से अनुमति लिया गया है।

B  
08/02/22  
(A-E)

RJ

8/2/2022

Chief Engineer,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

95

Bihar Urban Infrastructure Development Corporation Ltd., Patna.

# **Progress Report**

**National Mission for Clean Ganga (NMCG)**

**Month: January 2022**

96

**Bihar Urban Infrastructure Development Corporation Ltd.**  
Status of approved ongoing projects under NMCG (As on 31.01.2022)

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Beur Sewerage Treatment Plant, Patna M/s Voltas & GAA (JV)	<u>68.16</u> 74.29	<u>77.85 Cr.</u> (C cost- 47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	05.11.19	57.75	Work - 48.28 Escallation - 2.59 O&M - 2.67 Centage - 2.93 Other expenses - 1.28 <u>Total - 57.75</u>	100%	Design built of STP - 43 MLD O&M - 10 Years	Design Built of STP - 43 MLD completed. O&M work in progress.	O&M work in progress.	Design Built of STP - 43 MLD completed. O&M work in progress.  Inlet Data Jan 2022 :- Inlet flow - 6.15 MLD Outlet flow - 5.96 MLD Outlet BOD - 6.86 mg/l Outlet COD - 24.09 mg/l	
2	Beur Sewerage Network, Patna M/s L&T	225.77 394.89	398.40 Cr. (C cost- 371.48 Cr. and O&M Cost- 26.92 Cr.) 30-03-17	05.04.20 (2nd EOT granted till Feb 2022)	299.08	Work - 249.96 Escallation - 25.52 House conn.- 1.80 Centage - 6.95 Other expenses- 3.11 Unadjusted Mob.-11.74 <u>Total - 299.08</u>	96.0%	Sewer Network -158 km.  Manhole - 6299 No.  Road Restoration - 158 km.  House Connection Pit - 8650 nos.  House Hold Connection - 15000 nos.  Tapping - 22 KM	150.8335  5715  149.882  7193  5877  0	2.149  54  2.401  47  237  1.8	152.98  5769  152.283  7240  6114  1.8	<ul style="list-style-type: none"> <li>• Work progress hampered due to existing live utilities of sewer &amp; water lines and Live Over Head/Underground LT/HT electrical lines at 57 locations and shifting of the same is requested.</li> <li>• Un-authorized discharge of household sewerage into pipeline network by residents are affecting the commissioning activities.</li> <li>• 1.8 Km of interlinking of existing sewer lines with new network is completed out of 22 KM.</li> </ul>

P.

2

97

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	Euring the Month	Total Progress	
3	Karmalichak Sewerage Treatment Plant, Patna M/s Voltas & GAA(JV)	77.04 83.97	73.61 Cr. (C cost- 44.11 Cr. and O&M Cost- 29.50 Cr.) 31-03-17	05.11.19	54.55	Work - 46.12 Escallation - 2.38 O&M - 2.05 Centage - 2.76 Other expenses - 1.24 <u>Total - 54.55</u> (Additional expenses due to GST payment)	100%	Design built of STP - 37 MLD O&M - 10 Years	Design Built of STP - 37 MLD completed. O&M work in progress.  Retaining Wall - Sand filling and Brick soling work are in progress.	O&M work in progress.	Design Built of STP - 37 MLD completed. O&M work in progress.  Inlet Data Jan 2022 :- Inlet flow - 18.21 MLD Outlet flow - 18.03 MLD Outlet BOD - 8.07 mg/l Outlet COD - 38.64 mg/l	
4	Karmalichak Sewerage Network, Patna M/s VA Tech Wabag	277.42 284.39	253.98 Cr. (C cost- 241.02 Cr. and O&M Cost- 12.96 Cr.) 11-05-18	20.05.21 (EOT granted till Jan.2022)	263.52	Work - 143.46 Escallation - 42.35 House conn. - 10.79 Centage - 6.02 Other expenses - 54.97 Unadjusted Mob.- 5.79 <u>Total - 263.52</u>	86.52%	Sewer Network- 96.54 km Manhole- 4311 nos House Connection Pit - 19084 nos Road Restoration- 96.54 km House Connection - 38168 nos. SPS- 01 nos.	Sewer Network- 85.059 km, Manhole- 3083 nos, Direct/Connection/House Connection Pit - 23093 nos, Road Restoration- 82.097KM (Total 77.838 KM road restored in all respect and 6.860 Km comes in trenchless method) House Connection - 23376 nos. SPS - 01 No. - wet wall 15 % Completed. Excavation in process.	Sewer Network- 3.722 Manhole - 29 nos House Connection Pit - 368 nos. House Connection - 1014 SPS - 01 NO - Wet well 23.19% completed. 3-d lift concreting completed. 2 lift sinking done.	Sewer Network- 86.781 km, Manhole- 3112 nos, Direct/Connection/House Connection Pit - 23461 nos, Road Restoration- 82.097KM (Total 77.838 KM road restored in all respect and 6.860 Km comes in trenchless method) House Connection - 24390 nos. SPS - 01 No. - Wet well 23.19% completed. 3rd lift concreting completed. 2 lift sinking done.	Work in hampered due to Covid 19 Pandemic.
5	Saidpur Sewerage Treatment Plant & Adjoining Network, Patna M/s Toshiba & EMS (JV)	184.93 201.57	188.186 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	05.04.20 (EOT requested till Jan 2021)	171.41	Work - 150.30 Escallation - 10.92 Centage - 5.83 O&M - 0.98 Other expenses - 3.39 <u>Total - 171.41</u>	100%	Sewer Network -55 km. Manhole - 2397 Nos. Road Restoration - 55 km. HSC Pit - 5859 Nos. Direct Connection to Manhole - 3729 Nos. House Hold Connection - 21360 Nos.  Design Built of STP - 60 MLD O&M - 10 Years	Design Built Completed of Sewerage Network 55 Km and STP - 60 MLD completed.  STP O&M under progres	STP O&M under progres	Design Built Completed of Sewerage Network 55 Km and STP - 60 MLD completed.  STP O&M under progres	The STP has been commissioned with the sewage approx 15 MLD from RK Avenue Drainage Pumping Station and existing sewerage network.  The sewage from newly built 55 Km sewerage network will reach to Ambedkar colony SPS which is under progress by agency of Saidpur Sewerage Network project

*Handwritten signature*

*Handwritten signature*

98

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gal/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Moath	During the Month	Total Progress	
6	Saidpur Sewerage Network, Patna M/s L&T	268.63 426.71	331.12 Cr. (C cost- 399.55 Cr. and O&M Cost- 31.66 Cr.) 30-01-18	29.01.21 (EOT requested till June 2022)	380.87	Work - 313.60 Escallation - 51.09 House conn. - 0.85 Centage - 7.85 Other expenses - 2.15 Unadjusted Mob. - 5.33 <u>Total - 380.87</u>	89.50%	Pipe Laying - 162.38 km Manhole - 6379 Nos Property Chamber - 18618 Nos Road Restoration - 169.03 km DI Rising Main - 6.65 km House Connection - 28118 Nos SPS - 3 Nos	Pipe Laying - 109.7 km Manhole - 3805 Nos Property Chamber - 1817 Nos Road Restoration - 110.5 Km (including Trenchless & DI pipe) DI Rising Main - 2.0 Km House Connection - 3152 Nos Well sinking completed, Well inside works & Staff quarters ongoing at Ambedkar Colony SPS. Well completed. Boundary wall & Staff quarters complete, E&M Works completed at Bazar Samiti SPS. Existing structure demolition completed & Well Sinking completed. Well inside works, E&M works ongoing at SPS Exhibition Road.	Pipe Laying - 2.1 km Manhole - 62 Nos Property Chamber - 121 Nos Road Restoration - 3.5 Km (including Trenchless & DI pipe) DI Rising Main - 930 m House Connection - 177 Nos Well sinking completed, Well inside works & Staff quarters & E&M ongoing at Ambedkar Colony SPS. Well completed. Boundary wall & Staff quarters completed, E&M Works completed at Bazar Samiti SPS. Existing structure demolition completed & Well completed, E&M works completed at SPS Exhibition Road.	Pipe Laying - 111.8 km Manhole - 3867 Nos Property Chamber - 1938 Nos Road Restoration - 114 Km (including Trenchless & DI pipe) DI Rising Main - 2.93 Km House Connection - 3339 Nos Well sinking completed, Well inside works & Staff quarters & E&M ongoing at Ambedkar Colony SPS. Well completed, Boundary wall & Staff quarters completed, E&M Works completed at Bazar Samiti SPS. Existing structure demolition completed & Well completed, E&M works completed at SPS Exhibition Road.	1. Decision on Work held up at Fraser Road near LJC Building by Patna Metro due to their proposed station building at that location. 2. Decision on work held up at Gayghat by MoRTH. 3. Rising Main work stopped at Dargah Road due to refusal of RCD Guzarbagh division for doing sand/ GSB filling progressively. Work not taken up or stooped on other roads of Guzarbagh division for the same reason. 4. House connections are pending where existing drain is present between house-pit and house. 5. Damage to laid network - 2.5 Km of laid & tested pipeline damaged by PMC & RCD.

*P*

*m*



Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									CIVIL (RCC WORK)			
									1) MPS : 100%	1) MPS : 0%	1) MPS : 100%	
									2)Grit Chamber : 100%	2)Grit Chamber : 0%	2)Grit Chamber : 100%	
									3) SBR & CCT : 98.5%	3) SBR & CCT : 1.5%	3) SBR & CCT : 100%	
									4) Chlorination Building : 100.0%	4) Chlorination Building : 0%	4) Chlorination Building : 100.0%	
									5) Sludge Dewatering Buiig : 100.0%	5) Sludge Dewatering Buiig : 0%	5) Sludge Dewatering Buiig : 100.0%	
									6) Admin cum Lab: 100.0%	6) Admin cum Lab: 0.0%	6) Admin cum Lab: 100.0%	
									7) Airblower:100.0%	7) Air blower : 0%	7) Airblower:100.0%	
									8) MCC : 100.0%	8) MCC : 0.0%	8) MCC : 100.0%	
									9) Staff Quarter: 100.0%	9) Staff Quarter: 0.0%	9) Staff Quarter: 100.0%	
									10-RCC Pipeline : 44.2%	10-RCC Pipeline : 0.0%	10-RCC Pipeline : 44.2%	
									ELECTRO-MECHANICAL WORK			
									1) Grit Mechanism : 100%	1) Grit Mechanism : 0%	1) Grit Mechanism : 100%	
									2)Air Blower install : 90%	2)Air Blower install : 5%	2)Air Blower install : 95%	
									3) WAS Sludge Transfer Pump :30%	3) WAS Sludge Transfer Pump :3%	3) WAS Sludge Transfer Pump :32%	
									4) Sluice Gates :100%	4) Sluice Gates :0.0%	4) Sluice Gates :100%	
									5) Poly Dosing Pumps: 95%	5) Poly Dosing Unit: 2%	5) Poly Dosing Pumps: 97%	
									6) Chlorine Leak Blowers :100%	6) Chlorine Leak Blowers:0%	6) Chlorine Leak Blowers :100%	
									7) WAS Prethickener Pump : 90%	7) WAS Prethickener Pump : 5%	7) WAS Prethickener Pump : 95%	
									8) Submersible Mhaz :50.0%	8) Submersible Mixer : 0%	8) Submersible Mhaz :50.0%	
									9) Hand Railing: 90%	9) Hand Railing: 5 %	9) Hand Railing: 95%	
									10) Coarse Screen Belt conveyor: 100%	10) Coarse Screen Belt conveyor: 0%	10) Coarse Screen Belt conveyor: 100%	
									11) Fine Screen Belt conveyor: 100%	11) Fine Screen Belt conveyor: 0%	11) Fine Screen Belt conveyor: 100%	
									12) Grit Classifier: 88 %	12) Grit Classifier: 2%	12) Grit Classifier: 100 %	
									13) SS pipe Fabrication: 65%	13) SS pipe Fabrication: 20%	13) SS pipe Fabrication: 63%	
									14) DI Pipe Fabrication: 70%	14) DI Pipe Fabrication: 10%	14) DI Pipe Fabrication: 85%	
									15) Centrifuse : 98%	15) Centrifuse : 0%	15) Centrifuse : 98%	
									16) Centrifuse feed pump: 100%	16) Centrifuse feed pump: 0%	16) Centrifuse feed pump: 100%	
									17) Monorail installation: 88%	17) Monorail installation: 2%	17) Monorail installation: 80%	
									18) Earthing installation: 63%	18) Earthing installation: 5%	18) Earthing installation: 68%	
									19) Electrical Panel: 92%	19) Electrical Panel: 3%	19) Electrical Panel: 96%	
									20) Transformer : 88%	20) Transformer : 2%	20) Transformer : 100%	
									21) Cable support & Tray : 85%	21) Cable support & Tray : 5%	21) Cable support & Tray : 90%	
									22) Agitator : 100%	22) Agitator : 0%	22) Agitator : 100%	
									23) Weir plate : 90%	23) Weir plate : 10%	23) Weir plate : 80%	
									24) Baffle plate & Anti vortex cross:50%	24) Baffle plate & Anti vortex cross:-20%	24) Baffle plate & Anti vortex cross:-70%	
									25) Fine Screen Manual & Mechanical :-100%	25) Fine Screen Manual & Mechanical :-0%	25) Fine Screen Manual & Mechanical :-100%	
									26) Coarse Screen Manual :-100%	26) Coarse Screen Manual :-0%	26) Coarse Screen Manual :-100%	
									27) Coarse Screen Mechanical :-100%	27) Coarse Screen Mechanical :-0%	27) Coarse Screen Mechanical :-100%	
									28) Chlorine toner works :100%	28) Chlorine toner works :-0%	28) Chlorine toner works :100%	
									29) GRP pipe Fabrication & Erection -33%	29) GRP pipe Fabrication & Erection -33%	29) GRP pipe Fabrication & Erection -68%	
									30) GI pipe Fabrication & Erection - 80%	30) GI pipe Fabrication & Erection - 2%	30) GI pipe Fabrication & Erection - 16%	
									31) UPVC pipe Fabrication & erection - 0%	31) UPVC pipe Fabrication & erection - 0%	31) UPVC pipe Fabrication & erection - 0%	
									32) Laying of control Cable - 90%	32) Laying of control Cable - 10%	32) Laying of control Cable - 20%	
									33)Laying of Power Cable - 10%	33)Laying of Power Cable - 20%	33)Laying of Power Cable - 30%	
									34) DG Set Installation :-100%	34) DG Set Installation :-0%	34) DG Set Installation :-100%	

Pahari Sewerage Treatment Plant, Patna M/s VA Tech Wabag

191.62  
197.797

147.64 Cr.  
(C cost-  
84.20 Cr.  
and O&M  
Cost- 63.44  
Cr.)  
09-05-18

09.11.20 (EOT  
requested till  
March 2022)

74.10

Work - 66.7  
Escallation -  
2.28  
Centage - 3.65  
Other expenses-  
0.74  
Unadjusted  
Mob.- 0.73  
Total - 74.10

97.80%

Design Built of STP - 60  
MLD  
& MPS

Box

W

100

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
8	Pahari-Zone IV A (S) Sewerage Network, Patna M/s EMS Infracon JV Technocraft Cons.	184.86 190.908	167.80 Cr. (C cost- 144.86 Cr. and O&M Cost- 22.94 Cr.) 11-05-18	29.05.21 (EOT granted till Oct 2021)	178.09	Work - 161.82 Escallation - 8.11 Centage - 5.46 Other expenses - 2.70 <u>Total - 178.09</u>	100%	Sewer Network - 88 km (Revised Scope 92 Km)	92 Km.	-	92 Km.	
								Manhole - 3270 No. (Revised scope 3500)	3500 No.	-	3500 No.	
								Road Restoration - 88 km. (Revised 92)	92 Km.	-	92 Km.	
								Property Chamber - 10650 Nos. (Revised)	6200 No.	-	6200 No.	
								House Hold Connection - 6850 No.	6850 No.	-	6850 No.	
SPS - 1 No.	Completed.	-	Completed.									
9	Pahari Zone-V Sewerage Network, Patna M/s Shapoorji Pallonji	356.37 372.755	364.90 Cr. (C cost- 318.18 Cr. and O&M Cost- 46.72 Cr.) 25-04-18	24.04.21 (EOT granted till April 2022)	154.13	H.C - 1.17 Work - 110.44 Escallation - 8.65 Centage - 5.04 Other expenses- 3.29 Unadjusted Mob. Advance - 25.54 <u>Total - 154.13</u>	63.93%	1.Sewer Network - 116 Km. 2.Manhole- 5306 Nos. 3.Property Chamber- 31000 Nos. 4.Road Restoration- 116 Km. 5.House Connection- 12855 Nos. 6.SPS-1Nos.	1.Sewer Network - 70.024 Km. 2.Manhole- 2034 Nos. 3.Property Chamber- 6192 Nos. 4.Road Restoration-66.955 Km. 5.House Connection- 6631 Nos. 6.SPS-Civil Work Under Progress	1.Sewer Network - 4.134 Km. 2.Manhole- 66 Nos. 3.Property Chamber- 498 Nos. 4.Road Restoration- 5.895 Km. 5.House Connection- 637 Nos. 6.SPS-Civil Work Under Progress	1.Sewer Network - 74.158 Km. 2.Manhole- 2100 Nos. 3.Property Chamber- 6690 Nos. 4.Road Restoration-72.86 Km. 5.House Connection- 7238 Nos. 6.SPS-Civil Work Under Progress	1. NHA1 NOC pending-2.6 KM
10	Digha STP & Sewerage Network, Patna M/s VA Tech Wabag	824 836.44	1187.86 Cr. 30-12-2019	29.08.22	101.12	Escallation - 1.33 Work - 18.67 Other expenses- 0.41 Centage - 1.24 Unadjusted Mob. Advance - 79.47 <u>Total - 101.12</u>	5.10%	STP- 100 MLD Network - 303 KM. Network IPS - 2 I&D IPS - 2	1. Sewer Line Laid-40.265 Km 2. Manhole-833 Nos. 3. Road Restoration-30.08 Km 4. HSC -3506 Rm	1. Pipe Laid 4.960 Km 2. Mahole-124 Nos. 3. Road Restoration Work- 0.64 Km 4. HSC- 0 Rm	1. Sewer Line Laid-45.225 Km 2. Manhole-957 Nos. 3. Road Restoration-30.721 Km 4. HSC- 3506 Rm	1. Land Handover of Digha I&D SPS A is Pending. 2. Consent to establish™ has been issued with a condition of Outlet parameter as per the latest NGT (National Green Tribunal) norms for outlet water parameters, which is not as per contract. This needs to be resolved and fresh CTE to be issued. 3. BSPP specifies that the Digha STP shall preferably be constructed beyond a distance of 500 meter from the river bank. Report from Irrigation department of Bihar Government awaited. 4. Approach road works to Digha STP site. 5. Redesigning of BEP & Drawing to meet parameter as per the NGT order. 6. Cost and time required for redesign
11	Kankarbagh STP & Sewerage Network, Patna M/s VA Tech Wabag	578.89 588.8786			6.31	Escallation - 0.39 Work- 5.25 Other - 0.29 Centage- 0.38 Total - 6.31	2.440%	STP- 50 MLD Network- 150 km. Network IPS - 2	1. Sewer line laid-15.503 Km 2. Manhole - 257 Nos. 3. Road Restoration- 7.91 Km 4. HSC- 0 Rm	1. Sewer line laid-6.951 Km. 2. Manhole-61 Nos. 3. Road Restoration- 0.00 Km 4. HSC- 22 m	1. Sewer line laid-22.724 Km 2. Manhole - 316 Nos. 3. Road Restoration- 7.91 Km 4. HSC- 22 Rm	1. Revised Milestone pending for approval since 14th June 2021. 2. BOQ Part-1 Sr. No.-2 Dismantling of Cement Concrete Pavement quantity exhausted. Estimated qty provided by WABAG, need early approval. 3. Additional APS-1 Yet to be provided. 4. GA Drawing of SPS yet to approved.

Pa

W

101

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Goll/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
												5. Rising main rout alignment need to be fixed. 6. Payment to be release for RA 11 . RA 12 Need to be Certify.
12	Begusarai STP & Sewerage Network, Patna M/s Toshiba (JV)	230.06 236.5606	236.85 Cr. 04-02-2020	03.02.22	98.8	Escal- 4.01 Other - 0.02 Work - 80.63 Centage - 4.43 Unadjusted Mob. Advance - 9.71 <u>Total - 98.80</u>	43.0%	1. Sewer Network - 90.5 Km 2. Manholes - 4181 3. House Connections Pit -11020 4. Road Restoration - 90 5. STP - 01 Nos (17 MLD) 6. IPS - 02 Nos	1. Pipe Laying -63.45 Km 2. Manholes -2580 Nos 3. Inspection Chamber - 6876 Nos 4. Road Restoration - 62.4 KM 5. STP - SBR foundation PCC work stopped due to site flooded with heavy rain, Air Blower Plinth, Beam & column completed, casting of roof slab of staff quarter A & B completed, MPS- casting of MPS curb wall Completed, HT Panel Room- Column up to plinth level completed and plinth beam work in progress. 6. IPS1 -7 well lift completed, 8th lift work stopped due to site flooded with heavy rain. IPS- 2 Letter writers to C.O. for Demarcation of IPS2 Land, IPS2A Cutting edge fixing in progress.	1. Pipe Laying - 1.3 Km 2. Manholes -30 Nos 3. Inspection Chamber - 120 Nos 4. Road Restoration - 1.5 KM 5. STP - Approach Road demarcation done. 6. Grit Chamber foundation work in progress. 7. IPS- 2 Land demarcation done. 8. IPS2A cutting edge fixing in progress.	1. Pipe Laying -64.75 Km 2. Manholes -2610 Nos 3. Inspection Chamber - 6996 Nos 4. Road Restoration - 63.9 KM 5. STP - SBR foundation PCC work stopped due to site flooded with heavy rain Air Blower - Plinth, Beam & Column completed, casting of roof slab of staff quarter A & B completed, MPS - casting of MPS curb wall completed, HT panel Room - Column up plinth level completed and plinth beam work in progress. STP - Approach Road demarcation done. Grit Chamber - foundation work in progress. 6. IPS 1- 7 well lift completed, 8th lift work stopped due to site flooded with heavy rain. IPS- 2A Land demarcation done. IPS2A Cutting edge fixing in progress.	Manpower- 70, NHAI 6.39 KM NOC under process.

*Ray*

*h*

102

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
13	I&D works and STP at Sultanganj M/s VC Projects (JV)	60.22 63.43	63.51 Cr. (C cost- 35.066 Cr. and O&M Cost- 28.443 Cr.) 14-09-18	13.02.20 Revise- 04.11.20 (EOT granted till 15 Aug 2021. Again EOT to be requested)	29.01	Work - 26 Centage - 1.54 Unadjusted Advance - 1.42 Other expenses- 0.05 Total - 29.01	99%	STP - 10 MLD SPS - 4 Nos. and I&D	1. Compound Wall work : 100% 2. MBBR- 100% Trail runis in progress 3. Construction of Admin Building :95 % 4. Centrifugal Building- 100% 5. Chlorine Contact Tank :100% 6. Sludge Storage Shed : 100% 7. Chlorine Tonner Building- Completed. 97% (Gas filling work under progress) 8. Thickner, Filterate Sump :100% 9. Return Sludge Sump : 100% 10. Plate Sateier 100% (Final Painting/FRP Instalation ) 11. MCC & Blower Building :100% 12. Grit Chamber :100% 13. Campus Development- 98% (Internal Road completed plantation work is in progress) 14. Effluent Channel from CCT 600mm Dia : 10% IPS- 1. Aجاibinath IPS : 100% 2. Chujja gali IPS :100% 3. Open Drain 1500 M : 60% Networking 9500 :75% For HT Connection work in progress.	Trial Run Completed, Commissioning under progress.	1. Compound Wall work : 100% 2. MBBR- 100% Trail runis in progress 3. Construction of Admin Building :95 % 4. Centrifugal Building- 100% 5. Chlorine Contact Tank :100% 6. Sludge Storage Shed : 100% 7. Chlorine Tonner Building- Completed. 97% (Gas filling work under progress) 8. Thickner, Filterate Sump :100% 9. Return Sludge Sump : 100% 10. Plate Sateier 100% (Final Painting/FRP Instalation ) 11. MCC & Blower Building :100% 12. Grit Chamber :100% 13. Campus Development- 98% (Internal Road completed plantation work is in progress) 14. Effluent Channel from CCT 600mm Dia : 10% IPS- 1. Aجاibinath IPS : 100% 2. Chujja gali IPS :100% 3. Open Drain 1500 M : 60% Networking 9500 :75% For HT Connection work in progress.	Total No. of Manpower 30 Nos.  Overall Physical Progress 99% (With 2 Nos. of IPS)
14	I&D works and STP at Barhi M/s Toshiba Water Solution	58.27 61.38	53.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.) 22-10-18	EOT granted till 31.12.2021. Again EOT to be requested.	27.26	Work - 24.19 Centage - 1.48 Unadjusted Mob. Advance - 0 Other expenses- 1.59 Total - 27.26	96.01%	STP - 11 MLD SPS - 02 Nos. and I & D	STP : 100% Completed 1)Grit Chamber : 100% Completed 2) SBR& CCT : 100% 3) Chlorination Building : 100% 4) Sludge Dewatering Building : 100% 5)Admin cum Lab/Airblower/MCC : 100% 6) Staff Quarter: 100% Installation of Electro-mechanical 1) Grit Mechnaish : 100% 2)Air Blower with Piping : 100% 3) MCC & HT Panel : 100% 4) DG & Transformer : 100% 5) Chlorination System : 100% 6) Belt Filter Press : 100% 7) Decanter : 100% 8) Cable Tray and Cable laying : 100% 9) PLC Panel : 100% Commissioning : 1) Grit Mechanism system : 100% 2) Diffuser with Air Blowing : 100% 3) Dicenter : 100% 4) Sewage Taken in IPS-2 in Inlet chamber at STP on 13.07.21.	Sewage taken from IPS-4 (Dayacheck) and continue running by DG set on 11.12.21 and 20.12.21 as per order by NMCG and BUIDCO. Aeration and Recirculation continue of SBR tank by DG set for develop the M.S.S. I & D WORK:	STP : 100% Completed 1)Grit Chamber : 100% Completed 2) SBR& CCT : 100% 3) Chlorination Building : 100% 4) Sludge Dewatering Building : 100% 5)Admin cum Lab/Airblower/MCC : 100% 6) Staff Quarter: 100% Installation of Electro-mechanical 1) Grit Mechnaish : 100% 2)Air Blower with Piping : 100% 3) MCC & HT Panel : 100% 4) DG & Transformer : 100% 5) Chlorination System : 100% 6) Belt Filter Press : 100% 7) Decanter : 100% 8) Cable Tray and Cable laying : 100% 9) PLC Panel : 100% Commissioning : 1) Grit Mechanism system : 100% 2) Diffuser with Air Blowing : 100% 3) Dicenter : 100% 4) Sewage Taken in IPS-2 in Inlet chamber at STP on 13.07.21. and again sewage taken to STP from DG set as per order by NMCG and BUIDCO.	Total no. of Manpower = 38 Nos.

Pt  
m

103

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									I & D WORK : IPS-2: 1) Pumping Station : 100% 2) Rising main DI laying : 100% Completed Installation of Electro-mechanical Work : 1) Pump with Piping : 100% 2) MCC & HT Panel : 100% 3) DG & Transformer : 100% 4) PLC Panel : 100% Pre-Commissioning/Commissioning : 1) MCC Panel : 100% 2) Pump and piping : 100% 3) Sewage send by pump to STP : 100% 4) Rising mail pipe commissioned : 100% IPS-1: 1) Pumping Station : 47% a) RCC completed of roof slab of DG and MCC b) Piling work 48 nos. completed of HT room, Boundary wall and c) mud soil removing completed of well, And reinforcement fixing for d) RCC completed of raft (1st part) of well. e) Wall reinforcement, shuttering and RCC completed for sand filling for f) sand filling and RCC completed and reinforcement fixing is going on for East end RCC g) rising main DI laying - 08.07% (925 Mtr, completed out of 1400 Mtr)	IPS-2( Dayachack): <b>Commissioning under progress as per NMCG and BUIDCO requirement on 11.12.21 and continue plant running from 20.12.2021 from DG Set till 25.01.2022, 11KV supply and charged HT panel and Transformer on 25.01.2022 and sewage taken by 11kv power supply from 25.01.2022.</b> 1) Pumping Station : 100% 2) Rising main DI laying : 100% Completed Installation of Electro-mechanical Work : 1) Pump with Piping : 100% 2) MCC & HT Panel : 100% 3) DG & Transformer : 100% 4) PLC Panel : 100% Pre-Commissioning/Commissioning : 1) MCC Panel : 100% 2) Pump and piping : 100% 3) Sewage send by pump to STP : 100% 4) Rising mail pipe commissioned : 100% IPS-1( Khan Sahib Ghat): 1) Pumping Station : 10,7% a) RCC completed roof slab of HT panel room. b) Piling work 18 nos. completed c) Rising main pipe parallel to ganga d) mud soil removing completed of well. e) Wall reinforcement, shuttering and RCC completed for sand filling for f) sand filling and RCC completed and reinforcement fixing is going on for East end RCC g) rising main DI laying - 08.07% (925 Mtr, completed up to Banarshi	I & D WORK : IPS-2: 1) Pumping Station : 100% 2) Rising main DI laying : 100% Completed Installation of Electro-mechanical Work : 1) Pump with Piping : 100% 2) MCC & HT Panel : 100% 3) DG & Transformer : 100% 4) PLC Panel : 100% Pre-Commissioning/Commissioning : 1) MCC Panel : 100% 2) Pump and piping : 100% 3) Sewage send by pump to STP : 100% 4) Rising mail pipe commissioned : 100% IPS-1: 1) Pumping Station : 57,7% a) RCC completed of DG room, MCC room, Transformer foundation and b) Piling 64 nos. completed c) Rising main pipe parallel to ganga river. d) mud soil removing completed of well. And reinforcement fixing for raft e) Wall reinforcement, shuttering and RCC completed for sand filling for f) sand filling and RCC completed and reinforcement fixing is going on for East end RCC g) rising main DI laying - 08.07% (925 Mtr, completed up to Banarshi	2) 11KV Power Supply Pending from BUIDCO. 3) CCT Outlet Treated water discharge line is not in TWS scope. 3) Price Variation file submitted to BUIDCO, on dated 09.10.2021. Approval Awaited.
15	I&D works and STP at Maner M/s SIMA Labs Pvt. Ltd. & A K Contractor (J.V)	41.36 43.5681	40.83 Cr. (C Cost- 18.676 Cr. And O&M- 22.163 Cr.) 27-09-19	28.09.20 (EO requested till 02.08.2022)	2.45	Centage-0.09 Works-1.29 Unadjusted Mob. Advance 0.9338 Other expenses-0.14 Total - 2.45	17.50%	STP-6,5 MLD IPS-2 No. Rising Main-4 Junction-1 MPS-1	STP 1) Boundry wall- 56.35% 2) Admin Building- 25.30% 3) SBR tank- 2.50% 4) CCT- 1.60% 34.15% 24.70% 17.50% 18.40%	90.50% 50.00% 20.00% 20.00%	NOC of land received on 03.08.2021 and then work is started.	

P<sub>1</sub> B

104



Sr. No.	Name of The Project & Name of the Contractor	AA & ES Go/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
16	I&D works and STP at Naugachia M/s Toshiba Water Solution	60.79 64.029	61.89 Cr. (C Cost- 35.01 Cr. And O&M- 26.38 Cr.) 22-10-18	21.04.20 (EOT granted till 31.03.2022)	27.70	Work - 24.37 Centage - 1.44 Unadjusted Mob. Advance - 1.25 Other expenses- 0.64 Total - 27.70	92.50%	STP - 9 MLD SPS- 6 Nos. and I&D	1) MPS : NA 2)Grit Chamber : 100% 3) SBR & CCT : 100% 4) Chlorination Building : 100% 5) Sludge Dewatering Bulg : 100% 6) Admin cum Lab: 100% 7) Airblower:100% 8) MCC : 100% 9) Staff Quarter: 100%  Installation of E&M Work : 1) Grit Mechnaish : 100% 2)Air Blower with Piping : 100% 3) MCC & Panel : 100% 4) Transformer : 100% 5) WAS Pre-Thickner Pumps :100% 6)Poly dosing pumps:100% 7) Chlorine Leak Blowers :100% 8) Cable Tray :100% 9) Grit Mechnaish : 100% 10) Sluice Gates G.chamber :100% 11) Chlorination system:100% 4) Sludge dewatering Machine:100% 13) Cable termination : 100% 14) Grit Mechanism system : 100% 15) Diffuser with Air Blowing : 100% 16) Filtrate transfer pump : 100%  SPS- 1  Civil works  Wet well,Inlet chamber-100%  DG Room-100%  Panel Room-100%  Transformer yard-100%  staff qtr.-80%  Boundry wall-94%  E&M Works-  Procurement-100%  HT Panel -92%	1) MPS : NA 2)Grit Chamber : 100% 3) SBR & CCT : 100% 4) Chlorination Building : 100% 5) Sludge Dewatering Bulg : 100% 6) Admin cum Lab: 100% 7) Airblower:100% 8) MCC : 100% 9) Staff Quarter: 100%  1) Grit Mechnaish : 100% 2)Air Blower with Piping : 100% 3) MCC & Panel : 100% 4) Transformer : 100% 5) WAS Pre-Thickner Pumps :100% 6)Poly dosing pumps:100% 7) Chlorine Leak Blowers :100% 8) Cable Tray :100% 9) Grit Mechnaish : 100% 2) Sluice Gates G.chamber :100% 3) Chlorination system:100% 4) Sludge dewatering Machine:100% 5) Cable termination : 100% 1) Grit Mechanism system : 100% 2) Diffuser with Air Blowing : 100% 3) Filtrate transfer pump : 100%  Wet well,Inlet chamber-100%  DG Room-100%  Panel Room-100%  Transformer yard-100%  staff qtr.-7%  Boundry wall-4%  HT Panel -95%	1) MPS : NA 2)Grit Chamber : 100% 3) SBR & CCT : 100% 4) Chlorination Building : 100% 5) Sludge Dewatering Bulg : 100% 6) Admin cum Lab: 100% 7) Airblower:100% 8) MCC : 100% 9) Staff Quarter: 100%  1) Grit Mechnaish : 100% 2)Air Blower with Piping : 100% 3) MCC & Panel : 100% 4) Transformer : 100% 5) WAS Pre-Thickner Pumps :100% 6)Poly dosing pumps:100% 7) Chlorine Leak Blowers :100% 8) Cable Tray :100% 9) Grit Mechnaish : 100% 2) Sluice Gates G.chamber :100% 3) Chlorination system:100% 4) Sludge dewatering Machine:100% 5) Cable termination : 100% 1) Grit Mechanism system : 100% 2) Diffuser with Air Blowing : 100% 3) Filtrate transfer pump : 100%  Wet well,Inlet chamber-100%  DG Room-100%  Panel Room-100%  Transformer yard-100%  staff qtr.-87%  Boundry wall-98%  Procurement-100%  HT Panel -95%	Treated water arrangement to be decided yet.

*Handwritten initials/signature*

105

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									DG Installation-71%	29%	DG Installation-100%	
									Transformer yard-92%	0%	Transformer yard-92%	
									MCC Panel-92%	8%	MCC Panel-98%	
									Screens-91%	9%	Screens-100%	
									sluice gate-100%		sluice gate-100%	
									Monorail-100%		Monorail-100%	
									cable tray-80%	cable tray-20%	cable tray-100%	
									Internal external lighting-90%	Internal external lighting-5%	Internal external lighting-95%	
									SPS- 5			
									Wet well,Inlet chamber-100%		Wet well,Inlet chamber-100%	
									DG Room-97%	Finishing works-3%	DG Room-100%	
									Panel Room-95%	Finishing works-5%	Panel Room-100%	
									Transformer yard-100%		Transformer yard-100%	
									staff qtr.-35%	RCC above GL-15%	staff qtr.-50%	
									Boundry wall-55%	Boundry wall-5%	Boundry wall-60%	
									E&M Works-Procurement-100%		Procurement-100%	
									Transformer yard-80%	5%	Transformer yard-85%	
									MCC Panel-80%	10%	MCC Panel-90%	
									Screens-100%		Screens-100%	
									Monorail-100%		Monorail-100%	
									Pumps-70%	10%	Pumps-80%	

By

M

106

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									SPS- 6 Wet well,Inlet chamber-100% DG Room-95.0% Panel Room-90.5% Transformer yard-100% staff qtr.-87.0% Boundry wall-92.5% E&M Works- Procurement-100% HT Panel -100% DG Installation-80% Transformer yard-100% MCC Panel-85% Screens-100% sluice gate-100% Monorail-100% SPS- 2 Wet well,Inlet chamber-45%  Boundry wall-52.5% E&M Work -70%(Procurement) SPS-3 Drawing &design-10% E&M Work -70%(Procurement) SPS- 4 Wet well Excavation work in progress-25%  E&M Work -70%(Procurement) Rising Main-16540 meter Rising Main-10149 Road restoration-9675 meter	Painting Finishing works-5% Panel Room-7.5% Transformer yard-0% staff qtr.-8% Boundry wall-2.5%  20% 15%  25% 12.50%  0%  Wet well sinking completed-30%  Wet well Excavation work in progress-55%  E&M Work -70%(Procurement) Rising Main-13085 Road restoration-12765 meter	Wet well,Inlet chamber-100% DG Room-100.0% Panel Room-98% Transformer yard-100% staff qtr.-95.0% Boundry wall-95%  Procurement-100% HT Panel -100% DG Installation-100% Transformer yard-100% MCC Panel-100% Screens-100% sluice gate-100% Monorail-100% Wet well,Inlet chamber-70%  Boundry wall-65% E&M Work -70%(Procurement) Drawing &design-10% E&M Work -70%(Procurement)  Wet well Excavation work in progress-55%  E&M Work -70%(Procurement) Rising Main-13085 Road restoration-12765 meter	
											Presently inundated owing to backflow of Koshi River No work done in month of November-21	
											Deleted wrt NMCG orders	
											Presently work progress 1) Above land is filled of municiple waste, 2) Previously land issue encountered.	
											NRII work in progress, But there is issue of water logging in 900 meter stretch.	
17	I&D works and STP at Sonapur S.C.Const & S.N.E.viro	30.93 32.6077	29.35 Cr. (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	15,02,21 (EOT granted till Dec 2021), revise EOT proposal to be submitted.	15.42	Work - 14.2 Centage - 0.91 Unadjusted Mob. Advance - 0 Other expenses- 0.31 Total 15.42	96.50%	STP - 3.5 MLD I&D Network - 5.426 Km	1. Admin /staff Building completed. 2. Panel Room completed. 3. Clear water tank completed 4. UV chamber completed 5. SBR Civil work completed 6. Wet well completed 7. Grit Chamber Completed 8. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. I&D work of approx 4703 Mtrs pipe laying done out of 5620 Mtrs (83.68%) 11. Manholes completed - 143 Nos (78.21%). 12. Laying of Effluent Channel completed. 13. Decenter, Pumps, Pipe Line, Transformer, Installed, Panels installed	1. Admin /staff Building completed, 2. Panel Room completed. 3. Clear water tank completed 4. UV chamber completed 5. SBR Civil work completed 6. Wet well completed 5. Grit Chamber Completed 8. Airblower Shed completed. 9. Sludge Holding Tank completed. 10. Pipe laying of 201 Mtrs done. 11. Manhole completed - 9 Nos. 12. Laying of Effluent Channel completed. 13. DG set, Centifuger Pumps, HT Panel installed & Electric connection done. Dry trial run done	1. Admin /staff Building completed, 2. Panel Room completed. 3. Clear water tank completed 4. UV chamber completed 5. SBR Civil work completed 6. Wet well completed 5. Grit Chamber Completed 8. Airblower Shed completed. 9. Sludge Holding Tank completed, 10. I&D work of approx 4904 Mtrs pipe laying done out of 5620 Mtrs (87.25%) 11. Manholes completed - 152 Nos (86.36%). 12. Laying of Effluent Channel completed. 13. DG set, Centifuger Pumps, HT Panel installed & Electric connection done. Dry trial run done	1. Due to increase in the length of I&D, approval of cost variation is must. 2. Approval of EoT-2 is required due to non issuance of NOC from Railways for 3. For crossing sewer pipeline through RUB-79, Sonapur, NOC from from 4. Cleaning of five connecting drains by ULB is necessary to run the STP

Pr

MT

107



Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
18	I&D works and STP at Mokama M/s EMS Singh	60.91 56.70	59.17 Cr. (C Cost- 37,765 Cr. And O&M- 21,407 Cr.) 15-06-19	EOT Granted till 31.12,2021. Revise EOT proposal to be submitted.	29.9	Work - 27.98 Contage - 1.56 Other expenses- 0.36 <u>Total - 29.9</u>	89.00%	STP- 8 MLD I&D work=10,0KM IPS=2Nos	Design & Survey - complete, SBR work: 100% complete & rest in progress. Admin block : 98% complete & rest in progress Panel Room: 100% work complete & rest in progress. Boundary wall =99% complete Road Work=85% complete & rest in progress Chlorination Tank:100% complete & rest in progress Sludge Holding Tank: 100% complete Centrifuge Building: 100% complete & rest Grit Chamber: 100% complete & rest in progress MPS:Structural work complete & finishing work 100% complete Air Blower Platform :100% complete I&D Work: DI pipe laying=5915M IPS-1: Staff Quarter: structural 95% complete Boundary wall : 90% complete PS: structural work 92% complete Panel Room: structural work complete & finishing work in progress IPS-2: Staff Quarter: structural 100% complete & finishing work=100% PS : Structural work 100% complete Boundary wall : 90% complete RCC drain work=1285M complete Manhole : 45Nos completed Supply of Electromechanical equip.= i) Decanter System=2 Set ii) Sewage Transfer Pump=9Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Diffuser=2Lot vi) Chlorinator=1No	Design & Survey - complete, SBR work: Exterior painting work Admin block : Final coat of paint in progress Panel Room: complete Boundary wall : Painting work in progress Road Work : balance work in progress Chlorination Tank : Paint work Completed Sludge Holding Tank : completed Centrifuge Building: completed Grit Chamber: completed MPS:completed Air Blower Platform :completed Landscaping & Plantation work: In progress Guard Room: Structure work in progress I&D Work: DI pipe laying =0M Outfall structure: Connection with IPS-1 in Progress IPS-1: Staff Quarter: structural 95% complete Boundary wall : 95% complete PS: structural work 92% complete Panel Room: structural work complete & finishing work in progress IPS-2: Site development work: In progress Staff Quarter: structural work complete & plaster work 100% complete PS : structural work of Receiving chamber 100% complete and finishing Boundary wall : 90% complete RCC drain work=10M complete Manhole : 45Nos completed Supply of Electromechanical equip.= i) Decanter System=2 Set ii) Sewage Transfer Pump=9Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Diffuser=2Lot vi) Chlorinator=1No	Design & Survey - complete, SBR work: 100% complete & rest in progress. Admin block : 98% complete & rest in progress Panel Room: 100% work complete & rest in progress. Boundary wall =99% complete Road Work=85% complete & rest in progress Chlorination Tank:100% complete & rest in progress Sludge Holding Tank: 100% complete Centrifuge Building: 100% complete & rest Grit Chamber: 100% complete & rest in progress MPS:Structural work complete & finishing work 100% complete Air Blower Platform :100% complete Landscaping & Plantation work: 50% complete Guard Room: Structure work 80% complete I&D Work: DI pipe laying=5915M Outfall structure:Setting out & layout for Connection with IPS-1 in Progress IPS-1: Staff Quarter: structural 95% complete Boundary wall : 95% complete PS: structural work 92% complete Panel Room: structural work complete & finishing work in progress IPS-2: Site development work: Filling work 50% complete Staff Quarter: structural work complete & plaster work 100% complete PS : structural work of Receiving chamber 100% complete and finishing Boundary wall : 90% complete RCC drain work=1285M complete Manhole : 45Nos completed Supply of Electromechanical equip.= i) Decanter System=2 Set ii) Sewage Transfer Pump=9Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Diffuser=2Lot vi) Chlorinator=1No	In accordance to the directives of State Mining Department, sand supply has been halted and as such the work progress is adversely affected.

108

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									(vii) Mechanical coarse & fine screen		(vii) Mechanical coarse & fine screen	
									vii) Air Blower=3Nos,Centrifuge=2Nos		vii) Air Blower=3Nos,Centrifuge=2Nos	
									viii) MCC Panel=1Nos		viii) MCC Panel=1Nos	
									ix) PLC Panel=1Nos		ix) PLC Panel=1Nos	
									x) Cable Tray=1lot		x) Cable Tray=1lot	
									xi) MS pipe=1lot		xi) MS pipe=1lot	
									xii) Diffuser=2Lot		xii) Diffuser=2Lot	
									xiii) Online monitoring system 1set		xiii) Online monitoring system 1set	
									XX) Centrifuge Feed Pump=02 Nos		XX) Centrifuge Feed Pump=02 Nos	
									(XXI) Sewage sludge pump=06 Nos for IPS		(XXI) Sewage sludge pump=06 Nos for IPS	
									Installation of Electromechanical Equip	Installation of Electromechanical Equip	Installation of Electromechanical Equip	
									i) Air Blower=100%		i) Air Blower=100%	
									ii) MCC panel installed=100%:		ii) MCC panel installed=100%:	
									iii) air blower pipes laying complete		iii) air blower pipes laying complete	
									i v) DG installation complete=100%		i v) DG installation complete=100%	
									v)Diffuser pipeline installed=100%		v)Diffuser pipeline installed=100%	
									vi) Cable tray framework erected 100% complete		vi) Cable tray framework erected 100% complete	

By

2

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									vii)Pumps in Wetwell installed 100%		vii)Pumps in Wetwell installed 100%	
									MPS to Grit ch pipeline complete		MPS to Grit ch pipeline complete	
									Cable laying=95% complete		Cable laying=95% complete	
									PLC panel installed		PLC panel installed	
									Gate Valve=06 Nos installed		Gate Valve=06 Nos installed	
									Mechanical coarse & fine screen installed		Mechanical coarse & fine screen installed	
									Motorised gate valve installed		Motorised gate valve installed	
									Manuall screen installed		Manuall screen installed	
									All electric supply work at STP complete		All electric supply work at STP complete	
									Chlorinator sytem installed		Chlorinator sytem installed	
									Flowmeter installed		Flowmeter installed	
									Testing of all electromechanical machinery complete		Testing of all electromechanical machinery complete	
19	I&D works and STP at Bakhtiyarpur M/s S.G. Construction & S.N.Enviro	35.88 37.805	36.04 Cr. [C Cost- 22.65 Cr. And O&M- 13.40 Cr.] 27-08-19	26.08.20 (EOT granted till 31.03.2021)	8.58	Centage - 0.43 Work - 6.08 Other - 0.05 Unadjusted Mob. Advance - 2.02 Total - 8.58	42.55%	STP-11 MLD & 2 IPS	Boundary wall - 87.75%.	Boundary wall - No Work	Boundary wall - 87.75%.	1. NOC from Railway and NHAI crossing In process
									Admin cum Panel Building cum Staff Quater's - 89.3348%	Admin cum Panel Building cum Staff Quater's - 1.2052%	Admin cum Panel Building cum Staff Quater's - 90.54% Complete.	
									SBR & CCT - 67.82% Complete.	SBR & CCT - 5.13%	SBR & CCT - 72.95% Complete.	
									MPS & inlet chamber - 81.4472%.	MPS & inlet chamber - 1.4328%.	MPS & inlet chamber - 82.88%.	
									Sludge Holding Tank - 8.100%.	Sludge Holding Tank - 8.20%	Sludge Holding Tank - 16.30%.	
									Grit Chamber 13.25%	Grit Chamber 7.8%	Grit Chamber 13.25%	
									IPS2/Pumping station 7.795%	IPS2/Pumping station 0.995%	IPS2/Pumping station 8.79%	
									IPS1/Pumping station 7.87%	IPS1/Pumping station 2.93%	IPS1/Pumping station 10.80%	
								1. Construction of the sewerage network including interception of channel drains. 2. Construction of Intermediate & Main Sewage Pumping Station, (IPS & MPS), 3. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP).	1. Main Pumping Station - Wall Reinforcement blinding work is In progress- (22.5%)	1. Main Pumping Station -Wall RCC work is In progress (5%)	1. Main Pumping Station - Wall Reinforcement and RCC work is In progress- (27.5%)	Ground Water level high
									2. Grit Chamber,Screen Chamber,Inlet Chamber,& Parshall Flume ,Pile Cape and Column RCC and Tie Beam work and column completed (44%)	2. Grit Chamber,Screen Chamber, Inlet Chamber,& Parshall Flume. Tie beam and column is completed and slab work in progress (1%)	2. Grit Chamber,Screen Chamber,Inlet Chamber,& Parshall Flume ,Pile Cape and Column RCC and Tie Beam work and column completed and slab work in progress (45%)	Ground Water level high
									3.Sludge Dewatering Building Sludge Sump - Raft work completedand wall rcc work is in progress (30%)	3.Sludge Dewatering Building column work is In progress, Sludge Sump-Completed (20%)	3.Sludge Dewatering Building column RCC work is In progress, Sludge Sump-Completed (60%)	Due to space constraint at STP site near blower building
									4.Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concreting and column rcc work is In progress (43%)	4.Substation, MCC Room - Column rcc work is in progress (1%)	4.Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concreting and column rcc work is in progress (44%)	Ground Water level high
									5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 2nd ,3rd ,4th lift RCC work is In progress (82%)	5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 3rd,4th lift and walkway RCC work is in progress (1%)	5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 2nd ,3rd ,4th lift and walkway RCC work is in progress (83%)	Ground Water level high
									6. CCT ,Chlorination Building survey work is completed and excavation work and dewatering is in progress (10%)	6. CCT ,Chlorination Building-PCC work is In progress (5%)	6. CCT ,Chlorination Building survey work is completed and excavation work and dewatering is in progress (15%)	Ground Water level high

Handwritten marks: a blue scribble and a blue squiggle.

Handwritten mark: a blue circle containing the number '110'.

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
20	I&D works and STP at Chhapra M/s Toshiba (JV)	236.15 242.6337	248.02 Cr 04-02-20	04.08.21 (EOT request sent to SPMG)	66.15	Escalation - 1.41 Work- 54.53 Unadjusted Mob. Advance - 7.13 Other expenses- 0.08 Centage- 3.0 Total - 66.15	71.0%		7. Air Blower Room Raft RCC and column work up to plinth beam. is completed and FFL slab rcc and blower foundation is completed,lintel beam rcc work is in progress (47%)	7. Air Blower Room - FFL Slab beam concreting completed - Slab beam rcc work is in progress (2%)	7. Air Blower Room Raft RCC and column work up to plinth beam is completed and FFL slab rcc and blower foundation is completed,lintel beam rcc work is in progress (49%)	Due to space constraint at STP site near blower building
									8. Admin Cum Lab Building -RCC Column work up to plinth level and FFL slab rcc work is completed and column work is in progress (41%)	8. Admin Cum Lab Building - Column work is in progress (41%)	8. Admin Cum Lab Building -RCC Column work up to plinth level and FFL slab rcc work is completed and column work is in progress (42%)	
									9. Staff Quarter survey work is completed (5%)	9 Staff Quarter - No work	9. Staff Quarter survey work is completed (5%)	Due to space constraint at STP site shuttering material stock yard is situated at this location,
									10. JPS/Pumping station - JPS 3/JPS4 - (88%) and JPS 2 - (83%)	10. JPS/Pumping station - JPS 2 - (1%)	10. JPS/Pumping station - JPS 3/JPS4 - (88%) and JPS 2 - (86%)	Ground Water level high
									11. Network (I&D) - Pipe laying of 7608 mtrs and manhole 240 nos. is completed. Pipe Laying - (38%) and Manhole - (23%)	11. Network (I&D) - Laying work= 762 m (4%) manhole = 2%	11. Network (I&D) - Pipe laying of 8360 mtrs and manhole 240 nos. is completed. Pipe Laying = (42%) and Manhole = (35%)	Ground Water level high
									12. Road Restoration (I&D Network) = 6.849 KM road restoration is completed	12. Road Restoration (I&D Network) = No Work	12. Road Restoration (I&D Network) = 6.849 KM road restoration is completed	Out of 6.260 km pipe laying work 6.849 km road restoration is completed.
									13. Electro-Mechanical Equipments for STP = 100% equipment is reached at STP Site	13. Electro-Mechanical Equipments for STP = all equipment is reached at STP Site	13. Electro-Mechanical Equipments for STP = 100% equipment is reached at STP Site	
									14. Electro-Mechanical Equipments for MPS&IPS = (80%) equipment is reached at Stock Yard in Chhapra.	14. Electro-Mechanical Equipments for MPS&IPS - No work	14. Electro-Mechanical Equipments for MPS&IPS = (80%) equipment is reached at Stock Yard in Chhapra.	
21	I&D works and STP at Fatuha	35.49 37.4325				Other - 0.01		STP - 07 MLD SPS and I&D	Nil	Nil	Nil	WRD has been requested to issued NOC for construction of STP vide Additional Director, UD & HD letter No 512, dated 18.11.2021
22	I&D works and STP at Danapur	103.27 108.4164	176.19 12.11.20	22.11.21 (EOT requested till 22.11.2022)	13.79	Work - 8.55 Other - 0.12 Mob. Advance - 4.50 Centage - 0.62 Total - 13.79	17.4%	STP - 25 MLD SPS and I&D	STP 1) Admin Building-80% 2)SBR Basin-4% 3) CCT-90% 4) Chlorination Building-90% 5)Security Cabin-90% 6)Supply of DI Pipe-830.50 m 7)Stilling chamber with screen channels-3% 8)Grit chamber with Parshallflume-3% 9)Sludge House-10% Over all Progress-17.42%	10%          10%  0.83%	90% 4% 90% 90% 90% 3% 3% 20%  18.22%	The area lies in Ganga plain river area so that as per direction of CE IIT, roorkee vetted design drawing has been requested to review Hydrological Expert Prof. Ramakar JHA, NIT, Patna. As discussed on 31.01.2022 with Prof. Jha he told that report will be submitted in 1-2 days. So that grit chamber etc drawing approval is not done and work progress is slow.
23	I&D works and STP at Phulwarsharif	46.25 48.6583				Work - 0.25 Other - 0.01 Mob. Advance - 0.06 Total - 0.32		Khagaul Lock ; STP - 06 MLD SPS and I&D	Nil	Tree translocation 1%	0.01	After getting land NOC from WRD on 03.08.2021 and tree relocation permission from forest division officer retranslocation work has been done and work in progress. As directed by CE prof Vaidibhai Singhai has been contacted for vetting of STP design/drawing. He has demanded the soft copy of drawing and same has been given to him.  IIT, Delhi is requested after IIT, Patna for Civil/Mechanical Strength test and

Beur :

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Govt/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
								STP - 07 MLD SPS and I&D	Nil	Nil	Nil	Feasibility report for Existing STP at Beer Campus, Still report is awaited.
24	22 MLD STP ,04 No. IPS and 138.9 kms Sewerage network at Hajipur Toshiba Water Solutions Pvt Ltd JV with kevadiya construction Pvt Ltd.,	305.19 312.44	316.18 Cr 03.07.2021	02.07.2023	44.87	Centage - 1.04 Works - 16.80 Other - 0.06 Mob. Adv - 26.97 Total - 44.87	24.13%	1) Balance work of 22 MLD STP Network - 138.9 Km 2) Network - 138.9 Km 3) IPS - 4 Nos. 4) Manhole - 5731 5) Property Chamber - 17263 6) Road Restoration - 115.5	1.) Aerat on tank and STP campus Backfilling work under progress. 2.) Land NOC for IPS-I,II,III and IV under Progress. 3.) MPS, Grit Chamber, Aeration tank & Staff Quarter design & drawing submitted to IIT for vetting. 4.) Rising main IPS-I,II,III and IV survey work completed & Drawing & design under process. 5.) STP plot dewatering work under progress. 6.) IPS- I, II, III and IV IIT vetted BEP submitted to BUIDCO.	1.) Project Agreement 03.07.2021. 2.) Land NOC for IPS-I,II,III and IV under Progress. 3.) STP IIT approved BEP submitted to BUIDCO. 4.) Rising main IPS-I,II,III and IV survey work completed & Drawing & design under progress. 5.) Aeration tank and STP campus Backfilling work under progress. 6.) Sewerage Network Zone- I, II, III, IV & V IIT vetted drawing submitted to BUIDCO. 7.) MPS, Grit Chamber, Aeration tank & Staff Quarter design & Drawing submitted to IIT for Vetting. 8.) IPS- I, II, III and IV IIT vetted BEP submitted to BUIDCO.		
25	Munger STP & Sewerage Network Project- M/s EMS Infracon Pvt. Ltd.	294.02 Crore	350.79 Cr (Capex cost-264.53 Cr. and O&M Cost- 86.26 Cr.) 18/10/2021	17.10.2023	38.57	Works - 11.36 Centage - 0.76 Mobilization - 26.45 Cr Total - 38.57 Cr	9%	STP - 30 MLD, 5 Nos. IPS, 167.23 Km Sewerage Network & 9.50 Km Exiting Sewer line cleaning	STP - 30 MLD (Sherpur) Basic Engineering Package submitted for approval.	Design work is in progress.	Detailed engineering is in progress.	STP site possession done on dated 27.01.2022.
								IPS-1 (Bindwar More)	Still Waiting for NOC from Municipal Corporation office.	New land searched out at Gobal Das pokhar.	Soil testing report submitted, waiting for IPS land NOC from Munger Municipal Corporation.	Land NOC awaited from Munger Municipal Corporation office.
								IPS-2 (BRJP Campus, Lallu Pokhar)	Design/drawing submitted of Zone - 02 Network and BEP of IPS for NOC of tree cutting in IPS campus, follow up done with concerned officials.	Site possession through temporary barricading board as well as site levelling done.	Detailed engineering of IPS is in final stage.	Tree cutting NOC awaited from DFO- Munger prior to start any construction activity in campus.
								IPS-3 (Near Basanti Talab)	Land searched out at Basanti Talab Location.	Site possession through temporary barricading board as well as site levelling done.	Design/drawing work of same zone is in progress.	NOC Received.
								IPS-4 (Goyanka Maitri Sadan)	Old building demolishing done as well as separate entry gate installed in same location.	Site possession through temporary barricading board as well as site levelling done.	Design/drawing of Sewerage Network as well IPS is in final stage.	NOC Received.
								IPS-5 (Raja Talab)	Design/drawing submitted of Zone - 04 Network and BEP of IPS, For NOC of electric line/pole shifting request placed to Power Corporation office.	New land searching work under progress.	Detailed engineering of IPS is in final stage.	Electric line/pole shifting must required prior to start any construction activity in Campus.
								New Sewerage Network (167.23 Km)	Drawing & Design work under progress. 5 nos. zone Design/drawing work completed except Zone-01 due to IPS land issue.	Drawing & Design work under progress. 4 nos. zone Design/drawing work completed.	All 5 zones are at IIT, Delhi for vetting of documents.	Sewerage Network laying has been started since 10.01.2022.

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
								Exiting Sewer line cleaning work.	1.45 KM completed further in continuation of previous.	3.03 Km Completed	7.85 Km Completed out of 9.50 Km	Remaining work is in under progress.
26	Bhagalpur STP & I&D		385.09 cr/ 07.10.2021	06.11.2023 (excluding 3 months of trial run)	0.07	Others- 0.07	Land demarcation of STP & IPS completed. Survey work also completed.	STP - 45 MLD ( 40 MLD Domestic sewage + 5 MLD Industrial sewage) & 10 IPS (54.5 MLD)	Land demarcation of STP and 10 IPS completed. Survey work also Completed.	CIVIL (RCC WORK) Geo technical investigation to be done. Submission of of Basic Engineering Drawings/ documents to Buidco. Review and Approva of Basic Engg of Drawings/ documents from Buidco/PE/IT	Before construction activities are going on.	1. Effective start date has been shifted from 05.02.2022 to 05.03.2022 vide letter no.-12014/5/2018/PPP/NMCG, Dated-28.01.2022 by NMCG 2. Survey work and land Demarcation completed. 3. Geo-Technical soil investigation completed.

*By*

*an*

**Bihar Urban Infrastructure Development Corporation Ltd.**  
Tender Status of Approved Projects under NMCG (As on 31.01.2022)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ Date of AA&ES issue Gol/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Buxar STP & Sewerage Network, Patna	16	95	164.23	31-12-19	-	-	Letter alongwith recommendation in TBER was sent to SPMG on 08.10.2021 for obtaining NOC from World Bank on TBER. NOC yet not received
2	I&D and STP, Barahiya	6	-	27	31-12-19	0.03	-	Bid Evaluaion in progress.
3	I&D and STP, Kahalgaon	6	-	25.77	31-12-19	0.16	-	Letter alongwith recommendation was sent to SPMG on 23.09.2021 for obtaining directions but direcion yet not received.
4	Gopalganj Crematorium							Earlier published bids were cancelled as no bids have been found technically qualified. 4th time bid has been invited. Last date for bid submission is till 21st Feb 2022.

*14*

*2*

*119*

**Bihar Urban Infrastructure Development Corporation Ltd.**  
**Status of approved ongoing projects under NMCG (As on 31.01.2022)**

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	<u>7.36</u> 04.01.2020	03.06.21	6.62	Work - 6.55 Other - 0.07 <u>Total - 6.62</u>	100%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscape & Horticulture works 7. Stainless steel railing works.	Completed	-	Completed	
2	River Front Development, Patna	<u>243.27</u> 336.73 (Revised)	<u>254.52</u> 24.04.14	23.04.2016 Time Extension Date- 23.05.20	311.06	Work - 260.00 Escallation - 16.39 CSQC - 9.58 Other - 6.79 Centage- 18.29 <u>Total - 311.06</u> (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed.	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	-	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	contractor not mobilized personnels from <b>september 2019</b> . Time extension was given till <b>20.05.2020</b> , direction has been given to <b>submit</b> Extension of Time but contractor not submitted till date. Work for Bhadra Ghat, Mahaveer Ghat and Nauzar Ghat is <b>balance</b> . Contractor is not willing to continue work.
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	1.06	Work - 0.93 Crore Other - 0.13 <u>Total - 1.06</u>	22%	Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	Sidhi Ghat - 25 % Chandwara Ghat - 31% Sikandarpur Mukti Dham - 0%	Sidhi Ghat - 25 % Chandwara Ghat - 31% Sikandarpur Mukti Dham - 0%	Sidhi Ghat - 33 % Chandwara Ghat - 36% Sikandarpur Mukti Dham - 0%	Sidhi Ghat (i) 87/87 No. pile Casting done. (ii) Casting of lowest platform of slab is completed. (iii) Casting of First step Grid CC to EE in progress. (iv) Toilet pile is completed. Chandwara Ghat (i) 87 No. pile Casting done. (ii) RCC casting of both Beams of Lowest platform completed. (iii) Casting of lowest platform of slab is completed & Nos Tie beam work is completed for step & Tie Beam TB2A Grid 11 & TB1 of Grid CC & DD work in <b>progress</b> . (iv) Toilet pile is completed. <b>Sikandarpur</b> Mukti Dham For Third Ghat site is selected. Leveling work of site work is progress.



Bihar Urban Infrastructure Development Corporation Ltd., Patna.

# **Progress Report**

**Asian Development Bank (ADB)**

**Month: January 2022**

116

ADB Projects

31/01/2022

Sl No.	Name of Project & Name of Contractors	AA with Ref. & date (Rs in Cr.)	Agreement Value (Rs in Cr.)	As per agreement date of completion	Fund Received (Rs in Cr.)	Financial Progress (Rs in Cr.)	UC Sent (Rs in Cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remark
1	Gaya Water Supply Phase - 1 Name of Contractor - M/S Shriram EPC Limited	Amount - 311.30 Cr. Letter No - 525 Date - 28/03/2016	Amount - 311.78 Cr. (Contract Agreement Signed on 11/01/2018)	EPC - 25/09/2021 (Based on approved work program by DCM DSC revised with 30/06/2021) O/M - 25/03/2023	167.65 Cr.	149.21 Cr. (including 31.18 Cr. Mobilisation Advance & 100.90 Cr. Running Bill Amt & 17.13 Cr. RCD Adv)	127.55 (Up to 17/01/2022)	(i) Distribution Network - 446 Km (Revised Qty - 511.27 KM Out of HDPE - 347.63 KM & DI - 163.64 KM) (ii) Road Restoration - 143.6 Km (iii) Rising main - 12.5 KM  (ii) Construction of New Reservoir - 05 Nos  (iii) HSC - 75000 Nos. (Revised Qty - 75779 Nos.)  (iv) CSC - 05 Nos. & Control Room (Dandi Bagh) - 1 No.  (v) GLSR - 03 Nos	(i) Distribution Network:- 348.406 KM Pipe laid (252.048 km HDPE + 96.358 km DI) (ii) Road Restoration:- 142.713 KM done. (iii) Rising main- 6.389 KM pipe laid  (i) Construction of New Reservoir:- O+SR-5 Nos., one at Budhwa Mahadev completed and work in progress for remaining four O+SR (Masallpur, Bhusunda Mea, Berind Delha PS & Joda Masjid). (ii) HSC:- 23221 nos. connection done & 4796 Nos. Water Meter connection done. (v) CSC:- Dandi Bagh work completed and work in progress for remaining 04 locations i.e., Budhwa Mahadev, Bhusunda Mea, Deha & Ngam Store Control Room:- Finishing work in progress  (v) GLSR:- Work in progress at 03 locations i.e., Brahmyon - 2 Nos. & Ramsalia - 1 No.	Pipe procured at site- HDPE - 266.60 km out of 347.63 km & DI - 144.66 out of 163.64 km (Total - 380.897 km)
2	Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Amount - 64.91 Cr. Letter No - 595 Date - 28/03/2016	Amount - 62.04 Cr. (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2021 O/M - 28/02/2023	56.39 Cr.	56.01 Cr (including RCD Adv - 56 Cr.)	52.12 (Up to 30/09/2021)	(i) GLSR - 01 No.  (ii) CWR & Pump House - 01 No.  (iii) Control Room - 05 Nos.  (iv) Rising Main - 17.050 KM (Revised Qty - 15.15 KM)  (v) Production Tubewell - 24 Nos. (Revised Qty - 25 Nos.) [Note:- One No. Observation Tubewell has been converted in Production Tubewell at Govindpur]  (vi) Observation Tubewell - 7 Nos. (Revised Qty - 6 Nos.)  (vii) Operator Office (G+2) at ITI Campus - 01 No	(i) GLSR:- Work completed (Boundary wall of GLSR campus is in progress)  (ii) CWR:- work completed  (iii) Control Room:- Civil work completed.  (iv) Rising Main:- 15.15 KM DI pipe laid  (v) Production Tubewell:- Total 25 Nos. Work completed.  (v) Observation Tubewell:- 6 Nos. completed (i.e., ITI, Joda Masjid, Waris Nagar, Khatiyama & Kendul).  (v) Operator Office:- Work completed	

Flow  
04/02/22

04/02/2022

04/02/22

117

233

Sl No.	Name of Project & Name of Contractors	AA with Ref. & date (Rs in Cr.)	Agreement Value (Rs in Cr.)	As per agreement date of completion	Fund Received (Rs in Cr.)	Financial Progress (Rs in Cr.)	U/C Sent (Rs in Cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remark
3	Bhagalpur Water Supply Project-1 Kevadiya Construction Pvt Ltd Velji Ratna Sorathiya Infra Pvt Ltd. (KCPL-VRS JV)	Amount- 493.00 Cr Letter No 1153 Date-01-07-2013	For Pkg- 01 Amount - 25.15 Cr (Contract Agreement Signed on 19/09/2020)	EPC - 23/06/2021 O/M - 23/06/2026	257.43 Cr.	197.91 Cr Including Mobilisation Advance in (Pay-01 & Pkg-04 & Pen India) (119.157-28.98 Cr.)	161.94 (upto 30/09/2021)	1) Tubewells - 23 nos 2) Rising Main- 5750 m 3) OHSR - 23 nos 4) Distribution Network - 312.84 KM 5) HSC- 68200 Nos. 6) Refurbishment of Existing Water Treatment Plant O&M - 5 Yrs	1) Tubewells - 13 nos completed (yield test completed for Housing board & TMBU and pending at remainings). 2) Rising Main- 165 mts installed (under PKG1) 3) Package 1- Partially completed OHSR - 3 Nos- Civil & Mechanical work completed, Package-2- 5 OHSR (new) work in progress at 3 locations, 3 OHSR (Partially completed) work in progress and 3 OHSR (Partially completed) work in progress and 4 OHSR (Refurbishment)- work in progress 4) Distribution Network - 134 KM 5) HSC- 14263 Nos. (7385 already done in previous contract. Total done = 21648 nos.)	CSC- Building finishing work in progress  OHSR- Alliganj - Soil test work is in progress. Manikshakar - (Dismantling work of existing OHSR is yet to start) Work is not started due to land dispute at Brahepura. Noc is awaited for CTS-P Water tightness test is in progress at Housing Board
	For Pkg- 02 Amount - 101.80 Cr (Contract Agreement Signed on 19/09/2020)	EPC - 23/03/2022 O/M - 22/03/2027								
	For Pkg- 03 Amount - 101.55 Cr (Contract Agreement Signed on 19/09/2020)	EPC - 23/03/2022 O/M - 22/03/2027								
	For Pkg- 04 Amount - 33.76 Cr (Contract Agreement Signed on 19/09/2020)	EPC - 23/06/2021 O/M - 22/06/2026								
4	Bhagalpur Water Supply Project-2 Name of Contractor- M/S VA Tech Wabag Limited.	Amount-253.57 Cr Letter No 3020 Date 04-09-2017	Amount -277.59 Cr (Contract Agreement Signed on 17/8/2020)	EPC - 13/12/2022 O/M - 01/07/2032	82.04 Cr.	96.15 Cr. (Including 23.79 Cr Mobilisation Advance & 65.03 Cr Running Bill 7.33 RCD - Pollution Control Board Adv)	82.67 Cr (upto 17/01/2022)	1) WTP - 1 no. 2) Twin D Type Intake well - 141 MLD 3) Jack well - 1 no. 4) Clear Water Reservoir- 9.1 MLD 5) Transmission Main - 28.7 km	1) WTP - work in progress. 2) Twin D Type Intake well - 141 MLD - 50% work completed- 2.75 Yrs. Well Sinking Done. 3) Jackwell - 50% work completed, 13.75 Yrs. Well Sinking Done 4) Clear Water Reservoir- 9.1 MLD - Base raft 65 % Completed , Wall Casting Work in Progress. 5) Transmission Main - 19.90 Km pipe laid. (26.7 Km. Pipe Received at site)	Chemical House-Column up to Intel beam bottom Completed. Guard Room- RCC Work Completed. Brick work yet to be started. Staff Quarter-Ground Floor Slab Completed. FF Column Under Progress. Car Parking- Column Reinforcement binding work is in progress. Centrifuge Building- Slab shuttering is in progress. Administration Building- Intel Beam Completed. Above Intel Work In Progress. Plate Settler Clarifier- Tank 1,2, PCC completed for Base Slab, Tank 03 central shaft to be casted Under Progress, Tank 04 outer wall is in progress. Water Transmission main- Ra. way permission required for 2 locations.

f Kavya  
04/02/2022

04/02/2022

04/02/22

118

ES2