

बिहार शहरी आधारभूत संरचना विकास निगम लि०

मासिक प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह — फरवरी, 2022

List of Project Patna

Sl. No.	Name of Project (Name of Contractor)	AA& ES with Ref. & Date (Rs. in Cr.)	Agreement value	As per Agreement Date of completion	Fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Supply, Commissioning & Installation of Diesel Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old. (M/S Flowmore Limited)	Rs. 89,96,000/- Ref. 120 dt. 20-02-18 (UDHD)	Rs. 96,21,647/- F2-01/20-21	07.11.20	89,96,000/-	89,96,000/-	UC Sent	Diesel Driven VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/Pahari New. (M/S Flowmore Limited)	Rs. 3,68,07,492/- Ref. 20 dt. 09.07.18	Rs. 1,05,52,208/- F2-02/20-21	07.11.20	1,05,52,208/-	1,04,44,958/-	Do	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)		Rs. 2,07,00,900/- F2-05/20-21	18.11.20	78,51,538/-	78,51,538/-	Do	VT Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr of SDPP/Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs. 1,26,70,900/- Ref. 120 dt. 20.02.18 (UDHD)	Rs. 1,06,84,491/- F2-03/20-21	18.11.20	1,06,83,491/-	1,06,78,241/-	DO	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs. 2,48,89,070/- Ref. 40 dt. 20.08.18 (UDHD)	Rs. 2,16,57,600/- F2-04/20-21	18.09.20	1,24,44,535/-	1,24,44,535/-	DO	Submersible Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	

40

2

46

List of Project Patna

Sl.No	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.In Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
6	Supply, installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP- yagipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- F2-06/20-21	18.09.20	73,21,500/-	68,29,500/-	DO	Submersible Pump (02 nos.)	01 Submersible pump with outlet pipe line work completed & running condition	Pump running condition	Installation, testing & commissioning completed	
7	Annual repair Operation & maintenance of DPS 1, Officers Flat 2, Borling Road 3, C.I D, Colony 4, High Court 5, Rajbhawan 6, S.K,Pur 7, Chhajubagh with all materials labours (Gr No-07)/(Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	20-21, 21-22 & 22-23	1,45,00,000/-	1,45,00,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
8	Annual repair Operation & maintenance of DPS 1 Rampur 2, RMRI 3, Sandalpur 4, Bhadurpur T.V, Towar 5, BHB with all materials labours (Gr No-03)/(M/S P.K. Industrless)	Rs.7,38,01,500/- Ref-239 dt.05.03.20	Rs.7,60,00,000/- F2-08/20-21	3 yrs.	3,15,82,000/-	3,10,61,961/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
9	Annual repair Operation & maintenance of DPS 1, Mandir New 2, Mandir Old 3, Gosal Tola 4, Kurjee 5, Punaichak with all materials labours (Gr No-05)/(M/S P.K. Industrless)	Rs.9,36,69,011/- Ref-239 dt.05.03.20	Rs.8,90,00,000/- F2-09/20-21	3 yrs.	3,62,90,000/-	3,62,90,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

AP

P

17/11

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	Fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
10	Annual repair Operation & maintenance of DPS 1, Pahari New 2. Pahari Old. 3. NBCC Pahari 4. Transport Nagar 5. Dhanukl More with all materials labours for 3 Years (Gr No-01)/ (M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20 (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	3,51,33,408/-	3,48,33,589/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
11	Annual repair Operation & maintenance of DPS 1, Gardaniabagh 2, Mithaur Old, 3. Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/ (M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	2,14,23,000/-	2,03,80,560/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
12	Annual repair Operation & maintenance of DPS 1, Krishnaghat 2, Antaghat 3. S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/ (M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	5,11,74,000/-	5,09,73,058/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

AP

LMD

460

List of Project Patna

Sl.No	Name of Project Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	Fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4. Kadamkuan 5. R. K. Avenue with all materials, spears & labours (Gr No-02)/ (M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	3 yrs.	8,90,18,000/-	8,78,65,153/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
14	Supply & Fitting of 600mm x 450mm dia manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/- Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18	25.11.18	11,41,300/-	11,30,000/-	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
15	Supply, Installation & Commissioning of 150 HP Submersible Pump set at BRJP Drainage P/Plant Sandalpur / M/S Shivour Enfrastructure & Project Engg. Pvt. Ltd.	Rs.82,88,000/- Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20	29.04.20	41,44,000/-	31,12,700/-	DO	Submersible Pump (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
16	Supply, Installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI./ Sri Subodh Kumar	Rs.25,99,600/- Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19	14.11.18	23,16,477/-	23,16,477/-	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
17	Supply, Installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/Plant S.P. Verma Road./ Sri Subodh Kumar	Rs.26,63,200/- Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19	14.11.18	22,85,690/-	13,31,600/-	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	

AP

MD

453

List of Project Patna

Sl.no	Name of Project / Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	Fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saldpur / M/S Rena Electricals Engg. Works	Rs.13,34,300/- Ref-120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19	27.10.18	13,21,078/-	13,21,078/-	DO	Transformer (01 no.)			500 KVA transformer work complete and running condition	
19	Supply, & testing of Trolley Mounted Portable type diesel driven auto priming centrifugal pump etc (Gr.-FV),/ M/S Wilo Mather & Platt Pump Pvt. Ltd,	Rs.703,91154/- Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21	30.06.20	4,99,08,520/-	2,89,00,000/-	DO	Troily Mounted Pump (15 nos.)	As per agreed quantity Troily Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
20	Supply, & testing of Trolley Mounted Portable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703,91154/ Ref.1464 dt-01.04.20	Rs.5,9414,905.92 +GST SBD-02/20-21	30.06.20	4,99,08,520/-	2,92,22,518/-	DO	Troily Mounted Pump (15 nos.)	As per agreed quantity Troily Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I),/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570,40757/ Ref.1465 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21	31.07.20	4,00,00,000/-	2,48,77,164/-	DO	Submersible Pump (12 nos.)	For existing DPS work material supply & fitting work started	Gosai Toia, Rajohawan pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	

450

List of Project Patna

Sl. No	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs. in Cr.)	Agreement value	As per Agreement Date of completion	Fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.						Upto previous Month	During the month	Total progress	
1		2	3	4	5	6	7	8	9	10	11	12	13
22		Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II), M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt- 01.04.20	Rs.38735359.31 + GST SBD-04/20-21	31.07.20	3,00,00,000/-	2,70,63,809/-	DO	Submersible Pump (07 nos.)	For existing DPS work material supply & fitting work started	BHB pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
23		Supply, & testing of Trolley Mounted Portable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt- 01.04.20	Rs.45546293.16 + GST SBD-05/20-21	14.08.20	2,72,06,319/-	2,05,76,535/-	DO	C/F (08 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
24		Supply, & testing of Trolley Mounted Portable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I), M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt- 01.04.20	Rs.38279847.67 + GST SBD-06/20-21	14.08.20	3,29,79,561/-	2,38,55,367/-	DO	Trolley Mounted Pump (10 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
25		Supply, installation, Commissioning & testing of end suction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-II), M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt- 01.04.20	Rs.19716627.76 + GST SBD-07/20-21	31.07.20	1,50,00,000/-	50,00,000/-	DO	C/F (10 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress	

List of Project Patna

Sl. No.	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs. In Cr.)	Agreement value	As per Agreement Date of completion	Fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
26	Supply, installation, Commissioning & testing of enduction vertical discharge C/F pump sets with pannel, starter & other required accessories (Gr. No-A-I),/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt- 01.04.20	Rs.45088748.69 + GST SBD-08/20-21	31.07.20	3,50,00,000/-	1,76,55,909/-	DO	C/F (06 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump installation, testing & commissioning work completed and rest for new DPS		
27	Supply, installation, Commissioning & testing with 5 Years maintenave of silent type DG set with all required accessories (Gr. No-E-III),/M/S Sterling & Wilson powergen Pvt. Ltd	Rs.588.28706/ Ref.1456 dt- 01.04.20	Rs.58037764.94 + GST SBD-09/20-21	31.07.20	6,84,84,563/-	5,13,51,601/-	DO	DG Sets (08 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	R.K. Avenue space not available	
28	Supply, installation, Commissioning & testing with 5 Years maintenave of silent type DG set with all required accessories (Gr. No-E-IV),/M/S Sterling & Wilson powergen Pvt. Ltd	Rs.529.26571/ Ref.1457 dt- 01.04.20	Rs.44628760.87 + GST SBD-10/20-21	31.07.20	5,26,61,938/-	4,19,28,695/-	DO	DG Sets (19 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	Chhajubagh waiting for approval	
29	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-I),/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt- 13.04.20	Rs.187550934.12 +GST SBD-11/20-21	31.07.20	11,50,00,000/-	7,47,31,845/-	DO	VT Pump (09 nos.)	All VT Pumps supplied for New DPS		All VT Pumps supplied for New DPS		

List of Project Patna

Sl. No.	Name of Project Contractor	AA& ES with Ref. & Date (Rs. In Cr.)	Agreement value	As per Agreement Date of completion	Fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
30	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-II). /M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt- 13.04.20	Rs.174783796.11 +GST SBD-12/20-21	31.07.20	6,50,00,000/-	6,40,00,000/-	DO	VT Pump (10 nos.)	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning Completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur	
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-II). /M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt- 13.04.20	Rs.136933410.24 +GST SBD-13/20-21	31.07.20	9,50,00,000/-	7,77,87,980/-	DO	VT Pump (13 nos.)	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Baazar, Mandiri New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP	
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II). /M/S Sterling & Wilson powerger Pvt. Ltd	Rs.1141.51380/ Ref.1462 dt- 01.04.20	Rs.96255186.60 +GST SBD-14/20-21	31.07.20	11,35,81,120/-	9,61,39,141/-	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II). /M/S Sterling & Wilson powerger Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21	31.07.20	11,71,55,699/-	9,90,25,809/-	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	

AP

MSB

MSB

List of Project Patna

Sl.No	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
34	Supply, & testing of Trolley Mounted Portable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999,45097/ Ref.1460 dt-01.04.20	Rs.84360438.06 +GST SBD-16/20-21	30.06.20	4,72,41,845/-	3,53,77,449/-	DO	Trolley Mounted Pump (20 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
35	Supply, & testing of Trolley Mounted Portable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327,50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21	30.06.20	10,00,00,000/-	8,58,13,094/-	DO	Trolley Mounted Pump (40 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No-B-III), M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767,58149/ Ref.1454 dt-01.04.20	Rs.64789081.83 +GST SBD-18/20-21	31.07.20	4,50,00,000/-	3,46,27,720/-	DO	Submersible Pump (10 nos.)	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
37	Supply, installation, Commissioning & maintenance of CCTV Camra machining all works etc. M/S Grafik Traders Pvt. Ltd	Rs.4067860/ Ref.1459 dt.07.04.20	Rs.3347704/- F2-14/20-21	26.06.20	33,47,704	29,00,000/-	Do	Camera	Supply, installation and connectivity work	As per agreement shift wise controlling and maintenance work	All cameras and accessories are in running condition	

4.

mp

MSM

List of Project Patna

Sl.No	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
38	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenace (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs,4,09,15,000/- Ref.19 dt.25.04.20	Rs,2,00,00,000/- SBD-19/20-21	31.07.20	2,00,00,000/-	2,00,00,000/-	Do	Transformer (03 nos.)	Transformer running condition	Transformer running condition	Installation, testing & commissioning completed and running condition	
39	पटना नगर क्षेत्र अन्तर्गत जल जमाव को समस्या को समाधान हेतु अस्थायी क्षमता प्रविष्टि स्तम्भो पर विद्युत संबन्ध स्थापित करने एवं पम्प से प्राप्त 18 अर्ब ट्रान्सफार्मर का कार्य।	Rs,465,75694/- Ref,285 dt,22.02,21			4,65,75,694/-	4,45,18,756/-	Do	Transformer (16 nos.)	-	-	All supplied and insttaled transformer in running condition	
40	Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump set at Buldco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhushan Enterhnational Pvt. Ltd	Rs,29,87,000/- Ref,2373 dt.01.06.19	Rs,2797050/- F2-16/20-21	17.01.21	29,87,000/-	28,50,840/-	Do	Submersible Pump (02 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
41	PFR for supply, installation, commissioning of 100 HP VT pump set at BRJP drainage pumping station Rajbarshi Nagar, M/S Chandra Brothers	Rs,28,15,900/- Ref,321 dt,09,03,21	Rs,2445300/- F2-62/18-19	25.05.2020	14,07,950/-	14,07,950/-	Do	VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	

AP

Cul

453

List of Project Patna

Sl.No	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	Fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
42	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided by BUIDCO in WBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd.	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22	17.11.21	0.00	0.00	-	Panel Board	-	WIP	Electric panel order placed, manufacturing in progress	Panel room construction completed.
43	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchal Bhawan under PMC area, Sri Sunil Kumar.	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22	28.10.21	1910000.00	1000000.00	-	Non-Clog Submersible (04 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
44	Annual repair, operation & maintenance of storm drainage pumping plant NMCH for the period of 2 yrs. Session 2021-22 & 2022-23.	Rs.44,17,175/- Ref.284 dt.22.02.21	Rs.5077542/- F2-01 of 2021-22	10.06.21	2403834.00	1835579.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

AP
09/03/2022
AG to CE

9.3.22

452

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District

माह - फरवरी, 2022

राह - फरवरी, 2022												
Sl. No.	Name of Project (Name of Contractor)	AA&ES With Ref. & Date, (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बटना जलपूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Shekhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna	राशि-49, 708.1655 करोड़ UD&HD, Govt. of Bihar letter no. 25, Date: 23.10.2018	राशि-42.10 Cr.	30.06.2021	2736.8185 5 Lakh	2352.37517 Lakh	2440.81855 Lakh	Pipe Network - 111055 mtr (DI/CI-12088 & HEPE-98967 mtr.)	62481		62481	
								Pipe Network - (CI/DI Pipe)	3500		3500	
								House Connection - 33120 nos	8520		8520	
								Pump House - 05 nos.	5 completed		5 completed	
								Tube well - 05 nos.	5 completed		5 completed	
								Supply of 60 HP VT Pump and 100 KVA Transformer	5 nos.		5 nos.	
2	बटना जलपूर्ति योजना Construction of balance work of 05 OHSR at: Shekhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna	राशि-5.04 Cr.	31.05.2021			386.443381 Lakh		OHSR- 05 nos				
								Shlekpura - 01	Completed		Completed	
								S.K. Puri - 01	Completed		Completed	
								S.K. Nagar - 01	Completed		Completed	
								Antaghat - 01	76%		99%	
								Adalatganj - 01	99% Completed		99% Completed	
3	बैठर से मोठापुर ड्रेनेज योजना सर्वेदक-रामदास एच राजीव रजन जी भी	राशि - 48, 9409 करोड़ वर्जाक-108, दिनांक - 17.01.2018	51.720267 दिनांक-21.07.18	20.06.2021	2973.7085 Lakh	2938.67 Lakh	2938.67 Lakh	Precast length of drain- 7119 m	Laying of pre cast length of drain - 4862 m.	115 m	Laying of pre cast length of drain - 4997 m.	
								Sump capacity (2375KL)- 1nos	Sump (capacity 2375 KL) - Pump slab base complete and column beam upto 3m complete.		Completed	
								Pump & motor capacity- 3150HP	Pump Slab base Complete and column Beam up to 9.150 m in Progress.			
								Sub station-4 MVA(33/433KV)	Electrical room ground floor complete and up to column roof slab complete.			
								Gantry Crane			Completed	
								Electro Mechanical Work			Motor pump installing (90%)	
								Transformer Installation			Completed	
								Electric Grid Work			Completed	
5	बटना जलपूर्ति योजना सर्वेदक-रामदास एच राजीव रजन जी भी	राशि-49, 708.1655 करोड़ UD&HD, Govt. of Bihar letter no. 25, Date: 23.10.2018	राशि-42.10 Cr.	30.06.2021	2736.8185 5 Lakh	2352.37517 Lakh	2440.81855 Lakh	Drain - 600 ft Road - 600 ft	Drain - 600 ft Road - 500 ft		Drain - 600 ft Road - 500 ft	

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District

माह - फरवरी, 2022

मह - करदरी, 2022

Pg. In Copies

S. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress,			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
9	नगर पंचायत मनोर अन्वर्तिता कार्य को-ऑपरेटिव सोसायटी लिमिटेड वीरवार विहाल रोड सेक्टर नगर विकास कार्यालय मुम्बई महाराष्ट्र	11/07/18 17/07/19 INR	0.1590775 / 26.06.19	23.11.19	0.09487	0.09206	0.09206	Drain + 492 ft Road + 492 ft	Work completed	-	Work completed	अंतिमावस्था समर्थित।
10	नगर पंचायत मनोर अन्वर्तिता कार्य को-ऑपरेटिव सोसायटी लिमिटेड वीरवार विहाल रोड सेक्टर नगर विकास कार्यालय मुम्बई महाराष्ट्र	0.44 Cr	0.37	9.6.2020	0.22343	0.21453	0.21453	Rcc drain 1804 feet	Drain - 1753 ft	-	Drain - 1753 ft	अंतिमावस्था समर्थित।
11	विशालसोनी एम सी भुजवाडी शक्ति फिल्टर प्रान्ट सिस्टम पीएच डीएम क्वार्टर कुलाबा जिला महाराष्ट्र	12.10895 Cr. 116/19.02.19	10.8 Cr. Date - 26.09.2018	25.12.19 EOT 31.05.2020 EOT 30.09.2020 EOT 31.12.2020	10.8	8.756	4.491	drain + 2409 mtr 2250 mtr	Drain - 2125 m	80 m	Drain + 2205 m (99%)	15 मीटर रॉड काटकर माला का निर्माण करना था जिसके लिए RCD से NOC मिल चुका था परन्तु पुलिस अधीक्षक यातायात, घटना द्वारा पहले मैट्रिक एवं बाद में विधान सभा सत्र चालू हो जाने के कारण रॉड काटकर कार्य करने की अनुमति नहीं दी गयी। फलस्वरूप अब विस्तृत फैक्ट्री की Boundary wall के समाप्तावर रॉड काटिंग कर माला का निर्माण कार्य प्रारंभ किया गया है।
12	मुकुन्द अग्रवाल एंजिनियर्स प्राइवेट लिमिटेड मुंबई महाराष्ट्र	13.164 Cr. 116/19.02.19	12.31 Cr. Date - 26.09.2018	25.12.19 EOT 31.03.2020 EOT 30.09.2020 EOT 30.11.2020	12.201	10.28	6.277	drain 3350 mtr	Drain 3350 m	40 m	Drain 3390 m Completed	Completed
13	मुकुन्द अग्रवाल एंजिनियर्स प्राइवेट लिमिटेड मुंबई महाराष्ट्र	9.08028 13/MOS 03.2019	6.04	27.11.2019	5.04464	4.46	4.46	1. Tubewell and Pump house 2 nos. 2. Distribution Main 19120 m 3. Pump-motor and Transformer 2 nos. 4. Overhead Tank-Nil 5. Chlorinator room/Chlorinator 2 nos. 6. Stand post 10 nos. 7. Boundary wall 100 m 8. Main Gate 2 nos. 9. Approach Road 20 m 10. Electric Connection by UES 2nos. 11. House Service Connection 5138 nos.	Boring of Two Tubewell completed. Pump house work completed. 19011 mtr Completed Nil Install Nil 100 Completed Completed Completed Completed	Boring of Two Tubewell completed. Pump house work completed. 18011 mtr. Completed Nil Install Nil 100 Completed Completed Completed	5138 Nos.	
14	M/S Ganadhipati Con. Pvt. Ltd.	Amt. 13.22 CR. 13/PM/03.18	13.7 21.11.18	10.05.2020 EOT 30.10.2020	13.22	12.818	12.851	Pipe line 51829/ 62839 m HSC + 5210 m / 5010 nos. T/W = 5	Pipe Line 62000 m HSC 6010 T/W = 5 Nos.	-	Pipe Line 62000 m HSC 6010 Nos T/W=5 Nos	कार्य पूर्ण।
15	M/S Nalandre Engicon Pvt. Ltd.	A.Mt. 5.29 CR. 13/PM/03.18	5.64 22.10.19	21.10.2020	2.6987	2.6987	2.699	Pipe line Distribution Network + 30204 m House connection + 3100 nos.	Distribution network + 36000 m House connection + 2746 nos (86%)	Work completed	Distribution network + 38000 m. House connection + 3100 nos	कार्य पूर्ण।
16	विशालसोनी एंजिनियर्स प्राइवेट लिमिटेड मुंबई महाराष्ट्र	0.54264	0.567 20.12.19	19.09.2020 EOT 30.11.2020	0.283	0.2833	0.2543	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinning. 4. Top dome of water tower & stair case for tower 5. Installation of Generator set 6. Redshift work of pump house/attending room 7. Reticald work of boundary wall	1. Approach road 2. E/W + Boundary wall 3. Rewinding of motor pump 4. RCC of top dome	-	Work completed.	अंतिमावस्था समर्थित।

South Bihar, BUIDCO

50

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nalanda District**

माह - फरवरी, 2022

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress,			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बिहारशरीफ जलपूर्ति योजना फेज- I सड़क का नाम-M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no-435, dated- 21.07.2016	राशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 15.05.2021)	75.76	65.172	65.172	HYT/W -14 Nos OHT - 03 Nos SUMP + UGR-1+1 Pipe Line- 121583 m Motor Pump- 14 Nos Transformer - 14 Nos HSC - 21524 Nos Variation -02 T/w Variation in Pipeline - 33762 m Road Restoration- 103669 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21241/21524 nos Transformer 13/14 nos Motor pump- 13/14 nos Variation- 02/2 T/w Variation in pipeline - 31006/33762 m Road Restoration- 103669 m		14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21241/21524 nos Transformer 13/14 nos Motor pump- 13/14 nos Variation- 02/2 T/w Variation in pipeline - 31006/33762 m Road Restoration- 103669 m	OHT ward 14 (Millat Colony, Finishing work complete & Testing work in Progress), OHT ward 46 (Alinagar, Jhannagar, Finishing Completed & Testing work in progress), OHT ward No. 41 (Town school Finishing work Completed & Testing work in progress)
2	बिहारशरीफ जलपूर्ति योजना फेज- II सड़क का नाम-M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no- 108, dated- 17.01.2018	राशि-92.49 dated- 28.07.2018	27.07.2020 with time extension 31.12.2021	87.31	86.00 (Rs. 9.718 Cr. Transferred from phase I)	86.000	HYT/W -23 Nos OHT - 04 Nos Pipe Line- 162472 m Motor Pump- 23 Nos Transformer - 23 Nos HSC - 18006 Nos Variation- 02 T/w Variation in pipeline - 24785 m Road Restoration- 122040 m	T/W 23/23 OHT 4/3 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos Motor pump 22/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m		T/W 23/23 OHT 4/3 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos Motor pump 22/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m	OHT- Ward 05 Salempur, OHT work completed, OHT - Ward 23 - Bharat Gas Godam, OHT completed. OHT - Ward - 43 Labour Awas, OHT completed. Sump in Ward No.-20 completed & Reservoir on Hiranya Parvat is incomplete due to awaited of NOC from Archeological Dept. (GOI).
3	इस्लामपुर जलपूर्ति योजना फेज- 1 M/s Nalanda Engicon pvt ltd.	राशि-08.193 93/13.01.2014	राशि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75/30) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2)		1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2) 13. HSC 1732 nos. by claim	कार्य पूर्ण हो चुका है, जलपूर्ति चालू है।
4	इस्लामपुर जलपूर्ति योजना फेज- II मैड सुनन इन्टरप्राइजेज	राशि-03.09 130/08-03- 2018	राशि-3.08 10.09.2018	16.06.2019	1.50	1.499	1.499	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2315 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying- 14714 m HSC - 1911 nos Road Restoration - 4.3 km	Total Pipe laying- 0 m HSC - 0 nos Road Restoration - 5.5 km	Total Pipe laying- 14714 m HSC - 1911 nos Road Restoration - 9.8 km	राज्य योजना फेज-2 अन्तर्गत 3302 अदर गृह संयोजन लिया गया था, लेकिन नगर पंचायत द्वारा कुल 37 अदर पावर लैन्स पोस्ट का निर्माण किया गया, जिससे राश वरी में शत-प्रतिशत गृह संयोजन का कार्य पूर्ण कर लिया गया है।

C E W D S
South Bihar, BU/DCO

**Bihar Urban Infrastructure Development Corporation Ltd.,
List of Project Gaya District**

माह - फरवरी, 2022

माह - करघरी, 2022												
Sl.No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress,			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बोधगया जलपूर्ति योजना सर्वेदक का नाम- M/s SMC-JWIL JV (Jindal),	राशि -33.55 करोड़ Letter no-917, dated 17-12-2019,	राशि- 31.75 Cr. dated- 16.12.2011	15.09.2013 EOT 31.12.2016	35.48	36.72	35.99	1. OHT-4 (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 17529.5 Mtr (iv) House Connection- 5187 Nos. (v) Road Restoration- 12815 Sq Mtr (vi) Tube Well 14 Nos (vii) UGR- 1,2,3 & 4 (viii) Sluice Valve Chamber -223 (ix) Staff Quarter- 2 Nos. (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (Xii) Trenchless Work- Zone- 2 & 3 (654 mtr.) (Xiii) Grouting work UGR- (4)	1. OHT-4 completed (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 17529.5 Mtr (iv) House Connection- 5187 Nos. (v) Road Restoration- 12815 sqm (vi) Tube Well 14 Nos. Completed (vii) UGR- 1,2,3 & 4Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos. Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr. Completed (Xiii) M.S. Carrier Pipe -950.74 mtr. completed.	1. OHT-4 completed (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 17774 Mtr (iv) House Connection- 5299 Nos. (v) Road Restoration- 12815 sqm (vi) Tube Well 14 Nos. Completed (vii) UGR- 1,2,3 & 4Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos. Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr. Completed (Xiii) M.S. Carrier Pipe -950.74 mtr. completed (Xiv) Grouting work UGR -4) completed.		
2	बोधगया सिवरेज योजना सर्वेदक का नाम-M/s Ramky Infrastructure Ltd.	Letter no-917, dated 17-12-2019, Amount-95.94 cr	110.63 Cr. dated 16.12.2011	11.12.13	90.48	89.78		1. Sewer Network-67.53KM 2. Raising Main- 6.90 km 3. Trenchless - 0.523 km. 4. IPS 1 to 5 & MPS 5. STP - 10 MLD 6. House Connection - 2570 nos 7. Manhole - 3607 nos 8. Road Restoration -52680 sqm	1. Sewer Network - 61.84 km 2. Raising Main - 3.55 km. 3. Trenchless- 225 mtr. 4. IPS 1 & 2 Civil work completed IPS 3-9 mtr casting completed. IPS-4 - 11 mtr. Casting completed. IPS-5 - Civil work completed. 5. STP - 10 MLD 96% Completed. 6. House Connection - 2362 nos. completed 7. Manhole - 3300 nos. completed. 8. Road Restoration - 49642 sqm.		Sewer Network - 63.4 km Raising Main - 4.85 km Trenchless- 225 mtr. IPS 1 & 2 Civil work completed IPS 3-9 mtr casting completed IPS-4 - 11 mtr RCC casting completed IPS-5 - Civil work completed. STP - 10 MLD 96% Completed. House Connection - 2570 nos. completed Manhole - 3300 nos. completed. Road Restoration - 61333 sqm.	

AP

2.3.22
CEA/DRS
South Bihar, HUDA

Handwritten signature/initials.

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District

माह - फरवरी, 2022

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress, Rs. in Crores			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना फंड- I संबंधक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-29.27 करोड़ Letter no-2037, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.32	28.32	OHT - 02	2 No.	completed	completed	Completed
								Tubewell - 04	4 no.	completed	completed	
								Pipe line - 37.002 km	37.36 km.	completed	completed	
								HSC - 15318 no.	15323 no.	completed	completed	
								Road Restoration - 37.36 km.	37.36 km.	completed	completed	
2	जहानाबाद जलापूर्ति योजना फंड- II संबंधक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-44.59 करोड़ Letter no- 1179, dated- 26.06.2018	राशि -44.98 26.08.2018	31.12.2020 (Extended time of completion 15.05.2021)	42.68	35.47	35.47	Tubewell - 14 no	14 no.	completed	completed	Completed
								Pipe line - 98.605 km	98.625 km.	completed	completed	
								HSC - 4900 no.	5231 no.	completed	completed	
								Road Restoration - 98.625 km.	98.625 km	completed	completed	
3	मखदुनपुर जलापूर्ति योजना फंड- II मै० सहाधीन कन्सल्टेशन प्रा० लि०	राशि-06.88 करोड़ पत्रांक- 130/08.03 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	3.32	3.32	3.32	Tube well - 2 no.	2 No.	completed	completed	
								Pipe line 26.567 km	26.567 km.	completed	completed	
								HSC - 3133 No.	2938 No.	completed	completed	
								Road Restoration - 26.567 km.	26.567 km.	completed	completed	

A

B

11/11/22

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District

माह - फरवरी, 2022

Rs. In Crores

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
4	वार्ड संख्या - 27 में पटना नगर रोड से संतीश सर के खुल तक पीसीसी0 पथ नाला एवं ढक्कन कार्य सिद्धि कुमार	राशि-0.34 करोड पत्रांक- 66/09.01.2019	राशि -0.239 Date - 15.01.2021	14.05.2021	0.17	0.17	Nil	Drain & PCC	Work in Progress		completed	
5	वार्ड संख्या - 26 में विन्ड के नकान से अजय गुप्ता के नकान होते हुए दरधा नदी तक नाला एवं पीसीसी0 निर्माण कार्य	राशि-0.54 करोड पत्रांक- 66/09.01.2019	राशि -0.377 Date - 23.08.2020	22.02.2022	0.27	Nil	Nil	Drain & PCC	Work in Progress		Work in Progress	1. सर्वेक्षक को कार्य यथाशीघ्र पूर्ण करने हेतु पत्रांक - 327, दिनांक - 24.09.2021 एवं पत्रांक - 410, दिनांक - 11.12.2021 द्वारा निर्देश दिया गया है। 2. सर्वेक्षक द्वारा दिनांक - 20.12. 2021 को योजना कार्ड खोल पर स्थानीय लोगों द्वारा किये गये अतिक्रमण को मुक्त कराने का अनुरोध किया गया। 3. अतिक्रमण मुक्त करने हेतु इस कार्यालय के पत्रांक - 09, दिनांक - 06.01.2022 द्वारा कार्यपालक, पदाधिकारी, नगर परिषद जहानाबाद/अध्यापिकाओं जहानाबाद से अनुरोध किया गया। 4. कार्यपालक पदाधिकारी द्वारा पत्रांक - 81, दिनांक - 21.01.2022 द्वारा अनुमंडल पदाधिकारी, जहानाबाद को अतिक्रमण मुक्त करने हेतु अनुरोध किया गया है।
6	वार्ड संख्या - 29 में बलवान पंडित के नकान से दयानिधि के नकान होते हुए नवाई बैंक तक पीसीसी0 पथ, नाला एवं ढक्कन निर्माण कुमार राणीव राजन	राशि-0.18 करोड पत्रांक- 66/09.01.2019	राशि -0.156 Date - 26- 02.2020	25.04.2020	0.156	0.09	0.09	Drain & PCC			Work completed.	
7	वार्ड संख्या - 29 में अवस्थित श्री ब्रजेश ग्राम डेडी के घर से पुरव से पीसीसी0 कार्य सहित नाली ढक्कन सहित निर्माण कार्य मनीष कुमार	राशि-0.10 करोड पत्रांक- 07/27.09.2018	राशि -0.082 Date - 26- 02.2020	25.04.2020	0.05	0.05	0.05	Drain & PCC			Work completed.	

AP

and

446

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District

माह -- फरवरी, 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
8	वार्ड संख्या - 29 में अवस्थित दरभू कोटी होते श्री अजय कुमार के घर से पश्चिम तरफ से ब्रजेश कुमार के घर तक पीएसपीडी कार्य एवं पूर्व निर्मित नाला का कचराला एवं डकन निर्माण उपेन्द्र कुमार झावरी	राशि-0.08 करोड़ पत्रांक- 07/27.09.2018	राशि -0.074 Date - 26- 02.2020	25.04.2019	0.743	0.04	0.04	Drain & PCC			Work completed.	
9	वार्ड संख्या - 14 में एसोसिएट धनगया रोड से राहत वीथनम के घर तक नाला एवं पीएसपीडी कार्य कौशल किशोर	राशि-0.33 करोड़ पत्रांक- 128/08.03. 2018	राशि -0.288 Date - 25- 02.2020	24-06.2019	0.16	0.16	0.16	Drain & PCC			Work completed.	पत्रांक - 53, दिनांक - 19. 02.2020 द्वारा नगर परिषद, जहानाबाद को निधि आवंटन हेतु अनुरोध किया गया है आवंटन अभी तक अप्राप्त है।

AP

23.22

14/9

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

माह - फरवरी, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	रसि- 249 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Completed
								Tubewell -01	1	Complete	Complete	
								Pipe Line - 3.9 km	3.9 km	Complete	Complete	
								HSC - 212 No.	216 no.	Complete	Complete	
								Road Restoration - 3.9 km.	3.9 km.	Complete	Complete	

C E(WDS)
South Bihar,
BUIDCo

444

Bihar Urban Infrastructure Development Corporation Ltd.,
List of Project Lakhisarai District

माह - फरवरी, 2022

Rs. In Crores

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद लखीसराय अन्तर्गत बाई-सड़-08 में मोटा ईंटों से जलुंग सड़ पर ड्रेनेजेशन मंडल से विद्युतद्वारा चालित पंपों की स्थापना एवं पानी निर्माण कार्य।	0.15	0.14	15.02.2020	1.00	12.42	0.00	PCC Road - 300 m Drain - 300 m	Drain work completed.		Drain work completed.	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल 16,10,478.00 सोलह लाख दस हजार चार सौ अठहत्तर रुपये
2	नगर परिषद लखीसराय अन्तर्गत बाई-सड़-08 में कंक्रीट भगत से चौक सड़ एवं रामगढ़ी सड़ से सरसुंग मंडल तक पीपलिंग एवं पानी निर्माण कार्य।	0.2	0.19	15.02.2020	1.00		0.00	PCC Road - 429m Drain - 412 m	Drain work completed.		80% work completed.	नगर परिषद लखीसराय को प्राप्त है, परन्तु हस्तान्तरित नहीं की गई है।
3	लखीसराय नगर परिषद का अन्तर्गत बाई-सड़-06 में पदार्थ छाव से लेकर जवाहर मंडल तक आरंभिक पीपलिंग नाला निर्माण कार्य।	0.2	0.19	15.02.2020	10.42		0.00	Drain work with cover 241 m	241 m. Drain work completed.		Drain work completed.	
4	बड़हिया नगर पंचायत के बड़हिया सिमंत से जगदम्बा स्थान होते हुए भीकूमा चौक तक आरंभ पीपलिंग नाला एवं स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.00	7.49	0.00	PCC Road - 316m Drain Work 316 m	203 m drain and slab completed.		60 % work completed	
5	पुडू सड़ 01 में पंपाउटिंग से जगदम्बा मील मोड़ से भाया कोशल बाई की पुलवारी होते हुए रागत अमीन के बस्थान तक आरंभिक पीपलिंग नाला एवं पंप का निर्माण कार्य।	0.91	0.874	18.08.2020	0.00	25.85	0.00	PCC Road- 488m Drain Work 488 m	Drain work completed.		50 % work completed	
6	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए गामवली स्थान तक आरंभिक पीपलिंग नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.00	25.74	0.00	PCC Road Drain Work 775 m	300 m drain work completed.		80 % work completed	
7	नगर पंचायत बड़हिया में जगदम्बा मोड़ नगर पंचायत बड़हिया कार्यालय के निकट बाना होते हुए खोखे सिंह के घर होते हुए प्रमोदर दुर्गास्थान होते हुए बुधरबाई पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.00	0.00	0.00	PCC Road Drain Work 1048 m	work in progress		40 % work completed	

AP

[Signature]
 23-22
 C.E.(WDS)
 South Bihar
 BUICDA

449

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

माह - फरवरी, 2022

Rs. In Crores

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत एवं राज्य योजना अंतर्गत जमालपुर जलापूर्ति योजना मैड राणाधीपति कन्स्ट्रक्शन प्रा. लि.।	पार्ट-ए-3073.313 लाख, नगर विकास एवं आवास विभाग का प्राधिक - अमृत-21-03/2016-185, दिनांक - 18.01.2019, पार्ट बी-2502.018 लाख नगर विकास एवं आवास विभाग का प्राधिक-24/जल100-01-01/2019-79, दिनांक - 12.02.2019, कुल राशि - 55,75493 करोड़	59.3 Cr.	18.11.2021	20.00 Cr.	20.00 Cr.	20.00 Cr.	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1,2,3,4,5,6,7,8,9,11,12,13,14,15,16,18,20,21,22,23,25,26,28,29,30,31,32,33,34,35 and 36. (3) 115530 mtr. Pipe laying work completed. (4) House Connection 12745 nos. in Ward- 1,2,3,4,5,6,7,8,9,11,12,13,14,15,16,18,20,21,22,23,24,28,29,30,31,32,33,34,35 Work in Progress. (5) Road Restoration 41119 mtr. (Work in progress)		(1) Pipe laying length 122,918 km. (2) Total House Connection - 13507 Nos. (Work in progress)	2.515 km. RCD Road Permission Awaiting. 0.992 km. Railway Permission Awaiting. 1.005 km. RWD Road Permission Awaiting.

AP

2.3.22

C.E(WDS)
South Bihar, BUIDCO

442

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Munger District

माह -- फरवरी, 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Crs.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress,			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2) Name of Contractor - M/SJMC-JWIL Joint Venture	Rs. 217.79 BUIDCo/Yo-1248/2019-140	Rs. 217.7972727 Crore, dated-14.08.2020	20 Months (Date 13.04.22)	66.2717	66.2661	66.2661	Pipe Line - 331.75 km HSC - 38921 Nos. WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Supply - 274.92 km, Pipe laying - 153.003 km Hydrotest - 142.936 km Road Restoration completed - 124.400 km HSC Completed - 9096 Nos Water Meter - 1144 No. WTP - Work in progress (75% completed). OHSR 5 nos. work in progress. OHSR-1 - 38% completed OHSR-2 - 55% completed OHSR-3 - 63% completed OHSR-4 - 10% Completed OHSR-5 - 55% completed	Pipe Supply - 2.608 km Pipe laying - 18.670 km Hydrotest - 22.938 km Road Restoration completed - 17.337 km HSC Completed - 2169 Nos Water Meter - 2031 No. WTP - Work in progress (3% completed). OHSR - 05 Nos in Progress. (OHSR-1 - 3% complete, OHSR-2 - 1% complete, OHSR-3 - 2% complete, OHSR-4 - 9 % Complete, OHSR-5 - 2% complete.	Pipe Supply - 277.532 km, Pipe laying - 174.936 km Hydrotest - 165.874 km Road Restoration completed - 141.737 km HSC Completed - 11623 Nos Water Meter - 3175 No. WTP - Work in progress (78% completed). OHSR 5 nos. work in progress. OHSR-1 - 40.21% completed OHSR-2 - 57.74% completed OHSR-3 - 66% completed OHSR-4 - 19% Completed OHSR-5 - 57.52% completed	RCD Road NOC Pending 27.821 km. NH Permission Pending 4.1 km.

C.E(WDS)
South Bihar, BUIDCo

(44)

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District

माह -- फरवरी, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expendit ure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	2	3	4	5	6	7	8	9	10	11	12	13
								Construction of 450 mm X 300 mm X 150m deep HYTE	2 item	Completed		After testing water supply started in 13 wards (Ward No. - 1,2,3,5,6,7,8,9, 13,24,25,26,27)
								Construction of Pump House with attendant room	2 item	In Progress		
								Supplying & Installation of Submersible Motor Pump	2 item	Completed		
								Supplying & Installation of 63 KVA Transformer	2 item	Supplied but not installed,		
								Supplying & Installation of 100 Litre Chlorinator	1 item	Supplied but not installed,		
								Distribution system work	1 item	4047 m laid	Nil	4047 m laid
								63 mm - 4047 m		5060 m laid	Nil	5060 m laid
								90 mm - 5060 m		14832 m laid	1019 m laid	15851 m laid
								110 mm - 15851 m		3277 m laid	Nil	3277 m laid
								160 mm - 3277 m		435 m laid	Nil	435 m laid
								225 mm - 435 m				
								Hosue service Connection work	4864 Nos.	4864 nos.	Nil	4864 nos.
								Construction of Boundary wall	20 item	110 m constructed,		
								Construction of approach Road	10 item	Nil		
								Construction of Main Gate	1 item	Nil		
								Campus Development	40 item	Nil		

AP

(Signature)
2.3.22
C.E.(WDS)
South Bihar, BUIDCO

440

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District**

माह - फरवरी, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress,			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सासाराम स्ट्रीम वाटर ड्रेनेज योजना फेज-1 संवैदक का नाम - M/s Krushi Infra india pvt ltd.	राशि-38.52 पत्रांक-307, दिनांक-25.03, 2017	राशि-38.19 16.11.2017	15.05.2019 As per time extension 31.12.2021	35.00	32.02	32.02	Drain 6.0 km	Drain 5.7 km		Drain 5.84 km	Back Side of sahu talkies (MLA colony) 160 m narrow gali.
2	सासाराम जलापूर्ति योजना फेज-1 संवैदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension 31.10.2021	62.00	59,288	59,288	Tube well - 6 Pump house - 6 D. Mains 117008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos. MESR - 1 Nos	Tube well -6 completed Pump house - 6 completed. D. Mains 116015 m House service connection - 11852 nos. Over head tank -3 completed 1 progress. Sump house 1 in progress (92% completed) MESR - 70 % Progress.		Tube well -6 completed, Pump house - 6 completed. D. Mains 116015 m House service connection - 12000 nos. Over head tank -3 completed 1 progress. Sump house 1 in progress (92% completed) MESR - 80 % Progress.	Direct Water Supply started in Ward No. - 08, 31, 32, 33, 34 NOC for OHT in Kadirganj is pending.
3	सासाराम जलापूर्ति योजना फेज-1 संवैदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्रांक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020 with time extension 31.12.2021	21.00	18.633	18.633	Tube well - 3 Pump House-3 D. Mains 58884 m House Service connection- 6722 nos. Over head Tank-2 Sump house- 1 nos.	Tube well -3 complete Pump House -3 complete D. mains -57305 m House Service connection-6353 NO's Over head tank - 1 at gulakshani is started, but land is waterlogged. Work of sump house is started after the completion of OHT in Gaulakshani.		Tube well -3 complete Pump House -3 complete D. mains -57305 m House Service connection- 6400 NO's Over head tank - 1 at gulakshani is started.Foundation work is going Work of sump house is started after the completion of OHT in Gaulakshani.	1.Sufficient Land for Sulemanganj OHT is not available.
4	डेहरी डालमिया नगर जलापूर्ति योजना संवैदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020 with time extension 31.12.2021	70.21	66.57	66.57	Tube well - 14 Pump House - 14 D. mains 132908 m overhead tank - 4 House service connection - 1834 nos. Sump house - 2 nos.	Tube well-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress		Tube well-14 complete Pump House- 14 complete Over head tank -3 complete 1 Progress D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress	
5	विक्रमगंज जलापूर्ति योजना फेज-1 संवैदक का नाम-Suman Enterprises	राशि-3.2165 पत्रांक-140 / 18.03, 2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection- 1761 no.	D. mains 17175 House service connection- 1445 no.		Completed.	

C.E.(WDS)
South Bihar, BUIDCO

439

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District**

माह - फरवरी 2022

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	औरंगाबाद जलापूर्ति योजना फेज- I संवदेक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्रांक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.03.2021	25.915	25.914	25,914	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boudary wall 250 m (f) House service connection 3770 Sump House - 1 (1080 KI)	(a) 6 nos. (b) 8830 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos.		(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (500 kl/ 900 kl) (e) 98 M (f) 3781 nos. 100% W no. 04,10,11,12,13, 14 & 15 (g) 1 nos.	सात वार्डों में अंशतः घरों में नल का जल दिया जा रहा है। कार्य लगभग पूर्ण हो चुका है। पानी टेस्टिंग एवं पाईप लिफ्ट की जाँच कार्य जारी।
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33,53,980, राशि - 101, 89397 कुल - 135, 433377 अमूल 185/ 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20,10 km Distribution - 77.81 km HSC - 8340 nos.				निविदा प्रक्रिया में।
3	दाउदनगर जलापूर्ति योजना फेज- II संवदेक का नाम-Rajnish Vats	राशि-6.72 पत्रांक- 139/15, 03.2016	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	6.745	6.0039	5.36 Crore utilization BTC Form-42A vide letter no. -424, dated- 23.09.2021	(a) Distribution main - 27842 M (Variation target - 7913 m) (b) stands post - 20 (c) house connection - 7064 Phase-I 936 ULB - 1645 Total HC 9645	(a) 27592 M (99.10%) (b) 20 Nos. (c) 4707/ 66.63% W. No. 01,06,07,08,09,10,11,12,13, 15,16,17,18,20,22, 23,24&25 saturated Total - 18 ward.		(a) 27592 M (99.10%) (b) 20 Nos. (c) 4757/ 67.34% W. No. 01,06,07,08,09,10, 11,12,13, 14, 15,16,17,18,19,20, 21,22, 23,24&25 saturated Total - 21 ward.	विचलन की स्वीकृति के उपरान्त पाईप लेइंग का कार्य किया गया है। गृह जल संयोजन एवं सड़क पुनर्स्थापन का कार्य किया जा रहा है। लिफ्ट होने के कारण पूर्णरूप से जलापूर्ति नहीं हो पा रही है।

C.E(WDS)
South Bihar, BUIDCO

867

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District

माह - फरवरी, 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	वक्कर जलापूर्ति योजना फेज-I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03.2016	राशि-32.23 पत्रांक-17 दिनांक-31.01.2017	30-04-2019	29.38	29.13	29.13	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed. Trial Run	-	Work Completed. Trial Run	
2	वक्कर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01.2018	47.92 दिनांक-25.07.2018	23-08-2020 with time extension 30.10.2022	32.37	32.36	32.36	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 84819 m HSC-8439 no.	-	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 84900 m HSC-8578 no.	
3	हुनरौव जलापूर्ति योजना फेज-II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.980	4.74	4.74	Distribution - 24750 HSC - 4579 no. stand post - 20 nos.	Distribution main-24750 m HSC-4579 no.		Distribution main-24750 m HSC-4579 no.	
4	Jagdipur Nagar parishan water supply scheme under state plan phase-II संवेदक का नाम-R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10-2018	21.10.19	2.4052	1.84	1.84	Water supply	Distribution main-21107 m HSC-3216 nos	-	Distribution main-21107 m HSC-3216 nos	

C.E(WDS)
South Bihar, BUIDCo

4/3

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District

माह - फरवरी, 2022

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress, Rs. In Crores			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	आरा नगर निगम जलापूर्ति योजना फेज-1 सुरेन्द्र का नाम-गणार्थीरामि कर्मचारी क्रा.लि.0	राशि- 74.417 Letter no- 421,03-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020	44.00	44.00	44.00	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m Road Restoration - 120960 m	Tube bell-6 Nos (1 nos extra) Pump House 5 nos Staff Quarter-0 nos Distribution main-120740 m Pump Motor-4 nos Transformer- 4 nos OHT-2 nos Chlorinator room-6 Nos Stand post-00 nos Boundary wall-280m Main gate-4 nos House Service connection- 22360 Nos Approach road-00m Road Restoration - 118,33 km	Tube bell-0 Nos Pump House -1 nos Staff Quarter-0 nos Distribution main-220 m Pump Motor-0 nos Transformer-1 nos Over head tank -0 no. Chlorinator room-1 Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection- 520 Nos Approach road-00 m	Tube bell-6 no. (1 no extra) Pump House 6 no. completed. Staff Quarter-0 nos Distribution main-120990 m Pump Motor-4 nos Transformer- 4 nos OHT-2 nos complete and 2 no. in progress. Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 23360 Nos Approach road- 00 m Road Restoration - 120545 m	
2	आरा नगर निगम जलापूर्ति योजना फेज-2 सुरेन्द्र का नाम-गणार्थीरामि कर्मचारी क्रा.लि.0	राशि- 53.49 Letter no- 108,17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020	30.65	30.65	30.65	Tubewell-8 nos. Pump house- 6 nos. Staff quarter-2 nos. Distribution Main- 67456.40m Pump-Motor-8 nos. Transformer-8 nos. Overhead Tank-4 nos. chlorinator room/chlorinator-8 nos. Stand Post-35 nos. Boundary Wall-850m Main Gate- 8 nos. Approach Road-400 m House Service Connection-10021 Road Restoration - 66.251 km	Tubewell-6 nos. Pump house- 5 nos. Staff quarter-0 nos. Distribution Main-66251 m Pump-Motor-3 nos. Transformer-2 nos. Overhead Tank-1 nos. chlorinator room/chlorinator-4 nos. Stand Post- 00nos. Boundry Wall- 130m Main Gate- 1 nos. Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.251 km	Tubewell-0 nos. Pump house- 0 nos. Staff quarter-0 nos. Distribution Main-0 m Pump-Motor-0 nos. Transformer-0 nos. Overhead Tank-0 nos. chlorinator room/chlorinator-1 nos. Stand Post-00nos. Boundry Wall-0 m Main Gate- 0 nos. Approach Road-00 m House Service Connection- 0	Tubewell-6 nos. complete and 2 no. in land problem. Pump house- 5 nos. complete and 1no. in progress. Staff quarter-0 nos. Distribution Main-66251 m Pump-Motor-4 nos. Transformer-5 nos. Overhead Tank-2 nos. complete, 1 in progress, and 1 no. public issue. chlorinator room/chlorinator-4 nos. Stand Post- 00 nos. Boundry Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection- 9888 Road Restoration - 66,251 km	

C.E(WDS)
South Bihar, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

माह - फरवरी, 2022

Sl.No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress,			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
अमृत योजना												
1	भागलपुर न्यू सिटी वाटर सप्लाय योजना Contractor-M/s CZAR CONSTRUCTION	राशि-32.66 Cr Letter no- 03/AMRUT-21- 03/2015-1519	राशि-31.61 Cr 04-09-2018	26.3.20	23.82	23.671	23.156	Drain -13.33 Km	Drain - 11,544 km		Drain - 11,544 km (86.60 %)	Almost 2 km. of proposed alignment is done by M.C. Bhagalpur.
2	Sultanganj Nagar Parishad Water Supply Scheme (Phase-1) State Plan Ward No. 5,6,7,8,9,(Zone-1) Sri Sanjay Kumar Sinha, patna	राशि-8.1930 Cr. Letter no-93 Date - 13.06,2019	राशि-7.3464 Cr	25.07.2019	7.568	7.18910	7.18910	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 1531 Nos. (Sanjay & Nalanda)	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 2360 Nos. (Sanjay & Nalanda)		Work complete.	100%
3	Sultanganj Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No. 19,20,21,(Zone-3) Sri Manmohan Kumar Singh, Bhagalpur	राशि-1.282 Cr. Letter no-2082 Date - 09.04,2019	राशि-1.29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos.	Distribution System - 5888 M House Service Connection - 1105 Nos. Work Complete 82.14%		Distribution System - 5888 M House Service Connection - 1105 Nos. Work Complete 82.14%	As per Agreement pipeline has been completed. In that pipeline 100% house connection has been done i.e. 1150 nos. variation in pipeline has been send to SE through letter No. 332, Date - 29.10.2021

Alok Pandey
02/03/2022
AE to CE

C.E.(WDS)
South Bihar, BUIDC

(435)

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - February 2022

13

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

फरवरी-2022
Rs. in Crores

Sl. No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नातिहारी जलसुविधि योजना फंड- संयोजक का नाम-M/S Nalanda Engicon pvt ltd	Rs. 32.0669 (without O&M) It No-596 dt- 28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD- 01/16-17 dt-3.2.17	02.08.18 (1st Extension 31.03.19 and 2nd Extension 30.09.2021))	28.59	25.45	25.45	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-51.97 km HSC-5367 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2 in progress	Pipeline-0 km HSC-0 OHT- 1 in progress Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0 SCADA- 2 in progress	Pipeline-51.97 km HSC-5367 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2 in progress	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	नातिहारी जलसुविधि योजना फंड- संयोजक का नाम-M/S Nalanda Engicon pvt ltd	Rs. 71.82 It No-108 dt- 16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD- 02/18-19 dt-18.7.18	17.07.20 (Extended to 31.10.2021)	52.00	41.08	41.08	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor -7 Transformer-7	Pipeline-124.183 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House-6 Comp, 1 in progress Pump Motor -7 Transformer-7	Pipeline- 0.511 km HSC- 0 OHT-1 in progress Tubewell-0 Pump House- 1 comp, Pump Motor -0 Transformer-0	Pipeline-124.694 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House-7 Comp, 1 in progress Pump Motor -7 Transformer-7	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	बाला जलसुविधि योजना फंड- M/S Ashoka Tubewell	Rs. 8.19306 It No-55 dt- 13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD- 02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2		Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	दामन जलसुविधि योजना फंड- M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no-139/15- 03-2018	राशि -5.02 29-09-2018	28.03.19	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.01 km HSC-2676		Pipeline-30.01 km HSC-2676	
5	कानापुरा जलसुविधि योजना फंड- Construction Pvt. Ltd	Rs. 8.19306 It No-55 dt- 13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD- 03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.36	7.39	6.20	Pipeline-14.52 km HSC- 1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2		Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	

Dep

✓

132

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
6	कंसल्टिंग जलसुविधा योजना फंड- II Cannanbigan Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139/15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-928	-	Pipeline-14.43 km HSC-928	
7	रक्सौल जलसुविधा योजना फंड- II सर्वेक्षण-मैसर्स अशोक ट्यूबवेल	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC- 1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	रक्सौल जलसुविधा योजना फंड- II सर्वेक्षण-मैसर्स अशोक ट्यूबवेल	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1864	-	Pipeline-30.60 km HSC-1864	
9	वर्कोगा रेलवे गुमटी 138 से हिन्दु मजिदिया छोटे हुए साहेबगंज रोड, शाहीनगर रोड तक पीछलीकरी रोडक एवं अन्तर्देशीय नाला निर्माण कार्य	2.06 Lt. No. 07 27-09-20	1.96	24.05.21	2.06	1.19	0.53	3100 ft drain 3100 ft pcc road	3100 ft drain pcc 0 ft	work in progress	3100 ft drain pcc 0 ft	

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

431

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

फरवरी-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बगहा जलपूर्ति योजना फेज- I सर्वेदक का नाम- M/s JP Enterprises	संवि-29.69, letter no- 596, Date- 28.03.2016	संवि-32.50 04.03.2017	15.11.2019 (EOT)	29.13	25.75	5.61 (by BUIDCO Betia)	Pipeline-48.20 km HSC-8730 OHT-2 Tubewell-2	Project completed	Project completed	Pipeline-48.12 km HSC-6010 OHT-2 Tubewell-2	
2	बगहा जलपूर्ति योजना फेज- II सर्वेदक का नाम- M/s Gandhipati const pvt ltd	संवि-70.55	संवि-81.57 dt- 23.07.2018	23.07.2020 (EOT applied for 31.12.2021)	48.80	45.39	37.10	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-100.965 km HSC-10536 OHT-5 in progress Tubewell-11 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Pipeline-0.022 km HSC-9 OHT-5 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-100.987 km HSC-10545 OHT-5 in progress Tubewell-11 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	(i) बगहा समिति में अनपेक्षित इलाका पाइप लाइन का दुसरे प्वाइन्ट का बगहा जलपूर्ति को यह करने की कार्यवाही प्रस्तावित किया की जाती है। (ii) निश्चित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	भेराया जलपूर्ति योजना सर्वेदक का नाम- M/s Nalanda Engicon pvt ltd	संवि-97.25, letter no- 384, dated-20.12.16	संवि-101.92, dated-06.03.18	05.03.20 (Extended to 30.11.2021)	66.04	58.55	41.52	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-155.180 km HSC-17491 OHT-6 in progress Tubewell-18 Pump House-16 Pump Motor-15 Transformer-18 SCADA-0	Pipeline-0.297 km HSC-106 OHT-6 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-155.477 km HSC-17579 OHT-6 in progress Tubewell-18 Pump House-16 Pump Motor-15 Transformer-18 SCADA-0	निश्चित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
4	शमलगर जलपूर्ति योजना फेज- II	संवि-2.57 13/15-03-2018	संवि-2.13 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Project completed	Project completed	Pipeline-13.905 km HSC-1200	

AE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

4/30

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

फरवरी-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.18	राशि-42.13 करोड़ 04.03.19	03.09.18 (Extend to 30.04.19)	38.11	33.63	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्रांक-106, दिनांक-16.01.2018	राशि- 66.57 करोड़ 04.07.18	03.07.20 (Extended to 31.12.2021)	47.34	51.74	51.74	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-7 Pump House-7 Pump Motor-7 Transformer-7	Pipeline-0 km HSC-0 OHT-2 in progress Tubewell-1 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-8 Pump House-7 Pump Motor-7 Transformer-7	(i) अंजन वीर के पास एच गीसी सेतु की तलाक NH कस्बे का अनापरी प्रमाण पत्र अभाव है। (ii) निर्दिष्ट समय सीमा में तलाक की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE

TS to CE
TS to CE,
(WSD), North Bihar

7/5/22
Chief Engineer
(WSD), North Bihar

6/5/22

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

फरवरी-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03,2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4		completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II संबंधक - श्री रामाधार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2019	2.75	2.75	2.75	Pipeline-21.47 km HSC-10005	completed	completed	Pipeline-21.47 km HSC-10005	completed

AE

[Signature]
TS to CE.
(WSD), North Bihar

[Signature]
Chief Engineer
(WSD), North Bihar

127

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

फरवरी-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य फंज-I	Lt. No. DT, 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य फंज-II सखेकद -> श्री रामाधार साह	Lt. No. DT, 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	30.04.2019	4.41	4.13	4.13	Pipeline-24.85 km HSC-3763	Pipeline-24.853 km HSC-3763	Completed	Pipeline-24.853 km HSC-3763	पूर्ण

AE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

फरवरी-2022

Rs. In Lakh

Sl. No	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Design, Build construction of Storm Water Drainage System Including 21 Nos. Culverts, 3 Nos. Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCO/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	30.11.21 (EOT) applied for 31.03.2023	15.62	14.41	14.41	1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal. Total 38 MLD 3. Culvert-21 Nos	Mithanpura to Tirhut Canal Drain Excavation- 2706m Bottom slab PCC- 2657.70m. RCC Raft- 2450m. Side wall RCC done- 1st Lift- 2231.20 m. Final Lift- 2100.50 m. Top Slab- 264.40 m Culvert- 14	Mithanpura to Tirhut Canal Drain Excavation- 72 m Bottom slab PCC- 90m. RCC Raft- 95m. Side wall RCC done- 1st Lift- 255 m. Final Lift- 300 m. Top Slab- 79m Culvert- 2 in progress	Mithanpura to Tirhut Canal Drain Excavation- 2778.20m Bottom slab PCC- 2747.70m. RCC Raft- 2545m. Side wall RCC done- 1st Lift- 2486.20 m. Final Lift- 2400.50 m. Top Slab- 363.40 m Culvert- 14 comp., 2 in progress	(1) Land for STP near Manikaman was discussed during district level PMG meeting on dated 30.12.2020. It is decided that all local objection will be sorted out and STP will be constructed at Manikaman site as decided earlier. (2) CO Mushahar informed vide letter no. 235 dated 27.01.2021 that no adequate government land is available for the construction of STP on Fardo Nala near Khabra.

AE

TS to CE,
(WSD), North Bihar

Chief Engineer,
(WSD), North Bihar

(126)

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

फरवरी-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किशनगंज जलापूर्ति योजना फेज-I सवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20 (Extended to 31.07.2021)	21.44	19.82	19.82	Pipeline-60.029 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Pipeline-60.029 km HSC-11017 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Pipeline- 0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-60.029 km HSC-11017 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	किशनगंज जलापूर्ति योजना फेज-II सवेदक का नाम-Urmang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt-19.02.18	45.31 12.06.2018	11.12.2019 (Extended to 31.07.2021)	36.02	36.02	36.02	Pipeline-113.23 km (Revised- 119.238 km) HSC-6320 (Revised- 8500) OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-8	Pipeline-116.297 km HSC-8236 OHT-2 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-10	Pipeline- 2.262km HSC-0 OHT-1 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-118.559 km HSC-8236 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-10	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE

TS to CE,
(WSD), North Bihar

Chief Engineer,
(WSD), North Bihar

425

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

फरवरी-2022
Rs. in Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21,732 4 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Work complete	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	
2	अररिया जलापूर्ति योजना फेज- II संव्यवस्था-मैसर्स उमंग इंफ्रास्ट्रक्चर्स	राशि- 8.64 करोड़ पत्रांक- 130/09.03. 2018	राशि-8.69 06.10.2018	25.07.2019	4.32	6.38	6.38	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Pipeline- 0 Km HSC- 0	Pipeline-46.561 km HSC-3484	Work Complete

AE

TS to CE.
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

(424)

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

फरवरी-2022

Rs. In Crores

Sl. No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पुर्णिमा जलापूर्ति योजना केज- II संयोजक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़ Lt. No.- 1519, Dated- 27.06.17.	राशि -113.1938 dt.- 12.03.2018	11.03.20 (Extended to 31.07.2021)	79.07	78.27	78.27	Pipeline-184.75 km (223.60 Km Revised) HSC-34995 (18500 Revised) OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-191.750 km HSC- 16065 OHT-4 Comp. 1 in progress Tubewell-15 Pump House-10 Pump Motor-10 install,15 supply Transformer-12 install, 15 Supply	Pipeline-0 km HSC-75 OHT-1 in progress Tubewell-0 Pump House- 0 Pump Motor-0 Transformer- 0	Pipeline-191.750 km HSC- 16140 OHT-4 Comp. 1 in progress Tubewell-15 Pump House-10 Pump Motor-10 install,15 supply Transformer-12 install, 15 Supply	निश्चित समय सीमा में कार्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	पुर्णिमा जलापूर्ति योजना केज- II संयोजक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408 dt.- 16.07.2018	15.07.20 (Extended to 31.07.2021)	56.92	56.92	56.92	Pipeline-155.48 km (168.859 Km Revised) HSC-20048 (12508 Revised) OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-139.943 km HSC-7050 OHT- 4 comp. Tubewell-8 Pump House-7 Pump Motor-7 install Transformer-8 install	Pipeline-0 km HSC-47 OHT- 0 Tubewell-1 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-139.943 km HSC-7097 OHT- 4 comp. Tubewell-9 Pump House-7 Pump Motor-7 install Transformer-8 install	निश्चित समय सीमा में कार्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

493

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

फरवरी-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.15 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19 (Extended to 31.07.2021)	76.21	73.82	73.82	Pipeline-219.07 km HSC-21054 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-191.117 km HSC-16973 OHT-6 comp., 2 in progress Tubewell-15 Pump House-14 Pump Motor-14 install Transformer-10 installed, 2 in progress	Pipeline-0 km HSC-0 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 in progress	Pipeline-191.117 km HSC-16973 OHT-6 comp., 2 in progress Tubewell-15 Pump House-14 Pump Motor-14 install Transformer-10 installed, 2 in progress	निश्चित समय सीमा में कार्य की प्रगति ईवु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020 (Extended to 31.07.2021)	37.45	30.27	30.27	Pipeline-64.93 km HSC-6716 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.909 km HSC-6768 OHT-2 in progress. Tubewell-9 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	Pipeline-0 km HSC-0 OHT-2 in progress. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-75.909 km HSC-6768 OHT-2 in progress. Tubewell-9 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	निश्चित समय सीमा में कार्य की प्रगति ईवु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

TS to CE,
(WSD), North Bihar

Chief Engineer,
(WSD), North Bihar

4/22

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

फरवरी-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत योजना अन्तर्गत दरभंगा जिला पूर्ति योजना।	67.99, letter no-2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020 (Extended to 31.12.2021)	40.50	33.71	33.71	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-75.92 km HSC-13228 OHT-2 in progress Tubewell-7 Pump House-7	Pipeline-0 km HSC-0 OHT- 2 in progress. Tubewell-0 Pump House-0	Pipeline-75.92 km HSC-13228 OHT-2 in progress Tubewell-7 Pump House-7	संशोधित NOC for होमगार्ड परिसर राखा में प्राप्ति होने से कार्य में विलम्ब हुआ है। वर्तमान में foundation cutting का कार्य चल रहा है।
2	राज्य योजना अन्तर्गत योजना पुनर्ती से टमही पुल तक नाला निर्माण कार्य। मै-0-समन्वय राय	25.60 Ref 8666 Dated 12.10.2017	21.77 27.05.19	26.08.2020 (EOT applied for 31.12.2021)	9.24	8.08	4.23	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m Length 3.55 km	PCC-755 M Base-750 m Stem-750 M	PCC-98 M Base-103 m Stem- 103 M	PCC-853 M Base-853 m Stem-853 M	
3	राज्य योजना अन्तर्गत दरभंगा नगर निगम क्षेत्र अन्तर्गत खो0एम0सी0 ऑफिस सड़क पुल तक अवरोध भाग में नाला एवं पथ परीक्षा द्वारा एवं दरभंगा नगर निगम कार्यालय के बाहर दिवारी का संवीकरण कार्य।	0.99600 ref-79 dated-12.11.2014	0.8654931, dated-26.06.2019	25.12.2019	0.996	0.37	0.00	New boundary 1030'0" Drain 1495'0"	Boundary 1030 ft Drain - 641 ft	Boundary 0 ft Drain - 0 ft	Boundary 1030 ft Drain - 641 ft	
4	दरभंगा नगर निगम क्षेत्र अन्तर्गत वार्ड संख्या 48 सेहरी टोला कुशेश्वर महती के वार के मो0 कन्हेरा सहनी खाना किशोर प्रधान के घर होते हुए नरिन्दर के घर में बलुआही प्रोखर तक सड़क एवं नाला निर्माण।	0.751103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37	0.21	0.21	PCC Road 1600'0" Drain 1600'0"	completed	completed	PCC Road 1600'0" Drain 1600'0"	

Signature

Signature

421

5	राज्य योजना अंतर्गत पी0डब्ल्यूडी0 पथ पर सिविल नोटर ट्रेनिंग स्कूल से पथ0 समी खनो, पीपुल्स खा मस्जिद पुरानी तुलसी कविस्थान तथा श्री मोखार के घर होते हुए पी0डब्ल्यूडी0 पथ में खान चौक तल ब्रकफन सहित आर0सी0सी0 नाला निर्माण कार्य।	0,954555Ref 75 Dated 13.11.2014	0,8499946, Dated- 18.06.2019	17.12.2019	0.9646	0.753	0.00	Drain 2350'0"	completed	completed	drain 2350'	Completed
6	राज्य योजना अंतर्गत सेला ब्रोक से डी एन.सी.एस. बस्ता वाडें तक पी.सी.सी. पथ एवं नाला निर्माण कार्य।	1,4819 27-09-2018	1,2351198, dated- 11.11.19	10.08.2020	0,74095	0.72	0.00	PCC road 1800' Drain 1800' Paaver Block - 1800'	PCC road 1520' Drain - 1670' Paver Block - 500'	PCC road - 0' drain - 0' Paver Block - 0'	PCC road 1520' Drain - 1670' Paver Block - 500'	

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

4/20

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

फरवरी-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	झंझारपुर जलापूर्ति योजना मोबाईल नं०-9471009096 संवेदक का नाम-अर्चना कॉन्ट्रेक्टर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05- 2019	28.05.2020	1.89	1.88	1.77	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	
2	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushi Infrast India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का ज्ञापक- 280/ना0नि0-02-10/2017-167 दिनांक-28.03.2017	115.6593 dated-04-06-2019	04.12.2021 (EOT applied for 03.08.2022)	33.75	33.17	33.17	1- Drain-14.19 KM 2 m wide Drain of length 870m	2 m wide Drain of length 866 m is completed	2 m wide Drain of length 36m is completed	2 m wide Drain of length 902 m is completed	NOC from Road, Forest, Irrigation, Railway, BSNL awaited.
								1.5 m wide Drain of length 180m	1.5 m wide Drain of length 214.50 m is completed	1.5 m wide Drain of length 17.50m is completed	1.5 m wide Drain of length 232 m is completed	
								1.2 m wide Drain of length 1614 m	1.2 m wide Drain of length 1499 m is completed	1.2 m wide Drain 65 m	1.2 m wide Drain of length 1564 m is completed	
								1 m wide Drain 670 m	1 m wide Drain 670 m drain	1 m wide Drain 0 m	1 m wide Drain 670 m drain	
								Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m Side wall- 925m Cover Slab- 925m	Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil	Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil	Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil	
								Watson Canal (6m wide) Excavation-1359m Sand filling-1359m PCC-1359m RCC Base- 1359m Side Wall- 1st Lift RHS- 1359m Center Wall 1st lift- 1359m Side wall 1st lift LHS- 1359m Side Wall- 2nd Lift LHS- 1359m Center Wall 2nd lift- 1359m Side wall 2nd lift RHS- 1359m Hunch- 1359m Cover Slab - 1359m	Watson Canal (6m wide) Excavation-813m Sand filling-813m PCC-813m RCC Base- 813m Side Wall- 1st Lift RHS- 812m Center Wall 1st lift- 803.50m Side wall 1st lift LHS- 771.5m Side Wall- 2nd Lift LHS- 767.5m Center Wall 2nd lift- 612m Side wall 2nd lift RHS- 812.5m Hunch- 2825m Cover Slab - 340m	Watson Canal (6m wide) Excavation-107m Sand filling- 107m PCC- 95m RCC Base- 78m Side Wall- 1st Lift RHS- 48m Center Wall 1st lift- 35m Side wall 1st lift LHS- 98m Side Wall- 2nd Lift LHS- 65.5m Center Wall 2nd lift- 0 Side wall 2nd lift RHS- 32.5m Hunch- 0m Cover Slab - 84m	Watson Canal (6m wide) Excavation-920m Sand filling-920m PCC-908m RCC Base- 891m Side Wall- 1st Lift RHS- 860m Center Wall 1st lift- 838.50m Side wall 1st lift LHS- 869.5m Side Wall- 2nd Lift LHS- 831m Center Wall 2nd lift- 612m Side wall 2nd lift RHS- 845m Hunch- 2825m Cover Slab - 424m	

								Kin's Canal (4m wide) Excavation-1690m Sand filling- 1690 m PCC - 1690m RCC raft -1690m Side wall- 1690m Cover Slab- 1690m	Kin's Canal (4m wide) Excavation-46.5m Sand filling- 46.5m PCC - 46.5m RCC raft -40m Side wall- Nil Cover Slab- Nil	Kin's Canal (4m wide) Excavation-0m Sand filling- 0m PCC - 0m RCC raft -0m Side wall- Nil Cover Slab- Nil	Kin's Canal (4m wide) Excavation-46.5m Sand filling- 46.5m PCC - 46.5m RCC raft -40m Side wall- Nil Cover Slab- Nil
								2. STP- 1 nos 15 MLD	Nil	Nil	Nil
								3. Pump House =1	80.00%	0.00%	80.00%

AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

फरवरी-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreeme nt Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	समस्तीपुर जलापूर्ति योजना। संवेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6996 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19,5925 (SBD- 01 OF 2016- 17)	05.08.2018	17,4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-40 km HSC-4925 OHT-2 Tubewell-5 Pump House-5	Pipeline-1 km HSC-15 OHT-0 Tubewell-0 Pump House-0	Pipeline-41 km HSC-4940 OHT-2 Tubewell-5 Pump House-5	निश्चित समय सीमा में कार्य की प्रगति होतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

4/11

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District


फरवरी-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहरसा जलापूर्ति योजना संवर्द्धक का नाम-M/s Nalanda Engicon pvt Ltd	राशि-92.91 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019 (Extended to 31.12.2021)	85.05	77.43	77.43	Pipeline-175.58 km HSC-26690 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-175.007 km HSC-22007 OHT-4 in progress Tubewell-16 Pump House-14 comp. 2 in progress Pump Motor-13 install (16 supply) Transformer-16 (Supply), 14 installed	Pipeline-0 km HSC-62 OHT-4 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 installed	Pipeline-175.007 km HSC-22069 OHT-4 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor-13 install (16 supply) Transformer-16 (Supply), 14 installed	(i) Public dispute at Dumrahal pokhar Site after Construction of 4th staging work of OHT, 2TAV and pump house. Letter send to DM Saharsa by MD Sir, BUIDCo to resolve the matter (Letter No. 8490, 28.12.2020). (ii) निश्चित समय सीमा में संकेत की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है। निश्चित समय सीमा में संकेत की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	सिमरी वस्तिवालयपुर जलापूर्ति योजना फंज- 11 Name of agency- Umang Infrastructure	राशि-3.95 करोड़ गवांका- 11/01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019 (Extended to 31.10.2021)	3.75	3.17	3.17	Pipeline-16.34 km (23.340 km revised) HSC-6625	Pipeline-23.340 km HSC-5414	Pipeline-0 km HSC-0	Pipeline-23.340 km HSC-5414	
3	सहरसा स्ट्रीट लाइट ड्रेनेज योजना संवर्द्धक का नाम- R.K. Infracorp Pvt. Ltd- Charith Infrastructure Pvt. Ltd.	राशि-54.9020 करोड़ 28/मार्च-02-01/ 2017- 3006, न.वि.एन आ.वि. एवं वि.वि.- 25.03.2017	राशि - 55.50 करोड़ 24.07.2017	23.01.2019 (Extended to 31.12.2021)	42.76	41.69	41.69	Construction of 11.50 KM Drain Pumping Station- 02 nos.	11.00 Km Pumping Station- 1, 70% Pumping Station-2, 35%	0.0 Km Pumping Station- 1 2% Pumping Station-2 15%	11.00 Km Pumping Station- 1, 72% Pumping Station-2, 50%	

AE


TS to CE,
(WSD), North Bihar



Chief Engineer
(WSD), North Bihar

11

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

फरवरी-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलपूर्ति योजना, फंड- II	राशि-15.88 करोड़ 13.01.2014	DB- 12,189 O&M- 0.275 Total-12,464 10.12.15	6/9/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-0 km HSC-0 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Completed
2	मधेपुरा जलपूर्ति योजना फंड- III	राशि-7.25 करोड़ पत्रांक-139/15-03-2018	DB- 6,413 O&M-0.320 Total-6,733 29.11.2018	29.5.19	6.73	5.23	4.11	Pipeline-37.14 km HSC-4316	Pipeline-37.113 km HSC-4205	Pipeline-0 km HSC-0	Pipeline-37.113 km HSC-4205	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।


TS to CE
(WSD), North Bihar


Chief Engineer
(WSD), North Bihar

(MS)

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

फरवरी-2022
Rs. In Crores

Sl. No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सुपौल जलापूर्ति योजना फेज- II सर्वेदक-नं. गयाप्रियंति कन्स्ट्रक्शन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	completed	completed	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
2	सुपौल जलापूर्ति योजना फेज- II	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-11-2018	28.07.19	8.38	8.19	8.19	Pipeline-44.366 km HSC-3853	Pipeline-44.366 km HSC-3550	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	
3	निर्मली जलापूर्ति योजना फेज- I सर्वेदक का नाम-नालन्दा इन्जिनियरिंग	8.54	DB-7.180 O&M-0.185 Total-7.365 11.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-786	
4	निर्मली जलापूर्ति योजना फेज- II सर्वेदक का नाम-सुनन इंटरप्राइजेज	2.25 Cr 139.15.03.2018	DB-1.987 O&M-0.099 Total-2.086 29-11-2018	25.03.19	1.92	1.89	1.89	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173 (2180 revised)	Pipeline-10.247 km HSC-2180	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	
5	सुपौल स्टॉर्म वटर ड्रेनेज योजना सर्वेदक का नाम- M/s Charith- Devkrishna(JV)	राशि -22.00 करोड़ 280 / नांमि-0- 02-03 / 2017- 119, न वि. एवं आ वि. एवं क्रि. - 20.02. 2018	राशि - 20.73 21.12.2018	20.06.2020 (Extended to 30.09.2021)	17.99	15.26	15.26	Costruction of Storm Water Drainage 5.5 km	3.85 Km Drain completed	0 km	3.85 Km Drain completed	

AE

TS & CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

1/1

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

फरवरी-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलपूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-56.25 करोड़ पत्रांक-421 दिनांक-02.03.2016	राशि-61.71, letter no-1929, 04.08.2016	31.12.2018	55.04	53.37	53.37	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	completed	completed	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	
2	छपरा जलपूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-67.76 करोड़ पत्रांक-100 दिनांक-17.01.2018	राशि-65.90, 24.08.18	23.08.2020 (Extended to 28.02.2022)	61.04	42.56	42.56	Pipeline-108.36 km HSC-22915 (Rev) OHT-4 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-108.104 Km HSC-18765 OHT-3 in progress Tubewell-8 Pump House- 7 Pump Motor-4 Transformer-8	Pipeline-0 km HSC-0 OHT-3 in progress Tubewell-0 Pump House- 1 Pump Motor-0 Transformer-0	Pipeline-108.104 Km HSC-18765 OHT-3 in progress Tubewell-8 Pump House- 8 Pump Motor-4 Transformer-8	निविदा तयार किया है। स्वयं की प्रति हेतु आवश्यक सामग्री एवं श्रम की व्यवस्था की गई है।
3	खानुआ नाला निर्माण योजना (खानुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021 (Extended to 31.03.2022)	22.54	22.09	22.09	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1750 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1015 mtr Raft-918 mtr Wall-918 mtr Cover- 642 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-0 mtr Wall-0 mtr Cover- 48 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1015 mtr Raft-918 mtr Wall-918 mtr Cover- 690 mtr	खानुआ नाला दो भाग में है। प्रथम भाग में 1450 मीटर के पुराने अव्यवस्थित नाले की सफाई कार्य होना है। दूसरे भाग के लिए खानुआ नाला निर्माण कार्य अतिरिक्त किया हुआ है। अतिरिक्त खदान हेतु नगर आहूतों से समायोजन अनुरोध किया जा रहा है। जिसका पटवर्कशी से भी अनुमति किया गया है। शिपिंग मार्ग से भी तेल से चार जगहों पर संभव अतिरिक्त जो हटाने के लिए खिल प्रमाणन को अनुरोध किया गया है।

AE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

4/3

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

फरवरी-2022

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, दिनांक-02.03.2018	राशि-40.75, dated- 05.05.2016	31.08.2018 (Extended to 30.04.2019)	34.56	32.07	34.56	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	4084 HSC shifted in phaes-2
2	सिवान जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रांक-103, दिनांक-17.01.2018	राशि-70.57 24.08.18	24.07.20 (Extended to 31.01.2022)	45.58	48.07	45.58	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10	Pipeline-142.226 km HSC-11830 OHT-3 in progress Tubewell-10 Pump Motor-3 Pump House-8 Transformer-5	Pipeline-7.165 km HSC-94 OHT-3 in progress Tubewell-0 Pump Motor-0 Pump House-1 Transformer-0	Pipeline-149.391 km HSC-11924 OHT-3 in progress Tubewell-10 Pump Motor-3 Pump House-9 Transformer-5	निर्दिष्ट समय सीमा में कार्य को प्रारंभ हेतु आवश्यक शामली एवं अन्य की कमी पाई गई है।

नोट- फेज-1 से 7.30 करोड़ रुपये का भुगतान फेज-2 में तत्कालीन कार्यपालक अभियंता के द्वारा किया गया है।

AE

TS to CE.
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

11

**Bihar Urban Infrastructure Development
(Project Related to State Fund Water Supply)
Begusarai District**

फरवरी-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- 1 संवेदक का नाम- M/s P Das C & C(JV)	राशि-69.12	राशि-74.60, 13.07.2018	12.07.20 (Extended to 30.06.2022)	53.00	50.89	50.89	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-12 Pump House-12 Pump Motor-12 Transformer-12	Pipeline-126.809 km HSC-11118 OHT- 1 comp., 2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	Pipeline- 0 km HSC- 142 OHT- 2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-126.809 km HSC-11260 OHT- 1 comp., 2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	निश्चित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	बेगुसराय जलापूर्ति योजना फेज- 11 संवेदक का नाम- M/s P Das C & C(JV)	55.02 cr	राशि-53.36 12.06.18	11.12.2019 (Extended to 31.05.2022)	40.50	28.03	28.03	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline- 79.005 km HSC-6933 OHT-2 in progress, Tubewell-9 Pump House-7 Pump Motor-5 Transformer-6	Pipeline- 1.921 km HSC-129 OHT-2 in progress, 1 existing Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline- 80.926 km HSC-7028 OHT-2 in progress, Tubewell-9 Pump House-7 Pump Motor-5 Transformer-6	निश्चित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

TS to CE
4/3/22
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd., Patna.

Infrastructure & Transport (South Bihar)

Month-February 2022

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन फरवरी-2022

Sl.No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expendit ure	financial progress	UC Sent	Main Component	Component Wise Physical Progress,			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Inter State Bus Terminus - Patna Shapoorji & Palloni Construction Private Ltd.	939.28 cr	1. Agreement dated 20/02/2017 475.21 CR 2. Supplementry Agree- ment dated 25/06/2019/ 13.69 CR	04.05.2019/ Extended date of completion 06.02.2021	292.370	274.370	73 percent	yes	Block-A	Rcc completed	Finishing work in progress	96%	Curtain wall/ Outside Plaster & outside plaster work in Progress Marble vehicle revised work to resuma- tion Monday Electromechanical work also going on like lift creation, electrical work, P/FDA cable installation & HVAC work
									Block-B	Rcc completed	Finishing work in progress	89%	Marble flooring, Outside Plaster & blockwork in Progress False ceiling
									Block-C	Rcc completed	Finishing work in progress	100%	Progress False ceiling curtain glass ALPK related electromechanical
									Block-D	8th floor Rcc/ slab RCC work in progress	RCC roof slab complete	80%	Curtain wall framing blockwork & Plaster, sanitary tile fixing work in Progress.Dewatering work in progress
									STP	Baffle wall RCC in progress	Balance baffle wall fix in progress	80%	
									UGT	Rcc work completed	Map to start Pump station & pipeline	98%	
									SUBSTATION	Building completed	Commissioning to take place	100%	
									AC PLANT (ROOM)	Building completed	External painting work to start	100%	Dewatering work in Progress
									DRIVERS (DORMITORY)	Rcc completed	Block work & plaster work in progress	99%	Ground floor flooring balance
									ELEVATED COORDDOOR	R/R With 66 m work completion	Panel creation completed	100%	
									BUS SHED	Two bus bays shed (Arrival) completed in all sense upto terminal block	Balance area base preparation work in progress.	80%	Balance area from work in Progress
									INTERNAL ROAD WORK (R/RD PAVEMENT)	1282 met completed	Balance RCC under progress	90%	Balance Road met Work in Progress
									Boundary Wall	Rcc work in progress	Balance brickwork, plaster & grill under progress	65%	West side wall in Progress
									TERMINAL BLOCK	Arrival Terminal block & Departure block Rcc in progress.	Ramp slab Rcc work in progress	80%	Arrival terminal block 2 lift wall casting in progress Subway Rcc extension upto Terminal block no 1 in progress

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date,	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expendit ure	financial progress	UC Sent	Main Component	Component Wise Physical Progress,			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	पटना शहर में इलेक्ट्रॉनिक लॉट का अधिष्ठापन कार्य संबंधित का नाम 1	सॉलर-26.06 क्रमांक-45 दिनांक-20.08. 2014 एवं	सॉलर-28.20.08.3 36.00	22.12.2018	0.00		25.17	23.91	Traffic Control Room Installation (Foundation) of Electronic Traffic Light Total no of electronic	Traffic Control Room -Completed. Installation (Foundation) of Total no of electronic traffic light junction-82		Traffic Control Room - Comple d. Installatio n (Foundati on) of	पुनरीक्षित प्रशासनिक स्वीकृति हेतु विभाग को पत्र भेजा गया है।
Patna West													
1	नगर परिषद निजामा अन्तर्गत कार्य सं. 32 अयोध्यानगरी केज-1 वीधा, पटना अवस्थित राजाराम पथ (एमा फसलाई और पोलर नम्बर-203) के बगल में पीठरीसी रोड संकेत एवं आरोपीसी नाला निर्माण कार्य HANUMANT HITECH INFRASTRUCTURE	0.35048 8.161/27.03.1 S	0.3022205/ 16.01.19	15.07.19	0.17600		0.17524	0.17524	Drain-600 ft Road-700 ft	work completed		work completed	कार्य पूर्ण (पूर्व में Centage की रकम एवं ही उपेक्षित कार्य)
2	नगर पंचायत बामपुर निजामा अन्तर्गत कार्य अवकाश-07 अन्तर्गत विशेषीया नगर में श्री हनुमन्त प्रसाद सिंह के मकान से रेली रोड संबंधित लेन लक पीठरीसी एवं आरोपीसी नाला का निर्माण कार्य। USHA CONSTRUCTION	0.449388 124/26.12.18	0.3866381/ 13.02.19	12.08.19	0.38664		0.29198	0.29198	Drain-600 ft Road-600 ft	Drain-600 ft Road-500 ft		Drain-600 ft Road- 500 ft	कार्यपालक पदाधिकारी, नगर पंचायत बामपुर एवं अध्यापिका, बामपुर के पत्रावा निगमनी में दिनांक-12. 01.2022 की अतिरिक्त हटाया गया है। समाप्ति तिथि 28.02. 2022
3	नगर पंचायत बामपुर निजामा अन्तर्गत कार्य सं. 35 में मुहरी रोड के मैजोरिटी जगदीश सिटी अपार्टमेंट क्षेत्र हुए अग्रिम जी के मकान से राजाराम कुमार उपखण्ड जी के मकान से शुरू जी के मकान तक पीठरीसी एवं आरोपीसी नाला निर्माण कार्य।/ KUNAL KUMAR	0.8314 & 9/28.02.19	6931516/ 13.11.19	02.06.2020	0.22123		0.18903	0.18903	Drain-800 ft Road-800 ft	Drain completed Road-675 ft		Drain completed Road- 675 ft	कार्य पूर्ण (पूर्व में Centage की रकम [केंद्र के अनुसार दिया गया है।
4	नगर परिषद बामपुर अन्तर्गत आरंभिक/प्रारंभिक लेन रोड कार्य समाप्त मोटे लेन नं. 08 में पथ एवं आरोपीसी नाला निर्माण कार्य।/USHA CONSTRUCTION	1.82467 8/07/27.09.18	1.4692975/ 07.12.19	06.12.2020	0.91234		0.91234	0.91234	Drain-2465 ft Road-2465 ft	Drain-2300 ft Road-2015 ft		Drain- 2300 ft Road- 2015 ft	कार्य पूर्ण।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expendi- ture	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
5	नगर परिसर धामपुर विशाल अन्तर्गत बाई रोड-07 को विस्तार नगर में बेली रोड से विरिन्द गाव के घर तक मध में पीपली रोड बसने एवं आसानी के लिए निर्माण कार्य।/ NAVIN KUMAR	2.33040 & 91/28.02.19	1.92774/ 02.03.2020	01.03.2021	1.16520		0.50255	0.50255	Retaining wall 853 ft/ P.C.C Road 853 ft	Only Piling work completed		Only Piling work completed	कार्य पूर्ण एवं म Centage को रजिस्ट्रार को जमा के करवाया।
6	नगर परिसर धामपुर बाई रोड-05 एवं 06 में मुख्य सड़क एनएच 30 से मल्लख संख्या 85 के बीच मध निर्माण कार्य।/ NARESH KUMAR	2.33040 91-28-02-2019	1.92774/ 02.03-2020	1/3/2021	1.92774		1.84483	1.8448	Retaining wall 853 ft / P.C.C Road-853 ft	Retaining wall पूर्ण Earth fill पूर्ण	PCC of road 500 ft	95%	एकरास्ता के बाद मध सिरे से Drawing/ Design कराकर N.T.T Patna से कराया गया जिसके कारण कार्य में विलम्ब हुआ है रिनाक -31.03.2022 तक समयबद्ध हेतु अनुरोध किया गया है।
7	नगर पंचायत मनेर अन्तर्गत बाई रोड-07 में नगर पंचायत मध से जयस सिंह के मकान तक आसानी के लिए, कवर स्लैब एवं पीपली रोड सड़क निर्माण कार्य।/ SANDEEP PATHI	1.8874/ 07/27.09.18	0.1690775/ 26.08.19	25.11.19	0.09487		0.09206	0.09206	Drain-492 ft Road-492 ft	work completed		work completed	अधियाचना समर्पित।
8	नगर पंचायत मनेर अन्तर्गत बाई रोड-15 में पैक ऑफ ड्रिपिंग से ऑफिस तक आसानी के लिए निर्माण कार्य।/ AJIT KUMAR	0.44686 & 08/27.09.19	0.378474/ 10-12.19	09.06.2020	0.22343		0.21453	0.21453	Drain-1804 ft	work completed		(work Completed)	अधियाचना समर्पित।
Patna District (Patliputra Anchal, BUIDCo)													
1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punaichak STP Patna	1.97,00000 & 91/26.02.201 9	1.65,02.202 23.07.2019	22.01.2021	Nil		Nil	Nil	Drain- 100m Road- 100m	Nil	Nil	Nil	
2	RCC drain work from Prahlaad Singh house to Surendra Narayan Singh house in Shivpur Ward no- 7 M.A. Construction	55,27,400 & 80/12.02.201 9	44,99,010 13.01.2020	12.07.2020	Nil		Nil	Nil	RCC Drain- 55m Load bearing slab- 55m	32m drain work completed		32m drain work completed	Due to existing electric pole, work is not started. For shifting E. pole letter issued to Electricity Department

107

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expendit ure	financial progress	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
3	Construction of RCC drain & PCC Road from Ravi Chowk to Dr. Bhattacharya Road in Ward no - 7 Pammi Kumari Construction Pvt. Ltd.	1,35,08,500 & 80/12.02.201 9	PA/2020-21/F2- 02 1,13,24,277 13.05.2020	12.11.2020	Nil		Nil	Nil	Drain- 610m Road- 610m	36% drain work completed	---	36% drain work completed	Due to fund unavailability, progress of work hampered.
4	Construction of RCC Drain and PCC Road work at Ward No - 6, Road no - 24, Adarsh Vihar Colony Usha Construction	74,22,700 & 50/12.02.201 9	55,70,632	10.03.2021	Nil		Nil	Nil	Drain- 442m Road- 442m	Nil	Nil	Nil	Due to fund unavailability, progress of work hampered.
List of Project Patna East													
1	पटना नगर निगम अन्तर्गत वार्ड नं-30 अन्तर्गत पुर्वी डेल्टा में श्री गोपाल झा के मकान तक एव इलाके निक पथों में पट्टा-नाम भासा एवं सी0सी0सी0 मय का निर्माण कार्य। संवेदक श्री संकर शर्मा	0.43451 UDHD Lt- 123/ 26.02.2018	0.3669285	29.07.2019	0.3669285	#####	0.1828916	0.0345100	PCC ROAD 265 M H.P DRAIN 265 M	40 % 100 %	30 %	70 % 100 %	कार्य प्रगति में।
2	पटना नगर निगम अन्तर्गत वार्ड नं-30 अन्तर्गत राजम नगर रोड नं 04 (विद प्रण सिंह पथ) में सी0सी0सी0 संवेदक श्रीमती पुनम कुमारी	0.2003100 UDHD Lt- 123/ 26.02.2018	0.1761384	08.10.2018	0.0403100	#####	0.1772371	0.04031	PCC ROAD M H.P DRAIN 1 M	100 % 100 %	रूप -	100 % 100 %	कार्य पूर्ण।
3	पटना नगर निगम वार्ड नं-06 में सदरसा गली में राउक-मड-माडा निर्माण कार्य। संवेदक- श्री अविनाश कुमार	0.2826300		0.2375849	6 लाख		0.141315	0.141315	PCC ROAD RCC DRAIN	100% 100%	रूप रूप	100% 100%	कार्य पूर्ण। second Allotment Due
4	समाह-रपालय परिसर स्थित वार्ड का सौवर्दीकरण कार्य। (असीनिक कार्य) प्रशान्त कुमार सिंह	0.76275 ud&nd Letter No.- 111/09.01.20 19	0.7070037	03.09.2020	0.3813750		0.3813750		PCC ROAD 1600 ft. H.P DRAIN 1600 ft.	75 % 100 %	रूप रूप	95 % 100 %	कार्य लगभग पूर्ण।

246

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date,	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expendit ure	financial progress	LC Sent	Main Component	Component Wise Physical Progress,			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
5	नगर परिषद मौकमा अनुमति विभागवीक रोड से राजकीय मध्य विद्यालय शिक्षाईनक में पीठरीपरीप सड़क एवं आधरीपरीप नाला निर्माण कार्य। सर्वेदक मिसरी राई राईदे	2.58943 ud&hc Letter No.- 63/27.09.201 3	2.2423135	23.07.2020	0.8423575		0.6417912	0.6417912	PCC ROAD 762 M RCC DRAIN 1250 M	100% 100%	- -	100% 100%	कार्य लगभग पूर्ण।
6	नगर परिषद मौकमा अनुमति राई गौ-01 में एच समकरीप रोड के मकान से मसदीर बनान तक यागी इकी तक पीठरीपरीप बनाई सह आधरीपरीप नाला निर्माण कार्य का अवरोध कार्य। सर्वेदक मिसरी रामात्री राई अनुमति	1.984 UDHD Lt-79/ 06.12.2017	1.3202181	10.06.2020	1.9840000		1.2298629	0.5271370	PCC ROAD 590 M RCC DRAIN 605 M	100% 100%	- -	100% 100%	कार्य पूर्ण
7	पटना चिटी बिदात फटस वाजार में डी बूम गीसका में 20'00" ग 16'0" का बहुतुरा पर रोड का निर्माण 75'0" ग 25'0" का नया रोड का निर्माण एवं अंग रोड का सीलिंग का मरम्मत, शकरी अवरोध एवं जलापूर्ति का कार्य। सर्वेदक श्री राजेश्वर सिंह	0.13837 DM Patna Letter No. 522/21.03.20 18	0.1233136	29.12.2018					SHADE 3 NO. Electrification and Water Supply -	90% रूप	रूप रूप	90% रूप	निधि के अभाव में कार्य रुक है।
8	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. Contractor: Sri Raj gopal Sharma	3.3846 230/15.02.20 17	2.9805287	12 Months	3.3846000					रूप	10 %	10 %	नगर आयुक्त पटना से जमीन की एनओसी प्राप्त हो चुका है। बाउंड्री का कार्य प्रगति पर है।
9	पटना नगर निगम अनुमति राई गौ-50 के खरीपिया स्थित बसपति नगर में सड़क एवं नाला का निर्माण कार्य। सर्वेदक श्री श्याम कुमार	0.7452 ud&hc Letter No.- 80/12.02.2019	0.8374462	6 मही	0.3731000		0.3731000		PCC ROAD RCC DRAIN	100% 100%	- -	100% 100%	कार्य पूर्ण Second Allotment Due
10	पटना नगर निगम राई गौ-70 में पटना हाट बस्ती पर से मुन्ना बाबुसाल के घर से जलकलदरशन होते हुए समाकाल के मीपेर तक सड़क एवं नाला निर्माण कार्य। सर्वेदक मिसरी लैन्ड माली	0.9114 ud&hc Letter No.- 80/12.02.201 9	0.7661216	6 मही	0.4557000				PCC ROAD RCC DRAIN	20% 30%	0% 0%	20% 35%	Second Allotment Due

405

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date,	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial progress	UC Sent	Main Component	Component Wise Physical Progress,			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
11	मटना नगर निगम वार्ड नं-53 में अशोक राज पथ से गांधीपार्क स्थित गली शेरशाह पथ बना लीव पथ सड़क एवं नाला निर्माण कार्य। संवेदक मैसर्स हनुमाना हाईटेक	0.7723 ud&nd Letter No.- 80/12.02.2019	0.6497138	8 मई	0.3861500		0.3961500		PCC ROAD RCC DRAIN	100% 100%	रुप CM	100% 100%	कार्य पूर्ण
12	मटना नगर निगम क्षेत्रान्तर्गत वार्ड नं-72 में दीदारगंज रेलवे हाल्ट के नीचे जलम जी की कोमला डिपो से मणिपाल यादव की मोड़म तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री रातोप कुमार	0.767 ud&nd Letter No.- 80/12.02.2019	0.6602116	8 मई	0.3835000		0.3276407		PCC ROAD RCC DRAIN	50% 85%	10% 10%	50% 85%	Second Allotment Due
13	मटना नगर निगम क्षेत्रान्तर्गत वार्ड नं-54 में अक्सिजन होस्पिटल बजरगपुरी से पश्चिम सिक गली पर गली विस्तारमान कोलोनी आशियासी कोलोनी मुख्य सड़क भमसेन यादव की मकान के सामने तक सड़क एवं नाला निर्माण कार्य। संवेदक मैसर्स गिरीत प्रगवी	0.27169 ud&nd Letter No.- 80/12.02.2019		8 मई	0.1358450				PCC ROAD RCC DRAIN	रुप रुप	रुप रुप	रुप रुप	अन्य निगम से कार्य पूर्ण होने के कारण शेष रुकने का कारण जरूर है।
14	मटना नगर निगम वार्ड नं-58 में अशोक राज पथ से अतुल जी के मकान होते हुए खसारी टीला राजजीव स्कूल तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री अतुल कुमार	0.24718 ud&nd Letter No.- 80/12.02.2019	0.2076100	8 मई	0.1235900		0.0917789		PCC ROAD DRAIN	100% 100%	0% 0%	100% 100%	कार्य पूर्ण Second Allotment Due
15	मटना नगर निगम वार्ड नं-59 में राम मंदिर से मानस पथ होते हुए मुन्ना अवस्थी के घर तक बोली मोड़ तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री राजीव खन्ना	0.15722 ud&nd Letter No.- 80/12.02.2019	0.1321807	8 मई	0.0786100				PCC ROAD RCC DRAIN	60% 60%	40% 40%	100% 100%	कार्य पूर्ण second Allotment Due
16	मटना नगर निगम क्षेत्रान्तर्गत वार्ड नं-61 में भरीबंदक नाला मोड़ी के घर से कमलदह पथ तक पीपीपीसी सड़क एवं नाला निर्माण कार्य। संवेदक श्री माधव खन्ना	0.49851 ud&nd Letter No.- 80/12.02.2019	0.4191854	8 मई	0.2402550		0.249255	0.1835107	PCC ROAD RCC DRAIN	90% 90%	10% 10%	100% 100%	Second Allotment Due

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expendit ure	financial progress	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
17	पटना नगर निगम बाई नो-67 में कुवा बेलदार जी के मकान से बेलदारी टोला सुगील पीपरी बीरेश से धनु मेढरा जी के मकान तक सड़क एवं नाला निर्माण कार्य। संबंधित मेसर्स निकेत आनंदी	0.37926 add&hd Letter No.- 80/12.02.2019	0.3113402	6 माह	0.1851300		0.1851294	0.1851294	PCC ROAD RCC DRAIN	100% 100%	0% 0%	100% 100%	Second Allotment Due
18	पटना नगर निगम बाई नो-67 में जैगाशिकोट नया टोला नहर बसे सेवानाल राय के घर तक सड़क एवं नाला निर्माण कार्य। संबंधित श्री विवेक शिन्हा	0.35597 add&hd Letter No.- 80/12.02.2019	0.2991079	6 माह	0.1779850		0.177985		PCC ROAD RCC DRAIN	80% 100%	0% 0%	80% 100%	Second Allotment Due
19	पटना नगर निगम बाई नो-68 में दुर्गा बरमा क्षेत्र में आनी बाहु के मकान होते हुए संजेश जी के मकान तक सड़क एवं नाला निर्माण कार्य। संबंधित मेसर्स सैन्ड माऊ	0.49946 add&hd Letter No.- 80/12.02.2019		6 माह	0.4175380	0.2482300	0.24823		PCC ROAD RCC DRAIN	90% 90%	10% 10%	100% 100%	कार्य पूर्ण Second Allotment Due
20	पटना नगर निगम बाई नो-68 में बिजली ओफिस माली मोड़ मीरपुराबाई बाग, शिवकला मन्दिर-संगार टोली एवं सार माली को जोड़नेवाली सड़क एवं नाला निर्माण कार्य। संबंधित मेसर्स निकेत आनंदी	0.44942 add&hd Letter No.- 80/12.02.2019	0.3779215	6 माह	0.2247100				PCC ROAD RCC DRAIN	0% 10%	0% 20%	0% 30%	कार्य प्रगति में
21	पटना नगर निगम बाई नो-68 में बिजुल यादव जी के मोला से खाजेकला समुदायिक भवन होते हुए शिवनारायण प्रसाद जीरसिया जी के मकान तक (पुलाब घाट) में सड़क एवं नाला निर्माण कार्य। संबंधित श्री दिनेश कुमार	0.13983 add&hd Letter No.- 80/12.02.2019	0.2017146	6 माह	0.1199150		0.1013683	0.1013683	PCC ROAD RCC DRAIN	100% 100%	0%	100% 100%	कार्य पूर्ण Second Allotment Due
22	पटना नगर निगम बाई नो-67 में सोहराम दीक्षित बाबा के गीड़ से समुहवार हस्त्याई तक सड़क एवं नाला निर्माण कार्य। संबंधित श्री प्रदीप कुमार	0.4996 add&hd Letter No.- 80/12.02.2019	0.4201634	6 माह	0.2498000		0.1478736		PCC ROAD RCC DRAIN	100% 100%	रूफ 0	100% 100%	कार्य पूर्ण

Sl.No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expendit ure	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
23	पटना नगर निगम वार्ड नं०-54 में आदिवासी कॉलोनी एवं विरकोमान कॉलोनी मुख्य सड़क से शीतला माता मंदिर धार सड़क को बाग होते हुए मुहरी सिड के मकान पाटलीग्राम अपार्टमेंट तक सड़क एवं नाला निर्माण कार्य।	0.27559 ad&hd Letter No.- 80/12.02.2019		6 माह	0.1277950				PCC ROAD RCC DRAIN				अन्य विभाग से कार्य पूर्ण होने के कारण सवि बुकजो को वापस कर दी गई है।।
24	पटना नगर निगम वार्ड नं०-58 के नेहरूक में अमिता किराना दुकान से गङ्गा मंदिर होते हुए कैदार नाम चौधरी के मकान तक सड़क एवं नाला निर्माण कार्य। संबंधित मेसर्स लैन्ड मार्क	0.46031 ad&hd Letter No.- 80/12.02.2019		6 माह	0.3878743		0.230155	0.230155	PCC ROAD RCC DRAIN	80%	20%	100%	कार्य पूर्ण Second Allotment Due
25	पटना नगर निगम वार्ड नं०-62 में बाहरी बैंगपुर पारसीखड़ा बैजू मठो की धर से आरओपीड पुल तक सड़क एवं नाला निर्माण कार्य। संबंधित श्रीमति पुनम कुमारी	0.25887 ad&hd Letter No.- 80/12.02.2019	0.2177220	6 माह	0.1294350		0.1286069	0.1286069	PCC ROAD RCC DRAIN	100%	0	100%	कार्य पूर्ण Second Allotment Due
26	पटना नगर निगम वार्ड नं०-62 में बाहरी बैंगपुर अरुण मेहरा के घर की मुनील चौधरी के घर तक वसकरिया टोला तक सड़क एवं नाला निर्माण कार्य। संबंधित श्री शिवेज सिन्हा	0.34451 ad&hd Letter No.- 80/12.02.2019	0.2897574	6 माह	0.1722550		0.1722550		PCC ROAD RCC DRAIN	60%	0%	60%	Second Allotment Due
27	पटना नगर निगम वार्ड नं०-65 के धपा गली में मनीषा धारा अजमेत के घर से जगता जोड़ा तक सड़क एवं नाला निर्माण कार्य। संबंधित मेसर्स इनुमना हाईटेक	0.49998 ad&hd Letter No.- 80/12.02.2019	0.4204577	6 माह	0.2499900		0.2499900		PCC ROAD RCC DRAIN	100%	0	100%	कार्य पूर्ण Second Allotment Due
28	पटना नगर निगम वार्ड नं०-66 में महाराजा घाट में गलिबारा जी के मकान से लेकर महाराज घाट अखाड़ा तक सड़क एवं नाला निर्माण कार्य। संबंधित श्रीमति मनीषा कुमारी	0.36768 ad&hd Letter No.- 80/12.02.2019		6 माह	0.3092540		0.18384	0.1602284	PCC ROAD RCC DRAIN	100%	0	100%	कार्य पूर्ण Second Allotment Due

47

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
29	पटना नगर निगम वार्ड नं-67 में अजोद ट्रांसपोर्ट की सड़की बना के मल्ली नगा बाग की डेव तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स विपथिका कन्साट्रक्शन	0.3044 add'l Letter No.- 80/12.02.2019		8 मई	0.2555968		0.1522	0.1522	PCC ROAD RCC DRAIN	75% 90%	75% 90%	75% 90%	कार्य प्रगति में। निधि की अभाव में कार्य रुक है।
30	पटना नगर निगम क्षेत्रांतर्गत वार्ड नं-70 में अशोक राज चम मंदिर नर्सिंग होम से मुकुंदनीमज्झा धाट किनारे तक भुवर्ध नाला एवं सड़क निर्माण कार्य। संवेदक मेसर्स जीडीडी इन्टरप्राइजेज	0.480X5 add'l Letter No.- 80/12.02.2019	0.4044186	6 मई	0.2404250		0.240425		PCC ROAD DRAIN	90% 90%	105% 100%	100% 100%	Second Allotment Due
31	पटना नगर निगम वार्ड नं-70 में मुसरी बार्मी की की मल्ली में सड़क एवं नाला निर्माण तथा बीरिंग कार्य। संवेदक श्री सदीप पाटिल	0.14205 add'l Letter No.- 80/12.02.2019	0.119417	6 मई	रशि अभाव।				PCC ROAD RCC DRAIN	- -	- -	- -	अध निधि में कार्य रुक है। कें वल्ले योजना खर्चित।
32	पटना नगर निगम वार्ड नं-74 में अशोक राज चम विमली बडी देके स्थान से शाला मल्ली (होले) तक बुटुकिया कलाहरी रोड तक सड़क एवं नाला निर्माण कार्य। (700 मीटर लम्बा एवं 12 फीट चौड़ा) संवेदक श्री भावज राज	0.4814 add'l Letter No.- 80/12.02.2019		6 मई	रशि अभाव।				PCC ROAD RCC DRAIN	75% 80%	75% -	75% 80%	प्रथम किस्ता की निधि की अभाव।
KanKarbogh Anchal Patna.													
1	वार्ड नं-30 प्रगति नगर मुख्य वीरहा कंदानाकार्मर से पार्की के बगल से इन्डियन ऑयल के मुख्य द्वार के बीचों तक आसानीपट्टी नाला एवं 100 मीटर चौड़ाई का पथ निर्माण कार्य।	50.151	45.96	6 मई	25.00	25.00	54.39%	25.00	PCC ROAD RCC DRAIN	100%	100%	100%	N/A

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expendit ure	financial progress	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	वार्ड-32 अमर्गौर रोड परिवहन पथ में भू-नाई वाला एवं पीछरीसीड पथ निर्माण कार्य।	19.816	16.65	3 माह	9.908	8.73844	52.49%	8.73844	PCC Road PCC Road	100%	90%	90%	N/A
3	वार्ड-34 कंकड़नाग बाल कौडी के बगल में पार्क निर्माण कार्य।	49.106	45.34	6 माह	45.33	39.13	86.33%	39.13	Park Construction	100%	100%	100%	N/A
4	वार्ड-40-34 बहादुरपुर हॉलीम कालोनी सेक्टर-01 में पार्क निर्माण कार्य।	20.61	18.28	6 माह	10.00	6.54	35.01	NIL	Park Construction	50%	40%	90%	N/A
5	वार्ड-40-40 बहादुरपुर हॉलीम कालोनी सेक्टर-07 में पार्क निर्माण कार्य।	30.99	27.58	6 माह	15.00	8.52	30.91	NIL	Park Construction	50%	10%	60%	N/A
List of Project Jehanabad District													
1	जहानाबाद अमर्गौर नगर संस्कार भवन / प्रशासनिक भवन निर्माण कार्य। विशाल कुमार सिंह	Letter-53 date- 15.09.2014 3.11 CR AGREEMENT DATE- 30.04.2016	3.33	29-10-2017	2.67		2.45	2.45	building work	WORK COMPLETE		complete	पत्रांक-229 दिनांक-31.05. 2021 नगर परिषद जहानाबाद को निधि आवंटन हेतु अनुदान किया गया है। आवंटन अंतिमक अवस्था है।
2	वार्ड संख्या-14 में एरोडम बनगावा रोड से राहुल रोशन के घर तक नाला एवं पीछरीसीड कार्य। कौशल किशोर	Letter-128 date- 08.03.2018 2.33 CR AGREEMENT DATE- 25.02.2019	0.288	24.06.2019	0.16		0.16	0.16	drain & p.c.c	WORK COMPLETE	complete	complete	पत्रांक-83 दिनांक-19.02. 2020 नगर परिषद जहानाबाद को निधि आवंटन हेतु अनुदान किया गया है। आवंटन अंतिमक अवस्था है।
3	वार्ड संख्या-13 खलकीबक में समुदा नदी पर घाट निर्माण कार्य। कुमार राजीव रंजन	Letter-07 date- 27.09.2018 0.19 CR AGREEMENT DATE- 01.06.2019	0.164	30-09-2019	NIL		NIL	NIL	CONST. OF GHAT				मुखा अभियान, 2018-19 आंचलिक एवं परी नगर विकास एवं आवास विभाग योजना के अंतर्गत-378 दिनांक-25.11. 2021 के अंतिम में इस प्रकल्प का पत्रांक-401 दिनांक-22.11.2021 द्वारा योजना इलाहाबाद हेतु नगरपालिका मुख्यालय को अनुदान/पत्रांकित प्रतिकूल हेतु निर्देश दिया गया है।
4	वार्ड 40-28 में अमर्गौर रोड अंतिम होने की वजह से कुमार के घर से परिवहन सुविधा से इजेश कुमार के घर तक पीछरीसीड कार्य एवं पूर्व निर्मित नाला की मरम्मत एवं इकठ्ठा निर्माण सुपेन्द्र कुमार भारती	Letter-07 date- 27.09.2018 0.08 CR AGREEMENT DATE- 26.02.2020	0.074	25.04.2020	0.743		0.04	NIL	drain & p.c.c	WORK COMPLETE		COMPLETE	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expendit ure	financial progress	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
5	बाई नो-29 में अदीबत श्री इलेन कुमार ग्राम डेडी के घर से मुख्य रो पीछरीछरीछ कार्य सहित नाला डकन सहित निर्माण कार्य नाला का जल निकासी श्री अरुण मार्मा ग्राम डेडवडवा के घर के पास पूर्व से निर्मित नाला की ओर है। मनीष कुमार	Letter-07 date- 27.09.2018 0.10 CR AGREEM DATE- 26.02.2020	0.092	25.04.2020	0.092		0.092	0.05	drain & p.c.c	COMPLETE		complete	
6	बाई नो-29 में बलराम पंडित के मकान से दकनछरी के मुख्य रो से पूर्व मार्मा के घर पीछरीछरीछ कार्य, नाला एवं डकन निर्माण सहित अदीबत अरुण	Letter-06 date- 09.01.2019 0.16 CR AGREEM DATE- 26.02.2020	0.156	25.04.2020	0.156		0.09	0.09	drain & p.c.c	WORK COMPLETE		COMPLE TE	
7	बाई नो-20 में विनय के मकान से अरुण मार्मा के मकान होते हुए दकन नाला नाला नाला एवं पीछरीछरीछ निर्माण कार्य	Letter-06 date- 09.01.2019 0.54 CR AGREEM DATE- 23.08.2021	0.377	22.02.2021	0.27	NIL	NIL		drain & p.c.c	WORK IN Progress			सर्वेक्षण के कार्य समाप्त पूर्व करने हेतु पत्रांक-337 दिनांक-24.09.2021 एवं पत्रांक-412 दिनांक-11.12. 2021 द्वारा निर्देश दिया गया है।
8	बाई नो-27 में घटना गया रोड से सतीष कुमार के रकून ग्राम नाला एवं पीछरीछरीछ पत्र नाला एवं डकन निर्माण कार्य।	Letter-06 date- 09.01.2019 0.34 CR AGREEM DATE- 15.01.2021	0.239	14.05.2021	0.17	0.17		NIL	drain & p.c.c	COMPLETE		COMPLE TE	पत्रांक-330 दिनांक-27. 09.21 नगर परिषद जलानाबाद को निर्दि आवदन हेतु अनुमति किया गया है। आवदन अभीष्टक अप्रार है।

List of Project Buxar District

1	बखार नगर परिषद स्थित मुनीम नौक से अदीबत होते हुए काली घाट तक डकन एवं नाला निर्माण। मनीष कुमार सिंह	0.1789700 DM, Buxar LTOS- 0250 DT 09.02.2016	0.1600702 19.04.2018	18.07.2018	0.0894850		0.0894850	0.0894850	ROAD NALA			Work Completed	
2	बखार नगर परिषद स्थित नैन रोड से सजिद हाउस तक डकन एवं पीछरीछरीछ की अदीबत। अरुण कुमार राय	0.4932350 DM, Buxar LTOS- 0006 DT 10.03.2016	0.4307539 09.10.2016	04.01.2017	0.2420625		0.2420625	0.2420625	FOOTPATH			Work Completed	रोड सजिद जिला से अदीबत
3	समाहरनालय परिसर स्थित पार्क का वीदीकरण कार्य। (अदीबत कार्य) प्रसाद कुमार सिंह	0.4213800 AA-0.4213800 DM, Buxar LTOS-1785 DT	0.3853756 02.09.2015	01.12.2015	0.2106900		0.2106900	0.2106900	PARK			Work Completed	रोड सजिद जिला से अदीबत

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expendit ure	financial progress	UC Sent	Main Component	Component Wise Physical Progress,			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
4	बक्सर नगर परिषद अन्तर्गत समाहर्षणालय स्थित पार्क का सीवरीकरण कार्य (रखवनी जलापूर्ति एवं विद्युतीय कार्य) मनीज कुमार	0.12473 DM, Buxar LTOS-1783 DT 14.07.2018	0.1039403 02.05.2015	01.12.2015	0.0599947		0.0599947	0.0599947	PARK			Work Completed	रोड राशि जिला से अग्रान्त
5	बक्सर नगर परिषद स्थित जिला मैदान के पश्चिम-उत्तर कोने से पश्चिम-पश्चिम कोने तक पार्क निर्माण एवं सीवरी की जवबदा मनीज कुमार राय	0.4804200 DM, Buxar LTOS-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705		0.240705	0.240705	PARK			Work Completed	रोड राशि जिला से अग्रान्त
6	बक्सर नगर परिषद स्थित नगर सिव् पार्क निर्माण का सीवरीकरण मनीज कुमार राय	0.3183200 DM, Buxar LTOS-1428 DT 27.12.2017	0.0716112 05.06.2018	04.09.2018	0.15916		0.15916	0.15916	PARK			Work Completed	रोड राशि जिला से अग्रान्त
7	राज्य योजना अन्तर्गत नगर परिषद बुनई के प्रशासनिक भवन का निर्माण कार्य संवेदक - अचलदेव सिंह	2.82455	2.3161731 30.12.2015 0.3166416 16.06.21	29.6.2017 15.09.21	3.11		2.3664648	2.05933	Building with PHE, Electrification.			Building Completed	कार्य पूर्ण सीमांत की प्रक्रिया में

List of Project Gaya District

1	नामपुर बस स्टैंड का निर्माण Name of the Contractor- M/s Jai Mata DI Road Construction Pvt.Ltd	Amount- 10.48 Letter no- 2692 Dated- 30.05.2019 Agreement Date- 31.05.2019	Amount-5.44 15.06.2015 Revised 9.86						(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (Internal & external) (vi) PHE Work (Internal & external)	बाहरी दिवार में प्लास्टर कार्य एवं दियार में गेनईट लगाने का कार्य प्रगति पर एवं बाउंड्री शीट का पूर्ण	Wall में गेनईट Ties एवं फ्लोर पर Floor Tiles का कार्य प्रगति पर	मुड्य भवन का भूतल एवं प्रथम तल के छत दलई कार्य पूर्ण, भूतल का आंतरिक प्लास्टर कार्य पूर्ण, ग्राम भवन	Hand over/ Inauguration पराम पर राखता है।
				31.08.2020			10.43	10.48					

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date,	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expendi- ture	financial progress	GC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	मगर निगम, गढ़ा क्षेत्राधिकार क्षेत्री लावाह के उन्नयन एवं सौधरीकरण कार्य। Name of the Contractor-Shree Alok Kumar	Amount- 2.54 Letter no-54, Dated- 05.09.2018 Agreement Date- 27.07.2019	Amount - 1.7926	26.01.2021	1.27		0.4915760	NIL	(i) Boundary Repair of Pond (ii) Pathway (iii) Guard Room & Ticket Counter (iv) Gazebo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundary wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	पाथवे में रैलिंग का कार्य प्रगति पर ।	लावाह के खिन्नारे रेलिंग का कार्य एवं पाथवे का कार्य प्रगति पर ।	Guard room up to Roof cast with plaster, Cafeteria & Toilet Block. Desilting work done. Soun- dru Wall & Stair work completed.	सौधरीकरण कार्य किया जा रुका है बीच कार्य 15 मार्च 2022 तक पूर्ण कर दिया जायगा।
3	जगदीश कॉलेज के सामने दुल्हा साहीब मण्डर (खलीमनगर) रोड हुए लावाह समर्प (मधुरत) रोड हुए अदामी ओडी तक पैठरीपरीय पथ का निर्माण। Name of the Contractor-Shree Fakre Alam Khan	Amount- 0.28886 Letter no. 123 Dated- 26.02.2018 Agreement date- 31.07.2019	Amount - 0.2463	30.01.2020	0.14493		0.14493	0.14493	(i) Construction of Drain (ii) Construction of Road	---	---	---	
4	मधु राय, रोडानेहर शिवाजी के घर से मरेशा सिंह खोदीपुर के घर तक पैठरीपरीय पथ एवं ड्रवलेन सहित नाली का निर्माण। Contractor-Shree Kundan Kumar Singh	Amount- 0.29127 Letter No-124 Dated- 26.02.2018 Agreement Date- 06.08.2019	Amount - 0.2479	05.02.2020	0.145635		0.145635	0.145635	(i) Construction of Drain (ii) Construction of Road	---	---	---	Completed.
5	ममा-खिजूरसराय मुख पथ से राणा छोरी हुए जगजपुर मुख पथ तक पथ एवं नाली का पैठरीपरीय कार्य। Name of the Contractor-Shree Vaibhav Chandra Singh	Amount-0.261 Letter no-88, dated-20-11- 2018, Date of Agreement 18.10.2019	Amount - 0.2174	17.04.2020	0.1305		0.1305	0.1305	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain - 340'0 Feet with cover (ii) Construction of Road up to brick soling- 442 Feet (iii) PCC Work 200 Feet.	NIL	(i) Constructio n of Drain - 500 Feet with cover (ii) PCC Work 500 Feet.	Completed.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expendit ure	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
6	आमपुर डोली पोखर से मंदिर से कोली पोखर तक पौखरीकरी का एक आ निर्माण एक तुल्य कार्य। Name of the Contractor- Shree Fakir Alam Khan	Amount- 0.3158 Letter no-88, dated-20-11- 2018, Date of Agreement 18.10.2019	Amount - 0.2631	18.04.2020	0.1579		0.1579	0.1579	(i) Construction of Drain (ii) Construction of Road				Due to local hindrance work is stopped. Show cause is issued.
7	आमपुर कोली पोखर से स्वयं नगर होले हुए आमपुर देवी स्थान तक एक नव निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	Amount- 0.4508 Letter no-88, dated-20-11- 2018, Date of Agreement 12.10.2019	Amount - 0.3757 Date-12.10.2019	11.04.2020	0.2254		0.2254	0.2254	(i) Construction of Drain	(i) Construction of Drain- 1050 feet	NIL	(i) Constructio n of Drain- 1150 feet	Fund की कमी में कार्य बंद है और शीघ्र धिया की जाएगा कार्य बंद है।
8	समा-नगर मेन रोड से मुकुन्दरील गौड से कठिराम तक एक नव निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	Amount- 0.3354 Letter no-88, dated-20-11- 2018, Date of Ag. 18.10.2019	Amount - 0.2792	18.04.2020	0.1677		0.1677	0.1677	(i) Construction of Drain				
9	बाई रोड-50 अंशित नगर से पौखरीकरी का एक नव निर्माण। Name of the Contractor-Shree Ambuj Sharma	Amount- 0.8898 Letter no-40, dated-20-11- 2018 Date of Agreement 18.10.2019	Amount - 0.7412	18.10.2020	0.44895		0.44895	0.44895	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 1985 feet	NIL	(i) Constructio n of Drain Cover - 677 feet (ii) Constructio n of Drain - 1700 feet (iii) Constructio n of Road - 1985 feet	Fund की कमी में कार्य बंद है और शीघ्र धिया की जाएगा कार्य बंद है।

Ar

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expendit ure	financial progress	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
List of Project Aurangabad District.													
1	Construction of park at: modi tola, ara dist.- bhojpur Sri. Prashant kumar singh	0.812 Letter no.- 03/ Amrut-03- 15/2016 323, Date- 09/02/2017 (UDHD)	0.357 01/10/2017	4 month (01/02/2018)			0.197		1. Earthwork 2. Boundary Work 3. Pathway 4. Toilet 5. Parking area 6. Guard Room	1. Earthwork- Complete 2. Boundary Work-Near to complete 3. Pathway- Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress		1. Earthwork- Complete 2. Boundary Work-Near to complete 3. Pathway- Work in Progress 4. Toilet- Work in Progress 5. Parking area-Work in Progress 6. Guard room- Work in Progress	
2	Upgradation and beautification of veer kunwar singh park at ramna maiden dist.- bhojpur Sri. Prashant kumar singh	0.7492 Letter no.- 03/ Amrut-03- 15/2016 323, Date- 09/02/2017 (UDHD)	0.281 01/10/2017	4 month (01/02/2018)			0.164		1. Construction of stairs- Near to complete 2. construction of Pargola- Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture- Work in progress	1. Construction of stairs- Near to complete 2. construction of Pargola- Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture- Work in progress		1. Constructio n of stairs- Near to complete 2. constructio n of Pargola- Near to complete 3. Constructio n of Parking Area- complete 4. Maintenan ce of boundary and gate- Not Started 5. Landscape and Horticul e-Work in pregress	land dispute and water logging problem

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expendit ure	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
List of Project Nalanda District.													
1	वार्ड नं-23 मे रामचन्द्रपुर डिजिट प्रसाध के घर से दक्षिण मनोज अडा होते हुए कुमाल के घर से दक्षिण तक एव शक्ति जी के घर होते हुए मेन रोड तक आवस्यीक नाला निर्माण कार्य।	68.810	Rs. 61.194 lakh/ F2-02/2019-20 dt. 20.03.2020	19.09.2020	34.405		33.883	33.383	Drain = 636 m Road = 583 m	Drain = 519m Road = 559 m	Drain = 00m Road = 00 m	Drain = 519 m Road = 559m	
2	वार्ड नं-01 मे मुहल्ला देवी सराय मे एनएच0 31 से सटे पश्चिम श्रृण मिटी के घर से दक्षिण देवी सराय रोड तक पीछेपीछे एव आवस्यीक नाला निर्माण। (श्री अक्वैस प्रसाद)	45.530	Rs. 40.224 lakh/ F2-01/2019-20 dt. 20.03.2020	19.07.2020	22.765		22.765	22.765	Drain-1 = 213 m Drain-2 = 40 m Total - 253 m Road = 269 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 m	Drain1 = 0 m Drain2 = 0.00 Total - 0.00	Drain1 = 175 m Drain2 = 105 m Total - 280.00	गिरि की कमी।
3	वार्ड नं-42 संतोष जी के नवनिर्मित घर से कैलाश जी के दुकान होते हुए प्रो विठ मेहर पर तक एव विलास जी के खेत से मंगीरस जी के घर होकर कारगिल बस स्टैंड तक पथ एव गैरस ड्रेनेज निर्माण कार्य।	75.960	Rs. 68.826 lakh/ F2-03/2019-20 20.03.2020	19.09.2020	37.980		34.891	37.891	Road = 803 m Culvert = 10 nos, Length = 48 m	Road - 583.38 m Culvert - 9 No.	Road - 00 m Culvert - 00	Road = 583.38 m Culvert - 9 No. work completed	गिरि की कमी।
List of Project Nawada District.													
4	समर पश्चिम, नवादा सेवाभारत नवादा बस स्टैंड का निर्माण	अनुसंधित प्रशासनिक स्वीकृति-7.27 करोड, आयाम-463, दिनांक-03.02. 2020 राशि-4.00 करोड पत्रांक-78, दिनांक-19.11.14	आनुपूरक एकतरिफ राशि-6801486 राशि-2.98 करोड दिनांक-15.06.15	28.08.2020	5.33		6.31	6.31	Construction of Bus Terminal	Bus terminal- 100% Drive way-100% Tube well-100% PHE work-100 % Docking way- COMPLETED Car parking completed. Boundary wall- completed Delux toilet- work in progress	Docking ways- completed Delux Toilet- Work in progress Car parking- Completed Land scaping- work in progress	Bus terminal- 100 % Tube well- 100% Boundary wall-90% Docking way- completed Hh mass Ught Installation work completed	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expendit ure	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	2017-16	नगर पंचायत हिन्दुआ अन्तर्गत पीछू हालाब के घासी तरफ मुदमाथ एवं लोहा एगिल, माली सहित सौन्दर्योपेयन कार्य	110-154 Lr.No- 101, Date-28-02- 2018	10.434.110	5,958,200	56,74476	2.83724	03.07.2019	पूर्ण	Completed 100 %			
9	17-18	नगर पंचायत, धारिसलीगज के प्रशासनिक भवन का निर्माण कार्य	154-15 Lr.No-131 Date-	115.77648	45	44.9996	0	29.05.2019	अपूर्ण	Building construction work Completed, plaster, Boors, Windows & Finishing work In Progress			
List of Project Banka District.													
1	नगर परिषद् बाका अन्तर्गत वार्ड सं०-01 में प्राथमिक विद्यालय, पथरा से काली स्थान तक पी०सी०सी० सड़क निर्माण कार्य। सदस्य-श्री आनन्द कुमार	0.8939584 07/27-09-2018	18-08-2020 and 0.7626408	17-02-2020	0.4469792 (in Cr.)		0.2180149		पी०सी०सी० पथ निर्माण कार्य।	पथ के कलैक में ब्रिक वर्क कार्य पूर्ण एवं 450 फीट में पी०सी०सी० कार्य पूर्ण। शेष कार्य प्रगति पर।	250 फीट में पी०सी० सी० कार्य पूर्ण। शेष कार्य प्रगति पर ।	पथ के कलैक में ब्रिक वर्क कार्य पूर्ण एवं 650 फीट में पी० सी० कार्य पूर्ण। शेष कार्य प्रगति पर।	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expendi- ture	financial progress	LC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	नगर परिषद् धांल। अन्तर्गत वार्ड नं०-०९ अन्तर्गत नाला एवं सड़क कमल किराण सिरहा के घर से अन्तर्गत पुल के आगे तक आर०सी०सी० नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री सुरेन्द्र कुमार राजक	0.1412 07/27-09-2018	22.05.2020 and 0.09876	21.09.2020	0.0706 Cr.		0.0559656	रुट। 100%	पी०सी०सी० मध्य एवं आर०सी०सी० नाला निर्माण कार्य।	80 मीटर नाला निर्माण कार्य पूर्ण। शेष प्रगति पर। पी०सी०सी० मध्य निर्माण कार्य पूर्ण।	पी०सी०सी० 0 मध्य एवं नाला निर्माण कार्य।	कार्य पूर्ण।	
3	नगर परिषद् बांका अन्तर्गत वार्ड नं०-11 सरकारी बस स्टैण्ड के पीछे प्रताप यादव के घर से बांका कमानाचर के घर तक एवं प्रदीप यादव के घर से बबलू सिंह के घर तक आर०सी०सी० नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री निहाल राजक	0.1462 07/27-09-2018	12.05.2020 and 0.13158	11.09.2020	0.0731 Cr		0.0450496 Cr		पी०सी०सी० मध्य एवं आर०सी०सी० नाला निर्माण कार्य।	साइडवाल 50 मीटर, आर०सी० सी० नाला 50 मीटर एवं पी० सी०सी० मध्य 50 मीटर पूर्ण। शेष कार्य प्रगति पर है।	नाला निर्माण कार्य प्रगति पर। नाला एवं पी०सी०सी० मध्य निर्माण कार्य।	कार्य पूर्ण।	
List of Project Bhagalpur District.													
4	सुलतानगंज नगर परिषद् अन्तर्गत कृष्णानन्द उच्च विद्यालय मैदान स्थित स्टेडियम का दीर्घाकार नाला एवं दक्षिण अन्तर्दीवारी निर्माण कार्य। संवेदक-श्री राजीव राजक	0.69139 30/03/03,16							बहारदीवारी, नाला एवं कुटपाथ का निर्माण कार्य				उप विकास आयुक्त को निधि आवंटन हेतु अनुरोध किया गया है।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expendit ure	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
1	2	3	4	5	6	7	8	9	10	UP to Previous month	During the month	Total Progress	14
2	नवगछिया नगर पंचायत अन्तर्गत बाई रोड-08 में सोलेब पडित के घर से बलिदानी दुर्गा स्थान तक पीसीसी0 पथ निर्माण कार्य। संवेदक-श्री सुमन कुमार	0.24852 66/09.01.02019	date-28.07.2020 Rs-0.2307987	19.02.2021					पीसीसी0 पथ निर्माण कार्य।	सोलिंग एवं पी सीसी कार्य प्रगति में।	सोलिंग कार्य पूर्ण पीसीसी कार्य प्रगति पर।	सोलिंग कार्य पूर्ण पीसीसी कार्य प्रगति पर।	निधि की कमी।
3	नवगछिया नगर पंचायत अन्तर्गत बाई रोड-11 में प्रकाश यादव के घर से सुरेश शर्मा के घर तक एच राजेन्द्र सिंह के घर से धुरी साह के घर तक पीसीसी0 पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.02019	date-28.07.2020 Rs-0.2480887	19.02.2021					पीसीसी0 पथ निर्माण कार्य।	मिट्टी भराई कार्य पूर्ण।	सोलिंग कार्य प्रगति पर।	सोलिंग कार्य प्रगति पर।	
4	नवगछिया नगर पंचायत अन्तर्गत बाई रोड-17 में मन्नु चौधरी के घर से पंकज राजक के घर होते हुए प्रदुमन चौधरी के घर तक पीसीसी0 पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.02019	date-28.07.2020 Rs-0.2469256	19.02.2021					पीसीसी0 पथ निर्माण कार्य।	220 मीटर मैं पीसीसी कार्य पूर्ण सोल प्रगति में।	पीसीसी 0 कार्य पूर्ण।	पीसीसी 0 कार्य पूर्ण।	

List of Project Lakhisarai District.

1	नगर परिषद लखीसराय अन्तर्गत बाई रोड-06 में मीरा देवी से अनुप साह बटौरन मंडल से विष्णुदेव यादव तक पीसीसी0 पथ एच नाली निर्माण कार्य।	0.1547 Ref no.161 Date:27.09.2019	0.1474 Date: 16.08.2019	15.02.2020	0.10000	0	0.00		(i) P.C.C Road (Length- 300m) (ii) Drain work (Length=350m)	Drain work completed.		Work Completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना के लिए कुल (16,10,476) रुपये संग्रहित कर खर्च कर रहे हैं।
2	नगर परिषद लखीसराय अन्तर्गत बाई रोड-06 में फकीरा संगत से चौध मगत एच रामजी साह से सरसम मंडल तक पीसीसी0 पथ एच नाली निर्माण कार्य।	0.2075 Ref no.161 Date: 27.09.2019	0.1974 Date: 16.08.2019	15.02.2020	0.100000	0	0.00		(ii) P.C.C Road (iii) Drain work	Drain work completed.		80% Work Completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना के लिए कुल (16,10,476) रुपये संग्रहित कर खर्च कर रहे हैं।
3	लखीसराय नगर परिषद के अन्तर्गत बाई रोड-06 में पदार्थ साह से लेखर जवाहर मंडल तक पीसीसी0 नाली निर्माण कार्य।	0.2084 Ref no.161 Date: 27.09.2019	0.1983 Date: 16.08.2019	15.02.2020	0.1042	0.1042	0.00		(i) Drain work with Cover	Drain work completed.		Work Completed	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date,	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expendit ure	financial progress	CC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
4	नगर परिषद् लखीतराय की प्रशासनिक भवन का निर्माण कार्य।	311.29 Letter No.- Date - T.S. Rs. 285.214 Letter No.- Date -	2.1956 date 26.06.18	25.12.2019	2.2914		6.3819579	0	Building work		Foundation work completed.	Work in progress.	कार्य प्रगति में
5	बड़हिया नगर पंचायत की बड़हिया सिमंत से जगदम्बा स्थान होते हुए की मुख्य मार्ग तक आवा सीध सीध नाला एवं स्लेब का निर्माण कार्य।	0.4827 Ref no. 64 Date: 27.09.2018	0.4131 Date 14.10.2019	13.04.2020			0	0.00	(i) P.C.C Road (ii) Drain work- 316m	200 m Drain and Slab work completed.		60 % Work Completed	
6	वार्ड नं. 01 में एमड एमड 80 जगदम्बा मील गौड़ से माया कोयल बाढ़ के फुलवाडी होते हुए सागर अमीन के स्थान तक आवासीय सीध नाला एवं स्लेब का निर्माण कार्य।	0.9180 Ref No. 64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020			0	0.00	(i) P.C.C Road (ii) Drain work- 488m	Drain work completed.		50 % Work Completed	
7	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीधसम सिध के घर होते हुए नागदही स्थान तक आवासीय सीध नाला निर्माण कार्य।	0.5420 Ref No. 64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020			0	0.00	(ii) Drain work with Cover-753m	200 m Drain work completed.		80 % Work Completed	
8	नगर पंचायत बड़हिया में बागपारा गौड़ नगर पंचायत बड़हिया कार्यालय के निकट बागा होते हुए सरीसर सिध के घर होते हुए दुग्धपुर दुग्धस्थान होते हुए मुहरबक पुल तक नाला निर्माण कार्य।	0.8645 Ref No. 64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020			0	0.00	(ii) Drain work with Cover -1048m	कार्य प्रगति में		40 % Work Completed	
9	पंचमहाला से नौए-नौए-नौ कोलेज तक बागपारा सड़क का निर्माण कार्य।	0.2786 Ref No. 07 Date 27.09.2018	2.5426 Date 19.11.2019	13.08.2020			0	0.00	(i) Earth work (ii) G.S.B (iii) P.C.C Road	(i) Earth work completed.		20 % Work Completed	
10	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199 Ref no. 07 Date 27.09.2018	0.7801 Date 18.08.2020	5/17/2021			0	0.00	(i) Civil work & Land Scapes. (ii) Earth Filling (iii) Counter Room	निर्माणाधीन कार्य प्रगति में			
List of Project Sheikhpura District.													
1	नगर परिषद् शेखपुरा अन्तर्गत रथमा सरीसर पार्क परिसर में मुख्य मार्ग का निर्माण कार्य एवं पार्क का सौन्दर्यीकरण कार्य।	219.14673 Cr Letter no. 07 Date: 27.09.18	1.6974 Date 19.09.2020	28.11.2021	0.548		0.548	0.548	(i) Hume Pipe Drainage work (ii) Renovation of Park (iii) Parking & Paver Block siding work.			20%	

Am

050

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expendit ure	financial progress	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	नगर पालिका बरौली अनगरीत एगरेमन्ट-82में नीर की पूरव छोले हुए बरौली कोलापुरा रोड हाक फल निर्माण कार्य।	112.77500 Cr Letter no - 07 dt. 27.09.18	0.9476 Date 27.05.2020	26.11.2020	0.563875		0.563875		1) GSB 2) WMM, 3) BM & 4) SDBC	Earth Work completed	GSB & WMM work completed	50%	
List of Project Munger District.													
1	नगर निगम मुंगेर कोलापुरा हाक हाक फल का सौकर्यकरण कार्य।	7.52	6.15	05.03.2019	3.68 Date 17.08.2019		3.68	Yes	i) Boundary wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place	1. Raised lawn work completed 2. Raised lawn work 70 % is completed 3. Stop portion of pond work completed 4. Earth filling work is almost done 5. 6 Nos of pergola is completed rest 4 nos in progress	Rest Ghat(1 No.) completed 2- Raised lawn work 90 % is completed 3. Stop portion of pond work is completed 4. Earth filling work is almost done 5. Pergola work is completed 6. 2 nos cover sitting place completed 7. Pathway work 250 mts completed	Civil work 95% Completed	
2	नगर पालिका बरौली खडगपुर सभमवना घाट के रोड नाम पर सीढ़ी घाट का निर्माण कार्य।	0.3927	0.3348 Date 06.06.2018	05.03.2019	0.3927 Date 10.12.2019		31.39	No	Ghat Work	100%	0%	100%	
3	नगर पालिका बरौली खडगपुर के मधुबन न्हाव के निकट खाला में सीढ़ी घाट का निर्माण कार्य।	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019		0.1783	No	Ghat Work	75%		75%	work in Progress

Compiled as reported by respective Executive Engineers.

Assistant Engineer

TS to CE (South) Infra

Chief Engineer (South) Infra

Bihar Urban Infrastructure Development Corporation Ltd., Patna.

Infrastructure & Transport (North Bihar)

Month-February 2022

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Begusarai + Khagaria District

फरवरी - 2022

Sl No.	Name of Work	AAIES With Ref. & Date, (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress,			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	राज्य योजनाओं अन्तर्गत बखरी में बखरी राईल नील से चन्द्रमागा नदी तक आर0सी0सी0 नाला निर्माण कार्य।	0.8528321	0.8575489	20/12/2021	-	-	-	RCC Drain	25%	5%	30%	कार्य प्रगति पर है।
2	बैहट नगर परिषद वार्ड सं0-18 में बड़ी दुर्गा मंदिर के सामने सौन्दर्यीकरण का कार्य।	0.46435 (NMNVY)	0.41792	16/11/2018	0.25075	-	-	Boundary Wall, Paver Block	25%	-	25%	स्थानिय विधायक द्वारा आर्थिक विवाद सुलझाने के पश्चात कार्य प्रारंभ किया गया, अब पुनः वाधित है।
3	नगर पंचायत बखरी देगुलराय अन्तर्गत नगर सरकार भवन का निर्माण।	1.6956	-	-	-	-	-	Building, Boundary Wall, Paver Block	-	-	-	सर्वेदक से एकराशन कर लिया गया है। कार्य प्रारंभ हो चुका है।

RF

[Signature]

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

28

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Begusarai District

फरवरी 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	गार्ड सड़क-अ में प्रमिला चौक से देवीनाथ मंदिर तक बना ताका एवं पीसीसी निर्माण कार्य	80.247 (राज्य योजना)	53,65,093	03.02.2020	30,12,35	20,27,352	**	PCC Drain	200m Drain	PCC & Drain कार्य प्रगति पर।	माला निर्माण कार्य पूर्ण। पीसीसी कार्य प्रगति पर।	
2	उत्ताव चौक से विफार्मरी सड़क तक पीसीसी निर्माण कार्य।	80.247 (राज्य योजना)									C/S अनुमोदन हेतु बुडको पटना में समर्पित।	
3	हैनस रामपुर मुख्य सड़क से ललित नगर के जमी गलियों में सड़क निर्माण कार्य।	80.247 (राज्य योजना)									C/S अनुमोदन हेतु आवीक्षण अभियंता, बुडको, मुंगेर प्रमंडल में समर्पित।	
4	कन्नट अशोक भवन का निर्माण कार्य।	126.108 (राज्य योजना)	126,04,768 09.08.2019	07.07.2020	No	**	**	Building	**	**	**	स्थल उपलब्ध, अनापति प्रमाण-पत्र प्रक्रियाधीन।
5	पीसीसी कॉलेज के फेड पीसीसी सड़क एवं गलियाँ निर्माण कार्य।	306.827 (राज्य योजना)	287,53,97 01.05.2020	10.04.2021	76,706	76,706	76,706	Drain & PCC	700 मीटर पीसीसी कार्य पूर्ण। एवं के पीसीसी कार्य क्रिया प्रारम्भ।	600 मीटर पीसीसी कार्य पूर्ण।	1000 मीटर पीसीसी कार्य पूर्ण। पथ में पीसीसी कार्य प्रगति पर है।	सीवर पाईपलाइन का कार्य होने के कारण पथ निर्माण कार्य बाधित हो रहा है।

Chief Engineer,

Infrastructure & Transport
North Bihar, Buidco, Patna

38


Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Supaul District

फरवरी 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress,			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul) (Shiv Shakti Construction Purnea.)	5,2654 46/19.09.14	4,4186 07.05.16 3 SBD/2016-17	30.06.2017	3.0450	2,6596	2,6596	..	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Door & window - 80% done overall - 87 %	Truss work in progress, Wall Plastering work over all - 10%	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Plaster work- 100% done, Door & window - 80% done overall - 91%	Variation and revised Estimate submitted to CE PDM Cell BUIDCO and meeting on this is on 17.01.2022

df


 Chief Engineer,
 Infrastructure & Transport
 North Bihar, Buidco, Patna

188

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Madhepura District

फरवरी- 2022

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	नगर परिषद, नधेपुरा क्षेत्रांतर्गत सम्राट अशोक भवन निर्माण कार्य। संवदेक - नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065	31.03.2020	0.1000	0.1000	0.1000	E/W Beam Column B/W, Stair, CP, Door, Window & Painting work	Shuttering of slab and beam at roof level		Foundation to roof level Structure	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCo Lt. No. 92, Date - 28.07.2020 & Lt. No. 15, Date - 31.01.2021

RF

25/3/2022

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

486

Small Urban Infrastructure Development Corporation Ltd.
List of Project District - West Champaran , Bettiah

फरवरी- 2022

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	AS per agreement Date of Completion	Fund Received (Rs. in Cr.)	Total Expenditure (Rs. in Cr.)	UC Sent (Rs. in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Ghaz near Maharaja Harendra Kishore Children Park & Beautification of Park Contractor-Chandrabhika Devi	AA-04277, Dated-25.11.14 & EC-04277	0.303828	18-12-2016	0.21385	0.21385	Fund was being made available to this office (DUDA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD. Rest fund is available with DM Bettiah. This office has requested vide letter no-113, dated-23.03.2020 to DM Bettiah for releasing fund for completion of pending schemes	Boundary wall, Pathway, Jhala, Light, Dustbin, Gabebo, sitting bench etc	Boundary wall, Sitting Bench, Pathway and Gabebo	No work	Boundary wall, Pathway and Gabebo	Fund issue This office has requested to Dy Collector (Dev) with a copy to DDC & DM vide numerous letters for releasing fund. The last letter was sent vide this office letter no 53 dated 23.02.21 for releasing fund in order to complete the works, But fund is yet to be released by District Administration.
2	Construction of Administrative building of Nagar Parishad, Sagaha. Contractor- Rajeev Ranjan	AA-09252 Dated: 13.11.13 & EC-09.11.94	2.5137547	29.12.16	1.5082528	1.5082528		Construction of Building	Civil work completed except roof treatment	No work	Civil work completed except roof treatment	
3	Electrification and water supply & sanitary work in Administrative building Sagaha. Contractor- Rajeev Ranjan	AA-09252 Dated: 13.11.13 & EC-09.11.94	0.2024633	17.12.18	0	0		PHE & Electrification work	85% work completed	No work	85% work completed	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-16956 Dated: 8.11.13 & EC-1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	

Rf

5/31/2022

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

5/31


List of Project Chapra District

फरवरी- 22

Rs. In Lacs

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. In Lac.)	Agreement Value (Rs. In Lac.)	AS per agreement Date of Completion	Fund Received (Rs. In Lac.)	Total Expenditure (Rs. In Lac.)	UC Sent (Rs. In Lac.)	Main Component	Component Wise Physical Progress,			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-30590, dated-18.12.2013 Amount 169.56	131.07859 22.02.2016	15 Months	61.40	61.40	61.40	Building- 2nd story completed. RCC work- Completed Plaster Completed Wood work - Completed Flooring - Completed. Tiles- Progress. Electric & PHED work-Progress. Fund recommmed by BUIDCo to NP			Floor Tiles work in progress.	शेष आवंटन की प्रतीक्षा में।
2	Construction of PCC road and RCC Draing from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar nigam, chhapara	Letter no-79, dated-06-12-17 Amount 298.66	242.99813 06.03.2020	15 Month	10.000	10.000	10.000				130 m RCC Nala Completed	कार्य प्रगति में। (शेष आवंटन की प्रतीक्षा में)

AR


Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

286


List of Project Saharsa District

फरवरी- 2022

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress,			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
Saharsa Bus Stand Project												
1	M/S Shri Behram Singh Vill+Post- Panchgachhiya, Saharsa	4.00 & Letter No. 2336, dated 06.08.2014	3,3003 & 10,06,2015	12 Months from Date of starting	1.52	1.52	1.52	Bus Terminus (civil work)	completed	Nil	Completed	1. For arrival or departure gate, one gate land disputed in High Court, Patna 2. Work is slow due to waterlogging 3. Work is slow due to Unavailability of Fund. 4. Overall Progress 85% 5. Approx 1.00 Crore worked bill is pending for last more than one and half years.
								Toilet Block & small shops (Civil work)	Tillet Block 100% completed & small shop 100% completed	Nil	Tillet Block 100 completed & small shop 100% completed.	
								Compound wall entrenance gate (Civil work)	One Gate Footing work completed and column work in progress	One Gate column work in progress	One Gate Footing work completed and column work in progress	
								Internal Road Pathway & Landscaping work	completed	Nil	Completed	
								Electrical work (Internal)	Wiring work completed and rest work in progress	Nil	Wiring work completed and rest work stopped	
								PHE work (Internal)	Completed	Nil		
								PHE work (External)	completed	Nil	Completed	

AP



Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

185

Feb-22

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद मोतिहारी के मातृशाला का लाइफलाइन एवं जीर्णोद्धार कार्य।	Rs. 23.05492 Lt No-139 dt- 15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	-	-	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)				1. Contract Rescission Debarment and Blacklisting removed from M/s Charith-Pawan Kumar (JV) on 27.09.21 3) Letter to Start the work (where design and drawing not required) is given to contractor vide Lt- 531, dated- 08.11.2021. 3) A proposal without STP has been submitted to CE (Infr) north Bihar. Design and Drawing to be prepared by Contractor and the same will be vetted by HT, Delhi as directed by CE(Infra), north Bihar in meeting held on 05.01.2022.
2	पब्लिक वन बिरो का निर्माण कार्य।	Rs. 2.0000 Lt No-78 dt- 19.11.14 LOA-1.650150 Lt No-1375 dt-11.05.15	Rs. 1.650150 Lt No- BUIDCo/yo- 687 /14-87 dt-6.12.14	24.12.16 (6 Months)	1.6000	0.297544		1. Bus terminus 2. toilet, shop block 3. compound wall with entrance gate. 3. internal road, pathway, Campus filling & landscaping 4. Electrical work 5. PHE work.	1. Frame work of Bus terminus building completed.		1. Frame work of Bus terminus building completed. 2. Campus Filling- 60%	Work has stopped by Contractor for payment Requisition has been sent to HQ By letter no-92, dated- 09-02-2022
3	घाघिया बल्लभ गुन्टी 138 से लिन्द, घाघिया होते हुए सांखराज रोड, शालीनगर रोड तक पैदलचालीन सड़क एवं आवासीय गैर आवासीय वाला निर्माण कार्य	Rs. 206.763	Rs. 1,9689514 25.05.2020	24.05.2021	Rs. 2.06	Rs. 1.19	Rs. 0.5270070	1. RCC Drain 2. PCC m20 Road 3. Length of Drain & Road - 3100 ft	1. Rcc 3100 ft Drain completed 2. PCC road work started.		1. Rcc 3100 ft Drain completed 2. PCC work is started.	Work in Progress.

RF

25/3/2022

Chief Engineer,

Infrastructure & Transport
North Bihar, Buidco, Patna

25/3/2022

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Muzaffarpur District

फरवरी- 2022

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completi on	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वर्क नं-21 गुप्तगंगा स्वीट्स से नवीनगंगा मोडरेटर द्वारा नहर पर एक नई आधुनिक पथ का निर्माण कार्य। M/s Modern Builders & Contractors, P/o-Sri Pankaj Kumar	विशेष सचिव, नगरि एवं आरक्षि विहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-103.299 लाख	103.16156 18F2/2019-20 Dated-07.09.19	05.02.20	51.6495	50.50769		Box Culvert	250/235 Mtr	No work	250/235 Mtr	कार्य प्रगति में।
2	वर्क नं-30 एवं 34 में पटना पोखर से निमवडी तक भाग्य मल्लो नं-02 में नौवडी/सीड पथ एवं नाली निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नगरि एवं आरक्षि विहार,पटना का पत्रांक-06 दिनांक-09.01.19 राशि-220.94 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	219.58562	158.65216	54.98232	Road & Drain	1500/1186 Mtr Drain work completed and 750/685 Mtr. Road work completed	90 Mtr Road work complete.	1500/1186 Mtr Drain work completed and 750/685 Mtr. Road work completed	कार्य पूर्ण।
3	वर्क नं-12 में पंडितगंगा/सीड कोलोनी होते हुए एक मोनोपुवर्ण जो क घर भाग्य अनिल जयसवाल जो के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नगरि एवं आरक्षि विहार,पटना का पत्रांक-08 दिनांक-09.01.19 राशि-189.29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	171.49153	99.89389	32.82551	Road & Drain	1220/255 Mtr Road work completed and 1220/1215 Mtr. Drain work completed	600 Mtr Road work complete.	1220/885 Mtr. Road work completed and 1220/1215 Mtr. Drain work completed	कार्य प्रगति में।
4	वर्क नं-30 में प्रजापति ब्रम्हा मल्लो से कलमकांग रोड एम्बोसन कोविंग तक नौवडी/सीड पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, नगरि एवं आरक्षि विहार,पटना का पत्रांक-06 दिनांक-09.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	102.56386	63.2807	20.61095	Road & Drain	675/675Mtr Drain work complete & Road 675/356 Mtr complete.	Road work in progress.	675/616Mtr Drain work complete & Road 675/356 Mtr complete.	कार्य प्रगति में।
5	वर्क नं-17 बालुघाट दुलमी से बहरथान चौक होते हुए अठ्ठ-कपिलदेव शिव के घर भाग्य प्रदुम राजक रामलखन साल कर्ण के घर से बहिन अठ्ठ चौक/सीड कोलोनी के घर तक सड़क तथा नाला निर्माण। Kaiyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, नगरि एवं आरक्षि विहार,पटना का पत्रांक-03 दिनांक-01.18 राशि-243.26000 लाख	216.94689 04SBD/2019-20 Dated-28.02.20	27.11.20	213.01475	139.61366	68.71381	Road & Drain	1327/1120 Drain Completed & 1640/753 Road completed	300 Mtr Road work Complete.	1327/1120 Drain Completed & 1640/753 Road completed	कार्य प्रगति में।
6	लकडीपार्ली बंग से नया जयनाथ मिश्रा महाविद्यालय के पिछे होते हुए सोडा गोदाम होते हुए जेल तक बस एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, नगरि एवं आरक्षि विहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.155 लाख	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	180.5775	178.30706	81.77369	Road & Drain	625/592 Mtr Drain complete & Road 1640/737 Mtr Road Work Complete	No work	625/592 Mtr Drain complete & Road 2000/737 Mtr Road Work Complete	विद्यमान विवरण विभाग को अनुमोदन हेतु भजी गयी है। बाकी कार्य सर्वेदक को पूर्ण करने हेतु सुतीय स्मार पत्र निर्गत की गयी है।

(Signature)

(Signature)

346

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completi on	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
7	सड़क रोड-02 में विभिन्न कुंआरों के घर से समकक्षता को घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	मिस्टर सचिव, नगरपालिका एवं आवासीय विहार, पटना का पत्रांक-12 दिनांक-02.19.2019 राशि-103.93 लाख	86.6526 01F2/2020-21 Date-17.06.20	16.12.20	51.965	45.19967		Road & Drain	593/336 Mtr Drain work complete & Road 593/361 Mtr Road Work Complete	No work	593/336 Mtr Drain work complete & Road 593/361 Mtr Road Work Complete	घरों का आबंटन कार्य हो चुका है। शेष आबंटन हेतु अधियाचना विभाग को भेजी जा चुकी है। कार्य प्रगति में।
8	मुजफ्फरपुर नगर निगम क्षेत्र अंतर्गत सड़क, अनाक, मंजरी का निर्माण कार्य।	मिस्टर सचिव, नगरपालिका एवं आवासीय विहार, पटना का पत्रांक- 119 दिनांक- 14.02.2015 राशि- 139.333 लाख	138.08729 01F2/2021-22 Dated-24.11.2021	23.08.2022	69.6665	35.27414		Civil Amenities	Foundation Complete, Tie Beam & Plinth work is completed.	Superstructure work in progress, & Roof of Ground Floor Centering.	Foundation Complete	Foundation Complete, Tie Beam & Plinth work is completed.

मुख्यमंत्री नगर विकास योजनान्तर्गत (भागरिक सुविधा मद) के योजनाओं की स्थिति

9	नगर निगम मुजफ्फरपुर के कार्डे रोड-41 अन्तर्गत तीन पार्श्वीय पोखर का सौन्दरीकरण। Sri Dinesh Pandey	उप सचिव, नगरपालिका एवं आवासीय विहार, पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-84.75917 लाख	59.26693 11F2/2019-20 Dated-09.07.19	08.01.20		11.6156		Civil Amenities	Boundary wall work complete	Earth filling in progress	Boundary wall work complete	कार्य प्रगति में।
10	नगर निगम मुजफ्फरपुर के कार्डे रोड-38 अन्तर्गत महाराजी पोखर का सौन्दरीकरण कार्य। M/s Singh Construction	उप सचिव, नगरपालिका एवं आवासीय विहार, पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-93.02149 लाख	63.290066					Civil Amenities		Boundary wall in progress		कार्य प्रगति में।
11	नगर निगम मुजफ्फरपुर के ब्रह्मपुर पोखर का सौन्दरीकरण कार्य। M/s Sri Dinesh Pandey	उप सचिव, नगरपालिका एवं आवासीय विहार, पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-128.80367 लाख	85.87834 10F2/2019-20 Dated-09.07.19	08.01.20		25.72528		Civil Amenities	Boundary wall work in progress		Boundary wall work complete	कार्य प्रगति में।

4 9

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

354

BIHAR URBAN INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED
DARBHANGA DISTRICT

MONTH

Feb- 2022

MONTH

Feb- 2022

SL. NO.	NAME OF PROJECT	AAR'S REF & DATE	AGREEMENT VALUE	AS PER AGREEMENT DATE OF COMPLETION	FUND RECEIVED	FUND EXPENDITURE	UC SENT	MAIN COMPONENT	(Rs. In crore)			ISSUE IN EXECUTION
									COMPONENT WISE PHYSICAL PROGRESS			
									UPTO PREVIOUS MONTH	DURING THIS MONTH	TOTAL PROGRESS	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बिहार गंगा से दिहाड़ा पुल तक नाला निर्माण कार्य। (STATE PLAN) सर्वेक्षक का नाम: Ram Nareish Ray	2560727 Ref:6666 dated: 12.10.2017	21.7775724 Dated: 27.05.2019	26.08.2020	9.2483153	7.0489	4.2349	Cover Drain of Size 2.5M to 4.5M width, Height 3M to 4M, Length 3.55 KM PCC (In Meter)	755	98	853	WORK IS IN PROGRESS.
								BASE (IN mtr)	750	103	853	
								VERTICAL WALL BOTH SIDE	685	65	853	
2	राज्य योजनामार्गत बेंता चौक से खीरमोसी एच.0 बच्चा दाई तक पी.0सी.0सी.0 पथ एवं नाला निर्माण कार्य। सर्वेक्षक का नाम: Madhav Construction	14819 ref: 63 dated: 27.09.2018	1.2351188 DATED: 11.11.2019	10.08.2020	0.74095	0.723	0	PCC ROAD 1800"	1520'	0	1520'	WORK IS IN PROGRESS.
								DRAIN 1800'	1670'	0	1670'	
								PAVERS BLOCK 1800'	500'	0	500'	
3	अन्तर्गत लक्षेरियासराय कपुरी चौक से सदनगर तक पूर्व निर्मित नाला के जीर्णोद्धार कार्य। सर्वेक्षक का नाम: Yet to be decided.	61136 Ref: 30 Dated: 24.10.2018						DRAIN				Tender Decision is under process.
								LENGTH 8400'				
								WIDTH 67"				
								DIAMETER 1200 MM				
								NP3 HUME PIPE				

hy

RL

2

272

4	पुनर्वसूचना पत्र में मंगल माथर में धानमहरी बीच कुली हॉटल से बांधे गया महरी बाजार कोले हुए विशेषीक स्तूप तक डबल सड़क प्रारंभ किया गया	1.57644 ref 4298 Dated 02.08.2018			1.57644			WIDTH	70'			Letter send to contractor for agreement.	
5	बाई नं० 12 स्थित हरारी बाजार में जल-पैदा सह सामुदायिक भवन निर्माण कार्य संबंध का नाम- अमृत									INAUGURATED ON 26TH AUG,2020,CONTRACTOR PAYMENT DELAYED DUE TO UNAVAILABILITY OF FUND			
6	बाई नं० 12 स्थित हरारी बाजार में जल-पैदा सह सामुदायिक भवन निर्माण कार्य संबंध का नाम- अमृत	0.20313 ref 156 dated 26.03.2018	0.03 F2 2018 + 19 0.1734126 Dated 12-05- 2018	11.09.2018	0.102	0		Two storey building changed to one storey				Due to local interference work stopped on the order of district magistrate	
7	मंगलान द्वार स्थित लास पोखर का सौंदर्यीकरण कार्य संबंध का नाम- M/s Shahunawaj Anshari	1.658319 ref 156 dated 26.03.2018	0.1412	11.05.2019	0.8292	0		Shade- 26 X 16 and 75' ghat	ahead upto plinth level completed		ahead upto plinth level completed	Encroachment in ghat area	

Rf

[Signature]
5/3/2020
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

5/3

Bihar Urban Infrastructure Development Corporation Ltd., Patna.

Asian Development Bank (ADB)

Month-February 2022

ADB Projects

28/02/2022

Sl. No.	Name of Project & Name of Contractors	AA with Ref. & date (Rs in Cr.)	Agreement Value (Rs in Cr.)	As per agreement date of completion	Fund Received (Rs in Cr.)	Financial Progress (Rs in Cr.)	UC Sent (Rs in Cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
1	Gaya Water Supply Phase - 1 Name of Contractor - M/S Shriram EPC Limited	Amount - 311.30 Cr. Letter No. - 535 Date - 28/03/2016	Amount - 311.78 Cr. (Contract Agreement Signed on 13/01/2018)	EPC - 25/09/2021 (Based on approved work program by DCM DSC revised with 30/06/2021) O/M - 25/03/2023	167.65 Cr.	133.01 Cr. (Including 21.18 Cr. Mobilisation Advance & 84.76 Cr. Running Bill Amt. & 17.13 Cr. RCD Adv)	127.55 Cr. (Upto 17/01/2022)	(i) Distribution Network - 446 Km. [Revised Qty. - 511.27 KM Out of HDDP - 347.63 KM & D: - 163.64 KM] (ii) Road Restoration - 145.6 Km (iii) Rising main - 12.5 KM	(i) Distribution Network:- 363.324 KM Pipe laid (263.308 KM HDDP + 100.016 KM DI) (ii) Road Restoration:- 150.80 KM done. (iii) Rising main:- 7.832 KM pipe laid	Pipe procured at site:- HDDP - 301 km out of 347.63 km & DI - 144.66 out of 163.64 km. (Total) = 380,897 km)
								(ii) Construction of New Reservoir - 05 nos.	(ii) Construction of New Reservoir:- QHSR-5 Nos. one at Badawa Mahadev completed and work in finalisation of Bhusunda Mela and in progress for remaining three QHSR (Mastalpur, Behind Delhi PS & Joda Masjid).	
								(iii) HSC - 75000 Nos. [Revised Qty. - 75779 Nos.]	(iii) HSC:- 24123 nos. connection done & 4796 Nos. Water Meter connection done.	
								(iv) CSC - 05 Nos. & Control Room (Dandibagh) - 1 No.	(iv) CSC:- Dandi Bugh & Badawa Mahadev work completed and work in finalisation for remaining 03 locations i.e., Bhusunda Mela, Delhi & Nigan Store Control Room:- Finishing work in progress	
								(v) GLSR - 03 Nos.	(v) GLSR:- Work in progress at 03 locations i.e., Bhusunda - 2 Nos. & Rainshila - 1 No.	Work Completed
								(i) GLSR - 01 No.	(i) GLSR:- Work completed (Boundary wall of GLSR campus is in finalisation)	
								(ii) CWR & Pump House - 01 No.	(ii) CWR:- work completed	
								(iii) Control Room - 05 Nos.	(iii) Control Room:- Civil work completed.	
								(iv) Rising Main - 17,050 KM (Revised Qty:- 15.15 KM)	(iv) Rising Main:- 15.15 KM DI pipe laid.	
								(v) Production Tubewell - 24 Nos. (Revised Qty. - 25 Nos.) (Note:- One No. Observation Tubewell has been converted in Production Tubewell at Govindpur)	(v) Production Tubewell:- Total 25 Nos. Work completed.	
								(vi) Observation Tubewell - 7 Nos. (Revised Qty. - 6 Nos.)	(vi) Observation Tubewell:- 6 Nos. completed. (i.e., 171, Joda Masjid, Warish Nagar, Khariyama & Kendu).	
								(vii) Operator Office (G+1) at ITI Campus - 01 No.	(vii) Operator Office:- Work completed	
2	Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Amount - 64.91 Cr. Letter No. - 595 Date - 28/03/2016	Amount - 62.04 Cr. (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2021 O/M - 28/02/2022	56.39 Cr.	55.14 Cr. (Including RCD Adv 1.56 Cr.)	52.12 Cr. (Upto 30/09/2021)	(i) GLSR - 01 No. (ii) CWR & Pump House - 01 No. (iii) Control Room - 05 Nos. (iv) Rising Main - 17,050 KM (Revised Qty:- 15.15 KM) (v) Production Tubewell - 24 Nos. (Revised Qty. - 25 Nos.) (Note:- One No. Observation Tubewell has been converted in Production Tubewell at Govindpur) (vi) Observation Tubewell - 7 Nos. (Revised Qty. - 6 Nos.) (vii) Operator Office (G+1) at ITI Campus - 01 No.	(i) GLSR:- Work completed (Boundary wall of GLSR campus is in finalisation) (ii) CWR:- work completed (iii) Control Room:- Civil work completed. (iv) Rising Main:- 15.15 KM DI pipe laid. (v) Production Tubewell:- Total 25 Nos. Work completed. (vi) Observation Tubewell:- 6 Nos. completed. (i.e., 171, Joda Masjid, Warish Nagar, Khariyama & Kendu). (vii) Operator Office:- Work completed	

Noted
03/03/2022
Accountant
03/03/2022
DPE, PMU

04/03/2022
PE-PMU

04/03/22

95

ADB Projects

28/02/2022

Sl. No.	Name of Project & Name of Contractors	AA with Ref. & date (Rs in Cr.)	Agreement Value (Rs in Cr.)	As per agreement date of completion	Fund Received (Rs in Cr.)	Financial Progress (Rs in Cr.)	UC Sent (Rs in Cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
3	Bhagalpur Water Supply Project-1 Kevadiya Construction Pvt Ltd Veji Ratna Sorathiya Infra Pvt Ltd. (KCPI-VRS JV)	Amount-493.06 Cr. Letter No 1153 Date- 01-07-2013	For Pkg- 01 Amount - 28.15 Cr. (Contract Agreement Signed on 19/09/2020) For Pkg- 02 Amount - 101.80 Cr. (Contract Agreement Signed on 19/09/2020) For Pkg- 03 Amount -101.55 Cr. (Contract Agreement Signed on 19/09/2020) For Pkg- 04 Amount - 33.76 Cr. (Contract Agreement Signed on 19/09/2020)	EPC - 23/06/2021 O/M - 23/06/2026 EPC - 23/03/2022 O/M - 22/03/2027 EPC - 23/03/2022 O/M - 22/03/2027 EPC - 23/06/2021 O/M - 22/06/2026	257.43 Cr.	198.03 Cr. (Including Mobilisation Advance in (Pan India & Pkg-01 & Pkg-04) (1.19+1.57+28.98)	161.94 Cr. (Upto 30/09/2021)	1) Tubewells - 23 nos. 2) Rising Main- 5750 m 3) OHSR - 23 nos. 4) Distribution Network - 312.84 KM 5) HSC- 68200 Nos. 6) Refurbishment of Existing Water Treatment Plant O&M - 5 Yrs	1) Tubewells - 15 nos completed (yield test completed for Housing board & TMBU and pending at remaining). 2) Rising Main- 165 m installed (under PKG1) 3) Package 1- Partially completed OHSR - 3 Nos- Civil & Mechanical work completed. Package-2- 5 OHSR (new) work in progress at 3 locations, 3 OHSR (Partially completed) work in progress. Package-3- 5 OHSR (new) work in progress and 3 yet to start. OHSR (Partially completed) work in progress. and 4 OHSR (Refurbishment)- work in progress. 4) Distribution Network - 153.65 KM 5) HSC- 17546 Nos. (7385 already done in previous contract. Total done - 24931 nos.)	CSC- Building finishing work in progress OHSR- Aliganj - Soil test work is in progress. Manikpurkar - (Discontinuing work of existing OHSR is yet to start) Work is not started due to land dispute at Brahmapur. Noe is awaited for CTS-P
4	Bhagalpur Water Supply Project-2 Name of Contractor- M/S VJA Tech Wabag Limited,	Amount-253.57 Cr. Letter No 2010 Date 04-09-2017	Amount -277.59 Cr. (Contract Agreement Signed on 17/6/2020)	EPC - 13/12/2022 O/M - 01/07/2032	82.04 Cr.	83.86 Cr. (Including 23.79 Cr Mobilisation Advance & 52.74 Cr Running Bill & Amt. 7.33 RCD + Pollution Control Board Adv)	82.67 Cr. (Upto 17/01/2022)	1) WTP - 1 No. 2) Twin D Type Intake well - 141 MLD 3) Jack well - 1 no. 4) Clear Water Reservoir- 9.1 ML 5) Transmission Main - 28.7 km	1) WTP - work in progress. 2) Twin D Type Intake well - 141 MLD - work completed- 2.75 Mtr. Well Sinking Done out of 33.5 mtr. 3) Jackwell - 54.4% work completed, 22.5 Mtr. Well Sinking Done out of 22.5 mtr 4) Clear Water Reservoir- 9.1 ML - Base raft work is in progress, Wall Casting Work is in progress. 5) Transmission Main - 20.49 Km pipe laid. (26.7 Km. Pipe Received at site)	INLET Chamber - 2nd lift completed, Final lift reinforcement work is in progress. Chemical House-Column up to lintel beam bottom Completed. Scaffolding shoring and steel work is in progress. Guard Room- RCC Work Completed. Brick work is in progress. Staff Quarter-Ground Floor Slab Completed. Column steel bending work is in progress. Centrifuge Building- 1st floor column work is in progress. Administration Building- Lintel Beam Completed. Above lintel work is in Progress. Plate Settler Clarifier- Tank 1,2, 3 PCC completed for Base Slab. Tank 04 -outer wall is in progress. Water Transmission main- Work is in progress.

1/Nov/
03/03/2022
Accountant
PKM
02/02/2022
PEB, PMU.

04/03/2022
PE-PMU

57

Bihar Urban Infrastructure Development Corporation Ltd., Patna.

National Mission for Clean Ganga (NMCG)

Month-February 2022

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 28.02.2022)

437

Sl. No.	Name of the Project & Contractor	AA&TS Govt/Govt (Rs. In Cr)	Agreement Amount Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Component wise physical progress				Issue in Execution
								Main Component	Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	Beer Sewerage Treatment Plant, Patna	68.16	77.85 Cr. (C cost: 47.25 Cr. and O&M Cost: 30.59 Cr.)	05.11.19	57.75	Work - 48.28 Escallation - 2.59 O&M - 2.67 Centage - 2.93 Other expenses - 1.28 <u>Total - 57.75</u>	100%	Design built of STP - 43 MLD O&M - 10 Years SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Receiving Chambers	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	Inlet Date FEB 2022 :- Inlet flow - 6.95 MLD Outlet flow - 6.75 MLD Outlet BOD - 7.3 mg/l Outlet COD - 27.7 mg/l	
	House Sewerage Network, Patna	371.48	371.48 Cr. (C cost: 371.48 Cr. and O&M Cost: 26.92 Cr.)	05.04.20 (2nd BOI granted till Feb 2022)	299.08	Work - 249.96 Escallation - 25.52 House conn. - 1.80 Centage - 6.95 Other expenses - 3.11 Unadjusted Mob. - 11.74 <u>Total - 299.08</u>	96.8%	Sewer Network - 158 km.	152.98	1.1305	154.0	
	Manhole							Manhole - 6299 Nos.	5769	80	5849	
	Road Restoration							Road Restoration - 158 km.	152.28	0.980	153.26	
	House Connection Pit							House Connection Pit - 8650 nos.	7240	56	7296	
	House Hold Connection							House Hold Connection - 15000 nos.	6114	720	6134	
	Tapping							Tapping - 22 KM	2.1	3.1	5.2	

• Work progress hampered due to existing live utilities of sewer & water lines and Live Over.
Head/Underground LTHHT electrical lines at 57 locations and shifting of the same is requested.
• Un-authorized discharge of household sewerage into pipeline network by residents are affecting the commissioning activities.
• 5.2 Km of interlinking of existing sewer lines with new network is completed.

[Handwritten signature]

438

$$\left(\frac{37}{73}\right)$$

Sr. No.	Name of the Project & Contractor	AA & ES Gold/Gilt (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)
---------	----------------------------------	--------------------------------	-------------------------------------	-------------------------------------	----------------------------	--	----------------------------------

Main Component

Up to Previous Month

Component wise physical progress

During the Month

Total Progress

Issue in Execution

6	Sanitation Sewerage Network, Patna Area I & II	268.63 426.71	431.12 Cr. (C cost- 399.55 Cr. and O&M Costs 31.66 Cr.)	29.01.21 (EOT requested till June 2022)	387.23	Work = 318.29 Excavation = 53.58 House conn = 0.85 Centage = 7.03 Other expenses = 2.15 Undisputed Mch. = 4.23 Total = 387.23	91.70%
---	--	------------------	--	---	--------	---	--------

Pipe Laying - 162.38 Km
Manholes - 6379 Nos
Property Chamber - 18618 Nos
Road Restoration - 169.03 Km
DI Rising Main - 6.65 Km
House Connection - 28118 Nos
SPS - 3 Nos

Pipe Laying - 111.8 Km
Manhole - 3867 Nos
Property Chamber - 1938 Nos
Road Restoration - 114 Km
(Including Trenchless & DI pipe)
DI Rising Main - 2.93 Km
House Connection - 3339 Nos
Well sinking completed, Well inside works & Staff quarters & E&M ongoing at Ambedkar Colony SPS.
Well completed, Boundary wall & Staff quarters completed, E&M Works completed at Bazar Samiti SPS.
Existing structure demolition completed & Well completed, E&M works completed at SPS Exhibition Road.

Pipe Laying - 1.6 Km
Manhole - 43 Nos
Property Chamber - 64 Nos
Road Restoration - 1.84 Km
(including Trenchless & DI pipe)
DI Rising Main - 670 m
House Connection - 243 Nos
Well completed, Staff quarters & E&M completed at Ambedkar Colony SPS.
Well completed, Boundary wall & Staff quarters completed, E&M Works completed at Bazar Samiti SPS.
Existing structure demolition completed & Well completed, E&M works completed at SPS Exhibition Road.

Pipe Laying - 113.4 Km
Manhole - 3910 Nos
Property Chamber - 2002 Nos
Road Restoration - 115.8 Km
(including Trenchless & DI pipe)
DI Rising Main - 3.6 Km
House Connection - 3582 Nos
Well completed, Staff quarters & E&M completed at Ambedkar Colony SPS.
Well completed, Boundary wall & Staff quarters completed, E&M Works completed at Bazar Samiti SPS.
Existing structure demolition completed & Well completed, E&M works completed at SPS Exhibition Road.

1. Decision on Work held up at Fraser Road near LIC Building by Patna Metro due to their proposed station building at that location.
2. Decision on work held up at Gayghat by MoTH.
3. Rising Main work stopped at Dargah Road due to refusal of RCD Gulzarbagh division for doing sand/ GSB filling progressively. Work not taken up or stopped on other roads of Gulzarbagh division for the same reason.
4. House connections are pending where existing drain is present between house-plot and house.
5. Damage to laid network - 2.5 Km of laid & tested pipeline damaged by PMC & RCD.
6. 45 KM of existing network can only be trapped after commissioning of entire network & SPS and accordingly there is a reduction in all other scopes.

435

842

No. of The
Project &
Contractor
Name of the
Contractor
AA & ES
(Rs. in Cr)
Agreement
Amount
(Rs. in Cr)
Date
(Rs. in Cr)
As per Agreement
Date of
Completion
(Rs. in Cr)
Received
(Rs. in Cr)
Project
expenditure
(Rs. in Cr)
Overall
progress
(in %)
Main Component

13.64 Cr
EC cost
84.20 Cr
and O&M
costs 63.44
2022
09.11.20 ECOT
granted till Rev
76.08
Other expenses-
2.28
Work + 68.9
Expenditure -
60 ALD
8 AFPS
Design Bill of STP -
98.00%

Pahar
Sewerage
Treatment
Plant, Patna
M/s V.A Tech
Mahag

11 M/s - 100%	11 M/s - 100%	11 M/s - 100%
21 M/s - 100%	21 M/s - 100%	21 M/s - 100%
31 M/s - 100%	31 M/s - 100%	31 M/s - 100%
41 M/s - 100%	41 M/s - 100%	41 M/s - 100%
51 M/s - 100%	51 M/s - 100%	51 M/s - 100%
61 M/s - 100%	61 M/s - 100%	61 M/s - 100%
71 M/s - 100%	71 M/s - 100%	71 M/s - 100%
81 M/s - 100%	81 M/s - 100%	81 M/s - 100%
91 M/s - 100%	91 M/s - 100%	91 M/s - 100%
101 M/s - 100%	101 M/s - 100%	101 M/s - 100%
111 M/s - 100%	111 M/s - 100%	111 M/s - 100%
121 M/s - 100%	121 M/s - 100%	121 M/s - 100%
131 M/s - 100%	131 M/s - 100%	131 M/s - 100%
141 M/s - 100%	141 M/s - 100%	141 M/s - 100%
151 M/s - 100%	151 M/s - 100%	151 M/s - 100%
161 M/s - 100%	161 M/s - 100%	161 M/s - 100%
171 M/s - 100%	171 M/s - 100%	171 M/s - 100%
181 M/s - 100%	181 M/s - 100%	181 M/s - 100%
191 M/s - 100%	191 M/s - 100%	191 M/s - 100%
201 M/s - 100%	201 M/s - 100%	201 M/s - 100%
211 M/s - 100%	211 M/s - 100%	211 M/s - 100%
221 M/s - 100%	221 M/s - 100%	221 M/s - 100%
231 M/s - 100%	231 M/s - 100%	231 M/s - 100%
241 M/s - 100%	241 M/s - 100%	241 M/s - 100%
251 M/s - 100%	251 M/s - 100%	251 M/s - 100%
261 M/s - 100%	261 M/s - 100%	261 M/s - 100%
271 M/s - 100%	271 M/s - 100%	271 M/s - 100%
281 M/s - 100%	281 M/s - 100%	281 M/s - 100%
291 M/s - 100%	291 M/s - 100%	291 M/s - 100%
301 M/s - 100%	301 M/s - 100%	301 M/s - 100%
311 M/s - 100%	311 M/s - 100%	311 M/s - 100%
321 M/s - 100%	321 M/s - 100%	321 M/s - 100%
331 M/s - 100%	331 M/s - 100%	331 M/s - 100%
341 M/s - 100%	341 M/s - 100%	341 M/s - 100%
351 M/s - 100%	351 M/s - 100%	351 M/s - 100%
361 M/s - 100%	361 M/s - 100%	361 M/s - 100%
371 M/s - 100%	371 M/s - 100%	371 M/s - 100%
381 M/s - 100%	381 M/s - 100%	381 M/s - 100%
391 M/s - 100%	391 M/s - 100%	391 M/s - 100%
401 M/s - 100%	401 M/s - 100%	401 M/s - 100%
411 M/s - 100%	411 M/s - 100%	411 M/s - 100%
421 M/s - 100%	421 M/s - 100%	421 M/s - 100%
431 M/s - 100%	431 M/s - 100%	431 M/s - 100%
441 M/s - 100%	441 M/s - 100%	441 M/s - 100%
451 M/s - 100%	451 M/s - 100%	451 M/s - 100%
461 M/s - 100%	461 M/s - 100%	461 M/s - 100%
471 M/s - 100%	471 M/s - 100%	471 M/s - 100%
481 M/s - 100%	481 M/s - 100%	481 M/s - 100%
491 M/s - 100%	491 M/s - 100%	491 M/s - 100%
501 M/s - 100%	501 M/s - 100%	501 M/s - 100%
511 M/s - 100%	511 M/s - 100%	511 M/s - 100%
521 M/s - 100%	521 M/s - 100%	521 M/s - 100%
531 M/s - 100%	531 M/s - 100%	531 M/s - 100%
541 M/s - 100%	541 M/s - 100%	541 M/s - 100%
551 M/s - 100%	551 M/s - 100%	551 M/s - 100%
561 M/s - 100%	561 M/s - 100%	561 M/s - 100%
571 M/s - 100%	571 M/s - 100%	571 M/s - 100%
581 M/s - 100%	581 M/s - 100%	581 M/s - 100%
591 M/s - 100%	591 M/s - 100%	591 M/s - 100%
601 M/s - 100%	601 M/s - 100%	601 M/s - 100%
611 M/s - 100%	611 M/s - 100%	611 M/s - 100%
621 M/s - 100%	621 M/s - 100%	621 M/s - 100%
631 M/s - 100%	631 M/s - 100%	631 M/s - 100%
641 M/s - 100%	641 M/s - 100%	641 M/s - 100%
651 M/s - 100%	651 M/s - 100%	651 M/s - 100%
661 M/s - 100%	661 M/s - 100%	661 M/s - 100%
671 M/s - 100%	671 M/s - 100%	671 M/s - 100%
681 M/s - 100%	681 M/s - 100%	681 M/s - 100%
691 M/s - 100%	691 M/s - 100%	691 M/s - 100%
701 M/s - 100%	701 M/s - 100%	701 M/s - 100%
711 M/s - 100%	711 M/s - 100%	711 M/s - 100%
721 M/s - 100%	721 M/s - 100%	721 M/s - 100%
731 M/s - 100%	731 M/s - 100%	731 M/s - 100%
741 M/s - 100%	741 M/s - 100%	741 M/s - 100%
751 M/s - 100%	751 M/s - 100%	751 M/s - 100%
761 M/s - 100%	761 M/s - 100%	761 M/s - 100%
771 M/s - 100%	771 M/s - 100%	771 M/s - 100%
781 M/s - 100%	781 M/s - 100%	781 M/s - 100%
791 M/s - 100%	791 M/s - 100%	791 M/s - 100%
801 M/s - 100%	801 M/s - 100%	801 M/s - 100%
811 M/s - 100%	811 M/s - 100%	811 M/s - 100%
821 M/s - 100%	821 M/s - 100%	821 M/s - 100%
831 M/s - 100%	831 M/s - 100%	831 M/s - 100%
841 M/s - 100%	841 M/s - 100%	841 M/s - 100%
851 M/s - 100%	851 M/s - 100%	851 M/s - 100%
861 M/s - 100%	861 M/s - 100%	861 M/s - 100%
871 M/s - 100%	871 M/s - 100%	871 M/s - 100%
881 M/s - 100%	881 M/s - 100%	881 M/s - 100%
891 M/s - 100%	891 M/s - 100%	891 M/s - 100%
901 M/s - 100%	901 M/s - 100%	901 M/s - 100%
911 M/s - 100%	911 M/s - 100%	911 M/s - 100%
921 M/s - 100%	921 M/s - 100%	921 M/s - 100%
931 M/s - 100%	931 M/s - 100%	931 M/s - 100%
941 M/s - 100%	941 M/s - 100%	941 M/s - 100%
951 M/s - 100%	951 M/s - 100%	951 M/s - 100%
961 M/s - 100%	961 M/s - 100%	961 M/s - 100%
971 M/s - 100%	971 M/s - 100%	971 M/s - 100%
981 M/s - 100%	981 M/s - 100%	981 M/s - 100%
991 M/s - 100%	991 M/s - 100%	991 M/s - 100%
1001 M/s - 100%	1001 M/s - 100%	1001 M/s - 100%

Component wise physical progress
During the Month
Total Progress
Asset in E evening

Sl. No.	Name of the Project & Name of the Contractor	VA & PS Est. No. & Rs. in Cr.	Agreement Amount (Rs. in Cr.)	As per Agreement Date of Completion	Funds Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Component wise physical progress			Issue in Execution	
								Main Component	Up to Previous Month	During the Month		Total Progress
8	Rajmunda Water Supply Network M/s. SPS Chandrapur Palamu	185.80 592.00	164.80 Cr. and O&M Cost: 22.94 Cr.	29.05.21 (EOI) granted till Oct 2021.	178.09	Work - 161.82 Escalation - 8.11 Centage - 5.46 Other expenses - 2.70 Total - 178.09	100%	Sewer Network - 88 km (Revised Scope 92 Km)	92 Km.		92 Km.	
								Manhole - 3270 Nos. (Revised scope 3500)	3500 Nos.		3500 Nos.	
9	Palamu Water Supply Network M/s. SPS Chandrapur Palamu	356.37 111.75	318.18 Cr. and O&M Cost: 46.72 Cr.	14.04.21 (EOI) granted till April 2022.	158.88	H.C - 1.17 Work - 115.97 Escalation - 8.65 Centage - 5.09 Other expenses - 3.29 Unadjusted Mob. Advance - 24.71 Total - 158.88	75.72%	1.Sewer Network - 116 Km., 2.Manhole- 5306 Nos. 3.Property Chambers 31000 Nos. 4.Road Restoration- 116 Km. 5.House Connection- 22855 Nos. 6.SPS-1 Nos.	1.Sewer Network - 74,158 Km. 2.Manhole- 2100 Nos. 3.Property Chamber- 6690 Nos. 4.Road Restoration-72.86 Km. 5.House Connection- 7238 Nos. 6.SPS-Civil Work Under Progress	1.Sewer Network - 4,821 Km. 2.Manhole- 94 Nos. 3.Property Chamber- 659 Nos. 4.Road Restoration- 2,578 Km. 5.House Connection- 904 Nos. 6.SPS-Civil Work Under Progress	1.Sewer Network - 78,979 Km. 2.Manhole- 2194 Nos. 3.Property Chamber- 7349 Nos. 4.Road Restoration-75,438 Km. 5.House Connection- 8142 Nos. 6.SPS-Civil Work Under Progress	NHAI NOC pending-2.6 KM
10	High STP & Sewerage Network, Palamu M/s V A Tech Wahung	822 839.43	518.86 Cr. 304.12-2019	29.08.22	101.12	Escalation - 1.33 Work - 18.57 Other expenses - 6.41 Centage - 1.24 Unadjusted Mob. Advance - 79.47 Total - 101.12	6.26%	STP- 100 MLD Network - 303 KM, Network IPS - 2 I&D IPS - 2	1. Sewer line laid-40,446 Km 2. Manhole-959 Nos. 3. Road Restoration-30.73 Km 4. HSC -3506 Km	1. Pipe laid 10,194 Km 2. Manhole-240 Nos. 3. Road Restoration Work- 0.25 Km 4. HSC- 12 Km.	1. Sewer line laid-55,54 Km 2. Manhole-1199 Nos. 3. Road Restoration-30,975 Km 4. HSC- 3518 Km	1. Revised Milestone pending for approval since 14th June 2021 2. BOQ Part-1 Sr. No.-2 Disposal of Cement Concrete Pavement quantity exhausted. Estimate provided by WABAG, need early approval. 3. Additional APS-1 Yet to be provided. 4. Rising main four alignment need to be fixed. 6. Payment to be release for RA 12 & RA 13 Need to be Certify & release.
11	Sambharbagh STP & Sewerage Network, Palamu M/s V A Tech Wahung	578.89 588,8786	518.86 Cr. 304.12-2019	29.08.22	6.31	Escalation - 0.39 Work- 5.25 Other- 0.29 Centage- 0.38 Total - 6.31	3.140%	STP- 50 MLD Network- 150 km, Network IPS - 2	1. Sewer line laid-22,628 Km 2. Manhole - 316 Nos. 3. Road Restoration- 7.91 Km 4. HSC- 22 Km	1. Sewer line laid-8,983 Km 2. Manhole -12 Nos. 3. Road Restoration- 0.33 Km 4. HSC- 0 Km.	1. Sewer line laid-31,611 Km 2. Manhole - 328 Nos. 3. Road Restoration- 8,236 Km 4. HSC- 22 Km	

433

370

No.	Name of The Project	Contractor	Agreement No. & Date	Agreement Date	As per Agreement	Date of Completion	Amount Received	Amount Expenditure	Physical Progress (%)	Overall Progress (%)
12	Begusarai Sewerage Network	M/S Tashiro Parma	230.06	236.5606	03.02.22	101.09	236.5606	03.02.2020	47.3%	47.3%
			Escal - 4.01	Other - 0.02	Work - 83.17	Enticement - 4.56	Prob. Advance - 9.33	Total - 101.09		
11	STP & Sewerage Network	M/S Tashiro Parma	230.06	236.5606	03.02.22	101.09	236.5606	03.02.2020	47.3%	47.3%
			Escal - 4.01	Other - 0.02	Work - 83.17	Enticement - 4.56	Prob. Advance - 9.33	Total - 101.09		
10	STP & Sewerage Network	M/S Tashiro Parma	230.06	236.5606	03.02.22	101.09	236.5606	03.02.2020	47.3%	47.3%
			Escal - 4.01	Other - 0.02	Work - 83.17	Enticement - 4.56	Prob. Advance - 9.33	Total - 101.09		
9	STP & Sewerage Network	M/S Tashiro Parma	230.06	236.5606	03.02.22	101.09	236.5606	03.02.2020	47.3%	47.3%
			Escal - 4.01	Other - 0.02	Work - 83.17	Enticement - 4.56	Prob. Advance - 9.33	Total - 101.09		
8	STP & Sewerage Network	M/S Tashiro Parma	230.06	236.5606	03.02.22	101.09	236.5606	03.02.2020	47.3%	47.3%
			Escal - 4.01	Other - 0.02	Work - 83.17	Enticement - 4.56	Prob. Advance - 9.33	Total - 101.09		
7	STP & Sewerage Network	M/S Tashiro Parma	230.06	236.5606	03.02.22	101.09	236.5606	03.02.2020	47.3%	47.3%
			Escal - 4.01	Other - 0.02	Work - 83.17	Enticement - 4.56	Prob. Advance - 9.33	Total - 101.09		
6	STP & Sewerage Network	M/S Tashiro Parma	230.06	236.5606	03.02.22	101.09	236.5606	03.02.2020	47.3%	47.3%
			Escal - 4.01	Other - 0.02	Work - 83.17	Enticement - 4.56	Prob. Advance - 9.33	Total - 101.09		
5	STP & Sewerage Network	M/S Tashiro Parma	230.06	236.5606	03.02.22	101.09	236.5606	03.02.2020	47.3%	47.3%
			Escal - 4.01	Other - 0.02	Work - 83.17	Enticement - 4.56	Prob. Advance - 9.33	Total - 101.09		
4	STP & Sewerage Network	M/S Tashiro Parma	230.06	236.5606	03.02.22	101.09	236.5606	03.02.2020	47.3%	47.3%
			Escal - 4.01	Other - 0.02	Work - 83.17	Enticement - 4.56	Prob. Advance - 9.33	Total - 101.09		
3	STP & Sewerage Network	M/S Tashiro Parma	230.06	236.5606	03.02.22	101.09	236.5606	03.02.2020	47.3%	47.3%
			Escal - 4.01	Other - 0.02	Work - 83.17	Enticement - 4.56	Prob. Advance - 9.33	Total - 101.09		
2	STP & Sewerage Network	M/S Tashiro Parma	230.06	236.5606	03.02.22	101.09	236.5606	03.02.2020	47.3%	47.3%
			Escal - 4.01	Other - 0.02	Work - 83.17	Enticement - 4.56	Prob. Advance - 9.33	Total - 101.09		
1	STP & Sewerage Network	M/S Tashiro Parma	230.06	236.5606	03.02.22	101.09	236.5606	03.02.2020	47.3%	47.3%
			Escal - 4.01	Other - 0.02	Work - 83.17	Enticement - 4.56	Prob. Advance - 9.33	Total - 101.09		

Sr. No.	Name of the Project & Name of the Contractor	AA&ES- Estt. CoB (Rs. in Cr.)	Agreement Amount (Rs. in Cr.)	As per Agreement Date of Completion	Amount Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress	Issue in Execution		
									Up to Previous Month	During the Month	Total Progress	
									1. Compound Wall work : 100% 2. MBBR : 100% Trial runs in progress 3. Construction of Admin Building : 95 % 4. Centrifugal Building : 100% 5. Chlorine Contact Tank : 100% 6. Sludge Storage Shed : 100% 7. Chlorine Tonne Building-Completed, 97% (Gas filling work under progress) 8. Thickner, Filterate Sump : 100% 9. Return Sludge Sump : 100% 10. Plate Sateiler 100% (Final Painting/FRP Installation.) 11. MCC & Blower Building : 100% 12. Grit Chamber : 100% 13. Campus Development- 98% (Internal Road completed plantation work is in progress) 14. Effluent Channel from CCT 600mm Dia : 10% IPS: 1. Ajgaibinath IPS : 100% 2. Chujja gali IPS : 100% 3. Open Drain 1500 M : 60% Networking 9500 : 75% For HT Connection work in progress.	Trial Run Completed, Commissioning under progress.	1. Compound Wall work : 100% 2. MBBR : 100% Trial runs in progress 3. Construction of Admin Building : 95 % 4. Centrifugal Building : 100% 5. Chlorine Contact Tank : 100% 6. Sludge Storage Shed : 100% 7. Chlorine Tonne Building-Completed, 97% (Gas filling work under progress) 8. Thickner, Filterate Sump : 100% 9. Return Sludge Sump : 100% 10. Plate Sateiler 100% (Final Painting/FRP Installation.) 11. MCC & Blower Building : 100% 12. Grit Chamber : 100% 13. Campus Development- 98% (Internal Road completed plantation work is in progress) 14. Effluent Channel from CCT 600mm Dia : 10% IPS: 1. Ajgaibinath IPS : 100% 2. Chujja gali IPS : 100% 3. Open Drain 1500 M : 60% Networking 9500 : 75% For HT Connection work in progress.	Total No. of Manpower 15 Nos. Overall Physical Progress 99% (With 2 Nos. of IPS)
	I&D works and STP at Sulfanganj M/s V.C. Projects (J.V.)	63.51 Cr. (C Cost- 35,066 Cr. and O&M Cost- 28,44 Cr.) 14-09-18	13,02,26 Revised 04.11.20 CCT granted till 15 Aug 2021. Again EOT to be requested.	29,01	Work - 26 Centage - 1.54 Unadjusted Advance - 1.42 Other expenses- 0.05 Total - 29.01	99%		STP - 10 MLD SPS - 4 Nos. and I&D				
14	I&D works and STP at Buth M/s. Vishal Water Solution	58.27 61.38	53.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.) 22-10-18	EOT granted till 31.12.2021. Again EOT to be requested.	27.60	Work - 24.51 Centage - 1.56 Unadjusted Moh. Advance - 0 Other expenses- 1.59 Total - 27.60	97.05%	STP - 11 MLD SPS - 02 Nos. and I & D	STP : Civil/EI and Mechanical work : 100% Completed with all respect.	1) Sewage taken from IPS-2 (Devachait) and discharge running by DG set on 11.12.21 and 20.12.21 as per order by NMCG and BUDDCO. Arrivation and Rectification complete of SPS tank by DG set for discharge the MSO. 2) All equipment trial run complete and Continue STP Plant is running and discharge treated water to Ganga River.	1) STP : Civil/EI and Mechanical work : 100% Completed with all respect. 2) All equipment trial run complete and Continue STP Plant is running and discharge treated water to Ganga River.	Total no. of Manpower = 38 Nos.
	I & D and IPS-2 Works								1) Pumping Station : 100 % Completed with all respect. 2) Rising main Dr pipe laying : 100% Completed with all respect.	I & D and IPS-2 (Dumraich) II As per NMCG and BUDDCO requirement on 11.12.21 and continue plant running from 20.12.2021 from DG set till 25.01.2022. 11KV supply and charged HT panel and Transformer on 25.01.2022 and sewage taken by 11kv power supply from 26.01.2022.	1) Pumping Station : 100 % Completed with all respect. 2) All equipment EI and Mechanical trial run completed and Continue IPS-2 Plant is running for discharge treated water to Ganga River by the STP.	
	I & D and IPS-2 Works								1) Installation of Electro-mechanical Work and trial run 100% completed.	2) All equipment EI and Mechanical trial run completed and Continue IPS-2 Plant is running for discharge treated water to Ganga River by the STP.	1) Sewage Taken in IPS-2 in inlet chamber at STP on 18.07.21 and again sewage taken to STP from DG set as per order by NMCG and BUDDCO.	2) CCT Outlet Treated water discharge line is not in TWS scope. 3) Price Variation file submitted to BUDDCO on dated 09.10.2021. Approval Awaited.

431

938

Sr. No.	Name of the Project & Name of the Contractor	AN & IS Govt/Govt (Rs. in Cr)	Agreement Amount /Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr)	Project expenditure (including State share) (Rs. in Cr)	Overall physical progress (In %)
16	I&D works and STP at Nagazhia M/s. Jishtha Water Solutions	60.79 54.029	61.89 Cr 10 Crs 35.91 Cr And O&M: 26.38 Cr 22-11-18	21.04.20 11.07.2022 31.03.2022	28.20	Work - 24.92 Centage - 1.47 Unadjusted Moh. Advance - 1.17 Other expenses - 0.64 <u>Total - 28.20</u>	94.01%

Main Component

Up to Previous Month

STP - 9 MLD
SPS- 6 Nos.
and I&D

- 1) MPS 10A
- 2) Grit Chamber: 100%
- 3) SGR & COT : 100%
- 4) Chlorination Building : 100%
- 5) Sludge dewatering Bulldo : 100%
- 6) Admin. cum Lab: 100%
- 7) Airblower: 100%
- 8) MCC : 100%
- 9) Staff Quarters : 100%
- Installation of SGM Work :
 - 1) Grit Mechanish : 100%
 - 2) Air Blower with Piping : 100%
 - 3) MCC & Panel : 100%
 - 4) Transformer : 100%
 - 5) WAS Pre-Thickness Pumps : 100%
 - 6) Poly dosing pumps: 100%
 - 7) Chlorine Leak Blowers : 100%
 - 8) Cable Tray : 100%
 - 9) Grit Mechanish : 100%
 - 10) Sludge Gates G. chamber : 100%
 - 11) Chlorination system : 100%
 - 12) Sludge dewatering Machine: 100%
 - 13) Cable termination : 100%
 - 14) Grit Mechanish system : 100%
 - 15) Diffuser with Air Blowing : 100%
 - 16) Filtrate transfer pump : 100%
- SPS: 1
- Civil works
- Wet well/Inlet chamber: 100%
- DG Room: 100%
- Panel Room: 100%
- Transformer yard: 100%
- Staff qtr: 87%
- Boundary wall: 98%
- E&M Works:
- Procurement: 100%
- HT Panel : 95%

Component wise physical progress

During the Month

Total Progress

- 1) MPS 10A
- 2) Grit Chamber : 100%
- 3) SGR & COT : 100%
- 4) Chlorination Building : 100%
- 5) Sludge dewatering Bulldo : 100%
- 6) Admin. cum Lab: 100%
- 7) Airblower: 100%
- 8) MCC : 100%
- 9) Staff Quarters : 100%
- 1) Grit Mechanish : 100%
- 2) Air Blower with Piping : 100%
- 3) MCC & Panel: 100%
- 4) Transformer : 100%
- 5) WAS Pre-Thickness Pumps : 100%
- 6) Poly dosing pumps: 100%
- 7) Chlorine Leak Blowers : 100%
- 8) Cable Tray : 100%
- 9) Grit Mechanish : 100%
- 10) Sludge Gates G. chamber : 100%
- 11) Chlorination system: 100%
- 12) Sludge dewatering Machine: 100%
- 13) Cable termination : 100%
- 14) Grit Mechanish system : 100%
- 15) Diffuser with Air Blowing : 100%
- 16) Filtrate transfer pump : 100%
- Wet well/Inlet chamber: 100%
- DG Room: 100%
- Panel Room: 100%
- Transformer yard: 100%
- Staff qtr: 87%
- Boundary wall: 98.5%
- Procurement: 100%
- HT Panel : 95%

Issue in Execution

Treated water arrangement to be decided yet.

429

396

382

45

2

Issue in Execution

Total Progress

Component wise physical progress

During the Month

Up To Previous Month

Main Component

Overall physical progress (in %)

Project expenditure (including Share)

Fund received (Rs. in Cr.)

Agreement Date of Completion

Agreement Amount (Rs. in Cr.)

Agreement Date (Rs. in Cr.)

Name of the Project & Contractor

No. of the Project

428

Sl. No. Name of the Contractor
 AA & ES Gal. Cu. (Rs. in Cr.)
 Agreement Amount (Rs. in Cr.)
 AS per Agreement Date of Completion
 Fund Received (Rs. in Cr.)
 Project expenditure (including State share) (Rs. in Cr.)
 Overall physical progress (In %)

Main Component

Up to Previous Month

Component wise physical progress

During the Month

Total Progress

Issue in Execution

SPS-6
 Wet well, Inlet chamber-100%
 DG Room-100.0%
 Panel Room-98%
 Transformer yard-100%
 Staff mtr-95.0%
 Boundry wall-95%
 E&M Work:
 Procurement-100%
 HT Panel-100%
 DG installation-100%
 Transformer yard-100%
 MCC Panel-100%
 Screens-100%
 Sluice gate-100%
 Manholes-100%
 SPS-2
 Wet well, Inlet chamber-70%

Boundry wall-60%
 MCC Panel Room-0%
 DG Room-0%
 HT Room & Transformer-0%
 E&M Work-70% (Procurement)
 E&M Work

Drawing & design-10%
 E&M Work-70% (Procurement)
 SPS-4

Wet well Excavation work in progress-55%

E&M Work-70% (Procurement)

Rising Main-16540 meter

Rising Main-16845

Road restoration-12765 meter

7%

3.00%

32.00%

30.00%

14.00%

15%

2%

Wet well sinking and dewatering completed, Overlap 16.3%

607 meter

437 meter

Painting
 Window siling
 Tie handling & no plumbing work

Wet well, Inlet chamber-100%
 DG Room-100.0%
 Panel Room-98%
 Transformer yard-100%
 Staff mtr-95.0%
 Boundry wall-95%

Procurement-100%
 HT Panel-100%
 DG installation-100%
 Transformer yard-100%
 MCC Panel-100%
 Screens-100%
 Sluice gate-100%
 Manholes-100%

Wet well, Inlet chamber-7%

Boundry wall-68%

MCC Panel-30%

DG Room-30%

HT & Transformer-15%

E&M Work-70% (Procurement)

Drawing & design-12%

E&M Work-70% (Procurement)

Wet well Excavation work in progress-71.3%

E&M Work-70% (Procurement)

Rising Main-16687

Road restoration-11202 meter

WMA work in progress, But there is issue of water in 400m in 500 meter stretch.

Presently Inundated
 owing to backflow of Koshi River
 No work done in month of August to
 November-21

Deleted wet NMCG orders

1) Presently Work in progress
 1) Above land is filled of municipal waste.
 2) Previously land issue encountered

427

464

426

12

No.	Name of the Project & Contractor	VA & ES (Rs. in Cro.)	Agreement Amount (Rs. in Cro.)	As per Agreement Date of Completion	Received (Rs. in Cro.)	Project expenditure (including share)	Overall physical progress (in %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution										
17	IN) works S.N. Enviro S.C. Constr & Squire and STP at S.C. Constr	30.93	14.20 Cr. 2021, revised EOT submitted.	15.02.21 EOT granted till Dec 2021, revised EOT submitted.	15.42	W@% - 1.42 Gauge - 8.91 Hand Adjusted Mob. Adjuster - 0 Other expenses - 0.31 Total 15.42	96.60%	STP - 3.5 MLD (N.D) Network - 2.426 Km	1. Adm. / Staff building completed.	2. Panel Room completed.	3. Clear water tank completed.	4. UV chamber completed.	5. SSB cylinder work completed.	6. Wet well completed.	7. Offt Chamber completed.	8. Airrower shed completed.	9. Sludge holding tank completed.	10. 160 work of approx 4904 Mts pipe laying done out of 5620 Mts (87.23%).	11. Machine completed - 107 (95.12% of 112).	12. Laying of 150mm dia pipe completed.	13. 05 kg. Centrifugal Pump, 117 Panel installed & Electric connection done. Div. still run done.	14. 05 kg. Centrifugal Pump, 117 Panel installed & Electric connection done. Div. still run done.

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Govt/Govt (Rs. in Cr.)	Agreement Amount Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)
18.	W&F works for STP at Mookamp M & JMS (Single)	60.92 / 86.70	89.17 Cr. / 10 Crs. / 37.765 Cr. / 21.407 Cr. / 15.06 Cr.	EOT Granted on 31.12.2021. Revise EOT proposed to be submitted.	31.13	Work - 27.98 Contingent - 1.56 Other expenses - 1.59 Total - 31.13	89.00%

Main Component

STP- 8 MLD
I&D work=10.0KM
IPS=2Nos

Component wise physical progress

Up to Previous Month

Design & Survey complete.
S&B work 100% complete & rest in progress.
Admin block 98% complete & rest in progress.
Panel Room 100% work complete & rest in progress.
Boundary wall 98% complete.
Road Work 85% complete & rest in progress.
Chlorination Tank 100% complete & rest in progress.
Sludge Holding Tank 100% complete.
Centrifuge Building 100% complete & rest.
Grit Chamber 100% complete & rest in progress.
WPS Structural work complete & finishing work 100% complete.
Air Blower Platform 100% complete.
Guard Room Structure work 80% complete.
I&D Work.
Dipole laying 3915M.
Outfall structure Setting out & layout for Connection with IPS-1 in Progress.
IPS-1.
Staff Quarter structural 95% complete.
Boundary wall 90% complete.
PS structural work 92% complete.
Panel Room structural work complete & finishing work in progress.
IPS-2.
Site development work: Filling work 50% complete.
Staff Quarter structural 100% complete & finishing work 100% complete.
PS structural work 100% complete.
Boundary wall 90% complete.
RCC drain works 1295M complete.
Manhole 23 Nos completed.
Supply of Electromechanical Equip.
i) Decanter Systems 2 Set.
ii) Sewage Transfer Pumps 8 Nos.
iii) RAS Pumps 2 set.
iv) SAS Pumps 2 set.
v) Diffusers 2 set.
vi) Chlorinators 2 No.
vii) Mechanical coarse & fine screen.

During the Month

Design & Survey complete.
S&B work: Exterior painting work.
Admin block 99% complete & rest in progress.
Panel Room complete.
Boundary wall: Painting work in progress.
Road Work: balance work in progress.
Chlorination Tank: Paint work Completed.
Sludge Holding Tank: Finalised.
Centrifuge Building: completed.
Grit Chamber: completed.
WPS completed.
Air Blower Platform: completed.
Landscaping & Plantation work in progress.
Guard Room: Structure work in progress.
I&D Work.
Dipole laying 80M.
600mm dia maine pipe laying 200 M.
IPS-1.
IPS-2.
Site development work: in progress.
Staff Quarter structural 95% complete.
Boundary wall 95% complete.
PS structural work 92% complete.
Panel Room structural work complete & finishing work in progress.
IPS-1.
IPS-2.
Site development work: Filling work 60% complete.
Staff Quarter structural work complete & plaster work 100% complete.
PS structural work of receiving chamber 100% complete and finishing work in progress.
Boundary wall 95% complete.
RCC drain work 1295M complete.
Manhole 23 Nos completed.
Supply of Electromechanical Equip.
i) Decanter Systems 2 Set.
ii) Sewage Transfer Pumps 8 Nos.
iii) RAS Pumps 2 set.
iv) SAS Pumps 2 set.
v) Diffusers 2 set.
vi) Chlorinators 2 No.
vii) Mechanical coarse & fine screen.

Total Progress

Design & Survey complete.
S&B work: 100% complete & rest in progress.
Admin block 99% complete & rest in progress.
Panel Room 100% work complete & rest in progress.
Boundary wall 99% complete.
Road Work 80% complete & rest in progress.
Chlorination Tank 100% complete & rest in progress.
Sludge Holding Tank 100% complete.
Centrifuge Building 100% complete & rest.
Grit Chamber 100% complete & rest in progress.
WPS structural work complete & finishing work 100% complete.
Air Blower Platform 100% complete.
Landscaping & Plantation work 50% complete.
Guard Room: Structure work 80% complete.
I&D Work.
Dipole laying 3915M.
600mm dia maine pipe laying 200 M.
IPS-1.
Staff Quarter structural 95% complete.
Boundary wall 95% complete.
PS structural work 92% complete.
Panel Room structural work complete & finishing work in progress.
IPS-1.
IPS-2.
Site development work: Filling work 60% complete.
Staff Quarter structural work complete & plaster work 100% complete.
PS structural work of receiving chamber 100% complete and finishing work in progress.
Boundary wall 95% complete.
RCC drain work 1295M complete.
Manhole 23 Nos completed.
Supply of Electromechanical Equip.
i) Decanter Systems 2 Set.
ii) Sewage Transfer Pumps 8 Nos.
iii) RAS Pumps 2 set.
iv) SAS Pumps 2 set.
v) Diffusers 2 set.
vi) Chlorinators 2 No.
vii) Mechanical coarse & fine screen.

Issue in Execution

*In accordance to the directives of State Mining Department, sand supply has been halted and as such the work progress is adversely affected.

425

365

(4/24)

(1/2)

2/2

2

Issue in 3 section

Name of the
Contractor
No. of the
Project &
(City/State)
Agreement
Amount
(\$s. in Cr.)
Date of
Completion
Funds
Received
(\$s. in Cr.)
Project
Expenditure
(\$s. in Cr.)
Overall
Progress
(%)

Main Component

Up to Previous Month

Component wise physical progress

During the Month

Total Progress

1) All Blowers 100%
2) MCC panel installed 100%
3) Cable tray 100%
4) Cable tray 100%
5) Cable tray 100%
6) Cable tray 100%
7) Cable tray 100%
8) Cable tray 100%
9) Cable tray 100%
10) Cable tray 100%
11) Cable tray 100%
12) Cable tray 100%
13) Cable tray 100%
14) Cable tray 100%
15) Cable tray 100%
16) Cable tray 100%
17) Cable tray 100%
18) Cable tray 100%
19) Cable tray 100%
20) Cable tray 100%
21) Cable tray 100%
22) Cable tray 100%
23) Cable tray 100%
24) Cable tray 100%
25) Cable tray 100%
26) Cable tray 100%
27) Cable tray 100%
28) Cable tray 100%
29) Cable tray 100%
30) Cable tray 100%
31) Cable tray 100%
32) Cable tray 100%
33) Cable tray 100%
34) Cable tray 100%
35) Cable tray 100%
36) Cable tray 100%
37) Cable tray 100%
38) Cable tray 100%
39) Cable tray 100%
40) Cable tray 100%
41) Cable tray 100%
42) Cable tray 100%
43) Cable tray 100%
44) Cable tray 100%
45) Cable tray 100%
46) Cable tray 100%
47) Cable tray 100%
48) Cable tray 100%
49) Cable tray 100%
50) Cable tray 100%
51) Cable tray 100%
52) Cable tray 100%
53) Cable tray 100%
54) Cable tray 100%
55) Cable tray 100%
56) Cable tray 100%
57) Cable tray 100%
58) Cable tray 100%
59) Cable tray 100%
60) Cable tray 100%
61) Cable tray 100%
62) Cable tray 100%
63) Cable tray 100%
64) Cable tray 100%
65) Cable tray 100%
66) Cable tray 100%
67) Cable tray 100%
68) Cable tray 100%
69) Cable tray 100%
70) Cable tray 100%
71) Cable tray 100%
72) Cable tray 100%
73) Cable tray 100%
74) Cable tray 100%
75) Cable tray 100%
76) Cable tray 100%
77) Cable tray 100%
78) Cable tray 100%
79) Cable tray 100%
80) Cable tray 100%
81) Cable tray 100%
82) Cable tray 100%
83) Cable tray 100%
84) Cable tray 100%
85) Cable tray 100%
86) Cable tray 100%
87) Cable tray 100%
88) Cable tray 100%
89) Cable tray 100%
90) Cable tray 100%
91) Cable tray 100%
92) Cable tray 100%
93) Cable tray 100%
94) Cable tray 100%
95) Cable tray 100%
96) Cable tray 100%
97) Cable tray 100%
98) Cable tray 100%
99) Cable tray 100%
100) Cable tray 100%

Sr. No.	Name of the Project & Name of the Contractor	AA & ES Cost/Cont (Rs. In Cr)	Agreement Amount (Date) (Rs. In Cr)	AA per Agreement Date of Completion	Amount Received (Rs. In Cr)	Project expenditure (including State share) (Rs. In Cr)	Overall physical progress (In %)
---------	--	-------------------------------------	--	---	-----------------------------------	---	---

Main Component

Component wise physical progress

Up to Previous Month

During the Month

Total Progress

Issue in Execution

V8Pumps in Wetwell installed 100%
 MPS to Grit on pipeline complete
 Cable laying 95% complete
 PLC panel installed
 Gate Valves 06 Nos installed
 Mechanical coarse & fine screen installed
 Motorised gate valve installed
 Manual screen installed
 All electric supply work as STP complete
 Chlorinator system installed
 Flowmeter installed
 Testing of all electromechanical machinery complete

V8Pumps in Wetwell installed 100%
 MPS to Grit on pipeline complete
 Cable laying 95% complete
 PLC panel installed
 Gate Valves 06 Nos installed
 Mechanical coarse & fine screen installed
 Motorised gate valve installed
 Manual screen installed
 All electric supply work as STP complete
 Chlorinator system installed
 Flowmeter installed
 Testing of all electromechanical machinery complete

29	Networks and STP at Bokilgarh ML & S.G. Construction & S.N. Enclav	35.88	36.04 Cr (4 Cr Cost) 22.65 Cr And O&M 13.40 Cr 27-08-19	26.08.20 (EDT granted till 31.03.2021)	9.6	Ceintage = 0.51 Work = 5.14 Other = 0.05 Unadjusted Mobv Advance = 1.85 Total = 9.60
----	--	-------	--	---	-----	---

Boundary wall - 87.75%
 Admin cum Panel Building cum Staff Quater's - 90.54% Complete
 SBR & CCT - 72.95% Complete
 MPS & inlet chamber - 82.88%
 Sludge Holding Tank - 16.30%
 Grit Chamber 13.25%
 IPS1/Pumping station 10.80%

Boundary wall - 10.25%
 Admin cum Panel Building cum Staff Quater's - 3.46%
 SBR & CCT - 3.40%
 MPS & inlet chamber - 1.52%
 Sludge Holding Tank - 25.55%
 Grit Chamber 7.8%
 IPS1/Pumping station 5.505%

Boundary wall - 78.00%
 Admin cum Panel Building cum Staff Quater's - 94.00% Complete
 SBR & CCT - 76.35% Complete
 MPS & inlet chamber - 84.40%
 Sludge Holding Tank - 41.85%
 Grit Chamber 13.25%
 IPS2/Pumping station 16.305%

45.50% STP-11 MLD & 2 IPS

1. NOC from Railway and NHAI crossing in process

IPS2/Pumping station 8.79%

IPS2/Pumping station 2.285%

IPS2/Pumping station 11.07%

36

Sl. No.	Name of the project & Name of the Contractor	AA & JS GoI/GOI (Rs. In Cr.)	Agreement Amount (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
21	I&D works and STP at Varaha	32.29 37,432.8				Other - 0.01		STP - 07 MLD SPS and I&D	Nil	Nil	Nil	WRD has been requested to issue NOC for construction of STP vide Additional Director, UD & HD letter No 512, dated 18.11.2021. CE, Bath Nivantran and Jal Nistagan, WRD has submitted to Under Secretary, WRD vide letter no 461, dated - 15.02.2022.
22	I&D works and STP at Banapur	103.25 108,416.4				Work - 8.55 Other - 0.12 Mob. Advance - 20.22% 4.50 Centage - 0.62 Total - 13.29		STP - 25 MLD SPS and I&D	STP 1) Admin Building-90% 2)SBR Basin-4% 3) CCT-90% 4) Chlorination Building-90% 5)Security Cabin-90% 6)Supply of DI Pipe-830.50 m 7)Sulling chamber with screen channels-3% 8)Grift chamber with Parshallflume-3% 9)Sludge House-20% 10)Staff Quaters	90% 4% 90% 90% 90% 830.50 m 3% 3% 70% 3.00% 3.78%		As per direction of CE IIT, roorkee vetted design drawing has been requested to review Hydrological Expert Prof. Ramakar JHA, NIT, Patna. He has submitted final review and vetted design/drawing on which letter no 142, dated - 15.02.2022 has been submitted for approval but CE has again given letter no 511, dated - 17.02.2022 to Prof. Ramakar JHA, NIT, Patna for review. Work progress is slow.
23		176.19 12.11.20	22.11.21 (EOI) Requested on 22.11.2022	43.79		Changhat STP - 06 MLD SPS and I&D		Design/Drawing- Tree transaction-	1% 1%		2%	As per direction of CE STP design/drawing has been contacted for review in Prof. Vallbhav Singhvi, IIT, Patna. He has demanded for soft copy which has been submitted, till date he has not given any report. Work progress is slow.
						Work - 0.25 Other - 0.01 Mob. Advance - 0.06 Total - 0.32		Bour STP - 07 MLD SPS and I&D	Nil	Nil	Nil	IIT, Delhi is requested after IIT, Patna for I&D (Mechanics) Strength test and feasibility report for 3rd Wing NIT, at Bous Campus, Town of IIT, Delhi (Dr. Shrivast) has given site verification on 17.02.2022. Still report is not received.

431

354

Sl. No.	Project Name	Contractor	AA & RS Agreement		As per Agreement	Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Rs. in Cr.)	Overall progress (in %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
			Agreement (Rs. in Cr.)	Agreement (Rs. in Cr.)										
22	MID STP	04 No. IPS and 138.9 kms network at Hajipur, Sopoba and Water supply	305.19	316.18 Cr	03.07.2021	02.07.2023	61.16	Conting - 1.10 Works - 33.03 Other - 0.06 Mob. Adv - 26.97 Total - 61.16	32.58%	Sewerage Network - 138.9 KM Manhole - 5731 Property Chamber (Nos) - 12263 Road Restoration - 138.9 Staff Quarter, STP (CUM) - 121 CUM DG & Transformer, STP (CUM) - 34 CUM	Sewerage Network - 47.074 Manhole - 1523 Property Chamber (Nos) - 2037 Road Restoration - 42.96 Staff Quarter, STP (CUM) - 0 DG & Transformer, STP (CUM) - 0	Sewerage Network - 18.93 Manhole - 1592 Property Chamber (Nos) - 2115 Road Restoration - 42.96 Staff Quarter, STP (CUM) - 39.315 DG & Transformer, STP (CUM) - 5079	Sewerage Network - 69.024 Manhole - 3115 Property Chamber (Nos) - 4152 Road Restoration - 69.024 Staff Quarter, STP (CUM) - 39.315 DG & Transformer, STP (CUM) - 5079	1) IPS 1 & 2 Land work under 24.96 2) IPS 3 & 4 NDC received under 24.96 3) NDC under 27.96 work under 24.96
23	MID STP	04 No. IPS and 138.9 kms network at Hajipur, Sopoba and Water supply	305.19	316.18 Cr	03.07.2021	02.07.2023	61.16	Conting - 1.10 Works - 33.03 Other - 0.06 Mob. Adv - 26.97 Total - 61.16	32.58%	Sewerage Network - 138.9 KM Manhole - 5731 Property Chamber (Nos) - 12263 Road Restoration - 138.9 Staff Quarter, STP (CUM) - 121 CUM DG & Transformer, STP (CUM) - 34 CUM	Sewerage Network - 47.074 Manhole - 1523 Property Chamber (Nos) - 2037 Road Restoration - 42.96 Staff Quarter, STP (CUM) - 0 DG & Transformer, STP (CUM) - 0	Sewerage Network - 18.93 Manhole - 1592 Property Chamber (Nos) - 2115 Road Restoration - 42.96 Staff Quarter, STP (CUM) - 39.315 DG & Transformer, STP (CUM) - 5079	Sewerage Network - 69.024 Manhole - 3115 Property Chamber (Nos) - 4152 Road Restoration - 69.024 Staff Quarter, STP (CUM) - 39.315 DG & Transformer, STP (CUM) - 5079	1) IPS 1 & 2 Land work under 24.96 2) IPS 3 & 4 NDC received under 24.96 3) NDC under 27.96 work under 24.96
25	Mungur STP & Sewerage Network - 294.02 Cr	EMS Infracon Pvt. Ltd.	294.02	294.02	17.10.2023	41.78	Works - 14.42 Conting - 0.91 Mobilization - 26.45 Advance - 26.45 Total - 41.78 Cr	19%	SIT - 30 MLD (Shepur) IPS-1 (Gandol) Mong/Kopoli Das Pokhar IPS-2 (TRUP Campus, Talab Pokhar) IPS-3A (Near Basanti Talab) IPS-3B (Goyanka Maini Sadan)	Basic Engineering Package submitted for approval Still waiting for NDC from Municipal Corporation Design work is in progress Still waiting for NDC from Municipal Corporation Design work is in progress Still waiting for NDC from Municipal Corporation	Still waiting for NDC from Municipal Corporation Design work is in progress Still waiting for NDC from Municipal Corporation Design work is in progress Still waiting for NDC from Municipal Corporation Design work is in progress	Still waiting for NDC from Municipal Corporation Design work is in progress Still waiting for NDC from Municipal Corporation Design work is in progress Still waiting for NDC from Municipal Corporation Design work is in progress	Still waiting for NDC from Municipal Corporation Design work is in progress Still waiting for NDC from Municipal Corporation Design work is in progress Still waiting for NDC from Municipal Corporation Design work is in progress	Still waiting for NDC from Municipal Corporation Design work is in progress Still waiting for NDC from Municipal Corporation Design work is in progress Still waiting for NDC from Municipal Corporation Design work is in progress

Sr. No.	Name of the Project & Name of the Contractor	AA & J S Govt. In Cr.	Agreement Amount (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
										CIVIL (RCC WORK)		
									Geo technical investigation to be done.			
									Submission of of Basic Engineering Drawings/ documents to Buldco			
									Review and Approva of Basic Engg of Drawings/ documents from Buldco/PE/IIIT			
										Before construction activities are going on.		
												1. Effective start date has been shifted from 05.02.2022 to 05.03.2022 vide letter no.- 12018/5/2018/009/NMCG, Dated - 28.01.2022 by NMCG. 2. Survey work and land Demarcation completed. 3. Geo-Technical soil investigation completed.

419

356

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 28.02.2022)

(418)

Sl. No.	Project Name	STP Capacity (in MLD)	Sewer Network (in Km)	Sanctioned Cost (Crore) GoI/GoB	Date of Sanction/ Date of AA&ES issue GoI/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. in Cr.)	Centage (Rs. in Cr.)	
1	2	3	4	5	6	7	8	9
1	Buxar STP & Sewerage Network, Patna	16	95	164.23	12/31/2019	-	-	Letter alongwith recommendation in TBER was sent to SPMG on 08.10.2021 for obtaining NOC from World Bank on TBER. NOC yet not received
2	R&D and STP, Barahiya	6	-	27	12/31/2019	0.03	-	Bid Evaluation in progress.
3	R&D and STP, Kahaigaon	6	-	25.77	12/31/2019	0.16	-	Letter alongwith recommendation was sent to SPMG on 23.09.2021 for obtaining directions but direction yet not received.
4	Gopalgaon Crematorium	-	-	-	-	-	-	4th time bid has been invited. Last date for bid submission is till 21st Feb 2022. Till last date of Bid, receiving 21.02.2022, two bids has been received. Bid evaluation is in process.

[Signature]

2

(55)

Status of approved ongoing projects under NMCG (As on 28.02.2022)

List of approved projects under NMCG (As on 28.02.2022)												
Sl. No.	Name of the Project & Name of the contractor	AA & 146 (Rs. in Cr.)	Agreement Amount/Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Rs. in Cr.)	Overall physical progress (%)	Main Component	Component wise physical progress			Remarks/Extension
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	River Front Development at Gupulgarh	3.75	7.36 04.01.2020	01.06.21	6.62	Work - 6.55 Other - 0.07 Total - 6.62	100%	1. Development of Barnariya Ghat (60m wide & 21 m deep - 1760 sqm) - 01 No. 2. Bridge Ghat (60m wide & 21 m deep - 1760 sqm) - 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room - 01 No. 5. Embankment Protection 6. Landscape & Horticulture works 7. Stainless steel railing works	Completed		Completed	
2	River Front Development at Rajahmundry	251.22 Up to 73 (Revised)	254.32 21.04.14	21.04.2016 Time Extension Date - 23.03.20	111.06	Work - 96.00 Excavation - 16.39 CSG - 9.58 Other - 6.79 Total - 138.76 (Additional expenses due to revised work under as per revised AA&146)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats Building 1. Audio Visual Theatre (AVT) Building at Barnawa Ghat completed 2. ECO Center at Collectrate Ghat completed 3. Community Cum Cultural Center at Raja Ghat completed Crematorium at Gulvighat completed. Start cremation by PMC. Promenade - 5.5 km completed	Development of Ghats- 16 Ghats completed out of 20 Ghats Building 1. Audio Visual Theatre (AVT) Building at Barnawa Ghat completed 2. ECO Center at Collectrate Ghat completed 3. Community Cum Cultural Center at Raja Ghat completed Crematorium at Gulvighat - completed. Start cremation by PMC. Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC. Patna for Operation and Maintenance.	contractor not mobilized personnel from September 2019. Time extension was given till 20.03.2020, direction has been given to submit extension of time but contractor not submitted till date. Work for Bhadra Ghat, Matruver Ghat and Nallur Ghat is balance. Contractor is not willing to continue work.		
3	River Front Development at Muskatapur	10.77	9.80	06.01.2017	1.06	Work - 0.91 Other - 0.15 Total - 1.06	35%	Ghat - 03 nos. 21M x 10M High Mast light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	Siddhi Ghat - 38% Chandwara Ghat (Ashram Ghat) - 55% Sikandarpur Mukti Dham - 3%	Siddhi Ghat - 3% Chandwara Ghat (Ashram Ghat) - 5% Sikandarpur Mukti Dham - 1%	Siddhi Ghat - 41% Chandwara Ghat (Ashram Ghat) - 62% Sikandarpur Mukti Dham - 4%	Vidhi Ghat (i) All pile work completed (ii) 1st Platform completed (iii) 1st Flight completed (iv) 2nd Landing Completed P.C.C. in 2nd Flight Completed & Reinforcement Work in progress & Concreting of the beam is in progress Chandwara Ghat (i) All pile work completed (ii) 1st Platform completed (iii) 1st Flight completed (iv) 2nd Landing Completed P.C.C. in 2nd Flight Completed & Reinforcement Work in progress & Concreting of the beam is in progress Chandwara Ghat (i) All pile work completed (ii) 1st Platform with 2nd flight completed (iii) 2nd Landing with 2nd flight completed (iv) P.C.C. in 3rd flight is completed (v) 3rd flight concreting 35M completed Sikandarpur Mukti Dham Site Clearing, Layout work completed, Pile work in progress. All Pile out of 87 no. completed

417

354

