



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना-800001.

पत्रांक- 669

पटना, दिनांक- 10/2/23

प्रेषक,

महाप्रबंधक (असैनिक), मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

मुख्य महाप्रबंधक,
बुडको, पटना।

विषय:- माह जनवरी-2023 का मासिक प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि बुडको द्वारा उत्तर बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह जनवरी-2023 का मासिक प्रगति प्रतिवेदन संबंधित परियोजना निदेशक/कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:- यथोक्त।

LM (PDM)
10/2/23

विश्वासभाजन

Amrita Ranjan
10/2/23

महाप्रबंधक (असैनिक),
मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

CGM-420
10/2/23

456 PDM
11/02/23

Sl.No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress in Percentage			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress in Percentage	
1	2	3	4	5	6	7	8	9	10	11	12	13
Name of District :- Sitamarhi												
1	नगर परिषद, सीतामढ़ी क्षेत्र अन्तर्गत निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य विद्युत सेट-1 लकड़ी सेट-2	Lt. No. 499 Dt. 19.02.2022 Rs. 4.5912368	-	-	-	-	-	-	-	-	-	मुख्यालय, बुडको, पटना में निविदा निष्पादन की प्रक्रिया में है।
Name of District :- Sheohar												
1	नगर परिषद, शिवहर क्षेत्र अन्तर्गत बस स्टैंड का सौंदर्यीकरण निर्माण कार्य	Lt. No.- 201, Dated- 07.02.2023 Rs. 368.04800	-	-	-	-	-	-	-	-	-	सरकार के अपर सचिव, नगर विकास एवं आवास विभाग का ज्ञापांक- 201, दिनांक- 07.02.2023 द्वारा प्रशासनिक स्वीकृति प्रदान की गई है।
2	नगर परिषद, शिवहर क्षेत्र अन्तर्गत निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य	Lt. No. 501 Dt. 19.02.2022 Rs. 4.5912368	-	-	-	-	-	-	-	-	-	मुख्यालय, बुडको, पटना में निविदा निष्पादन की प्रक्रिया में है।

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

1399

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completi on	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park. Contractor - Chandrabibha Devi	AA-0.4277, Dated:- 25.11.14 & EC:- 0.4277	0.3038828	18.12.16	0.21385	0.21385	Fund was being made available to this office (DUDA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Bettiah. This office has requested vide letter no-115, dated-12.05.2022 to DM Bettia for releasing fund for completion of pending schemes.	Boundary wall, Pathway, Light , Gajebo, Sitting bench etc.	Boundary wall, Sitting Bench, Path way and Gajebo	No Work.	12	13
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC:- 3.1194	2.5137547	29.12.16	1.5082528	1.5082528		Construction of Building	Civil work completed except roof treatment.	No Work.		Fund Issue. This office has requested to Dy. Collector (Dev.) with a copy to DDC & DM vide numerous letters for releasing fund. The last letter was sent vide this office no.115 Dtd. 12.05.22 for releasing fund in order to complete the works. But, fund is yet to be released by District Administration.
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC:- 3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95 % work Completed.	No Work.		
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated:- 8.11.13 & EC:- 1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95 % work Completed.	No Work.	60 % work Completed.	
5	Construction of Ramna maidan- levelling, boundary wall, track and beautification. Contractor-M/S Jai bhawani const.	AA-2.0 Dated - 18.02.14 & EC	1.105711	28.11.15	0.902905	0.902905	0.902905	Boundary wall, pathway, levelling and beautification	phase- 1 is complete.	No work	Phase 1 is completed	For Ramna Maidan Phase-1 Physically completed but financial progress not yet achieved due to fund constraints.

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

39

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expendit ure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर विकास योजनांतर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	3	Letter no- 3059, dated- 18.12.2017 Amount 1.6956	15 Months 22.04.2017	0.6140	0.6140	0.6140	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress	10	11	12	13 (शेष आवंटन की प्रतीक्षा में कार्य बन्द है।)
2	Construction of PCC road and RCC Draing from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar nigam, chhapara	2	Letter no-79, dated- 06.12.2017 Amount 2.9866	15 Month	1.587	1.235	1.235	RCC Drain- 1872 PCC Road- 936 Paver Block- 836	Nala - 1180m PCC-641.50m Paver Block - 400.0 completed	Nala- 10m PCC- Nil Paver block- 200.00	Nala- 1190m PCC- 641.50m Paver Block - 600.00 Completed.	

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

392

Sl No.	Name of Project Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Saharsa Bus Stand Project M/S Shri Balram Singh Vill+Post- Panchgachhia, Saharsa	4.00 & Letter No. 78, dated 19.11.2014	3.3003 & 10.06.2015	09.05.2017	1.91	1.91	1.91	Bus Terminus (civil work)	-	-	Completed	1. For departure gate, one gate land disputed in High Court, Patna 2. Fund unavailability since last two years. 3. Overall Progress 85%
								Toilet Block & small ships (Civil work)	-	-	Completed	
								Compound wall entrance gate (Civil work)	-	-	Except disputed land, rest work completed	
								Internal Road Pathway & Landscaping work	-	-	Completed	
								Electrical work (Internal)	-	-	Completed.	
								PHE work (Internal)	-	-	Completed	
								PHE work (External)	-	-	Completed	

Deputy Project Director,
Infrastructure & Transport
North Bihar, Baidoo, Patna

Project Director,
Infrastructure & Transport
North Bihar, Baidoo, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Baidoo, Patna

296

January - 2023

Rs. In Crores

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिवहन मोटिहारी के मोडिफिकेशन का सौंदर्यकरण एवं जोड़वाँर कार्य। (M/s Charitha - Pawan Kumar (JV), Hyderabad)	EC- 21.99 AA Rs.23.05492 Lt No-139 dt- 15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	3.72322	3.72322	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)			De-weeding Machine supplied and De-weeding work in Motihari is under progress since 26.04.22	1) Contract Rescissionment Debarment and Blacklisting removed from M/s Charith-Pawan Kumar (JV) on 27.09.21 2) Letter to Start the work (where design and drawing not required) is given to contractor vide Lt. 531 dated 08.11.21 3) A proposal without STP has been submitted to CE (Infr) north Bihar. Design and Drawing to be prepared by Contractor and the same will be vetted by IIT, Delhi as directed by CE(Infra), north Bihar. In meeting held on 05.01.2022. 4) de-weeding has been started since 26.04.2022. 5) Letter has been given to contractor for supply of De-silting Machine and submission of DPR through Ltr.-492/15.8.22, 562/13.9.22 and 633/22.9.22.
2	बकिया बस डिपो का निर्माण कार्य। (M/s Keshav Kumar (Gesarri, Motihari)	EC- 2.19 AA Rs. 2.0000 Lt No-78 dt- 19.11.14 EC- 2.19 LOA- 1.650150 Lt No-1375 dt-11.05.15	Rs.1.44 Lt No- BUIDCo/vo- 687/14-87 dt-6.12.14	24.12.16 (6 Months)	1.4400	0.8486	0.8486	1. Bus terminus 2. Toilet shop block 2. compound wall with entrance gate . 3. internal road, pathway, Campus filling & land scaping. 4. Electrical work. 5. PHE work			1. Frame work of Bus terminus building completed. 2) Campus filling- 90% 3) Plaster Work of terminus building completed. 4) Shop and Toiled	

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, PatnaProject Director,
Infrastructure & Transport
North Bihar, Buidco, PatnaGeneral Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

1395

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.in Cr.)	Agreement Value & Date (Rs.in Cr.)	AS per agreement Date of Completion	Fund Received (Rs.in Cr.)	Total Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	लकडौबाही रोड से भाया जयनाथ मिश्रा महाविद्यालय के पिछे होते हुए सौदा गोदान होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, नॉर्विओ एवं आओविओ बिहार,पटना का पत्रांक-07 दिनांक-27.09. 18 राशि-361.155 लाख	3.4116452 05SBD/2019-20 Dated-28.02.20	27.11.2020	3.4022846	2.225824		Road & Drain	592/625 Mtr Drain complete & Road 1173/1640 Mtr Road Work Complete. Paver Block is Complete in 500 M Both Side.	Rest Road Work in Progress	592/625 Mtr Drain Complete & Road 1173/1640 Mtr Road Work Complete. Paver Block is completed in 500 M Both Side.	इस कार्यलय के पत्रांक-170 दिनांक-20.8.2020 द्वारा प्रकलन संगोषित तकनीकी स्वीकृति हेतु मुख्य अभियंता, उत्तर बिहार उपभाग को भेजा गया जिसकी स्वीकृति अनेको पत्राचार के उपरान्त मुख्य अभियंता, आयोजन, निरूपण एवं अनुश्रवण, बुडको, पटना के पत्रांक-1077 दिनांक-16.3.22 से प्राप्त हुई। आवंटन हेतु नगर आयुक्त, मुजो के पत्रांक-1766 दिनांक-16.4.21 से नॉर्विओ को अधिसूचना भेजी गयी, जिसके अंतर्गत मुख्य अभियंता, उत्तर बिहार उपभाग, बुडको पटना के पत्रांक-2158 दिनांक-04.05.2022 से आवंटन प्राप्त हुई है। कार्य प्रगति में है।
4	वाई सं०-02 में दिलिय कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, नॉर्विओ एवं आओविओ बिहार,पटना का पत्रांक-80 दिनांक-12. 02.19 राशि- 103.93 लाख	0.866526 01F2/2020-21 Date-17.06.20	16.12.20	0.51965	0.4519967		Road & Drain	336/593 Mtr Drain work complete & Road 361/593 Mtr Road Work Complete		525/593 Mtr Drain work complete & Road 361/593 Mtr Road Work Complete	प्राप्त आवंटन खर्च हो चुका है। शेष आवंटन हेतु अधिसूचना नगर आयुक्त, मुजो के पत्रांक-1766 दिनांक-16.04.2021 में नॉर्विओ को भेजी जा चुकी है। स्थानीय विवाद के कारण कार्य बाधित है।

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

1394

MONTHLY REPORT

Muzaffarpur-Vaishali

Jan. 23

Jan. 20

Sl. No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value & Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर परिषद् हाजीपुर												
1	हाजीपुर नगर परिषद् अन्तर्गत बुटनदास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.47186	-	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work	Kota Stona Boulder r	R.C.C. completed. Kota Stone (80%) Bolder (30%) brick work completed, earth work completed.	Overall physical Progress 80%. Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work in Progress.
2	हाजीपुर नगर परिषद् अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700	-	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work		R.C.C. (60%) Kota Stone (0%) Bolder (0%) brick work (40%), earth work (60%).	50 % Work completed. Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work is hinderd due to rise in water level.

Note : Excess expenditure against serial no -01 made from the amount available in serial no-2.
When fund of serial no-1 of Buan Das ghat will be available the it will be transferred to Sidi Ghat viz in serial no-2.

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

392



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर --पटना : 800001

फोन न०-91-612-2506109/208, 2506132 (फैक्स), email - mdbuidco@gmail.com

पत्रांक:- बुडको / यो-1708 / 2020 (पार्ट-3)-

614

दिनांक:- 07/2/23

सेवा में,

महाप्रबंधक,

आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय:- जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह जनवरी 2023 के संबंध में।

प्रसंग:- बुडको का आदेश संख्या- 38, दिनांक- 29.04.2020

महाशय,

उपर्युक्त विषय के संबंध में जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) माह जनवरी 2023 का तैयार कर इस पत्र के साथ संलग्न कर भेजी जाती है।

अनुलग्नक:- यथोपरि।

विश्वासभाजन,

Ambar Roy
31/2/23

महाप्रबंधक (मु०),

जलापूर्ति, ड्रेनेज एवं सिवरेज,
बुडको, पटना।

411 Pdm
07/02/23

श्री जाह्नवी जी DDD
[Signature]
07/2/23

श्री 2524 / Rishabh Ji
[Signature]
08/02/23

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - January 2023

391

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

31/03/2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मोतिहारी जलापूर्ति योजना फेज-1 संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669 (without O&M) Lt No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	30.06.2019 (EOT) (18 months) Extension till-30/Sept/2021	28.59	25.55	25.55	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor-6 Transformer-6 SCADA-2	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor-6 Transformer-6 SCADA-2	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor-6 Transformer-6 SCADA-0	1) Wards Covered/saturated:- 2,3,4,5,6,7,8,9,10,11,12 and 21 2) Pipe testing trial started 3) Total Road Restoration Target- 278km 4) Achievement till date - 27477m 5) Pipe Laying and HSC's Work completed as per available scope. No further work required. 6) SCADA detail progress 7) At block site: A) Electromagnetic Flow Meter, B) Ultrasonic Level Measuring Device, C) Hydrostatic Level Measuring Device, D) Computer System installed 8) PHED Site: A) Electromagnetic Flow Meter, B) Ultrasonic Level Measuring Device, C) Hydrostatic Level Measuring Device installed, computer system not installed.
2	मोतिहारी जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 Lt No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20 (Extended to 31.10.2021)	52.00	45.47	45.47	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House and Chlorinator-7 Pump Motor-7 Transformer-7 SCADA-3	Pipeline-124.726 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House and Chlorinator-4 Comp., 3 in progress Pump Motor-7 Transformer-7 Scada - 3 nos. in progress	Pipeline-0 km HSC-0 OHT-1 in progress Tubewell-0 Pump House and Chlorinator- 1 comp., 2 in progress Pump Motor-0 Transformer-0 Scada- 3 nos. in progress	Pipeline-124.726 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House and Chlorinator-5 Comp., 2 in progress Pump Motor-7 Transformer-7 Scada - 3 nos. in progress	1) Wards Covered/saturated:- 1,13,14,15,16,17,18,19,20,22,23,24,25,26,27,28,29,30,31,32,33,34,35,36,37 and 38 2) Pipe Testing/Trial Started 3) Total used road till date- 30985m Achievement till date- 27755m 4) Pipe Laying and HSC's work completed as per available scope. No further work required 5) SCADA-03 nos. in progress 6) Redress Site A) Electromagnetic flow meter, B) Ultrasonic Level Measuring Device, C) Hydrostatic Level Measuring Device installed, Computer system not installed 7) At Dhamsanaj Site - A) Electromagnetic flow meter, B) Ultrasonic Level Measuring Device, C) Hydrostatic Level measuring device installed 8) Computer system not installed 9) At NS college- Abkernagnetic flow meter, B) Ultrasonic level measuring device, C) Hydrostatic level measuring device installed, computer system not installed
3	बका जलापूर्ति योजना फेज- I M/s Ashoka Tubewell	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	1) Wards Covered under Phase-I - 89, 90, 100, 110, 121, 129, 140, 150, 160, 170, 180 2) O&M are in progress. Fund unavailable for O&M

390

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
4	डाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no-139/15-03-2018	राशि -5.02 29-09-2018	28.03.19 (Extension till Sep 2019)	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.011 km HSC-2676	-	Pipeline-30.011 km HSC-2676	a) Wards to be covered under phase-2 - 30.33 (Partimam) 30P, 30P, 11P, 12P, 13P, 14P, 15P, 16P, 17P, 18P (NCSA Partimam) Ward no. 9 to 22 b) Wards completed. All wards (ward no. 9 to 22) O&M are in progress.
5	नेसरिया जलापूर्ति योजना फेज- I Janadhipati Construction Pvt. Ltd	Rs. 8.19306 lt No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	a) Wards covered under Phase-1 = 2P, 3P, 4P, 5P, 6P, 7P, 8P, 9P, 10P and 11P b) O&M are in progress. Fund unavailable for O&M.
6	नेसरिया जलापूर्ति योजना फेज- II Janadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139, 15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-915	-	Pipeline-14.43 km HSC-915	a) Wards Covered under phase-2 = 1P, 2P, 3P, 4P, 5P, 6P, 7P, 8P, 9P, 10P and 11P b) Ward no. 3, 4, 5 are completed c) As per agreement pipe length work is completed d) Water Supply trial in progress e) For remaining area phase-II work tender has been invited and will be received on 21/04/22
7	नेसरिया जलापूर्ति योजना फेज- II Manoj Kumar Singh Construction	राशि-02.82 करोड़ letter no-158, 15-19.01.22	राशि -2.27 28-07-2022	27.11.22	1.00	0.60	0.00	Pipeline-21.035 km HSC-1390 Tubewell-1 Pump House-1 Pump Motor-1	Pipeline-3.150 km HSC-105 Tubewell-1 Comp Pump House-1 in progress Pump Motor-0	Pipeline-3.900 km HSC-65 Tubewell-0 Pump House-1 in progress Pump Motor-0	Pipeline-7.050 km HSC-170 Tubewell-1 Comp Pump House-1 in progress Pump Motor-0	a) SUC of land received and issued to contractor b) Direction to start the work given to supervisor vice letter no. 508, dt-17.08.22, lt no-535, dt-30.08.22 and lt no-560, dt-13.09.22
8	बसौल जलापूर्ति योजना फेज- I स्वदेवक-मेसर्स अशोक ट्यूबवेल	Rs. 8.19306 lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	a) Wards Covered under phase-1 = 1P, 2P, 3P, 4P, 5P, 15P, 18P, 20P b) O&M are in progress. Fund unavailable for O&M.
9	बसौल जलापूर्ति योजना फेज- II स्वदेवक-मेसर्स अशोक ट्यूबवेल	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19 (Extension till March 2020)	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1865	-	Pipeline-30.60 km HSC-1865	a) Wards Covered under phase-1 = 1P, 2P, 3P, 4P, 5P, 15P, 18P, 20P b) O&M are in progress. Fund unavailable for O&M.


 General Manager (HQ),
 DWS, BUIDCO

139

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

जनवरी-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बगहा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhinarti const pvt ltd	रशि-70.96	रशि-61.57 dt- 23.07.2018	23.07.2020 (Extended to 31.12.2022)	53.46	48.80	48.80	Pipeline-102.523 km Deviation- 6.401 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-104.605 km HSC-10601 OHT- 3 comp., 2 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Pipeline- 0.1383 km HSC-0 OHT - 1 comp., 1 in progress Tubewell - 0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-104.7436 km HSC-10601 OHT- 4 comp., 1 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Out of 24 wards water supply started in 16 wards & in rest 08 wards work in progress.
2	बेतिया जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-97.25, letter no 484, dated-20.12.16	रशि-101.92, dated-06.03.18	05.03.20 (Extended to 30.11.2021)	81.04	76.04	76.04	Pipeline-175.0 km HSC-19464 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-167.263 km HSC-19315 OHT- 6 Tubewell- 18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Pipeline-1.41 km HSC-42 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-168.673 km HSC-19357 OHT- 6 Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Out of 39 wards in Betiah in which 30 wards has been saured and water supply started and in rest 09 wards due to mislinking of pipeline and house connection water is not supplied by the Agency.

General Manager (HQ),
DWS, BUIDCo

388

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

जनवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.17	03.09.18 (Extend to 30.04.19)	38.11	38.11	38.11	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed.	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (100%) Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 78.16 करोड़ पत्रांक-108, दिनांक-16.01. 2018	राशि- 66.57 करोड़ 04.07.18	03.07.20 (Extended to 31.12.2021)	57.34	57.34	57.34	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-148.754 km HSC-8600 OHT-2 in progress Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-0.240 km HSC-0 OHT- 0 Tubewell- 2 comp. Pump House-0 Pump Motor-0 Transformer-0	Pipeline-148.994 km HSC-8600 OHT-2 comp. Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Overall physical progress 95%. Cost of one OHT cancelled due to unavailability of land. Intermediate connection of already laid pipes in progress. 13.15 km pipe laying work is completed out of 24 km deviation work.

General Manager (HQ),
DWS, BUIDCo

388

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

जनवरी-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्त कार्य I फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24,591	SBD 03,2014/ 15.02.2014 Rs. 22,251	30.03.2018	23.12	21.01	-	Pipeline-57.17 km HSC-3500 Pump House-4	-	completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्त कार्य II फेज-II सवेदक - श्री रामधार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5,506	SBD 04, 2018-19/ 23.10.2018 Rs. 5,6419	22.07.2020	5.37	4.82	4.82	Pipeline-21.47 km HSC-10005 R.R - 19,950 km	completed	completed	Pipeline-20.210 km HSC-8500 R.R - 16,050 km	completed


General Manager (HQ),
DWS, BUIDCo

128

Bihar Urban Infrastructure Development Corporation Ltd.
Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

जनवरी-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	S3D 05, 2C14-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य फेज-II सेक्टर - श्री रामधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	S3D 09, 2C18-19/ 30.10.2018 Rs. 5.14	31.03.2021	4.41	4.13	4.13	Pipeline-24.853 km HSC-3763 R.R - 21.200 km	Pipeline-21.450 km HSC-3150 R.R - 18.200	Completed	Pipeline-21.450 km HSC-3150 R.R - 18.200 km	पूर्ण

General Manager (HQ),
DWS, BUIDCO

1365

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

जनवरी-2023

Rs. In Lakh

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Completion Date	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	2 Design, Build construction of Storm Water Drainage System including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari Infrastructure Pvt. Ltd.- Annu infra construct India Pvt. Ltd. (JV), New Delhi	3	4	5	6	7	8	9	10	11	12	13
									a) Mithanpura to Tirhut Canal Drain Excavation- 3427m Bottom slab PCC- 3410m. RCC Raft- 3336m. Side wall RCC done- 1st Wall- 3287 m. 2nd lift wall- 3256m Final Wall- 3171 m. Top Slab- 395.40 m Culvert- 19 nos. comp.	a) Mithanpura to Tirhut Canal Drain Excavation- 3502m Bottom slab PCC- 3483m. RCC Raft- 3409m. Side wall RCC done- 1st Wall- 3371 m. 2nd lift wall- 3331m Final Wall- 3209 m. Top Slab- 395.40 m Culvert- 19 nos. comp.		1) Mithanpura i) 3720- 3610m drain from Mithanpura to Diglira ghunti & 110m retaining wall with covered drain from Diglira railway ghunti to STP entry. ii) Work stop due to govt. Land issue. iii) Private & Govt. Amin visited at site for demarcation of govt. Land on 14.08.2022. iv) Work stop due to frequently & heavy rain intimated by letter no. 404 dated 06.10.2022.
									b) Kachchi-Pakki Excavation- 365m PCC- 360m Raft - 360m 1st wall - 322 m Final Wall - 310 m	b) Kachchi-Pakki Excavation- 130m PCC - 135m Raft - 138m 1st wall - 133 m Final Wall - 129 m	b) Kachchi-Pakki Excavation- 495m PCC - 495m Raft - 498m 1st wall - 455 m Final Wall - 439 m	2) Kachchi Pakki i) In 150m we get approval to execute Kachcha drain vide EE letter No. 90 dated 16.06.2022. ii) Temporary shifting of live electric wire almost 200m live wire shifted. Work stopped as order by Nagar Ayukt of length 1055m due to Govt. land issue vide letter no. 612 dated 06.04.2022 for land demarcation. iii) As discussed on Meeting held with MD BUIDCO on 11.08.2022 at Patna left the extended part of Kachchi Pakki of length 562m. Work as per agreement. iv) Demarcation of govt. land started on 18.08.2022.
									c) Dewatering in Progress with 2 Nos of Pump i) 3HP ii) 10HP D) 19 Nos of culvert completed.	Dewatering in Progress with 1 Nos of Pump i) 7.5HP Casting of 13 Nos. column completed.	c) 83 Nos column out of 94 column completed. D) 19 Nos of culvert completed.	i) Applied for NOC from NHAI vide letter no. 349 dated 16.06.2022. ii) Applied for electrical estimate for pole shifting vide letter no. 367 dated 10.07.2022. iii) Applied for NOC for a length of 1225m along the railway track vide letter no. 209 dated 02.09.2021

391

172.89 Cr. Letter No.-316 Dated-31.01.2019	18340-80027 BUIDCo/SIU- 6/Yo-109/18- 60-SBD, Dated- 31.05.2019	30.11.21 (Extended to 31.03.202 3)	28.62	24.43	24.20	1. Drain-22.409 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total 38 MLD 3. Culvert-21 Nos	4) Sikandarpur i) Applied for NOC from irrigation department for laying DI pipe vide letter no. 353 dated 22.06.2022, site visit completed with EE BUIDCo, EE irrigation, SE irrigation. ii) Applied for NOC for land execution of intermediate pumping station 1 & 2 vide letter no. 366 dated 10.07.2022 iii) Applied for electrical estimate for pole shifting vide letter no. 362 dated 30.06.2022 (Urban 1). iv) Applied for electrical estimate for pole shifting vide letter no. 363 dated 30.06.2022 (East). v) Applied for NOC for land execution of intermediate pumping station 3 vide letter no. 375 dated 22.07.2022. vi) Hydraulic design and drawing are submitted to BUIDCo for approval vide letter no. 380 dated 03.08.2022. 5) Bibiganj i) Applied for NOC from RCD vide letter no. 340 dated 02.06.2022. ii) Applied for NOC from NHAI vide letter no. 348 dated 16.06.2022. iii) Applied for electrical estimate for pole shifting vide letter no. 350 dated 19.06.2022. iv) Hydraulic design & drawing are submitted to NIT, Patna for vetting vide letter no. 385 dated 16.08.2022.
--	--	--	-------	-------	-------	--	--

38

[illegible]

**General Manager (HQ),
DWS, BUIDCo**

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

जनवरी-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	किशनगंज जलपूर्ति योजना फेज-1 संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt: 03.05.18	30.51 03.11.2018	02.11.20 (Extended to 31.07.2021)	21.44	20.31	20.31	Pipeline-66.969 km HSC-14523 OHT-3 Rising Main-500m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-65.769 km HSC-11017 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline- 0.400 km HSC-0 OHT-0 Rising Main-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-66.169 km HSC-11017 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	2 nos ESR has to repair Claim/Variation sanctioned by HQ & work is in progress
2	किशनगंज जलपूर्ति योजना फेज-1 संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt: 19.02.18	45.31 12.06.2018	11.12.2019 (Extended to 31.07.2021)	40.79	39.55	38.98	Pipeline-113.23 km (Revised- 119.238 km) HSC-6320 (Revised-8500) OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1200m SCADA-10	Pipeline-119.238 km HSC-8809 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	Pipeline- 0 km HSC-917 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 Rising Main-0 SCADA-0	Pipeline-119.238 km HSC-9726 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	Variation of HSC work is in progress


General Manager (HO),
DWS, BUIDCO

१७

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

जनवरी-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	अररिया जलापूर्ति योजना फेज-I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.7324 करोड़ 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-40.256 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	13
2	अररिया जलापूर्ति योजना फेज-II संवेदक-मेसर्स उमंग इंफ्रास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130/08.03. 2018	राशि-8.59 करोड़ 26.10.2018	25.07.2019	8.28	7.42	7.42	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Work complete	Pipeline-46.561 km HSC-3484	


General Manager (HQ),
DWS, BUIDCo

33

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Purnea District

जनवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	पूर्णिया जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.-1519, Dated-27.06.17.	राशि - 113.1918 dt- 12.03.2018	11.03.20 (Extended to 31.07.2021)	96.89	87.91	79.64	Pipeline-184.75 km (223.60 Km Revised) HDPE Pipe - 23.869 km HSC-34995 (18500 Revised) OHT-5 Tubewell-16 Pump House-15 Pump Motor-15 Transformer-15 Scada-9	Pipeline-201.196 km HDPE Pipe - 22.499 km HSC-18068 OHT-4 Comp. 1 in progress Tubewell-16 Pump House-10 Comp. & 3 in progress Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply Scada-0	Pipeline-9.947 km HDPE Pipe - 0.569 km HSC-351 OHT-1 comp. Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0 Scada-0	Pipeline-211.143 km HDPE Pipe - 23.068 km HSC-18419 OHT-5 Comp. Tubewell-16 Pump House-10 Comp. & 4 in progress Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply Scada-0	13
2	पूर्णिया जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-83.71 करोड़ Lt. No.- 839, Dated-31.03.18	राशि -98.0408 dt- 16.07.2018	15.07.20 (Extended to 31.07.2021)	71.98	62.72	58.03	Pipeline-155.48 km (168.859 Km Revised) HDPE Pipe - 19.580 km HSC-20048 (12508 Revised) OHT-4 Tubewell-11 Pump House-13 Pump Motor-13 Transformer-13 Scada- 1 Set	Pipeline-144.585 km HDPE Pipe - 10.115 km HSC-7382 OHT- 4 comp. Tubewell-10 Pump House-7 comp. Pump Motor-7 install Transformer-8 install Scada-0	Pipeline- 3.654 km HDPE Pipe - 0.055 km HSC-90 OHT- 0 Tubewell-0 Pump House- 3 in progress Pump Motor-0 Transformer-0 Scada-0	Pipeline-148.239 km HDPE Pipe - 10.170 km HSC-7472 OHT- 4 comp. Tubewell-10 Pump House-7 comp. & 3 in progress Pump Motor-7 install Transformer-8 install Scada-0	

General Manager (HQ),
DWS, BUIDCo

339

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Katihar District

जनवरी-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-105.10 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19 (Extended to 31.07.2021)	76.21	75.63	75.63	Pipeline-212 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-191.562 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 comp., 1 in progress Pump Motor-14 install Transformer-12 installed	Pipeline-0 km HSC-0 OHT-0 in progress Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0	Pipeline-191.562 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 comp., 1 in progress Pump Motor-14 install Transformer-12 installed	13
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020 (Extended to 31.07.2021)	37.45	35.76	35.76	Pipeline-74.64 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.909 km HSC-7705 OHT-2 Tubewell-10 Pump House-9 comp., 1 in progress Pump Motor-8 installed Transformer-8 Nos comp.	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0	Pipeline-75.909 km HSC-7705 OHT-2 Tubewell-10 Pump House-9 comp., 1 in progress Pump Motor-8 installed Transformer-8 Nos comp.	
3	कटिहार स्टॉर्म वाटर ड्रेनेज योजना संवेदक का नाम- M/s Jayatisuper Construction Pvt. Ltd. JV Sai Engicon & Construction Pvt. Ltd.	पत्रांक-32 दिनांक-04.06.2021	राशि-233.58 करोड़ दिनांक-31.05.2022	31.05.2025	-	-	-			Survey Work in Progress.		

General Manager (HQ),
DWS, BUIDCo

138

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

जनवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	अमृत योजना अन्तर्गत दरभंगा जिलापालिका योजना। 6799, letter no-2165 dated-03.10.2016	61.84 Dated 16.07.2018		15-07-2020 (Extended to 31.12.2021)	50.40	47.58	40.30	Pipeline-106.330 km HSC-21500 OHT-3 Tubewell-9 Pump House-9 SCADA-1 Road Restoration - 81.0 km	Pipeline-105.801 km HSC-17114 OHT- 1 Comp., 2 in progress Tubewell-8 Pump House-7 SCADA-0 Road Restoration- 60.654 km	Pipeline-0.250 km HSC-346 OHT- 2 in progress. Tubewell-1 Pump House-0 SCADA-0 Road Restoration- 0.921 km	Pipeline-106.051 km HSC-17460 OHT- 1 Comp., 2 in progress Tubewell-9 Pump House-7 SCADA-0 Road Restoration- 61.575 km	Work is in progress.
2	राज्य योजना अन्तर्गत सोनार मुहुरी से टोन्सरी पुल तक नाला निर्माण कार्य। मो-रागनरेश राय	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020 (Extended to 31.12.2022)	21.32	18.96	14.04	Cover Drain of size 1.5 m to 4.5 m width Height 3to 4 m , Length 3.509 km	PCC-2025 M Base-2025 M Vertical Wall-2025 M	PCC-100 M Base-100 M Vertical Wall- 100 M	PCC-2125 M Base-2125 M Vertical Wall-2125 M	Work is in progress.
3	राज्य योजना अन्तर्गत गेता चौक से डी एन सी एच बच्चा वाड तक पी सी सी पथ एवं नाला निर्माण कार्य	1.4819 Lt 63 dt. 27.09.2018	1.2351188, dated-11.11.19	10.08.2020	0.74095	0.723	0.723	PCC road 1800' Drain- 3130' Paaver Block - 1800'	PCC road 1520' Drain - 2880' Paver Block - 500'	PCC road - 0' drain - 0' Paver Block - 0'	PCC road 1520' Drain - 2880' Paver Block - 500'	Work is in progress.
4	पीडब्ल्यूडीओ पथ से गायत्री मन्दिर से दारुमहटी चौक दुर्गा डेटल नो पीछे तथा गुरदरी बाजार हरे हरे हरे विद्यापति स्कूल तक डकन सहित RCC नाला निर्माण कार्य। संयोजक- श्री जयजीत सिंह	1.57644 ref 4298 Dated 20.03.2018	1.4474050, dated-01.04.2022	31.03.2023	1.5764	0.187	0.000	Length - 2350'	Length - 290'	Length - 60'	Length - 350'	अप्रति प्रगति पर है।
5	राज्य योजना अन्तर्गत लहेरियासराय कपुरी चौक से सैदतगढ़ तक पूर्व निर्मित मृ-गोपी नाला के जोड़द्वारा कार्य। संयोजक- श्री जयजीत सिंह	6.11 ref 30 Dated 24.10.2018	5.84 crore dated 29.09.2022	28.09.2023	0	0.000	0.000	Length - 8400'	0	0	0	Not started yet

General Manager (HQ),
DWS, BUIDCO

322

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

जनवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	झंझारपुर जलापूर्ति योजना मोबाईल नं०-9471009096 संवेदक का नाम-अर्चना कोन्स्ट्रक्टर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05- 2019	28.05.2020	1.89	1.88	1.77	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Work completed.
	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushni Infrass India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का ज्ञापक- 290 / नॉनो-02-10 / 2017-167 दिनांक-28.03.2017	115.6593 dated-04-06- 2019	04.12.2021 (Extended to 03.08.2022)	56.75	53.23	46.11	1- Drain-14.19 KM 2 m wide Drain of length 870m 1.8 m wide Drain of length 6.0m 1.5 m wide Drain of length 364m 1.2 m wide Drain of length 1614 m 1 m wide Drain 670 m Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m Side wall- 925m Cover Slab- 925m	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4 m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed 1 m wide Drain 751.1 m drain Watson Canal (4m wide) Excavation-75m Sand filling- 75m PCC - 75m Side wall- 75m Cover Slab- Nil	2 m wide Drain of length 0m is completed 1.8 m wide Drain of length 0m is completed 1.5 m wide Drain of length 0m is completed 1.2 m wide Drain 0m 1 m wide Drain 0 m Watson Canal (4m wide) Excavation-50m Sand filling- 50m PCC - 50m Side wall-50m Cover Slab- 0	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed 1 m wide Drain 751.1 m drain Watson Canal (4m wide) Excavation-125m Sand filling- 125m PCC - 125m Side wall- 125m Cover Slab- Nil	

328

Required STP
land is not
available

Watson Canal (6m wide)	Watson Canal (6m wide)	Watson Canal (6m wide)	Watson Canal (6m wide)
Excavation-1359m	Excavation-1359m	Excavation-1359m	Excavation-1359m
Sand filling-1359m	Sand filling-1359m	Sand filling-1359m	Sand filling-1359m
PCC-1359m	PCC-1359m	PCC-1359m	PCC-1359m
RCC Base- 1359m	RCC Base- 1359m	RCC Base- 1359m	RCC Base- 1359m
Side Wall- 1st Lift	Side Wall- 1st Lift	Side Wall- 1st Lift	Side Wall- 1st Lift
RHS- 1359m	RHS- 1359m	RHS- 1359m	RHS- 1359m
Center Wall 1st lift-1359m	Center Wall 1st lift-1359m	Center Wall 1st lift-1359m	Center Wall 1st lift-1359m
Side wall 1st lift LHS-1359m	Side wall 1st lift LHS-1359m	Side wall 1st lift LHS-1359m	Side wall 1st lift LHS-1359m
Side Wall- 2nd Lift	Side Wall- 2nd Lift	Side Wall- 2nd Lift	Side Wall- 2nd Lift
LHS- 1359m	LHS- 1359m	LHS- 1359m	LHS- 1359m
Center Wall 2nd lift-1359m	Center Wall 2nd lift-1359m	Center Wall 2nd lift-1359m	Center Wall 2nd lift-1359m
Side wall 2nd lift RHS-1359m	Side wall 2nd lift RHS-1359m	Side wall 2nd lift RHS-1359m	Side wall 2nd lift RHS-1359m
Hunch- 10872m	Hunch- 10872m	Hunch- 10872m	Hunch- 10872m
Cover Slab - 1359m	Cover Slab - 1359m	Cover Slab - 1359m	Cover Slab - 1359m
Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)
Excavation-1690m	Excavation-1690m	Excavation-1690m	Excavation-1690m
Sand filling- 1690 m	Sand filling- 1690 m	Sand filling- 1690 m	Sand filling- 1690 m
PCC - 1690m	PCC - 1690m	PCC - 1690m	PCC - 1690m
RCC raft -1690m	RCC raft -1690m	RCC raft -1690m	RCC raft -1690m
Side wall- 1690m	Side wall- 1690m	Side wall- 1690m	Side wall- 1690m
Cover Slab- 1690m	Cover Slab- 1690m	Cover Slab- 1690m	Cover Slab- 1690m
2. STP- 1 nos 15 MLD	Nil	Nil	Nil
3. Pump House = 1	100.00%	0.00%	100.00%

 General Manager (HQ),
DWS, BUIDCO

1375

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

जनवरी-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर योजना I संचेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD- 01 OF 2016- 17) Lt. 60 dt. 07.02.17	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-43.290 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	12	13

General Manager (HQ),
DWS, BUIDCo

374

जनवरी-2023
Rs. In Crores

**General Manager (HQ),
DWS, BUIDCo**

④

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

जनवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलपूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/10-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	5.23	4.11	Pipeline-37.141 km HSC-4316	Pipeline-37.141 km HSC-4316	Pipeline-0 km HSC-0 Leakage Repairing	Pipeline-37.141 km HSC-4316	Operation & Maintenance

General Manager (HQ),
DWS, BUIDCo

372

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

जनवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	सुपौल जलापूर्ति योजना फेज- I संवेदक-मे गणेशिपति कन्स्ट्रक्शन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570	completed	completed	Pipeline-41.80 km HSC-3570	Completed and Under Operation & Maintenance.
2	सुपौल जलापूर्ति योजना फेज- II	08.386 131/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-10-2018	29.07.19	8.38	8.19	8.19	Pipeline-44.366 km HSC-3550	completed	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	Lists of HSC submitted to Nagar Parishad Supaul and rest 840 HSC record not submitted by Agency.
3	निर्मली जलापूर्ति योजना फेज- I संवेदक का नाम-गालन्दा इन्फिक्शन	8.54	DB-7.180 O&M-0.185 Total-7.365 10.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.08 km HSC-800	Completed and Under Operation & Maintenance.
4	निर्मली जलापूर्ति योजना फेज- II संवेदक का नाम-सुमन इंटरप्राइज	2.25 Cr 139/15.03.2018	DB-1.987 O&M-0.099 Total-2.086 26.09.2018	25.03.19	1.92	1.89	1.89	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173 (2180 revised)	Pipeline-10.247 km HSC-2180	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	Lists of 2180 HSC Submitted to Nagar Panchayat Nirmali.
5	सुपौल स्ट्रीट वाटर ड्रेनेज योजना संवेदक का नाम- M/s Charith-Devkishna(UV)	राशि -22.08 करोड़ 280/200नि-02-03/2017-118, नवित्व आरि एवं तिथि- 2002 2018	राशि - 20.73 21.12.2018	20.06.2020 (Extended to 30.09.2021)	17.99	15.56	15.26	Construction of Storm Water Drainage 5.5 km (Revised 3.85 km according to new proposal)	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed.	Pipe laying completed	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed. 98% work of RCC well work completed and pipe laying completed	In the process of NOC from committee of williams school supaul to construct sump house. The work are not working by Contractor.

General Manager (HQ),
DWS, BU/DC

137

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

जनवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	छपरा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	संशि-45.82 करोड़ पत्रांक-021 दिनांक-02.03.2016	संशि-61.71, letter no- 1929, 22.12.2016	21.11.2018	58.77	58.77	58.77	Pipeline-72.985/86.753 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-86.471 km HSC-0 OHT-0 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-0 km HSC-0 OHT-0 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-86.471 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	13
2	छपरा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	संशि-47.76 करोड़ पत्रांक-408, दिनांक-17.01.2018	संशि-65.90, 24.08.18	23.08.2020 (Extended to 28.02.2022)	62.12	56.34	56.33	Pipeline-108.36 km HSC-22915 (Rev)/16101 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-143.765 Km HSC-15851 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-8	Pipeline-10.061 km HSC-321 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-153.826 Km HSC-16172 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-8	
3	सूदाम बाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021 (Extended to 31.03.2022)	27.54	26.60	26.60	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1085 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-977 mtr Cover- 897 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-0 mtr Wall-0 mtr Cover-32.70 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-977 mtr Cover- 929.70 mtr	Encroachment to be removed from Karna Chowk's set out removed


General Manager (HQ),
DWS, BUIDCo

380

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

जनवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Ganadhipati construction pvt ltd	सशि-37.17, पत्रांक-421, दिनांक-04.03.2016	सशि-40.75, dated-05.05.2016	31.08.2018 (Extended to 30.04.2019)	34.72	33.07	33.07	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	Completed
								Pipe Line - 17900 m (Deviation) HSC - 4084 Nos.	Pipeline- 15692 m HSC - 3530 Nos.	Pipeline- 808 m HSC - 17 Nos.	Pipeline- 16500 m HSC - 3547 Nos.	Work in Progress
2	सिवान जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Ganadhipati construction pvt ltd	सशि-71.65 पत्रांक-108, दिनांक-17.01.2018	सशि-70.57, dated-25.07.18	24.07.20 (Extended to 31.01.2022)	61.00	60.66	62.23	Pipeline-157.516 km HSC-11804 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-157.516 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump Motor-0 Pump House-0 Transformer-0 SCADA - 0	Pipeline-157.516 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Completed

नोट- फेज-1 से 7.30 करोड़ रुपये का भुगतान फेज-2 में तत्कालीन कार्यपालक अभियंता के द्वारा किया गया है।

General Manager (HQ),
DWS, BUIDCO

369

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

जनवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगूसराय जलापूर्ति योजना फेज- I संवेदक का नाम- M/s P Das C & C(JV)	राशि-74.60	राशि-74.60, 13.07.2018	12.07.20 (Extended to 30.06.2022)	63.00	55.75	53.58	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-14 Pump House-14 Pump Motor-14 Transformer-14 SCADA-5	Pipeline-139.529 km HSC-12458 OHT-3 comp. Tubewell-13 Pump House-12 Pump Motor-12 Transformer-10 SCADA-0	Pipeline- 3.413 km HSC- 259 OHT- 1 Comp. Tubewell-1 comp. Pump House- 1 comp. Pump Motor-1 Transformer-1 SCADA-0	Pipeline- 142.942 km HSC-12717 OHT- 3 comp. Tubewell-14 Pump House-13 Pump Motor-13 Transformer-11 SCADA-0	
2	बेगूसराय जलापूर्ति योजना फेज- II संवेदक का नाम-M/s P Das C & C(JV)	53.36 cr	राशि-53.36 12.06.18	11.12.2019 (Extended to 31.05.2022)	40.50	39.89	39.28	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9 SCADA-4	Pipeline- 95.005 km HSC-8694 OHT-2 no. in progress Tubewell-9 Pump House-7 comp., 2 in progress Pump Motor-8 Transformer-6 SCADA-0	Pipeline- 0.130 km HSC-22 OHT- 2 comp. Tubewell-0 Pump House-1 comp. & 1 in progress Pump Motor-0 Transformer-0 SCADA-0	Pipeline- 95.135 km HSC-8716 OHT-2 comp. Tubewell-9 Pump House-8 comp. 1 in progress Pump Motor-8 Transformer-6 SCADA-0	Zone-8 variation under approval

(Signature)
General Manager (HQ),
DWS, BUDDCo

368



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनल रोड, पटना-800001.

पत्रांक- बुडको / यो०-1704 / 20 (पार्ट-4) - 619

पटना, दिनांक- 08/02/2023

प्रेषक,

महाप्रबंधक (असैनिक), मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

मुख्य महाप्रबंधक,
बुडको, पटना।

विषय:- माह जनवरी-2023 का मासिक प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि बुडको द्वारा दक्षिण बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह जनवरी-2023 का मासिक प्रगति प्रतिवेदन संबंधित परियोजना निदेशक/कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन

महाप्रबंधक (असैनिक),

मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

346
8/02/23

428 Pdm
09/02/23

श्री. लक्ष्मी प्रसाद (L.P.C.)
09/02/23

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Fund Expenditure/Aggr. Value*100	UC Sent	Main Component	UP to Previous month	During the month	Total Progress	
1	Inter State Bus Terminus - Patna Shapoorji & Pallonji Construction Private Ltd	340/1426 cr UD & HD Memo No- 1146, 12.08.2021	1. Agreement dated 20/02/2017 275.21 Cr. 2. Supplementary Agreement dated 25/06/2018- 13.95 Cr. 3. Supplementary Agreement date- 07/06/2021-36.68 Cr. 4. Supplementary Agreement dated 29/09/2021- 0.75 Cr. 5. Supplementary Agreement dated 30/12/2022- 0.6257 Cr. 327.30 Cr.	04.05.2019/ Extended date of completion 30.12.2022	320 Cr.	313.00 Cr.	93%	yes	Block-A	RCC Completed	Finishing work in progress	99%	All works completed except Control room in progress UPS/HVAC installation completed, testing in progress Video wall fixing in progress.
									Block-B	RCC Completed	Finishing work in progress	97%	100% ACP works completed. 98% Facade works completed on four faces. Marble lift cladding & outside plaster completed. Painting work is progress External glass facade work in progress. False ceiling work in progress in 3th & 4th (1st & 2nd) floor completed. Only 10% of door fixing work in balance.
									Block-C	RCC Completed	Finishing work completed	100%	Completed
									Block-D	Roof slab RCC completed	Above roof RCC in progress	94%	North side facade work completed. Overall 60% facade work completed. 85% of ACP framing work completed on 3 sides. Toilet works, Fire Fighting, HVAC, Hand rail and other finishing works in progress. Blockwork & plaster work in progress. Tiles flooring work in completed. Door fixing work in progress.
									STP	Baffle wall RCC in completed	Area water logged	100%	STP Top Slab Completed. Block work in progress.
									UGT	Rcc work completed	Map to start Pump erection & pipeline work	100%	Charging & Commissioning in progress, pipeline completed.
									SUBSTATION	Building completed	Commissioning to take place	100%	Completed
									AC PLANT ROOM	Building completed	External painting work to start	100%	Civil work completed & MEP work in progress.
									DRIVERS DORMITORY	RCC completed	Block work & plaster work in progress	100%	Completed
									ELEVATED COORDOOR	RE Wall Gsb bed compaction completed.	Deck RCC in progress.	100%	Completed, Extra screed work in progress
									BUS SHED	4 nos bus shed upto terminal block completed	Balance area base preparation work in progress	85%	T2: Erection of structural columns completed roof. T3: Erection of columns completed T4: 100% completed. T1: Erection

19CC
275

INTERNAL ROAD WORK (RIGID PAVEMENT)		1855 Rmt completed	Balance RCC under progress	99%	Completed
Boundary Wall		RCC work in progress		62%	West side wall completed. South side balance because land litigation.
TERMINAL BLOCK & SUBWAY		Arrival Terminal block & Departure block RCC in progress	Ramp slab Rcc work in progress	75%	100% of Excavation is completed. Slabroof casting in progress. 100% foundation work completed of four terminal.
Traffic Control Room Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82		Traffic Control Room - Completed Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82	Traffic Control Room - Completed Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82		Traffic Control Room - Completed Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82
23.91		25.17	25.20	22.12.2018	राशि-20.08 करेड पत्राक-45 राशि-25.20.08.336 दिनांक-20.08.2018
पटना शहर में इलेक्ट्रॉनिक लाईट का अधिष्ठापन कार्य सर्वेदक का नाम					
Patna District (Patliputra Anchal, BUIDC Co)					
Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punaichak STP Patna M/s Archana Contractors Pvt. Ltd.	1.9700000 Lt. no 91/ 28.02.2019	1.65.02.202 23.07.2019	22.01.2021	0.9850	0.9850
Construction of RCC Drain and PCC Road work at Ward No - 6, Road no - 24, Adarsh Vihar Colony	0.7422700 Lt. no 80/12.02.2019	PA/2020-21 F2-10 0.5570632 24.02.2021	24.02.2021	0.3142283	0.3142283
Usha Construction RENOVATION AND INTERIOR WORKS OF PATNA METRO RAIL CORPORATION LIMITED AT 5th FLOOR INDIRA BHAWAN, PATNA.	1.2751587 Lt. No. 1469/ 25.03.2021	1.0012371 05.10.2021	05.10.2021	0.4990397	0.4990397
List of Project Patna East					
पटना नगर निगम अन्तर्गत वार्ड सं-30 अन्तर्गत पूर्वी देलवाँ में श्री नोपाल झा के मकान तक एवं इसके निकट पथों में मू-गम नाला एवं पीओसीसी पथ का निर्माण कार्य। सर्वेदक श्री शंकर शर्मा	0.4345100 UDHD Lt.-123/ 26.02.2018	0.3669285 30.04.2019	29.07.2019	0.3669285	0.3665934
नगर परिषद कटौती अन्तर्गत वार्ड संख्या-25 एवं 26 में एनएच-30 कॉलेज रोड होते हुए नटराल नगर होते हुए रेलवे हस्टर तक मुगम नाला एवं पीओसीसी डलाई कार्य। सर्वेदक-भेसर्स स्टीक ऑफ	0.7627500 UDHD Lt.-111/ 09.01.2019	0.7070037 04.02.2020	03.08.2020	0.7627500	0.6434804
नगर परिषद मोकामा अन्तर्गत विधानमण्डल रोड से राजकीय मध्य विद्यालय सिलखरीचक में पीओसीसी सडक एवं अन्तरीसीसी नाला निर्माण कार्य।	2.5694300 UDHD Lt.-63/ 27.09.2018	2.2423135 23.03.2020	22.09.2020	2.5694000	2.2410230
सर्वेदक नेसर्स साई हईये					
1					100 % कार्य पूर्ण।
2					100 % कार्य पूर्ण।
3					100 % कार्य पूर्ण।

4	नगर परिषद भोकारा अन्तर्गत वार्ड नं-01 में स्व0 रामचन्द्र सिंह के मकान से महावीर स्थान तक पानी टंकी तक पी0सी0सी0 डलाई सह आर0सी0सी0 नाला निर्माण कार्य का अवशेष कार्य। सर्वेदक- मेसर्स रामा श्री साई कन्स्ट्रक्शन।	1.9840000 UDHD Lt.-79/ 06.12.2017	1.3202181 20.02.2020	19.08.2020	1.9840000	1.2298629	1.2298629	PCC ROAD 590 M RCC DRAIN 605 M	100% 100%	कार्य पूर्ण
5	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गोशाला में 20'00" X 16'0" का चबुतरा पर शौड का निर्माण 75'0" X 25'0" का नया शौड का निर्माण एवं अन्य शौड का सौलिंग का परम्पति, प्रकाश व्यवस्था एवं जलापूर्ति का कार्य। सर्वेदक श्री राजेश्वर सिंह	0.1383700 DM Palma Letter No. 522/ 21.03.2018	0.1233136 28.09.2018	29.12.2018	0	0	0	SHADE 3 NO. Electrification and Water Supply --	90% 0	90% 0
6	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. Contractor- Sri Raj gopal Sharma	3.3846000 Lt.-230/ 15.02.2017	2.9805287 22.02.2018	21.02.2019	3.3846000	1.4801623	1.0861907		75 % 10%	85 %
7	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं-56 के खरीनिया स्थित वसमति नगर में सड़क एवं नाला का निर्माण कार्य। सर्वेदक श्री श्याम कुमार	0.7462000 UD&HD Letter No.-80/ 12.02.2019	0.6374462 08.07.2020	07.01.2021	0.7241572	0.6601468	0.6601468	PCC ROAD RCC DRAIN	100% 100%	कार्य पूर्ण
8	पटना नगर निगम वार्ड नं-70 में पटना घाट बरखी पर से मुन्ना जयसवाल के घर से जलकन्दवाग होते हुए नागाबाग के मन्दिर तक सड़क एवं नाला निर्माण कार्य। सर्वेदक- मेसर्स हनुमन्त हाईटेक।	0.9114000 UD&HD Letter No.-80/ 12.02.2019	0.7661716 05.06.2021	04.12.2021	0.8698850	0.8178888	0.3565686	PCC ROAD RCC DRAIN	100% 100%	कार्य पूर्ण
9	पटना नगर निगम वार्ड नं-53 में अशोक राज पथ से गायघाट दक्षिणी गली शेरशाह पथ, नया गोंब पथ सड़क एवं नाला निर्माण कार्य। सर्वेदक- मेसर्स हनुमन्त हाईटेक।	0.7723000 UD&HD Letter No.-80/ 12.02.2019	0.6497138 18.09.2020	17.03.2021	0.7376827	0.6488985	0.6488985	PCC ROAD RCC DRAIN	100% 100%	कार्य पूर्ण
10	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं-72 में दीनरगंज रेलवे हाल्ट के नीचे अजय जी के कोयला डिपो से महिपाल यादव के गोदान तक सड़क एवं नाला निर्माण कार्य। सर्वेदक- श्री संतोष कुमार	0.7670000 UD&HD Letter No.-80/ 12.02.2019	0.6602116 29.12.2020	28.06.2021	0.7502241	0.7155334	0.6855334	PCC ROAD RCC DRAIN	100% 100%	कार्य पूर्ण
11	पटना नगर निगम वार्ड नं-58 में अशोक राज पथ से अतुल जी के मकान होते हुए खलासी टोला राजकीय स्कूल तक सड़क एवं नाला निर्माण कार्य। सर्वेदक- श्री अतुल कुमार	0.2471800 UD&HD Letter No.-80/ 12.02.2019	0.2076100 27.08.2020	26.02.2021	0.2357036	0.2074369	0.2074369	PCC ROAD DRAIN	100% 100%	कार्य पूर्ण

364
12/3

De

12	पटना नगर निगम वार्ड नं-59 में राम मंदिर से मानस पथ होते हुए मुन्नु अवस्थी के घर तक बोली मोड़ तक सड़क एवं नाला निर्माण कार्य। सर्वेदक- श्री राजीव रंजन	0.1572200 UD&HD Letter No.-80/ 12.02.2019	0.1321807 18.09.2020	17.03.2021	0.1500740	0.1320612		0.1320612	PCC ROAD RCC DRAIN	100% 100%	100% 100%	कार्य पूर्ण
13	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं-61 में नसीबचक मोला महतो के घर से कमलदह पथ तक पीओसीओ सड़क एवं नाला निर्माण कार्य। सर्वेदक- श्री माधव रंजन	0.4985100 UD&HD Letter No.-80/ 12.02.2019	0.4191854 16.12.2020	15.06.2021	0.4759333	0.4384438		0.4384438	PCC ROAD HP DRAIN	100% 100%	100% 100%	कार्य पूर्ण
14	पटना नगर निगम वार्ड नं-61 व 68 में कृष्णा वेलदार जी के मकान से वेलदारी टोला भुनील चौधरी बोरहा से पप्पु मेहता जी के मकान तक सड़क सह नाला निर्माण कार्य। सर्वेदक- मेसर्स निकेत ज्ञानवी	0.3702600 UD&HD Letter No.-80/ 12.02.2019	0.3113402 18.09.2020	17.03.2021	0.3534883	0.3112729		0.3112729	PCC ROAD RCC DRAIN	100% 100%	100% 100%	कार्य पूर्ण
15	पटना नगर निगम वार्ड नं-67 में कैमरिंकोह नया टोला नहर वसे सेवालाल राय के घर तक सड़क एवं नाला निर्माण कार्य। सर्वेदक- श्री विवेक सिन्हा	0.3559700 UD&HD Letter No.-80/ 12.02.2019	0.2991079 18.06.2020	17.12.2020	0.3395910	0.3175658		0.3175658	PCC ROAD RCC DRAIN	100% 100%	100% 100%	कार्य पूर्ण
16	पटना नगर निगम वार्ड नं-58 में दुर्गा धरण लेन में ज्ञानी बाबु के मकान से सूरज जी के मकान होते हुए राजेश जी के मकान तक सड़क एवं नाला निर्माण कार्य। सर्वेदक मेसर्स लेन्ड मार्क	0.4964600 UD&HD Letter No.-80/ 12.02.2019	0.4175380 05.06.2020	04.12.2021	0.4740661	0.4174434		0.4174434	PCC ROAD RCC DRAIN	100% 100%	100% 100%	कार्य पूर्ण
17	पटना नगर निगम वार्ड नं-65 में बिजली ऑफिस गली मोड़, मीरगुलावी बाग, शिवकला मन्दिर-मोनार टोली एवं सदर गली को जोड़नेवाली सड़क एवं नाला निर्माण कार्य। सर्वेदक- मेसर्स निकेत ज्ञानवी	0.4494200 UD&HD Letter No.-80/ 12.02.2019	0.3779215 18.09.2020	17.03.2021	0.2247100	0.2247100		0	PCC ROAD RCC DRAIN	10% 100%	20% 100%	नाला निर्माण कार्य पूर्ण तथा पीओसीओ निर्माण कार्य प्रगति में।
18	पटना नगर निगम वार्ड नं-65 में बिजुल यादव जी के गोला से खाजेलकां सामुदायिक भवन होते हुए शिवनारायण प्रसाद चौधुरिया जी के मकान तक (नवाब घाट) में सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री गिन्स कुमार	0.2398300 UD&HD Letter No.-80/ 12.02.2019	0.2017146 27.08.2020	26.02.2021	0.2290240	0.2118503		0.2118503	PCC ROAD RCC DRAIN	100% 100%	100% 100%	कार्य पूर्ण
19	पटना नगर निगम वार्ड नं-66 में मेहरसा गली में सड़क सह नाला निर्माण कार्य। सर्वेदक श्री अविनाश कुमार	0.2826300 UD&HD Letter No.-80/ 12.02.2020	0.2375849 20.08.2020	19.02.2021	0.2697453	0.2475864		0.2475864	PCC ROAD RCC DRAIN	100% 100%	100% 100%	कार्य पूर्ण
20	पटना नगर निगम वार्ड नं-67 में सीताराम दीसित बाबा के मोड़ से रामावतार हलवाई तक सड़क एवं नाला निर्माण कार्य। सर्वेदक- श्री प्रमोद कुमार	0.4996000 UD&HD Letter No.-80/ 12.02.2019	0.4201634 08.07.2020	07.01.2021	0.4770463	0.4384170		0.4384170	PCC ROAD RCC DRAIN	100% 100%	100% 100%	कार्य पूर्ण
21	पटना नगर निगम वार्ड नं-58 के नेहरूचक में अमित किराना दुकान से गडडा मंदिर होते हुए केंदार नाथ चौधरी के मकान तक सड़क एवं नाला निर्माण कार्य। सर्वेदक- मेसर्स लेन्ड मार्क	0.4603100 UD&HD Letter No.-80/ 12.02.2019	0.3870743 05.06.2021	04.12.2021	0.4440314	0.3870524		0.3870524	PCC ROAD RCC DRAIN	100% 100%	100% 100%	कार्य पूर्ण

(Signature)

363
12/2

22	पटना नगर निगम वार्ड नं-62 में बाहरी वेगमपुर घरपोखड़ा बैजू महतो के घर से आरओपीओ पुत्र तक सड़क एवं नाला निर्माण कार्य। संवेदक- श्रीमति पुत्र कुमारी	0.2588700 UD&HD Letter No.-80/ 12.02.2019	0.2177220 18.09.2021 &	17.03.2021	0.2471983	0.2176763		0.2176763	PCC ROAD RCC DRAIN	100% 100%		100% 100%	कार्य पूर्ण
23	पटना नगर निगम वार्ड नं-62 में बाहरी वेगमपुर अरुण मेहता के घर से सुनील चौधरी के घर तक बसकरिया टोला तक सड़क एवं नाला निर्माण कार्य। संवेदक- श्री विवेक सिन्हा	0.3445100 UD&HD Letter No.-80/ 12.02.2019	0.2897574 18.06.2020	17.12.2020	0.3289866	0.2845253		0.2845253	PCC ROAD RCC DRAIN	100% 100%		100% 100%	कार्य पूर्ण
24	पटना नगर निगम वार्ड नं-65 के घघा गली में नगीना दास अजमेरा के घर से जगत कोटा तक सड़क एवं नाला निर्माण कार्य। संवेदक- मेसर्स हनुमन्त हाईटेक	0.4999800 UD&HD Letter No.-80/ 12.02.2019	0.4204577 18.09.2020	17.03.2021	0.4773794	0.4196411		0.4196411	PCC ROAD RCC DRAIN	100% 100%		100% 100%	कार्य पूर्ण
25	पटना नगर निगम वार्ड नं-65 में महाराजा घाट में गोलबारा जी के मकान से लेकर महाराज घाट अखाड़ा तक सड़क एवं नाला निर्माण कार्य। संवेदक- श्रीमति मनीषा कुमारी	0.3676800 UD&HD Letter No.-80/ 12.02.2019	0.3092540 16.12.2020	15.06.2021	0.3511232	0.3092134		0.3092134	PCC ROAD RCC DRAIN	100% 100%		100% 100%	कार्य पूर्ण
26	पटना नगर निगम वार्ड नं-67 में अजाय ट्रान्सपोर्ट के संतोषी माला के गली गंगा बाबू की देव तक सड़क एवं नाला निर्माण कार्य। संवेदक- मेसर्स दिग्विजया कन्स्ट्रक्शन	0.3044400 UD&HD Letter No.-80/ 12.02.2019	0.2559683 04.03.2021	03.09.2021	0.2906207	0.2555254		0.2555254	PCC ROAD RCC DRAIN	100% 100%		100% 100%	कार्य पूर्ण
27	पटना नगर निगम वार्ड नं-67 में नं-70 में अशोक राज पथ मौलम नर्सिंग होम से नुसददीनगंज घाट किनारे तक भूमि नाला एवं सड़क निर्माण कार्य। संवेदक- मेसर्स जी0डी0 इन्टरप्राइजेज	0.4808500 UD&HD Letter No.-80/ 12.02.2019	0.4044186 18.09.2020	17.03.2021	0.4591710	0.4237573		0.4237573	PCC ROAD DRAIN	100% 100%		100% 100%	कार्य पूर्ण
28	पटना नगर निगम वार्ड नं-71 में अशोक राज पथ सिमली बड़ी देवी स्थान से शाखा गली होते हुए चुटकिया बाजार मोड़ तक सड़क एवं नाला निर्माण कार्य। (700 फीट लम्बा एवं 12 फीट चौड़ा) संवेदक- श्री माधव रंजन	0.4814000 UD&HD Letter No.-80/ 12.02.2019	0.4048976 18.09.2020	17.03.2021	0.2407000	0.2010780		0.2010780	PCC ROAD RCC DRAIN	100% 100%	0 % 0 %	100% 100%	कार्य पूर्ण हो गया है। द्वितीय किस्त की अधियाचना हेतु कार्यपालक अतिरिक्त के पत्रांक- 473 दिनांक- 01.08.2022 द्वारा की गई है।
Kankarbagh Anchal Patna.													
1	वार्ड नं-30 प्रगति नगर मुख्य चौराहा के ट्रान्सकार्मर से पार्क के बगल से इण्डियन ऑयल के मुख्य द्वार के चौराहा तक आय0पी0डी0 नाला एवं 100 मीटर पी0सी0सी0 पथ निर्माण कार्य। संवेदक- मे0 सिंह कन्स्ट्रक्शन।	0.5915100	0.4596000	3 Months	0.2500000	0.2500000	54.39%	0.2500000	PCC ROAD	100%		100%	कार्य पूर्ण
2	वार्ड नं-32 अन्तर्गत रत्न लक्ष्मी गैस गोदाम के परिधम पथ में नु-गर्व नाला एवं पी0सी0सी0 पथ निर्माण कार्य।	0.1981600	0.1665000	3 Months	0.990800	0.873844	52.49%	0.873844	PCC Road RCC Road	90%		90%	
3	वार्ड नं-34 कंकडबाग लाल कोठी के बगल में पार्क निर्माण कार्य।	0.4910600	0.4534000	6 Months	0.4533000	0.3913000	86.33%	0.3913000	Park Construction	100%		100%	कार्य पूर्ण

4	वाड नं-46 बहादुरपुर हाँसीग कालोनी सेक्टर-01 में पार्क निर्माण कार्य।	0.2061000	0.1828000	3 Months	0.1000000	0.654000	35.01%	Nil	Park Construction	100%	100%	कार्य पूर्ण
5	वाड नं-46 बहादुरपुर हाँसीग कालोनी सेक्टर-07 में पार्क निर्माण कार्य।	0.3099000	0.2758000	3 Months	0.1500000	0.852000	30.91%	NIL	Park Construction	95%	95%	कार्य पूर्ण

List of Project Jehanabad District

1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। सर्वेदक- विकास कुमार सिंह	3.11 Letter- no.-53, 15.09.2014	3.3300000 30.04.2016	29.10.2017	2.6700000	2.4500000	73.57%	2.4500000	Building work	Work Complete	कार्य पूर्ण
2	वाड सख्या-14 में एरंडूम धनगावा रोड से राहुल रेशन के घर तक नाला एवं पीसीसीडी कार्य। सर्वेदक- कौशल किशोर	0.3300000 Letter-128, 08.03.2018	0.2880000 25.02.2019	24.06.2019	0.2882000	0.2772000	96.25%	0.1600000	Drain & P.C.C	WORK COMPLETE	कार्य पूर्ण
3	वाड नं०-27 में पटना गया रोड से सतीश सर के स्कूल तक नाला एवं पीसीसीडी पथ नाला एवं ड्रकन निर्माण कार्य। सर्वेदक- चंदन कुमार।	0.3400000 Letter-66, 09.01.2019	0.2390000 15.01.2021	14.05.2021	0.1700000	0.1700000	71.12%	Nil	Drain & P.C.C	WORK COMPLETE	कार्य पूर्ण

List of Project Buxar District

1	समाहरगालय परिसर स्थित पार्क का सौन्दर्यीकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA-0.4213800 DM, Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900		0.2106900	PARK	Work Completed	Work Completed	शेष राशि जिला से अग्रस्त
2	बक्सर नगर परिसर अन्तर्गत समाहरगालय स्थित पार्क का सौन्दर्यीकरण कार्य (स्वच्छता,जलापूर्ति एवं विद्युतीय कार्य। मंतीश कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947		0.0599947	PARK	Work Completed	Work Completed	शेष राशि जिला से अग्रस्त
3	बक्सर नगर परिसर स्थित किला मैदान के पश्चिम-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोशनी की व्यवस्था। मनोज कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705		0.240705	PARK	Work Completed	Work Completed	शेष राशि जिला से अग्रस्त
4	बक्सर नगर परिसर स्थित मात सिंह पार्क निर्माण का सौन्दर्यीकरण। मनोज कुमार राय	0.3183200 DM, Buxar LT05-1428 DT 27.12.2017	0.2716112 05.06.2018	04.09.2018	0.15916	0.15916		0.15916	PARK	Work Completed	Work Completed	शेष राशि जिला से अग्रस्त
5	राज्य योजना अन्तर्गत नगर परिसर दुमराँव के प्रशासनिक मवन का निर्माण कार्य सर्वेदक - अवलदेव सिंह	2.82455	2.3161731 30.12.2015 0.3166416 16.06.21	29.06.2017 & 15.09.2021	3.11	2.3664648		2.05933	Building with PHE, Electrification	Building Completed	Building Completed	कार्य पूर्ण Handed over to Nagar Parishad, Buxar.

361 20

List of Project Gava District

1	मानपुर बस स्टैंड निर्माण कार्य योजना संवेदक- नो जय माता दी रोड कन्स्ट्रक्शन प्रो लि	10.48 L1 no.- 2692 30.05.2019	05.44 15.06.2015 Revised 9.86 31.05.2019	31.08.2020	10.4812	10.174519	97%	7.655	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external)	-	-	Work Completed	नवनिर्मित बस स्टैंड हस्तांतरण हेतु कार्यपालक अस्थितता के द्वारा विभिन्न पत्रों के माध्यम से नगर आयुक्त, गया नगर निगम, गया को अनुरोध किया गया है, एवं नगर आयुक्त, गया नगर निगम, गया को हस्तांतरण हेतु स्थल निरीक्षण कर संयुक्त जाँच प्रतिवेदन समर्पित किया गया है।
2	नगर निगम, गया क्षेत्रान्तर्गत दीन्धी तलाब के उन्नयन एवं सौंदर्यीकरण कार्य। Name of Contractor- Shree Alok Kumar	2.54 Letter no- 54/ 05.09.2018	1.7926 27.07.2019	12.03.2021	1.27	1.1739942	92%	0	(i) Boundary Repair of Pond (ii) Pathway, Road (iii) Pathway, Road (iv) Electrical Work (v) Guard Room & Ticket Counter (vi) Gazibo (vii) Cafeteria & Toilet Block (viii) Painting, Plastering of boundary wall (ix) Dewatering and Desilting of pond (x) Boring and pipe laying (xi) Water fountain	-	-	Work Completed	कार्य पूर्ण।
3	जनजीवन कॉलेज के सामने बुल्डा शहीद मजार (सखीबाग) होते हुए सजय शर्मा (मदुरा) होते हुए खटारी कोठी तक पीसीसी रोड का निर्माण। Name of the Contractor- Shree Fakre Alam Khan	0.28986 Letter no. 123/ 26.02.2018	0.2463 31.07.2019	30.01.2020	0.2479456	0.2343035	94%	0.144963	(i) Construction of Drain (ii) Construction of Road	-	-	Work Completed	कार्य पूर्ण।
4	बबु राय, सेवानिवृत्त शिक्षक के घर से नरेश सिंह लोदीपुर के घर तक पीसीसी रोड एवं ढकन सहित नाली का निर्माण। Contractor- Shree Kundan Kumar Singh	0.29127 Letter No.- 124/ 26.02.2018	0.2479 06.08.2019	05.02.2020	0.2479456	0.2415847	97%	0.145635	(i) Construction of Drain (ii) Construction of Road	-	-	Work Completed	कार्य पूर्ण।
5	गया-खिरसराय मुख्य पथ से राणा होते हुए जगपुर मुख्य पथ तक पथ एवं नाली का निर्माण कार्य। Name of the Contractor- Shree Vaibhav Chandra Singh	0.261 Letter no-88/ 20.11.2018	0.2174 18.10.2019	17.04.2020	0.2173776	0.2006494	92%	0.1305	(i) Construction of Drain 782 Feet (ii) Construction of Road 950 Feet	-	-	Work Completed	कार्य पूर्ण।
6	कुम्हार टोली बजरंगबली मंदिर से काली पोखर तक पीसीसी रोड का निर्माण एवं उन्नयन कार्य। Name of the Contractor- Shree Fakre Alam Khan	0.3158 Letter no-88/ 20.11.2018	0.2631 18.10.2019	18.04.2020	0.2631137	0.2245613	85%	0.1579	(i) Construction of Drain (ii) Construction of Road	-	-	Work Completed	कार्य पूर्ण।
7	मानपुर काली पोखर से श्याम नगर होते हुए खगिला देवी स्थान तक ढकन सहित नाली निर्माण कार्य। Name of the Contractor- Shree Krishna Kant Kumar	0.4508 Letter no-88/ 20.11.2018	0.3757 12.10.2019	11.04.2020	0.3357042	0.2130957	63%	0.2254	(i) Construction of Drain with cover 1700 feet	-	-	(i) Construction of Drain with cover- 1050 feet	स्थल विवाद के कारण कार्य बन्द

8	गया-नवादा मेन रोड में मुफस्सील मोड़ से कश्मिर तहक डककन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	0.3354 Letter no-88/ 20.11.2018	0.2792 18.10.2019	18.04.2020	0.2791860	0.2520971	90%	0.1677	(i) Construction of Drain	-	-	Work Completed	शेष बचे कार्य को पूर्ण करने हेतु कार्यपालक अभियंता द्वारा सड़क को नोटिस निर्गत किया गया है।
9	वार्ड सं-53 अंतर्गत मूसडा में पीसीसीडो पथ एवं नाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	0.8898 Letter no-40/ 20.11.2018	0.7412 18.10.2019	18.10.2020	0.7412084	0.6079919	82%	0.44895	(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 Feet	-	-	Cover Drain- 677 ft Road-2800 ft	

List of Project ARA District.

1	Construction of park at moti tola, ara dist.- bhojpur Contractor- Sri Prashant kumar singh	0.4100 UDHD Letter no.- 03/Amrut-15/2016 323, Date- 09/02/2017	0.3670 01.10.2017	4 Months (31.01.2018)	0.2200	0.2200		Paid by Ara Nagar Nigam, Ara	1. Earthwork-Complete 2. Boundary Work- Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	1. Earthwork-Complete 2. Boundary Work- Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress		Land dispute and Water logging problem
2	Upgradation and beautification of veer kunwar singh park at ramra maidan dist.- bhojpur Contractor- Sri Prashant kumar singh	0.3100 UDHD Letter no.- 03/Amrut-03- 15/2016 323, Date- 09/02/2017	0.2800 01.10.2017	4 month (31.01.2018)	0.1800	0.1800		Paid by Ara Nagar Nigam, Ara	1. Construction of stairs for seating and boating complete 2. construction of Pergola 3. Construction of Parking Area 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in progress	1. Construction of stairs- Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area-Complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in progress		

List of Project Bhagalpur District.

1	सुलतानगंज नगर परिषद अन्तर्गत कृष्णानन्द उच्च विद्यालय मैदान स्थित स्टेडियम का जीर्णोद्धार, नाला एवं दक्षिण चहारदीवारी निर्माण कार्य। सड़क-राजीव रजत	0.69139 309/30.03.16	राशि उपलब्ध नहीं होने के कारण एकराशना नहीं हुआ है।	0	0	0		चहारदीवारी, नाला एवं फुटपाथ का निर्माण कार्य	-	-	-	समीक्षात्मक बैठक में जिला प्रशासकी द्वारा दिये गये निर्देश के आलोक में पत्रांक-29 दिनांक-25.01.2021 के द्वारा उप विकास आयुक्त भागलपुर को आवंटन हेतु प्रस्ताव किया गया है।
---	---	-------------------------	--	---	---	---	--	--	---	---	---	---

List of Project Lakhisarai District.

1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में मीरा देवी से अनुप साह बटोरन मंडल से विधुनंद व यादव तक पीसीसीडो पथ एवं नाली निर्माण कार्य।	0.1547000 L.I. no.161 27.09.2018	0.1474000 16.08.2019	15.02.2020	0.2442766	0.2442766		(i) P.C.C Road (Length-300m) (ii) Drain work (Length-300m)	Drain work completed.		Work Completed	
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में फकीरा मगत से बीच मगत एवं रामजी साव से सरयुम मंडल तक पीसीसीडो पथ एवं नाली निर्माण कार्य।	0.2075000 L.I. no.161 27.09.2018	0.1974000 16.08.2019	15.02.2020	0.2442766	0.2442766		(i) P.C.C Road (Length-429m) (ii) Drain work (Length-412 m)	Drain work completed.		Work Completed	

नगर निकाय से राशि अग्रस्त
Fund issue

3	लखीसराय नगर परिषद के अन्तर्गत वार्ड नं-6 में पदार्थ साव से लेकर जवाहर मंडल तक आर०सी०सी० नाला निर्माण कार्य।	0.2084000 Lt. no. 160 27.03.2018	0.1983000 16.08.2019	15.02.2020						(ii) Drain work Length-241m	50% Work Completed	Work in Progress
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य	3.1129000 T.S. 2.85214000 27.09.2018	2.1966000 date 26.06.18	25.12.2019	2.1929000	0.11641985	0	0	0	Buidling work	80% Work in progress.	Work in Progress
5	बड़हिया नगर पंचायत के बड़हिया सिनात से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आर० सी० सी० नाला एवं स्टेब का निर्माण कार्य।	0.4827000 Lt. no. 64 27.09.2018	0.4131000 14.10.2019	13.04.2020	0.24135000	0.1864094	0.1864094			(i) P.C.C Road (Length-316m) (ii) Drain work (Length-316m)	90 % Work Completed	नगर निकाय से राशि अग्रस्त है। Fund issue
6	वार्ड नं० 01 में एन० एच० 80 जगदम्बा मील मोड़ से भाया कौशल बाबू के फुलवाडी होते हुए सागर अमीन के बथान तक आर०सी०सी० नाला एवं पथ का निर्माण कार्य।	0.9180000 Lt. No. 64 27.04.2017	0.8740000 19.11.2019	18.08.2020	0.4590050	0.4580081	0.4580081			Drain Flate solling work Completed and PCC in Progress.	Work Completed	
7	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर०सी०सी० नाला निर्माण कार्य।	0.5420000 Lt. No. 64 27.09.2018	0.5160000 14.10.2019	13.07.2020	0.2710250	0.2574738	0.2574738			300 m Drain work completed.	80 % Work Completed	नगर निकाय से राशि अग्रस्त है। Fund issue
8	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुर दुर्गास्थान होते हुए चुहरचक पुल तक नाला निर्माण कार्य।	0.8645000 Lt. No. 64 27.09.2018	0.7409000 19.11.2019	18.08.2020	0.4322950	0.4307806	0.4307806			Work in Progress.	65 % Work Completed	
9	पद्महवा से बी०एन०एम० कॉलेज तक बाईपास सड़क का निर्माण कार्य।	0.2786000 Lt.No.07 27.09.2018	0.2542600 19.11.2019	18.08.2020	0.6965275	0.6957668	0.6957668			Earth work completed.	50 % Work Completed	
10	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199000 Lt. no.07 27.09.2018	0.7801000 18.08.2020	17.05.2021	0.4599850	0.413786	0.413786			मिट्टी भरई का कार्य प्रगति पर।	15% Work Completed	जमीन विवाद मामला न्यायालय में है।
List of Project Munger District.												
1	नगर निगम मुंगेर क्षेत्रांतर्गत राजा रानी तालाब का सौंदर्यीकरण कार्य।	UD & HD Letter No - 64, Dated- 30.10.2017 Amount- 7.5215700 T.S. on Date- 22.12.2017 Rs.- 6.52172	6.1347884 Dated- 04.06.2018	30.11.2018	5.6800000	4.5118000	Yes			i) Boundary wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place 1. Raised lawn work completed 2. Slop portion of pond work is completed 3. Earth filling work is almost done 4. Pargola work is completed 5. Cover sitting place completed 6. Pathway work completed 7. 15 Open sitting place work is completed 8. Boulder pitching work 85% completed 9. Jogging track pitching work	Civil work 95% Completed	कार्य प्रगति पर है।

358

202

2	नगर पंचायत हवेली खड़गपुर के पंचवटन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य	DM Munger Memo No. - 29, dated- 09.10.2017 Amount- 0.35097 TS EE, Duda, Munger Letter Bo - 249, Dated 12.09.2017 Amount- 0.35097	0.3049363 Dated- 06.06.2018	05.03.2019	0.3509000 10.12.2019	0.1783000	No	Ghat Work.	75%	Construction of Stair	75%	Wok in Progress.
<u>Satyaj</u> 07/02/2023 Deputy Project Director <u>G. M. (HQ) Jhfrn</u> G. M. (HQ) Jhfrn Project Director												

352

1206

बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001

Contact : +0612-2558412,

Email id : mdbuidco@gmail.com, website : http://buidco.in

CIN - U45200BR2009SGC014600

पत्रांक-

569

दिनांक- 04/12/23

प्रेषक,

महाप्रबंधक (असैनिक),

जलापूर्ति, ड्रेनेज एवं सिवरेज/आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

मुख्य महाप्रबंधक,

बुडको, पटना।

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित परियोजना निदेशक/कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह - जनवरी, 2023 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक - यथोक्त।

विश्वासभाजन

महाप्रबंधक,

जलापूर्ति, ड्रेनेज एवं सिवरेज/
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

जमपदम
6/12/2023

श्री जगदीश जी डी
07/12/23

397 Pdm
07/12/23

श्री डी
08/12/23

CEM - 289
07/12/23

बिहार शहरी आधारभूत संरचना विकास निगम लि०

प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह – जनवरी, 2023

355

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 (M/S SDPP/Pahari Old. (M/S Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	07.11.20	8996000.00	8996000.00	UC Sent	Diesel Driven VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/PahariNew. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref.20 dt-09.07.18	Rs.1,05,52,208/- F2-02/20-21	07.11.20	10835615.00	10728365.00	Do	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition		
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,07,00,900/- F2-05/20-21	18.11.20	20700900.00	20464249.00	Do	VT Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed			
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr of SDPP/ Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- F2-03/20-21	18.11.20	10683491.00	10678241.00	DO	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition		
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- F2-04/20-21	18.09.20	21657600.00	21397600.00	DO	Submersible Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed		

354

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP-yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- 06/20-21	F2-	18.09.20	7321500.00	7321500.00	DO	Submersible Pump (02 nos.)	01 Submersible pump with outlet pipe line work completed & running condition	Pump running condition	Installation, testing & commissioning completed	
7	Annual repair Operation & maintenance of DPS 1.Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07)/(Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- 07/20-21	F2-	20-21, 21-22 & 22-23	26211045.00	25614387.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
8	Annual repair Operation & maintenance of DPS 1.Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Towar 5.BHB with all materials labours (Gr No-03)/(M/S P.K. Industries)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- 08/20-21	F2-	3 yrs.	49437198.00	47032379.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
9	Annual repair Operation & maintenance of DPS 1. Mandirī New 2.Mandirī Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05)/(M/S P.K. Industries)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- 09/20-21	F2-	3 yrs.	53353723.00	53353723.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

353

B

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2.Pahari Old. 3. NBCC Pahari 4.Transport Nagar 5.Dhanuki More with all materials labours for 3 Years (Gr No-01)/ (M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	52553723.00	48027783.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
11	Annual repair Operation & maintenance of DPS 1. Gardaniabagh 2. Mithaur Old. 3.Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/ (M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	38084568.00	36880560.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
12	Annual repair Operation & maintenance of DPS 1. Krishnaghath 2. Antaghath. 3.S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/ (M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	62495878.00	619333221.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		

32

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4.Kadamkuan 5.R.K. Avenue with all materials, spears & labours (Gr No-02)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21		3 yrs.	124017387.00	118063977.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
14	Supply & Fitting of 600mm x 450mm dia manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/- Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18		25.11.18	1141300.00	1130000.00	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
15	Supply, installation & Commissioning of 150 HP Sabmersible Pump set at BRJP Drainage P/Plant Sandalpur./ M/S Shivour Enfrastucture & Project Engg. Pvt. Ltd.	Rs.82,88,000/- Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20		29.04.20	4144000.00	3112700.00	DO	Submersible Pump (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI./ Sri Subodh Kumar	Rs.25,99,600/- Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19		14.11.18	2316477.00	2316477.00	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/PlantS.P. Verma Road./ Sri Subodh Kumar	Rs.26,63,200/- Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19		14.11.18	2285690.00	2285690.00	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	

35

A

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13,34,300/- Ref-120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19		27.10.18	1321078.00	1321078.00	DO	Transformer (01 no.)			500 KVA transformer work complete and running condition	
19	Supply, & testing of Trolley Mounted Portable type diesel driven auto priming centrifugal pump etc (Gr.-FV)./ M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/- Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21		30.06.20	49908520.00	47506855.00	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
20	Supply, & testing of Trolley Mounted Portable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703.91154/ Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21		30.06.20	49908520.00	47127667.00	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/ Ref.1465 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21		31.07.20	40000000.00	28927891.00	DO	Submersible Pump (12 nos.)	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbhawan pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	

35

A

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt-01.04.20	Rs.38735359.31 + GST SBD-04/20-21		31.07.20	30000000.00	28451808.00	DO	Submersible Pump (07 nos.)	For existing DPS work material supply & fitting work started	BHB pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
23	Supply, & testing of Trolley Mounted Portable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt-01.04.20	Rs.45546293.16 + GST SBD-05/20-21		14.08.20	27206319.00	24371710.00	DO	C/F (08 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
24	Supply, & testing of Trolley Mounted Portable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt-01.04.20	Rs.38279847.67 + GST SBD-06/20-21		14.08.20	32979561.00	29870623.00	DO	Trolley Mounted Pump (10 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt-01.04.20	Rs.19716627.76 + GST SBD-07/20-21		31.07.20	15000000.00	10047966.00	DO	C/F (10 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress	

349

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.	Agreement value						Upto previous Month	During the month	Total progress	
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with panel, starter & other required accessories (Gr. No-A-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt-01.04.20	Rs.45088748.69 + GST SBD-08/20-21		31.07.20	35000000.00	17655909.00	DO	C/F (06 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump Installation, testing & commissioning work completed and rest for new DPS	
27	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-III)/M/S Sterling Generators Pvt. Ltd	Rs.688.28706/ Ref.1456 dt-01.04.20	Rs.58037764.94 + GST SBD-09/20-21		31.07.20	68484563.00	68484563.00	DO	DG Sets (08 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	R.K. Avenue space not available
28	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-IV)/M/S Sterling Generators Pvt. Ltd	Rs.529.26571/ Ref.1457 dt-01.04.20	Rs.44628760.87 + GST SBD-10/20-21		31.07.20	52661938.00	50641206.00	DO	DG Sets (19 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	Chhajubag h waiting for approval
29	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-II)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt-13.04.20	Rs.187550934.12 +GST SBD-11/20-21		31.07.20	115000000.00	101198965.00	DO	VT Pump (09 nos.)	All VT Pumps supplied for New DPS	-	All VT Pumps supplied for New DPS	
30	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-III)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt-13.04.20	Rs.174783796.11 +GST SBD-12/20-21		31.07.20	120000000.00	96516977.00	DO	VT Pump (10 nos.)	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning Completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur	

348

B

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III)/M/SJEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt- 13.04.20	Rs.136933410.24 +GST SBD- 13/20-21		31.07.20	95000000.00	95000000.00	DO	VT Pump (13 nos.)	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Baazar, Mandiri New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP	
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II)/M/S Sterling Generators Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt- 01.04.20	Rs.96255186.60 +GST SBD- 14/20-21		31.07.20	132198242.00	126265303.00	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I)/M/S Sterling Generators Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21		31.07.20	117155699.00	110892566.00	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
34	Supply, & testing of Trolley Mounted Portable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt- 01.04.20	Rs.84360438.06 +GST SBD-16/20-21		30.06.20	47241845.00	41920844.00	DO	Trolley Mounted Pump (20 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

342

A

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
35	Supply, & testing of Trolley Mounted Probable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21		30.06.20	100000000.00	86976669.00	DO	Trolley Mounted Pump (40 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No-B-III),/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767.58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21		31.07.20	45000000.00	39214436.00	DO	Submersible Pump (10 nos.)	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
38	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenance (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21		31.07.20	20000000.00	20000000.00	Do	Transformer (03 nos.)	Transformer running condition	Transformer running condition	Installation, testing & commissioning completed and running condition	
39	Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhusan Enternational Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21		17.01.21	2987000.00	2850840.00	Do	Submersible Pump (02 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	

346

A

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
40	PFR for supply, installation, commissioning of 100 HP VT pump set at BRJP drainage pumping station Rajbanshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19		25.05.2020	2445300.00	2424636.00	Do	VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
41	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided by BUIDCo in NBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22		17.11.21	6406152.00	4810733.00		Panel Board		WIP	Electric panel order placed, manufacturing in progress	Panel room construction completed.
42	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PMC area. Sri Sunil Kumar	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22		28.10.21	1910000.00	1870000.00		Non-Clog Submersible (04 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
43	Annual repair, operation & maintenance of storm drainage pumping plant NMCH for the period of 2 yrs. Session 2021-22 & 2022-23. (P.K.Idutries)	Rs.44,17,175/- Ref.284 dt.22.02.21	Rs.5077542/- F2-01 of 2021-22		10.06.21	4417175.00	3778418.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

341

4

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
44	Annual repair, operation & maintenance of storm drainage pumping plant Vikash Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,16,175/- Ref.284 dt.22.02.21	Rs.3521589/- F2-02 of 2021-22		10.06.21	3116175.00	2983476.00	-	Repair, operation & maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
45	Annual repair, operation & maintenance of storm drainage pumping plant MLA Flat for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,73,675/- Ref.284 dt.22.02.21	Rs.3534204/- F2-03 of 2021-22		10.06.21	3173675.00	2973521.00	-	Repair, operation & maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
46	Annual repair, operation & maintenance of storm drainage pumping plant Sinchai Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.32,37,675/- Ref.284 dt.22.02.21	Rs.3657601/- F2-04 of 2021-22		10.06.21	3237675.00	3011277.00	-	Repair, operation & maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
47	Supply, installation, commissioning of 3x800 KVA transformer of storm drainage pumping station at Mandiri New. (M/S Today Electrical Services)	Rs.44,05,998/- Ref.66 dt.09.09.21	Rs.4994820/- F2-10 of 2021-22		-	4405998.00	4405998.00	-	Transformer (03 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	

A

1344

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
48	Supply, installation, commissioning & testing of 500 KVA (02 nos.) transformer at drainage pumping plant Yogipur. (M/S Chandra Brothers)	Rs. 3505800/- Ref.07 dt. 12.04.22	Rs.3124040/- F2-02 of 2022-23		21.08.22	3124040.00	3124040.00	-	Transformer (02 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	
49	Supply, installation & commissioning of 02 sets Non-Clog Submersible pump having discharging capacity of 360 LPS at a total head of 13 mtrs of storm drainage pumping plant Dhobighat for the year 2022-23. (M/S Chandra Brothers)	Rs. 6439273/- Ref.07 dt. 12.04.22	Rs.5270876/- F2-04 of 2022-23		06.08.22	5270876.00	4163021.00	-	Non-Clog Submersible (02 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	
50	Supply, installation, commissioning & testing of 400 KVA outdoor water cooled generating set and other accessories for NMCH DPS (M/S Sterling Generators Pvt. Ltd)	Rs.4383495/- Ref. 188 dt. 17.02.22	Rs.4996753/- F2-10 of 2022-23		-	4383495.00	4383495.00	-	DG Sets (01 no.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
51	Hire of 02 nos. pickup van for 04 months for carriage of pumps accessories, materials, diesel etc at different drainage pumping station/	Rs.1386900/- Ref. 27 Dt. 31.05.22	-		-	348000.00	348000.00	-	02 nos.	-	-	Work Completed	

343

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
52	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Pirmuhani under Mechanical Works Division, BUIDCo, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Rs.2594600/- Ref.26 dt. 31.05.22	Rs.2183316/- F2-06 of 2022-23			2183316.00	827401.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
53	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Saidpur STP under Mechanical Works Division, BUIDCo, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Rs.4827500/- Ref. 26 dt. 31.05.22	Rs.4062769/- F2-05 of 2022-23			4062769.00	1349176.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
54	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Babu Bazar under Mech. Work Division, BUIDCo, Patna for the period of done before monsoon' 2022 for the year 2022-23. (Sri Surendra Kumar Singh)	Rs.2086500/- Ref.26 dt.	Rs.1755611/- F2-08 of 2022-23			877806.00	877806.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	

242

A

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
55	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Police Colony under Mech. Work Division, BUIDCO, Patna for the period of done before monsoon' 2022 for the year 2022-23.	Rs.1592100/- Ref.26 dt. 31.05.22	Rs.1339384/- F2-07 of 2022-23	-	-	669692.00	669692.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
56	Complete annual repairing, overhauling, servicing, operation & maintenance of sewerage pumping plant Shastrinagar, Patna for the session 2022-23. (R.P. Electrical Works)	Rs.4331516/- Ref.27 dt. 31.05.22	Rs.2944100/- F2-15 of 2022-23	-	-	1472050.00	1472050.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
57	Complete annual repairing, overhauling, servicing, operation & maintenance of Intermediate pumping station P.Point for the session 2022-23. (R.P. Electrical Works)	Rs.6207886/- Ref.27 dt. 31.05.22	Rs.4462100/- F2-14 of 2022-23	-	-	2231050.00	2231050.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
58	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Beur Lifting under Mech. Work Division, BUIDCO, Patna for the period of done before monsoon' 2022 for the year 2022-23. (Vikrant Electrical)	Rs.2362800/- Ref.26 dt. 31.05.22	Rs.2221700/- F2-22 of 2022-23	-	-	1110850.00	1110850.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	

341

A

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
59	Complete annual repairing, overhauling, servicing, operation & maintenance of Intermediate pumping station Riding Road for the session 2022-23. (R.P. Electrical Works)	Rs.4613546/- Ref.27 dt. 31.05.22	Rs.3101600/- F2-16 of 2022-23		-	1550800.00	1550800.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
60	Complete annual repairing, overhauling, servicing, operation & maintenance of sewerage pumping plant Dhobighat for the session 2022-23. (Today Electrical Service)	Rs.3651591/- Ref.27 dt. 23.05.22	Rs.3247550/- F2-12 of 2022-23		-	1623775.00	1615980.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
61	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Rajiv Nagar, Patna Digha Nahar Sluice Gate & Digha Thana in Patliputra Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (M/S Jai Hanuman)	Rs.8629501/- Ref.06 dt. 12.04.22	Rs.7300557/- F2-24 of 2022-23		-	3650279.00	3650279.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	

340

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
62	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Khanpur, Barmutta, Premkunj, Blg Hospital, Shitla Mandir, Krishnaghat, Jakariyapur TDPS in Ajimabad Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Today Electrical Service)	Rs.11873366/- Ref.06 dt. 12.04.22	Rs.11038786/- F2-18 of 2022-23	-	5519393.00	5519393.00	5519393.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	
63	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Beur Bataura Pool, Beur Hasanapura, Police Colony, Rupaspur & Sabri Nagar TDPS in Nutan Rajdhani Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022.	Rs.5396955/- Ref.06 dt. 12.04.22	Rs.4856719/- F2-23 of 2022-23	-	2428360.00	2428360.00	2428360.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	

239

D

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
64	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Dasratha, Ramkrishna Nagar, Jaganpura, Nandlal Chapra, Srinagar Colony TDPs in Kankarbagh Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Today Electrical Service)	Rs.6221751/- Ref.06 dt. 12.04.22	Rs.5270100/- F2-13 of 2022-23		-	2635050.00	2635050.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	
65	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Danapur Ghurdaur, Nehru Path AIIMS Digha Junction, Hi-Tech Hospital, Isopur Brahmsthan TDPs in Danapur West Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (R.P. Electrical Works)	Rs.6096905/- Ref.06 dt. 12.04.22	Rs.6308180/- F2-17 of 2022-23		-	3048453.00	3048453.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	

X

338

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
66	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-01, Patna for the session 2022-23. (Om Construction)	Rs.9506231/- Ref.26 dt. 31.05.22	Rs.5527900/- F2-19 of 2022-23	-	2763950.00	2763950.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
67	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-02, Patna for the session 2022-23. (Om Constructin)	Rs.91551810/- Ref.26 dt. 31.05.22	Rs.5186700/- F2-20 of 2022-23	-	2593350.00	2593350.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
68	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-03, Patna for the session 2022-23. (Om Construction)	Rs.11381065/- Ref.26 dt. 31.05.22	Rs.7345890/- F2-21 of 2022-23	-	3672945.00	3672945.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
69	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Congress Maidan, R.K. Avenue, NCC Maidan, Bakari Bazar TDPS in Bankipur Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Sri Surendra Singh)	Rs.2358170/- Ref.06 dt. 12.04.22	Rs.2004898/- F2-09 of 2022-23	-	0.00	0.00	-	repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	

333

A

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
70	Annual repair, operation & maintenance of installed (AMC) of CCTV's including all associated works 39 drainge pumping stations in Patna for the year 2021-22.	Rs.1495768/- Ref.104 dt. 21.10.22	Rs.1495768/- F2-06 of 2021-22	-	1495768.00	373942.00	-			Work Completed	Work Completed	
71	Manpower for monitoring of installed cameras at BUIDCO control room for annual year 2021-22.	Rs.420906/- Ref.104 dt. 21.10.22	Rs.420906/- F2-06 of 2021-22	-	420906.00	252544.00	-			Work Completed	Work Completed	
72	Supply, installation & commissioning of 01 set Non Clog Submersible pump having discharging capacity of 360 LPS at a total head of 08 meter for storm drainage pumping plant Dhanuki More for the year 2022. (M/S Shivour Infrastructure Engineers Pvt Ltd)	Rs.3143726/- Ref. 07 dt.12.04.22	Rs 2789874.00 F2-04 of 2022-23	-	2789874.00	2789874.00	-	01 set (Non Clog Sub.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
73	Supply, installation & commissioning of 02 set Non Clog Submersible pump having discharging capacity of 360 LPS at a total head of 08 meter for storm drainage pumping plant Riding Road for the year 2022. (M/S Shivour Infrastructure Engineers Pvt Ltd)	Rs.6085959/- Ref. 07 dt.12.04.22	Rs 5424196.00 F2-03 of 2022-23	-	5424196.00	5398224.00	-	02 sets (Non Clog Sub.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	

236

A

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

माह - जनवरी, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	सदना जलपुरी योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit. House connection at Shekhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna. संबंधित का नाम- M/s. Bhairat Infracon Pvt. Ltd	राशि- 48.7081855 क्रॉड UD&HD, Govt. of Bihar letter no.-25, Date - 23.10.2018	राशि- 42.10 Cr.	30.06.2021	4012.8085 5 Lakh	3627.36615 Lakh	4011.81953 Lakh	Pipe Network - 111055 mtr (DI/CI-12088 & HEPE- 98967 mtr.) House Connection - 33120 nos Pump House - 05 nos. Tube well - 05 nos. Supply of 60 HP VT Pump and 100 KVA Transformer	110505 m 12580 no. 5 completed 5 completed 5 nos.	485 m 612 no. 	110990 m. 13192 no. 5 completed 5 completed 5 nos.	13	14
2	बेचर से मीठापुर ड्रेनेज योजना संबंधित- रासवाव एवं राजीव रंजन जे भी	राशि - 48.9499 क्रॉड राशि- 108. दिनांक - 17.01.2018	राशि- 5.04 Cr.	31.05.2021		384.4433814 Lakh		Over all physical progress. 100%	Completed Completed Completed Completed Completed	Completed Completed Completed Completed Completed	Completed Completed Completed Completed Completed	Under trial & run period. Physical Progress - 100%	85.09%
3	बेचर से मीठापुर ड्रेनेज योजना संबंधित- रासवाव एवं राजीव रंजन जे भी	राशि - 48.9499 क्रॉड राशि- 108. दिनांक - 17.01.2018	51.726267 दिनांक-21.07.18	20.06.2021	4115.59753 Lakh	4115.59753 Lakh	4115.59753 Lakh	Precast length of drain- 7119 m Sump capacity (2375KL)- 1nos Pump & motor capacity- 3150HP Sub station-4 MVA/33/433KV) Gantry Crane Electro Mechanical Work Transformer Installation Electric Grid Work	Laying of pre cast length of drain - 5379 m. Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed	Laying of pre cast length of drain - 5379 m. Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed	Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed	Physical Progress - 96.95 %	79.57%
4	बेचर से मीठापुर ड्रेनेज योजना संबंधित- रासवाव एवं राजीव रंजन जे भी	12.10895 Cr. 116/19.02. 19	10.8 Cr. Date - 26.09.2018	25.12.19 EOT 31.05.2020 EOT 30.09.2020 EOT 31.03.2022	10.8	9.562	9.051	Drain - 2250 m drain - 2409 mtr 2250 mtr	Drain - 2250 m		Work completed	दिनांक - 31.03.2022 को कार्य पूर्ण। Physical Progress - 93.40 %	100%
5	बेचर से मीठापुर ड्रेनेज योजना संबंधित- रासवाव एवं राजीव रंजन जे भी	13.164 Cr. 116/19.02. 19	12.31 Cr. Date - 26.09.2018	25.12.19 EOT 31.03.2020 EOT 30.09.2020 EOT 28.07.2022	12.291	10.28	10.772	Drain 3390 m Completed.	Drain 3390 m Completed.		Work completed	दिनांक - 28.02.2022 को कार्य पूर्ण। Physical Progress - 101.2 %	100%

33

33

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

माह -- जनवरी, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Up to Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
6	कसुभा जलापूर्ति योजना (फेज-2) M/s Ganadhipati Con. Pvt. Ltd	6 08929 130/08.03.2 018	6.04	27.11.2019	5 04464	4.46	4.46	1. Tubewell and Pump house 2 nos. 2. Distribution Main 19120 m 3. Pump-motor and Transformer 2 nos. 4. Overhead Tank-Nil 5. Chlorinator room/Chlorinator 2 nos. 6. Stand post 10 nos. 7. Boundary wall 100 m 8. Main Gate 2 nos. 9. Approach Road 20 m 10. Electric Connection by ULB 2nos. 11. House Service Connection 5138 nos.	1. Boring of Two Tubewell completed. Pump house work completed. 19011 mtr. Completed Nil Install Nil 100 Completed Completed Completed		19011 mtr. Completed Nil Install Nil 100 Completed Completed Completed	Physical Progress - 100 %	83.52%
7	ससीडी जलापूर्ति, फेज-2 M/s Ganadhipati Con. Pvt. Ltd.	Amt. 13.22 Cr. 131/08.03.18	13.7 21.11.18	16.05.2020 EOT 30.11.2021	13.22	12.818	12.851	Pipe line 51839/ 61829 m HSC - 5210 m / 6010 nos. T/W-5	Pipe Line 62000 m HSC 6010 T/W-5 Nos.		Pipe Line-42000 m HSC-6010 Nos T/W-5 Nos	दिनांक - 30.11.2021 को कार्य पूर्ण।	98.63%
8	विमान जलापूर्ति, फेज-2 M/s Nalandra Engicon Pvt. Ltd	Amt. 5.39 Cr. 131/08.03.18	5.64 22.10.19	21.10.2020 EOT 30.11.2021	4.4824	4.4824	4.4824	Pipe line Distribution Network - 38204 m House connection - 3186 nos.	Distribution network - 38000 m. House connection - 3100 nos		Distribution network -38000 m. House connection - 3100 nos	दिनांक - 30.11.2021 को कार्य पूर्ण।	79.35%
9	नौवापुर जलापूर्ति योजना Sheel ARC Infra Services Pvt Ltd	0.54264	0.567 20.12.19	19/09/2020 EOT 30.11.2020	0.283	0.2833	0.2833	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after raining 4. Top dom of water tower & stair case for tower 5. Installation of Generator set 6. Residual work of pump house/attendant room 7. Reinforced work of boundary wall	1. Approach road 2. E/W. Boundary wall 3. Rewinding of motor pump 4. RCC of top dome		Work completed.	अधियाचना सम्पत्ति। Physical Progress - 100 %	
10	नौवापुर जलापूर्ति, योजना के जर्डी सो-10 एवं 11 के अतिरिक्त कार्य (पाईप लाईन, नेटवर्क एवं गृह संयोजन) M/s Singh Construction	73.46274 Cr. Letter No.- 46, Date - 30.08.2018	66.44255 Cr 22.06.2022	22.12.2022								इस कार्य हेतु संवेतक द्वारा एकरालामा करने के उपरान्त कार्य प्राप्त की तिथि 22.06.2022 से कार्य समाप्ति की तिथि दिनांक - 22.12.2022 के बीच कोई कार्य प्राप्त नहीं किया जा सका है। एकरालामा को रद्द करने एवं उनके द्वारा जीम की गयी जमानत की राशि को जल्द कर पुनर्निवेद करने हेतु चरि-संयोजन निर्देशक के पत्रांक - 1198, दिनांक - 23.12.2022 द्वारा महाप्रबन्धक, संक्षिप्त विचार उसमग भुद्वारे, पटना से अनुमति देने हेतु अनुरोध किया गया है। महाप्रबन्धक, जलापूर्ति, ड्रेनेज एवं सिविल सूचना, पटना के पत्रांक - 37, दिनांक - 04.01.2023 के आदेश के अन्तर्गत मे सेवेदक का एकरालामा को विखण्डित करते हुए उनके द्वारा जमानत की राशि को जल्द कर लिया गया एवं दिनांक - 11.01.2023 को पुनर्वित्तदा प्रकाशन हेतु किया गया है।	

334

List of Project Nalanda District

माह - जनवरी, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	बिहारसरीक जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-74.74, Letter no- 435, dated- 21.07.2016	रशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 31.03.2021)	79.499	73.266	73.266	HYT/W -14 Nos OHT -03 Nos SUMP + UGR-1+1 Pipe Line- 121583 m Motor Pump-14Nos Transformer - 14Nos HSC - 21524Nos Variation -02 T/w Variation in Pipeline - 33762 m Road Restoration- 103669 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21524/21524 nos Transformer 14/14 nos Motor pump-14/14 nos Variation- 02/2 T/w Variation in pipeline- 33762 m Road Restoration- 103665 m / 103659 m		14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21524/21524 nos Transformer 14/14 nos Motor pump-14/14 nos Variation- 02/2 T/w Variation in pipeline- 33762 / 33762 m Road Restoration- 103665 m / 103659 m	Physical Progress - 97.00%	84%
2	बिहारसरीक जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-96.63, Letter no- 108, dated- 17.01.2018	रशि-92.49 dated- 28.07.2018	27.07.2020 with time extension 31.12.2021	93.764	96.177	96.177	HYT/W -23 Nos OHT -04 Nos Pipe Line- 162472 m Motor Pump- 23Nos Transformer -23Nos HSC - 18000 Nos Variation -02 T/w Variation in pipeline - 24785 m HDPE Pipe line- 122040 m	T/W 23/23 OHT 4/4 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos. Variation in HSC - 2000/2000 nos. Motor pump 23/23 Transformer 23/23 Variation in T/W- 02/02 Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m HDPE Pipe line- 7.1 km.		T/W 23/23 OHT 4/4 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos. Variation in HSC - 2000/2000 no. Motor pump 23/23 Transformer 23/23 Variation in T/W- 02/02 Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m HDPE Pipe line- 7.1 km.	Physical Progress - 96.00 %	83.02%
3	इस्लामपुर जलापूर्ति योजना फेज- 1 M/s Nalanda Engicon pvt ltd.	रशि-08.193 93/13.01.201 4	रशि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75/30) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2) 13. HSC 1732 nos. by claim		1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2) 13. HSC 1732 nos. by claim	कार्य पूर्ण हो चुका है, जलापूर्ति साजु है। Physical Progress - 100 %	92.83%
4	इस्लामपुर जलापूर्ति योजना फेज- II मो सुमन इन्टरप्राइजेज	रशि-03.09 130/08-03- 2018	रशि-3.08 10.09.2018	16.06.2019	2.346	2.333	2.333	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying- 14714 m HSC - 1911 nos Road Restoration - 9.8 km		Total Pipe laying- 14714 m HSC - 1911 nos Road Restoration - 9.8 km	राज्य योजना फेज-2 अन्तर्गत 3302 अदद गृह संयोजन लिया गया था, लेकिन नगर पंचायत द्वारा कुल 37 अदद वाटर स्टैंड पोस्ट का निर्माण किया गया, जिससे शेष फेज में शत-प्रतिशत गृह संयोजन का कार्य पूर्ण कर दिया गया है। Physical Progress - 100 %	75.76%

A

2023

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

माह - जनवरी, 2023

Rs. In Crores																
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %			
									Upto Previous Month	During the Month	Total Progress					
1	Gaya Water Supply Phase - 1 Name of Contractor - M/s Shriram EPC Limited	Rs 311.30 Cr Letter No - 525 Date - 28.03.2016	Rs 311.78 Cr Date - 11.01.2018	EPC - 25.09.2021 (Based on approved work program by DCM BSC revised with 30.06.2021) O/M - 25.03.2023	Rs 193.00 Cr.	Rs 188.88 cr. (Including 31.18 Cr. Mobilisation Advance & 100.90 Cr. Running Bill amt. & Rs 17.13 Cr. RCD Adv)	Rs 181.28	(i) Distribution Network - 446 km (Revised Qty - 473.615 km) (ii) Road Restoration - 145.6 km (iii) Rising Main - 12.5 km Construction of New Reservoir - 05 nos HSC - 75000 Nos (Revised Qty - 75779 Nos) CSC - 05 nos & Control Room (DandiBagh) - 1 no	10	11	12	(i) Distribution Network - 488.028 km Pipe laid (ii) Road Restoration - 226.393 km Done (iii) Rising Main - 12.564 km work completed HSC - 33,066 Nos. connection done 6,559 Nos Water Meter connection done Construction of New Reservoir - OHSR-5 nos., Budhwa Mahadev- Completed Bhusunda Mela- Completed. Masalipur- Completed Behind Delhi PS- 3rd lift wall casing work 75% Joda Masjid- Scaffolding removing stairs side scaffolding staging for inlet pipe Nut bolt tightened work chamber brick & thrust block work 100%	13	14	60%	Physical Progress - 86 %
2	Gaya Water Supply Phase - 2 Name of Contractor - M/s Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Rs 64.91 Cr. Letter No - 595 Date - 28.03.2016	Rs 62.04 Cr. Date - 05.07.2017	EPC - 28.02.2021 EOT - 28.02.2022	Rs 63.15 Cr.	Rs 61.59 Cr (Including RCD Adv Rs. 1.56 Cr.)	Rs 62.82 Cr (upto 15.09.2021)	GLSR - 03 nos CWR & Pump House - 01 No Control Room - 05 No Rising Main - 17.050 km (Revised Qty - 15.132 km.) Production Tubewell - 24 nos (Revised Qty 25 nos.) (Note - One no observation Tubewell has been concerned in production Tubewell at Govindpur) Observation Tubewell - 7 nos. (Revised Qty - 6 nos.) Operator Office (G+2) at ITI Campur - 01 no.	GLSR - Work completed CWR - Work completed Control Room - Civil work completed Rising Main - 15.15 km DI pipe laid Production Tubewell - Total 25 nos. work completed Observation Tubewell - 6 no s completed (i.e ITI Joda Masjid, waris Nagar, Khiriyama & Kendu)				Physical Progress - 100 %	100%		

232

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

माह - जनवरी, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
3	बौधगया जलापूर्ति योजना संवेदक का नाम- M/s SMC-JWIL JV (Jindal).	शक्ति - 33.55 करोड़ Letter no-917, dated-17.12.2019.	शक्ति- 31.75 Cr. dated- 16.12.2011	15.09.2013 EOT 31.12.2016	37.74	38.14	38.14	1. OHT-4 (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22353 mtr (iv) House Connection- 5894 Nos (v) Road Restoration- 13438 sqm. (vi) Tube Well 14 Nos Completed (vii) UGR- 1.2,3 & 4Successfully Commissioned (viii) Sluice Valve Chamber- 223 Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- 557 Mtr. Completed (Xiii) M.S. Carrier Pipe -950.74 mtr. completed. (Xiv) Grouting work UGR -01 completed.	1. OHT-4 completed (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22353 Mtr (iv) House Connection- 5894 Nos (v) Road Restoration- 13438 sqm. (vi) Tube Well 14 Nos Completed (vii) UGR- 1.2,3 & 4Successfully Commissioned (viii) Sluice Valve Chamber- 223 Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- 557 Mtr. Completed (Xiii) M.S. Carrier Pipe -950.74 mtr. completed (Xiv) Grouting work UGR -01 completed.	(i) OHT-4 completed. (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22353 Mtr (iv) House Connection- 5940 Nos (v) Road Restoration- 13438 sqm. (vi) Tube Well 14 Nos Completed (vii) UGR- 1.2,3 & 4Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos. Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- 557 Mtr. Completed (Xiii) M.S. Carrier Pipe -950.74 mtr. completed (Xiv) Grouting work UGR -01 completed.	Physical Progress - 100 %	100%	
4	बौधगया सिवरेज योजना संवेदक का नाम-M/s Ramky Infrastructure Ltd.	Letter no-917, dated-17.12.2019, Amount-95.94 cr	108.5275 Cr. dated- 16.12.2011	11.12.13	90.1	92.88	87.4	1. Sewer Network-67.53KM 2. Raising Main - 6.00 km. 3. TrenchLess - 0.523 km. 4. I.P.S 1 to 5 & MPS 5. STP - 10 MLD 6. House Connection - 2570 no.s 7. Manhole - 3607 nos. 8. Road Restoration -52680 sqm	1. Sewer Network-65.69 km 2. Raising Main-5.32 KM 3. Trenchless-361.5 Mtr 4. IPS-1&2 Civil work completed. IPS-9-10 mts casing completed. IPS-4-11m RCC casing completed IPS-5-civil work completed 5. STP-10 MLD 96 % 6. House Connection-2570 nos complete 7. Manhole-3356 nos Complete. 8. Road Restoration- 8415.7 Cum	1. Sewer Network - 0.63 Km 2. Manhole - 12 Nos 3. Road Restoration - 54.7 Cum 3. Trenchless - 17.5 Rmt.	1. Sewer Network-65.69 km 2. Raising Main-5.32 KM 3. Trenchless-361.5 Mtr. 4. IPS-1&2 Civil work completed IPS-9-10 mts casing completed IPS-4-11m RCC casing completed IPS-5-civil work completed 5. STP-10 MLD 96 % 6. House Connection-2570 nos complete 7. Manhole-3356 nos Complete 8. Road Restoration- 8415.7 Cum	Manhole, Sewer line and Rising Main cleaning work is done in this month Physical Progress - 76.08 %	100%

331

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

माह - जनवरी, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-29.27 करोड़ letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	29.16	29.16	OHT - 02 OHT - 02 Tubewell - 04 Pipe line - 37.002 km HSC - 15318 no. Road Restoration - 37.36 km.	2 No. 2 no. 4 no. 37.36 km. 16848 no. 37.36 km.	completed completed completed completed completed completed	completed completed completed completed completed completed	Completed Physical Progress - 100 %	91.40%
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-44.59 करोड़ Letter no- 1179, dated- 26.06.2018	राशि -44.98 26.08.2018 2.505 Cr. (S. Agr.)	31.12.2020	42.68	39.125	39.125	Tubewell - 14 no Pipe line - 98.605 km Claim Pipe Line - 7.452 km. HSC - 4900 no. Deviation HSC - 1000 Road Restoration - 98.625 km.	14 completed 98.625 k.m. 7.452 km. completed 848 nos. 98.625 km.	completed completed completed completed 152 no. completed	completed completed completed completed completed completed	Physical Progress - 100 % including variation.	83.22%
3	मखदुमपुर जलापूर्ति योजना फेज- II मे0 गणाधीपति कन्स्ट्रक्शन प्रा0 लि0	राशि-06.88 करोड़ पत्राक- 130/08.03 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	4.07	3.32	3.32	Tube well - 2 no. Pipe line 26.567 km HSC - 3133 No. Road Restoration - 26.567 km.	2 No. 26.567 km. 3133 No. 26.567 km.	completed completed completed completed	completed completed completed completed	एक सारनामते अवश्यों को पूर्ण किया जा चुका है. अतिरिक्त स्वीकृति कार्य को यथाशीघ्र पूर्ण करने हेतु पत्राक - 382, दिनांक - 07.09 2022 द्वारा संवेदक को निर्देश दिया गया है। बार-बार संवेदक को दुरुमाध द्वारा निर्देश दिया जा रहा है परन्तु	60.90%

230

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District**

महि - जनवरी, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01 Tubewell -01 Pipe Line - 3.9 km HSC - 212 No. Road Restoration - 3.9 km.	1	Complete	Complete	Physical Progress - 100 % Agreemented Completed.	64.22%

✓

329

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

माह - जनवरी, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2 नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-०६ में मोरा देवी से असुप साह बटोरन मंडल से विशुनदेव यादव तक पी०सी०सी० पथ एवं नाली निर्माण कार्य।	0.15	0.14	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 300 m Drain - 300 m	10	11	12	13	14
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-६ में फकीरा भगत से चौब भगत एवं रामजी साव से सरसुंग मंडल तक पी०सी० पथ एवं नाली निर्माण कार्य।	0.2	0.19	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 429m Drain - 412 m	Drain work completed.		Drain work completed	Physical Progress - 100 %	
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं०-६ में पदार्थ साव से लेकर जवाहर मंडल तक आर०सी०सी० नाला निर्माण कार्य।	0.2	0.19	15.02.2020				Drain work with cover 241 m	241 m Drain work completed		50% work completed		
4	बडहिया नगर पंचायत के बडहिया सिमांत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आर० सी० नाला एवं स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.24135	0.1864	0.1864	PCC Road - 316m Drain Work 316 m	200 m drain and slab completed.		65 % work completed		
5	वार्ड नं० 01 में एन०एच० 80 जगदम्बा मील मोड़ से भाया कौशल बाबू के फुलवाड़ी होते हुए सागत अमीन के बथान तक आर०सी०सी० नाला एवं पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.459	0.458	0.458	PCC Road- 488m Drain Work 488 m	Drain work completed.		work completed	Physical Progress - 100 %	
6	बडहिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर०सी०सी० नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.271	0.2574	0.2574	PCC Road Drain Work 775 m	300 m drain work completed.		80 % work completed		
7	नगर पंचायत बडहिया में बावपस मोड़ नगर पंचायत बडहिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गस्थान होते हुए चुहरक पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.4322	0.4307	0.4307	PCC Road Drain Work 1048 m	work in progress		55 % work completed		

✓

228

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District**

माह - जनवरी, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Rs. in Crores	
									Upto Previous Month	During the Month	Total Progress	Physical Progress in %	Financial Progress in %
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	अमृत एवं राज्य योजना अंतर्गत जमालपुर जलापूर्ति योजना मै० गणधीपति कन्स्ट्रक्शन प्रा० लि०	पार्ट-ए०-3073.313 लाख, नगर विकास एवं आवास विभाग का ज्ञापक - अमृत-21-03/2015-185, दिनांक - 18.01.2019, पार्ट बी०-2502.016 लाख नगर विकास एवं आवास विभाग का ज्ञापक-24/जला००-01-01 /2019-79, दिनांक - 12. 02.2019, कुल राशि - 55. 75493 करोड़	59.3 Cr.	18.11.2021 EOT 30.09.2022	49.664	45.045	45.045	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of pipe- (2) Pipe laying in ward no 1,2,3,4,5,6,7,8,9,11,12,13,14,1 5,16,18,20,21,22,23,25,26,28, 29,30,31,32,33,34,35 & 36. (3) 130143 mtr. Pipe laying work completed. 4) House connection 15409 Nos. in Ward no - 1,2,3,4,5,6,7,8,9,11,12,13,14,1 5,16,18,20,21,22,23,24,28,29, 30,31,32,33,34 & 35 (Work in progress) 5) Road restoration 65499 mtr. (Work in Progress)	(1) Supply of pipe- (2) Pipe laying in ward no 1,3, 14,15,30,35 & 36. (3) 0 mtr. Pipe laying work completed. (4) House connection 455 Nos. in Ward no.- 6,7,13,14,15&2 3 (Work in progress)	i) Pipe laying- 104.28 % Total length 130143 m ii) House Connection- 108.62 % Total House Connection 15864 Nos. iii) Total Road Restoration- 68694 m & remaining 8000 m molarable done (work in Progress)	Physical Progress - 75.45 %	82.53%

327

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Munger District**

माह — जनवरी, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2) Name of Contractor - M/SJMC-JWIL Joint Venture	Rs. 217.79 BUIDCo/Yo- 1248/2019-140	Rs. 217.79 217.7972727 Crore, dated- 14.08.2020	20 Months (Date 13.04.22)	195.3379	184.4006	184.4006	Pipe Line - 331.75 km HSC - 38921 Nos. WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Supply - 346 km. Pipe laying - 320.535 km Hydrotest - 313.989 km Road Restoration completed - 318.602 km HSC Completed - 31115 No. Water Meter - 19379 No. WTP - completed. Floating Jetty - 89 % OHSR 5 nos. work in progress. OHSR-1 - 61% completed OHSR-2 - 87% completed OHSR-3 - 89% completed OHSR-4 - 66% Completed OHSR-5 - 86% completed		Pipe Supply - 346 km. Pipe laying - 326.792 km Hydrotest - 319.996 km Road Restoration completed - 326.047 km HSC Completed - 32930 No. Water Meter - 20583 No. WTP - completed. Floating Jetty - 92 % OHSR 5 nos. work in progress. - 84% completed	Over all Physical progress 87%	84.66%

✍

326

List of Project Nawada District

माह - जनवरी, 2023

Rs. In Crores													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना) Integral Screw Industries	सशि-5.45 करोड पत्रांक-131, दिनांक-08.03 2018	6.54886	05.12.2020	6.159	5.42	5.42	OHT	4 No.	Completed		100%	
								Construction of 450 mm X 300 mm X 150m deep HYTE	2 Item	Completed		100%	
								Construction of Pump House with attendant room	2 Item	In Progress		80%	
								Supplying & Installation of Submerisable Motor Pump	2 Item	Supplied but not installed.		60%	
								Supplying & Installation of 63 KVA Transformer	2 Item	Supplied but not installed.		90%	
								Supplying & Installation of 100 Litre Chlorinator	1 Item	Supplied but not installed.		60%	
								Distribution system work					
								63 mm - 4047 m	1 Item	Nil	4047 m laid		69%
								90 mm - 5060 m		Nil	5060 m laid		
								110 mm - 15851 m		Nil	15851 m laid		
160 mm - 3277 m	Nil	3277 m laid											
225 mm - 435 m			435 m laid										
Hose service Connection work	4864 Nos.	Nil	4864 nos.		64.40%								
Construction of Boundary wall	20 Item	110 m constructed.		100%									
Construction of approach Road	10 Item	Nil		0									
Construction of Main Gate	1 Item	Nil		0									
Campus Development	40 Item	Nil		0									
Road Restoration	23 km	Completed	(23 km. Motorable but not casted)										
House Connection - 2921 no.		149 no.											
Pipe Laying - 15.839 km		2.043 km.											
Construction of Underground Reservoir i.e. Sump House under CM Ganga Udhav Yojna Project													
Block Campus		Protectionn work is in Progress.		15%									
Purani Jail		Site Clearance work in progress.		15%									
Nagar Thana		Site Clearance done and sand bag pitching is in progress.		15%									
Dobhra Par		Site clearance work not started yet.		15%									
2	पुनरीक्षित नवादा जलापूर्ति योजना फेज-2	Revised AA Rs. 12.6938 Cr. Letter No. - 4417, Date - 27.09.2022	Supplementary Agreement - 6.7593577 Cr. Date - 16.11.2022										

325

8

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District

माहि - जनवरी, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	सासाराम स्टीम वाटर ड्रेनेज योजना फेज-1 संवेदक का नाम - M/s Krushi Infrast India Pvt Ltd.	राशि-38.52 पत्रांक-307, दिनांक-25.03.2017	राशि-38.19 16.11.2017	15.05.2019 As per time extension 31.12.2021	35.00	32.02	32.02	Drain 6.0 km	Drain 6.0 km		Drain 6.0 km	Work Completed. Physical Progress - 100 %	14
2	सासाराम जलापूर्ति योजना फेज-1 संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension 30.04.2023	65.00	65.000	65.000	Tube well - 6 Pump house - 6 D. Mains 117008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos. MESR - 1 Nos	Tube well -6 completed. Pump house - 6 completed. D. Mains 116015 m House service connection - 13133 nos. Over head tank -4 completed 1 progress. Sump house 1 Completed. MESR - Completed		Tube well -6 completed. Pump house - 6 completed. D. Mains 123000 m House service connection - 14920 nos. Over head tank -4 completed 1 progress. Sump house 1 Completed. MESR - Completed	Direct Water Supply ward No. - 8 14, 29 (p). 30, 31, 32, 33, 34, 35, 36 Physical Progress - 97.85 %	75.35%
3	सासाराम जलापूर्ति योजना फेज-1 संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्रांक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020 with time extension 30.06.2023	23.00	23.000	23.000	Tube well - 3 Pump House-3 D. Mains 58884 m House Service connection- 6403 NO's Over head tank - 1 at Gulakshani is started. Staging work is going on. Work of sump house is started after completion of OHT in Gaulakshani.	Tube well -3 complete Pump House -3 complete D. mains -57305 m House Service connection- 6403 NO's Over head tank - 1 at Gulakshani is started. Staging work is going on. Work of sump house is started after completion of OHT in Gaulakshani.		Tube well -3 complete Pump House -3 complete D. mains -58125 m House Service connection- 6510 NO's Over head tank - 1 Completed & at Sulemanganj OHT is in progress.	Sulemanganj OHT work is a started. Foundation work in progress. Physical Progress - 75.90 %	76.66%
4	डेहरी डालमिया नगर जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020 with time extension 31.12.2021	79.03	79.03	79.03	Tube well - 17 Pump House - 17 D. mains 13910 m Overhead tank - 4 House service connection - 18341 nos. Sump house - 2 nos. Stand Post - 40	Tubewell-17 complete Pump House- 16 complete Over head tank -4 complete 1 Progress. D-mains 13500 m House Service Connection -17441 NOS Sump house -2 completed. Stand Post - 1		Tubewell-17 complete Pump House- 16 complete Over head tank -4 complete 1 Progress. D-mains 13500 m House Service Connection -17441 NOS Sump house -2 completed. Stand Post - 1	In Ward No. 6, 9 & 11 is in Industrial area NOC is not provided by Dalmia Authority. Physical Progress - 80 %	85.74%
5	विक्रमगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-Suman Enterprises	राशि-3.2165 पत्रांक-140/1503 2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection- 1761 no.	D. mains 17175 House service connection- 1445 no.		Completed.	As per Agreement Physical Progress is 90.137% but work completed.	95.24%

324

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District**

माह - जनवरी, 2023

Rs. In Crores													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	औरंगाबाद जलापूर्ति योजना फेज- I सवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्रांक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.03.2021	29.870	28.970	28.504	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boundary wall 250 m (f) House service connection 3770 (g) Sump House - 1 (1080 Kl) (h) Stand Post -40	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos. (h) 20 no.	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3781 nos. 100% W no. 04,10,11,12,13, 14 & 15 (g) 1 nos. (h) 20 no.	सात वार्डों में सभी घरों में नल का जल दिया जा रहा है। कार्य पूर्ण हो चुका है। Physical Progress - 100 %	91.38%	
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101, 89397 कुल - 135. 433377 अमृत 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.				निविदा प्रक्रिया में।	
3	दाउदनगर जलापूर्ति योजना फेज- II सवेदक का नाम-Rajnish Vats	राशि-6.72 पत्रांक- 139 / 15, 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	6.745	6.4373	5.36 Crore utilization BTC Form-42A vide letter no.-424, dated- 23.09.2021	(a) Distribution main - 35755 M (b) stands post - 20 (c) house connection - 7064 Phase-I 936 ULB - 1645 Total HC 9645	(a) 35755 M (99.10%) (b) 20 Nos. (c) 4775/ 67% W. No. 01,06,07,08,09,10,11, 12,13, 14, 15,16,17,18,19,20,21, 22, 23,24&25 saturated Total - 21 ward.	(a) 35755 M (b) 20 Nos. (c) 5003/ 70.82% W. No. 01,06,07,08,09,10,1 1,12,13, 14, 15,16,17,18,19,20,2 1,22, 23,24&25 saturated Total - 21 ward.	गृह संयोजन में कमी हेतु गृह संयोजन की संयुक्त गणना कर लक्ष्य संशोधित करने की कारवाही की जा रही है। गृह संयोजन कार्य पूर्ण करने में संवेदक द्वारा लापरवाही बरती जा रही है। Physical Progress - 90.27 %	53.95%	

329

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District**

माह - जनवरी, 2023

322

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Rs. In Crores	
									Upto Previous Month	During the Month	Total Progress	Physical Progress in %	Financial Progress in %
1	बक्सर जलापूर्ति योजना फेज-I संवेदक का नाम-M/s Gandhipati Const pvt ltd	संश्लि-29.38 पत्रांक-596, दिनांक-28.03. 2016	संश्लि-32.23 पत्रांक-17 दिनांक-31. 01.2017	30-04-2019	29.38	29.13	29.13	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed. Trial Run	-	Work Completed. Trial Run	100 %	91.16%
2	बक्सर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	संश्लि-48.66 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-24. 08.2018	23-08-2020 with time extension 30.10.2022	43.58	43.58	43.58	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe-86609 m HSC-8921 no. Road Restoration - 86400 m.	-	Tubewell 9 ESR/OHSR- 4 Progress Distribution Pipe- 86609 m HSC-8921 no. Road Restoration - 86400 m.	100 %	90.95%
3	डुमराँव जलापूर्ति योजना फेज-II संवेदक का नाम-R. Kumar & Associate	संश्लि-5.36 140/15-03-2018	संश्लि-4.98 20-10-2018	19.10.19	4.986	4.79	4.79	Distribution - 24750 HSC - 4579 no. stand post - 20 nos.	Distribution main-24750 m HSC-4579 no. stand post - 20 nos.	-	Distribution main- 24750 m HSC-4579 no. stand post - 20 nos.	100 %	84.45%
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II laosnd dk uke&R. Kumar & Associate	संश्लि-3.71 140/15-03-2018	3.79 22-10- 2018	21.10.19	3.2052	3.19	2.99	Water supply	Distribution main-21107 m HSC-3216 nos	-	Distribution main- 21107 m HSC-3216 nos	100 %	84.44%

✓

List of Project Bhojpur District

माह - जनवरी, 2023

Rs. In Crores													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	आरा नगर निगम जलापूर्ति योजना फेज-1 सर्वेदक का नाम-गणधीपति कंसद्वयन प्रगति	राशि- 74.417 Letter no- 421,02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020	72.73	68.809	63.00	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4	Tube bell-7 no (1 no extra) Pump House 6 no. + 1 no. ext. completed. Staff Quarter-0 nos Distribution main-124981 m Pump Motor-6 nos+ 1 no. ext. Transformer- 6 nos OHT-3 nos complete and 1 no. in progress.	Tube bell-0 Nos Pump House-0 nos Staff Quarter-0 nos Distribution main- 0 m Pump Motor-0 nos Transformer-0 nos Over head tank -0 no. Chlorinator room-0 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 24981 Nos Approach road- 20 m Road Restoration - 123.585 km.	Tube bell-7 no (1 no extra) Pump House 6 no. + 1 no. ext. completed Staff Quarter-0 nos Distribution main-124981 m Pump Motor-6 nos+ 1 no. ext. Transformer- 6 nos OHT-3 nos complete and 1 no. in progress. Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 25076 Nos Approach road- 20 m Road Restoration - 123.585 km.	Physical Progress- 98.33 %	90.92%
				with time extension 31.01.2023									
2	आरा नगर निगम जलापूर्ति योजना फेज-2 सर्वेदक का नाम-गणधीपति कंसद्वयन प्रगति	राशि- 53.49 Letter no- 108,17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020	47.46	39.87	39.38	Tubewell-8 nos. Pump house- 6 nos. Staff quarter-2 nos. Distribution Main- 67456.40m Pump-Motor-8 nos. Transformer-8 nos. Overhead Tank-4 nos. chlorinator room/chlorinator-8 nos. Stand Post-35 nos. Boundry Wall-850m Main Gate- 8 nos. Approach Road-400 m House Service Connection-10021 Road Restoration - 66.267 km.	Tubewell-6 nos. complete Pump house- 6 nos. complete and 1 no. in progress. Staff quarter-0 nos. Distribution Main- 66771 m Pump-Motor-6 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 1 in progress. and 1 no public issue. chlorinator room/chlorinator-5 nos.	Tubewell-0 nos. Pump house- 0 nos. Staff quarter-0 nos. Distribution Main-0 m Pump-Motor-0 nos. Transformer-0 nos. Overhead Tank-0 nos. chlorinator room/chlorinator-0 nos. Stand Post-00nos. Boundry Wall-0 m Main Gate- 0 nos. Approach Road-00 m House Service Connection-0	Tubewell-6 nos. complete Pump house- 6 nos. complete and 1 no. in progress. Staff quarter-0 nos. Distribution Main- 66771 m Pump-Motor-6 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 1 in progress, and 1 no. public issue. chlorinator room/chlorinator-5 nos. Stand Post- 00 nos. Boundry Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.266 km	Physical Progress- 98.90 %	90.94%
				with time extension 31.03.2023									

324

List of Project Bhagalpur District

माह - जनवरी, 2023

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %	
									Upto Previous Month	During the Month	Total Progress			
1			4	5	6	7	8	9	10	11	12	13	14	
1	Bhagalpur Water Supply Project - 1 Kevadiya Construction Pvt. Ltd. Vijji Ratna Sorathya Infra Pvt. Ltd. (KCPL- VRS JV)	Rs. 493.00 Cr. Letter No. - 1153, Date - 01.07.2013	For Pkg-01 Rs. 25.15 Cr. Date - 19.09.2020	EPC - 23.06.2021 O/M - 22.06.2026	Rs. 135.86 Cr	Rs. 137.185 Cr. Including RCD & Railway payment.	Rs. 126.41 Cr. (till date)	Tubewells - 19 nos. Rising Main - 5750 m. OHSR - 19 nos Distribution Network - 312.84 km. HSC - 68200 nos. Refurbishment of Existing water Treatment Plant O&M - 5 Yrs	Tubewells - 18 nos completed Phase-1, Package-01 - Tubewell-03 nos. OHSR-03 nos (Housing Board, TMBU and Thakurbati completed). Distribution Network-24.279 km out of 23.32 km (Target). Rising main-165m out of 165m. Monitoring Station-08 nos out of 08 nos. Road Restoration (New/Old)- 2.943 km out of 28.263 km. HSC-4961 nos out of 8861.			99%		
			For Pkg - 02 Rs. 101.80 Cr. Date -19.09.2020	EPC - 23.03.2022 O/M - 22.03.2027					Phase-1, Package-02-Tubewell-09 nos out of 10 nos. Partially Constructed OHSR-03 completed. Construction of 05 OHSR-03 OHSR work in progress. 02 OHSR - 01 design is awaited and 01 old steel pipelines in progress (route diversion). Refurbishment of 02 OHSR- Channaghar safe structurally. Gosala- Not safe. Distribution Network-129.65 km out of 133.51 km. HSC-20600 out of 30562.					
			For Pkg - 03 Rs. 101.55 Cr. Date - 19.09.2020	EPC - 23.03.2022 O/M - 22.03.2027					Phase-01, Package-03- Tubewell-08 out of 10 nos Partially Constructed OHSR-02 completed and 01 OHSR in progress					
									Constructed of 05 OHSR-03 OHSR- work in progress. 01 OHSR land issue and 01 OHSR design awaited. Refurbishment of 02 OHSR-CTS-Safe and Isakachak - Safe. Distribution Network- 110.870 km out of 127.03 km . HSC- 25149 nos out of 29198					
2	Bhagalpur Water Supply Project - 2 M/s V A Tech Wabag Limited	Rs. 253.57 Cr. Letter No. - 2010 Date - 04.09.2017	Rs. 277.59 Cr. Date - 17.06.2020	EPC - 31.12.2022 O/M - 01.07.2032	Rs. 160.43Cr	Rs. 163.195 Cr. (including 8.34 Cr. Mobilisation Advance & RCD and Railway Payment.	Rs. 151.2133 Cr. (till date)	WTP - 1 no. Twin D Type Intake wall - 141 MLD Jack well - 1 no. Clear Water Reservoir - 9.1 ML Transmission Main - 28.7 km	WTP - Work in progress.			Physical Progress - 66% Inlet Unit - Civil Work Completed. Paculator - Rail Completed. Commun & Partition Wall Work in Progress. Pneumatic Classifier - Inlet unit completed. Tank Partition Wall Completed. Outer Wall Work in Progress. R G Filter - Rail Work Commenced & Filter - Inlet Unit in Progress. Chemical House - Inlet level completed. stair case completed. Flow Control Building - Plinth Beam Work in Progress. Chlorine Building - Plinth Beam Work in Progress. Centrifuge Building - GF nos. Slab Completed. Grading Slab work in progress. Administrative Building - 1 Inlet Slab Completed. Above Inlet Grade Slab Completed. Trick work Work in progress & Room Beam & Roof Slab Work in Progress. Guard Room - Civil Work Completed. Star Quarter - 1st roof slab completed Block work in progress CWR - Rail Completed. Wall Work In Progress. CWR Pump House Rail Completed. CCT Channel Slab Work In Progress. Thickener Tank-01 Rail Completed & Wall Reinforcement Work in Progress. Superannuit Sump- Tent Work Car Picking - No work Water Transmission Main - 1 - Railway Permission required for 2 location.	2.44%	
									Twin D Type Intake wall - 141 MLD - 18 % work completed - 8.260 mtr. Well sinking done. Reinforcement & Shuttering work Completed for 2.000 Mtr. lift.	24%				
									Jack well - 93 % work completed , 21 mtr sinking done (Sinking Level Wall Casting Completed)	93%				
									Clear Water Reservoir - 95 MLD - Base raft is completed, 3rd lift & 4th wall, Pump House Raft Completed. Outer Wall Work & CCT Channel Slab Work in Progress	40%				
2	Bhagalpur Water Supply Project - 2 M/s V A Tech Wabag Limited	Rs. 253.57 Cr. Letter No. - 2010 Date - 04.09.2017	Rs. 277.59 Cr. Date - 17.06.2020	EPC - 31.12.2022 O/M - 01.07.2032	Rs. 160.43Cr	Rs. 163.195 Cr. (including 8.34 Cr. Mobilisation Advance & RCD and Railway Payment.	Rs. 151.2133 Cr. (till date)	Transmission Main - 28.7 km	Transmission Main -			Physical Progress - 66% Inlet Unit - Civil Work Completed. Paculator - Rail Completed. Commun & Partition Wall Work in Progress. Pneumatic Classifier - Inlet unit completed. Tank Partition Wall Completed. Outer Wall Work in Progress. R G Filter - Rail Work Commenced & Filter - Inlet Unit in Progress. Chemical House - Inlet level completed. stair case completed. Flow Control Building - Plinth Beam Work in Progress. Chlorine Building - Plinth Beam Work in Progress. Centrifuge Building - GF nos. Slab Completed. Grading Slab work in progress. Administrative Building - 1 Inlet Slab Completed. Above Inlet Grade Slab Completed. Trick work Work in progress & Room Beam & Roof Slab Work in Progress. Guard Room - Civil Work Completed. Star Quarter - 1st roof slab completed Block work in progress CWR - Rail Completed. Wall Work In Progress. CWR Pump House Rail Completed. CCT Channel Slab Work In Progress. Thickener Tank-01 Rail Completed & Wall Reinforcement Work in Progress. Superannuit Sump- Tent Work Car Picking - No work Water Transmission Main - 1 - Railway Permission required for 2 location.	2.44%	
									Clear Water Rising Main- 23.277 km. pipe laid.	CWRM- 83% RWRM- 85% (As per Front Available)				
									km. pipe received at site) , Raw Water Rising Main- 2.185 km out of 5.6 km (3.1 km NOC awaited from NH)					
									Raw Water Rising Main- 2.185 km out of 5.6 km (3.1 km NOC awaited from NH)					

320

A

List of Project Bhagalpur District

माह - जनवरी, 2023

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date, (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Released	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
3	भारतपुर स्टीम बाटर कॉन्ट्रिक्टर-मिस् CZAR CONSTRUCTION	रशि-32.66 Cr Letter no- 03/AMRUT-21-03- 2015-15-16	रशि-31.61 Cr 04-09-2018	26.3.20	26.11	25.950	23.150	Drain -13.33 Km	Drain - 11.544 km (86.60 %)		Drain - 11.544 km (86.60 %)	Almost 2 km. of proposed alignment is done by M.C. Bhagalpur Physical Progress - 86.60 % but work completed	82.66%
4	Sultanganj Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No 19,20,21 (Zone-3) Sri Mannohan Kumar Singh, Bhagalpur	रशि-1.282 Cr. Letter no-2082 Date -09.04.2019	रशि-1.29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos.	Distribution System - 5888 M House Service Connection - 1105 Nos. Work Complete 82.14%		Distribution System - 5888 M 2200 M (new) House Service Connection - 1105 Nos. 100 (new) Work Complete 86.0714%	Physical Progress - 100 %	84.47%

रशि-32.66
रशि-31.61

319

बिहार शहरी आधारभूत संरचना विकास निगम लि०
Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

RajaPur Pul West Boring Canal Road, Patna- 800 001

Contact : +0612- 2558412

Email - mdbuidco@gmail.com, Website : <http://buidco.in>

CIN - U45200BR2009SGC014600

18



ISO9001:2008,14001:2004

पत्रो- बुडको /

दिनांक-

सेवा में,

नोडल पदाधिकारी,
SPMG, Bihar.

विषय: नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की माह:- जनवरी 2023 का अद्यतन प्रगति प्रतिवेदन संलग्न कर आवश्यक कार्रवाई हेतु सम्प्रेषित की जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन,

ह०/-

मुख्य महाप्रबंधक,
बुडको, पटना।

ज्ञापांक:-

दिनांक:-

प्रतिलिपि:- टीम लीडर, एस.पी.एम.जी., बिहार को सूचनार्थ एवं आवश्यक कार्रवाई प्रेषित।

ह०/-

मुख्य महाप्रबंधक,
बुडको, पटना।

आपांक- 610

दिनांक:- 07.2.23

प्रतिलिपि:- महाप्रबंधक, (असैनिक) आयोजन, निरूपण एवं अनुश्रवण, बुडको को सूचनार्थ एवं अद्यतन प्रगति प्रतिवेदन की प्रति संलग्न कर अग्रेतर कार्रवाई हेतु प्रेषित की जा रही है।

अनु.- यथोक्त।

31/01/23
मुख्य महाप्रबंधक,
बुडको, पटना।

416 Pdm
08/02/23

श्री मनीष जी DDD
08/2/23

S No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (In %)	Manpower Engaged in Jan 23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
										1 Sewerage Network (90.5 K M)	81.92	0.83	82.76	
										2 Rising Main (1.71 K M)	0.88	-	0.88	
										3 Manholes (41 Nos.)	3,300.00	25.00	3,325.00	
										4 Tearing of Existing Network (K M)	NA	-	-	
										5 Road Restoration (90.5 K M)	77.82	0.15	77.97	RR Done by RCD-3.52 Km Total RR Completed-
										8 House Connection PI (11020 Nos.)	9,305.00	60.00	9,365.00	
										8 House Connection (Nos.)	NA	-	-	
										9 Commissioning of Network (K M)	-	-	-	
										10 STP-1 Total Progress (100%) & MLD-17	64.08	-	65.38	Finers issue of land compensation
										a) SBR Tank (100%)	86.94	-	86.94	
								72.30	65	b) CCT (100%)	7.66	-	7.66	
										c) Sludge Thickener Tank (100%)	19.30	-	19.30	
										d) Grit Chamber (100%)	95.95	1.50	97.45	
										14 Admin Building (100%)	24.22	16.00	40.22	
										10 MPPS (100%)	26.20	-	26.20	
										10 ERM Work (100%)	-	-	-	
										Procurement (100%)	100.00	-	100.00	
										Installation (100%)	-	-	-	
										11 STP-2 (100%) & MLD-7	NA	-	-	
										12 SPS/PS-1 (100%) & MLD-3.62	41.16	0.30	41.46	
										a) SPS/PS-2 (100%) & MLD-5.586	27.08	1.86	28.94	

Escal- 15.05
Other - 16.28
Work - 132.23
Contingency - 5.66
Unadjusted Mob.
Advance - 0.40
Total - 169.63

169.63 Cr.

03/02/2022

238.85 Cr.

230.06

235.5606

Toshiba water solutions pvt Limited

Beguara STP and Sewerage Project

Sl.No	Name of Project	Name of Contractor	AA & Es with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Jan'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Hajipur STP and Sewerage Network 22 MLD STP, 04 Nos IPS and 138.9 KMS Sewerage Network	N/S Toshiba Water Solutions Private Limited IV with Kewadaya construction in pvt Ltd	305.19 312.44	316.18 Cr 03.07.2021	02.07.2023	187.99 Cr	Estal- 4.42 Contage - 5.72 Works- 165.20 Other - 0.06 Unadjusted Mob. Advance - 12.59 Total - 187.99	70.50%	238	1. Sewerage Network (K.M)	111.932	5.556	116.888	IPS-1 (Railway land and crossing) - After our second application got rejected another request was made to DRM Sonpur to provide us a reduced land area of 400 Sqm (20 m * 20 m) for IPS-1 vide letter no 472 dated 02.11.2022 and letter no 01/BUIDCO Hajipur dated 16.11.2022. A fresh online application has been submitted on railway portal on 29.11.2022. Senior Divisional Engineer (ash) has intimated BUIDCO vide letter no W/275/Navami range project/ Son/ps-5/1673 that after laying of sewerage pipeline in 3 roads in Sonpur, no restoration work was done and it has been left unattended since past three months by the agency working there under BUIDCO Sonpur. Thus our proposal would not be processed further until these roads are restored first. So PD,BUIDCO Hajipur has requested EE, NVP-2 Chhapra to look into this matter and do the needful as soon as possible. A joint inspection was held on 16.01.2023, as instructed by MD Sir,BUIDCO on 11.01.2023, after which a joint inspection report was submitted to DRM, Sonpur to reconsider our NOC proposal.
										2. Ring Main (K.M)	0	0	0	
										3. Manhole (Nos.)	5687.00	380	6067	
										4. Tapping of Existing Network (K.M)	0	0	0	
										5. Road Restoration (K.M)	108.102	4.366	112.468	
										6. House Connection 20 (Nos.)	14198	1414	15612	
										8. House Connection (Nos.)	0	0	0	
										9. Commissioning of Network (K.M)	0	0	0	
										10. 22 MLD STP Total Progress (100%)	65.50%	1.21%	66.71%	
										11. Manhole Tank (100%)	66.55%	3.45%	70%	
										12. MCC (100%)	2.50%	0%	2.50%	
										13. Clarifier (100%)	22.50%	1.50%	24%	
										14. Staff quarter (100%)	30.00%	10%	40.0%	
										15. IGRT Chamber (100%)	32%	3%	35%	
										16. Admin Building (100%)	42.50%	0%	42.50%	
										17. JUMPSE (100%)	42%	5%	47%	
										18. Inlet & screen chamber	0%	0%	0%	IPS- II Land NOC Received by CO Hajipur letter no - 281 dated 19.02.2022. Work can't be started due to objection from District Fishery Department, so Redesign of IPS-II has been proposed by BUIDCO vide letter no 178/NVP Hajipur dated 09.05.2022. Thus Redesign of IPS is under process as per contractor's letter no TMS/NCP/DMEB0066/21 DATED 17.05.2023. A request has been made to DFO, Hajipur for getting permission to start the work of IPS-2 in Rajajyashwan vide letter no 359/NVP Vastial Hajipur dated 12.09.2022. A request was made to MD BUIDCO to intervene in this matter vide letter no 07/ NVP Vastial dated 24.11.2022. In which requirement of a reduced land area of 12m * 15m was put in demand. Citing this letter, MD Sir has sent a letter to Secretary, Fishery department requesting for the same.
										19. Inlet & screen chamber	45.00%	15%	60.00%	
										20. JHE Filtered & Master room	80.00%	0%	80.00%	
										21. Air blower shed	75.00%	0%	75.00%	
										22. JDC & Transformer				
										23. BE/M Work (100%)	71.55%	0%	71.55%	
										24. 22 IPS/IPS-1 (100%) & MLD-06	9.5%	0%	9.50%	
										25. IPS/IPS-2 (100%) & MLD-9 & 8	9.5%	0%	9.50%	
										26. IPS/IPS-3 (100%) & MLD-24, 11 & 13	9.5%	0%	9.50%	
										27. CIPPS/IPS-4 (100%) & MLD-7 & 23	9.5%	0%	9.50%	

92

316

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (In %)	Manpower Engaged in Jan'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Saidpur Sewerage Network	L&T Construction	268.63 Cr	431.21 (C Cost - 399.55 Cr and O&M Cost - 31.66 Cr) 31.01.2018	29.01.2021 (EOT granted till 31.12.2022)	472.13	Work - 377.35 Escal- 61.87 Centage - 8.62 House connection- 1.96 Other expenses - 22.33 Unadjusted Mob - 0 Total - 472.13	99.85%	121	1.Sewerage Network(K.M) - 117.4	117.4		117.4	Damage to laid network - 3.5 Km of laid & tested pipeline damaged by PMC.
										2.Rising Main(K.M) - 6	6		6	
										3.Manhole(Nos.) - 4210	4210		4210	
										4.Tapping of Existing Network-(K.M) - 45	39.17	3.13	42.3	
										5.Road Restoration(K.M)-123.4	123.03		123.03	
										6.House Connection Pit(Nos.) - 3105	2960	35	2995	
										8.House Connection(Nos.) - 7208	7027	57	7084	
										9.Commissioning of Network(K.M) - 117.4	115.3		115.3	
										12.SPS/IPS-1(100%) & MLD- 20.63	100%		100%	
										a)SPS/IPS-2(100%) & MLD- 18.58	100%		100%	
										b)SPS/IPS-3(100%) & MLD- 24.66	100%		100%	

2

312

Sl No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (In Cr.)	Fund Expenditure (In Cr.)	Overall physical progress (in %)	Manpower Engaged in Jan'23 (in Nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Nagachi and water STP Project	Toshiba solutions Pvt. Limited	50.79 54.029	61.89 Cr (C Cost- 35.01 Cr And O&M- 26.38 Cr.) 22-10-18	21.04.20 (EOT granted till 31.03.2022)	38.22	Work - 29.74 Centage - 1.71 Other expenses - 6.24 Unadjusted Mob - 0.53 Total - 38.22	22		1. Sewerage Network (K M)	NA			
										2. Rising Main (K M)		15.23	15.23	
										3. Manhole (Nos.)	NA			
										4. Tapping of Existing Network (K M)	NA			
										5. Road Restoration (K M)		15.23	15.23	
										6. House Connection Pili (Nos.)	NA			
										8. House Connection (Nos.)	NA			
										9. Commissioning of Network (K M)				
										10. STP-1 Total Progress (100%) & MLD- 9		100.00	100.00	Decision on Treated water disposal arrangement is pending yet
										a) SBR Tank (100%)		100.00	100.00	
										b) CCT (100%)		100.00	100.00	
										c) Sludge Thickener Tank (100%)		100.00	100.00	
										d) Chlorination tank (100%)				
										e) Grit Chamber (100%)		100.00	100.00	
										f) Admin Building (100%)		100.00	100.00	
										g) MPS (100%)	NA			
										h) E/M Work (100%)				
										Procurement (100%)		100.00	100.00	
										Installation (100%)		100.00	100.00	
										11. STP-2 (100%) & MLD- 2	NA			
										12. SPS/IPS-1 (100%) & MLD- 0.9		100.00	100.00	
										a) SPS/IPS-2 (100%) & MLD- 0.81		100.00	100.00	
										b) SPS/IPS-3 (100%) & MLD-	Deleted			
										c) SPS/IPS-4 (100%) & MLD- 3		100.00	100.00	Pipe laying parallel the track in progress and likely to complete by 15th
										d) SPS/IPS-5 (100%) & MLD- 2		100.00	100.00	
										e) SPS/IPS-6 (100%) & MLD- 1		100.00	100.00	
										13. I&D Work-1 (100%)		100.00	100.00	Above work is Tapping of Nala
										14. I&D Work-2 (100%)		100.00	100.00	Above work is Tapping of Nala
										15. I&D Work-3 (100%)		100.00	100.00	Above work is Tapping of Nala
										16. I&D Work-4 (100%)		100.00	100.00	Above work is Tapping of Nala
										16. I&D Work-5 (100%)		50.00	50.00	Pipe laying parallel the track in progress and likely to complete by 15th Feb 2023
										16. I&D Work-6 (100%)		100.00	100.00	Above work is Tapping of Nala

2

370

828

313

Name of Scheme : Pahari Zone-V Sewerage Network
Bihar Urban Infrastructure Development Corporation Ltd.
Month : January 2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure (in Cr.)	Overall physical progress (in %)	Manpower Engaged in Jan'23 (in nos.)	Main Component with total scope	Component-Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Pahari Zone V Sewerage Network	Shapoorji Pallonji And Company Private Limited	356.32 372.755	364.90 Cr. (Cost- 318.18 Cr. and O&M Cost- 46.72 Cr.) 25-04-18	24.04.2021	276.79	House Connection- 1.17 Work - 221.58 Excavation - 21.56 Centage - 6.26 Other expenses - 19.37 Unadjusted Mob - 6.96 Total - 276.79	98.97%	109	1. Sewerage Network (K.M)	102.414	0.821	103.235	1. NHAI NOC pending-2.6 KM
										2. Rine Main (K.M)	0	0	0	2. 2nd EOT approval Pending
										3. Manhole (Nos.)	3041	58	3099	3. Work Progress effect due to non payment of our out standing.
										4. Tapping of Existing Network (K.M)	3.464	5.385	8.849	4. SPS-A Electro Mechanical Work Under Progress.
										5. Road Restoration (K.M)	100.936	0.225	101.161	
										6. House Connection Pt (Nos.)	11776	235	12011	
										8. House Connection (Nos.)	14261	505	14766	
										9. Commissioning of Network (K.M)	0	0	0	
										10. STP-1 Total Progress (100%) & MLD- 2	0	0	0	
										a) SBR Tank (100%)	0	0	0	
										b) CCT (100%)	0	0	0	
										c) Sludge Holding Tank (100%)	0	0	0	
										d) Chlorination tank (100%)	0	0	0	
										e) Grit Chamber (100%)	0	0	0	
										f) Admin Building (100%)	0	0	0	
										g) MPS (100%)	0	0	0	
										h) E/M Work (100%)	0	0	0	
										11. STP-2 (100%) & MLD- 2	0	0	0	
										12. SPS/IPS-1 (100%) & MLD- 2	90	0	90	
										a) SPS/IPS-2 (100%) & MLD- 2	0	0	0	
										b) SPS/IPS-3 (100%) & MLD- 2	0	0	0	
										c) SPS/IPS-4 (100%) & MLD- 2	0	0	0	
										d) SPS/IPS-5 (100%) & MLD- 2	0	0	0	
										13. I&D Work-1 (100%)	0	0	0	
										14. I&D Work-2 (100%)	0	0	0	
										15. I&D Work-3 (100%)	0	0	0	
										16. I&D Work-4 (100%)	0	0	0	

2

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Danapur (25 MLD) STP and I&D work

Month : January 2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Jan 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
2	Design & Build of 25 MLD at Danapur, STP, I&D and SP5 with 15 years O&M cost	Bhugan Infracon Pvt Ltd	Danapur:- 103.27	176.1920491/ 23.11.20 Variation 30.77 crore	22.11.2021 E.O.T 22.11.2022 2nd EOT applied upto- 22.11.2023	24%	Work - 16.82 Centage - 1.90 Other expenses - 2.43 Mob Advance - 3.41 Centage - 1.08 Total - 23.74	37.55%	1552	1.Sewerage Network(K.M)	0	0.154	0.154	VARIATION SUBMITTED FOR APPROVAL
										2.Rising Main(7.465K.M)				
										3.Manhole(Nos.)				
										4.Tapping of Existing Network-(K.M)				
										5.Road Restoration(4.9K.M)				
										6.House Connection Pk(Nos.)				
										8.House Connection(Nos.)				
										9.Commissioning of Network(K.M)				
										10.STP Total Progress(100%) & MLD- 25	68.77%	6.33%	75.10%	
										a)SBR Tank(100%)	74.10%	8.10%	82.20%	
										b)CCT(100%)	92.00%	5.00%	97.00%	
										c)Sludge Holding Tank(100%)	90.00%	5.00%	95.00%	
										d)Chlorination tank(100%)	92.00%	3.00%	95.00%	
										e)Grit Chamber(100%)	50.00%	9.20%	59.20%	
										f)Admin Building(100%)	97.00%	0.00%	97.00%	
										g)Flood protection work(100%)	0.00%	0.00%	0.00%	VARIATION SUBMITTED FOR APPROVAL
										h)E/M Work STP(100%)	25.00%	10.00%	35.00%	
										11.SP5/IP5-1 AT DEV NALA(100%) & MLD- 12.89				VARIATION SUBMITTED FOR APPROVAL
										12.SP5/IP5-2 AT NAHAR NALA(100%) & MLD- 24.88	7.10%	2.40%	9.50%	
										13.I&D Work-1(100%)				
										14.I&D Work-2(100%)				

92

3/2

Binar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Fatuha 7MLD STP and I&D Work

Sl.No	Name of the Project	Name of the Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Jan 23 (in nos.)	Main Component with total scope	Month : January/2023 Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
4	Design & Build of 7MLD at Fatuha STP I&D and SPS with 15 years O&M cost	Bhugan Infracore Pvt Ltd	35.49 37.4325	176.1920491 / 23.11.20 Variation 30.77 crore	22.11.2021 E.O.T 22.11.2022 2nd EOT applied upto- 22.11.2023	2.43	Work - 2.31 Contage -0.11 Other expenses - 0.01 Total - 2.43	21.90%	890	1.Sewerage Network(K.M)				
										2.Rising Main(K.M)				
										3.Manhole(Nos.)				
										4.Tapping of Existing Network(K.M)				
										5.Road Restoration(K.M)				
										6.House Connection PH(Nos.)				
										8.House Connection (Nos.)				
										9.Commissioning of Network(K.M)				
										10.STP-1 Total Progress(100%) & MLD- ?				
										a)SBR Tank(100%)	20.70%	31.30%	52.00%	
										b)CCT(100%)	60.20%	15.30%	75.50%	
										c)Sludge Holding Tank(100%)	11.20%	25.90%	37.10%	
										d)Chlorination tank(100%)	60.20%	15.30%	75.50%	
										e)Grit Chamber(100%)				
										f)Admin Building(100%)	14.30%	16.00%	30.30%	
										g)MPS(100%)				
										h)E/M Work(100%)				
										11.SPS/PS-1(100%) & MLD- Not yet finalised				Design and Drawing work is in progress.
										12.SPS/PS-2(100%) & MLD- Not yet finalised				Design and Drawing work is in progress.
										13.SPS/PS-3(100%) & MLD- Not yet finalised				Design and Drawing work is in progress.
										14.SPS/PS-4(100%) & MLD- Not yet finalised				Design and Drawing work is in progress.
										13.I&D Work-1(100%)				
										14.I&D Work-2(100%)				
										15.I&D Work-3(100%)				
										16.I&D Work-4(100%)				

20

31

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Jan'23 (in nos.)	Main Component with total	Component Wise Physical Progress				Issue in Execution	
											Scope	Upto Previous Month	During this Month	Total Progress		
1	Karmalichak Sewerage Network	M/s VA Tech Wabag Ltd.	277.42 Crores Ref No: T-13/2013-14/0286/NMCG-Karmalichak Sewerage. Dated 16-03-2017	2,539,832,787.07	20.05.2021 15.12.2022 (Amended date)	349.28	Work - 206.01 Escalation- 53.95 House Connection- 13.46 Centage - 6.93 Other expenses -68.93 Unadjusted Mob - 0 Total -349.28	98.26%	1477	1.Sewerage	96.526	95.554	0.367	95.921	Underground Electrical HT line hampered the progress. Local issues hampered the progress. Huge outstanding Payments of Running Account Received after three months which delayed the progress	
										2.Rising Main	1.75	0.87	0.32	1.19		
										3.Manhole	3615	3578	19	3597		
										4.Tapping of Existing Network- (K.M)						
										5.Road Res	79.523	78.834	0.000	78.834		
										6.House Cd	27074	26292	0	26292		
										8.House Cd	33568	32088	858	32946		
										9.Commissioning	96.526	7.50	8.25	15.750		
										10.STP-1 Total Progress(100%) & MLD- ?						
										a)SBR Tank(100%)						
										b)CCT(100%)						
										c)Sludge Holding Tank(100%)						
										d)Chlorination tank(100%)						
										e)Grit Chamber(100%)						
										f)Admin Building(100%)						
										g)MPS(100%)						
										h)E/M Work(100%)						
										11.STP-2(100%) & MLD- ?						
										12.SPS/IPS	100%	78%	1.70%	79.70%		
										a)SPS/IPS-2(100%) & MLD- ?						
										b)SPS/IPS-3(100%) & MLD- ?						
										c)SPS/IPS-4(100%) & MLD- ?						
										d)SPS/IPS-5(100%) & MLD- ?						
										13.I&D Work-1(100%)						
										14.I&D Work-2(100%)						
										15.I&D Work-3(100%)						
										16.I&D Work-4(100%)						

(2)

3/2

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : I & D and STP Maner (6.5 MLD)

Month : January'2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Jan'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
										1.Sewerage Network(K.M)				VARIATION SUBMITTED FOR APPROVAL
										2.Rising Main(K.M)				VARIATION SUBMITTED FOR APPROVAL
										3.Manhole(Nos.)				
										4.Tapping of Existing Network-(K.M)				
										5.Road Restoration(K.M)				
										6.Commissioning of Network(K.M)				
										7.STP Total Progress(100%) & MLD-6.5	94.90%	5.08%	99.98%	
										a)SBR Tank(100%)	96.10%	3.55%	99.65%	
										b)CCT(100%)	98.10%	1.65%	99.75%	
										c)Sludge Holding Tank(100%)	97.10%	2.58%	99.68%	
										d)Chlorination tank(100%)	98.10%	1.90%	100.00%	
										e)Grit Chamber(100%)	93.10%	6.90%	100.00%	
										f)Admin Building(100%)	97.00%	3.00%	100.00%	
										g)MPS(100%)	29.17%	25.30%	54.47%	VARIATION SUBMITTED FOR APPROVAL
										h) STP E/M Work(100%)	99.85%	0.00%	99.85%	
										8.SPS/IPS-1 at Tiwari tola(100%) & MLD- 6.0	0.50%	15.30%	15.80%	VARIATION SUBMITTED FOR APPROVAL
										9.SPS/IPS-2 at mahinawa(100%) & MLD- 6.5	5.45%	0.00%	5.45%	VARIATION SUBMITTED FOR APPROVAL
										10.I&D Work-1(100%)				
										11.I&D Work-2(100%)				
										12.I&D Work-3(100%)				
										13.I&D Work-4(100%)				

309

2

(M/s SOPHISTI CATED INDUSTRIAL MATERIALS ANALYTICAL LABS.PVT. LTD.)

40.83 Cr. (C Cost- 18.576 Cr. And O&M- 22.163 Cr.) 27-09-19

14.10.2020 (EOI Requested till 02.08.2022)

Work - 11.90 Centage -0.79 Other expenses -0.14 Unadvised Mob - 0 Total -12.83

12.83

42.17

679

Name of Scheme : Phulwarsharif 6MLD STP and I&D work

Month : January 2023

Sl.No	Name of Project	Name of Contractor	DA & ES with Ref. date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Jan'23 (In nos.)	Main Component with total scope	Upto Previous Month	During this Month	Total Progress	Issue in Execution
3	6 MLD at Phulwarsharif and STP, I&D and SPS with 15 Years O&M cost.	Bhugan Infracore Pvt Ltd	Phulwarsharif-46.25cr	176.192cr 23.11.2020 Variation-30.77 cr	22.11.2021. EOT- 22.11.2021. 2nd EOT applied Upto- 22.11.2023	4.07	Work - 3.85 Contage -0.21 Other expenses -0.01 Total -4.07	32.50%	660	1.Sewerage Network(K.M)				
										2 Rising Main(575K M)				SPS land NOC not received yet from WRD
										3.Manhole(Nos.)				
										4.Tapping of Existing Network-K.M)				
										5.Load Restoration(K.M)				
										6.House Connection Ppt(Nos.)				
										8 House Connection(Nos.)				
										9 Commissioning of Network(K.M)				
										10.STP Total Progress(%)	58.65%	5.10%	63.75%	
										a)SBR Tank(100%)	87.50%	4.40%	91.90%	
										b)CCT(100%)	5.00%		5.00%	
										c)Sludge Holding Tank(100%)	5.00%		5.00%	
										d)Chlorination tank(100%)	5.00%		5.00%	
e)Grift Chamber(100%)	59.80%	6.00%	65.80%											
f)Admin Building(100%)	69.40%	9.10%	78.50%											
g)Raw Eff(100%)	30.00%	5.50%	35.50%											
h)E/M Work(100%)	15.00%	5.00%	20.00%											
12.SPS/PPS-1(100%) & MLD-5 BS													0.00%	SPS land NOC not received yet from WRD
13.18 O.M.Work(100%)													0.00%	

2

308

202

302

Name of Scheme :

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Jan'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	10 MLD STP AND I&D PROJECT AT SULTANGA NJ	VC Project (JV)	60.22 63.43	63.51 Cr. (C cost- 35.066 Cr. and O&M Cost- 28.443 Cr.) 14-09-18	13.02.20 Revise-04.11.20 (EOT granted till 15 Aug 2021, Again EOT to be requested)	32.85	Work - 31.01 Centage - 1.79 Unadjusted advance -0 Other expenses - 0.05 Total - 32.85	100%	690	1.Sewerage Network(K.M)	NA	-	NA	
										2.Rising Main(K.M) (0.5)	100%	-	100%	
										3.Manhole(Nos.)	NA	-	NA	
										4.Tarripping of Existing Network(K.M)	NA	-	NA	
										5.Road Restoration(K.M) 4 BD)	100%	-	100%	
										6.House Connection Pri(Nos.)	NA	-	NA	
										8.House Connection(Nos.)	NA	-	NA	
										9.Commissioning of Network(K.M)	NA	-	NA	
										10.STP-1 Total Progress(100%) & MLD- ?	100%	-	100%	
										a)IMBBR Tank(100%)	100%	-	100%	
										b)CCT(100%)	100%	-	100%	
										c)Sludge Holding Tank(100%)	100%	-	100%	
										d)Chlorination tank(100%)	100%	-	100%	
										e)Grit Chamber(100%)	100%	-	100%	
										f)Admin Building(100%)	100%	-	100%	
										g)Inlet chamber(100%)	100%	-	100%	
										h)E/M Work(100%)	100%	-	100%	
										11.STP-2(100%) & MLD- ?	NA	-	NA	
										12.SPS/IPS-1(100%) & MLD- ?	NA	-	NA	
										a)SPS/IPS-2(100%) & MLD- ?	NA	-	NA	
										b)SPS/IPS-3(100%) & MLD- ?	NA	-	NA	
										c)SPS/IPS-4(100%) & MLD- ?	NA	-	NA	
										d)SPS/IPS-5(100%) & MLD- ?	NA	-	NA	
										13.I&D Work-1(100%)	100%	-	100%	
										14.I&D Work-2(100%)	NA	-	NA	
										15.I&D Work-3(100%)	NA	-	NA	
										16.I&D Work-4(100%)	NA	-	NA	

Note	Maintenance Start	Inlet	Out let
1	COD,	130 Mg/L	50 Mg/L
2	BOD	86 Mg/L	18 Mg/L
3	TDS	1092 PPM	1069PPM
4	TSS	440 Mg/L	25 Mg/L
5	PH	7.8	8.1
6	Discharge	4.8 MLD	4.8 MLD

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rt. In Cr.)	Agreement Value (Rt. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (In %)	Manpower Engaged in Jan 23 (In nos.)	Main Component with total scope	Component Wise Physical Progress				Issue in Execution
											Upto Previous Month	During this Month	Total Progress		
1	11 MLD Barh STP and I&D work	M/s. Tushiba water solutions Pvt. Ltd.	58.32 61.38	53.90 Cr. (C Cost-26.57 Cr. And O&M-27.33 Cr.) 22-10-18	EOT granted till 31.12.2021. Again EOT to be requested.	37.47	Estal. -1.97 Work - 31.94 Contage - 1.97 Unadjusted Mob. Advance - 0 Other expenses - 1.95 Total - 37.47	100.00%	30	1.Sewerage Network(K.M)	1.7 KM 100% completed	1.7 KM 100% completed	1.7 KM 100% completed	1.7 KM 100% completed	
										2 Rising Main(K.M)	4.5KM 100% Completed	4.5KM 100% Completed	4.5KM 100% Completed	4.5KM 100% Completed	
										3 Manhole(Nos)	51Nos Manhole 100% completed	51Nos Manhole 100% completed	51Nos Manhole 100% completed	51Nos Manhole 100% completed	
										4 Tapping of Existing Network(K.M)	0.9KM 100% Completed	0.9KM 100% Completed	0.9KM 100% Completed	0.9KM 100% Completed	
										5 Road Restoration(K.M)	0.9KM Completed	0.9KM Completed	0.9KM Completed	0.9KM Completed	
										6 House Connection(Pipes)	Not in TWS scope	Not in TWS scope	Not in TWS scope	Not in TWS scope	Not in TWS scope
										8 House Connection(Nos)	Not in TWS scope	Not in TWS scope	Not in TWS scope	Not in TWS scope	Not in TWS scope
										9 Commencing of Network(K.M)	100% completed	100% completed	100% completed	100% completed	
										10 STP-1 Total Progress(100%) & MLD-7	100% Completed /11MLD	100% Completed	100% Completed	100% Completed	
										11BRT Tank(100%)	100% Completed	100% Completed	100% Completed	100% Completed	
										12CCT(100%)	100% Completed	100% Completed	100% Completed	100% Completed	
										13Sludge Holding Tank(100%)	100% Completed	100% Completed	100% Completed	100% Completed	
										14Chlorination tank(100%)	100% Completed	100% Completed	100% Completed	100% Completed	
										15Aerit Chamber(100%)	100% Completed	100% Completed	100% Completed	100% Completed	
										16Admin Building(100%)	100% Completed	100% Completed	100% Completed	100% Completed	
										17M&S(100%)	100% Completed	100% Completed	100% Completed	100% Completed	
										18E&M Work(100%)	100% Completed	100% Completed & 6.51MLD	100% Completed & 6.51MLD	100% Completed & 6.51MLD	
										11 STP-2(100%) & MLD-7	100% Completed & 4.26MLD	100% Completed & 4.26MLD	100% Completed & 4.26MLD	100% Completed & 4.26MLD	
										12 SPS/IPS-1(100%) & MLD-7	NA	NA	NA	NA	
										13 SPS/IPS-2(100%) & MLD-7	NA	NA	NA	NA	
										14 SPS/IPS-3(100%) & MLD-7	NA	NA	NA	NA	
										15 SPS/IPS-4(100%) & MLD-7	NA	NA	NA	NA	
										16 SPS/IPS-5(100%) & MLD-7	NA	NA	NA	NA	
										17 I&D Work-1(100%)	100% Completed	100% Completed	100% Completed	100% Completed	
										18 I&D Work-2(100%)	100% Completed	100% Completed	100% Completed	100% Completed	
										19 I&D Work-3(100%)	NA	NA	NA	NA	
										20 I&D Work-4(100%)	NA	NA	NA	NA	

2

306

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme :

Month : January'2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Jan'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
I&D works and STP at Bakhtiyarpur	M/s S.G. Construction & S.N.Enviro Pvt Ltd JV	35.88 (24.12.2018)	35.88 37.805	36.04 Cr. (C Cost- 22.65 Cr. And O&M- 13.40 Cr.) 27-08-19	26.08.20 (EOT granted till 31.03.2021)	23.60	Work - 20.38 Centage - 1.22 Unadjusted advance - 0.30 Other expenses - 1.70 Total - 23.60	86.5	20 (Avg.)	1.Sewerage Network(K.N	1.43	0.00	1.43	Work is pending due to non removal of bricks by brick manufacturer and non approval of variation
										2.Rising Main(K.M)	0.00	0.00	0.00	Work is pending due to non approval of variation.
										3.Manhole(Nos.)	7.00	0.00	7.00	Work will get started after sewer is cleared by irrigation department.
										4.Tapping of Existing Network(K.M)	0.00	0.00	0.00	
										5.Road Restoration(K.M)	0.00	0.00	0.00	Work is pending due to non approval of variation.
										6.House Connection Pit(f	NA	NA	NA	
										8.House Connection(Nos	NA	NA	NA	
										9.Commissioning of Network(K.M)				
										10.STP-1 Total Progress(100%) & MLD-10MLD				
										a)SBR Tank(100%)	99.25%	0.00%	99.25%	
										b)CCT(100%)	99.25%	0.00%	99.25%	
										c)Sludge Holding Tank(10	99.00%	0.00%	99.00%	
										d)Chlorination tank(100%	97.00%	1.00%	98.00%	
										e)Grit Chamber(100%)	99.00%	0.50%	99.50%	
										f)Admin Building(100%)	100.00%	0.00%	100.00%	
										g)MPS(100%)	99.25%	0.25%	99.50%	
h)E/M Work(100%)	92.40%	5.40%	97.80%											
11.STP-2(100%) & MLD-	NA	NA	NA											
12.SPS/IPS-1(100%) & M	34.99%	0.00%	34.99%		Work is pending due to non approval of variation									
a)SPS/IPS-2(100%) & ML	34.99%	0.00%	34.99%		Work is pending due to non approval of variation									
b)SPS/IPS-3(100%) & ML	NA	NA	NA											
c)SPS/IPS-4(100%) & ML	NA	NA	NA											
d)SPS/IPS-5(100%) & ML	NA	NA	NA											
13.I&D Work-1(100%)	NA	NA	NA											
14.I&D Work-2(100%)	NA	NA	NA											
15.I&D Work-3(100%)	NA	NA	NA											
16.I&D Work-4(100%)	NA	NA	NA											

65

6304



Name of The Project & Name of the Contractor	AA & ES Go/GoB (Rs. in Cr)	Agreement Amount /Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall Progress	Main Component	Component Wise Physical Progress			Remarks Jan 2023
								During the Month (Dec 22)	During the Month (Jan 23)	Total Progress	
Pahari Sewerage Treatment Plant, Patna M/A VA Tech Wabag	191.62 197.797	137.64 Cr. IC cost-140.20 Cr. and O&M Cost- 83.44 Cr.) 09-05-18	08.11.20 (EOI granted till Dec 2021) Pending for approval at NMCG up to OCT- 2022	102.31	Work - 90.38 Excavation - 6.17 Cantage - 5.03 Other expenses- 0.74 Unadjusted Mob. 0 Total - 102.31	100%	1-Main Pumping Station. 2- Grit Chamber. 3-Sludge Dewatering Building Sludge Sump & Parshall Flume 4-Substation MCC 5-SBR, CCT, Equalisation Tank & Was Sump 6- Chlorination Building 7- Air Blower Room 8- Admin Cum Lab Building 9-Staff Quarter 10-RCC Pipeline (Length in Running Mtrs) 11. Electromechanical Work 12. Ancillary Work	1-Main Pumping Station Completed 2- Grit Chamber. Completed 3-Sludge Dewatering Building Sludge Sump & Parshall Flume Completed 4-Substation MCC Completed 5-SBR, CCT, Equalisation Tank & Was Sump Completed 6- Chlorination Building Completed 7- Air Blower Room Completed 8- Admin Cum Lab Building Completed 9-Staff Quarter Completed 10-RCC Pipeline (Length in Running Mtrs) Completed 11- Electro-Mechanical Completed 12- Ancillary Work - Landscaping, Internal Drain Work in Progress (100%) Breakup for (work done-100%) a) Compound wall- 100% b) Drain Work- 100% Completed c) Fencing- 100% Completed d) Area Grading- 100% Completed e) Road Inside Plant- work Completed f) Painting- 100% g) DG Stack Erection- Completed h) Landscaping work-100%	1-Main Pumping Station Completed 2- Grit Chamber. Completed 3-Sludge Dewatering Building Sludge Sump & Parshall Flume Completed 4-Substation MCC Completed 5-SBR, CCT, Equalisation Tank & Was Sump Completed 6- Chlorination Building Completed 7- Air Blower Room Completed 8- Admin Cum Lab Building Completed 9-Staff Quarter Completed 10-RCC Pipeline (Length in Running Mtrs) Completed 11- Electro-Mechanical Completed 12- Ancillary Work - Landscaping, Internal Drain Work in Progress (100%) Breakup for (work done-100%) a) Compound wall- 100% b) Drain Work- 100% Completed c) Fencing- 100% Completed d) Area Grading- 100% Completed e) Road Inside Plant- work Completed f) Painting- 100% g) DG Stack Erection- Completed h) Landscaping work-100%	Trial Run started from 25.06.2022. Inlet flow- MLD -2.64-5.16 MLD BOD-92.130mg/l TSS- 65-156mg/l COD -180-220mg/l Outlet Flow- 2.2MLD-5.83 MLD BOD- 6.9 mg/l TSS- 7.10 mg/l Avg fecal- 100-130MPN/100ml	

92

303

1302

Bihar Urban Infrastructure Development Corporation Ltd.																			
Name of Scheme : I&D works and 32 MLD STP at Chhapra																			
Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (In %)	Manpower Engaged in Jan'23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution					
											Upto Previous Month	During this Month	Total Progress						
20	I&D works and STP at Chhapra	M/s Toshila IV Chhapra	235.15 242.637	248.07 Cr. 04-02-20	04.08.2021 (EOT approved from NIMCG)	92.89	Work- 83.45 Unadjusted Mob. Advance - 3.00 Other expenses- 2.08 Centrage- 4.36 Price Escalation - 0 Total - 92.89	90.40%	112	1.Sewerage Network (20.20 K.M)	10.734	0.252	10.986	Only 2 front is provided by RCD. We have requested to provide 6 front for pipe laying work. As from 1st february to 24th february intermediate & make exam is to be conducted.					
											10.734	0.252	10.986						
										a)South Zone (16.354 K.M)	0	0	0		Part of Deviation				
										b)North Zone Deviation (1.840 K.M)	1.734	0	1.734						
										2.Rising Main(2.90 K.M)	1.734	0	1.734						
										a)South Zone (2.90 K.M)	0	0	0			Part of Deviation			
										b)North Zone Deviation (0.4 K.M)	336	17	353						
										3.Manholes(76 Nos.)	336	17	353				More front is required		
										a)South Zone (612 Nos.)	0	0	0						
										b)North Zone Deviation (156 Nos.)	NA	NA	NA						
										4.Tapping of Existing Network(1K.M)	10.821	0	10.821					Scope of RCD	
										5.Road Restoration(=10.986+1.734=12.72 K.M)	NA	NA	NA						
										6.House Connection Pit(No.)	NA	NA	NA						
										8.House Connection(No.)									
										9.Commissioning of Network(K.M)									
										10.STP-1 Total Progress(100%) & MLD- 32	78.76%	15.57%	94.33%						
										a)STR Tank(100%)	95.50%	2.50%	98.00%						
										b)CCT(100%)	88.28%	6.72%	95.00%						
										c)Sludge Holding Tank(100%)	65.70%	32.30%	98.00%						
										d)Grit Chamber(100%)	78.45%	16.55%	95.00%						
e)Admin Building(100%)	45.31%	34.69%	80.00%																
f)WPS(100%) & MLD- 36.60	99.30%	0.68%	99.98%																
g)E/M Work(100%)	54.50%	30.50%	85.00%																
10) E/M Supply(70%)	59.00%	31.00%	90.00%																
10) E/M Erection(30%)	50.00%	30.00%	80.00%																
11.STP-2(100%) & MLD-				The land provided by district administration is very enunuated and sewerage road is very narrow.															
12.1PS/1PS-1(100%) & MLD- 33.30	22.80%	20.20%	43.00%																
a)SPK/1PS-2(100%) & MLD- 2.90	100.00%	0.00%	100.00%																
b)SPK/1PS-3(100%) & MLD- 0.20	100.00%	0.00%	100.00%																
c)SPK/1PS-4(100%) & MLD- 8.70	100.00%	0.00%	100.00%																
d)SPK/1PS-5(100%) & MLD- 4.42	88.40%	6.24%	94.64%																
e)SPK/1PS-6(100%) & MLD- 4.80	77.80%	10.64%	88.44%																
d)SPK/1PS-CL(00%) & MLD- 4.42	0.00%	0.00%	0.00%																
15.I&D Work-(100%) (39 Outfall Structure)	0.00%	0.00%	0.00%		The land provided by district administration is very enunuated and sewerage road is very narrow. Part of Deviation. As per land provided by district administration redesign & relayout work is in progress.														
	0.00%	0.00%	0.00%																

92

Bihar Urban Infrastructure Development Corporation Limited (BUIDCO)

Sonepur, Saran District

Upto -		Sunday, January 01, 2023									
S.No.	Name of the Project & Name	AABES with Ref & Date (Rs. in Cr)	Agreement Value (Rs. in Cr)	As per Agreement	Fund Received (In Cr)	Fund Expenditure (In Cr)	Manpower Engaged in Jan'23 (in nos.)	Main Component	Up to Previous Month	Component Wise Physical Progress During the Month	Total Progress
1	2	3	4	5	6	7		9	10	11	12
1	STP and I&D work at Sonepur, Saran & S.G. Constructions-SN Enviro-Tech Private Limited (JV) AKA SGC-SNET JV	30.93 32.6077	29.35 Cr. (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	15.02.21 (EOT granted till Dec 2021), revise EOT proposal to be submitted.	20.98	Work- 19.49 Other expenses- 0.32 Centage- 1.77 Unadjusted Mob Advance- 0 Total- 20.98	12.00	STP that includes construction of SBR TANK, WET WELL, AIR BLOWER SHED, SLUDGE TANK, GRIT CHAMBER, ADMIN BUILDING, PANEL ROOM, DG - Transformer Room and I&D Network	1. Admin /staff Building completed.	1. Admin /staff Building completed.	1. Admin /staff Building completed.
									2. Panel Room completed.	2. Panel Room completed.	2. Panel Room completed.
									3. Clear water tank completed	3. Clear water tank completed	3. Clear water tank completed
									4. UV chamber completed	4. UV chamber completed	4. UV chamber completed
									5. SBR Civil work completed	5. SBR Civil work completed	5. SBR Civil work completed
									6. Wet well completed	6. Wet well completed	6. Wet well completed
									5. Grit Chamber Completed	5. Grit Chamber Completed	5. Grit Chamber Completed
									8. Airblower Shed completed.	8. Airblower Shed completed.	8. Airblower Shed completed
									9. Sludge Holding Tank completed.	9. Sludge Holding Tank completed.	9. Sludge Holding Tank completed.
									10. Pipe laying complete	10. Pipe laying complete	10. Pipe laying complete
									11. Manholes completed	11. Manholes completed	11. Manholes completed
									12. Laying of Effluent Channel completed.	12. Laying of Effluent Channel completed.	12. Laying of Effluent Channel completed.
									13. Plant is under Operation & Maintenance from 01.11.2022	13. Plant is under Operation & Maintenance from 01.11.2022	13. Plant is under Operation & Maintenance from 01.11.2022
Physical Progress									100.00%		

97



②

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Jan'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Munger STP & Sewerage Network Project	M/s EMS Infracon Pvt. Ltd. JV with M/s TCPIL	294.02 Crore	350.79 Cr. (Capex cost-264.53 Cr. and O&M Cost- 86.26 Cr.) 18/10/2021	17.10.2023	134.88	Mobilisation Advance - 18.57 Cr. Escalation - 13.01 Cr. Work- 95.37 Cr. Contingency - 6.5 Cr. Total = 134.88 Cr	61.51%	8892 Nos. Man days	1. Sewerage Network (167.23 K.M)	101.20	9.024	110.224	NOC pending from following authorities 1. RCD - 29.5 kms (Payment transfer is in process from BUIDCO end). 2. RCD - NH Division = 1.8 kms. 3. Railway department - 1.145 kms (One agreement done & for second permission payment transfer is in process from BUIDCO end). We are continuous follow up with concerned authority with BUIDCO Officials.
										2. Raising Main (2.95 K.M)	0.0	0.0	0.0	ADR raising main alignment is in RCD ready.
										3. Manhole (6800 Nos.)	3701.0	286.0	3987.0	
										4. Tapping of Existing Network - (K.M)	0.0	0.0	0.0	
										5. Road Restoration (167.23 K.M)	91.047	11.118	102.205	
										6. House Connection Pkt (9666 Nos.)	4713.0	364.0	5077.0	
										8. House Connection (13200 Nos.)	2476.0	313.0	2789.0	Proposal has been sent from BUIDCO Munger division to BUIDCO (HQ) for approval.
										9. Commissioning of Network (K.M)	0.0	0.0	0.0	
										10. STP Total Progress (100%) 30 MLD	54.37%	3.18%	57.55%	1. Due to delay in RA bill payment from last 2 months, work progress is being hampered. 2. Due to delay in approval of design/drawings from BUIDCO (HQ), we unable to start associated structures in STP.
										a) SBR Tank (100%)	77.00%	4.00%	81.00%	
										b) CCT (100%)	41.00%	15.00%	56.00%	
										c) Sludge Holding Tank (100%)	5.00%	0.00%	5.00%	
										d) Chlorination tank (100%)	5.00%	0.00%	5.00%	
										e) Grit Chamber (100%)	5.00%	10.00%	15.00%	
										f) Admin Building (100%)	20.80%	10.00%	30.80%	
										g) MPS (100%)	20.00%	10.00%	30.00%	
										h) E/M Work (100%)	5.00%	0.00%	5.00%	
										i) STP-2 (100%) & MLD-2	NA	NA	NA	Land NOC obtained in Mid Nov 22. After topographic survey and soil testing, Basic Engineering Package as well as Civil drawings forwarded to IIT Kanpur from BUIDCO end for vetting.
										12. SPS/IPS-1 (100%) 8.66 MLD	0.00%	5.00%	5.00%	We obtained order from BUIDCO on dated 23.01.2023 to complete the tree translocation job on the cost of lowest bidder (against NIT floated from BUIDCO), cost reimbursed by BUIDCO after completion of work.
										a) SPS/IPS-2 (100%) 9.99 MLD	25.00%	1.43%	26.43%	
										b) SPS/IPS-3 (100%) 9.01 MLD	50.00%	11.16%	61.16%	
										c) SPS/IPS-4 (100%) 4.10 MLD	50.00%	21.40%	71.40%	
										d) SPS/IPS-5 (100%) 2.32 MLD	65.00%	6.58%	71.58%	
										13. I&D Work-1 (100%)	NA	NA	NA	
										14. I&D Work-2 (100%)	NA	NA	NA	
										15. I&D Work-3 (100%)	NA	NA	NA	
										16. I&D Work-4 (100%)	NA	NA	NA	

Sl. No.	Name of Project & Name of Contractor	AA & ES GOI/GoB (Rs. in Cr.)	Agreement Amount / Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project Expenditure (Including State Share) (Rs. in Cr.)	Overall Physical progress (in %)	Manpower Engaged in Jan'23 (in nos.)	Main Component	Up to Previous Month	During the Month (up to 31st Jan)	Total Progress	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11	12	13	14
									Survey	1			1. Work could not executed parallelly at multiple fronts in Saristabad, Alkapauri, Anahsbad to Beur More . 2. Work Stoppages due to Local Public Marriage Functions. 3. Heavy Leakages from existing drainage/sewerage line. 4. Water line shifting works in Saristabad.
									Sewer Network -158 km.	158.00		158.00	
									Tapping of existig network -22	19.32	0.077	19.397	
								85 Avg.	Shifting and laying of 3.0 KM of underground electrical cable	3.00	0	3.00	
									Manhole - 6444 No.	6426	7	6433	
									Road Restoration - 158 km.	158.00	0	158.00	
									House Connection Pit - 8650 nos.	8425	102	8527	
									House Hold Connection - 9000 nos.	8752	99	8851	
									Overall Physical Progress			99.933%	

Beur Sewerage Network, Patna M/s L&T

1

92

298

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Bhagalpur I&D and STP Project.

Month : January 2023

Sl.No	Name of Project	Name of Contractor	AA & ES With Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Jan'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Bhagalpur I&D and STP Project	M/L. Bhagalpur Waste Water Limited		385.09 cr/ 07.10.2021	06.11.2023 (excluding 3 months of trial run)	0.07	0.07	17.55%	66	1.Sewerage Network(K.M)	-	-	-	
										2.Rising Main(K.M)	2.9	0.73	3.373	Front for pipe laying work is not available due to non availability of NOC from the RCD Dept.
										3.Manhole(Nos.)	-	-	-	Awaited NOC from RCD Dept
										4.Tapping of Existing Network(K.M)	-	-	-	Designing in Progress
										5.Road Restoration(K.M)	1.32	0.41	1.73	NOC from RCD Department for road cutting Pending.
										6.House Connection Pit(Nos.)	NA	NA	NA	NA
										8.House Connection(Nos.)	NA	NA	NA	NA
										9.Commissioning of Network(K.M)	NA	NA	NA	NA
										10.STP and I&D Work Total Progress				1.Approach road for IPS-02 & 05 not available. 2.NOC for IPS-07 & 09 land Pending. 3.NOC from RCD Department for road cutting is Pending. 4.NOC from Forest Department/Wildlife Pending. 5.IPS No-06-Nayabazar. Due to change in IPS location, area required is 20 m x 18 m, but NOC received on dated 28th Sep'22 is only 20 m x 15 m which is not sufficient for construction point of view. 6.BEP of STP approved is Cat-B & IPS awaited.
										a)FCR Tank-Pile Work in Progress (37.95 %)	154	69	223	Pile Work in Progress
										b) Tube Settler-Pile Work in Progress (2.6%)	0	7	7	Pile Work in Progress
										c) Security Cabin Tank-Brick Work (71.2 %)	7.7	1	8.7	
										d) Staff Quarter Type-I/Concreting work (14.3%)	20	7	27	
										e) Admin Building (35%)	0	14	14	Pile Work in Progress
										f) IPS-08 (16.92%)Well Sinking	0	2.2	2.2	Well Sinking
										h)E/M Work(100%)				
										12.SPS/IPS-1(100%) & MLD- 7				
										a)SPS/IPS-2(100%) & MLD- 7				
										b)SPS/IPS-3(100%) & MLD- 7				
										c)SPS/IPS-4(100%) & MLD- 7				
										d)SPS/IPS-5(100%) & MLD- 7				
										13.I&D Work-1(100%)				
										14.I&D Work-2(100%)				
										15.I&D Work-3(100%)				
										16.I&D Work-4(100%)				

72

893

Bihar Urban Infrastructure Development Corporation Ltd.

Jan- 2023

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in Jan'23 (in nos.)	Main Component	Component wise physical progress		
										Up to Previous month	During the Month	Total Progress
1	Karmalichak STP 37 MLD M/s Universal MEP Projects & Engineering Services Limited And GAA - Germany JV,	77.04 90.94	Total -73.61 C Cost-44.11 O&M C. Cost- 29.50	05.10.2019	57.71	Work - 47.85 Escalation - 2.47 Centage - 2.91 other expenses - 1.24 O&M - 3.24 Total - 57.71	100%	559	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Stilling Chambers	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	January Data - Inlet flow - 29.76 MLD BOD- 102.25 mg/l Inlet COD- 184.65 mg/l Inlet TSS - 101.97 mg/l Outlet flow- 29.55 MLD Outlet BOD- 7.31 mg/l Outlet COD- 44.52 mg/l Outlet TSS - 15.84 mg/l Outlet F.C- 185.19 MPN/ 100 ml.

(2)

296

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (60 MLD STP & Adjoining Network Saidpur, BUIDCo) (Progress report for the month of January-2023)

Sl. No.	Name of Project & Name of Contractor.	AA & ES GOI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per agreement date of completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Manpower Engaged in Jan'23 (in nos.)	Overall physical progress (in %)	Main Component	Total Progress	Remarks
1	Saidpur STP 60 MLD M/s Toshiba Water Solutions Private Limited And EMS Infracon - JV	184.93 201.57	225.76 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	As per agreement date of completion is 05.04.2020 and actual date of completion is 31.03.2021	173.13	Work - 150.30 Escalation - 10.92 Contage - 5.85 other expenses - 3.39 O&M - 2.68 Total - 173.13	17	100%	Receiving Chambers Main Pumping Station Grit Chamber SBR Basin Chlorination Contact Tank Sludge Thickener Tank Chemical Building Blower Building Staff Qtr MCC Room Admin Building & 55 km adjoining network completed, House connection completed, Road restoration completed	Work is completed & O&M work in progress.	Inlet & Outlet Data January- 2023:- Inlet flow - 23.78 MLD Outlet flow - 23.09 MLD Inlet BOD- 78.3 mg/l Inlet COD- 180 mg/l Inlet TSS- 274 mg/l Inlet Fecal Coliform - 430 mpn/100 ml Outlet BOD - 6.9 mg/l Outlet COD - 26 mg/l Outlet TSS - 7.36 mg/l Outlet total phosphate- 0.59 mg/l Outlet Fecal Coliform - 118.25 mpn/100 ml

(9)

99/5

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Development of Sewerage Treatment Plant & Sewerage Network facilities in Digha Zones of Patna, Bihar, Jan 2023

Sl No	Name of Project	Name of Contractor	AA & ES Govt/GS (Rs. in Cr.)	Agreement Amount / Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Jan'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Bribe in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Development of Sewerage Treatment Plant & Sewerage Network facilities in Digha Zones of Patna, Bihar	M/s VA Tech WABAG Ltd.	826 836.44	1187.86 Cr. 30.12.2019 (Digha & N Hing combined agreement value)	20.08.22	152.9	Work - 43.20 Escalation - 7.42 Contingency - 2.77 other expenses - 0.41 Unadjusted Mob. Adv. - 98.10 Total - 152.90	15.93	280	1. Sewerage Network Digha - 303 Km	88.38	9.44	98.02	Received BOD Awarded
										2. Raising main Digha - 5.685 Km	0.05	0.00	0.05	OT applied for 1st day. Work has started 1st day
										3. Manhole in Digha - 1131.4 Nos	280.00	253.00	300.00	
										4. Road Rehabilitation in Digha - 300 Km	64.00	5.46	69.47	
										5. House Connection PH- Digha (32248 Nos.)	0.00	0.00	0.00	
										6. House Connection (33743 Nos.)	2012.00	896.33	2908.33	
										7. Commissioning of Digha Network (303 K.M)	0.00	0.00	0.00	
										8. SPS (DIGHA)				
										a) SPS A - (100%) & 104 MLD- Digha	9.0%	0.0%	9.0%	Hydrants not yet removed for Municipal Garbage, Terminus, Railway Station.
										b) SPS B - (100%) & 103 MLD- Digha	15.0%	3.0%	18.0%	Hydrants not yet removed for Old Rail, Escalator, Electric Post & High Tension Transformer with Low Electrical Cable etc.
										9. STP Digha - 100 MLD (100%)	20%	1%	21%	
										Inlet Chamber, Mechanical Fine Screen, Manual Screen Channel	20.61%	1.29%	21.90%	Piling work, excavation work in progress.
										Grit Chamber (100%)	5.09%	7.64%	12.73%	Piling work, excavation work in progress.
										Primary clarifier (100%)	11.62%	9.52%	21.14%	Piling work, excavation work in progress.
										Aeration tank (100%)	21.63%	0.25%	21.88%	Pile chipping work in progress.
										Secondary clarifier (100%)	3.91%	1.06%	4.97%	Piling work and earth filling work in progress.
										Chlorine contact tank (100%)	17.37%	4.63%	22.00%	Pile chipping work in progress.
										Chlorine building & Fire water Pump house (100%)				
										RAS Sump & Secondary Scum Pump (100%)				
										Digester (acid sump & PH) (100%)	23.00%		23.00%	
										Anaerobic digester (100%)	22.35%		22.35%	Pile chipping work in progress.
										Digester control building cum centrifuge sump and PH (100%)				
										Admin building (100%)				
										10. Sewerage Pipelines (I&D)				
										Mandir Nalla to SPS A (100%)	27.00%	3.00%	30.00%	
										Rajapur Nalla to SPS A (100%)	39.83%		39.83%	
										Kurjipur Nalla to SPS B (100%)			0.00%	
										Mandir Nalla Tapping (I&D) (100%)				
										Rajapur - Anandpur Nalla Tapping (I&D) (100%)				
										Kurjipur Nalla Tapping (I&D) (100%)				
										E&M Works (Supply + Erection) (100%)	13.07%	0.67%	13.73%	

294

92

Bihar Urban Infrastructure Development Corporation Ltd.
Development of Sewerage Treatment Plant & Sewerage Network facilities in Kankarbagh Zones of Patna, Bihar

Name of Scheme :

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share)	Overall physical progress (in %)	Manpower Engaged in Jan'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Development of Sewerage Treatment Plant & Sewerage Network facilities in Kankarbagh Zones of Patna, Bihar	M/s VA Tech Wabag	578.89 588.8786	1187.86 Cr. 30-12-2019 (Digha & K Bahg combined agreement value)	29.08.22	27.25	Work - 21.74 Escalation - 3.85 Centage - 1.37 other expenses - 0.29 Total - 27.25	8.38	100	1. Sewerage Network - Kankarbagh- 150 Km	41.00	3.47	44.47	Revised BOQ Awaited
										2. Rising main Kankarbagh- 5.515 Km	0	0	0.0	
										3. Manhole in Kankarbagh - 5219 Nos	1325	126	1451	
										4. Road Restoration in Kankarbagh- 150 Km	34.934	1.119	35.953	
										5. House Connection Pit -Kankarbagh (11808 Nos.)	0	0	0.0	
										6. House Connection (31346 Nos.)	4	328	332	
										7. Commissioning- Kankarbagh (150 Km)	0	0	0.0	
										8. SPS (KANKARBAGH)				
										C) SPS A-(100%) & 93 MLD- Kankarbagh	3.0%	0.0%	3.0%	Shifting of Water Pipe Line & Balance
										d) SPS B-(100%) & 110 MLD- Kankarbagh	3.0%	0.0%	3.0%	Land fouling with Drain. Proposal for Area development are under progress.
										9. STP -Digha (100 MLD)	20%	0.4%	20%	
										Inlet Chamber, Mechanical Fine Screen, Manual Screen Channel (100%)	14.67%		14.67%	
										Grit Chamber (100%)	3.29%	4.38%	7.67%	
										Primary clarifier (100%)				
										Aeration tank (100%)	21.50%		21.50%	Pile chipping work in progress
										Secondary clarifier (100%)	9.08%	0.83%	9.91%	Earth filling in progress
										Chlorine contact tank (100%)	22.00%		22.00%	Pile chipping work in progress
										Chlorine building & Fire water Pump house (100%)	6.57%		6.57%	
										RAS Sump & Secondary Scum Pump (100%)	22.00%		22.00%	
										Digester feed sump & PH (100%)	23.00%		23.00%	
										Anaerobic digester (100%)	10.00%		10.00%	Digester-pile chipping work in progress Digester A earth filling work in progress.
										Digester control building cum centrifuge sump and PH (100%)				
										Admin building (100%)	0.30%		0.30%	
										10. Sewage Pipelines (I&D) (100%)				
										Jogipur Nalla Tapping (I&D) (100%)	6.64%	2.37%	9.00%	
										E&M Works (Supply + Erection) (100%)	13.07%	0.67%	13.73%	

293

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : I&D works and STP at Mokama

Month : January 2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Jan'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Mokama I&D and STP	EMS SINGH (JV)	T-13/2017 18/12/MMCG Mokama 06.03.2019	58.1739552 Cr. Cost=37.76 Cr. O&M Cost=21.407 Cr.	15.12.2020	38.53	Work - 34.82 Contage - 1.20 other expenses - 1.61 Total -38.53	93	45					
										2. Rising Main(K.M)	NA	NA	NA	
										3. Manhole(Nos.)	5.139	0.68	5.879	
										4. Tapping of Existing Network(K.M)	34	3.5	37.5	
										5. Road Restoration(K.M)	1.505	0.556	2.061	1.575KM Scope by RCD and rest will be done after pipe laying completed. Other road
										6. House Connection Pili(Nos.)	0.6	0	0.6	
										7. House Connection(Nos.)	NA	NA	NA	
										8. Commissioning of Network(K.M)	NA	NA	NA	Commissioning will be done after completion of networking
										10 STP-1 Total Progress(100%) & MLD-7	99.5	0	99.5	
										a) SBR Tank(100%)	99.5	0	99.5	
										b) CCT(100%)	100	0	100	
										c) Sludge Holding Tank(100%)	100	0	100	
										d) Chlorination tank(100%)	100	0	100	
										e) Grit Chamber(100%)	100	0	100	
										f) Admin Building(100%)	100	0	100	
										g) MPS(100%)	100	0	100	
										h) E/M Work(100%)	99.5	0	99.5	
										11 STP-2(100%) & MLD-7	99.5	0	99.5	
										12 SP5/PS-1(100%) & MLD-7	70	5	75	
										a) SP5/PS-2(100%) & MLD-7	70	5	75	
										b) SP5/PS-3(100%) & MLD-7	NA	NA	NA	
										c) SP5/PS-4(100%) & MLD-7	NA	NA	NA	
										d) SP5/PS-5(100%) & MLD-7	NA	NA	NA	
										13 I&D Work-(100%)	70	5	75	
										14 I&D Work-2(100%)	NA	NA	NA	
										15 I&D Work-3(100%)	NA	NA	NA	
										16 I&D Work-4(100%)	NA	NA	NA	

292

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NIMCG (As on 31.01.2023)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	6.62	Work - 6.55 Other - 0.07 Total - 6.62	100%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection works 6. Landscape & Horticulture works 7. Stainless steel railing works.	Completed			RFD Gopalganj has been hand over to Zila Parishad, Muzaffarpur.
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	316.45	Work - 264.23 Escalation - 16.39 CSQC - 9.58 Other - 6.79 Centage - 19.46 Total - 316.45 (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. Crematorium at Gulvighat - completed. Start cremation by PMC 3. Community Cum Cultural Center at Raja Ghat- completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenades handed over to PMC, Patna for Operation and Maintenance.	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenades handed over to PMC, Patna for Operation and Maintenance.			all 16 Projects have been hand over to PMC, Patna.
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	7.50	Work - 7.37 Crore Other - 0.13 Total - 7.50	100.00%	Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	Sidhi Ghat - 91 % Chandwara Ghat (Ashram Ghat) - 91 % Sikandarpur Mukti Dham - 90 %	Sidhi Ghat - 9 % Chandwara Ghat (Ashram Ghat) - 3 % Sikandarpur Mukti Dham - 10 %	Sidhi Ghat - 100 % Chandwara Ghat (Ashram Ghat) - 100 % Sikandarpur Mukti Dham - 100 %	Completed in Dec 2022.

291

Bihar Urban Infrastructure Development Corporation Ltd.

Status of DPR as on 31.01.2022

Sl. No.	Name of Scheme	Population	STP Capacity	SOR	Amount (in Cr)	Status Land	Status
1	Fecal Sludge Septage Management Dichhara	32741	24 KI	2022	2.97	TPA observations Compliance has been sent to IIT Roorkee, TPA.	
2	Fecal Sludge Septage Management Manihari	26629	18 KI	2022	5.5	TPA observations Compliance has been sent to IIT Roorkee, TPA.	
3	Fecal Sludge Septage Management Taghara	56234	26 KI	2022	4.11	TPA observations Compliance has been sent to IIT Roorkee, TPA.	
4	I&D Works and STP Arwal	51849	3.5 MLD	2020	50.19	DPR has been submitted to NMCG, NMCG sent this DPR to NIT Patna for TPA.	
5	I&D Works and STP Darbhanga	296039	22.6 & 17 MLD	2022	101.41	DPR has been submitted to NMCG	
6	I&D Works and STP (Kishanganj)	105782	10.5, 3.43, 2.94 & 3.1 MLD	2022	109.46	Observation received by TPA IIT Patna which sent to NEERI for compliance. NEERI has committed to provide compliance till 10.02.2023.	
7	I&D Works and STP Raxaul	55536	2.5, 2.5, 3.5 & 3.5 MLD	2020	87.62	DPR has been submitted to NMCG, NMCG sent this DPR to IIT, Roorkee for TPA. TPA observation compliances has been sent to IIT Roorkee, TPA.	
8	I&D Works and STP Saharsa	156540	17.4 & 13.05 MLD	2022	110.76	Observation received by TPA IIT Patna which sent to NEERI for compliance. NEERI has committed to provide compliance till 06.02.2023.	
9	I&D Works and STP Madhepura	54472	10.73 MLD	2022	47.28	NEERI has committed to provide compliance till 10.02.2023	
10	I&D Works and STP Jamui	87357	6.8 & 9.5 MLD	2022	56.58	TPA observations Compliance has been sent to NIT Patna, TPA.	
11	I&D Works and STP Lakhisarai	99979	21 MLD	2022	88.55	DPR May be considered in Coming EC meeting	
12	I&D Works and STP Bagaha	112634	11 MLD	2022	85.41	DPR may be sent for TPA	
13	I&D Works and STP Gopiganj		11 MLD	2022	134.21	DPR may be sent for TPA	
14	I&D Works and STP Samastipur		6 MLD	2022	61.71	DPR has been submitted to NMCG	
15	I&D and STP Ara		47 MLD	2022	351	DPR has been sent to SPMG	
16	I&D and STP Belia		33 MLD	2022	468	DPR has been sent to SPMG	
17	I&D and STP Itanagar		4.5	2022		Revised estimate sent to nmcg on 16.12.2022	
18	Gaya sewerage Network and STP project		84 MLD	2022	2861	DPR has been submitted to SPMG on 02.12.2022. We received a letter on 24.01.2023 from NMCG to revised the DPR on I&D and STP project. Instruction given to Consultant on 01.02.2023	
19	I&D Works and STP Khatia					DPR under preparation.	
20	I&D Works and STP Joganj					DPR under preparation.	
21	I&D and STP Jamalpur					As discussed with SPMG, NMCG wants to make a F&STP in Jamalpur town as a Model in Bihar. Parallely for I&D and STP project we have received financial proposal from empaneled consultant.	
22	I&D and STP Buxar					Revised estimate sent to TPA IIT Roorkee on 16.12.2022. For extended area to cover by sewerage network and STP project, we have received financial proposal from empaneled consultant.	
23	I&D and STP Purnia					Last date of bid submission is 17.02.2023 for preparation of DPR	
24	I&D and STP Sasaram					Last date of bid submission is 17.02.2023 for preparation of DPR	
25	I&D and STP Aurangabad					Last date of bid submission is 17.02.2023 for preparation of DPR	
26	I&D and STP Jehanabad					Last date of bid submission is 17.02.2023 for preparation of DPR	
27	I&D and STP Nawada					Last date of bid submission is 17.02.2023 for preparation of DPR	
28	I&D and STP Sitamarhi					Last date of bid submission is 17.02.2023 for preparation of DPR	
29	I&D and STP Araria					Last date of bid submission is 17.02.2023 for preparation of DPR	
30	I&D and STP Benipur					Last date of bid submission is 17.02.2023 for preparation of DPR	
31	I&D and STP Barauni					Last date of bid submission is 17.02.2023 for preparation of DPR	
32	I&D and STP Bihai					Last date of bid submission is 17.02.2023 for preparation of DPR	
33	I&D and STP Sheikhpura					Last date of bid submission is 17.02.2023 for preparation of DPR	

290

3/10/23

03/11/23

Bihar Urban Infrastructure Development Corporation Ltd. Tender Status of Approved Projects under NMCG (As on 31.01.2022)									
Project Name	STP Capacity (in MLD)	Sewer Network (in Km.)	Sanctioned Cost (Crore) of A&ES	Sanctioned Date of A&ES Issue	Total expenditure (including State share)	Project expenditure (Rs. in Cr.)	Cottage Share (Rs. in Cr.)	Remarks	9
1 I&D and STP, Barhiya	6	-	49.50 (proposed)	Revised estimate approved on 02.10.2022	0.03	-	-	3 bidders participated in the tender. TC meeting on technical bid done. Proposal sent to SPMG on 30.01.2023 for approval of decision of TC.	
2 I&D and STP, Kahalgau	6	-	46.00 (proposed)	Revised estimate approved on 30.11.2022	0.16	-	-	NIT has been sent for publication. Date of bid opening is 17.02.2023	
3 Dehri I & D and STP	3 STP (11.7 & 3 MLD)		63.89	01-12-2021				Financial bid open on 30.09.2022. TC meeting on financial bid done. Proposal sent to SPMG on 30.01.2023 for approval of decision of TC.	
4 Supaul I&D and STP	3 STP (9.2 & 1.1 MLD)		57.09	07/09.2022				NIT has been sent for publication. Date of bid opening is 17.02.2023	
5 Ramnagar I&D and STP	2 STP (4.5 & 4.5 MLD)		56.97	12.09.2022				Refender -NIT has been sent for publication. Date of bid opening is 17.02.2023	
6 Markhyagan I&D and STP	2 STP (2.5 & 4.5 MLD)		49.39	17.10.2022				2 bidders participated in the tender. TC meeting on technical bid done. Proposal sent to SPMG on 30.01.2023 for approval of decision of TC.	
7 Daudnagar I&D and STP	1 STP (10.5 MLD)		42.25	24.01.2023				NIT has been sent for publication. Btd document is under preparation.	
8 Mohan I&D and STP	4 STP (4.6,3.5,3.3 MLD)		149.15	24.01.2023				NIT has been sent for publication. Btd document is under preparation.	
9 Gopalganj Crematorium			3.45	06.05.2020				Tender not succeeded in 4th time tender call. Revised estimate costing 4.67 Crore has been sent to NMCG for revised A&ES.	

182

244