



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना-800001.

पत्राक- बुडको/यो०-2693/2023 - 1213

पटना, दिनांक- 13/3/23

प्रेषक,

महाप्रबंधक (असैनिक), मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

मुख्य महाप्रबंधक,
बुडको, पटना।

विषय:- माह फरवरी-2023 का मासिक प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि बुडको द्वारा उत्तर बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह फरवरी-2023 का मासिक प्रगति प्रतिवेदन संबंधित परियोजना निदेशक/कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन

13/3/23

महाप्रबंधक (असैनिक),

मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

CM (PDM)

13/3/23

PO

13/3/23

CM-1251

13/03/23

14/3/23

901 PDM

14/03/23

MONTHLY REPORT
सीतामढ़ी + शिवहर ।

Feb. - 2023

Sl.No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress in Percentage			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress in Percentage	
1	2	3	4	5	6	7	8	9	10	11	12	13
Name of District :- Sitamarhi												
1	नगर सरकार भवन, नगर पंचायत, सुरसण्ड के प्रशासनिक भवन का निर्माण कार्य (विद्युतिकरण, जलपूर्ति एवं स्वच्छता सहित कार्य) । संवेदक- M/s Dinker Construction Pvt Ltd.	1.6956 Lt. No. 21 Dt. 19.06.19	1.451548 Dt. 25.03.2022	24.06.2023		0.8478					फिनिसिंग का कार्य प्रगति पर।	
2	नगर निगम, सीतामढ़ी क्षेत्र अन्तर्गत सात निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य विद्युत सेट-1 लकड़ी सेट-2	Lt. No. 499 Dt. 19.02.2022 Rs. 4.5912368										मुख्यालय, बुडको, पटना में निविदा निष्पादन की प्रक्रिया में है।
Name of District :- Sheohar												
1	नगर परिषद, शिवहर क्षेत्र अन्तर्गत बस स्टैंड का निर्माण कार्य।	Lt. No. 201 Dt. 07.02.2023 Rs. 3.68048										निविदा की प्रक्रिया में।
2	नगर परिषद, शिवहर क्षेत्र अन्तर्गत सात निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य । विद्युत सेट- 1 लकड़ी सेट-2	Lt. No. 501 Dt. 19.02.2022 Rs. 4.5912368										मुख्यालय, बुडको, पटना में निविदा निष्पादन की प्रक्रिया में है।

Satyajit
11/03/2023

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

513

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2 Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park. Contractor - Char drabibha Devi	3 AA-0.4277, Dated:- 25.11.14 & EC:-0.4277	4 0.3038828	5 18.12.16	6 0.21385	7 0.21385	8 Fund was being made available to this office (DUDA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Bettiah. This office has requested vide letter no-115, dated-12.05.2022 to DM Bettia for releasing fund for completion of pending schemes.	9 Boundary wall, Pathway, Light Gajebo, Sitting bench etc.	10 Boundary wall, Sitting Bench, Path way and Gajebo	11 No Work.	12 Boundary wall, Sitting Bench, Path way and Gajebo	13 Fund Issue. This office has requested to Dy. Collector (Dev.) with a copy to DDC & DM vide numerous letters for releasing fund. The last letter was sent vide this office no.115 Dtd. 12.05.22 for releasing fund in order to complete the works. But, fund is yet to be released by District Administration.
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	3 AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	4 2.5137547	5 29.12.16	6 1.5082528	7 1.5082528		9 Construction of Building	Civil work completed except roof treatment.	No Work.	Civil work completed नगर सचकार भवन में कार्य परिष्कृत सिस्ट है।	
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	3 AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	4 0.2924633	5 17.12.18	6 0	7 0		PHE & Electrification work	Completed.	No Work.	60 % work Completed.	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	3 AA-1.5956 Dated:- 8.11.13 & EC:-1.5335	4 0.1371595	5 19.07.18	6 0	7 0		PHE & Electrification work	60 % work Completed.	No Work.	60 % work Completed.	
5	Construction of Ramna maidan- levelling, boundary wall, track and beautification. Contractor-M/S Jai bhawani const.	3 AA-2.0 Dated - 18.02.14 & EC	4 1.105711	5 28.11.15	6 0.902905	7 0.902905	8 0.902905	9 Boundary wall, pathway, levelling and beautification	phase- 1 is complete.	No work	Phase 1 is completed	For Ramna Maidan Phase-1 Physically completed but financial progress not yet achieved due to fund constraints.

Sd/-
11/03/2023

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

152

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no- 3059, dated- 18.12.2017 Amount 1.6956	1.2107859 22.02.2016	15 Months 22.04.2017	0.6140	0.6140	0.6140	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress		Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring- Progress	(शेष आवंटन की प्रतीक्षा में कार्य बन्द है।)
2	Construction of PCC road and RCC Draining from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar nigram, chhapara	Letter no-79, dated- 06.12.2017 Amount 2.9866	2.4299813 06.03.2020	15 Month	1.587	1.254	1.254	RCC Drain- 1872 PCC Road- 936 Paver Block- 836	Nala - 1190m PCC-641.50m Paver Block - 600.0 completed	Nala- 100m PCC- Nil Paver block- 2x200.00	Nala- 1290m PCC- 641.50m Paver Block - 2x300.00 Completed.	

11/08/2022
Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

13/02/23
General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

15

Sl No.	Name of Project Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Saharsa Bus Stand Project M/S Shri Balram Singh Vill+Post-Panchgachhia, Saharsa	4.00 & Letter No. 78, dated 19.11.2014	3.3003 & 10.06.2015	09.05.2017	1.91	1.91	1.91	Bus Terminus (civil work)	-	-	Completed	1. For departure gate, one gate land disputed in High Court, Patna 2. Fund unavailability since last two years. 3. Overall Progress 85%
								Toilet Block & small ships (Civil work)	-	-	Completed	
								Compound wall entrance gate (Civil work)	-	-	Except disputed land, rest work completed	
								Internal Road Pathway & Landscaping work	-	-	Completed	
								Electrical work (Internal)	-	-	Completed	
								PHE work (Internal)	-	-	Completed	
								PHE work (External)	-	-	Completed	

Saharsa
11/03/2023

Deputy Project Director,
Infrastructure & Transport
North Bihar, Baidoo, Patna

Project Director,
Infrastructure & Transport
North Bihar, Baidoo, Patna

Saharsa
11/03/2023

General Manager (HQ)
Infrastructure & Transport
North Bihar, Baidoo, Patna

STP

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर परिवहन मोटिवहरी के मोतिहारी का सौकरक एवं जोड़दार कार्य। (M/s Charitha - Pawan Kumar (JV), Hyderabad)	EC- 21.99 AA Rs.23.05492 Lt No-139 dt- 15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 3.4990	5.0823387	5.0823387	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)	1 De-weeding Machine supplied and De-weeding work in Motihari is under progress since 26.04.22.	11	12	13 1) Contract Rescission Debarment and Blacklisting removed from M/s Charith-Pawan Kumar (JV) on 27.09.21 2) Letter to Start the work (where design and drawing not required) is given to contractor vide Lt. 331 dated 08.11.21 3) A proposal without STP has been submitted to CE (Infr) north Bihar. Design and Drawing to be prepared by Contractor and the same will be vetted by IIT, Delhi as directed by CE(Infra), north Bihar in meeting held on 05.01.2022. 4) de-weeding has been started since 26.04.2022. 5) Letter has been given to contractor for supply of De-silting Machine and submission of DPR through Ltr -492/15.8.22, 562/13.9.22 and 633/22.9.22.
2	मकिया बस डिपो का निर्माण कार्य। (M/s Keshav Kumar Keari, Motihari)	EC- 2.19 AA Rs. 2.0000 Lt No-78 dt- 19.11.14 EC- 2.19 LOA- 1.650150 Lt No-1375 dt-11.05.15	Rs.1.44 Lt No- BUIDCO/Yo- 687 /14-87 dt-6.12.14	24.12.16 (6 Months)	1.4400	0.8486	0.8486	1.Bus terminus 2.Toilet, shop block 2. compound wall with entrance gate 3. internal road,pathway, Campus filling & land scaping. 4. Electrical work. 5. PHE work	1 De-weeding Machine supplied and De-weeding work in Motihari is under progress since 26.04.22.	10	11	1. De-weeding Machine supplied and De-weeding work in Motihari is under progress since 26.04.22. 2. Dredging Machine supplied on 25.01.2023 and 98% assembled on 28.01.2023 and rest of the machine assembling will complete after supply of pumping pipes. Dredging Machine supplied instead of Agreement Machine "Supply of 21 Tonne JCB long boom excavator (Model MB/205)" Machine changed under agreement amount vide Technical Meeting hel on 07.06.2019 1. Frame work of Bus terminus building completed. 2) Campus filling- 90% 3) Plaster Work of terminus building completed. 4) Shop and Toilet finishing work in progress 95% completed.

11/08/2023

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

1509

MONTHLY REPORT

Hajipur-Vaishali

फरवरी-2023

Sl. No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value & Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any issues
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर परिषद् हाजीपुर												
1	हाजीपुर नगर परिषद् अन्तर्गत बुटनदास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.47186	80	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work	Kota Stone Boulder brick work completed, earth work completed.	R.C.C. completed. Kota Stone (80%) Boulder (30%) brick work completed, earth work completed.	Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work in Progress.
2	हाजीपुर नगर परिषद् अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700	50	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work	R.C.C. (60%) Kota Stone (0%) Boulder (0%) brick work (40%), earth work (60%).	R.C.C. (60%) Kota Stone (0%) Boulder (0%) brick work (40%), earth work (60%).	Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work is hindered due to rise in water level.

Note : Excess expenditure against serial no -01 made from the amount available in serial no-2. When fund of serial no-1 of Butan Das ghat will be available then the it will be transferred to Sidi Ghat viz in serial no-2.

59470
14/03/2023

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

59470

BIHAR URBAN INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED
Darbhanga

Feb.-2023
(Rs. in crore)

SL NO	NAME OF PROJECT	AA&S REF & DATE (In Cr.)	AGREEMENT VALUE & DATE (In Cr.)	AS PER AGREEMENT DATE OF COMPLETION	FUND RECEIVED (In Cr.)	FUND EXPENDITURE (In Cr.)	UC SENT	MAIN COMPONENT	COMPONENT WISE PHYSICAL PROGRESS			ISSUE IN EXECUTION
									UPTO PREVIOUS MONTH	DURING THIS MONTH	TOTAL PROGRESS	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	राज्य योजनासमिति द्वारा चौक से डीएमसी एचओ बच्चा बाई टक पीसीसीओ पथ एवं नाला निर्माण कार्य। सेवेदक का : Madhav Construction	1.4819 ref 63 dated 27.09.2018	1.2351188 DATED 11.11.2019	10.08.2020	0.74095	0.723	0.723	PCC ROAD	1520'	0	1520'	WORK IS IN PROGRESS.
								DRAIN	2880	0	2880	
								PAVERS BLOCK	500	0	500	

59470
11/03/2023

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

1302

**Bihar Urban Infrastructure Development Corporation Ltd.
Muzaffarpur**

Feb. 23

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value & Date (Rs. in Cr.)	AS per agreement Date of Completion	Fund Received (Rs. in Cr.)	Total Expenditure (Rs. in Cr.)	LC Sent (Rs. in Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	वाट्स सॉ-30 में प्रजापति बस मारी से कन्यावास रोड एभीएस कोरिडोर एवं वीलीरिडो पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, नॉर्विडो एवं आर्वाडो बिहार प्रदेश का पत्रांक-68 दिनांक-09.01 19 राशि-113.41 लाख	0.9720344 20F2/2019-20 Dated-20.08.19	19.02.20	1.0256386	0.8759312	8	Road & Drain	668/675 Mtr Drain complete & Road 680/675 Mtr complete.	11	12	668/675 Mtr Drain complete & Road 680/675 Mtr complete. वर्ग पूर्ण।
2	लकनौवाही बॉर्डर से नगरा जयनाथ सिमा महानगरपालिका के फिरे बॉर्डर हुए सोल गीदाम होले हुए जेल पार्क एवं पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, नॉर्विडो एवं आर्वाडो बिहार प्रदेश का पत्रांक-07 दिनांक-27.09 18 राशि-361.95 लाख	3.4116452 05S80/2019-20 Dated-28.02.20	27.11.2020	3.4022846	2.443792		Road & Drain	592/625 Mtr Drain complete & Road 1173/1640 Mtr Road Work Complete. Paver Block is Complete in 500 M Both Side.	Paver block work is completed. Rest Road Work in Progress	592/625 Mtr Drain Complete & Road 1173/1640 Mtr Road Work Complete. Paver Block is completed in 500 M Both Side.	इस कमीशन के पत्रांक-170 दिनांक-20.08.2020 द्वारा प्रकाशन समाप्ति तकनीकी स्वीकृति हेतु मुख्य अभियंता, उत्तर बिहार उपभाग को भेजा गया बिनाकी स्वीकृति अनेको पत्राचार के उपरांत मुख्य अभियंता, अयोध्या, तिरुपति एवं अनुभाग, बुद्धको, पटना के पत्रांक-1077 दिनांक-16.3.22 से प्राप्त हुई। अवलोकन हेतु नगर आयुक्त, मुंगेर के पत्रांक-1766 दिनांक-16.04.2021 से नॉर्विडो को दिनांक-16.4.21 से नॉर्विडो को अभियंता नेजी नयी, जिसके आलोक में अनेको पत्राचार के उपरांत मुख्य अभियंता उत्तर बिहार उपभाग, बुद्धको पटना के पत्रांक-2158 दिनांक-04.05.2022 से अवलोकन प्राप्त हुई है। कार्य प्रगति में है।
3	वाट्स सॉ-02 में विलियम कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, नॉर्विडो एवं आर्वाडो बिहार प्रदेश का पत्रांक-80 दिनांक-12 02 19 राशि- 103.93 लाख	0.866526 01F2/2020-21 Date-17.06.20	16.12.20	0.51965	0.4519957		Road & Drain	336/593 Mtr Drain work complete & Road 361/593 Mtr Road Work Complete		525/593 Mtr Drain work complete & Road 361/593 Mtr Road Work Complete	घर आसपास कार्य हो चुका है। रेड आउटन हेतु अभियंता नगर आयुक्त, मुंगेर के पत्रांक-1766 दिनांक-16.04.2021 से नॉर्विडो को भेजी जा चुकी है। स्थानीय रिवाद के कारण कार्य मंजूर है।
4	मुजफ्फरपुर नगर निगम क्षेत्र अंतर्गत सम्राट अशोक भवन का निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, नॉर्विडो एवं आर्वाडो बिहार प्रदेश का पत्रांक- 113 दिनांक- 14.02.2015 राशि- 139.333 लाख	1.3808729 01F2/2021-22 Dated-24.11.2021	23.08.2022	0.69665	0.6310274		Civil Amenities	completed.	completed.	completed.	

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर - पटना : 800001

फोन न०-91-612-2506109/208, 2506132, फैक्स), email - mdbuidco@gmail.com

पत्रांक:- बुडको/यो०-1708/2020 (पार्ट-3)- 1137

दिनांक:- 06/3/23

सेवा में,

महाप्रबंधक (असैनिक),

आयोजन, निरूपण एवं अनुश्रवण,

बुडको, पटना।

विषय:- जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह फरवरी 2023 के संबंध में।

प्रसंग:- बुडको का आदेश संख्या- 38, दिनांक- 29.04.2020

महाशय,

उपर्युक्त विषय के संबंध में जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) माह फरवरी 2023 का तैयार कर इस पत्र के साथ संलग्न कर भेजी जाती है।

अनुलग्नक:- यथोपरि।

विश्वासभाजन,

[Signature]
2/3/23

महाप्रबंधक (मुख्यालय),

जलापूर्ति, ड्रेनेज एवं सीवरेज,

बुडको, पटना।

828 Pdm

06/03/23

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - February 2023

1304

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

फरवरी-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मोतिहारी जलापूर्ति योजना फेज-1 संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669 (without O&M) Lt No-596 dt- 28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD- 01/16-17 dt-3.2.17	30.06.2019 (EOT) (18 months) Extension till- 30/Sept/202 1	28.59	25.55	25.55	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 0	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0 SCADA- 0	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 0	1) Wards Covered saturated - 2,3,4,5,6,7,8,9,10,11,12 and 21 2) Pipe testing trial started. 3) Total Road Restoration Target- 27800m Achievement till date - 27477m 4) Pipe Laying and HSC's Work completed as per available scope. No further work required 5) SCADA detail progress: A) Block site A) Electromagnetic Flow Meter. B) Ultrasonic Level Measuring Device. C) Hydrostatic Level Measuring Device. D) Computer System Installed At PHED Site- A) Electromagnetic Flow Meter. B) Ultrasonic Level Measuring Device. C) Hydrostatic Level Measuring Device installed computer system not installed.
2	मोतिहारी जलापूर्ति योजना फेज-1 संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 Lt No-108 dt- 16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD- 02/18-19 dt-18.7.18	17.07.20 (Extended to 31.10.2021)	52.00	45.47	45.47	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House and Chlorinator-7 Pump Motor -7 Transformer-7 SCADA-3	Pipeline-124.726 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House and Chlorinator-4 Comp., 3 in progress Pump Motor -7 Transformer-7 Scada - 3 nos. in progress	Pipeline-0 km HSC-0 OHT-1 in progress Tubewell-0 Pump House and Chlorinator- 1 comp., 2 in progress Pump Motor -0 Transformer-0 Scada - 3 nos. in progress	Pipeline-124.726 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House and Chlorinator-5 Comp., 2 in progress Pump Motor -7 Transformer-7 Scada - 3 nos. in progress	1) Wards Covered saturated - 1,13,14,15,16,17,18,19,20,22,23,24,25,26,27,28,29, 30,31,32,33,34,35,36,37 and 38. 2) Pipe Testing Trial Started 3) Total Road Restoration Target- 30985m Achievement till date - 27753m 4) Pipe Laying and HSC's work completed as per available scope. No further work required 5) SCADA - 03 nos. in progress At Redcross Site A) Electromagnetic flow meter. B) Ultrasonic Level Measuring Device. C) Hydrostatic Level Measuring Device installed. Computer system not installed. At Dhamsanik Site - A) Electromagnetic flow meter B) Ultrasonic Level Measuring Device. C) Hydrostatic Level measuring device installed. Computer system not installed. At MS college- A) Electromagnetic flow meter. B) Ultrasonic level measuring device. C) Hydrostatic level measuring device installed. computer system not installed.
3	ढाका जलापूर्ति योजना फेज-1 M/S Ashoka Tubewell	Rs. 8.19306 Lt No-55 dt- 13.1.14 LOA-7.5565 Lt No-1645 dt-19.1.14	Rs. 7.5565 Lt No-SBD- 02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56		Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	1) Wards Covered under Phase-1 - 8P, 9P, 10P, 11P, 12P, 13P, 14P, 15P, 16P, 17P, 18P 2) O&M are in progress. Fund available for O&M

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
4	बाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड letter no- 139/15-03- 2018	राशि -5.02 29-09-2018	28.03.19 (Extension till Sep 2019)	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.011 km HSC-2676	-	Pipeline-30.011 km HSC-2676	a) Wards to be covered under phase-2 - (i) 11 Parishman 8P, 9P, 10P, 11P, 12P, 13P, 14P, 15P, 16P, 17P, 18P (New Parishman) Ward no. 9 to 22 b) Wards completed. All wards (ward no. 9 to 22) in O&M are in progress.
5	केसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 lt No-55 dt- 13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD- 03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	a) Wards covered under Phase-1 = 2P, 3P, 4P, 5P, 6P, 7P, 8P, 9P, 10P and 11P b) O&M are in progress. Fund unavailable for O&M
6	केसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	राशि-03.08 करोड letter no- 139,15- 10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-915	-	Pipeline-14.43 km HSC-915	a) Wards Covered under phase-2 = 3P, 4P, 5P, 6P, 7P, 8P, 9P, 10P and 11P (Ward no. 1,4,5,6 are completed) b) As per agreed upon pipe length work is completed c) Water Supply trial in progress. d) For remaining area phase-II work under has been initiated and will be covered on 21/04.22
7	केसरिया जलापूर्ति योजना फेज- II Manoj Kumar Singh Construction	राशि-02.82 करोड letter no- 158,15- 19.01.22	राशि -2.27 28-07-2022	27.11.22	1.00	0.60	0.00	Pipeline-21.035 km HSC-1390 Tubewell-1 Pump House-1 Pump Motor-1	Pipeline-7.050 km HSC-170 Tubewell-1 Comp. Pump House-1 in progress Pump Motor-0	Pipeline-0.600 km HSC-40 Tubewell-0 Pump House-1 in progress Pump Motor-0	Pipeline-7.650 km HSC-210 Tubewell-1 Comp. Pump House-1 in progress Pump Motor-0	a) NOK of land received and issued to contractor b) Direction to start the work given to contractor vide letter no. 308 dt- 17.08.22 lt no-555, dt- 30.08.22 and lt no-560, dt- 13.09.22
8	रक्सौल जलापूर्ति योजना फेज- I सर्वेदक-मेसर्स अशोक ट्यूबवेल	Rs. 8.19306 lt No-55 dt- 13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD- 01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	a) Wards Covered under phase-1 - 1P, 2P, 3P, 4P, 5P, 13P, 18P, 20P b) O&M are in progress. Fund unavailable for O&M
9	रक्सौल जलापूर्ति योजना फेज- II सर्वेदक-मेसर्स अशोक ट्यूबवेल	राशि-07.53 करोड 130/08-03- 2018	राशि -5.86 24.11.18	23.05.19 (Extension till March 2020)	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1865	-	Pipeline-30.60 km HSC-1865	a) Wards Covered under phase-1 - 1P, 2P, 3P, 4P, 5P, 13P, 18P, 20P b) O&M are in progress. Fund unavailable for O&M

General Manager (HO),
DWS, BUIDCO

1502

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

फरवरी-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बराह जलापूर्ति योजना केज- 11 सर्वेदक का नाम-M/s Gandhiipati const pvt ltd	राशि-70.96	राशि-61.57 dt:- 23.07.2018	23.07.2020 (Extended to 31.12.2022)	53.46	48.80	48.80	Pipeline-102.523 km Deviation- 6.401 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-104.605 km HSC-10601 OHT- 4 comp., 1 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Pipeline- 0.1383 km HSC-0 OHT - 1 in progress Tubewell - 0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-104.7436 km HSC-10601 OHT- 4 comp., 1 in progress Tubewell- 12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Out of 24 wards water supply started in 16 wards & in rest 08 wards work in progress.
2	शेरिया जलापूर्ति योजना सर्वेदक का नाम-M/s Nilanda Engicon pvt ltd	राशि-97.25, letter no 484, dated-20.12.16	राशि-101.92, dated-06.03.18	05.03.20 (Extended to 30.11.2021)	81.04	76.04	76.04	Pipeline-175.0 km HSC-19464 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-170.412 km HSC-19364 OHT- 6 Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Pipeline-0 km HSC-18 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-170.412 km HSC-19382 OHT- 6 Tubewell- 18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Out of 39 wards in Bettiah in which 30 wards has been started and in rest 09 wards due to mislinking of pipeline and house connection water is not supplied by the Agency.


General Manager (HQ),
DWS, BUIDCo

(50)

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

फरवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	हन्डीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati ccnst pvt ltd	राशि-38.45 करोड़ पत्राक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.17	03.09.18 (Extend to 30.04.19)	38.11	38.11	38.11	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed.	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (100%) Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Inaugurated on 28.08.2020
2	हजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cms. pvt ltd	राशि- 76.16 करोड़ पत्राक-108, दिनांक-16.01.2018	राशि- 86.57 करोड़ 04.07.18	03.07.20 (Extended to 31.12.2021)	57.34	57.34	57.34	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-148.994 km HSC-8600 OHT-2 comp. Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-0.100 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-149.094 km HSC-8600 OHT-2 comp. Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Overall physical progress 96.5%. Cancel of one OHT cancelled due to unavailability of land. Intermediate connection of already laid pipes is in progress. 12.621 km pipe laying work completed out of 24 km deviation work completed out of 1800 HSC- deviation work. Parallel pipe laying along NH-22 is in progress.


General Manager (HQ),
DWS, BUIDCO

500

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

फरवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढी जलापूर्ति कार्य फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03.2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01	*	Pipeline-57.17 km HSC-3500 Pump House-4	-	completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढी जलापूर्ति कार्य फेज-II संवेदक -- श्री रामधार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04/ 2018-19/ 23.10.2018 Rs. 5.6410	22.07.2020	5.37	4.82	4.82	Pipeline-21.47 km HSC-10005 R.R - 19.950 km	completed	completed	Pipeline-20.210 km HSC-8500 R.R - 16.050 km	completed


General Manager (HQ),
DWS, BUIDCo

499

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

फरवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य फेज-II संवेकद - श्री रामधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	31.03.2021	4.41	4.13	4.13	Pipeline-24.853 km HSC-3763 R.R - 21.200 km	Pipeline-21.450 km HSC-3150 R.R - 18.200	Completed	Pipeline-21.450 km HSC-3150 R.R - 18.200 km	पूर्ण



General Manager (HQ),
DWS, BUIDCo

498

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

फरवरी-2023

Rs. In Lakh

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	2 Design, Build construction of Storm Water Drainage System including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 M.D, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	3	4	5	6	7	8	9	10	11	12	13
									a) Mithanpura to Tirhut Canal Drain Excavation- 3432m Bottom slab PCC- 3353m. RCC Raft- 3304.4m. Side wall RCC done- 1st Wall- 3253.5 m. 2nd lift wall- 3206m Final Wall- 3242.5 m. Top Slab- 395.40 m Culvert- 19 nos. comp.	a) Mithanpura to Tirhut Canal Drain Excavation- 3502m Bottom slab PCC- 3480m. RCC Raft- 3421m. Side wall RCC done- 1st Wall- 3371 m. 2nd lift wall- 3331m Final Wall- 3341 m. Top Slab- 395.40 m Culvert- 19 nos. comp.		1) Mithanpura ii) 3770- 3610m drain from Mithanpura to Digra ghunti & 110m retaining wall with covered drain from Digra railway ghunti to STP entry. ii) Land encroachment issue in 110m.
									b) Kachchi-Pakki Excavation- 495m PCC - 495m Raft - 498m 1st wall - 455 m Final Wall - 439 m	b) Kachchi-Pakki Excavation- 172m PCC - 151m Raft - 131.2m 1st wall - 121 m Final Wall - 132 m	b) Kachchi-Pakki Excavation- 667m PCC - 646m Raft - 629.2m 1st wall - 576 m Final Wall - 571 m	2) Kachchi Pakki ii) Land issue in 140m.
									c) Dewatering in Progress with 1 Nos of Pump. i) 7.5HP of Casting of 13 Nos. column.	Dewatering in Progress with 1 Nos of Pump (i) 7.5HP Casting of 11 Nos. column. (ii) Steel Binding & Shuttering of Tie beam in progress. (iii) Steel binding & shuttering of 4th lift wall of well in progress.		3) Kalyani to Fardoo i) Applied for NOC from NHAI vide letter no. 349 dated 16.06.2022. ii) Applied for electrical estimate for pole shifting vide letter no. 367 dated 10.07.2022. iii) Applied for NOC for a length of 1225m along the railway track vide letter no. 209 dated 02.09.2021
											(iii) 94 Nos. column out of 94 column completed.	

2492

2

[illegible]

1495

[illegible]

**General Manager (HQ),
DWS, BUIDCo**

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

फरवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किसानगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20 (Extended to 31.07.2021)	21.44	20.31	20.31	Pipeline-66.969 km HSC-14523 OHT-3 Rising Main-500m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-65.769 km HSC-11017 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline- 0.400 km HSC-100 OHT-0 Rising Main-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-66.169 km HSC-11117 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	2 nos ESR has to repair Claim/Variation sanctioned by HQ & work is in progress
2	किसानगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2016 ES-47.0383, dt. 19.02.18	45.31 12.06.2018	11.12.2019 (Extended to 31.07.2021)	40.79	39.55	38.98	Pipeline-113.23 km (Revised- 119.238 km) HSC-6320 (Revised-8500) OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1200m SCADA-10	Pipeline-119.238 km HSC-8809 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	Pipeline- 0 km HSC-917 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 Rising Main-0 SCADA-0	Pipeline-119.238 km HSC-9726 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	Variation of HSC work is in progress


General Manager (HQ),
DWS, BUIDCo

1494

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

फरवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	अररिया जलापूर्ति योजना फेज-I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.7324 करोड़ 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-40.256 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	13
2	अररिया जलापूर्ति योजना फेज-II सेवेदक-मेसर्स उमंग इंफ्रास्ट्रक्चर	राशि-8.64 करोड़ पत्रांक-130/08.03.2018	राशि-8.69 करोड़ 26.10.2018	25.07.2019	8.28	7.42	7.42	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Work complete	Pipeline-46.561 km HSC-3484	


General Manager (HQ),
DWS, BUIDCo

495

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Purnea District

फरवरी-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	पूर्णिया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Naland Engicon pvt ltd	राशि-110.48 करोड़ Lt No.- 1519, Dated- 27.06.17.	राशि - 113.1918 dt- 12.03.2018	11.03.20 (Extended to 31.07.2021)	96.89	87.91	79.64	Pipeline-184.75 km (223.60 Km Revised) HDPE Pipe - 23.869 km HSC-34995 (18500 Revised) OHT-5 Tubewell-16 Pump House-15 Pump Motor-15 Transformer-15 Scada-9	Pipeline-211.143 km HDPE Pipe - 23.068 km HSC-18419 OHT- 4 Comp., 1 in progress Tubewell-16 Pump House-10 Comp. & 3 in progress Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply Scada-0	Pipeline-2794 km HDPE Pipe -0 km HSC-209 OHT-1 comp. Tubewell-0 Pump House- 1 in progress Pump Motor-0 Transformer- 0 Scada-0	Pipeline-213.937 km HDPE Pipe - 23.068 km HSC-18628 OHT-5 Comp. Tubewell-16 Pump House-10 Comp. & 4 in progress Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply Scada-0	13
2	पूर्णिया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Naland Engicon pvt ltd	राशि-93.71 करोड़ Lt No.- 839, Dated- 31.03.18	राशि -98.0408 dt- 16.07.2018	15.07.20 (Extended to 31.07.2021)	71.98	65.28	58.03	Pipeline-155.48 km (168.859 Km Revised) HDPE Pipe - 19.580 km HSC-20048 (12508 Revised) OHT-4 Tubewell-11 Pump House-13 Pump Motor-13 Transformer-13 Scada- 1 Set	Pipeline-148.239 km HDPE Pipe - 10.170 km HSC-7472 OHT- 4 comp. Tubewell-10 Pump House-7 comp. Pump Motor-7 install Transformer-8 install Scada-0	Pipeline-4.090 km HDPE Pipe - 0 km HSC-217 OHT- 0 Tubewell-0 Pump House- 3 in progress Pump Motor-0 Transformer-0 Scada-0	Pipeline-152.329 km HDPE Pipe - 10.170 km HSC-7689 OHT- 4 comp. Tubewell-10 Pump House-7 comp. & 3 in progress Pump Motor-7 install Transformer-8 install Scada-0	

General Manager (HQ),
DWS, BUIDCo

492

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Katihar District

फरवरी-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-105.10 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	15.09.19 (Extended to 31.07.2021)	84.99	77.51	77.51	Pipeline-212 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-191.562 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 comp., 1 in progress Pump Motor-14 install Transformer-12 installed	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0	Pipeline-191.562 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 comp., 1 in progress Pump Motor-14 install Transformer-12 installed	13
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020 (Extended to 31.07.2021)	38.91	36.09	36.09	Pipeline-74.64 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.909 km HSC-7705 OHT-2 Tubewell-10 Pump House-9 comp., 1 in progress Pump Motor-8 installed Transformer-8 Nos comp.	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0	Pipeline-75.909 km HSC-7705 OHT-2 Tubewell-10 Pump House-9 comp., 1 in progress Pump Motor-8 installed Transformer-8 Nos comp.	
3	कटिहार स्पोर्ट्स वाटर ड्रेनेज योजना संवेदक का नाम- M/s Jayantsuper Construction Pvt. Ltd. JV Sai Engicon & Construction Pvt. Ltd.	पत्रांक-32 दिनांक-04.06.2021	राशि-233.56 करोड़ दिनांक-31.05.2022	30.05.2025	-	-	-				Survey Work in Progress.	

General Manager (HQ),
DWS, BUIDCo

Cgm

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

फरवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	असुय योजना अन्तर्गत दरमंगा जलपूर्ति योजना।	67.99 letter no-2165 dated 03.10.2016	61.84 Dated 16.07.2018	15-07-2020 (Extended to 31.12.2021)	50.40	47.58	40.30	Pipeline-106.330 km HSC-21500 OHT-3 Tubewell-9 Pump House-9 SCADA-1 Road Restoration - 81.0 km	Pipeline-105.801 km HSC-17460 OHT-1 Comp., 2 in progress Tubewell-8 Pump House-7 SCADA-0 Road Restoration- 61.575 km	Pipeline-0.250 km OHT- 2 in progress. Tubewell-1 Pump House-0 SCADA-0 Road Restoration- 0.94 km	Pipeline-106.051 km HSC-17817 OHT- 1 Comp., 2 in progress Tubewell-9 Pump House-7 SCADA-0 Road Restoration- 62.515 km	Work is in progress
2	राज्य योजना अन्तर्गत दोनार गुप्तरी से रंगरे पुल तक नाला निर्माण कार्य। मेम-समन्वय राय	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020 (Extended to 31.12.2022)	21.32	18.96	14.04	Cover Drain of size 1.5 m to 4.5 m width Height 3to 4 m . Length 3.509 km	PCC-2125 M Base-2125 M Vertical Wall-2125 M	PCC-20 M Base-20 M Vertical Wall- 20 M	PCC-2145 M Base-2145 M Vertical Wall-2145 M	Work is in progress
3	राज्य योजना अन्तर्गत येता चौक से डी एन सी एन नया बार्ड तक पीपीसी पथ एवं नाला निर्माण कार्य।	1.4819 Lt. 63 dt. 27.09.2018	1.2351188, dated- 11.11.19	10.08.2020	0.74095	0.723	0.723	PCC road 1800' Drain- 3130' Paaver Block - 1800'	PCC road 1520' Drain - 2880' Paaver Block - 500'	PCC road - 0' drain - 0' Paaver Block - 0'	PCC road 1520' Drain - 2880' Paaver Block - 500'	Work is in progress
4	पीडब्ल्यूडीओ पथ से गायत्री मन्दिर से वालमट्टी चौक दुर्गा हॉटेल के पीछे राजा गुप्तरी बाजार होते हुए विद्युत्पति स्तंभ तक दमकान सहित RCC नाला निर्माण कार्य। सर्वेक्टर- श्री जयजीत सिंह	1.57644 ref 4298 Dated 20.03.2018	1.4474050, dated- 01.04.2022	31.03.2023	1.5764	0.187	0.000	Length - 2350'	Length - 350'	Length - 246'	Length - 596'	Work is in progress
5	राज्य योजना अन्तर्गत लहेरियासराय कुदुशी चौक से सेरनगर तक पूर्व निर्मित भू-मार्ग नाला के जोड़द्वारा कार्य। सर्वेक्टर- श्री जयजीत सिंह	6.11 ref 30 Dated 24.10.2018	5.84 crore dated 29.09.2022	28.09.2023	0	0.000	0.000	Length - 8400'	0	0	0	Work stopped due to electric pole and water supply pipes in drain alignment.

General Manager (HQ),
DWS, BUIDCo

490

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

फरवरी-2023
Rs. In Crores

Sl No.		Name of the Project & Name of the Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
										Upto Previous Month	During the Month	Total Progress	
1		2	3	4	5	6	7	8	9	10	11	12	13
1	झंझारपुर जलापूर्ति योजना मोबाईल नं०-9471009096 संवेदक का नाम-अर्चना कौन्ट्रेक्टर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05- 2019	28.05.2020	1.89	1.88	1.77	Pipeline-3,397 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3,397 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3,397 km HSC-1036 OHT-1 Stand Post - 25	Work completed.	
	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushni Infrass India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का ज्ञापक- 280 / नॉ10-02-10 / 2017-167 दिनांक-28.03.2017	115.6593 dated-04-06- 2019	04.12.2021 (Extended to 03.08.2022)	71.75	59.24	56	1- Drain-14,19 KM 2 m wide Drain of length 870m 1.8 m wide Drain of length 6.0m 1.5 m wide Drain of length 364m 1.2 m wide Drain of length 1614 m 1 m wide Drain 670 m Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m Side wall- 925m Cover Slab- 925m	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4 m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed 1 m wide Drain 751.1 m drain Watson Canal (4m wide) Excavation-125m Sand filling- 125m PCC - 125m Side wall- 125m Cover Slab- Nil	2 m wide Drain of length 0m is completed 1.8 m wide Drain of length 0m is completed 1.5 m wide Drain of length 0m is completed 1.2 m wide Drain 0m 1 m wide Drain 0 m Watson Canal (4m wide) Excavation-24m Sand filling- 24m PCC - 24m Side wall-24m Cover Slab- 0	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed 1 m wide Drain 751.1 m drain Watson Canal (4m wide) Excavation-149m Sand filling- 149m PCC - 149m Side wall- 149m Cover Slab- Nil		

489

Required STP
land is not
available.

Watson Canal (6m wide)	Watson Canal (6m wide)	Watson Canal (6m wide)	Watson Canal (6m wide)
Excavation-1359m	Excavation-0m	Excavation-1359m	Excavation-1359m
Sand filling-1359m	Sand filling-0m	Sand filling-1359m	Sand filling-1359m
PCC-1359m	PCC-0m	PCC-1359m	PCC-1359m
RCC Base- 1359m	RCC Base- 0m	RCC Base- 1359m	RCC Base- 1359m
Side Wall- 1st Lift	Side Wall- 1st Lift	Side Wall- 1st Lift	Side Wall- 1st Lift
RHS- 1359m	RHS- 0m	RHS- 1359m	RHS- 1359m
Center Wall 1st lift-1359m	Center Wall 1st lift-0m	Center Wall 1st lift-1359m	Center Wall 1st lift-1359m
Side wall 1st lift LHS-1359m	Side wall 1st lift LHS-0m	Side wall 1st lift LHS-1359m	Side wall 1st lift LHS-1359m
Side Wall- 2nd Lift	Side Wall- 2nd Lift	Side Wall- 2nd Lift	Side Wall- 2nd Lift
LHS- 1359m	LHS- 0m	LHS- 1359m	LHS- 1359m
Center Wall 2nd lift-1359m	Center Wall 2nd lift-0m	Center Wall 2nd lift-1359m	Center Wall 2nd lift-1359m
Side wall 2nd lift RHS-1359m	Side wall 2nd lift RHS-0m	Side wall 2nd lift RHS-1359m	Side wall 2nd lift RHS-1359m
Hunch- 10872m	Hunch- 0m	Hunch- 10872m	Hunch- 10872m
Cover Slab - 1359m	Cover Slab - 28m	Cover Slab - 837m	Cover Slab - 865m
Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)
Excavation-1690m	Excavation-0m	Excavation-40m	Excavation-40m
Sand filling- 1690 m	Sand filling-0m	Sand filling- 40m	Sand filling-40m
PCC - 1690m	PCC - 0m	PCC - 40m	PCC - 40m
RCC raft -1690m	RCC raft -0m	RCC raft -40m	RCC raft -40m
Side wall- 1690m	Side wall- 0m	Side wall- 40m	Side wall- 40m
Cover Slab- 1690m	Cover Slab- Nil	Cover Slab- Nil	Cover Slab- Nil
2. STP- 1 nos 15 MLD	Nil	100.00%	Nil
3. Pump House =1	0.00%	100.00%	100.00%


General Manager (HQ),
DWS, BUIDCo

488

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

फरवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर योजना I संवेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD- 01 OF 2016- 17) Lt. 60 dt. 07.02.17	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-43.290 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	Pipeline-43.290 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	13


General Manager (HQ),
DWS, BUIDCo

487

फरवरी-2023
Rs. In Crores



**General Manager (HQ),
DWS, BUIDCo**

488

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

फरवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड पत्रांक-139/10-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	5.23	4.11	Pipeline-37.141 km HSC-4316	Pipeline-37.113 km HSC-4172	Pipeline-0 km HSC-33 Jointing, Repairing - 185m	Pipeline-37.113 km HSC-4205	Operation & Maintenance.


General Manager (HQ),
DWS, BUIDCo

485

Sihiar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

फरवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सुपौल जलापूर्ति योजना फेज- I संवर्धक-ने गणविपत्ति कम्प्यूटरेशन	19.91 13/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570	completed	completed	Pipeline-41.80 km HSC-3570	Completed and Under Operation & Maintenance.
2	सुपौल जलापूर्ति योजना फेज- II	08.386 13/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-10-2018	29.07.19	8.38	8.19	8.19	Pipeline-44.366 km HSC-3853	completed	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	Lists of HSC submitted to Nagar Parishad Supaul and rest 840 HSC record not submitted by Agency.
3	निर्मली जलापूर्ति योजना फेज- I संवर्धक का नाम-नालन्दा इजिक्शन	8.54	DB-7.180 O&M-0.185 Total-7.365 10.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-800	Completed and Under Operation & Maintenance.
4	निर्मली जलापूर्ति योजना फेज- II संवर्धक का नाम-सुनन इटरमईजेज	2.25 Cr 13/08-03-2018	DB-1.987 O&M-0.099 Total-2.086 26.09.2018	25.03.19	1.92	1.89	1.89	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173 (2180 revised)	Pipeline-10.247 km HSC-2180	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	Lists of 2180 HSC Submitted to Nagar Panchayat Nirmali.
5	सुपौल स्टेशन गेटर ड्रेनेज योजना संवर्धक का नाम- N/s Charith-Devkrishna(JV)	राशि -27.08 करोड़ 240/गोविन्दो-02-03/2017-118. नविसल आदि एल निवि- 2002 2018	राशि - 20.73 21.12.2018	20.06.2020 (Extended to 30.09.2021)	17.99	15.56	15.26	Construction of Storm Water Drainage 5.5 km (Revised 3.85 km according to new proposal)	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed.	Pipe laying completed	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed. 98% work of RCC well work completed and pipe laying completed.	In the process of NOC from committee of williams school supaul to construct sump house. The work are not working by Contractor.

General Manager (HQ),
DWS, BUDG.

1484

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

फरवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	छपरा जलापूर्ति योजना फंड- I संवर्द्धक का नाम-M/s Nalanda Engicon pvt ltd	राशि-65.62 करोड़ पत्रांक-421, दिनांक-02.03.2016	राशि-61.71, लेटर नो- 1929, 22.12.2016	21.11.2018	58.77	58.77	58.77	Pipeline-72.985/86.753 km HSC-9670/16484 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-86.471 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline- 0 km HSC-0 OHT- 0 Comp. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-86.471 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	13
2	छपरा जलापूर्ति योजना फंड- II संवर्द्धक का नाम-M/s Nalanda Engicon pvt ltd	राशि-87.76 करोड़ पत्रांक-108, दिनांक-17.01.2016	राशि-65.90, 24.08.18	23.08.2020 (Extended to 28.02.2022)	62.12	56.34	56.33	Pipeline-108.361/58.752=167.113 km HSC-22915 (Rev)/16101 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-153.826 km HSC-16172 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-8	Pipeline-6.819 km HSC-117 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-160.645 Km HSC-16289 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-8	
3	स्ट्रॉम वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021 (Extended to 31.03.2022)	27.54	26.60	26.60	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1085 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-977 mtr Cover- 929.70 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-0 mtr Wall-8 mtr Cover-8 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-985 mtr Cover- 937.70 mtr	Interachment to be removed from Karam Chowk yet not removed


General Manager (HQ),
DWS, BUIDCo

483

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

फरवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I सवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, दिनांक-04.03.2016	राशि-40.75, dated-05.05.2016	31.08.2018 (Extended to 30.04.2019)	34.72	33.07	33.07	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	Completed
								Pipe Line - 17900 m (Deviation) HSC - 4084 Nos.	Pipeline- 16500 m HSC - 3547 Nos.	Pipeline- 0 m HSC - 73 Nos.	Pipeline- 16500 m HSC - 3620 Nos.	Work in Progress
2	सिवान जलापूर्ति योजना फेज- II सवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रांक-108, दिनांक-17.01.2018	राशि-70.57, 25.07.18	24.07.20 (Extended to 31.01.2022)	61.00	60.66	62.23	Pipeline-157.516 km HSC-11804 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-157.516 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump Motor-0 Pump House-0 Transformer-0 SCADA - 0	Pipeline-157.516 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Completed

नोट:- फेज-1 से 7.30 करोड़ रुपये का भुगतान फेज-2 में तत्कालीन कार्यपालक अभियंता के द्वारा किया गया है।


General Manager (HQ),
DWS, BUIDCo

1482

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

फरवरी-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- I सर्वेदक का नाम- M/s P Das C & C(JV)	राशि-74.60	राशि-74.60, 13.07.2018	12.07.20 (Extended to 30.06.2022)	63.00	58.06	53.58	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-14 Pump House-14 Pump Motor-14 Transformer-14 SCADA-5	Pipeline- 142.942 km HSC-12717 OHT- 3 comp. Tubewell-13 Pump House-12 Pump Motor-12 Transformer-10 SCADA-0	Pipeline- 1.095 km HSC- 201 OHT- 0 Tubewell-1 comp. Pump House- 1 comp. Pump Motor-1 Transformer-1 SCADA-0	Pipeline- 144.037 km HSC-12918 OHT- 3 comp. Tubewell-14 Pump House-13 Pump Motor-13 Transformer-11 SCADA-0	
2	बेगुसराय जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s P Das C & C(JV)	53.36 cr	राशि-53.36 12.06.18	11.12.2019 (Extended to 31.05.2022)	45.50	41.41	39.28	Pipeline-95.425 km HDPE Pipe- 9.627 km HSC-10680 + 2440 = 13120 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9 SCADA-4	Pipeline- 94.925 km HDPE Pipe- 0 km HSC-8716 OHT-2 comp. Tubewell-9 Pump House-7 comp., 2 in progress Pump Motor-8 Transformer-6 SCADA-0	Pipeline- 0 km HDPE Pipe- 4.061 km HSC-132 OHT- 2 comp. Tubewell-0 Pump House-1 comp. & 1 in progress Pump Motor-0 Transformer-0 SCADA-0	Pipeline- 94.925 km HDPE Pipe- 4.061 km HSC-8848 OHT-2 comp. Tubewell-9 Pump House-8 comp., 1 in progress Pump Motor-8 Transformer-6 SCADA-0	Target Changed due to Approved Variation and Claim as per letter no. -873 dated 22.02.2023 of GNI, Water Supply, Drainage & Sewerage, BUIDCo, Patna


General Manager (HQ),
DWS, BUIDCo

481



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनल रोड, पटना-800001.

पत्रांक— बुडको / यो०-1704 / 20 (पार्ट-4) - 1138

पटना, दिनांक— 06/3/23

प्रेषक,

महाप्रबंधक (असैनिक), मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

मुख्य महाप्रबंधक,
बुडको, पटना।

विषय:— माह फरवरी-2023 का मासिक प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि बुडको द्वारा दक्षिण बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह फरवरी-2023 का मासिक प्रगति प्रतिवेदन संबंधित परियोजना निदेशक/कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:— यथोक्त।

विश्वासभाजन

6/3/23

महाप्रबंधक (असैनिक),

मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

CM (PDM)

6/3/23

अ.प्र.प.प.प.
OE

06/3/23

845 PDM

07/03/23

CEM-1102
6/3/23

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन फरवरी-2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Aggr. Value*100	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	Inter State Bus Terminus - Patna Shapoorji & Pallonji Construction Private Ltd	340.1426 cr UD & HD Memo No - 1146, 12.08.2021	1. Agreement dated 20/02/2017 275.21 Cr. 2. Supplementary Agreement dated 25/06/2018- 13.95 Cr. 3. Supplementary Agreement date- 07/06/2021-36.68 Cr. 4. Supplementary Agreement dated 29/09/2021- 0.75 Cr. 5. Supplementary Agreement dated 30/12/2022- 0.6257 Cr. 327.30 Cr.	04.05.2019/ Extended date of completion 30.12.2022					Block-A	RCC Completed	Finishing work in progress	100%	Video may display installation, commissioning in progress.
									Block-B	RCC Completed	Finishing work in progress	98%	100% ACP works completed 99% Facade works completed on four faces. Marble lift cladding & outside plaster completed. Painting work is progress. External glass facade work in progress. False ceiling work in progress in 3th & 4th (1st & 2nd) floor completed. Only 10% of door fixing work completed.
									Block-C	RCC Completed	Finishing work completed	100%	Completed
									Block-D	Roof slab RCC completed	Above roof RCC in progress	96%	North side facade work completed. Overall 60% facade work completed. 9% of ACP framing work completed on 3 sides. Toilet works, Fire Fighting, HVAC, Hand rail and other finishing works in progress. Blockwork & plaster work in progress. Tiles flooring work completed. Door fixing work in progress.
					320 Cr.	315.00 Cr.	94%	yes	STP	Baffle wall RCC in completed	Area water logged	100%	STP Top Slab Completed Block work in progress.
									UGT	Rcc work completed	Mep to start Pump erection & pipeline work	100%	Charging & Commissioning in progress, pipeline completed
									SUBSTATION	Building completed	Commissioning to take place	100%	Completed
									AC PLANT ROOM	Building completed	External painting work to start	100%	Civil work completed & MEP work in progress.
									DRIVERS DORMITORY	RCC completed	Block work & plaster work in progress	100%	Completed
									ELEVATED COORDOOR	RE Wall Gsb bed compaction completed	Deck RCC in progress.	100%	Completed, Extra screed work in progress
									BUS SHED	4 nos bus shed upto terminal block completed	Balance area base preparation work in progress	90%	T2: Erection of structural columns completed roof. T3: Erection of columns completed T4: 100% completed. T1: Erection
									INTERNAL ROAD WORK (RIGID PAVEMENT)	1855 Rmt completed	Balance RCC under progress	99%	Completed

489

2

2

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Aggr. Value*100	I/C Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
									Boundary Wall	RCC work in progress		62%	West side wall completed. South side balance because land litigation.
									TERMINAL BLOCK & SUBWAY	Arrival Terminal block & Departure block RCC in progress.	Ramp slab Rcc work in progress	82%	100% of Excavation is completed. Slabroof casting in progress. 100% foundation work completed of four terminal.
2	पटना शहर में इलेक्ट्रॉनिक लाईट का अधिकांश कार्य सेवेदक का नाम	राशि-26.08 करोड़ पत्रांक-45 दिनांक-20.08.2014	राशि-25.20.08.336	22.12.2018	25.20	25.17		23.91	Traffic Control Room Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82	Traffic Control Room - Completed Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82			पुनरीक्षित प्रशासनिक स्वीकृति हेतु विमान को पत्र भेजा गया है।
Patna District (Patliputra Anchal, BUIDCO)													
1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punaichak STP Patna M/s Archana Contractors Pvt. Ltd.	1.9700000 Lt. no 91/28.02.2019	1.65.02.202 23.07.2019	22.01.2021	0.9850	0.9850		0.9850	Drain- 100m Road- 100m	55%	0%	55%	Work re-started from 01.11.2021 due to non shifting of electric polls/transformer.
2	Construction of RCC Drain and PCC Road work at Ward No- 6, Road no.- 24, Adarsh Vihar Colony Usha Construction	0.7422700 Lt. no. 80/12.02.2019	PA/2020-21 F2-10 0.5570632 24.02.2021	24.02.2021	0.3711325	0.3142283		0.3142283	Drain-442m Road- 442m	80% work completed	0%	80% work completed	Work in progress
3	INTERIOR WORKS OF PATNA METRO RAIL CORPORATION LIMITED AT 5th FLOOR INDIRA BHAWAN, PATNA. Bharat Infracore Pvt. Ltd.	1.2751587 Lt. No. 1469/25.03.2021	1.0012371 05.10.2021	05.10.2021	0.6004200	0.4990397		0.4990397	5th floor, Indira Bhawan renovation work	100%	0%	100%	Work completed

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement No./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Agre. Value*100	UC Seat	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
List of Project Patna East													
1	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण मोशाला में 20'00" X 16'0" का चतुर्भुज पर शेड का निर्माण 75'0" X 25'0" का नया शेड का निर्माण एवं अन्य शेड का सोलिंग का मरम्मत, प्रकाश व्यवस्था एवं जलपूर्ति का कार्य। सर्वेदक श्री राजेश्वर सिंह	0.1383700 DM Patna Letter No. 522/ 21.03.2018	0.1233136 28.09.2018	29.12.2018	0	0	0	0	SHADE 3 NO. Electrification and Water Supply --	90%	0	90%	मोशाला समिति से सविधि प्राप्त नहीं हो पा रही है। मार्च 2021 से पैसा निकाली कर अभी तक राशि इस कार्यालय को उपलब्ध नहीं करायी गई है। पत्रांक- 471, दिनांक- 01.08.2022 द्वारा पुनः स्मरित किया गया है।
2	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. (Contractor- Sri Raj gopal Sharma	3.3846000 LC-230/ 15.02.2017	2.9805287 22.02.2018	21.02.2019	3.3846000	1.9746018	1.0861907			85 %	10%	95 %	पूर्व में प्रस्तावित स्थल विवादित एवं अतिक्रमित होने के चलते दुसरे जगह पर उपयुक्त जमीन की मांग नगर आयुक्त, पटना नगर निगम से की जाती रही अन्ततः संगम चार वर्षों बाद शेरिया में कुड़े की छेद लगी हुई जमीन का NOC दिया गया जिससे से कुड़ा हटाकर फरवरी 2022 से कार्य प्रारम्भ हुआ एवं कार्य प्रगति में है। कार्य की प्रगति संतोषप्रद है। अभी तक संगम 85 प्रतिशत कार्य पूर्ण हो गया है।
KanKarbagh Anchal Patna.													
1	वार्ड नं0-30 प्रगति नगर मुख्य चौराहा के ट्रान्सफार्मर से पार्क के बगल से इण्डियन ऑयल के मुख्य द्वार के चौराहा तक आर0सी0सी0 नाला एवं 100 मीटर पी0सी0सी0 पथ निर्माण कार्य। सर्वेदक- मे0 सिंह कन्दूरवाल।	0.5915100	0.4596000	3 Months	0.2500000	0.2500000	54.39%	0.2500000	PCC ROAD	100%		100%	कार्य पूर्ण
2	वार्ड नं0-32 अन्तर्गत रतन लक्ष्मी गैस गोदाम के पश्चिम पथ में मु-गर्व नाला एवं पी0सी0सी0 पथ निर्माण कार्य।	0.1981600	0.1665000	3 Months	0.990800	0.873844	52.49%	0.873844	PCC Road RCC Road	90%		90%	
3	वार्ड-34 कंकड़बाग लाल कोठी के बगल में पार्क निर्माण कार्य।	0.4910600	0.4534000	6 Months	0.4533000	0.3913000	86.33%	0.3913000	Park Construction	100%		100%	कार्य पूर्ण
4	वार्ड नं0-46 बहादुरपुर हॉसींग कालोनी सेक्टर-01 में पार्क निर्माण कार्य।	0.2061000	0.1828000	3 Months	0.1000000	0.654000	35.01%	Nil	Park Construction	100%		100%	कार्य पूर्ण
5	वार्ड नं0-46 बहादुरपुर हॉसींग कालोनी सेक्टर-07 में पार्क निर्माण कार्य।	0.3099000	0.2758000	3 Months	0.1500000	0.852000	30.91%	NIL	Park Construction	95%	5%	100%	कार्य पूर्ण





1472

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Agre. Value*100	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
List of Project Jehanabad District													
1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। सर्वेदक- विकास कुमार सिंह	3.11 Letter- no.-53, 15.09.2014	3.3300000 30.04.2016	29.10.2017	2.6700000	2.4500000	73.57%	2.4500000	Building work	Work Complete			कार्य पूर्ण
2	वाई संख्या-14 में एरोड्रम धनगवा रोड से राहुल रोशन के घर तक नाला एवं पीसीसीओ कार्य। सर्वेदक- कौशल किशोर	0.3300000 Letter-128, 08.03.2018	0.2880000 25.02.2019	24.06.2019	0.2882000	0.2772000	96.25%	0.1600000	Drain & P.C.C	WORK COMPLETE		Complete	कार्य पूर्ण
3	वाई नो-27 में पटना गया रोड से संतोष सर के स्कूल तक नाला एवं पीसीसीओ पथ नाला एवं ड्रकन निर्माण कार्य। सर्वेदक- बटन कुमार।	0.3400000 Letter-66, 09.01.2019	0.2390000 15.01.2021	14.05.2021	0.1700000	0.1700000	71.12%	Nil	Drain & P.C.C	WORK COMPLETE			कार्य पूर्ण
List of Project Buxar District													
1	समाहरणालय परिसर स्थित पार्क का सौंदर्यीकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA-04213800 DM, Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900		0.2106900	PARK			Work Completed	शेष राशि जिला से अप्राप्त
2	बक्सर नगर परिषद अन्तर्गत समाहरणालय स्थित पार्क का सौंदर्यीकरण कार्य (स्वच्छता जलापूर्ति एवं विद्युतीय कार्य। मनोष कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947		0.0599947	PARK			Work Completed	शेष राशि जिला से अप्राप्त
3	बक्सर नगर परिषद स्थित किला मैदान के पश्चिम-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोशनी की व्यवस्था। मनोज कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705		0.240705	PARK			Work Completed	शेष राशि जिला से अप्राप्त
4	बक्सर नगर परिषद स्थित मगत सिंह पार्क निर्माण का सौन्दर्यीकरण। मनोज कुमार राय	0.3183200 DM, Buxar LT05-1428 DT 27.12.2017	0.2716112 05.06.2018	04.09.2018	0.15916	0.15916		0.15916	PARK			Work Completed	शेष राशि जिला से अप्राप्त
5	राज्य योजना अन्तर्गत नगर परिषद् डुमराँव के प्रशासनिक भवन का निर्माण कार्य सर्वेदक - अवलदेव सिंह	2.82455 DM, Buxar LT05-1428 DT 27.12.2017	2.3161731 30.12.2015 0.3166416 16.06.21	29.06.2017 & 15.09.2021	3.11	2.3664648		2.05933	Building with PHE, Electrification.			Building Completed	कार्य पूर्ण Handed over to Nagar Parishad, Buxar.

(Signature)

(Signature)

1476

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Agre. Value*100	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
List of Project Gaya District													
1	मानपुर बस स्टैंड निर्माण कार्य योजना संदेह- मे 0 जय माला दी रोड कन्स्ट्रक्शन प्रा 10 लि	10.48 Lt. no.- 2692 30.05.2019	05.44 15.06.2015 Revised 9.86 31.05.2019	31.08.2020	10.4812	10.174519	97%	7.655	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external)	-	-	Work Completed	नवनिर्मित बस स्टैंड हस्तांतरण हेतु कार्यपालक अभियंता के द्वारा विभिन्न पत्रों के माध्यम से नगर आयुक्त, गया नगर निगम, गया को अनुरोध किया गया है, एवं नगर आयुक्त, गया नगर निगम, गया को हस्तांतरण हेतु स्थल निरीक्षण कर संयुक्त जॉब प्रोविदेन समर्पित किया गया है।
2	नगर निगम, गया क्षेत्रांतर्गत दीक्षी तालाब के उन्नयन एवं सौकर्यकरण कार्य। Name of Contractor- Shree Alok Kumar	2.54 Letter no- 54/ 05.09.2018	1.7926 27.07.2019	12.03.2021	1.27	1.1739942	92%	0	(i) Boundary Repair of Pond (ii) Pathway .oa Pathway , ds fdukjs jafyax rFkk Electrick kpole Lighting (iii) GuardRoom & Ticket Counter (iv) Gazibo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundry wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	-	-	Work Completed	कार्य पूर्ण।
3	जगजीवन कॉलेज के सामने बुल्डा शहीद मजार (लखीगढ) होते हुए संजय शर्मा (महुए) होते हुए छटांगी कोठी तक पीसीसीओ पथ का निर्माण। Name of the Contractor-Shree Fakre Alam Khan	0.28986 Letter no. 123/ 26.02.2018	0.2463 31.07.2019	30.01.2020	0.2479456	0.2343055	94%	0.144963	(i) Construction of Drain (ii) Construction of Road	-	-	Work Completed	कार्य पूर्ण।
4	बच्छु राय संगनित्तु सिखक के घर से नरेश सिंह लोदीपुर के घर तक पीसीसीओ पथ एवं ढक्कन सहित नाली का निर्माण। Contractor-Shree Kundan Kumar Singh	0.29127 Letter No.- 124/ 26.02.2018	0.2479 06.08.2019	05.02.2020	0.2479456	0.2415847	97%	0.145635	(i) Construction of Drain (ii) Construction of Road	-	-	Work Completed	कार्य पूर्ण।
5	गया-खिजसराय मुख्य पथ से राणा होते हुए जनकपुर मुख्य पथ तक पथ एवं नाली का जीर्णोद्धार कार्य Name of the Contractor-Shree Vaibhav Chandra Singh	0.261 Letter no-88/ 20.11.2018	0.2174 18.10.2019	17.04.2020	0.2173776	0.2006494	92%	0.1305	(i) Construction of Drain 782 Feet (ii) Construction of Road 950 Feet	-	-	Work Completed	कार्य पूर्ण।
6	कुम्हार टोली बजरंगबली मंदिर से काली पोखर तक पीसीसीओ पथ का निर्माण एवं उन्नयन कार्य। Name of the Contractor-Shree Fakre Alam Khan	0.3158 Letter no-88/ 20.11.2018	0.2631 18.10.2019	18.04.2020	0.2631137	0.2245613	85%	0.1579	(i) Construction of Drain (ii) Construction of Road	-	-	Work Completed	कार्य पूर्ण।

492

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Agre. Value*100	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
7	मानपुर काली पोखर से श्याम नगर होते हुए अवगिला देवी स्थान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	0.4508 Letter no-88/ 20.11.2018	0.3757 12.10.2019	11.04.2020	0.3357042	0.2130957	63%	0.2254	(i) Construction of Drain with cover 1700 feet	-	-	(i) Construction of Drain with cover- 1050 feet	स्थल विवाद के कारण कार्य बन्द है।
8	गया-नवादा मेन रोड में मुफस्सील मोड़ से कब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	0.3354 Letter no-88/ 20.11.2018	0.2792 18.10.2019	18.04.2020	0.2791860	0.2520971	90%	0.1677	(i) Construction of Drain	-	-	Work Completed	
9	वाई सं0-53 अंतर्गत बूझड़ा में पीसीसी0 पथ एवं नाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	0.8898 Letter no-40/ 20.11.2018	0.7412 18.10.2019	18.10.2020	0.7412084	0.6079919	82%	0.44895	(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 Feet	-	-	Cover Drain- 677 ft. Road-2800 ft.	शेष बचे कार्य को पूर्ण करने हेतु कार्यपालक अभियंता द्वारा संदेक को नोटिस निगल किया गया है।

List of Project ARA District.

1	Construction of park at moti tola, ara dist. - bhojpur Contractor- Sri. Prashant kumar singh	0.4100 UDHD Letter no - 03/Amrit- 15/2016 323, Date- 09/02/2017	0.3670 01.10.2017	4 Months (31.01.2018)	0.2200	0.2200				1. Earthwork- Complete 2. Boundary Work- Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress	1. Earthwork- Complete 2. Boundary Work- Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress	Land dispute and Water logging problem
2	Upgradation and beautification of veer kunwar singh park at ramna maidan dist. - bhojpur Contractor- Sri. Prashant kumar singh	0.3100 UDHD Letter no - 03/ Amrit- 03- 15/2016 323, Date- 09/02/2017	0.2800 01.10.2017	4 month (31.01.2018)	0.1800	0.1800				1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate- Not Started 5. Landscape and Horticulture-Work in progress	1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate- Not Started 5. Landscape and Horticulture-Work in progress	

434

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Fund Expenditure/Agre. Value*100	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
List of Project Bhagalpur District.													
1	सुलतानगंज नगर परिषद अन्तर्गत कुम्भानन्द उच्च विद्यालय मैदान रिक्त स्टेडियम का जीर्णोद्धार, नाला एवं दक्षिण चहारदीवारी निर्माण कार्य। सर्वेदार-श्री राजीव रंजन	0.69/139 309/30.03.16	राशि उपलब्ध नहीं लेने के कारण एकराशनामा नहीं हुआ है।	0	0	0		0	चहारदीवारी, नाला एवं फुटपाथ का निर्माण कार्य	-	-	-	समीक्षात्मक बैठक में जिला पदाधिकारी द्वारा दिये गये निर्देश के आलोक में पत्रांक-29 दिनांक-25.01.2021 के द्वारा उप विचार अनुसार आयुक्त भागलपुर को आवंटन हेतु पत्राचार किया गया है।
List of Project Lakhisarai District.													
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में मीरा देवी से अनुप साह बटोरन मंडल से विधुनदेव यादव तक पीओसीसी0 पथ एवं नाली निर्माण कार्य।	0.1547000 Lt. no.161 27.09.2018	0.1474000 16.08.2019	15.02.2020	0.2442766	0.2442766			(i) P C C Road (Lenth- 300m) (ii) Drain work (Lenth- 300m)	Drain work completed	-	Work Completed	
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में फकीरा भगत से चौध भगत एवं रामजी साव से सरयुग मंडल तक पीओसीसी0 पथ एवं नाली निर्माण कार्य।	0.2075000 Lt. no.161 27.09.2018	0.1974000 16.08.2019	15.02.2020	0.2442766	0.2442766		0.2442766	(i) P C C Road (Length-429m) (ii) Drain work (Lenth-412 m)	Drain work completed	-	Work Completed	नगर निकाय से राशि अग्रस्त है। Fund issue
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं-06 में यदार्थ साव से लेकर जवाहर मंडल तक अपरसीसी0 नाला निर्माण कार्य।	0.2084000 Lt. no. 160 27.03.218	0.1983000 16.08.2019	15.02.2020					(ii) Drain work Length- 241m	Drain work in progress.	Drain work in progress.	50% Work Completed	
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य	3.1129000 T.S. 2.85214000	2.1966000 date 26.06.18	25.12.2019	2.1929000	0.11641985		0	Buidling work	Ground floor complete, 1st floor Complete & 2nd Floor complete.	-	85% Work in progress.	Work in Progress
5	बडहिया नगर पंचायत के बडहिया सिमांत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक अपर सी0 सी0 नाला एवं स्टेब का निर्माण कार्य।	0.4827000 Lt. no. 64 27.09.2018	0.4131000 14.10.2019	13.04.2020	0.24135000	0.1864094		0.1864094	(i) P C C Road (Length-316m) (ii) Drain work (Length-316m)	All Work Complete	-	Work Completed	
6	वार्ड सं0 01 में एन0 एच0 80 जगदम्बा मील मोड़ से भाया कौशल बाबू के कुलवादी होते हुए सागर अमीन के बंधन तक अपरसीसी0 नाला एवं पथ का निर्माण कार्य।	0.9180000 Lt. No.64 27.04.2017	0.8740000 19.11.2019	18.08.2020	0.9180100	0.9180100		0.4580081	(i) P C C Road (Length-488m) (ii) Drain work- (Length-488m)	Drain Flate solling work Completed and PCC in Progress.	-	Work Completed	नगर निकाय से राशि अग्रस्त है। Fund issue
7	बडहिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक अपरसीसी0 नाला निर्माण कार्य।	0.5420000 Lt. No. 64 27.09.2018	0.5160000 14.10.2019	13.07.2020	0.2710250	0.2574738		0.2574738	(ii) Drain work -755m	300 m Drain work completed	-	80 % Work Completed	
8	नगर पंचायत बडहिया में बायापास मोड़ नगर पंचायत बडहिया कार्यालय के निकट धाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गस्थान होते हुए बुहरचक पुल तक नाला निर्माण कार्य।	0.8645000 Lt. No.64 27.09.2018	0.7409000 19.11.2019	18.08.2020	0.4322950	0.4307806		0.4307806	(ii) Drain work-1048m	Work in Progress.	Drain work in progress.	65 % Work Completed	नगर निकाय से राशि अग्रस्त है। Fund issue
9	पंचमहला से भीरुनगरमह कॉलेज तक बाईपास सड़क का निर्माण कार्य।	0.2786000 Lt.No.07 27.09.2018	0.2542600 19.11.2019	18.08.2020	0.6965275	0.6957668		0.6957668	(i) Pec Road (Lenth-2400m)	Earth work completed	Pec work in progress.	50 % Work Completed	
10	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199000 Lt. no.07 27.09.2018	0.7801000 18.08.2020	17.05.2021	0.4599850	0.413786		0.413786	(Lenth-343.6m) (Width-06m)	मिट्टी भराई का कार्य प्रगति पर।	मिट्टी भराई का कार्य प्रगति पर।	15% Work Completed	जमीन विवाद मामला न्यायालय में है।

Sl No.	Name of Project Name of Contractor	A&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Aggr. Value*100	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
List of Project Munger District.													
1	नगर निगम मुंगेर क्षेत्रांतर्गत राजा सानी तालाब का सौंदर्यीकरण कार्य।	UD & HD Letter No.- 64, Dated- 30.10.2017 Amount- 7.5215700 T.S. on Date- 22.12.2017 Rs.- 6.52172	6.1347884 Dated- 04.06.2018	30.11.2018	5.6800000	4.5118000		Yes	i) Boundary wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place	1. Raised lawn work completed 2. Slop portion of pond work is completed 3. Earth filling work is almost done 4. Pergola work is completed 5. Cover sitting place completed 6. Pathway work completed 7. 15 Open sitting place work is completed. 8. Boulder pitching work 85% completed 9. Jogging track	1. Raised lawn work completed 2. Slop portion of pond work is completed 3. Earth filling work is almost done 4. Pergola work is completed 5. Cover sitting place completed 6. Pathway work completed 7. 15 Open sitting place work is completed. 8. Boulder pitching work 85% completed 9. Jogging track	Civil work 95% Completed	कार्य प्रगति पर है।
2	नगर पंचायत हवेली खडगपुर के पंचवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य	DM Munger Memo No - 29, dated- 09.10.2017 Amount- 0.35097 TS EE, Duda, Munger Letter Bo - 249, Dated 12.09.2017 Amount- 0.35097	0.3049363 Dated- 06.06.2018	05.03.2019	0.3509000 10.12.2019	0.1783000		No	Ghat Work.	75%	Construction of Stair	75%	Wok in Progress.

Saty0
06/03/2023
Deputy Project Director

Project Director
G. M. (HO) Infra

Satyam
06/03/2023
Deputy Project Director

Project Director

G. M. (HQ) Infra

422



Building Better Tomorrow
ISO 9001:2008, 14001:2004

बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001

Contact : +0612-2558412,

Email id : mdbuidco@gmail.com, website : http://buidco.in

CIN - U45200BR2009SGC014600

पत्रांक- 1098

दिनांक- 03/3/23

प्रेषक,

महाप्रबंधक (असैनिक),

जलापूर्ति, ड्रेनेज एवं सिवरेज/आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

मुख्य महाप्रबंधक,

बुडको, पटना।

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।


महाशय,


उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित परियोजना निदेशक/कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह -- फरवरी, 2023 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।


विश्वासभाजन


महाप्रबंधक,
जलापूर्ति, ड्रेनेज एवं सिवरेज/
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।


4/3/23


06/3/23

816 Pdm
06/03/23


6/3/23

CEM-1086
4/3/23

बिहार शहरी आधारभूत संरचना विकास निगम लि०

प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह – फरवरी, 2023

7450

2

List of Project Patna

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
1		2	3	4	5	6	7	8	9		10	11	12	13
1		Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old. (M/S Flowmore Limited)	Rs.89,96,000/- Ref:120 dt.20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	07.11.20	8996000.00	8996000.00	UC Sent	Diesel Driven VT Pump (01 no.)		Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
2		Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/Pahari New. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref:20 dt-09.07.18	Rs.1,05,52,208/- F2-02/20-21	07.11.20	10835615.00	10728365.00	Do	VT Pump (01 no.)		Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
3		Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)		Rs.2,07,00,900/- F2-05/20-21	18.11.20	20700900.00	20464249.00	Do	VT Pump (02 nos.)		Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
4		Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr of SDPP / Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- F2-03/20-21	18.11.20	10683491.00	10678241.00	DO	VT Pump (01 no.)		Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
5		Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- F2-04/20-21	18.09.20	21657600.00	21397600.00	DO	Submersible Pump (02 nos.)		Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
6		Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP-yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- F2-06/20-21	18.09.20	7321500.00	7321500.00	DO	Submersible Pump (02 nos.)		01 Submersible pump with outlet pipe line work completed & running condition	Pump running condition	Installation, testing & commissioning completed	

469

List of Project Patna

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
7	Annual repair Operation & maintenance of DPS 1.Officers Flat 2, Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07)/ (Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	20-21, 21-22 & 22-23	26211045.00	25614387.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.			
8	Annual repair Operation & maintenance of DPS 1.Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Tower 5.BHB with all materials labours (Gr No-03)/ (M/S P.K. Industries)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- F2-08/20-21	3 yrs.	49437198.00	47032379.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.			
9	Annual repair Operation & maintenance of DPS 1. Mandiri New 2.Mandiri Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05)/ (M/S P.K. Industries)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- F2-09/20-21	3 yrs.	53353723.00	53353723.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.			
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2.Pahari Old. 3. NBCC Pahari 4.Transport Nagar 5.Dhanuki More with all materials labours for 3 Years (Gr No-01)/ (M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	52553723.00	48027783.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.			

468

List of Project Patna

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
11	Annual repair Operation & maintenance of DPS 1. Gardaniabagh 2. Mithaur Old. 3.Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/ (M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	38084568.00	36880560.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.			
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3.S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/ (M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	62495878.00	61933221.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.			
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4.Kadamkuan 5.R.K. Avenue with all materials, spears & labours (Gr No-02)/ (M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	3 yrs.	124017387.00	118063977.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.			
14	Supply & Fitting of 600mm x 450mm dia manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/- Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18	25.11.18	1141300.00	1130000.00	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.			
15	Supply, installation & Commissioning of 150 HP Submersible Pump set at BRJP Drainage P/Plant Sandaipur./ M/S Shivour Enfrasturcture & Project Engg, Pvt. Ltd.	Rs.82,88,000/- Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20	29.04.20	4144000.00	3112700.00	DO	Submersible Pump (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition			

462

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI./ Sri Subodh Kumar	Rs.25,99,600/- Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19		14.11.18	2316477.00	2316477.00	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/Plant S.P. Verma Road./ Sri Subodh Kumar	Rs.26,63,200/- Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19		14.11.18	2285690.00	2285690.00	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur / M/S Renu Electricals Engg. Works	Rs.13,34,300/- Ref-120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19		27.10.18	1321078.00	1321078.00	DO	Transformer (01 no.)			500 KVA transformer work complete and running condition	
19	Supply, & testing of Trolley Mounted Portable type diesel driven auto priming centrifugal pump etc (Gr.-FV)/ M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703,91154/- Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21		30.06.20	49908520.00	47506855.00	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
20	Supply, & testing of Trolley Mounted Portable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703,91154/- Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21		30.06.20	49908520.00	47127667.00	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570,40757/- Ref.1465 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21		31.07.20	40000000.00	28927891.00	DO	Submersible Pump (12 nos.)	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbhawan pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	

466

List of Project Patna

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd		Rs.458.91289/ Ref.1451 dt- 01.04.20	Rs.38735359.31 + GST SBD- 04/20-21	31.07.20	30000000.00	28451808.00	DO	Submersible Pump (07 nos.)		For existing DPS work material supply & fitting work started	BHS pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
23	Supply, & testing of Trolley Mounted Portable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd		Rs.539.40468/ Ref.1458 dt- 01.04.20	Rs.45546293.16 + GST SBD- 05/20-21	14.08.20	27205319.00	24371710.00	DO	C/F (08 nos.)		As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
24	Supply, & testing of Trolley Mounted Portable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilo Mather & Platt Pump Pvt. Ltd		Rs.453.51627/ Ref.1452 dt- 01.04.20	Rs.38279847.67 + GST SBD-06/20-21	14.08.20	32979561.00	29870623.00	DO	Trolley Mounted Pump (10 nos.)		As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with panel starter with all required accessories (Gr. No-A-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd		Rs.233.59057/ Ref.1453 dt- 01.04.20	Rs.19716627.76 + GST SBD-07/20-21	31.07.20	15000000.00	10047966.00	DO	C/F (10 nos.)		For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress	
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with panel, starter & other required accessories (Gr. No-A-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd		Rs.534.18397/ Ref.1459 dt- 01.04.20	Rs.45088748.69 + GST SBD- 08/20-21	31.07.20	35000000.00	17655909.00	DO	C/F (06 nos.)		For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump Installation, testing & commissioning work completed and rest for new DPS	

1465

A

A

List of Project Patna

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
27	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-III)/M/S Sterling Generators Pvt. Ltd	Rs.688.28706/ Ref.1456 dt-01.04.20	Rs.58037764.94 + GST SBD-09/20-21	31.07.20	68484563.00	68484563.00	DO	DG Sets (08 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	R.K. Avenue space not available		
28	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-IV)/M/S Sterling Generators Pvt. Ltd	Rs.529.26571/ Ref.1457 dt-01.04.20	Rs.44628760.87 + GST SBD-10/20-21	31.07.20	52661938.00	50641206.00	DO	DG Sets (19 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	Chhajubagh waiting for approval		
29	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-I)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt-13.04.20	Rs.187550934.12 +GST SBD-11/20-21	31.07.20	132356690.00	11500000.00	DO	VT Pump (09 nos.)	All VT Pumps supplied for New DPS		All VT Pumps supplied for New DPS			
30	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-II)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt-13.04.20	Rs.174783796.11 +GST SBD-12/20-21	31.07.20	120000000.00	113873662.00	DO	VT Pump (10 nos.)	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning Completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur			
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt-13.04.20	Rs.136933410.24 +GST SBD-13/20-21	31.07.20	104454010.00	95000000.00	DO	VT Pump (13 nos.)	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Baazar, Mandiri New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP			
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II)/M/S Sterling Generators Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt-01.04.20	Rs.96255186.60 +GST SBD-14/20-21	31.07.20	132198242.00	126265303.00	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS			

464

List of Project Patna

sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I)/M/S Sterling Generators Pvt. Ltd		Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21	31.07.20	117155699.00	110892566.00	DO	DG Sets (06 nos.)		Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
34	Supply, & testing of Trolley Mounted Portable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd		Rs.999.45097/ Ref.1460 dt-01.04.20	Rs.84360438.06 +GST SBD-16/20-21	30.06.20	47241845.00	41920844.00	DO	Trolley Mounted Pump (20 nos.)		As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
35	Supply, & testing of Trolley Mounted Portable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd		Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21	30.06.20	100000000.00	86976669.00	DO	Trolley Mounted Pump (40 nos.)		As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No-B-III)/M/S Wilo Mather & Platt Pump Pvt. Ltd		Rs.767.58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21	31.07.20	45000000.00	39214436.00	DO	Submersible Pump (10 nos.)		For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, panel Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	

1463

d

List of Project Patna

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
38		Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tank cooled etc transformer with 5 Years maintenance (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- S80-19/20-21	31.07.20	20000000.00	20000000.00	20000000.00	Do	Transformer (03 nos.)	Transformer running condition	Transformer running condition	Installation, testing & commissioning completed and running condition	
39		Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhushan International Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21	17.01.21	2987000.00	2987000.00	2850840.00	Do	Submersible Pump (02 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
40		PFR for supply, installation, commissioning of 100 HP VT pump set at BRUP drainage pumping station Rajbanshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19	25.05.2020	2445300.00	2445300.00	2424636.00	Do	VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
41		Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided by BUIDCO in NBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22	17.11.21	6406152.00	6406152.00	4810733.00		Panel Board		WIP	Electric panel order placed, manufacturing in progress	Panel room construction completed.
42		Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchal Bhawan under PMC area. Sri Sunil Kumar	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22	28.10.21	1910000.00	1910000.00	1870000.00		Non-Clog Submersible (04 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
43		Annual repair, operation & maintenance of storm drainage pumping plant NMCH for the period of 2 yrs. Session 2021-22 & 2022-23. (P.K.Indutries)	Rs.44,17,175/- Ref.284 dt.22.02.21	Rs.5077542/- F2-01 of 2021-22	10.06.21	4417175.00	4417175.00	3778418.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electrical mechanical accessories work	All pumps, motors, panels, transformers and other accessories and work completed and running condition.	

462

d

P

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
44	Annual repair, operation & maintenance of storm drainage pumping plant Vikash Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,16,175/- Ref.284 dt.22.02.21	Rs.3521589/- F2-02 of 2021-22		10.06.21	3116175.00	2983476.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
45	Annual repair, operation & maintenance of storm drainage pumping plant MLA Flat for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,73,675/- Ref.284 dt.22.02.21	Rs.3534204/- F2-03 of 2021-22		10.06.21	3173675.00	2973521.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
46	Annual repair, operation & maintenance of storm drainage pumping plant Sinchai Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.32,37,675/- Ref.284 dt.22.02.21	Rs.3657601/- F2-04 of 2021-22		10.06.21	3237675.00	3011277.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
47	Supply, installation, commissioning of 3x800 KVA transformer of storm drainage pumping station at Mandiri New. (M/S Today Electrical Services)	Rs.44,05,998/- Ref.66 dt.09.09.21	Rs.4994820/- F2-10 of 2021-22			4405998.00	4405998.00		Transformer (03 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	
48	Supply, installation, commissioning & testing of 500 KVA (02 nos.) transformer at drainage pumping plant Yogipur. (M/S Chandra Brothers)	Rs. 3505800/- Ref.07 dt. 12.04.22	Rs.3124040/- F2-02 of 2022-23		21.08.22	3124040.00	3124040.00		Transformer (02 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	

461

A

46

List of Project Patna

sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
49		Supply, installation & commissioning of 02 sets Non-Clog Submersible pump having discharging capacity of 360 LPS at a total head of 13 mtrs of storm drainage pumping plant Dhobighat for the year 2022-23. (M/S Chandra Brothers)	Rs. 6439273/- Ref.07 dt. 12.04.22	Rs.5270876/- F2-04 of 2022-23	06.08.22	5270876.00	5203776.00			Non-Clog Submersible (02 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	
50		Supply, installation, commissioning & testing of 400 KVA outdoor water cooled generating set and other accessories for NMCH DPS (M/S Sterling Generators Pvt. Ltd)	Rs.4383495/- Ref. 188 dt. 17.02.22	Rs.4996753/- F2-10 of 2022-23		4383495.00	4383495.00			DG Sets (01 no.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
51		Hire of 02 nos. pickup van for 04 months for carriage of pumps accessories, materials, diesel etc at different drainage pumping station/	Rs.1386900/- Ref. 27 Dt. 31.05.22			348000.00	348000.00			02 nos.			Work Completed	
52		Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Pirmuhani under Mechanical Works Division, BUIDCo, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Rs.2594600/- Ref.26 dt. 31.05.22	Rs.2183316/- F2-06 of 2022-23		2183316.00	827401.00			Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
53		Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Saidpur STP under Mechanical Works Division, BUIDCo, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Rs.4827500/- Ref. 26 dt. 31.05.22	Rs.4062769/- F2-05 of 2022-23		4062769.00	1349176.00			Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	

460

4

46

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.						Upto previous Month	During the month	Total progress	
54	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Babu Bazar under Mech. Work Division, BUIDCo, Patna for the period of done before monsoon' 2022 for the year 2022-23. (Sri Surendra Kumar Singh)	Rs.2086500/- Ref.26 dt. 31.05.22		Rs.1755611/- F2-08 of 2022-23	-	877806.00	877806.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
55	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Police Colony under Mech. Work Division, BUIDCo, Patna for the period of done before monsoon' 2022 for the year 2022-23.	Rs.1592100/- Ref.26 dt. 31.05.22		Rs.1339384/- F2-07 of 2022-23	-	669692.00	669692.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
56	Complete annual repairing, overhauling, servicing, operation & maintenance of sewerage pumping plant Shastrinagar, Patna for the session 2022-23. (R.P. Electrical Works)	Rs.4331516/- Ref.27 dt. 31.05.22		Rs.2944100/- F2-15 of 2022-23	-	1472050.00	1472050.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
57	Complete annual repairing, overhauling, servicing, operation & maintenance of Intermediate pumping station P.Point for the session 2022-23. (R.P. Electrical Works)	Rs.6207886/- Ref.27 dt. 31.05.22		Rs.4462100/- F2-14 of 2022-23	-	2231050.00	2231050.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	

List of Project Patna

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
58	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Beur Lifting under Mech. Work Division, BUIDCO, Patna for the period of done before monsoon' 2022 for the year 2022-23. (Vikrant Electrical)	Rs.2362800/- Ref.26 dt. 31.05.22	Rs.2221700/- F2-22 of 2022-23			1110850.00	1110850.00	1110850.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
59	Complete annual repairing, overhauling, servicing, operation & maintenance of Intermediate pumping station Riding Road for the session 2022-23. (R.P. Electrical Works)	Rs.4613546/- Ref.27 dt. 31.05.22	Rs.3101600/- F2-16 of 2022-23			1550800.00	1550800.00	1550800.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
60	Complete annual repairing, overhauling, servicing, operation & maintenance of sewerage pumping plant Dhubighat for the session 2022-23. (Today Electrical Service)	Rs.3651591/- Ref.27 dt. 23.05.22	Rs.3247550/- F2-12 of 2022-23			1623775.00	1623775.00	1615980.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
61	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Rajiv Nagar, Patna Digha Nahar Sluice Gate & Digha Thana in Patliputra Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (M/S Jai Hanuman)	Rs.8629501/- Ref.06 dt. 12.04.22	Rs.7300557/- F2-24 of 2022-23			3650279.00	3650279.00	3650279.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	

458

458

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
62	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Khanpur, Barmutta, Premkunj, Big Hospital, Shitla Mandir, Krishnaghat, Jakariyapur TDPS in Ajimabad Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Today Electrical Service)	Rs.11873356/- Ref.06 dt. 12.04.22	Rs.11038786/- F2-18 of 2022-23		5519393.00	5519393.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed		
63	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Beur Bataura Pool, Beur Hasanpura, Police Colony, Rupaspur & Sabri Nagar TDPS in Nutan Rajdhani Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022.	Rs.5396955/- Ref.06 dt. 12.04.22	Rs.4856719/- F2-23 of 2022-23		2428360.00	2428360.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed		
64	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Dasratha, Ramkrishna Nagar, Jaganpura, Nandal Chapra, Srinagar Colony TDPS in Kankarbagh Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Today Electrical Service)	Rs.6221751/- Ref.06 dt. 12.04.22	Rs.5270100/- F2-13 of 2022-23		2635050.00	2635050.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed		

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
65	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Danapur Ghurdaur, Nehru Path AIIMS Digha Junction, Hi-Tech Hospital, Isour Brahminsthan TDPS in Danapur West Archal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (R.P. Electrical Works)	Rs.5096905/- Ref.06 dt. 12.04.22	Rs.6308180/- F2-17 of 2022-23		3048453.00	3048453.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed		
56	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-01, Patna for the session 2022-23. (Om Construction)	Rs.9506231/- Ref.26 dt. 31.05.22	Rs.5527900/- F2-19 of 2022-23		2763950.00	2763950.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.		
67	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-02, Patna for the session 2022-23. (Om Constructin)	Rs.91551810/- Ref.26 dt. 31.05.22	Rs.5186700/- F2-20 of 2022-23		2593350.00	2593350.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.		
68	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-03, Patna for the session 2022-23. (Om Construction)	Rs.11381065/- Ref.26 dt. 31.05.22	Rs.7345890/- F2-21 of 2022-23		3672945.00	3672945.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.		

402



List of Project Patna

sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
59	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Congress Maidan, R.K. Avenue, NCC Maidan, Bakari Bazar TDPS in Bankipur Anchai under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Sri Surendra Singh)	Rs.2358170/- Ref.06 dt. 12.04.22	Rs.2054898/- F2-09 of 2022-23	-	0.00	0.00		repair, shifting, installation, operation & maintenance and restoring			Work Completed	Work Completed		
70	Annual repair, operation & maintenance of installed (AMC) of CCTV's including all associated works 39 drainge pumping stations in Patna for the year 2021-22.	Rs.1495768/- Ref.104 dt. 21.10.22	Rs.1495768/- F2-06 of 2021-22	-	1495768.00	1495768.00	-				Work Completed	Work Completed	Work Completed	
71	Manpower for monitoring of installed cameras at BUIDCo control room for annual year 2021-22.	Rs.420906/- Ref.104 dt. 21.10.22	Rs.420906/- F2-06 of 2021-22	-	420906.00	252544.00	-				Work Completed	Work Completed	Work Completed	
72	Supply, installation & commissioning of 01 set Non Clog Submersible pump having discharging capacity of 360 LPS at a total head of 08 meter for storm drainage pumping plant Dhanuki More for the year 2022. (M/S Shivour Infrastructure Engineers Pvt Ltd)	Rs.3143726/- Ref. 07 dt.12.04.22	Rs 2789874.00 F2-04 of 2022-23	-	2789874.00	2789874.00	-			01 set (Non Clog Sub)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
73	Supply, installation & commissioning of 02 set Non Clog Submersible pump having discharging capacity of 360 LPS at a total head of 08 meter for storm drainage pumping plant Riding Road for the year 2022. (M/S Shivour Infrastructure Engineers Pvt Ltd)	Rs.6085959/- Ref. 07 dt.12.04.22	Rs 5424196.00 F2-03 of 2022-23	-	5424196.00	5398224.00	-			02 sets (Non Clog Sub.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
74	Erection Of 11 KVA line and installation of additional 3x315 KVA transformer for drainage pumping station Rajdhani Vatika ECO park.			-	2929916.00	2929916.00	-			3x315 KVA Transformer	Transformerr installation	Transformer running condition	Installation, testing & commissioning completed	

455

4

माह - फरवरी, 2023

भारत - फरवरी, 2023													
Sl. No.	Name of Project Name of Contractor	A&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	पटना जलपूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Shekhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna.	राशि-49.708655 करोड़ UD&HD, Govt. of Bihar letter no.-25, Date - 23.10.2018	4	30.06.2021	4012.80855 Lakh	3527.35615 Lakh	8	9	10	11	12	13	14
1							4011.81953 Lakh	Pipe Network - 111055 mtr (DI/C1-12088 & HEPE-98967 mtr.) House Connection - 33120 nos Pump House - 05 nos. Tube well - 05 nos Supply of 60 HP VT Pump and 100 KVA Transformer	110505 m 12580 no. 5 completed 5 completed 5 nos.	485 m 612 no. 5 completed 5 completed	110990 m. 13192 no. 5 nos.	Physical Progress - 87.97%	85.09%
2	पटना जलपूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with	राशि- 5.04 Cr.	31.05.2021	4115.59753 Lakh	384.443381 Lakh			OHSR- 05 nos Sheikhpura - 01 S.K. Puri - 01 S.K. Nagar - 01 Antaghat - 01 Adalatganj - 01	Completed Completed Completed Completed Completed	Over all physical progress 100%	Completed Completed Completed Completed Completed	Under trial & run period. Physical Progress - 100%	
3	बेहर से मीठापुर झरेज योजना सवेदक-रामगढ़ एवं राजीव रंजन जेभी	राशि - 48.9499 करोड़ पत्रांक-108, दिनांक - 17.01.2018	51.726267 दिनांक-21.07.18	20.06.2021	4115.59753 Lakh	4115.59753 Lakh		Precast length of drain- 7119 m Sump capacity (2375KL)- 1nos Pump & motor capacity- 3150HP Sub station-4 MVAS3433KV) Gantry Crane Electro Mechanical Work Transformer Installation Electric Grid Work	Completed Completed Completed Completed Completed Completed Completed	Laying of pre cast length of drain - 5379 m.	Completed Completed Completed Completed Completed Completed Completed	Physical Progress - 96.95 %	79.57%
4	फर्रुखा जलपूर्ति योजना (फैज-2) M/s Ganadhipati Con. Pvt. Ltd.	6.08929 130/08.03.2018	6.04	27.11.2019	5.04464 Lakh	4.46	4.46	Boring of Two Tubewell completed house work completed. 1. Tubewell and Pump house 2 nos 2. Distribution Main 19120 m 3. Pump-motor and Transformer 2 nos. 4. Overhead Tank- Nil 5. Chlorinator room/Chlorinator 2 nos. 6. Stand post 10 nos. 7. Boundary wall 100 m 8. Main Gate 2 nos. 9. Approach Road 20 m 10. Electric Connection by ULB 7nos. 11. House Service Connection 5138 nos.	19021 mtr. Completed Nil Install Nil 100 Completed Completed Completed 5138 Nos.	Boring of Two Tubewell completed Pump house work completed. 19011 mtr. Completed Nil Install Nil 100 Completed Completed Completed	Physical Progress - 100 %	83.52%	
5	मसौरी जलपूर्ति, फैज-2 M/s Ganadhipati Con. Pvt. Ltd.	Amt. 13.22 Cr, 131/08.03.18	13.7 21.11.18	16.05.2020	13.22	12.818	12.851	Pipe Line 62000 m HSC- 6010 T/W- 5 Nos.				दिनांक - 30.11.2021 को कार्य पूर्ण। Physical Progress - 100 %	98.63%
6	मिर्जा जलपूर्ति, फैज-2 M/s Nalandra Engicon Pvt. Ltd.	Amt. 5.39 Cr, 131/08.03.18	5.64 22.10.19	21.10.2020	4.4824	4.4824	4.4824	Distribution network - 38000 m. House connection - 3100 nos				दिनांक - 30.11.2021 को कार्य पूर्ण। Physical Progress - 100 %	79.35%



454

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District

माह - फरवरी, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Up to Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
7	नगरपालिका जलपूर्ति, योजना Steel ARC Infra Services Pvt. Ltd.	0.54264	0.567 20.12.19	19/09/2020 EOI 30/11/2020	0.283	0.2833	0.2833	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding 4. Top dom of water tower & stair case for tower 5. Installation of Generator set 6. Residual work of pump house/attendant room 7. Residual work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome		Work completed.	अधियाचना समर्पित। Physical Progress - 100 :	
8	नगरपालिका जलपूर्ति, योजना के बाई कोड-10 एवं 11 के अतिरिक्त कार्य (सर्वीस लाईन, नेटवर्क एवं गृह संयोजन) M/s Singh Construction	73.46274 Cr. Letter No. - 46, Date - 30.08.2018	66.44255 Cr 22.06.2022	22.12.2022									वर्तमान - 201, दिनांक - 28.02.2023 सारा निविदा निष्पादन हेतु तकनीकी बीड का दस्तावेजीय आगवाह एवं मूल आगवाहल आगवाहल अभियान को समर्पित किया गया है।

7453

List of Project Nalanda District

माह - फरवरी, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	विहाररीक जलापूर्ति योजना फेज- I संयोजक का नाम-M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no- 435, dated- 21.07.2016	राशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 31.03.2021)	79.499	73.266	73.266	HY/TW - 14 Nos OHT - 03 Nos SUMP + UGR - 1+1 Pipe Line- 121583 m Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos Variation -02 T/w Variation in Pipeline - 33762 m Road Restoration- 103665 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21524/21524 nos Transformer 14/14 nos Motor pump- 14/14 nos Variation- 02/2 T/w Variation in pipeline - 33762 / 33762 m Road Restoration- 103665 m / 103659 m.	11	12	Physical Progress- 97.00%	14
2	विहाररीक जलापूर्ति योजना फेज- II संयोजक का नाम-M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no- 108,, dated- 17.01.2018	राशि-92.49 dated- 28.07.2018	27.07.2020 with time extension 31.12.2021	93.764	96.177	96.177	HY/TW -23 Nos OHT - 04 Nos Pipe Line- 162472 m Motor Pump- 23Nos Transformer -23Nos HSC - 18000 Nos Variation- 02 T/w Variation in pipeline - 24785 m Road Restoration- 122040 m	T/W 23/23 OHT 4/4 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos. Variation in HSC - 2000/2000 no. Motor pump 23/23 Transformer 23/23 Variation in T/W- 02/02 Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m HOPE Pipe line- 7.1 km.			Physical Progress - 96.00 %	83.02%
3	इस्लामपुर जलापूर्ति योजना फेज- 1 M/s Nalanda Engicon pvt Ltd.	राशि-08.193 93/13.01.201 4	राशि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75/30) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2)			कार्य पूर्ण हो चुका है, जलापूर्ति चाहू है। Physical Progress - 100 %	92.83%
4	इस्लामपुर जलापूर्ति योजना फेज- II मो सुमन इन्टरप्राइजेज	राशि-03.09 130/08-03- 2018	राशि-3.08 10.09.2018	16.06.2019	2.346	2.333	2.333	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km			राज्य योजना फेज-2 अन्तर्गत 3302 अर्द्ध गृह संयोजन लिया गया था, लेकिन नगर पंचायत द्वारा कुल 37 अर्द्ध वाटर स्टैंड पोस्ट का निर्माण किया गया, जिससे शेष चारों में शत-प्रतिशत गृह संयोजन का कार्य पूर्ण कर दिया गया है। Physical Progress - 100 %	75.76%

452

A

P

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

श्रीलंका - 2023													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress,			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Gaya Water Supply Phase - 1 Name of Contractor - M/s Shriram EPC Limited	Rs 311.30 Cr Letter No. - 525 Date - 28.03.2016	Rs 311.78 Cr Date - 11.01.2018	EPC - 25.09.2021 (Based on approved work program by DCM BSC revised with 30.06.2021) O/M - 25.03.2023 extended up to 31.03.2023	Rs 193.00 Cr	Rs 188.88 cr (Including 31.18 Cr. Mobilisation Advance & 100.90 Cr. Running Bill amt. & Rs 17.13 Cr. RCD Adv)	Rs 181.28	(i) Distribution Network - 446 km (Revised Qty. - 473.615 km) (ii) Road Restoration - 145.6 km (iii) Rising Main - 12.5 km.	(i) Distribution Network - 488.028 km Pipe laid (ii) Road Restoration - 226.393 km Done (iii) Rising Main - 12.564 km. work completed	31	(i) Distribution Network - 494.778 km Pipe laid (ii) Road Restoration - 235.573 km Done (iii) Rising Main - 12.662 km. work completed	13	
								Construction of New Reservoir - 05 nos	HSC - 33,066 Nos. connection done 6,559 Nos Water Meter connection done		HSC - 33,915 Nos connection done, 7197 Nos Water Meter connection done		
								Construction of New Reservoir - OHSR-5 nos., Budhwa Mahadev:- Completed Bhusunda Mel:-Completed Masitalpur:- Completed Behind Delha PS:- 3rd lift wall casing work 75% Joda Masjid:- Scaffolding removing stairs side scaffolding staging for inlet pipe Nut bolt tightened work chamber brick & thrust block work 100%			Construction of New Reservoir - OHSR-5 nos., Budhwa Mahadev:- Completed Bhusunda Mel:-Completed Masitalpur:- Completed Behind Delha PS:- 5th left wall casing completed wall inner side plastering work and reinforcement of top ring beam in progress 80% Joda Masjid:- completed 100%		
								CSC- 05 nos. & Control Room (Dandi Bagh) - 1 no.	CSC- Dandi Bagh, Budhwa Mahadev, Nigam Store work completed		CSC- Dandi Bagh, Budhwa Mahadev, Nigam Store work completed GLSR - Barahmyoni - 1 Completed Barahmyoni - 2 Completed Ramshilla - Top slab desluttering material shifting work, tank inner side floor cleaning work, roof slab top parapet wall shuttering washout & outlet pipe collar joint fixing work, overflow 500mm dia pipe laying work		
2	Gaya Water Supply Phase - 2 Name of Contractor - M/s Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Rs 64.91 Cr. Letter No. - 595 Date - 28.03.2016	Rs 62.04 Cr. Date - 05.07.2017	EPC - 28.02.2021 EOT - 28.02.2022	Rs 63.15 Cr	Rs 61.59 Cr (Including RCD Adv Rs. 1.56 Cr.)	Rs 62.82 Cr. (upto 15.09.2021)	GLSR - 03 nos	GLSR - Work completed CWR - Work completed Control Room - Civil work completed Rising Main - 15.15 km DI pipe laid		Production Tubewell - Total 25 nos work completed	100%	

457

4

4

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District

माह - फरवरी, 2023

Rt. In Gores													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Up to Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
3	बोधगया जलपूर्ति योजना संवर्धक का नाम- M/s SMC-JWIL JV (Jindal).	रकम - 33.55 करोड़ Letter no-917, dated-17.12.2019.	रकम- 31.75 Cr. dated- 16.12.2011	18.09.2013 EOT 31.12.2016	37.74	38.14	38.14	1. OHT-4 (ii) Raising Main- 17595.5 mtr (iii) Distribution Main- 22103 mtr (iv) House Connection- 6000 Nos (v) Road Restoration- 12815 Sq Mtr (vi) Tube Well 14 Nos (vii) UGR- 1.2,3 & 4 (viii) Sluice Valve Chamber- 223 Nos (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- Zone- 2 & 3 (654 mtr) (Xiii) Grouting work UGR- 01	(i) OHT-4 completed (ii) Raising Main- 17595.5 mtr (iii) Distribution Main- 22353 Mtr (iv) House Connection- 5940 Nos (v) Road Restoration- 13438 sqm (vi) Tube Well 14 Nos. Completed (vii) UGR- 1.2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber- 223 Nos. Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr. Completed (Xiii) M.S. Carrier Pipe -950 74 mtr. completed (Xiv) Grouting work UGR -01 completed	11	12	Physical Progress - 100 %	100%
4	बोधगया सिवरेज योजना संवर्धक का नाम-M/s Ramky Infrastructure Ltd.	Letter no-917, dated-17.12.2009, Amount-95.94 cr	108.5275 Cr. dated- 16.12.2011	11.12.13	96.1	92.88	87.4	1. Sewer Network-67.53KM 2. Raising Main - 6.00 km. 3. Trenchless- 0.523 km. 4. IPS 1 to 5 & MPS 5. STP - 10 MLD 6. House Connection - 2570 nos 7. Manhole - 3607 nos 8. Road Restoration -52680 sqm	1. Sewer Network-65.69 km 2. Raising Main-5.32 KM 3. Trenchless-361.5 Mtr 4. IPS-1&2 Civil work completed IPS-9-10 mtr casing completed IPS-4-1 mtr RCC casing completed IPS-5-civil work completed 5. STP-10 MLD 96 % 6. House Connection-2570 nos complete 7. Manhole-3356 nos Complete 8. Road Restoration- 8415.7 Cum	1. Sewer Network - 0.35 Km 2. Manhole - 16 Nos 3. Road Restoration - 50 Cum 3. Trenchless- 60 Rmt	1. Sewer Network-66.36 km 2. Raising Main-5.32 KM 3. Trenchless-421.5 Mtr 4. IPS-1&2 Civil work completed IPS-3 bottom plug casing completed IPS-4-1 mtr RCC casing completed IPS-5-civil work completed 5. STP-10 MLD 96 % 6. House Connection-2570 nos complete 7. Manhole-3379 nos Complete 8. Road Restoration- 8516.5 Cum	Manhole, sewer line and Rising Main cleaning work is done in this month. Physical Progress - 75.08 %	100%

450

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

माह — फरवरी, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-29.27 करोड़ Letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	29.16	29.16	OHT - 02 Tubewell - 04 Pipe line - 37.002 km HSC - 15318 no. Road Restoration - 37.36 km.	2 No. 2 no. 4 no. 37.36 km. 16848 no. 37.36 km.	completed completed completed completed completed completed	completed completed completed completed completed completed	Completed Physical Progress - 100 %	91.40%
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-44.59 करोड़ Letter no- 1179, dated- 26.06.2018	राशि -44.98 26.08.2018 2.505 Cr. (S. Agr.)	31.12.2020	42.68	39.125	39.125	Tubewell - 14 no Pipe line - 98.605 km Claim Pipe Line - 7.452 km. HSC - 4900 no. Deviation HSC - 1000 Road Restoration - 98.625 km.	14 completed 98.625 k.m. 7.452 km. 4900 no. 1000 no. 98.625 km.	completed completed completed completed completed completed	completed completed completed completed completed completed	Physical Progress - 100 % including variation.	83.22%
3	मखदुमपुर जलापूर्ति योजना फेज- II मे० गणधीपति कन्स्ट्रक्शन प्रा० लि०	राशि-06.68 करोड़ पत्राक- 130 / 06.03. 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	4.07	3.32	3.32	Tube well - 2 no. Pipe line 26.567 km Deviation Pipe Line - 4.6 km Deviation Tubewell - 1 HSC - 3133 No. Road Restoration - 26.567 km.	2 No. 26.567 km. 0 - 3133 No. 26.567 km.	completed completed 0.575 km. work in progress completed completed	completed completed 4.04 km. Work in Progress 2022 हास संवेदक को निर्देश दिया गया है। Physical Progress - 100 % of agreed component.	एकतराफ़ी अवयवों को पूर्ण अतिरिक्त स्वीकृति कार्य को व्यापक पूर्ण करने हेतु पत्राक - 362 दिनांक - 07.09. 2022 हास संवेदक को निर्देश दिया गया है। Physical Progress - 100 % of agreed component.	60.90%

250

4

Se

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

माह - फरवरी, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Rs. In Crores	
									Upto Previous Month	During the Month	Total Progress	Physical Progress in %	Financial Progress in %
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	संशि- 249 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Physical Progress - 100 % Agreemented Completed.	64.22%
								Tubewell -01	1	Complete	Complete		
								Pipe Line - 3.9 km	3.9 km	Complete	Complete		
								HSC - 212 No.	216 no.	Complete	Complete		
								Road Restoration - 3.9 km.	3.9 km.	Complete	Complete		

4

[Handwritten Signature]

449

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

माह - फरवरी, 2023

448

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में मीरा देवी से अनुप साह दतारन मंडल से विष्णुदेव यादव तक पी0सी0 पथ एवं नाली निर्माण कार्य	0.15	0.14	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 300 m Drain - 300 m	Drain work completed.		Drain work completed	Physical Progress - 100 %	
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-08 में फकीरा भगत से चौध भात एवं रामजी साव से सरसुग मंडल तक पी0सी0 पथ एवं नाली निर्माण कार्य	0.2	0.19	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 429m Drain - 412 m	Drain work completed.		work completed.	Physical Progress - 100 %	
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं-06 में यदुवंत साव से लेखर जवाहर मंडल तक आर0सी0 नाला निर्माण कार्य।	0.2	0.19	15.02.2020				Drain work with cover 241 m	241 m. Drain work completed		50% work completed		
4	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आर0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.24135	0.1864	0.1864	PCC Road - 316m Drain Work 316 m	200 m drain and slab completed.		65 % work completed		
5	वार्ड नं0 01 में एन0एच0 80 जगदम्बा मील मोड़ से भाया कोशल बायू के फुलवाडी होते हुए सागत अमीन के बथान तक आर0सी0 नाला एवं पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.459	0.458	0.458	PCC Road- 488m Drain Work 488 m	Drain work completed.		work completed	Physical Progress - 100 %	
6	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर0सी0 नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.271	0.2574	0.2574	PCC Road Drain Work 775 m	300 m drain work completed.		80 % work completed		
7	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए हनुमपुर दुर्गस्थान होते हुए चुहरक पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.4322	0.4307	0.4307	PCC Road Drain Work 1048 m	work in progress		55 % work completed		

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

माह — फरवरी, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Rs. In Crores	
									Upto Previous Month	During the Month	Total Progress	Physical Progress in %	Financial Progress in %
									10	11	12	13	14
1	अमृत एवं राज्य योजना अंतर्गत जमालपुर जलापूर्ति योजना मैं गणधीपति कन्स्ट्रक्शन प्रा0 लि0	पार्ट-ए0-3073.313 लाख, नगर विकास एवं आवास विभाग का जपांक - अमृत-21-03/2015-185, दिनांक - 18.01.2019, पार्ट डी0-2502.016 लाख नगर विकास एवं आवास विभाग का जपांक-2द / जल00-01-01 / 2019-79, दिनांक - 12, 02.2019, कुल राशि - 55. 75493 करोड़	59.3 Cr.	18.11.2021 EOT 30.09.2022	49.664	45.045	45.045	Pipe Laying 124.80 km. House Connection 14605	(1)Supply of pipe- (2)pipe laying in ward no 1,2,3,4,5,6,7,8,9,11,12,13,14,1 5,16,18,20,21,22,23,25,26,28, 29,30,31,32,33,34,35 & 36. (3) 130143 mtr. Pipe laying work completed. 4)House connection 15864 Nos. in Ward no.- 1,2,3,4,5,6,7,8,9,11,12,13,14,1 5,16,18,20,21,22,23,24,28,29, 30,31,32,33,34 & 35 (Work in progress) 5)Road restoration 68694 mtr. (Work in Progress)	(1)Supply of pipe. (2)pipe laying in ward no13, 14,15,30,35 & 36. (3) 0 mtr. Pipe laying work completed. (4)House connection 138 Nos. in Ward no.- 6,7,13,14,15&2 3(Work in progress) 5) Road restoration 625	i)Pipe laying- 104.28 % Total length 130143 m ii)House Connection- 110 % Total House Connection 15980 Nos. (iii)Total Road Restoration- 69519 m & remaining 6900 m molarable done (work in Progress)	Physical Progress- 118 %	82.53%

(Signature)

(Signature)

(Signature)

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Munger District**

माह — फरवरी, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2)	Rs. 217.79	Rs. 217.7972727 Crore, dated- 14.08.2020	20 Months (Date 13.04.22)	195.3379	194.98	194.9800	Pipe Line - 331.75 km HSC - 38921 Nos. WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Supply - 346 km. Pipe laying - 333.66 km Hydrotest - 319.996 km Road Restoration completed - 326.047 km HSC Completed - 34557 No. Water Meter - 20583 No. WTP - completed. Floating Jetty - 92 % OHSR 5 nos. work in progress. -	Pipe Supply - 346 km. Pipe laying - 334.19 km Hydrotest - 352.22 km Road Restoration completed - 332.30 km HSC Completed - 34916 No. Water Meter - 22146 No. WTP - completed. Floating Jetty - 93 % OHSR 5 nos. work in progress -	Over all Physical progress 89%	84.66%	
	Name of Contractor - M/SJMC-JWIL Joint Venture							OHSR-1 - 75% completed OHSR-2 - 89% completed OHSR-3 - 92% completed OHSR-4 - 70% Completed OHSR-5 - 90% completed	OHSR-1 - 75% completed OHSR-2 - 92% completed OHSR-3 - 96% completed OHSR-4 - 74% Completed OHSR-5 - 96% completed				

[Signature]

[Signature]

446

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District**

महि - फरवरी, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2			5	6	7	8	9	10	11	12	13	14
1		AA&ES Rs. 5.459 Cr. (UDHD Letter no-131 dated- 08.03.2018)		Date of Start= 06.03.2020				Construction of 450mm x 300mm x 150mm deep HTW	Completed	Nil	Completed	100%	
2		Rs 6.545866						Construction of Pump House with Attendant Room	In Progress	plaster work Completed	In Progress	80%	
3		T.S.S. Rs. 6.33586 Cr. (M Cell no-85 dated- 02.05.2019)	Dated-06.03.2022					Supplying & Installation of Submersible Motor Pump	Supplied but not installed		Supplied but not installed	60%	
4			Supplementary agreement- 6.759 cr Date-16.11.2022	Date of Completion as per work plan given by contractor- 31.03.2023				Supplying & Installation of 63kVA Transformer	Supplied & installed but cable connection not done	pole erection work completed	Supplied & installed but cable connection not done	90%	
5	Nawada Nagar Parishad Water supply Scheme Phase-II (Revised)	Revised AA-12.6938 Cr UDHD letter no-4417, date-27.09.2022			Rs. 6.159 Cr.	Rs. 5.42 Cr.	Rs. 5.42 Cr.	Supplying & Installation of 100 litre Chlorinator	Supplied but not installed	nil	Supplied but not installed	60%	
6								Distribution System Work	30.715 km	0	30.715 km	69%	82.87%
7								House Service Connection Work	5013	0	5013	64.40%	
8								Construction of Boundary Wall	110m	Nil	110m	100%	
9								Construction of Approach Road	Nil	Nil	Nil	0%	
10								Construction of main gate	Nil	Nil	Nil	0%	
11								Campus Development	Nil	Nil	Nil	0%	
								Zone 1 Block Campus	Earth removal work after pcc			15%	
								Zone 2 Purani Jail	PCC work completed for Raft Foundation			15%	
12								Zone 3 Nagar Thana	no work after Pcc and Site clearance			15%	
								Zone 4.Dobhura Par	No progress in work after Pcc			15%	

64

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District

माह - फरवरी, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	सासाराम स्ट्रॉम वाटर ड्रेनेज योजना फेज-1 संवेदक का नाम – M/s Krushi Infras india pvt ltd.	रशि-38.52 पत्राक- 307, दिनांक-25.03. 2017	रशि-38.19 16.11.2017	15.05.2019 As per time extension 31.12.2021	35.00	32.02	32.02	Drain 6.0 km	Drain 6.0 km		Drain 6.0 km	Work Completed. Physical Progress - 100 %	
2	सासाराम जलापूर्ति योजना फेज- 1 संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	रशि-84.72, पत्राक-484, दिनांक-20.02.2017	रशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension 30.04.2023	65.00	65.000	65.000	Tube well - 6 Pump house - 6 D. Mains 117008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos. MESR - 1 Nos	Tube well -6 completed Pump house - 6 completed D. Mains 124500 m House service connection - 14920 nos. Over head tank -4 completed 1 progress. Sump house 1 Completed. MESR - Completed		Tube well -6 completed. Pump house - 6 completed. D. Mains 124900 m House service connection - 15033 nos. Over head tank -4 completed 1 progress. Sump house 1 Completed. MESR - Completed	Direct Water Supply ward No. - 8,14,29 (p). 30,31,32,33,34,35, 36 Physical Progress - 97.85 %	74.35%
3	सासाराम जलापूर्ति योजना फेज- 1 संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	रशि-30.65, पत्राक-108, दिनांक-17.01.2018	रशि-30.00, dated- 06.07.18	05.07.2020 with time extension 30.06.2023	23.00	23.000	23.000	Tube well - 3 Pump House-3 D. Mains 58884 m House Service connection- 6595 NO's Over head Tank-2 Sump house- 1 nos.	Tube well -3 complete Pump House -3 complete D. mains -59250 m House Service connection- 7035 NO's Over head tank - 1 Completed & at sulemanganj OHT is in nprogress.		Tube well -3 complete Pump House -3 complete D. mains -59250 m House Service connection- 7035 NO's Over head tank - 1 Completed & at sulemanganj OHT is in nprogress.	Direct Water Supply ward no. 14,29 (P),30,31,32,33,36 SP Jain Collage OHT is functional water supply work in ward no. 8,34,35, is started. Deviation work is inprogress	76.66%
4	डेहरी डालमिया नगर जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-82.86, पत्राक-484, दिनांक-20.02.2017	रशि-88.07 26.02.2018	25.02.2020 with time extension 31.12.2021	79.03	79.03	79.03	Tube well - 17 Pump House - 17 D. mains 159106 m Overhead tank - 4 House service connection - 1834 nos. Sump house - 2 nos. Stand Post - 40	Tube well-17 complete Pump House- 16 complete Over head tank -4 complete 1 Progress. D-mains 131714 m House Service Connection -17441 NOS Sump house -2 completed Stand Post - 1		Tube well-17 complete Pump House- 17 complete Over head tank -4 complete 1 Progress. D-mains 131714 m House Service Connection -17441 NOS Sump house -2 completed. Stand Post - 1	In Ward No. 6,9 & 11 is in Industrial area NOC is not provided by Dalmia Authority. Physical Progress - 80 %	89.74%
5	विक्रमगंज जलापूर्ति योजना फेज- 1 संवेदक का नाम-Suman Enterprises	रशि-3.2165 पत्राक- 140/15.03. 2018	रशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection- 1761 no.	D. mains 17175 House service connection- 1445 no.		Completed.	As per Agreement Physical Progress is 90.137% but work completed.	95.24%

444

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District**

माह - फरवरी, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P), & 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्रांक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.08.2021	29.870	28.970	28.504	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 130 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boundary wall 250 m (f) House service connection 3770 (g) Sump House - 1 (1080 Kl) (h) Stand Post -40	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos. (h) 20 no.		(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13, 14 & 15 (g) 1 nos. (h) 20 no.	सात वार्डों में सभी घरों में नल का जल दिया जा रहा है। कार्य पूर्ण हो चुका है। Physical Progress - 100 %	91.38%
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 89397 कुल - 135. 433377 अमृत 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC - 1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.				निविदा प्रक्रिया में।	
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Rajnish Vats	राशि-6.72 पत्रांक- 139 / 15. 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	6.745	6.4373	5.36 Crore utilization BTC Form-42A vide letter no.-424, dated- 23.09.2021	(a) Distribution main - 35755 M (b) stands post - 20 (c) house connection - 7064 Phase-I 936 ULB - 1645 Total HC 9645	(a) 35755 M (99.10%) (b) 20 Nos. (c) 4775/ 67%		(a) 35755 M (b) 20 Nos. (c) 5003/ 70.82% W. No. 01.06,07.08.09,10,11, 12,13, 14, 15,16,17,18,19,20,21, 22, 23,24&25 saturated Total - 21 ward.	गृह संयोजन में कमी हेतु गृह संयोजन की संयुक्त गणना कर लक्ष्य संशोधित करने की कार्यवाही की जा रही है। गृह संयोजन कार्य पूर्ण करने में संवेदक द्वारा लापरवाही बरती जा रही है। Physical Progress - 90.27 %	53.95%

443

List of Project Buxar District

माह - फरवरी, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Rs. in Crores	
									Upto Previous Month	During the Month	Total Progress	Physical Progress in %	Financial Progress in %
1	वस्कर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	30-04-2019	29.38	29.13	29.13	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed. Trial Run	11	12	13	14
2	वस्कर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-24. 08.2018	23-08-2020 with time extension 30.10.2022	43.58	43.58	43.58	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 86609 m HSC-8921 no. Road Restoration - 86400 m.		Tubewell 9 ESR/OHSR- 4 Progress Distribution Pipe- 86609 m HSC-8921 no. Road Restoration - 86400 m.	Physical Progress - 100 %	90.95%
3	डुमराँव जलापूर्ति योजना फेज- II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.986	4.79	4.79	Distribution - 24750 HSC - 4579 no. stand post - 20 nos.	Distribution main-24750 m HSC-4579 no. stand post - 20 nos.		Distribution main- 24750 m HSC-4579 no. stand post - 20 nos.	Physical Progress - 100 %	84.45%
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II laosnd dk uke&R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10- 2018	21.10.19	3.2052	3.19	2.99	Water supply	Distribution main-21107 m HSC-3216 nos		Distribution main- 21107 m HSC-3216 nos	Physical Progress - 100 %	84.44%

442

A

List of Project Bhojpur District

मार्च - अप्रैल, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	आरा नगर निगम जलापूर्ति योजना फेज-1 संवर्धक का नाम-गणधीपति कंस्ट्रक्शन प्रा०लि०	राशि- 74.17 Letter no- 421,02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020 with time extension 31.01.2023	72.73	68.809	63.00	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection- 25167Nos Approach road-270m Road Restoration - 122.310 km.	10	11	12	Physical Progress - 94%	86.01%
									Tube bell-7 no (1 no extra) Pump House 6 no. + 1 no. ext. completed. Staff Quarter-0 nos Distribution main-124981 m Pump Motor-6 nos+ 1 no. ext. Transformer-6 nos OHT-3 nos complete and 1 no. in progress. Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 25076 Nos Approach road- 20 m Road Restoration - 123.585 km.	Tube bell-0 Nos Pump House-0 nos Staff Quarter-0 nos Distribution main-0 m Pump Motor-0 nos Transformer-0 nos Over head tank - Top done at bihari mill casted. Finishing work is to be done. Chlorinator room-0 Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection- 27 Nos Approach road-0 m	Tubewell-6 nos. complete and 1 no. in progress. Staff quarter-0 nos. Distribution Main- 66771 m Pump-Motor-6 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 2 in progress at chandawa and bulhatra chlorinator room/chlorinator-5 nos. Stand Post-00 nos. Boundry Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.266 km	Physical Progress - 83 %	76.39%
2	आरा नगर निगम जलापूर्ति योजना फेज-2 संवर्धक का नाम-गणधीपति कंस्ट्रक्शन प्रा०लि०	राशि- 53.49 Letter no- 108,17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020 with time extension 31.03.2023	47.46	39.87	39.38	Tubewell-8 nos Pump house- 6 nos. Staff quarter-2 nos. Distribution Main- 67456.40m Pump-Motor-8 nos. Transformer-8 nos. Overhead Tank-4 nos. chlorinator room/chlorinator-8 nos. Stand Post-35 nos. Boundary Wall-850m Main Gate- 8 nos. Approach Road-400 m House Service Connection-10021 Road Restoration - 66.267 km.	Tubewell-6 nos complete and 1 no. in progress. Staff quarter-0 nos. Distribution Main- 66771 m Pump-Motor-6 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 1 in progress, and 1 no. public issue. chlorinator room/chlorinator-5 nos. Stand Post-00 nos. Boundary Wall- 130 m Main Gate- 0 nos. Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.266 km	Tubewell-0 nos. Pump house- 0 nos. Staff quarter-0 nos. Distribution Main-0 m Pump-Motor-0 nos. Transformer-0 nos. Overhead Tank-0 nos. chlorinator room/chlorinator-0 nos. Stand Post-00nos. Boundry Wall-0 m Main Gate- 0 nos. Approach Road-00 m House Service Connection-0 9888 Road Restoration - 66.266 km	Physical Progress - 83 %	76.39%	

441

List of Project Bhagalpur District

माह -- फरवरी, 2023

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES with Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Upto Previous Month	During the Month	Total Progress	Physical Progress in %	Financial Progress in %	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
			For Pkg -01 Rs. 25.15 Cr. Date - 19/09/2020	EPC - 23.06.2021 O/M - 22.06.2026					Tubewells - 18 nos completed Phase-1, Package-01- Tubewell-03 nos, OHSR-03 nos (Housing Board, TMBU and Thakurbari completed), Distribution Network- 24.279 km out of 23.32 km (Target). Rising main-165m out of 165m, Monitoring Station-08 nos out of 08 nos, Road Restoration (New/Old)-35.450 km out of 38.263 km. HSC- 8983 nos out of 8861 Phase-1, Package-02- Tubewell-09 nos out of 10 nos, Partially Constructed OHSR-03 completed, Construction of 05 OHSR-03 OHSR work in progress, 02 OHSR - 01 design is awaited and 01 old steel panitanki in progress (route diversion). Refurbishment of 02 OHSR- Ghaniagar safe structurally, Gosala- Not safe Distribution Network-130.607 km out of 133.51 km HSC-20729 out of 30562 Phase-01, Package-03- Tubewell-08 out of 10 nos Partially Constructed OHSR-02 completed and 01 OHSR in progress Constructed of 05 OHSR-03 OHSR- work in progress, 01 OHSR land issue and 01 OHSR design awaited Refurbishment of 02 OHSR-CTS- Safe and Ishakchak- Safe Distribution Network-113.352 km out of 127.03 km , HSC-25494 nos out of 29198		Tubewells - 18 nos completed Phase-1, Package-01- Tubewell-03 nos, OHSR-03 nos (Housing Board, TMBU and Thakurbari completed), Distribution Network-24.279 km out of 23.32 km (Target), Rising main-165m out of 165m, Monitoring Station-08 nos, Road Restoration (New/Old)-35.450 km out of 38.263 km. HSC-9009 nos out of 8861 Phase-1, Package-02-Tubewell-09 nos out of 10 nos, Partially Constructed OHSR-03 completed, Construction of 05 OHSR-03 OHSR work in progress, 02 OHSR - 01 design is awaited and 01 old steel panitanki in progress (route diversion). Refurbishment of 02 OHSR- Ghaniagar safe structurally, Gosala- Not safe Distribution Network-131.604 km out of 133.51 km HSC-21717 out of 30562 Phase-01, Package-03-Tubewell-08 out of 10 nos Partially Constructed OHSR-02 completed and 01 OHSR in progress Constructed of 05 OHSR-03 OHSR- work in progress, 01 OHSR land issue and 01 OHSR design awaited, Refurbishment of 02 OHSR-CTS-Safe and Ishakchak-Safe. Distribution Network-119.479 km out of 127.03 km , HSC-26307 nos out of 29198			99%
	Bhagalpur Water Supply Project - I Kevadiya Construction Pvt. Ltd Vijji Raina Sorathiya Infra Pvt. Ltd (KCPL-VRS JV)	Rs. 493.00 Cr. Letter No - 1153, Date - 01.07.2013	For Pkg - 02 Rs. 101.80 Cr. Date -19/09/2020	EPC - 23.03.2022 O/M - 22.03.2027	Rs. 135.86 Cr.	Rs. 139.185 Cr. Including RCD & Railway payment	Rs. 139.185 Cr. (till date)	Tubewells - 19 nos. Rising Main - 5750 m. OHSR - 19 nos. Distribution Network - 312.84 km. HSC - 68200 nos. Refurbishment of Existing water Treatment Plant O&M - 5 Yrs.				CSC - Work completed OHSR - Alignm - Soil test completed design is awaited Mainkharlar - route diversion work is in progress Work is not started due to land dispute at Brahmapur CTS-04- Work is in under progress Overall Physical Progress - 74.86%	54%	
			For Pkg - 03 Rs. 101.55 Cr. Date - 19/09/2020	EPC - 23.03.2022 O/M - 22.03.2027									58%	

Satya

08/08/2023

APD,

31/12/23

440

बिहार शहरी आधारभूत संरचना विकास निगम लि०
Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

RajaPur Pul West Boring Canal Road, Patna- 800 001

Contact : +0612- 2558412

Email - mbuidco@gmail.com, Website : <http://buidco.in>

CIN - U45200BR2009SGC014600

439
367



Building Better Tomorrow

ISO9001:2008, 14001:2004

पत्रांक— बुडको /

दिनांक—

सेवा में,

नोडल पदाधिकारी,
SPMG, Bihar.

विषय: नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की माह:— फरवरी 2023 का अद्यतन प्रगति प्रतिवेदन संलग्न कर आवश्यक कार्रवाई हेतु सम्प्रेषित की जा रही है।

अनुलग्नक:— यथोक्त।

विश्वासभाजन,

ह०/—

मुख्य महाप्रबंधक,
बुडको, पटना।

ज्ञापांक:—

दिनांक:—

प्रतिलिपि:— टीम लीडर, एस.पी.एम.जी., बिहार को सूचनार्थ एवं आवश्यक कार्रवाई प्रेषित।

ह०/—

मुख्य महाप्रबंधक,
बुडको, पटना।

ज्ञापांक:— 1120

दिनांक:— 04/03/2023

प्रतिलिपि:— महाप्रबंधक, (असैनिक) आयोजन, निरूपण एवं अनुश्रवण, बुडको को सूचनार्थ एवं अद्यतन प्रगति प्रतिवेदन की प्रति संलग्न कर अग्रेतर कार्रवाई हेतु प्रेषित की जा रही है।

अनुलग्नक:— यथोक्त।

अनु०

मुख्य महाप्रबंधक,
बुडको, पटना।

827 Pdm
06/03/23

Bihar Urban Infrastructure Development Corporation Ltd.												
Patna District (STP Beur, BUIDCO) (Progress report for the month of February 2023)												
Sl. No.	Name of Project	Name of Contractor	AA & ES with Ref. & Date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement date of completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall Physical progress (in %)	*Manpower Engaged In Feb'23 (in nos.)	Main Component	Total Progress	Remarks
1	Beur STP 43 MLD	M/s Voltas Limited And GAA – Germany JV,	68.16	77.85	05.10.2019	61.76	Work - 49.62 Escalation - 2.79 O&M-4.95 Other expense- 1.28 Centage- 3.12 Total - 61.76	100%	630	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Receiving Chambers	Work is completed & O&M work in progress.	Data February 2023 :- Inlet flow -16.88 MLD Inlet BOD -49 mg/l COD - 203.7 mg/l Inlet TSS - 101.03 mg/l Flow -14.72 MLD Outlet BOD -7 mg/l Outlet COD - 21 mg/l Outlet TSS - 11 mg/l Conform - 114 cts Inlet Outlet Fecal

488

Patna District (Sewerage Network, Beur, BUIDCo.) (Progress Report as on Feb -2023)

Sl. No.	Name of Project & Name of Contractor	AA & ES GOI/GoB (Rs. In Cr)	Agreement Amount / Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project Expenditure (Including State Share) (Rs. IN Cr.)	Overall Physical progress (In %)	Manpower Engaged in Feb'23 (In nos.)	Main Component	Up to Previous Month	During the Month (up to 31st Jan)	Total Progress	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Beur Sewerage Network, Patna M/s L&T	225.77 / 394.89	398.40 Cr. (C Cost - 371.48 Cr. and O&M Cost - 26.92 Cr.) 30-03-2017	31.10.2020 (3rd EOT granted till Oct-2022)	344.48	Work - 289.30 Escalation - 31.45 House Conn.-2.10 Centage - 7.40 other expenses - 12.11 unadjusted mob.- 2.12 Total - 344.48	99.96%		Survey			1	
									Sewer Network -158 km.	158.00		158.00	
									Tapping of existig network -22	19.397	0.75	20.151	1. Total arour d 22 MLD of sewage is reaching BEUR STP
									Commissioning	102.00	14.81	116.81	2. Water Line shifting works completed on 19.02.2023
									Manhole - 6444 No.	6433	4.00	6437	3. Only 7 marholes pending at two work fronts i.e Sarisabad and Shivpuri where work is in progress
									Road Restoration - 158 km.	158.00	0.00	158.00	4. Houseopt and Household connection getting damaged by other agency of Jal Nal Yojna
									House Connection Pit - 8650 nos.	8527	63.00	8590	
									House Hold Connection - 9000 nos.	8851	77.00	8928	
										Overall Physical Progress		99.958%	

(9)

452

Bihar Urban Infrastructure Development Corporation Ltd.

Feb- 2023

Sl. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Manpower Engaged in Feb'23 (in nos.)	Main Component	Component wise physical progress		
										Up to Previous month	During the Month	Total Progress
1	Karmalichak STP 37 MLD M/s Universal MEP Projects & Engineering Services Limited And GAA - Germany JV,	77.04 90.94	Total -73.61 C Cost-44.11 O&M C. Cost- 29.50	05.10.2019	58.46	Work - 47.85 Escalation - 2.47 Centage - 2.95 other expenses - 1.24 O&M - 3.96 Total - 58.46	100%	530	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Stilling Chambers	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	February Data- Inlet flow - 29.72 MLD Inlet BOD- 98.20 mg/l Inlet COD- 178.50 mg/l Inlet TSS - 100.90 mg/l Outlet flow- 29.52 MLD Outlet BOD- 7.46 mg/l Outlet COD- 45.70 mg/l Outlet TSS - 16.61 mg/l Outlet F.C- 163 MPN/ 100 ml.

(92)

426

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Karmalichak Sewerage Network Project.

Month : February '2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (In %)	Manpower Engaged In Feb'23 (In nos.)	Main Component with total scope	Component Wise Physical Progress				Issue in Execution
											Scope	Upto Previous Month	During this Month	Total Progress	
1	Karmalichak Sewerage Network	M/s VA Tech Wabag Ltd.	277.42 Crores Ref No: T-13/2013-14/0286/ NMCG- Karmalichak Sewerage, Dated 16-03-2017	2,539,832,787.07	20.05.2021 15.12.2022 (Amended date)	349.28	Work - 206.01 Escalation - 53.95 House Connection - 13.46 Centage - 6.93 Other expenses - 68.93 Unadjusted Mob - 0 Total - 349.28	98.80%	996	1. Sewerage Network(K.M)	96.526	95.554	0.367	95,921	Underground Electrical HT line hampered the progress. Local issues hampered the progress
										2. Rising Main(K.M)	1.75	0.87	0.32	1.19	
										3. Manhole(Nos.)	3615	3578	19	3597	
										4. Tapping of Existing Network-(K.M)					
										5. Road Restoration(K.M)	79.523	78.834	0.000	78.834	
										6. House Connection Pit(Nos.)	27074	26292	0	26292	
										8. House Connection(Nos.)	33568	32088	858	32946	
										9. Commissioning of Network(K.M)	96.526	7.50	8.25	15.750	
										10. STP-1 Total Progress(100%) & MLD- ?					
										a) SBR Tank(100%)					
										b) CCT(100%)					
										c) Sludge Holding Tank(100%)					
										d) Chlorination tank(100%)					
										e) Grit Chamber(100%)					
										f) Admin Building(100%)					
										g) MPS(100%)					
										h) E/M Work(100%)					
										11. STP-2(100%) & MLD- ?					
										12. SPS/PS-1(100%) & MLD- ?	100%	78%	1.70%	79.70%	
										a) SPS/PS-2(100%) & MLD- ?					
										b) SPS/PS-3(100%) & MLD- ?					
										c) SPS/PS-4(100%) & MLD- ?					
										d) SPS/PS-5(100%) & MLD- ?					
										13. I&D Work-1(100%)					
										14. I&D Work-2(100%)					
										15. I&D Work-3(100%)					
										16. I&D Work-4(100%)					

90

435

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District 60 MLD STP & Adjoining Network Saidpur, BUIDCO (Progress report for the month of February 2023)

Sl. No.	Name of Project & Name of Contractor.	AA & ES GOI/GOB (Rs. in Cr)	Agreement Amount /Date (Rs. in Cr)	As per agreement date of completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in Feb'23 (in nos.)	Overall physical progress (in %)	Main Component	Total Progress	Remarks
1	Saidpur STP 60 MLD M/s Toshiba Water Solutions Private Limited And EMS Infracon – JV	184.93 201.57	225.76 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	As per agreement date of completion is 05.04.2020 and actual date of completion is 31.03.2021	174.01	Work - 150.30 Escalation- 10.92 House Connection- 5.85 Cenitags - 3.39 Other expenses -3.55 Total - 174.01	100%	17 00	Receiving Chambers Main Pumping Station Grit Chamber SBK Basin Chlorination Contact Tank Sludge Thickener Tank Chemical Building Blower Building Staff Qtr MCC Room Admin Building & 55 km adjoining network completed, House connection completed, Road restoration completed	Work is completed & O&M work in progress.	Inlet & Outlet Data January, 2023:- Inlet flow - 32.82 MLD Outlet flow - 32.16 MLD Inlet TSS - 282 mg/l Inlet COD - 489 mg/100 ml Outlet TSS - 8.6 mg/l Outlet COD - 25 mg/l Outlet TSS - 7.8 mg/l phosphate - 0.41 Outlet Fecal Coliform - 710.35 mper100 ml	

97

1434

359

439

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Saidpur Sewerage Network

Month : February 2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (In %)	Manpower Engaged in Feb'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Saidpur Sewerage Network	L&T Construction	268.63 Cr	431.21 (C Cost - 399.55 Cr and O&M Cost - 31.66 Cr) 31.01.2018	29.01.2021 (EOT granted till 31.12.2022)	477.28	Work - 382.45 Escalation- 61.87 Connection- House 1.96 Centage - 8.67 Other expenses - 22.33 unadjusted Mob-0 Total - 477.28	100.00%	120	1.Sewerage Network(K.M) - 117.4	117.4		117.4	Damage to laid network - 3.5 Km of laid & tested pipeline damaged by PMC.
										2.Rising Main(K.M) - 6	6		6	
										3.Manhole(Nos.) - 4210	4210		4210	
										4.Tapping of Existing Network-(K.M) - 45	42.3	2.7	45	
										5.Road Restoration(K.M) -123.4	123.03	0.37	123.4	
										6.House Connection Pit(Nos.) - 3105	2995	110	3105	
										8.House Connection(Nos.) - 7208	7084	124	7208	
										9.Commissioning of Network(K.M) - 117.4	115.3	2.1	117.4	
										12.SPS/IPS-1(100%) & MLD- 20.63	100%		100%	
										a)SPS/IPS-2(100%) & MLD- 18.58	100%		100%	
										b)SPS/IPS-3(100%) & MLD- 24.66	100%		100%	

2

Name of The Project & Name of the Contractor	AJ & ES Go/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall Progress	Component Wise Physical Progress			Remarks Feb'23
							Main Component	During the Month (Dec-22)	During the Month (Jan-23)	Total Progress
Phari Sewerage Treatment Plant, Patna M/s VA Tech Wabag	191.62 137.797	147.64 Cr. (C cost-84.20 Cr. and O&M Cost- 63.44 Cr.) 09-05-18	09.11.20 [EOT granted till Dec 2021] Pending for approval at NMDC up to OCT- 2022	105.95	Work - 93.62 Escalation - 6.17 Contage - 5.19 Other expenses- 0.98 Unadjusted Mob. 0 Total - 105.95	100%	1-Main Pumping Station. 2- Grit Chamber. 3-Sludge Dewatering Building Sludge Sump & Parshall Flume 4-Substation MCC 5-SBR, CCT, Equalisation Tank & Was Sump 6- Chlorination Building 7- Air Blower Room 8- Admin Cum Lab Building 9-Staff Quarter 10-RCC Pipeline (Length in Running Mtrs) 11. Electromechanical Work 12. Ancillary Work	1-Main Pumping Station Completed 2- Grit Chamber. Completed 3-Sludge Dewatering Building Sludge Sump & Parshall Flume -Completed 4-Substation MCC Completed 5-SBR, CCT, Equalisation Tank & Was Sump Completed 6- Chlorination Building Completed 7- Air Blower Room Completed 8- Admin Cum Lab Building Completed 9-Staff Quarter Completed 10-RCC Pipeline (Length in Running Mtrs) Completed 11- Electro-Mechanical Completed 12- Ancillary Work - Completed	1-Main Pumping Station Completed 2- Grit Chamber. Completed 3-Sludge Dewatering Building Sludge Sump & Parshall Flume -Completed 4-Substation MCC Completed 5-SBR, CCT, Equalisation Tank & Was Sump Completed 6- Chlorination Building Completed 7- Air Blower Room Completed 8- Admin Cum Lab Building Completed 9-Staff Quarter Completed 10-RCC Pipeline (Length in Running Mtrs) Completed 11- Electro-Mechanical Completed 12- Ancillary Work - Completed	Trial Run started from 25.06.2022. Avg. Inlet Flow- 4.75MLD BOD- 96.06mg/l TSS- 149.46mg/l COD- 200mg/l Outlet Flow- 5.05MLD BOD- 8.13mg/l TSS- 11.94mg/l Avg fecal- 110 MPN/100ml

92

492

Monthly Progress Report - February 2023

Pahar-Zone IV A (S) Sewerage Network, Patna

S. No.	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Manpower Engaged in Feb'23 (in nos.)	Overall Progress	Main Component	Unit	Scope as per Agreement	Scope as per Actual Survey	Work done up to previous Month	Work done This Month	Total work done till date	Remarks
1	Pahar-Zone IV A (S) Sewerage Network, Patna M/s EXIS Infracon JV Technocrat Cons.	M/s Sophisticated Industrial Materials Materials Analytical Labs Pvt Ltd.	184.86 190.908	167.80 Cr. (Cost-144.85 Cr. and O&M Cost- 22.94 Cr.) 11-05-18	29.05.21 (EDT granted till Oct 2021)	204.71	O & M-1.30 Work - 178.38 Escalation - 15.55 Contingency - 5.72 Other expenses - 2.76 Total - 204.71	24	100%	Sewer Network	Km	87.97	92.000	92.000	0	92.000	Completed
										Manhole	Nos	3270	3500	3500	0	3500	Completed
										Road Restoration	Km	87.97	92.000	92.000	0	92.000	Completed
										Property Chamber	Nos	116350	6200	6200	0	6200	Completed
										House Hold Connection	Nos	12500	7650	7650	0	7650	Completed & Commissioned
										SPS (1724 MLD)	Nos	1	1	1	0	1	Completed & Commissioned
Operation & Maintenance (Starts from 29th January 2022)																	
1	Pahar-Zone IV A (S) Sewerage Network, Patna M/s EXIS Infracon JV Technocrat Cons.	M/s Sophisticated Industrial Materials Materials Analytical Labs Pvt Ltd.	184.86 190.908	167.80 Cr. (Cost-144.85 Cr. and O&M Cost- 22.94 Cr.) 11-05-18	29.05.21 (EDT granted till Oct 2021)	204.71	O & M-1.30 Work - 178.38 Escalation - 15.55 Contingency - 5.72 Other expenses - 2.76 Total - 204.71	24	100%	Main Component	Unit	Scope as per Agreement	Scope as per Actual Survey	Work done up to previous Month	Work done This Month	Total work done till date	Remarks
										Nos. of House Connection Cleaned Under O/M	Nos	-	-	458	400	858	Under Operation and Maintenance HCC cleaning work done if complain raised for overflow and blockage if any
										Nos. of MH Cleaned under O/M	Nos	-	-	2770	178	2974	Under Operation and Maintenance MH Cleaning work done for Periodically and also if complain raised for blockage and overflow if any
										Complain Work Resolved	Nos	-	-	74	0	84	Total 84 Complain Received and Resolved all
										Total Sewage pumped from SPS to Pahar STP Through Rising Main	MLD	-	-	1526.18	147.071	1673.251	

2

14831

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (In Cr.)	Fund Expenditure (In Cr.)	Overall physical progress (in %)	Manpower Engaged in Feb'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks/ Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Pahari Zone V Sewerage Network	Shapoorji Pallonji And Company Private Limited	356.37 372.755	364.90 Cr. (C cost- 318.18 Cr. and O&M Cost- 46.72 Cr.) 25-04-18	24.04.2021	279.85	House Connection- 1.17 Work- 225.14 Excavation - 21.56 Centage - 6.29 Other expenses - 19.27 Unadjusted Mob- 6.42 Total - 279.85	99.46%	115	1. Sewerage Network(K.M)	103.235	0.24	103.475	1. NHAI NOC pending-2.6 KM
										2. Biting Main(K.M)	0	0	0	2. 2nd EOT approval Pending
										3. Manhole(Nos.)	3099	112	3211	3. Work Progress effect due to non payment of our out standing
										4. Tapping of Existing Network(K.M)	8.849	0	8.849	4. SP5-A Electro Mechanical Work Under Progress
										5. Road Restoration(K.M)	101.161	0.157	101.318	Tapping work under progress
										6. House Connection PH(Nos.)	12011	260	12271	
										8. House Connection(Nos.)	14766	184	14950	
										9. Commissioning of Network(K.M)	0	0	0	
										10. STP-1 Total Progress(100%) & MLD- ?	0	0	0	
										a)SBR Tank(100%)	0	0	0	
										b)CCT(100%)	0	0	0	
										c)Sludge Holding Tank(100%)	0	0	0	
										d)Chlorination tank(100%)	0	0	0	
										e)Grit Chamber(100%)	0	0	0	
										f)Admin Building(100%)	0	0	0	
										g)MPS(100%)	0	0	0	
										h)E/M Work(100%)	0	0	0	
										11. STP-2(100%) & MLD- ?	0	0	0	
										12. SP5/IPS-1(100%) & MLD- ?	90	0	90	
										a)SP5/IPS-2(100%) & MLD- ?	0	0	0	
										b)SP5/IPS-3(100%) & MLD- ?	0	0	0	
										c)SP5/IPS-4(100%) & MLD- ?	0	0	0	
										d)SP5/IPS-5(100%) & MLD- ?	0	0	0	
										13. I&D Work-1(100%)	0	0	0	
										14. I&D Work-2(100%)	0	0	0	
										15. I&D Work-3(100%)	0	0	0	
										16. I&D Work-4(100%)	0	0	0	

(2)

450

255

429

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : I & D and STP Maner (6.5 MLD)

Month : February/2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Feb'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Design & Build of 6.50 MLD STP at Maner, I&D & SPS with 15 years O&M cost	(M/s SOPHISTI CATED INDUSTRI AL MATERIA LS AMALYTI C LABS. PVT. LTD.)	41.36 43.5681	40.83 Cr. (C Cost- 18.676 Cr. And O&M- 22.163 Cr.) 27-09-19	14.10.2020 (EOT request ed till 02.08.2022)	13.90	Work - 12.92 Centage -0.84 Other expenses -0.14 Unadjusted Mob - 0 Total -13.90	44.96	679	1.Sewerage Network(K.M)				VARIATION SUBMITTED FOR APPROVAL
										2.Rising Main(K.M)				VARIATION SUBMITTED FOR APPROVAL
										3.Manhole(Nos.)				
										4.Tapping of Existing Network-(K.M)				
										5.Road Restoration(K.M)				
										6.Commissioning of Network(K.M)				
										7.STP Total Progress(100%) & MLD-6.5	99.98%	0.02%	100.00%	
										a)SBR Tank(100%)	99.65%	0.35%	100.00%	
										b)CCT(100%)	99.75%	0.25%	100.00%	
										c)Sludge Holding Tank(100%)	99.68%	0.32%	100.00%	
										d)Chlorination tank(100%)	100.00%	0.00%	100.00%	
										e)Grit Chamber(100%)	100.00%	0.00%	100.00%	
										f)Admin Building(100%)	100.00%	0.00%	100.00%	
										g)MPS(100%)	54.47%	8.53%	63.00%	VARIATION SUBMITTED FOR APPROVAL
										h) STP E/M Work(100%)	99.85%	0.15%	100.00%	
										8.SPS/IPS-1 at Tiwari total(100%) & MLD- 6.0	15.80%	14.20%	30.00%	VARIATION SUBMITTED FOR APPROVAL
										9.SPS/IPS-2 at mahinawa(100%) & MLD- 6.5	5.45%	5.55%	11.00%	VARIATION SUBMITTED FOR APPROVAL
										10.I&D Work-1(100%)				
										11.I&D Work-2(100%)				
										12.I&D Work-3(100%)				
										13.I&D Work-4(100%)				

(4)

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : I&D works and STP at Mokama

Month : February '2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (In %)	Manpower Engaged in Feb'23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Mokama I&D and STP	EWS SINGH (JV)	T-13/2017 18/12/NMCG Cr. Mokama 06.03.2019	59.1733552 Cons. Cost=37.76 Cr. O&M Cost=21.407 Cr.	15.12.2020	40.93	Work - 37.10 Centage - 2.02 other expenses - 1.85 Total - 40.93	93	45	1. Sewerage Network(K.M)	N/A	N/A	N/A	
										2 Rising Main(K.M)	5.879	0.0555	5.9345	
										3 Manhole(Nos.)	37.5	3.5	41	
										4. Tapping of Existing Network-(K.M)	2.061	0.28	2.341	
										5. Road Restoration(K.M)	0.6	0		1.575KM Scope by RCD and rest will be done after pipe laying completed Other road
										6. House Connection Pit(Nos.)	N/A	N/A	N/A	
										8 House Connection(Nos.)	N/A	N/A	N/A	
										9 Commissioning of Network(K.M)	N/A	N/A	N/A	Commissioning will be done after completion of networking
										10.STP-1 Total Progress(100%) & MLD- ?	99.5	0	99.5	
										a)SBR Tank(100%)	99.5	0	99.5	
										b)CCT(100%)	100	0	100	
										c)Sludge Holding Tank(100%)	100	0	100	
										d)Chlorination tank(100%)	100	0	100	
										e)Grit Chamber(100%)	100	0	100	
										f)Admin Building(100%)	100	0	100	
										g)MPS(100%)	99.5	0	99.5	
										h)E/M Work(100%)	99.5	0	99.5	
										11.STP-2(100%) & MLD- ?	99.5	0	99.5	
										12.SPS/IPS-1(100%) & MLD- ?	75	2.5	77.5	
										a)SPS/IPS-2(100%) & MLD- ?	75	2.5	77.5	
										b)SPS/IPS-3(100%) & MLD- ?	N/A	N/A	N/A	
										c)SPS/IPS-4(100%) & MLD- ?	N/A	N/A	N/A	
										d).SPS/IPS-5(100%) & MLD- ?	N/A	N/A	N/A	
										13 I&D Work-1(100%)	75	2.5	77.5	
										14.I&D Work-2(100%)	N/A	N/A	N/A	
										15 I&D Work-3(100%)	N/A	N/A	N/A	
										16 I&D Work-4(100%)	N/A	N/A	N/A	

(9)

428

④

352

426

Binar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Fatuha 7MLD STP and I&D Work

Month : February/2023

Sl.No	Name of the Project	Name of the Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (In %)	Manpower Engaged in Feb'23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
4	Design & Build of 7MLD at Fatuha STP, I&D and SPS with 15 years O&M cost	Bhugan Infracon Pvt Ltd	35.49 37.4325	176.1920491 / 23.11.20 Variation 30.77 crore	22.11.2021 E.O.T 22.11.2022 2nd EOT applied upto 22.11.2023	3.01	Work - 2.86 Centage -0.14 Other expenses - 0.01 Total - 3.01	21.90%	890	1.Sewerage Network(K.M)				Design and Drawing work is in progress.
										2.Rising Main(K.M)				
										3.Manhole(Nos.)				
										4.Tapping of Existing Network-(K.M)				
										5.Road Restoration(K.M)				
										6.House Connection Pit(Nos.)				
										8.House Connection(Nos.)				
										9.Commissioning of Network(K.M)				
										10.STP-1 Total Progress(100%) & MLD- ?				
										a)SBR Tank(100%)	52.00%	3.50%	55.50%	
										b)CCT(100%)	75.50%	2.90%	78.40%	
										c)Sludge Holding Tank(100%)	37.10%	2.00%	39.10%	
										d)Chlorination tank(100%)	75.50%	2.90%	78.40%	
										e)Grit Chamber(100%)				
										f)Admin Building(100%)	30.30%	1.90%	32.20%	
										g)MPS(100%)				
										h)E/M Work(100%)	0.00%	10.00%	10.00%	
										11.SPS/PS-1(100%) & MLD- Not yet finalised	0.00%	1.50%	1.50%	
										12.SPS/PS-2(100%) & MLD- Not yet finalised	0.00%	1.50%	1.50%	
										13. SPS/PS-3(100%) & MLD- Not yet finalised	0.00%	1.50%	1.50%	
										14. SPS/PS-4(100%) & MLD- Not yet finalised	0.00%	1.50%	1.50%	
										13.I&D Work-1(100%)				
										14.I&D Work-2(100%)				
										15.I&D Work-3(100%)				
										16.I&D Work-4(100%)				

2

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Feb23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	11 MLD Barh STP and I&D work	M/s Toshiba water solutions Pvt Ltd.	58.22 61.36	59.90 Cr. (Cost- 26.57 Cr. And O&M- 27.33 Cr.) 22-10-18	EDT granted till 31.12.2021. Again EDT to be requested.	37.68	Estd. - 1.97 Work - 32.15 Conting. - 1.97 Unadjusted Mob. Advance - 0 Other expenses - 1.59 Total - 37.68	100.00%	30	1. Sewerage Network (K.M)	1.7 KM 100% completed	1.7 KM 100% completed	1.7 KM 100% completed	
										2. Rising Main (K.M)	4.5KM 100% Completed	4.5KM 100% Completed	4.5KM 100% Completed	
										3. Manhole (Nos.)	51 Nos Manhole 100% completed	51 Nos Manhole 100% completed	51 Nos Manhole 100% completed	
										4. Tapping of Existing Network (K.M)	0.9KM 100% Completed	0.9KM 100% Completed	0.9KM 100% Completed	
										5. Road Repetition (K.M)	0.9KM Completed	0.9KM Completed	0.9KM completed	
										6. House Connection PI (Nos.)	NA	NA	NA	
										8. House Connection (Nos.)	NA	NA	NA	
										9. Commissioning of Network (K.M)	100% completed	100% completed	100% completed	
										10. STP-1 Total Progress (100%) & MLD- 2	100% Completed /11MLD	100% Completed	100% Completed	
										a) SBR Tank (100%)	100% Completed	100% Completed	100% Completed	
										b) CCT (100%)	100% Completed	100% Completed	100% Completed	
										c) Sludge Holding Tank (100%)	100% Completed	100% Completed	100% Completed	
										d) Chlorination tank (100%)	100% Completed	100% Completed	100% Completed	
										e) Gen Chamber (100%)	100% Completed	100% Completed	100% Completed	
										f) Admin Building (100%)	100% Completed	100% Completed	100% Completed	
										g) MPS (100%)	100% Completed	100% Completed	100% Completed	
										h) E/M Work (100%)	100% Completed	100% Completed	100% Completed	
										11. STP-2 (100%) & MLD- 2	100% Completed & 6.51MLD	100% Completed & 6.51MLD	100% Completed & 6.51MLD	
										12. SPS/IPS-1 (100%) & MLD- 2	100% Completed & 4.28MLD	100% Completed & 4.28MLD	100% Completed & 4.28MLD	
										a) SPS/IPS-2 (100%) & MLD- 2	NA	NA	NA	
										b) SPS/IPS-3 (100%) & MLD- 2	NA	NA	NA	
										c) SPS/IPS-4 (100%) & MLD- 2	NA	NA	NA	
										d) SPS/IPS-5 (100%) & MLD- 2	NA	NA	NA	
										13. I&D Work-1 (100%)	100% Completed	100% Completed	100% Completed	
										14. I&D Work-2 (100%)	100% Completed	100% Completed	100% Completed	
										15. I&D Work-3 (100%)	NA	NA	NA	
										16. I&D Work-4 (100%)	NA	NA	NA	

72

425

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Development of Sewerage Treatment Plant & Sewerage Network facilities in Digha Zones of Patna, Bihar, Feb '2023

Sl.No	Name of Project	Name of Contractor	AA & ES Gst/IGST (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure	Overall physical progress (in %)	Marginal Investment (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
										1. Sewerage Network - Digha - 303 Km	98.02	8.40	106.42	Handover of SPS to be started
										2. Piling main Digha - 5.686 Km	0.05	0.12	0.168	COT applied for 421 days. Work has been approved 2-6 days
										3. Manhole in Digha - 13314 Nos	3714.00	447.00	1341.00	
										4. Road Restoration in Digha - 300 Km	0.47	6.15	75.62	
										5. House Connection Pit-Digha (32248 Nos.)	0.00	0.00	0.00	
										6. House Connection (53743 Nos.)	2908 Nos/ 16592 Rm	1651 Nos / 8250 Rm	4558 Nos/ 25069 Rm	
										7. Commissioning of Digha Network (303 Km)	0.00	0.00	0.00	
										8. SPS (DIGHA)				
										1) SPS A - (100%) & 104 MLD- Digha	9.0%	2.0%	11.0%	Handover not yet received like, Municipal Collage, water flow, Electrical Pile
										2) SPS B - (100%) & 103 MLD- Digha	18.0%	0.0%	18.0%	Handover not yet received like, Old Ball, Electrical, Medical post & High Mast Foundation with Low Electrical Cables etc
										9. STP Digha - 100 MLD (100%)	21%	5.94%	26.83%	
										Inlet Chamber, Mechanical Fine Screen, Manual Screen Channel	21.90%	0.63%	22.54%	Piling work completed excavation work in progress
										Grit Chamber (100%)	12.73%	5.91%	18.64%	Piling work excavation work in progress
										Primary clarifier (100%)	21.14%	1.03%	22.17%	Piling work completed excavation work in progress
										Aeration tank (100%)	21.88%	2.31%	24.19%	PCC work and Pile chipping in progress
										Secondary clarifier (100%)	4.97%	8.59%	13.56%	Piling work and earth filling work in progress
										Chlorine contact tank (100%)	22.00%	0.00%	22.28%	Pile chipping work in progress
										Chlorine building & Fire water Pump house (100%)				
										WAS Pump & Secondary Sump Pump (100%)				
										Digester reed pump & PH (100%)	23.60%	0.40%	23.40%	
										Anaerobic digester (100%)	22.35%	0.00%	22.32%	Pile chipping work in progress
										Digester control building cum centrifuge sump and PH (100%)			19.15%	
										Admin building (100%)			8.51%	
										10. Sewerage Pipelines (L&D)				
										Mandiri Nalla to SPS A (100%)	30.00%	1.91%	31.91%	Pipe lay and backfilling work in progress
										Rajapur Nallah to SPS A (100%)	39.83%	0.85%	40.68%	
										Kurjapur Nalla to SPS B (100%)	0.00%	54.24%	54.24%	
										Rising main SPS A to STP (100%)	0.00%	60.65%	60.65%	Pipe lay and backfilling work in progress
										Rajapur - Bhandari Nalla Tapping (L&D) (100%)				
										Kurjapur Nalla Tapping (L&D) (100%)				
										ELM Works Supply & Erection (100%)	13.73%	1.90%	15.63%	

424

90

Bihar Urbhan Infrastructure Development Corporation Ltd.

Sewerage Treatment Plant & Sewerage Network facilities in Kankarbagh Zones of Patna, Bihar

Month - Fe

Sl.No	Name of project	Name of Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share)	Overall physical progress (in %)	Manpower Engaged in Feb'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
										1. Sewerage Network - Kankarbagh- 150 Km	44.47	2.08	46.55	Revised BOQ Awaited
										2. Rising main Kankarbagh- 5.515 Km	0.0		0.0	
										3. Manhole In Kankarbagh - 5219 Nos	1451	104.00	1555	
										4. Road Restoration In Kankarbagh- 150 Km	35.953	3.09	39.043	
										5. House Connection PIT -Kankarbagh (11808 Nos.)	0.0		0.0	
										6. House Connection (31346 Nos.)	332 Nos / 1743 Rm	724 Nos / 3982 Rm	1056 Nos 5808 Rm	
										7. Commissioning- Kankarbagh (150 Km)	0.0		0.0	
										8. SPS (KANKARBAGH)				
										1) SPS A-(100%) & 93 MLD- Kankarbagh	3.0%	1.0%	4.0%	Shifting of Water Pipe Line is Balance
										2) SPS B-(100%) & 110 MLD- Kankarbagh	3.0%	0.0%	3.0%	Land fouling with Drain. Proposal for Area development are under progress.
										9. STP -Kankarbagh (50 MLD)	20%	2%	22%	
										Inlet Chamber, Mechanical Fine Screen, Manual Screen Channel (100	14.67%	0.23%	14.89%	
										Grit Chamber (100%);	7.67%	0.00%	7.67%	
										Primary clarifier (100%)	0.00%	22.10%	22.10%	
									122	Aeration tank (100%)	21.50%	0.00%	21.50%	Pile chipping work, PCC work preparation in progress
										Secondary clarifier (100%)	9.91%	2.16%	12.07%	Piling work and Earth filling in progress
										Chlorine contact tank (100%)	22.00%	0.00%	22.00%	Pile chipping work in progress
										Chlorine building & Fire water Pump house (100%)	6.57%	0.00%	6.57%	
										RAS Sump & Secondary Scum Pump (100%)	22.00%	0.00%	22.00%	
										Digester feed sump & PH (100%)	23.00%	0.40%	23.40%	
										Anaerobic digester (100%)	10.00%	0.00%	10.00%	Digester-pile chipping work in progress Digester A earth filling work in progress.
										Digester control building cum centrifuge sump and PH (100%)			0.00%	Piling work in progress
										Admin building (100%)	0.30%	0.00%	0.03%	Piling work and Earth filling in progress
										10. Pipelines (I&D) (100%)				
										Sewage Pipelines (I&D) (100%)	6.38%	14.18%	20.57%	Pipe lay and backfilling work in progress
										Outfall pipe line work	42.21%	0.00%	42.21%	Pipe lay and backfilling work in progress
										Jogipur Nala Tapping (I&D) (100%)	0.00%	0.00%	0.00%	
										E&M Works (Supply + Erection) (100%)	13.73%	1.93%	15.67%	

1423

12

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Feb'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
3	6 MLD at Phulwarsharif and STP, I&D and SPS with 15 Years O&M cost.	Bhugan Infracon Pvt Ltd	Phulwarsharif-46.25cr	178.192cr 23.11.2020 Variation-90.77 cr	22.11.2021 EOT- 22.11.2021 2nd EOT applied Upto- 22.11.2023	4.13	Work - 3.91 Centage-0.21 Other expenses -0.01 Total -4.13	34.50%	680	1.Sewerage Network(K.M)				
										2.Rising Main(.525K.M)				SPS land NOC not received yet from WRD
										3.Manhole(Nos.)				
										4.Tapping of Existing Network-(K.M)				
										5.Road Restoration(K.M)				
										6 House Connection PH(Nos.)				
										8 House Connection(Nos.)				
										9 Commissioning of Network(K.M)				
										10.STP Total Progress(100%) & MLD- 6	63.75%	5.25%	69.00%	
										a)SBR Tank(100%)	91.90%	2.00%	93.90%	Walkway shuttering work in progress
										b)CCT(100%)	5.00%	0.00%	5.00%	excavation work
										c)Sludge Holding Tank(100%)	5.00%	35.00%	40.00%	Side wall shuttering work in progress
										d)Chlorination tank(100%)	5.00%		5.00%	
										e)Grit Chamber(100%)	65.80%	8.20%	74.00%	Side wall shuttering work in progress Slab
										f)Admin Building(100%)	78.50%	3.50%	82.00%	Air blower slab remaining
										g)Staff Orry(100%)	35.50%	25.50%	61.00%	columns and brickwork in progress upto slab
										h)E/M Work(100%)	20.00%	0.00%	20.00%	
										12.SPS (IPS-1(100%) & MLD-5.85			0.00%	SPS land NOC not received yet from WRD
										13.I&D Work-1(100%)			0.00%	

90

422

247

421

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Danapur (15 MLD) STP and I&D work										Month : February 2023				
Sl.No	Name of Project	Name of Contractor	AA & ES with Rel. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Feb'23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
2	Design & Build of 25 MLD at Danapur, STP, I&D and SPS with 15 years O&M cost	Bhuvan Infracon Pvt Ltd	176.192049/23.11.20 Variation 30.77 crore	22.11.2021 E.O.T 22.11.2022 2nd EO applied upto 22.11.2023	25.18	Work - 18.43 Centage - 1.16 Other expenses - 2.43 Mob Advance 3.16 Total - 25.18	42.50%	1480		1.Sewerage Network(K.M)				
										2.Pump Main(7.45KM)	0.134	0.1485	0.3025	VARIATION SUBMITTED FOR APPROVAL FOR PILING WORK. NOC NOT RECEIVED FROM RCD FOR PILING WORK
										3.Manholes(Nos.)				
										4.Tapping of Existing Network (K.M)				
										5.New Retention(4.9K.M)				
										6.House Connection m(Nos.)				
										8.House Connection(Nos)				
										9.Commissioning of Network(K.M)				
										10.STP Total Prog(42.100%) & MLD- 25	75.10%	5.10%	80.20%	Wellway shuttling and connecting work is in progress
										a)SBR Tank(100%)	82.20%	6.80%	89.00%	FINISHING WORK REMAINING
										b)CCT(100%)	97.00%	0.00%	97.00%	FINISHING WORK REMAINING
										c)Sludge Handling Tank(100%)	95.00%	0.00%	95.00%	FINISHING WORK REMAINING
										d)Characterisation tank(100%)	95.00%	0.00%	95.00%	FINISHING WORK REMAINING
										e)RCH Chamber(100%)	59.20%	8.80%	68.00%	SLAB SHUTTLING WORK IN PROGRESS
f)Admin Building(100%)	97.00%	0.00%	97.00%	FINISHING WORK REMAINING										
g)Flood protection work(100%)		0.00%	0.00%	VARIATION SUBMITTED FOR APPROVAL										
h)ERM Work- STP(100%)		35.00%	0.00%	Manpower mobilized										
11.SPS/PPS-1 AT DEVI MALA(100%) & MLD- 12.29				VARIATION SUBMITTED FOR APPROVAL										
12.SPS/PPS-2 AT MAHARAJA(100%) & MLD- 24.49		9.50%	11.00%	20.50%	RAFT REINFORCEMENT BINDING WORK IN PROGRESS									
13.MLD Work-1(100%)														
14.MLD Work-2(100%)														

90

Sl.No	Name of Project	Name of Contract or	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Feb'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Begusarai STP and Sewerage Project	Toshiba water solutions pvt. Limited	230.06 Cr (Letter No. T-13/2013 - 14/0283 Dt: 05/03/18)	236.8 Cr	03/02/2022.	169.63	Escal-15.05 Work - 132.23 Contingent - 5.66 Other expenses - 16.28 Mob - 0.40 Advance - 0.40 Total - 169.63	73.8	80	1 Sewerage Network(90.5 K.M)	82.76	1.30	84.06	
										2 Rising Main(1.71 K.M)	0.98	-	0.98	
										3. Manhole(4017 Nos.)	3,325.00	42.00	3,367.00	
										4 Tapping of Existing Network-(K.M)	NA	-	-	
										5 Road Restoration(90.5 K.M)	77.97	0.37	78.34	RR Done by RCD-4.62 KM Total RR Completed-82.96
										6 House Connection Pit(11020 Nos.)	9,365.00	171.00	9,536.00	
										8. House Connection(Nos.)	NA	-	-	
										9. Commissioning of Newwork(K.M)	-	-	-	
										10. STP-1 Total Progress(100%) & MLD- 17	64.08	2.23	66.31	
										a) SBR Tank(100%)	86.94	0.23	87.17	
										b) CCT(100%)	7.66	-	7.66	
										c) Sludge Thickener Tank(100%)	19.30	42.76	62.06	
										e) Grit Chamber(100%)	97.45	-	97.45	
										f) Admin Building(100%)	40.22	0.25	40.47	
										g) MPS(100%)	26.20	-	26.20	
										h) E/M Work(100%)	-	-	-	
										Procurement (100%)	100.00	-	100.00	
										Installation (100%)	-	-	-	
										11. STP-2(100%) & MLD- ?	NA	-	-	
										12 SPS/IPS-1(100%) & MLD- 3.62	41.46	0.62	42.08	
										a) SPS/IPS-2(100%) & MLD- 5.966	28.94	-	28.94	

(92)

1420

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Bhagalpur IBD and STP Project.

Month : February 2023

Sl No	Name of Project	Name of Contractor	AA & ES Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Recd. (Rs. in Cr.)	Overall physical progress (%)	Manpower Engaged in Feb/23 (In no.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1.	Bhagalpur IBD and STP Project	M/s. Bhagalpur Water Works Limited	385.09 cr/ 07.10.2021	06.11.2023 (excluding 3 months of trial run)	27.47	25.00	78	1. Sewerage Network (K.M)				
								2. Ring Main (K.M)	2.9	0.473	3.373	Front for pipe laying work is not available due to non availability of NOC from the RCD Dept.
								3. Manholes (Nos.)				Awaited NOC from RCD Dept
								4. Tapping of Existing Network (K.M)				Designing in Progress
								5. Road Restoration (K.M)	1.32	0.41	1.73	NOC from RCD Department for road cutting pending.
								6. House Connection PIP (Nos.)	NA	NA	NA	NA
								8. House Connection (Nos.)	NA	NA	NA	NA
								9. Commissioning of Network (K.M)	NA	NA	NA	NA
								10. STP and IBD Work Total Progress				1. Appraisal road for IPS-02 & 05 not available. 2. NOC for IPS-07 & 09 land Pending. 3. NOC from RCD Department for road cutting is Pending. 4. NOC from forest Department/Wildlife Pending 5. IPS No-06-Kayabani- Due to change in IPS location, area required is 20 m x 18 m, but NOC received on dated 28th Sep 22 is only 20 m x 15 m which is not sufficient for construction. Petition at view. 6. BEP of STP approved is Cat-B & IPS awaited.
								a) JCR Tank-Pile Work in Progress (37.98 %)	154	69	223	Pile Work in Progress
								b) Tube Settler-Pile Work in Progress (2.6%)	0	7	7	Pile Work in Progress
								c) Security Cabin Tank Brick Work (71.2 %)	77	1	8.7	
								d) Staff Quarter Type-I/Concreting work (14.3%)	20	7	27	
								e) Admin Building (35%)	0	14	14	Pile Work in Progress
								g) IPS-04 (15.03%) Vent Stacking	0	2.2	2.2	Well sinking
								h) IE/M Work (100%)				
								12. SPS/IPS-1 (100%) & MLD- ?				
								13. SPS/IPS-2 (100%) & MLD- ?				
								14. SPS/IPS-3 (100%) & MLD- ?				
								15. SPS/IPS-4 (100%) & MLD- ?				
								16. SPS/IPS-5 (100%) & MLD- ?				
								13. IBD Work- (100%)				
								14. IBD Work-2 (100%)				
								15. IBD Work-3 (100%)				
								16. IBD Work-4 (100%)				

other expenditure of 07 MWD Schemes - 27.47

78

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project in Bhagalpur District
Status of Approved Project Under NMCG**

Month of February 2023

**Name of Project- 10 MLD STP and I&D Sultanganj
Name of Contractor- VC Project (IV), Ahmedabad**

Name of Project	AA&ES with Ref. & Date. (Rs. In Cr.)	Agreement date and Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in the project (in no.)	Main Component	Component Wise Physical Progress			Issues in Execution
									UP to Previous Month	During The Month	Total Progress	
10 MLD STP AND I&D PROJECT AT SULTANGANJ	60.22 63.43	83.51 Cr. (C cost- 35 050 Cr. and O&M Cost- 28.443 Cr.) 14-08-18	13.02.20 Revise- 04.11.20 (EOT granted till 15 Aug 2021, Again EOT to be requested)	32.85	Work - 31.01 Contingent - 1.79 Unadjusted advance - 0 Other expenses - 0.05 Total - 32.85	100%	690	STP and I&D	1. Compound Well work : 100% 2. MBBR: 100% Trial runs in progress 3. Construction of Admin Building :95 % 4. Centrifugal Building -100% 5. Chlorine Contact Tank :100% 6. Sludge Storage Shed : 100% 7. Chlorine Tonner Building-Completed. 97% (Gas filling work under progress) 8. Thickner, Filterate Sump :100% 9. Return Sludge Sump : 100% 10. Plate Sateer :100% (Final Painting/FRP Installation) 11. MCC & Blower Building :100% 12. Grit Chamber :100% 13. Campus Development- 98% (Internal Road completed plantation work is in progress) 14. Effluent Channel from CCT 600mm Dia : 10% IPS- 1. Agalbinath IPS : 100% 2. Chujla gull IPS :100% 3. Open Drain :500 M : 60% Networking 9500 /75% For ITT Connection work in progress.	Trial Run Completed, Commissioning Completed. (HT Line in STP Completed in SPS Completed, Scada Completed, Installation of Lab Completed.)	1. Compound Well work : 100% 2. MBBR: 100% Trial run completed. 3. Construction of Admin Building :100 % 4. Centrifugal Building -100% 5. Chlorine Contact Tank :100% 6. Sludge Storage Shed : 100% 7. Chlorine Tonner Building-Completed. 100% 8. Thickner, Filterate Sump :100% 9. Return Sludge Sump : 100% 10. Plate Sateer :100% (Final Painting/FRP Installation) 11. MCC & Blower Building :100% 12. Grit Chamber :100% 13. Campus Development- 100% (Internal Road completed plantation work is completed) 14. Effluent Channel from CCT 600mm Dia : 100% IPS- 1. Agalbinath IPS : 100% 2. Chujla gull IPS :100% 3. Open Drain :500 M : 100% Networking 9500 :100% Trial Run Completed, Commissioning Completed. (HT Line in STP Completed in SPS Completed, Scada Completed, Installation of Lab Completed.) Project under O&M from 01 October 2022.	Overall Physical Progress :100% (With 2 Nos. of IPS) (Total Man power-15)

92

418

349

412

Bihar Urban Infrastructure Development Corporation Ltd.

Month : February 2023

Name of Scheme :

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (In Cr.)	Fund Expenditure (In Cr.)	Overall physical progress (in %)	Manpower Engaged in Feb'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Nagachi a I&D and STP Project	Toshiba water solutions pvt. Limited	60.79 64.029	61.89 Cr. (C Cost- 35.01 Cr. And O&M- 26.38 Cr.) 22-10-18	21.04.20 (EOT granted till 31.03.2022)	45.11	Work - 36.86 Contingent - 2.0 Other expenses - 6.24 Unadjusted Mob - 0 Total - 45.11	22		1. Sewerage Network (K.M)	NA	-	-	
										2. Rising Main (K.M)	15.23	-	15.23	
										3. Manhole (Nos.)	NA	-	-	
										4. Tapping of Existing Network (K.M)	NA	-	-	
										5. Road Restoration (K.M)	15.23	-	15.23	
										6. House Connection Pfr (Nos.)	NA	-	-	
										8. House Connection (Nos.)	NA	-	-	
										8. Commissioning of Network (K.M)	-	-	-	
										10. STP-1 Total Progress (100%) & MLD- 9	100.00	-	100.00	Decision on Treated water disposal arrangement is pending yet
										a) SBR Tank (100%)	100.00	-	100.00	
										b) CCT (100%)	100.00	-	100.00	
										c) Sludge Thickener Tank (100%)	100.00	-	100.00	
										d) Chlorination tank (100%)	-	-	-	
										e) Grit Chamber (100%)	100.00	-	100.00	
										f) Admin Building (100%)	100.00	-	100.00	
										g) MPS (100%)	NA	-	-	
										h) E/M Work (100%)	-	-	-	
										Procurement (100%)	100.00	-	100.00	
										Installation (100%)	100.00	-	100.00	
										11. STP-2 (100%) & MLD- 7	NA	-	-	
										12. SPS/IPS-1 (100%) & MLD- 0.9	100.00	-	100.00	
										a) SPS/IPS-2 (100%) & MLD- 0.81	100.00	-	100.00	
										b) SPS/IPS-3 (100%) & MLD-	Delayed	-	-	
										c) SPS/IPS-4 (100%) & MLD- 3	100.00	-	100.00	Pipe laying parallel the track in progress and likely to complete by 15th Feb 2023
										d) SPS/IPS-5 (100%) & MLD- 2	100.00	-	100.00	
										e) SPS/IPS-6 (100%) & MLD- 1	100.00	-	100.00	
										13. I&D Work-1 (100%)	100.00	-	100.00	Above work is Tapping of Nala
										14. I&D Work-2 (100%)	100.00	-	100.00	Above work is Tapping of Nala
										15. I&D Work-3 (100%)	100.00	-	100.00	Above work is Tapping of Nala
										16. I&D Work-4 (100%)	100.00	-	100.00	Above work is Tapping of Nala
										16. I&D Work-5 (100%)	50.00	41.00	91.00	Pipe laying parallel the track in progress and likely to complete -> 15th march 2023
										16. I&D Work-6 (100%)	100.00	-	100.00	Above work is Tapping of Nala

22

342

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : I&D works and 32 MLD STP at Chhapra

Month : February'2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Feb'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
20	I&D works and STP at Chhapra	M/s Toshiba JV Chevrox	236.15 242.6337	248.07 Cr. 04-02-20	04.08.2021 (EOT approved from NMCE)	95.77	Work- 86.65 Unadjusted Mob. Advance - 2.52 Other expenses- 2.08 Contingent- 4.52 Price Escalation 0 Total - 95.77	90.60%	150	1. Sewerage Network (20.20 K.M)	10.986	0.399	11.385	Only 2 front is provided by RCD for South Zone. We have requested to provide 3 front for above sewage work
										2. Rising Main (2.90 K.M)	1.734	0.214	1.948	
										3. Manhole (768 Nos.)	353	5	358	More front is required
										4. Tapping of Existing Network-(K.M)	NA	NA	NA	
										5. Road Restoration(=11.385+1.948=13.333 K.M)	10.821	1.555	12.376	Scope of RCD
										6. House Connection PIP(Nos.)	NA	NA	NA	
										8. House Connection(Nos.)	NA	NA	NA	
										9. Commissioning of Network(K.M)				
										10. STP-1 Total Progress(100%) & MLD- 32	94.33%	0.07%	94.40%	
										a) SBR Tank(100%)	98.00%	0.010%	98.01%	Finishing & Hydrotest work is in progress
										b) CCT(100%)	95.00%	0.200%	95.20%	Finishing work is in progress
										c) Sludge Holding Tank(100%)	98.00%	0.05%	98.05%	
										d) Grit Chamber(100%)	95.00%	0.010%	95.01%	Finishing & tiling work is in progress
										e) Admin Building(100%)	80.00%	0.100%	80.10%	Brick and plaster work is in progress
										f) MPS(100%) & MLD- 36.60	99.98%	0.02%	100.00%	
										g) E/M Work(100%)	85.00%	0.14%	85.14%	
										(i) E/M Supply(70%)	90.00%	0.00%	90.00%	
										(ii) E/M Erection(30%)	80.00%	0.28%	80.28%	2 nos decanter installation work is in progress
										11. STP-2(100%) & MLD-				
										12. SPs/PS-1(100%) & MLD- 33.30	43.00%	14.10%	57.10%	The land provided by district administration is very consolidated and approach road is very narrow
										a) SPs/PS-2(100%) & MLD- 2.90	100.00%	0.00%	100.00%	
										b) SPs/PS-3(100%) & MLD- 0.20	100.00%	0.00%	100.00%	
										c) SPs/PS-4(100%) & MLD- 8.70	100.00%	0.00%	100.00%	
										d) SPs/PS-5(100%) & MLD- 4.42	94.64%	4.05%	98.69%	
										e) SPs/PS-6(100%) & MLD- 4.90	88.44%	3.81%	92.25%	The land provided by district administration is very consolidated and approach road is very narrow
										f) SPs/PS-7(100%) & MLD- 4.42	0.00%	0.00%	0.00%	Redesign work is in progress
										15. I&D Work-(100%) [39 Outfall Structure]	0.02%	0.00%	0.00%	

20

416

415

2

Bhar Urban Infrastructure Development Corporation Ltd.
Month: February 2023

Name of Scheme : Hajipur STP and Sewerage Network Project.

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged (in nos.)	Main Component with total scope	Upto Previous Month	During this Month	Component Wise Physical Progress Total Progress	Issue in Execution
										1. Sewerage Network (K.M) 2. Rising Main (K.M) 3. Manhole (Nos.) 4. Trenching of Existing Network (K.M) 5. Road Restoration (K.M) 6. House Connection Pit (Nos.) 7. House Connection (Nos.) 8. Commissioning of Network (K.M) 10. 22 MLD STP Total Progress (100%) 11. Aeration Tank (100%)	116.888 0 6067.00 117.468 15612 0 64.713 70.00%	3.68 0 280 8.281 598 0 2.25% 5.00%	120.568 0 6347 117.748 16208 0 66.959% 75.00%	1. After both of these proposals, for crossing and land area of 900sqm (30m*30m), were rejected twice by DEN/HQ. A request was made to DfA, Vaishali to intervene in this matter vide letter no 430/NVP dated 06.10.2022. Once again a request was made to DRM Sanpur to provide us a reduced land area of 400 sqm (20 m * 20 m) for IPS-1 vide letter no 472 dated 02.11.2022 and Letter no 01/BUIDCO Hajpur dated 16.11.2022. Senior Divisional Engineer (Sd) has intimated BUIDCO vide letter no w/275/Namam range project/ Sonbhu-5/1673, that after laying of sewerage pipeline in 3 roads in Sonpur, no restoration work was done and it has been left unattended since past three months by the agency working there under BUIDCO Sonpur. Thus our proposal would not be processed further until these roads are restored first. So PD BUIDCO Hajpur has requested EE, NVP-2 Chhapra to look into this matter and do the needful as soon as possible vide letter no 34 dated 12.12.2022 and 74 dated 16.02.2023. A joint inspection was held on 16.01.2023, as instructed by MD Sir BUIDCO on 11.01.2023, after which a joint inspection report was submitted to DRM, Sonpur to reconsider our NOC proposal.
1.	Hajipur STP and Sewerage Network 22 MLD STP, 04 Nos IPS and 138.9 KMs Sewerage Network	M/s Toshiba Water Solutions Private Limited JV with Kevadiya construction Pvt Ltd.	305.19 312.44	316.18 Cr 08.07.2021	02.07.2023	216.62	Earth- 11.26 Work- 190.83 Unadjusted Man. Advance- 7.73 Other expenses- 0.06 Cartage- 8.76 Total - 216.62	70.60%	220	5) CCT (100%) 6) Chiller (100%) 7) Self quarter (100%) 8) Effluent Chamber (100%) 9) Admin Building (100%) 10) MPPS (100%) 11) Inlet & screen chamber 12) HT panel & meter room 13) Air blower shed	24.00% 40.00% 35% 42.50% 47% 0% 80.00% 80.00%	16.00% 10% 0% 12.3% 0% 0% 6.5% 0%	40.00% 50.00% 35.00% 55.00% 47.00% 0.00% 66.50% 80.00%	2. IPS- II Land NOC Received by CO Hajipur letter no - 281 dated 19.02.2022. Work can't be started due to objection from District fishery Department. So Redesign of IPS-II has been proposed by BUIDCO vide letter no 178/NVP. Hajipur dated 09.05.2022. Thus Redesign of IPS is under process as per contractor's letter no TWS/MCP/DMEB006/171 DATED 17.05.2022. A request has been made to DFO, Hajipur for granting permission to start the work of IPS-2 in Talabai pokhar vide letter no 199/NVP Vaishali Hajipur dated 12.09.2022. A request was made to MD BUIDCO to intervene in this matter vide letter no 09/ NVP Vaishali dated 24.11.2022 in which requirement of a reduced land area of 12m * 15m was put in demand. Citing this letter, MD Sir has sent a letter to Secretary, Fishery department requesting for the same. DfA Hajipur instructed PD, BUIDCO Hajipur to start execution work at IPS-2 on date 27.02.2023.
										1) DG & Transformer 12) A) IPS/IPS-1 (100%) & MLD-# 66 B) IPS/IPS-2 (100%) & MLD- 9.98 C) IPS/IPS-3 (100%) & MLD- 24.113 D) IPS/IPS-4 (100%) & MLD- 7.223	71.55% 9.5% 9.5% 9.5%	4.07% 1.50% 0.00% 1.50%	75.62% 11.00% 9.50% 11.00%	3. IPS-III Land NOC under process. Shuttering for curb is in progress. 4. IPS- IV Land NOC Received by CO Hajipur letter no - 305. Dated 23.02.2022. Shuttering for curb is in progress. 5. Land required for outfall of Effluent from STP

1414

22

S.No	Name of Project	Name of Contractor	AA & ES with Ref. date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Feb 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Munger STP & Sewerage Network Project	M/s. EMS Infracon Pvt. Ltd. JV with M/s. TCPL	294.02 Crore	350.79 Cr. (Capex cost-264.55 Cr. and O&M Cost- 86.26 Cr.) 18/10/2021	17.10.2023	144.26	Mobilisation Advance - 14.86 Cr. Escalation - 13.01 Cr. Work - 108.41 Cr. Conting - 5.61 Cr. other expense - 2.37 Cr. Total = 144.26 Cr	65.10%	Avg. 390 Nos.	1. Sewerage Network (16723 K.M)	110.224	8.896	119.120	1. RCD NOC awaited 2. RCD NH - Division NOC awaited 3. Railway NOC (2 Nos) awaited 4. Variation - 1 Pending in BUIDCO HO 5. Supplementary agreement of House connection work still pending
										2. Rising Main (6904 K.M)	0	0	0.000	
										3. Manhole (7465 Nos)	3987	423	4410	
										4. Tapping of Existing Network-(K.M)	0.00%		0	
										5. Road Restoration (16723K.M)	102.205	5.835	108.040	
										6. House Connection Pit (9066 Nos)	5077	448	5525	
										8. House Connection (15200 Nos)	2789	648	3437	
										9. Commissioning of Network(K.M)	0.000	0.000	0.000	
										10. STP-1 Total Progress (100%) & MLD- 30	60.54%	1.61%	62.15%	
										(a) SBR Tank (100%)	81%	7%	88%	
										(b) CCT (100%)	56%	23%	79%	
										(c) Sludge Holding Tank (100%)	5%	0%	5%	
										(d) Chlorination tank (100%)	10%	10%	20%	
										(e) Gri Chamber (100%)	15%	15%	30%	
										(f) Admin Building (100%)	31%	15%	46%	
										(g) MPS (100%)	30%	12%	42%	
										(h) E/M Work (100%)	5%	0%	5%	
										11. SPS/IPS-1 (100%) & MLD- 8.66 MLD	5.00%	5.28%	10.28%	
										(a) SPS/IPS-2 (100%) & MLD- 9.99 MLD			28.94%	
										(b) SPS/IPS-3A (100%) & MLD- 9.01 MLD	26.43%	2.51%		
										(c) SPS/IPS-3B (100%) & MLD- 4.10 MLD	61.16%	0.54%	61.70%	
										(d) SPS/IPS-4 (100%) & MLD- 2.22 MLD	71.40%	2.13%	73.53%	
										(e) SPS/IPS-5 (100%) & MLD- 2.22 MLD	71.40%	2.17%	73.53%	

9

413

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 28.02.2023)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	6.62	Work - 6.55 Other - 0.07 Total - 6.62	100%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm) - 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm) - 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room - 01 No. 5. Embankment Protection 6. Landscape & Horticulture works 7. Stainless steel railing works.	Completed			RFD Gopalganj has been hand over to Zila Parishad, Muzaffarpur.
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	316.45	Work - 264.23 Escalation - 16.39 CSQC - 9.58 Other - 6.79 Centage - 19.46 Total - 316.45 (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat completed. 3. Community Cum Cultural Center at Raja Ghat completed. Crematorium at Gulvighat - Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat completed. 3. Community Cum Cultural Center at Raja Ghat completed. Crematorium at Gulvighat - Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.			all 16 Projects have been hand over to PMC, Patna.
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	10.00	Work - 9.87 Crore Other - 0.13 Total - 10.00	100.00%	Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	Sidhi Ghat - 91 % Chandwara Ghat (Ashram Ghat) - 91 % Sikandarpur Mukti Dham - 90 %	Sidhi Ghat - 9 % Chandwara Ghat (Ashram Ghat) - 3 % Sikandarpur Mukti Dham - 10 %	Sidhi Ghat - 100 % Chandwara Ghat (Ashram Ghat) - 100 % Sikandarpur Mukti Dham - 100 %	Completed in Dec 2022.

(92)

1412

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 28.02.2023)

	Project Name	STP Capacity (in MLD)	Sewer Network (in Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ Date of AA&ES Issue Gol/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	I&D and STP, Barahiya	6	-	49.50 (proposed)	Revised estimate approved on 25.10.2022	0.03	-	3 bidders participated in the tender. TC meeting on technical bid done. Proposal sent to SPMG on 30.01.2023 for approval of decision of TC.
2	I&D and STP, Kahalgaon	6	-	46.00 (proposed)	Revised estimate approved on 30.11.2022	0.16	-	4 Bids has been received till last date 21.02.2023. Bid evaluation is in process.
3	Dehri I & D and STP	3 STP (11, 7 & 3 MLD)		63.89	12/1/2021			Financial bid open on 30.09.2022. TC meeting on financial bid done. Proposal sent to SPMG on 30.01.2023 for approval of decision of TC.
4	Supaul I&D and STP	3 STP (9, 2 & 1.1 MLD)		57.09	07/09.2022			NIT published Date of bid opening is 23.03.2023
5	Ramnagar I&D and STP	2 STP (4.5 & 4.5 MLD)		56.97	12.09.2022			4 Bids has been received till last date 21.02.2023. Bid evaluation is in process.
6	Narkaliyaganj I&D and STP	2 STP (2.5 & 4.5 MLD)		49.39	17.10.2022			2 bidders participated in the tender. TC meeting on technical bid done. Proposal sent to SPMG on 30.01.2023 for approval of decision of TC.
7	Daudnagar I&D and STP	1 STP (10.5 MLD)		42.25	24.01.2023			NIT published Date of bid opening is 23.03.2023
8	Molthari I&D and STP	4 STP (4.6, 3.5, 8, 6.3 MLD)		149.15	24.01.2023			NIT published Date of bid opening is 23.03.2023
9	Gopalganj Crematorium			3.45	06.05.2020			Tender not succeeded in 4th time tender call. Revised estimate costing 4.67 Crore has been sent to NMCG for revised AA&ES.

237

411

1410

336

Bihar Urban Infrastructure Development Corporation Ltd.

Status of DPR as on 28.02.2023

Sl. No.	Name of Scheme	Population	STP Capacity	SOR	Amount (in Cr)	Land Status	Status
1	2	3	4	5	6	7	8
DPR Submitted to SPMG							
1	Fecal Sludge Seplage Management Dighwara	32741	24 kl	2022	2.97		TPA observations Compliance has been sent to IIT Roorkee, TPA
2	Fecal Sludge Seplage Management Manihari	26629	18 kl	2022	5.5		TPA observations Compliance has been sent to IIT Roorkee, TPA
3	Fecal Sludge Seplage Management Teghara	56234	26 kl	2022	4.11		TPA observations Compliance has been sent to IIT Roorkee, TPA
4	I&D Works and STP Arwal	51849	3.5 MLD	2020	50.19		DPR has been submitted to NMCG NMCG sent this DPR to NIT Patna for TPA.
5	I&D Works and STP Darbhanga	296039	22.6 & 1.7 MLD	2022	101.41		DPR has been submitted to NMCG
6	I&D Works and STP Kishanganj	105782	10.5, 3.43, 2.94 & 3.1 MLD	2022	109.46		Observation received by TPA IIT Patna which sent to NEERI for compliances
7	I&D Works and STP Raxaul	55536	2.5, 2.5, 3.5 & 3.5 MLD	2020	87.62		DPR has been submitted to NMCG NMCG sent this DPR to IIT, Roorkee for TPA. TPA observation compliances has been sent to IIT Roorkee, TPA.
8	I&D Works and STP Saharsha	156540	17.4 & 13.05 MLD	2022	110.76		Observation received by TPA IIT Patna which sent to NEERI for compliances. Compliance send to TPA.
9	I&D Works and STP Madhepura	54472	10.73 MLD	2022	47.28		Observation received by TPA send to NEERI for compliance.
10	I&D Works and STP Jamui	87357	6.8 & 9.5 MLD	2022	56.58		TPA observations Compliance has been sent to NIT Patna, TPA
11	I&D Works and STP Bagaha	112634	11 MLD	2022	85.41		DPR has been submitted to NMCG
12	I&D Works and STP Gopalganj		11 MLD	2022	134.21		DPR has been submitted to NMCG
13	I&D Works and STP Samastipur		6 MLD	2022	61.71		DPR has been submitted to NMCG
14	I&D and STP Ara		47 MLD	2022	351		DPR has been submitted to NMCG
15	I&D and STP Betia		33 MLD	2022	468		DPR has been submitted to NMCG
16	I&D and STP Khatia		4.5	2022			Revised estimate submitted to NMCG
17	Gaya sewerage Network and STP project		84 MLD	2022	2861		DPR has been submitted to SPMG on 02.12.2022. We received a letter on 24.01.2023 from NMCG to revised the DPR on I&D and STP project. Instruction given to Consultant on 01.02.2023. Revised DPR for I&D and STP sent to SPMG on 28.02.2023.
18	I&D Works and STP Kalihar						DPR under preparation
19	I&D Works and STP Jogbani						DPR under preparation
20	I&D and STP Jamalpur						NIT is being published.
21	I&D and STP Buxar						NIT is being published.
22	I&D and STP Purnia						Bid evaluation is in process.
23	I&D and STP Sasaram						Bid evaluation is in process.
24	I&D and STP Aurangabad						Bid evaluation is in process.
25	I&D and STP Jehanabad						Bid evaluation is in process.
26	I&D and STP Nawada						Bid evaluation is in process.
27	I&D and STP Sitamarhi						Bid evaluation is in process.
28	I&D and STP Araria						Bid evaluation is in process.
29	I&D and STP Benipur						Bid evaluation is in process.
30	I&D and STP Barauni						Bid evaluation is in process.
31	I&D and STP Bihat						Bid evaluation is in process.
32	I&D and STP Sheikhpura						Bid evaluation is in process.
33	I&D and STP Siwan						NIT is being published.