

बिहार शहरी आधारभूत संरचना विकास निगम लि०
Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

राजापुर पुल, पश्चिम बोरिंग कैनल रोड, पटना - 800001 / Rajapur Pul, West Boring Canal Road, Patna-800001

E-mail: - mdbuidco@gmail.com, Website : http://buidco.in

CIN - U45200BR2009SGC014600



ISO 9001:2008, 14001:2004

पत्रांक-बुडको/यो०-1711/2020 (पार्ट-8) — 5503

पटना, दिनांक- 01/12/23

प्रेषक,

धर्मेन्द्र सिंह, भा०प्र०से
प्रबंध निदेशक,
बुडको, पटना।

सेवा में,

प्रधान सचिव,
नगर विकास एवं आवास विभाग,
बिहार, पटना।


विषय:-मासिक प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है कि बुडको अन्तर्गत जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग; जलापूर्ति, ड्रेनेज एवं सिवरेज, उत्तर बिहार उपभाग; आधारभूत संरचना एवं परिवहन, दक्षिण बिहार उपभाग; आधारभूत संरचना एवं परिवहन, उत्तर बिहार उपभाग तथा नमामि गंगे से संबंधित योजनाओं का मासिक प्रगति प्रतिवेदन माह अक्टूबर 2023 का संलग्न कर आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अनुलग्नक:-यथोक्त।

विश्वासभाजन,


प्रबंध निदेशक,
बुडको, पटना।



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का एक उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना- 800001
फोन न०-91-612-2558412, email- gmdwshq.buidco@gmail.com

पत्रांक- बुडको/यो०- 2693/2023 -5211

दिनांक- 06/11/23

सेवा में,

✓ मुख्य महाप्रबंधक,
बुडको, पटना।

विषय :- माह अक्टूबर 2023 का मासिक प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपरोक्त विषयक संबंध में कहना है बुडको द्वारा उत्तर बिहार उपभाग के अंतर्गत क्रियान्वित की जा रही आधारभूत संरचना एवं परिवहन से संबंधित योजनाओं का माह अक्टूबर 2023 का मासिक प्रगति प्रतिवेदन संबंधित परियोजना निदेशक से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनु०- यथोक्त।

अभिमान
28/11/23
07/11/23

Sh. Pishan
Ahmad
9/11/2023

रतन कुमार रमण
06/11/23
(रतन कुमार रमण)
महाप्रबंधक (मुख्यालय)
जलापूर्ति, ड्रेनेज एवं सिंचन,
बुडको, पटना।

एम - 7869
11/11/23

4850 Pdm
11/11/23



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का एक उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनल रोड, पटना- 800001
फोन न०-91-612-2558412, email- gmdwshq.buidco@gmail.com

115

पत्रांक- बुडको/यो०- 2693/2023 -S211

दिनांक- 06/11/23

सेवा में,

मुख्य महाप्रबंधक,
बुडको, पटना।

विषय :- माह अक्टूबर 2023 का मासिक प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपरोक्त विषयक संबंध में कहना है बुडको द्वारा उत्तर बिहार उपभाग के अंतर्गत क्रियान्वित की जा रही आधारभूत संरचना एवं परिवहन से संबंधित योजनाओं का माह अक्टूबर 2023 का मासिक प्रगति प्रतिवेदन संबंधित परियोजना निदेशक से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनु०- यथोक्त।

विश्वासभाजन,

(रत्नशं कुमार रमण)

महाप्रबंधक (मुख्यालय)

जलापूर्ति, ड्रेनेज एवं सिंचन,
बुडको, पटना।

October - 2023

Sl.No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs. In Cr.)	Agreement Value Date (Rs. In Cr.)	AGP Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Disbursed (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress in Percentage			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress in Percentage	
1	2	3	4	5	6	7	8	9	10	11	12	13
Name of District - Siwan												
1	नगर सरकार भवन, नगर पंचायत, सुरसण्ड के प्रशासनिक भवन का निर्माण कार्य (विद्युत्करण, जलापूर्ति एवं स्वच्छता सहित कार्य)। संवेदक- M/s Dimker Construction Pvt Ltd.	1.6956 Lt. No. 21 Dt. 19.06.19	1.451548 Dt. 25.03.2022	21.06.2022	25.03.2022	0.8477999					कार्य पूर्ण एवं हस्तगत कर दिया गया है।	अंतिम विपन्न भुगतान हेतु आवंटन उपलब्ध नहीं है।
2	नगर निगम, सीतामढ़ी क्षेत्र अन्तर्गत सात निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य विद्युत सेट-1 लकड़ी सेट-2	Lt. No. 499 Dt. 19.02.2022 Rs. 4.5912368	3.7754 Dated- 06.04.2023									प्रारंभिक लेवल एवं सिट्टी जॉब किया जा चुका है। डिजाईन एवं ड्राइंग का कार्य प्रगति पर है।
Name of District - Siwan												
1	नगर परिसर, शिवहर क्षेत्र अन्तर्गत बस स्टैंड का निर्माण कार्य।	Lt. No. 201 Dt. 07.02.2023 Rs. 3.68048	2.09.12								लेवेलिंग का कार्य किया जा रहा है।	जिलाधिकारी, महोदय, शिवहर/कार्यपालक पदाधिकारी, न090 शिवहर द्वारा अभी तक स्थल उपलब्ध नहीं कराया गया है।
2	नगर परिसर, शिवहर क्षेत्र अन्तर्गत सात निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य। विद्युत सेट-1 लकड़ी सेट-2	Lt. No. 501 Dt. 19.02.2022 Rs. 4.5912368									एकरचना म की प्रक्रिया में है।	नियमा की प्रक्रिया में
2	नगर परिसर, शिवहर क्षेत्र अन्तर्गत स्ट्रीम वाटर ड्रेनेज निर्माण कार्य। फेज 1	Lt. No. 5364 Dt. 22.09.2023 Rs. 60-16										

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

114

24
Sep-23

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	Inc-Spent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2 Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park. Contractor - Chandrabibha Devi	3 AA-0.4277, Dated:- 25.11.14 & EC:-0.4277	4 0.3038828	5 18.12.16	6 0.21385	7 0.21385	8 0.21385	9 Boundary wall, Pathway, Light , Gajebo, Sitting bench etc.	10 Boundary wall, Sitting Bench, Path way and Gajebo	11 No Work.	12 Boundary wall, Sitting Bench, Path way and Gajebo	13
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor - Rajeev Ranjan	3 AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	4 2.5137547	5 29.12.16	6 1.5082528	7 1.5082528	8 1.5082528	9 Construction of Building	10 Civil work completed except roof treatment.	11 No Work.	12 Civil work completed नगर सरकार से मे नगर परिषद कार्यालय लिए है।	Fund issue. This office has requested to Dy. Collector (Dev.) with a copy to DDC & DM vide numerous letters for releasing fund. The last letter was sent vide this office no.153 Dtd. 01.08.23 for releasing fund in order to complete the works. But, fund is yet to be released by District Administration.
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor - Rajeev Ranjan	3 AA-3.9292 in Dated: 13.11.13 & EC:3.1194	4 0.2924633	5 17.12.18	6 0	7 0	8 0	9 PHE & Electrification work	10 Completed.	11 No Work.	12	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor - Rajeev Ranjan	3 AA-1.6956 Dated:- 8.11.13 & EC:-1.5335	4 0.1371595	5 19.07.18	6 0	7 0	8 0	9 PHE & Electrification work	10 60 % work Completed.	11 No Work.	12 60 % work Completed.	
5	Construction of Ramna maiden- levelling, boundary wall, track and beautification. Contractor-M/S Jai bhawani const.	3 AA-2.0 Dated - 18.02.14&EC	4 1.105711	5 29.05.15	6 0.902905	7 0.902905	8 0.902905	9 Boundary wall, pathway, levelling and beautification	10 phase- 1 is complete.	11 No work	12 Phase 1 is completed	For Ramna Maidan Phase-1 Physically completed but financial progress not yet achieved due to fund constraints.

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

3409 सितम्बर 2023													
Rs. Cr.													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	B.C. Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks	
									Upto Previous Month	During the Month	Total Progress		
1	नगर विकास योजनागत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no- 3059, dated- 18.12.2017 Amount 1.6956	1.2107859 22.02.2016	15 Months 22.04.2017	0.6140	0.6140	0.6140	Building 2nd Story Plaster-Comp. Wood Work Progress Flooring-Progress	Building 2nd Story RCC work completed Plaster-Comp. Wood Work Progress. Flooring-Progress	11	12	13	(शेष आवंटन की प्रविष्टि में कार्य बन्द है।)
2	Construction of PCC road and RCC Draining from taxi stand Bara Talpa to Bara Talpa chok via cross the road ward no- 41 and 42 at Chapara nagar nigam, chhapara	Letter no-79, dated- 06.12.2017 Amount 2.9866	2.4299813 16.03.2020	15 Month	1.5866	1.5866	1.5866	RCC Drain- 1872 PCC Road- 936 Paver Block- 836	Nala- 1778 m PCC- 641.50m Paver Block - 2x300.00 Completed.	Nala-25m PCC- Nil Paver block- 0	Nala- 1804 m PCC- 641.50m Paver Block - 2x300.00 Completed.	आवटन का अभाव, आम लोगों द्वारा कार्य में रुकावट देना, बालु के ट्रैक्टरों का परिचालन।	

29159
04/11/2023
Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	LIC Sum	Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Saharsa Bus Stand Project M/S Shri Balram Singh Vill+Post- Panchgachhia, Saharsa	4.00 & Letter No. 78, dated 19.11.2014	3.3003 & 10.06.2015	09.05.2017	1.91	1.91		Bus Terminus (Civil work)	-	-	Completed	1. For departure gate, one gate land disputed in High Court, Patna 2. Fund unavailability since last two years. 3. Overall Progress 85%
								Toilet Block & Small ships (Civil work)	-	-	Completed	
								Compound wall and drainage work (Civil work)	-	-	Except disputed land, rest work completed	
								Internal Road sidewalk & landscaping work	-	-	Completed	
								Electrical work (Internal)	-	-	Completed	
2	Construction of Crematorium Under Nischay-2 in Saharsa Nagar Parishad Contractor- Shiv Chandra Kumar	Rs. 902.1557 Cr. Ltr. No.- 881, Dated- 03.03.2022	Rs. 838.44846 Dated- 20.03.2023	07.05.2024	-	-	-	PHE work (Internal)	-	-	Completed	Design & Drawing and Revised Estimate Submitted in Headquarter for Approval.
								PHE work (Internal)	-	-	Completed	
								PHE work (Internal)	-	-	Completed	
										Dismantling Work of old Structure is in Progress	Dismantling Work of old Structure is in Progress	

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	LC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद मोहिहारी के मोहिहारी का सौंदर्यकरण एवं जीर्णोद्धार कार्य। (M/s Charitha - Pawan Kumar (JV), Hyderabad)	EC- 21.99 AA Rs.23.05492 Lt No-139 dt-15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD----/18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 6.80	6.80	6.80	1.) De-weeding 2.) De-silting 3.) Pathway 4.) Improving of Bunds 5.) STP-2 Nos. (2MLD) (Deseped) 6.) Improving of Bunds 7.) Bathing Ghat, Park, Toilet Block, Change Room, Bench and Dustbin.	1.) De-weeding Started since 26.04.2022, De-weeding Completed 97% 2.) De-silting since 20.04.2023, 3.) Bund Improving work Started for Bund Improvement from PHED OHT at Sugar Mill to Orphanage.	1.) De-weeding Started since 26.04.2022, De-weeding Completed 97% 2.) De-silting since 20.04.2023, 3.) Bund Improving work Started for Bund Improvement from PHED OHT at Sugar Mill to Orphanage.	1.) De-weeding Started since 26.04.2022, De-weeding Completed 97% 2.) De-silting since 20.04.2023, 3.) Bund Improving work Started for Bund Improvement from PHED OHT at Sugar Mill to Orphanage.	
2	चकिया वस डिपो का निर्माण कार्य। (M/s Keshav Kumar Kesar, Motihari)	EC- 2.19 AA Rs. 2.0000 Lt No-78 dt-19.11.14 EC- 2.19 LOA- 1.650150 Lt No-1375 dt-11.05.15	Rs.1.44 Lt No- BUIDCO/yo-687 /14-87 dt-6.12.14	24.12.16 (6 Months)	1.44	1.43	1.43	1.) De-weeding 2.) De-silting 3.) Pathway 4.) Improving of Bunds 5.) STP-2 Nos. (2MLD) (Deseped) 6.) Improving of Bunds 7.) Bathing Ghat, Park, Toilet Block, Change Room, Bench and Dustbin.	1.) De-weeding Started since 26.04.2022, De-weeding Completed 97% 2.) De-silting since 20.04.2023, 3.) Bund Improving work Started for Bund Improvement from PHED OHT at Sugar Mill to Orphanage.	1.) De-weeding Started since 26.04.2022, De-weeding Completed 97% 2.) De-silting since 20.04.2023, 3.) Bund Improving work Started for Bund Improvement from PHED OHT at Sugar Mill to Orphanage.	1.) De-weeding Started since 26.04.2022, De-weeding Completed 97% 2.) De-silting since 20.04.2023, 3.) Bund Improving work Started for Bund Improvement from PHED OHT at Sugar Mill to Orphanage.	

391479
04/11/2023

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

Sl. No.	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs. in Cr.)	Agreement Value & Date (Rs. in Cr.)	AS per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Total Expenditure (Rs. in Cr.)	C Sent (Rs. in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/(If any Issues)
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	हाजीपुर नगर परिषद अन्तर्गत बुटनदास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.10.17	1.3012	1.10.16	95	R.C.C. Kota Stone Boulder brick work earth work	R.C.C. Kota Stone Boulder brick work earth work	R.C.C. Kota Stone Boulder brick work completed, earth work completed.	R.C.C. (90%) Kota Stone Boulder (70%) brick work completed, earth work completed.	Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work in Progress.
2	हाजीपुर नगर परिषद अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.3012	1.10.16	50	R.C.C. Kota Stone Boulder brick work earth work	R.C.C. Kota Stone Boulder brick work earth work	R.C.C. Kota Stone Boulder brick work earth work	R.C.C. (60%) Kota Stone Boulder (0%) brick work (40%), earth work (60%).	Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work is hindered due to rise in water level.

Note : Excess expenditure against serial no.-01 made from the amount available as serial no-2.
When fund of serial no.-1 of Butan Dis ghat will be available then the it will be transferred to Sidi
Ghat viz to serial no.-2.

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

Sep-23											
Rt. In Lakh											
Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. in Cr.)	Agreement Value & Date (Rs. in Cr.)	AS per agreement Date of Completion	Road Alignment (Scale 1:500)	Total Alignment (Scale 1:500)	Main Component	Component Wise Physical Progress			Remarks
								Upto Previous Month	During the Month	Total Progress	
1	समृद्धिवादी रंग से भावा खण्डनाम निमा नगरपालिका के लिए सेवे एवं सोना भोग्या होते हुये अंतर्गत एक पत्र एवं नाम निर्धारण कार्य। Sri Arun Kumar	विशेष सचिव, नगरि एवं आयुक्त आयुक्त निगरानाम का पत्रांक-07 दिनांक-27.08 18 राशि-361.155 लाख	3.4116452 05/08/2019-20 Dated-28.02.20	27.11.2023			Road & Drain	592/625 Mtr Drain complete & Road 1173/1640 Mtr Road Work Complete. Paver Block is Complete in 500 M Both Side.	Road Work in 1173/1640 Mtr Road Progress	592/625 Mtr Drain Complete & Road Work Complete. Paver Block work is completed.	13 इस कार्यवाही के माध्यम से वि-08/06/2023 से Bilanua & Enailan के अंतर्गत सेवे वादी D.O Letter मिली निमा सय
2	वाडू से-02 में विलियम कुमार के घर से समकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, नगरि एवं आयुक्त विहारपटना का पत्रांक-00 दिनांक-12.02.19 राशि- 103.93 लाख	0.866526 01/2/2020-21 Date-17.06.20	16.12.23			Road & Drain	525/593 Mtr Drain work complete & Road 550/593 Mtr Road Work Complete		525/593 Mtr Drain work complete & Road 550/593 Mtr Road Work Complete	कार्य पूर्ण।
3	मुजफ्फरपुर नगर निगम क्षेत्र अंतर्गत समाप्त अंशक भवन का निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, नगरि एवं आयुक्त विहारपटना का पत्रांक-113 दिनांक-14.02.2015 राशि-139.333 लाख	1.3808729 01/2/2021-22 Dated-24.11.2021	23.08.2023			Civil Amenities				सोपान के अंतर्गत सुधार एवं नियंत्रित किया गया है।
	Construction of Crematorium (Electrical 02 set & Wooden 04 set) under Nischay-2 in Muzatapur Nagar Nigam	पत्रांक- 056, दिनांक-03.03.2023 राशि-	7.53394				Civil Amenities	1. Site Cleaning Completed 2. Two no. Piles 18M Casted on Dated-05.05.2023 for Load test 3. Soil Filling started 4. D & D under process for Vetting 5. Soil test completed 6. Planning for pile load test under process.	1. Site Cleaning Completed 2. Two no. Piles 18M Casted on Dated-05.05.2023 for Load test 3. Soil Filling started 4. D & D under process for Vetting 5. Soil test completed 6. Planning for pile load test under process.	After load test & Desing & Drawing Vetting Pilling Work will be continue Started.	

04/11/2023
Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.

Madhepura

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	LC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर परिषद, मधेपुरा क्षेत्रांतर्गत सम्राट अशोक भवन निर्माण कार्य। संवदेक- नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065 Date-	31.03.2020	0.1000	0.1000	0.1000	E/W Beam Column B/W, Stair, CP, Door, Window & Painting works.	Shuttering of slab and beam at roof level	-	Foundation to roof level structure	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCO Lt. No. 92, Date - 28.07.2020 & Lt.No. 15, Date - 30.01.2021 & Lt. No. 275 Dated 20.12.2021 Lt. No. 23 Date 28.02.2022 & Lt. no.-151, Date- 22.11.2022 & Lt. No.- 13 Date- 10.01.2023 & Lt. No.- 81 Date- 02.06.2023.
2	Construction of Crematorium (Madhepura) Contractor- Suman Enterprises	Rs. 5.454 Date- 15.04.2023	4.5452	09.05.2024							Levelling work in progress	

50420
04/12/2023
Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.

Patna

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Crematorium (Electrical-02 Set & Wooden 04 Set) under Nischay-2 in Darbhanga Nagar Nigam Contractor- Suman Enterprises	9.72 Ref. no.- 1487, Dated- 24.03.2022	8.2, Dated- 06.04.2023	05.04.2024				Electrical-02 Set & Wooden 04 Set		Plaster Work is going on		Boundry wall work is completed, Finishing work is going on NOC Received 12.05.2023

59779
04/11/2023
Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

MONTHLY REPORT

गुप्त हाजीपुर

Name of District: Vaishali

Date of Reporting: 01.11.2023

As on: NOVEMBER 2023

S.No.	Name of The Project & Name of The Contractor	AA&ES with Ref. & Date (Ref. in Cr.)	Agreement Value Data (Rs. in Cr.)	Fund	Project	Overall Physical Progress (in %)	Main Component	Component Wise Physical Progress				Next Month Target	Issue in Execution
								Up to Previous week Progress	During this week Progress	Total progress			
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	हाजीपुर नगर परिषद अन्तर्गत बुद्धनाथ धारा का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 20.06.16			05	R.C.C	R.C.C					Due to Land Encroachment and disturbance by public work started in late so work delayed. Contractor has been debarred, WORK IN PROGRESS
							Kota Stone	Kota Stone	Kota Stone	Kota Stone	R.C.C (90%)	R.C.C (10%)	
							Boulder	Boulder	Boulder	Boulder	R.C.C (80%)	Kota Stone (20%)	
							brick work	brick work			Boulder (70%)	Boulder (10%)	
							earth work	earth work			brick work completed		
							R.C.C	R.C.C			R.C.C (60%)	R.C.C (40%)	Due to Land Encroachment and disturbance by public work started in late so work delayed. Contractor has been debarred, Work is hindered due to rise in water level.
2	हाजीपुर नगर परिषद अन्तर्गत सीटी धारा का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16			50	Kota Stone	Kota Stone			Kota Stone (0%)	Kota Stone (20%)	
							Boulder	Boulder			Boulder (0%)	Boulder (40%)	
							brick work	brick work			brick work (40%)	brick work (60%)	
							earth work	earth work			earth work (60%)		

Note- Excess expenditure against serial no-1 will be available in serial no-2 when fund of serial no-1 will be available then the same will be transferred to serial no-2

01/11/2023

उप परियोजना निदेशक
बुद्धको हाजीपुर

01/11/2023

परियोजना निदेशक
बुद्धको हाजीपुर

नगर विकास निरीक्षण अभिलेख									
क्र.सं.	विवरण	प्लान नं.	डेटा नं.	प्लान नं.	डेटा नं.	प्लान नं.	डेटा नं.	प्लान नं.	डेटा नं.
4	नगर विकास निरीक्षण अभिलेख नं. 1-1 में विवरणानुसार बंदिता दी गई स्थिति परीक्षण के बाद भी नगर विकास निरीक्षण टीम सेट तक भी सीमा सीमा पर एव नाला निर्माण कार्य। M/S Mithila Construction	1.59849	1.43817	1.59849	1.43817	1.59849	1.43817	1.59849	1.43817
5	नगर विकास निरीक्षण अभिलेख नं. 1-1 में विवरणानुसार बंदिता दी गई स्थिति परीक्षण के बाद भी नगर विकास निरीक्षण टीम सेट तक भी सीमा सीमा पर एव नाला निर्माण कार्य। Vikash Kumar Singh (तकनीकी लम्बाई = 1100 m)	0.96932	0.85451	0.96932	0.85451	0.96932	0.85451	0.96932	0.85451
6	नगर विकास निरीक्षण अभिलेख नं. 1-1 में विवरणानुसार बंदिता दी गई स्थिति परीक्षण के बाद भी नगर विकास निरीक्षण टीम सेट तक भी सीमा सीमा पर एव नाला निर्माण कार्य। Samant Construction (नाला की लम्बाई = 680 m)	0.49052	0.4375	0.49052	0.4375	0.49052	0.4375	0.49052	0.4375
7	नगर विकास निरीक्षण अभिलेख नं. 1-1 में विवरणानुसार बंदिता दी गई स्थिति परीक्षण के बाद भी नगर विकास निरीक्षण टीम सेट तक भी सीमा सीमा पर एव नाला निर्माण कार्य। Gajendra Patel (सड़क की लम्बाई = 480 m) (नाला की लम्बाई = 450 m)	1.22528	1.1059	1.22528	1.1059	1.22528	1.1059	1.22528	1.1059
8	नगर विकास निरीक्षण अभिलेख नं. 1-1 में विवरणानुसार बंदिता दी गई स्थिति परीक्षण के बाद भी नगर विकास निरीक्षण टीम सेट तक भी सीमा सीमा पर एव नाला निर्माण कार्य। Manisha devi (नाला की लम्बाई = 275 m)	0.20020	0.180	0.20020	0.180	0.20020	0.180	0.20020	0.180
9	नगर विकास निरीक्षण अभिलेख नं. 1-1 में विवरणानुसार बंदिता दी गई स्थिति परीक्षण के बाद भी नगर विकास निरीक्षण टीम सेट तक भी सीमा सीमा पर एव नाला निर्माण कार्य।	0.46912	0.394	0.46912	0.394	0.46912	0.394	0.46912	0.394

BIHAR URBAN INFRASTRUCTURE DEVELOPMENT CORPORATION LTD.

LIST OF PROJECTS MUZAFFARPUR DISTRICT

राज्य योजनाचर्चा योजनाएं प्रति नं०

Sl. No.	Name of Project/Name of Contractor	AARBS with Ref. & Date (in lakh)	Agreement Value Ref. & Date (in Cr.)	As per Agreement Date of Completion	Fund Released (in Cr.)	Progress (in %)	Main Component (Target)	Up to Previous Month	During this Month (May-23)	31.10.2023 Total Progress	Rs. in Crore
1	लकनौपुरी बाई से भाव खण्ड निर्माण कार्य। Sri Arun Kumar	3	3.4116452 05/09/2019 20 Dated-28.02.20	5 27.11.20	3.4022846	7 2.4437392	9 Road & Drain	592/625 Mtr Drain Complete & Road 1173/1640 Mtr Road Work Complete. Paver Block is Completed in 500 M Both Side.	11 Road Work in Progress	12 592/625 Mtr Drain Complete & Road 1173/1640 Mtr Road Work Complete. Paver Block Work is Completed.	13 इस कार्यालय के पत्रांक-145 दिनांक-06.02.2023 से Bitumen & Emulsion के चढाव हेतु संवेदक को D.O. Letter निर्गत किया गया है।
2	पार्क चैक 02 में निवेश सुधार के पर को लागू करने के लिए कार्य। Adarsh Construction	3	0.866526 01/2/2020-21 Dated-17.06.20	16.12.20	0.851905	0.851905	Road & Drain	525/593 Mtr Drain work Complete & 550/593 Mtr Road work Complete		525/593 Mtr Drain work Complete & 550/593 Mtr Road work Complete	आय पूरा।
3	मुजफ्फरपुर नगर निगम क्षेत्र में निवेश सुधार के पर को लागू करने के लिए कार्य। Sri Ajit Kumar	3	1.3808729 01/2/2021-22 Dated-24.11.21	23.08.22	1.3808729	1.3808729	Civil Amenities	1. Site Cleaning Completed. 2. Two No Piles 18M Casted on Dated-05.05.2023 for Load Test 3. Soil Filling Stated. 4. Design & Drawing Under Process for Vetting. 5. Soil Test Completed. 6. Planning for Pile Load Test Under Process.			अनुचित के मुद्दा हेतु संवेदक को निर्देशित किया गया है।
4	Construction of Crematorium (Electrical 02 set & Wooden 04 set) under Nscluy-2 in Muzaffarpur Nagar Nigam Bihar.	3	7.753394				Civil Amenities	1. Site Cleaning Completed. 2. Two No Piles 18M Casted on Dated-05.05.2023 for Load Test 3. Soil Filling Stated. 4. Design & Drawing Under Process for Vetting. 5. Soil Test Completed. 6. Planning for Pile Load Test Under Process.			After Load Test & Design & Drawing Vetting Piling Work will be continue Started.

Project Director
BUIDCO, Muzaffarpur

Bihar Urban Infrastructure Development Corporation Ltd.

Progress Report, Madhepura

Month - October 2023

Sl No.	Name of Project Name of Contractor	AA & ES with Ref. & Date. (Rs. in Cr)	Aggrement Value (Rs. in Cr)	As per agreement Date of Completion	Fund received	Fund expenditure	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Samrat Ashok Bhawan M/s Neel Kamal	Rs. - 1.39 Lt No - 135, Date - 14.02.15	1.1065	31.03.20	0.1000	0.1000	0.1000	E/W, Beam, Column, B/W, Stair, CP, Door, Window & Painting Works.	Shuttering of slab and beam at roof level	-	Foundation to Roof level Structure	Work Progress is Very Slow due to lack of Fund. Fund request has been sent to BUIDCO through Lt. No - 92 Date - 28/07/2020, Lt No- 15 Date- 30.01.2021, Lt No- 275 Date- 20.12.2021, Lt No- 23 Date- 28.02.2022, Lt No- 151 Date- 22.11.2022, Lt No- 13 Date- 10.01.2023 & Lt no- 81 Date- 02/06/2023
2	Construction of Crematorium Suman Enterprises	Rs. - 5.454 Date - 15.04.2023	4.5452	09.05.202	-	-	-	-	-	-	Levelling work in progress	-

(Signature)
27.11.2023

Object Director

Buidco, Madhepura

SL NO	NAME OF PROJECT	A&ES REF & DATE	AGREEMENT VALUE	AS PER AGREEMENT DATE OF COMPLETION	FUND RECEIVED	FUND EXTENDING FUTURE	NO. OF BENT		COMPONENT WISE PHYSICAL PROGRESS			REMARKS ON COLLECTION
									UPTO PREVIOUS WEEK	DURING THIS WEEK	TOTAL PROGRESS	
4	पी० डब्ल्यू० डी० पय में गायत्री मंदिर से दास्मट्टी चौक दुर्गा होटल के पीछे तथा गुदरी बाजार होते हुए विद्यापति स्कूल तक टक्कन सहित RCC नल निर्माण कार्य।	1.57644 ref .4298 Dated 20.03.2018	1.44740 50 Date 01/04/2022	31/12/2022	1.57644	0.427	0	2350'	990	0	990	कार्य प्रगति पर है।
	सर्वेदक का नाम: श्री जयजीत सिंह											
5	राज्य योजनान्तर्गत लहरियासराय कपूर्वी चौक से सदतनगर तक पूर्व निर्मित भू - गर्भोय नाला के जीर्णोद्धार कार्य।	6.11 ref 30 Dated 24.10.2018	5.84 crore dated 29/09/2022	28.09.2023	0	0		7080'	0	0	0	work stopped due to electric pole and water supply pipe in drain alignment.
	सर्वेदक का नाम: श्री जयजीत सिंह											
6	Construction of Crematorium (Electrical 02 Set & Wooden 04 Set) under Nischay-2 la Darbhanga, Nagar Nigam, Bihar	9.72 Ref No-1487 Dated 24.03.2022	8.2 Dated-06.04.2023	05.04.2024	0	0		NH		PLASTER WORK IS GOING ON		BOUNDARY WALL WORK IS COMPLETED
	सर्वेदक का नाम - Sunan enterprises											

रफ्तार

5	Supaul storm water drainage Scheme (Charith Dev- Krishna (JC) Hyderabad)	22.08.20 118/ 20.02.20 18	21.3904 21.12.18	20.06 00
6	Construction of town hall building (Auditorium) at nagar parishad Supaul (Shiv Shakti Construction, Purnea)	5.2654 46/ 19.09.20 14	4.4186695 07.05.2016 3 F2 / 2016-17 and Supplementary Agreement Rs 6402052 dated 21.05.2022	30.0 20
7	Construction of crematorium (1- wooden & 2-Electric) Under 7 Nishchay-2 at Nagar Parishad Supaul	5.6744	4.7263/15-04- 2023, 01- SBD/2023-24	14.0 20

9.0585	Total target \$ 50 km of RCC Drain	3.85 Km RCC Drain and 7 th lift of Sump are Completed.	3.85 Km RCC Drain and 7 th lift of Sump are Completed
	Construction of Sump House, Rising Main 468 m, Electro-mechanical work and pane room in Williams High School Campus, Supaul.	96% work of RCC well work completed.	Pipe Laying Completed 98% work of RCC well work completed and pipe laying completed
1.2700	Rcc roof Super Structure and GI Sheet, Truss over Open Gallery, and necessary Electrical Work, PHE Work and Kota Stone Flooring to Function Auditorium (newly approved)	Foundation, super Structure- Truss work, wall Plastering Work Overall- 97 % GI Sheet Fabricated on roof, Kota Stone Flooring Work are in progress.	Completed
0.00	Boundary Wall Work 85% Completed & Rest Work In Progress	Boundary Wall Work 85% Completed & Rest Work In Progress	Work In Progress

Project Director,
BUIDCO, Supaul



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनाल रोड, राजापुर --पटना : 800001

फोन न०-91-612-2506109/208, 2506132, फैक्स), email - mdbuidco@gmail.com

पत्रांक:- बुडको / यो०-1708 / 2020 (पार्ट-4)- 5198

दिनांक:- 04/11/23

सेवा में,

परियोजना निदेशक (असैनिक),
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय:- जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह अक्टूबर 2023 के संबंध में।

प्रसंग:- बुडको का आदेश संख्या- 38, दिनांक- 29.04.2020

महाशय,

उपर्युक्त विषय के संबंध में जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) माह अक्टूबर 2023 का तैयार कर इस पत्र के साथ संलग्न कर भेजी जाती है।

अनुलग्नक:- यथोपरि।

विश्वासभाजन,

04/11/23
(रत्नेश कुमार रमण),
महाप्रबंधक (मुख्यालय),
जलापूर्ति, ड्रेनेज एवं सिवरेज,
बुडको, पटना।

Pdmi 4826
06/11/23

0690

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - Oct 2023

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

अक्टूबर-2023

Rs. In Crores

No.	Name of the Project & Name of the Contractor	AA&ES, With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सोनिहारी जलापूर्ति योजना फेज- I संवेदक का नाम- M/s Nalanda Engicon pvt ltd	Rs. 32.0669 (without O&M) Lt No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	30.06.2019 (EOT) (18 months) Extension till-30/Sept/2021	28.59	26.10	26.10	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor-6 Transformer-6 SCADA-2	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor-6 Transformer-6 SCADA-2	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor-6 Transformer-6 SCADA-2	0) Wards Covered under the project - 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, and 38 1) Supply Started Less Pressure issue in Ward-04 and 12 2) Total Road Restoration Target- 2780m 3) Pipe Laying and HSCs Work completed as per available scope. No further work required. 4) Wards Covered under the project - 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, and 38 5) Pipe Testing in progress total 20 nos. of wards till date- 31/09/2023 6) Total used road till date- 21985m 7) Achievement till date- 31/09/2023 8) Pipe Laying and HSCs work completed as per available scope. No further work required. except material. 9) SCADA- 03 nos. Comp.
2	सोनिहारी जलापूर्ति योजना फेज- II संवेदक का नाम- M/s Nalanda Engicon pvt ltd	Rs. 71.82 Lt No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20 (Extended to 31.10.2021)	52.00	45.47	45.47	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House and Chlorinator-7 Pump Motor-7 Transformer-7 SCADA-3	Pipeline-124.736 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House and Chlorinator-7 Pump Motor-7 Transformer-7 SCADA-3	Pipeline-0 km HSC-0 OHT-1 comp. Tubewell-0 Pump House and Chlorinator-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-124.736 km HSC-7994 OHT-2 comp. Tubewell-7 Pump House and Chlorinator-7 Comp. Pump Motor-7 Transformer-7 SCADA-3 nos. Comp.	1) Wards Covered under the project - 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, and 38 2) Pipe Testing in progress total 20 nos. of wards till date- 31/09/2023 3) Achievement till date- 31/09/2023 4) Pipe Laying and HSCs work completed as per available scope. No further work required. except material. 5) SCADA- 03 nos. Comp.
3	ढाका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.1.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.1.14	27.5.16 (18 Months)	8.19	7.56		Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2		Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	1) Wards Covered under Phase-I - 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19 2) O&M are in progress, found unsuitable for O&M
4	ढाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	रशि-05.06 करोड letter no-139 dt-5-03-2018	रशि-5.02 29-09-2018	28.03.19 (Extension till Sep 2019)	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.011 km HSC-2676		Pipeline-30.011 km HSC-2676	1) Wards Covered under Phase-II - 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, and 38 2) O&M are in progress

Satya
04/11/2023
DPD

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

अक्टूबर-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बागहा जलपूर्ति योजना फेज- II संवेदक का नाम-M/s Gaudhipati const pvt ltd	रशि-70.96 रशि-61.57 द- 23.07 2018	रशि-61.57 द- 23.07 2018	23.07.2020 (Extended to 31.12.2022)	53.46	52.76	52.76	Pipeline-102.523 km Deviation- 6.401 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-105.806 km HSC-10601 OHT- 4 comp., 1 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Pipeline- 0.010 km HSC-0 OHT - 4 comp., 1 in progress Tubewell - 0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-105.806 km HSC-10601 OHT- 4 comp., 1 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Out of 24 wards (10 fully till partially) water supply started in 16 wards & in rest ward work in progress
2	बेतिया जलपूर्ति योजना संवेदक का नाम-M/s Nalandia Engicon pvt ltd	रशि-97.25, letter no- 484, dated-20.12.16	रशि-101.97, dated-06.03.18	05.03.20 (Extended to 30.11.2021)	81.04	81.04	81.04	Pipeline-181.5 km (Revised) HSC-21864 (Revised) OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-177.807km HSC-20660 nos. OHT- 6 Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Pipeline-1.099 km HSC-295 nos. OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-178.906 km HSC-20955 nos. OHT- 6 Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	There are 37 ward in Betiah in which 37 wards has been allotted and in rest 02 wards minkling of pipeline and house connection is being done by the agency

Satyam
04/11/2023
DWS, BUIDCO

04/11/23
General Manager (HC),
DWS, BUIDCO

Sl. No.	Name of the Project & Name of the Contractor	Agreement Ref. & Date, (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
5	कस्तुरिया जलापूर्ति योजना फंड- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	रशि 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	6.56	6.20	Pipeline-14.52 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	(i) Wards covered under phase-I = 29, 30, 40, 50, 60, 70, 80, 90, 100 and 110 (ii) O&M are in progress. Fund available for O&M
6	कस्तुरिया जलापूर्ति योजना फंड- II Ganadhipati Construction Pvt. Ltd	रशि-03.05 करोड़ letter no-139,15-10.09.18	रशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-915	-	Pipeline-14.43 km HSC-915	(i) Wards Covered under phase-I = 30, 40, 50, 60, 70, 80, 90, 100 and 110 (ii) Wards 3 & 4 are completed (iii) No. 184 (SBD) type light work is completed (iv) Water Supply and drainage for 1st phase III works is completed (v) For extension area phase III works tender has been invited and will be received on 23/01/22
7	कस्तुरिया जलापूर्ति योजना फंड- III Manoj Kumar Singh Construction	रशि-02.82 करोड़ letter no-158,15-19.01.22	रशि -2.27 28-07-2022	27.11.22	1.00	0.75	0.75	Pipeline-21.035 km HSC-1390 Tubewell-1 Pump House-1 Pump Motor-1	Pipeline-10.912 km HSC-828 Tubewell-1 Comp. Pump House-1 comp. Pump Motor-0	Pipeline-0 km HSC-50 Tubewell-0 Pump House-1 comp. Pump Motor-0	Pipeline-10.912 km HSC-878 Tubewell-1 Comp. Pump House-1 comp. Pump Motor-0	Testing work started
8	रस्ताव जलापूर्ति योजना फंड- I संतोष-नेसर्त अशोक ट्यूबवेल	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	6.56	5.43	Pipeline-9.82 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	(i) Wards Covered under phase-I = 10, 20, 30, 40, 50, 130, 180, 200 (ii) O&M are in progress. Fund available for O&M
9	रस्ताव जलापूर्ति योजना फंड- II संतोष-नेसर्त अशोक ट्यूबवेल	रशि-07.53 करोड़ 130/08-03-2018	रशि -5.86 24.11.18	23.05.19 (Extension till March 2020)	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1865	-	Pipeline-30.60 km HSC-1865	(i) Wards Covered under phase-I = 10, 20, 30, 40, 50, 130, 180, 200 (ii) O&M are in progress. Fund available for O&M

27/11/2023
General Manager (HQ)
DWS, BUHC Co

50489
04/11/2023
DPD

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

अक्टूबर-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UG Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.17	03.09.18 (Extend to 30.04.19)	38.11	34.11	36.11	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (100%) Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्रांक-108, दिनांक-16.01. 2018	राशि- 86.57 करोड़ 04.07.18	03.07.20 (Extended to 31.12.2021)	60.49	59.06	59.06	Pipeline-150.554 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-149.094 km HSC-8600 OHT-2 comp. Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-0.706 km HSC-0 OHT- 0 Tubewell- 0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-149.8 km HSC-8600 OHT-2 comp. Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Overall physical progress-98%. Const. of one OHT cancelled due to unavailability of land. Intermediate connection of alternate laid pipes is in progress. 12-190 km pipe lining work completed out of 22.5 km destination work. 1165 HSC work completed out of 3250. HSC-destination work.

4/11/23
General Manager (HQ),
DWS, BUDDCo

Satya
04/11/2023
AP

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

अक्टूबर-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03.2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01	-	Pipeline-57.17 km HSC-3500 Pump House-4	-	completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II संबद्धक - श्री रामधार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2020	5.37	4.22	4.82	Pipeline-21.47 km HSC-10005 R.R - 19,950 km	completed	completed	Pipeline-20.210 km HSC-8500 R.R - 16,050 km	completed

26/11/23
411/23
General Manager (HQ),
DWS, BUIDCo

Satish
04/11/2023
A.P.D.

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Sheehar District

अक्टूबर-2023

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेज-II संपन्न - श्री रामधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	31.03.2021	4.41	4.13	4.13	Pipeline-24.853 km HSC-37/63 R.R - 21.200 km	Pipeline-21.450 km HSC-3150 R.R - 18.200	Completed	Pipeline-21.450 km HSC-3150 R.R - 18.200 km	पूर्ण

Satya
04/11/2023
APP

General Manager (HQ),
DWS, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

अक्टूबर-2023

Rs. In Lakh

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	IPC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	2 Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari Infrastructure Pvt. Ltd., Annu Infra construct India Pvt. Ltd. (JV), New Delhi	3	4	5	6	7	8	9	10	11	12	13
1									a) Mithanpura to Tirhut Canal Drain Excavation- 0m Bottom slab PCC- 0m. RCC Raft- 0m. Side wall RCC done- 1st Wall- 0 m. 2nd lift wall - 0m Final Wall- 0m.	a) Mithanpura to Tirhut Canal Drain Excavation- 0m Bottom slab PCC- 0m. RCC Raft- 0m. Side wall RCC done- 1st Wall- 0 m. 2nd lift wall -12m Final Wall- 12m.	a) Mithanpura to Tirhut Canal Drain Excavation- 3541m Bottom slab PCC- 3532m. RCC Raft- 3532m. Side wall RCC done- 1st Wall- 3532 m. 2nd lift wall- 3524m Final Wall- 3524 m.	1) Mithanpura to Dighra ghunti & 110m retaining wall with covered drain from Dighra railway ghunti to STP entry.
									b) Kachchi-Pakki 1st wall - 0 m 2nd lift wall & slab - 0m	b) Kachchi-Pakki 1st wall - 0 m 2nd lift wall & slab - 0m	b) Kachchi-Pakki Excavation- 730m PCC - 730m Raft - 730m 1st wall - 730 m Final Wall - 730 m	2) Kachchi-Pakki i) Legal Land Issue in 140m
									(c) Bibiganj Excavation-0m PCC-0m Raft-0m 1st lift wall - 0m 2nd lift wall - 20m Slab - 19.4m	(c) Bibiganj Excavation-0m PCC-0m Raft-0m 1st lift wall - 0m 2nd lift wall - 0m Slab - 0m	(c) Bibiganj Excavation-199m PCC-188m Raft-188m 1st lift wall - 154m 2nd lift wall - 137m Slab - 136.4m	3) Bibiganj i) Applied for NOC from NH&M Chhapra vide letter no. 590 dated 28.06.2022.
									1. Drain-22.109 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total 38 MLD	Chatta Chowk Excavation-0m PCC - 0m Raft - 0m 1st lift wall - 0 m Top Slab - 0 m	d) Kalamnagh chowk, NH-28, Ward No. 27 & Chatta Chowk Excavation-53.4m PCC - 53.4m Raft - 53.4m 1st lift wall - 53.4 m Top Slab - 53.4 m	4) Kalamnagh to Fardo i) Railway deny to give NOC for RCC drain 1225m.

Sd/-
04/11/2023
APD

28

91

471123

55

8

Complete
100% CCT Part 2m
100% Boundary wall finish beams
12m x 10m CCT raft facing steel
Building 17m
100% CCT raft & wall
100% 22A W6 raft
100% Concrete wall brick works
15m up to 1.2m height
100% Polishing lane complete
100% CCT raft & wall 30m

11/12/20
General Manager (HQ),
DWS, BUJDCo

Satya
04/11/2020
A A A

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

अक्टूबर-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UG Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किसानगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2015 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20 (Extended to 31.07.2021)	21.44	21.44	21.44	Pipeline-66.719 km HSC-14523 OHT-3 Rising Main-500m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Pipeline-66.719 km HSC-11117 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-0 km HSC-0 OHT-0 Rising Main-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-1	Pipeline-66.719 km HSC-11117 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Balance HSC transfer to Phase-II
2	किसानगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd ct. 17.10.2015 ES-47.0383, dt. 19.02.18	45.31 12.06.2018	11.12.2019 (Extended to 31.07.2021)	43.57	43.56	43.56	Pipeline-113.23 km (Revised- 119.238 km) HSC-6320 (Revised- 8500) OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Pump Motor-10 Transformer-10 Rising Main-1200m SCADA-10	Pipeline-119.238 km HSC-9726 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 Rising Main-0 SCADA-0	Pipeline-119.238 km HSC-9726 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	As per Agreement work has been completed

साथ
04/11/2023
APD
General Manager (HO),
DWS, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

अक्टूबर-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sat.	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-1 Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.7324 करोड़ 12.06.2015	12.12.2016	22.79	22.75	22.75	Pipeline-40.256 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Nil	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	कार्य पूर्ण है।
2	अररिया जलापूर्ति योजना फेज- II संवर्द्धक-मैसर्स उमा इंफ्रास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130/08.03.2018	राशि-8.69 26.10.2018	25.07.2019	8.28	8.13	8.13	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Nil	Pipeline-46.561 km HSC-3484	कार्य पूर्ण है।

Satya
04/11/2023
DPS

[Signature]
General Manager (HQ),
DWS, BUDCo

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

अक्टूबर-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UG Surt	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	पुर्णिया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.- 1519, Dated- 27.06.17.	राशि - 113.1918 dt.- 12.03.2018	11.03.20 (Extended to 31.07.2021)	106.38	106.33	106.33	Pipeline-184.75 km (223.60 Km Revised) HDPE Pipe - 23.869 km HSC-34995 (18500 Revised) OHT-5 Tubewell-16 Pump House-15 Pump Motor-15 Transformer-15 Seada-9	Pipeline-223.500 km HDPE Pipe - 23.658 km HSC- 20427 OHT- 5 Comp. Tubewell-16 Pump House-15 Comp. Pump Motor-14 install, 1 in progress Transformer-12 install, 3 Supply Seada-9	Pipeline-0 km HDPE Pipe -0.011 km HSC- 0 OHT-0 Tubewell-0 Pump House- 0 Pump Motor- 1 in progress Transformer- 0 Seada-0	Pipeline-223.500 km HDPE Pipe - 23.669 km HSC- 20427 OHT-5 Comp. Tubewell- 16 Pump House-15 Comp. Pump Motor-15 installed Transformer-12 install, 3 Supply Seada-9	13
2	पुर्णिया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408 dt.- 16.07.2018	15.07.20 (Extended to 31.07.2021)	83.80	83.43	83.43	Pipeline-155.48 km (168.859 Km Revised) HDPE Pipe - 19.580 km HSC-20048 (12508 Revised) OHT-4 Tubewell-11 Pump House-11 Pump Motor-13 Transformer-13 Seada- 1 Set	Pipeline-168.746 km HDPE Pipe - 19.580 km HSC- 14249 OHT- 4 comp. Tubewell-11 Pump House-10 comp. & 1 in progress Pump Motor-9 install Transformer-8 install Seada-7	Pipeline-0 km HDPE Pipe - 0 km HSC- 155 OHT- 0 Tubewell-0 Pump House- 1 comp., 1 in progress Pump Motor-1 Transformer-0 Seada-0	Pipeline-168.746 km HDPE Pipe - 19.580 km HSC- 14404 OHT- 4 comp. Tubewell-11 Pump House-11 comp. Pump Motor-10 install Transformer-8 install Seada-7	NOC for Ward No. 44 from railway in process

Satya
04/11/2023
PPD

4/11/23
General Manager (HQ),
DWS, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

अक्टूबर-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	कटिहार जलापूर्ति योजना फेज- I संवैदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-105.10 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19 (Extended to 31.07.2021)	84.87	80.66	20.66	Pipeline-212 km HSC-19855 OHT-9 Tubewell-13 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-195.250 km HSC-17252 OHT-8 comp. Tubewell-17 Pump House-14 comp., 2 in progress Pump Motor-14 install Transformer-12 installed	Pipeline-0.250 km HSC-0 OHT-0 Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0	Pipeline-195.500 km HSC-17252 OHT-8 comp. Tubewell-17 Pump House-15 comp., 2 in progress Pump Motor-14 install Transformer-12 installed	13
2	कटिहार जलापूर्ति योजना फेज- II संवैदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-184, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020 (Extended to 31.07.2021)	37.45	38.34	38.34	Pipeline-74.64 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.909 km HSC-7705 OHT-2 Tubewell-10 Pump House-10 Pump Motor-10 installed Transformer-8 Nos comp.	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-75.909 km HSC-7705 OHT-2 Tubewell-10 Pump House-10 Pump Motor-10 installed Transformer-8 Nos comp.	
3	कटिहार स्टॉर्म वाटर ड्रेनेज योजना संवैदक का नाम- M/s Jnyatisuper Construction Pvt. Ltd. JV Sni Engiconn & Construction Pvt. Ltd.	पत्रांक-92 दिनांक-04.06.2021	राशि-233.56 करोड़ दिनांक-31.05.2022	30.05.2025	15.00	14.70	14.70	Rajitpur Outfall Drain - 16560m Excavation - 16560m Raft - 16560m Wall - 16560m RCC Slab - 16560m	Excavation - 2625m Raft - 2550m Wall - 2400m RCC Slab - 660m	Excavation - 125m Raft - 131m Wall - 152m RCC Slab - 187m	Excavation - 2750m Raft - 2681m Wall - 2552m RCC Slab - 847m	

Satyaj
04/11/2023
75P3
General Manager (HQ),
DWS, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

अक्टूबर-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	ग्राम योजना अर्न्तर्गत से जलापूर्ति योजना फेज-1	67.99, letter no-2165 dated 03.10.2016	61.84 Dated 16.07.2018	15-07-2020 (Extended to 30.04.2023)	50.40	49.46	47.58	Pipeline-106.330 km HSC-21500 OHT-5 Tubewell-9 Pump House-9 SCADA-1 Road Restoration - 81.0 km	Pipeline-106.051 km HSC-0 OHT-2 Comp., 1 in progress Tubewell-9 Pump House-7 SCADA-0 Road Restoration- 64.29 km	Pipeline-0 km HSC-0 OHT- 1 in progress, Tubewell-0 Pump House-2 SCADA-0 Road Restoration- 0	Pipeline-106.051 km HSC-21500 OHT- 2 Comp., 1 in progress Tubewell-9 Pump House-9 SCADA-0 Road Restoration- 64.29 km	Work is in progress
2	ग्राम योजना अर्न्तर्गत दोनार मुर्गा से टैन्की पुल तक नाला निर्माण कार्य। मेम-समन्वये राव	25.60 Ref 6668 Dated 12.10.2017	21.77 27.05.19	26.08.2020 (Extended to 31.12.2022)	23.32	22.60	22.60	Cover Drain of size 1.5 m to 4.5 m width Height 3to 4 m, Length 3.509 km	PCC-2280 M Base-2280 M Vertical Wall-2280 M	PCC-0 M Base-0 M Vertical Wall- 0 M	PCC-2280 M Base-2280 M Vertical Wall-2280 M	60 मीटर कच्चा नाला का कार्य होने के बाद कार्य रद्द है।
3	ग्राम योजना अर्न्तर्गत येता चौक से डीएमसी चौक बच्चा गार्ड तक पीसीसी पथ एवं नाला निर्माण कार्य।	1.4819 Lt 63 dt 27.09.2018	1.2351188, dated- 11.11.19	10.08.2020	1.23511	1.233	0.723	PCC road -1920' Drain - 3080' Paver Block - 1800'	PCC road -1920' Drain - 3080' Paver Block - 500'	PCC road - 0' drain -0' Paver Block - 0'	PCC road -1920' Drain - 3080' Paver Block - 500'	Completed
4	पीनडिब्रुवडी पथ से गायत्री मंदिर से दारुभट्टी चौक दुर्गा शंकर को मीठे तथा गुदरी बाजार होते हुए विद्युत् लाई खाल तक दृक्कन सहित RCC नाला निर्माण कार्य। संवेदक- श्री जयजीत सिंह	1.57644 ref 4258 Dated 20.03.2018	1.4474050, dated- 01.04.2022	31.03.2023	1.5764	0.427	0.000	Length - 2350'	Length - 990'	Length - 0'	Length - 990'	कार्य प्रगति पर है।
5	ग्राम योजना अर्न्तर्गत लहरियासराय कपूरी चौक से सैदपुर तक पूर्व निर्मित भू-मार्ग नाला के कोमोडिफिकेशन कार्य। संवेदक- श्री जयजीत सिंह	6.11 ref 30 Dated 24.10.2018	5.84 crore dated 29.09.2022	28.09.2023	0	0.000	0.000	Length - 7080'	0	0	0	Estimate of electric pole shifting and pipe shifting has been submitted to Headquarter for further action.

SCADA
04/11/2023
APB

4/11/23

5	अनुप योजना अर्जात जलसुवि योजना केज-2 संदिग्ध का माप- मे० एम० रुन्दगाँव	128.55 date- 15.02.2022	138.74 dated- 22.06.2023	21.06.2025	15.00	7.15	0.00	1. 450x300x150m deep tube well - 26 Nos. 2. Chlorinator Room 3x30x3.0m - 26 Nos. 3. Construction of 2.0m high boundary wall - 1500m 4. Steel main gate 4.0m long - 26 5. Approach Road 4m - 650m 6. Stand Post - 350 Nos. 7. HSC - 31275 Nos. 8. Pipeline - 188.69 km 9. Pump Motor - 26 10. SCADA System - 6	0	Boring work is going on	Boring work is going on	Boring work is going on
---	---	----------------------------	-----------------------------	------------	-------	------	------	--	---	-------------------------	-------------------------	-------------------------

21/12/23
General Manager (HQ)
DWS, BUIDCO

SATYA
04/11/2023
A P A

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

अक्टूबर-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	IJC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	झंकारपुर जलापूर्ति योजना मोबाईल नं-9471009098 सर्वेदक का नाम-अर्चना कोश्यकर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05-2019	28.05.2020	1.89	1.83	1.77	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Work completed.
	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani सर्वेदक का नाम-Krushi Infrass India Pvt. Ltd	राशि- 103.86 करोड़ प्रशासनिक स्वीकृति का प्रापक- 28/01/2010-02-10 / 2017-167 दिनांक-28.03.2017	115.6593 dated-04-06-2019	04.12.2021 (Extended to 03.08.2022)	71.75	50.93	56cr	1- Drain-14.19 KM 2 m wide Drain of length 870m 1.8 m wide Drain of length 6.0m 1.5 m wide Drain of length 364m 1.2 m wide Drain of length 1614 m 1 m wide Drain 670 m	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4 m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed 1 m wide Drain 751.1 m drain	2 m wide Drain of length 0m is completed 1.8 m wide Drain of length 0m is completed 1.5 m wide Drain of length 0m is completed 1.2 m wide Drain 0m	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed 1 m wide Drain 751.1 m drain	
								Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m RCC Raft - 925m Side wall- 925m Cover Slab- 925m	Watson Canal (4m wide) Excavation-264m Sand filling- 264m PCC - 264m RCC Raft - 264m Side wall- 264m Cover Slab- 48m	Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil RCC Raft - Nil Side wall-Nil Cover Slab- 12m	Watson Canal (4m wide) Excavation-264m Sand filling- 264m PCC - 264m RCC Raft - 264m Side wall- 264m Cover Slab- 60m	

Satya
04/11/2023
A.P.A.

4/11/23

Watson Canal (6m wide)	Watson Canal (6m wide)	Watson Canal (6m wide)	Watson Canal (6m wide)
Excavation-1359m	Excavation-0m	Excavation-1359m	Excavation-1359m
Sand filling-1359m	Sand filling-0m	Sand filling-1359m	Sand filling-1359m
PCC-1359m	PCC-0m	PCC-1359m	PCC-1359m
RCC Base-1359m	RCC Base-0m	RCC Base-1359m	RCC Base-1359m
Side Wall- 1st Lift	Side Wall- 1st Lift	Side Wall- 1st Lift	Side Wall- 1st Lift
RHS- 1359m	RHS- 0m	RHS- 1359m	RHS- 1359m
Center Wall 1st lift-1359m	Center Wall 1st lift-0m	Center Wall 1st lift-1359m	Center Wall 1st lift-1359m
Side wall 1st lift LHS-1359m	Side wall 1st lift LHS-0m	Side wall 1st lift LHS-1359m	Side wall 1st lift LHS-1359m
Side Wall- 2nd Lift	Side Wall- 2nd Lift	Side Wall- 2nd Lift	Side Wall- 2nd Lift
LHS- 1359m	LHS- 0m	LHS- 1359m	LHS- 1359m
Center Wall 2nd lift-1359m	Center Wall 2nd lift-0m	Center Wall 2nd lift-1359m	Center Wall 2nd lift-1359m
Side wall 2nd lift RHS-1359m	Side wall 2nd lift RHS-0m	Side wall 2nd lift RHS-1359m	Side wall 2nd lift RHS-1359m
Hunch- 10872m	Hunch- 0m	Hunch- 10872m	Hunch- 10872m
Cover Slab - 1359m	Cover Slab - 43m	Cover Slab - 1045m	Cover Slab - 1088m
Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)
Excavation-163m	Excavation-87m	Excavation-87m	Excavation-87m
Sand filling- 163m	Sand filling- 87m	Sand filling- 87m	Sand filling- 87m
PCC - 163m	PCC - 87m	PCC - 87m	PCC - 87m
RCC raft - 163m	RCC raft - 87m	RCC raft - 87m	RCC raft - 87m
Side wall- 163m	Side wall- 87m	Side wall- 87m	Side wall- 87m
Cover Slab- 163m	Cover Slab- Nil	Cover Slab- Nil	Cover Slab- Nil
2. STP- 1 nos 15 MLD	Nil	Nil	Nil
3. Pump House =1	100.00%	Nil	100.00%
			STP land Available
			Total Completed

Sat 10
04/11/2023
A

General Manager (HQ),
DWS, BUIDCO

23

80

General Manager (HQ),
DWS, BUILDG

2003
2002
2001
2000
1999
1998
1997
1996
1995
1994
1993
1992
1991
1990
1989
1988
1987
1986
1985
1984
1983
1982
1981
1980
1979
1978
1977
1976
1975
1974
1973
1972
1971
1970
1969
1968
1967
1966
1965
1964
1963
1962
1961
1960
1959
1958
1957
1956
1955
1954
1953
1952
1951
1950
1949
1948
1947
1946
1945
1944
1943
1942
1941
1940
1939
1938
1937
1936
1935
1934
1933
1932
1931
1930
1929
1928
1927
1926
1925
1924
1923
1922
1921
1920
1919
1918
1917
1916
1915
1914
1913
1912
1911
1910
1909
1908
1907
1906
1905
1904
1903
1902
1901
1900
1899
1898
1897
1896
1895
1894
1893
1892
1891
1890
1889
1888
1887
1886
1885
1884
1883
1882
1881
1880
1879
1878
1877
1876
1875
1874
1873
1872
1871
1870
1869
1868
1867
1866
1865
1864
1863
1862
1861
1860
1859
1858
1857
1856
1855
1854
1853
1852
1851
1850
1849
1848
1847
1846
1845
1844
1843
1842
1841
1840
1839
1838
1837
1836
1835
1834
1833
1832
1831
1830
1829
1828
1827
1826
1825
1824
1823
1822
1821
1820
1819
1818
1817
1816
1815
1814
1813
1812
1811
1810
1809
1808
1807
1806
1805
1804
1803
1802
1801
1800
1799
1798
1797
1796
1795
1794
1793
1792
1791
1790
1789
1788
1787
1786
1785
1784
1783
1782
1781
1780
1779
1778
1777
1776
1775
1774
1773
1772
1771
1770
1769
1768
1767
1766
1765
1764
1763
1762
1761
1760
1759
1758
1757
1756
1755
1754
1753
1752
1751
1750
1749
1748
1747
1746
1745
1744
1743
1742
1741
1740
1739
1738
1737
1736
1735
1734
1733
1732
1731
1730
1729
1728
1727
1726
1725
1724
1723
1722
1721
1720
1719
1718
1717
1716
1715
1714
1713
1712
1711
1710
1709
1708
1707
1706
1705
1704
1703
1702
1701
1700
1699
1698
1697
1696
1695
1694
1693
1692
1691
1690
1689
1688
1687
1686
1685
1684
1683
1682
1681
1680
1679
1678
1677
1676
1675
1674
1673
1672
1671
1670
1669
1668
1667
1666
1665
1664
1663
1662
1661
1660
1659
1658
1657
1656
1655
1654
1653
1652
1651
1650
1649
1648
1647
1646
1645
1644
1643
1642
1641
1640
1639
1638
1637
1636
1635
1634
1633
1632
1631
1630
1629
1628
1627
1626
1625
1624
1623
1622
1621
1620
1619
1618
1617
1616
1615
1614
1613
1612
1611
1610
1609
1608
1607
1606
1605
1604
1603
1602
1601
1600
1599
1598
1597
1596
1595
1594
1593
1592
1591
1590
1589
1588
1587
1586
1585
1584
1583
1582
1581
1580
1579
1578
1577
1576
1575
1574
1573
1572
1571
1570
1569
1568
1567
1566
1565
1564
1563
1562
1561
1560
1559
1558
1557
1556
1555
1554
1553
1552
1551
1550
1549
1548
1547
1546
1545
1544
1543
1542
1541
1540
1539
1538
1537
1536
1535
1534
1533
1532
1531
1530
1529
1528
1527
1526
1525
1524
1523
1522
1521
1520
1519
1518
1517
1516
1515
1514
1513
1512
1511
1510
1509
1508
1507
1506
1505
1504
1503
1502
1501
1500
1499
1498
1497
1496
1495
1494
1493
1492
1491
1490
1489
1488
1487
1486
1485
1484
1483
1482
1481
1480
1479
1478
1477
1476
1475
1474
1473
1472
1471
1470
1469
1468
1467
1466
1465
1464
1463
1462
1461
1460
1459
1458
1457
1456
1455
1454
1453
1452
1451
1450
1449
1448
1447
1446
1445
1444
1443
1442
1441
1440
1439
1438
1437
1436
1435
1434
1433
1432
1431
1430
1429
1428
1427
1426
1425
1424
1423
1422
1421
1420
1419
1418
1417
1416
1415
1414
1413
1412
1411
1410
1409
1408
1407
1406
1405
1404
1403
1402
1401
1400
1399
1398
1397
1396
1395
1394
1393
1392
1391
1390
1389
1388
1387
1386
1385
1384
1383
1382
1381
1380
1379
1378
1377
1376
1375
1374
1373
1372
1371
1370
1369
1368
1367
1366
1365
1364
1363
1362
1361
1360
1359
1358
1357
1356
1355
1354
1353
1352
1351
1350
1349
1348
1347
1346
1345
1344
1343
1342
1341
1340
1339
1338
1337
1336
1335
1334
1333
1332
1331
1330
1329
1328
1327
1326
1325
1324
1323
1322
13

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

अक्टूबर-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completi on	Fund received	Financial Progress	UC Share	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर योजना I सवेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD- 01 OF 2016- 17) Lt. 60 dt. 07.02.17	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-43.290 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	Pipeline-43.290 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	As per Agreement work is Completed. O&M Started.

Satyaj
04/11/2023
DPS

4/11/23
General Manager (HO),
DWS, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

अक्टूबर-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	LIC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलपूर्ति योजना फेज- I सर्वेक्षक- मे० नालन्दा इन्जिनिअरिंग प्रा० लि०, पटना।	राशि-15.88 करोड़ पत्रांक-2124/16-11-2015	12.46447 Cr.	10.12.2015	13.05	10.65	10.65	Pipeline-26.025 km HSC-1200	Pipeline-26.025 km HSC-1200	Leakage Repairing	Pipeline-26.025 km HSC-1200	Completed and under Operation & Maintenance
1	मधेपुरा जलपूर्ति योजना फेज- II सर्वेक्षक- मे० अखिलेश कुमार दास।	राशि-7.25 करोड़ पत्रांक-139/10-03-2018	DB- 6.413 Q&M-0.320 Total-6.733 29.11.2018	29.05.19	6.73	6.31	6.73 (रकम प्राप्त)	Pipeline-37.141 km HSC-4316	Pipeline-37.141 km HSC-4316	Leakage Repairing	Pipeline-37.141 km HSC-4316	Completed and under Operation & Maintenance

30/10/23
Control Manager (HQ),
DWS, BUIDCO

साक्षर
04/11/2023
DWS

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

अवधि-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Math Completion	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	सुपौल जलापूर्ति योजना फेज- I सर्वेदक-से गणपतिपति कचन्द्रधन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	15.83	15.49	Pipeline-41.80 km HSC-3570	completed	completed	Pipeline-41.80 km HSC-3570	Completed and Under Operation & Maintenance.
2	सुपौल जलापूर्ति योजना फेज- II	08.386 131/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-10-2018	29.07.19	8.19	8.19	8.19	Pipeline-44.366 km HSC-3550	completed	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	Lists of HSC submitted to Nigam Parishad Supaul and rest 840 HSC record not submitted by Agency.
3	निर्मली जलापूर्ति योजना फेज- I सर्वेदक का नाम-नालन्दा इजिक्शन	8.54	DB-7.180 O&M-0.185 Total-7.365 10.12.15	9.6.17	7.36	7.05	6.92	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-800	Completed and Under Operation & Maintenance.
4	निर्मली जलापूर्ति योजना फेज- II सर्वेदक का नाम-सुमन इटप्राइज	2.25 Cr 138/15.03.2018	DB-1.987 O&M-0.099 Total-2.086 26.09.2018	25.03.19	2.29	2.16	2.16	Pipeline-5.88 km + 3.365 km (variation) = 10.247 km HSC-3173 12180	Pipeline-10.247 km HSC-2180	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	Lists of 2180 HSC submitted to Jagat Panchayat Nimali.
5	सुपौल स्टीम पावर फेज योजना सर्वेदक का नाम- M/s Charith-Devkrishna(JV)	राशि -2208 करोड़ 240/नवम्बर-02-03/2017-118. नवम्बर आदि वर्ष सिबि- 2002 2018	राशि - 2073 21.12.2018	20.06.2020 (Extended to 30.09.2021)	19.79	19.78	19.06	Total Target 5.50 km of RCC Drain Construction of Sump House, Rising Main 460m, Electro-mechanical work and panel room at Williams High School Campus, Supaul	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed. 98% work of RCC well work completed and pipe laying completed.	Pipe laying completed	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed. 98% work of RCC well work completed and pipe laying completed.	Sump House work is about Completed

साक्षर
04/11/2023
27/11/23
Regional Manager (Drill)
BNS, Bhubaneswar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

अक्टूबर-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Math Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलापूर्ति योजना फेज- I सवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-66.62 करोड़ पत्रक-421, दिनांक-02.03.2016	राशि-61.71, लॉटर नो- 1929, 22.12.2016	21.11.2018	58.77	60.58	60.58	Pipeline-72.98/86.753 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-86.471 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline- 0 km HSC-0 OHT- 0 Comp. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-86.471 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	
2	छपरा जलापूर्ति योजना फेज- II सवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-87.76 करोड़ पत्रक-106, दिनांक-17.01.2018	राशि-65.90, 24.08.18	23.08.2020 (Extended to 28.02.2022)	71.82	69.83	69.83	Pipeline- 168.36/158.752=167.113 km HSC-16304 OHT-3 (Rev)/16101 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-167.113 Km HSC-16304 OHT-3 Tubewell-9 Pump House- 9 Pump Motor-9 Transformer-9	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-167.113 Km HSC-16304 OHT-3 Tubewell-9 Pump House- 9 Pump Motor-9 Transformer-9	
3	स्ट्रीम यादर ड्रेनेज योजना (खजुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021 (Extended to 31.03.2022)	27.54	26.60	26.60	Khanua Nala (A) 1450 mtr cleaning of old drain Khanua Nala (B) 1085 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-991 mtr Cover- 961.70 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-0 mtr Wall-0 mtr Cover-0 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-991 mtr Cover- 961.70 mtr	

Satish
04/11/2023
General Manager (HO),
DWS, BUDCO

76

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Siwan District

अक्टूबर-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Start	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलपूर्ति योजना फेज- I सर्वेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, दिनांक-04.03.2016	राशि-40.75, dated-05.05.2016	31.08.2018 (Extended to 30.04.2019)	39.72	38.07	38.07	Pipeline-49.738 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.738 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	Completed
2	सिवान जलपूर्ति योजना फेज- II सर्वेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.85 पत्रांक-108, दिनांक-17.01.2018	राशि-70.57, 25.07.18	24.07.20 (Extended to 31.01.2022)	61.00	62.64	62.64	Pipe Line - 16064 m (Deviation) HSC - 3521 Nos. Pipeline-157.516 km HSC-11804 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline- 16064 m HSC - 3521 Nos.	Pipeline-0 m HSC - 0 Nos.	Pipeline-157.516 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Completed

नोट:- फेज-1 में 7.30 करोड़ रुपये का भुगतान फेज-2 में तत्कालीन कार्यपालक अभियंता के द्वारा किया गया है।

SANGE
04/11/2023
75

General Manager (HQ),
DWS, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

अक्टूबर-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress %	LIC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- I संवेदक का नाम- M/s P Das C & C(JV)	रशि-74.80	रशि-74.60, 13.07.2018	12.07.20 (Extended to 30.06.2022)	64.41	64.00	64.00	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15 SCADA-5	Pipeline-155.303 KM HSC-13965 OHT- 3 comp. Tubewell-14 Pump House-14 Pump Motor-13 Transformer-11 SCADA-0	Pipeline- 2.842 KM HSC- 348 OHT- 0 Tubewell-0 Pump House- 0 comp. Pump Motor-1 Transformer-0 SCADA-0	Pipeline- 158.145 KM HSC-14313 OHT- 3 comp. Tubewell-14 Pump House-14 Pump Motor-14 Transformer-11 SCADA-0	
2	बेगुसराय जलापूर्ति योजना फेज- II संवेदक का नाम-M/s P Das C & C(JV)	53.36 cr	रशि-53.36 12.06.18	11.12.2019 (Extended to 31.05.2022)	48.48	47.50	47.58	Pipeline-95.425 km HDPE Pipe- 9.627 km HSC-10680 + 2440 = 13120 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9 SCADA-4	Pipeline- 95.402 km HDPE Pipe- 9.607 km HSC-10636 OHT-2 comp. Tubewell-9 Pump House-7 comp., 2 in progress Pump Motor-8 Transformer-6 SCADA-0	Pipeline- 0 km HDPE Pipe- 0 km HSC- 45 OHT- 0 Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-2 SCADA-0	Pipeline- 95.402 km HDPE Pipe- 9.607 km HSC-10681 OHT-2 comp. Tubewell-9 Pump House-8 comp., 1 in progress Pump Motor-8 Transformer-8 SCADA-0	Target Changed due to Approved Variation and Claim as per letter no -873 dated 22.02.2023 of G.M. Water Supply, Drainage & Sewerage, BUIDCO, Patna

20/11/23
General Manager (HQ),
DWS, BUIDCO

20/11/2023



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)
 राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001
 Contact : +0612-2558412.
 Email id : mdbuidco@gmail.com, website : http://buidco.in
 CIN - U45200BR2009SGC014600

पत्रांक- Buidco/5197

दिनांक- 04/11/23

प्रेषक,

महाप्रबंधक (असैनिक),
 जलापूर्ति, ड्रेनेज एवं सिवरेज/आधारभूत संरचना एवं परिवहन,
 बुडको, पटना।

सेवा में,

मुख्य महाप्रबंधक,
 बुडको, पटना।

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज/आधारभूत संरचना एवं परिवहन योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज/आधारभूत संरचना एवं परिवहन योजनाओं के संबंधित परियोजना निदेशक से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह - अक्टूबर, 2023 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

विश्वासभाजन

She Fishion
Shruti
Shruti
 09/11/2027

04/11/23
 महाप्रबंधक,

जलापूर्ति, ड्रेनेज एवं सिवरेज/
 आधारभूत संरचना एवं परिवहन,
 बुडको, पटना।

4851 Pdm
31/11/23

4851 Pdm
31/11/23

बिहार शहरी आधारभूत संरचना विकास निगम लि०

प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज / आधारभूत संरचना एवं परिवहन,
दक्षिण बिहार उपभाग

माह - अक्टूबर, 2023

Financial Progress Report of South Bihar (Works Division), BUIDCo, Patna.

ANNUAL REPAIR, OPERATION & MAINTENANCE OF DRAINAGE PUMPING PLANTS for financial Year 2021-22 & 2022-23

sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress	Remarks
					fund received	Total Expenditure	Fund Available		
1	2	3	4	5	6	7	8	9	10
1	Annual repair, operation & maintenance of storm drainage pumping plant NMCH for the period of 2 yrs. Session 2021-22 & 2022-23. (P.K.Idurries)	(M/S P.K. Industries)	Rs.44,17,175/- Ref.284 dt.22.02.21	Rs.5077542/- F2-01 of 2021-22	4417175.00	4409622.00	7553.00	Work Completed	
2	Annual repair, operation & maintenance of storm drainage pumping plant Vikash Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	(Sri Sunil Kumar)	Rs.31,16,175/- Ref.284 dt.22.02.21	Rs.3521589/- F2-02 of 2021-22	3116175.00	3116175.00	0.00	Work Completed	
3	Annual repair, operation & maintenance of storm drainage pumping plant MLA Flat for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	(Sri Sunil Kumar)	Rs.31,73,675/- Ref.284 dt.22.02.21	Rs.3534204/- F2-03 of 2021-22	3173675.00	3173675.00	0.00	Work Completed	
4	Annual repair, operation & maintenance of storm drainage pumping plant Sinchai Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23 (Sri Sunil Kumar)	(Sri Sunil Kumar)	Rs.32,37,675/- Ref.284 dt.22.02.21	Rs.3657601/- F2-04 of 2021-22	3237675.00	3237675.00	0.00	Work Completed	
5	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Pirmuhan under Mechanical Works Division, BUIDCo, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Sri Surendra Kumar	Rs.2594600/- Ref.26 dt. 31.05.22	Rs.2183316/- F2-06 of 2022-23	2183316.00	1637487.00	545829.00	Work Completed	
6	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Saidpur STP under Mechanical Works Division, BUIDCo, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Sri Surendra Kumar	Rs.4827500/- Ref. 26 dt. 31.05.22	Rs.4062769/- F2-05 of 2022-23	4062769.00	2538012.00	1524757.00	Work Completed	

Sd/-
04/11/2023
रवि कुमार

04/11/23
रवि कुमार

71

Financial Progress Report of South Bihar (Works Division), BUIDCo, Patna.

Sl.No	Name of Project	Name of Contractor	AA&ES with Ref. & Date (Rs. in Cr.)	Agreement value	Financial Progress			Physical Progress	Remarks
					fund received	Total Expenditure	Fund Available		
7	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Babu Bazar under Mech. Work Division, BUIDCo, Patna for the period of done before monsoon' 2022 for the year 2022-23. (Sri Surendra Kumar Singh)	Sri Surendra Kumar	Rs. 2086500/- Ref. 26 dt. 31.05.22	Rs. 1755611/- F2-08 of 2022-23	877806.00	877806.00	0.00	Work Completed	
8	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Police Colony under Mech. Work Division, BUIDCo, Patna for the period of done before monsoon' 2022 for the year 2022-23.	Sri Surendra Kumar	Rs. 1592100/- Ref. 26 dt. 31.05.22	Rs. 1339384/- F2-07 of 2022-23	669692.00	669692.00	0.00	Work Completed	
9	Complete annual repairing, overhauling, servicing, operation & maintenance of sewerage pumping plant Shastrinagar, Patna for the session 2022-23. (R.P. Electrical Works)	(M/S R.P. Electrical Works.)	Rs. 4331516/- Ref. 27 dt. 31.05.22	Rs. 2944100/- F2-15 of 2022-23	2635980.00	2635980.00	0.00	Work Completed	
10	Complete annual repairing, overhauling, servicing, operation & maintenance of Intermediate pumping station P.Point for the session 2022-23. (R.P. Electrical Works)	(M/S R.P. Electrical Works.)	Rs. 6207886/- Ref. 27 dt. 31.05.22	Rs. 4462100/- F2-14 of 2022-23	4274480.00	4274480.00	0.00	Work Completed	
11	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Beur Lifting under Mech. Work Division, BUIDCo, Patna for the period of done before monsoon' 2022 for the year 2022-23.	(M/S Vikrant Electrical)	Rs. 2362800/- Ref. 26 dt. 31.05.22	Rs. 2221700/- F2-22 of 2022-23	1110850.00	1110850.00	0.00	Work Completed	
12	Complete annual repairing, overhauling, servicing, operation & maintenance of Intermediate pumping station Riding Road for the session 2022-23. (R.P. Electrical Works)	(M/S R.P. Electrical Works.)	Rs. 4613546/- Ref. 27 dt. 31.05.22	Rs. 3101600/- F2-16 of 2022-23	2702440.00	2702440.00	0.00	Work Completed	

Sd/-
04/11/2023

Sd/-
04/11/23

Financial Progress Report of South Bihar (Works Division), BUIDCo, Patna.

Sl.no	Name of Project Name of Contractor	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress	Remarks
					Agreement No.	fund received	Total Expenditure	Fund Available	
13	Complete annual repairing, overhauling, servicing, operation & maintenance of sewerage pumping plant Dhubighat for the session 2022-23. (Today Electrical Service)	(M/S Today Electrical Service)	Rs.3651591/- Ref.27 dt. 23.05.22	Rs.3247550/- F2-12 of 2022-23	3214050.00	2959885.00	254165.00	Work Completed	
14	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Rajiv Nagar, Patna Digha Nahar Sluice Gate & Digha Thana in Patliputra Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (M/S Jai Hanuman)	(M/S Jai Hanuman)	Rs.8629501/- Ref.06 dt. 12.04.22	Rs.7300557/- F2-24 of 2022-23	5849518.00	5849518.00	0.00	Work Completed	
15	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Khanpur, Barmutta, Premkunj, Big Hospital, Shitla Mandir, Krishnaghat, Jakariyapur TDPS in Ajimabad Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Today Electrical Service)	(M/S Today Electrical Service)	Rs.11873366/- Ref.06 dt. 12.04.22	Rs.11038786/- F2-18 of 2022-23	6326974.00	6326974.00	0.00	Work Completed	
16	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Beur Bataura Pool, Beur Hasanpura, Police Colony, Rupaspur & Sabri Nagar TDPS in Nutan Rajdhani Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022.	Genetive Infratech pvt Ltd	Rs.5396955/- Ref.06 dt. 12.04.22	Rs.4856719/- F2-23 of 2022-23	3502519.00	3502519.00	0.00	Work Completed	

Satya
04/11/2023
D-PS

04/11/23

Financial Progress Report of South Bihar (Works Division), BUIDCO, Patna.

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress	Remarks
					fund received	Total Expenditure	Fund Available		
17	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Dasratha, Ramkrishna Nagar, Jagannpura, Nandlal Chapra, Srinagar Colony TDPS in Kankarbagh Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Today Electrical Service)	(M/S Today Electrical Service)	Rs.6221751/- Ref.06 dt. 12.04.22	Rs.5270100/- F2-13 of 2022-23	2912022.00	2912022.00	0.00	Work Completed	
18	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Danapur Ghurdaur, Nehru Path AIIMS Digha Junction, Hi-Tech Hospital, Isapur Brahmsan TDPS in Danapur West Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (R.P. Electrical Works)	(M/S R.P. Electrical Works.)	Rs.6096905/- Ref.06 dt. 12.04.22	Rs.6308180/- F2-17 of 2022-23	4978440.00	4978440.00	0.00	Work Completed	
19	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-01, Patna for the session 2022-23. (Om Construction)	(Om Construction)	Rs.9506231/- Ref.26 dt. 31.05.22	Rs.5527900/- F2-19 of 2022-23	4432900.00	4432900.00	0.00	Work Completed	
20	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-02, Patna for the session 2022-23. (Om Construction)	(Om Construction)	Rs.91551810/- Ref.26 dt. 31.05.22	Rs.5186700/- F2-20 of 2022-23	3926890.00	3926890.00	0.00	Work Completed	
21	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-03, Patna for the session 2022-23. (Om Construction)	(Om Construction)	Rs.11381065/- Ref.26 dt. 31.05.22	Rs.7345890/- F2-21 of 2022-23	5337494.00	5337494.00	0.00	Work Completed	
22	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Congress Maidan, R.K. Avenue, NCC Maidan, Bakari Bazar TDPS in Bankipur Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Sri Surendra Singh)	Sri Surendra Kumar	Rs.2358170/- Ref.06 dt. 12.04.22	Rs.2004898/- F2-09 of 2022-23	1542968.00	1642968.00	0.00	Work Completed	

68

SAJID
MULLIK

2022/11/23

Financial Progress Report of South Bihar (Works Division), BUIDCo, Patna.

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP, TRANSFORMER

FOR YEAR 2020-21

Sl.no	Name of Project Name of Contractor	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress		Remarks
					Fund received	Total Expenditure	Fund Available	Work Done	Balance Work	
1	2	3	4	5	6	7	8	9	10	11
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old.	(M/S Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	8996000.00	8996000.00	0.00	Diesel Driven VT Pump (01 no.) Installation, testing & commissioning completed and running condition.		
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/Pahari New.	(M/S Flowmore Limited)	Rs.3,68,07,492/- Ref.20 dt-09.07.18	Rs.1,05,52,208/- F2-02/20-21	10835615.00	10728365.00	107250.00	VT Pump (01 no.) Installation, testing & commissioning completed and running condition.		
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old.	Shivour Infrastructure & Project Engg. Pvt Ltd.)		Rs.2,07,00,900/- F2-05/20-21	20700900.00	20464249.00	23651.00	VT Pump (02 nos.) Installation, testing & commissioning completed and running condition.		
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr of SDPP/Punaichak.	M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- F2-03/20-21	10683491.00	10678241.00	5250.00	VT Pump (01 no.) Installation, testing & commissioning completed and running condition.		
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur.	(M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- F2-04/20-21	21557600.00	21397600.00	260000.00	Submersible Pump (02 nos.) Installation, testing & commissioning completed and running condition.		

Sd/-
04/11/2023

Sd/-
04/11/23

Financial Progress Report of South Bihar (Works Division), BUIDCO, Patna.

6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP-Yogipur.	(M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,59,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- F2 06/20-21	7321500.00	7321500.00	0.00	Submersible Pump (02 nos.) installation, testing & commissioning completed and running condition.	
7	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenance at Yogipur NBCC (NIT No-03/20-21)	Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref 19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21	200000000.00	200000000.00	0.00	Transformer (03 nos.) installation, testing & commissioning completed and running condition	O&M is going on.
8	Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20.	Bhusan International Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21	2387000.00	2850840.00	136160.00	Submersible Pump (02 nos.) installation, testing & commissioning completed and running condition.	

Satya
04/11/2023

Satya
04/11/23

Financial Progress Report of South Bihar (Works Division), BUIDCO, Patna.

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP, TRANSFORMER FOR FY YEAR 2018-19

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement No.	Financial Progress			Physical Progress		Remarks
					Fund received	Total Expenditure	Fund Available	Work Done	Balance Work	
1	2	3	4	5	6	7	8	9	10	11
1	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI.	Sri Subodh Kumar	Rs.25,99,600/- Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19	2316477.00	2316477.00	0.00	Centrifugal Pump (01 no.) installation, testing & commissioning completed and running condition.	-	
2	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/Plant S.P. Verma Road.	Sri Subodh Kumar	Rs.25,63,200/- Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19	2285690.00	2285690.00	0.00	Centrifugal Pump (01 no.) installation, testing & commissioning completed and running condition.	-	
3	Supply, installation, Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur	M/S Rena Electricals Engg. Works	Rs.13,34,300/- Ref-120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19	1321078.00	1321078.00	0.00	Transformer (01 no.) installation, testing & commissioning completed and running condition.	-	
4	PFR for supply, installation, commissioning of 100 HP VT pump set at BRJP drainage pumping station Rajbanshi Nagar.	M/S Chandra Brothers	Rs.28,15,900/- Ref-321 dt.09.03.21	Rs.24,45,300/- F2-62/18-19	2445300.00	2424635.00	20664.00	VT Pump (01 no.) installation, testing & commissioning completed and running condition.	-	

Satyaj
04/11/2023

DD

04/11/23

Financial Progress Report of South Bihar (Works Division), BUIDCo, Patna.

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP, TRANSFORMER FOR FY YEAR 2021-2022

Sl.no	Name of Project	Name of Contractor	Name of Contractor	AA & ES with Ref. & Date (Rs. in Cr.)	Agreement No.	Financial Progress			Physical Progress		Remarks
						Fund received	Total Expenditure	Fund Available	Work Done	Balance Work	
1	2		3	4	5	6	7	8	9	10	11
1	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided by BUIDCo in NBCC Yogipur DPS.	Candela Enterprises Pvt. Ltd		Rs. 64,34,569/- Ref. 44 dt. 06.07.21	Rs 6406152/- F2-08 of 2021-22	6406152.00	4810733.00	1595419.00	Panel room construction completed and panel installed.		
2	Supply, installation, commissioning of 3x800 KVA transformer of storm drainage pumping station at Mandiri New.	M/S Today Electrical Services		Rs. 44,05,998/- Ref. 66 dt. 09.09.21	Rs 4994820/- F2-10 of 2021-22	4405998.00	4405998.00	0.00	Transformer (03 nos.) installation, testing & commissioning completed and running condition.		
3	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PM/C area.	M/S Sunil Kumar		Rs. 20,42,000/- Ref. 34 dt. 04.06.21	Rs. 1910000/- F2-09 of 2021-22	1910000.00	1870000.00	40000.00	Submersible Pump (04 nos.) installation, testing & commissioning completed and running condition.		

Satya
04/11/2023
DPD

Satya
04/11/23

Financial Progress Report of South Bihar (Works Division), BUIDCO, Patna.

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP, TRANSFORMER FOR FY YEAR 2022-23

FOR FY YEAR 2022-23

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress		Remarks
					Agreement No.	Fund received	Total Expenditure	Fund Available	Work Done	
1	2	3	4	5	6	7	8	9	10	
1	Supply, installation, commissioning & testing of 500 KVA (02 nos.) transformer at drainage pumping plant Yogipur.	M/S Chandra Brothers	Rs. 3505800/- Ref. 07 dt. 12.04.22	Rs. 3124040/- F2-02 of 2022-23	3124040.00	3124040.00	0.00	Transformer (02 nos.) installation, testing & commissioning completed and running condition.		
2	Supply, installation & commissioning of 02 sets Non-Clog Submersible pump having discharging capacity of 360 LPS at a total head of 13 mtrs of storm drainage pumping plant Dhobighat for the year 2022-23.	M/S Chandra Brothers	Rs. 6439273/- Ref.07 dt. 12.04.22	Rs. 5270876/- F2-04 of 2022-23	5270876.00	5203776.00	67100.00	Submersible Pump (02 nos.) installation & commissioning completed and running condition.		
3	Supply, installation & commissioning of 01 set Non Clog Submersible pump having discharging capacity of 360 LPS at a total head of 08 meter for storm drainage pumping plant Dhanuki More for the year 2022.	(M/S Shivour Infrastructure Engineers Pvt Ltd)		Rs. 2789874.00 F2-04 of 2022-23	2789874.00	2789874.00	0.00	Submersible Pump (01 no.) installation & commissioning completed and running condition.		
4	Supply, installation & commissioning of 02 set Non Clog Submersible pump having discharging capacity of 360 LPS at a total head of 08 meter for storm drainage pumping plant Riding Road for the year 2022.	(M/S Shivour Infrastructure Engineers Pvt Ltd)	Rs. 6085959/- Ref. 07 dt. 12.04.22	Rs. 5424196.00 F2-03 of 2022-23	5424196.00	5398224.00	25972.00	Submersible Pump (02 nos.) installation & commissioning completed and running condition.		
5	Erection of 11 KVA line and installation of additional 3x315 KVA transformer for drainage pumping station Rajdhani Vatika ECO park.	Electricity Dept			2929916.00	2929916.00	0.00	Transformer (03 nos.) installation, testing & commissioning completed and running condition.		
6	Supplying, installation & commissioning of 01 set Non-Clog Submersible pump of 540 LPS at Sandalpur DPS for year 2022.	(M/S Shivour Infrastructure Engineers Pvt Ltd)		Rs. 52,53,585/- F2-25/22-23	5188472.00	5188472.00	0.00	Submersible pump (01 No.) WIP	Completed	

Signature

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP, TRANSFORMER

FOR FY YEAR 2017-18

Sl.no	Name of Project	Name of Contractor	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress		Remarks
						Fund received	Total Expenditure	Fund Available	Work Done	Balance Work	
1	2		3	4	5	6	7	8	9	10	11
1	Supply & Fitting of 600mm x 450mm dia manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road,	M/S R.P. Electrical Works,		Rs.11,41,300/- Ref-18 dt.16.06.2017 (UDHD)	Rs.11,30,000/- F2-62/17-18	1141300.00	1130000.00	11300.00	Butterfly Valve (04 nos.) supply & fitting completed.		

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP, TRANSFORMER

FOR FY YEAR 2019-20

Sl.no	Name of Project	Name of Contractor	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress		Remarks
						Fund received	Total Expenditure	Fund Available	Work Done	Balance Work	
1	2		3	4	5	6	7	8	9	10	11
1	Supply, installation & Commissioning of 150 HP Submersible Pump set at BRJP Drainage P/Plant Sandalpur.	(M/S Shivour Infrastructure & Project Engg. Pvt Ltd)		Rs.82,88,000/- Ref-120 dt.20.02.2018 (UDHD)	Rs.32,42,700/- F2-40/19-20	4144000.00	3112700.00	1031300.00	Submersible Pump (01 no.) installation, testing & commissioning completed and running condition.		

Satyaj
04/11/2023
DPD

04/11/23

Financial Progress Report of South Bihar (Works Division), BUIDCo, Patna.

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP

FINANCIAL YEAR 2020-21

Sl.no	Name of Project Name of Contractor	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement No.	Financial Progress			Physical Progress		Remarks
					fund received	Total Expenditure	Fund Available	Work Done	Balance Work	
1	2	3	4	5	6	7	8	9	10	11
1	Supply installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-I).	M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt- 13.04.20	Rs.187550934.12 -GST SBD-12/20-21	132556690.00	126774625.00	5562065.00	VT Pump (09 nos.) Supplied for (i)Saidepur New-06 sets, (ii)Rampur-03 sets	Installation & commissioning awaiting	
2	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-II)	M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt- 13.04.20	Rs.174783796.11 -GST SBD-12/20-21	130000000.00	124402064.00	5597936.00	VT Pump (10 nos.) Supplied for (i)Sandeipour-04 sets, (ii)TV Tower-04 sets, (iii)NBCC Yogipur-02 sets 420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur	Rest 09 nos. installation, commissioning awaiting	
3	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III).	M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt- 13.04.20	Rs.136933410.24 -GST SBD-13/20-21	104454010.00	98322500.00	6131410.00	VT Pump (13 nos.) supplied for (i) Mandiri New-02 sets, (ii) Kadamkuan-03 sets, (iii) RMRI-03 sets, (iv)Rajbanshi Nagar-01 set, (v) Bahadurpur Housing Board-02 sets, (vi) Bahadurpur TV Tower-01 set, (vii)Babu Bazar-01 set BHB, TV Tower, Mandiri, Babu Bazar installation, testing, commissioning commissioning completed	Rest 07 nos installation, commissioning awaiting.	

Sanya
04/11/2023
DD

Financial Progress Report of South Bihar (Works Division), BUIDCo, Patna.

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF DG SET FINANCIAL YEAR 2020-21

sl.no	Name of Project Name of Contractor	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	Financial Progress			Physical Progress		Remarks
					fund received	Total Expenditure	Fund Available	Work Done	Balance Work	
1		3	4	5	6	7	8	9	10	11
1	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I).	M/S Sterling Generators Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21	117155699.00	112040424.00	5115275.00	DG Set (06 nos.) (i) Pahari New-01, (ii)NBCC Pahari-01, (iii)Saidpur-01, (iv)Yogipur-02, (v)Punaichak-01 installation, commissioning & testing completed and running condition.	O&M - 05 Years	
2	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II).	M/S Sterling Generators Pvt. Ltd	Rs.1141.51880/ Ref.1452 dt- 01.04.20	Rs.96255186.60 +GST SBD-14/20-21	132196242.00	128263589.00	3934653.00	DG Set (06 nos.) (i)Mandiri New-01, (ii)Rajapur New-01, (iii)Kurjee-01, (iv)Pahari Old-01, (v)S.P. Verma Road-01, (vi)Rajapur Old 01 installation, commissioning & testing completed and running condition.	O&M - 05 Years	
3	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-III).	M/S Sterling Generators Pvt. Ltd	Rs.588.28706/ Ref.1456 dt- 01.04.20	Rs.58037764.94 +GST SBD-09/20-21	58484563.00	58484563.00	0.00	DG Set (08 nos.) (i)Krishnaghat-01, (ii)R.K. Avenue-01, (iii)Bahadurpur Housing Board-01, (iv)Mandiri Old-01, (v)Antagnat-01, (vi)Ashok Nagar-01, (vii)Rampur-01, (viii)Bahadurpur TV Tower-01 installation, commissioning & testing completed and running condition.	O&M - 05 Years	

SOA
 04/11/2023
 04/11/2023

Financial Progress Report of South Bihar (Works Division), BUIDCo, Patna.

4	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-IV).	M/S Sterling Generators Pvt. Ltd	Rs.529,2657/- Ref.1457 dt-01.04.20	Rs.44628760.87 + GST SBD-10/20-21	52661938.00	52328010.00	333928.00	DG Set (13 nos.) (i)Mithapur-01, (ii)Sandalpur-01, (iii)SK Puri-01, (iv)Rajbanshi Nagar-01, (v)Gardanibagh-01, (vi)RMRI-01, (vii)Kadamkuan-01, (viii)Gosai Tola-01, (ix)Transport Nagar-01, (x)Dhanuki More-01, (xi)Boring Road-01, (xii)Raj Bhawan-01, (xiii)Shastrinagar-01, (xiv)Dr. Zakir Husain Institute, (xv)Officer's Flat-01, (xvi)High Court-01, (xvii)Ganga Bhawan-01, (xviii)Chhajubagh-01 installation, commissioning & testing completed and running condition.	O&M - 05 Years	
Total (Rs)					374883937.00	365500081.00	9383856.00			

Satya
04/11/2023
DPP

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF TROLLEY MOUNTED DIESEL/ELECTRIC PUMP, SUBMERSIBLE & C/F PUMP FOR FINANCIAL YEAR 2020-21

Sl.no	Name of Project Contractor	Name of Contractor	AA& ES with Ref. & Date (Rs. in Cr.)	Agreement No.	Financial Progress			Physical Progress	Remarks
					fund received	Total Expenditure	Fund Available		
1	2	3	4	5	6	7	8	9	11
1	Supply, & testing of Trolley Mounted Probable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-II)	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21	100000000.00	91765230.00	8234770.00	Trolley Mounted Pump (40 nos.) supply & testing completed and in running condition.	
2	Supply, & testing of Trolley Mounted Probable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV)	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.999.45097/ Ref.1460 dt-01.04.20	Rs.84360438.05 +GST SBD-16/20-21	47241845.00	44200268.00	3041577.00	Trolley Mounted Pump (20 nos.) supply & testing completed and in running condition.	
3	Supply, & testing of Trolley Mounted Probable type diesel driven auto priming centrifugal pump etc (Gr-FV)	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/- Ref.1461 dt-01.04.20	Rs.59414905.92 +GST SBD-01/20-21	49908520.00	48908520.00	1000000.00	Trolley Mounted Pump (15 nos.) supply & testing completed and in running condition.	
4	Supply, & testing of Trolley Mounted Probable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI)	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/ Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21	49908520.00	49476569.00	431951.00	Trolley Mounted Pump (15 nos.) supply & testing completed and in running condition.	108 nos. Trolley Mounted Pump
5	Supply, & testing of Trolley Mounted Probable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I)	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.453.51627/ Ref.1452 dt-01.04.20	Rs.38279847.67 + GST SBD-06/20-21	32979561.00	32203990.00	770571.00	Trolley Mounted Pump (10 nos.) supply & testing completed and in running condition.	
6	Supply, & testing of Trolley Mounted Probable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II)	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.539.40468/ Ref.1458 dt-01.04.20	Rs.45546293.16 + GST SBD-05/20-21	27206319.00	26466580.00	739739.00	Trolley Mounted Pump (08 nos.) supply & testing completed and in running condition.	

Sd/-
04/11/2023
DD

Financial Progress Report of South Bihar (Works Division), BUIDCO, Patna.

7	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I).	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.570.40757/ Ref.1455 dt- 01.04.20	Rs.48146266.50 +GST SBD- 03/20-21	40000000.00	28927891.00	11072109.00	Submersible Pump (12 nos) (i)Yogipur-02, (ii) TV Tower-04, (iii)Kadamkuan-01, (iv) Dr Zakir Hussain Institute-01, (v)80 Set Rajbanshi Nagar-01, (vi)Gosai Tola-01, (vii)Raj Bhawan-02 installation, commissioning & testing completed and in running condition.	29 nos. Submersible Pump
8	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.458.91289/ Ref.1451 dt- 01.04.20	Rs.38735359.31 + GST SBD-04/20-21	30000000.00	28451808.00	1548192.00	Submersible Pump (07 nos) (i)Krishnaghat-03, (ii)Antaghat 01, (iii)Bahadurpur Housing Board-01, (iv)Babu Bazaar-01, (v)S.P. Verma Road-01 installation, commissioning & testing completed and in running condition.	
9	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with panel, starter & other required accessories (Gr. No-B-III).	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.767.58149/ Ref.1454 dt- 01.04.20	Rs.64789081.88 +GST SBD-18/20-21	45000000.00	45000000.00	0.00	Submersible Pump (10 nos) (i)RK Avenue-04, (ii) Mithapur-01, (iii)Rampur-02, (iv)Pirmuhani-02, (v)RMRI-01 installation, commissioning & testing completed and in running condition.	
10	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with panel, starter & other required accessories (Gr. No-A-I).	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.534.18397/ Ref.1459 dt- 01.04.20	Rs.45088748.69 + GST SBD-08/20-21	35000000.00	31991125.00	3008875.00	C/F pump (06 nos.) (i)Sandalpur-03, (ii) S.P. Verma Road-01, (iii) S.K. Puri-01 installation, commissioning & testing completed and in running condition.	16 nos. C/F Pump
11	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with panel starter with all required accessories (Gr. No-A-II).	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.233.59057/ Ref.1453 dt- 01.04.20	Rs.19716627.76 + GST SBD-07/20-21	15000000.00	10047966.00	4952034.00	C/F pump (10 nos.) (i)Kadamkuan-02, (ii) Boring Road-03, (iii)Officers Flat-03, (iv)Dr. Zakir Hussain Institute-02 installation, commissioning & testing completed and in running condition.	

Satyaj
04/11/23
DPD

Financial Progress Report of South Bihar (Works Division), BUIDCO, Patna.

ANNUAL REPAIR, OPERATION & MAINTENANCE OF DRAINAGE PUMPING PLANTS for financial Year 2020-21, 2021-22, 2022-23

Sl.no	Name of Project	Name of Contractor	AA & ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress	Remarks
					Fund Received	Total Fund Available	Fund Available		
1	2	3	4	5	6	7	8	9	10
1	Annual repair Operation & maintenance of DPS 1, Pahari New 2, Pahari Old, 3 NBCC Pahari 4 Transport Nagar 5, Dhanuki More with all materials labours for 3 years (Gr No-01)	(M/S House of Power Electrical Pvt. Ltd.)	Rs. 10,43,33,600/- Ref-239 dt 05.03.20 (UDHD)	Rs 10,13,00,000/- F2-10/20-21	76295222.00	74082273.00	2212949.00	Work Completed	
2	Annual repair Operation & maintenance of DPS 1, Yogipur 2, NBCC Yogipur 3, Saidpur 4, Kadamkuan 5, P.K. Avenue with all materials, spears & labours (Gr No-02)	(M/S House of Power Electrical Pvt. Ltd.)	Rs. 4,89,35,000/- Ref-239 dt 05.03.20 (UDHD)	Rs. 22,00,00,000/- F2-13/20-21	184492016.00	183957695.00	534321.00	Work Completed	
3	Annual repair Operation & maintenance of DPS 1 Rampur 2, RMRI 3, Sandalpur 4, Bhadurpur T.V. Tower 5, BHB with all materials labours (Gr No-03)	(M/S P.K. Industries)	Rs. 7,38,01,500/- Ref-239 dt 05.03.20 (UDHD)	Rs. 7,60,00,000/- F2-08/20-21	65029069.00	64980709.00	48360.00	Work Completed	
4	Annual repair Operation & maintenance of DPS 1, Krishnaghat 2, Antaghat, 3, S.P. Verma Road 4, Rajapur Old 5, Rajapur New with all materials, spears & labours (Gr No-04)	(M/S R.P. Electrical Works.)	Rs. 24,43,18,481/- Ref-239 dt 05.03.20 (UDHD)	Rs. 11,75,00,000/- F2-12/20-21	105129878.00	104465550.00	664328.00	Work Completed	
5	Annual repair Operation & maintenance of DPS 1, Mandin New 2, Mandiri Old 3, Gosal Toia 4, Kurjee 5, Punarchak with all materials labours (Gr No-05)	(M/S P.K. Industries)	Rs. 9,36,69,011/- Ref-239 dt 05.03.20 (UDHD)	Rs. 8,90,00,000/- F2-09/20-21	79677723.00	78677723.00	1000000.00	Work Completed	
6	Annual repair Operation & maintenance of DPS 1, Gardaniabagh 2, Mithaur Old, 3, Dr. Zakir Hussain 4, 800 Set Shastri Nagar 5, 400 Set Rajbanshi Nagar 6, 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)	(M/S R.P. Electrical Works.)	Rs. 14,55,10,000/- Ref-239 dt 05.03.20 (UDHD)	Rs. 6,00,00,000/- F2-11/20-21	55670762.00	55507394.00	163368.00	Work Completed	
7	Annual repair Operation & maintenance of DPS 1, Officers Flat 2, Boring Road 3, C.I.D. Colony 4, High Court 5, Rajbhawan 6, S.K.Puri 7, Chhajabagh with all materials labours (Gr No-07)	(Sri Sunil Kumar)	Rs. 12,87,86,904/- Ref-239 dt 05.03.20 (UDHD)	Rs. 4,00,00,000/- F2-07/20-21	35768621.00	35656297.00	112324.00	Work Completed	

Satish
04/11/2023
303

04/11/23

Financial Progress Report of South Bihar (Works Division), BUIDCo, Patna.

ANNUAL REPAIR, OPERATION & MAINTENANCE OF DRAINAGE PUMPING PLANTS for financial Year 2023-24

sl.no	Name of Project	Name of Contractor	Name of contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	Financial Progress			Physical Progress	Remarks
						Fund Received	Total Expenditure	Fund Available		
1	2	3	4	5	6	7	8	9	10	
1	Complete Annual repairing, overhauling, servicing, operation & maintenance of 1(A) Pahari NBCC, 1(B) Pahari New, 1(C) Pahari Old, 1(D) Pahari Old STP & 1(E) Transport Nagar under Mech., Works Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Group-01)	(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,73,13,209/- Ref-34 dt.09.05.23 (UDHD).	Rs.4,40,07,421/- SBD-04 of 2023-24	20000000.00	0.00	200000000.00	Work in Progress		
2	Complete Annual repairing, overhauling, servicing, operation & maintenance of 2(A) Yogipur, 2(B) Yogipur NBCC, 2(C) Bahadurpur Housing Board, 2(D) Banadurpur T.V. Tower & 2(E) Ashok Nagar under Mech., Wroks Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Group-02)	(M/S House of Power Electrical Pvt. Ltd.)	Rs.3,95,87,208/- Ref-35 dt.09.05.23 (UDHD).	Rs.3,69,32,350/- SBD-03 of 2023-24	15000000.00	0.00	150000000.00	Work in Progress		
3	Complete Annual repairing, overhauling, servicing, operation & maintenance of 3(A) Saidpur STP, 3(B) R. K. Avenue, 3(C) Kadamkuan, 3(D) Rampur, 3(E) Saidpur & 3(F) Pirnuchahi IPS under Mech., Wroks Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Group-03)	(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,09,09,158/- Ref-42 dt.10.05.23 (UDHD).	Rs.3,82,32,857/- SBD-05 of 2023-24	0.00	0.00	0.00	Work in Progress		
4	Annual repairing, overhauling, servicing, operation & maintenance of 4(A) Sandalpur, 4(B) Dhanuki More, 4(C) RMRI, 4(D) NMCH under Mech. Works Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Gr No-04)	(M/S P. K. Industries)	Rs.1,71,55,117/- Ref-37 dt.09.05.23 (UDHD).	Rs.1,60,31,157/- F2-01/23-24	10000000.00	0.00	100000000.00	Work in Progress		
5	Annual Repairing, maintenance & operation of 5(A) Mandir New, 5(B) Mandir Old, 5(C) Rajapur Old, 5(D) Rajapur New & 5(E) Dhubignat under Mech., Wroks Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Gr No-05)	(M/S R.P. Electrical Works.)	Rs.3,79,12,467/- Ref-36 dt.09.05.23 (UDHD).	Rs.3,54,32,214/- SBD-06 of 2023-24	15000000.00	0.00	150000000.00	Work in Progress		
6	Complete Annual repairing, overhauling, servicing, operation & maintenance of 6(A) Boring road, 6(B) S.K. Puri, 6(C) Dr Zakir Hussain Institute, 6(D) Officer's Flat under Mech., Wroks Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Gr No-06)	(Sri Sunil Kumar)	Rs.1,25,12,419/- Ref-33 dt.09.05.23 (UDHD).	Rs.1,05,24,429/- F2-02/23-24	7000000.00	0.00	70000000.00	Work in Progress		

Sd/-
04/11/2023

04/11/23

Financial Progress Report of South Bihar (Works Division), BUIDCo, Patna.

7	Annual Repairing, maintenance & operation of 7(A) Antaghat, 7(B) Krishnaghat, 7(C) S.P. Verma Road, 7(D) Punaicriak & 7(E) CID Colony under Mech., Works Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Gr-07)	(M/S R.P. Electrical Works.)	Rs. 3,16,44,534/- Ref-61 dt. 23.05.23 (UDHD)	Rs. 2,95,41,623/- SBD-01 of 2023-24	12737982.00	0.00	12737982.00	Work in Progress	
8	Annual Repairing, maintenance & operation of 8(A) Mithapur, 8(B) Babu Bazaar, 8(C) Garcanibagh, 8(D) 400 Set Rajbanshi Nagar & 8(E) 800 Set Rajbanshi Nagar under Mech., Works Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Gr-08)	(M/S R.P. Electrical Works.)	Rs. 2,23,88,882/- Ref-60 dt. 23.05.23 (UDHD)	Rs. 2,09,08,973/- SBD-02 of 2023-24	11000000.00	0.00	11000000.00	Work in Progress	
9	Complete Annual repairing, overhauling, servicing, operation & maintenance of 9(A) MLA Flat, 9(B) Rajbhawan, 9(C) High Court, 9(D) 800 Set Shastri Nagar, 9(E) Shastri Nagar IPS, 9(F) Chhajebagh, 9(G) Sinchat Bhawan, 9(H) Vikash Bhawan, Works Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Gr-09)	(Sri Sunil Kumar)	Rs. 1,73,46,010/- Ref-63 dt. 23.05.23 (UDHD)	Rs. 1,45,90,106/- F2-03/23-24	8000000.00	0.00	8000000.00	Work in Progress	
10	Annual Repairing, overhauling, servicing, maintenance & operation of 10(A) Rajdhani Vatika (Eco Park) DPS-01, 10(B) Rajdhani Vastika (Eco Park) DPS-02, 10(C) Rajdhani Vatika (Eco Park) DPS-03 & 10(D) P. Point under Mech., Works Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Gr-10)	(M/S P.K. Industries)	Rs. 1,83,09,451/- Ref-62 dt. 23.05.23 (UDHD)	Rs. 1,54,00,473/- F2-04/23-24	8000000.00	0.00	8000000.00	Work in Progress	
11	Annual Repairing, maintenance & operation of storm drainage pumping station 11(A) Kurjee, 11(B) Police Colony IPS, 11(C) Gosai Tola, 11(D) Bear Lifting IPS & 11(E) Rid ng Road under Mech., Works Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Gr-11)	(M/S P.K. Industries)	Rs. 2,01,67,302/- Ref-41 dt. 10.05.23 (UDHD)	Rs. 1,88,29,674/- F2-05/23-24	10000000.00	0.00	10000000.00	Work in Progress	
12	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e. Congress Maidan, NCC Maidan, Bakari Bazar TDPS in Bankipur Anchar under Works Division, BUIDCo, Patna for the period of done before monsoon 2023. (Gr-12)	(M/S Arsa Infratech Pvt. Ltd)	Rs. 45,52,862/- Ref-69 dt. 25.05.23 (UDHD)	Rs. 38,29,510.80 F2-07/23-24	2500000.00	2230313.00	269687.00	Work in Progress	

Satya
04/11/2023
APD

4/11/23

Financial Progress Report of South Bihar (Works Division), BUIDCo, Patna.

13	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e. Khanpur, Barmutta, Premkunj, Big Hospital, Shitla Mandir, Krishna Niketan, Jakariyapur TDPs in Ajimabad Anchal under Mech. Works Division, BUIDCo, Patna for the period of done before monsoon 2023. (Gr-13)	(M/S Nishi Kumari)	Rs.1,33,31,520/- Ref-66 dt.23.05.23 (UDHD).	Work Order-893 Dt. 02.06.23	0.00	0.00	0.00	Work in Progress
14	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e. Danapur Ghurdaur, Nehru Path AIMS Digha Junction, H Tech Hospital, Isapur Bramhistan TDPs in Danapur West Anchal under Mech. Works Division, BUIDCo, Patna for the period of done before monsoon 2023. (Gr-14)	(M/S Nishi Kumari)	Rs.74,47,686/- Ref-64 dt.23.05.23 (UDHD).	Work Order-894 Dt. 02.06.23	0.00	0.00	0.00	Work in Progress
15	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e. Dasratha, Ramkrishna Nagar, Jagannura, Nandlal Chhapra & Sinagar TDPs in Kankerbagh Anchal under Mech. Works Division, BUIDCo, Patna for the period of done before monsoon 2023. (Gr-15)	(M/S Om Construction)	Rs.75,06,885/- Ref-65 dt.23.05.23 (UDHD).	Work Order-895 Dt. 02.06.23	0.00	0.00	0.00	Work in Progress
16	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e. Rajiv Nagar, Patna Digha Nahar Sluice Gate & Digna Thana TDPs in Patliputra Anchal under Mech. Works Division, BUIDCo, Patna for the period of done before monsoon 2023. (Gr-16)	(M/S Jai Hanuman Ji Electricals)	Rs.1,03,30,432/- Ref-58 dt.23.05.23 (UDHD).	Rs. 85,89,148,10 F2-06/23-24	0.00	0.00	0.00	Work in Progress
17	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e. Beur Bataura Pool, Beur Hasanpura, Police Colony, Rupaspur & Sabri Nagar TDPs in Nutan Rajdhani Anchal under Mech. works division Buidco, Patna for the period of done before monsoon 2023. (Gr No-17)	(M/S Vikrant Electricals)	Rs.67,89,635/- Ref-67 dt.23.05.23 (UDHD).	Rs. 57,10,907/- F2-08/23-24	0.00	0.00	0.00	Work in Progress

Satya
04/11/2023
J.P.D.

✓
4/11/23

Financial Progress Report of South Bihar (Works Division), BUIDCo, Patna.

Construction of 22 DPS Project, Patna (2020-21)

Sl.no	Name of Project	Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Remarks
				Agreement No.	Rs.						Upto previous Month	During the month	Total progress	
1	2		3	4		5	6	7	8	9	10	11	12	13
1		Construction, erection, supply, installation, testing and commissioning for storm water drainage pumping station 08 (Eight) in Khagaul Danapur near Hitech Hospital, Ghurdaur Nehru Path, Isapur Brahma Asthan, Karori Chak, Beur Neraura Pui, Canal DPS, Digha (Near Old Thana) & Rajiv Nagar at Patna, Bihar (Toshiba Water Solutions Pvt. Ltd)			Rs. 1536000000.00 LOA No.-Yo- 2351/22-1194, Group-I		1520000000.00	93339646.00	Send				Work in Progress	
2		Construction, erection, supply, installation, testing and commissioning of 8 (Eight) storm drainage pumping stations Congress Maidan, R.K. Avenue, Rampur, Bakri Bazaar, T.V. Tower, Nandlal Chapra & Dasratha at Patna, Bihar (ECO Protection Engineers Pvt. Ltd)			Rs. 850503741.00 NIT No.- BUIDCo/Yo- 1875/20 (Part-2)- 33, Group-II		1840000000.00	141989870.00	Send				Work in Progress	Mobilization Advance 10% of Agreement was paid by Patna City Anchal, BUIDCo, Patna.
3		Construction, erection, supply, installation, testing and commissioning for storm water drainage pumping station 06 (Six) in Sandalpur, RMRI, Big Hospital, Premkurj (Karmali Chak), Khanpur & Barmutta at Patna, Bihar (Toshiba Water Solutions Pvt. Ltd)			Rs. 1399000000.00 NIT No.- BUIDCo/Yo- 1875/20 (Part-2)- 33, Group-III		175449625.00	129352112.00	Send				Work in Progress	
4		Danapur contentment परिसर में निर्माणाधीन III Tech (Anand Bazar) DPS हेतु 30 years Lease Rent सुगलन के संबंध में।					13344300.00	13344300.00						

Satyaj
4/11/23

4/11/23

Sl. No.		Name of Project / Name of Contractor	AA&ES With Ref. & Date. (Rt. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Release	Total Expenditure	UC Sent	Main Civil/panels	Upto Previous Month	During the Month	Total Progress	Physical Progress In %	Financial Progress In %
1	2	देवर से सीठापुर ड्रेनेज योजना संवर्धक-रामधन एवं राजीव रंजन जोशी	राशि - 48.8489 करोड़ प्रस्ताव-108, दिनांक - 17.01.2018	51,726,687 दिनांक-21.07.18	20.06.2021	4115 59753 Lakh	4115 59753 Lakh	4115 59753 Lakh	Precast length of drain- 7119 m Sump capacity (23754L) Pump & motor capacity- 3150HP Sub station-1 MV AL33433KV GMDV Cable Prestressing Work Trenching & Backfilling Paving of the Work	Laying of pre cast length of drain - 5379 m	Completed	Laying of pre cast length of drain - 5379 m	13	14
2	3	Construction of R.R. B.N. Inter City Tunnel Drain Length 4.30 Km at Vadambagh (Patna) under N.C. Area Patna Contractor - Sunil Kanchan	Rs. 4,30,95/- Letter No. 4115 59753 Date 02.07.2021	Rs. 4,30,95/- Letter No. 4115 59753 Date 02.07.2021	21.10.2024	2.00	60	7500	Drain length 430 m	301 m		387 m	90%	
3	4	आवासीय इलाका में सड़क निर्माण कार्य Surova, Thakur Hall, Bulandpur, Patna, 11/05/2021 Letter No. 1340, dated 20.05.2021 Mrs. Kamalika Kumari, Patna Bazar, Patna.	14 301/- Letter No. 1340, dated 20.05.2021	10,845/- Letter No. 1340, dated 20.05.2021	11.03.2022	4,000	1,00,000		T/W - 4 Nos. Distribution Net-work 36745.16 m HSC - 4760 No	T/W - 3 No Complete Transformer installed Pipe laying 2.5 km.	Pipe laying 3.0 km	T/W - 3 No Complete Transformer installed Pipe laying 5.5 km	कुलकर्ण एवं अग्रणीकरण प्लान संपन्न हो सम्पूर्ण कार्य प्रगति पर है। अग्रे का कार्य प्रगति पर है।	
4	5	नौकपुर उत्तरपूर्वी योजना के तहत 80-10 एवं 11 के अतिरिक्त कार्य निर्माण एवं नौकपुर एवं गृह निर्माण	73,46,274/- Letter No. 46, Date 20.08.2018										निविदा प्रक्रिया में।	
5	6	आवासीय इलाका में सड़क निर्माण कार्य नौकपुर उत्तरपूर्वी योजना के तहत 80-10 एवं 11 के अतिरिक्त कार्य निर्माण एवं नौकपुर एवं गृह निर्माण	4,58,274/- Letter No. 1667, Date 11.04.2021	4,58,274/- Letter No. 1667, Date 11.04.2021	16.04.2024				RCC Nala - 1098 m PCC Road - 1090 m	160 m RCC nala Road	160 m RCC Road	160 m RCC nala 160 m RCC Road	कार्य प्रगति पर	
6	7	आवासीय इलाका में सड़क निर्माण कार्य नौकपुर उत्तरपूर्वी योजना के तहत 80-10 एवं 11 के अतिरिक्त कार्य निर्माण एवं नौकपुर एवं गृह निर्माण	2,41,711/- Letter No. 152, Date 09.08.2021										निविदा प्रक्रिया में।	
7	8	नौकपुर उत्तरपूर्वी योजना के तहत 80-10 एवं 11 के अतिरिक्त कार्य निर्माण एवं नौकपुर एवं गृह निर्माण	2,33,040/- Letter No. 152, Date 28.02.2019	2,33,040/- Letter No. 152, Date 28.02.2019	21.03.2021	2,10,45	2,20,657	2,23,871	Returning wall 853 m PCC Road-853 m	Returning wall 853 m PCC Road-853 m		Work Completed		

Satya
4/11/23
ASD

Sl No	Name of Project Name of Contractor	AA&EB With Ref. & Data (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1					6	7	8	9	10	11	12	13	14
			1	Agreement dated 20/02/2017 275.21 Cr				Block-A	RCC Completed	Finishing work in progress	99.5%	Video may display installation completed, commissioning in progress	
			2	Supplementary Agreement dated 25/06/2018- 13.95 Cr				Block-B	RCC Completed	Finishing work in progress	100%	100% ACI works completed. 100% Facade works completed on four faces. Marble lift chadling & outside plaster completed. Painting work in progress. External glass facade work complete. False ceiling work in progress in 3th, 4th & 5th floor & 2nd floor completed. All door frame completed.	
			3	Supplementary Agreement dated 07/06/2021 36.08 Cr				Block-C	RCC Completed	Finishing work completed	100%	100%	
			4	Supplementary Agreement dated 29/09/2021- 0.75 Cr				Block-D	Roof slab RCC completed	Above roof RCC in progress	97%	100% ACI works completed. 100% Facade works completed. 40% of ACI framing work completed on 3 sided. Toilet works, Fire Fighting (FVAC), Hand rail and other finishing work in progress. Blockwork & plaster work in progress. Tiles flooring work completed. Door fitting work in progress.	
8	Inter State Bus Terminus - Patna Shapoorji & Pallonji Construction Private Ltd	340.1426 cr UD & HD Memo No.- 1146, 12.08.2021	5	Supplementary Agreement dated 04.05.2019 / Extended date of completion 30.12.2022 36.257 Cr	336 Cr	330.000 Cr	Yes	STP	Barrel wall RCC in completed	Area water covered. Map to start Pump erection & pipeline work.	100%	STP Top Slab Completed. Block work in progress.	95%
			6	Supplementary Agreement dated 30/12/2021- 11.1544 Cr				UC 1	Rec work completed	Commissioning to take place in 1st phase.	100%	Charging & Commissioning in progress, pipeline completed.	
			7	Supplementary Agreement dated 16/08/2021- 11.1544 Cr				SUBSTATION	Building completed	Commissioning to take place in 1st phase.	100%	Completed.	
			8	Supplementary Agreement dated 16/08/2021- 11.1544 Cr				AC PLANT ROOM	Building completed	Commissioning to take place in 1st phase.	100%	Civil work completed & MEP work in progress.	
			9	Supplementary Agreement dated 16/08/2021- 11.1544 Cr				DRIVERS DORMITORY	RCC completed	Block work & plaster work in progress.	100%	Completed.	
			10	Supplementary Agreement dated 16/08/2021- 11.1544 Cr				EL EVATED CORRIDOR	RC Wall & slab bed compaction completed.	Deck RCC in progress.	100%	Completed. Extra screed work in progress.	
			11	Supplementary Agreement dated 16/08/2021- 11.1544 Cr				BIOSHED	Shed has shed upto terminal block completed.	Painting work in progress.	92%	12 fraction of structural columns completed i.e. 13 fraction of columns completed. 11.100% completed. 11 fraction of structure columns completed.	
			12	Supplementary Agreement dated 16/08/2021- 11.1544 Cr				INTERNATIONAL WORK	1855 Rmt completed.	Painting work in progress.	99%	Completed.	
			13	Supplementary Agreement dated 16/08/2021- 11.1544 Cr				Handmade Wall	RCC work in progress.	Painting work in progress.	93%	West side wall completed. South side balance because land not available.	
			14	Supplementary Agreement dated 16/08/2021- 11.1544 Cr				TERMINAL BLOCK & SUBWAY	Arrival Terminal block & Departure block RCC in progress.	Ramp slab RCC work in progress.	88%	100% of Excavation is completed. Subsoil casting in progress. 100% foundation work completed of four terminal.	
			15	Supplementary Agreement dated 16/08/2021- 11.1544 Cr				Drain work, Additional Toilet Block, RCC & Paver Work	Near A, C & Gate No -2	Bricks - RCC Work	20%	1 Additional Toilet civil work 60% Completed. 2 RCC Civil work 100% Completed.	

20/11/23
4/11/23
APP

Sl. No.	Name of Project Name of Contractor	AAIES With Ref. & Date (Ref. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Bent	Main Component	Component Wise Physical Progress			Physical Progress In %	Financial Progress In %
									Upto Previous Month	During the Month	Total P. Ogress		
1			4	5	6	7	8	9	10	11	12	13	14
9	वर्क नगर में इलेक्ट्रिकल लाइटिंग-46 बिजली- 20.08.2014	संवि- 25.20.00.036 20.08.2014		22.12.2018	25.20	25.17	23.91	Traffic Control Room - Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82	Traffic Control Room - Completed Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82				
10	Construction of Road and Footpath work on ring 3M x 3M open drain approaching to Punachak STP Patna M/s. Armita Contractors Pvt Ltd.	1.97000000 Li No 91 28.02.2019	1.65.02.202 23.07.2019	22.01.2021	0.9850	0.9850	0.9850	Drain- 4.2m Road- 4.2m	55%	100%	55%	Work re-started from 01.11.2021 due to non shifting of electric poles/transformer	
11	Construction of RCC Drain and PCC Road work on Ward No. 6 Road no- 24 Adarsh Vihar Colony Patna Construction	0.7422700 Li No 80/12.02.2019	PA/2020-21 F2.10 0.5570632 24.02.2021	24.02.2021	0.3711325	0.37	0.37	Drain- 4.2m Road- 4.2m	80% work completed	100%	80%	Work in progress	
12	Construction of RCC drain & PCC Road from Daxi Chowk to Dr. Bhattacharya Road in Ward no-7 Patna Kuntia Construction Pvt Ltd	1.3506600 Li No 80/12.02.2019	PA/2020-21 F2.02 1.1324277 13.05.2020	22.11.2020	0.0755300	0.0755300	0.0755300	Drain- 6.7m Road- 6.7m	100% drain work completed	100%	100%	Work completed as per site scope	
13	RCC Drain work from Prabhat Singh House to Suresh Narayan Singh House in Shiv puri Ward No 7	5527400 Li No 80/ 12.09.2019	4.09.0111 13.01.2020	12.07.2020	0.25	0.25	0.25	RCC Drain -55m Local Bearing Shab- 55m	Work Complete	Work Completed	48.5m Drain work completed	Work completed and 50% dues payment to contractor due to lack of fund	
14	M/s. M.A. Construction वर्क नगर में इलेक्ट्रिकल लाइटिंग-46 बिजली- 20.08.2014	0.5015100 Li No 80/ 12.09.2019	0.4540000 13.01.2020	06 Months	0.2500000	0.2500000	0.2500000	PCC ROAD	100%		100%	54.39%	
15	वर्क नगर में इलेक्ट्रिकल लाइटिंग-46 बिजली- 20.08.2014	0.10811000 Li No 80/ 12.09.2019	0.1645000 13.01.2020	3 Months	0.0900000	0.0873844	0.0873844	PCC Road RCC Road	100%		100%	52.49%	
16	वर्क नगर में इलेक्ट्रिकल लाइटिंग-46 बिजली- 20.08.2014	0.4534000 Li No 80/ 12.09.2019	0.4534000 13.01.2020	6 Months	0.4534000	0.4534000	0.4534000	Park Construction	100%		100%	100%	
17	वर्क नगर में इलेक्ट्रिकल लाइटिंग-46 बिजली- 20.08.2014	0.1828000 Li No 80/ 12.09.2019	0.1828000 13.01.2020	3 Months	0.1828000	0.1828000	NIL	Park Construction	100%		100%	54.70%	
18	वर्क नगर में इलेक्ट्रिकल लाइटिंग-46 बिजली- 20.08.2014	0.2758000 Li No 80/ 12.09.2019	0.2758000 13.01.2020	3 Months	0.2758000	0.2758000	NIL	Park Construction	100%		100%	54.39%	

SA-40
04/11/2023
4/11/23
APP

List of Project Nalanda District

माह - अक्टूबर, 2023

Sl. No.	Name of Project Name of Contractor	AARs With Ref. & Date, (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	विहारसरीक जलापूर्ति योजना क्रमांक- 1 संचालक का नाम-M/s Nalanda Engicon pvt ltd	संश्लि- 74 74, Letter no-435, dated- 21.07.2016	संश्लि-79.49 dated- 24.08.18 Deviation Amt. Rs. 8.00 Cr Total Amt. Rs. 87.50 Cr	23 08 2020 (Extended time of completion 31 03 2023)	79 499	74 623	73 490	HYTAV - 14 Nos OHT - 03 Nos SUMP - 10 Nos Pipe Line - 121583 m Motor Pump - 14 Nos Transformer - 14 Nos HSC - 21524 Nos Variation in Pipeline - 33762 / 33762 m Road Restoration - 10865 m / 10865 m Scale - Flow meter installed - 13/16 Additional Boring - 1/1 Road Restoration - 13009 m Scale	16/14 complete OHT/3 in Progress pipe line 121583 m / 121583 m HSC 21524/21524 nos Transformer 14/14 nos Motor pump 14/14 nos Variation in pipeline 33762 / 33762 m Road Restoration - 10865 m / 10865 m Scale - Flow meter installed - 13/16 Additional Boring - 1/1	14/14 complete OHT/3 in Progress pipe line 121583 m / 121583 m HSC 21524/21524 nos Transformer 14/14 nos Motor pump 14/14 nos Variation in pipeline 33762 / 33762 m Road Restoration - 10865 m / 10865 m Scale - Flow meter installed - 13/16 Additional Boring - 1/1	Physical Progress - 97.60% जलापूर्ति सार्वजनिक है।	93.52%	
2	विहारसरीक जलापूर्ति योजना क्रमांक- 1 संचालक का नाम-M/s Nalanda Engicon pvt ltd	संश्लि-96.63, Letter no- 108, dated- 17.01.2018	संश्लि-92.49 dated- 28.07.2018 Deviation Amt. Rs. 23.36 Cr Total Amt. Rs. 115.85 Cr	27 07 2020 with time extension 31 03 2023	99 764	102 420	102 420	HYTAV - 23 Nos OHT - 04 Nos Pipe Line - 152472 m Motor Pump - 23 Nos Transformer - 23 Nos HSC - 18000 Nos Variation in Pipeline - 24785 m Road Restoration - 122040 m HDDP Pipe line 7.1 km (Clarity) Scale	10/1 4/4 nos Pipeline 162472m / 162472 m HSC 18024/18000 nos Variation in HSC - 2000/2000 nos Motor pump 23/23 Transformer 23/23 Variation in TW - 92/92 Variation in T/S - 02/02 Variation in Pump House - 01/02 Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m / 122040 m HDDP pipe line - 7.1 km Scale - Flow meter installed - 18/25	T/W 23/23 OHT 4/4 nos Pipeline 162472m / 162472 m HSC 18024/18000 nos Variation in HSC - 2000/2000 nos Motor pump 23/23 Transformer 23/23 Variation in TW - 92/92 Variation in T/S - 02/02 Variation in Pump House - 01/02 Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m / 122040 m HDDP pipe line - 7.1 km Scale - Flow meter installed - 18/25	Physical Progress - 99.00% जलापूर्ति कार्य है।	98.23%	
3	इस्लामपुर जलापूर्ति योजना क्रमांक- 1 M/s Nalanda Engicon pvt ltd.	संश्लि-08.193 93/13.01.201 4	संश्लि 7.434 15.12.2014	30 06 2017	7 434	6 901	6 901	1. Tuberwell (2) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2-2) 5. Transformer (2) 6. Overhead tank (2) 7. Check valve (2) 8. Stand post (75 Nos) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	1. Tuberwell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2-2) 5. Transformer (2) 6. Overhead tank (2) 7. Check valve (2) 8. Stand post (75 Nos) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	1. Tuberwell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2-2) 5. Transformer (2) 6. Overhead tank (2) 7. Check valve (2) 8. Stand post (75 Nos) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2) 13. HSC 1732 nos by claim	कार्य पूर्ण हो चुका है। संश्लि 7.434 Physical Progress - 100%	92.83%	
4	इस्लामपुर जलापूर्ति योजना क्रमांक- 1 मे. सुनम इन्टरप्राइजेज	संश्लि-03.09 130/08-03- 2018	संश्लि-3.08 10.09.2018	16.06 2019	2 346	2 333	2 333	6. Stand post (75 Nos) 7. Check valve (2) 8. Stand post (75 Nos) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	6. Stand post (75 Nos) 7. Check valve (2) 8. Stand post (75 Nos) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	6. Stand post (75 Nos) 7. Check valve (2) 8. Stand post (75 Nos) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km	संश्लि 3.08 Physical Progress - 100%	75.76%

Sangha
04/11/2023
26

4/11/2023

48

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress,			Physical Progress In %	Financial Progress In %
									Upto Previous Month	During the Month	Total Progress		
1	Gaya Water Supply Phase - I Name of Contractor - M/s Shriram EPC Limited	Rs. 3.130 Cr. Letter No. 52/ Date: 28.03.2016	Rs. 311.78 Cr. Date: 11.01.2018	28.02.2021 14.02.2021 28.03.2021 extended up to 11.03.2021	Rs. 337.48 Cr. Advance of 244.40 Cr. Running Bill amt. & Rs. 17.13 Cr. 80 Cr. Amt.	Rs. 206.10 Cr. Li. Mobilisation Advance of 244.40 Cr. Running Bill amt. & Rs. 17.13 Cr. 80 Cr. Amt.	8	9	10	11	12	13	14
								(i) Distribution Network - 593.57 km Pipe laid. (ii) Road Restoration - 272.82 km Done (iii) Rising Main - 13.34 km work completed. HSC - 37714 Nos. connection done 18429 Nos. Water Meter connection done Construction of New Reservoir - OHSR-5 nos. Budhuwa Mahadevi - Completed Bhusunda Mela - Completed Maslulpur - Completed Behind Delhi PS - Parking work in progress Joda Masjid - completed CSC - Dandi Bagh, Budhuwa Mahadevi, Nigam Store work completed. GLSR - Barahmyoni - 1 Completed Barahmyoni - 2 Completed Ramshilla - Completed GLSR - Work completed CWR - Work completed Control Room - Civil work completed Rising Main - 15.15 km DI pipe laid Production Tubewell - Total 25 nos. work completed Observation Tubewell - 6 nos. S Completed (i.e. 171 Joda Masjid wells Nagar: Kharyama & Kendul) Operator Office - Work Completed					
2	Gaya Water Supply Phase - 2 Name of Contractor - M/s Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Rs. 64.99 Cr. Letter No. 508/ Date: 28.03.2016	Rs. 62.04 Cr. Date: 05.07.2017	28.02.2021 14.02.2021 28.02.2021	Rs. 72.70 Cr. including RCF Amt. Rs. 1.56 Cr.	Rs. 70.11 Cr. including RCF Amt. Rs. 1.56 Cr.							
3	Gaya Water Supply Phase - 3 Name of Contractor - M/s Ramky Infrastructure Ltd.	Rs. 60.91 Cr. Letter No. 52/ Date: 28.03.2016	Rs. 52.75 Cr. Date: 16.12.2011	28.02.2021 14.02.2021 28.02.2021	Rs. 106.47 Cr. 106.47	Rs. 106.47 Cr. 106.47							

गग - अक्टूबर, 2023

46

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Rs. in Crores	
									Upto Previous Month	During the Month	Total Progress	Physical Progress in %	Financial Progress in %
1		3	4	5	6	7	8	9	10	11	12	13	14
2	नगर निगम, गंगा क्षेत्रांतर्गत रीची बाराबा के अन्तर्गत एन सीडीकरण करी। Name of Contractor: Shree Alok Kumar	2.54 Letter no: 54 05.09.2018	1.7926 27.07.2019	12.03.2021	1.27	1.1739942	0	(10) Boundary Repair of Pond (11) Pathway on Pathway, ds (dubys (12) Fik Electric pole Lighting (13) Guardroom & Ticket Counter (14) Gazibo (15) Caltoria & Toilet Block (16) Painting, Plastering of boundary wall (17) Dewatering and Drilling of pond (18) Water fountain			Scheduled Work Completed	Handing over to GMC is in progress as per direction of DM, Gaya	92%
3	मानव संसाधन विकास विभाग, गंगा क्षेत्रांतर्गत रीची बाराबा के अन्तर्गत एन सीडीकरण करी। Name of Contractor: Shree Krishna Kant Kumar	0.4508 Letter no: 88 20.11.2018	0.3757 12.10.2019	11.04.2020	0.1157042	0.2130957	0.2254	(1) Construction of Drain with cover 17100 feet	62%	0%	62%	अवधि भरित के अन्तर्गत कार्य कर रहा है।	63%
4	नगर विकास विभाग, अन्तर्गत अन्तर्गत संस्करण के अन्तर्गत एन सीडीकरण करी। Name of Contractor: Shree Anubuj Sharma	2.3846490 Letter no: 2454 26.05.2022	1.9637585 29.06.2022	29.01.2023	2.5516000	1.8009245	1.27	(1) Construction of Drain 1950 meter	99%	0%	Work Completed	अवधि भरित के अन्तर्गत कार्य कर रहा है।	71%
5	वर्ष 20-23 अन्तर्गत गंगा क्षेत्रांतर्गत रीची बाराबा के अन्तर्गत एन सीडीकरण करी। Name of the Contractor: Shree Anubuj Sharma	0.8698 Letter no: 40 20.11.2018	0.7412 18.10.2019	18.10.2020	0.7412084	0.6079919	0.44895	(1) Construction of Drain 1835 feet (1) (1) Construction of Road 3039 feet			Work Completed	अवधि भरित के अन्तर्गत कार्य कर रहा है।	82%
6	नगर विकास विभाग, अन्तर्गत अन्तर्गत संस्करण के अन्तर्गत एन सीडीकरण करी। Name of Contractor: Shree Anubuj Sharma	3.96653 Cr	3.33 Cr Dated 21.06.2023								अवधि भरित के अन्तर्गत कार्य कर रहा है।		

Satya
4/11/23
PDD

List of Project Jehanabad District

साह - अक्टूबर, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	जहानाबाद जलापूर्ति योजना फंड-1 सर्वेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-29.27 करोड़ Letter no-2887, dated 19.05.2016	राशि-31.90 करोड़ 10.02.2017	15.09.2020	29.52	29.395	29.39	OHT - 02 OHT - 02 Tubewell - 04 Pipe line - 37.002 km HSC - 15318 no Road Restoration - 37.36 km	2 No. 2 no. 4 no. 37.36 km. 15318 no. 37.36 km	completed completed completed completed completed completed	completed completed completed completed completed completed	13	14
2	जहानाबाद जलापूर्ति योजना फंड-1 सर्वेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-44.59 करोड़ Letter no-1179, dated 26.06.2018	राशि-44.98 करोड़ 26.08.2018	31.12.2020	42.68	41.92	41.92	Pipe line - 98.605 km Clam Pipe Line - 7.452 km HSC - 4980 no Deviation HSC - 1000 Road Restoration - 98.625 km	14 completed 98.625 km 7.452 km 4980 no 1000 no 98.625 km	completed completed completed completed completed completed	completed completed completed completed completed completed	Physical Progress - 100% including Variation	87.99%
3	महदुमुर जलापूर्ति योजना फंड-1 सर्वेदक का नाम-महदुमुर कंसदयान प्राठ लिमिटेड	राशि-66.68 करोड़ Letter no-130, dated 13.03.2016	राशि-66.68 करोड़ 13.03.2016	29.10.2017	4.57	4.07	4.07	Tube well - 2 no Pipe line 26.567 km Deviation Pipe line - 4.6 km Deviation Tubewell - 1 HSC - 3133 No Road Restoration - 26.567 km	2 No 26.567 km 4.04 km 1 3133 No 26.567 km	completed completed completed completed completed completed	completed completed completed completed completed completed	एकरस्तामिल अवस्यो को पूर्ण किया जा चुका है अभियंता स्टेशनारे कार्य का उपकरण पूर्ण कार्य हेतु प्रस्ताव - 362 दिनांक - 07.09.2023 को संस्तुत है। Physical Progress - 100% of agreed component	60.90%
4	जहानाबाद अंतर्गत नगर सरकार नवन / प्रशासनिक स्वरदक निर्माण कार्य। सर्वेदक विकास कुनार सिंह	3.11 Letter no-53, dated 15.09.2014	3.33000000 30.04.2016	29.10.2017	2.67000000	2.45000000	2.45000000	Building work	Work Complete	Work Complete	Work Complete	कार्य पूर्ण	73.57%
5	वार्ड नं-0-27 में पटना गया रोड से संतोम सर के स्कूल तक नाला एवं पीओसीसीओ पथ नाला एवं ड्रवकन निर्माण कार्य। सर्वेदक- चंदन कुनार	0.340000 Letter-66, dated 09.01.2019	0.23000000 15.01.2021	14.05.2021	0.17000000	0.17000000	Nil	Dam & P C C	WORK COMPLETE	WORK COMPLETE	कार्य पूर्ण	71.12%	

Satyaj
4/11/23

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

माह - अक्टूबर, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Physical Progress - 100 % शेजना पूर्ण है तथा O&M प्रगति पर है।	64.22%
								Tubewell - 01	1	Complete	Complete		
								Pipe Line - 3.9 km	3.9 km	Complete	Complete		
								HSC - 212 No.	216 no.	Complete	Complete		
								Road Restoration - 3.9 km.	3.9 km.	Complete	Complete		

Satya
04/11/2023
7 PD

4/11/23

माह - अप्रैल, 2023

Sl No.	Name of Project Name of Contractor	A&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	लखीसराय नगर परिषद के अंतर्गत वार्ड स-6 में पदार्थ साव से लेकर जवाहर मंडल तक आरओसीओ नाला निर्माण कार्य।	2 0.2084000 L.I. No. 160 27.03.2018	4 0.1983000 16.08.2019	5 15.02.2020	6	7	8	9 (ii) Drain work Length- 241m	10 300 m Drain work completed.	11 Drain work in progress.	12 50% Work Completed	13	14
2	बड़हिया नगर पंचायत में प्रशासनिक नवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आरओसीओ नाला निर्माण कार्य।	0.5420000 L.I. No. 64 27.09.2018	0.5160000 14.10.2019	13.07.2020	0.5420500	0.4477448	0.2574738	(ii) Drain work -755m	300 m Drain work completed.	85% Work Completed	85% Work Completed	नगर विकास संस्था से शुद्धि आवश्यक है। Fund issue	
3	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट स्थान होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गास्थान होते हुए युहरदक पुल तक नाला निर्माण कार्य।	0.8645000 L.I. No. 64 27.09.2018	0.7409000 19.11.2019	18.08.2020	0.4322950	0.4307806	0.430781	(ii) Drain work- 1048m	Work in Progress.	Drain work in progress.	65 % Work Completed		
4	पंचमहला से बीएनएम कोलेज तक बाईपास सड़क का निर्माण कार्य।	0.2786000 L.I. No. 07 27.09.2018	0.2542600 19.11.2019	18.08.2020	0.6965275	0.6957668	0.695767	(i) Pcc Road Length- 2400m	Earth work completed.	Pcc work in progress.	70 % Work Completed		
5	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199000 L.I. No. 07 27.09.2018	0.7801000 18.08.2020	17.05.2021	0.4599850	0.413786	0.413786	Length- 343.6m (Width- 06m)	खिदरी भरई का कार्य प्रगति पर है।	खिदरी भरई का कार्य प्रगति पर है।	15% Work Completed	जमीन के विचार कारण कार्य स्थगित है।	
6	नगर परिषद लखीसराय अंतर्गत शवदाह गृह का निर्माण कार्य।	5.73465	483.97 Dated- 08.04.2023	07.01.2024						वर्तमान स्थल बट अवकाश में नौचे होने के कारण अन्य स्थल तयन हेतु जिला पदाधिकारी/अंचल अधिकारी सार लखीसराय से पत्रांक- 108 दिनांक- 19. 07.2023 द्वारा अवरोध किया गया है।			

Satyam
04/11/2023
PPD

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Munger District**

महि - अक्टूबर, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress In %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2)	Rs 217.79	217.79/72727	20 Months (Date 13.04.22)	203.14	202.79	202.79	Pipe Line - 331.75 km HSC - 38921 Nos WTP - 1 Nos (34 MLD) OHT - 5 Nos (1116 KL) Floating Jetty - 1 Nos	Pipe Supply - 346 km, Pipe laying - 345.64 km Hydrotest - 345.033 km Road Restoration completed - 345.563 km HSC Completed - 38515 No. Water Meter - 28161 No WTP - completed. Floating Jetty - 99.76 % OHSR 5 nos. work in progress		Pipe Supply - 346 km, Pipe laying - 345.65 km Hydrotest - 345.045 km Road Restoration completed - 345.578 km HSC Completed - 38717 No. Water Meter - 36750 No WTP - completed. Floating Jetty - 99.76 % OHSR 5 nos. work in progress.	Over all Physical progress 98%	90.81%
	Name of Contractor - M/S JMC-JWIL Joint Venture	Letter No - 682, Date - 05.03.2019	Cr. 14.08.2020						OHSR-1 - 88.84% completed OHSR-2 - 97.13% completed OHSR-3 - 99.70% completed OHSR-4 - 84.41% Completed OHSR-5 - 99.61% completed				
2	अमृत एव राज्य योजना अंतर्गत अमृतपुरी जल आपूर्ति योजना श्री गंगादासपति कस्तूरबशम प्रा. लि०	महि- 30-30733-3 साक्षात् नगर विकास एवं आवास विभाग का आवास - अमृत-21-03/2019-1 85 दिनांक - 8.03.2019, एव सी-2502 016 लक्ष नगर विकास एवं आवास विभाग का आवास-24/जल003-0 1-01/2019-79 दिनांक - 12.02.2019 कुल राशि - 55.75/93 करोड़	59.3 Cr.	18.11.2021 EOT 30.09.2022	49.1616	49.1616	49.1616	Pipe Laying 124.80 km House Connection 14605	Pipe laying - 106.44 % Total length 132843 m House Connection - 110.42 % Total House Connection 16128 Nos (m) Total Road Restoration- 74514 m & remaining 4895 m noticable done (work in Progress)	पूरा नगर विकास कार्य शुरू शोषक नल पैप लैयिंग एवं हाउस कनेक्शन का कार्य शुरू कुल राशि 55.75 करोड़	Pipe laying - 106.44 % Total length 132843 m House Connection - 110.42 % Total House Connection 16145 Nos (m) Total Road Restoration- 74514 m & remaining 4895 m noticable done (work in Progress)	Physical Progress 108.16%	82.53%

Satyaj
04/11/2023
PPD

Sl No.	Name of Project Name of Contractor	AA&ES With Ref & Date (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
	नगर निगम मुंगेर सिवावत राजा रानी तालाब का सौंदर्यकरण कार्य।	UD & HD Letter No - 64, Dated- 30.10.2017 Amount- 7.5215700 T.S on Date- 22.12.2017 Rs.- 6.52172	6.1347884 Dated- 04.06.2018	30.11.2018	5.680	4.5118000	Yes	i) Boundary wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place	1. Raised lawn work completed 2. Slap portion of pond work is completed 3. Earth filling work is almost done 4. Pergola work is completed 5. Cover sitting place completed 6. Pathway work completed 7. Open sitting place work is completed rest work in progress 8. Boulder pitching work 70% completed	1. Raised lawn work completed 2. Slap portion of pond work is completed 3. Earth filling work is almost done 4. Pergola work is completed 5. Cover sitting place completed 6. Pathway work completed 7. Open sitting place work is completed 8. Boulder pitching work 85% completed 9. Jogging track work is 80% done	Civil work 95% Completed	कार्य प्रगति पर है।	
4	नगर पंचायत हवेली खड़गपुर की चमकान स्थान के निकट तालाब में सीढ़ी खार का निर्माण कार्य	DM Munger Memo No - 29, dated- 09.10.2017 Amount- 0.35097 T.S EE, Duda, Munger Letter Bo - 249, Dated- 12.09.2017 Amount- 0.35097	0.3049363 Dated- 06.06.2018	05.03.2019	0.3509000 10.12.2019	0.1783000	No	Ghat Work.	75%	Construction of Stair	100%		

Satya
04/12/2023
7PD
4/11/23

माह -अक्टूबर, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1		AA- Rs. 5,459 Cr. (UDHO Letter no. 131, dated- 08.03.2021)	Rs. 6,545,586	Date of Start- 06.03.2020				Construction of 20km x 30mm x 150mm deep KVTZ	Completed	Nil	Completed	100%	
2								Construction of Pump House with Attendant Room	In Progress		In Progress	95%	
3		1.1. Rs. 5,158 Cr. (M.C. Cell no. 85 dated 02.10.2022)	Date: 06.01.2022					Supplying & Installation of Submersible Motor (2 Units)	Installation in Progress		Installed	90%	
4			Supplyment agreements 6,750 at Date: 15.11.2022	Date of Completion of work given by contractor 31.03.2023				Supplying & Installation of 63 KV 11 KV Strain insulators	Supplied & installation but cable connector not done		CI No is installed and CI No is installation in Progress	95%	
5	Nawada Nagar Parishad Water supply scheme Phase-II (Revised)	Revised AA-12,0938 Cr. UDHO letter no. 4317 date-27/09/2022		06.12.2020	Rs. 8,329 Cr	Rs. 8,22 Cr	Rs. 8,22 Cr	Supplying & Installation of 100 litre (100mm dia) water	Supplied but not installed	Nil	Supplied but not installed	60%	
6								Distribution System Work	32.176 km		35.10 km	78%	71.95%
7								House Service Connection Work	2785	5911	4608	73.19%	
8								Construction of Standstill Wall	20m	110m	130m	100%	
9								Construction of Approach Road	10m	Nil	Nil	0%	
10								Construction of main gate	1 item	Completed	Completed	100%	
11								Campus Development	48 m ²	Nil	Nil	0%	
								Block columns	8th & 9th RCC Wall shuttering work in progress			80%	
								Phase 2 Param wall	RCC Wall completed			80%	
								10th & 11th RCC wall completed and shuttering work of sump slab in progress	3rd & Final 11th RCC wall completed and shuttering work of sump slab in progress			75%	
								Phase 4 Shutter in	RCC work in progress. Silt foundation reinforcement 95% completed			20%	

Satyaj
04/11/2023
APP

माह - अक्टूबर, 2023

Sl. No.	Name of Project Name of Contractor	AAES With Ref. & Date (Rs. in Cr.)	Agreement Value	AS per agreement Date of	Fund Received	Total Expenditure	UC Size	Main Component	Component Wise Physical Progress			Physical Progress in %	Financial Progress in %
									During the Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	सासाराम जलपूर्ति योजना संवर्द्धक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, प्रस्ताव-484 दिनांक-20/02/2017	राशि-87.42, दस्तावेज-138 26.02.2018	25.02.2021 AS per time extension 31.08.2023	81.85	81.85	81.85	Tube well - 6 Pump House - 6 D-Mains (3100m m - 4 Overhead tank - 5 House service connection - 4533 NO's Sump house - 1000 VESR - 3 Nos	1 Tube well-6C 2 Pump House- 6C 3 D-Mains-13000 m - 4 House Service connection - 4500 NO's 3 Pipe line house connection repairing work in progress, mistaking work, 1 ad cap, joining in pipe package repairing work.	1 Tube well-6C 2 Pump House- 6C 3 D-Mains-13000 m - 4 House Service connection - 4500 NO's 5 Overhead tank-5 complete Sump house completed, VESR completed also Trail run in progress.	1 Tube well-6C 2 Pump House- 6C 3 D-Mains-13000 m - 4 House Service connection - 4500 NO's 5 Overhead tank-5 complete Sump house completed, VESR Completed also Trail run in progress.	1 Kadriyati OHT Civil work is completed. 2 Direct water supply ward No 8,29 (P),30,31,32,33,34,3 Physical Progress - 98.5%	93.62%
2	देहरी डालमिया मार जलपूर्ति योजना संवर्द्धक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.05, प्रस्ताव-138 दिनांक-17.01.2010	राशि-30.00, दस्तावेज-138 06.07.18	05.07.2020 with time extension 30.06.2023	23.00	23.00	23.00	Tube well - 3 Pump House - 3 D-Mains - 6220m House Service connection - 7400 NO's 5 Overhead tank - 5 VESR - 3 Nos	1 Tube well-3 complete 2 Pump House-3 complete 3 D-Mains - 6220m 4 House Service connection - 7400 NO's 5 Overhead tank - 5 complete VESR Completed also Trail run in progress.	1 Tube well-3 complete 2 Pump House-3 complete 3 D-Mains - 6220m 4 House Service connection - 7400 NO's 5 Overhead tank - 5 complete VESR Completed also Trail run in progress.	1 Tube well-3 complete 2 Pump House-3 complete 3 D-Mains - 6220m 4 House Service connection - 7400 NO's 5 Overhead tank - 5 complete VESR Completed also Trail run in progress.	Work is slow due to narrow road and market area. Work is going at night in market area. Direct water supply ward no - 25,38,39,40 Physical Progress - 98.8%	75.04%
3	देहरी डालमिया मार जलपूर्ति योजना संवर्द्धक का नाम-V/S Nalanda Engineer pvt ltd	राशि-82.08, प्रस्ताव-484 दिनांक-20/02/2017	राशि-88.07, दस्तावेज-138 26.02.2018	25.02.2020 with time extension 31.08.2023	87.32	86.85	84.51	Tube well - 17 Pump House - 17 D-Mains - 15000 m Overhead tank - 4 House service connection - 18341 nos Sump house - 2000 Stand Post - 40	1 Tube well-17 complete 2 Pump House-17 complete 3 D-Mains - 15000 m 4 Overhead tank - 4 complete 5 House service connection - 18341 nos 6 Sump house - 2000 complete 7 Stand Post - 40 complete	1 Tube well-17 complete 2 Pump House-17 complete 3 D-Mains - 15000 m 4 Overhead tank - 4 complete 5 House service connection - 18341 nos 6 Sump house - 2000 complete 7 Stand Post - 40 complete	1 Tube well-17 complete 2 Pump House-17 complete 3 D-Mains - 15000 m 4 Overhead tank - 4 complete 5 House service connection - 18341 nos 6 Sump house - 2000 complete 7 Stand Post - 40 complete	ward no - 6, 9 and 10 is in dalima local office area NOC is provided on dated 11.5.23 dalima authority - so work is started in this ward. Water supply started out of 39 ward - 30 nos wards and 6.9.10 work in progress rest repair work, RCD road jointing work in progress. Physical Progress - 98.7%	98.39%
4	केशपुर जिलास्पाय (01 विद्युत - 02 संवर्द्धक) भूखंड में शवदाह गृह का निर्माण कार्य।	4.0999325 55 Dated-06.04.2023	55 Dated-06.04.2023	05.01.2024				01 Electric 02 Wooden		संवर्द्धक द्वारा गृह की मीठी कर (0) मीठी कर का Design & Drawing कर दिया जा रहा है।		दिनांक- 22.08.2023 को NOC प्राप्त हुआ है।	
5	रोहतास जिलास्पाय सासाराम में (01 विद्युत + 02 संवर्द्धक) शवदाह गृह का निर्माण कार्य।	4.3522100 Dated-21.02.2022	4.0669860 Dated-31.03.2023	30.12.2023				01 Electric 02 Wooden		Boundary Wall का मकान परीक्षण कर रहे हैं मकान परीक्षण कर रहे हैं।		दिनांक- 14.06.2023 को कार्य करने का अनुमति प्राप्त हुआ है।	

Satyajou
4/11/23

माह - अक्टूबर, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	औरंगाबाद जलापूर्ति योजना फेज-1 सर्वेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्रक-421 दिनांक-05.04.2016	32,527, Dated 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.08.2021	29,870	29,810	29,810	(a) Tube well - 12 (Reduced to 6 nos.) 450 mm X 360 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boundary wall 250 m (f) House service connection 3770 (g) Sump House - 1 (1080 Kl) (h) Stand Post -40	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 x 900 x 4) (e) 122.22 M (f) 3775 nos. 100% W no. 04,10,11,12,13,14 & 15 (g) 1 nos (h) 40 no.		O&M का द्वितीय वारें चल रहा है Physical Progress - 100 %	91.38%	
2	औरंगाबाद जलापूर्ति योजना फेज-1 M/s (Mang-Awadhes JV	राशि-33.53980 राशि - 101. 89397 कुल - 135 433377 अग्रे 185 / 18.01.2019	Rs 132,665,229 2 Cr. Date - 27.06.2023	26.12.2024	Nil	Nil	Nil	(e) AMRUT ESR/OHT - 07 Nos Distribution - 96.68 KM HSC - 1460 Nos (b) STAFFE Tubewell - 12 nos MLR - 01 Nos CWR at Baran - 20 10 km Distribution - 77.8 km HSC - 8340 nos			सर्वेदक द्वारा जलन-2 के जलनिर्माण हेतु संयोजक की Mobilisation किया जा रहा है प्रस्तावित Design & Drawing प्राप्त होते हैं कार्य प्रारंभ कर दिया जाएगा।	इस परियोजना अन्तर्गत कुल 11 विभिन्न स्थान पर भूमि का अनामति प्रमाण पत्र हेतु संबंधित कार्यालय में पत्राचार कर माना की गई है अभी तक प्रारंभिक रूप में कुल 05 स्थान का अनामति प्रमाण पत्र प्राप्त हुआ है, तथा शेष 06 स्थान की अनामति प्रमाण पत्र प्राप्त होना हेतु संबंधित कार्यालय से समन्वय स्थापित कर आवश्यक कार्यवाई की जा रही है।	
3	दाउदनगर जलापूर्ति योजना फेज-1 सर्वेदक का नाम-Rainish Vats	राशि-6.72 पत्रक- 139 / 15 03.2016	6.89 11.09.2018	10.09.2019 EOI 04.09.2020	6,745	6,4373	5.36 crore utilization BTR form- 42A side letter no- 424, dated- 23.09.2021	(a) Distribution main - 35755 M (b) stands post - 20 (c) house connection - 7064 Phase-1 936 U.B - 1645 Total HC 9645	(a) 35755 M (99.10%) (b) 20 Nos. (c) 4775/ 67% W. No. 01,06,07,08,09,10,11, 1,12,13, 14, 15,16,17,18,19,20,21, 2, 23,24&25 saturated Total - 21 ward.		पर्व में विभिन्न कार्यों से जलापूर्ति पाइप जई स्थानों पर लाइनेस्ट हो गई थी। वर्तमान में सर्वेदक द्वारा उसकी सम्मति प्राप्त कर दी गई है। Physical Progress - 90.27 %	53.95%	
4	Construction of Crematorium (Electrical 1 set) under Nischay- 2 in Aurangabad, Nagar Parishad Bihar.												

योजना के सर्वेदक के साथ एकरचना कर दिया गया है। कार्य समय विशिष्ट किया गया है। इससे अनामति प्रमाण पत्र अग्रसर है। अनामति प्रमाण पत्र अतिरिक्त प्राप्त करने हेतु संबंधित कार्यालय से समन्वय स्थापित कर आवश्यक कार्यवाई की जा रही है।

योजना के सर्वेदक के साथ एकराशमी कर लिया गया है। कार्य कार्य विनिर्दिष्ट किया गया है। परन्तु अनावृत्ति प्रमाण पत्र अभाव है। अनावृत्ति प्रमाण पत्र अविशिष्ट प्राप्त करने हेतु संबंधित कार्यालय से समन्वय स्थापित कर आवश्यक कार्यवाई की जा रही है।

साक्ष्य
4/11/23

4/11/23

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District**

माह - अक्टूबर, 2023

मार्ह - अप्रैल, 2023													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	बक्सर जलापूर्ति योजना फेज-1 सर्वेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-26.38 पत्रांक-596, दिनांक-28.03 2016	राशि-32.23 पत्रांक-17 दिनांक-31.01 2017 Supplementary Agreement Rs. 2.9957	30.04.2019 with extension 30.06.2023	29.38	29.13	29.13	T/W - 5 OHT - 3 Distribution - 3765 m HSC - 4739 Deviation Distribution - 7688 m	T/W - 5 OHT - 3 HSC - 4739 Deviation Distribution - 6529 m	-	T/W - 5 OHT - 3 HSC - 4739 Deviation Distribution - 6529 m	Physical Progress - 100 %	82.72%
2	बक्सर जलापूर्ति योजना फेज-1 सर्वेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01 2018	राशि-47.92 दिनांक-24.08 2018 supplementary Agreement Rs. 5.2705	23.08.2020 with time extension 31.08.2023	43.58	43.58	43.58	T/W - 11 OHT - 5 Distribution - 8690 m HSC - 8921 Deviation HSC - 269 Distribution - 3976 m	Tubewell 9 ESR/OHT-R-5 Completed Pipe-90585 m HSC-9190 no Road Restoration - 86400 m	-	Tubewell 9 ESR/OHT-R-5 Completed Distribution Pipe- 90585 m HSC-9190 no Road Restoration - 86400 m	Physical Progress - 99.7 %	81.92%
3	बक्सर जिलास्तरांत (62 विद्युत + 04 लकड़ी) शकदाह गृह का निर्माण कार्य।	Rs. 8.72182 Date - 09.03.2022	Rs. 7.3659329 Date - 20.03.2023	20.03.2024				Boundary Wall - 205 m Wooden Crematorium 4 no. Electric Crematorium- 2 no. Care taker room-1 Shops-2 Toilet+Urinal - 4+8 no	Boundary wall retaining wall concreting work in progress.		Work stopped due to land issue since 01.10.2023. One person is claiming that this land belongs to him and the matter is pending in High Court.		

सत्यापित
4/11/23

4/11/23

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District**

माह - अक्टूबर, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	आरा नगर निगम जलापूर्ति योजना कैज-1 संयोजक का नाम-राणाजीवति उत्तराखण्ड प्राधिकरण	राशि 74.417 Letter no- 421.03.03 2018	राशि- 79.99 dated 24.08.2018 Supplementary Agreement Value Rs 9.1769 Cr	23.08.2020 with time extension 31.12.2023	75.73	75.730	72.73	Tube well-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6 nos OHT-4 Chlorination room-6 Nos Stand post-72 nos Boundary wall-1080m Main gate-6 nos House Service connection- 25167Nos Approach road-270m Road Restoration - 122.310 km	Tube well-7 no.(1 no extra) Pump House 6 no. + 1 no. ext completed Staff Quarter-0 nos Distribution main-135300 m Pump Motor-6 nos- 1 no. ext Transformer- 7 nos OHT- 4 nos complete Chlorinator room-6 Nos Stand post-40 nos Boundary wall-780m Main gate-4 nos House Service connection-25167 Nos Approach road- 80 m Road Restoration - 123.585 km			Physical Progress 98.50%	84.92%
2	आरा नगर निगम जलापूर्ति योजना कैज-2 संयोजक का नाम-राणाजीवति उत्तराखण्ड प्राधिकरण	राशि- 53.49 Letter no- 108.17.03. 2018	राशि- 52.19 dated 26.08.2018 Supplementary Agreement Value Rs 5.5019 Cr	23.08.2020 with time extension 31.03.2024	47.46	47.46	47.46	Tube well-8 nos Pump house- 6 nos. Staff quarter-2 nos Distribution Main- 71450 m Pump Motor-6 nos Transformer-6 nos Overhead Tank-2 nos chlorinator room-chlorinator-8 nos Stand Post- 00 nos Boundary Wall-850m Main Gate- 8 nos Approach Road-400 m House Service Connection-10021-1521 = 8500 Road Restoration - 66.267 km	Tube well-6 nos complete Pump house- 6 nos. complete and 1 no. in progress Staff quarter-0 nos Distribution Main- 71450 m Pump Motor-6 nos Transformer-6 nos Overhead Tank-2 nos complete 2 in progress at chundawa and balbatra chlorinator room/chlorinator-5 nos Stand Post- 00 nos Boundary Wall- 130 m Main Gate- 1 nos Approach Road- 40 m House Service Connection-8500 m Road Restoration - 66.266 km			Physical Progress 99.50%	82.26%

Satyaj
04/11/2023
APD

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
3	Construction of park at mou tola, ara dist.- bhojpur Contractor- Sri Prashant kumar singh	0.4100 UDHD Letter no - 03/Amrut- 15/2016 323, Date- 09/02/2017	0.3670 01.10.2017	4 Months (31.01.2018)	0.2200	0.2200	Paid by Ara Nagar Nigam, Ara	1 Earthwork 2 Boundary Work 3 Pathway 4 Toilet 5 Parking area 6 Guard Room	1. Earthwork-Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	1. Earthwork-Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	Land dispute and Water logging problem		
4	Upgradation and Rejuvenation of veer kumar singh park at ramna maidan dist - bhojpur Contractor- Sri Prashant kumar singh	0.3100 UDHD Letter no - 03/ Amrut- 03- 15/2016 323, Date- 09/02/2017	0.2800 01.10.2017	4 month (31.01.2018)	0.1800	0.1800	Paid by Ara Nagar Nigam Ara	1 Construction of stairs for seating and bearing 2 construction of Pergola 3 Construction of Parking Area 4 Maintenance of boundary and gate-Not Started 5 Landscape and Horticulture- Work in progress	1 Construction of stairs- Near to complete 2 construction of Pergola- Near to complete 3 Construction of Parking Area-complete 4 Maintenance of boundary and gate-Not Started 5 Landscape and Horticulture-Work in progress				
5	भोजपुर जिलास्तरांग आरा में (01 दिगुम-2 लकड़ी) शवदाह गृह निर्माण कार्य	3.7753878 00 26.09.2023 04.02.2024 09.02.2022	3.7753878 00 26.09.2023	25.06.2024			01 दिगुम 02 लकड़ी	समय के साथ दिखा दिया गया है। उमक द्वारा मापी जाकर Design & Drawing लेकर किया जा रहा है।			पदाधिकारी, भोजपुर द्वारा पूर्व निर्दिष्ट शवदाह गृह के संनिय हो निर्माण होने लगे हैं दिया गया है।		

Satyaj
04/11/2023

[illegible]

	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100					
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100

Sat 10/11/2023
AD

५॥१॥२८
रत्नेश कुमार रमण
महाप्रबंधक (असेनिट),
जलमूर्ति, मेनेज एवं सिलेस/
आधारभूत संरचना एवं वीर्य
मुद्रको, कटन

बिहार शहरी आधारभूत संरचना विकास निगम लि०

Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

RajaPur Pul West Boring Canal Road, Patna- 800 001

Contact : +0612- 2558412

Email - mbuidco@gmail.com, Website : <http://buidco.in>

CIN - U45200BR2009SGC014600

पत्रांक- बुडको / NMCG CELL/Yo- 1772/2020(P-5)-

दिनांक-

सेवा में,

नोडल पदाधिकारी,

SPMG, Bihar.

विषय: नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की माह:- अक्टूबर 2023 का अद्यतन प्रगति प्रतिवेदन संलग्न कर आवश्यक कार्रवाई हेतु सम्प्रेषित की जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन,

ह०/-

मुख्य महाप्रबंधक,


बुडको, पटना।

ज्ञापक:- 5238

दिनांक:- 06/11/23

प्रतिलिपि:- परियोजना निदेशक, (असैनिक) आयोजन, निरूपण एवं अनुश्रवण, बुडको को सूचनार्थ एवं अद्यतन प्रगति प्रतिवेदन की प्रति संलग्न कर अग्रेतर कार्रवाई हेतु प्रेषित की जा रही है।

अनलग्नक:- यथोक्त।


मुख्य महाप्रबंधक,
बुडको, पटना।

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (STP Beur) - Physical Progress report for the month October - 2023)

Sl. No.	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount / Date (Rs. in Cr.)	As per agreement date of completion	Fund Received (Rs. in Cr.)	Overall Physical progress (in %)	Main Component	Total Progress	Beur STP Man Days	Remarks
1	Beur STP 43 MLD	M/s Voltas Limited And GAA - Germany JV,	68.16 74.29	77.85 Cr. (C cost- 47.25 Cr. and O&M Cost-30.59 Cr.) 31-03-17	05.10.2018	62.76	100%	2000 Basin Clarification Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 NPS NPS & Admin Building Receiving Chambers	Work is completed & O&M work in progress.	587	Data October-2023 :- Inlet flow -30.59 MLD Inlet BOD -69.5 mg/l Inlet COD -177.5 mg/l Inlet TSS - 84.2 mg/l Outlet flow -30.29 MLD Outlet BOD - 7 mg/l Outlet COD - 21 mg/l TSS - 9 mg/l Coliform - 112 cfu

Devi

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (Sewerage)

Patna District (Sewerage)

Patna District (Sewerage)

Sl. No.	Name of Project & Name of Contractor	AA & ES GOI/GoB (Rs. In Cr)	Agreement Amount / Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project Description (Including State Share)	Overall Physical Progress (In %)	Main Component	Component wise physical Progress				Remarks/Issues in Execution
									Up to Previous Month	During the Month Oct' 2023	Total Progress		
1	Beur Sewerage Network, Patna M/s L&T	225.77 394.89	398.40 Cr. (C Cost - 371.48 Cr. and O&M Cost - 26.92 Cr.) 30-03-2017	31.10.2020 (3rd EOT granted till Oct-2022)	362.52	Beur Sewerage Network - 158 Km. Tapping of existing network - 22 Commissioning Multiple - 6444 No. Road Restoration - 158 km. House Connection Pit - 8650 nos. House Hold Connection - 9000 nos.	100%	Survey Sewer Network - 158 Km. Tapping of existing network - 22 Commissioning Multiple - 6444 No. Road Restoration - 158 km. House Connection Pit - 8650 nos. House Hold Connection - 9000 nos.	10 158.00 22 158.00 6444 158.00 8650 9000	11 - 0.00 0.00 0.00 0.00 0.00 0.00	12 158.00 22 158.00 6444 158.00 8650 9000	13 1 158.00 22 158.00 6444 158.00 8650 9000	1. O&M is under progress. 2. Manholes Cover getting buried and damage during road restoration by other agency.

Dev

October 2023

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Col/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)
1	2	3	4	5	6
1	Karmalichak STP 37 MLD M/s Universal MEP Projects & Engineering Services Limited And GAA - Germany IV,	77.04 90.94	Total-73.61 C Cost-46.11 O&M C. Cost- 29.50	05.10.2019	59

Overall Progress (in %)	Manpower Engaged In Oct '23 (in nos.)	Main Component	Component wise physical progress		
			Up to Previous month	During the Month	Total Progress
8		9	10	11	12
		SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPF MCC & Admin Building Stillling Chambers	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	October Data :- Inlet flow - 11.77 MLD Inlet BOD - 08.28 mg/l Inlet COD - 511.61 mg/l Inlet TSS - 34.16 mg/l Outlet flow - 11.57 MLD Outlet BOD - 3.04 mg/l Outlet COD - 30.06 mg/l Outlet TSS - 13.77 mg/l Outlet FC - 47.29 MPN/100ml

Dev

Sl.No	Name of Project	Name of Contractor	AA & ES Go/GoS (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
								1.Sewerage Network(K.M)- 96.526 Km	96.526	0	96.526	
								2.Rising Main(K.M)-1.75 Km	1.32	0	1.32	
								3.Manhole(Nos.)- 3622Nos	3618	2	3620	
								4.Tapping of Existing Network-(K.M)- NA	0.00%		0	
								5.Road Restoration(K.M)- 80.60 KM	80.566	0.000	80.566	
								6.House Connection Pit(Nos.) -25299	25299	0	25299	
								8.House Connection(Nos.)- 36098Nos	36098	0	36098	
								9.Commissioning of Network(K.M)- 84 Km	34.40	36.99	71.39	
								10.STP-1 Total Progress(100%) & MLD- ?				
								a)SBR Tank(100%)				Network Completed, Commissioning under
								b)CCT (100%)				Progress. SPS in progress,
								c)Sludge Holding Tank(100%)				SPS progress hampered
								d)Chlorination tank(100%)				due to area constraint and
								e)Grit Chamber(100%)				less land
								f)Admin Building(100%)				
								g)MPS(100%)				
								h)E/M Work(100%)				
								11.STP-2(100%) & MLD- ?				
								12.SPS/PS-1(100%) & MLD- 1 No	91.00%	0.46%	91.46%	
								a)SPS/PS-2(100%) & MLD- ?				
								b)SPS/PS-3(100%) & MLD- ?				
								c)SPS/PS-4(100%) & MLD- ?				
								d)SPS/PS-5(100%) & MLD- ?				
								13.I&D Work-1(100%)				
								14.I&D Work-2(100%)				
								15.I&D Work-3(100%)				
								16.I&D Work-4(100%)				

Remarks : There was a typographical error in the August MPR, 1095 number of House connect

pit by mistake. This MPR of September Month is the correct one.

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (60 MLD STP & Adjoining Network) - MIDCO-I (Progress report for the month of October -2023)

Sl. No.	Name of Project	Name of Contractor	AA & ES Gof(GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per agreement date of completion	Fund Received (Rs. In Cr.)	Physical progress (in %)	Completion in Oct '23 (in nos)	Main Component	Total Progress	Remarks
1	Saidpur STP 60 MLD	M/s Toshiba Water Solutions Private Limited And EMS Infracon - JV	184.93 201.57	188,186 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	As per agreement date of completion is 05.04.2020 and actual date of completion is 31.03.2021	176.16	100%	980	STP Part Receiving Chambers Main Pumping Station Grit Chamber SBR Basin Chlorination Contact Tank Sludge Thickener Tank Chemical Building Blower Building Staff Qtr MCC Room Admin Building & 55 km adjoining network completed, House connection completed, Road restoration completed Part Length = 55 Km House Connection = 7229 Nos Manhole = 2624 Nos	Work is completed & O&M work in progress.	Inlet & Outlet Data October - 2023- Inlet flow - 36.17 MLD Inlet COD - 116 mg/l BOD - 224 mg/l Inlet TSS - 258 mg/l Inlet Fecal Coliform - 518 mpp/100 ml Outlet BOD - 6.8 mg/l Outlet COD - 26 mg/l Outlet TSS - 87.2 mg/l Outlet total phosphate - 0.54 mg/l Coliform - 92 mpp/100 ml

Dot

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Overall physical progress (%)	Manpower Engaged in Oct'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks
									Up to Previous Month	During this Month	Total Progress	
1	Saidpur Sewerage Network	L&T Construction	268.63 426.71	431.21 (C Cost - 399.55 Cr and O&M Cost - 31.65 Cr) 31.01.2018	29.01.2021 EOT granted till 31.12.2022	100.00%	838	1.Sewerage Network (K.M) - 117.4	117.4		117.4	All works have been completed in Feb'23
								2.Biting Manhole (K.M) - 5	5		5	
								3.Manhole (Nos.) - 4210	4210		4210	
								4.Tapping of Existing Network (K.M) - 45	45		45	
								5.Road Restoration (K.M) - 123.4	123.4		123.4	
								6.House Connection (Nos.) - 1105	1105		1105	
								7.House Connection (Nos.) - 7208	7208		7208	
								8.Contribution of Network (K.M) - 117.4	117.4		117.4	
								12.5% (PS-1) (100%) & MLD - 26.63	100%		100%	
								15% (PS-2) (100%) & MLD - 18.55	100%		100%	
								15% (PS-3) (100%) & MLD - 24.65	100%		100%	

for

Bihar Urban Infrastructure Development Corporation Ltd.									
Patna District - Patna City Circle, Buid Co October -2023.									
Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	Full Capacity	As per Agreement Date of Completion	Project expenditure (including State share) (Rs. In Cr)	Main Components	Manpower Engaged in Oct '23 (in nos.) Beur STP Mandays	Overall physical progress (in %)	Remarks
Pahar Sewerage Treatment Plant, Patna M/s VA Tech Wabag	191.62 197.797	147.64 Cr. IC cost-84.20 Cr. and O&M Cost-63.44 Cr. 09-05-18	60MLD full capacity 3 SBR (20 MLD Each)	Original - 09.11.20 EOT granted till 5 th October 2022	0.2 M 1.11 0.04 - 0.12 Sanitation - 13.43 Greening 5.49 Urban regeneration 0.68 unbudgeted 0.00 Total - 16.30	Design and Build work Completed O&M Work started from 24-02-2023	Total No. of Staffs-17 O&M Incharge-1 Electrician-3 Lab Chemist-1 Scada Operator-2 Helper-4 Pitter-1 Instrumentation Engineer-1 Electrical Engineer-1 Mechanical engineer-1 Field Operator-2	Design and Build work Completed. O&M Work started from 24-02-2023	Avg. Inlet= 1)Flow= 17.21MLD 2)BOD= 173.64mg/l 3)COD=256.90mg/l 4)TSS=199.74mg/l Outlet= 1)Flow= 16.75MLD 2)BOD=9.69mg/l 3)TSS=16.09 mg/l 4)Cod=38.00mg/l 5)Fecal=115.22MPN/100 ml

del

Bihar Urban Infrastructure Development Corporation Ltd.
Month : October- 2023

Name of Scheme :- Pahar Zone - IV A(S)

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expended (Rs. In Cr.)	Manpower Engaged in Oct'23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks
1	Pahar (Zone IV A(S)) in Patna, State of Bihar, India.	M/S EMS LIMITED (Formerly EMS Infracon Pvt. Ltd.)	184.86 190.508	167.80 Cr. (C cost- 144.85 Cr. and O&M Cost- 22.94 Cr.) 11-05-18	11.05.2021	207.11	O & M Work- 2 Escalation Conting Other exp 4.0 Total :-	32	1. Sewerage Network (3.43 K.M) 2. Biting Main (0.050 K.M) 3. Manhole (3500 Nos.) 4. Tapping of Existing Network (3.43 K.M) 5. Road Restoration (02 K.M) 6. House Connection PH (6307 Nos.) 7. House Connection (7660 Nos.) 8. Commissioning of Network (02 K.M) 9. SWS (100%) K.M.D.	Unto Previous Month	During this Month	Total Progress	O & M is under progress.
										92 KM	0	92 KM	
										0.050 KM	0	0.050 KM	
										3500 Nos	0	3500 Nos	
										3.43 KM	0	3.43 KM	
										92 KM	0	92 KM	O & M is under progress.
										6307 Nos.	0	6307 Nos.	
										7660 Nos.	0	7660 Nos.	
										92 KM	0	92 KM	
										1 Nos- 100% / 37.24 MID	0	1 Nos- 100% / 37.24 MID	

Done



MONTH: October -2023

Name of Scheme : Development of Sewerage Treatment Plant & Sewerage Network facilities in Kankarbagh

Sl.No	Name of Project	Name of Contractor	AA & ES Govt./Gob (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	In Component with total scope	Component Wise Physical Progress			Issue in Execution
									Up to Previous Month	During this Month	Total Progress	
1	Development of Sewage Treatment Plant & Sewerage Network facilities in Kankarbagh Zones of Patna, Bihar	M/s VA Tech WABAG Ltd.	578.89 588.8786	1187.86 Cr. 30-12-2019 (Digha & K Bahg combined agreement value)	29.08.22	86.85	Work - 7 Escalator 12.35 Contag 2.01 other expendi 0.29 Total - 7	1. Sewerage Network in Kankarbagh- 150 Km	49.71	0.00	49.71	Revised JDDQ Received
								2. Sewerage Network in Kankarbagh- 5.515 Km	0.0	0.00	0.0	
								3. Sewerage Network in Kankarbagh- 5219 Nos	1627	0.00	1627	
								4. Sewerage Network in Kankarbagh- 150 Km	44.619	0.00	44.619	Balance 5.088 Km includes (Rt on RCD Road & Earthen)
								5. Sewerage Network in Kankarbagh (1800 Nos.)	31.0	0.00	31.0	
								6. Sewerage Network in Kankarbagh (18000 m)	10669	0.00	10669	
								7. Sewerage Network in Kankarbagh (150 Km)	0.0	0.00	0.0	
								8. Sewerage Network in Kankarbagh (150 Km)	5.0%	0.0%	5.0%	New SPS B line to be provided at the earliest
								9. Sewerage Network in Kankarbagh (150 Km)	9.0%	0.0%	9.0%	Cutting Edge fabricated and ready for casting
								10. Sewerage Network in Kankarbagh (150 Km)	52.14%	4.27%	56.41%	Work stopped due to local land dispute
								11. Sewerage Network in Kankarbagh (150 Km)	21.28%	0.00%	21.28%	
								12. Sewerage Network in Kankarbagh (150 Km)	22.07%	0.00%	22.07%	
								13. Sewerage Network in Kankarbagh (150 Km)	58.64%	18.41%	77.05%	RCC work in progress.
								14. Sewerage Network in Kankarbagh (150 Km)	70.92%	4.13%	75.05%	RCC work in progress.
								15. Sewerage Network in Kankarbagh (150 Km)	17.55%	0.00%	17.55%	RCC and preparation work for several RCC.
								16. Sewerage Network in Kankarbagh (150 Km)	43.97%	22.72%	66.69%	RCC work in progress.
								17. Sewerage Network in Kankarbagh (150 Km)	21.28%	8.55%	29.83%	
								18. Sewerage Network in Kankarbagh (150 Km)	21.28%	0.00%	21.28%	
								19. Sewerage Network in Kankarbagh (150 Km)	21.40%	0.00%	21.40%	
								20. Sewerage Network in Kankarbagh (150 Km)	31.61%	0.00%	31.61%	
								21. Sewerage Network in Kankarbagh (150 Km)	20.53%	0.00%	20.53%	
								22. Sewerage Network in Kankarbagh (150 Km)	21.18%	4.23%	25.41%	
								23. Sewerage Network in Kankarbagh (150 Km)	21.08%	19.59%	40.67%	
								24. Sewerage Network in Kankarbagh (150 Km)	23.56%	8.86%	32.42%	
								25. Sewerage Network in Kankarbagh (150 Km)	23.37%	0.00%	23.37%	
								26. Sewerage Network in Kankarbagh (150 Km)	21.99%	0.00%	21.99%	
								27. Sewerage Network in Kankarbagh (150 Km)	34.47%	0.00%	34.47%	
								28. Sewerage Network in Kankarbagh (150 Km)	34.78%	14.18%	48.96%	All procurement items completed as per M-2 plan. M-3 procurement items Dispatched in progress

Rel

Name of Scheme : Pahari Zone-V Sewerage Network

Month : October '2023

As per
Agreement
Date of
Completion

S.No	Name of Project	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)
1	Pahari Zone-V Sewerage Network	356.37 372.755	364.90 Cr. (Cost- 318.18 Cr. and O&M Cost- 46.72 Cr.) 25-04-18	294.85	House Connection- 1.17 Work - 237.22 Excavation - 21.56 Centigee - 6.56 Other expenses - 24.44 Unadjusted Mob - 3.90 Total - 294.85	99.93

2021

Component Wise Physical Progress

S.No	Name of Project	Upto Previous Month	During this Month	Total Progress	Issue In Execution
1	Sewerage Network (K.M)-104.03	103.962	0	103.962	1- 2nd EOT approval Pending.
2	Rising Main (K.M)-NA	0	0	0	2-3rd Deviation approval is pending
3	Manholes (Nos.)-3345	3335	0	3335	3-Progress Slow due to Monsoon Period
4	Tracing of Existing Network-(K.M)-16.92	11	0	11	
5	Road Restoration (K.M)-104.03	103.889	0.05	103.939	
6	House Connection PIP (Nos.)-19000	13439	0	13439	
8	House Connection (Nos.)-22855	17318	0	17318	
9	Commitment of Network (K.M)-104.03	38	0	38	
10	STP-1 Total Progress (100%) & MLD-7NA	0	0	0	
11	STP-1 (100%) -NA	0	0	0	
12	STP-1 (100%) -NA	0	0	0	
13	STP-1 (100%) -NA	0	0	0	
14	STP-1 (100%) -NA	0	0	0	
15	STP-1 (100%) -NA	0	0	0	
16	STP-1 (100%) -NA	0	0	0	
17	STP-1 (100%) -NA	0	0	0	
18	STP-1 (100%) -NA	0	0	0	
19	STP-1 (100%) -NA	0	0	0	
20	STP-1 (100%) -NA	0	0	0	
21	STP-1 (100%) -NA	0	0	0	
22	STP-1 (100%) -NA	0	0	0	
23	STP-1 (100%) -NA	0	0	0	
24	STP-1 (100%) -NA	0	0	0	
25	STP-1 (100%) -NA	0	0	0	
26	STP-1 (100%) -NA	0	0	0	
27	STP-1 (100%) -NA	0	0	0	
28	STP-1 (100%) -NA	0	0	0	
29	STP-1 (100%) -NA	0	0	0	
30	STP-1 (100%) -NA	0	0	0	
31	STP-1 (100%) -NA	0	0	0	
32	STP-1 (100%) -NA	0	0	0	
33	STP-1 (100%) -NA	0	0	0	
34	STP-1 (100%) -NA	0	0	0	
35	STP-1 (100%) -NA	0	0	0	
36	STP-1 (100%) -NA	0	0	0	
37	STP-1 (100%) -NA	0	0	0	
38	STP-1 (100%) -NA	0	0	0	
39	STP-1 (100%) -NA	0	0	0	
40	STP-1 (100%) -NA	0	0	0	
41	STP-1 (100%) -NA	0	0	0	
42	STP-1 (100%) -NA	0	0	0	
43	STP-1 (100%) -NA	0	0	0	
44	STP-1 (100%) -NA	0	0	0	
45	STP-1 (100%) -NA	0	0	0	
46	STP-1 (100%) -NA	0	0	0	
47	STP-1 (100%) -NA	0	0	0	
48	STP-1 (100%) -NA	0	0	0	
49	STP-1 (100%) -NA	0	0	0	
50	STP-1 (100%) -NA	0	0	0	
51	STP-1 (100%) -NA	0	0	0	
52	STP-1 (100%) -NA	0	0	0	
53	STP-1 (100%) -NA	0	0	0	
54	STP-1 (100%) -NA	0	0	0	
55	STP-1 (100%) -NA	0	0	0	
56	STP-1 (100%) -NA	0	0	0	
57	STP-1 (100%) -NA	0	0	0	
58	STP-1 (100%) -NA	0	0	0	
59	STP-1 (100%) -NA	0	0	0	
60	STP-1 (100%) -NA	0	0	0	
61	STP-1 (100%) -NA	0	0	0	
62	STP-1 (100%) -NA	0	0	0	
63	STP-1 (100%) -NA	0	0	0	
64	STP-1 (100%) -NA	0	0	0	
65	STP-1 (100%) -NA	0	0	0	
66	STP-1 (100%) -NA	0	0	0	
67	STP-1 (100%) -NA	0	0	0	
68	STP-1 (100%) -NA	0	0	0	
69	STP-1 (100%) -NA	0	0	0	
70	STP-1 (100%) -NA	0	0	0	
71	STP-1 (100%) -NA	0	0	0	
72	STP-1 (100%) -NA	0	0	0	
73	STP-1 (100%) -NA	0	0	0	
74	STP-1 (100%) -NA	0	0	0	
75	STP-1 (100%) -NA	0	0	0	
76	STP-1 (100%) -NA	0	0	0	
77	STP-1 (100%) -NA	0	0	0	
78	STP-1 (100%) -NA	0	0	0	
79	STP-1 (100%) -NA	0	0	0	
80	STP-1 (100%) -NA	0	0	0	
81	STP-1 (100%) -NA	0	0	0	
82	STP-1 (100%) -NA	0	0	0	
83	STP-1 (100%) -NA	0	0	0	
84	STP-1 (100%) -NA	0	0	0	
85	STP-1 (100%) -NA	0	0	0	
86	STP-1 (100%) -NA	0	0	0	
87	STP-1 (100%) -NA	0	0	0	
88	STP-1 (100%) -NA	0	0	0	
89	STP-1 (100%) -NA	0	0	0	
90	STP-1 (100%) -NA	0	0	0	
91	STP-1 (100%) -NA	0	0	0	
92	STP-1 (100%) -NA	0	0	0	
93	STP-1 (100%) -NA	0	0	0	
94	STP-1 (100%) -NA	0	0	0	
95	STP-1 (100%) -NA	0	0	0	
96	STP-1 (100%) -NA	0	0	0	
97	STP-1 (100%) -NA	0	0	0	
98	STP-1 (100%) -NA	0	0	0	
99	STP-1 (100%) -NA	0	0	0	
100	STP-1 (100%) -NA	0	0	0	

Name of scheme : PHULWARSHARIF CANAL STP AND R&D WORK																																																			
Sl.No	Name of Project	Name of Contractor	AA & ES Govt/Govt (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expendi- (Rs. In Cr.)	Remarks	Component Wise Physical Progress			Issue in Execution																																							
									Upto Previous Month	During this Month	Total Progress																																								
3	Design & Build of 7 MLD at Phulwarsharif STP, L&D and SPS with 15 Years O&M cost.	Bhugan Infracon Pvt Ltd	Danaapur- 103.27 Cr. Phulwarsharif F-6-25cr Fauda- 35.49cr Total-1385.01 Cr.	176.191cr 23.11.2029 Variation- 30.77 cr 22.11.2023	22.11.2021 EOT- 23.11.2022 2nd EOT applied Upto- 22.11.2023	6.85	Work - 6. Centage -6 Other expen- 0.01 Total -6																																												
													1. Design & Build of STP (7 MLD) at Phulwarsharif (50% M) (M&B) (ongoing)	0.135	0	0.135																																			
																	2. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																		
																						3. Soil Investigation (5. M) (M&B) (ongoing)																													
																											4. Fence Construction (40Nos.) (M&B) (ongoing)																								
																																5. Fence Demolition (40 Nos.) (M&B) (ongoing)																			
																																					6. Completion of Network (K.M) (M&B) (ongoing)														
																																										7. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)									
																																															8. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)				
10. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																																			
					11. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																														
										12. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																									
															13. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																				
																				14. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																															
																									15. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																										
																														16. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																					
																																			17. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																
																																								18. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)											
19. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																																			
					20. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																														
										21. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																									
															22. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																				
																				23. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																															
																									24. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																										
																														25. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																					
																																			26. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																
																																								27. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)											
28. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																																			
					29. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																														
										30. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																									
															31. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																				
																				32. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																															
																									33. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																										
																														34. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																					
																																			35. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																
																																								36. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)											
37. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																																			
					38. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																														
										39. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																									
															40. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																				
																				41. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																															
																									42. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																										
																														43. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																					
																																			44. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																
																																								45. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)											
46. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																																			
					47. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																														
										48. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																									
															49. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																				
																				50. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																															
																									51. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																										
																														52. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																					
																																			53. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																
																																								54. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)											
55. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																																			
					56. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																														
										57. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																									
															58. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																				
																				59. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																															
																									60. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																										
																														61. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																					
																																			62. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																
																																								63. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)											
64. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																																			
					65. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																														
										66. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																									
															67. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																				
																				68. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																															
																									69. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																										
																														70. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																					
																																			71. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																
																																								72. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)											
73. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																																			
					74. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																														
										75. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																									
															76. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																				
																				77. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																															
																									78. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																										
																														79. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																					
																																			80. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																
																																								81. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)											
82. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																																			
					83. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																														
										84. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																									
															85. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																				
																				86. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																															
																									87. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																										
																														88. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																					
																																			89. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																
																																								90. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)											
91. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																																			
					92. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																														
										93. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																									
															94. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																				
																				95. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																															
																									96. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																										
																														97. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																					
																																			98. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																
																																								99. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)											
100. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																																			
					101. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																														
										102. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																									
															103. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																				
																				104. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																															
																									105. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																										
																														106. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																					
																																			107. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																
																																								108. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)											
109. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																																			
					110. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																														
										111. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																									
															112. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																				
																				113. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																															
																									114. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																										
																														115. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																					
																																			116. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																
																																								117. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)											
118. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																																			
					119. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																														
										120. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																									
															121. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																				
																				122. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																															
																									123. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																										
																														124. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																					
																																			125. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																
																																								126. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)											
127. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																																			
					128. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																														
										129. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																									
															130. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																				
																				131. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																															
																									132. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																										
																														133. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																					
																																			134. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																
																																								135. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)											
136. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																																			
					137. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																														
										138. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																									
															139. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																				
																				140. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																															
																									141. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																										
																														142. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																					
																																			143. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																
																																								144. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)											
145. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																																			
					146. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																														
										147. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																									
															148. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																				
																				149. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																															
																									150. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																										
																														151. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																					
																																			152. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																
																																								153. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)											
154. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																																			
					155. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																														
										156. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																									
															157. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																				
																				158. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																															
																									159. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																										
																														160. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																					
																																			161. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																
																																								162. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)											
163. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																																			
					164. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																														
										165. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																									
															166. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																				
																				167. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																															
																									168. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																										
																														169. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																					
																																			170. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																
																																								171. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)											
172. Supply of 150mm Dia. New made (5. M) (M&B) (ongoing)																																																			
					173. Supply of 150mm Dia. New made (5																																														

2



Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : I & D and STP Maner (6.5 MLD)

Month : October '2023

Sl.No	Name of Project	Name of Contractor	AA & ES Go/Gob (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Remarks	Component Wise Physical Progress			Remarks/Issue in Execution
										Unto Previous Month	During this Month	Total Progress	
1	Design & Build of 6.50 MLD STP at Maner, I&O & SPS with 15 years O&M cost	(M/s) SOPHISTICATED INDUSTRIAL MATERIALS ANALYTICAL LABS PVT. LTD.)	41.36	40.8395925/ 27.09.19	14.10.2020 1st EOT upto 02.08.2022 2nd EOT applied upto 30.09.2023	29.32	Work - 27.57 Centage -1.55 Other expenses - 0.21 Unadjusted Mob - 0 Total -29.32	95.03%		1.2	0.000	1.2	
										3.358	0.335	3.683	
										30.168	0.000	30.168	
										VARIATION SUBMITTED FOR APPROVAL			
										36.00%	5.80%	41.80%	
										94.55%	0.27%	94.83%	VARIATION SUBMITTED FOR APPROVAL
										95.35%	0.23%	95.57%	VARIATION SUBMITTED FOR APPROVAL
										20.00%	30.00%	50.00%	
										25.00%	35.00%	60.00%	

20/11

Name of Scheme : I&D works and STP at Mokama

Month : October ' 2023

Sl.No	Name of Project	Name of Contractor	AA & ES Go/Gob (Rs. in Cr.)	Agreement Amount/Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Ex. (Rs. in Cr.)
1.	Mokama I&D and STP Project	EMS SINGH (IV)	50.93 36.70	59.17 Cr. (C Cost- 37.765 Cr. And O&M- 21,407 Cr.) 15-06-19	15.12.2020 EOT Granted till 31.12.2021. Revise EOT proposal to be submitted.	48.28	Work done till 31.12.2021. other Excl. To

Main Component with total scope	Component Wise Physical Progress			Issue In Execution
	Upto Previous Month	During this Month	Total Progress	
1. Sewerage Network- 3.11 K.M	0	0	0	
2. Sewerage Main- 8.25 K.M	8.25	0	8.25	
3. Sewerage Manholes- 52	52	0	52	
4. Sewerage Building Network- 3.11 K.M	3.11	0	3.11	
5. Sewerage Treatment- 3.517 K.M	3.517	0	3.517	
6. Sewerage Connection PH (Nos.)	0	0	0	
7. Sewerage Connection (Nos.)	0	0	0	
8. Sewerage Laying of Network (K.M)	11.36	0	11.36	
9. STP- 100%	100	0	100	
10. STP- 100%	100	0	100	
11. STP- 100%	100	0	100	
12. STP- 100%	100	0	100	
13. STP- 100%	100	0	100	
14. STP- 100%	100	0	100	
15. STP- 100%	100	0	100	
16. STP- 100%	100	0	100	
17. STP- 100%	100	0	100	
18. STP- 100%	100	0	100	
19. STP- 100%	100	0	100	
20. STP- 100%	100	0	100	
21. STP- 100%	100	0	100	
22. STP- 100%	100	0	100	
23. STP- 100%	100	0	100	
24. STP- 100%	100	0	100	
25. STP- 100%	100	0	100	
26. STP- 100%	100	0	100	
27. STP- 100%	100	0	100	
28. STP- 100%	100	0	100	
29. STP- 100%	100	0	100	
30. STP- 100%	100	0	100	
31. STP- 100%	100	0	100	
32. STP- 100%	100	0	100	
33. STP- 100%	100	0	100	
34. STP- 100%	100	0	100	
35. STP- 100%	100	0	100	
36. STP- 100%	100	0	100	
37. STP- 100%	100	0	100	
38. STP- 100%	100	0	100	
39. STP- 100%	100	0	100	
40. STP- 100%	100	0	100	
41. STP- 100%	100	0	100	
42. STP- 100%	100	0	100	
43. STP- 100%	100	0	100	
44. STP- 100%	100	0	100	
45. STP- 100%	100	0	100	
46. STP- 100%	100	0	100	
47. STP- 100%	100	0	100	
48. STP- 100%	100	0	100	
49. STP- 100%	100	0	100	
50. STP- 100%	100	0	100	
51. STP- 100%	100	0	100	
52. STP- 100%	100	0	100	
53. STP- 100%	100	0	100	
54. STP- 100%	100	0	100	
55. STP- 100%	100	0	100	
56. STP- 100%	100	0	100	
57. STP- 100%	100	0	100	
58. STP- 100%	100	0	100	
59. STP- 100%	100	0	100	
60. STP- 100%	100	0	100	
61. STP- 100%	100	0	100	
62. STP- 100%	100	0	100	
63. STP- 100%	100	0	100	
64. STP- 100%	100	0	100	
65. STP- 100%	100	0	100	
66. STP- 100%	100	0	100	
67. STP- 100%	100	0	100	
68. STP- 100%	100	0	100	
69. STP- 100%	100	0	100	
70. STP- 100%	100	0	100	
71. STP- 100%	100	0	100	
72. STP- 100%	100	0	100	
73. STP- 100%	100	0	100	
74. STP- 100%	100	0	100	
75. STP- 100%	100	0	100	
76. STP- 100%	100	0	100	
77. STP- 100%	100	0	100	
78. STP- 100%	100	0	100	
79. STP- 100%	100	0	100	
80. STP- 100%	100	0	100	
81. STP- 100%	100	0	100	
82. STP- 100%	100	0	100	
83. STP- 100%	100	0	100	
84. STP- 100%	100	0	100	
85. STP- 100%	100	0	100	
86. STP- 100%	100	0	100	
87. STP- 100%	100	0	100	
88. STP- 100%	100	0	100	
89. STP- 100%	100	0	100	
90. STP- 100%	100	0	100	
91. STP- 100%	100	0	100	
92. STP- 100%	100	0	100	
93. STP- 100%	100	0	100	
94. STP- 100%	100	0	100	
95. STP- 100%	100	0	100	
96. STP- 100%	100	0	100	
97. STP- 100%	100	0	100	
98. STP- 100%	100	0	100	
99. STP- 100%	100	0	100	
100. STP- 100%	100	0	100	

Dad

Continuant Who Physical Process

De

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Fatuha 7MLD STP and I&D Work

Month : October ' 2023

Sl.No	Name of the Project	Name of the Contractor	AA & ES Go/ Govt (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall progr.	Component with total scope	Component Wise Physical Progress			Issue in Execution
										Upto Previous Month	During this Month	Total Progress	
4	7MLD at Fatuha STP, I&D and SPS with 15 Years O&M cost	Bhugan Infracon Pvt Ltd	Donapur:- 103.27 Phulwari:- 46.25 Fatuha:-35.49 37.4325	176.19204 91/ 23.11.20 Variation 30.77 crore	22.11.2021 E.O.T 22.11.2022 2nd EOT applied upto- 22.11.2023	5.83	Work - 5.57 Centage -0.25 Other expenses -0.01 Total - 5.83		1. Component with total scope	82.00%	3.20%	85.20%	
										87.50%	0.70%	88.20%	
										88.00%	0.30%	88.30%	
										75.20%	0.00%	75.20%	
										88.00%	0.30%	88.30%	
										67.10%	15.00%	82.10%	
										86.60%	1.60%	88.20%	
										86.60%	1.60%	88.20%	
										79.60%	9.10%	88.70%	
										45.00%	0.00%	45.00%	
										1.50%	0.00%	1.50%	
										1.50%	1.10%	2.60%	
										1.50%	0.00%	1.50%	
										1.50%	0.00%	1.50%	
										0 k.m	1.7 k.m	1.7 k.m	

Handwritten signature

Bihar Urban Infrastructure Development Corporation Ltd.
Month : October ' 2023

Name of Scheme : I&D works and STP at Barh

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Exp (Rs. in Cr.)	Overall physical progress (in %)	Main Component with total scope	Total Progress	Remarks
Name of Scheme : I&D works and STP at Barh											
1	11 MLD Barh STP and I&D work	M/s Toshiba water solutions Pvt Ltd.	58.27 61.38	53.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.) 22-10-13	21-04-2020	38.07	11.4 + 3 V.O.B. 2.54 Contract 1.54 100% 100%	100%	I&D Rising Receiving Grit Chamber SSR Basin Dissolution Contact Tank Thickener Tank SEP Building Water Building Staff Qtr MCC Room Admin Building	Construction Work is completed & O&M work in progress.	Inlet & Outlet Data OCT 2023: Inlet flow - 5.97 MLD Outlet flow - 5.94 MLD Inlet BOD- 120.8 mg/l Inlet COD- 202.1 mg/l Inlet TSS- 206.1 mg/l Inlet Fecal Coliform - 478 mpr/100 ml Outlet BOD - 6.7 mg/l Outlet COD - 27.2 mg/l Outlet TSS - 6.6 mg/l Outlet total phosphate- 0.91 mg/l Outlet Fecal Coliform - 118.5 mpr/100 ml

Dev

Name of Scheme : Begusarai STP and Sewerage Project											
Sl.No	Name of Project	Name of Contractor	AA & ES Certificate No. (Rs. in Cr.)	Agreement Amount (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received					
							Fund Expended				
1	Begusarai STP and Sewerage Project	Toshiba water solutions pvt. Limited	230.05 236.5505	236.85 Cr. 04-02-2020	03/02/2022	194.43					
							Expenditure Work - 100% Cont. - 100% Other - 100% Exp. - 100% 15.3% 100% Total				
							Month : October ' 2023				
							Component Wise Physical Progress				

Red

Name of Scheme: Bhagalpur I&D and STP Project

Sl. No	Name of Project	Name of Contractor	AA & ES Go/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Cr)	Overall pft
	Bhagspur I&D and STP Project	M/s. Bhagspur Water Wttr Limited	254.13 - 12- 10-2017	385.09 (Cr.)	05.11.2023 (excluding 2 months of trial run)	90.91	Work - 72.70 Cartage - 3.83 Other expenses 0.68 Mob Advance - 13.70 Total - 90.91	5

Deh

Component	Issue with total scope	Component Wise Physical Progress			Issue in Execution
		Upto Previous Month	During this Month	Total Progress	
1. Planning & Design		1.33	6.00	1.33	Work stopped due to total Administration & spanning page.
2. Land & Survey		5.83	0	5.83	
3. Civil & Structural		0	0	0	
4. Electrical & Mechanical		0	0	0	
5. Sanitary & Water Supply		2.41	0.00	2.41	Work stopped due to total Administration & spanning page.
6. Painting & Plastering		NA	NA	NA	
7. Furniture & Fittings		NA	NA	NA	
8. Electrical & Mechanical		NA	NA	NA	
9. Sanitary & Water Supply		20.8	0	20.8	
10. Painting & Plastering		1.13	0	1.13	
11. Furniture & Fittings		1.27	0	1.27	
12. Electrical & Mechanical		3.95	0	3.95	
13. Sanitary & Water Supply		4.1	0	4.1	
14. Painting & Plastering		10	0	10	
15. Furniture & Fittings		4.2	0	4.2	
16. Electrical & Mechanical		1.13	0	1.13	
17. Sanitary & Water Supply		4.2	0	4.2	
18. Painting & Plastering		1.13	0	1.13	
19. Furniture & Fittings		1.13	0	1.13	
20. Electrical & Mechanical		1.13	0	1.13	
21. Sanitary & Water Supply		1.13	0	1.13	
22. Painting & Plastering		1.13	0	1.13	
23. Furniture & Fittings		1.13	0	1.13	
24. Electrical & Mechanical		1.13	0	1.13	
25. Sanitary & Water Supply		1.13	0	1.13	
26. Painting & Plastering		1.13	0	1.13	
27. Furniture & Fittings		1.13	0	1.13	
28. Electrical & Mechanical		1.13	0	1.13	
29. Sanitary & Water Supply		1.13	0	1.13	
30. Painting & Plastering		1.13	0	1.13	
31. Furniture & Fittings		1.13	0	1.13	
32. Electrical & Mechanical		1.13	0	1.13	
33. Sanitary & Water Supply		1.13	0	1.13	
34. Painting & Plastering		1.13	0	1.13	
35. Furniture & Fittings		1.13	0	1.13	
36. Electrical & Mechanical		1.13	0	1.13	
37. Sanitary & Water Supply		1.13	0	1.13	
38. Painting & Plastering		1.13	0	1.13	
39. Furniture & Fittings		1.13	0	1.13	
40. Electrical & Mechanical		1.13	0	1.13	
41. Sanitary & Water Supply		1.13	0	1.13	
42. Painting & Plastering		1.13	0	1.13	
43. Furniture & Fittings		1.13	0	1.13	
44. Electrical & Mechanical		1.13	0	1.13	
45. Sanitary & Water Supply		1.13	0	1.13	
46. Painting & Plastering		1.13	0	1.13	
47. Furniture & Fittings		1.13	0	1.13	
48. Electrical & Mechanical		1.13	0	1.13	
49. Sanitary & Water Supply		1.13	0	1.13	
50. Painting & Plastering		1.13	0	1.13	
51. Furniture & Fittings		1.13	0	1.13	
52. Electrical & Mechanical		1.13	0	1.13	
53. Sanitary & Water Supply		1.13	0	1.13	
54. Painting & Plastering		1.13	0	1.13	
55. Furniture & Fittings		1.13	0	1.13	
56. Electrical & Mechanical		1.13	0	1.13	
57. Sanitary & Water Supply		1.13	0	1.13	
58. Painting & Plastering		1.13	0	1.13	
59. Furniture & Fittings		1.13	0	1.13	
60. Electrical & Mechanical		1.13	0	1.13	
61. Sanitary & Water Supply		1.13	0	1.13	
62. Painting & Plastering		1.13	0	1.13	
63. Furniture & Fittings		1.13	0	1.13	
64. Electrical & Mechanical		1.13	0	1.13	
65. Sanitary & Water Supply		1.13	0	1.13	
66. Painting & Plastering		1.13	0	1.13	
67. Furniture & Fittings		1.13	0	1.13	
68. Electrical & Mechanical		1.13	0	1.13	
69. Sanitary & Water Supply		1.13	0	1.13	
70. Painting & Plastering		1.13	0	1.13	
71. Furniture & Fittings		1.13	0	1.13	
72. Electrical & Mechanical		1.13	0	1.13	
73. Sanitary & Water Supply		1.13	0	1.13	
74. Painting & Plastering		1.13	0	1.13	
75. Furniture & Fittings		1.13	0	1.13	
76. Electrical & Mechanical		1.13	0	1.13	
77. Sanitary & Water Supply		1.13	0	1.13	
78. Painting & Plastering		1.13	0	1.13	
79. Furniture & Fittings		1.13	0	1.13	
80. Electrical & Mechanical		1.13	0	1.13	
81. Sanitary & Water Supply		1.13	0	1.13	
82. Painting & Plastering		1.13	0	1.13	
83. Furniture & Fittings		1.13	0	1.13	
84. Electrical & Mechanical		1.13	0	1.13	
85. Sanitary & Water Supply		1.13	0	1.13	
86. Painting & Plastering		1.13	0	1.13	
87. Furniture & Fittings		1.13	0	1.13	
88. Electrical & Mechanical		1.13	0	1.13	
89. Sanitary & Water Supply		1.13	0	1.13	
90. Painting & Plastering		1.13	0	1.13	
91. Furniture & Fittings		1.13	0	1.13	
92. Electrical & Mechanical		1.13	0	1.13	
93. Sanitary & Water Supply		1.13	0	1.13	
94. Painting & Plastering		1.13	0	1.13	
95. Furniture & Fittings		1.13	0	1.13	
96. Electrical & Mechanical		1.13	0	1.13	
97. Sanitary & Water Supply		1.13	0	1.13	
98. Painting & Plastering		1.13	0	1.13	
99. Furniture & Fittings		1.13	0	1.13	
100. Electrical & Mechanical		1.13	0	1.13	

Bihar Urban Infrastructure Development Corporation Ltd.											
(Progress report for the month of October 2021)											
Sl. No.	Name of Project	Name of Contractor	AA & EB Approved (Rs. in Cr.)	Agreement Amount Date (Rs. in Cr.)	As per agreement date of completion	Fund Received (Rs. in Cr.)	Physical Progress (%)	Major Component	Total Progress	Balanced STP Man Days Engaged in Oct23	Remarks
1	10 MLD STP SULTANGANJ	VC PROJECT	50.22 63.43	63.51 Cr. (C cost- 35.066 Cr. and O&M Cost- 28.443 Cr.) 14-09-18	13.02.2020 Revised- 04.11.2020(EOT granted till 15.08.2021, Again EOT to be requested	34.01	100%	Inlet tank, inlet line in			

Ball

Name of Scheme :Nauguchia I&D and STP Project

Month : October' 2023

Sl.No	Name of Project	Name of Contractor	AA & ES Contracted (Rs. In Cr.)	Agreement Amount Rate (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Component Wise Physical Progress				Issue in Execution	
							Main Component with Total scope	Upto Previous Month	During the Month	Total Progress		
1	Nauguchia I&D and STP Project	Toshika water solutions Pvt. Limited	60.79 84.029	61.58 Cr. (C Cost-35.01 Cr. And O&M- 25.98 Cr.) 25-10-18	21.04.20 (EDT granted III 31.03.2023)	40.44	1. Sewerage Network(K.M)	NA	-	-	-	
							2 Rising Main(K.M)	16.23	-	16.23	-	
							3 Manholes(Nos.)	NA	-	-	-	-
							4 Taps of Electric Network(K.M)	NA	-	-	-	-
							5 Road Restoration(K.M)	15.23	-	15.23	-	
							6 House Connection Pht(Nos.)	NA	-	-	-	
							7 House Connection(Nos.)	NA	-	-	-	
							8 Commissioning of Network(K.M)	-	-	-	-	
							10 STP-1 Total Progress (100%) & M.D- 9	100.00	-	100.00	Decision on Treated water disposal arrangement is pending yet	
							a) SBR Tank (100%)	100.00	-	100.00	-	
							b) CCT (100%)	100.00	-	100.00	-	
							c) Sludge Thickener Tank (100%)	100.00	-	100.00	-	
							d) Chlorination tank (100%)	-	-	-	-	
							e) Air Chamber (100%)	100.00	-	100.00	-	
							f) Air Blower (100%)	100.00	-	100.00	-	
							g) MPPS (100%)	NA	-	-	-	
							h) F&M Work (100%)	-	-	-	-	
							i) Encasement (100%)	100.00	-	100.00	-	
							j) Installation (100%)	100.00	-	100.00	-	
							11 STP-2 (100%) & M.D- 7	NA	-	-	-	
							12 BPF/PPS-1 (100%) & M.D- 8/9	100.00	-	100.00	-	
							13 BPF/PPS-2 (100%) & M.D- 10/11	100.00	-	100.00	-	
							14 BPF/PPS-3 (100%) & M.D-	Delayed	-	-	-	
							15 BPF/PPS-4 (100%) & M.D- 3	100.00	-	100.00	-	
							16 BPF/PPS-5 (100%) & M.D- 2	100.00	-	100.00	Pipe laying started the track in progress and study is commenced by 15th Feb 2023	
17 BPF/PPS-6 (100%) & M.D- 1	100.00	-	100.00	-								
18 I&D Work-1 (100%)	100.00	-	100.00	Above work is Tarping of Net								
19 I&D Work-2 (100%)	100.00	-	100.00	Above work is Tarping of Net								
20 I&D Work-3 (100%)	100.00	-	100.00	Above work is Tarping of Net								
21 I&D Work-4 (100%)	100.00	-	100.00	Above work is Tarping of Net								
22 I&D Work-5 (100%)	100.00	-	100.00	Above work is Tarping of Net								
23 I&D Work-6 (100%)	100.00	-	100.00	Above work is Tarping of Net								
24 I&D Work-7 (100%)	100.00	-	100.00	Above work is Tarping of Net								
25 I&D Work-8 (100%)	100.00	-	100.00	Above work is Tarping of Net								
26 I&D Work-9 (100%)	100.00	-	100.00	Above work is Tarping of Net								
27 I&D Work-10 (100%)	100.00	-	100.00	Above work is Tarping of Net								
28 I&D Work-11 (100%)	100.00	-	100.00	Above work is Tarping of Net								
29 I&D Work-12 (100%)	100.00	-	100.00	Above work is Tarping of Net								
30 I&D Work-13 (100%)	100.00	-	100.00	Above work is Tarping of Net								
31 I&D Work-14 (100%)	100.00	-	100.00	Above work is Tarping of Net								
32 I&D Work-15 (100%)	100.00	-	100.00	Above work is Tarping of Net								
33 I&D Work-16 (100%)	100.00	-	100.00	Above work is Tarping of Net								
34 I&D Work-17 (100%)	100.00	-	100.00	Above work is Tarping of Net								
35 I&D Work-18 (100%)	100.00	-	100.00	Above work is Tarping of Net								
36 I&D Work-19 (100%)	100.00	-	100.00	Above work is Tarping of Net								
37 I&D Work-20 (100%)	100.00	-	100.00	Above work is Tarping of Net								
38 I&D Work-21 (100%)	100.00	-	100.00	Above work is Tarping of Net								
39 I&D Work-22 (100%)	100.00	-	100.00	Above work is Tarping of Net								
40 I&D Work-23 (100%)	100.00	-	100.00	Above work is Tarping of Net								
41 I&D Work-24 (100%)	100.00	-	100.00	Above work is Tarping of Net								
42 I&D Work-25 (100%)	100.00	-	100.00	Above work is Tarping of Net								
43 I&D Work-26 (100%)	100.00	-	100.00	Above work is Tarping of Net								
44 I&D Work-27 (100%)	100.00	-	100.00	Above work is Tarping of Net								
45 I&D Work-28 (100%)	100.00	-	100.00	Above work is Tarping of Net								
46 I&D Work-29 (100%)	100.00	-	100.00	Above work is Tarping of Net								
47 I&D Work-30 (100%)	100.00	-	100.00	Above work is Tarping of Net								
48 I&D Work-31 (100%)	100.00	-	100.00	Above work is Tarping of Net								
49 I&D Work-32 (100%)	100.00	-	100.00	Above work is Tarping of Net								
50 I&D Work-33 (100%)	100.00	-	100.00	Above work is Tarping of Net								
51 I&D Work-34 (100%)	100.00	-	100.00	Above work is Tarping of Net								
52 I&D Work-35 (100%)	100.00	-	100.00	Above work is Tarping of Net								
53 I&D Work-36 (100%)	100.00	-	100.00	Above work is Tarping of Net								
54 I&D Work-37 (100%)	100.00	-	100.00	Above work is Tarping of Net								
55 I&D Work-38 (100%)	100.00	-	100.00	Above work is Tarping of Net								
56 I&D Work-39 (100%)	100.00	-	100.00	Above work is Tarping of Net								
57 I&D Work-40 (100%)	100.00	-	100.00	Above work is Tarping of Net								
58 I&D Work-41 (100%)	100.00	-	100.00	Above work is Tarping of Net								
59 I&D Work-42 (100%)	100.00	-	100.00	Above work is Tarping of Net								
60 I&D Work-43 (100%)	100.00	-	100.00	Above work is Tarping of Net								
61 I&D Work-44 (100%)	100.00	-	100.00	Above work is Tarping of Net								
62 I&D Work-45 (100%)	100.00	-	100.00	Above work is Tarping of Net								
63 I&D Work-46 (100%)	100.00	-	100.00	Above work is Tarping of Net								
64 I&D Work-47 (100%)	100.00	-	100.00	Above work is Tarping of Net								
65 I&D Work-48 (100%)	100.00	-	100.00	Above work is Tarping of Net								
66 I&D Work-49 (100%)	100.00	-	100.00	Above work is Tarping of Net								
67 I&D Work-50 (100%)	100.00	-	100.00	Above work is Tarping of Net								
68 I&D Work-51 (100%)	100.00	-	100.00	Above work is Tarping of Net								
69 I&D Work-52 (100%)	100.00	-	100.00	Above work is Tarping of Net								
70 I&D Work-53 (100%)	100.00	-	100.00	Above work is Tarping of Net								
71 I&D Work-54 (100%)	100.00	-	100.00	Above work is Tarping of Net								
72 I&D Work-55 (100%)	100.00	-	100.00	Above work is Tarping of Net								
73 I&D Work-56 (100%)	100.00	-	100.00	Above work is Tarping of Net								
74 I&D Work-57 (100%)	100.00	-	100.00	Above work is Tarping of Net								
75 I&D Work-58 (100%)	100.00	-	100.00	Above work is Tarping of Net								
76 I&D Work-59 (100%)	100.00	-	100.00	Above work is Tarping of Net								
77 I&D Work-60 (100%)	100.00	-	100.00	Above work is Tarping of Net								
78 I&D Work-61 (100%)	100.00	-	100.00	Above work is Tarping of Net								
79 I&D Work-62 (100%)	100.00	-	100.00	Above work is Tarping of Net								
80 I&D Work-63 (100%)	100.00	-	100.00	Above work is Tarping of Net								
81 I&D Work-64 (100%)	100.00	-	100.00	Above work is Tarping of Net								
82 I&D Work-65 (100%)	100.00	-	100.00	Above work is Tarping of Net								
83 I&D Work-66 (100%)	100.00	-	100.00	Above work is Tarping of Net								
84 I&D Work-67 (100%)	100.00	-	100.00	Above work is Tarping of Net								
85 I&D Work-68 (100%)	100.00	-	100.00	Above work is Tarping of Net								
86 I&D Work-69 (100%)	100.00	-	100.00	Above work is Tarping of Net								
87 I&D Work-70 (100%)	100.00	-	100.00	Above work is Tarping of Net								
88 I&D Work-71 (100%)	100.00	-	100.00	Above work is Tarping of Net								
89 I&D Work-72 (100%)	100.00	-	100.00	Above work is Tarping of Net								
90 I&D Work-73 (100%)	100.00	-	100.00	Above work is Tarping of Net								
91 I&D Work-74 (100%)	100.00	-	100.00	Above work is Tarping of Net								
92 I&D Work-75 (100%)	100.00	-	100.00	Above work is Tarping of Net								
93 I&D Work-76 (100%)	100.00	-	100.00	Above work is Tarping of Net								
94 I&D Work-77 (100%)	100.00	-	100.00	Above work is Tarping of Net								
95 I&D Work-78 (100%)	100.00	-	100.00	Above work is Tarping of Net								
96 I&D Work-79 (100%)	100.00	-	100.00	Above work is Tarping of Net								
97 I&D Work-80 (100%)	100.00	-	100.00	Above work is Tarping of Net								
98 I&D Work-81 (100%)	100.00	-	100.00	Above work is Tarping of Net								
99 I&D Work-82 (100%)	100.00	-	100.00	Above work is Tarping of Net								
100 I&D Work-83 (100%)	100.00	-	100.00	Above work is Tarping of Net								
101 I&D Work-84 (100%)	100.00	-	100.00	Above work is Tarping of Net								
102 I&D Work-85 (100%)	100.00	-	100.00	Above work is Tarping of Net								
103 I&D Work-86 (100%)	100.00	-	100.00	Above work is Tarping of Net								
104 I&D Work-87 (100%)	100.00	-	100.00	Above work is Tarping of Net								
105 I&D Work-88 (100%)	100.00	-	100.00	Above work is Tarping of Net								
106 I&D Work-89 (100%)	100.00	-	100.00	Above work is Tarping of Net								
107 I&D Work-90 (100%)	100.00	-	100.00	Above work is Tarping of Net								
108 I&D Work-91 (100%)	100.00	-	100.00	Above work is Tarping of Net								
109 I&D Work-92 (100%)	100.00	-	100.00	Above work is Tarping of Net								
110 I&D Work-93 (100%)	100.00	-	100.00	Above work is Tarping of Net								
111 I&D Work-94 (100%)	100.00	-	100.00	Above work is Tarping of Net								
112 I&D Work-95 (100%)	100.00	-	100.00	Above work is Tarping of Net								
113 I&D Work-96 (100%)	100.00	-	100.00	Above work is Tarping of Net								
114 I&D Work-97 (100%)	100.00	-	100.00	Above work is Tarping of Net								
115 I&D Work-98 (100%)	100.00	-	100.00	Above work is Tarping of Net								
116 I&D Work-99 (100%)	100.00	-	100.00	Above work is Tarping of Net								
117 I&D Work-100 (100%)	100.00	-	100.00	Above work is Tarping of Net								
118 I&D Work-101 (100%)	100.00	-	100.00	Above work is Tarping of Net								
119 I&D Work-102 (100%)	100.00	-	100.00	Above work is Tarping of Net								
120 I&D Work-103 (100%)	100.00	-	100.00	Above work is Tarping of Net								
121 I&D Work-104 (100%)	100.00	-	100.00	Above work is Tarping of Net								
122 I&D Work-105 (100%)	100.00	-	100.00	Above work is Tarping of Net								
123 I&D Work-106 (100%)	100.00	-	100.00	Above work is Tarping of Net								
124 I&D Work-107 (100%)	100.00	-	100.00	Above work is Tarping of Net								
125 I&D Work-108 (100%)	100.00	-	100.00	Above work is Tarping of Net								
126 I&D Work-109 (100%)	100.00	-	100.00	Above work is Tarping of Net								
127 I&D Work-110 (100%)	100.00	-	100.00	Above work is Tarping of Net								
128 I&D Work-111 (100%)	100.00	-	100.00	Above work is Tarping of Net								
129 I&D Work-112 (100%)	100.00	-	100.00	Above work is Tarping of Net								
130 I&D Work-113 (100%)	100.00	-	100.00	Above work is Tarping of Net								
131 I&D Work-114 (100%)	100.00	-	100.00	Above work is Tarping of Net								
132 I&D Work-115 (100%)	100.00	-	100.00	Above work is Tarping of Net								
133 I&D Work-116 (100%)	100.00	-	100.00	Above work is Tarping of Net								
134 I&D Work-117 (100%)	100.00	-	100.00	Above work is Tarping of Net								
135 I&D Work-118 (100%)	100.00	-	100.00	Above work is Tarping of Net								
136 I&D Work-119 (100%)	100.00	-	100.00	Above work is Tarping of Net								
137 I&D Work-120 (100%)	100.00	-	100.00	Above work is Tarping of Net								
138 I&D Work-121 (100%)	100.00	-	100.00	Above work is Tarping of Net								
139 I&D Work-122 (100%)	100.00	-	100.00	Above work is Tarping of Net								
140 I&D Work-123 (100%)	100.00	-	100.00	Above work is Tarping of Net								
141 I&D Work-124 (100%)	100.00	-	100.00	Above work is Tarping of Net								
142 I&D Work-125 (100%)	100.00	-	100.00	Above work is Tarping of Net								
143 I&D Work-126 (100%)	100.00	-	100.00	Above work is Tarping of Net								
144 I&D Work-127 (100%)	100.00	-	100.00	Above work is Tarping of Net								
145 I&D Work-128 (100%)	100.00	-	100.00	Above work is Tarping of Net								
146 I&D Work-129 (100%)	100.00	-	100.00	Above work is Tarping of Net								
147 I&D Work-130 (100%)	100.00	-	100.00	Above work is Tarping of Net								
148 I&D Work-131 (100%)	100.00	-	100.00	Above work is Tarping of Net								
149 I&D Work-132 (100%)	100.00	-	100.00	Above work is Tarping of Net								
150 I&D Work-133 (100%)	100.00	-	100.00	Above work is Tarping of Net								
151 I&D Work-134 (100%)	100.00	-	100.00	Above work is Tarping of Net								
152 I&D Work-135 (100%)	100.00	-	100.00	Above work is Tarping of Net								
153 I&D Work-136 (100%)	100.00	-	100.00	Above work is Tarping of Net								
154 I&D Work-137 (100%)	100.00	-	100.00	Above work is Tarping of Net								
155 I&D Work-138 (100%)	100.00	-	100.00	Above work is Tarping of Net								
156 I&D Work-139 (100%)	100.00	-	100.00	Above work is Tarping of Net								
157 I&D Work-140 (100%)	100.00	-	100.00	Above work is Tarping of Net								
158 I&D Work-141 (100%)	100.00	-	100.00	Above work is Tarping of Net								
159 I&D Work-142 (100%)	100.00	-	100.00	Above work is Tarping of Net								
160 I&D Work-143 (100%)	100.00	-	100.00	Above work is Tarping of Net								
161 I&D Work-144 (100%)	100.00	-	100.00	Above work is Tarping of Net								
162 I&D Work-145 (100%)	100.00	-	100.00	Above work is Tarping of Net								
163 I&D Work-146 (100%)	100.00	-	100.00	Above work is Tarping of Net								
164 I&D Work-147 (100%)	100.00	-	100.00	Above work is Tarping of Net								
165 I&D Work-148 (100%)	100.00	-	100.00	Above work is Tarping of Net								
166 I&D Work-149 (100%)	100.00	-	100.00	Above work is Tarping of Net								
167 I&D Work-150 (100%)	100.00	-	100.00	Above work is Tarping of Net								
168 I&D Work-151 (100%)	100.00	-	100.00	Above work is Tarping of Net								
169 I&D Work-152 (100%)	100.00	-	100.00	Above work is Tarping of Net								
170 I&D Work-153 (100%)	100.00	-	100.00	Above work is Tarping of Net								
171 I&D Work-154 (100%)	100.00	-	100.00	Above work is Tarping of Net								
172 I&D Work-155 (100%)	100.00	-	100.00	Above work is Tarping of Net								
173 I&D Work-156 (100%)	100.00	-	100.00	Above work is Tarping of Net								
174 I&D Work-157 (100%)	100.00	-	100.00	Above work is Tarping of Net								
175 I&D Work-158 (100%)	100.00	-	100.00	Above work is Tarping of Net								
176 I&D Work-159 (100%)	100.00	-	100.00	Above work is Tarping of Net								
177 I&D Work-160 (100%)	100.00	-	100.00	Above work is Tarping of Net								
178 I&D Work-161 (100%)	100.00	-	100.00	Above work is Tarping of Net								
179 I&D Work-162 (100%)	100.00	-	100.00	Above work is Tarping of Net								
180 I&D Work-163 (100%)	100.00	-	100.00	Above work is Tarping of Net								
181 I&D Work-164 (100%)	100.00	-	100.00	Above work is Tarping of Net								
182 I&D Work-165 (100%)	100.00	-	100.00	Above work is Tarping of Net								
183 I&D Work-166 (100%)	100.											

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Main Component with total scope	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During this Month	Total Progress	
20	I&D works and STP at Chhapra	M/s Toshba JV Chevrox	236.15 242.6337	248.07 Cr. 04-02-20	04.08.2021, 09.11.2022 (EOT approved from NMCG)	172.98	Work- 110.60 Unadjusted Mol Advance - 0.0 Other expense- 7.08 Centage- 5.30 Price Escalation 0.00 Total - 122.98	1. Sewerage Network (20.20 K.M)	16.556	0.073	16.629	Work in Progress. Work stop district administration due to durgaipuja vide dated 10.10.2023 to 29.10.2023.
								2. House Plot (2.90 K.M)	2.959	0	2.959	Work in progress.
								3. Manholes (68 Nos.)	532	4	536	Work stop district administration due to durgaipuja vide dated 10.10.2023 to 29.10.2023.
								4. Tapping of Existing Network-(K.M)	NA	NA	NA	Scope of RCD.
								5. Pump Station(=16.556 + 2.959 = 19.515 K.M)	17.264	0.855	18.119	
								6. House Connection Pls(Nos.)	NA	NA	NA	
								7. House Connection(No.)	NA	NA	NA	
								8. Coupling of existing of Network(K.M)	99.800%	0.09%	99.89%	
								10. STP-1 Total Progress(100%) & MLD- 32	99.85%	0.00%	99.85%	Finishing and painting work in progress.
								11. STP-2 Total Progress(100%) & MLD- 32	99.60%	0.00%	99.60%	Finishing and painting work in progress.
								12. STP-3 Total Progress(100%) & MLD- 32	100.00%	0.00%	100.00%	
								13. STP-4 Total Progress(100%) & MLD- 32	100.00%	0.00%	100.00%	
								14. STP-5 Total Progress(100%) & MLD- 32	98.01%	0.09%	98.10%	Finishing work is in progress.
								15. STP-6 Total Progress(100%) & MLD- 32	100.00%	0.00%	100.00%	
								16. STP-7 Total Progress(100%) & MLD- 32	99.76%	0.12%	99.88%	
								17. STP-8 Total Progress(100%) & MLD- 32	95.00%	0.00%	95.00%	
								18. STP-9 Total Progress(100%) & MLD- 32	99.32%	0.12%	99.44%	Diffuser work is in progress
								19. STP-10 Total Progress(100%) & MLD- 32				
								20. STP-11 Total Progress(100%) & MLD- 32	72.10%	0.20%	72.30%	Well slab work in progress. Screen Channel Work Stop due to rain. The Screen Channel is totally submerge by rain water.
								21. STP-12 Total Progress(100%) & MLD- 32	100.00%	0.00%	100.00%	
								22. STP-13 Total Progress(100%) & MLD- 32	100.00%	0.00%	100.00%	
								23. STP-14 Total Progress(100%) & MLD- 32	100.00%	0.00%	100.00%	
								24. STP-15 Total Progress(100%) & MLD- 32	100.00%	0.00%	100.00%	
								25. STP-16 Total Progress(100%) & MLD- 32	100.00%	0.00%	100.00%	
								26. STP-17 Total Progress(100%) & MLD- 32	99.88%	0.12%	100.00%	The land provided by district administration is very constricted and approach road is very narrow. Work in progress.
								27. STP-18 Total Progress(100%) & MLD- 32	53.75%	13.50%	67.25%	Screen chamber Work in progress.
								28. STP-19 Total Progress(100%) & MLD- 32	0.00%	0.00%	0.00%	

2023

Bihar Urban Infrastructure Development Corporation Limited (BUIDCo)
Sonepur, Saran District

Project- STP and I&D work at Sonepur

October' 2023

S.No.	Name of the Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Cost & Dispenditure (Rs. In Cr.)	Main Component	Overall physical progress (in %)	Remarks	Issue in Execution
1	STP and I&D work at Sonepur, Saran & S.G. Constructions-SN Enviro- Tech Private Limited (JV) AKA SGC-SNET JV	30.93 32.6077	29.35 Cr. (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	15.02.2021 (EoT-2 approved till 30.09.2022)	19/05-27/05 Biosolids Plant Addition - 0 Collection - 0.44 Capacity - 1.20 Q215- 0.11 TDSM - 24.58	STP that includes construction of SBR TANK, WET WELL, AIR LIFT, WET SHED, SLUDGE TANK, GRIT CHAMBER, / DRAIN BUILDING, PANEL ROOM, DG - Transformer Room and I&D Network	O&M work is progress	Data Oct ' 23 : Average Inlet Flow (in MLD) 1.565 Inlet BOD (in mg/L) 78.00 Inlet COD (in mg/L) 162.00 Inlet TSS (in mg/L) 79.00 Average Outlet Flow (in MLD) 1.56 Outlet BOD (in mg/L) 7.00 Outlet COD (in mg/L) 23.20 Outlet TSS (in mg/L) 13.00 Fecal Coliform (in MPN/100 ml) 104.00	1. Approval for road restoration is pending at BUIDCo HQ due to which 330 m road restoration is pending. 2. EoT will be needed for road restoration.

Ball

name of scheme - 22 MID STP, 04 Nos IPS and 138.9 KMs Sewerage Network, Hajipur

Name of SLD	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Disbursed (Rs. in Cr.)	Fund Disbursement (Rs. in Cr.)	Overall physical progress (in %)
	22 MLD STP, 04 nos IPS and 138.9 Kms Sewerage Network, Halpur	M/s Tashiba Water Solutions Private Limited JV with Kareliya construct on pvt.ltd.	305.19 312.44	316.18 Cr. (Contract 300.83 + ODM 75.35) 02.07.2021	02.07.2023	264.35	Escd- 14.88 Work- 220.84 Unadjusted Mob. Advance - 4.07 Other expenses- 18.06 Continge- 7.0 Total - 264.05	81.13%

Month : October 2023				
	Component Wipro Physical Progress			Issue In Execution
	Up to Previous Month	During this Month	Total Progress	
	129.215	0.511	130.326	1.1 Railway crossing near IPS-1. We have applied online for railway crossing NOC and it is under process. Signing on Demand Note & review of Letter of Approval for work execution was processed on 28.09.2023. Now we have to pay the fee.
	0	0	0	
	6507.00	17	6524	
	0	0	0	
	126.216	0.128	126.344	2.1 NOC for laying pipeline along and across NH-22. One time license fee has been deposited in BHADAKOSH and Chaitan has been submitted along with Performance Bank Guarantee to PIU Patna vide letter no 317 dated 19.08.2023.
	17131	36	17167	
	0	0	0	
	70.82%	1.34%	72.139%	3.1 (i) OUTFALL- Land NOC required for outfall of Effluent from STP. It is pending with DEPUTY COLLECTOR LAND REFORM, VAISHALI, HAUPUR.
	77.10%	0.00%	77.10%	(ii) Online proposal has been applied alternatively for land lease to DM office Sonapur for outfall of treated effluent on drive 22.07.2023. Our proposal was rejected with a comment "Not feasible at that site, so proposal return to applicant." We have again applied on railway's website on 13.10.2023. NOC is under process.
	30.05%	0%	30.05%	
	71.50%	1.50%	74.00%	
	66.00%	5%	71.00%	
	66%	7%	71.00%	4.1 NOC under process for laying of sewerage network in industrial area (BADA).
	74.00%	0%	74.00%	
	52%	0%	52.00%	5.1 NOC under process for NH-31, NH-222 & NH-1220
	0%	0%	0.00%	
	79.50%	0.0%	79.50%	
	85.00%	0%	85.00%	
	35.00%	0%	35.00%	
	79.06%	0.24%	79.30%	
	13.2%	2.05%	15.20%	Curb wall and 3.3 mt wall height above it has been casted
	23.9%	0.05%	23.93%	Curb wall and 3.0m wall height above it has been casted
	39.4%	5.00%	44.40%	Curb wall and 3.5 mt wall height above it has been casted
	10.0%	9.00%	39.00%	Curb wall and 2 mt wall height above it has been completed

5

Name of Scheme : Munger STP & Sewerage Network Project, Bihar

Month : October' 2023

Sl.N o	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr)	Fund Expenditure (Rs. in Cr)	Main Component with total scope	Component Wise Physical Progress			Remarks (Issue in Execution)
									Upto Previous Month	During this Month	Total Progress	
1	Munger STP & Sewerage Network Project.	M/s EMS Limited JV with M/s TCPL	366.78 Crore date 18/04/2022	350.79 Crore (Capex cost. 264.53 Cr. And O&M cost 86.26 Cr) 04/10/2021	17-10-2023	262.19	Mobilization Advance - 3.20 Escalation - 2.00 Work- 185 Contingency - 10 other expenses 34.23 Total = 260	1. Sewerage network (167.23 K.M)	152.212	0.637	152.849	1. RCD NH - Division NOC availed. (1.8 kms) 2. Work stoped as per district administration instruction considering ongoing festival.
								2. Sewerage network (167.23K.M)	5870	31.000	5901	
								3. Sewerage network (167.23K.M)	151.036	0.480	151.516	
								4. Sewerage network Pit (9666 Nos.)	8310	123.000	8433	
								5. Sewerage network (15200 Nos.)	6398	302.000	6700	
								6. Sewerage network (6904 K.M)	1.923	0.087	2.010	
								7. Sewerage network Existing Network-(K.M)	0.009	0.009	0	
								8. Sewerage network Existing Network-(K.M)	0.000	0.000	0.000	
								9. Sewerage network Existing Network-(K.M)	75.29%	0.94%	76.23%	
								10. Sewerage network Existing Network-(K.M)	97.4%	1.0%	98.40%	
								11. Sewerage network Existing Network-(K.M)	99.0%	0.0%	99.00%	
								12. Sewerage network Existing Network-(K.M)	96%	0.0%	96.00%	
								13. Sewerage network Existing Network-(K.M)	85%	3.0%	88.00%	
								14. Sewerage network Existing Network-(K.M)	98%	1.0%	99.00%	
								15. Sewerage network Existing Network-(K.M)	81.80%	2.0%	83.80%	
								16. Sewerage network Existing Network-(K.M)	86%	2.5%	88.50%	
								17. Sewerage network Existing Network-(K.M)	51.20%	3.00%	54.20%	
								18. Sewerage network Existing Network-(K.M)	56.92%	17.39%	74.31%	
								19. Sewerage network Existing Network-(K.M)	48.52%	20.54%	69.06%	
								20. Sewerage network Existing Network-(K.M)	73.43%	0.21%	73.64%	
								21. Sewerage network Existing Network-(K.M)	81.32%	0.84%	82.16%	
								22. Sewerage network Existing Network-(K.M)	81.82%	0.84%	82.66%	

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved projects under BNGO (as on 31.10.2023)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Go/Gold (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (in %)	Component wise physical progress			Issue in Execution
								During the Month	Total Progress		
1		3	4	5	6	7	8	11	12	13	
1	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	6.62	Work - 6.55 Other - 0.07 Total - 6.62	100%	Completed			RFD Gopalganj has been hand over to Zila Parishad, Muzaffarpur.
2	River Front Development, Patna	243.22 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	317.99	Work - 265.42 Excavation - 16.74 CSQC - 9.50 Other - 6.79 Total - 317.99 (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats - 16 Ghats completed out of 20 Ghats. Building - 1. Audio Visual Theatre Building at Barhwa Ghat completed. 2. ECO Center at Collectrate Ghat completed. 3. Community Cum Cultural Center at Raja Ghat - completed. Crematorium at Gulvighat completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.			all 16 Projects have been hand over to PMC, Patna.
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	10.00	Work - 9.87 Crore Other - 0.13 Total - 10.00	100.00%	Sidhi Ghat - 91 % Chandwara Ghat (Ashram Ghat) - 91 % Silkandarpur Mukti Dham - 90 %	Sidhi Ghat - 100 % Chandwara Ghat (Ashram Ghat) - 100 % Silkandarpur Mukti Dham - 100 %		Completed in Dec 2022.

Red

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Dehri-On- SoneSTP and I&D work

Month : October-2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Overall physical progress (%)	Kump-swar Engaged in Oct'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	Design & Build of 3 No STP i.e 11 MLD, 7MLD and 3MLD 6 Nos I&D & 4 Nos IPS at Dehri on Sone Town with 15 Yrs O&M	M/S Jyanti Super Construction Pvt. Ltd.		86.265/ 14.09.23	13.03.2025			STP 11 MLD 7 MLD 3MLD I&D I&D-6No IPS IPS-4Nos				Agreement has been done on 14-09-2023 Survey work has been Completed for STP by Agency, Request letter for NOC has given On 5-10-2023 to DM Rohtas. Noc is awaited.

24

Bihar Urban Infrastructure Development Corporation Ltd.

(Progress Report for the month of October, 2023)

Sl. No.	Name of Project	Name of Contractor	AA & ES with Ref. & Date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement date of	Received (Rs. In Cr.)	Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Total Progress	Remarks
1	06 MLD STP and I&D Project, Kahalgaon	M/s SOK JV (M/s Sophisticated Industrial Materials Analysis Lab Pvt. Ltd.-M/s Oasis EPC Solution Ltd. M/s Kashlink JV)	45.9896056	45.9896056	20.08.2024				01 No. of 06 MLD STP, 04 Nos. of IPS, Rising Main-08Km		Agreement Done on Dated 21.09.2023. Survey & Investigation work Started. Soil Sample Collection work started in 04 nos. of IPS Site. NOC for STP land is under process.

Ball

Bihar Urban Infrastructure Development Corporation Ltd.
Status of DPR as on 31.10.2023

Sl. No.	Name of Scheme	Population	STP Capacity	Amount (in Cr)	Land Status	Status
1	2	3	4	5	6	7
			DPR Submitted to SPMG			
1	Fecal Sludge Septage Management Dighwara	32741	24 kl	2.97		TPA observations Compliance has been sent to IIT Roorkee, TPA.
2	Fecal Sludge Septage Management Manihari	26629	18 kl	5.5		TPA observations Compliance has been sent to IIT Roorkee, TPA.
3	Fecal Sludge Septage Management Teghara	56234	26 kl	4.11		TPA observations Compliance has been sent to IIT Roorkee, TPA.
4	I&D Works and STP Arwal	51849	3.5 MLD	50.19		DPR has been submitted to NMCG NMCG sent this DPR to NIT Patna for TPA.
5	I&D Works and STP Darbhanga	296039	22.5 & 1.7 MLD	101.41		DPR has been submitted to NMCG
6	I&D Works and STP Kishanganj	105782	10.9, 3.56, 3.05 & 3.2 MLD	114.87		Observation received by TPA IIT Patna which compliances sent to TPA IIT Patna.
7	I&D Works and STP Raxaul	55536	2.5, 2.5, 3.5 & 3.5 MLD	62.1		Project approved in EC meeting dated- 31.07.2023 AA&ES yet to be issued.
8	I&D Works and STP Saharsha	156540	17.4 & 13.05 MLD	123.23		TPA observations Compliance has been sent to NIT Patna, TPA.
9	I&D Works and STP Madhepura	54472	10.73 MLD	26.51		compliance of observaon done and send to TPA NIT Patna.
10	I&D and STP Ara		47 MLD	623.13		DPR has been submitted to NMCG TPA observation. Compliance sent to TPA
11	I&D and STP Betia		33 MLD	384.74		DPR has been submitted to NMCG NMCG observation compliance sent to NMCG.
12	I&D and STP Khagaria		4.5 MLD			Revised estimate submitted to NMCG.
13	Gaya I & D and STP project		84 MLD	1084.7		DPR has been submitted to NMCG NMCG observation compliance sent to NMCG.
14	I&D Works and STP Katihar		55.5 MLD	449.59		DPR has been submitted to NMCG
15	I&D Works and STP Jogbani		4.25 MLD	28.9		DPR has been submitted to NMCG
16	I&D and STP Jamalpur					DPR Under preparation
17	I&D and STP Buxar					DPR Under preparation
18	I&D and STP Feroza					DPR Under preparation
19	I&D and STP Sahibganj					DPR Under preparation
20	I&D and STP Aurangabad					DPR Under preparation
21	I&D and STP Jehanabad					DPR Under preparation
22	I&D and STP Nalanda					Financial proposal received, work yet to be awarded
23	I&D and STP Sheikhpura					DPR Under preparation.
24	I&D and STP Siwan					DPR Under preparation.
25	I&D and STP Begusarai					Financial proposal received, work yet to be awarded
26	I&D and STP Munger					Financial proposal received, work yet to be awarded
27	I&D and STP Noida					Financial proposal received, work yet to be awarded
28	I&D and STP Sheikhpura					Financial proposal received, work yet to be awarded
29	I&D and STP Siwan					DPR Under preparation.
30	I&D Works and STP Bagaha					New DPR need to be prepared as per current population and geographical area of town. Proposal invited for Selection of consultant
31	I&D Works and STP Gopalganj					New DPR need to be prepared as per current population and geographical area of town. Proposal invited for Selection of consultant
32	I&D Works and STP Samastipur					New DPR need to be prepared as per current population and geographical area of town. Proposal invited for Selection of consultant

Signature
 DPD, P.O.M

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 31.10.2023)

1	2	3	4	5	6	Total expenditure incurred		9
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	I&D and STP, Barahiya	6	-	49.50 (proposed)	Revised estimate approved on 25.10.2022			Financial Bid of 2 technical qualified Bidder. Opened on 01.07.2023. Financial Bid sent to NMCG for approval.
2	Supaul I&D and STP	3 STP (9, 2 & 1.1 MLD)		57.09	07/09.2022			Financial Bid opened & sent to NMCG for approval.
3	Ramnagar I&D and STP	2 STP (4.5 & 4.5 MLD)		56.97	12.09.2022			Instruction received from NMCG to cancel the Bid on 31.10.2023.
4	Narkatiyaganj I&D and STP	2 STP (2.5 & 4.5 MLD)		49.39	17.10.2022			NIT for re- tender has published.
5	Daudnagar I&D and STP	1 STP (10.5 MLD)		42.25	24.01.2023			Financial Bid approved by NMCG ON 02.11.2023.
6	Motihari I&D and STP	4 STP (4.5, 6.3, 5.8, 6.3 MLD)		149.15	24.01.2023			Financial Bid sent to NMCG on 21.09.2023 for approval.
7	Lakhisarai I&D and STP	2 STP (11 & 11 MLD)		94.12	10.03.2023			Financial Bid opened. Bid evaluation is under process.
8	Jamui I&D and STP	2 STP 7.46 MLD		77.39 Cr.	11.07.2023			Technical Bid sent to SPMG/ NMCG for approval.

DPD