

# **Water Supply, Drainage & Sewerage (South Bihar)**

## **Progress Report**

**Bihar Urban Infrastructure Development  
Corporation Ltd. Patna**

**Month : April 2020**

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	पटना जलापूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Sheikhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna. स्वेदक का नाम-M/s. Bharat Infracon Pvt. Ltd	राशि-42.10 करोड UD&HD, Govt. of Bihar letter no.-25, Date - 23.10.2018	राशि-42.10 Cr.	02.08.2020				Sheikhpura - 27929 mtr. S.K Puri - 29345 mtr. S.K Nagar - 29345 mtr. (10093 mtr. Pipe layed by previous contractor) Antaghat - 5784 mtr. Adalatganj - 26283 mtr.	<b>T/W-2 nos completed</b> (At S.K Nagar & S.K.Puri) <b>Distribution network-</b> Sheikhpura-21000 m Sk Puri - 0 m SK Nagar - 16000 m Antaghat - 0 m Adalatganj - 0 m HSC - 2250 no	
2	पटना जलापूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna स्वेदक का नाम-M/s. M.K EnterprisesLtd	राशि-5.04 करोड UD&HD, Govt. of Bihar letter no.-25, Date - 23.10.2018	राशि- 5.04 Cr.	07.01.2020	14.20	4.60		Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna	<b>OHSR- 5 Nons</b> Sheikhpura- Top dome completed. S.K.Puri- Top dome & Internal plaster work completed. Painting work completed. Raising pump work completed. S.K.Nagar- Top dome completed. Tank wall completed. Antaghat- NIL & Adalatganj- 4 th & last bressing work completed. bolitom dome work is in progress. <b>Compound wall-</b> Sheikhpura-NIL S.K Nagar- works in progress Antaghat- NIL & Adalatganj- NIL (In S.K.Puri boundary wall work started by Nagar Nigam)	

✓

S.K.Puri

✓

Handwritten signature

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	पटना जलापूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Sheikhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna. सर्वेदक का नाम-M/s. Bharat Infracon Pvt. Ltd	राशि-42.10 करोड UD&HD, Govt. of Bihar letter no.-25, Date - 23.10.2018	राशि-42.10 Cr.	02.08.2020	14.20	4.60		Sheikhpura - 27929 mtr. S.K Puri - 29345 mtr. S.K Nagar - 29345 mtr. (10093 mtr. Pipe layed by previous contractor) Antaghat - 5784 mtr. Adalatganj - 26283 mtr.	<b>T/W-2 nos completed</b> (At S.K.Nagar & S.K.Puri) <b>Distribution network-</b> Sheikhpura-21000 m Sk Puri - 0 m SK Nagar - 16000 m Antaghat - 0 m Adalatganj - 0 m HSC - 2250 no	
2	पटना जलापूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna सर्वेदक का नाम-M/s. M.K Enterprises Ltd	राशि-5.04 करोड UD&HD, Govt. of Bihar letter no.-25, Date - 23.10.2018	राशि- 5.04 Cr.	07.01.2020				Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna	<b>OHSR- 5 Nons</b> Sheikhpura- Top dome completed. S.K.Puri- Top dome & Internal plaster work completed. Painting work completed. Raising pump work completed. S.K.Nagar- Top dome completed. Tank wall completed. Antaghat- NIL & Adalatganj- 4 th & last bressing work completed. bolltom dome work is in progress. <b>Compound wall-</b> Sheikhpura-NIL S.K.Nagar- works in progress Antaghat- NIL & Adalatganj- NIL (In S.K.Puri boundary wall work started by Nagar Nigam)	

List of Project Nalanda District

अप्रैल - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	बिहारशरीफ जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-74.74, Letter no-435, dated- 21.07.2016	रशि-74.49 dated- 25.07.2011	19-07-2020	40.00	31.99	31.99	HYT/W -14Nos OHT -03Nos SUMP + UGR-1+1 Pipe Line- 121583 km Motor Pump- 14Nos Transformer - 14Nos HHSc - 21524Nos	Work in Progress. T/w 11/14 Completed, 0 progress 7 OHT-7/7 in Progress, (0 Completed) Pipeline 89.04 Km/121.583 Km HSC - 58401/21524 Nos.	लॉकडाउन के कारण कार्य बन्द।
2	बिहारशरीफ जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-96.63, Letter no- 108,, dated- 17.01.2018	रशि-92.49 dated- 28.07.2018	03.06.2020	40.00	46.37	46.37	HYT/W -23 Nos OHT -04 Nos Pipe Line- 162472 km Motor Pump- 23Nos Transformer -23Nos HHSc - 18000 Nos	Work in Progress. T/w- 21/23 Completed, OHT- 3/7 in Progress, (3 Completed). Pipeline -104.229 Km/162.472 Km, HSC - 5220/18000 Nos.	लॉकडाउन के कारण कार्य बन्द।
3	इस्लामपुर जलापूर्ति योजना फेज- II	रशि-03.09 130/08-03- 2018	रशि-3.08 10.09.2018	16.06.2019		1.3300		63mm dia HDPE pipe-1510 90mm dia HDPE pipe-2313 110mm dia HDPE pipe-6544 Distribution - 14714 HSC - 3302	Total Pipe laying-12650 m HSC - 1825 nos	लॉकडाउन के कारण कार्य बन्द।

S E (TS to CE)  
(WDS)  
South Bihar,  
BUIDCo

A E (WDS)  
South Bihar,  
BUIDCo

C E (WDS)  
South Bihar, BUIDCo

133

**Bihar Urban Infrastructure Development Corporation Ltd.**  
**List of Projec Gaya District**

अप्रैल - 2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	बोधगया जलापूर्ति योजना संवेदक का नाम- M/s SMC-JWIL JV (Jindal).	राशि - 33.55 करोड़ Letter no-917, dated- 17-12-2019.	राशि- 30.94 Cr. dated- 16.12.2011	15.09.2013	31.75	36.64	8	9	10	11
2	बोधगया सिवरेज योजना संवेदक का नाम-M/s Ramky Infrastructure Ltd.	Letter no-917, dated- 17-12-2019. Amount-95.94 cr	100.63 Cr. dated- 16.12.2011	11.12.13	90.48	89.78		1. OHT-4 (ii) Rising Main- 14250 mtr (iii) Distribution Main- 71174mtr (iv) House Connection- 6000 Nos (v) Road Restoration- 6000 Sq Mtr (vi) Tube Well 12 Nos (vii) UGR- 1,2,3 & 4 (viii) Sluice Valve Chamber -400 (ix) Staff Quarter- 2 Nos (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (xii) Trenchless Work- Zone- 2 & 3 (579 mtr.)	1. OHT-4 completed (ii) Rising Main- Completed (iii) Distribution Main- 69826 Mtr (iv) House Connection- 4750 Nos. (v) Road Restoration- 8113 sqm Excess work due to BUIDC director. (vi) Tube Well 12 Nos. Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -154Nos. Completed (ix) Staff Quarter- Completed. (x) Pump Chamber- 12nos pump chamber completed. (xi) Boundary Wall- Completed (xii) Trenchless Work- Zone-401 Mtr. Completed	
3	मानपुर काली पोखर से श्याम नगर होते हुए अबगिला देवा स्थान तक ढक्कन सहित नाली निर्माण कार्य।	0.45 Lt. no 88, dt. 20.11.18	0.37	11.04.20	0.22	Nil	Nil	Drain - 1700 feet	Drain - 1050feet	
4	गया-नवादा मेन रोड में मुफसिल मोड़ से काब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य।	0.33 Lt. no 88, dt. 20.11.18	0.27	18.04.20	0.16	Nil	Nil	Drain - 732 feet	Drain - 395 feet	

99

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
--------	--	--------------------------------------	------------------------------	-------------------------------------	---------------	--------------------	---------	----------------	-----------------------------------	---------------------

S E (TS to CE)  
(WDS)  
South Bihar.  
BUIDCo

A E(WDS)  
South Bihar.  
BUIDCo

C E(WDS)  
South Bihar. BUIDCo

**Bihar Urban Infrastructure Development Corporation Ltd.**  
**List of Project Jehanabad District**

अप्रैल - 2020

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-29.27 करोड़ Letter no-596, dated- 28.03.2016	राशि -31.90 10.02.2017	10.08.2018	24.70	20.85	24.72	T/w - 4 OHT - 2 Distribution - 37002 HSC - 15318	Work in Progress. T/w 4/4 Completed, OHT- 1/2 in Progress, (1 Completed). Pipeline 37.36 Km/37.002 Km HSC - 10128/15318 Nos.	Due to delay in NOC for Land
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-44.59 करोड़	राशि -44.98 25.06.2018	24.06.2020	13	19.65	12.15	T/w - 14 OHT - 0 Distribution - 84900 HSC - 4900	Work in Progress. T/w- 10/14 Completed, OHT- No Provision. Pipeline -339.66 Km/98.605 Km, HSC - 2840/4900 Nos	Due to delay in NOC for Land
3	मखदुमपुर जलापूर्ति योजना फेज- II	राशि-06.68 करोड़ पत्राक- 30/08.03.2018	राशि -6.68 Letter no- 06-10-2018	20.11.19		3.00		Distribution - 26567 HSC - 3933	Work in progress T/W-2/2(in progress), OHT no provision. Pipeline-24.63 KM/26.597KM, HSC- 1680/3133	-

SE [TS to CE]  
(WDS)  
South Bihar,  
BUIDCo

A E(WDS)  
South Bihar,  
BUIDCo

C E(WDS)  
South Bihar, BUIDCo

91

**Bihar Urban Infrastructure Development Corporation Ltd.**  
**List of Project Arwal District**

अप्रैल - 2020

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Date of Start	As per Agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	Water Supply Scheme under state plan ARWAL	राशि- 2.49 29.05.14	3/28/2016	9/28/2017	7.28	1.35	1.35	Tubewell-1 Pump house-1 Distribution main-3675m OHT-1 HSC-271	Tubewell-1 Pump house-1 Distribution main-3750 m OHT-1 HSC-180	-



A.E.(WDS)  
South Bihar,  
BUIDCo

S.E [TS to  
CE] (WDS)  
South  
Bihar,  
BUIDCo



C.E.(WDS)  
South Bihar,  
BUIDCo

96



**Bihar Urban Infrastructure Development Corporation Ltd.**  
**List of Project Lakhisarai District**

अप्रैल - 2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date.	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Remarks
1	2	3	4	5	6	7	8	9	10	11
1	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं0-6 में पदार्थ साव से लेकर जवाहर मंडल तक आर0सी0सी0 नाला निर्माण कार्य।	0.19	0.19	15.02.2020	0.00	0.00	0.00	Drain work with cover	Drain work completed	कार्य प्रगति में।
2	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आर0 सी0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.45	0.41	4/13/2020	0.00	0.00	0.00	PCC Road Drain Work	200 m drain and slab completed	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।
3	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर0सी0सी0 नाला निर्माण कार्य।	0.51	0.51	13.07.2020	0.00	0.00	0.00	PCC Road Drain Work	300 m drain and slab completed.	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।
4	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुर दुर्गस्थान होते हुए बुरहक पुल तक नाला निर्माण कार्य।	0.82	0.74	8/18/2020	0.00	0.00	0.00	PCC Road Drain Work	work in progress	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।

S.E [TS to CE]

(WDS)

South Bihar,  
BUIDCo

A.E (WDS)

South Bihar,  
BUIDCo

C.E (WDS)

South Bihar,  
BUIDCo

95

**Bihar Urban Infrastructure Development Corporation Ltd.**  
**List of Project Rohtas District**

अप्रैल - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Remarks
1	2	3	4	5	6	7	8	9	10	11
1	सासाराम स्ट्रॉम वाटर ड्रेनेज स्कीम फेज-1 सर्वेदक का नाम- M/s Krushi Infras india pvt ltd.	राशि-38.52 पत्रांक- 307. दिनांक-25.03. 2017	राशि-38.19 16.11.2017	15.05.19	25.00	25.00	14.97	Drain 6.0 km	Drain 4.10 km	
2	सासाराम जलापूर्ति योजना फेज- I सर्वेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02. 2017	राशि-87.42, dated- 26.02.2018	25.02.2018	36.00	42.00	35.91	T/w - 5 OHT - 8 Distribution - 117008 HSC - 14533	Work in Progress. T/w 6 Completed, OHT-4 Completed Pipeline 97.08 Km/117.008 Km HSC - 7120/14533 Nos	Land for Kadinganj OHT not handed over by C.O Forest Clearance for Master reservoir at Chandan Pahad awaited.
3	सासाराम जलापूर्ति योजना फेज- II सर्वेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्रांक-108, दिनांक-17.01. 2018	राशि-30.00, dated- 06.07.18	05.07.2020	9.00	13.00	9.00	T/w - 2 OHT - 3 Distribution - 58844 HSC - 28025	Work in Progress. T/w - I Completed, OHT- I Completed. Pipeline 44.75 Km/58.844 Km HSC - 4834/6722 Nos.	Land for Land of Sulemanganj OHT not received
4	डेहरी डालमिया नगर जलापूर्ति योजना सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020	43.00	42.99	43.27	T/w - 14 OHT - 10 Distribution - 132908 HSC - 18341	Work in Progress. T/w 13/14 Completed, OHT- 2/4 completed, 2 progress). Pipeline 78.98Km/132.908 Km HSC - 7569/18341 Nos.	
5	विक्रमगंज जलापूर्ति योजना फेज- II सर्वेदक का नाम-Suman Enterprises	राशि-3.71 पत्रांक- 139/15.03 2018	राशि-3.26 06.10.2018	21.10.19	1.60	1.60	1.60	Distribution - 13354 HSC - 3550	Distribution - 13000 m HSC - 1150	

S.E (TS) to  
CE] (WDS)  
South Bihar,  
BUIDCO

A.E (WDS)  
South Bihar,  
BUIDCO

C.E (WDS)  
South Bihar, BUIDCO

92

List of Project Aurangabad District

अप्रैल - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction	राशि-29.77. पत्रांक-421, दिनांक-02.03.2016	32.52, Dated-06- 01-2017	31-08-2019	23.91	21.14	19.76	T/w - 12 OHT - 2 Distribution - 49555 HSC - 3770 Rising main- 8835m	Work in Progress. T/w 6/12 Completed, OHT- 2 Completed. Pipeline 49.23 Km/49.555 Km HSC - 3228/39148 Nos.	RCD द्वारा जामा मस्जिद 200मी0 एवं रमेश चौक के पास 60 मी0 NOC नहीं मिलने के कारण कार्य अवरुद्ध था। परन्तु मौखिक सहमति मिलने पर कार्यपालक अभियंता द्वारा कार्य प्रारम्भ किया जायेगा।
2	औरंगाबाद जलापूर्ति योजना फेज- II		-	-	0.00	0.00	0.00	-	In Tender Process.	
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Nalanda Engicon Pvt. Ltd.(Phase-I)	राशि-6.72 पत्रांक- 139 / 15. 03.2018	6.89 11.09.2018	10.09.2019	5.95	4.71	2.50	Distribution - 27842 HSC - 8346	Distribution - 27592 m HSC-2750	लॉकडाउन के कारण कार्य प्रारम्भ नहीं है।

S.E [TS to CE]  
(WDS)

A.E(WDS)  
South Bihar,  
BUIDCo

C.E(WDS)  
South Bihar, BUIDCo

93

**Bihar Urban Infrastructure Development Corporation Ltd.**  
**List of Project Buxar District**

अप्रैल - 2020

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	बक्सर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	29-04-2019	26.93	23.89	26.79	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work in Progress. T/w 5/5 Completed, OHT- 3/3 complete, Pipeline 57.61 Km/57.611 Km HSC - 4739/4377 Nos.	-
2	बक्सर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-25. 07.2018	24-06-2020	10.00	9.99	9.99	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Work in Progress. T/w 3/10 Completed, OHT- 2/5 in Progress, (0 Completed). Pipeline 40.154 Km/86.600 Km HSC - 1635/8921 Nos.	-
3	डुमरौव जलापूर्ति योजना फेज-II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 139/15-03-2018	राशि-4.98 11-09-2018	19.10.19	2.68	1.50	2.18	Distribution - 24750 HSC - 4579	Distribution main-23779 m HSC-3121	-
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II	राशि-3.71	3.79	21.10.19		0.49		Water supply	Distribution main-16830 m HSC-2428	-

S.E [TS to  
CE] (WDS)  
South Bihar,  
BUIDCo

A.E(WDS)  
South Bihar,  
BUIDCo

C.E(WDS)  
South Bihar, BUIDCo

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project Bhojpur District**

Sl No.	Name of the Project & Name of the Contractor	AAIES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Seat	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	आरा नगर निगम जलापूर्ति योजना फेज-1 सर्वेदक का नाम-गणधीपति कस्ट्रक्शन प्रा० लि० सर्वेदक का नाम-देवेन्द्र कार्यालयक अमियाता का नाम-देवेन्द्र प्रवोचरसिया मोबाईल नं-9430252424	सॉफ्ट- 74.017 Letter no- 421.02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020	15.00	15.00	15.00	Tube well-6 Nos Pump House with Staff Quarter-5 nos Distribution main-125225m Chlorinator room-6 Nos Pump Motor-6 nos Transformer-6nos OHT-6 Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection- 25167Nos Approach road-270m	Work in Progress. T/w 6/6 Completed, OHT- 2/6 in Progress, (0 Completed) Pipeline - 76.48 Km/125.225 Km HSC - 7656/25167 Nos.	
2	आरा नगर निगम जलापूर्ति योजना फेज-2 सर्वेदक का नाम-गणधीपति कस्ट्रक्शन प्रा० लि० सर्वेदक का नाम-देवेन्द्र कार्यालयक अमियाता का नाम-देवेन्द्र प्रवोचरसिया मोबाईल नं-9430252424	सॉफ्ट- 53.49 Letter no- 108.17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020	11.27			1. Tube well-8 Nos 2. Pump House with Attendant room- 8 nos 3. Staff Quarter-2 nos 4. Tower- 6 Nos 5. Chlorinator room-8 Nos 6. Pump Motor-8 nos 7. Transformer-8nos 8. Stand post-45 nos 9. Steel main gate-8 nos 10. Compound wall-1000m 11. House Service connection-10021 Nos 12. Rising main 13. Water Distribution network-78023m 14. Campus Devl 15. Chlorinator-8nos 16. Approach road	Work in Progress T/w- 4/8 Completed, OHT- 2/6 in Progress, (0 Completed) Pipeline - 59.66 Km/78.029 Km, HSC - 7000/10021 Nos	
3	जगदीशपुर जलापूर्ति योजना फेज- II	राशि -3.71 135/15-03-2018	राशि -3.79 06.10.2018	5/10/2019	1.85	0.49	0.49	Distribution - 21302 HSC - 3216	16830 m laying HSC - 2428	

S.E (ITS to  
CEJ (WDS)  
South Bihar,  
BUIDCO

A.E(WDS)  
South Bihar,  
BUIDCO

C.E(WDS)  
South Bihar, BUIDCO

**Bihar Urban Infrastructure Development Corporation Ltd.**

**List of Project Bhagalpur District**

Sl No.	Name of Project Name of Contractor	AMES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Mean Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	भगलपुर सड़क योजना Contractor-Ms CZAR CONSTRUCTION	संवि-22-08-08 Letter of award dated 11-21- 08/2015-1519	संवि-31 81 Cr 04-09-2018	26.2.20	3.84	3.84000	158.08000	Drain -14 Km	Drain -4.550 Km	

A.E(WDS)  
South Bihar, BUIDCo

S.E [TS to CE] (WDS)  
South Bihar, BUIDCo

C.E(WDS)  
South Bihar, BUIDCo



**Bihar Urban Infrastructure Development Corporation Ltd.**  
**List of Project Nawada District**

अप्रैल - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
2	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना)	राशि-5.45 करोड पत्रांक-131, दिनांक-08.03. 2018	6.548	6/3/2020	-	-	-	Pipe Line - 29.00 km HSC - 4864 T/W - 1	संवैदक के साथ एकरासनामा कर लिया गया है।	लॉकडाउन के कारण कार्य प्रारम्भ नहीं है।

A.E(WDS)  
South Bihar,

C.E(WDS)  
South Bihar, BUIDCo

89

# **Water Supply, Drainage & Sewerage (North Bihar)**

## **Progress Report**

**Bihar Urban Infrastructure Development  
Corporation Ltd. Patna**

**Month : April 2020**

(24)



**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**East Champaran District**

अप्रैल-2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
अमृत जलापूर्ति योजनाएं										
1	मोतिहारी जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669(without O&M) Lt No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SED-01/16-17 dt-3.2.17	30.03.19 (Extend to 31.03.19)	25.09	19.48	19.48	Tubewell-6 Pump House-6 Pump Motor-6 Transformer-6 Overhead Tank-2 Distr. Main-56909m Hsc-7428	Tubewell-6 Pump House-6 Pump Motor-6 Transformer-0 Overhead Tank-1 completed, 1 in progress Distr. Main-49861m Hsc-3665	आवटन अप्राप्त
2	मोतिहारी जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 Lt No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SED-02/18-19 dt-18.7.18	17.07.20	5.00	12.63	12.63	Tubewell-7 Pump House-7 Pump Motor-7 Transformer-7 Overhead Tank-3 Distr. Main-150173m Hsc-6644	Tubewell-07 OHT-02 in progress Pump House-3 Nos in progress Dist-33858 m HSc-381 no	
3	ढाका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs.8.19306 Lt No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months )	8.19	7.76		H.Y/T.W-02 no O.H.T-02 No Pump House-2 no Dist.-11458m H/SC-774 No	H.Y/T.W-02 no O.H.T-02 No Pump House-2 no Dist.-11458m H/SC-774 No	
4	ढाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no-139 15-03-2018	राशि -5.02 29-09-2018	28.03.19	3.85	3.85	3.85	Distr. Main-25997 Hsc-2188	Distr. Main-30011M Hsc-2676	

✓

9

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
5	केसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (13 Months)	6.56	7.39	6.20	H.Y/T.W-02 no O.H.T-02 No Pump House-2 no Dist.-14500m H/SC-1376 No	H.Y/T.W-02 no O.H.T-02 No Pump House-2 no Dist.-14500m H/SC-1376 No	
6	केसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139e15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.53	0.97	0.97	Distr. Main-14430 Hsc-1777	Distr. Main-14430 Hsc-770	
7	रकसोल जलापूर्ति योजना फेज- I सेवेदक-मैसर्स अशोक टयूबवेल	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	1. H.Y/T.W-02 no 2. O.H.T-02 No 3. Pump House-2 no 4. Dist.-9825m	1. H.Y/T.W-02 no 2. O.H.T-02 No 3. Pump House-2 no 4. Dist.-9654m 5. H/SC-1250 No	
8	रकसोल जलापूर्ति योजना फेज- II सेवेदक-मैसर्स अवधेश राय	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19	3.75	3.02	2.50	Distr. Main-30534 Hsc-1864	Distr. Main-28358 Hsc-1576	
9	नगर पंचिद मोतिहारी के मोतिहारी का सौंदर्यकरण एवं जीर्णोद्धार कार्य।	Rs.23.05492 Lt No-139 dt-15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18 Rs. 125.093	Rs. 23.2355 Lt No-SBD----/18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990			De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)		Rescined. Retender Invited on 12.05.2020
10	मोतिहारी के चांदमारी एम. एस. कॉलेज रोड 25-26 वाई परीसिमन लाल बंगला से नवनिर्मित आर.सी.सी. नाला तक नाला एवं पीसीसी पथ निर्माण कार्य।				0.00	0.00	0.00	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road	Drian in progress	
11	सुगौली वार्ड नं०-04 में समीर मिया के घर से हनुमान मंदिर होते हुए डॉ कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379			0.00	0.00	0.00	1. Brick wall 2. RCC Slab	1. Brick wall 70% completed 2. RCC Slab 60% completed	
12	सुगौली वार्ड नं०-06 में रेलवे स्टेशन गेट से हॉस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831			0.00	0.00	0.00	1. Brick wall 2. RCC Slab	Foundation started	

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
13	सुगौली दाई नं०-10 से माई सीन मंदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195	-	-	0.00	0.00	0.00	1. Brick wall 2. RCC Slab	Foundation started	
14	चकिया रेलवे गुमटी 136 से हिन्दू चकिया होते हुए साहेबगंज रोड, शाहीनगर रोड तक पीपीसी0सी0 सड़क एवं आर0सी0सी0 नाला निर्माण कार्य	Rs. 206.763	-	-	0.00	0.00	0.00	1. Brick wall 2. RCC Slab		

Ravi Prakash  
6/5/2020

AE

TS to CE,

(WSD), North Bihar

TS to CE,

Chief Engineer  
(WSD), North Bihar

2

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**West Champaran District**

अप्रैल-2020

Rs. In Crores

Sl.no	Name of the Project & Name of the Contractor	AA&ES with Ref. & Date (Rs. In Cr)	Agreement Value (Rs. In Cr)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component wise Physical Progress	Issues in Execution
1	बगहा जलापूर्ति योजना फेज- I सेवेदक का नाम-M/s JP Enterprises	सशि-29.69, letter no- 596, Date- 28.03.2016	सशि-32.50 04.03.2017	15.11.2019 (EOT)	9.00	22.07	2.00	Tubewell-2 Pump House-2 Pump Motor-2 Transformer-2 Overhead Tank-2 Distr. Main-48222m Hsc-8730	Tubewell-2 Pump House-0 Pump Motor-0 Transformer-0 Overhead Tank-2(98%) Distr. Main-48121m (99.7%) Hsc-6000	11
2	योजना का नाम- बगहा जलापूर्ति योजना फेज- II सेवेदक का नाम-M/s Gandhipati const pvt ltd	सशि-70.96	सशि-61.57	23.07.2020	6.00	17.42	13.42	Tubewell-14 Overhead Tank-5 Distr. Main-102523m Hsc-10601	Tubewell-3 Overhead Tank-2 in progress Distr. Main-70679m Hsc-6597	
3	बेतिया जलापूर्ति योजना सेवेदक का नाम-M/s Nalanda Engicon pvt ltd	सशि-97.25, letter no- 484, dated-20.12.16	सशि-101.92, dated-06.03.18	05.03.20	9.00	25.00	8.01	Tubewell-18 Overhead Tank-6 Distr. Main-198808 m Hsc-21864	Tubewell-18 Overhead Tank-6 in progress Distr. Main-63012 m Hsc-3780	
4	रामनगर जलापूर्ति योजना फेज- II	सशि-2.75 139/15-03-2018	सशि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Distr. Main-13905 Hsc-1200	Distr. Main-13750 Hsc-780	
5	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.13	-	-	-	PHE & Electrification work	95% work completed	

31

6	Electrification and water supply & sanitary work in Administrative building Ramnagar. <b>Contractor- Rajeew Ranjan</b>	AA-1.6956 Dated: 8.11.13 & EC-1.5335	0.1371595	19.07.18				PHE & Electrification work	95% work completed	
7	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar	AA-1.933794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	Construction of road and drain	Drain-250m Road-1090 m GSB-1240m	
8	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	Construction of road & drain	Drain-475m Road-446m GSB-446m	

Puri Poolesh  
06/05/2020  
AE

TS to CE,  
(WSD), North Bihar

Chief Engineer  
(WSD), North Bihar

80

# Bihar Urban Infrastructure Development Corporation Ltd.

## (Project Related to Water Supply, Sewerage and Drainage)

### Sitamarhi District

अप्रैल-2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA & ES With Ref. & Date. (Rs. In cr.)	Agreement Value (Rs. In cr.)	AS Per agreement Date of Completion	Fund Received (Rs. In cr.)	Financial Progres	UC Sent	Main Component	Component Wise Physical Progres	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	सीतामढ़ी जिला अन्तर्गत नगर परिषद्, सीतामढ़ी क्षेत्र अन्तर्गत 28 वार्डों में जापूति कार्य। फेज-I	Lt. No. 33/ DT. 13.01.2014 Rs. 24.591	SBD 03,2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12509	21.011644		Pumb House- 4 No. 57170M 3500 HSC	Pumb House- 4 No. 56400 M 3500 HSC	पूर्ण
2	सीतामढ़ी जिला अन्तर्गत नगर परिषद्, सीतामढ़ी क्षेत्र अन्तर्गत 28 वार्डों में जापूति कार्य। फेज-II/ श्री रामाधार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2019	2.75	2.75	2.75	21471M 5952 HSC	21471 M 4053 HSC	आवंटन के आभाव में कार्य बाधित।
3	नगर पंचायत, उमरा क्षेत्र अन्तर्गत वार्ड नं०-09 में समनरेश जी के घर से असेसर प्रसाद के घर होते हुए लाला जी के घर तक एवं कामोद पाठक के घर से दिलीप झा के घर तक पी०सी०सी० सड़क पक्का नाला एवं स्लैब निर्माण कार्य/ श्री कुन्दन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.403	0.3629	06.06.2019	0.2036	0.2036		Drain & Road	completed	भुगतान हेतु आवंटन की आवश्यकता है।
4	नगर पंचायत, उमरा क्षेत्र अन्तर्गत वार्ड नं०-04 में विजय बैठा के घर से श्री विमल शुक्ला के घर होते हुए मदन शर्मा के घर तक एवं ललन जी के घर विन्देश्वरी बाबू के घर तक पी०सी०सी० सड़क पक्का नाला एवं स्लैब निर्माण कार्य/ श्री शशि रंजन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.438	C.3944	06.06.2019	0.4212	0.4212	0.2213	Drain & Road	Complited	

Puri Puri  
06/04/2020  
AE

TS to CE,  
(WSD), North Bihar

Chief Engineer  
(WSD), North Bihar

79

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Sheohar District**

अप्रैल-2020

SI No.	Name of Project Name of Contractor	AA & ES With Ref. & Date. (Rs. In cr.)	Agreement Value (Rs. In cr.)	AS Per agreement Date of Completion	Fund Received (Rs. In cr.)	Financial Progres	UC Sent	Main Component	Component Wise Physical Progres	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	शिवहर नगर पंचायत, शिवहर क्षेत्र अन्तर्गत 15 वार्डों में जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 819.306	SBD 05, 2014-15/ 10.03.2018 Rs. 819.306	30.11.2018	7.310	7.02		13800 M 900 Nos	13800 M 900 Nos	पूर्ण
2	नगर पंचायत, शिवहर क्षेत्र अन्तर्गत 15 वार्डों में जलापूर्ति कार्य। फेज-II श्री रामाधार साह	Lt. No. DT. 30.10.2018 Rs. 514.04	SBD 09, 2018-19/ 30.10.2018 Rs. 514.04	30.04.2019	2.57	2.57	2.57	24853 M 3763 HSC	23147 M 3615 No.	आवटन के अभाव में कार्य बाधित है।

*Ravi Ranjesh*  
06/05/2020  
AE

*TS to CE,*  
06/05/20  
(WSD), North Bihar

*Chief Engineer*  
(WSD), North Bihar

72

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Samastipur District**

अप्रैल-2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	समस्तीपुर सर्वेदक का नाम: M/S P जलापूर्ति Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS)	19.5925 (SBD- 01 OF 2016- 17)	05.08.2018	17.4266	17.23	8	9	10	11
								TUBEWELL :05 NOS PUMP HOUSE: 05 NO DIST: 39.508 KM OHT: 02 NOS HSC: 4900 NOS BOUNDARY WALL: 300 M CPMPLETED MAIN GATE: 01 NOS IN PROGRESS		NOC from RCD is awaited for Bus stant to kranti hotel on both side of road.

Ravi Prakash  
06/05/2020  
AE

TS to CE,  
(WSD), North Bihar

Chief Engineer  
(WSD), North Bihar

77



**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Madhubani District**

अप्रैल-2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	झंझारपुर जलापूर्ति योजना मोबाइल नं०-9471009096 संवेदक का नाम-अर्चना कॉन्स्ट्रक्टर	राशि- 1.89 करोड़ पत्राक- 28, दिनांक- 04.10. 2012 एव	1.8925 dated-27-05-2019	28.05.2020	1.684	1.502074	0.618	(i) OHT 455 KL with attendant room Zone-I, (ii) Distribution Main-1445 mtr (iii) HSC-1036 Nos (iv) Stand Post-25	(i) OHT completed (ii) New 1445 Meter completed (iii) HSC-450 NO. COMPLETED (iv) Stand post-21 completed	
2	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushni Infrass India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का ज्ञापक- 280/नॉनो-02- 10/2017-167 दिनांक-28.03.2017 एव	115.6593 dated-04-06-2019	03.01.2022	3.75	3.44	2.5	1- Drain-14.19 KM 2. STP- 1 nos 15 MLD 3. Pump House	Width 1.2M Excavation- 250m, PCC-300m, RCC Base-250M, Side wall-200 M, Cover slab-100m	NOC Road, NOC forest, NOC irrigation, NOC railway, Estimate of utility shifting of electricity and design mix are awaited.

Puri, Bihar  
06/05/2020  
AE

TS to CE,  
(WSD), North Bihar

Chief Engineer  
(WSD), North Bihar

76

# Bihar Urban Infrastructure Development Corporation Ltd.

## (Project Related to Water Supply, Sewerage and Drainage)

### Darbhanga District

अप्रैल-2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	अमृत योजना अन्तर्गत दरभंगा जलापूर्ति योजना।	67.99, letter no-2165 dated-03-06-2016	61.84 Dated 16.07.2018	15-07-2020	17.50	17.15	17.15	Tubewell-07 Nos OHT-03 Nos Pump House-07 Nos Dist-75.730 KM HSC-33374 nos SCADA-01 Nos	Tubewell-07 Nos OHT-Not started Pump House-05 Nos completed and 02 in progress Dist-37122 M HSC-3738 nos	Fund is not available as well as manpower deployment by agency is insufficient
2	राज्य योजना अन्तर्गत लहेरियासराय कपुशी चौक से सैदनगर तक पूर्व निर्मित मू-गर्भीय नाला के जीर्णोद्धार कार्य।	611.36 Ref-30, dated-24.10.2018	0.1861218					1.762 KM 1200 MM P Pile, 216 Nos of catchpit		निविदा निष्पादन प्रक्रियाधीन है।
3	मुहल्ला लक्ष्मीसागर वार्ड नं० 16 में कंक्रीट सड़क एवं नाला निर्माण कार्य।	1.2355Ref 4298 Dated 02.08.2018	1.1039093 Dated 02.02.2019	01.05.2019	0.92663	0.93	0.00	Drain, of size 1'0"x1'6" =2400' 3'0"x3'0" & 3'0"x4'0"=28 00' Road Of Size 8'0"x0'6"x2300"	Completed	
4	राज्य योजना अन्तर्गत दोनार गुमती से टेनही पुल तक नाला निर्माण कार्य।	2560.727 Ref 6666 Dated 12.10.2017	2177.75724 Dated	26.05.2020	3.48	3.19	1.40	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m , Length 3.55 km	PCC-400M Base-285m Stem-255M	Forest clearance is awaited as well as unavailable of fund.

✓

(25)

5	राज्य योजनान्तर्गत दरमंगा नगर निगम क्षेत्रान्तर्गत डी0एम0सी0 ऑफीस सकमा पुल तक अव भाग में नाला एवं पथ जीर्णोद्धार एवं दरमंगा नगर निगम कार्यालय के चाहरदिवारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated-13.11.2014	0.8854931, dated-26.06.2019	25.12.2019	0.996	0.00	0.00	0.00	Drain 1495'0" of Depth Size 225'0" New boundary 780'0"	Renovation work started but stopped as per instruction of Municipal cor. Darbhanga to complete first the work of drain. Drain will be started soon
6	दरमंगा नगर निगम क्षेत्रान्तर्गत वार्ड संख्या 48 लेहरी टोला कुशेश्वर महतो के घर से मो 0 कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.00	0.00	0.00	0.00	PCC Road 1600'0" Drain 1600'0"	1400'0" drain without cover completed. 200'0" cover completed. 16'0" of CD completed
7	राज्य योजना अन्तर्गत पी0डब्लू0डी0 पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व0 समी अमीन, फैजुल्ला खॉ मस्जिद पुरानी मुसफ़ी कब्रिस्तान तथा श्री मोखार के घर होते हुए पी0डब्लू0डी0 पथ में खान चौक तल डक्कन सहित आर0सी0सी0 नाला निर्माण कार्य।	0.964566Ref 4298 Dated 02.08.2018	0.8499946, Dated-18.06.2019	17.12.2019	0.9642	0.00	0.00	0.00	Drain 2350'0"	public litigation has occurred. Contractor is instructed to complete the work in litigation free area
8	राज्य योजनान्तर्गत बेता चौक से डी. एम.सी.एच बच्च वार्ड तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated-11.11.19	10.08.2020	0.74095	0.30	0.00	0.00	PCC road 1800'0" Drain 1800'0"	अतिक्रमण हटाने हेतु लिखा गया है।

Prakash  
06/05/2020  
AE

TS to CE,  
(WSD), North Bihar

Chief Engineer  
(WSD), North Bihar

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Saharsa District**

अप्रैल-2020

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received (Rs. In Cr.)	Financial Progress (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.	Issues in Execution
1	सहस्रा जलापूर्ति योजना संवदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-92.91 करोड़ letter no-484, dated- 20.02.2017	राशि -96.41 18.10.17	14.04.2019	57.05	55.53000	55.530	Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16 Overhead Tank-6 Distr. Main-189584m Hsc-28369	Tubewell-16 Pump House-16 Pump Motor-16 no. supplied Transformer- Overhead Tank-4 Distr. Main-141889 M Hsc-14989	Out of seven places only one place NOC issues. Six places NOC under pending of District Administration saharsa
2	सिमरी बख्तियारपुर जलापूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्राक- 11/01.06.2018	राशि -3.94 06-10-2018	25.07.2019	1.979	1.860	1.860	Distr. Main-16340M Hsc-6625	Distr. Main-15990M Hsc-2555	
3	सहस्रा स्टॉर्म वाटर ड्रेनेज योजना संवदक का नाम- R.K. Infracorp Pvt. Ltd- Charith Infrastructure Pvt. Ltd.	राशि-54.9020 करोड़ 28/नॉवेंबर-02-01 / 2017- 307, नवंबर एवं आ.वि. एवं तिथि- 24.03.2017	राशि -65 50करोड़	28 01.2019	22.72	20.26	18.10	Construction of 12.5 KM Drain	7.6 Km Drain completed (out of 11 KM)	

06/05/2020  
AE

TS to CE.  
(WSD), North Bihar

Chief Engineer  
(WSD), North Bihar

23

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Madhepura District**

अप्रैल-2020

Rs. In Crores										
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	मधेपुरा जलापूर्ति योजना, फेज- I	राशि-15.88 करोड़ 13.01.2014	12.46 10.12.15	09/06/2017	15.12	10.65	5.49	TW-2 Pipe Line-26.02 km OHT - 2 HSC-1200	TW-2 Pipe Line-25.50 km OHT - 2 HSC-1030	Under trail run and backwash water issue
2	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/15-03- 2018	राशि-6.73 करोड़ 29.11.2018	29.5.19	3.50	3.50	3.50	Pipe Line-37.14 km Hsc-4316	Pipe Line-32.772 km Hsc-3115	

*P. N. Singh*  
06/05/2020  
AE

*P. N. Singh*  
TS to CE,  
(WSD), North Bihar

*P. N. Singh*  
Chief Engineer  
(WSD), North Bihar

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Supaul District**

अप्रैल-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	निर्मली जलापूर्ति योजना फेज- II सवेदक का नाम-सुमन इंटरप्राइजेज	2.25 Cr 139.15.03.2018	राशि -2.06 29.11.2018	25.03.19	1.12	1.10	0.00	Distr. Main-6884 Hsc-3173	Distr. Main-6306 Hsc-1667	11
2	सुपौल जलापूर्ति योजना फेज- II	08.38 131/08-03-2018	राशि -8.97 06.10.2018	28.07.19	4.20	3.90	3.00	Distr. Main-44366 Hsc-3853	Distr. Main-28989 Hsc-1963	
3	सुपौल स्ट्रॉम वाटर ड्रेनेज योजना सवेदक का नाम-M/s Charith-Devkrishna(JV)	राशि -22.08 करोड 280 / नो 10-02-03 / 2017-119, नवि.एवं आ.वि. एवं तिथि- 20.02.2018	राशि - 20.73	20.5.20	11.04	10.07	9.72	Costruction of Storm Water Drainage 5.5 km	3.60 Km Drain completed	

रुमि अमलख  
06/05/2020  
AE

TS to CE,  
(WSD), North Bihar

Chief Engineer  
(WSD), North Bihar

# Bihar Urban Infrastructure Development Corporation Ltd.

## (Project Related to Water Supply, Sewerage and Drainage)

### Muzaffarpur District

अप्रैल-2020

Rs. In Lakh

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received (In Lakh)	Financial Progress (In Lakh)	UC Sent (In Lakh)	Main Component	Component Wise Physical Progress	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	30.11.21	762	758.00	0.00	1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total-38 MLD 3. Culvert-21 Nos	(i) Survey Work Complete. (ii) Contractor has setup it's logistic and Plant site at manikamath Mushahari. (iii) Hydraulic design and RCC design for one drain (Mithanpura to Tirhut Canal) was submitted by contractor, Hydraulic & RCC Design of Part of this DRain has been approved by CE (North), BUIDCo. Drain cleaning work is being done in this section. Construction started in one section of this drain.	1. Land for STP near manikaman was finalised at near manikaman, but owing to local villager's demand. Muzaffarpur Administration has decided that STP will not be constructed there, alternate site will be provided for STP at Manikaman. 2. Land for Fardo Nala STP yet not finalised. 3. Land for STP near Tirhut canal has been finalised. NOC has been sought from E.E. Tirhut Canal Ratwara.
2	वार्ड नं-0-2 लक्ष्मी चौक शम्भू साह के घर से एन0एच0-28 चौदनी चौक तक पथ-सह-नाला निर्माण कार्य। Smt Juli Kumari	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-83.67100 लाख	72.87093 06F2/2018-19 Dated-14.07.18	13.01.19	41.83550	41.49741	41.49771	Road & Drain	100%	नाला का कार्य प्रगति में।
3	वार्ड नं-0-27 में दामचूक मुख्य पथ से विजय कुनार के घर से मझौलिया मुख्य पथ तक पथ एवं नाला निर्माण कार्य। Sri Shubhendu Amitabh	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-40.256 लाख	40.19009 02F2/2019-20 Dated-10.06.19	09.12.19	20.128	13.07106		Road & Drain	100%	नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।

✓ 40



Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received (in Lakh)	Financial Progress (in Lakh)	UC Sent (in Lakh)	Main Component	Component Wise Physical Progress	Issue in Execution
1	वार्ड नं०-7 ब्रह्मरी नगर में सतीश जी के घर से एन०एन०-28 तक सड़क एवं नाला निर्माण कार्य। <b>Sri Umesh Dubey</b>	3	4	5	6	7	8	9	10	11
4	वार्ड नं०-7 ब्रह्मरी नगर में सतीश जी के घर से एन०एन०-28 तक सड़क एवं नाला निर्माण कार्य। <b>Sri Umesh Dubey</b>	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-33.803 लाख	30.35449 17F2/2019-20 Dated-07.08.19	06.02.20	16.9015	16.03892		Road & Drain	100%	नाला का कार्य पूर्ण में।
5	वार्ड नं०-46 चुना मट्टी रोड नं०-3 कामेश्वर सिवरी विनोद चौधुरिया भाया मुंशी जी के मकान होते हुए आशा सिन्हा के मकान तक (नहर के पास) सड़क एवं स्लैब सहित नाला निर्माण कार्य। <b>M/s Modern Builders, Pro-Pankaj Kumar</b>	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-79.296 लाख	69.80459 16F2/2019-20 Dated-07.08.19	06.02.20	39.648	38.24377		Road & Drain	50%	सड़क एवं नाला का कार्य प्रगति में।
6	वार्ड नं०-7 धर्मशिला वर्मा के घर से मोतिहारी रेलवे लाईन लेकर विजय कुमार के घर भाया प्रभात कुमार के घर होते हुए पी०सी०सी० पथ एवं नाला निर्माण कार्य। <b>Sri Manoj Kumar Bharti</b>	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-58.966 लाख	52.37938 07F2/2019-20 Dated-08.07.19	07.01.20	29.483	19.29733		Road & Drain	100%	नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।
7	वार्ड नं०-33 में सादपुरा रामविलास साह के घर से लोहार टोला होते हुए भाया जगदेव महतो के घर मिस्की टोला घनुशार टोला होते हुए कामेश्वर बिहार तक पथ एवं नाला निर्माण कार्य। <b>Sri Ramanand Thakur</b>	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-182.927 लाख	182.02566 05F2/2019-20 Dated-20.06.19	19.03.20	91.4635	91.21577	52.51218	Road & Drain	40%	नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।
8	वार्ड नं०-46 आर०पी० श्रीवास्तव लैन में रामशरण वर्मा के घर से प्रेमा शंकर के मकान होते हुए भाया सीता राम पाण्डेय महतो जी के घर से भाया अरुण साह उत्तपल रंजन जी के मकान से प्रेमाकठ के मकान तक पथ एवं नाला निर्माण कार्य। <b>Sri Chandan Kumar</b>	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-69.413 लाख	62.28902 14F2/2019-20 Dated-16.07.19	15.01.20	34.7065	32.50951		Road & Drain	75%	नाला का कार्य प्रगति में।
9	वार्ड नं०-19 में पंकज मार्केट से अखाड़ाघाट मैट्रोल पंप के सामने गली तक भाया जी०डी० मंदर इन्टरनेशनल स्कूल तक पी०सी०सी० पथ सह स्लैब सहित आर०सी०सी० नाला निर्माण कार्य। <b>M/s Singh Construction</b>	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-210.61 लाख	200.58163 01SBD/2019-20 Dated-01.08.19	31.01.20	52.6525			Road & Drain		कार्यदेश निर्गत। संवेदक द्वारा कार्य प्रारंभ नहीं कराया गया है।
10	वार्ड नं०-30 एवं 34 में पराव पोखर से निमचौक तक भाया गली नं०-02 में पी०सी०सी० पथ एवं नाला निर्माण कार्य। <b>M/s Singh Construction</b>	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-220.94 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	55.235	54.98	54.98	Road & Drain	50%	नाला का कार्य प्रगति में।

✓

69



Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received (in Lakh)	Financial Progress (in Lakh)	UC Sent (in Lakh)	Main Component	Component Wise Physical Progress	Issue in Execution
1	मैंहरी हसन चौक से संगम चौक तक पथ में पथ सह नाला निर्माण कार्य। M/s Singh Construction	3	4	5	6	7	8	9	10	11
11		विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-340.14600 लाख	315.94913 05SBD/2019-20 Dated-01.08.19	31.01.20	85.0365	133.55055		Road & Drain	75%	नाला का कार्य प्रगति में।
12	वार्ड सं०-12 में पी०डब्ल्यू०डी० कॉलोनी होते हुए स्ख० मणिभूषण जी के घर भाया अनिल जायसवाल जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-189.29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	94.645	32.82561		Road & Drain	20%	सड़क का कार्य प्रगति में।
13	वार्ड सं०-30 में प्रजापति ब्रम्हा माली से कलमबाग रोड एम्बोसन कोरिंग तक पी०सी०सी० पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	56.705			Road & Drain	45%	नाला का कार्य प्रगति में।
14	वार्ड सं०-20 एवं 21 में राम जानकी मंदिर से खुनाथ प्रसाद के दुकान तक तथा सुधाकर लेन में सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-207.2500 लाख	192.31963 22F2/2019-20 Dated-20.08.19	19.02.20	51.8125	31.34054		Road & Drain	50%	नाला का कार्य प्रगति में।
15	जेनिष्ठ पेट्रोल पंप के बगल से दुर्गा स्थान तक पथ एवं नाला निर्माण कार्य। M/s Shail Construction & Company, Pro- Sri Rajeev Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.321 लाख	95.66720 25F2/2019-20 Dated-09.09.19	08.03.20	51.6605	42.95193		Road & Drain	15%	नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।
16	जेल चौक से मालीघाट प्राथमिक विद्यालय वाली सड़क तक आर०सी०सी० नाला निर्माण कार्य। Sri Bhairav Thakur	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-08 दिनांक-27.09.18 राशि-138.33100 लाख	122.62370 26F2/2019-20 Dated-19.09.19	18.03.20	69.1655	56.09153		Drain Only	70%	नाला का कार्य प्रगति में।
17	वार्ड सं०-7 में गुमटी न०-02 से गाविदपुर होते हुए एन०एच०-28 के मिलान तक सड़क एवं नाला निर्माण कार्य। Sri Dinesh Pandey	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-121.69 लाख	115.88447 27F2/2019-20 Dated-28.10.19	27.04.20	60.845	58.86559		Road & Drain	100%	नाला का कार्य पूर्ण।
18	वार्ड सं०-28 में दामुचक प्रोफेसर कॉलोनी में पी०सी०सी० पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-134.63 लाख	125.79277 28F2/2019-20 Dated-28.10.19	27.04.20	67.315	66.99527		Road & Drain	100%	सड़क का कार्य पूर्ण। नाला का कार्य प्रगति में।

✓

83

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received (in Lakh)	Financial Progress (in Lakh)	UC Sent (in Lakh)	Main Component	Component Wise Physical Progress	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
19	वार्ड नं०-17 बालुघाट हुलानी से ब्रह्मस्थान चौक होते हुए डो० कपिलदेव सिंह के घर भाया प्रदुमन राजक रामलखन लाल कर्ण के घर से दाहिने डो० बी०के० चौपरी के घर तक सड़क तथा नाला निर्माण। <b>Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh</b>	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-90 दिनांक-03.01.18 राशि-243.25600 लाख	<b>216.94689</b> 045BD/2019-20 Dated-00.00.19		243.265			Road & Drain		कार्य प्रगति में।
20	लकडीदाही बोंछ से भाया जगनाथ मिश्रा महाविद्यालय के पिछे होते हुए सोडा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य।	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.155 लाख	<b>341.16452</b> 055BD/2019-20 Dated-28.02.20	27.11.2020	90.28875			Road & Drain	30%	कार्य प्रगति में।
21	वार्ड सं०-02 में दिलिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य।	विशेष सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.93 लाख	<b>86.6526</b>		51.965			Road & Drain		

Ravi Kumar  
06/05/2020  
AE

TS to CE,  
(WSD), North Bihar

  
Chief Engineer  
(WSD), North Bihar

67

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Vaishali District**

अप्रैल-2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	03.09.18 (Extend to 30.04.19)	38.11	33.63	38.11	Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8 Overhead Tank-2 Distr. Main- 64830m Hsc-7200	Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7 Overhead Tank-0 Distr. Main-64830m Hsc-7051	
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons.	राशि- 76.16 करोड़ पत्रांक-108, दिनांक-16.01.2018	राशि- 66.57 करोड़ 04.07.18	03.07.20	27.33	31.70	15.94	Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8 Overhead Tank-2 Distr. Main- 150554m Hsc-5902	Tubewell-4 Pump House-0 Pump Motor-0 Transformer-0 Overhead Tank-1 nos(5th bracing completed) Distr. Main-90235m Hsc-4210	
3	हाजीपुर नगर परिषद के वार्ड सं-39 बाघ टोला रोड एन0एच0-77 से सटे नागेंद्र राय के घर से सोनेलाल राय के घर होते हुए प्रकाश होटल के आगे तक ईट सेलिंग-सह आर0 सी0 सी0 वाली निर्माण कार्य वर्ष 2017-18	0.19870 Lt. No. 89 Dt. 06.12.17			0.099					निजी जमीन होने के कारण स्थानीय लोगों द्वारा सहमति नहीं दिया गया है। कार्यालय पत्रांक 119 दिनांक 26.07.2019 द्वारा योजना रद्द करने हेतु विभाग से अनुरोध किया गया है।
4	नगर पंचायत कोटी अन्तर्गत वार्ड सं-4 में रेलवे स्टेशन रोड से लेकर एन0एच0-28 होते हुए वार्ड सं-08 स्थित मन तक दोनों तरफ आर0 सी0 सी0 नाला निर्माण कार्य। M/S Mithila Construction	1.63556 Lt. No. 08 Dt. 27.09.18	1.4567108	04.01.2020	0.818	0.2194483		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	
5	नगर पंचायत कोटी अन्तर्गत वार्ड सं-10 में यासीन के घर से शंकर राय के घर होते हुए विष्णुपुर चौक से मीनापुर रोड तक पी0 सी0 सी0 सड़क एवं नाला निर्माण कार्य M/S Mithila Construction	1.27601 Lt. No. 07 Dt. 07.09.18	1.1494218	04.01.2020	0.638	0.638005		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, R.C.C, P.C.C, E/W	
6	नगर पंचायत मौतौपुर अन्तर्गत वार्ड सं-11 में सोडबन्कर दलित टोला सुखन पासवान के घर होते हुए महता कब्रिस्तान पीच रोड तक पी0 सी0 सी0 पथ एवं नाला निर्माण कार्य। M/S Mithila Construction	1.59849 Lt. No. 07 Dt. 07.09.18	1.4184177	04.02.2020	0.799	0.799245		G.S.B, P.C.C, B.E.S, E/W	G.S.B, P.C.C, E/W	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
7	नगर पंचायत मोतीपुर अन्तर्गत शक्ति चौक मोतीपुर से मोहनन्द अन्स के अला मिल हंसे हुए मध्य विद्यालय पुनर्गती बजार तक पी० सी० पथ एवं नाला निर्माण कार्य। Vikash kumar singh	0.96992 Lt. No. 07 Dt. 07.09.18	0.8545058	04.01.2020	0.485	0.4849600		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B+ P.C.C, R.C.C, E/W	
8	नगर पंचायत साहेबगंज अन्तर्गत गार्ड स्को-1 में सुखर मड से पश्चिम इमामवाग होतु हुए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। Samarat Constraction	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245			R.C.C, P.C.C, E/W		कार्य स्थल पर जमीन विवाद रहने के कारण, अधिकारिकारी को करने हेतु अनुरोध किया गया है। मागी प्रतिवेदन अभी अप्राल है।
9	नगर पंचायत साहेबगंज अन्तर्गत गार्ड स्को-2 में लखीन्द राय के घर से स्को नारायण जी के घर पोखर पुलिया तक नाला एवं पी० सी० निर्माण कार्य। M/S Galendra patel	1.22528 Lt. No. 07 Dt. 07.09.18	1.1059273	30.06.2020	0.612	0.4246982		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	RCC, PCC	In progress
10	नगर पंचायत साहेबगंज अन्तर्गत गार्ड-3 में सुनित कुमार के घर से भाग्य नारायण शाह के घर होते हुए कुजन्त मड तक आर० सी० नाला निर्माण कार्य। Manisha devi	0.20020 Lt. No. 08 Dt. 27.09.18	0.1800	23.12.2019	0.1001	0.1001		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W Work in Progress	
11	नगर पंचायत साहेबगंज अन्तर्गत गार्ड-4 में हिरालाल साह के बनीया से प्राथमिक विद्यालय बिराली टोला तक नाला, पुलिया एवं पी० सी० पथ निर्माण कार्य।	0.46912 Lt. No. 07 Dt. 07.09.18			0.234					T/S under process
12	नगर पंचायत साहेबगंज अन्तर्गत गार्ड स्को-5 रजौल सिंह के घर से रामपुर सितान तक आर० सी० नाला एवं पी० सी० पथ निर्माण कार्य।	0.66591 Lt. No. 07 Dt. 07.09.18			0.332					Technical bid open
13	नगर पंचायत साहेबगंज अन्तर्गत गार्ड स्को-6 में माई स्थान से बीरली तक आर० सी० नाला निर्माण कार्य। Vivek kumar	0.43791 Lt. No. 08 Dt. 27.09.18	0.3927284	08.08.2019	0.218	0.1197504		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	In progress
14	नगर पंचायत साहेबगंज अन्तर्गत गार्ड स्को-7 में पत्नी टंकी पुलिया से माई स्थान तक आर० सी० नाला निर्माण कार्य। SNS Infra services pvt.ltd.	1.52080 Lt. No. 07 Dt. 07.09.18	1.3684814	25.01.2020	0.76	0.671491		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	
15	नगर पंचायत साहेबगंज अन्तर्गत गार्ड स्को-9 में धर्मशाला चौक से विपदार रोड संजय पाण्डेय के घर होते हुए खाना रोड तक आर० सी० नाला एवं पी० सी० पथ निर्माण कार्य। Satish kumar mishra	0.36855 Lt. No. 07 Dt. 07.09.18	0.3132611	09.02.2020	0.184	0.133848		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	In progress
16	नगर पंचायत साहेबगंज अन्तर्गत गार्ड स्को-10 में गंभी चौक से पूर्व मुखिया मयूर साहेब के घर होते हुए एम० एम०-74 तक आर० सी० नाला एवं पी० सी० पथ निर्माण कार्य।	0.23549 Lt. No. 07 Dt. 07.09.18	0.2117835	15.02.2020	1.117			R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W Work in Progress	
17	नगर पंचायत साहेबगंज अन्तर्गत गार्ड स्को-11 में बयानदी बजरंग घाट से भूनाथ मंदिर तक आर० सी० नाला एवं पी० सी० सड़क निर्माण कार्य।	1.26940 Lt. No. 08 Dt. 27.09.18			0.834				जमीनदांस इयक वसुद	

*Raj Babbar*  
06/03/2020  
AE

*TS to CE,*  
TS to CE,  
(WSD), North Bihar

*Chief Engineer*  
Chief Engineer  
(WSD), North Bihar

*63*

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Katihar District**

अप्रैल-2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-105.10 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03. 2018	16.09.19	45.20	45.20	34.50	TW-18 Pump House-18 Staff Quarter-9 Pump Motor- 18 Transformer-18 Pipe Line-219.07 km OHT-9 HSC-19865	TW-14 Pump House-8 Staff Quarter-In progress Pump Motor- 4 installed Transformer-18 Pipe Line-99.74 km OHT-5 in progress HSC-7445	-
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06. 2018	05.09.2020	7.37	7.37	5.00	TW-10 Pump House-10 Staff Quarter-4 Pump Motor- 10 Transformer-10 Pipe Line-64.93 km OHT-4 HSC-15340	TW-8 Pump House-5 progress Staff Quarter-0 Pump Motor- 1 installed Transformer-10 Pipe Line-9.19 km OHT-0 HSC-15321	-

Pun P. Pandey  
06/05/2020  
AE

TS to CE,  
(WSD), North Bihar

Chief Engineer  
(WSD), North Bihar

84

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Kishanganj District**

अप्रैल-2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	किसनगंज जलापूर्ति योजना फेज-I संवेदक का नाम-M.K.Enterprises	31.15	30.51 03.11.2018	02.11.20	13.60	13.60	13.60	Tubewell - 5 Pump House - 5 Pipe Line - 60029 M Pump Motor - 5 Trnsformer - 5 Tower - NIL House Connection -	Tubewell - 4 Pump House - 4 Pipe Line - 55185 M Pump Motor - 0 Trnsformer - 0 Tower - NIL House Connection - 4458	-
2	किसनगंज जलापूर्ति योजना फेज-II संवेदक का नाम-Umang Infrastructure	49.63	45.31 12.06.2018	11.12.2019	13.73	13.73	13.73	Tubewell - 1010 Pipe Line - 113238 M Pump Motor - 10 Trnsformer - 10 Tower - 3 House Connection - 6320	Tubewell - 8 Pump House - 7 Pipe Line - 60794 M Pump Motor - 0 Trnsformer - 0 Tower - 2 in progress House Connection - 2911	-

Ram Prakash  
06/05/2020  
AE

TS to CE,  
(WSD), North Bihar

Chief Engineer  
(WSD), North Bihar

63

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Purnea District**

अप्रैल-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	पूर्णिया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110. 48 करोड़, Lt. No.- 1519, Dated- 27.06.17.	राशि -113.1938	11.03.20	45.58	45.58	45.57	TW-15 Pump House-15 Staff Quarter-7 Pump Motor- 15 Transformer-15 Pipe Line-184.75 km OHT-7 HSC-34955	TW-11 Pump House-8 Staff Quarter-0 Pump Motor- 15 Transformer-15 supply Pipe Line-79.11 km OHT-4 in progress HSC-5628	-
2	पूर्णिया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408	15.07.20	15.41	15.41	15.41	TW-13 Pump House-13 Staff Quarter-8 Pump Motor- 13 Transformer-15 Pipe Line-155.48 km OHT-8 HSC-20048	TW-7 Pump House-4 Staff Quarter-0 Pump Motor- 7 supply Transformer-15 Pipe Line-9.33 km OHT-3 in progress HSC-360	-
3	Construction of R.C.C Drain with conver from Line Bazar Chowk to Rajni Chowk & Rajni Chowk to Newalal Chowk under Nagar Nigam, Purnea.	राशि-3.38 करोड़ Lt. No.- 99, Dated- 28.02.14	राशि -2.839791 8	25.08.17		0.72195		R.C.C Drain- 6000.0M	R.C.C Drain- 1550.0 M कार्य बन्द है। PLA बाद संख्या 427/2018	-

AE.  
06/5/2020

TS to CE,  
(WSD), North Bihar

Chief Engineer  
(WSD), North Bihar

62



**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Chhapra District**

अप्रैल-2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in execution
1	2	3	4	5	6	7	8	9	10	11
1	छपरा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-56.25 करोड़ पत्रांक-421, दिनांक-02.03.2016	राशि-61.71, letter no- 1929, 04.08.2016	31.12.2018	55.04	41.75	48.84	T/W- 9 Distribution- 32985 Overhead Tank- 4 House service Connection- 16484 Pump house- 9	Work in Progress. T/w 9/9 Completed, OHT- 3/4 Completed, 1 progress Pipeline 72.985 Km/72.985 Km HSC - 9670/9670 Nos.	-
2	छपरा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-67.76 करोड़ पत्रांक-108, दिनांक-17.01.2018	राशि-52.19, letter no-19 24.08.2018	24 months	6.50	6.22	6.22	T/w - 8 OHT - 5 Distribution - 108362 HSC - 22915	Work in Progress. T/w 4/8 Completed, 1 progres OHT- 0/5 in Progress, (0 Completed). Pipeline 46.63 Km/108.362 Km HSC -2827/22915 Nos.	-
3	राज्य योजनान्तर्गत नगर पंचायत परसा बाजार में दरोगा राय चौक परसा से अर्जुन सिंह के घर तक नाला निर्माण।	Letter no-78, dated-06.12.17 Amount 0.92 Cr.	0.78	20.02.2019	0.46	0.46	0.46	EWS-1532.62 BFS-1005.0 RCC-663.30	EWS-802.50 BFS-585.00 RCC-313.00	55% complete

प्रमाणित  
05/05/2020  
AE

TS to CE,  
(WSD), North Bihar

Chief Engineer  
(WSD), North Bihar

61



**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Siwan District**

अप्रैल-2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	सिवान जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, दिनांक-02.03.2016	राशि-40.75, dated- 06.12.2016	30-04-2019	34.73	27.48	-	T/w - 4 OHT - 3 Distribution - 49738 HSC - 10668	Work in Progress. T/w 4/4 Completed, OHT- 3/3 Completed. Pipeline 49.51 Km HSC - 6584/10668 Nos.	-
2	सिवान जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रांक-108, दिनांक-17.01.2018	राशि-70.57 24.08.18	24.07.20	8.00	15.30	-	T/w - 10 OHT - 3 Distribution - 157516 HSC - 11804	Work in Progress. T/w 4/10 Completed, 0 progress OHT- 1/3 in Progress, (0 Completed). 78.01Km/157.516 Km HSC - 4883/21864 Nos.	-

Puri Rakesh  
06/05/2020  
AE

TS to CE,  
(WSD), North Bihar

Chief Engineer  
(WSD), North Bihar

68

**Bihar Urban Infrastructure Development Corporation Ltd.**  
(Project Related to Water Supply, Sewerage and Drainage)  
**Begusarai District**

अप्रैल-2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	बेगुसराय जलापूर्ति योजना फेज- I संवैदक का नाम-M/s P Das C & C(JV)	राशि -68.39	राशि-74.60, 29.06.2018	28.06.2020	32.00	29.35	26.99	T/w - 14 OHT - 5 Distribution Main - 94.43KM HSC - 28900	T/w 6 Completed, 0 progress OHT- 1 in Progress, Distribution Main-73.20 KM HSC - 6457 Nos.	-
2	बेगुसराय जलापूर्ति योजना फेज- II संवैदक का नाम-M/s P Das C & C(JV)	राशि -55.02	राशि-53.36	25.05.2020	18.00	14.47	13.00	T/w - 10 OHT - 4 Distribution main - 87.266 KM HSC - 18727	Work in Progress. T/w- 6 Completed, OHT- 1 in Progress. Distribution main - 34.98 KM HSC - 2843 Nos.	-
3	वार्ड संख्या 34 में प्रमिला चौक से टैकीनाथ मंदिर चौक तक बड़ा नाला एवं पी0सी0सी0 निर्माण कार्य।	0.6	0.53	03.02.20	0.30	0.00		RCC Drain and PCC Road	कार्य प्रगति पर।	
4	बी0पी0 स्कूल से नौलखा मंदिर तक नाला-सह-पी0सी0सी0 सड़क निर्माण कार्य।	2.26	-	-	0.56	0	-	PCC road RCC Drain	सिवर लाइन का पाईप डाला जा रहा है। उसके बाद कार्य प्रारंभ किया जायेगा।	
5	जी0डी0 कॉलेज के पीछे पी0सी0सी0 सड़क एवं नाला निर्माण कार्य।	3.06	-	-	0.76	0	-	PCC road RCC Drain	सिवर लाइन का पाईप डाला जा रहा है। उसके बाद कार्य प्रारंभ किया जायेगा।	
6	राज्य योजनान्तर्गत नगर पंचायत बखरी में बखरी राईस मिल से चन्द्रभागा नदी तक आर0सी0सी0 नाला निर्माण।	0.95	-	-	-	-	-	-	निविदा की प्रक्रिया में।	-

*P. Anilash*  
06/05/2020  
AE

TS to CE,  
(WSD), North Bihar

*P. Anilash*  
Chief Engineer  
(WSD), North Bihar

99

# **Infrastructure & Transport (South Bihar)**

## **Progress Report**

**Bihar Urban Infrastructure Development  
Corporation Ltd. Patna**

**Month : April 2020**

51



बिहार शहरी आधारभूत संरचना विकास निगम लिमिटेड

## मासिक प्रगति प्रतिवेदन

दक्षिण बिहार उपभाग  
आधारभूत संरचना एवं परिवहन

माह—अप्रैल 2020

SL NO	NAME OF DISTRICT	Page no
1	PATNA	Page-1 to 4
2	BHAGALPUR	Page-5
3	BANKA	Page-6
4	SHEIKHURA	Page-7
5	LAKHISARAI	Page-8-10
6	MUNGER	Page-11
7	JAMUI	Page-12
8	GAYA	Page-13-14
9	ROHTAS	Page-15
10	BUXAR	Page-16
11	BHOJPUR	Page-17
12	JEHANABAD	Page-18-19
13	AURANGABAD	Page-20
14	NALANDA	Page-21
15	NAWADA	Page-22

58

अप्रैल- 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	अंतर्राज्यीय बस टर्मिनल पटना योजना संवेदक का नाम-Shapoor J Pallon j	राशि-302.342 करोड़ (UD & HD Letter No. - 6480, Dated- 04.10.2017)	1. Main component- Rs 275.21 2 Supplementary agreement for land filling-Rs 10.12 Cr 3. Supplementary agreement for boundary wall-Rs 3.79 Cumulative agreement value(1+2+3)= 298.55 Cr	1. As per agreement date of completion- 04.05.2019 2. As per 1st EOT- 24.11.2019 3. As per 2nd EOT- 21.07.2020	207.37	211.12	Amount- 207.37 31.01.20	9 Boundary Wall, SUBSTATION BUILDING, UG TANK, DRIVERS DORMITORY, AC PLANT ROOM, SUBWAY, Elevated Corridor, Tower A, Tower B, Tower C, Tower D, Rigid Pavement	10 Boundary wall casted upto 630mtr/1326mtr Tower A - Completed, External Plaster and painting work in progress. Internal door fixing and flooring work in progress. Tower B - Completed External Plaster and painting work in progress. Internal door fixing and flooring work in progress. Roof waterproofing work in progress. Tower C - Completed External plaster and painting work in progress. Tower D - 7th and 8th floor reinforcement and shuttering work in progress. Internal Blockwork and plaster work in progress. Sub station building completed. AC Plant building completed. Other development work in progress. Inter Building Skywalk erection work in progress.	11
2	पटना शहर में इलेक्ट्रॉनिक ट्रैफिक लाईट का अधिष्ठापन कार्य संवेदक का नाम-ARS	राशि - 26.06 करोड़ पत्रांक - 45 दिनांक - 20.08 2014 एवं	राशि-25,20,08,336.00	22.12.2018	23.99	25.17	23.91	Traffic Control Room Installation (Foundation) of Electronic Traffic Light Total no of Post-85	Traffic Control Room Completed. Installation (Foundation) of Electronic Traffic Light- Completed-82	पुनरीक्षित प्रशासनिक स्वीकृति हेतु विभाग को पत्रांक-2491, दिनांक-16.04 20 के द्वारा पत्र भेजा गया है।

m

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
3	राजीव आवास योजना अन्तर्गत यासपुर अम्बेदकर कॉलोनी, पटना में 439 आवासीय इकाईयों का निर्माण कार्य	राशि - 49.09 करोड़ पत्रांक-04/RAY- 28/2014-131, दिनांक-07.05. 2015 एवं	राशि-15,80,49,964.	06.04.2017	7.92	3.25	3.25	439 आवासीय इकाईयों का निर्माण कार्य	Block-A (24 Dwelling Units) Completed. Block-B (24 Dwelling Units) Finishing work completed	सिर्फ दो ब्लॉक में प्रति ब्लॉक 24 यूनिट (ड्वेलिंग-48 यूनिट) का निर्माण कार्य कराया गया है। भूमि की अनुपलब्धता के कारण शेष निर्माण नहीं हो सका। पटना नगर निगम को हस्तांतरित किये जाने हेतु अनुरोध किया गया है। पत्रांक-2796. दिनांक-28.04.2020
4	पटना नगर निगम अन्तर्गत वाई नं०-30 अन्तर्गत पूर्वी डेल्टा में श्री गोपाल झा के मकान तक एवं इसके निक पथों में मू-गर्भ नाला एवं पीसीसी सड़क का निर्माण कार्य।	0.43451 dated-26-02-18	0.3669285 30-04-2019	29.07.19	0.0345100	0.3451	0.3451000	PCC ROAD 265 M H.P DRAIN 265 M	20% 80 %	Work in progress
5	पटना नगर निगम अन्तर्गत वाई नं०-22 में उत्तरी कृष्णापुरी डैंग गोपाल प्रसाद सिन्हा के क्लोनिक से जनप्रिया अपार्टमेंट तक पीसीसी सड़क का निर्माण कार्य।	0.24347 02.03.18	0.2077637 08.11.2018	08.02.19	0.24347	0.2077124	0.2077120	PCC ROAD 195 M	95.00%	
6	पटना नगर निगम अन्तर्गत वाई नं०-30 में दशरथ टोला से आईओसी गेट तक आरसीसी नाला निर्माण कार्य।	0.58738 27.03.2018	0.4928154 14.02.19	13.06.2019	0.2945250	0.294279	0.2942790	RCC DRAIN 450M	70.00%	Work in progress
7	पटना नगर निगम अन्तर्गत वाई नं०-05 अन्तर्गत राजा बाजार पाया सड़क के उत्तर शंकर इलेक्ट्रीक दुकान से राजीव रंजन वर्मा के घर तक पीसीसी सड़क निर्माण कार्य।	0.13781 06.12.2017	0.1236935	4 month	0.068905			PCC ROAD 183 M	35% As per land work completed	
8	पटना नगर निगम अन्तर्गत शीतला मंदिर के पश्चिम से दक्षिण तरफ जाने वाले नाला के पश्चिमी किनारे पर पीसीसी सड़क निर्माण कार्य।	0.807615 27.03.2018	0.6777552 27.11.2018	26.05.19	0.8076150	0.6376768	0.637676	PCC ROAD 800 M	95%	Work in progress
9	वाई नं०-49 एवं 50 अन्तर्गत अशोक राज पथ स्थित मुहम्मदपुर मोड़ से मोहम्मदपुर रोड होते हुए सैदपुर नगर तक आरसीसी नाला एवं पीसीसी सड़क का निर्माण कार्य।	1.99562 08.03.2018	1.6666053 26.11.2018	25.05.19	1.99562	1.5187312	0.997788	PCC ROAD 500M RCC DRAIN 720 M	97% 100 %	Work in progress

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
10	पटना नगर निगम अन्तर्गत वार्ड नं-29 में खासमहल मुख्य पथ एवं लिंक पथ में नू-नर्म नाला एवं पी0सी0सी0 सड़क निर्माण कार्य।	1.967925 27.03.2018	1.6407419 09.07.2018	08.01.19	1.967925	1.4659932	1.465993	PCC ROAD 1244 M H.P DRAIN 1244 M	90% 90%	Work in progress. Due to Covid work progress effected
11	नगर परिषद फरुही अन्तर्गत वार्ड संख्या 25 एवं 26 में एन0एच0 30 कॉलेज रोड होते हुए नटराज नगर होते हुए रेलवे हल्टर तक भूगर्भ नाला एवं पी0सी0सी0 इलाई कार्य।	0.76275 09.01.2019	0.7070037 04.02.2020	03.08.2020				PCC ROAD 1600 ft. H.P DRAIN 1600 ft.	कार्य प्रगति में।	Fund is not received from Nagar Parised Fatuha
12	नगर परिषद मोकामा अन्तर्गत चिन्तामणीचक रोड से राजकीय मध्य विद्यालय सिल्वरीचक में पी0सी0सी0 सड़क एवं आर0सी0सी0 नाला निर्माण कार्य।	2.56943 27.09.2018	2.2423135 24.01.2020	23.07.2020				PCC ROAD 762 M H.P DRAIN 1250 M	10%	Fund is not received from Nagar Parised Mokama
13	नगर परिषद मोकामा अन्तर्गत वार्ड नं-01 में स्व0 रामचरित्र सिंह के मकान से महावीर स्थान तक पानी टंकी तक पी0सी0सी0 इलाई सह आर0सी0सी0 नाला निर्माण कार्य।	1.984 06.12.2017	1.3202181 11.02.2020	10.06.2020				PCC ROAD 590 M RCC DRAIN 2 X 590 M	10%	Fund is not received from Nagar Parised Mokama
14	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गोशाला में 20'00" X 16'0" का बाहुतरी पर शेड का निर्माण 75'0" X 25'0" का नया शेड का निर्माण एवं अन्य शेड का सोलिंग का मरम्मत, प्रकाश व्यवस्था एवं जलापूर्ति का कार्य।	0.13837 21.03.2018	0.1233136 30.11.2018	29.12.2018				SHADE 3 NO. Electrification and Water Supply --	100%	राशि जिला पशुपालन पदाधिकारी, पटना से अप्राप्त।
15	वार्ड नं0 अविस्वरैया नगर में श्री तनिक प्रसाद सिंह के मकान होते हुए बेली रोड सर्विस लेन तक पी.सी.सी रोड सह नाला निर्माण सर्वेदक-उषा कर्दस्थान	0.44 124/26.12.8	0.38	12.08.19	0.22459	0.02157	0.02157	Drain-600 feet Road-600 feet	Road 500 feet Drain 500 feet	जमीन पर अतिक्रमण हटाने हेतु जिला पदाधिकारी को पत्रांक-252, दिनांक-18.03.19 को पत्र दिया गया है।
16	वार्ड नं0 37 के विश्वरैया नगर में बेली रोड से विरेन्द्र यादव के घर तक पथ में पी0सी0सी0 इलाई एवं आर0सी0सी0 नाला निर्माण।	1.82 07/27.09.18	1.4692 07.12.19	06.12.2020	0.91234	0.34073	0.34073	Drain 2465 ft Road 2465 feet	Earth filling in road in 800 ft length drain-1000ft	लॉक डाउन के कारण कार्य बाधित है।
17	नगर परिषद दानापुर में आर0पी0एस0 मोड़ से उत्तर आर्य समाज मंदिर रोड स्थित श्रीकृष्ण पुरम लेन नं. 08 में पथ एवं आर0सी0सी0 नाला निर्माण।	0.44 Cr 27.09.19	0.392244 03.12.19			0.18716	nil	drain 800 feet Road 400 ft	Earth fillind done in 675 ft RCC drain completed-675 ft	लॉक डाउन के कारण कार्य बाधित है।

2

m

p



Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
18	वाई नं० 15 में बैंक ऑफ इंडिया से मनेर पोस्ट ऑफिस तक आर०सी०सी० नाला निर्माण कार्य।	0.44 Cr 08/27-09-18	0.378474 10-12-19	09.6.20	0.22343	NIL	NIL	rcc drain 1804 feet	कार्य प्रगति पर।	NOC FROM NHAI IS AWAITED
19	वाई नं० 07 में नगर पंचायत भवन से उदय सिंह के मकान तक आर०सी०सी० नाला कवर स्लैब एवं पी०सी०सी० सड़क निर्माण कार्य।	0.18 Cr. 07/27-09-18	0.16 Cr. 26.08.19	25.11.19	0.9487	0.9206	0.9206	RCC drain 492 feet Road 492 ft	कार्य पूर्ण।	भुगतान हेतु अधियाचना भेजी जा रही है।
20	वाई स० 05 एवं 06 में मुख्य सड़क एन० एच० से नलकूप संख्या 85 के बीच पथ निर्माण कार्य।	2.33 91/28.02.19	0.192774 02.03.2020	01.03.21	1.1652			Retaining Wall 853 ft PCC Road 853 ft		लॉक डाउन के कारण कार्य बाधित है।
21	वाई स० 35 में धुवदौड़ रोड से मेजरिडक ज्ञानकी सिटी अपार्टमेंट होते हुए अनिल जी के मकान से संजय कुमार खपाव्याय जी के मकान से सुरेश जी के मकान तक पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।	0.83 91/28.02.19	0.6931516 13.11.19	12.06.20	3.4157	0.41366	0.41366	RCC drain 1389 mtr Road 1145 mtr	Earth filling on the road 1000 ft drain-1000ft	लॉक डाउन के कारण कार्य बाधित है।
22	वाई संख्या 35 दानापुर पटना में अवस्थित राजनीकांत ओझा, मुकेश पाठक के घर प्लॉट से श्री हरिवंश पाण्डेय के मकान तक पी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।	0.38 91/28.02.19	0.3177348 06.09.19	05.03.20	C.19192	0.18562	0.18562	RCC drain 712 mtr Road 712 mtr	कार्य पूर्ण।	भुगतान हेतु अधियाचना भेजी जार रही है।

Purjanyan Singh  
05/05/2020  
Assistant Engineer  
Buidco

TS to CE(South) Infra  
Buidco

Shree 3.5.20  
Chief Engineer(South)  
Infrastructure  
Buidco

## List of Project in Bhagalpur District

April 2020

Rs. In Crores

Sl No.	Name of the Project Name of the Contractor	Administrative Approval With Ref. & Date. (Rs. In Cr.)	Agreement date and Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress in Crore	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
मुख्यमंत्री नगर विकास योजना अन्तर्गत नागरिक सुविधा मद										
1	सुलतानगंज नगर परिषद् अन्तर्गत कृष्णानन्द उच्च विद्यालय मैदान स्थित स्टेडियम का जीर्णोद्धार, नाला एवं दक्षिण चहारदीवारी निर्माण कार्य।	0.69139 309/30.03.16	-	-	-	-	-	चहारदीवारी, नाला एवं फुटपाथ का निर्माण कार्य	-	इस कार्यालय के पत्रांक-270, दिनांक-25.04.2020 के द्वारा कुल-89.139 लाख आवंटन हेतु अधियाचना बुडको को समर्पित। सर्वेदक का चयन किया जा चुका है। आवंटन उपलब्ध नहीं होने के कारण एकरारनामा एवं कार्य प्रारम्भ नहीं किया जा रहा है।
राज्य योजना अन्तर्गत										
2	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-05 में साहेब पंडित के घर से बलिदानी दुर्गा स्थान चौक पी०सी०सी० पथ निर्माण कार्य।	0.24852 66/09.01.02019	-	-	-	-	-	पी०सी०सी० पथ निर्माण कार्य।	-	निविदा अनुमोदित। आवंटन की प्रत्याशा में एकरारनामा एवं कार्य प्रारम्भ नहीं कराया गया है।
3	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-11 में प्रकाश यादव के घर से सुरेश शर्मा के घर तक एवं राजेन्द्र सिंह के घर से धुरी साह के घर तक पी०सी०सी० पथ निर्माण कार्य।	0.24852 66/09.01.02019	-	-	-	-	-	पी०सी०सी० पथ निर्माण कार्य।	-	
4	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-17 में मन्नु चौधरी के घर से पंकज राजक के घर होते हुए प्रदुमण चौधरी के घर तक पी०सी०सी० पथ निर्माण कार्य।	0.24852 66/09.01.02019	-	-	-	-	-	पी०सी०सी० पथ निर्माण कार्य।	-	

5/5/2020  
Bijayaram Singh  
Assistant Engineer  
Buidco

TS to CE (South) Infra  
Buidco  
Executive Engineer  
Buidco

TS to CE (South) Infra  
Buidco

Chief Engineer (South)  
Infrastructure  
Buidco

5

**Bihar Urban Infrastructure Development Corporation Ltd.**  
**List of Project in Banka District**

**April 2020**

Rs. In Crores

Sl No.	Name of the Project Name of the Contractor	Administrative Approval With Ref. & Date. (Rs. In Cr.)	Agreement date and Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress in Crore	U/C Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
राज्य योजना अन्तर्गत										
1	नगर परिषद् बांका अन्तर्गत वार्ड सं-01 में प्राथमिक विद्यालय, पथरा से काली स्थान तक पी0सी0सी0 सड़क निर्माण कार्य।	0.8939584 07/27-09-2018						पी0सी0सी0 पथ निर्माण कार्य।		मुख्य अभियन्ता, दक्षिण बिहार उपमागा, बुडको, पटना के पत्रांक-2683, दिनांक-22.04.2020 के द्वारा तकनीकी समिति के द्वारा तकनीकी विड का अनुमोदन किया जा चुका है।
2	नगर परिषद् बांका अन्तर्गत वार्ड नं-09 करहरिया रोड में स्व0 कमल किशोर सिन्हा के घर से करहरिया पुल के आगे तक आर0सी0सी0 नाला एवं पी0सी0सी0 सड़क निर्माण कार्य।	0.1412 07/27-09-2018						पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य।		निविदा अनुमोदित। कार्यपालक पदाधिकारी, नगर परिषद्, बांका के द्वारा आवंटन दिनांक-22.02. 2020 को बुडको मुख्यालय में भेजा गया है। इस कार्यालय के पत्रांक-200, दिनांक-27.02.2020 के द्वारा 59.068 लाख आवंटन की मांग की गई है। आवंटन प्राप्त होते ही कार्य प्रारम्भ कराया जायेगा।
3	नगर परिषद् बांका अन्तर्गत वार्ड नं-11 सरकारी बस स्टैण्ड के पीछे प्रताप यादव के घर से ठाकुर कम्पाउण्डर के घर तक एवं प्रवीण यादव के घर से बबलू सिंह के घर तक आर0सी0सी0 नाला एवं पी0सी0सी0 सड़क निर्माण कार्य।	0.1462 07/27-09-2018						पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य।		

**Poojanan Singh**  
Assistant Engineer  
Buidco

**TS to CE(South) Infra**  
Buidco

**Chief Engineer(South)**  
Infrastructure  
Buidco

**5.5.20**

# Bihar Urban Infrastructure Development Corporation Ltd.

## List of Project Shekhpura District.

	राज्य योजना	Rs. In Crores					Month- April,2020			
Sl.No.	Name of Project	AA/ES with Ref. & Date	Agreement Value and date	AS per agreement / Date of Completion	Fund Received	Financial Progress	UC sent	Main Component	Component wise Physical Progress	Issues in Execution
1	नगर परिषद् शेखपुरा अन्तर्गत श्यामा सरोवर पार्क परिसर में हरूम पाईप का निर्माण कार्य एवं पार्क का सौन्दर्यकरण कार्य	219.14673 Cr. Letter no.-07 dt. 27.09.18	निविदा की प्रक्रीया में (वित्तीय वीड खोली गई है।)	5	6	7	8	i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soiling work.	10	कार्यपालक पदाधिकारी, शेखपुरा द्वारा निधि उपलब्ध नहीं करायी गई।
2	नगर परिषद् बरबीघा अन्तर्गत एन०एच०-82में मोर से पूरब होते हुए बरबीघा शेखपुरा रोड तक पथ निर्माण कार्य।	112.77500 Cr. Letter no.- 07 dt. 27.09.18	एकरासनामा हेतु संवेदक को निर्देशित की गई है।		NIL	NIL	NIL	i) GSB ii) WMM, iii) BM & SDBC		कार्यपालक पदाधिकारी, बरबीघा द्वारा निधि उपलब्ध नहीं करायी गई।

Priyanshu Singh  
05/05/2020

Assistant Engineer  
Buidco

05.05.20

Executive Engineer  
Buidco

05.05.20

TS to CE(South) Infra  
Buidco

05.05.20

Chief Engineer(South)  
Infrastructure  
Buidco

# Bihar Urban Infrastructure Development Corporation Ltd.

## List of Project Lakhisarai District.

Sl. No.	Name of Project	AA/ES with Ref. & Date	Agreement Value and date	AS per agreement Date of Completion	Fund Received	Financial Progress	UC sent	Main Component	Month- April, 2020	Component wise Physical Progress	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11	
	राज्य योजना										
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-०६ में मीरा देवी से अनुप साह बटोरन मंडल से विशुनदेव यादव तक पी०सी०सी० पथ एवं नाली निर्माण कार्य।	0.1547 Ref no.161 Date 27.09.2018	0.1474 Date 16.08.2019	15.02.2020	0.01	0	0.00	(i) P.C.C Road (ii) Drain work	Drain work completed. Work in progress	No issues	
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-६ में फकीरा भगत से चीव भगत एवं रामजी साव से सरयुग मंडल तक पी०सी०सी० पथ एवं नाली निर्माण कार्य।	0.2075 Ref no.161 Date 27.09.2018	0.1974 Date 16.08.2019	15.02.2020	0.01	0	0.00	(i) P.C.C Road (ii) Drain work	Drain work completed. Work in progress	No issues	
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं०-६ में पदार्थ साव से लेकर जवाहर मंडल तक आर०सी०सी० नाला निर्माण कार्य।	0.2084 Ref 160 Date 27.03.2018	0.1983 Date 16.08.2019	15.02.2020	0.104	0	0.00	(ii) Drain work with Cover.	Drain work completed. Work in progress	No issues	

m

x

4	नगर परिषद् लखीसराय के प्रशासनिक भवन का निर्माण कार्य	311.29 Letter No.- Date.- T.S. Rs. 285.214 Letter No.- Date.-	2.1966 date 26.06.18	25.12.2019	2.2914	0		Buidling work	संवेदक- श्री निलेश कुमार स्थल विवादित के कारण कार्य बाधित।
5	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आर0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.4827 Ref no. 64 Date 27.09.2018	0.4131 Date 14.10.2019	13.04.2020	0.00	0	0.00	(i) P.C.C Road (ii) Drain work 200 m Drain and Slab work completed.	कार्यपालक पदाधिकारी बड़हिया द्वारा निधि उपलब्ध नहीं कराया गया कार्य बाधित।
6	वार्ड नं0 01 में एन0 एच0 80 जगदम्बा मील मोड़ से भाया कौशल बाबू के फुलवाड़ी होते हुए सागर अमीन के बथान तक आर0सी0सी0 नाला एवं पथ का निर्माण कार्य।	0.9180 Ref No.64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020	0.00	0	0.00	(i) P.C.C Road (ii) Drain work Drain work completed.	कार्यपालक पदाधिकारी बड़हिया द्वारा निधि उपलब्ध नहीं कराया गया कार्य बाधित।
7	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर0सी0सी0 नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020	0.00	0	0.00	(ii) Drain work with Cover. 300 m Drain work completed.	कार्यपालक पदाधिकारी बड़हिया द्वारा निधि उपलब्ध नहीं कराया गया कार्य बाधित।

m

b



8	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुर दुर्गास्थान होते हुए चुहरचक पुल तक नाला निर्माण कार्य।	0.8645 Ref No.64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020	0.00	0	0.00	(ii) Drain work with Cover.	कार्य प्रगति पर।	कार्यपालक पदाधिकारी बड़हिया द्वारा निधि उपलब्ध नहीं कराया गया कार्य वाधित।
9	पंचमहला से बी0एन0एम0 कॉलेज तक बाईपास सड़क का निर्माण कार्य।	0.2786 Ref No.07 Date 27.09.2018	2.5426 Date 19.11.2019	18.08.2020	0.00	0	0.00	(i)Earth work (ii)G.S.B (iii) P.C.C Road	(i)Earth work completed.	कार्यपालक पदाधिकारी बड़हिया द्वारा निधि उपलब्ध नहीं कराया गया कार्य वाधित।
10	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199 Ref no.07 Date 27.09.2018			0.00	0	0.00			निविदा की प्रक्रिया में।

Poojan Singh  
05/05/2020

Assistant Engineer  
Buidco

S.S. Singh  
05.05.2020

Executive Engineer  
Buidco

S.S. Singh  
05.05.2020

TS to CE(South) Infra  
Buidco

S.S. Singh  
05.05.2020

Chief Engineer(South)  
Infrastructure  
Buidco

48



# Bihar Urban Infrastructure Development Corporation Ltd.

## List of Project Munger District.

BANK OF BARODA											
Sl.No.	Name of Project	AA/ES with Ref. & Date	Agreement Value and date	AS per agreement Date of Completion	Fund Received	Financial Progress	UC sent	Main Component	Month- April, 2020	Component wise Physical Progress	Issues in Execution
1	2	3	4	5	6	7	8	9	10		
	राज्य योजना										
1	नगर निगम मुंगेर क्षेत्राधीन अन्तर्गत राजा रानी तालाब का सौन्दर्यीकरण कार्य।	7.52	6.15	05.03.2019	3.76 Date 17.08.2019	2.0132	No	i) Boundry wall work ii) Renovation of Park iii) Parking & Paver Block soiling work.	(1.)Boundry wall complete (2.) Toe wall in progress (3.) Grill work in progress 40%	राशि सितम्बर 2019 में प्राप्त हुआ है इसलिए कार्य देरी से शुरू हुआ है।	
2	नगर पंचायत हवेली खड़गपुर सद्भावना घाट के शेष भाग पर सीढ़ी घाट का निर्माण कार्य।	0.3927	0.3348 Date 06.06.2018	05.03.2019	0.3927 Date 10.12.2019	11.09	No	Ghat Work.	50% work completed. work is in progress	राशि जनवरी 2020 में प्राप्त हुआ है इसलिए कार्य देरी से शुरू हुआ है।	
3	नगर पंचायत हवेली खड़गपुर के पंचवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य।	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019	0.00	No	Ghat Work.	30% work completed. work is in progress	राशि जनवरी 2020 में प्राप्त हुआ है इसलिए कार्य देरी से शुरू हुआ है।	

*Punjabian Singh*  
05/04/2020

Assistant Engineer  
Buidco

Executive Engineer  
Buidco

TS to CE(South) Infra  
Buidco

Chief Engineer(South)  
Infrastructure  
Buidco

6

45

# Bihar Urban Infrastructure Development Corporation Ltd.

## List of Project Jamui District.

Sl. No.	Name of Project	AA/ES with Ref. & Date	Agreement Value and date	AS per agreement Date of Completion	Fund Received	Financial Progress	UC sent	Main Component	Month- April, 2020	Component wise Physical Progress	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11	
	राज्य योजना	Rs. In Crores.									
1	नगर पंचायत झाझा में बस स्टैण्ड का निर्माण कार्य।	1.8169	1.5472 08.06.2015	02.06.2019	1.8169	1.10	1.10	(i) Building work. (ii) Flooring. (iii) Boundary wall (iv) Approach Road work.	(i) Building work Completed.(ii) Flooring work Completed. (iii) Boundary wall Completed (iv) Approach Road work not Completed. 90% work completed	जमीन अतिक्रमण होने के कारण कार्य बाधित था। अब अतिक्रमण मुक्त हो गया है।	

*Priyanshu Singh*  
05/05/2020

Assistant Engineer  
Buidco

*P. S. Singh*  
05.05.20

Executive Engineer  
Buidco

*P. S. Singh*  
05.05.20

TS to CE(South) Infra  
Buidco

*P. S. Singh*  
05.05.20

Chief Engineer(South)  
Infrastructure  
Buidco

44

**Bihar Urban Infrastructure Development Corporation Ltd.**  
**List of Projec Gaya District**

अप्रैल - 2020  
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	मानपुर बस स्टैंड निर्माण योजना सेवेदक का नाम- M/S lai Mata Di Road Construction Pvt Ltd	Amount- 10.48 Letter no- 2692 Dated- 30.05.2019 Agreement Date 31.05.2019	Amount 5.44 15.06.2015 Revised 986.00	19.02.2020	4.21	4.25	4.21	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric Work (vi) PHE Work	मुख्य भवन का मूलतः एवं प्रथम तल का कार्य पूर्ण। बाउण्ड्री वाल का स्ट्रेनिंग वाल एवं ब्लॉक M.C. Gya. Due वर्क का कार्य पूर्ण फिनिशिंग कार्य बाकी। कैम्पस में मिट्टी भरवाई का कार्य पूर्ण। सौचालय के ब्लॉक वर्क का कार्य प्रगति पर।	U.C. has been sent vide Lt. No. 7105 dt 7.12.2019 of M.C. Gya. Due to non availability of fund progress is stopped.
2	नगर निगम गया क्षेत्रांतर्गत दिखी तालाब के उन्नयन एवं सौंदर्यीकरण कार्य।	Amount- 254.00 Letter no-54, dated 05-09-2018, Agreement Date 27.07.2019	1.79	26.01.21	1.27	0.071 (7.13756)	Nil	Boundary repair of pond Pathway Guard Room & Ticket counter Gazibo Cafeteria & Toilet Block Painting, Plastering of boundary wall Dewatering and Desilting of pond Boring and pipe laying Water fountain	Guard room up to Roof cast with plaster. Cafeteria & Toilet Block dewatering completed.	
3	जगजीवन कॉलेज के सामने बुल्ला शहीद मजान (लखीबाग) होते हुए संजय शर्मा (मुहपत) होते हुए खटासी कोठी तक पी0सी0सी0 पथ का निर्माण।	Amount- 28.986 Letter no-123, dated-26-02-2018, Agreement Date 31.07.2019	0.24	30.01.20	0.14	0.011	Nil	Drain - 745 feet Road - 910 Feet	Drain - 745 feet Road - 200 Feet	
4	बच्चु राय, सेवानिवृत्त शिक्षक के घर से नरेश सिंह लोदीपुर के घर तक पी0सी0सी0 पथ एवं डकन सहित नाली का निर्माण।	Amount- 0.29 Letter no-125, dated-26-02.2018, Agreement Date 06.08.2019	0.24	06.02.20	0.14563	0.099756	Nil	Drain - 870 feet Road - 715 Feet	Drain - 670 feet Road - completed	
5	गया-खिजरसराय मुख्य पथ से राणा होते हुए जनकपुर मुख्य मार्ग तक पथ एवं नाली का जीर्णोद्धार कार्य।	Amount- 26 Letter no 88, dated-20-11-2018, Date of Agreement 18.10.2019	0.21	18.04.20	0.1305	Nil	Nil	Drain - 206 feet, cover - 700 feet Road - 750 Feet	Drain 300 feet Road up to brick sling 250 ft.	

*Handwritten signature*

*Handwritten mark*

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
6	कुम्हार टोली बजरंगबली मंदिर से काली पोखर तक पीओसी0 सी0 पथ का निर्माण एवं उन्नयन कार्य।	Amount .3158 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	0.26	18.04.20	0.1579	0.07710	Nil	Drain - 300 feet, cover - 700 feet Road -600 Feet	Drain 400 feet Road 400 feet	
7	मानपुर काली पोखर से श्याम नगर होते हुए अबगिला देवा स्थान तक ढकन सहित नाली निर्माण कार्य।	Amount .4508 Letter no-88, dated-20-11-2018, Date of Agreement 12.10.2019	Amount - .3757 Date 12.10.2019	11.04.20	0.22	0.21	Nil	Drain - 1700 feet	Drain - 1050 feet	
8	गया-नवादा मेन रोड में मुफस्सिल मोड़ से काब्रिस्तान तक ढकन सहित नाली निर्माण कार्य।	Amount .3354 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	0.27	18.04.20	0.16	0.16	0.16	Drain - 732 feet	Drain - 395 feet	
9	वार्ड सं0 53 अन्तर्गत भूखंडा में पीओसी0 सी0 पथ एवं नाला निर्माण।	Amount .8898 Letter no-88, dated-20-11-2018 Date of Agreement 18.10.2019	0.74	18.04.20	0.44	0.3174	Nil	Drain - 1835 feet, cover - 750 feet Road -3039 Feet	Drain cover - 677 feet Drain - 1100 feet Road - 850	
10	नगर पंचायत टिकारी अन्तर्गत मुख्य पथों के फ्लैक में इंटर लॉकिंग पेंमर ब्लॉक लगाने के कार्य।	Amount- 1.45 Letter no-63, dated-27-09-2016, Agreement Date 19.10.2019	1.23	18.04.20	0.72	0.22	Nil	Paver Block in Flank of different Roads	3800 feet complete	

*Punjabarjan Singh*  
05/05/2020  
Assistant Engineer  
Buidco

*TS 10 (S-South) Infra*  
Executive Engineer  
Buidco

*TS 10 (S-South) Infra*  
Chief Engineer (South)  
Buidco

*TS 10 (S-South) Infra*  
Chief Engineer (South)  
Buidco

52

6

## List of Project Rohtas District

अप्रैल - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	नोखा बस स्टैण्ड निर्माण योजना संवेदक का नाम- M/s Rita Devi.	राशि-2.00 करोड़ प्रशासनिक स्वीकृति का पत्रांक-78, दिनांक-19.11.14 एवं	राशि-1.64 करोड़ एवं तिथि-23.06. 2015	22.12.2015	1.99	0.10	0.10	Construction of bus stand	जमीन विवादित होने के कारण माननीय उच्च न्यायालय में केस लंबित है। एकरास्तामा बंद करने हेतु आवश्यक कार्रवाई की जा रही है।	11

*Pooja Ranjan Singh*  
05/05/2020  
Assistant Engineer  
Buidco

*TS to CE(South) Infra*  
05/05/20  
Buidco  
Executive Engineer  
Buidco

*Shree 5.5.20*  
Chief Engineer(South)  
Infrastructure  
Buidco

b

41

**List of Project Buxar District**

अप्रैल - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	बक्सर नगर परिषद स्थित मुनिम चौक से अनुमण्डल होतं हुए काली घाट तक सड़क एवं नाला निर्माण	राशि-0.1789 पत्रांक-0250दिनांक -09.02.2018	राशि-0.16007 02 19.04.2018	18.07.2018	0.089485	0.089485	0.089485	road nala	work completed	जिला पदाधिकारी द्वारा आवंटन उपलब्ध नहीं कराया गया है।
2	बक्सर नगर परिषद स्थित मेन रोड से सॉर्किट हाउस तक फुटपाथ एवं रोशनी की व्यवस्था।	राशि-0.49 पत्रांक-06 दिनांक-10.03.16	0.4226837 05.10.2016	04.01.17	0.2420625	0.2420625	0.2420625	Foothpath	work completed	जिला पदाधिकारी द्वारा आवंटन उपलब्ध नहीं कराया गया है।
3	नगर परिषद डुमराँव के प्रशासनिक भवन का निर्माण कार्य।	राशि-2.82455	राशि-2.31617 31 30.12.2015	29.6.17	3.11	2.05933	2.05933	Building Campus Developme nt	Building complete. Work in Progress, 95% Complete	

*Pooja Kumari Singh*  
05/05/2020

Assistant Engineer  
Buidco

*Pooja Kumari Singh*  
25.05.2020  
Executive Engineer  
Buidco

TS to CE(South) Infra  
Buidco

*Pooja Kumari Singh*  
25.05.2020  
Chief Engineer(South)  
Infrastructure  
Buidco

*[Signature]*



## List of Project Bhojpur District

अप्रैल — 2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	आरा नगर निगम बस स्टैण्ड निर्माण योजना सेवेदक का नाम— M/S Manoj Kumar	राशि — 4.99 करोड़ पत्रांक— 68, दिनांक— 19.11.14	राशि -4.29cr 15.06.2015	14.06.2016 extended date of completion-30-06-2018	4.99	4.09	4.09	(i) BUS TERMINUS (CIVIL WORK) (ii) TOILET BLOCK & SMALL SHOPS (CIVIL WORK) (iii) ELECTRICAL & PHE work for main building (iv) COMPOUND WALL, ENTERANCE GATE (CIVIL WORK)	कार्य पूर्ण। हस्तांतरण की प्रक्रिया में।	
2	Construction of park at moti tola, ara contractor-Sri Prasand kumar singh	0.812 cr, letter no-03/AMRUT-03-15/2016-323, DATED-09.02.17	0.367 CR 01.10.2017	(4 month) 01.02.2018	0.367	0.197 CR	0.197	1. Earth work 2. Boundary work 3. Pathway 4. Toilet 5. Parking area 6. Guard room	1. Earth work-Completed 2. Boundary work-Near to complete 3. Pathway-In progress 4. Toilet-in progress 5. Parking area-in progress 6. Guard room-in progress	Land dispute
3	Upgradation and beautification of Veer Kunwar Singh Park at ramna Maidan	0.7492cr, letter no-03/AMRUT-03-15/2016-323, DATED-09.02.17	0.281 CR 01.10.2017	(4 month) 01.02.2018	0.281	0.164 CR	0.164	1. Construction of Stairs for seating and boating 2. Construction of pargola 3. Construction of parking area	1. Construction of Stairs for seating and boating-near to complete 2. Construction of pargola-near to complete 3. Construction of parking area-completed 4. Maintenance of boundary and gate not started 5. Landscape and horticulture-work in progress	कार्य के दौरान जमीन विवादित होने के कारण कुछ दिनों तक कार्य बंद रहा। जमीन अब अतिक्रमण मुक्त हो गया है।

Pujawan Singh  
Assistant Engineer  
Buidco

Executive Engineer  
Buidco  
TS to CE (South) Infra  
Buidco

Chief Engineer (South)  
Infrastructure  
Buidco  
2005.5.20

6

35



## List of Project Jehanabad District

अप्रैल - 2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। संवेदक का नाम-विकास कुमार सिंह	राशि-3.41 करोड़-53, दिनांक-15.09.2014 पत्रांक	3.4051 30.04.14	29.10.2017	2.67	1.7500	1.7500	CONS. OF BUILDING WORK G+2	ROOF CASTING OF G+2 COMPLETED. Flooring Work in progress.	No issues
2	वार्ड संख्या 13 खलकोचक में यमुना नदी पर घाट निर्माण कार्य। कुमार राजीव रंजन	पत्रांक 07, दिनांक 27.09.18	0.164	30.09.19	NIL	NIL	NIL	Ghat	कार्य प्रारंभ।	Fund Issue
3	जहानाबाद नगर परिषद वार्ड संख्या 3 अन्तर्गत नारायण मुन्नी के घर से मुन्ना साव के दुकान होते हुए रविन्द्र पासवान के घर तक दक्षिणी दौलतपुर में नाली निर्माण कार्य। बैजनाथ निर्माण इंडिया प्रा0 लि0	पत्रांक 20, दिनांक 07.02.19	1.31	21.07.20	0.98	0.98	0.985	drain	कार्य प्रगति में।	Fund Issue
4	वार्ड नं 29 में अवस्थित बेरथु कोठी होते हुए श्री श्याम कुमार के घर से पश्चिमी तरफ से ब्रजेश कुमार के घर तक पी0सी0सी0 कार्य एवं पुल निर्मित नाला की मरम्मत एवं ढक्कन निर्माण। उपेन्द्र कुमार शास्त्री	पत्रांक 07, दिनांक 27.09.18	0.74 26.10.20	25.04.20	NIL	NIL	NIL	drain and PCC	कार्य प्रारंभ।	Allotment issue fund not received form jehanabad nagar parisad

Quor

33

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
5	वार्ड नं 29 में अवस्थित श्री ब्रजेश कुमार ग्राम डैडी के घर से पूरब से पी0सी0सी0 कार्य सहित नाली ढक्कलन सहित निर्माण कार्य ।	पत्रांक 07, दिनांक 27.09.18	0.92 26.02.2020	25.04.20	NIL	NIL	NIL	drain and PCC	कार्य प्रारंभ ।	Allotment issue fund not received form jehanabad nagar parisad
6	वार्ड नं 29 में बलराम पंडित के मकान से दयानिधी के मकान होते हुए नबार्ड बैक तक पी0सी0सी0 पथ नाला एवं ढक्कन निर्माण कुमार राजीव रंजन	पत्रांक 66, दिनांक 09.01.19	0.156 26.02.20	25.04.20	NIL	NIL	NIL	drain and PCC	कार्य प्रारंभ ।	Allotment issue fund not received form jehanabad nagar parisad

*Poojanarayan Singh*  
05/08/2020  
Assistant Engineer  
Buidco

*TS to CE(South) Infra*  
Executive Engineer  
Buidco

*TS to CE(South) Infra*  
Buidco

*Aug 5.5.20*  
Chief Engineer(South)  
Infrastructure  
Buidco

✓

## List of Project Aurangabad District

2

अप्रैल - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	औरंगाबाद बस स्टैंड निर्माण योजना संवेदक का नाम- M/s Mateshwari Construction	राशि-4.00 करोड़ पत्रांक-78, दिनांक-19.11.14 एवं	राशि-3.30 करोड़ एवं तिथि-02.06. 2016	6/1/2017	2.00	2.01	2.00	(i) BUS TERMINUS (ii) TOILET BLOCK & SMALL SHOPS (iii) ELECTRICAL & PHE work for main building (iv) COMPOUND WALL, ENTRANCE GATE (CIVIL WORK)	इलेक्ट्रिकल वायरिंग का कार्य अंशतः पूर्ण। कार्य अभी बंद है।	कार्यपालक पदाधिकारी नगर परिषद औरंगाबाद के पत्रांक 2117 दिनांक 27. 12.2019 द्वारा नगर विकास एवं आवास विभाग से अवरोध राशि 2.00 करोड़ की मांग की गई है। लॉकडाउन के कारण कार्य बंद।
2	नवीनगर बस स्टैंड निर्माण योजना संवेदक का नाम- Mukesh Kumar Singh.	राशि-1.99 करोड़ पत्रांक-78, दिनांक-19.11.14 एवं	राशि-1.70 करोड़ एवं तिथि-02.03. 2016	01.09.2016	0.60	0.60	0.60	Construction of bus stand	छत ढलाई हेतु स्टारिंग का कार्य चालू किया गया है।	लॉकडाउन के कारण कार्य बंद।

*Pooja Ranjan Singh*  
05/05/2020  
Assistant Engineer  
Buidco

*01/09/2016*  
Executive Engineer  
Buidco

*02/05/20*  
TS to CE(South) Infra  
Buidco

*05.5.20*  
Chief Engineer(South)  
Infrastructure  
Buidco

36

**Bihar Urban Infrastructure Development Corporation Ltd. (Biharsharif Nagar Nigam)**  
**List of Project, District - Nalanda**

अप्रैल - 2020  
Rs. In Lakh.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
<b>राज्य योजना</b>										
1	वार्ड सं0-23 में रामवन्दपुर विजय प्रसाद के घर से दक्षिण मनोज अंडा होते हुए कुणाल के घरसे दक्षिण तक एवं शक्ति जी के घर होते हुए मेन रोड तक पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य। (श्रीमती विनिता देवी)	68.810	F2-02/2019-20 61.194 dt. 20.03.2020	19.09.2020	NIL	NIL	NIL	Drain-636m Road-583	कार्य प्रारंभ	राशि अप्राप्त होने के कारण कार्य बाधित है।
2	वार्ड सं0-21 में मुहल्ला देवीसराय में एन0एच0 31 से सटे परिसर श्रवण मिस्त्री के घर से दक्षिण देवीसराय रोड तक पी0सी0सी0 एवं आर0सी0सी0 नाला निर्माण। (श्री अवधेश प्रसाद)	45.530	F2-01/2019-20 40.224 dt. 20.03.2020	19.07.2020	NIL	NIL	NIL	Drain1-213m Drain 2-40m Road-253	Drain1-175m Drain 2-77m Road- 55% work completed	कोरोना वाइरस महामारी एवं देशभर में चल रहे लॉकडाउन के कारण कार्य बाधित है। राशि अप्राप्त।
3	संतोष जी के नवनिर्मित घर से कैलाश जी के दुकान होते हुए प्रा0 वि0 मेहरपर तक एवं विलास जी के खेत मंगीरथ जी के घर होकर कासगल बस स्टैण्ड तक पथ एवं क्रॉस ड्रेनेज निर्माण कार्य। (श्रीमती विनिता देवी)	75.960	F2-03/2019-20 68.826 20.03.2020	19.09.2020	NIL	NIL	NIL	Road-803 Culvert-10Nos Length-48m		कोरोना वाइरस महामारी एवं देशभर में चल रहे लॉकडाउन के कारण कार्य बाधित है। राशि अप्राप्त होने के कारण कार्य बाधित है।

**Assistant Engineer**  
Buidco

**Executive Engineer**  
Buidco

**TS to CE(South) Infra**  
Buidco

**Chief Engineer(South)**  
Infrastructure  
Buidco

35

**List of Project Nawada District**

अप्रैल- 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	नगर परिषद, नवादा क्षेत्रान्तर्गत नवादा बस स्टैंड का निर्माण	पुनरीक्षित प्रशासनिक स्वीकृति-7.27 करोड़, ज्ञापक-463, दिनांक-03. 02.2020 राशि-4.00 करोड़ पत्रांक-78, दिनांक-19.11. 14	अनुसूक्त एकराशि राशि-6801.486 राशि-2.98 करोड़ दिनांक-15.06.15	17.07.2019	4.00	3.51	3.516	Construction of Bus Terminal	Bus terminal civil work-98%, Toilet block & Small shops- comp, Internal road and pathway-comp,	राशि के आभाव में कार्य की प्रगति बाधित है।

*Pradyuman Singh*  
05.05.2020  
Assistant Engineer  
Buidco

*TS to CE*  
05.05.20  
Executive Engineer  
Buidco

TS to CE(South) Infra  
Buidco

*Shubh*  
05.05.20  
Chief Engineer(South)  
Infrastructure  
Buidco

# **Infrastructure & Transport (North Bihar)**

## **Progress Report**

**Bihar Urban Infrastructure Development  
Corporation Ltd. Patna**

**Month : April 2020**

# Bihar Urban Infrastructure Development Corporation Ltd.

## List of Project Sheohar District

माह - अप्रैल 2020

Sl No.	Name of Project Name of Contractor	AA & ES With Ref. & Date. (Rs. In cr.)	Agreement Valus (Rs. In cr.)	AS Per agreement Date of Completion	Fund Received (Rs. In cr.)	Financial Progres	UC Sent	Main Component	Component Wise Physical Progres	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	शिवहर जिला अन्तर्गत नगर पंचायत शिवहर क्षेत्र अन्तर्गत 15 वार्ड मे जलापूर्ति कार्य । फेज II	Lt. No. DT. 10.03.2015 Rs. 8.193	SBD 05, 2014-15/ 10.03.2018 Rs. 8.193	30.11.2018	7.570	5.83	5.83	13800 M 900 Nos	13800 M 900 Nos 100% work completed.	-
2	शिवहर जिला अन्तर्गत नगर पंचायत शिवहर क्षेत्र अन्तर्गत 15 वार्ड मे जलापूर्ति कार्य । फेज II	Lt. No. DT. 30.10.2018 Rs. 5.140	SBD 09, 2018-19/ 30.10.2018 Rs. 5.140	30.04.2019	2.57	2.57	2.57	24853 M 3763 HSC	23147 M 3615 No.	निधि अभाव मे कार्य बाधित

*(Signature)*  
05.5.2020  
Assistant Engineer,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

*(Signature)*  
08.5.20  
Superintendent Engineer,  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

*(Signature)*  
06/5/20  
Chief Engineer,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

(31)



Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	श्याम अग्रवाल के घर होते हुए सुधाशु कोल्डस्टोर तक पी.सी.सी सड़क निर्माण कार्य। संवेदक—हिमांशु कुमार	0.27515	0.24518	07.06.2019	0.137575	-	-	PCC road	100% (भौतिक रूप से पूर्ण)।	-
2	वार्ड संख्या 1 में बजवाचक मोड़ से श्री गया सिंह डेरा तक पी0सी0सी0 सड़क निर्माण कार्य। संवेदक—रविन्द्र कुमार	0.55184	0.4910354	7.7.19	0.27592	0.2731608	-	PCC road	100% (भौतिक रूप से पूर्ण)।	-
3	वार्ड संख्या 05/06 हनुमान मंदिर से किरण देव सिंह घर तक पी0सी0सी0 सड़क निर्माण कार्य।	1.25504	-	-	0.62752	-	-	PCC road	एकरासनामा की प्रक्रिया में।	-
4	वार्ड संख्या 34 में प्रमिला चौक से टैडीनाथ मंदिर चौक तक बड़ा नाला एवं पी0सी0सी0 निर्माण कार्य।	0.60247	0.5365093	03.02.20	0.3012	-	-	RCC Drain and PCC Road	Drain work- 80% completed, Present work stop due to lockdown.	-
5	सम्राट अशोक भवन का निर्माण कार्य।	1.35108	1.2604768	07.07.19	0.0	-	-	Foundation sub super str	बिजली के तार हटाया गया है। Present work stop due to lockdown.	-
6	बी0एम0पी0 से डुमरी तक पी0सी0सी0 सड़क निर्माण कार्य।	0.79094	-	-	0.39547	-	-	PCC road	प्राक्कलन पुनरीक्षित की प्रक्रिया में।	-
7	बाघा से ब्रह्मदेव गुप्ता घर से भाया मस्जिद से बाय पास तक पी0सी0सी0 सड़क निर्माण कार्य।	1.0713995	0.9642595	09.09.20	0.47059	-	-	PCC road	सिवर लाइन का पाईप डाला जा रहा है। उसके बाद कार्य प्रारंभ किया जायेगा।	-
8	बी0पी0 स्कूल से नौलखा मंदिर तक नाला—सह—पी0सी0सी0 सड़क निर्माण कार्य।	2.26693	-	-	0.56673	-	-	PCC road	सिवर लाइन का पाईप डाला जा रहा है। उसके बाद कार्य प्रारंभ किया जायेगा।	-

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Fund Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
9	जी०डी० कॉलेज के पीछे पी०सी०सी० सड़क एवं नाला निर्माण कार्य।	3.06827	-	-	0.76	-	-	PCC road	सिवर लाइन का पाईप डाला जा रहा है। उसके बाद कार्य प्रारंभ किया जायेगा।	-
10	बिहट नगर परिषद वार्ड संख्या-18 के बड़ी दुर्गा मंदिर के सामने सौंदर्यीकरण का कार्य। संवैदक- अनिल कुमार सिंह	0.46435	0.41	16.11.2018	0.25	-	-	Boundary wall, Paver block	45 प्रतिशत कार्य पूर्ण। जमीन विवाद के कारण कार्य रुका हुआ है।	-
11	नगर पंचायत तेघड़ा वार्ड संख्या-13 में मॉडल इंटर कॉलेज के बगल में पार्क का सौंदर्यीकरण कार्य। संवैदक- अनिल कुमार सिंह	0.46373	0.41	16.11.2018	0.25	0.15	-	Boundary wall, Pathway	कार्य प्रगति पर।	-
12	राज्य योजनातर्गत नगर पंचायत बखरी में बखरी राईस मिल से चन्द्रभागा नदी तक आर०सी०सी० नाला निर्माण।	0.9528321	-	-	-	-	-	-	निविदा की प्रक्रिया में।	-
13	उलाव चौक से रिफाईनरी सड़क तक पी०सी०सी० निर्माण कार्य।	0.76876	-	-	-	-	-	-	निविदा की प्रक्रिया में।	-
14	हेमस रतनपुर मुख्य सड़क से ललित नगर के सभी गलियों में सड़क निर्माण कार्य।	0.41214	-	-	-	-	-	-	निविदा की प्रक्रिया में।	-

*Dr. S. S. S. S.*

**Assistant Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

*R. S. S. S.*

**Superintendent Engineer,**  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

*Dr. S. S. S. S.*

**Chief Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.**  
**List of Project (BUIDCo) District - Sitamarhi**

माह : अप्रैल 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA & ES With Ref. & Date. (Rs. In cr.)	Agreement Value (Rs. In cr.)	AS Per agreement Date of Completion	Fund Received (Rs. In cr.)	Financial Progres	UC Sent	Main Component	Component Wise Physical Progres	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	जनकपुर रोड में नगर सरकार भवन का निर्माण।	AA & ES 50/ DT. 13.11.2013 TS-28.04.2014 Rs. 1.695	1.076	28.08.2019	1.081	1.02	-	Building	Plaster Work Done 90% work completed.	-
2	नगर पंचायत डुमरा क्षेत्र अन्तर्गत वार्ड नं० 09 में रमनरेश जी के घर से अश्वत्थ प्रसाद के घर होते हुए लाला जी के घर तक आसपास पाठक के घर से दिलीप झा के घर तक पीसीसी सड़क पक्का नाला एवं स्लैब निर्माण कार्य।	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.403	0.3629	06.06.2019	0.2036	0.2036	-	Drain & Road	100 % work completed	-
3	नगर पंचायत डुमरा क्षेत्र अन्तर्गत वार्ड नं० 04 विजय बेठा के घर से श्री विमलशकुला के घर होते हुए मदन शर्मा के घर तक एवं लालन जी के घर से विन्देश्वरी बाबू के घर तक पीसीसी सड़क पक्का नाला एवं स्लैब निर्माण कार्य।	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.438	0.3944	06.06.2019	0.4212	0.4212	0.2213	Drain & Road	100 % work completed	-
4	सीतामढ़ी जिला अन्तर्गत नगर पंचायत, सीतामढ़ी क्षेत्र अन्तर्गत 28 वार्ड में जलापूर्ति कार्य । फेज I।	Lt. No. 33/ DT. 13.01.2014 Rs. 24.591	SBD 03.2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12509	21.011644	-	Pumb House- 4 No. 57170M 3500 HSC	Pumb House- 4 No. 56400 M 3500 HSC 100 % work completed.	-
5	सीतामढ़ी जिला अन्तर्गत नगर पंचायत, सीतामढ़ी क्षेत्र अन्तर्गत 28 वार्ड में जलापूर्ति कार्य । फेज II।	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2019	2.75	2.75	2.75	21471M 5952 HSC	21471 M 4053 HSC	निधि अभाव में कार्य बाधित

*(Signature)*  
Assistant Engineer,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

*(Signature)*  
Superintendent Engineer,  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

*(Signature)*  
Chief Engineer,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

23

4

**Bihar Urban Infrastructure Development Corporation Ltd.  
List of Project (BUIDCo Darbhanga) District Darbhanga**

माह : अप्रैल 2020

Rs. In Cr.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value and date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	वार्ड नं० 12 स्थित हराही पोखर में जल किड़ा सह सामुदायिक भवन का निर्माण कार्य।	0.20333 ref156 Dated 26.03.2018	0.1734126 Dated 12.05.2018	11.09.2018	0.101665	0.00	-	Two stores building changed one stores.	-	लोगों के प्रतिरोध करने पर जिलाधिकारी द्वारा कार्य बंद करवा दिया गया है।
2	भावान दास स्थित लाल पोखर का सौन्दर्यीकरण कार्य	0.1658319 ref156 Dated 26.03.2018	0.1412427 Dated 20.11.2018	19.03.2019	0.8292	0.00	-	Shade 25'0"X16'0" and 75 ft Ghat	Shade Upto Plinth Level completed	Encroachment in ghat area
3	शिशु उद्यान लहेरियासराय में लाइटिंग एवं बच्चों के खेल कुद की सामग्री की आपूर्ति अस्थापन कार्य	0.1240400 ref156 Dated 26.03.2018	0.928800 Dated 12.01.2019	11.05.2019	0.6202	0.6202	-	Children palying equipment, fontain, Light and Bentch	Completed	-
4	पोलो मैदान के सामने उत्तरी भाग में पार्किंग स्थल का निर्माण कार्य एवं सौन्दर्यीकरण कार्य।	0.48748 ref156 Dated 26.03.2018	0.4067627 Dated 22.01.2019	21.05.2019	0.2437	0.42738	-	Excercise equipment, Light, Gazi bio, fontain light,	Completed	-
5	राज्य योजना अंतर्गत लहेरियासराय कर्पूरी चौक से सैदनगर तक पूर्व निर्मित मू-गर्भीय नाला के जीर्णोद्धार कार्य।	611.36 Ref-30, dated- 24.10.2018	0.1861218	15 Days	-	-	-	1.762 KM 1200 MM P Pile, 216 Nos of catchpit	-	निविदा निष्पादन प्रक्रियाधीन है।
6	मुहल्ला लक्ष्मीसागर वार्ड नं० 16 में कंक्रीट राइडक एवं नाला निर्माण का कार्य।	1.2355Ref 4298 Dated 02.08.2018	1.1039093 Dated 02.02.2019	01.08.2019	0.92663	0.93	-	Drain, of size 1'0"x1'6" =2400' 3'0"x3'0"&3'0"x4'0"= 2800' Road Of Size 8'0"x0'6"x2300'."	Completed	-

24


5


7	राज्य योजना अन्तर्गत दोनार गुमती से टेनही पुल तक नाला निर्माण कार्य।	25.60727 Ref 6666 Dated 12.10.2017	21.7775724 Dated 27.05.2020	26.08.2020	3.48	3.19	1.40	Cover Drain of size 2.5 m to 4.5 m width Height 3 to 4 m. Length 3.55 km	PCC-400M Base-285M Stem-180M	Forest clearance is awaited as well as unavailable of fund.
8	राज्य योजना अन्तर्गत दरमंगा नगर निगम क्षेत्रांतर्गत डीएमसीओ की संकमा पुल तक अवशेष भाग में नाला एवं पथ जीर्णोद्धार एवं दरमंगा नगर निगम कार्यालय के चारदिवारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated- 13.11.2014	0.8854931, dated- 26.06.2019	25.12.2019	0.996	0.00	0.00	Drain 1495.0 of Depth Size 225.00 New boundary 780.00		Renovation work started but stopped as per instruction of Municipal cor. Darbhanga to complete first the work of drain. Drain will be started soon. Recommendation on of Debar to contractors has been sent to S.E.
9	पीठबूढ़ी पथ में गायत्री मंदिर से दारुमट्टी चौक, दूर्गा हॉटल के पीछे तथा गुदरी बाजार होते हुए विद्यापति स्कूल तक ढक्कलन सहित आर.सी.सी नाला निर्माण कार्य।	1.5039060 REF-4298, dated-02-08- 2018			1.5764	0.00		Drain-2350.0		Estimate is to be revised
10	दरमंगा नगर निगम क्षेत्रांतर्गत बाईं संख्या 48 लेहरी टोला कुशेश्वर महलों के घर से भी 0 कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref- 80, dated- 12.02.2019	0.6298102, Dated- 03.09.2019	02.03.2020				PCC Road 1600.0 Drain 1600.0	1400.0 drain without cover completed. 200.00 cover completed. 16.0 of CD completed	Level Marking of drain is started

By

11	राज्य योजना अन्तर्गत पी०डब्ल्यू०डी० पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व० समी अमीन, फेजुल्ला खॉ मस्जिद पुरानी मुसफ़ी कब्रिस्तान तथा श्री मोखार के घर होते हुए पी०डब्ल्यू०डी० पथ में खान चौक तल दक्कन सहिल आर०सी०सी० नाला निर्माण कार्य।	0.964566Ref 4298 Dated 02.08.2018	0.8499946, Dated- 18.06.2019	17.12.2019	0.9642			Drain 2350.0	150.0 of drain base as well as stem has been casted	public litigation has occurred. Contractor is instructed to complete the work in litigation free area
12	राज्ययोजनान्तर्गत बेला चौक से डी० एम०सी०एच बच्चा बाई तक पी०सी०सी० पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188,dated- 11.11.19	10.08.2020	0.74095			PCC road 1300.0 Drain 1800.0	PCC road 1500.0 completed	अतिक्रमण हटाने हेतु लिखा गया है।

  
**Assistant Engineer,**  
 Infrastructure & Transport  
 North Bihar, Buidco, Patna

  
**Superintendent Engineer,**  
 TS to CE,  
 Infrastructure & Transport  
 North Bihar, Buidco, Patna

  
**Chief Engineer,**  
 Infrastructure & Transport  
 North Bihar, Buidco, Patna

25

7

# Bihar Urban Infrastructure Development Corporation Ltd.

## List of Project Supaul District

माह : अप्रैल 2020

Rs. In Cr.

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul)	5.2654	4.4186	31.12.2015 30.06.2017	3.04	2.71	2.71	Building	92 % work is completed.	Rate Revision & Truss Design Issue.
2	Construction of Samrat Ashok Building at Nagar Parishad supaul	1.3933	98.445 dated- 23.10.2017	23.10.2017 22.10.2018	0.6967	0.6966	0.6966	Building	87 % work is completed.	Work is slow due to fund unavailability.

01.04.2020  
Assistant Engineer,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

Review 06.5.20  
Superintendent Engineer,  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

06/05/20  
Chief Engineer,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

24

8



**Bihar Urban Infrastructure Development Corporation Ltd.**  
**List of Project Madhepura District**

माह : अप्रैल 2020  
Rs. In Cr

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	नगर परिषद, मधेपुरा क्षेत्रांतर्गत सम्राट अशोक भवन निर्माण कार्य।	1.39	1.10	31.03.2020	0.1	0.1	0.1	Building	Upto plinth level completed	Work progress is very slow, Due to lack of fund.

*[Signature]*  
6.5.2020

**Assistant Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

*[Signature]*  
26.5.20

**Superintendent Engineer,**  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

*[Signature]*  
26/05/20

**Chief Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

## List of Project East Champaran District

माह : अप्रैल 2020

Rs. In Cr.

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	नगर परिषद मोतिहारी के मॉडिफीकेशन का सौकरकाण एवं जीर्णोद्धार काय।	Rs.23.05492 lt No-139 dt-15.3.18 LOA-23.2555 lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990		8	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)	Rescined. Retender invited on 24.02.2020- No Bid received. Again Retender invited- 12.05.2020	11
2	चकिया बस डिपो का निर्माण कार्य।	Rs. 2.0000 lt No-78 dt-19.11.14 LOA-1.650150 lt No-1375 dt-11.05.15	Rs.1.650150 Lt No- BUIDCo/yo- 687/14-87 dt-6.12.14	24.12.16 (6 Months)	1.65	0.32	0.32	1. Bus terminus 2. toilet, shop block 2. compound wall with entrance gate . 3. internal road, pathway, Campus filling & land scaping 4. Electrical work 5. PHE work.	1. Frame work of Bus terminus building completed(Platform)	पुनरीकित प्राककलन समापित का अनुमोदन प्रक्रियाधीन है।
3	ढाका वार्ड सं०-01 में ढाका घोड़ासाहन पी०डब्ल्यूडी० रोड राजेपुर नहरपुल से फगुनी हजारा के घर होते हुए कमल पासवान के घर तक मिट्टी भराई, ईट सोलिंग एवं पी०सी०सी० पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 ltr-204 dt-5.7.19	4.1.20 (6 month)	0.7653	0.7602	Rs. 0.397	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.	
4	ढाका वार्ड सं०-01 में केजीयन पलावर मील से स्कूल होते हुए रामप्रवेश के घर तक मिट्टी भराई, ईट सोलिंग एवं पी०सी०सी० पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 ltr-203 dt-5.7.19	4.1.20 (6 month)	0.7653	0.7178	0.397	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.	

22

5	मोतिहारी के चांदमारी एम. एस. कॉलेज रोड 25-26 वार्ड परीसिमन लाल बंला से नवीनीकृत आर.सी.सी. नाला तक नाला एवं पी.सी.सी. पथ निर्माण कार्य।	Rs. 125.093	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road	Drian in progress	
6	मोतिहारी वार्ड नं-31 में श्रीकृष्ण नगर सपही देवी मंदिर मोहल्ला में डॉ. आर.के. सिंह के उत्तरवाले गली नं-04 के सड़क का पीसीसी पथ निर्माण कार्य।	Rs. 0.1597	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick soling 2. PCC m20	1. Brick soling completed 2. PCC in progress 90 % work completed.	
7	सुगौली वार्ड नं-18 में मीर टोली से लैन गांव जानेवाली सड़क में पीसीसी सड़क निर्माण कार्य।	Rs. 0.1818	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick soling 2. PCC m20	1. Brick soling completed 2. PCC in progress	आवटन अप्राप्त
8	सुगौली वार्ड नं-08 में छटु साह सोनार के घर से बिहारी सोनार के घर होते हुए पीसीसी सड़क तक पीसीसी सड़क निर्माण कार्य।	Rs. 0.47768	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick soling 2. PCC m20	1. Brick soling started	आवटन अप्राप्त
9	सुगौली वार्ड नं-04 में समीर मिया के घर से हुमान मंदिर होते हुए डॉ. कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick wall 2. RCC Slab	1. Brick wall 70% completed 2. RCC Slab 60% completed	आवटन अप्राप्त
10	सुगौली वार्ड नं-06 में रेलवे स्टेशन गेट से हॉस्पिटल रोड तक नाला निर्माण कार्य।	Rs. 0.16831	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick wall 2. RCC Slab	Foundation started	आवटन अप्राप्त
11	सुगौली वार्ड नं-10 में माई सीन मंदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick wall 2. RCC Slab	Foundation started	आवटन अप्राप्त
12	सुगौली वार्ड नं-11 में शेख मक़दिर के घर से सिकंदर मिया के घर तक पीसीसी सड़क निर्माण कार्य।	32.50	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick soling 2. PCC m20	1. Brick soling completed 2. PCC in progress	आवटन अप्राप्त

5

13	सुगौली वार्ड नं०-13 में बंदू साह के घर से छठ घाट जानेवाली सड़क में पीसीसीओ सड़क निर्माण कार्य।	Rs. 0.24584	-	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick soling 2. PCC m20	1. Brick soling started	आवटन अप्राप्त
14	सुगौली वार्ड नं०-14 में मेन रोड से भाया स्टेडियम होते हुए रिजवान अंसारी के घर तक एवं रेलवे पुल तक पीसीसीओ सड़क निर्माण कार्य।	Rs. 0.2971	-	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick soling 2. PCC m20	1. Brick soling started	आवटन अप्राप्त
15	सुगौली वार्ड नं०-16 में लालबाबू देवान के घर से डॉ यूसुफ के घर तक मिट्टी भरवाई, ईट सोलिंग एवं पीसीसीओ सड़क निर्माण कार्य।	Rs. 0.23642	-	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. Brick soling 2. PCC m20	1. Brick soling started	आवटन अप्राप्त
16	चकिया रेलवे गुमटी 136 से हिन्दू चकिया होते हुए साहेबगंज रोड, शांतीनगर रोड तक पीसीसीओ सड़क एवं आरसीसीओ नाला निर्माण कार्य।	Rs. 206.763	-	-	-	Rs. 0.0	Rs. 0.0	Rs. 0.0	1. RCC Drain 2. PCC m20 Road		आवटन अप्राप्त

*[Signature]*

**Assistant Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

*[Signature]*

**Superintendent Engineer,**  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

*[Signature]*

**Chief Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

# Bihar Urban Infrastructure Development Corporation Ltd.

## List of Projec West Champaran District

माह : अप्रैल 2020

Rs. In Cr

Sl.No	Name of the Project & Name of the Contractor	AA&ES with Ref. & Date (Rs. In Cr)	Agreement Value (Rs. In Cr)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component wise Physical Progress	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park Contractor-Chandrabibha Devi	0.4277, letter dated-25.11.14	0.303828 29-08-2016	18-12-2015	0.21385	0.21385	Fund was being made available to this office (DUDA) by the DM Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Bettiah, This office has requested vide letter no-113, dated-23.03.2020 to DM Bettiah for releasing fund for completion of pending schemes	Boundary wall, Pathway, Jhula, Light, Dustbin	Boundary wall, Pathway and Gajebo	Fund issue
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC-3.1194	2.5137547	29.12.16	1.5082528	1.5082528		Construction of Building	Civil work completed	Fund issue
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC-3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95% work completed	Fund issue
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC-1.5335	0.1371595	19.07.18		0		PHE & Electrification work	95% work completed	Fund issue
5	Construction of PCC road from harinagar station to the house of sri madhukar rai under nagar panchayat ramnagar Contractor- Arvind Singh	AA 1.07457 dated-27-03-2018 & EC-1.07341	1.0734211 10.12.2019	09.12.2019	0.537285	Only E/W has been done. Accordingly payment could not be made to the contractor	N/A	Construction of road	E/W 1000M	Fund issue
6	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar Contractor- Khurshid Alam	AA-1.933794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	Construction of road and drain	Drain-250m Road-1090 m GSB-1240m	Fund issue

BT

5

13

Construction of pcc road and Drain from madhukar rail to triveni dhala under nagar panchat, ramnagar Contractor- Munna Kumar Jaishwal	AA-158917 dated-27-03-2018 & EC-157413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	Construction of road & drain	Drain-475m Road-446m GSE-446m	Fund issue
---	--	-----------	------------	----------	-----------	-----------	------------------------------	-------------------------------------	------------

*[Signature]*  
15.09.20

**Assistant Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

*[Signature]*  
15.09.20

**Superintendent Engineer,**  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

*[Signature]*  
06/05/20

**Chief Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

6

14

## List of Project Saharsa District

माह : अप्रैल 2020

Rs. In Cr.

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	सहरसा बस स्टैंड सवैदक का नाम --मो बलराम सिंह	राशि-4.02 करोड 78 एब विनांक- 19.11.2014	3.3	09.05.17	2.00	1.88	1.88	Terminal building toilet and shop block campus development	civil work completed, electrical and finishing work is in progress	fund required

6.5.2020

Assistant Engineer,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

6.5.2020

Superintendent Engineer,  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

6.5.2020

Chief Engineer,  
Infrastructure & Transport  
North Bihar, Buidco, Patna



## List of Project Chhapra District

माह : अप्रैल 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in execution
1	2	3	4	5	6	7	8	9	10	11
1	राज्य योजनान्तर्गत नगर पंचायत परसा बाजार में दरोगा राय चौक परसा से अर्जुन सिंह के घर तक नाला निर्माण।	Letter no-78, dated-06.12.17 Amount 0.92 Cr	0.78	20.02.2019	0.46376	0.46376	0.46376	EWS-1532.62 BFS-1005 0 RCC-663.30	EWS-802.50 BFS-585 00 RCC-313 00	
2	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-3059C, dated-18.12.2013 Amount 1.69 Cr	1.21	22.05.17	0.6140	0.6140		E/W-655.19 L/S filling-708 50 B/F/S-655 73 PCC-37 88 RCC-309 76 Rod-55771 kg B/W-123.85 H.B/W-696 74 C P -3865 96 Floor Tiles-540 88 Wall tiles-170.99 Sal wood-4.83 ms grill-1755 60 water treatment-359.27	E/W-463 14 L/S filling-702 48 B/F/S-551 42 PCC-39 89 RCC-289 93 Rod-30880 kg B/S-134.55 half B/S-207 93	
3	नगर निगम छपरा बस स्टैंड कोन्हीया माई मंदिर से अम्बेदकर छात्रावास होते हुए जंक्शन तक जाने वाली सड़क निर्माण कार्य।	Letter no-158, dated-27.03.18 Amount 0.40 Cr	0.36	05.11.2020	0.20202	0.20202	0.20202	L/S/F-286 8 BES-1068 PCC-400 Paver Block-600	L/S/F-270 BES-1056 PCC-382 34 Paver Block-590 12	
4	सारण जिलात्तर्गत दिधवारा अम्बिका स्थान अवस्थित आमी घाट का विकास एवं सौंदर्यीकरण	dated-28.09.13 Amount 2.64 Cr	2.29	15 Month		0.77		E/W-392 75 L/S filling - 234 26 L/F-116.63 H/B/W-64 20 B/W-197 69 PCC-13 11 RCC-249 96 Rod-29361 kg M/S/G-2644 4 kg A/W/F-1123 20 C/W-229 77 K/T/F-429 13 C.P-2179 W/P/T-274 79 B/F/S-427 70	E/W-296.10 L/S filling - 192 147 L/F-18 40 PCC-12.04 RCC-72.98 Rod-6274.16 kg B/F/S-191 93 65% work completed	

18

16

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in -execution
5	Storm Water Drainage System (Khanua Nala) with PCC road in Chapra Town	Amount- 2995.00 Letter No.- 90 Date- 27.02.2019	27.3863232 22/08/2019	18 Months	553.95	273.86			E/W - 70.24 BWD- 25.645 Garbage release- 1002 traes tors	

*[Signature]*

**Assistant Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

*[Signature]*

**Superintendent Engineer,**  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

*[Signature]*

**Chief Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

*[Signature]*

17

LIST OF PROJECTS MUZAFFARPUR DISTRICT

माह-अप्रैल-2020

Rs. In Lakh

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress		Remarks
									ROAD	DRAIN	
1	वार्ड नं-2, सक्ती चौक शम्भू साह के घर से एन0एन0-28 बाँधनी चौक तक पथ-सह-नाला निर्माण कार्य। Smt Juli Kumari	3	72.87093 06F2/2018-19 Dated-14.07.18	13.01.19	41.83550	41.49741	41.49771	Road & Drain	100%	70%	नाला का कार्य प्रगति में।
2	वार्ड नं-11 अन्तर्गत नगर आयुक्त आवास गेट के सामने बाँधगिरा गेट का रूप निर्माण कार्य। Sri Rajeev Kumar	18 राशि-1.24700 लाख	1.12206 04F2/2019-20 Dated-20.06.19	19.07.19	1.247	-	-	Civil Amenities	Shed Construction		कार्यदेश निर्गत।
3	वार्ड नं-27 में दामूचक मुख्य पथ से विजय कुमार के घर से मङ्गलिका मुख्य पथ तक पथ एवं नाला निर्माण कार्य। Sri Shubhendu Amitabh	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहार,पटना का पत्रांक-461 दिनांक-27.03.18 राशि-40.256 लाख	40.19009 02F2/2019-20 Dated-10.06.19	09.12.19	20.128	13.07106	-	Road & Drain	100%	100%	नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।
4	वार्ड नं-7 ब्रह्मेश नगर में सक्ती चौक के घर से एन0एन0-28 तक सड़क एवं नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहार,पटना का पत्रांक-47 दिनांक-27.03.18 राशि-33.803 लाख	30.35449 17F2/2019-20 Dated-07.08.19	06.02.20	16.9015	16.03892	-	Road & Drain	100%	100%	नाला का कार्य पूर्ण में।
5	वार्ड नं-46 बुना मढ़ी रोड नं-3 कामेश्वर तियाजी बिनोद चौरसिया भाया मुंजी जी के मकान होते हुए अशा सिन्हा के मकान तक (नहर के पास) सड़क एवं स्वेब सहित नाला निर्माण कार्य। M/s Modern Builders, Pro-Pankaj Kumar	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहार,पटना का पत्रांक-47 दिनांक-27.03.18 राशि-79.296 लाख	69.80459 16F2/2019-20 Dated-07.08.19	06.02.20	39.648	38.24377	-	Road & Drain	50%	75%	सड़क एवं नाला का कार्य प्रगति में।
6	वार्ड नं-7 धर्मशीला वर्मा के घर से नौतहरी रेलवे लाइन लेकर विजय कुमार के घर भाया प्रभात कुमार के घर होते हुए पी0सी0सी0 पथ एवं नाला निर्माण कार्य। Sri Manoj Kumar Bharti	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहार,पटना का पत्रांक-47 दिनांक-27.03.18 राशि-69.966 लाख	52.37938 07F2/2019-20 Dated-08.07.19	07.01.20	29.483	19.29733	-	Road & Drain	100%	100%	नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।
7	वार्ड नं-33 में सादपुरा रामबिलास साह के घर से लोहार टोला होते हुए भाया जगदेव मढ़ी के घर निकली टोला धनुशार टोला होते हुए कामेश्वर बिहार तक पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहार,पटना का पत्रांक-47 दिनांक-27.03.18 राशि-182.927 लाख	182.02566 05F2/2019-20 Dated-20.06.19	19.03.20	91.4635	91.21577	52.51218	Road & Drain	40%	100%	नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।
8	वार्ड नं-46 आर0पी0 श्रीवास्तव होम में रामराज शर्मा के घर से प्रेमा शर्मा के मकान होते हुए भाया सीता राम पाण्डेय मढ़ी जी के घर से भाया अरुण साह उस्तावत खेत जी के मकान से भेनकट के मकान तक पथ एवं नाला निर्माण कार्य। Sri Chandan Kumar	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहार,पटना का पत्रांक-47 दिनांक-27.03.18 राशि-69.413 लाख	62.28902 14F2/2019-20 Dated-16.07.19	15.01.20	34.7065	32.50951	-	Road & Drain	75%	-	नाला का कार्य प्रगति में।
9	वार्ड नं-21 शुभराज स्वीट्स से गरुडनाथ मंदिर तक नहर पर एक नई कालिया पथ का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहार,पटना का पत्रांक-47 दिनांक-27.03.18 राशि-103.299 लाख	103.16156 18F2/2019-20 Dated-07.08.19	06.02.20	51.6495	-	-	Box Culvert	-	-	सर्वेदक द्वारा कार्य प्रारंभ नहीं किया गया है। स्मार पत्र निर्गत।
10	वार्ड नं-19 में पंकज माकट से अरुणघाट पट्टाइन पथ के सामने गली तक भाया जी0डी0 मंदर इन्टरप्रेन्स ल स्क्व तक पी0सी0सी0 पथ सह स्वेब सहित आर0पी0सी0 नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहार,पटना का पत्रांक-46 दिनांक-09.01.19 राशि-210.61 लाख	200.58163 01SBD/2019-20 Dated-01.08.19	31.01.20	52.6525	-	-	Road & Drain	-	-	कार्यदेश निर्गत। सर्वेदक द्वारा कार्य प्रारंभ नहीं कराया गया है।
11	वार्ड नं-30 एवं 34 में पलव पोलर से निमचक तक भाया गली नं-02 में पी0सी0सी0 पथ एवं नाली निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहार,पटना का पत्रांक-46 दिनांक-09.01.19 राशि-220.94 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	55.235	54.98202	54.98202	Road & Drain	-	50%	नाला का कार्य प्रगति में।
12	महंती हसन चौक से साम चौक तक पथ में पथ सह नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहार,पटना का पत्रांक-40 दिनांक-12.02.19 राशि-340.14600 लाख	315.94913 03SBD/2019-20 Dated-01.08.19	31.01.20	85.0365	133.55055	-	Road & Drain	-	75%	नाला का कार्य प्रगति में।

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress		Remarks
									ROAD	DRAIN	
1	मजकपुर नगर निगम अन्तर्गत डाई स्रो-21 राहू पोखर का सार्वजनिक निर्माण एवं सौन्दर्यकरण कार्य। M/s Singh Construction	3	4	5	6	7	8	9	10	11	12
13	वार्ड स्रो-12 में पीओसीडीओ कीर्तिका जी. हॉटल एवं सौन्दर्यकरण कार्य। M/s Singh Construction	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहारपटना का पत्रांक-07 दिनांक-27.09.18 राशि-106.58300 लाख	91.95801 23F2/2019-20 Dated-20.08.19	19.02.20	52.7915	26.52119	-	Civil Amenities	-	-	कार्य प्रगति में।
14	वार्ड स्रो-12 में पीओसीडीओ कीर्तिका जी. हॉटल एवं सौन्दर्यकरण कार्य। M/s Singh Construction	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहारपटना का पत्रांक-08 दिनांक-09.01.19 राशि-189.29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	94.645	32.82561	-	Road & Drain	20%	-	सड़क का कार्य प्रगति में।
15	वार्ड स्रो-30 में प्रजापति ब्रह्मा गौरी से कलसबाग रोड परमिसन कार्यात्मक पीओसीडीओ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहारपटना का पत्रांक-08 दिनांक-09.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	56.705	-	-	Road & Drain	45%	-	नाला का कार्य प्रगति में।
16	वार्ड स्रो-20 एवं 21 में राम जानकी मंदिर से खुन्नाथ प्रसाद के दुकान तक तथा सुखकर लेन में सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहारपटना का पत्रांक-12.02.19 राशि-207.2500 लाख	192.31963 22F2/2019-20 Dated-20.08.19	19.02.20	51.8125	31.34054	-	Road & Drain	50%	-	नाला का कार्य प्रगति में।
17	खनिज मंत्रालय एवं के बाल से दुर्गा स्थान तक पथ एवं नाला निर्माण कार्य। M/s Shail Construction & Company, Pro- Sri Rajeev Kumar	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहारपटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.321 लाख	95.66720 25F2/2019-20 Dated-09.09.19	08.03.20	51.6605	42.95193	-	Road & Drain	15%	100%	नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।
18	जेल चौक से भारतीय प्रौद्योगिक विद्यालय वाली सड़क तक आरसीसी नाला निर्माण कार्य। Sri Bhairav Thakur	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहारपटना का पत्रांक-08 दिनांक-27.09.18 राशि-138.33100 लाख	122.62370 26F2/2019-20 Dated-19.09.19	18.03.20	69.1655	56.09153	-	Drain Only	-	70%	नाला का कार्य प्रगति में।
19	वार्ड स्रो-7 में गुनटी नॉ-02 से गाविसपुर होते हुए एनएच-28 के निम्नल तक सड़क एवं नाला निर्माण कार्य। Sri Dinesh Pandey	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहारपटना का पत्रांक-08 दिनांक-09.01.19 राशि-121.69 लाख	115.88447 27F2/2019-20 Dated-28.10.19	27.04.20	60.845	58.86559	-	Road & Drain	100%	-	नाला का कार्य पूर्ण।
20	वार्ड स्रो-28 में दामुकर प्रोसेसर कोअरनी में पीओसीडीओ पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहारपटना का पत्रांक-09.01.19 राशि-134.63 लाख	125.79277 28F2/2019-20 Dated-28.10.19	27.04.20	67.315	66.99527	-	Road & Drain	100%	50%	सड़क का कार्य पूर्ण। नाला का कार्य प्रगति में।
21	वार्ड स्रो-17 बालाघाट डुलानी से ब्रह्मस्थान चौक होते हुए डबो कपिलदेव सिंह के घर भाग्य प्रसन्न सड़क रास्ताखन लाल कर्ण के घर से बाहिने डा 0 बीओ चौकरी के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहारपटना का पत्रांक-03.01.18 राशि-243.25600 लाख	216.94689 04SBD/2019-20 Dated-00.00.19	-	243.265	-	-	Road & Drain	-	-	कार्य प्रगति में।
22	लकडीवाही बंध से भाग्य जपनाथ किशोर महाविद्यालय के निम्नल हाट सोडा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य।	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहारपटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.155 लाख	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	90.28875	-	-	Road & Drain	30%	15%	कार्य प्रगति में।
23	वार्ड स्रो-02 में दिलीप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य।	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहारपटना का पत्रांक-08 दिनांक-12.02.19 राशि-103.93 लाख	86.6526	-	51.965	-	-	Road & Drain	-	-	-
24	मजकपुर नगर निगम अन्तर्गत पंच विभिन्न स्थानों पर बस पड़ाव का निर्माण कार्य।	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहारपटना का पत्रांक-07 दिनांक-27.09.18 राशि-79.00600 लाख	79.006	-	39.503	-	-	Civil Amenities	-	-	-
25	वार्ड स्रो-47 बीओसीडी-06 भारतीय मुख्य पथ से पीएच यूज मॉल से न्यू दुर्गापुरी मुहल्ला मुख्य पथ के साथ साथ पथ संख्या-12.3.4.5.6.7.8.9 होते हुए शास्त्रीनगर 10000 वास के घर तक पथ-सह-नाला निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहारपटना का पत्रांक-00 दिनांक-03.01.18 राशि-162.24700 लाख	142.6679 C5F2/2018-19 Dated-21.06.18	20.03.19	81.1235	138.45079	80.36183	Road & Drain	100%	100%	कार्य पूर्ण।
26	वार्ड स्रो-36 मुहल्ला मदनगौरी स्नान मुखान मल्ल रोड से गोमती हिबदी के घर होते हुए भाग्य, आल जौ आवास एवं राहु जी के घर तक पथ सह नाला निर्माण कार्य। Sri Uday Shankar Sharma	विशेष सचिव, नॉबिल एवं आर्किटेक्ट विहारपटना का पत्रांक-90 दिनांक-03.01.18 राशि-59.01500 लाख	56.38001 04F2/2018-19 Dated-15.06.18	14.12.18	29.50750	55.68857	29.06156	Road & Drain	100%	100%	कार्य पूर्ण।

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress		Remarks
									ROAD	DRAIN	
1	बाई नं-48 बेसा मुख्य पथ से मुहल्ला नामन्द नगर सेम नं-0-1 में घर सह नाला निर्माण कार्य। Sri Ramanand Thakur	3	4	5	6	7	8	9	10	11	12
27	बाई नं-48 बेसा मुख्य पथ से मुहल्ला नामन्द नगर सेम नं-0-1 में घर सह नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, नॉर्वि एवं आठवि विहार पटना का पत्रांक-90 दिनांक-03.01.18 सशि-63.24300 लाख	46.70212 03F2/2015-19 Dated-09.25.18	08.12.18	26.62150	41.73099	26.05702	Road & Drain	100%	100%	कार्य पूर्ण।
28	बाई नं-48 बेसा मुख्य पथ से मुहल्ला नामन्द नगर सेम नं-0-1 में घर सह नाला निर्माण कार्य। Sri Mukesh Kumar Singh	विशेष सचिव, नॉर्वि एवं आठवि विहार पटना का पत्रांक-90 दिनांक-03.01.18 सशि-57.17700 लाख	50.78021 08F2/2015-19 Dated-09.23.18	08.02.19	28.58850	39.08156	27.75888	Road & Drain	100%	100%	कार्य पूर्ण।
29	बाई नं-48 बेसा मुख्य पथ से मुहल्ला नामन्द नगर सेम नं-0-1 में घर सह नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सचिव, नॉर्वि एवं आठवि विहार पटना का पत्रांक-79 दिनांक-06.12.17 सशि-39.05100 लाख	34.2811 02F2/2015-19 Dated-24.05.18	23.11.18	19.52550	34.22546	18.83418	Road & Drain	100%	100%	कार्य पूर्ण।
30	बाई नं-48 बेसा मुख्य पथ से मुहल्ला नामन्द नगर सेम नं-0-1 में घर सह नाला निर्माण कार्य। Ms Super Construction	विशेष सचिव, नॉर्वि एवं आठवि विहार पटना का पत्रांक-79 दिनांक-06.12.17 सशि-30.05700 लाख	26.2967 01F2/2015-19 Dated-12.05.18	11.11.18	15.02850	24.19	14.00	Drain	100%	Drain Only 100%	कार्य पूर्ण।
31	बाई नं-48 बेसा मुख्य पथ से मुहल्ला नामन्द नगर सेम नं-0-1 में घर सह नाला निर्माण कार्य। Ms Techno Bihar, Pro-Mona	विशेष सचिव, नॉर्वि एवं आठवि विहार पटना का पत्रांक-90 दिनांक-03.01.18 सशि-215.26300 लाख	184.65436 01SBD/18-19 Dated-19.11.18	18.08.19	107.6415	194.54826	107.25158	Road & Drain	100%	100%	कार्य पूर्ण।
32	बाई नं-48 बेसा मुख्य पथ से मुहल्ला नामन्द नगर सेम नं-0-1 में घर सह नाला निर्माण कार्य। Smt Manisha Devi	विशेष सचिव, नॉर्वि एवं आठवि विहार पटना का पत्रांक-161 दिनांक-27.03.18 सशि-14.21000 लाख	11.97683 09F2/2015-19 Dated-29.11.18	28.02.19	14.21	8.26391	8.26391	Civil Amenities	Shed Construction 95% Septik Tank 100% & Service Centre 95%		कार्य पूर्ण।
33	बाई नं-48 बेसा मुख्य पथ से मुहल्ला नामन्द नगर सेम नं-0-1 में घर सह नाला निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, नॉर्वि एवं आठवि विहार पटना का पत्रांक-08 दिनांक-27.03.18 सशि-27.533 लाख	24.11357 10F2/2015-19 Dated-08.03.19	07.09.19	13.76650	13.50	13.50	Drain		100%	कार्य पूर्ण।
34	बाई नं-48 बेसा मुख्य पथ से मुहल्ला नामन्द नगर सेम नं-0-1 में घर सह नाला निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, नॉर्वि एवं आठवि विहार पटना का पत्रांक-07 दिनांक-27.03.18 सशि-28.979 लाख	24.02343 11F2/2015-19 Dated-08.03.19	07.09.19	14.48950	14.00	14.00	Road & Drain	100%	100%	कार्य पूर्ण।
35	बाई नं-48 बेसा मुख्य पथ से मुहल्ला नामन्द नगर सेम नं-0-1 में घर सह नाला निर्माण कार्य। Sri Yashbant Kumar	विशेष सचिव, नॉर्वि एवं आठवि विहार पटना का पत्रांक-07 दिनांक-27.03.18 सशि-8.36 लाख	7.50892 01F2/2015-20 Dated-08.05.19	07.09.19	4.18	4.100	4.100	Road & Drain	100%	100%	कार्य पूर्ण।
36	बाई नं-48 बेसा मुख्य पथ से मुहल्ला नामन्द नगर सेम नं-0-1 में घर सह नाला निर्माण कार्य। Smt. Nirmala Kumari	विशेष सचिव, नॉर्वि एवं आठवि विहार पटना का पत्रांक-07 दिनांक-27.03.18 सशि-27.905 लाख	21.23455 03F2/2015-20 Dated-19.05.19	18.12.19	13.9525	13.83427	11.43427	Road & Drain	100%	100%	कार्य पूर्ण।
37	बाई नं-48 बेसा मुख्य पथ से मुहल्ला नामन्द नगर सेम नं-0-1 में घर सह नाला निर्माण कार्य। Sri Jitendra Kumar	विशेष सचिव, नॉर्वि एवं आठवि विहार पटना का पत्रांक-07 दिनांक-27.03.18 सशि-19.239 लाख	16.69595 06F2/2015-20 Dated-08.07.19	07.01.19	9.6195	9.57454	8.37454	Road & Drain	90%	90%	कार्य पूर्ण।
38	बाई नं-48 बेसा मुख्य पथ से मुहल्ला नामन्द नगर सेम नं-0-1 में घर सह नाला निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	विशेष सचिव, नॉर्वि एवं आठवि विहार पटना का पत्रांक-90 दिनांक-03.01.18 सशि-135.45800 लाख	120.59854 07F2/2015-19 Dated-30.07.18	29.04.19	67.72900	117.24771	33.73896	Road & Drain	100%	95%	कार्य पूर्ण।
39	बाई नं-48 बेसा मुख्य पथ से मुहल्ला नामन्द नगर सेम नं-0-1 में घर सह नाला निर्माण कार्य। Sri Abhay Ranjan	विशेष सचिव, नॉर्वि एवं आठवि विहार पटना का पत्रांक-08 दिनांक-27.03.18 सशि-68.47500 लाख	67.55526 08F2/2015-20 Dated-08.07.19	07.01.20	34.2375	33.71998	33.71998	Road & Drain	100%	100%	कार्य पूर्ण।
40	बाई नं-48 बेसा मुख्य पथ से मुहल्ला नामन्द नगर सेम नं-0-1 में घर सह नाला निर्माण कार्य। Super Construction, Smt. Sunita Kumari	विशेष सचिव, नॉर्वि एवं आठवि विहार पटना का पत्रांक-07 दिनांक-27.03.18 सशि-57.611 लाख	50.75163 12F2/2015-20 Dated-09.07.19	08.01.20	28.8055	27.29436	14.21936	Road & Drain	100%	100%	कार्य पूर्ण।

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress		Remarks
									ROAD	DRAIN	
1	वार्ड नं-17/18 में राजकुमार सिंह के घर के अग्रजित निर्माण कार्य। मकान होते हुए भाया बहिला निवास ओम साह, गुड्डू श्रीवास्तव, रंजीत सिंह के गली होते हुए मुगुल श्रीवास्तव के घर तक पीसीएसो पथ एवं स्टेच सहित नाला निर्माण कार्य। Aditya Construction, Pro-Mirala Manohar	3	4	5	6	7	8	9	10	11	12
41	वार्ड नं-01 में राजकुमार सिंह के घर के अग्रजित निर्माण कार्य। मकान होते हुए भाया बहिला निवास ओम साह, गुड्डू श्रीवास्तव, रंजीत सिंह के गली होते हुए मुगुल श्रीवास्तव के घर तक पीसीएसो पथ एवं स्टेच सहित नाला निर्माण कार्य। Aditya Construction, Pro-Mirala Manohar	विशेष सचिव, नॉडि एवं आरवि विहार पटना का पत्रांक-09.01 19 राशि-132.10 लाख	120.48199 13F2/2019-20 Dated-16.07.19	15.01.20	66.05	65.71052	65.71052	Road & Drain	100%	100%	पूर्ण।
42	वार्ड नं-01 में राजकुमार सिंह के घर के अग्रजित निर्माण कार्य। मकान होते हुए भाया बहिला निवास ओम साह, गुड्डू श्रीवास्तव, रंजीत सिंह के गली होते हुए मुगुल श्रीवास्तव के घर तक पीसीएसो पथ एवं स्टेच सहित नाला निर्माण कार्य। Aditya Construction, Pro-Mirala Manohar	विशेष सचिव, नॉडि एवं आरवि विहार पटना का पत्रांक-12.02 19 राशि-130.28785 लाख	108.65862 21F2/2019-20 Dated-20.08.19	19.02.20	65.14392	64.49095	64.49095	Road & Drain	100%	100%	कार्य पूर्ण
43	वार्ड नं-01 में राजकुमार सिंह के घर के अग्रजित निर्माण कार्य। मकान होते हुए भाया बहिला निवास ओम साह, गुड्डू श्रीवास्तव, रंजीत सिंह के गली होते हुए मुगुल श्रीवास्तव के घर तक पीसीएसो पथ एवं स्टेच सहित नाला निर्माण कार्य। Aditya Construction, Pro-Mirala Manohar	विशेष सचिव, नॉडि एवं आरवि विहार पटना का पत्रांक-09.01 19 राशि-67.36 लाख	58.72475 24F2/2019-20 Dated-09.09.19	08.03.20	33.68	33.50457	33.50457	Road & Drain	100%	100%	कार्य पूर्ण।
44	वार्ड नं-01 में राजकुमार सिंह के घर के अग्रजित निर्माण कार्य। मकान होते हुए भाया बहिला निवास ओम साह, गुड्डू श्रीवास्तव, रंजीत सिंह के गली होते हुए मुगुल श्रीवास्तव के घर तक पीसीएसो पथ एवं स्टेच सहित नाला निर्माण कार्य। Aditya Construction, Pro-Mirala Manohar	विशेष सचिव, नॉडि एवं आरवि विहार पटना का पत्रांक-27.09 18 राशि-67.372 लाख	59.47500 09F2/2019-20 Dated-08.07.19	07.01.20	33.686	18.64399	18.64399	Road & Drain	100%	100%	कार्य पूर्ण।
45	वार्ड नं-01 में राजकुमार सिंह के घर के अग्रजित निर्माण कार्य। मकान होते हुए भाया बहिला निवास ओम साह, गुड्डू श्रीवास्तव, रंजीत सिंह के गली होते हुए मुगुल श्रीवास्तव के घर तक पीसीएसो पथ एवं स्टेच सहित नाला निर्माण कार्य। Aditya Construction, Pro-Mirala Manohar	विशेष सचिव, नॉडि एवं आरवि विहार पटना का पत्रांक-12.02 19 राशि-94.050 लाख	94.05		47.025						यह कार्य मुजफ्फरपुर नगर निगम से हो चुका है। इसलिए निविदा स्थगित।
46	वार्ड नं-01 में राजकुमार सिंह के घर के अग्रजित निर्माण कार्य। मकान होते हुए भाया बहिला निवास ओम साह, गुड्डू श्रीवास्तव, रंजीत सिंह के गली होते हुए मुगुल श्रीवास्तव के घर तक पीसीएसो पथ एवं स्टेच सहित नाला निर्माण कार्य। Aditya Construction, Pro-Mirala Manohar	उप सचिव, नॉडि एवं आरवि विहार पटना का पत्रांक-1323 दिनांक-27 02.19 राशि-84.75917 लाख	59.26693 11F2/2019-20 Dated-09.07.19	08.01.20				Civil Amenities			नाला एवं वर्षात का पानी पोखर में भर जाने के कारण कार्य बाधित।
47	वार्ड नं-01 में राजकुमार सिंह के घर के अग्रजित निर्माण कार्य। मकान होते हुए भाया बहिला निवास ओम साह, गुड्डू श्रीवास्तव, रंजीत सिंह के गली होते हुए मुगुल श्रीवास्तव के घर तक पीसीएसो पथ एवं स्टेच सहित नाला निर्माण कार्य। Aditya Construction, Pro-Mirala Manohar	उप सचिव, नॉडि एवं आरवि विहार पटना का पत्रांक-1323 दिनांक-27 02.19 राशि-93.02149 लाख	63.290066					Civil Amenities			मेसर्स सिंह कंस्ट्रक्शन सर्वेक्टर को एकराशना करने हेतु द्वितीय स्मार पत्र निर्गत।
48	वार्ड नं-01 में राजकुमार सिंह के घर के अग्रजित निर्माण कार्य। मकान होते हुए भाया बहिला निवास ओम साह, गुड्डू श्रीवास्तव, रंजीत सिंह के गली होते हुए मुगुल श्रीवास्तव के घर तक पीसीएसो पथ एवं स्टेच सहित नाला निर्माण कार्य। Aditya Construction, Pro-Mirala Manohar	उप सचिव, नॉडि एवं आरवि विहार पटना का पत्रांक-1323 दिनांक-27 02.19 राशि-128.80357 लाख	85.87834 10F2/2019-20 Dated-09.07.19	08.01.20				Civil Amenities			नाला एवं वर्षात का पानी पोखर में भर जाने के कारण कार्य बाधित।
49	वार्ड नं-01 में राजकुमार सिंह के घर के अग्रजित निर्माण कार्य। मकान होते हुए भाया बहिला निवास ओम साह, गुड्डू श्रीवास्तव, रंजीत सिंह के गली होते हुए मुगुल श्रीवास्तव के घर तक पीसीएसो पथ एवं स्टेच सहित नाला निर्माण कार्य। Aditya Construction, Pro-Mirala Manohar	उप सचिव, नॉडि एवं आरवि विहार पटना का पत्रांक-06 06.19 राशि-26.48700 लाख	26.487								अनापत्ति प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं निविदा की वैधता अवधि समाप्त हो जाने के कारण निविदा रद्द कर दी गयी है।
50	वार्ड नं-01 में राजकुमार सिंह के घर के अग्रजित निर्माण कार्य। मकान होते हुए भाया बहिला निवास ओम साह, गुड्डू श्रीवास्तव, रंजीत सिंह के गली होते हुए मुगुल श्रीवास्तव के घर तक पीसीएसो पथ एवं स्टेच सहित नाला निर्माण कार्य। Aditya Construction, Pro-Mirala Manohar	उप सचिव, नॉडि एवं आरवि विहार पटना का पत्रांक-06 06.19 राशि-15.66500 लाख	13.04163 15F2/2019-20 Dated-23.07.19	07.08.19							कार्य पूर्ण।
51	वार्ड नं-01 में राजकुमार सिंह के घर के अग्रजित निर्माण कार्य। मकान होते हुए भाया बहिला निवास ओम साह, गुड्डू श्रीवास्तव, रंजीत सिंह के गली होते हुए मुगुल श्रीवास्तव के घर तक पीसीएसो पथ एवं स्टेच सहित नाला निर्माण कार्य। Aditya Construction, Pro-Mirala Manohar	उप सचिव, नॉडि एवं आरवि विहार पटना का पत्रांक-06 06.19 राशि-11.03400 लाख	11.034								अनापत्ति प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं निविदा की वैधता अवधि समाप्त हो जाने के कारण निविदा रद्द कर दी गयी है।

6.5.2020

Refund 6.5.20

Refund 6.5.20

**Assistant Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Superintendent Engineer,**  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

**Chief Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna



# Bihar Urban Infrastructure Development Corporation Ltd.

## List of Project Purnia District

माह : अप्रैल 2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	Construction of R.C.C Drain with conver from Line Bazar Chowk to Rajni Chowk & Rajni Chowk to Newlal Chowk under Nagar Nigam, Purnea.	राशि-3.38 करोड़ Lt No- 99, Dated- 28.02.14	राशि -2.8397918	25.08.17	-	0.721946	-	R.C.C Drain- 6000.0M	R.C.C Drain- 1550.0 M कार्य बन्द है। PLA वाद संख्या 427 / 2018	11

*[Signature]*

**Assistant Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna

*[Signature]*

**Superintendent Engineer,**  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

*[Signature]*

**Chief Engineer,**  
Infrastructure & Transport  
North Bihar, Buidco, Patna



## List of Project Araria District

माह : अप्रैल 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.	Issue in Execution
1	2	3	4	5	6	7	8	9	10	11
1	नगर परिषद फारविसंगंज में दुर्गा स्थान के बगल से मनोहर लोहिया पथ के सदर अस्पताल तक पी0सी0सी0 सड़क एवं नाला निर्माण कार्य। 2014-15 संवेदक- शेखर कुमार सिंह	94.80,700.00 Ref. 2122 22.05.2015	82,22,087.00 08.02.2016	07.08.2013	-	0.36	-	P.C.C & Drain	1390.00 नाला कार्य एवं 370.00 में पथ अतिक्रमण के कारण कार्य बाधित है।	-
2	नगर पंचायत जोगबनी के कुशुमलाल चौक से अहमदपुर चौक तक पी0सी0सी0 सड़क का विस्तार इस्लामपुर वट गैस नेपाल सीमा तक पी0सी0सी0 सड़क एवं नाला निर्माण कार्य। 2014-15 संवेदक- शेखर कुमार सिंह	79,32,500.00 Ref. 2122 22.05.2015	65,28,236.00 17.03.2016	16.09.2013	-	0.59	-	P.C.C & Drain	लगभग 1190.00 नाला कार्य पूर्ण है। 24000 अतिक्रमण के कारण कार्य बाधित है।	-
3	चौदनी चौक स्थित जय प्रकाश पार्क का सौन्दर्यकरण निर्माण कार्य। 2015-16 संवेदक- नीता झा	39,62,500.00 Ref. 534 09.09.2015	15,75,238.00 13.05.2016	12.09.2013	-	0.15	-	-	Schedule Item Rs. 17,50,265 कार्य पूरा है Non Schedule Item कार्य अपूर्ण है। (Rs. 22,12,235)	-
4	फारविसंगंज नगर परिषद में पटेल चौक महिला महाविद्यालय होते हुए फोर-लेन तक जाने वाली सड़क तक पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य। 2018-19	21514000.00 Ref. 07 27.09.2018	-	-	-	-	-	P.C.C & R.C.C Drain	Fund Not Available	-
5	नगर पंचायत कसबा अर्न्तगत वार्ड सं0-17 में गिरजाधर से पोखर टोला होते बिमनी बाजार मंदरसा तक पी0सी0सी0 सड़क निर्माण के संबंध में।	25214800.00 Ref. 07 27.09.2018	-	-	-	-	-	P.C.C & R.C.C Drain	Fund Not Available	-



Assistant Engineer,  
Infrastructure & Transport  
North Bihar, Buidco, Patna



Superintendent Engineer,  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna



Chief Engineer,  
Infrastructure & Transport  
North Bihar, Buidco, Patna



List of Project Vaishali District

माह : अप्रैल 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	AS per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.	Issues in Execution
1	2	3	4	5	6	7	8	9	10	11
1	हाजीपुर नगर परिषद अन्तर्गत प्रमोदरा घाट का विकास एवं सिमेंट-बिहार कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 91 Dt. 29.12.14	6.580/15-16 2.3292354 04.09.15	03.03.17	2.405	2.02980	1.2	R.C.C, Kota Stone Boulder	R.C.C, Kota Stone Boulder 90 %	
2	हाजीपुर नगर परिषद अन्तर्गत बुदनलस घाट का विकास एवं सिमेंट-बिहार कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20.580/16-17 2.7790401 28.06.16	27.12.17	0.9018	0.96280		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone 53 %	
3	हाजीपुर नगर परिषद अन्तर्गत शिवी घाट का विकास एवं सिमेंट-बिहार कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01.580/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone 32 %	
4	हाजीपुर नगर परिषद के कार्य रोड-आ बाय रोड का कार्य एवं इतर प्रकारा रोड के कार्य एवं इतर इतर रोड का कार्य एवं इतर रोड का कार्य वर्ष 2017-18	0.19870 Lt. No. 89 Dt. 06.12.17			0.099					नेजी जमीन होने के कारण स्थानीय लोगों द्वारा सहमति नहीं दिया गया है। कार्यालय यंत्राव: 119 दिनांक 28.07.2019 द्वारा योजना पत्रक करले हेतु विभाग से अनुरोध किया गया है।

*(Signature)*

Assistant Engineer,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

*(Signature)*

Sub-Engineer,  
TS to CE,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

*(Signature)*

Chief Engineer,  
Infrastructure & Transport  
North Bihar, Buidco, Patna

# **National Mission for Clean Ganga (NMCG)**

## **Progress Report**

**Bihar Urban Infrastructure Development  
Corporation Ltd. Patna**

**Month : April 2020**

**Status of Approved Projects under NMCG (As on 30.04.2020)**

Sl.No	State/Town	Name of Works	Project cost (Rs. In Cr.)	Date of Sanction	STP Capacity (In MLD)	Sewerage Network (In Km.)	Total expenditure incurred (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Man Power Engaged (In Nos.)	Main Component	Component wise physical progress
1	2	3	4	5	6	7	8	9	10	11	12
1	Patna	Ganga River Front Development at Patna (EAP-World Bank)	243.27 336.73 (Revised)	19.06.13 26.02.19	-	-	302.77	93%	-	Development of Ghats- 16 Ghats completed out of 20 Ghats. 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance. <b>For Rest work of three ghats contractor not mobilized personnels till date.</b>	Development of Ghats- 16 Ghats completed out of 20 Ghats. 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.
2	Patna	Beur STP	68.16	15.07.14	43	-	51.37	99%	-	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Receiving Chambers	1. SBR Basin- Precast slab on feed channel work Completed 2. Chlorination Contact Tank - Completed. 3. Sludge Holding Tank & Centrifuge Building - Completed. 4. Sludge Blower Building- Completed 5. Staff Qtr 1 & 2 - Completed 6. MPS- Slab casting completed. Brick work up to roof Completed. Finishing work up to inlet work in progress 7. MCC & Admin Building-Completed. 8. Receiving Chambers - 8th lift work in progress. Work is stopped by the contractor due to COVID - 19 pandemic.
3	Patna	Beur Network	225.77	31.12.14	-	179.74	224.83	68.55%	4602	Sewerage Network – 180 K.M Manhole – 7471 nos. House connection pit – 14808 nos. Hose hold connection- 15000 nos. Road restoration- 162 K M	Network- 124.53 Km. Completed Manhole- 4198 Nos. Completed House Connection Pit - 6165 nos. Completed House Hold Connection – 4194 Completed Road Restoration 123.65 Km. Completed

af ✓ sel

Sl.No	State/Town	Name of Works	Project cost (Rs. In Cr.)	Date of Sanction	STP Capacity (in MLD)	Sewerage Network (In Km.)	Total expenditure incurred (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Man Power Engaged (In Nos.)	Main Component	Component wise physical progress
1	2	3	4	5	6	7	(Rs. In Cr.) <i>(including State share)</i>	9	10	11	12
4	Patna	Karmalichak STP	77.04	15.07.14	37	-	50.60	100%	-	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Stilling Chambers	1. SBR Basin- Electro Mechanical Completed. 2. Chlorination Contact Tank - work Completed. 3. Sludge Holding Tank & Centrifuge Building - Completed. 4. Sludge Blower Building- Completed 5. Staff Qtr 1 & 2 - Completed 6. MPS- Electromechanical work Completed 7. MCC & Admin Building- flooring work Completed. 8. Stilling Chambers - Electro mechanical work Completed. Finishing Work is stopped by the contractor due to COVID - 19 pandemic.
5	Patna	Karmalichak Network	277.42	16.03.17	-	96.54	101.58	54%	-	Sewer Network- 96.54 km, Manhole- 4311 nos, House Connection Pit - 19084 nos, Road Restoration- 96.54 km, House Connection -38168 nos	Sewer Network- 60.84 km completed out of 96.54 km, Manhole- 2354 nos completed out of 4311 nos, House Connection Pit - 6412 nos completed out of 19084 nos, Road Restoration- 34.922 km completed out of 96.54 km, House Connection - 7054 nos. completed out of 38168 nos. Work is stopped by the contractor due to COVID - 19 pandemic.
6	Patna	Saidpur STP & Adjoining Network	184.93	01.04.15	60	55.10	149.97	92.00%	1472	Sewer Network -55 km, Manhole - 2397 Nos Road Restoration - 55 km HSC Pit - 5859 Nos Direct Connection to Manhole - 3729 Nos House Hold Connection - 21360 Nos SBR Basin Casting - 8350 M3 MPS Casting - 1750 M3 Gride Chamber Casting - 510 M3 Thickener Casting - 350 M3 CCT Casting - 670 M3 Sludge Dewatering Building - 200 M3 MCC & blower room Casting - 195 M3. Admin Cum Lab Building - 302 M3 Staff Quarter/Security Cabin - 295 M3.	Laying of pipe 51.6 Km completed out of 55 Km., Construction of Manhole 2256 Nos completed out of 2397 Nos., HSC PIT 4363 Nos. completed out of 5859 Nos., Road Restoration 50.70 Km. completed out of 55 Km., House Hold Connection 3325 No. Completed out of 21360 No., STP (60MLD)- SBR Basin - Casting Completed, MPS - Casting Completed, Gride Chamber - casting Completed, Thickener - casting Completed, MCC & blower room - Casting Completed., CCT - 636.50 M3 Casting Completed out of 670 M3., Admin Cum lab Building - 103.00 M3 Casting Completed out of 302 M3., Staff Quarter - 195.50 M3 Casting Completed out of 295 M3.

*(Handwritten signatures and initials)*

Sl.No	State/Town	Name of Works	Project cost (Rs. In Cr.)	Date of Sanction	STP Capacity (in MLD)	Sewerage Network (In Km.)	Total expenditure incurred (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Man Power Engaged (In Nos.)	Main Component	Component wise physical progress
1	2	3	4	5	6	7	8	9	10	11	12
7	Patna	Saidpur Network	268.63	01.04.15	-	162.38	230.42	47.60%	-	Pipe Laying - 162.38 km Manhole - 6379 Nos Property Chamber - 18618 Nos Road Restoration - 169.03 km DI Rising Main - 6.65 km House Connection - 28118 Nos SPS - 3 Nos	Pipe Laying 77.3 km completed out of 162.38 km, manhole 2524 nos out of 6379 nos, Property Chamber 1109 nos completed out of 18618 nos, Road Restoration - 78.06 km completed out of 162.38 km, Rising Main 887m completed out of 6.65 km, House Connection- 1284 nos completed out of 28118 nos. Rest work in progress. Boundary wall works & Well sinking ongoing for Ambedkar SPS, Well sinking, Boundary wall & Staff quarters ongoing at Bazar Samiti SPS. Existing structure edmolition ongoing at SPS Exhibition Road.
8	Patna	Pahari STP	191.62	19.05.17	60	-	39.33	51.00%	-	Development of a 60 MLD capacity sewage treatment plant. Effluent channel of length 1 Km. and reuse components. UV Disinfection.	1. MPS- 8th lift wall casting completed. 2. SBR- 56% raft completed & Side wall work in progress. 3. CCT- Raft completed 4. Admin Building- 2nd floor slab completed. 5. Staff Quarter - 2nd floor slab completed. 6. Sludge Dewatering and Cenrifuge Building- Footing completed and slab shuttering completed. 7. Substations - Column Till 1st beam bottom completed, work is shutdown due to lockdown.
9	Patna	Pahari Zone-IV_A(S) Sewerage Network	184.86	22.05.17	-	87.69	118.95	67.00%	1351	Sewer Network - 87.97 km. Manhole - 3270 No. Road Restoration - 88 km. Property Chamber - 10650 Nos. House Hold Connection - 21300 No. SPS - 1 No.	Sewer Network - 68.30 Km. completed out of 87.97 Km. Manhole- 2462 No. completed out of 3270 Nos. Property chamber- 3474 Nos. completed out of 10650 Nos., Road Restoration 66.169 km Completed. out of 88.30 km., House Hold Connection 3208 No. Completed out of 21300 No. SPS Well, Screen Chamber, Inlet Chamber & Distribution Chamber, DG Room, Transformer Room, Duty Room, Security Room, MEP Room, Staff quarterand, Valve Chamber and Boundary wall work completed (Civil work Completed). Electromechanical Items procurement work under progress.
10	Patna	Pahari Zone-V Sewerage Network	356.37	22.05.17	-	115.93	73.49	41.34%	-	Pipe Laying - 115.93 km Manhole -5306 Nos Property Chamber - 31000 Nos Road Restoration - 169.03 km House Connection - 22855 Nos SPS - 1 Nos	Sewer Network - 47.95 km completed out of 115.93 km. Manhole- 1486 nos completed out of 5306 nos, Property Chamber 2115 nos completed out of 31000 nos, Road Restoration 43.602 km completed out of 116 km, House Connection- 2402 completed out of 22855 km. Rest work in progress.

*[Signature]*

*[Signature]*

*[Signature]*

*[Signature]*

Sl.No	State/Town	Name of Works	Project cost (Rs. In Cr.)	Date of Sanction	STP Capacity (in MLD)	Sewerage Network (In Km.)	Total expenditure incurred (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Man Power Engaged (In Nos.)	Main Component	Component wise physical progress
1	2	3	4	5	6	7	8	9	10	11	12
11	Barh, Patna	I&D and STP	58.27	10.08.17	11	-	7.04	35%	-	STP - 11 MLD SPS- 6 Nos and I&D	STP land handed over on 12th June 2019. RCC of first lift of SBR tank and Gravity Sludge Thickener completed, Shuttering for the 2nd lift is under progress.
12	Mokama, Patna	I&D and STP	53.81 60.91 (Revised)	28.07.17 06.03.19	8	-	0.06	-	-	STP - 08 MLD SPS and I&D	Survey work completed. Vetting for Design and Drawing from IIT is completed. STP land handed over on 27.12.2019. SBR Tank excavation work 70% completed, MPS/Wet well excavation work 10% completed. Due to lockdown work stopped. In accordance with the Govt. Norms, labors are being mobilized to Mokama site to resume work.
13	Maner	I&D and STP	41.36	02.01.19	6.5	-	1.06	-	-	STP - 6.5 MLD SPS and I&D	Currently Land not available for STP. Land at two places have been identified. One land belongs to Tourism Department & another land belongs to ULB. Request letter from BUIDCO has been sent to DM, Patna, CO Maner. Request Letter has also been sent to UD&HD for providing support to get the land for STP. It has been intimated to us that CO has reported that non of any land can be given for construction of STP.
14	Bakhtiyarpur	I&D and STP	35.88	24.12.18	10	-	1.13	-	-	STP - 10 MLD SPS and I&D	Currently land not available for STP. One land has been identified which belongs to Agriculture department UD&HD Vide Lt. No - 552, Dated- 04.03.2020 has requested Agriculture Department to provide NOC for construction of STP at the identified Land. Reply from Agriculture Department is awaited.
15	Sultanganj	I&D and STP	60.22	01.08.17	10	9.5	9.53	26%	25	STP - 10 MLD SPS - 4 Nos. and I&D	1. Site office completed. 2. Survey work is completed. 3. Compound wall work 95% completed 4. MBBR- Lounder Shuttering work in progress. 5. Construction of Admin Building- 2nd Floor Slab Shuttering and Brick work in progress. 6. Centrifugal Building- 1st Floor Roof Casting completed. 7. Chlorine Contact Tank- Wall Casting completed. 8. Sludge storage shed- Brick work in progress. 9. Chlorine Tonner Building- Structure work completed. 10. Thickner, Filterate Sump -PCC work under progress. 11. Return sludge sump- Last lift wall casting in progress. 12. Plate Settler- Foundation completed- 2nd lift wall casting under progress.







Sl.No	State/Town	Name of Works	Project cost (Rs. In Cr.)	Date of Sanction	STP Capacity (in MLD)	Sewerage Network (In Km.)	Total expenditure incurred (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Man Power Engaged (In Nos.)	Main Component	Component wise physical progress
1	2	3	4	5	6	7	8	9	10	11	12
16	Sonepur	I&D and STP	30.93	14.09.18	3.5		1.42			STP - 3.5 MLD SPS and I&D	Site survey work and boundary wall work is completed. Vetting of Design and Drawing from IIT, Roorkee is done. Excavation work started for Staff Quarter.
17	Naugachia	I&D and STP	60.79	01.08.17	9	23	3.56	15%	45	STP - 9 MLD SPS- 6 Nos and I&D	1. Survey work completed. 2. BEP, Design & Drawing under approval. 3. Boundary wall- 50% work completed. Rest in progress. 4. Boring work completed 5. Lever Hut work completed 6. SBR- Raft Foundation Casting 75% Completed. Rest in progress. 7. SBR Wall- 1st lift 40% casting completed. Rest work in progress.
18	Bhagalpur	I&D and STP	254.13	12.10.17	45	27.7	0.05			STP - 45 MLD SPS and I&D	Two bids received. Financial evaluation submitted to NMCG on 30.09.2019. Some observation has been received on 11.09.19 and compliances has been sent vide letter no - 966 dated- 04.12.19 to NMCG. Observation regarding IPS land has been received. Preparation of compliance under progress. Balance design to be done from other consultant as TAHAL (earlier DPR consultant) is not responding.
19	Begusarai	Sewer Network, SPS and STP	230.06	05.03.18	17	98	18.05			STP- 17 MLD SPS and Network- 98 km.	Survey, Design and Drawing preparation completed for Sewerage Network. Vetting of drawing also completed from IIT Chennai. Laying of sewer line shall be started shortly.
20	Buxar	Sewer Network, SPS and STP	164.23	31.12.2019	16	95	17.29	39%		STP- 16 MLD SPS and Network- 95 km.	Observations have been received from SMCG on the Bid Document submitted by BUIDCO. Revised Bid document and compliance report has been submitted to SMCG on 24.03.2020. SMCG has forwarded the updated Bid Document to NMCG for approval.

*[Handwritten signature]*

*[Handwritten signature]*

Sl.No	State/Town	Name of Works	Project cost (Rs. In Cr.)	Date of Sanction	STP Capacity (in MLD)	Sewerage Network (in Km.)	Total expenditure incurred (including State share) (Rs. In Cr.)	Overall physical progress (in %)	Man Power Engaged (In Nos.)	Main Component	Component wise physical progress
1	2	3	4	5	6	7		9	10	11	12
21	Hajipur (Gandak)	Sewer Network, SPS and STP	305.19	05.03.18	22	138.9	-	-	-	STP- 22 MLD SPS- 03 Nos Network- 138.9 km.	Two Bid received. Technical Committee recommendation along with all documents sent on 16.01.2020 to for approval SMC/NMCG. NMCG recommendation received on 11.02.2020 and SMC recommendation has been received on dated 17.03.2020 as per instruction of SMC. Technical Committee meeting will be held in coming week. Financial Bid Evaluation Report has been submitted to SMC.
22	Munger	Sewer Network, SPS and STP	294.02	05.03.18	30	165.73	-	-	-	STP- 30 MLD SPS- 05 Nos Network- 165.73 km.	Clarification has been sought to the experience certificate issuing authority. Bid evaluation report shall be finalized after receiving the same.
23	Khagariai	I&D and STP	21.00	24.12.18	4.5	-	0.11	-	-	STP- 4.5 MLD SPS and I&D	Letter has been received from NMCG for floating Re-Tendering. Bid document has been sent to SMC for approval on 04.04.2020. The same has been forwarded to NMCG for approval.
24	Digha, Patna	Sewer Network, SPS and STP	824	11.08.17	100	288	0.42	-	-	STP- 100 MLD Network - 303 KM	Survey completed for sewerage network. Sewerage network design under progress. BEP drawing preparation for STP completed. Vetting to be done from IIT.
25	Kankarbagh, Patna	Sewer Network, SPS and STP	578.89	11.08.17	50	150	0.29	-	-	STP- 50 MLD SPS- 02 Nos Network- 150 km.	Contractor not submitted Drawing & Design till date.
26	Phulwarisharif	I&D and STP	46.25	08.02.19	13	-	-	-	-	STP - 13 MLD SPS and I&D	
27	Danapur	I&D and STP	103.27	08.02.19	25	-	-	-	-	STP - 25 MLD SPS and I&D	Bid evaluation report and complaint reply has been submitted to SMC for providing guidance as per direction Buidco Board.
28	Fatuha	I&D and STP	35.49	24.12.18	7	-	-	-	-	STP - 07 MLD SPS and I&D	
29	Chhapra	I&D and STP	236.15	30.11.18	32	-	12.06	-	-	STP - 32 MLD SPS and I&D	Survey & Drawing work preparation work completed, Drawing sent to IIT, Patna for vetting.
30	Gopalganj	RFD	8.25	07.03.19	-	-	1.14	-	-	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm).- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm).- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscape & Horticulture works	181 Nos. piles completed out of 182 Nos. RCC Grade beam completed, Shuttering & placement of reinforcement of Tie Beam of 02 nos Ghat is in progress.







Sl.No	State/Town	Name of Works	Project cost (Rs. In Cr.)	Date of Sanction	STP Capacity (in MLD)	Sewerage Network (in Km.)	Total expenditure (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Man Power Engaged (In Nos.)	Main Component	Component wise physical progress
1	2	3	4	5	6	7	8	9	10	11	12
31	Muzaffarpur	RFD	10.77	07.03.19	-	-	0.05	-	-	Ghat- 3 Nos.	Financial Bid has been opened on 30.04.2020, Bid Evaluation is under progress.
32	Kahalgao	I&D and STP	25.77	30.12.19	6	-	-	-	-	STP - 06 MLD SPS and I&D	
33	Barahiya	I&D and STP	27	30.12.19	6	-	-	-	-	STP - 06 MLD SPS and I&D	Bid Document Preparation under progress.
Total			5623.45	-	631.50	1693.16	1416.57	-	7495		

Note : The construction work has been stopped due to Lockdown for COVID- 19 pandemic.

  
General Manager (Finance)  
BUIDCo, Patna

  
Executive Engineer (PDM)  
BUIDCo, Patna

  
Superintending Engineer (PDM)  
BUIDCo, Patna

  
Chief Engineer (PDM)  
BUIDCo, Patna

# **Asian Development Bank (ADB)**

## **Progress Report**

**Bihar Urban Infrastructure Development  
Corporation Ltd. Patna**

**Month : April 2020**

## Bihar Urban Infrastructure Development Corporation Ltd.

## ADB Projects

Sl no.	Name of project & Name of contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component wise physical progress	Issue in Execution/ Remarks
1	Gaya Water Supply Phase - 1 Name of Contractor - M/S Shriram EPC Limited	Amount- 311.30 Letter No. - 525 Date - 28/03/2016	Amount - 311.78 (Contract Agreement Signed on 11/01/2018)	EPC - 25/09/2021 (Based on approved work program by DCM DSC revised with 25/12/2020) O/M - 25/03/2023	89.65	77.86 (Including Mobilisation Advance - 31.18, RCD Adv 1.95)	70.95 (Upto 28/02/2020)	(i) Distribution Network - 447.776 Km (ii) Construction of New Reservoir - 05 nos. (iii) HSC - 75000 Nos. (iv) CSC - 05 Nos.	(i) Distribution Network - 154.668 Km (DI- 40.038 Km, HDPE- 114.630 km) (ii) Construction of New Reservoir - 04 Nos. was in progress at Budhwa Mahadev, Mastalipur, Bhusunda Mela, Joda Masjid. work started. (iii) HSC - 6519 nos. connection done. In progress (iv) CSC - work in progress at 03 locations i.e., Bhudhwa Mahdev, Bhusunda Mela & Dandibagh.	Pipe procured at site:- HDPE - 136 km out of 301 km & DI - 128 km out of 145 km (Total = 264 Km).
2	Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Amount- 64.91 Letter No. - 595 Date - 28/03/2016	Amount - 62.04 (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2019 (Based on approved work program by DCM DSC revised with 31/12/2019) O/M - 28/02/2022	27.93	15.43 (Including RCD Adv 0.97)	13.14 (Upto 28/02/2020)	(i) GLSR - 01 No. (ii) CWR - 01 No. (iii) Control Room - 05 Nos. (iv) Rising Main - 17.050 Km (v) Production Tubewell - 24 Nos.	(i) GLSR - Roof reinforcement is completed. (ii) CWR - Roof slab casting completed. Pump house lintel beam is completed. (iii) Control Room - At 04 locations work was in progress (i.e. Bhusunda Mela, Warish Nagar, Khiriyama & Kendui). Work stopped due to lockdown situation (iv) Rising Main - 5.788 Km DI pipe laid. (v) Production Tubewell - Total 21 Nos. Boring work completed).	Pipe procured at site:- DI - 14.464 km out of 17.050 km

ADB PROJECT REVIEW

25/12/2021

05/05/2020

05/15/2022

05/15/2022

## Bihar Urban Infrastructure Development Corporation Ltd.

## ADB Projects

Sl no.	Name of project & Name of contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component wise physical progress	Issue in Execution/ Remarks
								(vi) Observation Tube well - 07 Nos.	(vi) Observation Tube well - 4 nos. completed (i.e. ITI, Joda masjid, warish nagar, Khiriyama).	
								(vii) Operator Office (G+2) at ITI Campus - 01 No.	(vii) Operator Office - Plinth beam casting is in progress.	
3	Bhagalpur Water Supply Project-1	Amount- 493.00 Letter No 1153 Date- 01-07-2013			227.43	134.71	126.29 (upto 31-03-2019)	1) Tubewells - 23 nos. 2) Rising Main- 5750 m 3) OHSR - 23 nos. 4) Distribution Network - 303.852 Km 5) HSC- 60615 nos. 6) Refurbishment of Existing Water Treatment Plant Q&M - 5 Yrs		1) M/S PAN India Infra Projects Pvt.Ltd. contract terminated on 09/07/2019. 2) After termination of contract of BWSP-1 balance work estimate in 4 packages has been prepared & after TA from BUIDCO estimate sent to UD&HD for further approval. 3) Based on comments received from UD&HD on 09/08/19 estimate has been revised & sent to UD&HD vide letter no. 286 dated 17/08/19 after TA for approval. 4) Based on resolution passed in 60th BUIDCO Board meeting dated 28.11.2019 revised bid document prepared as per ADB procurement guidelines and sent to ADB on 03.01.2020 for NOC. 5) Based on observation received from ADB revised Bid Documents sent to ADB on 03/02/2020. 6) After approval Bid published on 10/02/2020. 7) Pre-Bid meeting held on 17th February'20 and Bid submission was scheduled on 5th March'20 which was extended till 16th March'20. Single bid received. Bidding process cancelled due to administrative issues on 13th April'2020 vide notice no. 19-121. BUIDCO decided for Re-tender for all 04 packages. ADB accepted and give NoC for re-tendering. Notice for invitation of bid issued vide no NCB/11 on 13th April'2020. pre-bid meeting held on 20th April'20. Last date of submission of is 18th May'2020.

05/05/2020  
Already  
05/05/2020  
Adm  
05/05/2020

05/05/2020

05/05/2020

ADDITIONAL PROJECT WORK  
ADB PROJECT WORK



## Bihar Urban Infrastructure Development Corporation Ltd.

## ADB Projects

Sl no.	Name of project & Name of contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component wise physical progress	Issue in Execution/ Remarks
4	Bhagalpur Water Supply Project-2 Name of Contractor- M/S VA Tech Wabag Limited	Amount-253.57 Letter No 2010 Date 04-09-2017						1) WTP - 1 no. 2) Twin D Type Intake well - 140 MLD 3) Jackwell - 1 no. 4) Clear Water Reservoir- 9.1 ML 5) Transmission Main - 28.7 km		1) Technical Approval done on 04/04/2017. 2) Administrative Approval done on 31/08/2017. 3) Technical Sanction done on 15/03/2018. 4) NIT published on 20/03/2018. 5) Technical Bid opened on 25/07/2018 & Financial Bid opened on 22/11/2018. 6) Final decision to award after legal opinion 61st Board Meeting dated 16/01/2020. 7) LOA issued to contractor vide letter no. 43 & dated 28/01/2020. 8) Contractor has to submit required PBG of RS. 27.75 Cr. to execute the work. Further due to force major, Contractor has requested for extension. (9) Show Cause notice was issued to M/s VA Tech Wabag Ltd. on 27.04.2020.
5	Gaya Waste Water Project Phase 1	Amount-370. 63 Letter No 1866 Date 11-08-2017						1) Sewerage network - 319.83 km 2) Property connection - 46647 nos. 3) Main holes - 13245 nos. 4) Intermediate pumping stations - 08 nos. 5) Main pumping stations - 01 nos. 6) Length of pumping main - 15.1 km 7) Sewerage main pumping station (SBR) - 30 MLD 8) Sewerage treatment plant - 30 MLD 9) Mechanical, Electrical works = 01 Lot		1) DPR prepared. 2) Approval of NOC on Bid document received from ADB for the floating of Tender. 3) Three NOC's of IPS is pending. 4) STP at Kandi NOC received through Department of Revenue and Land Reforms letter no. 804 dated 15.09.17 5) NOC received on Bid Document from ADB on 17/01/19. 6) Tender will publish after sanction of Loan proposal from ADB which is under process.

Rumai 5/5/2020

10/05/2020  
Nitya  
Accountant

27/6/20

5/5/20

ADDITIONAL PROGRAM DIRECTOR  
ADB PROJECT, BUREAU



## Bihar Urban Infrastructure Development Corporation Ltd.

## ADB Projects

Sl no.	Name of project & Name of contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component wise physical progress	Issue in Execution/ Remarks
6	Gaya Waste Water Project Phase 2									1) DPR of Gaya Waste Water Project (Eastern Part) submitted by DSC on 24/01/19. Technical Approval done on 23/02/19 for Rs. 173.86 Cr & one technically approved copy send to UD&HD. 2) Land NOC for STP (Manpur) received vide letter no. 2710 dated 25/08/2018. 3) Out of 07 nos. IPS land, 01 no. IPS land NOC received. 4) Tender will publish after sanction of Loan proposal from ADB which is under process.
7	Muzaffarpur Water Supply Project							1) Tube well - 30 nos. (at different locations). 2) Observation well - 06 nos. (at different locations). 3) Distribution Network-527 km 4) House Service Connection - 69039 nos. 5) Rising Main - 18.67 km (DI K 9 pipes). 6) Over Head Tank - 16 nos. 7) Refurbishment of Existing Tube well - 20 nos. (at different locations). 8) Refurbishment of Existing Pump house - 13 nos. 9) New pump house - 30 nos. 10) Valve Chamber - 1110 nos. 11) Public Stand Post-200 nos. 12) Customer Service Center (G+3 Storey) - 01 no. 13) Mechanical Work - 01 job 14) Submersible Pump - 50 nos. 15) Instrumentation of SCADA system - 01 no.		1) Based on comments received from PS UD & HD during finalization of Muzaffarpur Water Supply DPR on 15/11/18. Revised DPR & cost estimate has been prepared & sent to UD&HD on 22/02/19 after Technical Approval on 11/02/19. 2) Land for Over Head Tanks & Pump Rooms identified & sent to DM Muzaffarpur for allotment vide letter no. 2559 dated 21/05/19. 3) Project funding proposal from ADB is under process.

ADDITIONAL PROGRAM DIRECTOR  
ADB PROJECT BUDDO

21/5/2020

21/5/2020

21/5/2020

21/5/2020

21/5/2020

## Bihar Urban Infrastructure Development Corporation Ltd.

## ADB Projects

Sl no.	Name of project & Name of contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component wise physical progress	Issue in Execution/ Remarks
8	Patna Water Supply Project									<p>1) Survey and land identification work has been done by the Consultant for preparation of DPR. (2) Based on meeting dated 10.10.2019 held under the chairmanship of Chief Secretary, Patna Water supply project has been splated into 3 phases and accordingly Phase-1 DPR has been prepared amounting to Rs. 758.77 Cr.</p> <p>3) Loan proposal from ADB is under process (4) For Administrative Approval DPR has been sent to UD&amp;HD for approval on 13/01/2020 vide letter no. 159/18 (Part -2) -15.</p>

Recd  
05/05/2020  
Nucy

05/05/2020  
Adm

05/05/2020  
Rm

05/05/2020  
Adm

05/05/2020  
ADDITIONAL PROGRAM DIRECTOR  
ADB PROJECT, BUREAU