



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना-800001.

पत्रांक- बुडको / यो०-2693 / 2023 -1699

पटना, दिनांक-08/4/23

प्रेषक,

महाप्रबंधक (असैनिक), मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

मुख्य महाप्रबंधक,
बुडको, पटना।

विषय:- माह मार्च-2023 का मासिक प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि बुडको द्वारा उत्तर बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह मार्च-2023 का मासिक प्रगति प्रतिवेदन संबंधित परियोजना निदेशक/कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन

(Signature)

महाप्रबंधक (असैनिक),

मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

(Signature)
10/4/2023

(Signature)
10/4/23

1562 pdm
10/04/23

एम-1876
10/4/23

MONTHLY REPORT
सीतामढ़ी + शिवहर।

March- 2023

Sl.No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress in Percentage			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress in Percentage	
1	2	3	4	5	6	7	8	9	10	11	12	13
Name of District :- Sitamarhi												
1	नगर सरकार भवन, नगर पंचायत, सुरसण्ड के प्रशासनिक भवन का निर्माण कार्य (विद्युतीकरण, जलपूर्ति एवं स्वच्छता सहित कार्य)। संवेदक- M/s Dinker Construction Pvt Ltd.	1.6956 Lt. No. 21 Dt. 19.06.19	1.451548 Dt.25.03.2022	24.06.2023	0.8478	0.8477999	.	.	.	.	फिनिशिंग का कार्य प्रगति पर।	
2	नगर निगम, सीतामढ़ी क्षेत्र अन्तर्गत सात निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य विद्युत सेट-1 लकड़ी सेट-2	Lt. No. 499 Dt. 19.02.2022 Rs. 4.5912368	.	.	.	.	.	.	.	.	.	बुडको, मुख्यालय स्तर से एकरारनामा की प्रक्रिया में।
Name of District :- Sheohar												
1	नगर परिषद, शिवहर क्षेत्र अन्तर्गत बस स्टैंड का निर्माण कार्य।	Lt. No. 201 Dt. 07.02.2023 Rs. 3.68048	.	.	.	.	.	.	.	.	.	निविदा की प्रक्रिया में।
2	नगर परिषद, शिवहर क्षेत्र अन्तर्गत सात निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य। विद्युत सेट- 1 लकड़ी सेट-2	Lt. No. 501 Dt. 19.02.2022 Rs. 4.5912368	.	.	.	.	.	.	.	.	.	बुडको, मुख्यालय स्तर से एकरारनामा की प्रक्रिया में।

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

632

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2 Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park. Contractor - Chandrabibha Devi	3 AA-0.4277, Dated:- 25.11.14 & EC:- 0.4277	4 0.3038828	5 18.12.16	6 0.21385	7 0.21385	8 Fund was being made available to this office (DUDA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD. Rest fund is available with DM Bettiah. This office has requested vide letter no-115, dated 12.05.2022 to DM Bettiah for releasing fund for completion of pending schemes	9 Boundary wall, Pathway, light Gajebo, Sitting bench etc.	10 Boundary wall, Sitting Bench, Path way and Gajebo	11 No Work.	12 Boundary wall, Sitting Bench, Path way and Gajebo	13
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	2.5137547	29.12.16	1.5082528	1.5082528		Construction of Building	Civil work completed except roof treatment.	No Work.	Civil work completed नगर सरकार भवन में नगर परिषद सिफ्ट है।	Fund Issue. This office has requested to Dy. Collector (Dev.) with a copy to DDC & DM vide numerous letters for releasing fund. The last letter was sent vide this office no.115 Dtd. 12.05.22 for releasing fund in order to complete the works. But, fund is yet to be released by District Administration.
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC-3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	Completed.	No Work.		
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated:- 8.11.13 & EC:-1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	60 % work Completed.	No Work.	60 % work Completed.	
5	Construction of Ramna maidan- levelling, boundary wall, track anc beautification. Contractor-M/S Jai bhawani const.	AA-2.0 Dated - 18.02.14&EC	1.105711	29.05.15	0.902905	0.902905	0.902905	Boundary wall, pathway, levelling and beautification	phase- 1 is complete.	No work	Phase 1 is completed	For Ramna Maidan Phase- 1 Physically completed but financial progress not yet achieved due to fund constraints.

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

634

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर विकास योजनान्तर्गत बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	3 Letter no- 3059, dated- 18.12.2017 Amount 1.6956	4 1.2107859 22.02.2016	5 15 Months 22.04.2017	6 0.6140	7 0.6140	8 0.6140	9 Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress	10 Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress	11	12 Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring- Progress	13 (रेश आवटन की प्रशिक्षा में कार्य वाद है।)
2	Construction of PCC road and RCC Drang from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar nigam, chhapara	Letter no-79, dated- 06.12.2017 Amount 2.9866	2.4299813 06.03.2020	15 Month	1.5866	1.5499	1.5499	RCC Drain- 1872 PCC Road- 936 Paver Block- 836	Nala- 1290m PCC- 641.50m Paver Block - 2x300.00 Completed.	Nala- 200m PCC- Nil Paver block- 0	Nala- 1490m PCC- 641.50m Paver Block - 2x300.00 Completed.	

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

635

मार्च-2023

Rs. In Crores

S No.	Name of Project Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Saharsa Bus Stand Project M/S Shri Balram Singh Vill+Post- Panchgach hia, Saharsa	4.00 & Letter No. 78, dated 19.11.2014	3.3003 & 10.06.2015	09.05.2017	1.91	1.91	1.91	Bus Terminus (civil work)	-	-	Completed	1. For departure gate, one gate land disputed in High Court, Patna 2. Fund unavailability since last two years. 3. Overall Progress 85%
								Toilet Block & small ships (Civil work)	-	-	Completed	
								Compound wall entrance gate (Civil work)	-	-	Except disputed land, rest work completed	
								Internal Road Pathway & Landscaping work	-	-	Completed	
								Electrical work (Internal)	-	-	Completed.	
								PHE work (Internal)	-	-	Completed	
								PHE work (External)	-	-	Completed	

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

234

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिसर मोतिहारी के मोतिहारी का सौकर्यकरण एवं जोड़वाँर कार्य। M/s Charitha - Pawan Kumar (JV), Hyderabad	EC- 21.99 AA Rs.23.05492 Lt No-139 dt- 15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	5.4990	5.4990	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)	1. De-weeding Machine supplied and De-weeding work in Motihari is under progress since 26.04.22.	1. De-weeding Machine supplied and De-weeding work in Motihari is under progress since 26.04.22. 2. Dredging Machine supplied on 25.01.2023 and 98% assembled on 28.01.2023 and rest of the machine assembling will complete after supply of pumping pipes. Dredging Machine supplied instead of Agreement Machine "Supply of 21 Tonne JCB long boom excavator (Model MB/205)" Machine changed under agreement amount vide Technical Meeting held on 07.06.2019	1. De-weeding Machine supplied and De-weeding work in Motihari is under progress since 26.04.22. 2. Dredging Machine supplied on 25.01.2023 and 98% assembled on 28.01.2023 and rest of the machine assembling will complete after supply of pumping pipes. Dredging Machine supplied instead of Agreement Machine "Supply of 21 Tonne JCB long boom excavator (Model MB/205)" Machine changed under agreement amount vide Technical Meeting held on 07.06.2019	1) Contract Rescission Debarment and Blacklisting removed from M/s Charith-Pawan Kumar (JV) on 27.09.21 2) Letter to Start the work (where design and drawing not required) is given to contractor vide Lt. 531 dated 08.11.21 3) A proposal without STP has been submitted to CE (Infr) North Bihar. Design and Drawing to be prepared by Contractor and the same will be vetted by IIT, Delhi as directed by CE(Infr), North Bihar in meeting held on 05.01.2022. 4) De-weeding has been started since 26.04.2022. 5) Letter has been given to contractor for supply of De-silting Machine and submission of DPR through Ltr.-492/15.8.22, 562/13.9.22 and 633/22.9.22
2	चकिया बस स्थान का निर्माण (M/s Keshav Kumar Keasri, Motihari)	EC- 2.19 AA Rs. 2.0000 Lt No-78 dt- 19.11.14 EC- 2.19 LOA- 1.650150 Lt No-1375 dt-11.05.15	Rs.1.44 Lt No- BUIDCO/yo- 587/14-87 dt-6.12.14	24.12.16 (6 Months)	1.4400	0.8486	0.8486	1. Bus terminus 2. Toilet, shop block 2. compound wall with entrance gate. 3. internal road, pathway, Campus filling & land scaping. 4. Electrical work. 5. PHE work	1. Frame work of Bus terminus building completed. 2) Campus filling- 90% 3) Plaster Work of terminus building completed. 4) Shop and Toilet work completed.			

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

633

MONTHLY REPORT

Hajipur-Vaishali

पृष्ठ-20

Sl. No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value & Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर परिषद् हाजीपुर												
1	हाजीपुर नगर परिषद् अन्तर्गत बुटनदास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.47186	80	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work	Kota Stona Boulder	R.C.C. completed. Kota Stone (80%) Boulder (30%) brick work completed, earth work completed.	Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work in Progress.
2	हाजीपुर नगर परिषद् अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700	50	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work		R.C.C. (50%) Kota Stone (0%) Boulder (0%) brick work (40%), earth work (50%).	Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work is hindered due to rise in water level.

Note : Excess expenditure against serial no.-01 made from the amount available in serial no-2. When fund of serial no.-1 of Butan Das ghat will be available then the it will be transferred to Sidi Ghat viz in serial no -2

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

632

**Bihar Urban Infrastructure Development Corporation Ltd.
Muzaffarpur**

Mar-23

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.in Cr.)	Agreement Value & Date (Rs.in Cr.)	AS per agreement Date of Completion	Fund Received (Rs.in Cr.)	Total Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Up to Previous Month	During the Month	Total Progress	
1	वार्ड सं-02 में प्रस्तावित बस स्टैंड को परिसरवायु रोड एकीकृत करके एसीएस सिटीसीपीडी पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, नॉटिफि एवं ऑरिडि विहार पटना का पत्रांक-06 दिनांक-09.01.19 राशि-113.41 लाख	0.9720344 20F2/2019-20 Dated-20.08.19	19.02.20	1.0256386	0.8759312		Road & Drain	668/675 Mtr Drain complete & Road 680/675 Mtr complete.	11	12	13 कार्य पूर्ण।
2	लकडीदारी रोड से भागा उपग्राम बिना स्थायीकरण के निचे होते हुए सेवा माराम होने हुए उक्त रोड का एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, नॉटिफि एवं ऑरिडि विहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-301.55 लाख	3.4116452 05S80/2019-20 Dated-28.02.20	27.11.2020	3.4022846	2.443792		Road & Drain	592/625 Mtr Drain complete & Road 1173/1640 Mtr Road complete. Paver Block is Work Complete in 500 M Both Side.	Paver block work is completed. Rest Road Work in Progress	592/625 Mtr Drain Complete & Road 1173/1640 Mtr Road Work Complete. Paver Block is completed in 500 M Both Side.	हम कालाच के पत्रांक-170 दि-20.8.2020 द्वारा प्रकल्पन समीक्षा समीक्षा रवीकृत हेतु मुला अतिरिक्त, उत्तर विहार उपभाग को भेजा गया जिसकी स्वीकृति अनेको पत्राचार के उपरान्त मुख्य अभियंता, आवांन, निरूपण एवं अनुसंधान, पुल्को, पटना के पत्रांक-1077 दिनांक-10.3.22 से प्राप्त हुई। अवलोकन हेतु नगर आयुक्त, मुला के पत्रांक-1706 दि-10.3.22 से नॉटिफि की अधिसूचना भेजी गयी, जिसके मासिक में अनेको पत्राचार के उपरान्त मुख्य अभियंता, उत्तर विहार उपभाग, पुल्को पटना के पत्रांक-2150 दिनांक-04.05.2022 से अवलोकन प्राप्त हुई है। कार्य प्रगति में है।
3	वार्ड सं-02 में दिलिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, नॉटिफि एवं ऑरिडि विहार पटना का पत्रांक-08 दिनांक-12.02.19 राशि- 103.93 लाख	0.866526 01F2/2020-21 Date-17.06.20	16.12.20	0.51965	0.4519967		Road & Drain	336/593 Mtr Drain work complete & Road 361/593 Mtr Road Work Complete		525/593 Mtr Drain work complete & Road 361/593 Mtr Road Work Complete	प्राप्त अवलोकन कार्य हो चुका है। संप अवलोकन हेतु अधिवक्ता नगर अभियंता, मुला के पत्रांक-1766 दिनांक-16.04.2021 से नॉटिफि को भेजी जा चुकी है। स्थायी निर्माण के कारण कार्य बाधित है।
4	मुजफ्फरपुर नगर निगम क्षेत्र अंतर्गत समीक्षा अंशक भवन का निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, नॉटिफि एवं ऑरिडि विहार पटना का पत्रांक- 113 दिनांक-14.02.2015 राशि- 139.333 लाख	1.3808729 01F2/2021-22 Dated-24.11.2021	23.08.2022	0.69665	0.6310274		Civil Amenities			completed.	सर्वप्रकार को पूर्ण रुद्धा हेतु निर्देशित किया गया है।

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

631

Bihar Urban Infrastructure Development Corporation Ltd.
Supaul

Mar-23

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of town hall building (Auditorium at Nagar Parishad Supaul) (Shiv Shakti Construction Puneee.)	5.2654 46/19.09.14	4.4186 07.05.16 3 F2/2016-17 & Supplementary Agreement Rs. 6402052 Dt. 21.5.22	30.06.2017	4.9500	4.9500	4.2700	Rcc roof Super Structure and GI Sheet, Truss over Open Gallery, and necessary Electrical Work, PHE Work and Kota Stone Flooring Function (newly approved)	Foundation, super Structure- Truss work, wall Plastering Work overall- 97%, GI Sheet Fabricated on roof, Kota Stone Flooring Work are in progress.	Completed	Completed	-

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

630

Bihar Urban Infrastructure Development Corporation Ltd.
Madhepura

Mar-23

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद, मधेपुरा क्षेत्रान्तर्गत सम्राट अशोक भवन निर्माण कार्य। संवर्द्धक - नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065 Date-	31.03.2020	0.1000	0.1000	0.1000	E/W Beam Column B/W, Stair, CP, Door, Window & Painting works.	Shuttering of slab and beam at roof level	-	Foundatiion to Slab casting complete	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCO Lt. No. 92, Date - 28.07.2020 & Lt.No. 15, Date - 30.01.2021 & Lt. No. 275 Dated 20.12.2021 Lt. No. 23 Date 28.02.2022 & Lt. no.- 13.01.2023 UDHD Patna.

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

629

676

बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर -पटना : 800001

फोन न०-91-612-2506109/208, 2506132 ;फैक्स),email - mdbuidco@gmail.com

पत्रांक:- बुडको/यो०-1708/2020 (पार्ट-3)- 1649

दिनांक:- 05/4/23

सेवा में,

महाप्रबंधक (असैनिक),

आयोजन, निरूपण एवं अनुश्रवण,

बुडको, पटना।

विषय:- जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह मार्च 2023 के संबंध में।

प्रसंग:- बुडको का आदेश संख्या- 38, दिनांक- 29.04.2020

महाशय,

उपर्युक्त विषय के संबंध में जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) माह मार्च 2023 का तैयार कर इस पत्र के साथ संलग्न कर भेजी जाती है।

अनुलग्नक:- यथोपरि।

विश्वासभाजन

[Signature]

महाप्रबंधक (मुख्यालय),

जलापूर्ति, ड्रेनेज एवं सीवरेज,

बुडको, पटना।

[Handwritten notes and signatures]
1516 Pdm
06/04/23

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - March 2023

62

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

RS. 11 Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	मोहिहारी जलापूर्ति योजना फेज-1 संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669 (without O&M) It No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	30.06.2019 (EOT) (18 months) Extension till-30/Sept/2021	28.59	25.55	8	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-0 km HSC-0 OHT- 0 Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0 SCADA- 0	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 0	13 10 Wards Covered saturated:- 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, and 38 11) Pipe Laying and HSCs work completed as per available scope. No further work required. 12) Total Road Restoration Target:- 2780m Achievement till date:- 2747m 13) Pipe Laying and HSCs work completed as per available scope. No further work required. 14) SCADA detail progress: At block site: A) Electromagnetic Flow Meter B) Ultrasonic Level Measuring Device C) Hydrostatic Level Measuring Device D) Computer System Installed At PHED Site: A) Electromagnetic Flow Meter B) Ultrasonic Level Measuring Device C) Hydrostatic Level Measuring Device Installed, computer system not installed.
2	मोहिहारी जलापूर्ति योजना फेज-1 संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 It No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20 (Extended to 31.10.2021)	52.00	45.47	45.47	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House and Chlorinator-7 Pump Motor -7 Transformer-7 SCADA-3	Pipeline-124.726 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House and Chlorinator-5 Comp, 2 in progress Pump Motor -7 Transformer-7 Scada - 3 nos. in progress	Pipeline-0.010 km HSC- 0 OHT-1 in progress Tubewell-0 Pump House and Chlorinator- 2 comp. Pump Motor -0 Transformer-0 Scada- 3 nos.Comp.	Pipeline-124.736 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House and Chlorinator-7 Comp. Pump Motor -7 Transformer-7 Scada - 3 nos. Comp.	13 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, and 38 11) Pipe Testing/Trial Started 12) Total road till date:- 3098m Achievement till date:- 2775m 13) Pipe Laying and HSCs work completed as per available scope. No further work required. 14) SCADA - 03 nos. in progress At Redcross Site A) Electromagnetic flow meter B) Ultrasonic Level Measuring Device C) Hydrostatic Level Measuring Device installed. Computer system not installed. At Dhamanaj Site - A) Electromagnetic flow meter B) Ultrasonic Level Measuring Device C) Hydrostatic Level measuring device installed. Computer system not installed. At MS college- A) Electromagnetic flow meter B) Ultrasonic level measuring device C) Hydrostatic level measuring device installed. computer system not installed.
3	ढाका जलापूर्ति योजना फेज- 1 M/S Ashoka Tubewell	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.1.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56		Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2		Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	13 13) Wards Covered under Phase-I :- 80, 90, 100, 110, 120, 130, 140, 150, 160, 170, 180 in O&M are in progress. Fund unavailable for O&M

62

A

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
4	बका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no-139e/15-03-2018	राशि -5.02 29-09-2018	28.03.19 (Extension till Sep 2019)	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.011 km HSC-2676	-	Pipeline-30.011 km HSC-2676	a) Wards are covered under phase-2 (C&M Particulars) 80, 90, 100, 110, 120, 130, 140, 150, 160, 170, 180, 190, 200, 210, 220, 230, 240, 250, 260, 270, 280, 290, 300, 310, 320, 330, 340, 350, 360, 370, 380, 390, 400, 410, 420, 430, 440, 450, 460, 470, 480, 490, 500, 510, 520, 530, 540, 550, 560, 570, 580, 590, 600, 610, 620, 630, 640, 650, 660, 670, 680, 690, 700, 710, 720, 730, 740, 750, 760, 770, 780, 790, 800, 810, 820, 830, 840, 850, 860, 870, 880, 890, 900, 910, 920, 930, 940, 950, 960, 970, 980, 990, 1000. All wards are in progress.
5	केसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 lt No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	a) Wards covered under Phase-1 = 20, 30, 40, 50, 60, 70, 80, 90, 100 and 110 b) C&M are in progress. Fund unavailable for C&M
6	केसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139, 15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-915	-	Pipeline-14.43 km HSC-915	a) Wards Covered under phase-2 = 30, 40, 50, 60, 70, 80, 90, 100 and 110 (Ward no. 3, 4, 5 are completed) b) As per aggregated pipe length work is completed. c) Water supply trial in progress. d) For remaining area phase-II work tender has been invited and will be received on 29.04.22
7	केसरिया जलापूर्ति योजना फेज- III Manoj Kumar Singh Construction	राशि-02.82 करोड़ letter no-158, 15-19.01.22	राशि -2.27 28-07-2022	27.11.22	1.00	0.75	0.75	Pipeline-21.035 km HSC-1390 Tubewell-1 Pump House-1 Pump Motor-1	Pipeline-7.650 km HSC-210 Tubewell-1 Comp. Pump House-1 in progress Pump Motor-0	Pipeline-2.105 km HSC-298 Tubewell-0 Pump House-1 in progress Pump Motor-0	Pipeline-9.755 km HSC-508 Tubewell-1 Comp. Pump House-1 in progress Pump Motor-0	a) SDC of fund received and issued to contractor b) Direction to start the work given to contractor vide letter no. 308, dt-17.08.22. lt no-515, dt-30.08.22 and lt no-560, dt-13.09.22
8	रक्सौल जलापूर्ति योजना फेज- I सर्वेदक-मैसर्स अशोक ट्यूबवेल	Rs. 8.19306 lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	a) Wards Covered under phase-1 = 10, 20, 30, 40, 50, 60, 70, 80, 90, 100, 110, 120, 130, 140, 150, 160, 170, 180, 190, 200 b) C&M are in progress. Fund unavailable for C&M
9	रक्सौल जलापूर्ति योजना फेज- II सर्वेदक-मैसर्स अशोक ट्यूबवेल	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19 (Extension till March 2020)	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1865	-	Pipeline-30.60 km HSC-1865	a) Wards Covered under phase-1 = 10, 20, 30, 40, 50, 60, 70, 80, 90, 100, 110, 120, 130, 140, 150, 160, 170, 180, 190, 200 b) C&M are in progress. Fund unavailable for C&M

(Signature)
General Manager (HO),
DWS, BUIDCO

628

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

मार्च-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	बगहा जलापूर्ति योजना फेज- I) संवेदक का नाम-M/s Gandhipati const pvt ltd	रशि-70.96	रशि-61.57 dt.- 23.07.2018	23.07.2020 (Extended to 31.12.2022)	53.46	52.76	52.76	Pipeline-102.523 km Deviation- 6.401 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-105.291 km HSC-10601 OHT- 4 comp., 2 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Pipeline- 0 km HSC-0 OHT- 2 in progress Tubewell - 0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-105.291 km HSC-10601 OHT- 4 comp., 2 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Out of 24 wards water supply started in 16 wards & in rest Wards work in progress
2	बेतिया जलापूर्ति योजना संवेदक का नाम-M/s Nalandia Engicon pvt ltd	रशि-97.25, letter no 484, dated-20.12.16	रशि-101.92, dated-06.03.18	05.03.20 (Extended to 30.11.2021)	81.04	76.04	76.04	Pipeline-175.0 km HSC-19464 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-171.917 km HSC-19364 OHT-6 Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Pipeline-0.130 km HSC-18 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-172.047 km HSC-19382 OHT- 6 Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Out of 39 wards in Bettiah in which 32 wards has been satired and water supply started and in rest 07 wards due to mislinking of pipeline and house connection water is not supplied by the Agency


General Manager (HQ),
DWS, BUIDCO

629

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

मार्च-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sant	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-36.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.17	03.09.18 (Extend to 30.04.19)	38.11	38.11	38.11	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (100%) Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्रांक-108, दिनांक-16.01. 2018	राशि- 68.57 करोड़ 04.07.18	03.07.20 (Extended to 31.12.2021)	57.34	57.34	57.34	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-149.094 km HSC-8600 OHT-2 comp. Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-0 km HSC-0 OHT- 0 Tubewell- 0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-149.094 km HSC-8600 OHT-2 comp. Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Overall physical progress-96.5%. Const of one OHT cancelled due to unavailability of land. Intermediate connection of already laid pipes is in progress. 12.621 km pipe laying work completed out of 24 km deviation work completed out of 18km HSC- deviation work. Parallel pipes lying along NH-22 is in progress

General Manager (HQ),
DWS, BUIDCo

625

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

मार्च-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03, 2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01	-	Pipeline-57.17 km HSC-3500 Pump House-4	-	completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्ति कार्य फेज-II संवेदक - श्री रामधार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2020	5.37	4.82	4.82	Pipeline-21.47 km HSC-10005 R.R - 19.950 km	completed	completed	Pipeline-20.210 km HSC-8500 R.R - 16.050 km	completed


General Manager (HO),
DWS, BUIDCo

7622

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

मार्च-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेज-II संयोजक - श्री समाधर साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	31.03.2021	4.41	4.13	4.13	Pipeline-24.853 km HSC-3763 R.R - 21.200 km	Pipeline-21.450 km HSC-3150 R.R - 18.200	Completed	Pipeline-21.450 km HSC-3150 R.R - 18.200 km	पूर्ण


General Manager (HQ),
DWS, BUIDCO

(62)

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

मार्च-2023

Rs. In Lakh

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	3	4	5	6	7	8	9	10	11	12	13
1									a) Mithanpura to Tirhut Canal Drain Excavation- 3502m Bottom slab PCC- 3480m. RCC Raft- 3421m. Side wall RCC done- 1st Wall- 3371 m. 2nd lift wall- 3331m Final Wall- 3341 m. Top Slab- 395.40 m Culvert- 19 nos. comp.	a) Mithanpura to Tirhut Canal Drain Excavation- 3502m Bottom slab PCC- 0m. RCC Raft- 41m. Side wall RCC done- 1st Wall- 88 m. 2nd lift wall - 108m Final Wall- 98 m. Top Slab- 0 m Culvert- 0	a) Mithanpura to Tirhut Canal Drain Excavation- 3502m Bottom slab PCC- 3480m. RCC Raft- 3462m. Side wall RCC done- 1st Wall- 3459 m. 2nd lift wall- 3439m Final Wall- 3439 m. Top Slab- 395.40 m Culvert- 19 nos. comp.	1) Mithanpura i) 3720- 3610m drain from Mithanpura to Dighra ghunti & 110m retaining wall with covered drain from Dighra railway ghunti to STP entry. ii) Land encroachment issue in 110m.
									b) Kachchi-Pakki Excavation- 667m PCC - 646m Raft - 629.2m 1st wall - 576 m Final Wall - 571 m	b) Kachchi-Pakki Excavation- 50m PCC - 68m Raft - 85.2m 1st wall - 138 m Final Wall - 143 m	b) Kachchi-Pakki Excavation- 717m PCC - 714m Raft - 714.2m 1st wall - 714 m Final Wall - 714 m	As discussed on Meeting held with MD Buldco on 11.08.2022 at Patna left the extended part of Kachchi Pakki of length 562m. Work as per agreement.
									(c) Bibiganj Excavation-33m PCC-13m Raft-13m	(c) Bibiganj Excavation-33m PCC-13m Raft-13m	(c) Bibiganj Excavation-33m PCC-13m Raft-13m	Bibiganj Drain work is in progress.
										Chatta Chowk Excavation- 7m PCC - 7m Raft - 7m 1st lift wall - 7 m Top Slab - 7 m	Chatta Chowk Excavation- 7m PCC - 7m Raft - 7m 1st lift wall - 7 m Top Slab - 7 m	vide letter no. 349 dated 15.06.2022. (ii) Applied for electrical estimate for pole shifting vide letter no. 367 dated 10.07.2022. (iii) Applied for NOC for a length of 1225 m along the railway track vide letter no. 209 dated 02.09.2021.
								1. Drain-22.409 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman				
			18340.80027	30.11.21								
		172.89 Cr.	BUIDCo/SIU- I/Extended									

4

620

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

मार्च-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	क़िशनगंज जलापूर्ति योजना फ़ेज-1 संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20 (Extended to 31.07.2021)	21.44	21.44	20.31	Pipeline-66.969 km HSC-14523 OHT-3 Rising Main-500m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Pipeline-66.169 km HSC-11017 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-0.550 km HSC-100 OHT-0 Rising Main-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-66.719 km HSC-11117 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	2 nos ESR has to repair. Claim/variation sanctioned by HQ & work is in progress
2	क़िशनगंज जलापूर्ति योजना फ़ेज-II संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt-19.02.18	45.31 12.06.2018	11.12.2019 (Extended to 31.07.2021)	40.79	40.57	38.98	Pipeline-113.23 km (Revised- 119.238 km) HSC-6320 (Revised-8500) OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1200m SCADA-10	Pipeline-119.238 km HSC-8809 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	Pipeline-0 km HSC-917 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 Rising Main-0 SCADA-0	Pipeline-119.238 km HSC-9726 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	Variation of HSC work is in progress

General Manager (HO),
DWS, BUIDCo

16/18

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

मार्च-2023
Rs. In Crores

Sl. No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.7324 करोड़ 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-40.256 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	13
2	अररिया जलापूर्ति योजना फेज- II संवेदक-मैसर्स उमंग इंफ्रास्ट्रक्चर्स	राशि- 8.64 करोड़ पत्रांक- 130 / 08.03. 2018	राशि-8.69 करोड़ 26.10.2018	25.07.2019	8.28	7.42	7.42	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Work complete	Pipeline-46.561 km HSC-3484	


General Manager (HQ),
DWS, BUIDCO

16/2

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Purnea District

मार्च-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पूर्णिया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.-1519, Dated-27.06.17.	राशि - 113.1918 dt- 12.03.2018	11.03.20 (Extended to 31.07.2021)	95.75	90.92	79.64	Pipeline-184.75 km (223.60 Km Revised) HDPE Pipe - 23.869 km HSC-34995 (18500 Revised) OHT-5 Tubewell-16 Pump House-15 Pump Motor-15 Transformer-15 Scada-9	Pipeline-213.937 km HDPE Pipe - 23.068 km HSC-18628 OHT-4 Comp., 1 in progress Tubewell-16 Pump House-10 Comp. & 3 in progress Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply Scada-0	Pipeline-1.150 km HDPE Pipe - 0 km HSC-246 OHT-1 comp. Tubewell-0 Pump House-2 comp. Pump Motor-0 Transformer-0 Scada-0	Pipeline-215.487 km HDPE Pipe - 23.068 km HSC-18874 OHT-5 Comp. Tubewell-16 Pump House-12 Comp. & 3 in progress Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply Scada-0	
2	पूर्णिया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.-839, Dated-31.03.18	राशि - 98.0408 dt- 16.07.2018	15.07.20 (Extended to 31.07.2021)	73.12	73.12	58.03	Pipeline-155.48 km (168.859 Km Revised) HDPE Pipe - 19.580 km HSC-20048 (12508 Revised) OHT-4 Tubewell-11 Pump House-13 Pump Motor-13 Transformer-13 Scada- 1 Set	Pipeline-152.329 km HDPE Pipe - 10.170 km HSC-7689 OHT- 4 comp. Tubewell-10 Pump House-7 comp. Pump Motor-7 install Transformer-8 install Scada-0	Pipeline- 1.740 km HDPE Pipe - 2.590 km HSC-281 OHT- 0 Tubewell-0 Pump House- 1 comp. Pump Motor-0 Transformer-0 Scada-0	Pipeline-154.069 km HDPE Pipe - 12.760 km HSC-7970 OHT- 4 comp. Tubewell-10 Pump House-8 comp. & 3 in progress Pump Motor-7 install Transformer-8 install Scada-0	

General Manager (HQ),
DWS, BUIDCO

6/16

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Katihar District

मार्च-2023

Rs. In Crores

Sl No	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-105.10 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19 (Extended to 31.07.2021)	84.99	77.51	77.51	Pipeline-212 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-191.562 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-14 comp., 1 in progress Pump Motor-14 install Transformer-12 installed	Pipeline-0 km HSC- 0 OHT- 0 Tubewell-0 Pump House-1 comp. Pump Motor-0 Transformer- 0	Pipeline-191.562 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-15 Pump House-15 comp. Pump Motor-14 install Transformer-12 installed	
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020 (Extended to 31.07.2021)	38.91	36.09	36.09	Pipeline-74.64 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.909 km HSC-7705 OHT- 2 Tubewell-10 Pump House-9 comp., 1 in progress Pump Motor-8 installed Transformer-8 Nos comp.	Pipeline-0 km HSC- 0 OHT- 0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-75.909 km HSC-7705 OHT- 2 Tubewell-10 Pump House-9 comp., 1 in progress Pump Motor-8 installed Transformer-8 Nos comp.	
3	कटिहार स्टॉर्म वाटर ड्रेनेज योजना संवेदक का नाम- M/s Jayantiser Construction Pvt. Ltd. JV Sai Engican & Construction Pvt. Ltd.	पत्रांक-32 दिनांक- 04.06.2021	राशि-233.56 करोड़ दिनांक- 31.05.2022	30.05.2025	-	-	-			Survey Work in Progress.		


 General Manager (HQ),
 DWS, BUIDCO

615

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

मार्च-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत योजना अन्तर्गत दरभंगा जिलापूर योजना।	67.99, letter no-2165 dated 03.10.2016	61.84 Dated 15.07.2018	15-07-2020 (Extended to 31.12.2021)	50.40	49.46	47.58	Pipeline-106.330 km HSC-21500 OHT-3 Tubewell-9 Pump House-9 SCADA-1 Road Restoration - 81.0 km	Pipeline-106.051 km HSC-17817 OHT- 1 Comp., 2 in progress Tubewell-9 Pump House-7 SCADA-0 Road Restoration- 62.515 km	Pipeline-0 km HSC-371 OHT- 2 in progress, Tubewell-0 Pump House-0 SCADA-0 Road Restoration- 0.12 km	Pipeline-106.051 km HSC-18188 OHT- 1 Comp., 2 in progress Tubewell-9 Pump House-7 SCADA-0 Road Restoration- 62.635 km	Work is in progress
2	राज्य योजना अन्तर्गत दोनार गुरही से टेनही पुल तक नाला निर्माण कार्य। मेड-गान्धेरा राय	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020 (Extended to 31.12.2022)	21.32	20.97	14.04	Cover Drain of size 1.5 m to 4.5 m width Height 3to 4 m , Length 3.509 km	PCC-2145 M Base-2145 M Vertical Wall-2145 M	PCC-15 M Base-15 M Vertical Wall- 15 M	PCC-2160 M Base-2160 M Vertical Wall-2160 M	Work is in progress.
3	राज्य योजनाअन्तर्गत देवा चौक से डी एसपीएस मध्या राई तक पीसीसी पथ एवं नाला निर्माण कार्य।	1.4819 Lt 63 dt 27.09.2018	1.235118&dated- 11.11.19	10.08.2020	1.23511	1.233	0.723	PCC road 1800' Drain- 3130' Paaver Block - 1800'	PCC road 1520' Drain - 2880' Paver Block - 500'	PCC road - 0' drain - 0' Paver Block - 0'	PCC road 1520' Drain - 2880' Paver Block - 500'	Work stopped due to electric pole enchoachme nt
4	पीडब्ल्यूडी० पथ से गायत्री मन्दिर से दारुमाट्टी चौक पुर्वा होटल के पीछे तथा गुरही गज्जर होलें हुए विद्यापति स्कूल तक ड्रकन सहित RCC नाला निर्माण कार्य। सोदरम- श्री जयजीत सिंह	1.57644 ref 4298 Dated 20.03.2018	1.4474050,dated- 01.04.2022	31.03.2023	1.5764	0.427	0.000	Length - 2350'	Length - 596'	Length - 189'	Length - 785'	नगर कारि वर डी
5	राज्य योजनाअन्तर्गत लक्ष्मियासख्य कपुरी चौक से सोदरम तक पूर्व निर्मित सू-नाय नाला के जोड़ित्वार कार्य। सोदरम- श्री जयजीत सिंह	6.11 ref 30 Dated 24.10.2018	5.84 crore dated 29.09.2022	28.09.2023	0	0.000	0.000	Length - 7080'	0	0	0	Work stopped due to electric pole and water supply pipe in drain alignment

General Manager (HQ),
DWS, BUIDCo

614

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

मार्च-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1			4	5	6	7	8	9	10	11	12	13
1	झंझारपुर जलापूर्ति योजना मोबाईल नं-9471009096 संवेदक का नाम-अर्चना कौन्ट्रेक्टर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05- 2019	28.05.2020	1.89	1.88	1.77	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Work completed.
	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushni Infrass India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का झापक- 260 / नांनि-02-10 / 2017-167 दिनांक-28.03.2017	115.6593 dated-04-06- 2019	04.12.2021 (Extended to 03.08.2022)	71.75	59.24	56	1- Drain-14.19 KM 2 m wide Drain of length 870m 1.8 m wide Drain of length 6.0m 1.5 m wide Drain of length 364m 1.2 m wide Drain of length 1614 m 1 m wide Drain 670 m	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4 m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed 1 m wide Drain 751.1 m drain	2 m wide Drain of length 0m is completed 1.8 m wide Drain of length 0m is completed 1.5 m wide Drain of length 0m is completed 1.2 m wide Drain 0m	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed 1 m wide Drain 751.1 m drain	
								Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m RCC Raft - 925m Side wall- 925m Cover Slab- 925m	Watson Canal (4m wide) Excavation-125m Sand filling- 125m PCC - 125m RCC Raft - 125m Side wall- 125m Cover Slab- Nil	Watson Canal (4m wide) Excavation-50m Sand filling- 50m PCC - 50m RCC Raft - 24m Side wall- 24m Cover Slab- 0	Watson Canal (4m wide) Excavation-175m Sand filling- 175m PCC - 175m RCC Raft - 149m Side wall- 149m Cover Slab- Nil	

613

Watson Canal (6m wide)	Watson Canal (6m wide)	Watson Canal (6m wide)	Watson Canal (6m wide)
Excavation-1359m	Excavation-0m	Excavation-1359m	Excavation-1359m
Sand filling-1359m	Sand filling-0m	Sand filling-1359m	Sand filling-1359m
PCC-1359m	PCC-0m	PCC-1359m	PCC-1359m
RCC Base- 1359m	RCC Base- 0m	RCC Base- 1359m	RCC Base- 1359m
Side Wall- 1st Lift	Side Wall- 1st Lift	Side Wall- 1st Lift	Side Wall- 1st Lift
RHS- 1359m	RHS- 0m	RHS- 1359m	RHS- 1359m
Center Wall 1st lift-1359m	Center Wall 1st lift-0m	Center Wall 1st lift-1359m	Center Wall 1st lift-1359m
Side wall 1st lift LHS-1359m	Side wall 1st lift LHS-0m	Side wall 1st lift LHS-1359m	Side wall 1st lift LHS-1359m
Side Wall- 2nd Lift	Side Wall- 2nd Lift	Side Wall- 2nd Lift	Side Wall- 2nd Lift
LHS- 1359m	LHS- 0 m	LHS- 1359m	LHS- 1359m
Center Wall 2nd lift-1359m	Center Wall 2nd lift-0m	Center Wall 2nd lift-1359m	Center Wall 2nd lift-1359m
Side wall 2nd lift RHS-1359m	Side wall 2nd lift RHS-0m	Side wall 2nd lift RHS-1359m	Side wall 2nd lift RHS-1359m
Hunch- 10872m	Hunch- 0m	Hunch- 10872m	Hunch- 10872m
Cover Slab - 1359m	Cover Slab - 44m	Cover Slab - 865m	Cover Slab - 909m
Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)
Excavation-1690m	Excavation-0m	Excavation-40m	Excavation-40m
Sand filling- 1690 m	Sand filling-0m	Sand filling- 40m	Sand filling- 40m
PCC - 1690m	PCC - 0m	PCC - 40m	PCC - 40m
RCC raft -1690m	RCC raft -0m	RCC raft -40m	RCC raft -40m
Side wall- 1690m	Side wall- 0m	Side wall- 40m	Side wall- 40m
Cover Slab- 1690m	Cover Slab- Nil	Cover Slab- Nil	Cover Slab- Nil
2. STP- 1 nos 15 MLD	Nil	Nil	Nil
3. Pump House =1	Nil	100.00%	100.00%



General Manager (HQ),
DWS, BUIDCo

6/2

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

मार्च-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर योजना I संवेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD- 01 OF 2016- 17) Lt. 60 dt. 07.02.17	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-43.290 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	Pipeline-43.290 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	13

6/2/23
General Manager (HQ),
DWS, BUIDCo

6/2

मार्च-2023
Rs. In Crores

General Manager (HQ),
DWS, BUIDCo

**General Manager (HQ),
DWS, BUIDCo**

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

मार्च-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलपूर्ति योजना फेज- II	राशि-7.25 करोड पत्रांक-139/10-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	5.23	4.11	Pipeline-37.141 km HSC-4316	Pipeline-37.113 km HSC-4172	Pipeline-0 km HSC-33 Jointing, Repairing - 185m	Pipeline-37.113 km HSC-4205	Operation & Maintenance

[Signature]
General Manager (HQ),
DWS, BUIDCo

609

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

मार्च-2023
Rs. In Crores

RS. in Crores		Component Wise Physical Progress												Issues in Execution
Sl. No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution		
									Upto Previous Month	During the Month	Total Progress			
1	2	3	4	5	6	7	8	9	10	11	12	13		
1	सुपौल जलापूर्ति योजना फेज- I संवेदक-मे गणाधिपति कन्स्ट्रक्शन	19.91 13/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570	completed	completed	Pipeline-41.80 km HSC-3570	Completed and Under Operation & Maintenance.		
2	सुपौल जलापूर्ति योजना फेज- II	08.386 13/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-10-2018	29.07.19	8.38	8.19	8.19	Pipeline-44.366 km HSC-3853	Pipeline-44.366 km HSC-3550	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	Lists of HSC submitted to Nagar Parishad Supaul and rest 840 HSC record not submitted by Agency.		
3	निर्मली जलापूर्ति योजना फेज- I संवेदक का नाम-नालन्दा इंजिकॉन	8.54	DB-7.180 O&M-0.185 Total-7.365 10.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-800	Completed and Under Operation & Maintenance.		
4	निर्मली जलापूर्ति योजना फेज- II संवेदक का नाम-सुमन इंटरप्राइज	2.25 Cr 13/15.03.2018	DB-1.987 O&M-0.099 Total-2.086 26.09.2018	25.03.19	1.92	1.89	1.89	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173 (2180 revised)	Pipeline-10.247 km HSC-2180	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	Lists of 2180 HSC Submitted to Nagar Panchayat Nirmali.		
5	सुपौल स्टीम वाटर ड्रेज योजना संवेदक का नाम- M/s Charith- Devkrishna(JV)	राशि -22.08 करोड़ 280/गोपि-02-03/2017-118, राशि एवं तिथि- 26.02.2018	राशि - 20.73 21.12.2018	20.06.2020 (Extended to 30.09.2021)	17.99	15.56	15.26	Construction of Storm Water Drainage 5.5 km (Revised 3.85 km according to new proposal)	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed.	Pipe laying completed	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed. 98% work of RCC well work completed and pipe laying completed	In the process of NOC from committee of williams school supaul to construct sump house The work are not working by Contractor		

(Signature)
General Manager (HQ),
BWS, BUDC

608

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Chhapra District

मार्च-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues In Execution
									Upto Previous Month	During the Month	Total Progress	
1	छपरा जलापूर्ति योजना फंज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-65.82 करोड़ पत्रांक-421, दिनांक-02.03.2016	राशि-61.71, letter no- 1929, 22.12.2016	21.11.2018	60.46	60.46	60.46	Pipeline-72.985/86.753 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-86.471 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-0 km HSC-0 OHT-0 Comp. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-86.471 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	13
2	छपरा जलापूर्ति योजना फंज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-67.76 करोड़ पत्रांक-108, दिनांक-17.01.2018	राशि-65.90, 24.08.18	23.08.2020 (Extended to 28.02.2022)	67.89	62.56	62.56	Pipeline-160.645 km HSC-16289 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-8	Pipeline-160.645 km HSC-16289 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-8	Pipeline-5.937 km HSC-12 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-166.582 Km HSC-16301 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-8	
3	स्ट्रॉम वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021 (Extended to 31.03.2022)	27.54	26.60	26.60	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1085 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-985 mtr Cover- 937.70 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-0 mtr Wall-0 mtr Cover-0 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-985 mtr Cover- 937.70 mtr	Handovered to the owner from Kmm Chowk yet not removed

(Signature)
General Manager (HQ),
DWS, BUIDCo

667

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

मार्च-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, दिनांक-04.03.2016	राशि-40.75, dated-05.05.2016	31.08.2018 (Extended to 30.04.2019)	34.72	33.07	33.07	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	Completed
								Pipe Line - 17900 m (Deviation) HSC - 4084 Nos.	Pipeline- 16500 m HSC - 3620 Nos.	Pipeline- 0 m HSC - 0 Nos.	Pipeline- 16500 m HSC - 3620 Nos.	Work in Progress
2	सिवान जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रांक-108, दिनांक-17.01.2018	राशि-70.57, 25.07.18	24.07.20 (Extended to 31.01.2022)	61.00	60.66	62.23	Pipeline-157.516 km HSC-11804 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-157.516 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump Motor-0 Pump House-0 Transformer-0 SCADA - 0	Pipeline-157.516 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Completed

नोट- फेज-1 से 7.30 करोड़ रुपये का भुगतान फेज-2 में तत्कालीन कार्यभारक अभियंता के द्वारा किया गया है।


General Manager (HQ),
DWS, BUIDCO



Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

मार्च-2022
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मेनुसराय जलापूर्ति योजना फेज- I संवेदक का नाम- M/s P Das C & C(JV)	राशि-74.60	राशि-74.60, 13.07.2018	12.07.20 (Extended to 30.06.2022)	63.00	60.12	53.58	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15 SCADA-5	Pipeline- 144.037 km HSC-12918 OHT- 3 comp. Tubewell-14 Pump House-12 Pump Motor-13 Transformer-10 SCADA-0	Pipeline- 0.216 km HSC- 141 OHT- 0 Tubewell-0 Pump House- 1 comp. Pump Motor-0 Transformer-1 SCADA-0	Pipeline- 144.253 km HSC-13059 OHT- 3 comp. Tubewell-14 Pump House-13 Pump Motor-13 Transformer-11 SCADA-0	
2	मेनुसराय जलापूर्ति योजना फेज- II संवेदक का नाम-M/s P Das C & C(JV)	राशि-53.36	राशि-53.36 12.06.18	11.12.2019 (Extended to 31.05.2022)	45.50	42.89	39.28	Pipeline-95.425 km HDPE Pipe- 9.627 km HSC-10680 + 2440 = 13120 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9 SCADA-4	Pipeline- 94.925 km HDPE Pipe- 4.061 km HSC-8848 OHT-2 comp. Tubewell-9 Pump House-7 comp., 2 in progress Pump Motor-8 Transformer-6 SCADA-0	Pipeline-0 km HDPE Pipe- 1.753 km HSC-166 OHT- 2 comp. Tubewell-0 Pump House-1 comp. & 1 in progress Pump Motor-0 Transformer-0 SCADA-0	Pipeline- 94.925 km HDPE Pipe- 5.814 km HSC-9014 OHT-2 comp. Tubewell-9 Pump House-8 comp. 1 in progress Pump Motor-8 Transformer-6 SCADA-0	Target Changed due to Approved Variation and Claim as per letter no -873 dated 22.02.2023 of GMI, Water Supply, Drainage & Sewerage, BUIDCo, Patna


General Manager (HQ),
DWS, BUIDCo

665



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना-800001.

पत्रांक- बुडको / यो०-1704 / 20 (पार्ट-4) - 1656

पटना, दिनांक- 06/4/23

प्रेषक,

महाप्रबंधक (असैनिक), मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

✓ मुख्य महाप्रबंधक,
बुडको, पटना।

विषय:- माह मार्च-2023 का मासिक प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि बुडको द्वारा दक्षिण बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह मार्च-2023 का मासिक प्रगति प्रतिवेदन संबंधित परियोजना निदेशक/कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन

Amulya
6/4/23

महाप्रबंधक (असैनिक),

मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

Gm (PDM)

8/4/2023

महाप्रबंधक
PPD
08/4/23

CCM- 1841
08.04.23

1540 PDM
08/04/23

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन मार्च-2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Aggr. Value*100	LIC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	Inter State Bus Terminus - Paina Shapoorji & Pallonji Construction Private Ltd.	340.1426 cr UD & HD Memo No.- 1146, 12.08.2021	1. Agreement dated 20/02/2017 275.21 Cr. 2. Supplementary Agreement dated 25/06/2018- 13.95 Cr. 3. Supplementary Agreement dated- 07/06/2021-36.68 Cr. 4. Supplementary Agreement dated 29/09/2021- 0.75 Cr. 5. Supplementary Agreement dated 30/12/2022- 0.6257 Cr. 327.30 Cr.	04.05.2019/ Extended date of completion 30.12.2022					Block-A	RCC Completed	Finishing work in progress	100%	Video may display installation completed, commissioning in progress.
									Block-B	RCC Completed	Finishing work in progress	99%	100% ACP works completed 100% Facade works completed on four faces. Marble lift cladding & outside plaster completed. Painting work is progress. External glass facade work complete. False ceiling work in progress in 5th, 3th & 4th (1st & 2nd) floor completed. All door fixing completed.
									Block-C	RCC Completed	Finishing work completed	100%	Completed
									Block-D	Roof slab RCC completed	Above roof RCC in progress	97%	North side facade work completed. Overall 65% facade work completed. 90% of ACP framing work completed on 3 sides. Toilet works, Fire Fighting, HVAC, Hand rail and other finishing works in progress. Blockwork & plaster work in progress. Tiles flooring work completed. Door fixing work in progress.
					320 Cr.	315.00 Cr.	94%	yes	STP	Baffle wall RCC in completed	Area water logged	100%	STP Top Slab Completed. Block work in progress.
									UGT	Rcc work completed	Map to start Pump erection & pipeline work	100%	Charging & Commissioning in progress, pipeline completed.
									SUBSTATION	Building completed	Commissioning to take place	100%	Completed
									AC PLANT ROOM	Building completed	External painting work to start	100%	Civil work completed & MEP work in progress.
									DRIVERS DORMITORY	RCC completed	Block work & plaster work in progress	100%	Completed
									ELEVATED COORDOOR	RE Wall Gsb bed compaction completed	Deck RCC in progress.	100%	Completed. Extra screed work in progress
									BUS SHED	4 nos bus shed upto terminal block completed.	Balance area base preparation work in progress	90%	T2: Erection of structural columns completed roof. T3: Erection of columns completed. T4: 100% completed T5: Erection of structure columns completed.
									INTERNAL ROAD WORK (RIGID PAVEMENT)	1855 Rmt completed	Balance RCC under progress	99%	Completed

A

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Aggr. Value*100	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
									Boundary Wall	RCC work in progress		62%	West side wall completed. South side balance because land litigation.
									TERMINAL BLOCK & SUBWAY	Arrival Terminal block & Departure block RCC in progress.	Ramp slab Rcc work in progress	85%	100% of Excavation is completed. Slabroof casting in progress. 100% foundation work completed of four terminal.
2	पटना शहर में इलेक्ट्रॉनिक लाइट का अधिष्ठापन कार्य संवेदक का नाम	संश्लि-26.06 करोड़ पत्रांक-45 दिनांक- 20.08.2014	संश्लि- 25.20.08.336	22.12.2018	25.20	25.17		23.91	Traffic Control Room Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82	Traffic Control Room - Completed Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82			
Pama District (Patliputra Anchal, BUIDC (o))													
1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punachak STP Pama M/s Archana Contractors Pvt Ltd.	1.97000000 Lt. no 91/ 28.02.2019	1.65.02.202 23.07.2019	22.01.2021	0.9850	0.9850		0.9850	Drain- 100m Road- 100m	55%	0%	55%	Work re-started from 01.11.2021 due to non shifting of electric polls/transformer.
2	Construction of RCC Drain and PCC Road work at Ward No.- 6, Road no.- 24, Adarsh Vihar Colony Usha Construction	0.7422700 Lt. no. 80/12.02.2019	PA/2020-21 F2-10 0.5570632 24.02.2021	24.02.2021	0.3711325	0.3142283		0.3142283	Drain- 442m Road- 442m	80% work completed	0%	80% work completed	Work in progress
3	INTERIOR WORKS OF PATNA METRO RAIL CORPORATION LIMITED AT 5th FLOOR INDIRA BHAWAN, PATNA. Bharat Infracore Pvt. Ltd.	1.2751587 Lt. No. 1469/ 25.03.2021	1.0012371 05.10.2021	05.10.2021	0.6004200	0.4990397		0.4990397	5th floor, Indira Bhawan renovation work	100%	0%	100%	Work completed

602

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Agr. Value*100	UC Sent	Main Component	Component Wise Physical Progress.		Issue in Execution/ Remarks	
										UP to Previous month	During the month		Total Progress
List of Project Patna East													
1	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण मोशाला में 20'00" X 16'0" का चबुतरा पर रोड का निर्माण 75'0" X 25'0" का नया रोड का निर्माण एवं अन्य रोड का सोलिंग का मरम्मत, प्रकाश व्यवस्था एवं जलपूर्ति का कार्य। सर्वेदक श्री राजेश्वर सिंह	0.1383700 DM Patna Letter No. 522/ 21.03.2018	0.1233136 28.09.2018	29.12.2018	0	0	0	0	SHADE 3 NO. Electrification and Water Supply --	90%	0	90%	मोशाला समिति से राशि प्राप्त नहीं हो पा रही है। मार्च 2021 से पैसा निकाली कर अभी तक राशि इस कार्यालय को उपलब्ध नहीं करायी गई है। पत्रांक- 471, दिनांक- 01.08.2022 द्वारा पुनः स्मारित किया गया है।
2	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. Contractor- Sri Raj gopal Sharma	3.3846000 Lt.-230/ 15.02.2017	2.9805287 22.02.2018	21.02.2019	3.3846000	1.9746018	1.0861907	1.0861907		85 %	10%	95 %	पूर्व में प्रस्तावित स्थल विद्यमान एवं अविकसित होने के चलते दुसरे जगह पर उपयुक्त जमीन की मांग नगर आयुक्त, पटना नगर निगम से की जाती रही अन्ततः लगभग चार वर्षों बाद भेरिया में कुड़े की डेर लगी हुई जमीन का NOC दिया गया जिससे से कुछ हटाकर फरवरी 2022 से कार्य प्रारंभ हुआ एवं कार्य प्रगति में है। कार्य की प्रगति संतोषप्रद है। अभी तक लगभग 85 प्रतिशत कार्य पूर्ण हो गया है।
Kankarbagh Anchal Patna.													
1	वार्ड नं-30 प्रगति नगर मुख्य चौराहा के ट्रान्सफार्मर से पार्क के बगल से इन्डियन ऑयल के मुख्य डार के चौराहा तक आर०सी०सी० नाला एवं 100 मीटर पी०सी०सी० पथ निर्माण कार्य। सर्वेदक- मे० सिंह कट्टरस्थान।	0.5915100	0.4596000	3 Months	0.2500000	0.2500000	54.39%	0.2500000	PCC ROAD	100%	-	100%	कार्य पूर्ण
2	वार्ड नं-32 अन्तर्गत रतन लक्ष्मी गैस गोदाम के परिसर पथ में दु-गई नाला एवं पी०सी०सी० पथ निर्माण कार्य।	0.1981600	0.1665000	3 Months	0.990800	0.873844	52.49%	0.873844	PCC Road RCC Road	90%	-	90%	
3	वार्ड-34 कंकड़बाग लाल कोठी के बगल में पार्क निर्माण कार्य।	0.4910600	0.4534000	6 Months	0.4533000	0.4533000	86.33%	0.4533000	Park Construction	100%	-	100%	कार्य पूर्ण
4	वार्ड नं-46 बहादुरपुर हॉसीम कालोनी सेक्टर-01 में पार्क निर्माण कार्य।	0.2061500	0.1828000	3 Months	0.1000000	0.1000000	35.01%	0.1000000	Park Construction	100%	-	100%	कार्य पूर्ण
5	वार्ड नं-46 बहादुरपुर हॉसीम कालोनी सेक्टर-07 में पार्क निर्माण कार्य।	0.3099000	0.2758000	3 Months	0.1500000	0.1500000	30.91%	0.8520000	Park Construction	100%	-	100%	कार्य पूर्ण

601

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Agr. Value*100	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
List of Project Jehanabad District													
1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। संवेदक- विकार कुमार सिंह	3.11 Letter- no-53, 15.09.2014	3.3300000 30.04.2016	29.10.2017	2.6700000	2.4500000	73.57%	2.4500000	Building work	Work Complete			कार्य पूर्ण
2	वार्ड नं0-27 में पटना गया रोड से संतोष सर के स्कूल तक नाला एवं पीसीसी10 पथ नाला एवं ड्रकन निर्माण कार्य। संवेदक- चंदन कुमार।	0.340000 Letter-66, 09.01.2019	0.2390000 15.01.2021	14.05.2021	0.1700000	0.1700000	71.12%	Nil	Drain & P C C	WORK COMPLETE	कार्य पुर्ण		
List of Project Buxar District													
1	समाहरणालय परिसर स्थित पार्क का सौन्दर्यीकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA-0.4213800 DM, Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900		0.2106900	PARK			Work Completed	शेष राशि जिला से अप्राप्त
2	बक्सर नगर परिसर अन्तर्गत समाहरणालय स्थित पार्क का सौन्दर्यीकरण कार्य (स्वच्छता/जलापूर्ति एवं विद्युतीय कार्य। संतोष कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947		0.0599947	PARK			Work Completed	शेष राशि जिला से अप्राप्त
3	बक्सर नगर परिसर स्थित किला मैदान के पश्चिम-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोशनी की व्यवस्था। मनोज कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705		0.240705	PARK			Work Completed	शेष राशि जिला से अप्राप्त
4	बक्सर नगर परिसर स्थित मगत सिंह पार्क निर्माण का सौन्दर्यीकरण। मनोज कुमार राय	0.3183200 DM, Buxar LT05-1428 DT 27.12.2017	0.2716112 05.06.2018	04.09.2018	0.15916	0.15916		0.15916	PARK			Work Completed	शेष राशि जिला से अप्राप्त
5	राज्य योजना अन्तर्गत नगर परिषद खुमरौव के प्रशासनिक भवन का निर्माण कार्य संवेदक - अवलदेव सिंह	2.82455 2.3161731 30.12.2015 0.3166416 16.06.21	2.3161731 30.12.2015 0.3166416 16.06.21	29.06.2017 & 15.09.2021	3.11	2.3664648		2.05933	Building with PHE, Electrification.			Building Completed	कार्य पूर्ण Handed over to Nagar Parishad, Buxar

20

680

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Agre. Value* 100	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
List of Project Gaya District													
1	सामपुर बस स्टैंड निर्माण कार्य योजना संबंधित- के माध्यम से नगर आयुक्त, गवा कर्मचारी नगर प्रो लिओ	10.48 L.L. no.- 2692 30.05.2019	05.44 15.06.2015 Revised 9.86 31.05.2019	31.08.2020	10.4812	10.174519	97%	7.655	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external)	-	-	Work Completed	नवनिर्मित बस स्टैंड हस्तांतरण हेतु कार्यपालक अभियंता के द्वारा विभिन्न पत्रों के माध्यम से नगर आयुक्त, गवा नगर निगम, गवा को अनुरोध किया गया है. एवं नगर आयुक्त, गवा नगर निगम, गवा को हस्तांतरण हेतु स्थल निरीक्षण कर संयुक्त जाँच प्रतिवेदन समर्पित किया गया है।
2	नगर निगम, गवा क्षेत्रांतर्गत दीप्ती सालाब के उन्मयन एवं सौंदर्यीकरण कार्य। Name of Contractor- Shree Alok Kumar	2.54 Letter no- 54/ 05.09.2018	1.7926 27.07.2019	12.03.2021	1.27	1.1739942	92%	0	(i) Boundary Repair of Pond (ii) Pathway, oa Pathway, ds fduks jafyax rFkk Electrick kpole Lighting (iii) GuardRoom & Ticket Counter (iv) Gazibo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundry wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	-	-	Work Completed	Non SOR Items not yet started as bidders not ready to do work on rates provided.
3	जनजीवन कॉलेज के सामने बुल्ला शहीद मजार (बखीनबाग) होते हुए संजय शर्मा (गुदुल) होते हुए खटारी कोठी तक पीसीसीओ पथ का निर्माण। Name of the Contractor-Shree Fakre Alam Khan	0.28986 Letter no- 123/ 26.02.2018	0.2463 31.07.2019	30.01.2020	0.2479456	0.2343055	94%	0.144963	(i) Construction of Drain (ii) Construction of Road	-	-	Work Completed	कार्य पूर्ण।
4	गवा-खिजूरसराय रोड के घर से नरेश सिंह लोदीपुर के घर तक पीसीसीओ पथ एवं बकन सल्लि नली का निर्माण। Contractor-Shree Kundan Kumar Singh	0.29127 Letter No.- 124/ 26.02.2018	0.2479 06.08.2019	05.02.2020	0.2479456	0.2415847	97%	0.145635	(i) Construction of Drain (ii) Construction of Road	-	-	Work Completed	कार्य पूर्ण।
5	गवा-खिजूरसराय मुख्य पथ से राणा होते हुए जनकपुर मुख्य पथ तक पथ एवं नाली का जीर्णोद्धार कार्य Name of the Contractor-Shree Vaibhav Chandra Singh	0.261 Letter no-88/ 20.11.2018	0.2174 18.10.2019	17.04.2020	0.2173776	0.2006494	92%	0.1305	(i) Construction of Drain 782 Feet (ii) Construction of Road 950 Feet	-	-	Work Completed	कार्य पूर्ण।
6	कुम्हार टोली बजरगबली मंदिर से काली पोखर तक पीसीसीओ पथ का निर्माण एवं उन्मयन कार्य। Name of the Contractor-Shree Fakre Alam Khan	0.3158 Letter no-88/ 20.11.2018	0.2631 18.10.2019	18.04.2020	0.2631137	0.2245613	85%	0.1579	(i) Construction of Drain (ii) Construction of Road	-	-	Work Completed	कार्य पूर्ण।

A

15/9

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Ag. Value*100	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
7	मानपुर काली पोखर से श्याम नगर होते हुए अबगिला देवी स्थान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	0.4508 Letter no-88/ 20.11.2018	0.3757 12.10.2019	11.04.2020	0.3357042	0.2130957	63%	0.2254	(i) Construction of Drain with cover 1700 feet	-	-	(i) Construction of Drain with cover-1050 feet	स्थल विवाद के कारण कार्य बन्द है।
8	गया-नवादा मेन रोड में मुफस्सील मोड़ से कब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	0.3354 Letter no-88/ 20.11.2018	0.2792 18.10.2019	18.04.2020	0.2791860	0.2520971	90%	0.1677	(i) Construction of Drain	-	-	Work Completed	
9	बाढ़ सड़-53 अन्तर्गत मूसडा में मोरीसीसी पथ एवं नाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	0.8898 Letter no-40/ 20.11.2018	0.7412 18.10.2019	18.10.2020	0.7412084	0.6079919	82%	0.44895	(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 Feet	-	-	Work Completed	
List of Project ARA District.													
1	Construction of park at moti tola, ara dist.- bhojpur Contractor- Sri. Prashant kumar singh	0.4100 UDHD Letter no.- 03/Amruti-15/2016 323, Date-09/02/2017	0.3670 01.10.2017	4 Months (31.01.2018)	0.2200	0.2200		Paid by Ara Nagar Nigam, Ara	1. Earthwork 2. Boundary Work 3. Pathway 4. Toilet 5. Parking area 6. Guard Room	1. Earthwork-Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress		1. Earthwork-Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	Land dispute and Water logging problem
2	Upgradation and beautification of veer kunwar singh park at ramna maidan dist.- bhojpur Contractor- Sri. Prashant kumar singh	0.3100 UDHD Letter no.- 03/ Amruti-03- 15/2016 323, Date-09/02/2017	0.2800 01.10.2017	4 month (31.01.2018)	0.1800	0.1800		Paid by Ara Nagar Nigam, Ara	1. Construction of stairs for seating and boating 2. construction of Pargola 3. Construction of Parking Area	1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area-complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in progress		1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area-complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in progress	

598

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Agre. Value* 100	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
List of Project Bhagalpur District.													
1	सुलतानगंज नगर परिषद् अन्तर्गत कुष्माण्ड उच्च विद्यालय मैदान स्थित स्टेडियम का जीर्णोद्धार, नाला एवं दक्षिण चहारदीवारी निर्माण कार्य। संवेदक-श्री राजीव रंजन	0.69139 30/09/2018	राशि उपलब्ध नहीं होने के कारण एकराशिया नहीं हुआ है।	0	0	0	0	0	चहारदीवारी, नाला एवं कुदमार्थ का निर्माण कार्य	-	-	-	समीक्षात्मक बैठक में जिला पदाधिकारी द्वारा दिये गये निर्देश के आलोक में सर्वांक-29 दिनांक-25.01.2021 के द्वारा उप विकास आयुक्त भागलपुर को आवहन हेतु प्रकाशित किया गया है।
List of Project Lakhisarai District.													
1	नगर परिषद् लखीसराय अन्तर्गत वार्ड सं-06 में मीरा देवी से अग्रुप साह बटोरन मंडल से विशुनदेव नामक एक पीसीसी0 पथ एवं नाली निर्माण कार्य।	0.1547000 Lt. no.161 27.09.2018	0.1474000 16.08.2019	15.02.2020	0.2442766	0.2442766	0.2442766	0.2442766	(i) P.C.C Road (Lenth- 300m) (ii) Drain work (Lenth- 300m)	Drain work completed.	-	Work Completed	नगर विकास से राशि अप्रप्त है। Fund issue
2	नगर परिषद् लखीसराय अन्तर्गत वार्ड सं-06 में फकीरा मगत से बीच मगत एवं रामली साव से सरयुग मंडल तक पीसीसी0 पथ एवं नाली निर्माण कार्य।	0.2075000 Lt. no.161 27.09.2018	0.1974000 16.08.2019	15.02.2020	0.2442766	0.2442766	0.2442766	0.2442766	(i) P.C.C Road (Length-429m) (ii) Drain work (Lenth-412 m)	Drain work completed.	-	Work Completed	नगर विकास से राशि अप्रप्त है। Fund issue
3	लखीसराय नगर परिषद् के अन्तर्गत वार्ड सं-08 में पदार्थ साव से लेकर जमाहर मंडल तक आरसीसी0 नाला निर्माण कार्य।	0.2084000 Lt. no.160 27.03.218	0.1983000 16.08.2019	15.02.2020	2.2916000	2.10931067	2.2916000	2.10931067	(ii) Drain work Length- 241m	Drain work in progress.	Ground floor complete, 1st floor Complete & 2nd Floor complete.	90% Work in progress.	Work in Progress
4	नगर परिषद् लखीसराय के प्रशासनिक भवन का निर्माण कार्य	3.1129000 T.S. 2.85214000	2.1966000 date 26.06.18	25.12.2019	0.4131000 14.10.2019	0.2410094	0.1864094	0.1864094	Building work	All Work Complete	-	Work Completed	नगर विकास से राशि अप्रप्त है। Fund issue
5	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आरसी सी0 नाला एवं स्लैब का निर्माण कार्य।	0.4827000 Lt. no.64 27.09.2018	0.8740000 19.11.2019	18.08.2020	0.9180100	0.9043293	0.4580081	0.4580081	(i) P.C.C Road (Length-316m) (ii) Drain work (Length-316m)	Drain Flate solling work Completed and PCC in Progress.	-	Work Completed	नगर विकास से राशि अप्रप्त है। Fund issue
6	वार्ड नं 01 में एन0 एन0 80 जगदम्बा मील मोड़ से भाया कौशल बाबू के फुलवाड़ी होते हुए सागर अमीन के बंधान तक आरसीसी0 नाला एवं पथ का निर्माण कार्य।	0.9180000 Lt. No.64 27.04.2017	0.5160000 14.10.2019	13.07.2020	0.2710250	0.2574738	0.2574738	0.2574738	(i) P.C.C Road (Length-488m) (ii) Drain work- (Length-488m)	300 m Drain work completed.	-	80 % Work Completed	नगर विकास से राशि अप्रप्त है। Fund issue
7	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवली स्थान तक आरसीसी0 नाला निर्माण कार्य।	0.5420000 Lt. No.64 27.09.2018	0.7409000 19.11.2019	18.08.2020	0.4322950	0.4307806	0.4307806	0.4307806	(i) Pcc Road (Lenth-2400m) (ii) Drain work-1048m	Earth work completed.	Drain work in progress.	50 % Work Completed	नगर विकास से राशि अप्रप्त है। Fund issue
8	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुर दुर्गास्थान होते हुए धुरवक पुल तक नाला निर्माण कार्य।	0.8645000 Lt. No.64 27.09.2018	0.2524600 19.11.2019	18.08.2020	0.6965275	0.6957668	0.6957668	0.6957668	(i) Pcc Road (Lenth-2400m) (ii) Drain work-1048m	Pcc work in progress.	-	15% Work Completed	जमीन विवाद मामला न्यायालय में है।
9	पंचमहला से सी0एन0एन0 कॉलेज तक बाईपास सड़क का निर्माण कार्य।	0.2786000 Lt.No.07 27.09.2018	0.2524600 19.11.2019	18.08.2020	0.6965275	0.6957668	0.6957668	0.6957668	(i) Pcc Road (Lenth-2400m) (ii) Drain work-1048m	Pcc work in progress.	-	50 % Work Completed	जमीन विवाद मामला न्यायालय में है।
10	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199000 Lt. no.07 27.09.2018	0.7801000 18.08.2020	17.05.2021	0.4509850	0.413786	0.413786	0.413786	(i) Pcc Road (Lenth-343.6m) (ii) Drain work-1048m	Pcc work in progress.	-	15% Work Completed	जमीन विवाद मामला न्यायालय में है।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expendiuitre	Financial Progress Fund Expenditure/Aggr. Value*100	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
List of Project Munger District.													
	नगर निगम मुंगेर क्षेत्रांतर्गत राजा रानी तालाब का सौंदर्यीकरण कार्य।	UD & HD Letter No.- 64, Dated- 30.10.2017 Amount- 7,521,5700 T.S. on Date- 22.12.2017 Rs. - 6,52,172	6,134,7884 Dated- 04.06.2018	30.11.2018	5,680,0000	4,51,18,000		Yes	i) Boundry wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place	1. Rased lawn work competed 2. Slap portion of pond work is completed 3. Earth filling work is almost done 4. Pargola work is completed 5. Cover sitting place completed 6. Pathway work completed 7. 4 Open sitting place work is completed rest work in progress 8. Boulder pitching work pitching work	1. Raised lawn work completed 2. Slop portion of pond work is completed 3. Earth filling work is almost done 4. Pargola work is completed 5. Cover sitting place completed 6. Pathway work completed 7.15 Open sitting place work is completed. 8. Boulder pitching work 85% completed 9. Jogging track	Civil work 95% Completed	कार्य प्रगति पर है।
2	नगर पंचायत हवेली खडगपुर के पंचवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य	DM Munger Memo No.- 29, dated- 09.10.2017 Amount- 0.35097 TS EE, Duda, Munger Letter Bo.- 249, Dated- 12.09.2017 Amount- 0.35097	0.3049363 Dated- 06.06.2018	05.03.2019	0.3509000 10.12.2019	0.1783000		No	Ghat Work	75%	Construction of Stair	75%	कार्य अधूरा छोड़ देने के उपरान्त डिगार कर दिया गया है।

22/12/19

Project Director

G. M. (HQ) Infra

Deputy Project Director

29/12/19
प्रमुख अधिकारी

Deputy Project Director

Project Director

G. M. (HQ) Infra

196

बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)
राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001
Contact : +0612-2558412,
Email id : mdbuidco@gmail.com, website : http://buidco.in
CIN - U45200BR2009SGC014600

पत्रांक- 1637

दिनांक- 05/4/23

प्रेषक,

महाप्रबंधक (असैनिक),
जलापूर्ति, ड्रेनेज एवं सिवरेज/आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

✓ मुख्य महाप्रबंधक,
बुडको, पटना।

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित परियोजना निदेशक/कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह - मार्च, 2023 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

विश्वासभाजन

महाप्रबंधक,
जलापूर्ति, ड्रेनेज एवं सिवरेज/
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

Sri Rishu Kumar Jee
2nd 8/4/23

चयन-1637
6/4/23

1514 Pdm
06/04/23

बिहार शहरी आधारभूत संरचना विकास निगम लि०

प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह – मार्च, 2023

594/

List of Project Patna

Scheme Wise Progress Report for March, 2023

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4		5	6	7	8	9	10	11	12	13
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old. (M/S Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)	Rs.96,21,647/- 01/20-21	F2-	07.11.20	8996000.00	8996000.00	UC Sent	Diesel Driven VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/PahariNew. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref.20 dt-09.07.18	Rs.1,05,52,208/- 02/20-21	F2-	07.11.20	10835615.00	10728365.00	Do	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)		Rs.2,07,00,900/- F2-05/20-21		18.11.20	20700900.00	20464249.00	Do	VT Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr of SDPP/ Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- 03/20-21	F2-	18.11.20	10683491.00	10678241.00	DO	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- 04/20-21	F2-	18.09.20	21657600.00	21397600.00	DO	Submersible Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	

193

List of Project Patna

List of Project Patna													
sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDP-yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- 06/20-21	F2-	18.09.20	7321500.00	7321500.00	DO	Submersible Pump (02 nos.)	01 Submersible pump with outlet pipe line work completed & running condition	Pump running condition	Installation, testing & commissioning completed	
7	Annual repair Operation & maintenance of DPS 1.Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07) (Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- 07/20-21	F2-	20-21, 21-22 & 22-23	26211045.00	25614387.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
8	Annual repair Operation & maintenance of DPS 1.Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Towar 5.BHB with all materials labours (Gr No-03) (M/S P.K. Industries)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- 08/20-21	F2-	3 yrs.	49437198.00	49437198.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
9	Annual repair Operation & maintenance of DPS 1. Mandiri New 2.Mandiri Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05) (M/S P.K. Industries)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- 09/20-21	F2-	3 yrs.	53353723.00	53353723.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

1592

List of Project Patna

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2. Pahari Old. 3. NBCC Pahari 4. Transport Nagar 5. Dhanuki More with all materials labours for 3 Years (Gr No-01)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	50782612.00	50782612.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
11	Annual repair Operation & maintenance of DPS 1. Gardiabagh 2. Mithaur Old. 3. Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/(M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- 11/20-21	3 yrs.	38084568.00	36880560.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3. S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/(M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	62495878.00	61933221.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4. Kadamkuan 5. R.K. Avenue with all materials, spears & labours (Gr No-02)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	3 yrs.	124017387.00	118063977.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		

1591

R

List of Project Patna

District Project Patna													
sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
14	Supply & Fitting of 600mm x 450mm dia manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/- -Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18	25.11.18	1141300.00	1130000.00	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
15	Supply, installation & Commissioning of 150 HP Submersible Pump set at BRJP Drainage P/Plant Sandalpur./ M/S Shivour Enfrastucture & Project Engg. Pvt. Ltd.	Rs.82,88,000/- -Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20	29.04.20	4144000.00	3112700.00	DO	Submersible Pump (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI./ Sri Subodh Kumar	Rs.25,99,600/- -Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19	14.11.18	2316477.00	2316477.00	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/Plant S.P. Verma Road./ Sri Subodh Kumar	Rs.26,63,200/- -Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19	14.11.18	2285690.00	2285690.00	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13,34,300/- -Ref-120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19	27.10.18	1321078.00	1321078.00	DO	Transformer (01 no.)			500 KVA transformer work complete and running condition		

1590

List of Project Patna

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
19	Supply, & testing of Trolley Mounted Portable type diesel driven auto priming centrifugal pump etc (Gr.-FV),/ M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/- Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21		30.06.20	49908520.00	47506855.00	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
20	Supply, & testing of Trolley Mounted Portable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703.91154/ Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21		30.06.20	49908520.00	47127667.00	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II),/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/ Ref.1465 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21		31.07.20	40000000.00	28927891.00	DO	Submersible Pump (12 nos.)	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbhawan pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II),/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt-01.04.20	Rs.38735359.31 + GST SBD-04/20-21		31.07.20	30000000.00	28451808.00	DO	Submersible Pump (07 nos.)	For existing DPS work material supply & fitting work started	BHB pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
23	Supply, & testing of Trolley Mounted Protoble type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt-01.04.20	Rs.45546293.16 + GST SBD-05/20-21	14.08.20	27206319.00	24371710.00	DO	C/F (08 nos.)	As per agreed quantity Trolley Mounted Pump with accessoreis supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition		
24	Supply, & testing of Trolley Mounted Protoble type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt-01.04.20	Rs.38279847.67 + GST SBD-06/20-21	14.08.20	32979561.00	29870623.00	DO	Trolly Mounted Pump (10 nos.)	As per agreed quantity Trolly Mounted Pump with accessoreis supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition		
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt-01.04.20	Rs.19716627.76 + GST SBD-07/20-21	31.07.20	15000000.00	10047966.00	DO	C/F (10 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress		
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with pannel, starter & other required accessories (Gr. No-A-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt-01.04.20	Rs.45088748.69 + GST SBD-08/20-21	31.07.20	35000000.00	17655909.00	DO	C/F (06 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump Installation, testing & commissioning work completed and rest for new DPS		

588

dx

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
27	Supply, installation, Commissioning & testing with 5 Years maintainave of silent type DG set with all required accessories (Gr. No-E-III),/M/S Sterling Generators Pvt. Ltd	Rs.688.28706/ Ref.1456 dt- 01.04.20	Rs.58037764.94 + GST SBD-09/20-21		31.07.20	68484563.00	68484563.00	DO	DG Sets (08 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissionin g work	Installation, testing & commissioning completed and DG running condition for related DPS	R.K. Avenue space not available
28	Supply, installation, Commissioning & testing with 5 Years maintainave of silent type DG set with all required accessories (Gr. No-E-IV),/M/S Sterling Generators Pvt. Ltd	Rs.529.26571/ Ref.1457 dt- 01.04.20	Rs.44628760.87 + GST SBD-10/20-21		31.07.20	52661938.00	50641206.00	DO	DG Sets (19 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissionin g work	Installation, testing & commissioning completed and DG running condition for related DPS	Chhajubagh waiting for approval
29	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-I),/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt- 13.04.20	Rs.187550934.12 +GST SBD-11/20-21		31.07.20	132356690.00	11500000.00	DO	VT Pump (09 nos.)	All VT Pumps supplied for New DPS	-	All VT Pumps supplied for New DPS	
30	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-II),/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt- 13.04.20	Rs.174783796.11 +GST SBD-12/20-21		31.07.20	120000000.00	113873662.00	DO	VT Pump (10 nos.)	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning Completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur	

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt- 13.04.20	Rs.136933410.24 +GST 13/20-21	31.07.20	104454010.00	950000000.00	DO	VT Pump (13 nos.)	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Bazar, Mandiri New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP	
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II)/M/S Sterling Generators Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt- 01.04.20	Rs.96255186.60 +GST 14/20-21	31.07.20	132198242.00	126265303.00	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I)/M/S Sterling Generators Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21	31.07.20	117155699.00	110892566.00	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
34	Supply, & testing of Trolley Mounted Portable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt- 01.04.20	Rs.84360438.06 +GST SBD-16/20-21	30.06.20	47241845.00	41920844.00	DO	Trolley Mounted Pump (20 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

586

✱

K

List of Project Patna

s.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
35	Supply, & testing of Trolley Mounted Protatable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21	30.06.20	1000000000.00	86976669.00	DO		Trolley Mounted Pump (40 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WJP and some pumps are running condition	
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with panel, starter & other required accessories (Gr. No-B-III)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767.58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21	31.07.20	450000000.00	39214436.00	DO		Submersible Pump (10 nos.)	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
37	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tank cooled etc transformer with 5 Years maintenance (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21	31.07.20	200000000.00	200000000.00	Do		Transformer (03 nos.)	Transformer running condition	Transformer running condition	Installation, testing & commissioning completed and running condition	
38	Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhushan International Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21	17.01.21	29870000.00	2850840.00	Do		Submersible Pump (02 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	



List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
39	PFR for supply, installation, commissioning of 100 HP VT pump set at BRJP drainage pumping station Rajbanshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19		25.05.2020	2445300.00	2424636.00	Do	VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
40	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided bu BUIDCo in NBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22		17.11.21	6406152.00	4810733.00	-	Panel Board	-	WIP	Electric panel order placed, manufacturing in progress	Panel room construction completed.
41	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PMC area. Sri Sunil Kumar	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22		28.10.21	1910000.00	1870000.00	-	Non-Clog Submersible (04 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
42	Annual repair, operation & maintenance of storm drainage pumping plant NMCH for the period of 2 yrs. Session 2021-22 & 2022-23. (P.K.Idutries)	Rs.44,17,175/- Ref.284 dt.22.02.21	Rs.5077542/- F2-01 of 2021-22		10.06.21	4417175.00	3778418.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	



List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
43	Annual repair, operation & maintenance of storm drainage pumping plant Vikash Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,16,175/- Ref.284 dt.22.02.21	Rs.3521589/- F2-02 of 2021-22	10.06.21	3116175.00	2983476.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
44	Annual repair, operation & maintenance of storm drainage pumping plant MLA Flat for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,73,675/- Ref.284 dt.22.02.21	Rs.3534204/- F2-03 of 2021-22	10.06.21	3173675.00	2973521.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
45	Annual repair, operation & maintenance of storm drainage pumping plant Sinchai Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.32,37,675/- Ref.284 dt.22.02.21	Rs.3657601/- F2-04 of 2021-22	10.06.21	3237675.00	3011277.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
46	Supply, installation, commissioning of 3x800 KVA transformer of storm drainage pumping station at Mandiri New. (M/S Today Electrical Services)	Rs.44,05,998/- Ref.66 dt.09.09.21	Rs.4994820/- F2-10 of 2021-22	-	4405998.00	4405998.00	-	Transformer (03 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	

583

✓

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
47	Supply, installation, commissioning & testing of 500 KVA (02 nos.) transformer at drainage pumping plant Yogipur. (M/S Chandra Brothers)	Rs. 3505800/- Ref:07 dt. 12.04.22	Rs.3124040/- F2-02 of 2022-23		21.08.22	3124040.00	3124040.00	-	Transformer (02 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	
48	Supply, installation & commissioning of 02 sets Non-Clog Submersible pump having discharging capacity of 360 LPS at a total head of 13 mtrs of storm drainage pumping plant Dhobighat for the year 2022-23. (M/S Chandra Brothers)	Rs. 6439273/- Ref:07 dt. 12.04.22	Rs.5270876/- F2-04 of 2022-23		06.08.22	5270876.00	5203776.00	-	Non-Clog Submersible (02 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	
49	Supply, installation, commissioning & testing of 400 KVA outdoor water cooled generating set and other accessories for NMCH DPS (M/S Sterling Generators Pvt. Ltd)	Rs.4383495/- Ref. 188 dt. 17.02.22	Rs.4996753/- F2-10 of 2022-23		-	4383495.00	4383495.00	-	DG Sets (01 no.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
50	Hire of 02 nos. pickup van for 04 months for carriage of pumps accessories, materials, diesel etc at different drainage pumping station/	Rs.1386900/- Ref. 27 Dt. 31.05.22	-		-	348000.00	348000.00	-	02 nos.	-	-	Work Completed	

2582

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
51	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Pirmuhani under Mechanical Works Division, BUIDCo, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Rs.2594600/- Ref.26 dt. 31.05.22	Rs.21833316/- F2-06 of 2022-23			2183316.00	1637487.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
52	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Saidpur STP under Mechanical Works Division, BUIDCo, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Rs.4827500/- Ref. 26 dt. 31.05.22	Rs.4062769/- F2-05 of 2022-23			4062769.00	2538012.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
53	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Babu Bazar under Mech. Work Division, BUIDCo, Patna for the period of done before monsoon 2022 for the year 2022-23. (Sri Surendra Kumar Singh)	Rs.2086500/- Ref.26 dt. 31.05.22	Rs.1755611/- F2-08 of 2022-23			877806.00	877806.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	




List of Project Patna


sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
54	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Police Colony under Mech. Work Division, BUIDCo, Patna for the period of done before monsoon' 2022 for the year 2022-23.	Rs.1592100/- Ref.26 dt. 31.05.22	Rs.1339384/- F2-07 of 2022-23	-	669692.00	669692.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
55	Complete annual repairing, overhauling, servicing, operation & maintenance of sewerage pumping plant Shastrinagar, Patna for the session 2022-23. (R.P. Electrical Works)	Rs.4331516/- Ref.27 dt. 31.05.22	Rs.2944100/- F2-15 of 2022-23	-	1472050.00	1472050.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
56	Complete annual repairing, overhauling, servicing, operation & maintenance of Intermediate pumping station P.Point for the session 2022-23. (R.P. Electrical Works)	Rs.6207886/- Ref.27 dt. 31.05.22	Rs.4462100/- F2-14 of 2022-23	-	2231050.00	2231050.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
57	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Beur Lifting under Mech. Work Division, BUIDCo, Patna for the period of done before monsoon' 2022 for the year 2022-23. (Vikrant Electrical)	Rs.2362800/- Ref.26 dt. 31.05.22	Rs.2221700/- F2-22 of 2022-23	-	1110850.00	1110850.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	

380

380

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.						Upto previous Month	During the month	Total progress	
58	Complete annual repairing, overhauling, servicing, operation & maintenance of Intermediate pumping station Riding Road for the session 2022-23. (R.P. Electrical Works)	Rs.4613546/- Ref.27 dt. 31.05.22	Rs.3101600/- F2-16 of 2022-23	-	1550800.00	1550800.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
59	Complete annual repairing, overhauling, servicing, operation & maintenance of sewerage pumping plant Dhobighat for the session 2022-23. (Today Electrical Service)	Rs.3651591/- Ref.27 dt. 23.05.22	Rs.3247550/- F2-12 of 2022-23	-	1623775.00	1615980.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
60	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Rajiv Nagar, Patna Digha Nahar Sluice Gate & Digha Thana in Patliputra Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (M/S Jai Hanuman)	Rs.8629501/- Ref.06 dt. 12.04.22	Rs.7300557/- F2-24 of 2022-23	-	3650279.00	3650279.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	




List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
61	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Khanpur, Barmutta, Premkunj, Blg Hospital, Shitla Mandir, Krishnaghat, Jakariyapur TDPS in Ajimabad Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Today Electrical Service)	Rs.11873366/- Ref.06 dt. 12.04.22	Rs.11038786/- F2-18 of 2022-23		-	5519393.00	5519393.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	
62	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Beur Bataura Pool, Beur Hasanpura, Police Colony, Rupaspur & Sabri Nagar TDPS in Nutan Rajdhani Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022.	Rs.5396955/- Ref.06 dt. 12.04.22	Rs.4856719/- F2-23 of 2022-23		-	2428360.00	2428360.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	
63	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Dasratha, Ramkrishna Nagar, Jaganpura, Nandlal Chapra, Srinagar Colony TDPS in Kankarbagh Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Today Electrical Service)	Rs.6221751/- Ref.06 dt. 12.04.22	Rs.5270100/- F2-13 of 2022-23		-	2635050.00	2635050.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	

1528

List of Project Patna

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
64	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Danapur Ghurdaur, Nehru Path AIIMS Digha Junction, Hi-Tech Hospital, Isopur Brahmsathan TDPS in Danapur West Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (R.P. Electrical Works)	Rs.6096905/- Ref.06 dt. 12.04.22	Rs.6308180/- F2-17 of 2022-23	-		3048453.00	3048453.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	
65	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-01, Patna for the session 2022-23. (Om Construction)	Rs.9506231/- Ref.26 dt. 31.05.22	Rs.5527900/- F2-19 of 2022-23	-		2763950.00	2763950.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
66	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-02, Patna for the session 2022-23. (Om Constructin)	Rs.91551810/- Ref.26 dt. 31.05.22	Rs.5186700/- F2-20 of 2022-23	-		2593350.00	2593350.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
67	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-03, Patna for the session 2022-23. (Om Construction)	Rs.11381065/- Ref.26 dt. 31.05.22	Rs.7345890/- F2-21 of 2022-23	-		3672945.00	3672945.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	

532

[Signature]

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
68	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Congress Maidan, R.K. Avenue, NCC Maidan, Bakari Bazar TDPS in Bankipur Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Sri Surendra Singh)	Rs.2358170/- Ref.06 dt. 12.04.22	Rs.2004898/- F2-09 of 2022-23	-	1002449.00	1002449.00			repair, shifting, installation, operation & maintenace and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	
69	Annual repair, operation & maintenance of installed (AMC) of CCTV's including all associated works 39 draiange pumping stations in Patna for the year 2021-22.	Rs.1495768/- Ref.104 dt. 21.10.22	Rs.1495768/- F2-06 of 2021-22	-	1495768.00	1495768.00					Work Completed	Work Completed	
70	Manpower for monitoring of installed cameras at BUIDCo control room for annual year 2021-22.	Rs.420906/- Ref.104 dt. 21.10.22	Rs.420906/- F2-06 of 2021-22	-	420906.00	420906.00					Work Completed	Work Completed	
71	Supply, installation & commissioning of 01 set Non Clog Submersible pump having discharging capacity of 360 LPS at a total head of 08 meter for storm drainage pumping plant Dhanuki More for the year 2022. (M/S Shivour Infrastructure Engineers Pvt Ltd)		Rs 2789874.00 F2-04 of 2022-23	-	2789874.00	2789874.00			01 set (Non Clog Sub)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	

1576

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
72	Supply, installation & commissioning of 02 set Non Clog Submersible pump having discharging capacity of 360 LPS at a total head of 08 meter for storm drainage pumping plant Riding Road for the year 2022. (M/S Shivour Infrastructure Engineers Pvt Ltd)	Rs.6085959/- Ref. 07 dt.12.04.22	Rs 5424196.00 F2-03 of 2022-23	-	-	5424196.00	5398224.00	-	02 sets (Non Clog Sub.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
73	Erection Of 11 KVA line and installation of additional 3x315 KVA transformer for drainage pumping station Rajdhani Vatika ECO park.	-	-	-	-	2929916.00	2929916.00	-	3x315 KVA Transformer	Transformer Installation	Transformer running condition	Installation, testing & commissioning completed	

Q

ds

528

माह - मार्च, 2023

[illegible]

2

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

माह - मार्च, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1		3	4	5	6	7	8	9	10	11	12	13	14
7	डीनापुर जलापूर्ति योजना Steel ARC Infra Services Pvt. Ltd.	0.54264	0.567 20.12.19	19/09/2020 (23) 30/11/2020	0.283	0.2833	0.2833	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after resurrounding. 4. Top dom of water tower & stair case for tower 5. Installation of Generator set. 6. Residual work of pump house/attendant room. 7. Residual work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Resurrounding of motor pump 4. RCC of top dome		Work completed.	अधियाचना सम्पन्न। Physical Progress - 100	
8	डीनापुर जलापूर्ति योजना के वार्ड नं-10 एवं 11 के अतिरिक्त कार्य (पाइप लाईन, नेटवर्क एवं गृह संयोजन) M/s Singh Construction	73.46274 Cr. Letter No. - 46, Date - 30.08.2018	66.44255 Cr. 22.06.2022	22.12.2022									
9	डीनापुर जलापूर्ति योजना Survey, Design, Build balance work of OHSR in Zone-I & Zone-IV with Distribution Network including 5 years O&M M/s Kundan Kumar, Parsa Bazar, Patna	14.3015 Cr. Letter No. - 1330, Date - 20.05.2022	10.849 Cr. Ref - SBD-01 of 2022-23 / 04.03.2023	03.03.2024									



523

List of Project Nalanda District

माह - मार्च, 2023

Sl. No.	Name of Project Name of Contractor	AAKES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	बिहारशरीक जलापूर्ति योजना फैज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no-435, dated- 21.07.2016	राशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 31.03.2023)	79.499	73.266	73.266	HYT/W -14 Nos OHT -03 Nos SUMP + UGR-I+1 Pipe Line- 121583 m Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos Variation -02 T/w Variation in Pipeline - 33762 m Road Restoration- 103665 m	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21524/21524 nos Transformer 14/14 nos Motor pump- 14/14 nos Variation- 02/2 T/w Variation in pipeline - 33762 / 33762 m Road Restoration- 103665 m / 103659 m	11	12	Physical Progress - 97.00%	84%
2	बिहारशरीक जलापूर्ति योजना फैज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no- 108,, dated- 17.01.2018	राशि-92.49 dated- 28.07.2018	27.07.2020 with time extension 31.03.2023	93.764	96.780	96.177	HYT/W -23 Nos OHT -04 Nos Pipe Line- 162472 m Motor Pump- 23Nos Transformer -23Nos HSC - 18024 Nos Variation- 02 T/w Variation in pipeline - 24785 m Road Restoration- 122040 m	T/W 23/23 OHT 4/4 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos. Variation in HSC - 2000/2000 no. Motor pump 23/23 Transformer 23/23 Variation in T/W- 02/02 Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m HDPE Pipe line- 7.1 km			Physical Progress - 96.00 %	83.53%
3	इस्लामपुर जलापूर्ति योजना फैज- 1 M/s Nalanda Engicon pvt ltd.	राशि-08.193 93/13.01.201 4	राशि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1 Tubewell (2+2) 2 Pump house (2) 3 Distribution main (13763 m) 4 Pump motor (2+2) 5 Transformer (2) 6 Overhead tank (2) 7 Chlorinator (2) 8 Stand post (75/30) 9 Boundary wall (100) 10 Main gate (2) 11 Approach Road (40) 12 Electrical Connection by ULB (2)	1 Tubewell (4) 2 Pump house (2) 3 Distribution main (13763 m) 4 Pump motor (2+2) 5 Transformer (2) 6 Overhead tank (2) 7 Chlorinator (2) 8 Stand post (30) 9 Boundary wall (172) 10 Main gate (2) 11 Approach Road (110.67) 12 Electrical Connection by ULB (2) 13 HSC 1732 nos by claim			कार्य पूर्ण हो चुका है, जलापूर्ति कार्य शुरू है। Physical Progress - 100 %	92.83%
4	इस्लामपुर जलापूर्ति योजना फैज- II मे0 सुमन इंटरप्राइजेज	राशि-03.09 130/08.03- 2018	राशि-3.08 10.09.2018	16.06.2019	2.346	2.333	2.333	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km			राज्य योजना फेज-2 अन्तर्गत 3302 अर्द्ध गृह संयोजन दिया गया था, लेकिन नगर पंचायत द्वारा कुल 37 अर्द्ध वाटर स्टेण्ड पोस्ट का निर्माण किया गया, जिससे शेष चरों में शत-प्रतिशत गृह संयोजन का कार्य पूर्ण कर दिया गया है। Physical Progress - 100 %	75.76%

192

List of Project Gaya District

मार्च - अप्रैल, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Gaya Water Supply Phase - 1 Name of Contractor - M/s Shriram EPC Limited	Rs 311.30 Cr Letter No. - 525 Date - 28.03.2016	Rs 311.78 Cr Date - 11.01.2018	EPC - 25.09.2021 (Based on approved work program by DCM BSC revised with 30.06.2021) OM - 25.03.2023 extended up to 31.03.2023	Rs 230.30 Cr	Rs 194.04 cr (Including 31.18 Cr. Mobilisation Advance & 100.90 Cr. Running Bill amt & Rs 17.13 Cr. RCD Adv)	Rs 194.04 Cr	(i) Distribution Network - 446 km (Revised Qty. - 473.615 km) (ii) Road Restoration - 145.6 km (iii) Rising Main - 12.5 km	(i) Distribution Network - 494.778 km Pipe laid (ii) Road Restoration - 235.573 km Done (iii) Rising Main - 12.662 km work completed		(i) Distribution Network - 497.45 km Pipe laid. (ii) Road Restoration - 240.525 km Done (iii) Rising Main - 12.662 km work completed		
								HSC - 75000 Nos. (Revised Qty. - 75779 Nos.)	HSC - 33,915 Nos. connection done 7197 Nos Water Meter connection done		HSC - 34,263 Nos. connection done 7,600 Nos Water Meter connection done		
								Construction of New Reservoir - OHSR-5 nos. Budhwa Mahadev:- Completed Bhusunda Mela:- Completed Mastalpur:- Completed Behind Delha PS:- Arch Making of Scissor For Top Dome Shuttering, Pipe Scaffolding Work For Top Dome, Slab And Beam Cement Wash Work, 1 Coat Primer Work of Ring Beam, Slab Beam & Slab 90% Joda Masjid:- completed 100%	Construction of New Reservoir - OHSR-5 nos., Budhwa Mahadev:- Completed Bhusunda Mela:- Completed Mastalpur:- Completed Behind Delha PS:- 5th left wall casting completed, wall inner side plastering work and reinforcement of top ring beam in progress 80% Joda Masjid:- completed 100%		Construction of New Reservoir - OHSR-5 nos., Budhwa Mahadev:- Completed Bhusunda Mela:- Completed Mastalpur:- Completed Behind Delha PS:- Arch Making of Scissor For Top Dome Shuttering, Pipe Scaffolding Work For Top Dome, Slab And Beam Cement Wash Work, 1 Coat Primer Work of Ring Beam, Slab Beam & Slab 90% Joda Masjid:- completed 100%		
								CSC- 05 nos & Control Room (Dandibagh) - 1 no.	CSC- Dandi Bagh, Budhwa Mahadev, Nigam Store work completed		CSC- Dandi Bagh, Budhwa Mahadev, Nigam Store work completed		
2	Gaya Water Supply Phase - 2 Name of Contractor - M/s Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Rs 64.91 Cr Letter No. - 595 Date - 28.03.2016	Rs 62.04 Cr. Date - 05.07.2017	EPC - 28.02.2021 EOT - 28.02.2022	Rs 69.15 Cr	Rs 61.59 Cr (Including RCD Adv Rs 1.56 Cr.)	Rs 62.82 Cr (upto 15.09.2021)	GLSR - 03 nos	GLSR - Work completed		GLSR - Work completed		
								CWR & Pump House - 01 No	CWR - Work completed		CWR - Work completed		
								Control Room - 05 No	Control Room - Civil work completed		Control Room - Civil work completed		
								Rising Main - 17.050 km (Revised Qty. - 15.132 km.)	Rising Main - 15.15 km DI pipe laid		Rising Main - 15.15 km DI pipe laid		
2	Gaya Water Supply Phase - 2 Name of Contractor - M/s Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Rs 64.91 Cr Letter No. - 595 Date - 28.03.2016	Rs 62.04 Cr. Date - 05.07.2017	EPC - 28.02.2021 EOT - 28.02.2022	Rs 69.15 Cr	Rs 61.59 Cr (Including RCD Adv Rs 1.56 Cr.)	Rs 62.82 Cr (upto 15.09.2021)	Production Tubewell - 24 nos. (Revised Qty 25 nos.) (Note - One no observation Tubewell has been concerned in production Tubewell at Gosindpur)	Production Tubewell - Total 25 nos. work completed		Production Tubewell - Total 25 nos. work completed		
								Observation Tubewell - 7 nos (Revised Qty. - 6 nos.)	Observation Tubewell - 6 no s completed (i.e. ITI Joda Masjid, waris Nagar, Khriyana & Kendui)		Observation Tubewell - 6 no s completed (i.e. ITI Joda Masjid, waris Nagar, Khriyana & Kendui)		
								Operator Office (G+2) at ITI Campur - 01 no.	Operator Office - Work completed		Operator Office - Work completed		

151

माह - मार्च, 2023

Rs. In Crores													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress In %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
3	बोधगया जलपारिषद् योजना सर्वेदार का नाम- M/s SMC-JWIL JV (Jindal),	रशि -33.55 करोड़ Letter no-017, dated 17-12-2019.	रशि- 31.75 Cr. dated- 16.12.2011	15.09.2013 EOT 31.12.2016	37.74	38.14	38.14	1 OHT-4 (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22103 mtr (iv) House Connection- 6000 Nos (v) Road Restoration- 12815 Sq Mtr (vi) Tube Well 14 Nos (vii) UGR- 1,2,3 & 4 (viii) Sluice Valve Chamber -223 (ix) Staff Quarter- 2 Nos (x) Pump Chamber- 12nos (xi) Boundary Wall-4 Zone (xii) Trenchless Work- Zone- 2 & 3 (654 mtr) (Xiii) Grouting work UGR- 01	1 OHT-4 completed (ii) Distribution Main- 22353 Mtr (iii) House Connection- 6012 Nos (iv) Road Restoration- 13438 sqm (v) Tube Well 14 Nos Completed (vi) UGR- 1,2,3 & 4Successfully Commissioned (vii) Sluice Valve Chamber -223 Nos Completed (ix) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- 557 Mtr. Completed (Xiii) M.S. Carrier Pipe -950.74 mtr completed (Xiv) Grouting work UGR -01 completed.	-	(ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr Completed (Xiii) M.S. Carrier Pipe -950.74 mtr completed (Xiv) Grouting work UGR -01 completed	Physical Progress - 100 %	100%
4	बोधगया सिविल योजना सर्वेदार का नाम-M/s Ramky Infrastructure Ltd.	Letter no-017, dated 17-12-2009, Amount-55.94 cr	108.5275 Cr. dated- 16.12.2011	11.12.13	90.1	92.88	87.4	1 Sewer Network-67.53KM 2 Raising Main - 6.00 km 3 TrenchLess - 0.523 km 4 I P S 1 to 5 & MPS 5 STP - 10 MLD 6 House Connection - 2570 no s 7 Manhole - 3607 nos 8 Road Restoration -52680 sqm	1 Sewer Network-66.36 km 2 Raising Main-5.32 KM 3 Trenchless-421.5 Mtr 4 IPS-1&2 Civil work completed IPS-3 bottom plug casing completed IPS-4-11m RCC casing completed. IPS-5-civil work completed 5 STP-10 MLD 96 % 6 House Connection-2570 nos complete 7 Manhole-3379 nos Complete 8 Road Restoration- 8516.5 Cum	1. Sewer Network - 0.105 Km 2. Manhole - 2 Nos 3. Road Restoration - 20 Cum 4. Trenchless - 10.6 Rmt 5. Raising Main 58 m.	1 Sewer Network-66.466 km 2 Raising Main-5.378 KM 3 Trenchless-431.1 Mtr 4 IPS-1&2 Civil work completed IPS-3 bottom plug casing completed IPS-4-11m RCC casing completed IPS-5-civil work completed 5 STP-10 MLD 96 % 6 House Connection-2570 nos complete 7 Manhole-3381 nos Complete 8 Road Restoration- 8536.5 Cum	Manhole, sewer line and Rising Main cleaning work is done in this month. Physical Progress - 76.08 %	100%

1530

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

माह - मार्च, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value 4	AS per agreement Date of Completion 5	Fund Received 6	Total Expenditure 7	UC Sent 8	Main Component 9	Component Wise Physical Progress.			Physical Progress in % 13	Financial Progress in % 14
									Upto Previous Month 10	During the Month 11	Total Progress 12		
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-29.27 करोड़ Letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	29.395	29.16	OHT - 02 OHT - 02 Tubewell - 04 Pipe line - 37.002 km HSC - 15318 no. Road Restoration - 37.36 km.	2 No. 2 no. 4 no. 37.36 km. 16848 no. 37.36 km.	completed completed completed completed completed completed	completed completed completed completed completed completed	Completed Physical Progress - 100 %	92.14%
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-44.59 करोड़ Letter no- 1179, dated- 26.06.2018	राशि -44.98 26.08.2018 2.505 Cr. (S. Agr.)	31.12.2020	42.68	41.780	39.520	Claim Pipe Line - 7.452 km. HSC - 4900 no. Deviation HSC - 1000 no. Road Restoration - 98.625 km.	14 completed 98.625 k m. 7.452 km. 4900 no. 1000 no. 98.625 km.	completed completed completed completed completed completed	completed completed completed completed completed completed	Physical Progress - 100 % including variation.	87.99%
3	मखदुसपुर जलापूर्ति योजना फेज- II मे0 गणाधीपति कन्स्ट्रक्शन प्रा0 लि0	राशि-06.68 करोड़ पत्रांक- 130/08.03. 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	4.07	4.07	4.07	Tube well - 2 no. Pipe line 26.567 km Deviation Pipe Line - 4.6 km Deviation Tubewell - 1 HSC - 3133 No. Road Restoration - 26.567 km.	2 No. 26.567 km. 0 - 3133 No. 26.567 km.	completed completed 0.575 km. work in progress completed completed	completed completed 4.04 km. Work in Progress completed completed	एकराशनासित अवयवों को पूर्ण किया जा चुका है अतिरिक्त स्वीकृति कार्य को व्यापारीय पूर्ण करने हेतु पत्रांक - 362, दिनांक - 07.09. 2022 द्वारा संवेदक को निर्देश दिया गया है। Physical Progress - 100 % of agreeded component.	60.90%

1579

List of Project Arwal District

माह - मार्च, 2023

Rs. In Crores													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	संश्लि- 249 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Physical Progress - 100 % Agreemented Completed.	64.22%
								Tubewell -01	1	Complete	Complete		
								Pipe Line - 3.9 km	3.9 km	Complete	Complete		
								HSC - 212 No.	216 no.	Complete	Complete		
								Road Restoration - 3.9 km.	3.9 km.	Complete	Complete		



2568

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

माह - मार्च, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सॉ-06 में मीरा देवी से अनुप सिंह बटौरन मंडल से विद्युतद्वय यादव तक पी0सी0सी0 पथ एवं नाली निर्माण कार्य	0.15	0.14	15.02.2020				PCC Road - 300 m Drain - 300 m	Drain work completed.		Drain work completed	Physical Progress - 100 %	
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सॉ-6 में ककीरा भागत से चौब भगत एवं रामजी साव से सरसुग मंडल तक पी0सी0 पथ एवं नाली निर्माण कार्य।	0.2	0.19	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 429m Drain - 412 m	Drain work completed.		work completed.	Physical Progress - 100 %	
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सॉ-6 में पदार्थ साव से लेकर जवाहर मंडल तक आर0सी0सी0 नाला निर्माण कार्य।	0.2	0.19	15.02.2020				Drain work with cover 241 m	241 m. Drain work completed		50% work completed		
4	बडहिया नगर पंचायत के बडहिया सिमांत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आर0 सी0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.24135	0.1864	0.1864	PCC Road - 316m Drain Work 316 m	200 m drain and slab completed.		65 % work completed		
5	वार्ड नं0 01 में एन0एच0 80 जगदम्बा मील मोड़ से भाया कौशल बाबू के फुलवाड़ी होते हुए सागत अमीन के स्थान तक आर0सी0सी0 नाला एवं पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.459	0.458	0.458	PCC Road- 488m Drain Work 488 m	Drain work completed.		work completed	Physical Progress - 100 %	
6	बडहिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवली स्थान तक आर0सी0सी0 नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.271	0.2574	0.2574	PCC Road 775 m Drain Work 775 m	300 m drain work completed.		80 % work completed		
7	नगर पंचायत बडहिया में बावपास मोड़ नगर पंचायत बडहिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुर दुर्गास्थान होते हुए मुहरचक पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.4322	0.4307	0.4307	PCC Road 1048 m. Drain Work 1048 m.	work in progress		55 % work completed		





Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

माह - मार्च, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Rs. in Crores	
									Upto Previous Month	During the Month	Total Progress	Physical Progress in %	Financial Progress in %
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	अमृत एवं राज्य योजना अंतर्गत जमालपुर जलापूर्ति योजना मौ गणाधीपति कन्स्ट्रक्शन प्रा0 लि0	पार्ट-ए0-3073.313 लाख, नगर विकास एवं आवास विभाग का ज्ञापक - अमृत-21-03/2015-185, दिनांक - 18.01.2019, पार्ट बी0-2502.016 लाख नगर विकास एवं आवास विभाग का ज्ञापक-2ब/जला00-01-01 /2019-79, दिनांक - 12 02.2019, कुल राशि - 55. 75493 करोड़	59.3 Cr.	18.11.2021 EOT 30.09.2022	49.664	48.765	48.765	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of pipe. (2) Pipe laying in ward no 1,2,3,4,5,6,7,8,9,11,12,13,14,1 5,16,18,20,21,22,23,25,26,28, 29,30,31,32,33,34,35 & 36. (3) 130143 mtr. Pipe laying work completed. 4) House connection 15864 Nos. in Ward no - 1,2,3,4,5,6,7,8,9,11,12,13,14,1 5,16,18,20,21,22,23,24,28,29, 30,31,32,33,34 & 35 (Work in progress) 5) Road restoration 68694 mtr. (Work in Progress)	(1) Supply of pipe. (2) Pipe laying in ward no 13, 14,15,30,35 & 36. (3) 0 mtr. Pipe laying work completed. (4) House connection 251 Nos. in Ward no - 6,7,13,14,15 & 2 3 (Work in progress) 5) Road restoration	i) Pipe laying- 104.28 % Total length 130143 m ii) House Connection- 110.13 % Total House Connection 16115 Nos. (iii) Total Road Restoration- 70094 m & remaining 6000 m motarable done (work in Progress)	Physical Progress - 118 %	82.53%

2

1574

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Munger District**

माह - मार्च, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Rs. in Crores	
									Upto Previous Month	During the Month	Total Progress	Physical Progress in %	Financial Progress in %
									10	11	12	13	14
1	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2)	Rs. 217.79	Rs. 217.7972727 Crore, dated- 14.08.2020	20 Months (Date 13.04.22)	198.14	197.79	197.7900	Pipe Line - 331.75 km HSC - 38921 Nos. WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Supply - 346 km. Pipe laying - 334.19 km Hydrotest - 352.22 km Road Restoration completed - 332.30 km HSC Completed - 34916 No. Water Meter - 22146 No. WTP - completed. Floating Jetty - 93 % OHSR 5 nos. work in progress. -	Pipe Supply - 346 km. Pipe laying - 338.07 km Hydrotest - 334.137 km Road Restoration completed - 336.25 km HSC Completed - 36241 No. Water Meter - 24966 No. WTP - completed. Floating Jetty - 93 % OHSR 5 nos. work in progress. -	Pipe Supply - 346 km. Pipe laying - 338.07 km Hydrotest - 334.137 km Road Restoration completed - 336.25 km HSC Completed - 36241 No. Water Meter - 24966 No. WTP - completed. Floating Jetty - 93 % OHSR 5 nos. work in progress. -	Over all physical progress 91.7%	90.81%
1	Name of Contractor - M/SJMC-JWIL Joint Venture	BUIDCo/Yo- 1248/2019-140							OHSR-1 - 77% completed OHSR-2 - 94% completed OHSR-3 - 98% completed OHSR-4 - 76% Completed OHSR-5 - 98% completed				

565

List of Project Nawada District

माह - मार्च, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.				Financial Progress in %
									Upto Previous Month	During the Month	Total Progress	Physical Progress in %	
									10	11	12	13	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Nawada Nagar Parishad Water supply Scheme Phase-II (Revised)	A.A.- Rs. 5459 Cr. (UDHD Letter no.-131, dated- 08.03.2018)		Date of Start= 06.03.2020				Construction of 450mmx300mmx150m deep HYTW	Completed	Nil	Completed	100%	
2		T.S.- Rs. 653586 Cr. (M.Ceil no.-85, dated- 02.05.2019)	Rs. 6545886	Dated-06.03.2022				Construction of Pump House with Attendant Room	In Progress		In Progress	80%	
3								Supplying & Installation of Submersible Motor Pump	Supplied but not installed		Supplied but not installed	60%	
4								Supplying & Installation of 63KVA Transformer	Supplied & installed but cable connection not done		Supplied & installed but cable connection not done	90%	
5		Revised AA-12.6938 Cr. UDHD letter no-4417, date-27.09.2022		Date of Completion as per work plan given by contractor- 31.03.2023	Rs. 6.159 Cr.	Rs. 6.129 Cr.	Rs. 6.129 Cr.	Supplying & Installation of 100 litre Chlorinator	Supplied but not installed	nil	Supplied but not installed	60%	82.87%
6								Distribution System Work	30.715 km	0.48 km	31.195 km	90%	
7								House Service Connection Work	5013	0	5013	64.40%	
8								Construction of Boundary Wall	110m	Nil	110m	100%	
9								Construction of Approach Road	Nil	Nil	Nil	0%	
10								Construction of main gate	Nil	Nil	Nil	0%	
11								Campus Development	Nil	Nil	Nil	0%	
								Zone 1 Block Camous	Earth removal work after pcc				15%
								Zone 2 Purani Jail	PCC work completed for Raft Foundation				15%
12								Zone 3 Nagar Thana	no work after Pcc and Site clearance				15%
								Zone 4.Dohra Par	No progress in work after Pcc				15%

1564

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District**

माह - मार्च, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	सासाराम स्ट्रॉम वाटर ड्रेनेज योजना फेज-1 संवेदक का नाम - M/s Krushi Infras india pvt ltd.	राशि-38.52 पत्रांक- 307, दिनांक-25.03. 2017	राशि-38.19 16.11.2017	15.05.2019 As per time extension 31.12.2021	35.00	32.02	32.02	Drain 6.0 km	10	11	12	13	14
2	सासाराम जलापूर्ति योजना फेज-1 संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension 30.04.2023	75.00	75.000	65.000	Tube well - 6 Pump house - 6 D. Mains 131008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos. MESR - 1 Nos	Tube well -6 completed Pump house - 6 completed D. Mains 124900 m House service connection - 15033 nos. Over head tank -4 completed 1 progress. Sump house 1 Completed. MESR - Completed		Drain 6.0 km	Work Completed. Physical Progress - 100 %	
3	सासाराम जलापूर्ति योजना फेज-1 संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्रांक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020 with time extension 30.06.2023	23.00	23.000	23.000	Tube well - 3 Pump House-3 D. Mains 58884 m House Service connection- 6722 nos. Over head Tank-2 Sump house- 1 nos	Tube well -3 complete Pump House -3 complete D. mains -59250 m House Service connection- 7035 NO's Over head tank - 1 Completed & at sulemanganj OHT is in progress.		Tube well -3 complete Pump House -3 complete D. mains -59250 m House Service connection- 7035 NO's Over head tank - 1 Completed & at sulemanganj OHT is in progress.	Direct Water Supply ward no. 14,29 (P),30,31,32,33,36 SP Jain Collage OHT is functional water supply work in ward no. 8,34,35, is started in progress Davation work is in progress	76.66%
4	डेहरी डालमिया नगर जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020 with time extension 15.05.2023	84.82	84.51	79.03	Tube well - 17 Pump House - 17 D. mains 159106 m Overhead tank - 4 House service connection - 18341 nos Sump house - 2 nos. Stand Post - 40	T ube well-17 complete Pump House- 16 complete Over head tank -4 complete 1 Progress. D. mains 131714 m House service Connection -17441 NOS Sump house -2 completed. Stand Post - 1		T ube well-17 complete Pump House- 17 complete Over head tank -4 complete 1 Progress. D. mains 131714 m House Service Connection -17441 NOS Sump house -2 completed Stand Post - 1	In Ward No. 6,9 & 11 is in Industrial area NOC is provided by Dalmia Authority so work is now started in this ward. Physical Progress - 97 %	85.02%
5	विक्रमगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-Suman Enterprises	राशि-3.2165 पत्रांक- 140/15.03. 2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17175 House service connection- 1445 no.			Completed.	As per Agreement Physical Progress is 90.137% but work completed.	95.24%

(Signature)
153

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District**

माह - मार्च, 2023

Rs. In Crores													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्रांक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.08.2021	29.870	28.970	28.504	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boundary wall 250 m (f) House service connection 3770 (g) Sump House - 1 (1080 KJ) (h) Stand Post -40	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos. (h) 20 no.	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3781 nos. 100% W no. 04,10,11,12,13, 14 & 15 (g) 1 nos. (h) 20 no.	सात वार्डों में सभी घरों में नल का जल दिया जा रहा है। कार्य पूर्ण हो चुका है। Physical Progress - 100 %	91.38%	
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 89397 कुल - 135. 433377 अर्बुत 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20 10 km Distribution - 77 81 km HSC - 8340 nos.				निविदा प्रक्रिया में।	
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Rajnish Vats	राशि-6.72 पत्रांक- 139 / 15, 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	6.745	6.4373	5.36 Crore utilization BTC Form-42A vide letter no.-424, dated- 23.09.2021	(a) Distribution main - 35755 M (b) stands post - 20 (c) house connection - 7064 Phase-1 936 ULB - 1645 Total HC 9645	(a) 35755 M (99.10%) (b) 20 Nos. (c) 4775/ 67% W. No. 01,05,07,08,09,10,11, 12,13, 14, 15,16,17,18,19,20,21, 22, 23,24&25 saturated Total - 21 ward.	(a) 35755 M (b) 20 Nos. (c) 5003/ 70.82% W. No. 01,06,07,08,09,10,1 1,12,13, 14, 15,16,17,18,19,20,2 1,22, 23,24&25 saturated Total - 21 ward.	गृह संयोजन में कमी हेतु गृह संयोजन की संयुक्त गणना कर तब्य संशोधित करने की कार्यवाही की जा रही है। गृह संयोजन कार्य पूर्ण करने में संवेदक द्वारा लापरवाही वरती जा रही है। Physical Progress - 90.27 %	53.95%	



**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District**

माह - मार्च, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Rs. in Crores	
									Upto Previous Month	During the Month	Total Progress	Physical Progress in %	Financial Progress in %
1	वस्सर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	30-04-2019	29.38	29.13	29.13	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed. Trial Run	11	12	13	14
2	वस्सर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-24. 08.2018	23-08-2020 with time extension 30.10.2022	43.58	43.58	43.58	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 86609 m HSC-8921 no. Road Restoration - 86400 m.	Work Completed. Trial Run	-	Tubewell 9 ESR/OHSR- 4 Progress Distribution Pipe- 86609 m HSC-8921 no. Road Restoration - 86400 m.	Physical Progress - 100 %	90.95%
3	डुमराँव जलापूर्ति योजना फेज- II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.986	4.79	4.79	Distribution - 24750 HSC - 4579 no. stand post - 20 nos.	Distribution main-24750 m HSC-4579 no. stand post - 20 nos.	-	Distribution main- 24750 m HSC-4579 no. stand post - 20 nos.	Physical Progress - 100 %	84.45%
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II laosnd dk uke&R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10- 2018	21.10.19	3.705	3.657	3.19	Water supply	Distribution main-21107 m HSC-3216 nos	-	Distribution main- 21107 m HSC-3216 nos	Physical Progress - 100 %	96.30%

1561

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District

माह - मार्च, 2023

Rs. In Crores													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	आरा नगर निगम जलापूर्ति योजना फेज-1 संवेदक का नाम-गणधीपति कंसुखान प्रोपिओ	राशि- 74.17 Letter no- 421.02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020 with time extension 31.08.2023	72.73	72.730	63.00	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection- 25167Nos Approach road-270m Road Restoration - 122.310 km.	Tube bell-7 no (1 no extra) Pump House 6 no. + 1 no. ext. completed. Staff Quarter-0 nos Distribution main-124981 m Pump Motor-6 nos+ 1 no. ext. Transformer-6 nos OHT-3 nos complete and 1 no. in progress. Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 25103 Nos Approach road- 20 m Road Restoration - 123.585 km.	Tube bell-0 Nos Pump House-0 nos Staff Quarter-0 nos Distribution main- 239 m Pump Motor-0 nos Transformer-0 nos Over head tank - Top dome at bihari mill casted. Finishing work is to be done. Chlorinator room-0 Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection- 18 Nos Approach road-0 m	Tube bell-7 no (1 no extra) Pump House 6 no. + 1 no. ext. completed Staff Quarter-0 nos Distribution main-125220 m Pump Motor-6 nos+ 1 no. ext. Transformer- 6 nos OHT-3 nos complete and 1 no. in progress. Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 25125 Nos Approach road- 20 m Road Restoration - 123.585 km.	Physical Progress- 97%	94.00%
2	आरा नगर निगम जलापूर्ति योजना फेज-2 संवेदक का नाम-गणधीपति कंसुखान प्रोपिओ	राशि- 53.49 Letter no- 108.17-01-2018	राशि- 52.18 dated- 24.08.2018	23.08.2020 with time extension 31.03.2023	47.46	47.46	39.38	Tubewell-8 nos. Pump house- 6 nos. Staff quarter-2 nos. Distribution Main- 67456.40m Pump-Motor-8 nos. Transformer-8 nos. Overhead Tank-4 nos. chlorinator room/chlorinator-8 nos. Stand Post-35 nos. Boundry Wall-850m Main Gate- 8 nos. Approach Road-400 m House Service Connection-10021 Road Restoration - 66.267 km.	Tubewell-6 nos. complete Pump house- 6 nos. complete and 1 no. in progress. Staff quarter-0 nos. Distribution Main- 66771 m Pump-Motor-6 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 2 in progress at chandawa and balbura. chlorinator room/chlorinator-5 nos. Stand Post- 00 nos. Boundry Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.266 km	Tubewell-0 nos. Pump house- 0 nos Staff quarter-0 nos. Pump-Motor-0 nos Transformer-0 nos Overhead Tank- At Chandwa OHT shuttering & reinforcement of bottom dome completed and foundation cutting at Balbura OHT completed. chlorinator room/chlorinator-0 nos. Stand Post-00nos Boundry Wall-0 m Main Gate- 0 nos. Approach Road-00 m House Service Connection-25	Tubewell-6 nos. complete Pump house- 6 nos. complete and 1 no. in progress Staff quarter-0 nos. Distribution Main- 66771 m Pump-Motor-6 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 2 in progress at chandawa and balbura. chlorinator room/chlorinator-5 nos. Stand Post- 00 nos. Boundry Wall- 130 m Main Gate- 1 nos Approach Road-00 m House Service Connection- 9913 Road Restoration - 66.266 km	Physical Progress- 88	87.71%

1520

List of Project Bhagalpur District

मार्च - मार्च, 2023

Rs. in Crores

Sl No.	Name of Project (Name of Contractor)	A&ES With Ref. & Date (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Up to Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
			For Pkg -01 Rs. 25.15 Cr Date - 19.09.2020	EPC - 23.06.2021 O/M - 22.06.2026					Tubewells - 18 nos completed Phase-1, Package-01- Tubewell-03 nos, OHSR-03 nos (Housing Board, TMBU and Thakurbari completed), Distribution Network-24.279 km out of 23.32 km (Target), Rising main-165m out of 165m, Monitoring Station-08 nos out of 08 nos, Road Restoration (New/Old)-35.450 km out of 38.263 km. HSC-9009 nos out of 8861 Phase-1, Package-02-Tubewell-09 nos out of 10 nos, Partially Constructed OHSR-03 completed, Construction of 05 OHSR-03 OHSR work in progress, 02 OHSR - 01 design is awaited and 01 old steel panitanki in progress (route diversion), 02 OHSR-Ghaniagar safe structurally, Gosala- Not safe Distribution Network-131.604 km out of 153.51 km HSC-21717 out of 30562 Phase-01, Package-03-Tubewell-08 out of 10 nos Partially Constructed OHSR-02 completed and 01 OHSR in progress. Constructed of 05 OHSR-03 OHSR - work in progress, 01 OHSR land issue and 01 OHSR design awaited. Refurbishment of 02 OHSR-CTS-Safe and Ishakchak-Safe Distribution Network-120.848 km out of 127.03 km, HSC-27289 nos out of 29198				99%
	Bhagalpur Water Supply Project - I Kevadiya Construction Pvt. Ltd. Vijji Rana Sorathya Infra Pvt. Ltd. (KCPL-VRS JV)	Rs. 493.00 Cr. Letter No. - 1153, Date - 01.07.2013	For Pkg - 02 Rs. 101.80 Cr. Date - 19.09.2020	EPC - 23.03.2022 O/M - 22.03.2027	Rs. 135.86 Cr	Rs. 139.185 Cr. Including RCD & Railway payment.	Rs. 139.185 Cr. (till date)	Tubewells - 19 nos in Rising Main - 5750 m OHSR - 19 nos Distribution Network - 312.84 km HSC - 68200 nos, Refurbishment of Existing water Treatment Plant O&M - 5 Yrs	Phase-1, Package-02-Tubewell-09 nos out of 10 nos, Partially Constructed OHSR-03 completed, Construction of 05 OHSR-03 OHSR work in progress, 02 OHSR - 01 design is awaited and 01 old steel panitanki in progress (route diversion), 02 OHSR-Ghaniagar safe structurally, Gosala- Not safe Distribution Network-131.604 km out of 153.51 km HSC-21717 out of 30562 Phase-01, Package-03-Tubewell-08 out of 10 nos Partially Constructed OHSR-02 completed and 01 OHSR in progress. Constructed of 05 OHSR-03 OHSR - work in progress, 01 OHSR land issue and 01 OHSR design awaited. Refurbishment of 02 OHSR-CTS-Safe and Ishakchak-Safe Distribution Network-120.848 km out of 127.03 km, HSC-27289 nos out of 29198	CSC - Work completed OHSR - Align - Soil test completed design is awaited Manikarkar - route diversion work is in progress Work is not started due to land dispute at Brahmapura CTS-P- Work is in under progress Overall Physical Progress - 74.86%		54%	
			For Pkg - 03 Rs. 101.55 Cr Date - 19.09.2020	EPC - 23.03.2022 O/M - 22.03.2027									58%

List of Project Bhagalpur District

मार्च - मार्च, 2023

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1			4	5	6	7	8	9	10	11	12	13	14
								WTP-1.100	WTP - Work in progress.		WTP - Work in progress.		
								Twin D Type Inlet wall - 141 MLD - 18% work completed - 8.260 mtr. Well sinking done. Reinforcement & Shuttering work Completed for 2.000 Mtr. lift.		24%	Twin D Type Inlet wall - 141 MLD - 18% work completed - 8.260 mtr. Well sinking done. Reinforcement & Shuttering work Completed for 2.000 Mtr. lift.		
								Jack well - 1 no	Jack well - 93% work completed. 21 mtr sinking done (Sinking Level Wall Casting Completed).	93%	Jack well - 93% work completed. 21 mtr sinking done (Well Sinking work Completed).		
2	Bhagalpur Water Supply Project - 2 M/s V.A. Tech Wabag Limited	Rs. 253.57 Cr Letter No. - 2010 Date - 04.09.2017	Rs. 277.59 Cr Date - 17.06.2020	EPC - 31.12.2022 O/M - 01.07.2032	Rs. 160.43 Cr	Rs. 166.5626318 Cr (including 8.34 Cr Mobilisation Advance & RCD and Railway Payment).	Rs. 166.5626318 Cr (including 8.34 Cr Mobilisation Advance & RCD and Railway Payment).	Clear Water Reservoir - 9.1 MLD	Clear Water Reservoir - 95 MLD - Base raft is completed. 3rd lift & 4th wall. Pump House Raft Completed outer Wall Work & CCT Channel Slab Work in Progress.	40%	Clear Water Reservoir - 95 MLD - Base raft is completed. 3rd lift & 4th wall. Pump House Raft Completed outer Wall Work & CCT Channel Slab Work in Progress.		2.44%
								Transmission Main - 28.7 km	Clear Water Rising Main - 23.277 km pipe laid (28.60 km pipe received at site). Raw Water Rising Main - 2.185 km out of 5.6 km (3.1 km NOC awaited from NH) Hydro Test Work in Progress.	CWRM - 83% RWRM - 83% (As per Front Available)	Clear Water Rising Main - 23.277 km pipe laid (28.60 km pipe received at site). Raw Water Rising Main - 2.185 km out of 5.6 km (3.1 km NOC awaited from NH) Hydro Test Work in Progress.		
3	राष्ट्रीय राजमार्ग परियोजना Contractor-M/s CZAR 2015-15-16	राशि-32.66 Cr Letter no- 03/AMRUT-21-03- 2015-15-16	राशि-31.61 Cr 04-09-2018	26.3.20	26.11	25.950	23.150	Drain - 13.33 Km	Drain - 11.544 km		Drain - 11.544 km (86.60 %)	Almost 2 km. of proposed alignment is done by M.C. Bhagalpur. Physical Progress - 86.60 % but work completed.	82.66%
4	Sullangani Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No 19,20,21 (Zone-3) Sri Manmohan Kumar Singh, Bhagalpur	राशि-1.282 Cr Letter no-2082 Date - 09.04.2019	राशि-1.29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos.	Distribution System - 5888 M House Service Connection - 1105 Nos. Work Complete 82.14%		Distribution System - 5888 M House Service Connection - 1105 Nos. Work Complete 86.0714%	Physical Progress - 100 %	84.47%

05/04/2023
DDO (H9)

25/4/23
25/4/23

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Development of Sewerage Treatment Plant & Sewerage Network facilities in Digha Zones of Patna, Bihar, March 2023

Sl.No	Name of Project	Name of Contractor	AA & ES Go/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement t Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in March'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Up to Previous Month	During this Month	Total Progress	
											106.42		108.16	Removal BPC Award
											0.168		0.168	LCI applied for 60 days. Work has not started yet.
											3541.40		3541.40	
											75.62		64.77	
											0.00		0.00	
											4538 Nos		5987 Nos	
											25269 Nos		27310.2 Nos	
											0.00		0.00	
													0.00	
											11.0%		14.2%	Handover not yet completed. Site visit. Electrical work.
											18.0%		21.0%	Handover not yet completed. Site visit. Electrical work.
											26.81%	3.32%	30.13%	Handover not yet completed. Site visit. Electrical work.
											22.54%	0.00%	22.54%	Handover not yet completed. Site visit. Electrical work.
											18.64%	3.25%	21.89%	Handover not yet completed. Site visit. Electrical work.
											22.17%	0.00%	22.17%	Handover not yet completed. Site visit. Electrical work.
											24.19%	2.09%	26.28%	Handover not yet completed. Site visit. Electrical work.
									275		13.56%	4.65%	18.22%	Handover not yet completed. Site visit. Electrical work.
											0.00%	18.31%	18.31%	Handover not yet completed. Site visit. Electrical work.
											21.28%	0.00%	21.28%	Handover not yet completed. Site visit. Electrical work.
											23.42%	0.00%	23.42%	Handover not yet completed. Site visit. Electrical work.
											22.32%	0.00%	22.32%	Handover not yet completed. Site visit. Electrical work.
											19.15%	4.26%	23.40%	Handover not yet completed. Site visit. Electrical work.
											8.51%	12.77%	21.28%	Handover not yet completed. Site visit. Electrical work.
														Handover not yet completed. Site visit. Electrical work.
											31.91%	7.23%	39.15%	Handover not yet completed. Site visit. Electrical work.
											40.68%	0.00%	40.68%	Handover not yet completed. Site visit. Electrical work.
											54.24%	20.34%	74.58%	Handover not yet completed. Site visit. Electrical work.
											60.65%	2.59%	63.24%	Handover not yet completed. Site visit. Electrical work.
														Handover not yet completed. Site visit. Electrical work.
											15.69%	2.53%	18.22%	Handover not yet completed. Site visit. Electrical work.

90

152

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Development of Sewerage Treatment Plant & Sewerage Network facilities in Kankarbagh Zones of Patna, Bihar, March- 2023

S.No	Name of Project	Name of Contractor	A&ES No/Gab No. in C.C.	Agreement Amount (Rs. in Cr.)	Date of Agreement	Date of Completion	Fund Released (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Managerial progress (in %)	Major Component work done, scope	Component Work Physical Progress			Issues on Estimation
												Actual Physical Work	During this Month	Total Progress	
1	Development of Sewerage Treatment Plant & Sewerage Network facilities in Kankarbagh Patna, Bihar	M/s VA Tech Wabag	578.89 588.8786	1187.86 Cr. 30-12-2019 (Digha & K Bang combined agreement value)	29.08.22		43.51	Work - 34.89 Escalation - 6.34 Centage - 1.98 other expenses - 0.29 Total - 43.51	9.51	105	1. Sewerage Network - Kankarbagh- 150 Km	46.55	0.00	47.05	Revised BOQ Awaited
											2. Rising main Kankarbagh- 5.515 Km	0.0	0.00	0.0	
											3. Manhole in Kankarbagh - 5219 Nos	1555	0.00	1588	
											4. Road Restoration in Kankarbagh- 150 Km	39.023	0.00	41.099	
											5. House Connection Pit -Kankarbagh (11808 Nos.)	0.0	0.00	0.0	
											6. House Connection (31346 Nos.)	1056 Nos. 5808 Rm	0.00	1752 Nos. 8754.9 Rm	
											7. Commissioning- Kankarbagh (150 Km)	0.0	0.00	0.0	
											8. SPS (KANKARBAGH)				
											1) SPS A-(100%) & 93 V.C.D- Kankarbagh	4.0%	1.00%	5.0%	Shifting of Water Pipe Line s Balance
											2) SPS B-(100%) & 110 MLD- Kankarbagh	3.0%	0.00%	9.0%	Work Stopped due to area hand dispute
											9. STP -Kankarbagh (50 MLD)	22.46%	2.40%	24.86%	
											Inlet Chamber, Mechanical Fine Screen, Manual	14.89%	0.00%	21.28%	
											Grit Chamber - (100%)	7.67%	0.00%	22.03%	
											Primary clarifier (100%)	22.10%	0.00%	22.10%	
											Aeration tank (100%)	21.50%	0.00%	21.50%	
											Secondary clarifier (100%)	12.07%	1.63%	13.72%	
											Chlorine contact tank (100%)	22.00%	0.00%	22.00%	Earth moving permission required Due to soil unavailability works s suffering
											Chlorine building & Fire water Pump House (100)	6.57%	0.00%	6.57%	
											RAS Sump & Secondary Scum Pump (100%)	22.00%	0.00%	22.00%	
											Digester feed sump & PH (100%)	23.40%	0.00%	23.40%	
											Anaerobic digester (100%)	10.00%	0.00%	10.00%	
											Digester control building cum centrifuge sump	0.00%	0.00%	0.00%	
											Admin building (100%)	0.03%	0.00%	0.03%	
											10. Pipelines (I&D) (100%)				
											Sewage Pipelines (I&D) (100%)	20.57%	1.40%	21.99%	
											Outfall pipe line work	42.21%	27.00%	59.21%	
											Jogipur Nalla Tapping (I&D) (100%)	0.00%	0.00%	0.00%	NH Permission required
											E&M Works (Supply + Erection) (100%)	15.67%	2.50%	18.18%	

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Munger STP & Sewerage Network Project, Bihar

Month : March/2023

Sl. No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in March/23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks (Issue in Execution)
											Upto Previous Month	During this Month	Total Progress	
										1. Sewerage Network (167.23 K M)	119.120	5.098	124.218	1. RCD NH - Division NOC awaited
										2. Rising Main (6.904 K.M)	0	0	0.000	2. Railway NOC (1 Nos) awaited
										3. Manhole (7465 Nos)	4410	203	4613	3. Variation - 1 Pending in BUJDC's IIQ
										4. Tapping of Existing Network-(K.M)	0.00%		0	4. Supplementary agreement of house connection work still pending
										5. Road Restoration (167.23K.M)	108.04	5.599	113.639	
										6. House Connection Pit (9666 Nos)	5525	259	5784	
										8. House Connection (15200 Nos)	3437	252	3689	
										9. Commissioning of Network(K.M)	0.000	0.000	0.000	
										10 STP-1 Total Progress (100%) & MLD- 30	62.15%	3.95%	66.10%	
										(a) SBR Tank(100%)	88%	4%	92%	
										(b) CCT(100%)	79%	16%	95%	
										(c) Sludge Holding Tank(100%)	5%	0%	5%	
										(d) Chlorination tank(100%)	20%	5%	25%	
										(e) Grit Chamber(100%)	30%	5%	35%	
										(f) Admin Building(100%)	46%	3%	49%	
										(g) MPS(100%)	42%	3%	45%	
										(h) E/M Work(100%)	5%	12%	17%	
										11 SPS/IPS-1(100%) & MLD- 8.66 MLD	10.28%	4.11%	14.39%	
										(a)SPS/IPS-2(100%) & MLD- 9.99 MLD	28.94%	2.27%	31.21%	
										(b)SPS/IPS-3A(100%) & MLD- 9.01 MLD	61.70%	2.67%	64.37%	
										(C)SPS/IPS-3B(100%) & MLD- 4.10 MLD	73.53%	0.99%	74.52%	
										(d) SPS/IPS-4 (100%) & MLD- 2.32 MLD	73.73%	1.17%	74.90%	
	Munger STP & Sewerage Network Project.	M/s EMS Limited JV with M/s TCPL.	366.78 Crore date 18/04/2022	350.79 Crore (Capex cost. 264.53 Cr. And O&M cost 86.26 Cr) 04/10/2021	17/0/2023	182.02Cr.	Mobilization Advance - 13.23 Escalation - 13.01 Work- 127.00 Contage - 5.76 other expense- 23.02 Total = 182.02 Cr	69.25%	Avg. 390 Nos.					

72

155

Bihar Urban Infrastructure Development Corporation Ltd.
Patna District (STP Beur, BUIDCo) (Progress report for the month of MARCH-2023)

Sl. No.	Name of Project	Name of Contractor	AA & ES with Ref. & Date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement date of completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Total Progress	Beur STP Man Days	Remarks
1	Beur STP 43 MLD	M/s Voltas Limited And GAA - Germany JV,	68.16	77.85	05.10.2019	62.16	Work - 49.62 Escalation - 2.79 O&M-5.33 Centage - 7.49 other expenses - 1.28 Centage-3.14 Total -62.16	51.39	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Receiving Chambers	Work is completed & O&M work in progress.	633	Data March 2023 :- Inlet flow -13.20 MLD Inlet BOD -86.7 mg/l Inlet COD - 196.7 mg/l Inlet TSS - 96.4 mg/l Outlet flow -12.91 MLD Outlet BOD - 7 mg/l Outlet COD - 24 mg/l Outlet TSS - 11 mg/l Faecal Coliform - 119 cfu

(2)

T

155

✓



Bihar Urban Infrastructure Development Corporation Ltd.

March, 2023

Sl. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Karmalichak STP man Days	Main Component	Component wise physical progress		
										Up to Previous month	During the Month	Total Progress
1		3	4	5	6	7	8		9	10	11	12
1	Karmalichak STP 37 MLD M/s Universal MEP Projects & Engineering Services Limited And GAA - Germany JV,	77.04 90.94	Total - 73.61 C Cost - 44.11 O&M C. Cost - 29.50	05.10.2019	59.00	Work - 297.97 Escalation - 31.80 Contage - 2.98 other expenses - 1.24 O&M - 4.47 Total - 59.00	100%	559	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Stilling Chambers	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	March Data :- Inlet flow - 30.02 MLD Inlet BOD - 100.94 mg/l Inlet COD - 176.71 mg/l Inlet TSS - 102.84 mg/l Outlet flow - 29.82 MLD Outlet BOD - 7.35 mg/l Outlet COD - 43.84 mg/l Outlet TSS - 16.06 mg/l Outlet F.C. - 110.45 MPN/100ml

(92)

30

332

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Karmalichak Sewerage Network Project.

Month : March 2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Mar-23 (in nos.)	Main Component with total scope	Component-Wise Physical Progress			Issue in Execution
											Scope	Upto Previous Month	During this Month	Total Progress
1	Karmalichak Sewerage Network	M/s VA Tech Wabag Ltd.	277.42 Crores Ref No: T-13/2013-14/0286/NMCG-Karmalichak Sewerage. Dated 16-03-2017	2,539,832,787.07	20.05.2021 15.12.2022 (Amended date)	349.28	Work - 206.01 Escalation - 53.95 House Conn. - 13.46 Centage - 6.93 other expenses - 68.93 unadjusted mob. - 0 Total - 349.28	99.12%	624	Underground Electrical I-T line hampered the progress. Local issue hampered the progress.	1. Sewerage Network (K.M)	96.526	96.288	96.526
											2. Rising Main (K.M)	1.75	1.32	1.32
											3. Manhole (Nos.)	3615	3606	3610
											4. Tapping of Existing Network (K.M)			
											5. Road Restoration (K.M)	79.523	78.911	79.426
											6. House Connection PH (Nos.)	27074	26339	26361
											8. House Connection (Nos.)	33568	33568	33568
											9. Commissioning of Network (K.M)	96.526	15.75	17 700
											10. STP-1 Total Progress (100%) & MLD- ?			
											a) SBR Tank (100%)			
											b) CCT (100%)			
											c) Sludge Holding Tank (100%)			
											d) Chlorination tank (100%)			
											e) Grit Chamber (100%)			
											f) Admin Building (100%)			
											g) IMPS (100%)			
											h) E/M Work (100%)			
											11. STP-2 (100%) & MLD- ?			
											12. SPS/PS-1 (100%) & MLD- ?	100%	83%	85.00%
											a) SPS/PS-2 (100%) & MLD- ?			
											b) SPS/PS-3 (100%) & MLD- ?			
											c) SPS/PS-4 (100%) & MLD- ?			
											d) SPS/PS-5 (100%) & MLD- ?			
											13. I&D Work-1 (100%)			
											14. I&D Work-2 (100%)			
											15. I&D Work-3 (100%)			
											16. I&D Work-4 (100%)			

15/3

15/3

72

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (60 MLD STP & Adjoining Network Saidpur, BUIDCo) (Progress report for the month of March-2023)

Sl. No.	Name of Project	Name of Contractor	AA & ES with Ref. & Date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement date of completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Main Component	Total Progress	Remarks
1	Saidpur STP 60 MLD	M/s Toshiba Water Solutions Private Limited And EMS Infracon – JV	225.81	188.18	As per agreement date of completion is 05.04.2020 and actual date of completion is 31.03.2021	174.01	Work - 150.30 Escallation- 10.92 House Connection- 5.85 Centage - 3.39 Other expenses -3.55 Total - 174.01	Receiving Chambers Main Pumping Station Grit Chamber SBR Basin Chlorination Contact Tank Sludge Thickener Tank Chemical Building Blower Building Staff Qtr MCC Room Admin Building & 55 km adjoining network completed, House connection completed, Road restoration completed	Work is completed & O&M work in progress.	Inlet & Outlet Data March- 2023:- Inlet flow – 36.76 MLD Outlet flow - 36.39 MLD Inlet BOD- 86.4 mg/l Inlet COD- 192 mg/l Inlet TSS- 290 mg/l Inlet Fecal Coliform - 510 mpn/100 ml Outlet BOD - 6.8 mg/l Outlet COD - 24 mg/l Outlet TSS - 7.23 mg/l Outlet total phosphate- 0.58 mg/l Outlet Fecal Coliform - 109.20 mpn/100 ml



(72)

150

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Salpur Sewerage Network

Month : March 2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Mar'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks
											Upto Previous Month	During this Month	Total Progress	
1	Salpur Sewerage Network	L&T Construction	268.63 Cr	431.21 (C Cost - 395.55 Cr and O&M Cost - 31.66 Cr) 31.01.2018	29.01.2021 (EOT granted till 31.12.2022)	477.28	Work - 382.45 Excavation - 61.87 House Connection - 1.96 Centage - 8.67 Other expenses - 22.33 unadjusted Mob-0 Total - 477.28	100.00%		1.Sewerage Network(K.M) - 117.4 2.Rising Main(K.M) - 6 3.Manhole(Nos.) - 4210 4.Tapping of Existing Network(K.M) - 45 5.Road Restoration(K.M) - 123.4 6.House Connection Pk(Nos.) - 3105 8.House Connection(Nos.) - 7208 9.Commissioning of Network(K.M) - 117.4 12.SPS/IPS-1(100%) & MLD- 20.63 a)SPS/IPS-2(100%) & MLD- 18.58 b)SPS/IPS-3(100%) & MLD- 24.66	117.4		117.4	All works have been completed in Feb'23
											6		6	
											4210		4210	
											45		45	
											123.4		123.4	
											3105		3105	
											7208		7208	
											117.4		117.4	
											100%		100%	
											100%		100%	
											100%		100%	

72

Signature

1549

548

Bihar Urban Infrastructure Development Corporation Ltd.									
Patna District (Patna City Circle, BUIDCO)									
Name of The Project & Name of the Contractor	AA & ES GoI/GaB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	Full Capacity	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Manpower Engaged in Mar'23 (In nos.)	Overall Progress	Remarks Mar. 2023
Pahar Saverage Treatment Plant, Patna W/o VA Tech Wabag	191.02 197.792	157.64 Cr. ECORR-07/20 Cr. and 06.01 Cr.-01/21 Cr. 97/95-118	60MLD full capacity 5 SBR (20 MLD Each)	Original - 09.11.20 EOT granted till 30 October 2021	115.79	Work - 97.06 Escalation - 12.93 Conting - 5.42 Other expenses-0.98 Unadjusted Mob. - 0 Total - 115.79	Total No. of Staffs-11 O&M Incharge-1 Electrician-2 Lab Chemist-1 Soda Operator-2 Helper-2 Rttr-2 Instrumentation Engineer-2 Process Engineer-1	100%	1- Main Pumping Station Completed 2- Grit Chamber. Completed 3- Sludge Dewatering Building Sludge Pump in Parallel Flume - Completed 4- Substation MCC Completed 5- SBR, CCT, Equalisation Tank & Was Sump Completed 6- Chlorination Building Completed 7- Air Blower Room Completed 8- Admin Cum Lab Building Completed Trial Run started from 25.06.2022. Avg. Inlet:- 1) Flow=67 MLD 2) BOD=106.36 3) COD=228.34 4) TSS=153.20 Outlet:- 1) Flow=18 MLD 2) BOD=7.23 3) TSS=13.25 4) TSS=119

10

12

Component Wise Physical Progress												
Name of Project	Name of Contractor	AA & ES with Ref. & date (Rt. In Cr.)	Agreement Value (Rs. In Cr.) C ₁	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (In %)	Manpower Engaged in Mar-23 (In nos.)	Main Component with total scope	Upto Previous Month	During this Month	Total Progress
Survey, review the designs, redesign where necessary and build new sewerage network of about 88 km length including survey, design, construction of 1 no. Pumping Station and all appurtenant structures, and operation & maintenance of sewerage network and pumping station for a period of 15 years at Patna (Zone IV A IS) in Patna, State of Bihar, India.	M/S EMS LIMITED (Formerly EMS Infracon P.V. Ltd.)	230.48 Crore (Revised)	167.80 Crore	11.05.2021	294.97	O & M-1.55 Work - 178.38 Excavation - 36.55 Cartage - 5.73 Other expenses - 2.76 Total - 204.97	100% Completed and Operation Maintenance in progress from 29th January 2023	24 Nos. Technical, 1 Electrician, 3 Operator, 3 Supervisor, 1 Engineer, 1 Security Guard, 2 Office staff, 6 Swipper, 3 Driver	1. Sewerage Network(K.M)	92 KM	0	92 KM
									2 Biding Main(K.M)	0.050 KM	0	0.050 KM
									3 Manhole(Nos)	3500 Nos	0	3500 Nos
									4 Tapping of Existing Network (K.M)	3.43 KM	0	3.43 KM
									5 Road Restoration(K.M)	92 KM	0	92 KM
									6 House Connection Pit(Nos)	6207	0	6207
									3 House Connection(Nos)	7660	0	7660 Nos
									9 Completioning of Network(K.M)	92 KM	0	92 KM
									10 STP - 1 Total Progress(100%) & MLD- 7	NA		NA
									11 SBR Tank(100%)	NA		NA
									BICCT(100%)	NA		NA
									12 Sludge Holding Tank(100%)	NA		NA
									13 Chlorination tank(100%)	NA		NA
									14 Chlor Chamber(100%)	NA		NA
									15 Admin Building(100%)	NA		NA
									16 OPS(100%)	NA		NA
17 NE/M Work(100%)	NA		NA									
18 STP-2(100%) & MLD- 7	NA		NA									
19 SP5/PS-1(100%) & MLD- 7	1 Nos. 100 % / 17.24 MLD	0	1 Nos. 100 % / 17.24 MLD									
20 PS/PS-2(100%) & MLD- 7	NA		NA									
21 SP3/PS-3(100%) & MLD- 7	NA		NA									
22 SP6/PS-4(100%) & MLD- 7	NA		NA									
23 SP5/PS-5(100%) & MLD- 7	NA		NA									
24 MLD Work-1(100%)	NA		NA									
25 MLD Work-2(100%)	NA		NA									
26 MLD Work-3(100%)	NA		NA									
27 MLD Work-4(100%)	NA		NA									



Bihar Urban Infrastructure Development Corporation Ltd.

Month: March 2023

Name of Scheme : Pehari Zone-V Sewerage Network

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Mar'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
										1 Sewerage Network (K.M)	103.475	0.08	103.555	1. NHAI NOC pending-2.5 KM
										2 Rising Main (K.M)	0	0	0	2. 2nd EOT approval Pending
										3 Manholes (Nos.)	3211	39	3250	3. SPS-A Electro Mechanical Work Under Progress
										4 Tapping of Existing Network (K.M)	8.849	0	8.849	
										5 Road Rectification (K.M)	101.318	0	101.318	
										6 House Connection Pit (Nos.)	12271	185	12456	
										7 House Connection (Nos.)	14950	0	14950	
										8 Commissioning of Network (M)	0	0	0	
										10 SPS-3 Total Progress (100%) & MLD-7	0	0	0	
										a) SBA Tank (100%)	0	0	0	
										b) CCT (100%)	0	0	0	
										c) Sludge Holding Tank (100%)	0	0	0	
										d) Obstruction Tank (100%)	0	0	0	
										e) Effluent Chamber (100%)	0	0	0	
										f) Admin Building (100%)	0	0	0	
										g) HUP (100%)	0	0	0	
										h) E/M Work (100%)	0	0	0	
										11 STP-2 (100%) & MLD-7	0	0	0	
										12 SPS/PS-1 (100%) & MLD-7	90	0	90	
										a) SPS/PS-2 (100%) & MLD-7	0	0	0	
										b) SPS/PS-3 (100%) & MLD-7	0	0	0	
										c) SPS/PS-4 (100%) & MLD-7	0	0	0	
										d) SPS/PS-5 (100%) & MLD-7	0	0	0	
										13 I&D Work-1 (100%)	0	0	0	
										14 I&D Work-2 (100%)	0	0	0	
										15 I&D Work-3 (100%)	0	0	0	
										16 I&D Work-4 (100%)	0	0	0	

9

1546

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : I & D and STP Maner (6.5 MLD)

Month : March 2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in March '23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks/Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Design & Build of 6.50 MLD STP at Maner, I&D & SPS with 15 years O&M cost	(M/s SOPHISTI CATED INDUSTRI AL MATERIA LS AMALYTI C LABS.PVT. LTD.)	41.36	40.8395925/ 27.09.19 Variation 18.30 crore	14.10.2020 1st EOT upto 02.08.2022 2nd EOT applied upto- 30.09.2023	15.18	Work - 14.14 Centage -0.90 Other expenses - 0.14 Unadjusted Mob - 0 Total -15.18	48.06	679	1.Sewerage Network(K.M)				VARIATION SUBMITTED FOR APPROVAL
										2.Rising Maint(K.M)	0.99 Km	0.48 Km	1.47 Km	Only piling work going on
										(a) Piling work (b) Pipe laying	0.0 Km	0.0 Km	0.0 Km	
										3.Marhole(Nos.)				
										4.Tapping of Existing Network-(K.M)				
										5.Road Restoration(K.M)				
										6.Commissioning of Network(K.M)				
										7.STP Total Progress(100%) & MLD-6.5	100.00%	0.00%	100.00%	Plantation work going on
										a)SBR Tank(100%)	100.00%	0.00%	100.00%	
										b)CCT(100%)	100.00%	0.00%	100.00%	
										c)Sludge Holding Tank(100%)	100.00%	0.00%	100.00%	
										d)Chlorination tank(100%)	100.00%	0.00%	100.00%	
										e)Grit Chamber(100%)	100.00%	0.00%	100.00%	
										f)Admin Building(100%)	100.00%	0.00%	100.00%	
										g)MPS(100%)	68.17%	3.00%	71.17%	VARIATION SUBMITTED FOR APPROVAL
										h) STP E/M Work(100%)	100.00%	0.00%	100.00%	
										8.SPS/IPS-1 at Tiwari toh(100%) & MLD- 6.0	38.30%	5.00%	43.30%	VARIATION SUBMITTED FOR APPROVAL
										9.SPS/IPS-2 at mahinawa(100%) & MLD- 6.5	14.45%	2.00%	16.45%	VARIATION SUBMITTED FOR APPROVAL
										10.I&D Work-1(100%)				
										11.I&D Work-2(100%)				
										12.I&D Work-3(100%)				
										13.I&D Work-4(100%)				

72

24

45

②

544

Bihar Urban Infrastructure Development Corporation Ltd.

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in March'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
Name of Scheme : I&D works and STP of Capacity 10 MLD at Bakhtiyarpur, March' 2023														
1	I&D works and STP at Bakhtiyarpur	M/s S.G. Construction & S.M. Enviro Pvt Ltd JV	35.88 (24.12.2018)	36.04 Cr. (C Cost- 22.65 Cr. And O&M- 13.40 Cr.) 27-08-19	26.08.20 Eot till Oct - 2022 (Revised EoT applied till Jun - 2023)	27.86	Work - 24.71 Centage - 1.44 Other -1.70 Unadjusted - 0 Total - 27.86	87.50%	312		1.43	0.00	1.43	Work is pending due to non removal of bricks by brick manufacturer and non approval of variation
										1.Sewerage Network(K.M)				Work is pending due to non approval of variation
										2.Rising Main(K.M)	0.00	0.00	0.00	Work is pending due to non approval of variation
										3.Manhole(Nos.)	11.00	0.00	11.00	Work will get started after sewer is cleared by irrigation department
										4.Tapping of Existing Network-(K.M)	0.00	0.00	0.00	
										5.Road Restoration(K.M)	0.00	0.00	0.00	Work is pending due to non approval of variation
										6.House Connection Pit(Nos.)	NA	NA	NA	
										8.House Connection(Nos.)	NA	NA	NA	
										9.Commissioning of Network(K.M)				
										10.STP-1 Total Progress(100%) & MLD- 10MLD				
										a)SBR Tank(100%)	99.25%	0.25%	99.50%	
										b)CCT(100%)	99.25%	0.25%	99.50%	
										c)Sludge Holding Tank(100%)	99.00%	0.50%	99.50%	
										d)Chlorination tank(100%)	98.50%	0.00%	98.50%	
										e)Grit Chamber(100%)	99.50%	0.00%	99.50%	
										f)Admin Building(100%)	100.00%	0.00%	100.00%	
										g)MPS(100%)	99.75%	0.00%	99.75%	
										h)E/M Work(100%)	98.40%	0.10%	98.50%	
										11.STP-2(100%) & MLD- ?	NA	NA	NA	
										12.SPS/IPS-1(100%) & MLD- 4.9 MLD	34.99%	0.00%	34.99%	Work is pending due to non approval of variation
										a)SPS/IPS-2(100%) & MLD- 5.1 MLD	34.99%	0.11%	35.10%	
										b)SPS/IPS-3(100%) & MLD- ?	NA	NA	NA	
										c)SPS/IPS-4(100%) & MLD- ?	NA	NA	NA	
										d)SPS/IPS-5(100%) & MLD- ?	NA	NA	NA	
										13.I&D Work-1(100%)	NA	NA	NA	
										14.I&D Work-2(100%)	NA	NA	NA	
										15.I&D Work-3(100%)	NA	NA	NA	
										16.I&D Work-4(100%)	NA	NA	NA	

92

Signature

143

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Fatuha 7MLD STP and I&D Work

Month : March 2023

Sl.No	Name of the Project	Name of the Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in feb'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
4	Design & Build of 25 MLD at Danapur, 6MD & 7 MLD at Phulwaris harif and 7MLD at Fatuha STP, I&D and SPS with 15 years O&M cost	Bhugan Infracon Pvt Ltd	Fatuha:- 35.49	176.192049/- 23.11.20 Variation 30.77 crore	22.11.2021 E.O.T 22.11.2022 2nd EOT applied upto- 22.11.2023	3.86	Work - 3.69 Centage -0.17 Other expenses - 0.01 Total - 3.86	24.20%	666	1. Sewerage Network(K.M)				
										2 Rising Main(K.M)				
										3 Manhole(Nos.)				
										4.Tapping of Existing Network-(K.M)				
										5 Road Restoration(K.M)				
										6.House Connection Pit(Nos.)				
										8.House Connection(Nos.)				
										9.Commissioning of Network(K.M)				
										10.STP-1 Total Progress(100%) & MLD- 7				
										a)SBR Tank(100%)	55.50%	3.10%	58.60%	
										b)CCT(100%)	78.40%	0.20%	78.60%	
										c)Sludge Holding Tank(100%)	39.10%	2.30%	41.40%	
										d)Chlorination tank(100%)	78.40%	0.20%	78.60%	
										e)Grit Chamber(100%)				
										f)Admin. Building(100%)	32.20%	0.00%	32.20%	
										g)MPS(100%)				
										h)E/M Work(100%)	10.00%	0.00%	10.00%	
										11.SPS/IPS-1(100%) & MLD- Not yet finalised	0.00%	1.50%	1.50%	Design and Drawing work is in progress.
										12.SPS/IPS-2(100%) & MLD- Not yet finalised	0.00%	1.50%	1.50%	Design and Drawing work is in progress.
										13. SPS/IPS-3(100%) & MLD- Not yet finalised	0.00%	1.50%	1.50%	Design and Drawing work is in progress.
										14. SPS/IPS-4(100%) & MLD- Not yet finalised	0.00%	1.50%	1.50%	Design and Drawing work is in progress.
										13.I&D Work-1(100%)				
										14.I&D Work-2(100%)				
										15.I&D Work-3(100%)				
										16.I&D Work-4(100%)				

72 SM

1542

Name of Scheme : I&D works and STP at Mokama

Bihar Urban Infrastructure Development Corporation Ltd.

Month : March 2023

Month : March 2023														
Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged In Jan'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
Name of Scheme : I&D works and STP at Barh														
1	11 MLD Barh STP and I&D work	M/s Toshiba water solutions Pvt Ltd.	22-10-2018 53.90Cr.	53.90Cr.	4/21/2020	37.68	Escal - 1.97 Work - 32.15 Centage - 1.97 Unadjusted Mob. Advance - 0 Other expenses -1.59 Total - 37.68	100.00%	35	1.Sewerage Network(K.M)	1.7 KM 100% completed	1.7 KM 100% completed	1.7 KM 100% completed	
										2.Rising Main(K.M)	4.5KM 100% Completed	4.5KM 100% Completed	4.5KM 100% Completed	
										3.Manhole(Nos.)	51Nos Manhole 100% completed	51Nos Manhole 100% completed	51Nos Manhole 100% completed	
										4.Tapping of Existing Network(K.M)	0.9KM 100% Completed	0.9KM 100% Completed	0.9KM 100% Completed	
										5.Road Restoration(K.M)	0.9KM Completed	0.9KM Completed	100% completed	
										6.House Connection Pit(Nos.)	NA	NA	NA	
										8.House Connection(Nos.)	NA	NA	NA	
										9.Commissioning of Network(K.M)	100% completed	100% completed	100% completed	
										10.STP-1 Total Progress(100%) & MLD. ?	100% Completed /11MLD	100% Completed	100% Completed	
										a)SBR Tank(100%)	100% Completed	100% Completed	100% Completed	
										b)CCT(100%)	100% Completed	100% Completed	100% Completed	
										c)Sludge Holding Tank(100%)	100% Completed	100% Completed	100% Completed	
										d)Chlorination tank(100%)	100% Completed	100% Completed	100% Completed	
										e)Grit Chamber(100%)	100% Completed	100% Completed	100% Completed	
										f)Admin Building(100%)	100% Completed	100% Completed	100% Completed	
										g)MPS(100%)	100% Completed	100% Completed	100% Completed	
h)E/M Work(100%)	100% Completed	100% Completed	100% Completed											
11.STP-2(100%) & MLD. ?	100% Completed & 6.51MLD	100% Completed & 6.51MLD	100% Completed & 6.51MLD											
12.SPS/IPS-1(100%) & MLD. ?	100% Completed & 4.26MLD	100% Completed & 4.26MLD	100% Completed & 4.26MLD											
a)SPS/IPS-2(100%) & MLD. ?	NA	NA	NA											
b)SPS/IPS-3(100%) & MLD. ?	NA	NA	NA											
c)SPS/IPS-4(100%) & MLD. ?	NA	NA	NA											
d)SPS/IPS-5(100%) & MLD. ?	NA	NA	NA											
13.I&D Work-1(100%)	100% Completed	100% Completed	100% Completed											
14.I&D Work-2(100%)	100% Completed	100% Completed	100% Completed											
15.I&D Work-3(100%)	NA	NA	NA											
16.I&D Work-4(100%)	NA	NA	NA											

9

15

Bihar Urban Infrastructure Development Corporation Ltd.
Name of Scheme : Development of Sewerage Treatment Plant & Sewerage Network Facilities in Digha Zones of Patna, Bihar, March 2023

Sl. No.	Name of Project	Area of Coverage (Sq. Km.)	Approximate Amount (Rs. in Cr.)	Period of Completion	Total Estimated Cost (Rs. in Cr.)	Capital Expenditure (Rs. in Cr.)	Operational Expenditure (Rs. in Cr.)	Percentage of Completion (as on 31.03.2023)	Completion Rate (Percentage)			Remarks on Completion
									Up to 100% Completion	Between 100% to 100%	Final Completion	
1.	Development of Sewerage Treatment Plant & Sewerage Network Facilities in Digha Zones of Patna, Bihar, March 2023	14.54 Sq. Km.	1107.08 Cr.	20.05.23	131.68	109.77	21.91	100%	100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
2.	Development of Sewerage Treatment Plant & Sewerage Network Facilities in Digha Zones of Patna, Bihar, March 2023	14.54 Sq. Km.	1107.08 Cr.	20.05.23	131.68	109.77	21.91	100%	100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed
									100%	0.00%	0.00%	100% Completed

92

1540

Bihar Urban Infrastructure Development Corporation Ltd.
Zones of Patna, Bihar

Sl. No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in March 23 (in nos.)	Main Component with total scope	TOTAL	Component Wise Physical Progress			Issue in Execution
												Upto Previous Month	During this Month	Total Progress	
1	Development of Sewerage Treatment Plant & Sewerage Network facilities in Kankarbagh Patna, Bihar	M/s VA Tech Wabag	578.89 588.8766	30.12.2019 (Digha & K Bahi combined agreement value)	29.04.22	43.51	Work - 34.89 Excavation - 6.34 Cantage - 1.98 other expenses - 0.29 Total - 43.51	9.51%	105	1. Sewerage Network - Digha - 303 Km		106.42	1.74	108.16	Revised BOD Awaited
										2. Riling main Digha - 5.696 Km		0.168	0.00	0.168	EOT applied for 641 days World Bank has approved 230 days
										3. Manhole in Digha - 11314 Nos		3541.49	116.00	3657.49	
										4. Road Restoration in Digha - 300 Km		75.62	9.15	84.77	
										5. House Connection Pit - Digha (32248 Nos.)		0.00	0.00	0.00	
										6. House Connection (53743 Nos.)		4558 Nos 25069 Km	1429 Nos / 4867.1 Km	5987 Nos 27946.3 Km	
										7. Commissioning of Digha Network (303 K.M)		0.00	0.00	0.00	
										8. SPS (DIGHA)					
										1) SPS A - (100%) & 104 MLD- Digha		11.0%	3.0%	14.0%	Hindrances not yet removed like Tree-Arms, Electrical Pole
										2) SPS B - (100%) & 103 MLD- Digha		18.0%	3.0%	21.0%	Hindrances not yet removed- Electrical Post & with Live Electrical Cable etc
										9. STP Digha - 100 MLD (100%)		26.81%	3.22%	30.03%	
										Inlet Chamber, Mechanical Fine Screen, Manual Screen Channel (100%)	#####	22.54%	0.00%	22.54%	Piling work completed excavation/Pile chipping work in progress
										Grit Chamber (100%)	#####	18.64%	3.25%	21.90%	Piling work completed excavation/Pile chipping work in progress
										Primary clarifier (100%)	#####	22.17%	0.00%	22.17%	Piling work completed excavation work in progress
										Aeration tank (100%)	#####	24.19%	2.09%	26.28%	RCC base raft, and RCC work in progress
										Secondary clarifier (100%)	#####	13.56%	4.66%	18.22%	Piling work and earth filling work in progress
										Aeration blower building	#####	0.00%	18.31%	18.31%	
										Chlorine contact tank (100%)	#####	21.28%	0.00%	21.28%	Pile chipping work in progress
										Chlorine building & Fire water Pump house (100%)					
										RAS Sump & Secondary Scum Pump (100%)					
										Digester feed sump & PH (100%)	#####	23.40%	0.00%	23.40%	
										Anaerobic digester (100%)	#####	22.32%	0.00%	22.32%	Pile chipping work in progress
										Digester control building cum centrifuge sump and PH (100%)	#####	19.15%	4.26%	23.40%	
										Admin building (100%)	#####	8.51%	12.77%	21.28%	
										10. Sewerage Pipelines (I&D)					
										Mandri Nalla to SPS A (100%)	#####	31.91%	7.23%	39.15%	Pipe lay and back-filling work in progress
										Rajapur Nallah to SPS A (100%)	#####	40.68%	0.00%	40.68%	
										Kurjipur Nalla to SPS B (100%)	#####	54.24%	20.34%	74.58%	
										Riling main SPS A to STP (100%)	#####	60.65%	2.99%	63.64%	
										Rajapur - Anandpuri Nalla Tapping (I&D) (100%)					
										Kurjipur Nalla Tapping (I&D) (100%)					
										E&M Works (Supply + Erection) (100%)	45%	15.69%	2.53%	18.22%	

72

[Signature]

539

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Phulwarsharif SMLD STP and I&D work

Month : March/2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (In %)	Manpower Engaged (In March/23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
										1.Sewerage Network(K.M)				
										2.Rising Main/ 525K M)				SPS land NOC not received yet from WRD
										3.Manhole(Nos.)				
										4.Tapping of Existing Network-(K.M)				
										5.Road Restoration(K.M)				
										6.House Connection PH(Nos.)				
										8.House Connection(Nos.)				
										9.Commissioning of Network(K.M)				
										10.STP Total Progress(100%) & MLD- 6	63.75%	6.50%	70.25%	
									660	9.58R Tank(100%)	91.50%	2.00%	93.50%	Walkway, shuttering work in progress
										6.NCTT(100%)	5.00%	5.00%	10.00%	
										8.Sludge Holding Tank 7 building(100%)	5.00%	45.00%	50.00%	sludge building plinth beam shuttering work in progress
										9.Chlorination tank(100%)	5.00%	5%	10.00%	
										9.AGR Chamber(100%)	65.80%	18.00%	83.80%	Walkway shuttering work in progress
										10.Admin Building(100%)	78.50%	3.50%	82.00%	Air blower slab remaining
										11.Staff Orr(100%)	35.50%	25.50%	61.00%	column and brickwork in progress upto 1st
										11.E/M Work(100%)	20.00%	0.00%	20.00%	
										12.SPS/IPS-1(100%) & MLD-S.BS			0.00%	SPS land NOC not received yet from WRD
										13.I&D Work-(100%)			0.00%	

12

188

528

1537

Name of Scheme : Danapur (25 MLD) STP and I&D work

Month : MARCH/2023

Sl No	Name of Project	Name of Contractor	AA & ES with Enr. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Remarks / Engaged in march/23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution	
											Upto Previous Month	During this Month	Total Progress		
2	Design & Build of 25 MLD at Danapur, I&D and STP with 15 years O&M cost	Bharat Infrastructure Pvt Ltd	Danapur- 103.27 Variation 30.77 core	176.92/0491 / 23.11.20 Variation 30.77 core	22.11.2021 / 22.11.2022 2nd EOT applied upto- 22.11.2023	27.03	Work - 20.47 Contage - 1.24 Other expenses - 2.43 Mob Advance - 2.90 Total - 27.03	45.00%	1660	1. Sewerage Network (4 M)					
										2. Rising Main (7.465KM)	0.3015	0.22	0.5215	VARIATION PREPARATION IN PROGRESS. NOC NOT RECEIVED FROM RCD FOR PHILLYATING FROM DEV NALAH TO NAHAH NALAH IN 3.80M LENGTH	
										3. Manhole (Nos.)					
										4. Tapping of Existing Network (4 M)					
										5. Road Restoration (3.94 M)					
										6. House Connection Pt (Nos.)					
										8. House Connection (Nos.)					
										9. Commissioning of Network (4 M)					
										10. STP Total Progress (100%) & MLD - 25	75.10%	6.50%	81.60%		
										a) SBT Task (100%)	82.20%	9.80%	92.00%	92.00%	Waylay shuffling and concreting work is in progress
										b) CCT (100%)					
										c) Storage Holding Tank (100%)	97.00%	0.00%	97.00%	97.00%	FINISHING WORK REMAINING
										d) Distribution tank (100%)	95.00%	0.00%	95.00%	95.00%	FINISHING WORK REMAINING
										e) Grit Chamber (100%)	95.00%	0.00%	95.00%	95.00%	FINISHING WORK REMAINING
f) Admin Building (100%)	58.20%	15.00%	73.20%	73.20%	SIDE WALL REINFORCEMENT BUILDING WORK IN PROGRESS										
g) Flood protection work (100%)	97.00%	0.00%	97.00%	97.00%	FINISHING WORK REMAINING										
h) /M Work STP (100%)	0.00%	0.00%	0.00%	0.00%	VARIATION NOT SUBMITTED BY AGENCY										
i) /M Work STP (100%)	35.00%	10.00%	45.00%	45.00%	HAND BUILDING AND AIR BLOWER WORK IN PROGRESS										
11. SPX/PPS-1 AT DEV NALAH (100%) & MLD- 12.89					VARIATION NOT SUBMITTED BY AGENCY NOC OF LAND PENDING										
12. SPX/PPS-2 AT NAHAH NALAH (100%) & MLD- 24.48					44th LIFT SIDE WALL CONCRETING WORK IN PROGRESS UPTO 4.8m height										
13. I&D Work - (100%)															
14. I&D Work - (100%)															

Month : March 2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Mar'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			
											Upto Previous Month	During this Month	Total Progress	Issue in Execution
1	Begusara i STP and Sewarag e Project	Toashiba water solutions pvt. Limited	230.06 Cr (Letter No. T-13/2013 - 14/02/23 Dt: 05/03/18)	236.9 Cr	June-23	180.99	Escal-16.08 Work - 142.8/6 Contage -5.78 Other expenses - 16.28 Mob Advance - 0.00 Total - 180.99	74	82	1 Sewerage Network(90.5 K M)	84.06	0.14	84.20	
										2 Rising Maint(1.71 K M)	0.98	-	0.98	
										3 Manhole(4017 Nos.)	3,367.00	25.00	3,392.00	
										4 Tapping of Existing Network(K M)	NA	-	-	
										5 Road Restoration(90.5 K M)	78.34	0.25	78.59	RR Done by RCD-5.3 KM Total RR Completed-83.89
										6 House Connection Pll(11020 Nos.)	9,536.00	139.00	9,675.00	
										8 House Connection(Nos.)	NA	-	-	
										9 Commissioning of Network(K M)	-	-	-	
										10 STP-1 Total Progress(100%) & MLD-17	66.31	1.03	67.34	
										a)SBR Tank(100%)	87.17	2.15	89.32	
										b)CCT(100%)	7.66	-	7.66	
										c)Sludge Thickner Tank(100%)	62.06	23.44	85.50	
										e)Grit Chamber(100%)	97.45	-	97.45	
										nAdmin Building(100%)	40.47	1.31	41.78	
										g)MPS(100%)	26.20	8.45	34.65	
										h)EM Work(100%)	-	1.45	1.45	
										Procurement (100%)	100.00	-	100.00	
										Installation (100%)	-	-	-	
										11 STP-2(100%) & MLD- 7	NA	-	-	
										12 SPS/IPS-1(100%) & MLD- 3.62	42.08	-	42.08	
										a)SPS/IPS-2(100%) & MLD- 5.986	28.94	-	28.94	

74

534

1535

Bihar Urban Infrastructure Development Corporation Ltd.

Month: January 2023

Name of Subproject :

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. Date (In Co.)	As per Agreement Date (In Co.)	Fund Received (Rs. in Cr.)	Fund Expenditure	Overall physical progress (In %)	Manpower Engaged in Mar-23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Work in Execution
										Upto Previous Month	During this Month	Total Progress	
									1. Sewerage Network (K.M)	0	0	0	
									2. Drilling (Nos.) (K.M)	3.373	0.11	3.483	NGC from the RLD Dept. will be cleared within a week.
									3. Manhole (Nos.)	0	0	0	
									4. Tapping of Existing Network (K.M)	0	0	0	Designing in Progress
									5. Road Restoration (K.M)	2.13	0.475	2.605	
									6. House Connection (Nos.)	NA	NA	NA	NA
									7. House Connection (Nos.)	NA	NA	NA	NA
									8. Commissioning of Network (K.M)	NA	NA	NA	NA
									9. STP and RLD Work Total Progress	332	43	375	1. Approach road for IPS-02 not available. 2. MCD from RCD Department for road cutting is under
									a) FCN Tank-Pie Work in Progress (6.02 %)	0	0	0	Pie Work in Progress
									b) Tube Settler-Pie Work in Progress (14.78%)	14	25	39	Pie Work in Progress
									c) Dewatering Building -Pie Work in Progress (58.53%)	0	24	24	Pie Work in Progress
									d) Blending Sludge Storage Tank-Pie Work in Progress (100%)	15	15	30	Pie Work in Progress
									e) Staff Quarter Type-4/1 (Installation work of Foundation) (100%)	1300	0	1300	Installation work completed.
									f) Security Cabin Tank Block Work (71.2 %)	8.7	0	8.7	
									g) Staff Quarter Type -1 (Concreting work (14.9%)	30.9	0	30.9	
									h) Admin Building-Piling work in Progress (35%)	14	0	14	
									i) IPS-08 (37%) Well Sinking	2.85	0.85	3.7	
									HE/N Work (100%)				
									10. SP5/IPS-1 (100%) & MLD- 7				
									11. SP5/IPS-2 (100%) & MLD- 7				
									12. SP5/IPS-3 (100%) & MLD- 7				
									13. SP5/IPS-4 (100%) & MLD- 7				
									14. SP5/IPS-5 (100%) & MLD- 7				

Work - 34.52
Cement - 1.93
Other
expended 07
Note Advance -
Total - 37.08

57.06

318.08 (Cr.)

07th Oct21

8

1535

Bihar Urban Infrastructure Development Corporation Ltd.

Progress report for the month of MARCH-2023

Sl. No.	Name of Project	Name of Contractor	AA & ES with Ref. & Date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement date of completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Total Progress	Beur STP Man Days	Remarks
1	10 MLD STP SULTANGA NJ	VC PROJECT	63.508	63.508	Jan-23	32.85	Work - 31.01 Centage - 1.79 advance -0 Other expenses - 0.05 Total - 32.85	31.95	Mbr technology, plate settler tank, chlorine contact tank, centrifuge building, mcc and blower room, sludge shade yard, Admin building with staff Qtr, scada technology, sludge thickner and chlorinator building.	Work is completed & O&M work in progress.	490	Data March 2023 :- Inlet flow - 3.2 MLD Inlet BOD - 78 mg/l Inlet COD - 180 mg/l Inlet TSS - 510 mg/l Outlet flow - 3.2 MLD Outlet BOD - 14mg/l Outlet COD - 38 mg/l Outlet TSS - 15 mg/l Faecal Coliform - 00 cfu (FC is no aggrement)

534

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme :Naugachia I&D and STP Project

Month : March, 2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in March'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Naugachia I&D and STP Project	Toshiba water solutions pvt. Limited	22.10.2018 61.89 Cr.	61.89 Cr.	28.02.2023	45.11	Work - 36.86 Contingent - 2.0 Other expenses - 6.24 Unadjusted Mob - 0 Total - 45.11	99.9	25	1 Sewerage Network(K.M)	NA	-	-	Decision on Treated water disposal arrangement is pending yet
										2 Rising Main(K.M)	15.23	-	15.23	
										3 Manhole(Nos)	NA	-	-	
										4 Tapping of Existing Network-(K.M)	NA	-	-	
										5 Road Restoration(K.M)	15.23	-	15.23	
										6 House Connection Pft(Nos)	NA	-	-	
										7 House Connection(Nos)	NA	-	-	
										8 Commissioning of Network(K.M)	-	-	-	
										10 STP-1 Total Progress(100%) & MLD- 9	100.00	-	100.00	
										a)SBR Tank(100%)	100.00	-	100.00	
										b)CCT(100%)	100.00	-	100.00	
										c)Sludge Thickner Tank(100%)	100.00	-	100.00	
										d)Chlorination tank(100%)	-	-	-	
										e)Grif Chamber(100%)	100.00	-	100.00	
										f)Admin Building(100%)	100.00	-	100.00	
										g)MPS(100%)	NA	-	-	
										h)EM Work(100%)	-	-	-	
										Procurement (100%)	100.00	-	100.00	
										Installation (100%)	100.00	-	100.00	
										i) STP-2(100%) & MLD- 2	NA	-	-	
										12 SPS/PS-1(100%) & MLD- 0.9	100.00	-	100.00	
										13 SPS/PS-2(100%) & MLD- 0.81	100.00	-	100.00	
										b)SPS/PS-3(100%) & MLD-	Deleted	-	-	
										c)SPS/PS-4(100%) & MLD- 3	100.00	-	100.00	
										d) SPS/PS-5(100%) & MLD- 2	100.00	-	100.00	
										e) SPS/PS-6(100%) & MLD- 1	100.00	-	100.00	
										13 I&D Work-1(100%)	100.00	-	100.00	
										14 I&D Work-2(100%)	100.00	-	100.00	
										15 I&D Work-3(100%)	100.00	-	100.00	
										16 I&D Work-4(100%)	100.00	-	100.00	
										17 I&D Work-5(100%)	91.00	9.00	100.00	
										18 I&D Work-6(100%)	100.00	-	100.00	
										Second Railway Crossing	-	-	-	
										Trenchless Work (100%)	25.00	25.00	50.00	
										for laying of treated water RCC pipe	-	-	-	

[Signature]

(92)

7533

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (In %)	Manpower Engaged in Mar'23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
20	I&D works and STP at Chhapra	M/s Toshiba IV Chevrox	236.15	244.39 Cr.	23-Jun	109.17	Work- 100.82 Unadjusted Mob. Advance - 1.05 Other expenses-2.08 Centage- 5.22 Price Escalation -0.00 Total - 109.17	91.00%	175	1. Sewerage Network (20.20 K.M)	11.385	0.915	12.300	Work In Progress North & South Zone.
										2. Rising Main(2.90 K.M)	1.948	0.281	2.229	Work in progress.
										3. Manhole(768 Nos.)	358	12	370	Work In Progress North & South Zone.
										4. Tapping of Existing Network-(K.M)	NA	NA	NA	
										5. Road Restoration(=12.300+2.229=14.529 K.M)	12.376	0	12.376	Scope of RCD.
										6. House Connection Pit(Nos.)	NA	NA	NA	
										8. House Connection(Nos.)	NA	NA	NA	
										9. Commissioning of Network(K.M)				
										10. STP-1 Total Progress(100%) & MLD- 32	94.40%	0.27%	94.67%	
										a)SBR Tank(100%)	98.01%	0.001%	98.01%	Finishing & Hydrotest work is in progress.
										b)CCT(100%)	95.20%	0.080%	95.28%	Finishing work is in progress.
										c)Sludge Holding Tank(100%)	98.05%	0.01%	98.06%	
										d)Grit Chamber(100%)	95.01%	0.129%	95.14%	Finishing & Painting work is in progress.
										e)Admin Building(100%)	80.10%	0.050%	80.15%	Brick and plaster work is in progress.
										f)MPS(100%) & MLD- 36.60	100.00%	0.00%	100.00%	
										g)E/M Work(100%)	85.14%	0.33%	85.47%	
										h) E/M Supply(70%)	90.00%	0.00%	90.00%	
										i) E/M Erection(30%)	80.28%	0.33%	80.61%	2 nos decanter installation work is
										11. STP-2(100%) & MLD-				
											57.10%	5.90%	63.00%	The land provided by district administration is very conjusted and approach road is very narrow. Work in progress.
										12. SPS/IPS-1(100%) & MLD- 33.30				
										a)SPS/IPS-2(100%) & MLD- 2.90	100.00%	0.00%	100.00%	
										b)SPS/IPS-3(100%) & MLD- 0.20	100.00%	0.00%	100.00%	
										c)SPS/IPS-4(100%) & MLD- 8.70	100.00%	0.00%	100.00%	
										d)SPS/IPS-5(100%) & MLD- 4.42	98.69%	0.54%	99.23%	Work in progress.
										d)SPS/IPS-8(100%) & MLD- 4.90	92.25%	4.43%	96.68%	The land provided by district administration is very conjusted and approach road is very narrow. Work in progress.
										d)SPS/IPS-C(100%) & MLD- 4.42	0.00%	0.00%	0.00%	Redesign work is in progress.
										15. I&D Work-(100%) (39 Outfall Structure)	0.00%	0.00%	0.00%	

9

132

Bihar Urban Infrastructure Development Corporation Limited (BUIDCo)

Sonepur, Saran District (Friday, March 31, 2023)

Name of the Project & Name of the Contractor	AA&ES with Ref & Date (Rs. in Cr)	Agreement Value (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	Main Component	Total Progress	Remarks	Issue in Execution
STP and I&D work at Sonepur, Saran & S.G. Constructions-SN Enviro-Tech Private Limited (JV) AKA SGC-SNET JV	30.93	36.14 (After approval variation - 1)	15.02.2021 (EoT- 2 approved till 30.09.2022)	24.33	Work- 22.55 Unadjusted Mob. Advance - 0 Other expenses- 0.41 Centage- 1.29 O&M- 0.08 Total - 24.33	STP that includes construction of SBR TANK, WET WELL, AIR BLOWER SHED, SLUDGE TANK, GRIT CHAMBER, ADMIN BUILDING, PANEL ROOM, DG - Transformer Room and I&D Network	Work completed & O&M work is progress	Data February ' 23 : Average Inlet Flow (in MLD) 0.800 Inlet BOD (in mg/L) 88.23 Inlet COD (in mg/L) 198.00 Inlet TSS (in mg/L) 87.00 Average Outlet Flow (in MLD) 0.90 Outlet BOD (in mg/L) 7.0 Outlet COD (in mg/L) 20.00 Outlet TSS (in mg/L) 9.00 Fecal Coliform (in MPN/100 ml) 102.00	1. Approval for road restoration is pending at BUIDCo HQ due to which 528 m road restoration is pending. 2. EoT will be needed for road restoration.

[Signature]

72

[Signature]

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : 22 MLD STP, 04 Nos IPS and 138.9 KMs Sewerage Network, Hajipur

Month : March 2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ret. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in March'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	22 MLD STP, 04 Nos IPS and 138.9 KMs Sewerage Network, Hajipur	M/s Toshiba Water Solutions Private Limited JV with Kevadiya construction pvt.ltd.	305.19 312.44	(Cons.Coat 240.83 + O&M 75.35)	316.18 Cr. (Cons.Coat 240.83 + O&M 75.35)	02.07.2023	237.49	71.50%	125	1. Sewerage Network (K.M) 2. Biting Main (K.M) 3. Manholes (Nos.) 4.7. Ramping of Existing Network (K.M) 5. Road Automation (K.M) 6. House Connection Pits (Nos.) 7. House Connection (Nos.) 8. Commissioning of Network (K.M) 9. 22 MLD STP Total Progress (100%) a) Aeration Tank (100%) b) CCT (100%) c) Clarifier (100%) d) Staff quarter (100%) e) Light Chamber (100%) f) Admin Building (100%) g) MPS (100%) h) Inlet & screen chamber i) HT panel & Meter room j) Air blower shed k) DG & Transformer l) E/M Work (100%) m) A) SPN/PS-1 (100%) & MLD-A 66 n) BPS/PS-2 (100%) & MLD- 9.98 o) BPS/PS-3 (100%) & MLD- 24.113 p) BPS/PS-4 (100%) & MLD- 7.223	120.568	0.973	121.541	1. After both of these proposals, for crossing and land area of 900Sqm (30m*30m), were rejected twice by DEN/HQ a request was made to DRM Sonpur to provide us a reduced land area of 100 Sqm (20 m * 20 m) for PS-1 vide letter no 472 dated 02.11.2022 and letter no 01/BUIDCO Hajpur dated 16.11.2022. MD BUIDCO has requested DRM Sonpur for a joint inspection on 17.03.2023 to finalise land for PS-1 and railway crossing vide letter no 1186 dated 11.03.2023 MD Joint inspection report has been submitted to DRM Sonpur as per MD Sir instruction. Lease charge sheet, draft agreement, way leave SOP have been uploaded on Railways website by ADEN/LSEE. These documents need to be digitally signed by PD, BUIDCO Hajpur for further processing. 2. IPS- II Land NOC Received by CO Hajpur Letter no - 281 dated 19.02.2022. Work can't be started due to objection from District Fishery Department. A request was made to MD BUIDCO to intervene in this matter vide letter no 09/ NVP Valsail dated 24.11.2022 in which requirement of a reduced land area of 12m * 15m was put in demand. Citing this letter, MD Sir has sent a letter to Secretary, Fishery department requesting for the same. As per the meeting held with District Magistrate at Collectorate, Hajpur on 17.02.2023, DM Sir had strictly instructed the agency to start the construction work of PS-2 at Tuljaji Pothar without any further delay. 3. IPS-III Land NOC under process but construction work is under progress as per DM Sir's instruction. 4. Land required for outfall of Effluent from STP 5.) NOC under process for laying of sewerage network in industrial area (BIADA) 5.) NOC under process for NH-31, NH-322 & NH-1228
											0	0	0	
											6347.00	66	6413	
											0	0	0	
											117.749	1.928	119.677	
											16208	0	16208	
											0	0	0	
											0	0	0	
											66.98%	1.06%	68.03%	
											75.00%	0.50%	75.50%	
											5.00%	0%	5.00%	
											48.00%	6.00%	48.00%	
											50.00%	3%	53.00%	
											35%	0%	35.00%	
											55.00%	1.0%	56.00%	
											47%	6%	53.00%	
											0%	0%	0.00%	
											66.50%	0.0%	66.50%	
											80.00%	5%	85.00%	
											35.00%	0%	35.00%	
											75.62%	0.00%	75.62%	
											11.0%	0.00%	11.00%	
											9.5%	0.00%	9.50%	
											11.0%	5.67%	16.67%	
											11.0%	1.01%	12.01%	

12

1530

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Munger STP & Sewerage Network Project, Bihar

Month : March'2023

Sl. No.	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (%)	Manpower Engaged in March 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks (Issue in Execution)
											Upto Previous Month	During this Month	Total Progress	
1	Munger STP & Sewerage Network Project.	M/s EMS Limited JV with M/s TCPL.	366.78 Cr. with date 18/04/2022	350.79 Cr. (Capex cost. 264.53 Cr. And O&M cost 86.26 Cr) 04/10/2021	17/01/2023	128.5 Cr.	Mobilization - 13.23 Advance - 13.01 Escalation - 13.01 Work- 127.00 Contage - 5.76 other expense- 23.02 Total = 182.02 Cr	69.25%	Ave. 390 Nos.	1) Sewerage Network (167.23 K.M)	119.12%	5.098	124.218	1. RCD NH - Division NOC availed. 2. Railway NOC - (1 Nos.) availed 3. Variation - 1 Pending in BJUDCO HQ 4. Supplemental agreement of house connection work still pending
										2) Rising Main (6.904 K.M)	0	0	0.000	
										3) Manhole (7463 Nos.)	44.10	203	46.13	
										4) Tapping of Existing Network-(K.M)	0.000%		0	
										5) Road Restoration (167.23K.M)	108.04	5.599	113.639	
										6) House Connection Pit (9666 Nos.)	5525	259	5784	
										8) House Connection (15200 Nos.)	3437	252	3689	
										9) Commissioning of Network(K.M)	0.0000	0.0000	0.0000	
										10) STP-1 Total Progress (100%) & MLD- 30	62.15%	3.95%	66.10%	
										(a) SBR Tank(100%)	88%	4%	92%	
										(b) CCT(100%)	79%	16%	95%	
										(c) Sludge Holding Tank(100%)	5%	0%	5%	
										(d) Chlorination tank(100%)	20%	5%	25%	
										(e) Grit Chamber(100%)	30%	5%	35%	
										(f) Admin Building(100%)	46%	3%	49%	
										(g) MPS(100%)	42%	3%	45%	
										(h) E/M Work(100%)	5%	12%	17%	
										11) SPS/PS-1(100%) & MLD- 8.66 MLD	10.28%	4.11%	14.39%	
										(a) SPS/PS-2(100%) & MLD- 9.99 MLD	28.94%	2.27%	31.21%	
										(b) SPS/PS-3(A)(100%) & MLD- 9.01 MLD	61.70%	2.67%	64.37%	
										(C) SPS/PS-3(B)(100%) & MLD- 4.10 MLD	73.53%	0.99%	74.52%	
										(d) SPS/PS-4 (100%) & MLD- 2.32 MLD	73.73%	1.17%	74.90%	

72

1529

Bihar Urban Infrastructure Development Corporation Ltd.

Status of approved ongoing projects under NMCG (As on 31.03.2023)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	6.62	Work - 6.55 Other - 0.07 Total - 6.62	100%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm) - 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm) - 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room - 01 No. 5. Embankment Protection 6. Landscape & Horticulture works 7. Stainless steel railing works.	Completed			RFD Gopalganj has been hand over to Zila Parishad, Muzaffarpur.
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	317.99	Work - 265.42 Escalation - 16.74 CSQC - 9.58 Other - 6.79 Total - 317.99 (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat completed. 3. Community Cum Cultural Center at Raja Ghat completed. Crematorium at Gulvighat completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat completed. 3. Community Cum Cultural Center at Raja Ghat completed. Crematorium at Gulvighat completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.			all 16 Projects have been hand over to PMC, Patna.
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	10.00	Work - 9.87 Crore Other - 0.13 Total - 10.00	100.00%	Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	Sidhi Ghat - 91 % Chandwara Ghat (Ashram Ghat) - 91 % Sikandarpur Mukti Dham - 90 %	Sidhi Ghat - 9 % Chandwara Ghat (Ashram Ghat) - 3 % Sikandarpur Mukti Dham - 10 %	Sidhi Ghat - 100 % Chandwara Ghat (Ashram Ghat) - 100 % Sikandarpur Mukti Dham - 100 %	Completed in Dec 2022.

1528

20

Bihar Urban Infrastructure Development Corporation Ltd.

Status of DPR as on 31.03.2023

Sl. No.	Name of Scheme	Population	STP Capacity	SOR	Amount (in Cr)	Land Status	Status
1	2	3	4	5	6	7	8
DPR Submitted to SPMG							
1	Fecal Sludge Septage Management Dighwara	32741	24 kl	2022	2.97		TPA observations Compliance has been sent to IIT Roorkee, TPA.
2	Fecal Sludge Septage Management Manihari	26629	18 kl	2022	5.5		TPA observations Compliance has been sent to IIT Roorkee, TPA.
3	Fecal Sludge Septage Management Teghara	56234	26 kl	2022	4.11		TPA observations Compliance has been sent to IIT Roorkee, TPA.
4	I&D Works and STP Arwal	51849	3.5 MLD	2020	50.19		DPR has been submitted to NMCG. NMCG sent this DPR to NIT Patna for TPA.
5	I&D Works and STP Darbhanga	296039	22.6 & 1.7 MLD	2022	101.41		DPR has been submitted to NMCG
6	I&D Works and STP Kishanganj	105782	10.5, 3.43, 2.94 & 3.1 MLD	2022	109.46		Observation received by TPA IIT Patna which sent to NEERI for compliances.
7	I&D Works and STP Raxaul	55536	2.5, 2.5, 3.5 & 3.5 MLD	2020	87.62		TPA observations Compliance has been sent to IIT Roorkee, TPA.
8	I&D Works and STP Saharsha	156540	17.4 & 13.05 MLD	2022	110.76		TPA observations Compliance has been sent to NIT Patna, TPA.
9	I&D Works and STP Madhepura	54472	10.73 MLD	2022	47.28		Observation received by TPA send to NEERI for compliance.
10	I&D Works and STP Jamui	87357	6.8 & 9.5 MLD	2022	56.58		TPA final report submitted in NMCG. It is ready for coming EC meeting.
11	I&D Works and STP Bagaha	112634	11 MLD	2022	85.41		DPR has been submitted to NMCG. Some observations given by NMCG.
12	I&D Works and STP Gopalganj		11 MLD	2022	134.21		DPR has been submitted to NMCG. Some observations given by NMCG.
13	I&D Works and STP Samastipur		6 MLD	2022	61.71		DPR has been submitted to NMCG. Some observations given by NMCG.
14	I&D and STP Ara		47 MLD	2022	351		DPR has been submitted to NMCG. Some observations given by NMCG.
15	I&D and STP Betia		33 MLD	2022	468		DPR has been submitted to NMCG. Some observations given by NMCG.
16	I&D and STP Khagaria		4.5	2022			Revised estimate submitted to NMCG.
17	Gaya sewerage Network and STP project		84 MLD	2022	2861		DPR has been submitted to NMCG
18	I&D Works and STP Katihar						DPR has been submitted to NMCG
19	I&D Works and STP Jogbani						DPR has been submitted to NMCG
20	I&D and STP Jamalpur						Single bid received in first time bid.
21	I&D and STP Buxar						Bid evaluation is in process.
22	I&D and STP Purnia						Bid evaluation is in process.
23	I&D and STP Sasaram						Bid evaluation is in process.
24	I&D and STP Aurangabad						Bid evaluation is in process.
25	I&D and STP Jehanabad						Bid evaluation is in process.
26	I&D and STP Nawada						Bid evaluation is in process.
27	I&D and STP Sitamarhi						Bid evaluation is in process.
28	I&D and STP Araria						Bid evaluation is in process.
29	I&D and STP Benipur						Bid evaluation is in process.
30	I&D and STP Barauni						Bid evaluation is in process.
31	I&D and STP Bihat						Bid evaluation is in process.

1526

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 31.03.2023)

1	Project Name	STP Capacity (In MLD)	Sewer Network (In Km)	Sanctioned Cost (Crore) GoI/GoB	Date of Sanctioned Date of AA&ES Issued GoI/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Contribution (Rs. In Cr.)	
1	I&D and STP, Barahiya	6	1.4	49.50 (proposed)	Revised estimate approved on 25/10/2022	0.03	0	3 bidders participated in the tender. TC meeting on technical bid done. Proposal sent to SPMG on 30/01/2023 for approval of decision of TC.
2	I&D and STP, Kahalgaon	6	1.4	46.00 (proposed)	Revised estimate approved on 30/11/2022	0.16	0	4 bidders participated in the tender. TC meeting on technical bid done. Proposal sent to SPMG on 25/03/2023 for approval of decision of TC.
3	Dehri I & D and STP	3 STP (11, 7 & 3 MLD)		63.89	12/1/2021			Financial bid open on 30/09/2022. TC meeting on financial bid done. Proposal sent to SPMG on 30/01/2023 for approval of decision of TC.
4	Supaul I&D and STP	3 STP (9, 2 & 1.1 MLD)		57.09	07/09/2022			NIT published Date of bid opening is 26/04/2023
5	Ramnagar I&D and STP	2 STP (4.5 & 4.5 MLD)		56.97	12/09/2022			4 bidders participated in the tender. TC meeting on technical bid done. Proposal sent to SPMG on 25/03/2023 for approval of decision of TC.
6	Narotiyaganj I&D and STP	2 STP (2.5 & 4.5 MLD)		49.39	17/10/2022			2 bidders participated in the tender. TC meeting on technical bid done. Proposal sent to SPMG on 30/01/2023 for approval of decision of TC.
7	Daudnagar I&D and STP	1 STP (10.5 MLD)		42.25	24/01/2023			NIT published Date of bid opening is 11/04/2023
8	Motihari I&D and STP	4 STP (4.6, 3.5, 6.6, 3 MLD)		149.15	24/01/2023			NIT published Date of bid opening is 26/04/2023
9	Lakhisarai I&D and STP	2 STP (11 & 11 MLD)		94.12	10/03/2023			NIT published Date of bid opening is 11/05/2023
10	Patna RFD for 3 Ghats							NIT published Date of bid opening is 26/04/2023
11	Manihari Ghat			12.00				Only one bid received in 2nd time tender which found technically disqualified. Technical decision uploads on website for 7 days for any objection/clarification on decision. If no objection received till 04/04/2023.
12	Atal Manjhi Ghat, Saran			9.97	10/03/2023			NIT published Date of bid opening is 03/05/2023
13	Gopalganj Crematorium			3.45	06/05/2020			Tender not succeeded in 4th time tender call. Revised estimate costing 4.67 Crore has been sent to NMCG for revised AA&ES.

1526