

National Mission for Clean Ganga (NMCG)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : October 2020

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.10.2020)

Sr. No.	Name of the Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Beur Sewerage Treatment Plant Patna M/s Voltas & GAA (JV)	68.16 74.29	77.85 Cr. (C cost- 47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	05.11.19	51.36	Work - 44.92 Escalation - 2.39 Centage - 2.63 Other expenses - 1.22 Total - 51.36	100%	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Receiving Chambers	Construction work completed. O&M work in progress	O&M work in progress	Construction work completed O&M work in progress.	
2	Beur Sewerage Network Patna M/s L&T	225.77 394.89	398.40 Cr. (C cost- 371.48 Cr. and O&M Cost- 26.92 Cr.) 30-03-17	05.04.20 (Necessary action has been initiated for EOT)	249.54	Work - 199.0773 Escalation - 20.48 House conn - 1.35 Centage - 6.39 Other expenses - 2.906 Unadjusted Mob - 19.33 Total - 249.533	73.00%	Sewerage Network - 180 KM. Manhole - 7471 nos. House connection pit - 14808 nos. House hold connection- 15000 nos. Road restoration- 162 KM.	Network- 131.378 Km. Completed. Manhole- 4481 Nos. Completed House Connection Pit - 6536 nos. Completed House Hold Connection - 4646 nos. Completed Road Restoration 129.437 Km. Completed	Network- 1.453 Km. Completed Manhole- 101Nos. Completed House Connection Pit - 64 nos. Completed House Hold Connection - 126 nos. Completed Road Restoration 1.899 km. Completed	Network- 132.841 Km. Completed. Manhole- 4582 Nos. Completed House Connection Pit - 6600 nos. Completed House Hold Connection - 4772 nos. Completed Road Restoration 131.336 Km. Completed	Row issue (NOC required) 0.65 km. from IOCL & 53 km. from PMC
3	Karmalichak Sewerage Treatment Plant Patna M/s Voltas & GAA(JV)	77.04 83.97	73.61 Cr. (C cost- 44.11 Cr. and O&M Cost- 29.50 Cr.) 31-03-17	05.11.19	50.57	Work - 44.53 Escalation - 2.37 Centage - 2.57 Other expenses - 1.10 Total - 50.57 (Additional expenses due to GST payment)	100%	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Silling Chambers	Construction work completed O&M work in progress	O&M work in progress	Construction work completed O&M work in progress.	
4	Karmalichak Sewerage Network Patna M/s VA Tech Wabag	277.42 284.39	253.98 Cr. (C cost- 241.02 Cr. and O&M Cost- 12.96 Cr.) 11-05-18	20.05.21	114.40	Work - 58.85 Escalation - 3.62 House conn - 2.56 Centage - 3.45 Other expenses - 23.30 Unadjusted Mob - 22.52 Total - 114.40	60%	Sewer Network- 96.54 km Manhole- 4311 nos. House Connection Pit - 19084 nos. Road Restoration- 96.54 km House Connection - 38168 nos. SPS- 01 nos.	Sewer Network- 65.88 km completed Manhole- 2403 nos. completed House Connection Pit - 7365 nos. completed Road Restoration- 53.27 km completed House Connection - 8460 nos. completed SPS- 01 No. - NIL.	Sewer Network- 2.104km. completed Manhole- 80 nos. House Connection Pit - 1116 nos. completed Road Restoration- 1.836 km completed House Connection - 97 nos. completed SPS- 01 No. - NIL.	Sewer Network- 67.984 km completed Manhole- 2483 nos. completed House Connection Pit - 8481 nos. completed Road Restoration- 66.406 km completed (Total 66.407 km road is in motorable condition in which 55.106 km roads is restored in all respect & 11.3 km road comes in trenchless in which road restoration is not required) House Connection - 8557 nos. completed SPS- 01 No. - NIL.	Work is very slow due to COVID- 19 pandemic.
5	Saidpur Sewerage Treatment Plant & Adjoining Network, Patna M/s Toshiba & EMS (JV)	184.93 201.57	188.186 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	05.04.20 (Necessary action has been initiated for EOT)	155.46	Work - 135.498 Escalation - 10.516 Centage - 5.67 Other expenses - 3.383 Total - 155.457	36.95%	Sewer Network - 55 km Manhole - 2397 Nos. Road Restoration - 55 km. HSC Pit - 5559 Nos. Direct Connection to Manhole - 3729 Nos. House Hold Connection - 21360 Nos. SBR Basin Casting - 8350 M3 MPS Casting - 1750 M3 Gride Chamber Casting - 510 M3. Thickener Casting - 350 M3 CCT Casting - 670 M3 Sludge Dewatering Building - 200 M3 MCC & blower room Casting - 195 M3 Admin Cum Lab Building - 302 M3 Staff Quarter/Security Cabin - 295 M3.	Laying of pipe 53.207 Km. completed. Construction of Manhole 2397 Nos. completed. HSC PIT 4950 Nos. completed. Direct Connection to Manhole - 1173 Nos. completed. House Hold Connection 4080 Nos. Completed STP (60MLD)- SBR Basin casting - Completed. MPS casting - Completed. Gride Chamber casting- Completed. Thickener casting - Completed. MCC & blower room Casting- Completed. CCT Casting - Completed. Sludge Dewatering Building- Completed MCC & blower room casting- Completed Admin Cum lab Building casting - Completed. Staff Quarter - Completed.	Laying of pipe 0.429Km. completed. Construction of Manhole 42 Nos. completed. HSC PIT 259 Nos. completed. Road Restoration 0.294 km. completed. Direct connection to manhole- 50 Nos. completed. House Hold Connection 248 Nos. Completed STP (60MLD)- SBR Basin casting - Completed.	Laying of pipe 53.636 Km. completed. Construction of Manhole 2429 Nos. completed. HSC PIT 5154 Nos. completed. Road Restoration 53.320 Km. completed. Direct connection to manhole- 1223 Nos. completed. House Hold Connection 4328 Nos. Completed STP (60MLD)- SBR Basin casting - Completed. MPS casting - completed. Gride Chamber casting- completed. Thickener casting - completed. MCC & blower room Casting- completed. CCT Casting - 636.50 M3 completed. Sludge Dewatering Building- completed MCC & blower room casting- completed Admin Cum lab Building casting - Completed. Staff Quarter - Completed.	

Key

dr

3

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execut
									Up to Previous Month	During the Month	Total Progress	
6	Saidpur Sewerage Network, Patna M/s L&T	268.63 426.71	431.12 Cr. (C cost- 399.55 Cr. and O&M Cost- 31.66 Cr.) 30-01-18	29.01.21	252.27	Work - 192.14 Escalation - 27.41 House conn - 0.59 Centage - 6.39 Other expenses - 2.13 Unadjusted Mob - 23.61 <u>Total - 252.27</u>	63.70%	Pipe Laying - 162.38 km Manhole - 6379 Nos Property Chamber - 18618 Nos Road Restoration - 169.03 km DI Rising Main - 6.65 km House Connection - 28118 Nos SPS - 3 Nos	Pipe Laying 81.4 km completed out of 162.38 km. manhole 2708 nos out of 6379 nos, Property Chamber 1191 nos completed out of 18618 nos, Road Restoration - 82.1 km (including Trenchless & DI pipe) completed out of 162.38 km, DI Rising Main 887m completed, House Connection- 1650 nos completed. Boundary wall works & Well sinking ongoing for Ambedkar SPS. Well sinking, Boundary wall & Staff quarters ongoing at Bazar Samiti SPS. Existing structure demolition ongoing at SPS Exhibition Road.	Pipe Laying- 1.9 km completed, manhole- 75 nos completed, Property Chamber- 45 nos completed, Road Restoration - 2.6 km. (including Trenchless & DI pipe) completed, House Connection- 44 nos completed, Boundary wall works & well sinking ongoing for Ambedkar SPS. Well sinking, Boundary wall & Staff quarters ongoing at Bazar Samiti SPS. Existing structure demolition ongoing & well sinking ongoing at SPS Exhibition Road.	Pipe Laying 83.3 km completed out of 162.38 km manhole 2784 nos completed out of 6379 nos, Property Chamber 1236 nos completed out of 18618 nos, Road Restoration - 84.7 km (including Trenchless & DI pipe) completed out of 162.38 km, DI Rising Main 887m completed, House Connection- 1704 nos completed. Boundary wall works & Well sinking ongoing for Ambedkar SPS. Well sinking ongoing, Boundary wall & Staff quarters ongoing at Bazar Samiti SPS. Existing structure demolition ongoing & well sinking ongoing at SPS Exhibition Road.	i) No permission from RCD for road cutting ii) Huge idling Cost iii) Continuous damage to our laid lines by PMC/RCD iv) To obtain SPS Land NOC of Zone III SPC BC & Zone IV SPS from PMC
7	Pahari Sewerage Treatment Plant, Patna M/s VA Tech Wabag	191.62 197.797	147.64 Cr. (C cost-84.20 Cr. and O&M Cost- 63.44 Cr.) 09-05-18	09.11.20	44.97	Work - 35.32 Escalation - 1.86 Centage - 2.06 Other expenses-0.2877 Unadjusted Nos- 5.44 <u>Total - 44.97</u>	65%	1-Main Pumping Station 2- Grit Chamber 3-Sludge Dewatering Building Sludge Sump & Parshall Flume 4-Substation MCC 5-SBR, CCT, Equalisation Tank & Was Sump 6- Chlorination Building 7- Air Blower Room 8- Admin Cum Lab Building 9-Staff Quarter 10-RCC Pipeline (Length in Running Mtrs)	1-Main Pumping Station 8 Lifts completed out 13. Sinking Completed for 8 lifts out 13 completed Reinforcement Casting work completed for 9th lift (22 cum) Reinforcement work in Progress for 10th lift 2- Grit Chamber All Columns still Base Raft Slab completed. Base Raft to Start 3-Sludge Dewatering Building Sludge Sump & Parshall Flume All Column Reinforcement & Casting Completed Final Slab Work in Progress 4-Substation MCC First Slab Casting completed (52 Cum) out of 3 Slabs All Column Reinforcement Work in Progress 5-SBR, CCT, Equalisation Tank & Was Sump SBR & CCT Walls up to 5mtrs height completed out of 7.5 mtrs. Base Raft of EQ Tank & WAS Sump casting completed. CCT 150mm thick Slab casted 120 cum up to 2.4 mtr CCT Walls, W8A, W7 walls in Reinforcement works in progress. 6- Chlorination Building After second Lift of SBR Wall and Backfilling 7- Air Blower Room Excavation Completed All Column Footing casted. 8- Admin Cum Lab Building Brick work 2nd floor in progress 9-Staff Quarter Brickworks for mummy in works completed finishing work in progress.	1-Main Pumping Station 10 Lifts completed out 13. Sinking Completed for 10 lifts out 13 completed Casting work in Completed for 10th lift (22 Cum) 2- Grit Chamber Shuttering work in progress. 3-Sludge Dewatering Building Sludge Sump & Parshall Flume Tie Beam Casted. 2nd Slab Work in shuttering Progress 4-Substation MCC All Column Reinforcement Work completed. Tie Beam Casting completed. 5-SBR, CCT, Equalisation Tank & Was Sump SBR & CCT Walls up to 7mtrs height completed out of 7.5 mtrs. Base Raft of EQ Tank & WAS Sump casting completed. SBR & CCT 200mm thick Slab casted 60 cum up to 5 mtr CCT Walls, W8A, W7 walls Shuttering & Reinforcement in progress. 6- Chlorination Building After second Lift of SBR Wall and Backfilling 7- Air Blower Room Excavation Completed All Column Footing casted. 8- Admin Cum Lab Building Brick work 2nd floor in progress 9-Staff Quarter Internal Plaster work in progress 10-RCC Pipeline (Length in Running Mtrs) Manufacturing of pipe of 2.4 dia in progress	1-Main Pumping Station 10 Lifts completed out 13. Sinking Completed for 10 lifts out 13 completed Casting work in Completed for 10th lift (22 Cum) 2- Grit Chamber Shuttering work in progress. 3-Sludge Dewatering Building Sludge Sump & Parshall Flume Tie Beam Casted. 2nd Slab Work in shuttering Progress 4-Substation MCC All Column Reinforcement Work completed. Tie Beam Casting completed. 5-SBR, CCT, Equalisation Tank & Was Sump SBR & CCT Walls up to 7mtrs height completed out of 7.5 mtrs. Base Raft of EQ Tank & WAS Sump casting completed. SBR & CCT 200mm thick Slab casted 60 cum up to 5 mtr CCT Walls, W8A, W7 walls Shuttering & Reinforcement in progress. 6- Chlorination Building After second Lift of SBR Wall and Backfilling 7- Air Blower Room Excavation Completed All Column Footing casted. 8- Admin Cum Lab Building Brick work 2nd floor in progress 9-Staff Quarter Internal Plaster work in progress 10-RCC Pipeline (Length in Running Mtrs) Manufacturing of pipe of 2.4 dia in progress	Work is very slow due to COVID-19 pandemic. Only road restoration work is being done. Change order for MPS and Outfall Pipe Line is pending from BUIDCo
8	Pahari-Zone IV A (S) Sewerage Network, Patna M/s EMS Infracon JV Technocrat Cons.	184.86 190.908	167.80 Cr. (C cost-144.86 Cr. and O&M Cost- 22.94 Cr.) 11-05-18	29.05.21	146.08	Work - 130.13 Escalation - 8.106 Centage - 5.15 Other expenses - 2.697 <u>Total - 146.08</u>	86.01%	Sewer Network - 88 km. Manhole - 3270 No Road Restoration - 88 km. Property Chamber -10650 Nos House Hold Connection - 21300 No SPS - 1 No	Sewer Network - 73.401 Km. completed Manhole- 2718 Nos completed Property chamber- 4544 Nos completed Road Restoration 72.485 Km Completed House Hold Connection 4048 Nos. Completed Civil work completed at SPS. Now Electromechanical items work is in progress	Sewer Network - 2.411 Km. completed Manhole- 114 Nos. completed Property chamber- 348 Nos. completed Road Restoration 2.035 km Completed. House Hold Connection 259 Nos. Completed	Sewer Network - 76.397 Km. completed Manhole- 2835 Nos. completed Property chamber- 4744 Nos. completed Road Restoration 75.505 km Completed. House Hold Connection 4242 Nos. Completed Civil work completed at SPS. Now Electromechanical items work is in progress.	
9	Pahari Zone-V Sewerage Network, Patna M/s Shapoorji Pallonji	356.37 372.755	364.90 Cr. (C cost- 318.18 Cr. and O&M Cost- 46.72 Cr.) 25-04-18	24.04.21	79.54	Work - 42.081 Escalation - 2.66 Centage - 2.20 Other expenses- 0.785 Unadjusted Mch Advance - 31.918 <u>Total - 79.54</u>	43.56%	Pipe Laying - 116 km Manhole - 5306 Nos Property Chamber - 31000 Nos Road Restoration - 116 km House Connection - 22855 Nos SPS - 1 Nos	Sewer Network - 49.293 km completed out of 116 km, Manhole- 1522 nos completed out of 5306 nos, Property Chamber- 2231 nos completed out of 31000 nos, Road Restoration 44.95 km completed out of 116 km, House Connection- 2406 completed out of 22855 km, SPS- work under progress.	Sewer Network - 1.205 km completed, Manhole- 47 nos completed, Property Chamber- 107 nos completed, Road Restoration - 0 km completed, House Connection- 28 nos completed, SPS- work under progress.	Sewer Network - 50.498 km completed out of 116 km, Manhole- 1569 nos completed out of 5306 nos, Property Chamber 2338 nos completed out of 31000 nos, Road Restoration 44.95 km completed out of 116 km, House Connection- 2434 completed out of 22855 km, SPS- work under progress.	Rate Approval for M-20 Ward Memoer- 63 is not allowing to execute the work. Work Progress Effected and slow due to Relocation of Utilities and Public Hindrance. New Trench excavation and new work is completely restricted due to monsoon, due to non payment of RA Bill project is facing financial crisis, Partially NOC is still pending from RCD, RCD has issue letter and stopped all work on RCD road till 10.11.2020 consider the election in Bihar.

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execut
									Up to Previous Month	During the Month	Total Progress	
10	Digha STP & Sewerage Network, Patna M/s VA Tech Wabag	824 836.44	1187.86 Cr. 30-12-2019	29.08.22	0.42	Centage - C 027 Other expenses - 0.389 <u>Total - 0.4161</u>	0.78	STP- 100 MLD Network - 303 KM	1. Survey completed for sewerage network. Design and Drawing approved for Digha Network. 2. BEP and other design & drawings for Digha STP has been approved by BUIDCO. 3. 3KM Sewer line has been laid in R-Block Digha road.	Approved Design & Drawing under review by Mahindra Consulting Engineers Ltd. Project Engineer, Digha & Kankarbagh.	1. Survey completed for sewerage network. Design and Drawing approved for Digha Network. 2. BEP and other design & drawings for Digha STP has been approved by BUIDCO. 3. 3KM Sewer line has been laid in R-Block Digha road.	
11	Kankarbagh STP & Sewerage Network, Patna M/s VA Tech Wabag	578.89 588.8786		29.08.22	0.29	Centage - 0.019 Other expenses - 0.2715 <u>Total - 0.2905</u>	-	STP- 50 MLD SPS- 02 Nos. Network- 150 km.	1) Soil testing is in progress. 2) Sludge removal & Dewatering of existing Lagoon (STP) is in progress. 3) Some Vetted Drawing & Design of STP is approval by Technical Committee, Buidco on dated 28.07.2020.		1) Soil testing is in progress. 2) Some vetted Drawing & Design of STP is approval by Technical Committee, Buidco on dated 28.07.2020. 3) Design Drawing not submitted yet.	
12	Begusarai STP & Sewerage Network, Patna M/s Toshiba (JV)	230.06 236.5606	236.85 Cr. 04-02-2020	03.02.22	37.45	Work - 18.3311 Centage - 10.93 Unadjusted Mob. Advance - 18.05 <u>Total - 37.45</u>	17%	STP- 17 MLD IPS- 3 Nos. Network- 90 km	1. Sewer Network - 21.5 km completed. 2. IPS- Design (BEP) submitted to buidco for approval. 3. STP- (BEP) submitted to buidco for approval.	1. Sewer Network - 0.5 km completed. 2. IPS- BEP Approved by buidco on dt 19.10.2020 3. STP- BEP Approved by Buidco on Dt 19.10.2020	1. Sewer Network - 22 km completed. 2. IPS- BEP Approved by buidco on dt 19.10.2020 3. STP- BEP Approved by Buidco on Dt 19.10.2020	
13	I&D works and STP at Suttanganj M/s VC Projects (JV)	60.22 63.43	63.51 Cr. (C cost- 35.066 Cr. and O&M Cost- 28.443 Cr.) 14-09-18	13.02.20 Revised- 04.11.20	13.90	Work - 11.61 Centage - C 32 Unadjusted Mob. Advance - 1.42 Other expenses- 0.0462 <u>Total - 13.90</u>	44%	STP - 10 MLD SPS - 4 Nos. and I&D	Compound wall work completed, MBBR- Structure completed. Walkway work 60% completed, Construction of Admin Building- Finishing PHE work under progress, Centrifugal Building- Plaster work completed, Chlorine Contact Tank-Structure Completed. Walkway work completed, Sludge Storage shed- Brick work in progress, Chlorine Tanker Building-Plaster work completed, Thickener, Filtrate Sump- Thickener work completed, Filtrate sump under progress, Return Sludge Sump- Interconnection work in progress, Plate Sateiler- Completed, MCC & Blower Building- Roof casting completed, Grit Chamber- RCC work completed upto Lintel Level, Networking (I&D)- work in progress. Approximately 5.5 km rising main line laying with road restoration work in progress, IPS- Chuja Gali/Vishahni Asthan Nala-Raft and Housh casting work completed, 1st lift wall reinforcement under progress. (Due to water logged work not start)	1. Admin building- Finishing & PHE work under progress. 2. MCC & Blower Building- Roof casting completed. 3. Grit Chamber- Casting work completed upto Lintel Level. 4. NOC of 2 IPS Land made available by C.O. Suttanganj vide his letter no. 1283, Dated- 16.10.2020 5. Some Electromechanical Vetted Design & Drawing submitted to BUIDCO Headquarter for Approval.	Compound wall work completed, MBBR- Structure completed. Walkway work 60% completed, Construction of Admin Building- Finishing PHE work under progress, Centrifugal Building- Plaster work completed, Chlorine Contact Tank-Structure Completed. Walkway work completed, Sludge Storage shed- Brick work in progress, Chlorine Tanker Building-Plaster work completed, Thickener, Filtrate Sump- Thickener work completed, Filtrate sump under progress, Return Sludge Sump- Interconnection work in progress, Plate Sateiler- Completed, MCC & Blower Building- Roof casting completed, Grit Chamber- RCC work completed upto Lintel Level, Networking (I&D)- work in progress. Approximately 5.5 km rising main line laying with road restoration work in progress, IPS- Chuja Gali/Vishahni Asthan Nala-Raft and Housh casting work completed, 1st lift wall reinforcement under progress. (Due to water logged work not start)	
14	I&D works and STP at Barh M/s Toshiba Water Solution	58.27 61.38	53.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.) 22-10-18	21.04.20 (Necessary action has been initiated for EOT)	13.98	Work - 11.453 Centage - 0.7745 Unadjusted Mob. Advance - 1.72 Other expenses- 0.0423 <u>Total - 13.98</u>	40.63%	STP - 11 MLD SPS - 32 Nos. and I & D	1. BEP Design and drawing approved on date. 2. Boundary wall 95% work completed. 3. SBR 4th, 5th & 6th lift wall RCC work in progress. 4. CCT Final lift wall RCC work completed. 5. Grit Chamber all column completed upto Tie beam bottom & Tie beam staging, shuttering & steel binding work in progress. 6. Admin, MCC & Security Room Plinth Beam completed & Column 1st lift completed. 7. HT & HT Meter Room all column complete upto roof slab & slab shuttering work in progress. 8. Belt filter press building above plinth beam 1st lift column completed.	1. Boundary wall 95% work completed. 2. SBR Tank 1 Final lift wall with walk RCC work in progress. Tank 2 4th lift shuttering & RCC work in progress. 3. CCT Final lift wall RCC work completed. 4. Grit Chamber Tie beam and column up slab level completed & slab staging, shuttering & steel binding work in progress. 5. Admin, MCC & Security Room Plinth Beam completed & Column 1st lift completed. 6. HT & HT Meter Room roof slab RCC completed. 7. Belt filter press building above plinth beam 1st lift column completed. 8. IPS -2 Excavation work in progress.	1. Boundary wall 95% completed. 2. SBR Tank civil work 80% completed. 3. GST civil 100% completed. 4. CCT civil work 90% completed. 5. HT & HT Meter room civil work 85% completed. 6. Admin, MCC & Security Room civil work 45.53% completed. 7. Transformer Foundation 100% completed. 8. DG Foundation 100% completed. 9. Blower Foundation 100% completed. 10. Grit Chamber civil work 36.70 % completed. 11. Belt filter press building 59.18% completed.	1) Land NOC awaited for IPS 01 (Khan Sahab Ghat)
15	I&D works and STP at Naugachia M/s Toshiba Water Solution	60.79 64.029	61.89 Cr. (C Cost- 35.01 Cr. And O&M- 26.38 Cr.) 22-10-18	21.04.20 Revised- June 21	12.33	Work - 13.353 Centage - 0.5351 Unadjusted Mob. Advance - 3.387 Other expenses- 0.0257 <u>Total - 12.33</u>	37%	STP - 9 MLD SPS- 6 Nos. and I&D	1. BEP, Design & Drawing Approved on dated- 18.05.2020. Some Structural (STP/IPS) vetted Drawing submitted to BUIDCO Headquarter on 17.08.2020 for Approval. 2. Boundary wall- 90% work completed rest in progress. 3. SBR- 5th Lift Wall Casting 50% completed & 6th lift wall casting 50% completed. Walkway work 30% completed, Rest in progress. 4. CCT- Structural work completed. 5. Fine Screen and Grid Chamber- Roof casting under progress. 6. Admin Building, Air Blower Building - 1st roof casted. 7. Sludge Thickener - Excavation work in progress.	1. SBR- 5th lift 40%, 6th 10% and Walkway 20% casted. Note- Due to water logged inside and outside of work site progress of work completed as per target.	1. BEP, Design & Drawing Approved on dated- 18.05.2020. Some Structural (STP/IPS) vetted Drawing submitted to BUIDCO Headquarter on 17.08.2020 for Approval. 2. Boundary wall- 90% work completed rest in progress. 3. SBR- 5th Lift Wall Casting completed & 6th lift wall casting 60% completed. Walkway work 50% completed, Rest in progress. 4. CCT- Structural work completed. 5. Fine Screen and Grid Chamber- Roof casting under progress. 6. Admin Building, Air Blower Building - 1st roof casted. 7. Sludge Thickener - Excavation work in progress.	

Key

d.

3

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. in Cr)	Agreement Amount /Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs in Cr.)	Overall physical progress (In %)	Main Component:	Component wise physical progress			Issue in Execut
									Up to Previous Month	During the Month	Total Progress	
16	I&D works and STP at Sonour S.G.Const & S.N.Enviro	30.93 32.6077	29.35 Cr. (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	15.02.21	3.02	Work - 1.4372 Centage - 0.041 Unadjusted Mob. Advance - 1.4196 Other expenses-0.0116 Total - 3.0228	31%	STP that includes construction of SBR TANK, WET WELL, AIR BLOWER, SHED, SLUDGE TANK, GRIT CHAMBER, ADMIN BUILDING, PANEL ROOM, DG Transformer Room and I&D Network	Panel Room plinth Beam & Column upto 1st Floor completed. Excavation of SBR completed and dewatering of SBR is continuously in progress. Steel for SBR has been procured and stored at site. Delivery of 1st phase of Electromechanical Equipment's completed and stored at site. Batching plant for RMC was in progress. Reinforcement & shuttering of 2nd floor slab of Admin Building done. Order of NP3 pipes given & delivery started.	Admin building upto 2nd floor slab done. Reinforcement & shuttering of 3rd Floor Slab of Admin Building done and casting will be done on 02.11.2020. Brick work and plaster of walls of Admin Building started. Straightening and cutting of TMT Bars for SBR started. Layout of SBR done. PCC for center pit of SBR done and 50% PCC done for SBR. Delivery of NP3 pipes started and pipe laying started (438 Mtrs excavation, brick soiling & PCC done for pipe laying and 187.5 Mtrs pipes are laid till Now). Dewatering of SBR is still in progress. Batching Plant for RMC started.	1. Panel Room Plinth Beam & Column upto 1st Floor completed 2. 2nd Floor Slab of Admin Building done. 3. RMC Batching Plant started. 4. Aggregate, Sand, Steel, Cement are in stock at site 5. Delivery of NP3 Pipe for Sewer line started. 6. I&D work started.	1. Panel Room work is stopped since the high tension wire over the STP land is not yet shifted. 2. NOC from RCD & Railway is not yet received due to which I&D work is hampered. 3. As the water level of nearby area of STP site is still high, the underground water is pouring out from ground in the SBR tank due to which work of SBR is bit slow.
17	I&D works and STP at Mokarna M/s EMS Singh	60.91 56.70	59.17 Cr. (C Cost- 37.765 Cr. And O&M- 21.407 Cr.) 15-06-19	15.12.20	11.59	Work - 10.7883 Centage - 0.7422 Other expenses-0.0572 Total - 11.5877	31%	STP - 08 MLD IPS- 03 Nos. Sewer Network- 1450 mtr	1. Design & drawing approval -complete 2. Boundary wall- 90% work completed. Rest in progress. 3. SBR Tank -60% wall complete and other work in progress. 4. CC TANK- Raft bed complete & wall in progress. 5. Admin Block & Panel Room Building -Frame structure work complete & Brickwork in G.F. in progress. 6. Supply of Electromechanical Equipments: i) Vacuum chlorinator- 1set ii) Decanter centrifuge-2set iii) Sewage Transfer Pump-3set iv) pipe fitting for sludge-1set v) Centrifuge & other sludge pump-2sets vi) SAS Pump-2set vii) Blower-3set	1. Design & drawing approval -complete 2. Boundary wall- 95% work completed. Rest in progress. 3. SBR Tank -65% wall complete and other work in progress. 4. CC TANK- Raft bed complete & wall completed & rest in progress. 5. Admin Block & Panel Room Building -Frame structure work complete & Brickwork in G.F. & F.F. complete & plumbing & other work in progress. 6. Supply of Electromechanical Equipments: i) Vacuum chlorinator- 1set ii) Decanter centrifuge-2set iii) Sewage Transfer Pump-3set iv) pipe fitting for sludge-1set v) Centrifuge & other sludge pump-2sets vi) Chlorinator-1set vii) Blower-3set	1. Design & drawing approval -complete 2. Boundary wall- 95% work completed 3. SBR Tank -65% wall complete 4. CC TANK- Raft bed complete & 100 % wall completed 5. Admin Block & Panel Room Building -Frame structure work complete & Brickwork in G.F. & F.F. complete 6. Supply of Electromechanical Equipments: i) Vacuum chlorinator- 1set ii) Decanter centrifuge-2set iii) Sewage Transfer Pump-3set iv) pipe fitting for sludge-1set v) Centrifuge & other sludge pump-2sets vi) RAS pump-2set vii) Chlorinator-1set viii) Blower-3set ix) SAS Pump-2set x) STP piping-1 lot xi) IPS-plot allotted	Due to Lockdown in Bihar, Workers are not available at site as required as a result work progress is badly hampered. As land for STP was not made available on time, work could not start until 27-12-2019 Land for IPS was allotted by CO but due to public hindrance, work could not be started at Tapaswihan
18	I&D works and STP at Bakhtiyarpur M/s S.G. Construction & S.N.Enviro	35.88 37.805	36.04 Cr. (C Cost- 22.65 Cr. And O&M- 13.40 Cr.) 27-08-19	26.08.20	1.13	Unadjusted Mob. Advance - 1.1322 Total - 1.1322	-	STP - 10 MLD SPS and I&D	-	-	-	1. Land Issued. C.O. Bakhtiyarpur has been requested to provide alternative Land as the allotted Land is rayati land under jama bandi. Though CO has requested Adm revenue for jama bandi cancellation. 2. Agriculture Dept. has been requested to accord permission to construct STP in Land near Bakhtiyarpur.
19	I&D works and STP at Maner M/s SIMA Labs Pvt. Ltd. & A K Contractor (J.V)	41.36 43.5681	40.83 Cr. (C Cost- 18.676 Cr. And O&M- 22.163 Cr.) 27-09-19	26.09.20	1.06	Unadjusted Mob. Advance - 0.9338 Other expenses-0.1286 Total - 1.0624	-	STP - 6.5 MLD IPS- 2 No. Rising Main - 4 Junctions - 1 MPS- 1	-	-	Currently Land not available for STP. Request letter from BUIDCO has been sent to DM, Patna. CO Maner, Request Letter has also been sent to JD&HD for providing support to get the land for STP. It has been intimated to us that CO has reported that non of any land can be given for construction of STP.	
20	I&D works and STP at Chhapra M/s Toshiba (JV)	236.15 242.6337	248.07 Cr. 04-02-20	04.08.21	12.05	Unadjusted Mob. Advance - 11.9901 Other expenses-0.0591 Centage- 0.0041 Total - 12.0533	18%	1. Construction of the sewerage network including interception of channel drains. 2. Construction of Intermediate & Main Sewage Pumping Station, (IPS & MPS). 3. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP).	1. IPS 1 & MPS GAD With Detailed Hydraulic Calculation Submitted To IIT Patna For Vetting Instructed To Submit In 5 Sets as Well Sinking Method. 2. DWC Pipe Laying Work Started. DWC pipe Laying 400.00 Rmt. And Manhole 8 No's. 3. IPS 03 Structure Drawing Submitted To IIT Patna For Vetting. 4. IPS 04 Excavation Work 70% Completed. 5. Structure Design For MPS & IPS 01 is In Progress. 6. Survey and contour plan of all units is completed. 7. Cement Godown and store is completed. 8. 6000 cement Bags reached at STP site. 9. Excavation of SBR Tank is going on and completed up to 60% at STP Site 10. BEP approved from	1. MPS Structure Design Submitted To IIT Patna. 2. DWC Pipe Laying Work in progress. DWC pipe Laying 650.00 Rmt. And Manhole 20 No's completed. 3. IPS 03 Structure Drawing approved by IIT Patna. 4. IPS 04 Excavation Work Completed. 5. Excavation of SBR Tank is completed up to 100% at STP Site. 6. BEP approved from IIT Roorkee. 7. IPS 01 Structure Design With Well Sinking Is In Progress. 8. RCC Pipe Inspection Is In Progress BY SGS. 9. Road Restoration work in Progress.B.F.S. Road 220.00 Rmt And PCC Road 200 Rmt. Completed. 10. In SBR Tank 600 sqm area dressing work is completed for PCC. 11. 160 MT Reinforcement reached at STP site for RCC WORK. 12. Dewatering work is in progress at STP Site.	Network Design Approved By IIT Patna On 22.05.2020, SBC Work For 6 No's IPS Completed For Balance IPS It Will Be Completed After Land Allocation. QAP Approved For RCC & DWC Pipes, DWC Pipe Inspected & Delivered At Site, Lab & Safety Instruments Along With Dewatering Pumps, DG Set, Tower Light Mobilised At Site, Labour Camp Fabrication At Site Is Completed, IPS 1, IPS 3, 4, & MPS GAD With Detailed Hydraulic Calculation Submitted To IIT Patna For Vetting & Approval - As On Date 05.08.2020 - IIT Patna Had Approved The Same & Instructed To Submit In 5 Sets. DWC Pipe Laying Work Is In Progress, (North & South Zone), DWC pipe Laying 650.00 Rmt. And Manhole 20 No's completed and IPS 04 Structure Excavation Work 100% Completed. Excavation of SBR Tank is completed up to 100% at STP Site and BEP approved from IIT Roorkee as per NGT. Road Restoration work in Progress.B.F.S. Road 220.00 Rmt And PCC Road 200 Rmt Completed, In SBR Tank 600 sqm area dressing work is completed for RCC WORK, Dewatering work is in progress at STP Site.	NOC Awaited from RCD in South & North zone for pipe laying. Due to construction of Utility Duct from client, Land Allotment in NH-19 decision pending from client, Land Allotment Required For IPS 05 - IPS A & IPS B. 1. There are two routes to reach at STP site but both routes is completely Jam every day due to loading of yellow sand which is badly affecting on the transportation of construction material and other item.
21	I&D works and STP at Fatuha	35.49 37.4325						STP - 07 MLD SPS and I&D	Tender Process	Tender Process	Work Order Issued	

Qty

1

3

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure including State share (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execut
									Up to Previous Month	During the Month	Total Progress	
22	I&D works and STP at Danabul	103.27 108.4154						STP - 25 MLD SPS and I&D	Tender Process	Tender Process	Work Order Issued	
23	I&D works and STP at Phulwarsharif	46.25 48.6583						STP - 13 MLD SPS and I&D	Tender Process	Tender Process	Work Order Issued	

[Signature]
9/11/20
Executive Engineer (PDM)
BUIDCo, Patna

[Signature]
9/11/20
Manger Finance-cum- In charge General
Manager (Finance)
BUIDCo, Patna

[Signature]
9/11/20
Superintending Engineer (PDM)
BUIDCo, Patna

[Signature]
9/11/20
Chief Engineer (PDM)
BUIDCo, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.10.2020)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Go/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	2.11	Work - 2.0762 Other - 0.0427 Total - 2.1189	41%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscape & Horticulture works	1. Pile work - 182 Nos. have been completed (Both Ghat) 2. Tie Beam - 06 Rows have been completed of 1st Ghat and 06 Rows of 2nd ghat. 3. Waist slab Reinforcement- 02 Rows have been completed of 1st Ghat, and 2 row of 2nd Ghat.	1. All RCC Work of Waist slab and step have been completed of 1st Ghat 2. RCC work for 07 row of Beam of 1st ghat has been completed. 3. Pavilion work is progress.	1. Pile work- 182 Nos. have been completed (Both Ghat) 2. Tie Beam - 07 Rows have been completed of 1st Ghat and 03 Rows of 2nd Ghat 3. All RCC work of Waist slab and step have been completed of 1st Ghat and 02 Rows of Waist slab Reinforcement have been completed of 2nd Ghat. 4. Pavilion work in progress.	Due to rise in water level of river, work stopped.
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	308.52	Work - 260.00 Escalation - 14.27 CSCC - 9.40 Other - 6.7359 Centage- 18.1172 Total - 308.52 (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barnawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. Crematorium at Gulvighat - completed. Start cremation by PMC. Promenade - 5.5 km completed.	-	-	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barnawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat- completed. Crematorium at Gulvighat - completed. Start cremation by PMC. Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	03 Ghats work is pending. For rest work of three ghats contractor not mobilized personnel's from September 2019. Time extension was given till 20.05.2020, direction has been given to submit Extension of Time but contractor not submitted till date. Estimate of cost along with Architectural Drawings for three Ghats (Bhadra Ghat, Mahaveer Ghat and Nauzar Ghat) of GRFD Project, Patna submitted by you Sen & Lall consultant has been reviewed by BUIDCo technical committee and approved for preparation of Final Design & Drawing and required DPR. M/s Sen & Lall has been directed to submit the Final Design & Drawing and required DPR.
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	3.05	Other - 0.0526 Total - 0.0526	-	Ghat - 03 nos. 25M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture	Materials is being procured	-	Materials is being procured	Working Drawing is in approval Process.

[Signature]
 9/11/20
 Executive Engineer (PDM)
 BUIDCo, Patna

[Signature]
 9/11/20
 Manager Finance - cum- In charge
 General Manager (Finance)
 BUIDCo, Patna

[Signature]
 9/11/20
 Superintending Engineer (PDM)
 BUIDCo, Patna

[Signature]
 9/11/20
 Chief Engineer (PDM)
 BUIDCo, Patna


Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 31.10.2020)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ Date of AA&ES issue Gol/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Hajipur STP & Sewerage Network, Patna	22	138.9	<u>305.19</u> 312.440486	<u>05-03-18</u> 22-05-18	-	-	Re- Tender has been published on 20.08.2020, The last date of Bid receiving is on 12.11.2020
2	I&D works and STP at Bhagalpur	65	57.54	<u>254.13</u> 260.871	<u>12-10-17</u> 22-05-18	0.05	-	Two bids received. Financial evaluation submitted to NMCG on 30.09.2019. NMCG has given NOC on financial bid on 24.09.20. To award the work, Buidco Board of Director meeting will be held.
3	I&D works and STP at Khagaria	4.5	-	21.00	24-12-18	0.11	-	Re- Tender has been published on 01.09.2020, The last date of Bid receiving is on 07.10.2020. No Bid has been received. For suggestion to modify the bid document, a letter has been sent to SPMG on 20.10.2020.
4	Munger STP & Sewerage Network, Patna	30	165.73	<u>294.02</u> 301.1619	<u>05-03-18</u> 22-05-18	-	-	Technical Bid Evaluation report has been sent to NMCG/World Bank for approval. NMCG observation and complain were received, Compliance has been submitted to SPMG on 04.11.2020.
5	Buxar STP & Sewerage Network, Patna	16	95	164.23	31-12-19	-	-	Bid document has been submitted to SPMG on 24.03.2020. SPMG has forwarded the updated Bid Document to NMCG for approval. Observations of NMCG and World Bank received on 4th Aug 2020, compliance of the same has been sent to SPMG on 10th Aug 2020.
6	I&D and STP, Barahiya	6	-	27	30.12.19	-	-	Re- Tender has been published on 01.09.2020, The last date of Bid receiving is on 07.10.2020. Four bid has been received. Evaluation is in process.
7	I&D and STP, Kahalgaon	6	-	25.77	30.12.19	0.05	-	Re- Tender has been published on 01.09.2020, The last date of Bid receiving is on 07.10.2020. One bid has been received. Evaluation is in process.


 9/11/20
 Executive Engineer (PDM)
 BUIDCo, Patna


 9/11/20
 Manger Finance -cum- In charge
 General Manager (Finance)
 BUIDCo, Patna


 9/11/20
 Superintending Engineer (PDM)
 BUIDCo, Patna


 09/11/20
 Chief Engineer (PDM)
 BUIDCo, Patna

Infrastructure & Transport (North Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : October 2020



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001

Email id-cesbuidcosouthwds@gmail.com

पत्रांक— 7626

दिनांक— 7/11/20

प्रेषक,

मुख्य अभियंता,
उत्तर बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

TS(POM) / EE(POM)
7/11/20

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

EE(POM) Santosh JI
7/11/20

विषय :- उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह ---अक्टूबर, 2020 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक--यथोक्त।

विश्वासभाजन

7/11/20

मुख्य अभियंता,

उत्तर बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Begusarai District

अक्टूबर - 2020

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	श्याम अग्रवाल के घर होते हुए सुधारु कोल्डस्टोर तक पीसीसी सड़क निर्माण कार्य। संवेदक-हिमांशु कुमार	0.27515	0.24518	07.06.2019	0.137575	-	-	PCC road	100% (भौतिक रूप से पूर्ण)।	-	100% (भौतिक रूप से पूर्ण)।	
2	बार्ड संख्या 1 में बजवाचक मोड़ से श्री गया सिंह डेरा तक पीसीसी सड़क निर्माण कार्य। संवेदक-रविन्द्र कुमार	0.55184	0.4910354	7.7.19	0.27592	0.2731608	-	PCC road	100% (भौतिक रूप से पूर्ण)।	-	100% (भौतिक रूप से पूर्ण)।	
3	बार्ड संख्या 05/06 हनुमान मंदिर से किरण देव सिंह घर तक पीसीसी सड़क निर्माण कार्य।	1.25504	-	-	0.62752	-	-	PCC road	एकरारनामा की प्रक्रिया में।	-	एकरारनामा की प्रक्रिया में।	
4	बार्ड संख्या 34 में प्रमिला चौक से देवीनाथ मंदिर चौक तक बड़ा नाला एवं पीसीसी सड़क निर्माण कार्य।	0.60247	0.5365093	03.02.20	0.3012	-	-	RCC Drain and PCC Road	Drain work- 80% completed, Work in progress.	-	Drain work- 80% completed, Work in	
5	सम्राट अशोक भवन का निर्माण कार्य।	1.35108	1.2604768	07.07.19	0.0	-	-	Foundation sub super str	जमीन विवाद के कारण कार्य रुका हुआ है।	-	जमीन विवाद के कारण कार्य रुका हुआ है।	
6	बीएमपी से डुमरी तक पीसीसी सड़क निर्माण कार्य।	0.79094	-	-	0.39547	-	-	PCC road	प्राक्कलन पुनरीक्षित की प्रक्रिया में।	-	प्राक्कलन पुनरीक्षित की प्रक्रिया में।	
7	बाघा से ब्रह्मदेव गुप्ता घर से भाया नरिजद से बाय पास तक पीसीसी सड़क निर्माण कार्य।	1.0713995	0.9642595	09.09.20	0.47059	-	-	PCC road	कार्य प्रगति पर।	-	कार्य प्रगति पर।	
8	बीएमपी स्कूल से नौलखा मंदिर तक नाला-सह-पीसीसी सड़क निर्माण कार्य।	2.26693	-	-	0.56673	-	-	PCC road	कार्य प्रगति पर।	-	कार्य प्रगति पर।	
9	जीडी कॉलेज के पीछे पीसीसी सड़क एवं नाला निर्माण कार्य।	3.06827	-	-	0.76	-	-	PCC road	350ft Drain Complete, कार्य प्रगति पर।	-	350ft Drain Complete, कार्य प्रगति पर।	

[Signature]

[Signature]

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
10	बिहट नगर परिषद वार्ड संख्या-18 के बड़ी दुर्गा मंदिर के सामने सौंदर्यीकरण का कार्य। संवेदक- अनिल कुमार सिंह	0.46435	0.41	15.11.2018	0.25	-	-	Boundary wall, Paver block	Boundary wall completed, जमीन विवाद के कारण कार्य रुका हुआ है।	-	Boundary wall completed, जमीन विवाद के कारण कार्य रुका हुआ है।	
11	नगर पंचायत तेघड़ा वार्ड संख्या-13 में मॉडल इंटर कॉलेज के बगल में पार्क का सौंदर्यीकरण कार्य। संवेदक- अनिल कुमार सिंह	0.46373	0.41	16.11.2018	0.25	0.237	-	Boundary wall, Pathway	80%	-	80%	स्थल विवाद के कारण प्रगति बाधित
12	उलाव चौक से रिफाईनरी सड़क तक पीओसीओ निर्माण कार्य।	0.76876	-	-	-	-	-	-	C/S अनुमोदन हेतु बुडको पटना में समर्पित।	-	C/S अनुमोदन हेतु बुडको पटना में समर्पित।	
13	हेमस रतनपुर मुख्य सड़क से ललित नगर के सभी गलियों में सड़क निर्माण कार्य।	0.41214	-	-	-	-	-	-	C/S अनुमोदन हेतु अधीक्षण अभियंता, बुडको, मुंगेर प्रमंडल में समर्पित।	-	C/S अनुमोदन हेतु अधीक्षण अभियंता, बुडको, मुंगेर प्रमंडल में समर्पित।	
14	राष्ट्रिय योजना तर्गत नगर पंचायत बखरी में बखरी राइस मील से चन्द्रमागा नदी तक आरओसीओ नाला निर्माण कार्य।	0.9528321	-	-	-	-	-	RCC Drain	-	-	C/S अनुमोदन हेतु पटना में समर्पित।	
15	बिहट नगर परिषद वार्ड सं 18 के बड़ी दुर्गा मंदिर के सामने सौंदर्यीकरण का कार्य	0.46435 (NMNVY)	0.41792	15.11.2018	0.25075	-	-	Boundary wall, paver block	-	-	-	जमीन विवाद के कारण बंद है।
16	नगर पंचायत बखरी बेगुसराय अंतर्गत नगर सरकार भवन का निर्माण	1.6956	-	-	-	-	-	-	-	-	-	पत्रांक - 1386, दिनांक - 30.11.2019 द्वारा तकनीकी स्वीकृति समर्पित।

25

Chief Engineer,
Infrastructure &
Transport
North Bihar, Buldco,
Patna

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Supaul District

अक्टूबर - 2020

अक्टूबर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul)	5.2654	4.4186	31.12.2015 30.06.2017	3.04	2.71	2.71	Building	95 % work is completed.		95 % work is completed.	Rate Revision.
2	Construction of Samrat Ashok Building at Nagar Parishad supaul	1.3933	98.445 dated- 23.10.2017	23.10.2017 22.10.2018	0.6957	0.6966	0.6966	Building	96 % work is completed. Work in progress.		96 % work is completed. Work in progress.	

[Signature]

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

21/11/20

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Madhepura District

अक्टूबर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद, मधेपुरा क्षेत्रान्तर्गत सम्राट अशोक भवन निर्माण कार्य।	1.39	1.10	31.03.2020	0.1	0.1	0.1	E/W Beam Column B/W	Upto plinth level completed		Upto plinth level completed	Work progress is very slow, Due to lack of fund.
2	Construction of Town Hall Building (Adotariyam) at Nagar Parishad Madhepura. Civil Work- M/s Neel Kamal Water Supply - M/s Chandramani Kumar	3.858	3.234 0.1293	30.05.16 25.08.17	3.858	0.96	3.50	Civil Work and Water Supply	Completed.		Completed.	

Handwritten signature

Recd
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project West Champaran District

अक्टूबर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park Contractor- Chandrabibha Devi	AA-0.4277, letter dated-25.11.14	0.303828 29-08-2016	18-12-2016	0.21385	0.21385	Fund was being made available to this office (DU/DA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Bettiah. This office has requested vide letter no- 113, dated-23.03.2020 to DM Bettiah for releasing fund for completion of pending schemes	Boundary wall, Pathway, Jhula, Light, Dustbin, Gabebo, sitting bench etc.	Boundary wall, Pathway and Gabebo	No work	Boundary wall, Pathway and Gabebo	Fund issue. Further allotment could not be released by DM. West Champaran.
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	2.5137547	29.12.16	1.5082528	1.5082528		Construction of Building	Civil work completed	No work	Civil work completed except roof treatment.	
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
5	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under naga: panchayat, ramnagar Contractor- Khurshid Alam	AA-1.933794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	1. Drain - 365 m 2. Road - 1524 m	Drain-365m Road-1090 m	No work	Drain-365m Road-1090 m	Fund issue.
6	Construction of pcc road and Drain from madhukar rai to triveni dhala under naga: panchayat, ramnagar Contractor- Munna Kumar Jaishwal	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	1. Drain - 762 m 2. Road - 1280 m	Drain-518 m Road-885 m	No work	Drain-518 m Road-885 m	
7	Construction of PCC road from harinagar station to the house of sri madhukar rai under naga: panchayat ramnagar Contractor- Arvind Singh	AA 1.07457 dated-27-03-2018 & EC-1.07341	1.0734211 10.12.2019	09.12.2019	0.537285	0.537285	0.537285	Road - 1067 m	Road - 1000 m Flank - 1000 m	Road - 67 m	Road - 1067	

AS

Reed
Chief Engineer
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Muzaffarpur District

अक्टूबर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड नं-2 लखी चौक शमू सोर के घर से एनएच-28 सड़की चौक तक पथ-सह-नाला निर्माण कार्य। Smt Juli Kumari	विशेष सविद्य, नोविड एवं आओविड बिहार पटना का पत्रांक-90 दिनांक-03.01.19 राशि-83,67,100 लाख	72.87093 06F2/2018-19 Dated-14.07.18	13.01.19	41.83550	41.49741	41.49771	Road & Drain			नाला का कार्य प्रगति में।	
2	वार्ड नं-11 अमरसिंह नगर आयुक्त अदालत गेट के सामने क्षतिग्रस्त शह कर्म निर्माण कार्य। Sri Rajeev Kumar	विशेष सविद्य, नोविड एवं आओविड बिहार पटना का पत्रांक-461 दिनांक-27.03.18 राशि-1,24,700 लाख	1.12206 04F2/2019-20 Dated-20.06.19	19.07.19	1.247			Civil Amenities			कर्मचारी निर्मात।	
3	वार्ड नं-27 में दमकक मुख्य पथ से विमान कुमर के घर से मझौलिया मुख्य पथ तक पथ एवं नाला निर्माण कार्य। Sri Shubhendu Amitabh	विशेष सविद्य, नोविड एवं आओविड बिहार पटना का पत्रांक-07 दिनांक-27.03.18 राशि-40,256 लाख	40.19009 02F2/2019-20 Dated-10.06.19	09.12.19	20.128	13.07106		Road & Drain			नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।	
4	वार्ड नं-7 मझौलिया नगर में सरोवर जमी के घर से एनएच-28 तक सड़क एवं नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सविद्य, नोविड एवं आओविड बिहार पटना का पत्रांक-07 दिनांक-27.03.18 राशि-35,400 लाख	30.35449 17F2/2019-20 Dated-07.08.19	06.02.20	16.9015	16.03892		Road & Drain			सड़क का कार्य पूर्ण।	
5	वार्ड नं-4 का बुला सदरी चौक नं-3 कर्मचारी विमान सरोवर मझौलिया जमी जमी के मकान होते हुए आशा सिन्हा के मकान तक (नगर के पथ) सड़क एवं सड़क सहित नाला निर्माण कार्य। M/s Modern Builders, Pro-Pankaj Kumar	विशेष सविद्य, नोविड एवं आओविड बिहार पटना का पत्रांक-07 दिनांक-27.03.18 राशि-74,296 लाख	69.80459 16F2/2019-20 Dated-07.08.19	06.02.20	39.648	38.24377		Road & Drain			सड़क एवं नाला का कार्य प्रगति में।	
6	वार्ड नं-7 धर्मशाला जमी के घर से मोतिबाई रस्ता लाइन लेकर बिजय कुमार के घर भाया धमात कुमर के घर होते हुए पीएससीओ पथ एवं नाला निर्माण कार्य। Sri Manoj Kumar Bharti	विशेष सविद्य, नोविड एवं आओविड बिहार पटना का पत्रांक-07 दिनांक-27.03.18 राशि-58,960 लाख	52.37938 07F2/2019-20 Dated-08.07.19	07.01.20	29.483	19.29733		Road & Drain			नाला का कार्य पूर्ण। सड़क का कार्य प्रगति में।	
7	वार्ड नं-40 अनामिका श्रीवास्तव जमी में रामशरण शर्मा के घर से प्रेम शंकर के मकान होते हुए भाया रस्ता राम बाण्डेय भारती जी के घर से भाया अरुण साह उत्तमल रजम जी के मकान से प्रेमकांत के मकान तक पथ एवं नाला निर्माण कार्य। Sri Chandan Kumar	विशेष सविद्य, नोविड एवं आओविड बिहार पटना का पत्रांक-07 दिनांक-27.03.18 राशि-69,413 लाख	62.28902 14F2/2019-20 Dated-16.07.19	15.01.20	34.7065	32.50951		Road & Drain			नाला का कार्य पूर्ण।	
8	वार्ड नं-21 शूरशरज स्वीट्स से गरीबनाथ मंदिर तक नाला पर एक नई कर्मचारी पथ का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विशेष सविद्य, नोविड एवं आओविड बिहार पटना का पत्रांक-07 दिनांक-27.03.18 राशि-103,299 लाख	103.16156 18F2/2019-20 Dated-07.08.19	06.02.20	51.6495			Box Culvert			सड़क द्वारा कार्य प्रारंभ नहीं किया गया है। स्तर पथ निर्मात।	
9	वार्ड नं-18 में पकज मॉडर्न से अनामिका मझौलिया पथ के सामने नाला एवं पथ जोड़ने के नगर इन्फ्रास्ट्रक्चर स्कूल तक पीएससीओ पथ सहित सड़क सहित अनामिका नाला निर्माण कार्य। M/s Singh Construction	विशेष सविद्य, नोविड एवं आओविड बिहार पटना का पत्रांक-06 दिनांक-09.01.19 राशि-210,61 लाख	200.58163 01SBD/2019-20 Dated-01.08.19	31.01.20	52.6525			Road & Drain			कार्यावधि निर्मात। सड़क द्वारा कार्य प्रारंभ नहीं कराया गया है।	
10	वार्ड नं-30 एवं 34 में पकज मॉडर्न से निमोतीक तक रास्ता नाला नं-02 में पीएससीओ पथ एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सविद्य, नोविड एवं आओविड बिहार पटना का पत्रांक-06 दिनांक-06.01.19 राशि-220,94 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	55.235	54.98202	54.98202	Road & Drain			नाला का कार्य प्रगति में।	
11	मैदनी तहसील चौक से रायम चौक तक पथ में पथ सह नाला निर्माण कार्य। M/s Singh Construction	विशेष सविद्य, नोविड एवं आओविड बिहार पटना का पत्रांक-80 दिनांक-22.02.19 राशि-140,14600 लाख	315.94913 03SBD/2019-20 Dated-01.08.19	30.04.20	85.0365	133.55055		Road & Drain			नाला का कार्य प्रगति में।	
12	मजममपुर नगर निगम अमरसिंह वार्ड नं-21 राहु मोहर का पथ निर्माण एवं सविद्यकरण कार्य। M/s Singh Construction	विशेष सविद्य, नोविड एवं आओविड बिहार पटना का पत्रांक-07 दिनांक-27.03.18 राशि-105,58000 लाख	91.95801 23F2/2019-20 Dated-20.08.19	19.02.20	52.7915	26.52119		Civil Amenities			कार्य प्रगति में।	
13	वार्ड नं-12 में पीएससीओ सदरी चौक होते हुए नाला मजममपुर जमी के घर भाया कपिल कामरसुत जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सविद्य, नोविड एवं आओविड बिहार पटना का पत्रांक-06 दिनांक-06.01.19 राशि-105,29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	94.645	32.82561		Road & Drain			सड़क का कार्य प्रगति में।	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
14	बाई सौ-20 से प्रजापति धर्म मंदी से कलमबाग रोड एम्बोसम कोविड तक पीसीसीड पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष संचित नॉडिओ एवं आडिओ विस्तार प्रदान का पत्रांक-06 दिनांक-09.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	56.705	20.61095		Road & Drain			नाला का कार्य प्रगति में।	
15	बाई सौ-20 एवं 21 से राम ज्ञानजी मंदिर से रघुनाथ प्रसाद के दुकान तक तथा रघुनाथ लेन में सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष संचित नॉडिओ एवं आडिओ विस्तार प्रदान का पत्रांक-80 दिनांक-12.02.19 राशि-207.2500 लाख	192.31963 22F2/2019-20 Dated-20.08.19	19.02.20	51.8125	31.34054		Road & Drain			नाला का कार्य प्रगति में।	
16	जेल चौक से मातीघाट प्रारंभिक विद्यालय वाली सड़क तक आरसीसी नाला निर्माण कार्य। Sri Bhairav Thakur	विशेष संचित नॉडिओ एवं आडिओ विस्तार प्रदान का पत्रांक-08 दिनांक-27.09.18 राशि-134.03100 लाख	122.62370 25F2/2019-20 Dated-19.09.19	18.03.20	69.1655	69.09153		Drain Only			नाला का कार्य प्रगति में।	
17	बाई सौ-7 में सुमरी नॉ-02 से गौविंदपुर होते हुए एन0एन0-28 को मिलान तक सड़क एवं नाला निर्माण कार्य। Sri Dinesh Pandey	विशेष संचित नॉडिओ एवं आडिओ विस्तार प्रदान का पत्रांक-66 दिनांक-09.01.19 राशि-121.89 लाख	115.88447 27F2/2019-20 Dated-28.10.19	27.04.20	60.845	58.85559		Road & Drain			नाला का कार्य पूर्ण।	
18	बाई सौ-28 में आरुण कुमार कोलोनी में पीसीसीड पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष संचित नॉडिओ एवं आडिओ विस्तार प्रदान का पत्रांक-06 दिनांक-09.01.19 राशि-124.63 लाख	125.79277 28F2/2019-20 Dated-28.10.19	27.04.20	67.315	66.99527		Road & Drain			सड़क का कार्य पूर्ण। नाला का कार्य प्रगति में।	
19	बाई सौ-57 वाटुवाडी दुकानों से प्रारंभिक चौक होते हुए आरसीसी पथ के घर मध्य प्रारंभिक सड़क समतल लाल कंक्रीट के घर से दाहिने हाथ गौविंद नॉडिओ को घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष संचित नॉडिओ एवं आडिओ विस्तार प्रदान का पत्रांक-80 दिनांक-02.01.18 राशि-243.25000 लाख	216.94689 04F30/2019-20 Dated-28.02.20	27.08.20	243.265			Road & Drain			कार्य प्रगति में।	
20	लकनौबाड़ी बाई से भाग्य कल्याण मित्रा महाविद्यालय के पिछे होते हुए सड़क मोड़म होते हुए चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष संचित नॉडिओ एवं आडिओ विस्तार प्रदान का पत्रांक-07 दिनांक-27.09.18 राशि-700.000 लाख	341.16452 05F30/2019-20 Dated-28.02.20	27.11.2020	180.5775	46.6157		Road & Drain			कार्य प्रगति में।	
21	बाई सौ-02 में विविध कुम्हारों के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष संचित नॉडिओ एवं आडिओ विस्तार प्रदान का पत्रांक-80 दिनांक-12.02.19 राशि-103.89 लाख	86.6526		51.965			Road & Drain			एकरारनामा करने हेतु सडक को स्मार पत्र निर्गत।	
22	मजपपुर नगर निगम अस्तमंत पीथ विभिन्न स्थानों पर बस पड़ाव का निर्माण कार्य।	विशेष संचित नॉडिओ एवं आडिओ विस्तार प्रदान का पत्रांक-07 दिनांक-27.09.18 राशि-79.00000 लाख	79.006		39.503			Civil Amenities				
23	बाई नॉ-47 रोडएम्बोसम-06 मातीघाट मुख्य पथ से दीक एण्ड यून माई से न्यू दुर्गापुरी मुहल्ला मुख्य पथ के साथ साथ पथ संख्या-1,2,3,4,5,6,7,8,9,10 होते हुए शास्त्रीनगर एन020 दास के घर तक पथ एवं नाला निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	विशेष संचित नॉडिओ एवं आडिओ विस्तार प्रदान का पत्रांक-80 दिनांक-02.01.18 राशि-162.24700 लाख	142.6679 05F2/2018-19 Dated-21.06.18	20.03.19	81.1235	138.45079	80.36183	Road & Drain			कार्य पूर्ण।	
24	बाई सौ 36 मुहल्ला सदनवाली लेन भुरकत मोस्ती होस्टल से मोहल्ला द्विपदी के घर होते हुए भाग्य उमल जी आवास एवं राजू जी के घर तक पथ एवं नाला निर्माण कार्य। Sri Uday Shankar Sharma	विशेष संचित नॉडिओ एवं आडिओ विस्तार प्रदान का पत्रांक-80 दिनांक-02.01.18 राशि-68.01500 लाख	56.38001 04F2/2018-19 Dated-15.06.18	14.12.18	29.50750	55.68857	29.06156	Road & Drain			कार्य पूर्ण।	
25	बाई नॉ-48 मोस मुख्य पथ से मुहल्ला मोहल्ला नगर लेन नॉ-1 में पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष संचित नॉडिओ एवं आडिओ विस्तार प्रदान का पत्रांक-80 दिनांक-03.01.18 राशि-65.24000 लाख	46.70212 03F2/2018-19 Dated-09.06.18	08.12.18	26.62150	41.73099	26.05702	Road & Drain			कार्य पूर्ण।	
26	बाई नॉ-9 कक्कर बाईमारी बस तहसील दिवाकर के घर से कर्नाल पीएमएल शर्मा के घर होते हुए मोतीयाल के घर तक पथ एवं नाला निर्माण कार्य। Sri Mukesh Kumar Singh	विशेष संचित नॉडिओ एवं आडिओ विस्तार प्रदान का पत्रांक-80 दिनांक-03.01.18 राशि-67.17700 लाख	50.78021 08F2/2018-19 Dated-09.08.18	08.02.19	28.58850	39.08156	27.75888	Road & Drain			कार्य पूर्ण।	
27	बाई सौ-39 भगवती सिंह मर्म माथ जी के मजान से अमर जी के घर तक पथ एवं नाला निर्माण कार्य। Sri Umesh Dubey	विशेष संचित नॉडिओ एवं आडिओ विस्तार प्रदान का पत्रांक-74 दिनांक-08.02.17 राशि-39.05100 लाख	34.2811 02F2/2018-19 Dated-24.05.18	23.11.18	19.52550	34.22546	18.83418	Road & Drain			कार्य पूर्ण।	
28	बाई सौ-39 कालवला रोड माथारी के घर से आलखपुरी-मन्तू जी के घर तक पथ एवं नाला निर्माण कार्य। Ms Super Construction	विशेष संचित नॉडिओ एवं आडिओ विस्तार प्रदान का पत्रांक-74 दिनांक-08.02.17 राशि-39.05100 लाख	25.29671 01F2/2018-19 Dated-12.05.18	11.11.18	15.02850	24.19	14.00	Drain			कार्य पूर्ण।	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
29	वाह 10-14 जयराजपुर में राह रोड सुप मार्केट से वास्ती मॉडरेट मिशन-दुपुर भाग शिव मंदिर राह देवी कालिका उच्च विद्यालय होते हुए बीकानेर एण्ड जयपुर रैक तक पथ राह भाला निर्माण कार्य। Ms Techno Bihar, Pro-Mona	विशेष सचिव, नागिक एवं आवागमन विभाग-पटना का पत्रांक-90 दिनांक-03.01.18 राशि-215.28300 लाख	184.65436 0158D/18-19 Dated-19.11.18	18.08.19	107.6415	194.54826	107.25158	Road & Drain			कार्य पूर्ण।	
30	वाह 10-19 अमरसिंह बागलखना प्रकल्प में रोड निर्माण, सैन्टीक, टैंक एवं सर्विस सेन्टर के रोड निर्माण। Smt Manisha Devi	विशेष सचिव, नागिक एवं आवागमन विभाग-पटना का पत्रांक-161 दिनांक-27.03.18 राशि-14.21000 लाख	11.97683 09F2/2018-19 Dated-29.11.18	28.02.19	14.21	8.26391	8.26391	Civil Amenities			कार्य पूर्ण।	
31	वाह 10-2 में वास्ती रोड से अमरसिंह पथ होते हुए भाग आनंदप्रकाश आरामिन्स राजेश्वर प्रसाद जाह के मादरी लक्की चौक होते हुए पूर्व मार्ग रूडो डिजा विहारी प्रसाद मादरी मुख्य मार्ग तक भाला निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, नागिक एवं आवागमन विभाग-पटना का पत्रांक-04 दिनांक-27.09.18 राशि-27.530 लाख	24.11357 10F2/2018-19 Dated-08.03.19	07.09.19	13.76650	13.50	13.50	Drain			कार्य पूर्ण।	
32	वाह 10-40 में श्री सुरेश हाकुल के मकान होते हुए उदयगार हाकुल के मकान तक सड़क एवं भाला निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, नागिक एवं आवागमन विभाग-पटना का पत्रांक-07 दिनांक-27.09.18 राशि-28.979 लाख	24.02343 11F2/2018-19 Dated-08.03.19	07.09.19	14.48950	14.00	14.00	Road & Drain			कार्य पूर्ण।	
33	वाह 10-31 में कलकत्ता रोड के मकान से अरुण जी इरोला के घर और ममरी झा के घर के अंतिम घर तक सड़क एवं भाला निर्माण कार्य। Sri Yashbant Kumar	विशेष सचिव, नागिक एवं आवागमन विभाग-पटना का पत्रांक-07 दिनांक-27.09.18 राशि-8.36 लाख	7.50892 01F2/2019-20 Dated-08.06.19	07.09.19	4.18	4.100	4.100	Road & Drain			कार्य पूर्ण।	
34	वाह 10-10 मधुसिंह रोड (शिव लेन) में शाहि गुरुण कर्म के घर से ब्य हरेण्ड शर्मा के घर तक पीछरीसी रोड तक एवं आरक्षीसी भाला निर्माण कार्य। Smt. Nirmala Kumari	विशेष सचिव, नागिक एवं आवागमन विभाग-पटना का पत्रांक-07 दिनांक-27.09.18 राशि-27.905 लाख	21.23439 03F2/2019-20 Dated-19.06.19	18.12.19	13.9525	13.83427	11.43427	Road & Drain			कार्य पूर्ण।	
35	वाह 10-32 में न्यू कॉलोनी, मोहरीसा रोड, सादपुर में श्री दिनेश सिंह के घर से शुरू होकर रेखा फौजदार के घर तक भिरलस सिंह एवं सुनील कुमार के घर तक पीछरीसी रोड तक एवं आरक्षीसी भाला निर्माण कार्य। Sri Jitendra Kumar	विशेष सचिव, नागिक एवं आवागमन विभाग-पटना का पत्रांक-07 दिनांक-27.09.18 राशि-19.259 लाख	16.69595 06F2/2019-20 Dated-08.07.19	07.01.20	9.6195	9.0454	8.37454	Road & Drain			कार्य पूर्ण।	
36	वाह 10-15 बाह मुख पथ से आनंदप्रकाश मुहल्ला में स्वतंत्रता सेनानी रोड सहरी पथ में पथ निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	विशेष सचिव, नागिक एवं आवागमन विभाग-पटना का पत्रांक-90 दिनांक-03.01.18 राशि-135.45800 लाख	120.59854 07F2/2018-19 Dated-30.07.18	29.04.19	67.72900	117.24771	33.73896	Road & Drain			कार्य पूर्ण।	
37	वाह 10-20 सहाय कम्पस काजी मोहम्मदपुर के लोक खमने से मोरम हाटल, सीरीश गुनार श्रीवास्तव जी के घर से कमलेश गुनार के घर उमाधना प्रसाद जी के घर से नवल किशोर प्रसाद जी के घर तक पीछरीसी सड़क एवं आरक्षीसी भाला निर्माण कार्य। Sri Abhay Ranjan	विशेष सचिव, नागिक एवं आवागमन विभाग-पटना का पत्रांक-08 दिनांक-27.09.18 राशि-68.47500 लाख	67.55526 08F2/2019-20 Dated-08.07.19	07.01.20	34.2375	33.71998	33.71998	Road & Drain			कार्य पूर्ण।	
38	वाह 10-49 बैला बिहार पक्का कोहरा के घर से शिवकुमार सिंह भाग मन्दलाल जी शम्भू शरण कर्म जी के घर होते हुए मालेश्वर जी के घर तक पथ एवं भाला निर्माण कार्य। Super Construction, Smt. Sujata Kumari	विशेष सचिव, नागिक एवं आवागमन विभाग-पटना का पत्रांक-07 दिनांक-27.09.18 राशि-57.611 लाख	50.75163 12F2/2019-20 Dated-09.07.19	08.01.20	28.8055	27.29436	14.21936	Road & Drain			कार्य पूर्ण।	
39	वाह 10-17/18 में राजकुमार सिंह के घर से अमरसिंह डिपेंडी के मकान होते हुए भाग कालिका विहार अमर गाम, गुरुद्व श्रीवास्तव, कंदोरा सिंह के मकान होते हुए मुकुल श्रीवास्तव के घर तक पीछरीसी पथ एवं सर्विस सैन्टीक पथ निर्माण कार्य। Aditya Construction, Pro- Mirala Manohar	विशेष सचिव, नागिक एवं आवागमन विभाग-पटना का पत्रांक-04 दिनांक-09.01.18 राशि-102 लाख	120.48199 13F2/2019-20 Dated-16.07.19	15.01.20	66.05	65.71052	65.71052	Road & Drain			कार्य पूर्ण।	

5

keel

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completi on	Fund Receive d	Total Expendit ure	UC Sent	Main Compone nt	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
40	बाई 80-01 में राजेंद्र जी के मकान से बिजनेस जी के मकान तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, नॉर्वि एवं आर्वि बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-130.24745 लाख	108.65862 21F2/2019-20 Dated-20.08.19	19.02.20	65.14392	64.49095	64.49095	Road & Drain			कार्य पूर्ण	
41	बाई 80-36 अन्तर्गत मीनपुरा बन्दपुरी लेन नं-2 में श्री रामविलास जी के घर से श्री गुरुजी जी के घर होते हुए श्री चन्द्रनाथ मिश्रा के घर होते हुए मो मोहकिल अस्थी के घर तक सड़क एवं नाला निर्माण कार्य। Sri Uday Shankar Sharma	विशेष सचिव, नॉर्वि एवं आर्वि बिहार पटना का पत्रांक-66 दिनांक-09.01.19 राशि-67.36 लाख	58.72475 24F2/2019-20 Dated-09.09.19	08.03.20	33.68	33.50457	33.50457	Road & Drain			कार्य पूर्ण	
42	बाई नं-13 राज मार्केट से देवी दयाल सिंह के घर होते हुए राजकुमार प्रसाद के घर तक गीतरी रोड पर एवं नाला निर्माण कार्य। Smt. Juli Kumari	विशेष सचिव, नॉर्वि एवं आर्वि बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-67.372 लाख	59.47500 09F2/2019-20 Dated-08.07.19	07.01.20	33.686	29.51459	18.64399	Road & Drain			कार्य पूर्ण	
43	जीनेश प्रसाद पर के बंगले से दुर्गा स्थान तक पथ एवं नाला निर्माण कार्य। M/s Shail Construction & Company, Pro- Sri Rajeev Kumar	विशेष सचिव, नॉर्वि एवं आर्वि बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.321 लाख	95.66720 25F2/2019-20 Dated-09.09.19	08.03.20	51.6605	42.95193		Road & Drain			कार्य पूर्ण	
44	बाई नं-33 में सायपुरा बसस्टैंड रोड के घर से लोहरा टोला होते हुए भागी जगदेव महली के घर मिली टोला घुंछार टोला होते हुए केशव मिश्र तक पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, नॉर्वि एवं आर्वि बिहार पटना का पत्रांक-07 दिनांक-27.09.18 राशि-112.927 लाख	182.02566 05F2/2019-20 Dated-20.06.19	19.03.20	91.4635	91.21577	52.51218	Road & Drain			कार्य पूर्ण	
45	मुजफ्फर नगर में बाई नं-41 अन्तर्गत सीम पोखरी रोड पर एवं नाला निर्माण कार्य।	विशेष सचिव, नॉर्वि एवं आर्वि बिहार पटना का पत्रांक-80 दिनांक-12.02.19 राशि-94.050 लाख	94.05		47.025						यह कार्य मुजफ्फरपुर नगर निगम से हो चुका है। इस्लाम विधि स्थगित।	
46	नगर निगम मुजफ्फरपुर के बाई नं-41 अन्तर्गत सीम पोखरी रोड पर एवं नाला निर्माण कार्य। Sri Dinesh Pandey	उप सचिव, नॉर्वि एवं आर्वि बिहार पटना का पत्रांक-1328 दिनांक-27.02.19 राशि-84.75917 लाख	59.26693 11F2/2019-20 Dated-09.07.19	08.01.20				Civil Amenities			नाला एवं बर्तन का धानी पोखर में भर जाने के कारण कार्य बाधित।	
47	नगर निगम मुजफ्फरपुर के बाई नं-38 अन्तर्गत माताजी पोखर का सीन्दीकरण कार्य। M/s Singh Construction	उप सचिव, नॉर्वि एवं आर्वि बिहार पटना का पत्रांक-1328 दिनांक-27.02.19 राशि-83.02189 लाख	63.290066					Civil Amenities			मेसर्स सिंग अन्तर्गत सर्वेचक को एकराजना करनी हेतु वित्तीय स्तर पत्र निर्मित।	
48	नगर निगम मुजफ्फरपुर के ब्रह्मपुरा पोखर का सीन्दीकरण। Sri Dinesh Pandey	उप सचिव, नॉर्वि एवं आर्वि बिहार पटना का पत्रांक-1328 दिनांक-27.02.19 राशि-128.80357 लाख	85.87834 10F2/2019-20 Dated-09.07.19	08.01.20				Civil Amenities			नाला एवं बर्तन का धानी पोखर में भर जाने के कारण कार्य बाधित।	
49	मुजफ्फरपुर नगर निगम क्षेत्रांतर्गत भू-जलस्तर रिफिल के सुविधाओं से बाई नं-34 अवस्थित पञ्चाय पोखर का उद्धारकरण कार्य।	उप सचिव, नॉर्वि एवं आर्वि बिहार पटना का पत्रांक-2797 दिनांक-06.06.19 राशि-26.48706 लाख	26.487								अवधारित प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं निविदा की वैधता अवधि समाप्त हो जाने के कारण निविदा रद्द कर दी गयी है।	
50	मुजफ्फरपुर नगर निगम क्षेत्रांतर्गत भू-जलस्तर रिफिल के सुविधाओं से बाई नं-28 अवस्थित विश्वविद्यालय परिसर स्थित पोखर का उद्धारकरण कार्य। Sri Shailendra Kumar	उप सचिव, नॉर्वि एवं आर्वि बिहार पटना का पत्रांक-2797 दिनांक-06.06.19 राशि-15.60500 लाख	13.04163 15F2/2019-20 Dated-23.07.19	07.08.19							कार्य पूर्ण	
51	मुजफ्फरपुर नगर निगम क्षेत्रांतर्गत भू-जलस्तर रिफिल के सुविधाओं से बाई नं-48 अवस्थित विद्यादा पोखर का उद्धारकरण कार्य।	उप सचिव, नॉर्वि एवं आर्वि बिहार पटना का पत्रांक-2797 दिनांक-06.06.19 राशि-11.03400 लाख	11.034								अवधारित प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं निविदा की वैधता अवधि समाप्त हो जाने के कारण निविदा रद्द कर दी गयी है।	

5

Chief Engineer
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Vaishali District

अक्टूबर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	श्रीजीपुर नगर पंचायत अन्तर्गत कोमहास घाट का विकास एवं सड़कीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 91 Dt. 29.12.14	6.58D/15-16 2.3292554 04.09.15	03.03.17	2.405	2.02980	1.2	R.C.C. Kota Stone Boulder	R.C.C. Kota Stone Boulder 90 %		R.C.C. Kota Stone Boulder 90 %	
2	श्रीजीपुर नगर पंचायत अन्तर्गत बुटनवास घाट का विकास एवं सड़कीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	2D 53D/16-17 2.2730401 28.06.16	27.12.17	0.9018	0.96280		R.C.C. Kota Stone Boulder	R.C.C. Kota Stone 53 %		R.C.C. Kota Stone 53 %	
3	श्रीजीपुर नगर पंचायत अन्तर्गत सोनी घाट का विकास एवं सड़कीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01 53D/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700		R.C.C. Kota Stone Boulder	R.C.C. Kota Stone 32 %		R.C.C. Kota Stone 32 %	
4	श्रीजीपुर नगर पंचायत के वार्ड सं-39 बाघ दोहा रोड एमओ-11 से सटे वागेन्द राय के घर से संचित राय के घर से हुए प्रवेश रोड के आगे तक ड्रेट सीलिंग-आप ग्राउंड सीड सीड वाली निर्माण कार्य वर्ष 2017-18	0.19870 Lt. No. 89 Dt. 06.12.17			0.099							निजी जमीन होने के कारण स्वामीय लोगो द्वारा संचित राय दिया गया है। कार्यवर्क के लिए 11th डिपॉजिट 26.07.2018 द्वारा दी गई है। निर्माण से कार्यरत किया गया है।
नगर पंचायत कोटी												
5	नगर पंचायत कोटी अन्तर्गत वार्ड सं-4 से सटे हुए रोड का विकास एवं सड़कीकरण कार्य वर्ष 2017-18 M/S Mithila Construction	1.63556 Lt. No. 08 Dt. 27.09.18	1.4557108	04.01.2020	0.818	0.2194483		R.C.C. P.C.C. E/W	R.C.C. P.C.C. E/W INPROGRESS		R.C.C. P.C.C. E/W INPROGRESS	
6	नगर पंचायत कोटी अन्तर्गत वार्ड सं-10 से सटे हुए रोड का विकास एवं सड़कीकरण कार्य वर्ष 2017-18 M/S Mithila Construction	1.27601 Lt. No. 07 Dt. 07.09.18	1.1494213	04.01.2020	0.638	0.638005	0.638005	G.S.B. P.C.C. B.E.S R.C.C. P.C.C. E/W	G.S.B. R.C.C. P.C.C. E/W, P.C.C WORK COMPLETED		G.S.B. R.C.C. P.C.C. E/W, P.C.C WORK COMPLETED	
7	नगर पंचायत कोटी अन्तर्गत वार्ड सं-7 सुप्रीमार्क थाना के विकास एवं सड़कीकरण कार्य वर्ष 2017-18 (MMNVY Scheme)	0.46720 Lt. No. 1323 Dt. 27.02.19	0.3461697	15.06.2020	0.346	0.1061043		R.C.C. P.C.C. E/W	R.C.C. P.C.C. E/W INPROGRESS		R.C.C. P.C.C. E/W INPROGRESS	
नगर पंचायत मोतीपुर												
8	नगर पंचायत मोतीपुर अन्तर्गत वार्ड सं-11 से सटे हुए बाजार विकास एवं सड़कीकरण कार्य वर्ष 2017-18 M/S Mithila Construction	1.59849 Lt. No. 07 Dt. 07.09.18	1.4184177	04.02.2020	0.799	0.7992450	0.7992450	G.S.B. P.C.C. B.E.S E/W	G.S.B. P.C.C. E/W WORK COMPLETED			
9	नगर पंचायत मोतीपुर अन्तर्गत वार्ड सं-12 से सटे हुए बाजार विकास एवं सड़कीकरण कार्य वर्ष 2017-18 M/S Vikash Kumar Singh	0.96992 Lt. No. 07 Dt. 07.09.18	0.865058	04.01.2020	0.485	0.4849600	0.4849600	G.S.B. P.C.C. B.E.S R.C.C. P.C.C. E/W	G.S.B. P.C.C. R.C.C. P.C.C. E/W WORK COMPLETED			

25

100

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर पंचायत सहायक												
10	नगर पंचायत सहायक अनामोल गाँव सड़क से सुखनर मंदिर परिसर इमारतगत तेलु हूए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। Samarat Construction	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245			R.C.C, P.C.C, E/W				कार्य चल रहा है। अभी तक निर्माण कार्य आधा है।
11	नगर पंचायत सहायक अनामोल गाँव सड़क से सुखनर मंदिर परिसर इमारतगत तेलु हूए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। M/S Gajendra patel	1.22528 Lt. No. 07 Dt. 07.09.18	1.1059273	30.06.2020	0.612	0.4246982		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C INPROGRESS		R.C.C, P.C.C INPROGRESS	
12	नगर पंचायत सहायक अनामोल गाँव सड़क से सुखनर मंदिर परिसर इमारतगत तेलु हूए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। Manisha devi	0.20020 Lt. No. 08 Dt. 27.09.18	0.1800	23.12.2019	0.1001	0.1001	0.1001	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W WORK COMPLETED		R.C.C, P.C.C, E/W WORK COMPLETED	
13	नगर पंचायत सहायक अनामोल गाँव सड़क से सुखनर मंदिर परिसर इमारतगत तेलु हूए मुख्य सड़क पुलिया तक नाला निर्माण कार्य।	0.46912 Lt. No. 07 Dt. 07.09.18			0.234							
14	नगर पंचायत सहायक अनामोल गाँव सड़क से सुखनर मंदिर परिसर इमारतगत तेलु हूए मुख्य सड़क पुलिया तक नाला निर्माण कार्य।	0.66591 Lt. No. 07 Dt. 07.09.18			0.332			तकनीकी बीड का तुलनात्मक अनुमान की प्रक्रिया में।				तकनीकी बीड का तुलनात्मक अनुमान की प्रक्रिया में।
15	नगर पंचायत सहायक अनामोल गाँव सड़क से सुखनर मंदिर परिसर इमारतगत तेलु हूए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। Vivek kumar	0.43791 Lt. No. 08 Dt. 27.09.18	0.3927284	08.08.2019	0.218	0.1197504		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W IN PROGRESS		R.C.C, P.C.C, E/W IN PROGRESS	
16	नगर पंचायत सहायक अनामोल गाँव सड़क से सुखनर मंदिर परिसर इमारतगत तेलु हूए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। SNS infra services pvt.ltd	1.52000 Lt. No. 07 Dt. 07.09.18	1.3684814	25.01.2020	0.760	0.760	0.760	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W IN PROGRESS		R.C.C, P.C.C, E/W IN PROGRESS	
17	नगर पंचायत सहायक अनामोल गाँव सड़क से सुखनर मंदिर परिसर इमारतगत तेलु हूए मुख्य सड़क पुलिया तक नाला निर्माण कार्य। Satish kumar mishra	0.36855 Lt. No. 07 Dt. 07.09.18	0.3132611	09.02.2020	0.184	0.133848		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W IN PROGRESS		R.C.C, P.C.C, E/W IN PROGRESS	
18	नगर पंचायत सहायक अनामोल गाँव सड़क से सुखनर मंदिर परिसर इमारतगत तेलु हूए मुख्य सड़क पुलिया तक नाला निर्माण कार्य।	0.23549 Lt. No. 07 Dt. 07.09.18	0.2117635	15.02.2020	0.117			R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W IN PROGRESS		R.C.C, P.C.C, E/W IN PROGRESS	
19	नगर पंचायत सहायक अनामोल गाँव सड़क से सुखनर मंदिर परिसर इमारतगत तेलु हूए मुख्य सड़क पुलिया तक नाला निर्माण कार्य।	1.26940 Lt. No. 08 Dt. 27.09.18			0.634			तकनीकी बीड का तुलनात्मक अनुमान की प्रक्रिया में।				तकनीकी बीड का तुलनात्मक अनुमान की प्रक्रिया में।

AS

Chief Engineer
Infrastructure & Transport
North Bihar, Baidya, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Sitamarhi District**

अक्टूबर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Receive d	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	नगर पंचायत, जनकपुररोड में नगर सरकार भवन निर्माण/ श्री शशि रजन कुमार	AA & ES 50/ DT. 13.11.2013 TS-28.04.2014 Rs. 1.695	1.076	28.08.2019	1.081	1.02	-	Building	Plaster Work Done. Work in progress.		Plaster Work Done. Work in progress.	
2	नगर पंचायत, डमरा क्षेत्र अन्तर्गत वार्ड नं०-09 में रामनरेश जी के घर से असेसर प्रसाद के घर होते हुए लाला जी के घर तक एवं कामोद पाठक के घर से दिलीप झा के घर तक पी०सी०सी० सड़क पक्का नाला एवं स्लैब निर्माण कार्य/ श्री कुन्दन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.403	0.3629	06.05.2019	0.2036	0.2036	-	Drain & Road	100 % work complited		100 % work complited	भुगतान हेतु आवंटन की आवश्यकता वर्ध !
3	नगर पंचायत, डमरा क्षेत्र अन्तर्गत वार्ड नं०-04 में विजय वैदा के घर से श्री विमल शुक्ला के घर होते हुए मदन शर्मा के घर तक एवं ललन जी के घर बिन्देश्वरी बादू के घर तक पी०सी०सी० सड़क पक्का नाला एवं स्लैब निर्माण कार्य/ श्री शशि रजन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.438	0.3944	06.06.2019	0.4212	0.4212	0.2213	Drain & Road	100 % work complited		100 % work complited	

AS

Chief Engineer
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Chapra District

अक्टूबर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-30590, dated-18.12.2013 Amount 1.69 Cr.	1.21	22.05.17	0.6140	0.6140		Building	Building- 2nd story completed RCC work- Completed Plaster Completed		Building- 2nd story completed. RCC work- Completed Plaster Completed	
2	नगर निगम छपरा बस स्टैंड कोन्हीया माई मंदिर से अम्बेदकर छात्रावास होते हुए जंक्शन तक जाने वाली सड़क निर्माण कार्य।	Letter no-158, dated-27.03.18 Amount 0.40 Cr.	0.36	05.11.2020	0.20202	0.20202	0.20202	L/S/F-286.8 BES-1068 PCC-400 Paver Block-600	L/S/F-270 BES-1056 PCC-382.34 Paver Block-590.12 85 % completed		L/S/F-270 BES-1056 PCC-382.34 Paver Block-590.12 85 % completed	
3	सारण जिलान्तर्गत दिघवारा अम्बिका स्थान अवस्थित आमी घाट का विकास एवं सौंदर्यीकरण	dated-28.09.13 Amount 2.64 Cr.	2.29	15 Month	137.953	138.03	137.953	1. Public conveniences completed 2. Construction of Mandap 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress.	1. Public conveniences completed 2. Construction of Mandap- Completed 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress.		1. Public conveniences completed 2. Construction of Mandap- Completed 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress.	

AS

Reced
31/10/20

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Darbhanga District

अक्टूबर - 2020

अक्टूबर - 2020												
Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	प्लॉट नं 12 स्थित हरारी पोखर में जल किंडा सह सानुदायिक भवन का निर्माण कार्य।	0.20333 ref156 Dated 26.03.2018	0.1734126 Dated 12.05.2018	11.09.2018	0.101665	0.00		Two stores building changed one stores.				संगी के प्रतिरोध करने पर जिलाधिकारी द्वारा कार्य बंद करा दिया गया है।
2	भगवान दास स्थित लाल पोखर का सौन्दर्यीकरण कार्य	0.1658319 ref156 Dated 26.03.2018	0.1412427 Dated 20.11.2018	19.03.2019	0.8292	0.00		Shade 26'0"X16'0" and 75 ft Ghat	Shade Plinth Upto Level completed		Shade Plinth Upto Level completed	Encroachment in ghat area
3	शिशु उद्यान लहरियासराय में लाइटिंग एवं बच्चों के खेल कुद की सामग्री की आपूर्ति अस्थापन कार्य	0.1240400 ref156 Dated 26.03.2018	0.928800 Dated 12.01.2019	11.05.2019	0.6202	0.6202		Children palying equipment, fountain, Light and Bench	Completed		Completed	
4	पोली मैदान के सामने उत्तरी भाग में पार्किंग स्थल का निर्माण कार्य एवं सौन्दर्यीकरण कार्य।	0.48748 ref156 Dated 26.03.2018	0.4067627 Dated 22.01.2019	21.05.2019	0.2437	0.42738		Excercise equipment, Light, Gazi bio, fountain light	Completed		Completed	
5	राज्य योजना अंतर्गत लहरियासराय कपूरी चौक से सैदनगर तक पूर्व निर्मित नू. गमोय नाला के जीर्णोद्धार कार्य।	611.36 Ref-30, dated- 24.10.2018	0.1861218	15 Days				1.762 KM 1200 MM P Pile, 216 Nos of catchpit				निविदा विचार में प्रक्रिया में है।
6	मुहल्ला लक्ष्मीसागर पार्क नं 16 में फॉन्टैन सड़क एवं नाला निर्माण कार्य।	1.29355 Ref 4298 Dated 02.08.2018	1.1039093 Dated 02.02.2019	01.08.2019	0.92663	0.93		Drain of size 1'0"x1'6" =2400' 3'0"x3'0"&3'0"x4'0"= 2800' Road Of Size 8'0"x3'6"x2300'	Completed		Completed	
7	राज्य योजना अंतर्गत दोनार मुमूनी से टेनही पुल तक नाला निर्माण कार्य। संवेदक : राम नरेश राय।	25.60727 Ref 6666 Dated 12.10.2017	21.7775724 Dated 27.05.2020	26.08.2020	4.25	4.15	3.19	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m Length 3.55 km	PCC-500M Base-400M Stem-280M		PCC-500M Base-400M Stem-280M	Forest clearance is awaited as well as unavailability of fund
8	राज्य योजना अंतर्गत दरभंगा नगर निगम क्षेत्रांतर्गत डी0एम0सी0 ऑफिस सेकमा पुल तक अवशेष भाग में नाला एवं पथ जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के साहस्रदिवारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated- 13.11.2014	0.8854931, dated- 26.06.2019	25.12.2019	0.996	0.00	0.00	Drain 1495'0" of Depth Size 225'0" New boundary 780'0"				Renovation work started but stopped as per instruction of Municipal Cor Darbhanga to complete first the work of drain. Drain will be started soon. Recommendation on of Debar to contractors has been sent to S.E.

15

fe

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
9	पी0डब्ल्यू0डी पथ में गादशी मंदिर से दारुमट्टी चौक दूरगं होटल के पीछे तथा गुदरी बाजार होते हुए दिहापति स्कूल तक ड्रकलन सहित आर0सी0 नाला निर्माण कार्य।	1.5039060 Ref-4298, dated-02-08-2018			1.5764	0.00		Drain-2350'0"				In process of re-tender.
10	दरभंगा नगर निगम क्षेत्रान्तर्गत बाढ़ सख्खा 48 लेहरी टोला कुशीश्वर महतो के घर से मो0 कन्हैया सहानी श्याम किशोर प्रधान के घर होते हुए मस्जिद के वगल में बलुआही बाजार तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.74095	0.2108801		PCC Road 1600'0" Drain 1600'0"	1400.0 drain without cover and without grating completed, 16'0" of CD completed, DLC: 50'00"		1400.0 drain without cover and without grating completed, 16'0" of CD completed, DLC: 50'00"	
11	राज्य योजना अन्तर्गत पी0डब्ल्यू0डी0 पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व0 समी अनीन, फेजुल्ला खान नस्जिद पुरानी मुत्सफी काबिलस्तान तथा श्री नोखार के घर होते हुए पी0डब्ल्यू0डी0 पथ में खान चौक तक ड्रकलन सहित आर0सी0 नाला निर्माण कार्य।	0.964556 Ref-4298 Dated 02.08.2018	0.8499945, Dated-18.06.2019	17.12.2019	0.9542			Drain 2350'0"	150'0" of drain base as well as stem has been casted		150'0" of drain base as well as stem has been casted	public litigation has occurred. Contractor is instructed to complete the work in litigation free area
12	राज्य योजना अन्तर्गत देता बाक से खी एन सी एच बच्च बाई तक पी सी सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated-11.11.19	10.08.2020	0.74095	0.30		PCC road 1800'0" Drain 1800'0"	PCC road 1500'0" completed		PCC road 1500'0" completed	अतिक्रमण हटाने हेतु निर्मा गये है।

48

Chief Engineer
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project East Champaran District

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर पारंपरिक मोर्चिहारी के मोर्चिहारी का सौंदर्यकरण एवं जीर्णोद्धार कार्य।	Rs.23.05492 It No-139 dt-15.3.18 LOA-23.2555 It No-3623 dt-10.10.18	Rs. 23.2355 It No-SBD-18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990			De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)				1. Retender invited on 24.02.2020. No retender received. 2. Again Retender invited 09.06.2020 3. Tender paper submitted to BUIDCo HQ in the process no one qualified. 4. Retender is being invited again.
2	बसिमा बस स्टैंड का निर्माण कार्य।	Rs. 2.0000 It No-78 dt-19.11.14 LOA-1.650150 It No-1375 dt-11.05.15	Rs. 1.650150 It No-BUIDCo/yo-587/14-87 dt-6.12.14	24.12.16 (6 Months)	1.65	0.32	0.32	1. Bus terminus 2. toilet, shop block 3. compound wall with entrance gate 4. internal road, pathway, Campus filling & land scaping 5. Electrical work 6. PHE work	1. Frame work of Bus terminus building completed(Platform)		1. Frame work of Bus terminus building completed(Platform)	प्रारंभिक प्राक्कलन सम्पन्न का अनुगमन प्रक्रियाधीन है।
3	प्राका वाड-01 में दाका घाटसमाप्त मोडरनाइज रोड राजपुर नहरपुल से फार्मी हजारा के घर होते हुए घाटसमाप्त घाटसमाप्त के घर तक मिट्टी भराई ईट सोलिंग एवं पीसीसी पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 It-204 dt-5.7.19	4.1.20 (6 month)	0.7553	0.7602	Rs. 0.397	1. Granular sub base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.		1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.	Work Completed
4	प्राका वाड-01 में कंजोयन पलावर मोल से स्कूल होते हुए समप्रवेश के घर तक मिट्टी भराई, ईट सोलिंग एवं पीसीसी पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 It-203 dt-5.7.19	4.1.20 (6 month)	0.7653	0.7178	0.397	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.		1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.	Work Completed
5	मोर्चिहारी को बाधकारी एवं एक बाधकारी रोड 25-26 वाड परिसर में लाल पंगला से नयननिर्मित आरसीसी नाला तक नाला एवं पीसीसी पथ निर्माण कार्य।	Rs. 125.093	Rs. 125.093 08.01.2020	06.07.2020	Rs. 0.6254	Rs. 0.6254	Rs. 0.6254	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road 5. Length of road and drain - 251 ft	Drain 251 ft completed PCC Road 2510 ft completed		Drain 251 ft completed PCC Road 2510 ft completed	Work Completed
6	मोर्चिहारी वाड नं-01 में श्रीकृष्ण मंदिर समीप देवी मंदिर मोहल्ला में श्री आरुणो सिंह के उत्तरपाले गली नं-04 के सड़क का पीसीसी पथ निर्माण कार्य।	Rs. 0.1597	Rs. 0.1597 13.01.2020	04.12.2020	Rs. 0.0798	Rs. 0.0798	Rs. 0.0798	1. Brick soling 2. PCC m20	Drain completed PCC Road completed		Drain completed PCC Road completed	Work Completed

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. in Crd.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	JC Sent	Main Component	Component Wise Physical Progress			Remarks
									Up to Previous Month	During the Month	Total Progress	
7	सुगौली बाई नं-18 में मीर लाली से लेन गांव जानेवाली सड़क में पीओसीसी सड़क निर्माण कार्य।	Rs. 0.1818	Rs. 0.1723894 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.0905	0	1. Brick soling 2. PCC m20 - 928 ft	1. Brick soling completed 2. PCC in progress - 400	PCC Road - 528	1. Brick soling completed 2. PCC 928 ft completed.	Work Completed
8	सुगौली बाई नं-08 में छटू सार सैनार के घर से बिहारी सोनार के घर होते हुए पीओसीसी सड़क तब पीओसीसी सड़क निर्माण कार्य।	Rs. 0.47768	Rs. 0.4546990 10.06.2020	11.09.2020	Rs. 0.0	0	0	1. Brick soling 2. PCC road - 1155 ft 3. Brick wall 4. RCC Slab 5. Length of Drain & Road - 1155 ft	1. Brick soling started		1. Brick soling completed	Water logging
9	सुगौली बाई नं-04 में समीर मिया के घर से हनुमान मंदिर होते हुए डॉ कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379	Rs. 0.2988329 10.06.2020	09.09.2020	Rs. 0.156895	Rs. 0.09961	0	1. Brick wall 2. RCC Slab 3. Length of Drain - 2116 ft	Drain - 1966 ft	Drain 150 ft	Drain 2116 ft	Work Completed
10	सुगौली बाई नं-08 में रमेश स्टेशन गेट से हॉस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831	Rs. 0.1602619 10.06.2020	11.09.2020	Rs. 0.084153	Rs. 0.0841530	0	1. Brick wall 2. RCC Slab Length of Drain - 906 ft	600 ft Drain completed	300 ft	900 ft Drain completed	Work Completed
11	सुगौली बाई नं-10 में माई स्थान मंदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195	Rs. 0.1923264 10.06.2020	09.09.2020	Rs. 0.1009750	0	0	Length of Drain - 1378 ft	580 ft Drain Completed		580 ft Drain completed.	Water logging
12	सुगौली बाई नं-11 में सोन मकान के घर से सिफदर मिया के घर तक पीओसीसी सड़क निर्माण कार्य।	Rs. 0.3250	Rs. 0.3094144 10.06.2020	11.12.2020	Rs. 0.162475	Rs. 0.162475	0	Length of Road - 1506 ft	800 ft PCC Road completed	300 ft	1100 ft PCC Road completed	Work Completed
13	सुगौली बाई नं-13 में नंदू सार के घर से छट घाट जानेवाली सड़क में पीओसीसी सड़क निर्माण कार्य।	Rs. 0.24584	Rs. 0.2333529 10.06.2020	09.09.2020	Rs. 0.12292	Rs. 0.12292	0	Length of Rad - 1135 ft	1135 ft PCC Road completed.		1135 ft PCC Road Completed	Work Completed
14	सुगौली बाई नं-14 में मीन रोड से माया स्टेशन होते हुए सिखाव अखारी के घर तक एवं रेलवे पुल तक पीओसीसी सड़क निर्माण कार्य।	Rs. 0.2971	Rs. 0.2829522 10.06.2020	09.09.2020	Rs. 0.14855	Rs. 0.14855	0	Length of Road - 1378 ft	PCC 1150 ft		PCC - 1150 ft completed	Water logging
15	सुगौली बाई नं-16 में लालबाबू दशम के घर से डॉ प्रसूफ के घर तक निर्माण कार्य। ईंट सोलिंग एवं पीओसीसी सड़क निर्माण कार्य।	Rs. 0.23642	Rs. 0.2248451 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.081878	0	Length of Road - 928 ft	Brick soling completed		Brick soling completed	Water logging
16	दफिया रेलवे सुगौली स्तंभ से हिन्दू कॉलेज होते हुए साहेबगंज रोड शाहीमगर रोड तक पीओसीसी सड़क एवं आरओसीसी नाला निर्माण कार्य।	Rs. 206.763	Rs. 1.9689514 25.05.2020	24.05.2021	Rs. 0.527007	Rs. 0.527007	0	1. RCC Drain 2. PCC m20 Road 3. Length of Drain & Road - 1100 ft	1. RCC 2000 ft Drain completed	1. RCC 600 ft Drain	1. Rcc 2600 ft Drain completed	

AS

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project Saharsa District

अक्टूबर - 2020

Rs. In Crores

Sl No	Name of Project Name of Contractor	AAES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहरसा बस स्टैंड सर्वेदक का नाम - श्री बलराम सिंह	राशि-4.02 करोड़ 78 एच दिनांक- 19.11.2014	3.3	09.05.17	2.00	1.88	1.88	Terminal building toilet and shop block campus development	civil work completed, electrical and finishing work is in progress		civil work completed, electrical and finishing work is in progress	fund required

Chief Engineer,
 Infrastructure Development Corporation
 North Bihar, Baidya, Patna


Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Araria District

अक्टूबर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	नगर परिषद फारविसगंज में दुर्गा स्थान के बगल में मनोहर लोहिया पथ के सदर अस्पताल तक पीओसीओ सड़क एवं नाला निर्माण कार्य। 2014-15 संवेदक शंखर कुमार सिंह	94,80,700.00 Ref. 2122 22.05.2015	82,22,087.00 08.02.2016	07.08.2016	0.86	0.36	-	P.C.C & Drain	1390.00 नाला कार्य एवं 370.00 में पथ अतिक्रमण के कारण कार्य बाधित है। 45.50% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।		1390.00 नाला कार्य एवं 370.00 में पथ अतिक्रमण के कारण कार्य बाधित है। 45.50% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।	
2	नगर पंचायत जोगवनी के कुशुमलाल चौक से अहनपुर चौक तक पीओसीओ सड़क का विस्तार इस्लामपुर बट वृक्ष नेपाल सीमा तक पीओसीओ सड़क एवं नाला निर्माण कार्य। 2014-15 संवेदक शंखर कुमार सिंह	79,32,500.00 Ref. 2122 22.05.2015	68,28,236.00 17.03.2016	16.09.2016	0.71	0.59	-	P.C.C & Drain	लगभग 1190.00 नाला कार्य पूर्ण है। 24000 अतिक्रमण के कारण कार्य बाधित है। 87% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।		लगभग 1190.00 नाला कार्य पूर्ण है। 24000 अतिक्रमण के कारण कार्य बाधित है। 87% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।	
3	घौदनी बौक स्थित जय प्रकाश पार्क का सौन्दर्यीकरण निर्माण कार्य। 2015-16 संवेदक नीता झा	39,62,500.00 Ref. 534 09.09.2015	15,75,238.00 13.05.2016	12.09.2016	0.41	0.15	-		Secdude Item Rs. 17,50,265 कार्य पूर्ण है। Non Secdude Item कार्य अपूर्ण है। (Rs. 22,12,235)		Secdude Item Rs. 17,50,265 कार्य पूर्ण है। Non Secdude Item कार्य अपूर्ण है। (Rs. 22,12,235)	
4	फारविसगंज नगर परिषद में पटेल चौक महिला महाविद्यालय होते हुए फार-लेन तक जाने वाली सड़क तक पीओसीओ पथ एवं आरओसीओ नाला निर्माण कार्य। 2018-19	21514000.00 Ref. 07 27.09.2018	-	-	-	-	-	P.C.C & R.C.C Drain	Fund Not Available		Fund Not Available	
5	नगर पंचायत कस्तुरी अर्वांगत वार्ड सं०-17 में गिरजाधर से पोखर टोल होते चिमनी बाजार सदरस तक पीओसीओ सड़क निर्माण के संबंध में।	25214800.00 Ref. 07 27.09.2018	-	-	-	-	-	P.C.C & R.C.C Drain	Fund Not Available		Fund Not Available	

AS


 Chief Engineer
 Infrastructure & Transport
 North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Nawada District

अक्टूबर - 2020

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद नवादा क्षेत्रान्तर्गत नवादा बस स्टैंड का निर्माण कार्य	पुनरीक्षित प्रशासनिक स्वीकृति - 7.27 करोड़, पत्रांक - 78, दिनांक - 19.11.2014	अनुसूक्त एकरा रेट राशि - 678C-1436 करोड़ राशि - 2.98 करोड़, दिनांक - 15.06.2015	28-08-2020	4.00	3.88	3.51	Bus Terminal	Bus Terminal	Boundary wall completed	Bus Terminal	work can be completed - 20th November 2020
								Toilet Block	Drive way	Docking way completed	Tube well completed	
								Drive Way	Tube well	Car parking completed	Boundary wall - 70%	
								Car Parking	Docking way	PHE work completed	Docking way -95%	
								Docking Way	Car Parking	External electrical work completed	PHE work - 100%	
								Boundary wall	PHE work	High Mast Light foundation completed	High Mast Light	
								Site Development	External Electrical work is progress			
								Land Scaping	Toilet Block is in progress			
								Tube well				
								External PHE work				
								External Electrical Work				
										Toilet block in progress	Installation in Progress	

25

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Infrastructure & Transport (South Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : October 2020



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का एक उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनल रोड, पटना- 800001

E-Mail - mdbuidco@gmail.com

पत्रांक- 7576

दिनांक- 5/11/2020

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण
बुडको, पटना।

73/8047
06/11/20

विषय :- माह अक्टूबर-2020 का मासिक प्रगति प्रतिवेदन उपलब्ध कराने के संबंध में।

प्रसंग:- बुडको का कार्यालय आदेश संख्या-38, दिनांक-29.04.2020

महाशय,

उपर्युक्त विषयक प्रसांगिक कार्यालय आदेश के आलोक में बुडको द्वारा दक्षिण बिहार उपभाग के अंतर्गत क्रियान्वित की जा रही आधारभूत संरचना एवं परिवहन से संबंधित योजनाओं का माह अक्टूबर 2020 का मासिक प्रगति प्रतिवेदन संबंधित कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है। कार्यपालक अभियंता, नालंदा, रोहतास एवं पटना पूर्वी से प्रतिवेदन अप्राप्त है, अतः इन जिलों के अंतर्गत क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन माह सितम्बर का ही संलग्न है।

अनुलग्नक:-यथोक्त। (कुल-15 पृष्ठ)

EE(8047)
3/6/11

विश्वासभाजन,

मुख्य अभियंता,

दक्षिण बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
नगर विकास एवं आवास
विभाग,बिहार, पटना।

06/11/20
06/11/20

2307 CE
5/11/20

HS-2808
06/11/20

Patna District

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Inter State Bus Terminus - Patna Shapoorji & Pallonji Construction Private Ltd.	302.3421 Cr vide letter no. 6480 dated 04.10.2017	1. Agreement dated 20/02/2017 - 275.21 CR 2. Supplementr yAgreement dated 25/06/2018- 13.95 CR	04.05.2019/ Extended date of completion 06.02.2021	216.56 Cr	216.56 Cr	Yes	<div>Block-A</div> <div>Block-B</div> <div>Block-C</div> <div>Block-D</div> <div>STP</div> <div>UGT</div> <div>SUBSTATION</div> <div>AC PLANT ROOM</div> <div>DRIVERS DORMITORY</div> <div>BUS SHED</div> <div>INTERNAL ROAD WORK (RIGID PAVEMENT)</div> <div>BOUNDARY WALL</div> <div>TERMINAL BLOCK</div>	<div>Rcc completed</div> <div>Rcc completed</div> <div>Rcc completed</div> <div>8th floor Roof slab RCC work in progress</div> <div>Baffle wall RCC in progress</div> <div>Rcc work completed</div> <div>Building completed</div> <div>Building completed</div> <div>Rcc completed</div> <div>Two nos bus shed (Arrival completed in all sense) upto terminal block</div> <div>1232 rmt completed</div> <div>Rcc work in progress</div> <div>Arrival Terminal block & Departure block Rcc in progress.</div>	<div>Finishing work in progress</div> <div>Finishing work in progress</div> <div>Finishing work in progress</div> <div>Balance 1 pour Roof RCC in progress</div> <div>Balance baffle wall Rcc in progress</div> <div>Mep to start Pump erection & pipeline work</div> <div>Commissioning to take place</div> <div>External painting work to start</div> <div>Block work & plaster work in progress</div> <div>Balance area base preperation work in progress.</div> <div>Balance RCC under progress</div> <div>Balance brickwork, plaster & grill fixing work under progress for East and North side.</div> <div>Ramp slab Rcc work in progress</div>	<div>91%</div> <div>85%</div> <div>97%</div> <div>75%</div> <div>80%</div> <div>85%</div> <div>100%</div> <div>100%</div> <div>86%</div> <div>30%</div> <div>75%</div> <div>55%</div> <div>33%</div>	1. Balance outstanding to be cleared INR 19 cr 2. Litigation of southern boundary to be resolved.
2	पटना शहर में इलेक्ट्रॉनिक ट्रैफिक लाइट का अधिष्ठापन कार्य संवेदक का नाम-ARS	राशि - 26.06 करोड़ पत्रांक - 45 दिनांक - 20.08. 2014 एवं	राशि-25.20.08, 336.00	22.12.2018	23.99	25.17	23.91	Traffic Control Room Installation (Foundation) of Electronic Traffic Light Total no of Post- 85	Traffic Control Room -Completed Installation (Foundation) of Electronic Traffic Light-Completed- 82		Traffic Control Room -Completed Installation (Foundation) of Electronic Traffic Light- Completed-82	पुनरीक्षित प्रशासनिक स्वीकृति हेतु विभाग को पत्रांक-2491, दिनांक-16.04.20 के द्वारा पत्र भेजा गया है।

5/11/2020

5.11.20

1	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Patna West									District-Patna			
1	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड संख्या-37 अंतर्गत विश्वेश्वरैया नगर में श्री तनिक प्रसाद सिंह के मकान से बेली रोड सर्विस लेन तक पी0सी0सी0 एवं आर0सी0सी0 नाला का निर्माण कार्य/ USHA CONSTRUCTION	0.44938 &124/26.12.18	0.3866381 /13.02.19	12.08.19	0.22469	0.21570	0.21570	Drain-600 ft Road- 600 ft	Drain-500 ft Road-500 ft		Drain-500 ft Road-500 ft	जमीन पर अतिक्रमण के कारण कार्य बंद। अतिक्रमण हटाने हेतु जिलापदाधिकारी, पटना को कार्यालय का पत्रांक-253 (अनु0) दिनांक-18.03.2020 एवं पत्रांक-687 दिनांक-17.08.2020 द्वारा अनुरोध किया गया है।
2	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं0-37 में बधु गार्डन अपार्टमेन्ट के आगे सुधा दुकान से उत्तर की ओर जगदी 1 कुमार के मकान के अंतिम भाग तक पी0सी0सी0 सड़क एवं आर0सी0सी0 नाला निर्माण कार्य।/ SANDEEP PATIL	0.19606 &07/27.09.20	0.1678662/ 26.08.19	25.02.2020	0.09803	0.09803	0.09803	Drain-320 ft Road- 300 ft	work completed		work completed	निधि की कमी।
3	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड सं0-35 में अवस्थित रजनीकांत ओझा, मुकेश पाठक के घर प्लॉट से श्री हरिशंकर पाण्डेय के मकान तक पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य।/ RANJIT KUMAR	0.38384 & 91/28.02.19	0.3177348/ 06.09.19	05.03.2020	0.19192	0.18562	0.18562	Drain-712 ft Road- 712 ft	work completed		work completed	निधि की कमी।
4	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड सं0-35 में घुड़दौड़ रोड से मैजेस्टिक जानकी सिटी अपार्टमेंट होते हुए अनिल जी के मकान से संजय कुमार उपाध्याय जी के मकान से सुरेश जी के मकान तक पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य।/ KUNAL KUMAR	0.8314 & 91/28.02.19	6931516/ 13.11.19	12.06.2020	0.41570	0.41366	0.41366	Drain-1389 ft Road- 1145 ft	work completed		work completed	निधि की कमी।
5	नगर परिषद दानापुर अन्तर्गत आर0पी0एस0 मोड़ से उत्तर आर्य समाज मंदिर रोड स्थित श्री कृष्ण पुरम लेन नं0-08 में पथ एवं आर0सी0सी0 नाला निर्माण कार्य।/ USHA CONSTRUCTION	0.44246 &07/27.09.19	0.3922244/ 03.12.19	02.06.2020	0.22123	0.18903	0.18903	Drain-800 ft Road- 800 ft	Drain completed Road- GSB Only	Road-675 ft	Drain completed Road- 675 ft	पत्रांक-665 दिनांक-08.08.2020, पत्रांक-688 दिनांक-17.08.2020 एवं पत्रांक-910 दिनांक-12.10.2020
6	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं0-37 के वि व रैया नगर में बेली रोड से बिरेन्द्र यादव के घर तक पथ में पी0सी0सी0 ढलाई एवं आर0सी0सी0 नाला निर्माण कार्य।/ NAVIN KUMAR	1.82467 &07/27.09.18	1.4692975/ 07.12.19	06.12.2020	0.91234	0.91234	0.91234	Drain-2465 ft Road- 2465 ft	Drain-1800 ft Road- 1650 ft	Drain-470 ft	Drain-2270 ft Road-1650 ft	इस कार्यालय का पत्रांक-920 दिनांक-16.10.2020

1	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
7	नगर परिषद दानापुर वार्ड सं०-०५ एवं ०६ में मुख्य सड़क एन०एच० ३० से नलकूप संख्या ८५ के बीच पथ निर्माण कार्य। /NARESH KUMAR	2.33040 & 91/28.02.19	1.92774/ 02.03.2020	01.03.2021	1.16520	0.50344	0.50344	Retaining wall 853 ft/ P.C.C Road 853 ft	Only Piling work completed		Only Piling work completed	कार्य स्थल पर पानी भर जाने के कारण कार्य वाधित।
8	नगर पंचायत मनेर अन्तर्गत वार्ड सं०-०७ में नगर पंचायत भवन से उदय सिंह के मकान तक आर०सी०सी० नाला, कमर स्लैब एवं पी०सी०सी० सड़क निर्माण कार्य। /SANDEEP BATH	1.8974 & 07/27.09.18	0.1690775/ 26.08.19	25.11.19	0.09487	0.09206	0.09206	Drain-492 ft Road- 492 ft	work completed		work completed	निधि की कमी।
List of Project Patna East District-Patna												
1	पटना नगर निगम अन्तर्गत वार्ड नं०-०५ अन्तर्गत राजा बाजार पाया सं०-७२ के उत्तर शंकर इलेक्ट्रीक दुकान से राजीव रंजन दर्मा के घर तक पी०सी०सी० सड़क निर्माण कार्य।	0.13781 UDHD Lt.- 78/ 06.12.2017	0.1236935	4 month	0.0689050			PCC ROAD 183 M	*****	*****	35%	स्थल पर उपलब्ध भूमि की स्थिति के अनुसार कार्य पूर्ण।
2	पटना नगर निगम अन्तर्गत वार्ड सं०-३० अन्तर्गत पूर्वी ढेलवाँ में श्री गोपाल झा के मकान तक एवं इसके लिंक पथों में भू-गर्भ नाला एवं पी०सी०सी० पथ का निर्माण कार्य। संवेदक श्री शंकर शर्मा	0.43451 UDHD Lt.-123/ 26.02.2018	0.3669285	29.07.2019	0.0345100	0.0345100	0.0345100	PCC ROAD 265 M H.P DRAIN 265 M			10 % 100 %	निधि के आभाव में पथ का कार्य धिमी एवं माली का कार्य पूर्ण।
3	पटना नगर निगम अन्तर्गत वार्ड नं०-२९ में खासमहल मुख्य पथ एवं लिंक पथ में भू-गर्भ नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक श्री संतोष कुमार	1.967925 UDHD Lt.-160/ 27.03.2018	1.6407419	08.01.2019	1.9679250	1.4659932	1.465993	PCC ROAD 1244 M H.P DRAIN 1244 M			90% 90%	मानसून में जलजमाव के कार्य कार्य पूर्ण नहीं हो सका।
4	नगर परिषद फतुहा अन्तर्गत वार्ड संख्या २५ एवं २६ में एन०एच० ३० कॉलेज रोड होते हुए नटराज नगर होते हुए रेलवे हन्टर तक भूगर्भ नाला एवं पी०सी०सी० ढलाई कार्य। संवेदक मेसर्स स्टील आर्क	0.76275 ud&hd Letter No.- 111/09.01.2019	0.7070037	03.08.2020	0.3813750			PCC ROAD 1600 ft H.P DRAIN 1600 ft			20 % 80 %	कार्य प्रगति में।
5	नगर परिषद मोकामा अन्तर्गत चिन्तामणीचक रोड से राजकीय मध्य विद्यालय सिखारीचक में पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य।	2.56943 ud&hd Letter No.- 63/27.09.201 8	2.2423135	23.07.2020	0.6423575	0.6417912	0.6417912	PCC ROAD 762 M RCC DRAIN 1250 M	*****	*****	40% 100%	
6	नगर परिषद मोकामा अन्तर्गत वार्ड नं०-०१ में स्व० रामचरित्र सिंह के मकान से महावीर स्थान तक पानी टंकी तक पी०सी०सी० ढलाई सह आर०सी०सी० नाला निर्माण कार्य का अवशेष कार्य।	1.984 UDHD Lt.- 79/ 06.12.2017	1.3202181	10.06.2020	0.5316586	0.5271370	0.5271370	PCC ROAD 590 M RCC DRAIN 605 M	*****	*****	45% 100%	

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
7	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गौशाला में 20'00" x 16'0" का चबूतरा पर शेड का निर्माण 75'0" x 25'0" का नया शेड का निर्माण एवं अन्य शेड का सोलिंग का मरम्मत, प्रकाश व्यवस्था एवं जलापूर्ति का कार्य। संवेदक श्री राजेश्वर सिंह	0.13837 DM Patna Letter No. 522/21.03.2018	0.1233136	29.12.2018				SHADE 3 NO. Electrification and Water Supply --			90%	राशि जिला पशुपालन पदाधिकारी, पटना से अप्राप्त
8	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. Contractor Sri Rajgopal Sharma	3.3846 230/15.02.2017	2.9805287	12 Months	3.3846000							कार्यदेश निर्गत तथा जमीन विवाद के कारण कार्य बाधित
9	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-72 में दीदारगंज रेलवे हाल्ट के नीचे अजय जी के कोयला डिपो से भट्टियाल यादव के गोदाम तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री संतोष कुमार	0.767 ud&hd Letter No.- 80/12.02.2019		3 माह	#VALUE!			PCC ROAD RCC DRAIN				रेलवे की जमीन। N.O.C प्राप्त करने की कार्रवाई की जा रही है।
10	पटना नगर निगम वार्ड नं०-61 व 68 में कृष्णा वेलदार जी के मकान से वेलदारी टोला सुनील चौधरी चौराहा से पप्पु मेहता जी के मकान तक सड़क सह नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.37026 ud&hd Letter No.- 80/12.02.2019	0.3113402	6 माह	#VALUE!			PCC ROAD RCC DRAIN			30% 30%	
11	पटना नगर निगम वार्ड नं०-66 में मदरसा गली में सड़क सह नाला निर्माण कार्य। संवेदक श्री अविनाश कुमार	0.28263 ud&hd Letter No.- 80/12.02.2019	0.2375849	6 माह	#VALUE!			PCC ROAD RCC DRAIN			80% 80%	
12	पटना नगर निगम वार्ड नं०-67 में सीताराम दीक्षित बाबा के मोड़ से रामावतार हलवाई तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रमोद कुमार	0.4996 ud&hd Letter No.- 80/12.02.2019	0.4201634	6 माह	#VALUE!			RCC DRAIN			30%	
13	पटना नगर निगम वार्ड नं०-65 के घघा गली में नगीना दास अजमेरा के घर से जगत कोठा तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स हनुमन्त हाईटेक	0.49998 ud&hd Letter No.- 80/12.02.2019	0.4204577	6 माह	#VALUE!			RCC DRAIN			20%	

1	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Jehanabad District												
1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। विकास कुमार सिंह	Letter-53 date- 15.09.2014 3.11 CR AGREEM DATE- 30.04.2016	3.33	10/29/2017	2.67	2.45	2.45	building work	WORK COMPLETE		complete	निधि की कमी।
2	वार्ड संख्या-14 में एरोड्राम घनगावां रोड से राहुल रोशन के घर तक नाला एवं पी0सी0सी0 कार्य। कौशल किशोर	Letter-128 date- 08.03.2018 0.33 CR AGREEM DATE- 25.02.2019	0.288	24.06.2019	0.16	0.16	0.16	drain & p.c.c	WORK COMPLETE	complete	complete	निधि की कमी।
3	वार्ड संख्या -13 खलकोचक में यमुना नदी पर घाट निर्माण कार्य। कुमार राजीव रंजन	Letter-07 date- 27.09.2018 0.19 CR AGREEM DATE- 01.06.2019	0.164	9/30/2019	NIL	NIL	NIL	CONST. OF GHAT				निधि की कमी।
4	वार्ड न0-29 में अवस्थित बेरथु कोठी होते श्री भयाम कुमार के घर से पश्चिम तरफ से ब्रजेश कुमार के घर तक पी0सी0सी0 कार्य एवं पुर्व निर्मित नाला की मरम्मत एवं ढक्कन निर्माण उपेन्द्र कुमार शास्त्री	Letter-07 date- 27.09.2018 0.08 CR AGREEM DATE- 26.02.2020	0.074	25.04.2020	0.04	0.04	NIL	drain & p.c.c	WORK COMPLETE		COMPLET E	निधि की कमी।
5	वार्ड न0-29 में अवस्थित श्री ब्रजेश कुमार ग्राम डैडी के घर से पुरब से पी0सी0सी0 कार्य सहित नाली ढक्कन सहित निर्माण कार्य नाला का जल निकासी श्री अरुण भार्मा ग्राम डेडसइया के घर के पास पुर्व से निर्मित नाला की ओर है। मनीष कुमार	Letter-07 date- 27.09.2018 0.10 CR AGREEM DATE- 26.02.2020	0.092	25.04.2020	0.05	0.05	NIL	drain & p.c.c	COMPLETE		complete	निधि अप्राप्त।
6	वार्ड न0-29 में बलराम पंडित के मकान से दयानिधि के मकान होते हुए नबार्ड बैंक तक पी0सी0सी0 पथ नाला एवं ढक्कन निर्माण कुमार राजीव रंजन	Letter-66 date- 09.01.2019 0.18 CR AGREEM DATE- 26.02.2020	0.156	25.04.2020	0.09	0.09	NIL	drain & p.c.c	WORK COMPLETE		COMPLET E	निधि अप्राप्त।

Handwritten signature/initials.

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Buxar District												
1	बक्सर नगर परिषद स्थित मुनीम चौक से अनुमंडल होते हुए काली घाट तक सड़क एवं नाला निर्माण। मनदीप कुमार सिंह	0.1789700 DM, Buxar LT05-0250 DT 09.02.2016	0.1600702 19.04.2018	18.07.2018	0.0894850	0.0894850	0.0894850	ROAD NALA			Work Completed	निधि की कमी।
2	बक्सर नगर परिषद स्थित मेन रोड से सर्किट हाउस तक फुटपाथ एवं रोमानी की व्यवस्था। अशोक कुमार राय	0.4932350 DM, Buxar LT05-0006 DT 10.03.2016	0.4307539 05.10.2016	04.01.2017	0.2420625	0.2420625	0.2420625	FOOTPATH			Work Completed	निधि की कमी।
3	समाहरणालय परिसर स्थित पार्क का सौंदर्यीकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA- 0.4213800 DM, Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900	0.2106900	PARK			Work Completed	निधि की कमी।
4	बक्सर नगर परिषद अंतर्गत समाहरणालय स्थित पार्क का सौंदर्यीकरण कार्य (स्वच्छता, जलापूर्ति एवं विद्युतीय कार्य)। मंतोष कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	0.0599947	PARK			Work Completed	निधि की कमी।
5	बक्सर नगर परिषद स्थित किला मैदान के पश्चिम-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोशनी की व्यवस्था। मनोज कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705	0.240705	PARK			Work Completed	निधि की कमी।
6	बक्सर नगर परिषद स्थित भगत सिंह पार्क निर्माण का सौंदर्यीकरण। मनोज कुमार राय	0.3183200 DM, Buxar LT05-1428 DT 27.12.2017	0.0716112 05.06.2018	04.09.2018	0.15916	0.15916	0.15916	PARK			Work Completed	निधि की कमी।
7	राज्य योजना अन्तर्गत नगर परिषद् डुमरौव के प्रशासनिक भवन का निर्माण कार्य संवैदक - अचलदेव सिंह	2.82455	2.3161731 30.12.2015	29.6.2017	3.11	2.05933	2.05933	Building with PHE, Electrification.			Building Completed 95%	

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Gaya District												
1	मानपुर बस स्टैंड का निर्माण Name of the Contractor- M/s Jai Mata Di Road Contruction Pvt.Ltd	Amount- 10.48 Letter no- 2692 Dated-30.05.2019 Agreement Date- 31.05.2019	Amount-5.44 15.06.2015 Revised 9.86	31.08.2020	7.655	5.45	4.215	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external)	मुख्य भवन का भूतल एवं प्रथम तल के छत ढलाई एवं बीक का कार्य, बाउंड्री का ढलाई एवं बीक वर्क कार्य पूर्ण कैपस में मिट्टी भरई का कार्य पूर्ण शौचालय का कार्य प्रगति पर	Ground Floor का Internal Plaster Complete	मुख्य भवन का भूतल एवं प्रथम तल के छत ढलाई कार्य पूर्ण, भूतल का आंतरिक प्लास्टर कार्य पूर्ण, प्रथम तल के प्लास्टर का कार्य प्रगति पर बाउंड्री का ढलाई एवं बीक वर्क कार्य पूर्ण कैपस में मिट्टी भरई का कार्य पूर्ण शौचालय का कार्य प्रगति पर	
2	नगर निगम, गया क्षेत्रान्तर्गत टीन्धी तालाब के उन्नयन एवं सीढ़ीकरण कार्य Name of the Contractor-Shree Alok Kumar	Amount- 2.54 Letter no- 54, Dated-05.09.2018 Agreement Date- 27.07.2019	Amount – 1.7926	26.01.2021	1.27	0.0713756	NIL	(i) Boundary Repair of Pond (ii) Pathway (iii) Guard Room & Ticket Counter (iv) Gazibo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundry wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	Guard room up to Roof cast with plaster. Cafeteria & Toilet Block done. Desilting work partilly done.	200 Feet Boundry Wall & Stair Foundation upto PCC Work completed.	Guard room up to Roof cast with plaster. Cafeteria & Toilet Block . Desilting work partially done. Boundru Wall & Stair work in progress	दिनांक 30.09.2020 से संवेदक द्वारा पुनः कार्य प्रारंभ किया गया है ।
3	जगजीवन कॉलेज के सामने बुल्डा शहीद मजार (लखीगवाग) होते हुए संजय शर्मा (महुएत) होते हुए खटागी कोठी तक पी०सी०सी० पथ का निर्माण Name of the Contractor-Shree Fakre Alam Khan	Amount-0.28986 Letter no. 123 Dated-26.02.2018 Agreement date- 31.07.2019	Amount – 0.2463	30.01.2020	0.14493	0.14493	0.14493	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain completed. (ii) Construction of Road - Completed.	-----	(i) Construction of Drain completed. (ii) Construction of Road - Completed.	Completed.
4	बच्चु राय, सेवानिवृत्त शिक्षक के घर से नरेश सिंह लोदीपुर के घर तक पी०सी०सी० पथ एवं डकन सहित नाली का निर्माण Contractor-Shree Kundan Kumar Singh	Amount- 0.29127 Letter No.-124 Dated-26.02.2018 Agreement Date- 06.08.2019	Amount – 0.2479	05.02.2020	0.145635	0.145635	0.145635	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain Completed. (ii) Construction of Road - Completed	-----	(i) Construction of Drain Completed. (ii) Construction of Road - Completed	Completed.

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
5	गया-खिजरसराय मुख्य पथ से राणा होते हुए जनकपुर मुख्य पथ तक पथ एवं नाली का जीर्णोद्धार कार्य Name of the Contractor-Shree Vaibhav Chandra Singh	Amount- 0.261 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount – 0.2174	17.04.2020	0.1305	NIL	NIL	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain – 300 Feet with cover (ii) Construction of Road up to brick soling- 250 Feet	PCC Work 200 Feet.	(i) Construction of Drain – 300 Feet with cover (ii) Construction of Road up to brick soling- 250 Feet. PCC Work 200 Feet.	Water supply pipe is to be laid by ADB project Work will be started after supply pipe laid. 11000V electric wire passed at low height due to which JCB for pipe laying is unable to work.
6	कुम्हार टोली बजरंगबली मंदिर से काली पोखर तक पी0सी0सी0 पथ का निर्माण एवं उन्नयन कार्य। Name of the Contractor-Shree Fakre Alam Khan	Amount- 0.3158 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount – 0.2631	18.04.2020	0.1579	0.1579	0.1579	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Road - Completed. (ii) Construction of drain Cover- Completed.		(i) Construction of Road - Completed. (ii) Construction of drain cover- Completed.	Completed.

[Handwritten Signature]

[Handwritten Signature]
05.11.20
TS

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
7	मनपुर बगली फेक्टर से श्याम नगर होते हुए अबगिला देवी स्थान तक डबकन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	Amount- 0.4508 Letter no-88, dated-20-11-2018, Date of Agreement 12.10.2019	Amount -0.3757 Date-12.10.2019	11.04.2020	0.2254	0.2254	0.2254	(i) Construction of Drain	(i) Construction of Drain- 1050 feet	NIL	(i) Construction of Drain- 1050 feet	स्थानीय विवाद के कारण कार्य वाधित।
8	गया-नवादा मेन रोड में मुफ्फसील मोड़ से कब्रिस्तान तक डबकन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	Amount- 0.3354 Le no-88, dated- 20-11-2018, Dt of Ag.18.10.2019	Amount - 0.2792	18.04.2020	0.1677	0.1677	0.1677	(i) Construction of Drain	(i) Construction of Drain - 595 feet	-----	(i) Construction of Drain - 595 feet	Completed.
9	वार्ड सं०-53 अंतर्गत मूलड़ा में पी०सी०सी० पथ एवं नाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	Amount- 0.8898 Letter no-40, dated-20-11-2018 Date of Agreement 18.10.2019	Amount - 0.7412	18.10.2020	0.44895	0.44895	0.44895	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 1385 feet	(i) Construction of Road - 300 feet	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 1685 feet	Work in progress.

List of Project Aurangabad District.

1	औरंगाबाद बस स्टैंड निर्माण योजना संवेदक का नाम- M/s Mateshwari Construction	राशि-4.00 करोड़ पत्रांक-78, दिनांक-19.11.14 एवं	राशि-3.30 करोड़ एवं तिथि-02.06. 2016	12 Month	1.98	1.98	1.98	(i) BUS TERMINUS (ii) TOILET BLOCK & SMALL SHOPS (iii) ELECTRICAL & PHE work for main building (iv)COMPOU ND WALL, ENTERANCE GATE (CIVIL WORK)	कार्य पूर्ण।	कार्य पूर्ण।	उदघाटन संपन्न	निधि की कमी।
2	नवीनगर बस स्टैंड निर्माण योजना संवेदक का नाम- Mukesh Kumar Singh.	राशि-1.99 करोड़ पत्रांक-78, दिनांक-19.11.14 एवं	राशि-1.70 करोड़ एवं तिथि-02.03. 2016	06 Month	1.60	1.12	0.60	Construction of bus stand	प्लास्टर एवं campus Development कार्य प्रगति पर।	प्लास्टर का कार्य पूर्ण। फर्श एवं दरवाजा का कार्य प्रगति पर। बिजली एवं नल-जल कार्य आंशिक पूर्ण।	नवंबर माह तक कार्य पूर्ण हो जायेगा।	निधि की कमी।

[Handwritten Signature]

1	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (In Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project ARA District.												
1	Construction of park at moti tola, ara dist.- bhojpur Sri. Prashant kumar singh	0.812 Letter no.- 03/ Amrut - 03-15/2016 323, Date- 09/02/2017 (UDHD)	0.367 01/10/2017	4 month (01/02/2018)		0.197		1. Earth work 2. boundary work 3. pathway 4. toilet 5. parking area 6. guard room	1. Earthwork-Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress Total 82 % work completed			Land dispute and water logging problem
2	Upgradation and beautification of veer kunwar singh park at ramna maidan dist.- bhojpur Sri. Prashant kumar singh	0.7492 Letter no.- 03/ Amrut- 03- 15/2016 323, Date- 09/02/2017 (UDHD)	0.281 01/10/2017	4 month (01/02/2018)		0.164		1. Construction of stairs seating and boating 2. Construction of pargola 3. Construction of parking area.	1. Construction of stairs-Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area-complete 4. Maintanance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in pregress			1. Construction of stairs-Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area-complete 4. Maintanance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in pregress Total 90% work completed

No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Nalanda District.												
1	वार्ड नं0- 23 में रामचन्द्रपुर विजय प्रसाद के घर से दक्षिण मनोज अंडा होते हुए कुणाल के घर से दक्षिण तक एवं शक्ति जी के घर होते हुए मेन रोड तक पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य। (श्रीमती विनिता देवी)	68.810	Rs. 61.194 lakh/ F2- 02/2019- 20 dt. 20.03.2020	19.09.2020	34.405	33.883	-	Drain = 636 m Road = 583 m	Drain = 476.52 m Road = 331.62 m	Drain = 00m Road = 00 m	Drain = 476.52 m Road = 331.62 m 70% work completed	
2	वार्डनं0- 21 में मुहल्ला देवीसराय में एन0एच0 31 से सटे पश्चिम श्रवण मिस्त्री के घर से दक्षिण देवीसराय रोड तक पी0सी0सी0 एवं आर0सी0सी0 नाला निर्माण। (श्री अवधेश प्रसाद)	45.530	Rs. 40.224 lakh/ F2- 01/2019- 20 dt. 20.03.2020	19.07.2020	22.765	22.765	22.765	Drain-1 = 213 m Drain-2 = 40 m Total - 253 m Road = 269 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	Drain1 = 0 m Drain2 = 0 m Total - 0.00 Road - 00 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	निधि की कमी।
3	वार्ड नं0-44 संतोष जी के नवनिर्मित घर से कैलाश जी के दुकान होते हुए प्रा0 वि0 मेहरपर तक एवं विलास जी के खेत भगीरथ जी के घर होकर कारगिल बस स्टैण्ड तक पथ एवं क्रॉस ड्रेनेज निर्माण कार्य। (श्रीमती विनिता देवी)	75.960	Rs. 68.826 lakh/ F2- 03/2019- 20 dt. 20.03.2020	19.09.2020	37.980	19.891	19.891	Road = 803 m Culvert = 10 nos, Length = 48 m	Road - 583.38 m Culvert - 9 No.	Road - 00 m Culvert - 00	Road - 583.38 m Culvert - 9 No. 72 % work completed	

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Func Received (In Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Nawada District.												
1	नगर परिषद्, नवादा क्षेत्रान्तर्गत नवादा बस स्टैंड का निर्माण	पुनरीक्षित प्रशासनिक स्वीकृति-7.27 करोड़, ज्ञापक-463, दिनांक-03.02.2020 राशि-4.00 करोड़ पत्रांक-78, दिनांक-19.11.14	अनुपूरक एकरारित राशि-6801148 6 राशि-2.98 करोड़ दिनांक-15.06.15	28.08.2020	6.33	5.35	3.51	Construction of Bus Terminal	Bus terminal Drive way Tube well Docking way Car parking PHE work External electrical work in progress Toilet Block is in progress	Boundary wall completed Docking way complete Car parking complete PHE work complete External electrical work complete High mast light foundation complete Toilet block in proress	Bus terminal Tube well Complete Boundary wall-70 % Docking way-95 % PHE work-100 % दिनांक-18.09.2020 को योजना का उद्घाटन संपन्न हुआ। योजना 30 नवंबर 2020 तक पूरा कर लिया जायेगा।	
List of Project Banka District.												
1	नगर परिषद् बांका अन्तर्गत वार्ड सं०-01 में प्राथमिक विद्यालय, पथरा से काली स्थान तक पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री आनंद कुमार	0.8939584 07/27-09-2018	18-08-2020 and 0.7626408	17-02-2020	0.4469792 (in Cr.)			पी०सी०सी० पथ निर्माण कार्य।	कार्य प्रारंभ	निर्माण सामग्री कार्य स्थल पर एकत्रित की जा रही है।	निर्माण सामग्री कार्य स्थल पर एकत्रित की जा रही है।	
2	नगर परिषद् बांका अन्तर्गत वार्ड नं०-09 करहरिया रोड में स्व० कमल किशोर सिन्हा के घर से करहरिया पुल के आगे तक आर०सी०सी० नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री पुरेन्द्र कुमार रजक	0.1412 07/27-09-2018	22.05.2020 and 0.9876	21.09.2020	0.0706 Cr.	0.0559656		पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।	60 मीटर नाला निर्माण कार्य पूर्ण, शेष प्रगति पर। पी.सी.सी पथ निर्माण कार्य पूर्ण।	पी०सी०सी० पथ एवं नाला निर्माण कार्य।	कार्य पूर्ण।	
3	नगर परिषद् बांका अन्तर्गत वार्ड नं०-11 सरकारी बस स्टैंड के पीछे प्रताप यादव के घर से ठाकुर कम्पाउण्डर के घर तक एवं प्रदीप यादव के घर से बबलू सिंह के घर तक आर०सी०सी० नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री निहाल रंजन	0.1462 07/27-09-2018	12.05.2020 and 0.13158	11.09.2020	0.0731 Cr	0.0450496 Cr		पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।	साईडवाल 50 मीटर, आर.सी.सी नाला 50 मीटर एवं पी.सी.सी पथ 50 मीटर पूर्ण, शेष कार्य प्रगति पर है।	नाला निर्माण कार्य प्रगति पर। नाला एवं पी.सी.सी पथ निर्माण कार्य।	कार्य पूर्ण।	

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13

List of Project Bhagalpur District.

1	सुलतानगंज नगर परिषद् अन्तर्गत कृष्णानन्द उच्च विद्यालय मैदान स्थित स्टेडियम का जीर्णोद्धार, नाला एवं दक्षिण चहारदीवारी निर्माण कार्य। संवेदक-श्री राजीव रंजन	0.69139 309/30.03.16						चहारदीवारी, नाला एवं फुटपाथ का निर्माण कार्य				निधि की कमी।
2	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-05 में साहेब पंडित के घर से बलिदानी दुर्गा स्थान चौक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री सुमन कुमार	0.24852 66/09.01.020 19	date- 28.07.2020 Rs- 0.2307967	27-11-2020				पी०सी०सी० पथ निर्माण कार्य।	मिट्टी भराई कार्य पूर्ण। शेष कार्य प्रगति पर।	जल जमाव होने के कारण कार्य बाधित।	मिट्टी भराई कार्य पूर्ण। शेष कार्य प्रगति पर।	जल जमाव होने के कारण कार्य बाधित।
3	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-11 में प्रकाश यादव के घर से सुरेश शर्मा के घर तक एवं राजेन्द्र सिंह के घर से धुरी साह के घर तक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.020 19	date- 28.07.2020 Rs- 0.2480887	27-11-2020				पी०सी०सी० पथ निर्माण कार्य।	मिट्टी भराई कार्य 40 प्रतिशत पूर्ण।	जल जमाव होने के कारण कार्य बाधित।	मिट्टी भराई कार्य 40 प्रतिशत पूर्ण।	जल जमाव होने के कारण कार्य बाधित।
4	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-17 में मन्नु चौधरी के घर से पंकज रजक के घर होते हुए प्रदुमण चौधरी के घर तक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.020 19	date- 28.07.2020 Rs- 0.2466256	27-11-2020				पी०सी०सी० पथ निर्माण कार्य।	मिट्टी भराई कार्य 70 प्रतिशत पूर्ण।	जल जमाव होने के कारण कार्य बाधित।	मिट्टी भराई कार्य 70 प्रतिशत पूर्ण।	जल जमाव होने के कारण कार्य बाधित।

List of Project Rohtas District.

1	नोखा बस स्टैंड निर्माण योजना संवेदक का नाम- M/s Rita Devi.	राशि-2.00 करोड़ प्रशासनिक स्वीकृति का पत्रांक-78, दिनांक-19.11.14 एवं	राशि-1.64 करोड़ एवं तिथि-23.06.2015	22.12.2015	1.99	0.10	0.10	Construction of bus stand				जमीन अनुपलब्धता के कारण राशि संबंधित नगर पंचायत नोखा को हस्तांतरित कर दिया गया है।
---	---	--	-------------------------------------	------------	------	------	------	---------------------------	--	--	--	--

List of Project Lakhisarai District.

1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-06 में मीरा देवी से अनुप साह बटोरन मंडल से विशुनदेव यादव तक पी०सी०सी० पथ एवं नाली निर्माण कार्य।	0.1547 Ref no.161 Date 27.09.2018	0.1474 Date 16.08.2019	15.02.2020	0.10000	0	0.00	(i) P.C.C Road (ii) Drain work	Drain work completed		Work Completed	निधि की कमी।
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-6 में फकीरा भगत से चौब भगत एवं रामजी साव से सरयुग मंडल तक पी०सी०सी० पथ एवं नाली निर्माण कार्य।	0.2075 Ref no.161 Date 27.09.2018	0.1974 Date 16.08.2019	15.02.2020	0.100000	0	0.00	(i) P.C.C Road (ii) Drain work	Drain work completed		Work Completed	निधि की कमी।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं-6 में पदार्थ साव से लेकर जवाहर मंडल तक आर०सी०सी० नाला निर्माण कार्य।	0.2084 Ref 160 Date 27.03.218	0.1983 Date 16.08.2019	15.02.2020	0.1042	0	0.00	(ii) Drain work with Cover.	Drain work completed.		Work Completed	निधि की कमी।
4	नगर परिषद् लखीसराय के प्रशासनिक भवन का निर्माण कार्य	311.29 Letter No.- Date.- T.S. Rs. 285.214 Letter No.- Date.-	2.1966 date 26.06.18	25.12.2019	2.2914	3.819579	0	Buidling work		Foundation work completed.	Work in progress.	स्थल विवादित।
5	बडहिया नगर पंचायत के बडहिया सिमांत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आर० सी० सी० नाला एवं स्लैब का निर्माण कार्य।	0.4827 Ref no. 64 Date 27.09.2018	0.4131 Date 14.10.2019	13.04.2020	0.24135	0	0.00	(i) P.C.C Road (ii) Drain work	200 m Drain and Slab work completed.			निधि की कमी।
6	वार्ड नं० 01 में एन० एच० 80 जगदम्बा मील मोड़ से भाया कौशल बाबू के फुलवाड़ी होते हुए सागर अमीन के बथान तक आर०सी०सी० नाला एवं पथ का निर्माण कार्य।	0.9180 Ref No.64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020	0.459905	0	0.00	(i) P.C.C Road (ii) Drain work	Drain work completed.			निधि की कमी।
7	बडहिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर०सी०सी० नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020	0.271025	0	0.00	(ii) Drain work with Cover.	300 m Drain work completed.			निधि की कमी।
8	नगर पंचायत बडहिया में बायपास मोड़ नगर पंचायत बडहिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गास्थान होते हुए चुहरचक पुल तक नाला निर्माण कार्य।	0.8645 Ref No.64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020	0.432295	0	0.00	(ii) Drain work with Cover.	कार्य प्रगति पर।			निधि की कमी।
9	पंचमहला से बी०एन०एम० कॉलेज तक बाईपास सड़क का निर्माण कार्य।	0.2786 Ref No.07 Date 27.09.2018	2.5426 Date 19.11.2019	18.08.2020	0.6965275	0	0.00	(i)Earth work (ii)G.S.B (iii) P.C.C Road	(i)Earth work completed.			निधि की कमी।
10	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199 Ref no.07 Date 27.09.2018	0.7801 Date 18.08.2020	5/17/2021	0.459985	0	0.00	(i) Civil work & Land Scape. (ii) Earth Filling (iii) Counter Room	कार्य प्रगति पर।			निधि की कमी।
List of Project Sheikhpura District.												
1	नगर परिषद् शेखपुरा अन्तर्गत श्यामा सरोवर पार्क परिसर में ह्यूम पाईप का निर्माण कार्य एवं पार्क का सौन्दर्यीकरण कार्य	219.14673 Cr. Letter no.-07 dt. 27.09.18	1.6974 Date 19.09.2020	18.07.2021	0	0	-	i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soiling work.				निधि की कमी।

No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
2	नगर परिषद् बरबीघा अन्तर्गत एन०एच०-82में मौर से पूरब होते हुए बरबीघा शेखपुरा रोड तक पथ निर्माण कार्य।	112.77500 Cr. Letter no. - 07 dt. 27.09.18	0.9476 Date 27.05.2020	26.11.2020	0	0	-	i) GSB ii) WMM, iii) BM & SDBC	Earth Work completed.	GSB & WMM work completed		निधि की कमी।
List of Project Munger District.												
1	नगर निगम मुंगेर क्षेत्राधीन अन्तर्गत राजा रानी तालाब का सौन्दर्यीकरण कार्य।	7.52	6.15	05.03.2019	3.76 Date 17.08.2019	2.59	No	i) Boundry wall work ii) Renovation of Park iii) Parking & Paver Block soiling work.	(1) Boundry wall complete (2) Toe wall Completed (3.) Grill work in progress 80% (4) 4 no ghat completed	1. Rest ghat (1 No) completed 2. Raised lawn work 60 % is completed 3. Slop portion of pond work 90% is completed and finishing work of this item is in progress	80%	
2	नगर पंचायत हवेली खड़गपुर सदभावना घाट के शेष भाग पर सीढ़ी घाट का निर्माण कार्य।	0.3927	0.3348 Date 06.06.2018	05.03.2019	0.3927 Date 10.12.2019	0.1109	No	Ghat Work.	60%	30%	90%	
3	नगर पंचायत हवेली खड़गपुर के पंचवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य।	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019	0.112	No	Ghat Work.	50%	0%	50%	
List of Project Jamui District.												
1	नगर पंचायत झाड़ा में बस स्टैण्ड का निर्माण कार्य।	1.8169	1.5472	02.06.2019	1.8169	1.4148	1.1	(i) Building work. (ii) Flooring. (iii) Boundary wall (iv) Approach Road work.	(i) Building work Completed (ii) Flooring work Completed. (iii) Boundary wall Completed (iv) Approach Road work is Completed.	0	Work Completed.	

Compiled as reported by respective Executive Engineers.

[Signature]
5/11/2020
Assistant Engineer

[Signature]
05/11/20
TS to CE(South) Infra

[Signature]
5/11/20
Chief Engineer(South) Infra

Water Supply, Drainage & Sewerage (North Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : October 2020



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनाल रोड, पटना।

email – mdbuidco@gmail.com

510

पत्रांक - ४० - १७०४/२० - ७६३२

दिनांक - ०७-११-२०२०

सेवा में,

मुख्य अभियंता,

(आयोजन, निरूपण एवं अनुश्रवण),

न० वि० एवं आ० वि० (बुडको)।

विषय:- जलापूर्ति एवं ड्रेनेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह अक्टूबर २०२० को प्रेषित करने के संबंध में।

प्रसंग:- इस कार्यालय का आदेश संख्या ३८, दिनांक २९.०४.२०२०

महोदय,

उपर्युक्त विषय के संबंध में सूचित करना है कि जलापूर्ति एवं ड्रेनेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह अक्टूबर २०२० को तैयार कर इस पत्र के साथ संलग्न कर भेजा जा रहा है।

बिहार विधान सभा निर्वाचन २०२० के कारण सीतामढ़ी, शिवहर, वैशाली, किशनगंज एवं कटिहार के कार्यपालक अभियंता द्वारा दूरभाष पर सूचना दी गयी है कि पदाधिकारियों/कर्मियों के निर्वाचन संबंधी दायित्व निर्वहण के कारण मासिक प्रगति प्रतिवेदन अभी नहीं भेजा जा सका है। प्राप्त होने के उपरान्त भेजा जायेगा।

अनुलग्नक - यथोपरि।

विश्वासभाजन,



(अमी रंजन)

मुख्य अभियंता,

(जलापूर्ति, ड्रेनेज एवं सिवरेज),

उत्तर बिहार उपभाग,

न० वि० एवं आ० वि० (बुडको)।

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

अक्टूबर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मोतिहारी जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669(without O&M) It No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	02.08.18 (Extend to 31.03.19)	28.59	24.89	24.89	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6	Pipeline-50.47 km HSC-4460 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6	Pipeline-0.656 km HSC-386	Pipeline-51.126 km HSC-4886 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6	
2	मोतिहारी जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 It No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20	32.00	24.63	24.63	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7	Pipeline-55.21 km HSC-728 OHT-2 in progress Tubewell-6 Pump House-2 in progress	Pipeline-3.796 km HSC-177 OHT-2 in progress Tubewell-0 Pump House-2 in progress	Pipeline-59.006 km HSC-905 OHT-2 in progress Tubewell-6 Pump House-2 in progress	
3	बाका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC- OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	work completed	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	बाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no-139/15-03-2018	राशि -5.02 29-09-2018	28.03.19	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.01 km HSC-2676	work completed	Pipeline-30.01 km HSC-2676	
5	कैसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC- OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	work completed	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	
6	कैसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139/15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-928	work completed	Pipeline-14.43 km HSC-928	

5320

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
7	स्वच्छ जलापूर्ति योजना फेज-1 सर्वेदक-मेसर्स अशोका ट्यूबवेल	Rs 8.19306 Lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	work completed	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	स्वच्छ जलापूर्ति योजना फेज-11 सर्वेदक-मेसर्स अवधेश राय	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19	5.75	3.02	2.50	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1865	work completed	Pipeline-30.60 km HSC-1865	
10	मातिहारी के चादमारी एम. एस. कॉलेज रोड 25-26 वार्ड परीक्षामन लाल बंगला से नवनिर्मित आर.सी.सी. नाला तक नाला एवं पी.सी.सी. पथ निर्माण कार्य।	1.25 Lt. No.66 09.01.19	1.25 08.01.20	06.07.20	0.62	0.62	0.62	Drain 2510 ft PCC road 2510 ft	Drain 2510 ft PCC road 2510 ft		Drain 2510 ft PCC road 2510 ft	work complete
11	सुर्गौली वार्ड नं-04 में समीर मिया के घर से हनुमान मंदिर होते हुए डॉ कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379 Lt. No. 08 27-09-18	0.29 10.06.20	09.09.20	0.15	0.09	0.00	2116 ft drain	1966 ft drain	150 ft drain	2116 ft drain	work complete
12	सुर्गौली वार्ड नं-06 में रेलवे स्टेशन गेट से हॉस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831 Lt. No. 8 27-09-18	0.16 10.06.20	11.09.20	0.08	0.08	0.00	906 ft drain	600 ft drain	300 ft drain	900 ft drain	work complete
13	सुर्गौली वार्ड नं-10 में माई स्थान मंदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195 Lt. No. 8 27-09-18	0.19 10.06.20	09.09.20	0.10	0.00	0.00	1378 ft drain	580 ft drain		580 ft drain	water logging
14	बकिया रेलवे गुमटी 136 से हिन्दू बकिया होते हुए साहेबगंज रोड, शालीनगर रोड तक पी.सी.सी. सड़क एवं आर.सी.सी. नाला निर्माण कार्य।	2.06 Lt. No. 07 27-09-20	1.96	24.05.21	0.52	0.52	0.00	3100 ft drain 3100 ft pcc road	2000 ft drain pcc 0 ft	600 ft drain pcc 0 ft	2600 ft drain pcc 0 ft	

02/11/20
AE

TS to CE
7/11/20
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

53

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

अक्टूबर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बगहा जलापूर्ति योजना फेज- I संवैदक का नाम-M/s JP Enterprises	राशि-29.69, letter no- 596, Date- 28.03.2016	राशि-32.50 04.03.2017	15.11.2019 (EOT)	29.13	22.13	2.00	Pipeline-48.22 km HSC-8730 OHT-2 Tubewell-2	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	Project completed	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	
2	बगहा जलापूर्ति योजना फेज- II संवैदक का नाम-M/s Gandhipati const pvt ltd	राशि-70.96	राशि-61.57	23.07.2020	38.80	33.53	29.53	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14	Pipeline-74.52 km HSC-7290 OHT-3 in progress Tubewell-6	Pipeline-6.708 km HSC-602	Pipeline-82.228 km HSC-7892 OHT-3 in progress Tubewell-6	
3	बेतिया जलापूर्ति योजना संवैदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-97.25, letter no- 484, dated-20.12.16	राशि-101.92, dated-06.03.18	05.03.20	46.04	38.11	21.04	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18	Pipeline-68.23 km HSC-5161 OHT-6 in progress Tubewell-18	Pipeline-4.032 km HSC-569	Pipeline-72.269 km HSC-5730 OHT-6 in progress Tubewell-18	
4	रामनगर जलापूर्ति योजना फेज- II	राशि-2.57 139/15-03-2018	राशि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Pipeline-13.905 km HSC-1179	Pipeline-0.030 km HSC-21	Pipeline-13.905 km HSC-1200	
5	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	-	-	-	PHE & Electrification work	95% work completed	-	95% work completed	
6	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	-	-	-	PHE & Electrification work	95% work completed	-	95% work completed	

7	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar	AA-1.93794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	Construction of road and drain	Drain-366 m Road-1090 m	-	Drain-366 m Road-1090 m	
8	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	Construction of road & drain	Drain-518 m Road-885 m	-	Drain-518 m Road-885 m	

[Signature]
07/11/20
AE

[Signature]
07/11/20
TS to CE
(WSD), North Bihar

[Signature]
07/11/20
Chief Engineer
(WSD), North Bihar


52


Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

अक्टूबर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	समस्तीपुर जलापूर्ति योजना। सर्वेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS) Lt. No. 70 21-09-16	19.5925 (SBD-01 OF 2016-17)	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-40 km HSC-4900 OHT-2 Tubewell-5 Pump House-5	-	Pipeline-40 km HSC-4900 OHT-2 Tubewell-5 Pump House-5	Noc from RCD is awaited from bus stand to kranti hotel on both side of road. Leakage repairing in progress. For the last two month only road restoration works is going on.


AE


TS to CE,
(WSD), North Bihar


Chief Engineer
(WSD), North Bihar



Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

अक्टूबर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	झंझारपुर जलापूर्ति योजना मोबाईल नं०-9471009096 संवेदक का नाम-अर्चना कॉन्ट्रेक्टर	राशि- 1.89 करोड़ पत्राक- 28, दिनांक- 04.10.2012 एव	1 8925 dated-27-05-2019	28.05.2020	1.684	1.63	0.618	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-765 OHT-1 Stand Post - 25	HSC-137	Pipeline-3.39 km HSC-902 OHT-1 Stand Post - 25	
2	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krushni Infrass India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का ज्ञापन- 280/नोपि-02-10/2017-167 दिनांक-28.03.2017 एव	115.6593 dated-04-06-2019	03.01.2021	3.75	3.44	3.44	1- Drain-14.19 KM 2. STP- 1 nos 15 MLD 3. Pump House =1	1.2 m wid Drain of length 272 m is completed 1.0 m wide drain -90 m raft works is done Watson Canal -Nil Nil Nil	drain 13m 72.5 m drain PCC-132 m Nil NIL	1.2 m wide Drain of length 285m is completed 72.5 m drain PCC - 132m Nil Nil	Require STP Land is Not available.

18/07/20
AE

TS to CE,
(WSD), North Bihar

Chief Engineer,
(WSD), North Bihar

534

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

अक्टूबर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत योजना अन्तर्गत दरभंगा जलापूर्ति योजना।	67.99, letter no-2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020	25.50	25.18	25.18	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-47.295 km HSC-5264 OHT-Not started Tubewell-7 Pump House-5	Pipeline-6.952 km HSC-1551 OHT-0 Tubewell-0 Pump House-0	Pipeline-54.247 km HSC-6815 OHT-Not started Tubewell-7 Pump House-5	
2	राज्य योजना अन्तर्गत दोनार गुमती से टैनही पुल तक नाला निर्माण कार्य।	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020	4.24	4.23	4.23	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m . Length 3.55 km	PCC-600 M Base-530 m Stem-410 M	PCC-0 M Base-0 m Stem- 6M	PCC-600 M Base-530 m Stem-416 M	
3	राज्य योजना अन्तर्गत दरभंगा नगर निगम क्षेत्रांतर्गत डी0एम0सी0 ऑफीस सकमा पुल तक अय भाग में नाला एवं पथ जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के बाहर दिवारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated-13.11.2014	0.8854931, dated-26.06.2019	25.12.2019	0.996	0.00	0.00	New boundary 1030'0" Drain 1495'0"	Boundary 765 ft Drain - 190 ft	Boundary 0 ft Drain - 281 ft	Boundary 765 ft Drain - 471 ft	
4	दरभंगा नगर निगम क्षेत्रांतर्गत बाई सख्या 48 लेहरी टोला कुशीयन महती के घर से मो0 कन्हैया सहनी रयाम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही मोखर तक सड़क एवं नाला निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37	0.37	0.21	PCC Road 1600'0" Drain 1600'0"	RCC drain without grating 1566' PCC Road 1020'	RCC drain 0 PCC Road 580	RCC drain without grating 1566' PCC Road 1600'	
5	राज्य योजना अन्तर्गत पी0डब्ल्यू0डी0 पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व0 समी अमीन, फेजुल्ला खाँ मस्जिद पुरानी मुसफ्फा कब्रिस्तान तथा श्री मोखर के घर होते हुए पी0डब्ल्यू0डी0 पथ में खान चौक तल डक्कन सहित आर0सी0सी0 नाला निर्माण कार्य।	0.964566 Ref-75 Dated 13.11.2014	0.8499946, Dated-18.05.2019	17.12.2019	0.9642	0.00	0.00	Drain 2350'0"	drain 228'	drain 16'	drain 228'	

532

6	राज्ययोजनान्तर्गत बंता चौक से डी एम सी एच बल्च बाई तक पी सी सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351189, dated- 11.11.19	10.08.2020	0.74095	0.30	0.00	PCC road 1800' Drain 1800'	PCC road 1500' Drain -170'	PCC road - 0 drain - 170'	PCC road 1500' Drain -170'	
---	---	----------------------	-------------------------------	------------	---------	------	------	-------------------------------	-------------------------------	------------------------------	-------------------------------	--

18/09/20
AE

08/11/20
TS to CE
(WSD), North Bihar

08/11/20
Chief Engineer
(WSD), North Bihar

539

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

अक्टूबर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहरसा जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt Ltd	राशि-92.91 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019	85.05	63.90000	63.900	Pipeline-175.58 km HSC-28369 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-151.05 km HSC-16328 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-7 install (16 supply Transformer-16 (Supply), 14 installed	Pipeline-2.927 km HSC-168 OHT-4 in progress Tubewell-0 Pump House-0 Pump Motor-2 Transformer-0 installed	Pipeline-153.977 km HSC-16496 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-9 install (16 supply Transformer-16 (Supply), 14 installed	
2	सिमरी बख्तियारपुर जलापूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्रांक- 11/01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019	1.979	1.860	1.860	Pipeline-16.34 km HSC-6625	Pipeline-16.25 km HSC-3257	Pipeline-0.088 km HSC-350	Pipeline-16.338 km HSC-3607	
3	सहरसा स्लॉम वाटर ड्रेनेज योजना संवेदक का नाम- R.K. Infracorp Pvt. Ltd- Charith Infrastructure Pvt. Ltd.	राशि-54.9020 करोड़ 2ब/ना0नो-02-01/ 2017- 307, न वि एवं आ वि एवं तिथि- 24.03.2017	राशि - 55.50 करोड़	28.01.2019	22.76	22.76	22.76	Construction of 11.50 KM Drain	6.94 Km Drain completed (out of 11.5 KM)	-	6.94 Km Drain completed (out of 11.5 KM)	

[Signature]
AE

[Signature]
TS to CE,
(WSD), North Bihar

[Signature]
Chief Engineer,
(WSD), North Bihar

[Signature]

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

अक्टूबर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना, फेज- I	राशि-15.88 करोड 13.01.2014	DB- 12.189 O&M- 0.275 Total-12.464 10.12.15	09/06/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-25.50 km HSC-1030 OHT-2 Tubewell - 2	completed	Pipeline-25.50 km HSC-1030 OHT-2 Tubewell - 2	Under trail run and backwash water issue
2	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड पत्राक-139/15-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	4.11	3.50	Pipeline-37.14 km HSC-4316	Pipeline-35.18 km HSC-2659	Pipeline-0.935 km HSC-158	Pipeline-36.115 km HSC-2817	

[Signature]
AE

[Signature]
TS to CE,
(WSD), North Bihar

[Signature]
Chief Engineer
(WSD), North Bihar

53


Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

अक्टूबर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	निर्मली जलापूर्ति योजना फेज- I संवेदक का नाम-नालन्दा इंजिक्शन	8.54	DB-7.180 O&M-0.185 Total-7.365 11.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	Pipeline-12.00 km HSC-786	-	Pipeline-12.00 km HSC-786	
2	निर्मली जलापूर्ति योजना फेज- II संवेदक का नाम-सुमन इंटरप्राइजेज	2.25 Cr 139.15 03.2018	DB-1.987 O&M-0.099 Total-2.086 29-11-2018	25.03.19	1.12	1.09	1.09	Pipeline-6.88 km HSC-3173	Pipeline-6.74 km HSC-1667	-	Pipeline-6.74 km HSC-1667	
3	सुपौल जलापूर्ति योजना फेज- I संवेदक-मे गणाधिपति कन्स्ट्रक्शन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	-	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
4	सुपौल जलापूर्ति योजना फेज- II	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-11-2018	28.07.19	4.19	3.90	3.90	Pipeline-44.36 km HSC-3853	Pipeline-36.05 km HSC-2746	Pipeline-3.62 km HSC-277	Pipeline-39.67 km HSC-3023	
5	सुपौल स्ट्रोन वाटर ड्रेनेज योजना संवेदक का नाम-M/s Charith-Devkrishna(JV)	राशि -22.08 करोड 2ब0/ना0नि0-02-03/2017-119, न वि एव आ वि. एवं तिथि- 20 02 2018	राशि - 20.73	20.06 2020	11.04	11.04	11.04	Costruction of Storm Water Drainage 5.5 km	3.60 Km Drain completed	150 mtr drainage cover slab work	3.60 Km Drain completed	


AE


TS to C.E.
(WSD), North Bihar


Chief Engineer
(WSD), North Bihar

599

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

अक्टूबर-2020

Rs. In Lakh


Sl. No	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (In Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar, M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	30.11.21	10.62	9.87 (Machine Adv-2.3 cr, Mob. Adv.-7.57 Cr.)	9.87	1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total 38 MLD 3. Culvert-21 Nos	1- Survey work completed. 2- Contractor has set up its logistic and plant site at manikamath mushahari. 3-Hydraulic design and RCC design for one drain (Mithanpura to tirhut canal) was submitted by contractor. Hydraulic & RCC design of part of this drain has been approved by CE (North), BUIDCo. Work started in this section. in bottom slab/raft-pcc done in 160m, RCC done in 110 m, side wall - rcc done in 70 m on both side.		1- Survey work completed. 2- Contractor has set up its logistic and plant site at manikamath mushahari. 3-Hydraulic design and RCC design for one drain (Mithanpura to tirhut canal) was submitted by contractor. Hydraulic & RCC design of part of this drain has been approved by CE (North), BUIDCo. Work started in this section. in bottom slab/raft-pcc done in 160m, RCC done in 70 m, side wall - rcc done in 1.2m/3.34 km in 50 m on both side.	
2	वार्ड नं-2 लक्ष्मी चौक शम्भू साह के घर से एन0एच0-28 चौदनी चौक तक पथ-सह-नाला निर्माण कार्य। Smt Juli Kumari	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-83.67100 लाख	72.87093 06F2/2018-19 Dated-14.07.18	13.01.19	41,83550	41,49741	41.49771	Road & Drain	Road Work Complete & Drain 70%	30% Drain work	completed	
3	वार्ड नं-27 में दामूचक मुख्य पथ से विजय कुमार के घर से मझौलिया मुख्य पथ तक पथ एवं नाला निर्माण कार्य। Sri Shubhendu Amitabh	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-40.256 लाख	40.19009 02F2/2019-20 Dated-10.06.19	09.12.19	20.128	13.07106		Road & Drain	Drain Work Complete & Road Work in Progress	rest work completed	completed	
4	वार्ड नं-7 ब्रह्मि नगर में संतोश जी के घर से एन0एच0-28 तक सड़क एवं नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-33.803 लाख	30.35449 17F2/2019-20 Dated-07.08.19	06.02.20	16.9015	16.03892		Road & Drain	Drain Work Complete	Road work completed	completed	


528

5	वार्ड नं०-48 चुना भट्टी रोड नं०-3 कामेश्वर तिघारी विनाद चौरसिया भाया मुशी जी के मकान होते हुए आशा सिन्हा के मकान तक (नहर के पास) सड़क एवं स्लैब सहित नाला निर्माण कार्य। M/s Modern Builders, Pro-Pankaj Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-०7 दिनांक-27.09.18 राशि-79.296 लाख	69.80459 16F2/2019-20 Dated-07.08.19	06.02.20	39.648	38.24377		Road & Drain	Drain Work Complete Road 90%	rest work completed	completed	
6	वार्ड नं०-7 धर्मशोला वार्मा के घर से मोतिहारी रेलवे लाईन लेकर विजय कुमार के घर भाया प्रभात कुमार के घर होते हुए पी०सी०सी० पथ एवं नाला निर्माण कार्य। Sri Manoj Kumar Bharti	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-०7 दिनांक-27.09.18 राशि-58.966 लाख	52.37938 07F2/2019-20 Dated-08.07.19	07.01.20	29.483	19.29733		Road & Drain	Drain Work Complete,	No work	Drain Work Complete,	जल जमाव के कारण बाधित
7	वार्ड नं०-48 आर०पी० श्रीवास्तव लेन में रामशरण शर्मा के घर से प्रेमा शंकर के मकान होते हुए भाया सीता राम पाण्डेय महतो जी के घर से भाया अरुण साह उत्तपल रंजन जी के मकान से प्रेमाकठ के मकान तक पथ एवं नाला निर्माण कार्य। Sri Chandan Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-०7 दिनांक-27.09.18 राशि-69.413 लाख	62.28902 14F2/2019-20 Dated-16.07.19	15.01.20	34.7065	32.50951		Road & Drain	Drain Work Complete	No work	Drain Work Complete	जल जमाव के कारण बाधित
8	वार्ड सं०-19 में पंजरा मार्केट से अखाड़ाघाट पेट्रोल पंप के सामने गली तक भाया जी०डी० मंदर इंटरनेशनल स्कूल तक पी०सी०सी० पथ सह स्लैब सहित आर०सी०सी० नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-210.61 लाख	200.58163 01SBD/2019-20 Dated-01.08.19	31.01.20	52.6525			Road & Drain	drain work in progress	600 mtr drain work completed	601 mtr drain work completed	
9	वार्ड सं०-30 एवं 34 में पराव पोखर से निमचौक तक भाया गली नं०-02 में पी०सी०सी० पथ एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-220.94 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	219.58	82.98	54.98202	Road & Drain	75% Drain Complete Road work in progress	500 mtr road completed	75% Drain Complete 500 mtr road completed	
10	महदी हसन चौक से संगम चौक तक पथ में पथ सह नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-340.14600 लाख	315.94913 03SBD/2019-20 Dated-01.08.19	30.04.20	340.14	152.21	133.55	Road & Drain	Drain Work Complete & Road Work in Progress	Road Work in Progress	Drain Work Complete & Road Work in Progress	
11	वार्ड सं०-12 में पी०डब्ल्यू०डी० कॉलोनी होते हुए स्व० मणिमूर्धन जी के घर भाया अनिल जायसवाल जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-189.29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	171.49	32.82561		Road & Drain	20% Road Work Complete	No work	20% Road Work Complete	
12	वार्ड सं०-30 में प्रजापति ब्रम्हा गली से कलमबाग रोड एम्बोसन कोचिंग तक पी०सी०सी० पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	56.705	20.61095		Road & Drain	60% Drain Complete & Road 225m. Complete	100 m road	60% Drain Complete & Road 325m Complete	
13	वार्ड सं०-20 एवं 21 में राम जानकी मंदिर से रघुनाथ प्रसाद के दुकान तक तथा सुधाकर लेन में सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-207.2500 लाख	192.31963 22F2/2019-20 Dated-20.08.19	19.02.20	103.62	47.81		Road & Drain	75% Drain Complete	No work	75% Drain Complete	
14	जेल चौक से मालीघाट प्राथमिक विद्यालय वाली सड़क तक आर०सी०सी० नाला निर्माण कार्य। Sri Bhairav Thakur	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-08 दिनांक-27.09.18 राशि-138.33100 लाख	122.62370 26F2/2019-20 Dated-19.08.19	18.03.20	69.1655	69.09153		Drain Only	Complete	-	Complete	

15	वार्ड सं०-७ में गुमटी नं०-०२ से मोविदपुर होते हुए एन०एच०-२८ के मिलान तक सड़क एवं नाला निर्माण कार्य। Sri Dinesh Pandey	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-६६ दिनांक-०९.०१.१९ राशि-१२१.६९ लाख	115.88447 27F2/2019-20 Dated- 28.10.19	27.04.20	121.59	114.71	58.86	Road & Drain	complete		complete	
16	वार्ड नं०-१७ बालूघाट बूझानी से ब्रह्मस्थान चौक होते हुए डा० कपिलदेव सिंह के घर भाया प्रदुमन राजक रामलखन लाल कर्ण के घर से दाहिने डा० बी०के० चौधरी के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-९० दिनांक-०३.०१.१८ राशि-२४३.२५६०० लाख	216.94689 04SBD/2019-20 Dated- 28.02.20	27.08.20	213.01	20.66		Road & Drain	65% Drain Complete	Drain 35% Road 50%	100% Drain Completed 50% Road completed	
17	लकडीझाही बाँव से भाया जगन्नाथ मिश्रा महाविद्यालय के पिछे होते हुए सोडा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-०७ दिनांक-२७.०९.१८ राशि-३६१.१५५ लाख	341.16452 05SBD/2019-20 Dated- 28.02.20	27.11.2020	180.5775	81.76		Road & Drain	35% Drain Complete & Road 30% Complete	Drain 5%	40% Drain Complete & Road 30% Complete	
18	वार्ड सं०-०२ में दिलिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-८० दिनांक-१२.०२.१९ राशि-१०३.९३ लाख	86.6526 01F2/2020-21 Dated- 17.06.20	16.12.20	51.965			Road & Drain	20% drain work completed	80% drain 20% road	100% drain work completed 20% road	


07/11/20
AE


TS to CE,
(WSD), North Bihar


Chief Engineer
(WSD), North Bihar





Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

अक्टूबर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.732 करोड़ 4 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3		Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	
2	अररिया जलापूर्ति योजना फेज- II संवर्द्धक-नैसर्ग उमंग इंफ्रास्ट्रक्चर	राशि- 8.64 करोड़ पत्राक- 130/08.03. 2018	राशि-8.69 करोड़ 06.10.2018	25.07.2019	4.32	3.93	3.93	Pipeline-46.56 km HSC-7611	Pipeline-25.52 km HSC-1267	Pipeline-4.12 HSC-333	Pipeline-29.64 km HSC-1600	


AE


TS to CE,
(WSD), North Bihar


Chief Engineer
(WSD), North Bihar



Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District


अक्टूबर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पूर्णिया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.- 1519, Dated-27.06.17.	राशि -113.1938	11.03.20	59.08	49.56	49.56	Pipeline-184.75 km HSC-34995 OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-83.00 km HSC-6288 OHT-4 in progress Tubewell-11 Pump House-9 progress Pump Motor-15 supply Transformer-15 Supply	Pipeline-1.524 km HSC-48 OHT-4 in progress Tubewell-0 Pump House-9 progress Pump Motor-0 Transformer-0	Pipeline-84.524 km HSC-6336 OHT-4 in progress Tubewell-11 Pump House-9 progress Pump Motor-15 supply Transformer-15 Supply	-
2	पूर्णिया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated-31.03.13	राशि -98.0408	15.07.20	32.91	21.45	21.45	Pipeline-155.48 km HSC-20048 OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-11.25 km HSC-480 OHT-3 in progress Tubewell-7 Pump House-4 in progress Pump Motor-7 supply Transformer-10 supply	Pipeline-0.310 km HSC-0 OHT-3 in progress Tubewell-0 Pump House-4 in progress Pump Motor-0 Transformer-0	Pipeline-11.25 km HSC-480 OHT-3 in progress Tubewell-7 Pump House-4 in progress Pump Motor-7 supply Transformer-10 supply	-


08/11/20
AE


TS to CE,
(WSD), North Bihar


Chief Engineer
(WSD), North Bihar

524

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

अक्टूबर-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-56.25 करोड पत्रांक-421, दिनांक-02.03.2016	राशि-61.71, letter no-1929, 04.08.2016	31.12.2018	58.12	48.81	48.81	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	-	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	-
2	छपरा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-67.76 करोड पत्रांक-108, दिनांक-17.01.2018	राशि-52.19, letter no-1925, 07.2018	27.07.2020	34.49	22.79	21.69	Pipeline-108.36 km HSC-16101 OHT-5 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-63.78 km HSC-4570 OHT-0 Tubewell-8 Pump House- 3 Pump Motor-0 Transformer-8	Pipeline-7.488 km HSC-1452 OHT-0 Tubewell-0 Pump House- 2 Pump Motor-0 Transformer-0	Pipeline-71.268 km HSC-6022 OHT-0 Tubewell-8 Pump House- 5 Pump Motor-0 Transformer-8	-
3	स्ट्रॉम वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021	5.53	5.53	0.00	1750 m drain construction, 1450 m drain cleaning	300 m RCC raft construction 200 m RCC wall construction 900 m drain cleaning	-	300 m RCC raft construction 200 m RCC wall construction 900 m drain cleaning	-
4	टैक्सी स्टैंड बड़ा तेलपा से बड़ा तेलपा तक आर.सी.सी. नाला-सह-सड़क निर्माण।	2.98 Cr. Letter no-79, dated- 06.12.17	2.42 06.03.2020	05.06.2021	0.10	0.10	0.10	Road 1300 m Drain 2600 m	100 mtr RCC Drain	-	100 mtr RCC Drain	-

[Signature]
07/11/20
AE

[Signature]
07/11/20
TS to CE
(WSD), North Bihar

[Signature]
07/11/20
Chief Engineer
(WSD), North Bihar

520


Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District


अक्टूबर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्राक-421, दिनांक-02.03.2016	राशि-40.75, dated- 05.05.2016	31.08.2018 after EOT 30-04-2019	34.73	34.73	27.48	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	Pipeline-49.53 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	Pipeline-49.53 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	4084 HSC shifted in phaes-2
2	सिवान जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्राक-108, दिनांक-17.01.2018	राशि-70.57 24.08.18	24.07.20	18.00	18.00	18.00	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Transformer-10	Pipeline-100.165 km HSC-6599 OHT-3 in progress Tubewell-4 Pump Motor-0 Transformer-0	Pipeline-2.845 km HSC-284 OHT-3 in progress Tubewell-0 Pump Motor-0 Transformer-0	Pipeline-103.01 km HSC-6883 OHT-3 in progress Tubewell-4 Pump Motor-0 Transformer-0	-


AE


TS to CE,
(WSD), North Bihar


Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Begusarai District

अक्टूबर-2020

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- I संवेदक का नाम-M/s P Das C & C(JV)	राशि-74.60	राशि-74.60, 13.07.2018	12.07.20	45.50	34.75	34.75	Pipeline-94.43 km HSC-28900 OHT-5 Tubewell-14	Pipeline-83.00 km HSC-7449 OHT-2, 1 in progress Tubewell-9	Pipeline-4.92 km HSC-440 OHT-2 in progress Tubewell-1	Pipeline-87.92 km HSC-7889 OHT-2 in progress Tubewell-10	
2	बेगुसराय जलापूर्ति योजना फेज- II संवेदक का नाम-M/s P Das C & C(JV)	53.36 cr	राशि-53.36	11.12.2019	24.50	19.28	19.28	Pipeline-87.26 km HSC-18727 OHT-4 Tubewell-10	Pipeline-39.40 km HSC-3578 OHT-2 in progress, Tubewell-8	Pipeline-4.36 km HSC-390 OHT-2 in progress, 1 existing Tubewell-0	Pipeline- 43.76 km HSC-3968 OHT-2 in progress, Tubewell-8	


08/11/20
AE


08/11/20
TS to CE
(WSD), North Bihar


08/11/20
Chief Engineer
(WSD), North Bihar

521

Water Supply, Drainage & Sewerage (South Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : October 2020



Building Better Tomorrow

बिहार शाहरी आधारभूत संरचना विकास निगम लि0, पटना

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग केनाल रोड, पटना-800 001
Email id: cesbuidcosouthwds@gmail.com

पत्रांक-

7627

दिनांक-

7/11/20

प्रेषक,

मुख्य अभियंता,

दक्षिण बिहार उपभाग,

जलापूर्ति, ड्रेनेज एवं सिवरेज,

बुडको, पटना।

सेवा में,

मुख्य अभियंता,

आयोजन, निरूपण एवं अनुश्रवण,

बुडको, पटना।

विषय :-

दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महोदय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह - अक्टूबर, 2020 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

विश्वासभाजन

मुख्य अभियंता,

दक्षिण बिहार उपभाग,

जलापूर्ति, ड्रेनेज एवं सिवरेज,
बुडको, पटना।

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

अक्टूबर - 2020

S. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पटना जलपूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Shekhupura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna संबंधक का नाम M/s. Bharat Infracon Pvt. Ltd	राशि-49 7081855 करोड UD&HD, Govt of Bihar letter: no-25, Date- 23.10.2018	राशि- 42.10 Cr.	01.08.2020	1970.81855 Lakh	1651.58559 Lakh		Pipe Network - 111055 mtr	47500	1480	48980	
								House Connection - 33120 nos	4250	110	4360	
								Pump House - 05 nos.	4 completed & 1 under progress	NIL	4 completed & 1 under progress	
								Tube well - 05 nos.	5 completed	NIL	all 05 tube well work completed	
2	पटना जलपूर्ति योजना Construction of balance work of 05 OHSR at Shekhupura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna संबंधक का नाम M/s. M.K. Enterprises Ltd	राशि- 5.04 Cr.	06.01.2020	298.07179 Lakh				OHSR- 05 nos				
								Shekhupura - 01	completed	completed	Completed	
								S.K. Puri - 01	completed	completed	Completed	
								S.K. Nagar - 01	completed	completed	Completed	
								Antaghat - 01	20 % WIP	3% WIP	23%	
								Adalatganj - 01	00 % Completed	2 % Completed	87% Completed	
3	बेहर से मीठापुर ड्रेनेज योजना संवेदक-रामगढ़ एवं राजीव राजम जे.पी.	राशि - 48. 9499 करोड पत्रांक-108, दिनांक - 17 01.2018	51.726267 दिनांक-21.07.18	20.07.20	1473.7083 Lakh	1273.4388 Lakh		Precast length of drain-7119m Sump capacity(2375KL)-1nos Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV)	Laying of pre cast length of Drain - 600 m Sump wall completed up to 14 m height		Laying of pre cast length of drain - 3310 m. Sump (capacity 2375 KL) - Sump wall completed, foundation of bottom dome RCC work completed	
4	पटना नगर निगम प्रस्तावित कोटी नद-30 म दोस्ताना ब्रिज से वाइकलब्रिज 10 म तक आवकालीन नदी निर्माण कार्य	11.58738000	0.4928154	4 months		0.2942794		RCC DRAIN 480M	73.33%			
5	कोटी नदी से कोटी नदी ड्रेनेज से नगर प्रस्तावित ब्रिज तक आवाकालीन नदी निर्माण कार्य	0.44 Cr	0.37	10/10/20				Rcc drain 1204 feet				NOC awarded from NHAI
6	बिहारीमण्डल 16 में फुलवारी ग्रामीण सिंचन प्रकार सिंचन कार्य का सफलतापूर्वक निर्माण कार्य संबंधक का नाम M/s. J.P.	12.10 116/19.02.19	10.8	25.12.18	7.027	2.165	2.165	Drain-2409 mtr	Drain - 800m	100 m	Drain - 900 m	कार्य को पूरा करने हेतु कई बार लिखित एवं मौखिक निर्देशन प्राप्त गया है। इस हेतु Alignment से बंधा को स्थान हेतु परिधानता निर्देशक प्रमाणित 1000 2 सूचना पटना को प्राप्त - 290 दिनांक - 26.09 2018 एवं इस कार्य हेतु का पत्रांक - 400 दिनांक - 10.10.2019 द्वारा जिला एवं पर्यावरण, पटना से अनुमति प्राप्त गया है। निर्माण कार्य को स्थान हेतु इस कार्य हेतु का पत्रांक - 896 दिनांक - 10.09.2019 प्राप्त

AP

led

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
7	पुलवारीकाला खाजः ड्रेनकी सभसत सिपः मोकः तोकः स्टामः तामः ड्रेनकी सभसत सिपः मोकः तोकः स्टामः तामः ड्रेनकी सभसत सिपः	13.16 116/19.02.19	12.31	25.12.19	8.291	6.47	3.29	drain 3350 mtr	Drain - 3000 m	50 m	Drain 3050 m	804 दिनांक 10.10.2020 एत पत्राक 842 दिनांक 29.10.2020 द्वारा कार्यपालक अभियंता विदुत अगुवत प्रमाणित खर्चा परमाण स अनुसंधान दिनांक 10.10.2020 फिल्टर एड फल्लोवरीकाला पत्राक कार्यपालक सामान कारी धीतर क सगीत जमीन की बादी करन हेतु अगुवतमोरी पुलवारीकाला की इस कार्यपालक क पत्राक 08 दिनांक 29.10.2020 एत पत्राक 808 दिनांक 12.10.2020 द्वारा अनुसंधान किया गया है।
8	मनुष्य जलसुक्ति खाना					3.00		1. Tubewell and Pump house 2 nos 2. Distribution Main 19120 m 3. Pump-motor and Transformer 2 nos 4. House Service Connection 5138 nos	2. Tubewell completed 19011 m pipe laying 4973 House Connection Pump house work in progress		2. Tubewell completed 19011 m pipe laying 4973 House Connection Pump house work in progress	
9	मसोपी जलसुक्ति फल-2 M/s Ganadhipati Con Pvt Ltd	Amt. 13.22 CR 131/08.03.18	13.7 21.11.18	13.08.18	9.61	9.01	6.61	Pipe line 51829/62829 m HSC- 5210 m T/W- 5	Pipe Line 55897 m hsc 5363 T/W 4 nos		Pipe Line 55897 m hsc 5363 T/W -4 Nos	
10	मसोपी जलसुक्ति फल-2 M/s Nalendra Engicon Pvt Ltd	Amt. 5.39 CR 131/08.03.18	5.64 22.10.19	21.11.2019	2.70	2.40	2.399	Pipe line Distribution Network - 38204 m House connection - 3186 nos	Distribution network - 18200 m House connection - 1152 nos	Distribution of network 1050 m	Distribution network - 19250 m House connection - 1152 nos	
11	मसोपी जलसुक्ति फल-2 Steel ARC Infra Services Pvt Ltd.	0.94264	0.567 20.12.19	19.10.2020	0.254	0.06	0.00	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding 4. Top dom of water tower & stair case for tower 5. Installation of Generator set 6. Residual work of pump house/attendant room 7. Residual work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome	Plaster, white washing etc. is continued in boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome	इस कार्यपालक क पत्राक 08 दिनांक 29.08.2020 पत्राक 009 दिनांक 19.08.2020 एत पत्राक 804 दिनांक 12.10.2020

AP

Recd
C. B. W. D. S.
South Bihar, B. O. D. S.
2/11/20

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nalanda District

अक्टूबर - 2020

Rs. in Crores												
Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बिहारशरीफ जलापूर्ति योजना फेज- I सवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no-435, dated- 21.07.2016	राशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 31st march 2021)	65.76	46.105	46.105	HYT/W -14Nos OHT - 03Nos SUMP + UGR-1-1 Pipe Line- 121583 km Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos	Work in Progress T/w 11/14 Completed, 0 progress 7 OHT-7/7 in Progress, (0 Completed) Pipeline 94.17 Km-121.583 Km 77% HSC - 58401/21524 Nos 99.9%	Nos T/W - 0 Nos. OHT - 2/3 in Progress, (0 Completed) Pipe line 6100 m HSC - 1152 nos Transformer - 0 nos Motor pump - 0 nos	11/14 complete OHT-2/3 in Progress pipe line 104094 m 121583m HSC 8571/121524non Trnsformer-10/14 nos Motor pump 9/14 nos	OHT ward 14 in progress OHT ward 46 soil filling completed ward no 14 work started after mutual understating between shchool management town NOC still awaited Main power equipemtn deployment by contractor insufficient.
2	बिहारशरीफ जलापूर्ति योजना फेज- II सवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no- 108,, dated- 17.01.2018	राशि-92.49 dated- 28.07.2018	27.07.2020 (extended time of completion 31st march 2021)	60.00	57.52	57.52	HYT/W -23 Nos OHT - 04 Nos Pipe Line- 162472 km Motor Pump- 23Nos Transformer -23Nos HSC - 18000 Nos	Work in Progress T/w- 21/23 Completed, OHT- 3/7 in Progress, (3 Completed) Pipeline -104.229 Km/162.472 Km. HSC - 5220/18000 Nos	Nos T/W - 0 Nos. OHT - 2/4 in Progress, (0 Completed) DM -27476 m HSC - 1859nos Transformer - 0 nos Motor pump - 0 nos	T/W 21/23 OHT 3/4 nos DM 150956 / 162472 m HSC 10287 / 18000 Motor pump 15/23 Transformer 15/23	OHT ward 5 salempur, stair case completed & bottom down ring as well as verticle well reinforcement laying in progress OHT ward 23 Bharat Gas godam top come concreting is in progress OHT Ward- 43 labour awas, ring beam & vertical bar reinforcement laying in progress reservior on hiranya parvat NOC is awaited from archeological dept. is awaited Main power & equipment development by contractor insufficient.
3	इस्लामपुर जलापूर्ति योजना फेज- II	राशि-03.09 130/08-03- 2018	राशि-3.08 10.09.2018	16.06.2019	1.50	1.499	1.499	63mm dia HDPE pipe-1510 90mm dia HDPE pipe-2315 110mm dia HDPE pipe-6544 Distribution - 14714 HSC - 3392	Total Pipe laying-12650 m HSC - 1825 nos	Total Pipe laying-0 m HSC - 0 nos	Total Pipe laying-12650 m HSC - 1825 nos	

AP

Local
BIAUDS
South Bihar, BIAUDS
31/10/20

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District

अक्टूबर - 2020

Sl No	Name of Project Name of Contractor	AA&ES Work Ref & Date (Rs In Cr)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बोधगया जलपूर्ति योजना संवेदक का नाम- M/s SMC-JWIL JV (Jindal).	राशि -33.55 करोड़ Letter no-917 dated- 17.12.2019.	राशि- 30.94 Cr. dated- 16.12.2019	15.09.2013	31.75	36.64		1 OHT-4 (i) Rising Main- 14250 mtr (ii) Distribution Main- 71174mtr (iv) House Connection- 6000 Nos (v) Road Restoration- 6000 Sq Mtr (vi) Tube Well 12 Nos. (vii) UGR- 1,2,3 & 4 (viii) Sluice Valve Chamber -400 (ix) Staff Quarter- 2 Nos (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (xii) Trenchless Work- Zone- 2 & 3 (579 mtr)	1 OHT-4 completed (ii) Rising Main- Completed (iii) Distribution Main- 69826 Mtr (iv) House Connection- 4750 Nos (v) Road Restoration- 8113 sqm Excess work due to BUIDC's director (vi) Tube Well 12 Nos Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -154Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- Zone-401 Mtr Completed		1 OHT-4 completed (ii) Rising Main- Completed (iii) Distribution Main- 69826 Mtr (iv) House Connection- 4750 Nos (v) Road Restoration- 8113 sqm Excess work due to BUIDC's director (vi) Tube Well 12 Nos Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -154Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- Zone-401 Mtr Completed	
2	बोधगया सिवरेज योजना संवेदक का नाम-M/s Ramky Infrastructure Ltd.	Letter no-917 dated- 17.12.2019. Amount 95.94 cr	100.63 Cr. dated- 16.12.2019	11.12.13	90.48	89.78		1 Sewer Network-65.33 KM 2 Intermediate Pumping Station- 5 3 STP-10 MLD 4 House Connection Chamber-2570 Nos 5 Raising Main 6 Trenchless 7 Manhole-3607 nos 8 Road Restoration-22480 mts	1 Sewer Network-60.666 km 2 Intermediate Pumping Station-1 & 2 Civil work completed IPS-3-9mts casting completed IPS-4-11mRCC casting completed IPS-5-civil work completed 3 STP-10 MLD 95 % 4 House Connection Chamber-1365 nos complete 5 Raising Main-Yet to be started 6 Trenchless-105 mtr 7 Manhole-3121 nos Complete 8 Road Restoration-B T Road- 2275/2275m. (Root Inst Road B T work completed) C C Road-11570/12000m. Kachha Road-13350/13500m (work completed) Sujata Hotel Road Restoration PCC 594.5 m casting work Completed		1 Sewer Network-60.666 km 2 Intermediate Pumping Station-1 & 2 Civil work completed IPS-3-9mts casting completed IPS-4-11mRCC casting completed IPS-5-civil work completed 3 STP-10 MLD 95 % 4 House Connection Chamber-1365 nos complete 5 Raising Main-Yet to be started 6 Trenchless-105 mtr 7 Manhole-3121 nos Complete 8 Road Restoration-B T Road- 2275/2275m. (Root Inst Road B T work completed) C C Road-11570/12000m. Kachha Road-13350/13500m (work completed) Sujata Hotel Road Restoration PCC 594.5 m casting work Completed	
3	मानपुर काली पोखर से इयाम नगर होते हुए अंबगिला देवा स्थान तक दक्कन सहित नाली निर्माण कार्य।	0.45 Lt no 88 dt 20.11.18	0.37	13.04.20	0.22	Nil	Nil	Construction of Drain - 1700 feet	Drain - 1050feet		Drain - 1050feet	
4	गया-नवादा नैन रोड में मुफ्तिसल मोड़ से कब्रिस्तान तक दक्कन सहित नाली निर्माण कार्य।	0.33 Lt no 88 dt 20.11.18	0.27	18.04.20	0.16	Nil	Nil	Construction of Drain - 732 feet	Drain - 395 feet		Drain - 395 feet	

AP

Seal
7/11/20

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District

अक्टूबर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-29.27 करोड letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.19	28.19	OHT - 02	2	completed	completed	
								Tubewell - 04	4	completed	completed	
								Pipe line - 37.002 km	37.360 km	completed	completed	
								HSC - 15318 no.	13340	1983	15323	
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-44.59 करोड	राशि -44.98 25.06.2018	31.12.2020	42.68	29.54	29.54	Tubewell - 14 no.	11	0	11	
								Pipe line - 98.605 km	60.837	18.013	78.85	
								HSC - 4900 no.	3047	1308	4355	
3	मखदुमपुर जलापूर्ति योजना फेज- I	राशि-06.68 करोड पत्राक- 130/08.03 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19		3.00		Distribution - 26567 HSC - 3933	Work in progress T/W-2/2(in progress). OHT no provision. Pipeline- 24.63 KM/26.597KM. HSC-1680/3133		Work in progress T/W-2/2(in progress). OHT no provision. Pipeline- 24.63 KM/26.597KM. HSC-1680/3133	

AP

Recd
CHAWDA
South Bihar, B.U.I.D.C.
2/11/20

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Arwal District

अक्टूबर -- 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL	राशि- 2.49 29.05.14	3/28/2016	9/28/2017	7.28	1.35	1.35	Tubewll-1 Pump house-1 Distribution main-3675m OHT-1 HSC-271	Tubewll-1 Pump house-1 Distribution main-3750 m OHT-1 HSC- 212		Tubewll-1 Pump house-1 Distribution main-3750 m OHT-1 HSC- 212	

AP

Recd
C.E(WDS)
South Bihar,
BUIDCo
7/11/20

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Lakhisarai District

अक्टूबर - 2020

Rs. in Crores

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	लखीसराय नगर परिषद के क्षेत्रगत वार्ड नं-6 में पक्का साव से लेकर जवाहर मंडल तक आर0सी0सी0 नाला निर्माण कार्य।	0.19	0.19	15.02.2020	0.00	0.00	0.00	Drain work with cover	Drain work completed		Drain work completed	कार्य प्रगति में।
2	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आर0 सी0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.45	0.41	4/13/2020	0.00	0.00	0.00	PCC Road Drain Work	200 m drain and slab completed.		200 m drain and slab completed	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।
3	बड़हिया नगर पंचायत में प्रशासनिक भवन से खैलाशम स्थित के घर होते हुए नागवती स्थान तक आर0सी0सी0 नाला निर्माण कार्य।	0.51	0.51	13.07.2020	0.00	0.00	0.00	PCC Road Drain Work	300 m drain and slab completed.		300 m drain and slab completed	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।
4	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट अन्त में हुए खराब स्थित के घर होते हुए इन्दुपुर दुर्गास्थान होते हुए दुर्गास्थान मुल तक नाला निर्माण कार्य।	0.82	0.74	8/18/2020	0.00	0.00	0.00	PCC Road Drain Work	work in progress		work in progress	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।

AP

Recd
21/11/20

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Munger District

अक्टूबर - 2020

Rs. In Crores

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत एव राजद योजना अंतर्गत जगलपुर जलपुति योजना	पार्ट-ए0- 3073.313 लाख, नगर विकास एव आवास विभाग, का. प्रमन - अमृत-21-03/2015-185 दिनांक - 18.01.2019. पार्ट बी0-2502.016 लाख नगर विकास एव आवास विभाग का. प्रमन - जगलपुर-24/जलपुति-01-01/2019-79 दिनांक - 12.02.2019 कुल राशि - 5575493 पैसे	59.3 Cr.	18.11.2021	10.00 Cr.	5.84 Cr.	5.84 Cr.	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of Pipe. (2) Pipe Laying in ward no. 01 and 33. (3) 2000 mtr. Pipe laying work completed.	(1) Supply of Pipe. (2) Pipe Laying in ward no. 01, 33 and 34. (3) 6156 mtr. Pipe laying work completed.	6.54%	work in progress

AP

11/10/20
C.E.(WDS)
South Bihar, B.U.D.C.

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District

अक्टूबर - 2020

Rs. In Crores

अक्टूबर - 2020

Rs. in Crores

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks	
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	
2	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना)	राशि-545 करोड पत्रांक-131, दिनांक-08.03.2018	6.54886	05.12.2020	2.00	2.00	2.00	Construction of 450 mm X 300 mm X 150mm deep HYTE	2 Item	HDPE Pipe - 63 mm, 90 mm, 110 mm & 160 mm supplied	HDPE Pipe - 225 mm supplied	HDPE Pipe - 63 mm, 90 mm, 110 mm & 160 mm and 225 mm supplied.	
								Construction of Pypm House with attendant room	2 Item	and 225 mm supplied.	63 mm 400 m installed		
								Supplying & Installation of Submerisble Motor Pump	2 Item			HDPE Pipe - 63 mm, Distribution 3940 m (95.00%) & HDPE Pipe 90 mm	
								Supplying & Installation of 63 KVA Transformer	2 Item	HDPE Pipe - 63 mm, Distribution 3540 m (88.50%) & HDPE Pipe 90 mm	90mm 200 m Installed	Distribution 2770 M (60%)	
								Supplying & Installation of 100 Litre Chlorinator	1 Item	Distribution 2570 M (50%)	1 HYTW work completed & 2nd HYTW work in progress.	1 HYTW work complete & 2nd HYTW work in progress	
								Distribution system work	1 Item				
								Hosue service Connection work	4864 Nos.	1 HYTW work complete	House Service Connection 300 Nos.		
								House Service Connection extra work	4653 Nos.	House Service Conection 1000 Nos. (20%)		House Service Conection 1300 Nos. (26%)	
								Construction of Boundary wall	20 Item				
								Construction. of approach Road	10 Item				
								Construction of Main Gate	1 Item				
								Campus Deve:opment	40 Item				

AP

Recd
CEWDS
South Bihar, BUIIDC

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Rohtas District

अक्टूबर - 2020

Rs. In Crores

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सासाराम स्ट्रॉम वाटर ड्रेनेज स्कीम फेज-1 संवदेक का नाम- M/s Krushi Infrast India Pvt Ltd.	राशि-38.52 पत्रांक- 307 दिनांक-25.03.2017	राशि-38.19 16.11.2017	22.10.2018 15.05.2019	25.00	25.00	25	Drain 6.0 km	Drain 4.10 km		Drain 4.30 km	
2	सासाराम जलापूर्ति योजना फेज- II संवदेक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक 484, दिनांक 20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2018 25.02.2020	52.00	52.00	52.00	Tube well - 5/6 Pump house - 5/6 D Mains 117008 m Over head tank - 6/5 House service connection 14533 NOS Sump house - 1 nos	Work in Progress T/w 6 Completed, OHT-4 Completed Pipeline 97.08 Km/117.008 Km HSC - 7120/14533 Nos		Tube well -6 completed Pump house - 4 completed 2 progress D Mains 115054 m Over head tank -2 completed 2 progress House service connection - 9928 nos Sump house 1 in progress	Land for Kadiganj OHT not handed over by C O Forest Clearance for Master reservoir at Chandra Panao awaited New proposal submitted vide letter no - 90 dated - 13.02.2020
3	सासाराम जलापूर्ति योजना फेज- II संवदेक का नाम-Ganadhipati construction Pvt. Ltd.	राशि - 30.65, पत्रांक 108, दिनांक- 17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020	13.00	13.00	13.00	T/w - 2 OHT - 3 Distribution - 58844 HSC - 28625	Work in Progress T/w - 1 Completed, OHT - 1 Completed Pipeline 44.75 Km/58.844 Km HSC - 4834/6777 Nos		T/W-2 complete pump house 2 complete D mains 56797 m -OHT 2 Progress house service connection 5584 m	Land for Land of Sulemanganj OHT not received
4	डेहरी डालमिया नगर जलापूर्ति योजना संवदेक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि - 82.86, पत्रांक 484, दिनांक- 20.02.2017	राशि-88.07 26.02.2018	26.02.2018 25.02.2020	52.00	51.99	51.99	Tube well - 14 Pump House - 14 D. mains 132908 m overhead tank - 8/4 House service connection - 18341 nos Sump house - 1 nos	Work in Progress T/w 13/14 Completed, OHT - 2/4 completed, 2 progress Pipeline 78.98 Km/132.908 Km HSC - 7569/18343 Nos		Tube well - 14 Pump House - 14 D. mains 99625 m overhead tank -2 completed 2 progress House service connection - 11344 nos	
5	बिक्रमगंज जलापूर्ति योजना फेज- II संवदेक का नाम-Suman Enterprises	राशि-3.2165 पत्रांक- 140 / 15.03.2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.31	2.31	D. mains 17480 House service connection- 1761 no	Distribution - 17060 m HSC - 1150		D. mains 17035 House service connection- 1405 no	

AP

Recd
CHIEF
15/10/20

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District

अक्टूबर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction	राशि-29.77, पत्राक-421, दिनांक-03.04.2016	32 527, Dated-16.12.2017	31-08-2019	25.915	23.59	Total - 23598280 8 Utilization BTC form 42(A) vide letter no. 114, 07.03.2020 letter no. 274, 26.06.2020 & 433, 20.10.2020 to MD, BUIDCO	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boudary wall 250 m (f) House service connection 3770 Sump House - 1	Work in Progress. T/w 6/12 Completed. OHT- 2 Completed. Pipeline 49.23 Km/49.555 Km HSC – 3228/39148 Nos.		6 6452 M 49399.5 M (99.35%) 02 (600kl/900 kl) 98M 3496 nos 92.73% w.no.- 04,10,11,12,13&15, Saturated (Sump 1080 kl)	PFMS के माध्यम से राशि हस्तांतरण दिनांक-19.10.2020 को की गयी है अनापति प्रमाण पत्र अप्रप्त है। जिला पदाधिकारी महोदय के निदेशानुसार 10.11.2020 के बाद रोड कंटिंग का कार्य करना है।
2	औरंगाबाद जलापूर्ति योजना फेज- II	(A) 33.53980 (B) 101.89397 135 43377 Amrut 185/18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) ESR/OHT-07 Nos. Distribution- 96.68 km HSC- 1400 Nos (b) Tubewell-12 Nos MER-01 Nos. CWR at Barun-20.10 km. Distribution - 77.81 km HSC-8340 Nos.				Board of Director approval awaited.

AP

Ka

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
3	दाउदनगर जलापूर्ति योजना फेज-1 संवेदक का नाम-Nalanda Engicon Pvt. Ltd.(Phase-I)	राशि-6.72 पत्राक- 139 / 15. 03.2018	6.89 11.09.2018	10.09.2019	5.36	4.71	2.9766 Crore utilization BTC from- 42 A vide letter no. - 28, dated- 20.01.202 0 to E.O. N.P.	(a) Distribution main - 27842 M (b) stands post - 20 (c) house connection - 7064 Phase-I 936 1645 Total HC 9645	Distribution - 27592 m HSC-3171		27592 M (99.10%)0 3579 / 50.66 % ward - 01,06,07,08,09,10 11,12,15,16,23,2 4,&25 statuated total - 13 ward	पुनर्स्थापन कार्य प्रगति पर है। परन्तु शेष गृह संयोजन हेतु वितरण पाईप की आवश्यकता है दिांक - 01.11.2020 से सर्वे कार्य किया जायेगा।

AP

Received
C.E.W.D.S.
South Bihar, B.T.D.C.
21/11/20

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District

अक्टूबर - 2020

Rs. in Crores

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बक्सर जलापूर्ति योजना फंज- संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्राक-596, दिनांक-28.03.2016	राशि-32.23 पत्राक-17 दिनांक-31.01.2017	30-04-2019	26.43	23.90	23.9	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	T/w 5/5 Completed, OHT-3/3 complete, Pipeline 57.61 Km/57.611 Km HSC - 4739/4377 Nos	-	Work Completed Trial Run	
2	बक्सर जलापूर्ति योजना फंज- संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्राक-108, दिनांक-17.01.2018	राशि-47.32 पत्राक-25 दिनांक-07.2018	23-08-2020	14.37	17.39	14.36	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell - 6 ESR/OHSR - 3 Progress Distribution Pipe - 57118 m HSC - 3667 No.	Pipe - 5277 m HSC - 407 No	Tubewell - 6 ESR/OHSR - 3 Progress Distribution Pipe - 62395 m HSC - 4074 No	
3	डुमराँव जलापूर्ति योजना फंज- संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	2.68	2.67	2.67	Distribution - 24750 HSC - 4579 no. stand post - 20 nos.	Distribution main-23779 m HSC-4195 no	-	Distribution main-23779 m HSC-4195	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II संवेदक का नाम-R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10-2018	21.10.19	1.85	1.84	1.84	Water supply	Distribution main-21107 m HSC-3060	-	Distribution main-21107 m HSC-3060	

AP

Recd
21/11/20
South Bihar, BI Ltd.

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District

अक्टूबर - 2020

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	आरा नगर निगम जलापूर्ति योजना फेज-1 संवेदक का नाम-गणाधीपति कंस्ट्रक्शन प्रा0लि0 कार्यपालक अभियंता का नाम-देवेन्द्र प्र0चौरसिया मोबाईल नं-9430252424	राशि- 14.117 Letter no- 421.02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020	15.00	15.00	15.00	Tube bell-6 Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Chlorinator room-6 Nos Pump Motor-6 nos Transformer-6nos OHT-4 Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m	Work in Progress. T/w 6/6 Completed, OHT- 2/6 in Progress, (0 Completed) Pipeline 76.48 Km/125.225 Km HSC - 7727/25167 Nos.		Pipe line - 105240 mtr. (84%) House Connection - 12720 (51%) Tubewell - 6 (100%) OHT - 1 completed and 3 in progress (65%) Pump House - 3 completed and 2 in progress (75%)	
2	आरा नगर निगम जलापूर्ति योजना फेज-2 संवेदक का नाम-गणाधीपति कंस्ट्रक्शन प्रा0लि0 कार्यपालक अभियंता का नाम-देवेन्द्र प्र0चौरसिया मोबाईल नं-9430252424	राशि- 53.49 Letter no- 108,17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020		11.27		1 Tube bell-8 Nos 2 Pump House with Attendant room- 8 nos 3 Staff Quarter-2 nos 4 Tower- 6 Nos 5 Chlorinator room-8 Nos 6 Pump Motor-8 nos 7 Transformer-8nos 8 Stand post-45 nos 9 Steel main gate-8 nos 10 Compound wall-1000m 11 House Service connection-10021 Nos 12 Rising main 13 Water Distribution network-78023m 14 Campus Devl 15 Chlorinator-8nos 16 Approach road	Work in Progress. T/w- 4/8 Completed, OHT- 2/6 in Progress, (0 Completed) Pipeline - 59.66 Km/78.029 Km, HSC - 7000/10021 Nos		Pipe line - 62795 mtr (93%) House Connection - 8650 (86%) Tubewell - 4 (50%) OHT - 2 in progress (45%) Pump House - 2 completed and 2 in progress (50%)	
3	जगदीशपुर जलापूर्ति योजना फेज- 11	राशि -3.71 135/15-03-2018	राशि -3.79 06.10.2018	5/10/2019	1.85	0.49	0.49	Distribution - 21302 HSC - 3216	16830 m laying HSC 2428		16830 m laying HSC 2428	

AP

CEW
South Bihar, BHOJPUR

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhagalpur District

March 2020

Sl. No.	Name of Project Name of Contractor	AAEEB Work Ref. & Date (Ref. in Cl.)	Agreement Value	AS per agreement Date of Completion	Fund Released	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
अनुसूचित जाति												
1	भगलपुर जिला नगर क्षेत्र में Contractor M/s. CJAR CONSTRUCTION	र/प्र: 32/66/ए Letter no 03/AMR/27/2019 03-2015-1519	र/प्र: 31/61/ए 04-09-2018	30.1.20	1.82	1.82/0000	1.82/0000	Drain -1.8 Km	Drain -4.556 Km		Drain -4.556 Km	fund not

AP

South Bihar, 20/11/20

Asian Development Bank (ADB)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : October 2020



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर-पटना 800001

Website : <http://buidco.in>

पत्रांक- बुडको / पी.एम.यू (ए.डी.बी.प्रोजेक्ट) / यो०-120 / 17 (पार्ट-3) - 457 दिनांक:- 06/11/2020

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
(उत्तर एवं दक्षिण बिहार उपभाग),
बुडको, पटना।

Handwritten signature and date: 06/11/20

विषय:- ए०डी०बी० सम्पोषित परियोजनाओं की विगत माह के भौतिक एवं वित्तीय प्रगति की अद्यतन प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयांतर्गत के आलोक में ए०डी०बी० वाह्य सम्पोषित परियोजनाओं का माह October, 2020 की अद्यतन प्रगति प्रतिवेदन इस पत्र के साथ संलग्न कर आवश्यक कार्रवाई हेतु समर्पित किया जाता है।

अनुलग्नक :- October, 2020 तक की प्रगति प्रतिवेदन।

Handwritten signature and date: 06/11/20

Handwritten signature and date: 06/11/20

विश्वासभाजन,

Handwritten signature and date: 06/11/20

अपर कार्यक्रम निदेशक,
ए०डी०बी० परियोजना,
बुडको, पटना।

Handwritten signature and date: 06/11/20

ADB Projects 31/10/2020										
Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
1	Gaya Water Supply Phase - 1 Name of Contractor - M/S Shriram EPC Limited	Amount- 311.30 Letter No. - 525 Date - 28/03/2016	Amount - 311.78 (Contract Agreement Signed on 11/01/2018)	EPC - 25/09/2021 (Based on approved work program by DCM DSC revised with 30/06/2021) O/M - 25/03/2023	132.95	101.12 (Including Mobilisation Advance - 31.18, RCD Adv 17.13)	77.85 (Upto 31/03/2020)	(i) Distribution Network - 447.776 Km (ii) Construction of New Reservoir - 05 nos. (iii) HSC - 75000 Nos. (iv) CSC - 05 Nos. (v) GLSR - 03 Nos.	(i) Distribution Network:- 211.776 KM Pipe Laid (DI- 57.835 KM, HDPE- 153.941 KM) (ii) Road Restoration - 44.296 KM Done. (ii) Construction of New Reservoir:- 04 Nos. in progress (Budhwa Mahadev, Mastalipur, Bhusunda Mela & Joda Masjid). (iii) HSC:- 12700 nos. connection done & 3994 Nos. Water Metre connection done. (iv) CSC:- Work in progress at 05 locations i.e., Budhwa Mahadev, Bhusunda Mela, Delha, Nigam Store & Dandibagh. (v) GLSR:- Work in progress at 03 location i.e., Brahmyoni - 2 Nos. & Ramshilla - 1 No.	Pipe procured at site:- HDPE - 154 km out of 301 km & DI - 128 km out of 145 km (Total = 282 Km).
2	Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Amount- 64.91 Letter No. - 595 Date - 28/03/2016	Amount - 62.04 (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2019 (Based on approved work program by DCM DSC revised with 31/12/2020) O/M - 28/02/2022	45.14	25.80 (Including RCD Adv 1.56)	14.10 (Upto 31/03/2020)	(i) GLSR - 01 No. (ii) CWR & Pump House - 01 No. (iii) Control Room - 01 Nos. (iv) Rising Main - 17.050 Km (v) Production Tubewell - 24 Nos.	(i) GLSR - Railing welding work in progress. (ii) CWR:- Plinth protection work is in progress. Pump House:- Plinth protection & shutter fixing is in progress. (iii) Control Room:- At 05 locations work in progress (i.e. Waris Nagar, Bhusunda Mela, Joda Masjid, Kendui & Khiriyawa). (iv) Rising Main:- 10.840 Km DI pipe laid. (v) Production Tubewell:- Total 23 Nos. Boring work completed.	Pipe procured at site:- DI - 14.464 km out of 17.050 km

PKom
5/11/2020
DPE, PMU.

Naz
05/11/2020
Accountant

Adm
5-11-20
PMC-Fil

5/11/2020
PE-PMU
BUIDCO.

25/11/20
20

A

ADB Projects

31/10/2020

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
								(vi) Observation Tube well - 07 Nos.	(vi) Observation Tube well:- 5 nos. completed (i.e. ITI, Joda masjid, warish nagar, Khiriyama).	
								(vii) Operator Office (G+2) at ITI Campus - 01 No.	(vii) Operator Office:- Brick wall for 1st floor is progress.	
3	Bhagalpur Water Supply Project-1	Amount- 493.00 Letter No 1153 Date- 01-07-2013	For Pkg- 01 Amount - 25.15 (Contract Agreement Signed on 19/09/2020) For Pkg- 02 Amount - 101.80 (Contract Agreement Signed on 19/09/2020) For Pkg- 03 Amount - 101.55 (Contract Agreement Signed on 19/09/2020) For Pkg- 04 Amount - 33.76 (Contract Agreement Signed on 19/09/2020)	EPC - 23/06/2021 O/M - 23/06/2026 EPC - 23/03/2022 O/M - 22/03/2027 EPC - 23/03/2022 O/M - 22/03/2027 EPC - 23/06/2021 O/M - 22/06/2026	227.43	138.48	134.70 (upto 31-03-2020)	1) Tubewells – 23 nos. 2) Rising Main- 5750 m 3) OHSR – 23 nos. 4) Distribution Network –303.852 Km 5) HSC- 60615 nos. 6) Refurbishment of Existing Water Treatment Plant O&M - 5 Yrs		1) BUIDCo decided for retender for all 4 packages. ADB accepted and give NOC for retendering. Notice for IFB issued vide letter no. NCB/11 on 13th April 2020. Last date of submission of Bid is 03 June 2020. Technical bid opened on 3/6/2020. TBER sent to ADB for NOC. Financial bid opened on 8/7/2020. Negotiation done on 22/7/2020. 2) PBG submitted by contractor on 27/08/2020. 3) Team mobilised & work started by contractor. 4) Hydro Geological Resistivity survey test in progress. 5) Plumbing work started in CSC building. 6) Demarcation done for Pump House (CTS - E) for SBC Test.
4	Bhagalpur Water Supply Project-2 Name of Contractor- M/S VA Tech Wabag Limited	Amount-253.57 Letter No 2010 Date 04-09-2017	Amount - 277.59 (Contract Agreement Signed on 17/6/2020)	EPC - 13/12/2022 O/M - 01/07/2032				1) WTP - 1 no. 2) Twin D Type Intake well - 140 MLD 3) Jackwell - 1 no. 4) Clear Water Reservoir - 9.1 ML 5) Transmission Main - 28.7 km		1) Technical Approval done on 04/04/2017. 2) Administrative Approval done on 31/08/2017. 3) Technical Sanction done on 15/03/2018. 4) NIT published on 20/03/2018. 5) Technical Bid opened on 25/07/2018 & Financial Bid opened on 22/11/2018. 6) Final decision to award after legal opinion 61st Board Meeting dated 16/01/2020. 7) LOA issued to contractor vide letter no. 43 & dated 28/01/2020. 8) Team mobilised, Survey & Design work started at site by contractor. 9) Project implementation schedule submitted. 10) Pre - execution activities is in progress i.e., Air & Noise sampling, Area Cleaning, DI pipe inspection, Obtaining labour license, Raw Water sampling.

PK
5/11/2020
DPE/PMUNuzat
05/11/2020
AccountantAshish
5-11-20
PMC. FK
5/11/2020
PE-PMUMD
05/11/20A
u

ADB Projects											
31/10/2020											
Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress		Issue in Execution/ Remarks
5	Gaya Waste Water Project Phase 1	Amount-370. 63 Letter No 1866 Date 11-08-2017						1) Sewerage network - 319.83 km 2) Property connection - 46647 nos. 3) Main holes - 13245 nos. 4) Intermediate pumping stations - 08 nos. 5) Main pumping stations - 01 nos. 6) Length of pumping main - 15.1 km 7) Sewerage main pumping station (SBR) - 30 MLD 8) Sewerage treatment plant - 30 MLD 9) Mechanical, Electrical works = 01 Lot			1) DPR prepared. 2) Approval of NOC on Bid document received from ADB for the floating of Tender. 3) Three NOC's of IPS is pending. 4) STP at Kandi NOC received through Department of Revenue and Land Reforms letter no. 804 dated. 15.09.17 5) NOC received on Bid Document from ADB on 17/01/19. 6) Tender will publish after sanction of Loan proposal from ADB which is under process.
6	Gaya Waste Water Project Phase 2										1) DPR of Gaya Waste Water Project (Eastern Part) submitted by DSC on 24/01/19. Technical Approval done on 23/02/19 for Rs. 173.86 Cr & one technically approved copy send to UD&HD. 2) Land NOC for STP (Manpur) received vide letter no. 2710 dated 25/08/2018. 3) Out of 06 nos. SPS land, 01 no. SPS land NOC received. 4) Tender will publish after sanction of Loan proposal from ADB which is under process.

PKam
5/11/2020
DPE, PMU.

Muray
05/11/20
Accountant

Arjun
5-11-20
PAC. Finance

05/11/2020
PE-PMU

05/11/20

A

ADB Projects

31/10/2020

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
7	Muzaffarpur Water Supply Project							1) Tube well - 30 nos. (at different locations). 2) Observation well - 06 nos. (at different locations). 3) Distribution Network-527 km 4) House Service Connection - 69039 nos. 5) Rising Main - 18.67 km (DI K-9 pipes). 6) Over Head Tank - 16 nos. 7) Refurbishment of Existing Tube well - 20 nos. (at different locations). 8) Refurbishment of Existing Pump house - 13 nos. 9) New pump house - 30 nos. 10) Valve Chamber - 1110 nos. 11) Public Stand Post-200 nos. 12) Customer Service Center (G+3 Storey) - 01 no. 13) Mechanical Work - 01 job (Submersible Pump - 50 nos.) 14) Electrical Work - 01 job 15) Instrumentation of SCADA system - 01 no.		1) Based on comments received from PS UD & HD during finalization of Muzaffarpur Water Supply DPR on 15/11/18. Revised DPR & cost estimate has been prepared & sent to UD&HD on 22/02/19 after Technical Approval on 11/02/19. 2) Land for Over Head Tanks & Pump Rooms identified & sent to DM Muzaffarpur for allotment vide letter no. 2559 dated 21/05/19. 3) Project funding proposal from ADB is under process.
8	Patna Water Supply Project									1) DPR बनाने हेतु Consultant द्वारा Survey एवं जलश्रीनार निर्माण हेतु मूखण्ड चयन का कार्य किया जा रहा है तथा पटना जलापूर्ति का PPR/DPR नगर निगम, पटना के द्वारा ADB Consultant BUIDCo के सहयोग से बनाया जा रहा है। विदित है कि पटना जलापूर्ति योजना का क्रियान्वयन पटना नगर निगम द्वारा किया जाना है। PPR नगर निगम पटना को दिनांक 13-09-2018 को समर्पित किया जा चुका है। 2) Loan proposal from ADB is under process. 3) Based on meeting dated 10.10.2019 held under the chairmanship of Chief Secretary, Patna Water supply project has been spleate into 3 phases and accordingly Phase-1 DPR has been prepared amounting to Rs 758.77 Cr. 4) For Administrative Approval DPR has been sent to UD&HD for approval on 09/01/2020.

PKom
5/11/2020
DPE/PMU.

Nuzay
05/11/2020
Accountant

Adm
5-11-20
PMC-Rev
5/11/2020
PE-PMU

WP
25/11/20

Adm
06/11/20