

बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001

Contact : +0612-2558412,

Email id : mdbuideo@gmail.com, website : http://buidco.in

CIN - U45200BR2009SGC014600

Building Better Tomorrow
ISO 9001:2008, 14001:2004

पत्रांक- ४७१९

दिनांक-०२.१२.२०२१

प्रेषक,

मुख्य अभियंता,
दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

२२/१२/२१
२१/१२/२१

सेवा में,

✓ मुख्य अभियंता,
आयोजना, निरूपण एवं अनुश्रवण,
नगर विकास एवं आवास विभाग, पटना।

०२/१२/२१
०२/१२/२१

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह -- नवम्बर, 2021 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक--यथोक्त।

विश्वासभाजन

०२/१२/२१

मुख्य अभियंता,
दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

२१५४(POM)
०३/१२/२१

बिहार शहरी आधारभूत संरचना विकास निगम लि०

मासिक प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह — नवम्बर — 2021

List of Project Patna

Sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old. (M/S Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	07.11.20	89,96,000/-	89,96,000/-	UC Sent	Diesel Driven VT Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/PahariNew. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref.20 dt-09.07.18	Rs.1,05,52,208/- F2-02/20-21	07.11.20	1,05,52,208/-	1,04,44,958/-	DO	VT Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,07,00,900/- F2-05/20-21	Rs.2,07,00,900/- F2-05/20-21	18.11.20	78,51,538/-	78,51,538/-	DO	VT Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr. Of SDPP/Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- F2-03/20-21	18.11.20	1,06,83,491/-	1,06,78,241/-	DO	VT Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,15,57,600/- F2-04/20-21	18.09.20	1,24,44,535/-	1,24,44,535/-	DO	Submersible Pump	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	

List of Project Patna

Sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	Fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP-yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- F2-06/20-21	18.09.20	73,21,500/-	68,29,500/-	DO	Submersible Pump	01 Submersible pump with outlet pipe line work completed & running condition	Pump running condition	Installation, testing & commissioning completed	
7	Annual repair Operation & maintenance of DPS 1.Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07)/(Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	20-21, 21-22 & 22-23	1,45,00,000/-	1,45,00,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
8	Annual repair Operation & maintenance of DPS 1Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Towar 5.BHB with all materials labours (Gr No-03)/(M/S P.K. Industries)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- F2-08/20-21	3 yrs.	3,15,82,000/-	2,97,21,781/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

A

109

List of Project Patna

sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
9	Annual repair Operation & maintenance of DPS 1. Mandiri New 2.Mandiri Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05)/ (M/S P.K. Industriess)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- F2-09/20-21	3 yrs.	3,62,90,000/-	3,62,90,000/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2.Pahari Old. 3. NBCC Pahari 4. Transport Nagar 5.Dhanuki More with all materials labours for 3 Years (Gr No-01)/ (M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	3,51,33,408/-	3,48,33,589/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
11	Annual repair Operation & maintenance of DPS 1. Gardanibagh 2. Mithaur Old. 3.Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/(M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	2,14,23,000/-	2,03,80,560/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

[Signature]

[Signature]

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	Fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3.S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours {Gr No-04}/ (M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	5,11,74,000/-	5,09,73,058/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4.Kadamkuan 5.R.K. Avenue with all materials, spears & labours (Gr No-02)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	3 yrs.	8,90,18,000/-	8,78,65,153/-	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
14	Supply & Fitting of 600mmx450mm dai manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/-Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18	25.11.18	11,41,300/-	11,30,000/-	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
15	Supply, installation & Commissioning of 150 HP Submersible Pump set at BRJP Drainage P/Plant Sandalpur./ M/S Shivour Enfrastucture & Project Engg. Pvt. Ltd.	Rs.82,88,000/-Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20	29.04.20	41,44,000/-	31,12,700/-	DO	Submersible Pump	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	

List of Project Patna

sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI./ Sri Subodh Kumar	Rs.25,99,600/- Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19	14.11.18	23,16,477/-	12,99,800/-	DO	C/F	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/Plant S.P. Verma Road./ Sri Subodh Kumar	Rs.26,63,200/- Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19	14.11.18	22,85,690/-	13,31,600/-	DO	C/F	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
18	Supply, installation, Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13,34,300/- Ref-120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19	27.10.18	13,21,078/-	6,67,150/-	DO	Transformer			500 KVA transformer work complete and running condition	
19	Supply, & testing of Trolley Mounted Portable type diesel driven auto priming centrifugal pump etc (Gr-FV)/ M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/- Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21	30.06.20	4,99,08,520/-	2,89,00,000/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

AP

List of Project Patna

sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
20	Supply, & testing of Trolley Mounted Protatable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703.91154/ Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21	30.06.20	4,99,08,520/-	2,92,22,518/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/ Ref.1465 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21	31.07.20	5,00,00,000/-	2,48,77,164/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbhawan pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt-01.04.20	Rs.38735359.31 + GST SBD-04/20-21	31.07.20	3,00,00,000/-	2,70,63,809/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	BHB pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	

List of Project Patna

Sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
23	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt- 01.04.20	Rs.45546293.16 + GST SBD-05/20-21	14.08.20	2,72,06,319/-	2,05,76,535/-	DO	C/F	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
24	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt- 01.04.20	Rs.38279847.67 + GST SBD-06/20-21	14.08.20	3,29,79,561/-	2,38,55,367/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt- 01.04.20	Rs.19716627.76 + GST SBD-07/20-21	31.07.20	1,50,00,000/-	50,00,000/-	DO	C/F	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress	

AP

104

List of Project Patna

Sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with panel, starter & other required accessories (Gr. No-A-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt- 01.04.20	Rs.45088748.69 + GST SBD-08/20-21	31.07.20	3,50,00,000/-	1,76,55,909/-	DO	C/F	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump Installation, testing & commissioning work completed and rest for new DPS	
27	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-III)/M/S Sterling & Wilson powergen Pvt. Ltd	Rs.688.28706/ Ref.1456 dt- 01.04.20	Rs.58037764.94 + GST SBD-09/20-21	31.07.20	5,25,00,000/-	5,13,51,601/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	R.K. Avenue space not available
28	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-IV)/M/S Sterling & Wilson powergen Pvt. Ltd	Rs.529.26571/ Ref.1457 dt- 01.04.20	Rs.44628760.87 + GST SBD-10/20-21	31.07.20	5,00,00,000/-	4,19,28,695/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	Chhajubagh waiting for approval
29	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-I)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt- 13.04.20	Rs.187550934.12 +GST SBD-11/20-21	31.07.20	11,50,00,000/-	7,47,31,845/-	DO	VT Pump	All VT Pumps supplied for New DPS		All VT Pumps supplied for New DPS	

A

103

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
30	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-II)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt-13.04.20	Rs.174783796.11 +GST SBD-12/20-21	31.07.20	6,50,00,000/-	6,40,00,000/-	DO	VT Pump	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning Completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur	
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt-13.04.20	Rs.136933410.24 +GST SBD-13/20-21	31.07.20	9,50,00,000/-	7,77,87,980/-	DO	VT Pump	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Bazar, Mandiri New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP	
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II)/M/S Sterling & Wilson powerger Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt-01.04.20	Rs.96255186.60 +GST SBD-14/20-21	31.07.20	9,00,00,000/-	9,00,00,000/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	

[Handwritten signature]

[Handwritten signature]

List of Project Patna

sl.no	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I)/M/S Sterling & Wilson powerger Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21	31.07.20	9,22,98,682/-	9,22,98,682/-	DO	DG Sets	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
34	Supply, & testing of Trolley Mounted Protatable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt-01.04.20	Rs.84360438.06 +GST SBD-16/20-21	30.06.20	4,72,41,845/-	3,53,77,449/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
35	Supply, & testing of Trolley Mounted Protatable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21	30.06.20	10,00,00,000/-	8,58,13,094/-	DO	Trolley Mounted Pump	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No-B-III),/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767.58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21	31.07.20	4,50,00,000/-	3,46,27,720/-	DO	Submersible Pump	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
37	Supply, installation, Commissioning & maintenance of CCTV Camra macining all works etc./M/S Grafic Traders Pvt. Ltd	Rs.4067860/ Ref.1459 dt.07.04.20	Rs.3347704/- F2-14/20-21	26.06.20	33,47,704	29,00,000/-	Do	Camera	Supply, installation and concetivity work	As per agreement shift wise controlling and maintenance work	All cameras and accessories are in running condition	
38	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenance (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21	31.07.20	1,84,49,400/-	1,84,49,400/-	Do	Transformer	Transformerrunning condition	Transformerrunning condition	Installation, testing & commissioning completed and running condition	
39	पटना नगर क्षेत्र अन्तर्गत जल जमाव के समस्या के सामधान हेतु अस्थायी ड्रेनेज पम्पिंग स्टेशनों पर विद्युत सबध स्थापित करने एवं पेसू से प्राप्त 16 अर्द्ध ट्रान्सफार्मर का कार्य।	Rs.465.75694/- Ref.285 dt.22.02.21			4,65,75,694/-	4,45,18,756/-	Do	Transformer			All supplied and instaled transformer in running condition	

AP

100

List of Project Patna

Sl.No	Name of Project Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
									Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
40	Supply, installation & Commissioning of 2x25 HP Non-Clog Submersible Pump setat Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhusan International Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797350/- F2-16/20-21	17.01.21	29,87,000/-	28,50,840/-	Do	Submersible Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
41	PFR for supply, installation, commissioning of 100 HP VT pump set at BRJP drainage pumping station Rajbanshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19	25.05.2020	14,07,950/-	14,07,950/-	Do	VT Pump	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
42	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided bu BUIDCO in NBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22	17.11.21	0.00	0.00	-	Panel Board	-	WIP	Electric panel order placed, manufacturing in progress	Panel room construction is in progress. Constructed by EE, Civil, Kankarbagh, Patna.
43	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PMC area. Sri Sunil Kumar	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22	28.10.21	10000000.00	10000000.00	-	Non-Clog Submersible	-	WIP	Pump supplied & working at High Court, Vikash Bhawan, MLA Flat. At Sinchai Bhawan work in progress.	

Handwritten signature and date: 24/12/21

Handwritten signature

**Biha Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

Sl. No.	Name of Project Name of Contractor	A&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	पटना जलपूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Shekhpura, S.K Nagar, S.K Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna	रशि-49 करोड़ 708-855 UD&-D Govt of Bihar letter no 25, Date: 23.10.2018 Infracon Pvt. Ltd		30.06.2021	2736.8185 5 Lakh	2352.31517 Lakh		Pipe Network - 111055 mtr (DICI-12388 & HEPE-98967 mtr.) Pipe Network - (C/DI Pipe) House Connection - 33120 nos Pump House - 05 nos	62481		62481	
	पटना जलपूर्ति योजना Construction of balance work of 05 OHSR at Shekhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna	रशि-5.04 Cr संबंधक का नाम-M/s M.K Enterprises Ltd	51.726267 रशि-48 करोड़ 999 पत्रांक-108, दिनांक-21.07.18 रिजि-17, 01.20.19	31.05.2021	2973.7083 Lakh	2938.67 Lakh		Tube well - 05 nos Supply of 60 HP VT Pump and 100 KVA Transformer OHSR- 05 nos Shekhpura - 01 S.K Puri - 01 S.K Nagar - 01 Antaghat - 01 Adalatganj - 01	5 nos		5 nos	
	बेहर से भीठपुर ड्रेनेज योजना संटेडक-समवायू एवं राजीव रजय जे भी	रशि-48 करोड़ 999 पत्रांक-108, दिनांक-21.07.18 रिजि-17, 01.20.19	51.726267 रशि-48 करोड़ 999 पत्रांक-108, दिनांक-21.07.18 रिजि-17, 01.20.19	20.05.2021	2973.7083 Lakh	2938.67 Lakh		Precast length of drain- 7119 m Sump capacity (2375KL)- 1nos Pump & motor capacity- 3150HP Sub station-4 MV/LV 33.4/33KV	Laying of pre cast length of drain - 4645 m Sump (capacity 2375 KL) - Pump slab base complete and column beam upto 3m complete. Pump Slab base Complete and column Beam up to 9 m in Progress Electrical room ground floor complete and up to 3 m column complete	40 m	Completed	Laying of pre cast length of drain - 4685 m
5	पटना जलपूर्ति योजना Construction of balance work of 05 OHSR at Shekhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna	रशि-48 करोड़ 999 पत्रांक-108, दिनांक-21.07.18 रिजि-17, 01.20.19	51.726267 रशि-48 करोड़ 999 पत्रांक-108, दिनांक-21.07.18 रिजि-17, 01.20.19	20.05.2021	2973.7083 Lakh	2938.67 Lakh		Precast length of drain- 7119 m Sump capacity (2375KL)- 1nos Pump & motor capacity- 3150HP Sub station-4 MV/LV 33.4/33KV	Laying of pre cast length of drain - 4645 m Sump (capacity 2375 KL) - Pump slab base complete and column beam upto 3m complete. Pump Slab base Complete and column Beam up to 9 m in Progress Electrical room ground floor complete and up to 3 m column complete	40 m	Completed	Laying of pre cast length of drain - 4685 m
9	पटना जलपूर्ति योजना Construction of balance work of 05 OHSR at Shekhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna	रशि-48 करोड़ 999 पत्रांक-108, दिनांक-21.07.18 रिजि-17, 01.20.19	51.726267 रशि-48 करोड़ 999 पत्रांक-108, दिनांक-21.07.18 रिजि-17, 01.20.19	20.05.2021	2973.7083 Lakh	2938.67 Lakh		Precast length of drain- 7119 m Sump capacity (2375KL)- 1nos Pump & motor capacity- 3150HP Sub station-4 MV/LV 33.4/33KV	Laying of pre cast length of drain - 4645 m Sump (capacity 2375 KL) - Pump slab base complete and column beam upto 3m complete. Pump Slab base Complete and column Beam up to 9 m in Progress Electrical room ground floor complete and up to 3 m column complete	40 m	Completed	Laying of pre cast length of drain - 4685 m

(Handwritten signature)

(Handwritten signature)

Sl. No.	Name of Project Name of Contractor	AAES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
10	नगर परामर्श मगर अत्यावृत्ति शाई 30.15 मी. कीक ऑफ इंडिया से मगर पावर अफिलेस राक आरारवरीनी नाला निर्माण कार्य।	0.44 Cr.	0.37	25.12.19 EOT 31.05.2020 EOT 30.09.2020 EOT 31.12.2020	0.22443	0.21453	0.21453	Roc drain 1804 feet	Drain - 1753 ft		Drain - 1753 ft	
11	बी०एम०डी 16 मी फुलवारी शरीक स्थित मगर सिह चौक तक रेल रोड वटर ड्रेन का निर्माण कार्य-2 सवेरक-मगर इंडिया	12.10895 Cr. 116/19.02.19	10.8 Cr. Date - 26.09.2018	25.12.19 EOT 31.05.2020 EOT 30.09.2020 EOT 31.12.2020	10.2727	7.97	2.046	drain - 2409 mtr 2250 mtr	Drain - 1900 m	125 m	Drain - 2025 m	मगर सिह चौक एव कुछ स्थान पर Road Congestion एव Heavy Traffic के कारण कार्य की प्रगति धीमी है।
12	फुलवारीशरीक खाजा ड्रमती से मगर सिह चौक तक रेल रोड वटर ड्रेन का निर्माण कार्य-3 सवेरक-मगर इंडिया	13.164 Cr. 116/19.02.19	12.31 Cr. Date - 26.09.2018	25.12.19 EOT 31.03.2020 EOT 30.09.2020 EOT 30.11.2020	11.791	9.51	3.29	drain 3350 mtr	Drain 3230 m	40 m	Drain 3270 m 96% Completed	सुझा ड्रेनरी, फुलवारीशरीक स्लीक एव वटरिंग के साथ Road Congestion एव Heavy Traffic के कारण कार्य की प्रगति धीमी है।
13	सुझा उत्तरपूर्वी योजना (कं-2) M/s Ganadhipati Con Pvt Ltd	6.08929 13008.03.2018	6.04	27.11.2019	5.04664	4.46		1. Boring of Two Tubewell completed Pump house work completed 2. Distribution Main 19120 m 3. Pump-motor and Transformer 2 nos 4. Overhead Tank -Nil 5. Chlorinator room/Chlorinator 2 nos 6. Stand post; 10 nos 7. Boundary wall; 100 m 8. Main Gate 2 nos 9. Approach Road 20 m 10. Electric Connection by 01.8 2nos 11. House Service Connection 5138 nos	Boring of Two Tubewell completed Pump house work completed 19011 mtr Completed Nil Install Nil 100 Completed Completed One Completed and One in Progress 5088 Nos	19011 mtr Completed Nil Nil 100 Completed Completed Completed	Boring of Two Tubewell completed Pump house work completed 19011 mtr Completed Nil Nil 100 Completed Completed Completed	
14	मसौरी उत्तरपूर्वी कं-2 M/s Ganadhipati Con Pvt Ltd	13.7 21.11.18	13.22	16.08.2020 14.11.2020 30.11.2020	13.22	12.818	8.997	Pipe line 51829/ 2829 m HSC - 5210 m / 6010 nos T/W - 5	Pipe Line 62000 m HSC 5614 T/W 5 Nos	Pipe Line 62000 m HSC 5614 T/W 5 Nos	Pipe Line 62000 m HSC 5614 T/W 5 Nos	कार्य पूर्ण।
15	रिक्त उत्तरपूर्वी कं 2 M/s Nalandra Engicon Pvt Ltd	5.64 22.10.19	2.6987	21.10.2020	2.6987	2.6987	2.399	Pipe line Distribution Network - 38204 m House connection - 3186 nos	Distribution network - 36000 m (94%) House connection - 2746 nos (86%)	Work completed	Distribution network - 38000 m House connection - 3100 nos	कार्य पूर्ण।
16	नगरपुर उत्तरपूर्वी योजना Steel ARC Infra Sargivces Pvt Ltd	0.567 20.12.19	0.254	19.09.2020 14.11.2020 30.11.2020	0.254	0.2541	0.1647	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding 4. Top dom of water tower & stair case for tower 5. Installation of Generator set 6. Residual work of pump house/attendant room 7. Approach work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome	Work completed.	Work completed.	अधियात्मक समर्पित।

12.12.20

C E/W/DSI
South Bihar, BUIDCO

List of Project Nalanda District

नवम्बर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
विहारशरीफ जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	सं-74.74, Letter no-435, dated- 21.07.2016	रशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 15.05.2021)	75.76	65.172	65.172	65.172	H/T/W -14 Nos OHT -05 Nos SI AP - 1 GR-1-1 Pipe Line- 121583 m Motor Pump- 14Nos Transformer - 14Nos HSC - 21524 Nos Variation in Pipeline - 33762 m Road Restoration- 103669 m	14/14 complete OHT-3/3 in Progress Pipe line 121583 m/ 121583m HSC 21241/21524 nos Transformer 12/14 nos Motor pump- 12/14 nos Variation- 01/2 T/w Variation in Pipeline- 31006/33762 m Road Restoration- 103669 m	Nos T/W- 2 Nos OHT- 2/3 in Progress, 0 Completed HSC- 3072nos Transformer- 2 nos Motor pump- 1 nos Variation-01 T/W Variation in pipe line 16210 m Road Restoration - 103669 m	14/14 complete OHT-3/3 in Progress Pipe line 121583 m/ 121583m HSC 21241/21524 nos Transformer 13/14 nos Motor pump- 12/14 nos Variation- 02/2 T/w Variation in Pipeline- 31006/33762 m Road Restoration- 103669 m	OHT ward 14 (Millar Colony, Finishing work in progress), OHT ward 46 (Alinagar/Jhinagar, Finishing work in progress) OHT ward No 41 (Town school bottom dome & conical wall casting work in progress)
विहारशरीफ जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	सं-96.63, Letter no-108, dated- 17.01.2018	रशि-92.49 dated- 28.07.2018	27.07.2020 with time extension 31.12.2021	80.00	79.718 (Rs 97.18 Transferred from phase I)	79.718	79.718	H/T/W -23 Nos OHT -04 Nos Pipe Line- 162472 m Motor Pump- 23Nos Transformer - 23Nos HSC - 18000 Nos Variation-02 T/w Variation in Pipeline - 24785 m Road Restoration- 122040 m	T/W 23/23 OHT 4/4 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos Motor pump 22/23 Transformer 22/23 Variation- 01/02 T/w Variation in Pipe line- 24877/24785 m Road Restoration - 122046 m/ 122040 m	Nos T/W- 0 Nos OHT- 4/4 in Progress, 0 Completed HSC - 1138nos Transformer- 0 nos Motor pump- 2 nos Variation in T/W-01 Variation in Pipeline- 9815 m Restoration- 47031 m	T/W 23/23 OHT 4/4 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos Motor pump 22/23 Transformer 22/23 Variation 01/02 T/w Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m	OHT- Ward 05 Salempur, OHT work completed, painting work in progress OHT- Ward 23- Bharat Gas Goddam, OHT completed, Painting work in progress OHT- Ward 43 Labour Awas, OHT completed Painting work in progress Reservoir on Hiranya Parva NOC is awaited from archeological dept. is awaited Sumra W 20 not slab casting work in progress 01 T/w site is yet not obtained
इस्लामपुर जलापूर्ति योजना फेज- 1 M/s Nalanda Engicon pvt ltd.	सं-08.193 93/13.01.2014	रशि-7.434 dated- 15.12.2014	30.06.2017	7.434	6.901	6.901	6.901	1. Tubewell (2-2) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2-2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75.30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2) 13. HSC 1732 nos by claim			कार्य पूर्ण हो चुका है जलपूर्ति काट रहे हैं।
इस्लामपुर जलापूर्ति योजना फेज- II मे0 सुमान इन्टरप्राइजेज	सं-03.09 130/08-03- 2018	रशि-3.08 dated- 10.09.2018	16.06.2019	1.50	1.499	1.499	1.499	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying- 14714 m HSC - 1911 nos Road Restoration - 4.5 km	Total Pipe laying- 0 m HSC - 0 nos Road Restoration - 5.5 km	Total Pipe laying- 14714 m HSC - 1911 nos Road Restoration - 9.8 km	राज्य योजना- फेज-2 अन्तर्गत 3302 अदद गृह संचालन लिया गया था लेकिन नगर पंचायत द्वारा कुल 37 अदद शटर स्टेपड मोर्ट का निर्माण किया गया जिससे शेष धरो में शत-प्रतिशत गृह संचालन का कार्य पूर्ण कर दिया गया है।

C E W D S

South Bihar BUIDCO

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	बोचनया सिवरेज योजना सर्वेदक का नाम- M/s SMC-JWIL JV (Jindal).	रकम - 33.55 करोड़ Letter no-917 dated 17.12.2019.	रकम - 31.75 Cr 16.12.2011	15.09.2013 EOT 31.12.2016	35.48	36.72	35.99	1 OHT-4 (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 80763 mtr (iv) House Connection- 6400 Nos (v) Road Restoration- 12815 Sq Mir (vi) Tube Well- 14 Nos (vii) UGR- 1.2.3 & 4 (viii) Sluice Valve Chamber- 423 (ix) Staff Quarter- 2 Nos (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (xii) Trenchless Work- Zone- 2 & 3 (654 mtr)	10	11	12	13
2	बोचनया सिवरेज योजना सर्वेदक का नाम- M/s Ramky Infrastructure Ltd.	Letter no-917, dated 17.12.2019. Amount-95.94 cr	100.65 Cr, dated 16.12.2011	11.12.13	90.48	89.78		1 Sewer Network-64.25 km 2 Intermediate Pumping Station- 1 & 2 3 STP-10 MLD 4 House Connection Chamber-1.4km 5 Raising Main 6 Trenchless 7 Manhole-3175nos Complete 8 Road Restoration-22480 mtr	10	11	12	13

12.12.2019

C-19/W1281
South Bihar, 10/11/2019

List of Project Jehanabad District

नवम्बर - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-29.27 करोड़ letter no-2087, dated-19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.32	28.32	OHT - 02 Tubewell - 04 Pipe line - 37.002 km	2 4 37.36	completed completed completed	completed completed completed	Completed
2	जहानाबाद जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-44.59 करोड़ Letter no-1179, dated-26.06.2018	राशि -44.98 26.08.2018	31.12.2020 (Extended time of completion 15.05.2021)	42.68	35.47	35.47	Tubewell - 14 no Pipe line - 98.605 km	14 98.625	completed completed	completed completed	Completed
3	मखदुमपुर जलापूर्ति योजना फेज- II ने0 गणाधीपति कंसद्रव्यन प्रा0 लि0	राशि-06.88 करोड़ पत्राक-130/08.03.2018	राशि -6.68 Letter no-06-10-2018	20.11.19	3.32	3.32	3.32	HSC - 4900 no Tube well - 2 no Pipe line 26.567 km	5231 2 No 26.567 km	completed completed completed	completed completed completed	Completed
4	बार्ड संख्या - 27 में पटना गया रोड से संतोष सर के स्कुल तक पी0सी0सी0 पथ नाला एवं डक्कन कार्य चन्दन कुमार	राशि-0.34 करोड़ पत्राक-66/09.01.2019	राशि -0.239 Date - 15.01.2021	14.05.2021	0.17	0.17	Nil	Drain & PCC	Work in Progress	Work in Progress	completed	पत्राक - 330, दिनांक - 27.09.2021 द्वारा नगर परिषद जहानाबाद को निधि आवंटन हेतु अनुरोध किया गया है। आवंटन अभी तक अप्राप्त है।
5	बार्ड संख्या - 26 में बिन्द के मकान से अजय गुप्ता के मकान होते हुए दरया नदी तक नाला एवं पी0सी0सी0 निर्माण कार्य	राशि-0.54 करोड़ पत्राक-66/09.01.2019	राशि -0.377 Date - 23.08.2020	22.02.2022	0.27	Nil	Nil	Drain & PCC	Work in Progress	Work in Progress	Work in Progress	सर्वेदक को कार्य यथाशीघ्र पूर्ण करने हेतु पत्राक - 327, दिनांक - 24.09.2021 द्वारा निदेश दिया गया है।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.		Remarks
									Upto Previous Month	During the Month	
6	वाई संख्या - 29 में बलराम पंडित के मकान से दयानिधि के मकान होते हुए नवाई बैंक तक पीओसीओ पथ, नाला एवं ढक्कन निर्माण कुमार राजीव रंजन	राशि-0.18 करोड़ पत्राक- 66/09.01.2019	राशि -0.156 Date - 26- 02.2020	25.04.2020	0.09	0.09	0.09	Drain & PCC			Work completed.
7	वाई संख्या - 29 में अवस्थित श्री ब्रजेश ग्राम डेडी के घर से पुरब से पीओसीओ कार्य सहित नाली ढक्कन सहित निर्माण कार्य मनीष कुमार	राशि-0.10 करोड़ पत्राक- 07/27.09.2018	राशि -0.082 Date - 26- 02.2020	25.04.2020	0.05	0.05	0.05	Drain & PCC			Work completed.
8	वाई संख्या - 29 में अवस्थित वरधू कोटी होते श्री अजय कुमार के घर से पश्चिम तरफ से ब्रजेश कुमार के घर तक पीओसीओ कार्य एवं पूर्व निर्मित नाला का करममति एवं ढक्कन निर्माण उपेन्द्र कुमार शास्त्री	राशि-0.08 करोड़ पत्राक- 07/27.09.2018	राशि -0.074 Date - 26- 02.2020	25.04.2019	0.04	0.04	0.04	Drain & PCC			Work completed.
9	वाई संख्या - 14 में एरोड्राम धनगाया रोड से सहित रौशनप के घर तक नाला एवं पीओसीओ कार्य कौशल किशोर	राशि-0.33 करोड़ पत्राक- 128/08.03 2018	राशि -0.288 Date - 25- 02.2020	24-06.2019	0.16	0.16	0.16	Drain & PCC			पत्राक - 53, दिनांक - 19.02.2020 द्वारा नगर परिषद, जहानाबाद को निधि आवंटन हेतु अनुरोध किया गया है आवंटन अभी तक अग्राप्त है। Work completed.

AP
21/12/2019
C.E., DWSS

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

नवम्बर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Completed
								Tubewell - 01	1	Complete	Complete	
								Pipe Line - 3.9 km	3.9 km	Complete	Complete	
								HSC - 212 No.	216	Complete	Complete	

(Signature)

C.E(WDS)
South Bihar.
BUIDCO

(Signature)

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

नवम्बर - 2021

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद लखीसराय अन्तर्गत बाई रोड-06 में सौरा देवी से अग्रिम साह बटारन मंडल से विद्युतद्वय यादव तक पीओसी0 पथ एवं नाली निर्माण कार्य	0.15	0.14	15.02.2020	1.00		0.00	PCC Road - 300 m Drain - 300 m	Drain work completed		Drain work completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल 16,10,478.00 सोलह लाख दस हजार चार सौ अठ्ठातर रुपये नगर परिषद लखीसराय को भुगतान है, परन्तु हस्तान्तरित नहीं की गई है।
2	नगर परिषद लखीसराय अन्तर्गत बाई रोड-06 में जमनी भगत से डीय भगत एवं जमनी साह से सरसुग मंडल तक पीओसी0 पथ एवं नाली निर्माण कार्य।	0.2	0.19	15.02.2020	1.00	12.42	0.00	PCC Road - 429m Drain - 412 m	Drain work completed		80% work completed	
3	लखीसराय नगर परिषद के अन्तर्गत बाई रोड-06 में चम्पल साह से लेकर जवाहर मंडल तक आर0सी0सी0 नाला निर्माण कार्य।	0.2	0.19	15.02.2020	10.42		0.00	Drain work with cover 241 m	Drain work completed		Drain work completed	
4	बडहिया नगर पंचायत के बडहिया विभाग से जगदम्बा स्थान होने डुरा श्री ब्रूण चौक तक आर0 सी0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.00	7.49	0.00	PCC Road - 316m Drain Work 316 m	200 m drain and slab completed		80 % work completed	
5	बाई रोड 01 में एन0एच0 80 जगदम्बा मील रोड से बरवा कोमल बाबू के मुलवाडी होते डुरा संगत अभीन के बधान तक आर0सी0सी0 नाला एवं पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.00	25.85	0.00	PCC Road- 488m Drain Work 488 m	Drain work completed		50 % work completed	
6	बडहिया नगर पंचायत में ब्राह्मणिक भवन से सीताराम सिंह के घर होते डुरा नागवती स्थान तक आर0सी0सी0 नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.00	25.74	0.00	PCC Road Drain Work 775 m	300 m drain work completed		80 % work completed	
7	नगर पंचायत बडहिया में बायणस मीड नगर पंचायत बडहिया कार्यालय के निकट धाना होते डुरा सरोज सिंह के घर होते डुरा इन्दुर दुर्गास्थान होते डुरा बुधरवक पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.00	0.00	0.00	PCC Road Drain Work 1048 m	work in progress		40 % work completed	

(Signature)

(Signature)

C E(IWDS)
South Bihar
BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

Sl No.	Name of Project Name of Contractor	AA&ES With Ref & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत एवं राज्य योजना अमरती जमालपुर जलापूर्ति योजना मे 0 गणधीपति कन्दकशन प्रगो लि०	पार्ट-९०-३०७३३१३ लाख, नगर विकास एवं आवास विभाग का ज्ञापक - अमृत-२१-०३/२०१५-१८५, दिनांक - १८.०१.२०१९, पार्ट दी०-२५०२०१६ लाख नगर विकास एवं आवास विभाग का ज्ञापक-२८/जला००-०१-०१/२० १९-७९, दिनांक - १२.०२.२०१९, कुल राशि - ५५.७५६९३ करोड	५९.३ Cr.	१८.११.२०२१	२०.०० Cr.	२०.०० Cr.	२०.०० Cr.	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1,2,3,4,5,6,15,16,28,29,30,31, 32,33,34 and 35. (3) 107852.5 mtr. Pipe laying work completed (4) House Connection 11357 no. in Ward- 1,2,3,4,5,6,7,24,28,29,30,31,3 2,33,34,35 Work in Progress. (5) Road Restoration 41119 mtr. (Work in progress)	(1) Supply of Pipe (2) Pipe Laying in ward no. 13,14,25,26,35,36 (3) 29222.5 mtr. Pipe laying work completed. (4) House connection - 3673 Nos. in ward number - 5,6,13,15&21 (work in progress) (5) Road Restoration 0 mtr. work in progress.	(1) Pipe Laying - 88.18 % Total length 110058 m. (2) House Connection - 81.19 % Total House Connection - 11859 Nos. (Work in progress)	work in progress.

C E (WDS)

South Bihar, BUIDCO

List of Project Munger District

तृतीय - 2021

Rs. in Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2)	Rs. 217.79	Rs. 217.7972727 Crore, dated- 14.08.2020	20 Months (Date 13.04.22)	66.2717	56.2561	66.2561	Pipe Line - 331.75 km HSC - 38921 Nos. WTP - 1 Nos. (34 MLD) OH ⁷ - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Line - 173.884 km laying - 84.739 km Hydrotest - 80.59 km Road Restoration completed - 66.095 km HSC Completed - 3387 Nos WTP - Work in progress (60% completed) OHSR 4 nos. work in progress. OHSR-1 - 20% completed OHSR-2 - 30% completed OHSR-3 - 50% completed OHSR-5 - 40% completed	Pipe Line - 0 km laying - 18.117 km Hydrotest - 14.415 km Road Restoration completed - 15.215 km HSC Completed - 2532 Nos WTP - Work in progress (9% completed). OHSR - 04 Nos in Progress. (OHSR-1 - 10% complete. OHSR-2 - 9% complete. OHSR-3 - 8% complete OHSR-5 - 5% complete)	Pipe Line - 173.884 km laying - 102.856 km Hydrotest - 95.55 km Road Restoration completed - 81.315 km HSC Completed - 5919 Nos WTP - Work in progress (69% completed). OHSR 4 nos. work in progress. OHSR-1 - 30% completed OHSR-2 - 39% completed OHSR-3 - 58% completed OHSR-5 - 45% completed	
	Name of Contractor - M/SIMC-JWIL Joint Venture	BUIDCo/Yo- 1248/2019-140										48.00%

AF

27/12/21

C E(WDS)
South Bihar BUIDCo

List of Project Nawada District

नवम्बर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना) Integral Screw Industries	राशि-5.45 करोड प्रक्रा-131, दिनांक-08.03 2018	6.54886	05.12.2020	4.72	4.72	4.72	Construction of 450 mm X 300 mm X 150mm deep HYTE	2 Item	Completed		After testing water supply started in 13 wards (Ward No. - 1.2.3.5.6.7.8.9, 13.24.25.26.27)
								Construction of Pump House with attendant room	2 Item	In Progress		
								Supplying & Installation of Submersible Motor Pump	2 Item	Completed		
								Supplying & Installation of 63 KVA Transformer	2 Item	Supplied but not installed.		
								Supplying & Installation of 100 Litre Chlorinator	1 Item	Supplied but not installed.		
								Distribution system work 63 mm - 4047 m		Nil	4047 m laid	
								90 mm - 5060 m		Nil	5060 m laid	
								110 mm - 12832 m	1 Item	2000 m laid	14832 m laid	
								160 mm - 15851 m		1572 m laid	3277 m laid	
								225 mm - 3277 m		Nil	435 m laid	
								Hosue service Connection work	4864 Nos.	0	4864 nos.	
								Construction of Boundary wall	20 Item	110 m constructed.		
								Construction of approach Road	10 Item	Nil		
								Construction of Main Gate	1 Item	Nil		
								Campus Development	40 Item	Nil		

C E(WDS)

South Bihar BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District

नवम्बर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सासाराम स्ट्रॉम वाटर ड्रेनेज योजना फेज-1 संवर्धक का नाम - M/s Krushni Infrast India Pvt Ltd.	राशि-38.52 पत्रांक- 307, दिनांक-25.03 2017	राशि-38.19 16.11.2017	15.05.2019 As per time extension 31.12.2021	35.00	32.02	32.02	Drain 6.0 km	Drain 5.60 km		Drain 5.65 km	150m is balanced due to PHED pipes and BSNL cables.
2	सासाराम जलपूर्ति योजना फेज-1 संवर्धक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension 31.10.2021	62.00	59.288	59.288	Tube well - 6 Pump house - 6 D. Mains 117008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos MESR - 1 Nos	Tube well - 6 completed Pump house - 6 completed D. Mains 116015 m House service connection - 11852 nos Over head tank - 3 completed ; progress Sump house 1 in progress (92% completed)		Tube well - 6 completed Pump house - 6 completed D. Mains 116015 m House service connection - 11852 nos Over head tank - 3 completed 1 progress Sump house 1 in progress (92% completed) MESR - 70 % Progress	Direct Water Supply started in Ward No - 08, 31, 32, 33, 34
3	सासाराम जलपूर्ति योजना फेज-1 संवर्धक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.85, पत्रांक-108, दिनांक-17.04.2018	राशि-30.00, dated- 06.07.18	05.07.2020 with time extension 31.12.2021	21.00	18.633	18.633	Tube well - 3 Pump House-3 D. Mains 58884 m House Service connection- 6722 nos Over head Tank-2 Sump house- 1 nos	Tube well - 3 complete Pump House - 3 complete D. mains 57305 m House Service connection-6353 NO's Over head tank - 1 at Gulakshani is started, but land is waterlogged Work of sump house is started after the completion of OHT in Gulakshani.		Tube well - 3 complete Pump House - 3 complete D. mains 57305 m House Service connection-6353 NO's Over head tank - 1 at Gulakshani is started, but land is waterlogged Work of sump house is started after the completion of OHT in Gulakshani.	1. Sufficient Land for Sulamangari OHT is not available
4	देहरी डालमिया नगर जलपूर्ति योजना संवर्धक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-82.86, पत्रांक-444, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020 with time extension 31.12.2021	70.21	66.57	66.57	Tube well - 14 Pump House - 14 D. mains 132908 m overhead tank - 4 House service connection - 1834 nos Sump house - 2 nos	T. ubewell- 14 complete Pump House- 14 complete Over head tank - 3 complete 1 Progress D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress		T. ubewell- 14 complete Pump House- 14 complete Over head tank - 3 complete 1 Progress D-mains 128700 m House Service Connection -16641 NOS Sump house 1 progress	
5	बिक्रमगंज जलपूर्ति योजना फेज-1 संवर्धक का नाम-Suman Enterprises	राशि-3.2165 पत्रांक - 140 / 15.11 2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection- 1761 no.	D. mains 17175 House service connection- 1445 no.		Completed.	

C E(WDS)
South Bihar, BUICCo

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District**

नवम्बर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	औरंगाबाद जलापूर्ति योजना फेज- I संवैदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्रांक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.03.2021	25.915	25.914	25.914	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boudary wall 250 m (f) House service connection 3770 Sump House - 1 (1080 KI)	(a) 6 nos. (b) 8830 m (c) 49399.5 M (99.35%) (d) 02 (500 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos.		(a) 6 nos. (b) 8830 m (c) 49399.5 M (99.35%) (d) 02 (500 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos.	सात वार्डों में अंशतः घरों में नल का जल दिया जा रहा है। कार्य लगभग पूर्ण हो चुका है। पानी टेस्टिंग एवं पाईप लिंकज की जाँच कार्य जारी।
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 89397 कुल - 135. 433377 अमृत 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.				प्रायकलन की पुनरीक्षित तकनीकी स्वीकृति दे दी गई है। मुख्यालय स्तर से T.B.E.C. की बैठक दिनांक - 29.11.2021 को सम्पन्न।
3	दाउदनगर जलापूर्ति योजना फेज- II संवैदक का नाम-Rajnish Vats	राशि-6.72 पत्रांक- 139 / 15. 03.2018	6.89 11.09.2018	10.09.2019 EOI 04.09.2020	6.745	6.0039	5.36 Crore utilization BTC Form-42A vide letter no -424, dated- 23.09.2021	(a) Distribution main - 27842 M (Variation target - 7913 m) (b) stands post - 20 (c) house connection - 7064 Phase-I 936 ULB - 1645 Total HC 9645	(a) 27592 M (99.10%) (b) 20 Nos. (c) 5800/ 82.10% W. No. 01.06.07.08.09.10.11.12.13. 15.16.17.18.20.22.23.24&25 saturated Total - 18 ward.		(a) 27592 M (99.10%) (b) 20 Nos. (c) 5800/ 82.10% W. No. 01.06.07.08.09.10.11.12.13. 15.16.17.18.20.22.23.24&25 saturated Total - 18 ward.	विचलन की स्वीकृति प्राप्त हो गयी है। संवेदक द्वारा कार्य स्थल पर कार्य किया जा रहा है।

AP

नवम्बर 2021

C.E(WDS)
South Bihar, BU/DCo

86

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District**

नवम्बर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बक्सर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596. दिनांक-28.03 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	30-04-2019	29.382	29.13	29.13	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed Trial Run		Work Completed Trial Run	
2	बक्सर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108. दिनांक-17.01. 2018	47.92 दिनांक-25. 07.2018	23-08-2020 with extension 30.10.2022	32.37	32.36	32.36	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 82331m HSC-7986 no	Pipe- 2488 m HSC- 453 no	Tubewell 9 ESR/OHSR- 4 Progress Distribution Pipe- 84819 m HSC-8439 no	
3	डुमराँव जलापूर्ति योजना फेज-II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.980	4.74	4.74	Distribution - 24750 HSC - 4579 no. stand post - 20 nos	Distribution main-24750 m HSC-4579 no		Distribution main-24750 m HSC-4579 no	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II संवेदक का नाम-R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10- 2018	21.10.19	1.85	1.84	1.84	Water supply	Distribution main-21107 m HSC-3216 nos		Distribution main-21107 m HSC-3216 nos	

C.E(WDS)
South Bihar, BUIDCo

83

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District**

नवम्बर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	आरा नगर निगम जलापूर्ति योजना फैज-1 संवैदक का नाम-गणधीपति कस्ट्रक्शन प्रा० लि०	राशि- 74.417 Letter no- 421,02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020	44.00	44.00	44.00	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection- 25167Nos Approach road-270m	Tube bell-7 Nos (1 nos extra) Pump House 5 nos Staff Quarter-0 nos Distribution main-118330 m Pump Motor-4 nos Transformer-4 nos OHT-2 nos Chlorinator room-4 Nos Stand post-00 nos Boundary wall-280m Main gate-4 nos House Service connection- 21792 Nos Approach road-00m Road Restoration - 118.33 km	Tube bell-0 Nos Pump House-1 nos Staff Quarter-0 nos Distribution main-0 m Pump Motor-0 nos Transformer-1 nos Over head tank -0 no Chlorinator room-1 Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection- 423 Nos Approach road-00 m Road Restoration - 118.33 km	Tube bell-7 Nos (1 nos extra) Pump House 6 nos Staff Quarter-0 nos Distribution main-120450 m Pump Motor-4 nos Transformer- 4 nos OHT-2 nos Chlorinator room-6 Nos Stand post-00 nos Boundary wall-280m Main gate-4 nos House Service connection- 22215 Nos Approach road-00m Road Restoration - 118.33 km	
2	आरा नगर निगम जलापूर्ति योजना फैज-2 संवैदक का नाम-गणधीपति कस्ट्रक्शन प्रा० लि०	राशि- 53.49 Letter no- 106,17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020	28.15	26.83	26.83	Tube well-8 nos Pump house- 8 nos Staff quarter-2 nos Distribution Main- 67456.40m Pump-Motor-8 nos Transformer-8 nos Overhead Tank-3 nos chlorinator room-chlorinator-8 nos Stand Post-35 nos Boundary Wall-850m Main Gate- 8 nos Approach Road-400 m House Service Connections-10021	Tube well-6 nos Pump house- 4 nos Staff quarter-0 nos Distribution Main-66251 m Pump-Motor-3 nos Transformer-2 nos Overhead Tank-1 nos chlorinator room/chlorinator-4 nos Stand Post- 00nos Boundary Wall- 130m Main Gate- 1 nos Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.251 km	Tube well-0 nos Pump house- 0 nos Staff quarter-0 nos Distribution Main-0 m Pump-Motor-0 nos Transformer-0 nos Overhead Tank-0 nos chlorinator room-chlorinator-1 nos Stand Post- 00nos Boundary Wall-0 m Main Gate- 0 nos Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.251 km	Tube well-6 nos Pump house- 4 nos Staff quarter-0 nos Distribution Main-66251 m Pump-Motor-3 nos Transformer-2 nos Overhead Tank-1 nos chlorinator room/chlorinator-4 nos Stand Post- 00nos Boundary Wall- 130m Main Gate- 1 nos Approach Road-00 m House Service Connection- 9888 Road Restoration - 66.251 km	

C.E(WDS)
South Bihar, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

नवंबर - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
अभूत योजना												
1	भगलपुर स्ट्रीट वटर ड्रेनेज योजना Contractor-M/s CZAR CONSTRUCTION	राशि-32.66 Cr Letter no- 03/AMRUT-21- 03/2015-1519	राशि-31.61 Cr 04-09-2018	26.3.20	23.82	23.671	23.156	Drain -13.33 Km	Drain - 10.8 Km		Drain - 11.2 km	NOC from TNB Collegiate is also awaited which is to be built after demolishing of existing brick drain.
2	Sultanganj Nagar Parishad Water Supply Scheme (Phase-1) State Plan Ward No 5,6,7,8,9 (Zone-1) Sri Sanjay Kumar Sinha, patna	राशि-8.1930 Cr Letter no-93 Date - 13.06.2019	राशि-7.3464 Cr	25.07.2019	7.568	7.18910	7.18910	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 1531 Nos. (Sanjay & Nalanda)	Distribution System - 4945.50 M (Sanjay Kumar) House Service Connection - 2360 Nos. (Sanjay & Nalanda)		Work complete.	100%
3	Sultanganj Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No 19,20,21, (Zone-3) Sri Manmohan Kumar Singh, Bhagalpur	राशि-1.282 Cr Letter no-2082 Date - 09.04.2019	राशि-1.29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos.	Distribution System - 5888 M House Service Connection - 1105 Nos		Distribution System - 5888 M House Service Connection - 1105 Nos. Work Complete 82.14%	As per Agreement pipeline has been completed. In that pipeline 100% house connection has been done i.e. 1150 nos. variation in pipeline has been send to SE through letter No. 242. Date - 28.08.2021

(Signature)
C.E(WDS)
South Bihar, BUIDCO



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनाल रोड, राजापुरा - पटना : 800001

email - Cgmbuidco@gmail.com

पत्रांक:- बुडको/यो०-1708/2020 (पार्ट-2)- 8744

दिनांक:- 04.12.2021

सेवा में,

मुख्य अभियंता,

(आयोजन, निरूपण एवं अनुश्रवण),

न०वि० एवं आ०वि० (बुडको)।

06 (Supd) /
6/12/21

विषय:- जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह नवम्बर 2021 के संबंध में।

प्रसंग:- बुडको का आदेश संख्या- 38, दिनांक- 29.04.2020

महोदय,

उपर्युक्त विषय के संबंध में जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) माह नवम्बर 2021 का तैयार कर इस पत्र के साथ संलग्न कर भेजी जाती है।

अनुलग्नक:- यथोपरि।

विश्वासभाजन,

06 (Supd) /
4/12/21

मुख्य अभियंता

(जलापूर्ति, ड्रेनेज एवं सिवरेज),

उत्तर बिहार उपभाग,

न०वि० एवं आ०वि०, (बुडको)।

06 (Supd) /
6/12/21

2167 (PDM)
04/12/21

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

नवम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मोतिहारी जलापूर्ति योजना फेज- I सेक्टर का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669 (without O&M) Lt No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	02.08.18 (Extend to 31.03.19)	28.59	25.45	25.45	Pipeline-56.90 km HSC-7428 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-51.97 km HSC-5367 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2 in progress	Pipeline-0 km HSC-0 OHT- 1 in progress Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0 SCADA- 2 in progress	Pipeline-51.97 km HSC-5367 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2 in progress	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	मोतिहारी जलापूर्ति योजना फेज-II सेक्टर का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 Lt No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20	52.00	41.08	41.08	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor -7 Transformer-7	Pipeline-119.033 km HSC-7684 OHT-1 in progress, 1 comp Tubewell-7 Pump House-6 Pump Motor -6 Transformer-7	Pipeline- 1.118 km HSC-12 OHT-1 in progress Tubewell-0 Pump House- 0 Pump Motor -0 Transformer-0	Pipeline-120.151 km HSC-7696 OHT-1 in progress, 1 comp Tubewell-7 Pump House-6 Pump Motor -6 Transformer-7	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	ढाका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	ढाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	रशि-05.06 करोड़ letter no-139e15-03-2018	रशि -5.02 29-09-2018	28.03.19	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.01 km HSC-2676	-	Pipeline-30.01 km HSC-2676	
5	केसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC- 1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	
6	केसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	रशि-09.05 करोड़ letter no-139e15-10.09.18	रशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-928	-	Pipeline-14.43 km HSC-928	

R.

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
7	रस्सील जलापूर्ति योजना फेज-1 सेवेदक-मैसर्स अशोक ट्यूबवेल	Rs. 8.19306 Lt No-55 dt- 13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD- 01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2			
8	रस्सील जलापूर्ति योजना फेज- II सेवेदक-मैसर्स अवधेश राय	रशि-07.53 करोड़ 130/08-03- 2018	रशि -5.86 24.11.18	23.05.19	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1864		Pipeline-30.60 km HSC-1864	
9	वकिया रेलवे मुन्दी 136 से हिन्दू वकिया होते हुए साहेबाज रोड, शालीनगर रोड तक पोलिसी/सीओ सड़क एवं आरओसीओ नाला निर्माण कार्य	2.06 Lt. No. 07 27-09-20	1.96	24.05.21	2.06	1.19	0.53	3100 ft drain 3100 ft pcc road	3100 ft drain pcc 0 ft	work in progress	3100 ft drain pcc 0 ft	

Pr. Engineer
03/12/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

नवम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	बगहा जलापूर्ति योजना फेज- I सेक्टर का नाम-M/s JP Enterprises	ससि-29.69, letter no-596, Date- 28.03.2016	ससि-32.50 04.03.2017	15.11.2019 (EOT)	29.13	25.75	5.61 (by BUIDCO Betia)	Pipeline-48.22 km HSC-8730 OHT-2 Tubewell-2	Project completed	Project completed	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	13
2	बगहा जलापूर्ति योजना फेज- II सेक्टर का नाम-M/s Gandhipati const pvt ltd	ससि-70.96	ससि-61.57 dt- 23.07.2018	23.07.2020	48.80	45.39	37.10	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-100.355 km HSC-10273 OHT-4 in progress Tubewell-11 Pump House-10 Pump Motor-6 Transformer-7 SCADA-0	Pipeline-0.154 km HSC-168 OHT - 4 in progress Tubewell - 0 Pump House-1 Pump Motor-4 Transformer-2 SCADA-0	Pipeline-100.509 km HSC-10441 OHT-4 in progress Tubewell-11 Pump House-11 Pump Motor-10 Transformer-9 SCADA-0	(i) बाजार समिति में अनुमति प्रमाण पत्र प्राप्त स्थल पर दूसरे व्यक्ति का खंडा जमावदी को रद्द करने की कार्यवाही प्रस्ताव द्वारा की जाती है। (ii) निम्नलिखित समय सीमा से लंबव की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
3	बेतिया जलापूर्ति योजना सेक्टर का नाम-M/s Nalanda Engicon pvt ltd	ससि-97.25, letter no 484, dated-20.12.16	ससि-101.92, dated-06.03.18	05.03.20	66.04	58.55	41.52	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-150.870 km HSC-16785 OHT-6 in progress Tubewell-18 Pump House-18 Pump Motor-14 Transformer-18 SCADA-0	Pipeline-0.489 km HSC-163 OHT-6 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-151.359 km HSC-16948 OHT-6 in progress Tubewell-18 Pump House-18 Pump Motor-14 Transformer-18 SCADA-0	निम्नलिखित समय सीमा में लंबव की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
4	शमनगर जलापूर्ति योजना फेज- II	ससि-2.57 139/15-03-2018	ससि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Project completed	Project completed	Pipeline-13.905 km HSC-1200	

Ru

al



5	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18					PHE & Electrification work	95% work completed	95% work completed	
6	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18					PHE & Electrification work	95% work completed	95% work completed	
7	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar	AA-1.93794 dated-27-03-2018 & EC-1.92947	1.93794	28-01-2020	1.93794	1.4536	0.96897		Drain-365 m Road-1524 m	Drain-365 m Road-1090 m	Drain-365 m Road-1090 m	
8	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	1.5516557	1.54	0.794585		Drain-762 m Road-1280 m	Drain-518 m Road-885 m	Drain-762 m Road-1280 m	Completed


 AE
 03/12/2021


 TS to CE,
 (WSD), North Bihar


 Chief Engineer
 (WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District.

नवम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596 दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	03.09.18 Extend to 30.04.19)	38.11	33.63	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed.	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्रांक-108, दिनांक-16.01. 2018	राशि- 66.57 करोड़ 04.03.18	03.07.20	47.34	51.74	43.40	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-7 Pump House-7 Pump Motor-7 Transformer-7	Pipeline-0 km HSC-0 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-150.554 km HSC-8600 OHT-2 in progress Tubewell-7 Pump House-7 Pump Motor-7 Transformer-7	(i) अजान पीर के पास एच गेटों से की लक NH कर्मियों का अनावर्ति प्रयास का अग्रण है। (ii) निरवित्त समय सीमा में लंबे की प्रतीति हेतु आवश्यक समीची एच अम की कमी पाई गई है।

Ravi Ranjan
03/12/2021
AE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

नवम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03.2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.15	21.01		Pipeline-57.17 km HSC-3500 Pump House-4		completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II संवर्द्धक - श्री रामाश्वर साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2013 Rs. 5.6419	22.07.2019	2.75	2.75	2.75	Pipeline-21.47 km HSC-10005	completed	completed	Pipeline-21.47 km HSC-10005	completed

Rin. Pankaj
03/12/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

नवम्बर-2021

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेज-II सर्वेकद - श्री रामाधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	30.04.2019	4.41	4.13	4.13	Pipeline-24.85 km HSC-3763	Pipeline-24.853 km HSC-3763	Completed	Pipeline-24.853 km HSC-3763	पूर्ण

Ravi Prakash
03/12/2021
AE

03/11/21
TS to CE,
(WSD), North Bihar

[Signature]
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

२०२१-२०२२

Rs. In Lakh

Sl. No	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	5	6	7	8	9	10	11	12	13
								1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total- 38 MLD 3. Culvert-21 Nos	Mithanpura to Tirhut Canal Drain Excavation- 1467.20m Bottom slab PCC- 1250.70m. RCC Raft- 1150m. Side wall RCC done- 1st Lift- 1062.70 m. 2nd Lift- 981.50 m. 3rd Lift- 943.50 m. Top Slab- 169.20 m Culvert- 12m	Mithanpura to Tirhut Canal Drain Excavation- 509.8 m Bottom slab PCC- 500m. RCC Raft- 490m. Side wall RCC done- 1st Lift- 470 m. 2nd Lift- 450m. 3rd Lift- 471.50 m. Top Slab- 12.20m Culvert- 0m	Mithanpura to Tirhut Canal Drain Excavation- 1977m Bottom slab PCC- 1750.70m. RCC Raft- 1640m. Side wall RCC done- 1st Lift- 1532.70 m. 2nd Lift- 1431.50 m. 3rd Lift- 1415 m. Top Slab- 181.40 m Culvert- 12m	(1) Land for STP near Manikaman was discussed during district level PMG meeting on dated 30.12.2020. It is decided that all local objection will be shorted out and STP will be constructed at Manikaman site as decided earlier. (2) CO Mushahari informed vide letter no. 235 dated 27.01.2021 that no adequate government land is available for the construction of STP on Fardo Nala near Khabra.

AE
03/12/2021

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

नवम्बर-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किसनगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20	21.44	19.82	19.82	Pipeline-60.029 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Pipeline-60.029 km HSC-10817 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-1	Pipeline-60.029 km HSC-10817 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	निश्चित समय सीमा में लक्ष्य को प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	किसनगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt. 19.02.18	45.31 12.06.2018	11.12.2019	36.02	32.82	32.82	Pipeline-113.23 km HSC-6320 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-8	Pipeline-113.780 km HSC-7929 OHT-2 in progress Tubewell-10 Pump House-9 Pump Motor-9 Transformer-9 SCADA-8	Pipeline-0 km HSC-0 OHT-2 in progress Tubewell-0 Pump House-1 Pump Motor-1 Transformer-1 SCADA-2	Pipeline-113.780 km HSC-7929 OHT-2 in progress Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 SCADA-10	निश्चित समय सीमा में लक्ष्य को प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE
03/12/2021

TS to CE
03/12/21
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar
4/12/21

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

नवम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21 732 4 12.06.2015	12 12 2016	22 79	18 81	18 81	Pipeline-43.20 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Work complete	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	13
2	अररिया जलापूर्ति योजना फेज- II सर्वेदक-मेसर्स उमग इंफ्रास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130 / 08 03 2018	राशि-8.69 06 10 2018	25 07 2019	4 32	6 38	6 38	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Pipeline- 0 Km HSC- 0	Pipeline-46.561 km HSC-3484	Work Complete

Ravi Ranjesh
03/12/2019
AE

TS to CE.
TS to CE.
(WSD), North Bihar

Chief Engineer
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

नवम्बर-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पूर्विया जलापूर्ति योजना फंज- I सर्वेदक का नाम-M/s Nalandia Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.-1519, Dated-27.06.17.	राशि -113.1938 dt - 12.03.2018	11.03.20	79.07	78.27	78.27	Pipeline-184.75 km (223.60 Km Revised) HSC-34995 (18500 Revised) OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-186.510 km HSC-15335 OHT-4 Comp. 1 in progress Tubewell-14 Pump House-10 Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply	Pipeline-1.580 km HSC-212 OHT-1 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-188.090 km HSC-15567 OHT-4 Comp. 1 in progress Tubewell-14 Pump House-10 Pump Motor-10 install, 15 supply Transformer-12 install, 15 Supply	(i) निम्नलिखित समय सीमा में तथ्य की प्रतिकृति हेतु आशयक सामग्री एवं श्रम की कमी पाई गई है।
2	पूर्विया जलापूर्ति योजना फंज- II सर्वेदक का नाम-M/s Nalandia Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.-839, Dated-31.03.18	राशि -98.0408 dt - 16.07.2018	15.07.20	56.92	56.92	56.92	Pipeline-155.48 km (168.859 Km Revised) HSC-20048 (12508 Revised) OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-132.723 km HSC-6357 OHT-3 comp., 1 in progress Tubewell-8 Pump House-7 Pump Motor-7 install Transformer-8 install	Pipeline-2.030 km HSC-231 OHT-1 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-134.753 km HSC-6588 OHT-3 comp., 1 in progress Tubewell-8 Pump House-7 Pump Motor-7 install Transformer-8 install	(i) Deviation proposal & Design & Drawings approval is under progress at PDM Cell. (ii) निम्नलिखित समय सीमा में तथ्य की प्रतिकृति हेतु आशयक सामग्री एवं श्रम की कमी पाई गई है।

Ravi Farooqui
03/12/2021

AE

TS to CE,
03/11/2021

(WSD), North Bihar

Ravi Farooqui
04/12/21

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

नवम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.15 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19	76.21	73.82	73.82	Pipeline-219.07 km HSC-21054 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-187.112 km HSC-16491 OHT-6 comp., 1 in progress Tubewell-15 Pump House-14 Pump Motor-14 install Transformer-10 installed, 2 in progress	Pipeline-1.952 km HSC-267 OHT-1 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-2 in progress	Pipeline-188.704 km HSC-16758 OHT-6 comp., 1 in progress Tubewell-15 Pump House-14 Pump Motor-14 install Transformer-10 installed, 2 in progress	निश्चित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020	37.45	29.37	29.37	Pipeline-64.93 km HSC-6716 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.574 km HSC-6619 OHT-2 in progress, Tubewell-8 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	Pipeline-0 km HSC-24 OHT-2 in progress, Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-75.574 km HSC-6643 OHT-2 in progress, Tubewell-8 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	निश्चित समय सीमा में कार्य की प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

AE
03/12/2021

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

नवम्बर-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	अमृत योजना अन्तर्गत दरमंगा जलापूर्ति योजना।	67.99, letter no 2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020	40.50	33.71	28.94	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-75.92 km HSC-13211 OHT-2 in progress Tubewell-7 Pump House-6	Pipeline-0 km HSC-136 OHT-2 in progress Tubewell-0 Pump House-1	Pipeline-75.92 km HSC-13211 OHT-2 in progress Tubewell-7 Pump House-7	13 (i) At Home guard campus 5m more land is required for lower construction (ii) निश्चित समय सीमा में कार्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	राज्य योजना अन्तर्गत दोनार गुमती से टेनही पुल तक नाला निर्माण कार्य। नो-रामनरेश राय	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020	9.24	7.05	4.23	Cover Drain of size 2.5 m to 4.5 m width Height 3to 4 m , Length 3.55 km	PCC-720 M Base-650 m Stem-650 M	PCC-20 M Base-20 m Stem- 20 M	PCC-740 M Base-670 m Stem-670 M	
3	राज्य योजना अन्तर्गत दरमंगा नगर निगम क्षेत्रांतर्गत डीएमसीओफिस स्कमा पुल तक अवशेष भाग में नाला एवं वध जीर्णोद्धार एवं दरमंगा नगर निगम कार्यालय के बाहर दिवारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated-13.11.2014	0.8854931, dated-26.06.2019	25.12.2019	0.996	0.26	0.00	New boundary 1030'0" Drain 1495'0"	Boundary 935 ft Drain - 641 ft	Boundary 95 ft Drain - 0 ft	Boundary 1030 ft Drain - 641 ft	
4	दरमंगा नगर निगम क्षेत्रांतर्गत वार्ड संख्या 48 लेहरी टोला कुशेश्वर महता के घर से नो कन्स्ट्रक्शन स्थानीय निवासी प्रमाण के घर होते हुए नरसिंह के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37	0.37	0.21	PCC Road 1600'0" Drain 1600'0"	completed	completed	PCC Road 1600'0" Drain 1600'0"	

for

2

Dr

5	राज्य योजना अन्तर्गत मोडलिंग/डीओ पथ पर सिकन्दर मोडल ड्रेनिंग स्थल से स्वयं सभी अमीन कियुक्ता सभी नगरपालिका मुख्यालय कार्यालय तथा श्री मजदूर के घर होते हुए मोडलिंग/डीओ पथ में खान बाँक बल डकन सहित आगुसी/सीओ नाला निर्माण कार्य।	0.964566Ref 75 Dated 13.11.2014	0.8499946, Dated- 18.06.2019	17.12.2019	0.9646	0.832	0.00	Drain 2350'0"	drain 1920'	drain 0'	drain 1920'	
6	राज्य योजना अन्तर्गत बेल चौक से डी एससी/एच बच्चा वाई तक पीसीसी एम एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated- 11.11.19	10.08.2020	0.74095	0.72	0.00	PCC road 1800' Drain 1800'	PCC road 1520' Drain - 1670'	PCC road - 0' drain - 0'	PCC road 1520' Drain - 1670'	Paver Block - 500'

Dr. Pankaj
03/12/2021
AE

TS
TS 88/11/19
(WSD), North Bihar

TS
TS 88/11/19
Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

नवम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	झंझारपुर जलपूर्ति योजना मोबाईल नं-9471009096 सेवेदक का नाम-अर्चना कॉन्स्ट्रक्टर	राशि- 1.88 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05- 2019	28.05.2020	1.82	1.71	1.61	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	
	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani सेवेदक का नाम-Krushni Infrass India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का आयुक्त- 280/नॉनो-02-10 /2017-167 दिनांक-28.03.2017	115.6593 dated-04-06- 2019	04.12.2021	33.75	27.32	27.32	1- Drain-14.19 KM 2 m wide Drain of length 870m 1.5 m wide Drain of length 180m 1.2 m wide Drain of length 1614 m 1 m wide Drain 670 m Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m Side wall- 925m Cover Slab- 925m Watson Canal (6m wide) Excavation-1359m Sand filling-1359m PCC-1359m RCC Base- 1359m Side Wall- 1st Lift RHS- 1359m Center Wall 1st lift- 1359m Side wall 1st lift LHS- 1359m Side Wall- 2nd Lift LHS- 1359m Center Wall 2nd lift- 1359m Side wall 2nd lift RHS- 1359m Hunch- 1359m Cover Slab - 1359m	2 m wide Drain of length 268.5 m is completed 1.5 m wide Drain of length 120.8 m is completed 1.2 m wide Drain of length 1263.7 m is completed 1 m wide Drain 512.21 m drain Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil Watson Canal (6m wide) Excavation-625m Sand filling-615m PCC-615m RCC Base- 594m Side Wall- 1st Lift RHS- 574m Center Wall 1st lift- 557.5m Side wall 1st lift LHS- 581.5m Side Wall- 2nd Lift LHS- 560m Center Wall 2nd lift- 532.5m Side wall 2nd lift RHS- 565m Hunch- 2278.1m Cover Slab - 49m	2 m wide Drain of length 281.5 m is completed 1.5 m wide Drain of length 0 m is completed 1.2 m wide Drain 54.5 m 1 m wide Drain 10 m Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil Watson Canal (6m wide) Excavation-28m Sand filling- 28m PCC- 28m RCC Base- 12m Side Wall- 1st Lift RHS- Nil Center Wall 1st lift- Nil Side wall 1st lift LHS- Nil Side Wall- 2nd Lift LHS- Nil Center Wall 2nd lift- Nil Side wall 2nd lift RHS- Nil Hunch- Nil Cover Slab - 131m	2 m wide Drain of length 550 m is completed 1.5 m wide Drain of length 120.8 m is completed 1.2 m wide Drain of length 1318.20 m is completed 1 m wide Drain 522.21 m drain Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil Side wall- Nil Cover Slab- Nil Watson Canal (6m wide) Excavation-653m Sand filling-643m PCC-643m RCC Base- 606m Side Wall- 1st Lift RHS- 574m Center Wall 1st lift- 557.5m Side wall 1st lift LHS- 581.5m Side Wall- 2nd Lift LHS- 560m Center Wall 2nd lift- 532.5m Side wall 2nd lift RHS- 565m Hunch- 2278.1m Cover Slab - 180m	NOC from Road, Forest, Irrigation, Railway, BSNL awaited.

Pri

67

-S_{CE},
 (WSD), North Bihar
 03/11/22

Kin's Canal (4m wide)	Kin's Canal (4m wide) Excavation-46.5m Sand filling- 46.5m PCC - 46.5m RCC raft -40m Side wall- Nil Cover Slab- Nil	Kin's Canal (4m wide) Excavation-0m Sand filling- 0m PCC - 0m RCC raft -0m Side wall- Nil Cover Slab- Nil	Kin's Canal (4m wide) Excavation-46.5m Sand filling- 46.5m PCC - 46.5m RCC raft -40m Side wall- Nil Cover Slab- Nil
2. STP- 1 nos 15 MLD		Nil	Nil
3. Pump House =1		80.00%	0.00%

Chief Engineer
(WSD), North Branch

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

नवम्बर-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर योजना I संवेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6996 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD- 01 OF 2016- 17)	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-40 km HSC-4925 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	Pipeline-40 km HSC-4925 OHT-2 Tubewell-5 Pump House-5	निश्चित समय सीमा में कार्य की प्रगति है। आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Pran' Poul...
03/12/2021
AE

TS to CE,
03/11/21
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

नवम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सहरसा जलापूर्ति योजना सेवेदक का नाम-M/s Nalanda Engicon pvt Ltd	3	4	5	6	7	8	9	10	11	12	13
1		राशि-92.91 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019	85.05	77.40	77.40	Pipeline-175.58 km HSC-26690 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-175.007 km HSC-22007 OHT-4 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor-0 Transformer-0 installed (16 supply) Transformer-16 (Supply). 14 installed	Pipeline-0 km HSC-0 OHT-4 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 installed	Pipeline-175.007 km HSC-22007 OHT-4 in progress Tubewell-16 Pump House-14 comp., 2 in progress Pump Motor-13 install (16 supply) Transformer-16 (Supply). 14 installed	(i) Public dispute at Dumrahi pokhar Site after Construction of 4th staging work of OHT, 2T/W and pump house. Letter send to DM Saharsa by MD Sir, BUDDCO to resolve the matter (Letter No. 8490, 28.12.2020) (ii) निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है। निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।
2	स्मिथी बख्तियारपुर जलापूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्रांक- 11/01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019	3.75	2.52	2.52	Pipeline-16.34 km (23.340 km revised) HSC-6625	Pipeline-23.340 km HSC-5040	Pipeline-0 km HSC-374	Pipeline-23.340 km HSC-5414.	
3	सहरसा स्लॉम वाटर ड्रेनेज योजना सेवेदक का नाम- R K. Infracorp Pvt Ltd- Charith Infrastructure Pvt. Ltd	राशि-54.9020 करोड़ 24/नवम्बर-02-01/ 2017- 306, न सि एल आरि एवं लिथि- 25.03.2017	राशि - 55.50 करोड़ 24.07.2017	23.01.2019	42.76	38.40	36.17	Construction of 11.50 KM Drain	11.00 Km	0.0 Km	11.00 Km	

[Signature]
Chief Engineer
(WSD), North Bihar

[Signature]
TS to CE,
(WSD), North Bihar

[Signature]
AE
02/12/2017

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

नवम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना, फेज- I	राशि-15.88 करोड़ 13.01.2014	DB- 12.189 O&M- 0.275 Total-12.464 10.12.15	6/9/2017	15.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Pipeline-0 km HSC-0 OHT-2 Tubewell - 2	Pipeline-24.897 km HSC-1200 OHT-2 Tubewell - 2	Completed
2	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्राक-139/15-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	5.23	4.11	Pipeline-37.14 km HSC-4316	Pipeline-37.113 km HSC-4205	Pipeline-0 km HSC-0	Pipeline-37.113 km HSC-4205	निश्चित समय सीमा में लक्ष्य की प्राप्ति हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

Puri Prakash
03/12/2021
A.E.

TS to CE
03/12/2021

Chief Engineer
03/12/2021

(WSD), North Bihar

(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

नवम्बर-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	निर्मली जलापूर्ति योजना फेज- I सेवेदक का नाम-नालन्दा इंजिकॉन	8.54	DB-7.180 O&M-0.185 Total-7.365 11.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-786	
2	निर्मली जलापूर्ति योजना फेज- II सेवेदक का नाम-सुमन इंटरप्राइजेज	2.25 Cr 139.15.03.2018	DB-1.987 O&M-0.099 Total-2.086 29-11-2018	25.03.19	1.92	1.51	1.10	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173	Pipeline-10.247 km HSC-2180	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	
3	सुपौल जलापूर्ति योजना फेज- I सेवेदक-मे. गणाधिपति कन्स्ट्रक्शन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	completed	completed	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
4	सुपौल जलापूर्ति योजना फेज- II	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-11-2018	28.07.19	8.38	3.90	3.90	Pipeline-44.366 km HSC-3853	Pipeline-44.366 km HSC-3550	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	
5	सुपौल स्टाईम बास्टर ड्रेनेज योजना सेवेदक का नाम- M/s Charith- Devkrishna(JV)	राशि -22.06 करोड़ 240/नामि-02-03/2017 -119. नवित्त्व आदि एवं तिथि- 20.02 2018	राशि - 20.73 21.12.2018	20.06.2020	17.99	15.26	15.26	Costruction of Storm Water Drainage 5 km	3.85 Km completed	0 km	3.85 Km Drain completed	

TS to
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

AE
03/12/2021

62

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

नवम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलापूर्ति योजना फेज- I संवैदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-68.25 करोड़ पत्रांक-421 दिनांक-02.03.2016	राशि-61.71, letter no- 1929, 04.08.2016	31.12.2018	55.04	53.37	53.37	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	completed	completed	Pipeline-72.98 km HSC-9670 OHT-3 comp. 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	
2	छपरा जलापूर्ति योजना फेज- II संवैदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-67.78 करोड़ पत्रांक-108 दिनांक-17.01.2018	राशि-65.90, 24.08.18	23.08.2020	61.04	39.54	39.54	Pipeline-108.36 km HSC-22915 (Rev) OHT-4 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-108.104 Km HSC-18683 OHT-3 in progress Tubewell-8 Pump House-7 Pump Motor-3 Transformer-8	Pipeline-0 km HSC-82 OHT-3 in progress Tubewell-0 Pump House-0 Pump Motor-3 Transformer-0	Pipeline-108.104 Km HSC-18765 OHT-3 in progress Tubewell-8 Pump House-7 Pump Motor-3 Transformer-8	निर्धारित समय सीमा में कार्य की पूर्ति हेतु अवसर प्राप्त नहीं हो सका की कमी पाई गई है।
3	स्त्रॉम बाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021	22.54	19.99	19.99	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1750 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1015 mtr Raft-912 mtr Wall-912 mtr Cover-477 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-15 mtr Raft-0 mtr Wall-0 mtr Cover-48 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-912 mtr Wall-912 mtr Cover-525 mtr	खनुआ नाला दो भाग में है। प्रथम भाग में 1450 मीटर में पूर्ण अवस्थित काला ड्रेन की सफाई कार्य होती है। परन्तु नाले के उपयुक्त स्थानों का निर्माण कर अवसर प्राप्त नहीं हो सका है। अधिकतम किया हुआ नगर आयुक्त से लगातार अनुसंधान किया जा रहा है। निर्माण कार्य को हटाने के लिए निर्माण कार्य को निर्माण भाग में भी तीन से चार जगहों पर सफाई अधिकतम को हटाने के लिए निर्माण कार्य को अनुसंधान किया गया है।
4	टैन्की स्टैंड बड़ा तेलवा से बड़ा तेलवा तक नाला-सह-सड़क निर्माण।	2.98 Cr. Letter no-79, dated- 06.12.17	2.42 06.03.2020	05.06.2021	0.10	0.10	0.10	Road 1300 m Drain 2600 m	100 mtr RCC Drain		100 mtr RCC Drain	रेप अवदन की जाँच में।

(Signature)
Chief Engineer
(WSD), North Bihar

(Signature)
TS to CE
(WSD), North Bihar

(Signature)
AE

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

नवम्बर-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज-1 संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, दिनांक-02.03.2016	राशि-40.75, dated-05.05.2016	31.08.2018 after EOT 30-04-2019	34.73	34.73	27.48	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	4084 HSC shifted in phaes-2
2	सिवान जलापूर्ति योजना फेज-1 संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रांक-108, दिनांक-17.01.2018	राशि-70.57, 24.08.18	24.07.20	46.00	46.00	48.07	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10	Pipeline-133.143 km HSC-11639 OHT-3 in progress Tubewell-9 Pump Motor-3 Pump House-6 Transformer-5	Pipeline-1.063 km HSC-59 OHT-3 in progress Tubewell-0 Pump Motor-0 Pump House-0 Transformer-0	Pipeline-134.206 km HSC-11698 OHT-3 in progress Tubewell-9 Pump Motor-3 Pump House-6 Transformer-5	निरचित समय सीमा में लंबवत की प्रतिक्रिया हेतु आवश्यक सामग्री एवं श्रम की कमी पाई गई है।

नोट- फेज-1 से 7.30 करोड़ रुपये का भुगतान फेज-2 में तालाबालीन कार्यपत्रक अनिवार्य के द्वारा किया गया है।

Ravi Prakash
03/12/2021
AE

TS to CE,
(WSD), North Bihar

Ravi Prakash
03/12/21
Chief Engineer

(WSD), North Bihar

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

नवम्बर-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- I संवेदक का नाम- M/s P Das C & C(JV)	राशि-69.12	राशि-74.60, 13.07.2018	12.07.20	53.00	50.89	50.89	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-12 Pump House-12 Pump Motor-12 Transformer-12	Pipeline-124.372 km HSC-10674 OHT- 1 comp., 2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	Pipeline-0.856 km HSC-95 OHT- 2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-125.228 km HSC-10769 OHT- 1 comp., 2 in progress Tubewell-10 Pump House-10 Pump Motor-6 Transformer-6	निश्चित समय सीमा में कार्य को प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी गई गई है।
2	बेगुसराय जलापूर्ति योजना फेज- II संवेदक का नाम-M/s P Das C & C(JV)	55.02 cr	राशि-53.36 13.07.18	11.12.2019	40.50	28.03	28.03	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline- 76.247 km HSC-6886 OHT-2 in progress, Tubewell-9 Pump House-5 Pump Motor-5 Transformer-5	Pipeline-0 km HSC-0 OHT-2 in progress, 1 existing Tubewell-0 Pump House-0 Pump Motor-0 Transformer-1	Pipeline- 76.247 km HSC-6886 OHT-2 in progress, Tubewell-9 Pump House-5 Pump Motor-5 Transformer-6	निश्चित समय सीमा में कार्य को प्रगति हेतु आवश्यक सामग्री एवं श्रम की कमी गई गई है।

Pr. Pankaj
03/11/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

बिहार सरकार
नगर विकास एवं आवास विभाग
मुख्य अभियंता का कार्यालय
आधारभूत संरचना एवं परिवहन(दक्षिण बिहार उपभाग)
बुडको बिल्डिंग, राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना-800001

58

पत्रांक-बुडको/यो0-1704/20 पार्ट 3- 390
सेवा में,

पटना, दिनांक 07/12/21

मुख्य अभियंता
आयोजन निरूपण एवं अनुश्रवण
बुडको पटना।

EE (PDM)

[Handwritten signature]

विषय:- माह नवम्बर- 2021 का मासिक प्रगति प्रतिवेदन भेजने के संबंध में।

प्रसंग:- बुडको के कार्यालय आदेश सं0-38 दिनांक-29.04.2021

महाशय,

उपर्युक्त विषयक प्रसांगिक कार्यालय आदेश के आलोक में बुडको द्वारा (दक्षिण बिहार उपभाग) के अन्तर्गत क्रियान्वित की जा रही आधारभूत संरचना एवं परिवहन से संबंधित योजनाओं का माह नवम्बर-2021 का मासिक प्रगति-प्रतिवेदन संबंधित कार्यपालक अभियंता से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनु0:- यथोक्त (कुल-15 पृष्ठ)

विश्वासभाजन,

[Handwritten signature]

मुख्य अभियंता

दक्षिण बिहार उपभाग,
आधारभूत संरचना एवं पनिर विकास एवं
आवास विभाग, बिहार पटना।

2198(PDM)

07/12/21

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन नवम्बर-2021

SI	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Receiv ed (in cr)	Fund Expendit ure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issue in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
									Block-A	Rcc Completed	Finishing work in Progress	96%	Curtain wall Outside Party & outside plaster work in Progress Marble vehicle reached work to resume from Monday Electromechanical work also going on like lift erection, electrical work, PU/FDA cable installation & HVAC work
		340.13 Cr	1 Agreement dated 20/02/2017-275.21 Cr 2 Supplementry Agreement dated 25/06/2013-13.95 Cr 3 Supplementry Agreement dated 29-09-2021 0.75 cr	04.05.2019 Extended date of completion: 29.10.2021	292.37	266.32	79%	yes	Block-B	Rcc Completed	Finishing work in Progress	80%	Marble flooring Outside Plaster & blockwork in Progress
									Block-C	Rcc Completed	Finishing work in Progress	100%	False ceiling curtain glass ACP & related electromechanical work in Progress
									Block-D	Rcc slab Rcc Completed	Above roof Rcc in progress	80%	Curtain wall framing, Blockwork & Plaster, vitrified tiles fixing work in Progress
									STP	Baffle wall Rcc in Progress	Area Water logged	80%	Dewatering work in Progress
									UGT	Rcc Work Completed	Map to start pump erection & pipeline work	98%	Cleaning work in Progress
									SUBSTATION	Building Completed	Commissioning to take place	100%	
									AC PLANT ROOM	Building Completed	External painting work to start	100%	
									Drivers Dormitory	Rcc Completed	Block work & plaster work in progress	90%	Ground floor flooring balance
									Elevated Corridor	Rcc Wall girded Compaction Completed	Deck Rcc in Progress	100%	
									BUS Shed	4 nos bus shed upto terminal block Completed	Balance area base Preparation work in progress	80%	Balance Area fdn work in progress
									Internal Road work (Rigid Pavement)	1855 Rmt Completed	Balance Rcc under Progress	90%	Balance Road no-4 Work in Progress
									Boundary wall	Rcc Work in Progress		95%	West side wall in Progress
									Terminal Road & Subway	Arrival Terminal Block & Departure block Rcc in Progress	Ramp Siding Rcc work in Progress	60%	Arrival terminal block 2 lift wall

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Iss in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
													casting in progress Subway Rec extension upto Terminal block no.1 in progress
2	पटना शहर में इलेक्ट्रिक लाइट का अधिष्ठान कार्य चंदक का नान ARS	राशि-28.06 करोड़ पत्राक-45 दिनांक-20.08.2014 एवं	राशि-25,20,08,336.00	22.12.2018	0.00		25.17	23.91	Traffic control Room Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82	Traffic control Room Completed Installation (Foundation) of Total no of electronic traffic light junction-82			जुनरहित प्रशासनिक स्थल पर हेतु निर्माण कार्य प्रारंभ किया गया है।
Patna West													
1	नगर परिषद निजामत अन्तर्गत वार्ड नं-32 अग्रधानगरी फेज-1 दीया, पटना अवस्थित राजारान पथ (एन्स फजलाई ऑनर मीलर नम्बर-263) के बगल में पीएससीओ सड़क एवं आरओ सीसीओ नाला निर्माण कार्य HANUMANT HITECH INFRASTRUCTURE	0.35048& 16/12/2018	0.3022205/-6,01.19	15.08.19	0.17600	0.17524	0.17524	0.7524	Drain-600 ft Road-700 ft	Work completed			कार्य पूर्ण (पूर्व में Centage की राशि खर्च हो जाने के कारण)।
	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं-35 में सुडवाई रोड से मैजिस्टिक जॉनकी सिटी अपार्टमेंट होते हुए अगिल जी के नकान से संजय कुमार उपाध्याय जी के नकान से सुरेश जी के नकान तक पीएससीओ पथ एवं आरओसीसीओ नाला निर्माण कार्य KUNAL KUMAR	0.44938& 12/26.12.18	0.3856381/13.02.19	12.08.19	0.38664		0.29198	0.29198	Drain-600 ft Road-600 ft	Drain-500 ft Road-500 ft			जिलाधिकारी पटना द्वारा अतिरिक्त हटाने हेतु अचनाधिकारी दानापुर को निर्देश दिया गया है तथा इत कार्यालय का पत्राक-898 दिनांक-24.09.2021 द्वारा अचनाधिकारी से अनुरोध किया गया है। कार्य पूर्ण (पूर्व में Centage की राशि खर्च हो जाने के कारण)।
3	नगर परिषद दानापुर अन्तर्गत वार्ड नं-35 में सुडवाई रोड से मैजिस्टिक जॉनकी सिटी अपार्टमेंट होते हुए अगिल जी के नकान से संजय कुमार उपाध्याय जी के नकान से सुरेश जी के नकान तक पीएससीओ पथ एवं आरओसीसीओ नाला निर्माण कार्य KUNAL KUMAR	0.8314 & 9/28.02.19	6931516/13.11.19	12.06.2020	0.41570		0.41366	0.41366	Drain-1389 ft Road-1145 ft	work completed			कार्य पूर्ण।
4	नगर परिषद दानापुर अन्तर्गत आरओसीसीओ मंड से उत्तर आर्य समाज मंदिर रोड स्थित श्री कृष्ण पुरम सैन नं-08 में पथ एवं आरओसीसीओ नाला निर्माण कार्य I/USHA CONSTRUCTION	0.44246 & 07/27.09.19	0.3922244/03.12.19	02.06.2020	0.39196		0.38935	0.18903	Drain-800 ft Road-800 ft	Drain completed Road-675 ft			कार्य पूर्ण।
5	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं-37 के विद्युतवा नगर में बेली रोड से विवेक यादव के घर तक पथ में पीएससीओ बरतई एवं आरओसीसीओ नाला निर्माण कार्य I/ NAVIN KUMAR	1.82467 & 07/27.09.18	1.4692975/07.12.19	06.12.2020	1.46929		0.91234	0.91234	Drain-2465 ft Road-2465 ft	Drain-2300 ft Road-2015 ft			कार्य पूर्ण (पूर्व में Centage की राशि खर्च हो जाने के कारण)।

28

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Receiv ed (in cr)	Fund Expendit ure	Financial Progress	U.C Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Is: in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	सर्वेदक श्रीमती पुनन कुमारी	26.02.2018											
3	पटना नगर निगम अन्तर्गत वाई नो-29 में खासमहल मुख्य गथ एवं लिंक गथ में सु-गमना नाला एवं पीसीसीडो सड़क निर्माण कार्य। सर्वेदक श्री संतोष कुमार	1.937925 UDHD L.L-160/27.03.2018	1.6407413	08.01.2019	1.9679230		1.4659932	1.4659932	PCC ROAD 1244 M H.P DRAIN 1244 M	90%	शून्य	90%	
4	नगर परिषद फतुही अन्तर्गत वाई संख्या 25 एवं 26 में एन0एच0 30 कोलज रोड होते हुए नटराज नगर होते हुए रेलवे हन्टर तक भूगर्भ नाला एवं पीसीसीडो डलाई कार्य। सर्वेदक नेल्स स्टील आर्क	0.7627500 ud&hd Letter No-111/09.01.2019	0.7070037	03.08.2020	0.3813750		0.3813750	0.3813750	PCC ROAD 1600 ft H.P DRAIN 1600 ft	95 %	शून्य	95 %	कार्य लगभग पूर्ण। निधि की कमी
5	नगर परिषद मोकामा अन्तर्गत चित्तामणीचक रोड से राजकीय नध्य विद्यालय सिखरीचक में पीसीसीडो सड़क एवं आर0सी0सी0 नाला निर्माण कार्य। सर्वेदक नेल्स साई हाईवे	2.5694300 ud&hd Letter No-63/27.09.2018	2.2423133	23.07.2020	2.5694000	2.2410226	0.6417912	0.6417912	PCC ROAD 762 M RCC DRAIN 1250 M	100%		100%	कार्य पूर्ण
6	नगर परिषद मोकामा अन्तर्गत वाई नो-01 में स्व0 रामचरित्र सिंह के मकान से महावीर स्थान तक पानी टंकी तक पीसीसीडो डलाई सह आर0सी0सी0 नाला निर्माण कार्य का अवशेष कार्य। सर्वेदक नेल्स रामाश्री साई कन्स्ट्रक्शन	1.984 UDHD L.L-79/06.12.2017	1.3202181	10.06.2020	1.9840000	1.2298629	0.5271370	0.5271370	PCC ROAD 590 M RCC DRAIN 605 M	100%		100%	कार्य पूर्ण
7	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गोशाला में 20'00" X 16'0" का चबुतरा पर शेड का निर्माण 75'0" X 25'0" का नया शेड का निर्माण एवं अन्य शेड का सोलिंग का मरम्मत। मकाना व्यवस्था एवं जलापूर्ति का कार्य सर्वेदक श्री राजेश्वर सिंह	0.1383700 DM Patna Letter No. 522/21.03.2018	0.1233135	29.12.2018					SHADE 3 NO Electrification and Water Supply --	90%	शून्य	90%	निधि के अभाव में कार्य बन्द है। गोशाला विकास पदाधिकारी विहार, पटना द्वारा राशि की निकासी कर चुकी है। निकासी कर गोशाला समिति के खाता में जमा की गई है। गोशाला समिति से राशि नहीं मिली है।
8	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR. PATNA Contractor Sri Raj kumar Sharma	3.3846000 23/07/13.02.2017	2.9805287	12 Months	3.3846000								नगर आयुक्त पटना से जमीन का NOC प्राप्त हो चुका है भवन का नक्शा पटना नगर निगम से पास करने के बाद कार्य स्टार्ट किया जायेगा।
9	पटना नगर निगम क्षेत्रांतर्गत वाई नो-56 के खोशिया स्थित वसुपति नगर में सड़क एवं नाला का निर्माण कार्य। सर्वेदक श्री श्याम कुमार	0.746200 ud&hd Letter No-80/12.02.2019	0.6374462	6 माह	0.3731000		0.3083346		PCC ROAD RCC DRAIN	90%	0%	90%	Second Allotment Due
10	पटना नगर निगम वाई नो-70 में पटना घाट घरखी पर से गुना जयसवाल के घर से जलकदरबाग होते हुए नागाबाबा के मन्दिर तक सड़क एवं नाला निर्माण कार्य। सर्वेदक नेल्स लेन्ड मार्क	0.9114 ud&hd Letter No-80/12.02.2019	do	6 माह	0.4557000				PCC ROAD RCC DRAIN	शून्य	0%	शून्य	
11	पटना नगर निगम वाई नो-53 में अरुण राज गथ से गाछघाट दरवाजा नाला रोराह गथ, नया गेट नाला	0.7723 ud&hd Letter No-	do	6 माह	0.6497138		0.3861500		PCC ROAD RCC DRAIN	100%	0%	100%	कार्य पूर्ण Second Allotment Due

54

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Is Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	सड़क एवं नाला निर्माण कार्य। सर्वेदक मेसर्स इंजिनियरिंग हाइड्रक	80/12.02.2019											
12	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं-72 में दीवारराज रेलवे हाउस के नीचे अजय जी के कोठाला डिग्रे से महिपाल यादव के गोदान तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री स्तोत्र कुमार	0.7670000 ud&hd Letter No.- 80/12.02.2019	do	0.6602116	0.3835000	6 माह	0.3276407		PCC ROAD RCC DRAIN	50% 85%	0 0	50% 85%	Second Allotment Due
13	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं-54 में ऑक्सिजन हॉस्पिटल बजरापुरी से पश्चिम लिक गली दर गली विस्कोमान कॉलोनी आदिवासी कॉलोनी मुख्य सड़क भमसेन यादव के मकान के सामने तक सड़क एवं नाला निर्माण कार्य। सर्वेदक मेसर्स निकेत ज्ञानवी	0.2716900 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.1358450				PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	अन्य विभाग से योजना पूर्ण। योजना स्थगित।
14	पटना नगर निगम वार्ड नं-56 में अशोक राज पथ से अतुल जी के मकान होते हुए खलासी टोला राजकीय स्कूल तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री अतुल कुमार	0.2471800 ud&hd Letter No.- 80/12.02.2019	do	0.2076100	6 माह	0.1235900	0.0917789		PCC ROAD DRAIN	100% 100%	0 0	100% 100%	कार्य पूर्ण Second Allotment Due
15	पटना नगर निगम वार्ड नं-59 में राम मंदिर से मानस पथ होते हुए मुन्नी अवस्थी के घर तक बोली मोड़ तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री राजीव रंजन	0.1572200 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.1321807	0.0786100			PCC ROAD RCC DRAIN	शून्य शून्य	60% 60%	60% 60%	
16	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं-61 में नरसिंयक भेला महतो के घर से कमलदह पथ तक पीठसीरी सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री माधव रंजन	0.4985100 ud&hd Letter No.- 80/12.02.2019	do	6 माह	0.4191854	0.2492550	0.1835107		PCC ROAD RCC DRAIN	50% 90%	0% 0%	50% 90%	Second Allotment Due
17	पटना नगर निगम वार्ड नं-61 व 68 में कृष्ण बेलवार जी के मकान से बेलदारी टोला सुनील चौधरी चौशहा से पप्पु भेला जी के मकान तक सड़क एवं नाला निर्माण कार्य। सर्वेदक मेसर्स निकेत ज्ञानवी	0.3702600 ud&hd Letter No.- 80/12.02.2019	0.3113402	6 माह	0.1851300		0.1831294		PCC ROAD RCC DRAIN	90% 100%	0% 50%	90% 100%	Second Allotment Due
18	पटना नगर निगम वार्ड नं-67 में कैमाधिकोह नया टोला नहर वसे सेवालाल राय के घर तक सड़क एवं नाला निर्माण कार्य। सर्वेदक श्री विवेक सिन्हा	0.3559700 ud&hd Letter No.- 80/12.02.2019	0.2991075	6 माह	0.1779850		0.177985		PCC ROAD RCC DRAIN	80% 100%	0% 0%	80% 100%	Second Allotment Due
19	पटना नगर निगम वार्ड नं-58 में दुर्गा चरण लेन में ज्ञानी बाबू के मान से सूरज जी के मकान होते हुए राजेशा जी के मकान तक सड़क एवं नाला निर्माण कार्य। सर्वेदक मेसर्स लेनह मार्क	0.4964600 ud&hd Letter No.- 80/12.02.2019	0.4175580	6 माह	0.2482300				PCC ROAD RCC DRAIN	60% 90%	30% शून्य	90% 90%	
20	पटना नगर निगम वार्ड नं-65 में विजली ऑफिस गली मोड़, मिरगुलादी याग, शिवकला मन्दिर-सोनार टोली एवं सदर गली को जोड़नेवाली सड़क एवं नाला निर्माण कार्य। सर्वेदक मेसर्स निकेत ज्ञानवी	0.4494200 ud&hd Letter No.- 80/12.02.2019	0.3770215	6 माह	0.2247100				PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	
21	पटना नगर निगम वार्ड नं-65 में बिजुल दादर जी के गली	0.2398300 ud&hd Letter	0.2017146	6 माह	0.1199150		0.1013683		PCC ROAD RCC DRAIN	100%	0		Second Allotment Due

53

कर्म पूरा

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Is in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	से खाली सांभाला श्रम होते हुए शिवनारायण प्रसाद चौरसिया जी के मकान तक (नाब घाट) में सड़क एवं नाला निर्माण कार्य। संवर्द्ध श्री प्रमोद कुमार	No.- 80/12.02.2019								100%		100%	
22	पटना नगर निगम वार्ड नं-67 में सीताराम दीक्षित बाबा के मोड़ से रामदास हलवाई तक सड़क एवं नाला निर्माण कार्य। संवर्द्ध श्री प्रमोद कुमार	0.4996 ud&hd Letter No.- 80/12.02.2019	0.4201654	6 माह	0.249800		0.1478736		PCC ROAD RCC DRAIN	100%	0	100%	कार्य पूर्ण Second Allotment Due
23	पटना नगर निगम वार्ड नं-54 में आदिवासी कॉलोनी एवं विस्कोमान कॉलोनी मुख्य सड़क से सीतला माता मंदिर प्यारे लाल का बाग होते हुए मुरारी सिंह के मकान पाटलीग्राम अपार्टमेंट तक सड़क एवं नाला निर्माण कार्य।	0.2755900 ud&hd Letter No.- 80/12.02.2019		6 माह	0.1377650				PCC ROAD RCC DRAIN				अन्य विभाग से कार्य पूर्ण होने के कारण स्थगित
24	पटना नगर निगम वार्ड नं-58 के मेहरबक में अमित किराना दुकान से गढ़वा मंदिर होते हुए केदार नाथ चौधरी के मकान तक सड़क एवं नाला निर्माण कार्य। संवर्द्ध मेसर्स लैन्ड मार्क	0.66031 ud&hd Letter No.- 80/12.02.2019		0.3870743	6 माह		0.2301550		PCC ROAD RCC DRAIN	80%	80%	80%	
25	पटना नगर निगम वार्ड नं-62 में बाहरी वेगमपुर पारखोड़ा देजू महलों के घर से आरओपीओ पुल तक सड़क एवं नाला निर्माण कार्य। संवर्द्ध श्रीमति पुनम कुमारी	0.2588700 ud&hd Letter No.- 80/12.02.2019	0.2177220	6 माह	0.1294350		0.1286069		PCC ROAD RCC DRAIN	70%	30%	100%	Second Allotment Due
26	पटना नगर निगम वार्ड नं-62 में बाहरी वेगमपुर अरुण मेहता के घर से सुनील चौधरी के घर तक बसकरिया टोला तक सड़क एवं नाला निर्माण कार्य। संवर्द्ध श्री शिवक सिन्हा	0.34451 ud&hd Letter No.- 80/12.02.2019	0.2897574	6 माह	0.1722550		0.1722550		PCC ROAD RCC DRAIN	60%	0	60%	Second Allotment Due
27	पटना नगर निगम वार्ड नं-65 के घघा गली में नगीना दास अजमेरा के घर से जगत कोठा तक सड़क एवं नाला निर्माण कार्य। संवर्द्ध मेसर्स हनुमंत हार्डटेक	0.4999800 ud&hd Letter No.- 80/12.02.2019	0.4204577	6 माह	0.2499900		0.2499900		PCC ROAD RCC DRAIN	100%	0	100%	कार्य पूर्ण Second Allotment Due
28	पटना नगर निगम वार्ड नं-65 में महराजा घाट में गोल्डारा जी के मकान से लेकर महाराज घाट अखड़ा तक	0.3676800 ud&hd Letter No.- 80/12.02.2019		6 माह	0.3982540	0.1838400	0.1602284	0.160	PCC ROAD RCC DRAIN	100%	0	100%	कार्य पूर्ण Second Allotment Due

57

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issued in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
4	वार्ड नं-29 में अवस्थित बेथु कोठी होते श्री भयान कुमार से मध्यम प्रकृति से प्रवेश कुमार के घर तक पीसीसी कार्य एवं पूर्ण निर्मित नाला की नरमगति एवं ढक्कन निर्माण	Letter-07 date-27.09.2018 0.08 CR AGREEMENT DATE-26.02.2020	0.074	25.04.2020	0.04		0.04	NIL	drain & p.c.c	WORK COMPLETE		COMPLETE	प्रस्ताव-87 दिनांक-24.03.2021 द्वारा बुझको पटना का निधि आवंटन हेतु अनुरोध किया गया है, आवंटन अभी तक अप्राप्त है।
5	वार्ड नं-29 में अवस्थित श्री ब्रजेश कुमार गान डेडी के घर से पुरब से पीसीसी कार्य सहित नाली ढक्कन सहित निर्माण कार्य नाला का जल निकासी श्री अरुण भार्गव ग्राम डेडसिंगा के घर के पास पूर्व से निर्मित नाला की ओर है।	Letter-07 date-27.09.2018 0.10 CR AGREEMENT DATE-26.02.2020	0.092	25.04.2020	0.05		0.05	NIL	drain & p.c.c	COMPLETE		complete	प्रस्ताव-87 दिनांक-24.03.2021 द्वारा बुझको पटना का निधि आवंटन हेतु अनुरोध किया गया है, आवंटन अभी तक अप्राप्त है।
6	वार्ड नं-29 में बलराम पंडित के मकान से दयानिधि के मकान होते हुए नवाई बैक तक पीसीसी पथ नाला एवं ढक्कन निर्माण	Letter-66 date-09.01.2019 0.34 CR AGREEMENT DATE-15.01.2021	0.156	25.4.2020	0.09	0.09	0.09	0.09	drain & p.c.c	WORK COMPLETE		COMPLETE	प्रस्ताव-87 दिनांक-24.03.2021 द्वारा बुझको पटना का निधि आवंटन हेतु अनुरोध किया गया है, आवंटन अभी तक अप्राप्त है।
7	वार्ड नं-26 में बिन्द के मकान से अजय गुप्ता के मकान होते हुए दरधा नदी तक नाला एवं पीसीसी निर्माण कार्य	Letter-66 date-09.01.2019 0.54 CR AGREEMENT DATE-23.08.2021	0.377	22.02.2021	0.27	NIL	NIL		drain & p.c.c	Work in Process			
8	वार्ड नं-27 में पटना गया रोड से स्तोष र के स्कूल तक नाला एवं पीसीसी पथ नाला एवं ढक्कन निर्माण कार्य	Letter-66 date-09.01.2019 0.34 CR AGREEMENT DATE-15.01.2021	0.239	14.05.2021	0.17	0.17		NIL	drain & p.c.c	Complete			प्रस्ताव-330 दिनांक-27.09.2021 द्वारा नगर परिषद जहानाबाद को निधि आवंटन अभी तक अप्राप्त है।

List of Project Buxar District

1	बक्सर नगर परिषद स्थित मेन रोड से समिट हाउस तक फुटपाथ एवं रोमानी की व्यवस्था। अशोक कुमार राय	0.4932350 DM, Buxar LT05-03006 DT 10.03.2016	0.4307539 05.10.2016	04.01.2017	0.2420625	0.2420625	0.2420625	FOOTPATH				Work Completed	शेष राशि जिला में अप्राप्त।
2	समाहरणालय परिसर स्थित पार्क का सौंदर्यीकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA-0.4213800 DM, Buxar LT05-1785 DT 14.07.2015	0.3858736 02.09.2015	01.12.2015	0.2106900	0.2106900	0.2106900	PARK				Work Completed	शेष राशि जिला में अप्राप्त।
3	बक्सर नगर परिषद अन्तर्गत समाहरणालय स्थित पार्क का सौंदर्यीकरण कार्य (स्वच्छता, जलापूर्ति एवं विद्युतीय कार्य) मतोष कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	0.0599947	PARK				Work Completed	शेष राशि जिला में अप्राप्त।
4	बक्सर नगर परिषद स्थित जिला मैदान के जश्न-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क	0.481400 DM, Buxar LT05-1428	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705	0.240705	PARK				Work Completed	शेष राशि जिला में अप्राप्त।

99

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Is in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	निर्माण एवं सेवाओं की व्यवस्था। मनोज कुमार राय	DT 27.12.2017											
5	बक्सर नगर परिषद स्थित भगत सिंह पार्क निर्माण का सौन्दर्यीकरण। मनोज कुमार राय	0.3183200 DM. Buxar LT05-1428 DT 27.12.2017	0.0716112 05.06.2018	04.09.2018	0.15916	0.15916	0.15916	PARK				Work Completed	शेड राशि जिला में अप्राप्त।
6	राज्य योजना अन्तर्गत नगर परिषद् डुमराँव के प्रशासनिक भवन का निर्माण कार्य सर्वेदक - अचलदेव सिंह	2.82455	2.3161731 30.12.2015 0.3166416 16.06.21	29.6.2017 15.09.21	3.11	2.3664648	2.05933	Buildin g with PHE. Electrifi cation.				Building Completed 95%	कार्य पूर्ण स्थानान्तरण की प्रक्रिया में।

List of Project Gaya District

1	मानपुर बस स्टैंड का निर्माण। Name of the Contractor- M/s Jai Mata Di Road Construction Pvt.Ltd	Amount- 10.48 Letter no- 2692 Dated- 30.05.2019 Agreement Date- 31.05.2019	Amount-5.44 15.06.2015 Revised 9.86	31.08.2020	7.655	7.655	7.655	7.655	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external) for Rs.421.50 Lakhs and by buidco Gaya sent UC Amount Rs.344.00 Lakh	मुख्य भवन का कार्य पूर्ण। वाउन्ची का कार्य पूर्ण कैम्पस पीओसीपी का कार्य पूर्ण। डिलक्स शौचालय का कार्य पूर्ण। वाउन्ची वाल का कार्य पूर्ण। बाहरी दिवार में लास्टर कार्य पूर्ण एवं अन्दर के दिवार में ग्रेनाइट लगाने का कार्य पूर्ण। पूर्ण/ACP का कार्य पूर्ण। पूर्ण/Docking way का कार्य पूर्ण। पूर्ण/इलेक्ट्रिक और PHE कार्य पूर्ण।	NA	Work Completed	समय वृद्धि स्वीकृत। शेष राशि अप्राप्त।
2	नगर निगम, गया क्षेत्रान्तर्गत दीर्घी तालाब के उन्नयन एवं सौन्दर्यीकरण कार्य। Name of the Contractor-Shree Alok Kumar	Amount- 2.54 Letter no- 54. Dated- 05.09.2018 Agreement Date- 27.07.2019	Amount - 1.7926	26.01.2021 45 days 12-03-2021	1.27	1.0007530	39.4		(i) Boundary Repair of Pond (ii) Pathway (iii) Guard Room & Ticket Counter (iv) Gazebo (v) Cafeteria & Toilet Block (vi) Painting. Plastering of boundary wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	पाथवे का कार्य पूर्ण। Guard Room Ticket Counter Cafeteria, Toilet Block में finishing कार्य पूर्ण। Sitting Bench का कार्य पूर्ण। Gazebo का Structure कार्य पूर्ण।	Toilet Block में finishing कार्य प्रगति पर। Gazebo का Structure का कार्य पूर्ण।	तालाब के बाउंड्री का कार्य प्रगति पर। गार्ड रूम का स्ट्रक्चर कार्य पूर्ण। कैफेटेरिया एवं टायलेट ब्लॉक का स्ट्रक्चर कार्य पूर्ण। Dewatering and Desilting का कार्य पूर्ण। पाथवे के किराने रोलिंग का कार्य पूर्ण। पाथवे का कार्य प्रगति पर। Room Ticket Counter Cafeteria, Toilet Block finishing में कार्य प्रगति पर। South side गेट का कार्य पूर्ण। North side गेट का कार्य पूर्ण।	स्वेदक को डिवार किया जा चुका है।

SI	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	U/C Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Is Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
3	जगजीवन कोलज के सामने बुल्डा शहीद मजार (लखीगवां) होते हुए सजाय शर्मा (मकुल) होते हुए खटानी कोटी तक पीएससी पथ का निर्माण। Name of the Contractor-Shree Fakre Alam Khan	Amount-0.28986 Letter no-123 Dated- 26.02.2018 Agreement date- 31.07.2019	Amount - 0.2463	30.01.2020	0.14493		0.14493	0.14493	(i) Construction of Drain (ii) Construction of Road	-----	-----	Work Completed	Fund required for financial closer
4	बच्चू राय, सेवानिवृत्त शिक्षक के घर से नरेश सिंह लोदीपुर के घर तक पीएससी पथ एवं ढक्कन सहित नाली का निर्माण। Contractor-Shree Kundan Kumar Singh	Amount-0.29127 Letter No-124 Dated- 26.02.2018 Agreement Date- 06.08.2019	Amount - 0.2479	05.02.2020	0.145635		0.145635	0.145635	(i) Construction of Drain 700feet with cover (ii) Construction of Road	-----	-----	Work Completed	Fund required for financial closer
5	गया-खिजसराय मुख्य पथ से राणा होते हुए जनकपुर मुख्य पथ तक पथ एवं नाली का जोड़द्वारा कार्य। Name of the Contractor-Shree Vaibhav Chandra Singh	Amount- 0.261 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount - 0.2174	17.04.2020	0.1305		0.1305	0.1305	(i) Construction of Drain - 782 feet (ii) Construction of Road-950 feet	(i) Construction of Drain - 700 Feet with cover (ii) Construction of Road 700 feet	(i) Construction of Drain -700 Feet with cover (ii) PCC Work 700 Feet	(i) Construction of Drain -700 Feet with cover (ii) PCC Work 700 Feet	Scarcity of material & Lack of fund
6	कुसहार टोलो बजरगवली मंदिर से काली पोखर तक पीएससी पथ का निर्माण एवं उन्नयन कार्य। Name of the Contractor-Shree Fakre Alam Khan	Amount-0.3158 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount - 0.2631	18.04.2020	0.1579		0.1579	0.1579	(i) Construction of Drain (ii) Construction of Road	-----	-----	Work Completed	Fund required for financial closer
7	मानपुर काली पोखर से श्याम नगर होते हुए अम्बिला देवी स्थान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	Amount- 0.4598 Letter no-88, dated-20-11-2018, Date of Agreement 12.10.2019	Amount -0.3757 Date-12.10.2019	11.04.2020	0.2254		0.2254	0.2254	(i) Construction of Drain with cover 1700 feet	(i) Construction of Drain- 1050 feet	(i) Construction of Drain- 1050 feet	(i) Construction of Drain- 1050 feet	Scarcity of material & Lack of fund
8	गया-नवादा मेन रोड में मुफस्सिल मोड़ से काब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	Amount- 0.3354 Letter no-88, dated-20-11-2018, Dt of Ag 18.10.2019	Amount - 0.2792	18.04.2020	0.1677		0.1677	0.1677	(i) Construction of Drain	-----	-----	Work Completed	Fund required for financial closer

Sl	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Is: in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
9	वाइ सी-53 अरुण मुखर्जी पोसीसी0 पथ एवं नाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	Amount- 0.8898 Letter no-40, dated-20-11-2018 Date of Agreement 18.10.2019	Amount - 0.7412						(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 feet	Construction of Road - 500 feet	i) Construction of Drain cover 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 2485 feet	(i) Construction of Drain Cover - 677 feet (ii) Construction of Drain - 1700 feet (iii) Construction of Road - 2485 feet	Show cause is issued. Scarcity of material & Lack of fund

List of Project Aurangabad District.

1	औरंगाबाद बस स्टैंड निर्माण योजना सेवेदक का नाम- M/s Mateshwari Construction	राशि-4.00 करोड़ पत्रांक-78, दिनांक-19.11.14 एवं	राशि-3.30 करोड़ एवं तिथि-02.06.2016	12 Month	2.98	1.98			Bus terminus(civil work) Toilet block and small shops(civil work) internal road pathway and landscaping work Electrical work Piped work	कार्य पूर्ण संधाटन संपन्न	कार्य पूर्ण।		
2	नवीनगर बस स्टैंड निर्माण योजना सेवेदक का नाम- Mukesh Kumar Singh.	राशि-1.99 करोड़ पत्रांक-78, दिनांक-19.11.14 एवं	1.70 / Date-02-03-2016 comp. 06 Month	06 Month	1.6	1.207			Bus terminus(civil work) Toilet block and small shops(civil work) internal road pathway and landscaping work Electrical work Piped work	कार्य पूर्ण।	कार्य पूर्ण।		विचलन एवं समयवृद्धि स्वीकृति हेतु आवदन समर्पित।

List of Project ARA District.

1	Construction of park at moti tola, ara dist. - bhojpur Sri. Prashant kumar singh	0.812 Letter no- 03/ Amrut-03-15/2016 323, Date- 09/02/2017 (UDHD)	0.367 01/10/2017	4 month (01/02/2018)		0.197 cr.			1. Earthwork-Complete 2. Boundary Work- Near to complete 3. Pathway-Work in Progress 4. Toilet Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	1. Earthwork-Complete 2. Boundary Work- Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	Land dispute and water logging problem		
2	Upgradation and beautification of veer kunwar singh park at ramma maldan dist - bhojpur Prashant kumar singh	0.7492 Letter no- 03/ Amrut-03-15/2016 323, Date- 09/02/2017 (UDHD)	0.281 01/10/2017	4 month (01/02/2018)		0.164 cr.			1. Construction of stairs- Near to complete 2. construction of Pergola-Near to complete 3. Construction of Pergola-Complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in progress	1. Construction of stairs- Near to complete 2. construction of Pergola-Near to complete 3. Construction of Pergola-Complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in progress			47

SI	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no./Agreement value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress.		
										UP to Previous month	During the month	Total Progress
1	2	3	4	5	6	7	8	9	10	11	12	13
												14

List of Project Nalanda District.

1	वार्ड नं० 23 में रामचन्द्रपुर विजय प्रसाद के घर से दक्षिण नलका अंका होते हुए कुणाल के घर से दक्षिण तक एवं शक्ति जी के घर होते हुए मेन रोड तक पी०सी०सी० एवं आ०सी०सी० नाला निर्माण कार्य। (श्री अमरेंद्र सिंह का डेरा)	68.810	Rs. 61.194 lakh/ F2-02/2019-20 dt. 20.03.2020	19.09.2020	34.405		33.883	33.38	Drain = 636 m Road = 583 m	Drain = 619 m Road = 558 m	Drain = 0 m Road = 0 m	Drain = 619 m Road = 558 m	निधि की कमी।
2	वार्ड नं० 21 में लुलला देवीलाल में एन०एच० 31 से सटे परियोजना श्रवण मिश्र के घर से दक्षिण देवीलाल रोड तक पी०सी०सी० एवं आ०सी०सी० नाला निर्माण। (श्री अमरेंद्र सिंह का डेरा)	45.530	Rs. 40.224 lakh/ F2-01/2019-20 dt. 20.03.2020	19.07.2020	22.765		22.765	22.76	Drain-1 = 213 m Drain-2 = 40 m Total = 253 m Road = 269 m	Drain1 = 175 m Drain2 = 105 m Total = 280 m Road = 205 m	Drain1 = 0.00 m Drain2 = 0 m Total = 0.00 m Road = 0.00 m	Drain1 = 175 m Drain2 = 105 m Total = 280 m Road = 205 m	निधि की कमी।
3	वार्ड नं० 44 में मोनो जी के नवनिर्माण घर में कलाश की कुदाल होते हुए ग्रा० नं० 10 में गंगाराम तनू एवं किलाम जी के खेत भीराम जी के घर होकर कारगिल बस स्टैंड तक एवं बस रोड निर्माण कार्य। (श्रीमती शर्मिला देवी)	75.960	Rs. 68.826 lakh/ F2-03/2019-20 dt. 20.03.2020	19.09.2020	37.980		37.891	37.89	Road = 803 m Culvert = 10 nos. Length = 48 m	Road = 583.38 m Culvert = 9 No.	Road = 00 m Culvert = 00	Road = 583.38 m Culvert = 9 No. work completed	निधि की कमी।

List of Project Nawada District.

1	नगर परिषद, नवादा क्षेत्रांतर्गत नवादा बस स्टैंड का निर्माण का	पुनरीक्षित प्रशासनिक स्वीकृति-7.27 करोड़, पत्रांक-78, दिनांक-19.11.14	अनुपूरक एकराशि राशि-6.80114 करोड़ राशि-2.98 करोड़ दिनांक-15.06.15	28.08.2020	7.27	7.27	6.81		Bus Terminal Toilet Block Drive way Car Prking Docking way Boundary wall Site Development Land scaping Tube well External PHE work External Electrical work	Bus terminal completed Tube well completed Drive way completed Boundary wall completed Docking way completed Car parking completed Land scaping work completed Delux toilet-work completed Car parking-completed	Site development completed Delux Toilet-Work in progress Car parking-completed Boundary wall work completed Delux toilet-work in progress	Completed : 00 %	18 सितम्बर 2020 को मौनीय मुख्यमंत्री महोदय, बिहार द्वारा वी०सी०के माध्यम से उद्घाटन कराया गया। Mand Over to Executive Office ULB Nawada
2	2017-18	नगर पंचायत, हिसुआ अंतर्गत पौरू तालाब के चारों तरफ फुटपाथ एवं लोहा एगिल, नली सहित	119.164 Lx.No-101, Date-28-02-2018	104.34110	59.38200	56.74476	2.83724	03.07.2019	पूर्ण	Completed : 00 %			48

Sl	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	U/C Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Loss in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
		सौन्दर्यकरण कार्य											
3	17-18	नगर पंचायत, वारिसलीगंज के प्रशासनिक भवन का निर्माण कार्य।	154.15 Lt.No-131 Date-	11.5.77648	45.00000	44.99960	0.00000	29.05.2019	अपूर्ण	Building construction work Completed, plaster, Boors, Windows & Finishing work in Progress.			

List of Project Baraka District													
1	नगर परिषद् बांका अन्तर्गत वार्ड नं०-01 में प्राथमिक विद्यालय, पथरा से काली स्थान तक पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री आनंद कुमार	0.8939584 07/27-09-2018	18-09-2020 and 0.7626408	17-02-2020	0.4469792 (in Cr.)		0.2180149		पी०सी०सी० सड़क निर्माण कार्य।	कार्य पूर्ण।			
2	नगर परिषद् बांका अन्तर्गत वार्ड नं०-09 करहरिया रोड में स्व० कमल किशोर सिन्हा के घर से करहरिया पुल के आगे तक आर०सी०सी० नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री सुरेन्द्र कुमार राजक	0.1412 07/27-09-2018	22.05.2020 and 0.09876	21.09.2020	0.0706 Cr.		0.0559656		पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य।	कार्य पूर्ण।			
3	नगर परिषद् बांका अन्तर्गत वार्ड नं०-11 सरकारी बस स्टैंड के पीछे प्रताप यादव के घर से ठाकुर कमराण्डर के घर तक एवं प्रदीप यादव के घर से बबलू सिंह के घर तक आर०सी०सी० नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री निहाल रंजन	0.1462 07/27-09-2018	12.05.2020 and 0.13158	11.09.2020	0.0731 Cr				पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य।	कार्य पूर्ण।			

List of Project Bhagalpur District													
1	सुलतानगंज नगर परिषद् अन्तर्गत कुशानन्द उच्च विद्यालय भवन स्थित स्टेडियम का जीर्णोद्धार, नाला एवं दक्षिण वसन्तदीयारी निर्माण कार्य। संवेदक-श्री राजीव रंजन	0.69139 30/09/20.03.16							चसतदीयारी, नाला एवं फुटपाथ का निर्माण कार्य				समीक्षात्मक बैठक में जिला पदाधिकारी द्वारा दिये गये निर्देश के आलोक में इस कार्यालय के धनार्क-29 दिनांक-25.01.2021 के द्वारा उप विकास आयुक्त भागलपुर को आवंटन हेतु पत्राचार किया गया है।
2	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-05 में सहल पड़ित के घर से बलियानी दुर्गा स्थान तक पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री सुमन कुमार	0.24852 66/09.01.02019	date-28.07.2020 Rs-0.2307967	19.02.2021	0.12426				पी०सी०सी० सड़क निर्माण कार्य।	कार्य पूर्ण	कार्य पूर्ण		

Sl	Name of Project Name Of contractor	AA&ES With Ref.& Date.	Argeement no./Agreeme nt Value and data	AS per agreement Date of Completio n	Fund Receiv ed (in cr)	Fund Expendit uire	Financial Progress	T/C Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Execution/Remar ks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
3	नगरधिया नगर पंचायत अन्तर्गत वार्ड नं-11 में पक्का यादव के घर से सुरेश शर्मा के घर तक एर सलन्द सिंह के घर से धुरी साह के घर तक पीपीसीसी0 पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.020 19	date-28.07.2020 Rs-0.2480887	19.02.2021	0.12426				पीपीसीसी0 पथ निर्माण कार्य।	संलिना कार्य एवं सिटिंगिण वाल कार्य प्रगति पर		संलिना कार्य एवं सिटिंगिण वाल कार्य प्रगति पर	नल जसाव के कारण कार्य रोकित।
4	नगरधिया नगर पंचायत अन्तर्गत वार्ड नं-17 में मन्नु चौधरी के घर से पक्का सलक के घर होते हुए प्रदुमण चौधरी के घर तक पीपीसीसी0 पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.020 9	date-28.07.2020 Rs-0.2466256	19.02.2021	0.12426				पीपीसीसी0 पथ निर्माण कार्य।	कार्य पूर्ण।	कार्य पूर्ण।	कार्य पूर्ण।	
List of Project Lakhisarai District.													
1	नगर परिषद लखीसराय अन्तर्गत वार्ड नं-06 में मीरा देवी से अणुप साह बटारन मडल से विष्णुदेव यादव तक पीपीसीसी0 पथ एवं नाली निर्माण कार्य।	0.1547 Ref no.161 Date 27.09.2018	0.1474 Date 16.08.2019	15.02.2020	1		0	1	(i) P.C.C Road (Lenth-300m) (ii) Drain work (Lenth-300m)	Drain work completed		Work Completed	नगर विकास एवं आवास विभाग द्वारा इन सभी योजना हेतु कुल (16.10.478) सोलह लाख दस हजार चार सौ अठहत्तर रुपये नगर परिषद लखीसराय को प्राप्ति है परन्तु हस्तांतरित नहीं की गई है।
2	नगर परिषद लखीसराय अन्तर्गत वार्ड नं-08 में फकीरा भगत से वीर भगत एवं रामजी साह से सरयुण मडल तक पीपीसीसी0 पथ एवं नाली निर्माण कार्य।	0.2075 Ref no.161 Date 27.09.2018	0.1974 Date 16.08.2019	15.02.2020	1	1242	0	0.00	(i) P.C.C Road Lenth 429 m (ii) Drain work Lenth 412 m	Drain work completed		80%Work Completed	लाख दस हजार चार सौ अठहत्तर रुपये नगर परिषद लखीसराय को प्राप्ति है परन्तु हस्तांतरित नहीं की गई है।
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड नं-08 में पदार्थ साह से लेकर जवाहर मडल तक आर0सी0सी0 नाला निर्माण कार्य।	0.2084 Ref no.160 Date 27.03.218	0.1983 Date 16.08.2019	15.02.2020	10.42			0.00	(ii) Drain work (lenth 241m)	Drain work completed		Work Completed	आबंटन अप्राप्त
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य	Letter No - Date - T.S. Rs. 285.214 Letter No - Date -	2.1966 date 26.06.18	25.12.2019	219.29	38.19579			Building work	Foundation work completed	Work in progress		No issue
5	बडहिया नगर पंचायत के बडहिया सिमांत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आर0 सी0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.4827 Ref no.64 Date 27.09.2018	0.4131 Date 14.10.2019	13.04.2020			0	0.00	(i) P.C.C Road (lenth-316m) (ii) Drain work- (Lenth 316m)	200 m Drain and Slab work completed		60 % Work Completed	
6	वार्ड नं0 01 में एन0 एर0 80 जगदम्बा मील मोड से भाया कोशल बाबू के फुलवाडी होते हुए सागर अमीन के बंधान तक आर0सी0सी0 नाला एवं पथ का निर्माण कार्य।	0.9180 Ref No.64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020			0	0.00	(i) P.C.C Road (lenth-188m) (ii) Drain work- (lenth-488m)	Drain work completed		50 % Work Completed	
7	बडहिया नगर पंचायत में प्रशासनिक भवन से सीताशन सिंह के घर होते हुए नागवती स्थान तक आर0सी0सी0 नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020			0	0.00	(ii) Drain work with Cover.-755m	300 m Drain work completed		80 % Work Completed	
8	नगर पंचायत बडहिया में बायपास रोड नगर पंचायत बडहिया कार्यालय के निकट थाना होते हुए सरंजो सिंह के घर होते हुए इन्दुर दुर्गास्थान होते हुए धुहरचक पुल तक नाला निर्माण कार्य।	0.8645 Ref No.64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020			0	0.00	(ii) Drain work with Length.-1048m	कार्य प्रगति पर।		40 % Work Completed	निधि की कमी।
9	पंचवहला से बौ0रन0रन0 कोलज तक बाईपास सड़क का निर्माण	0.2786 Ref No.07 Date	2.5426 Date 19.11.2019	18.08.2020			0	0.00	(i) P.C.C Road Lenth-2400m	(i)Earth work completed		20 % Work Completed	निधि की कमी।

SI	Name of Project Name Of contractor	AA&ES With Ref. & Date.	Argement no./Agreement Value and data	AS per agreement Date of Completion	Fund Received (in cr)	Fund Expenditure	Financial Progress	T/C Sent	Main Component	Component Wise Physical Progress.			
										UP to Previous month	During the month	Total Progress	Issued in Execution/Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	कार्य :	27.09.2018											
10	नरिहा विद्यालय के पास पार्क का निर्माण कार्य।	0.9199 Ref no 07 Date 27.09.2018	0.7801 Date 18.08.2020	17.05.2021			0	0.00	(Lenth-34.3m) (width-0.6m)	मिट्टी भरवाई का कार्य प्रगति पर।			निधि की कमी।

List of Project Street Light District.

1	नगर पारिषद् शेखपुरा अन्तर्गत श्यामा स्पोर्ट्स पार्क परिसर में हरम पार्किंग का निर्माण कार्य एवं पार्क का सौन्दर्यकरण कार्य (बालकृष्ण भोलतिया)	219.14673 Cr. Letter no-07 dt. 27.09.18	1.6974 Date 19.09.2020	28.11.2021	0.548	0.548			i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soiling work			48 %	
2	नगर पारिषद् बरबीघा अन्तर्गत एन०एच०-82 में नौर से पुरब होते हुए बरबीघा शेखपुरा रोड तक पथ निर्माण कार्य।	112.77500 Cr. Letter no-07 dt. 27.09.18	0.9476 Date 27.05.2020	26.11.2021	0.563875	0.2517			i) GSB ii) WMM. iii) BM & SDBC	Earth Work completed.	GSB & WMM work completed	30%	

List of Project Munger District.

1	नगर निगम मुंगेर क्षेत्रांतर्गत राजा रानी तालाब का सौंदर्यकरण कार्य।	7.52	6.15	05.03.2019	3.68 Date 17.08.2019	3.68	3.68	yes	i) Boundary wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place	i) Rest ghat (1 No) completed 2. Raised lawn work is completed 3. Slop portion of pond work is completed 4. Earth filling work is almost done 5. Pergola work is completed 6. Earth filling work is almost done 7. Slop portion of pond work is completed 8. Pergola work is almost done 9. Cover sitting place work is completed 10. Pathway work is completed 11. Steps & Pergola work is completed 12. Cover sitting place work is completed	i) Raised lawn work completed 1. Raised lawn work complete 2. Slop portion of pond work is completed 3. Earth filling work is almost done 4. Pergola work is completed 5. cover sitting place complete 6. Pathway work completed 7. 15 open sitting place work in complete 8. Boulder pittricking work 85% completed 9. Jogging track work is 80% complete 10. Land scaping & grassing work in progress	Civil work 95% Completed	
2	नगर पंचायत हवेली खड़गपुर सदभावना घाट के शेष भाग पर सीढ़ी घाट का निर्माण कार्य।	0.3927	0.3348 Date 06.06.2018	05.03.2019	0.3927 Date 10.12.2019	31.39	31.39	No	Ghat Work	100%		100%	
3	नगर पंचायत हवेली खड़गपुर के पंचवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य।	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019	11.20	11.2	No	Ghat Work	65%		65%	Work in progress

Compiled as reported by respective Executive Engineers.

Assistant Engineer

TS to CE(South) Infra

Chief Engineer(South) Infra



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना
(बिहार सरकार का उपक्रम)
पश्चिमी बोरिंग कैनाल रोड़, पटना।

26/12
42

पत्र सं०—
प्रेषक,

8760/ पटना, दिनांक— 06/12/2021

मुख्य अभियंता,
उत्तर बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

सेवा में

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय:—

उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के माह— नवम्बर, 2021 का मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह— नवम्बर—2021 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक—यथोक्त।

विश्वासभाजन,
मुख्य अभियंता,
उत्तर बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

2179(PD.M)
06/12/21

List of Project Begusarai + Khagaria District

नवम्बर- 2021

Sl No.	Name of Work	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	राज्य योजनाओं अन्तर्गत बरहरी में बरहरी रईस मील से अन्तर्भाग नदी तक आठराईसी नाला निर्माण कार्य।	0.9528321	0.8575489	20/12/2021				RCC Drain				सर्वेक्षक से एकराशनामा कर कायदेशि निर्गत कर दिया गया है। कार्य स्थल के निकट पानी होने के कारण कार्य प्रारंभ नहीं हो सका है।
2	राष्ट्र नगर परिषद बोर्ड रू-18 के बड़ी दुर्गा मंदिर के सामने सड़क-विकास का कार्य।	0.46435 (NMINVY)	0.41792	16/11/2018	0.25075			Boundary Wall, Paver Block	25		25	स्थानिय विधायक द्वारा आशिक विवाद सुलझाने के पश्चात कार्य प्रारंभ किया गया, अब पुनः बाधित है।
3	नगर पंचायत बरहरी बेगुसराय अन्तर्गत नगर सरकार भवन का निर्माण।	1.6956						Building, Boundary Wall, Paver Block				निविदा के तकनीकी बीड मुल्यांकन हेतु संचिका अधीक्षण अभियंता को सन्निहित किया जा चुका है।

[Signature]

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidoo, Patna

[Signature]

[Signature]

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Begusarai District

नवम्बर 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड संख्या-34 में प्रमिला चौक से टेढ़ीमाथ मंदिर तक बड़ी नाला एवं पी0सी0सी0 निर्माण कार्य	60.247 (राज्य योजना)	53.65093	03.02.2020	30.1235	20.27352		PCC Drain	150m Drain		150m Drain	कार्य बंद है। कार्य प्रारंभ करने हेतु सिमेंट को इस कार्यलय के पत्रांक -410 दिनांक- 12.06.2021 के द्वारा प्रतिबंदित किया गया है।
2	सम्राट अशोक भवन का निर्माण कार्य।	135.108 (राज्य योजना)	126.04768 09.08.2019	07.07.2020	No			Building				स्थल उपलब्ध, अनामति प्रमाण-पत्र प्रक्रियाधीन।
3	ब्राघा से ब्रह्मदेव गुला घर से माया मस्जिद से बाय पास तक पी0सी0सी0 सड़क निर्माण एवं आर0सी0सी0 नाला निर्माण कार्य।	107.13995 (राज्य योजना)	96.42595 10.12.2019	09.09.2020	47.059	47.059	47.059	Drain & PCC			कार्य पूर्ण	आवदन हेतु अध्याचना पत्रांक- 388 दिनांक- 31.05.2021 के द्वारा विभाग को समर्पित।
4	बी0पी0 स्कूल से नौलखा मंदिर तक नाला-सह-पी0सी0सी0 सड़क निर्माण कार्य।	226.693 (राज्य योजना)	236.82092 11.05.2020	10.04.2021	156.673	156.673	156.673	Drain & PCC	100% Drain 58% PCC जी0एस0वी0 कार्य प्रगति पर।	कार्य पूर्ण	कार्य पूर्ण	
5	जी0डी0 कॉलेज के पीछे पी0सी0सी0 सड़क एवं नाला निर्माण कार्य।	306.827 (राज्य योजना)	287.5397 01.05.2020	10.04.2021	76.706	76.706	76.706	Drain & PCC	600 मीटर पी0सी0सी0 कार्य पूर्ण। 96% Drain एवं जी0एस0वी0 कार्य प्रगति पर।	100 मीटर में की एल.सी. कार्य प्रगति पर।	600 मीटर पी0सी0सी0 कार्य पूर्ण। 96% Drain एवं जी0एस0वी0 कार्य प्रगति पर।	सिमेंट पाउडरलाईन का कार्य होने के कारण वध निर्माण कार्य बाधित हो रहा है।

Chief Engineer,

Infrastructure &

Transport

North Bihar, Buidco,

Patna

List of Project Supaul District

नवम्बर 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per : agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul) (Shiv Shakti Constructioin Purnea.)	5.2654 46/19.09. 14	4.4186 07.05.16 3 SBD/2016- 17	30.06.2017	3.0450	2.6596	2.6596		Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Door & window - 80% done overall - 87 %	Truss work in progress, Wall Plastering work over all - 10%	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Plaster work- 100% done, Door & window - 80% done overall - 88%	
2	Construction of Samrat Ashok Building at Nagar Parishad supaul (Kaushal Kumar Saupaul)	1.3933 113/14.02 15	0.9844 dated- 23.10.2017 3 SBD/2017- 18	22.10.2018					100% work completed	100% work completed	100% work completed	In the process of Handed over and Taken over to Nagar Parishad Supaul.

R.D.

13/11/2021

D. K. Singh

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidoo, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Madhepura District**

नवम्बर- 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद, मधेपुरा क्षेत्रांतर्गत सडक अंशक मूल निर्माण कार्य। संवदेक - नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065	31.03.2020	0.1000	0.1000	0.1000	E/W Beam Column B/W, Stair, CP, Door, Window & Painting work	Shuttering of slab and beam at roof level		Foundation to roof level Structure	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCO Lt. No. 92, Date - 28.07.2020 & Lt. No. 15, Date - 31.01.2021

Handwritten signature
6/12/2021

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

84

Handwritten signature

Sr No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park Contractor-Chandrabibha Devi	AA-04277, Dated-25.11.13 & EC-04277	0.303828	28-12-2016	0.21385	0.21385		Boundary Wall, Pathway, Jwala Light, Dushbin, Gabbo, sitting bench etc	Boundary wall, Sitting Bench, Pathway and Gabjebo	No work	Boundary wall, Pathway and Gabjebo	
2	Construction of Administrative building of Nagar Pansad,Bagina, Contractor- Rajeev Ranjan	AA-39292 Dated: 13.11.13 & EC-3.1194	2.5137567	29.12.16	1.5083528	1.5083528	Fund was being made available to this office (DUDA) by the DM Accordingly UC has been sent by the DN along back to UD&ID Rsf fund as available with DN Betiah This office has requested vide letter no-113 dated-25.03.2020 to DM betia for releasing fund for completion of pending schemes	Constructor of buidling	Civil work completed except roof treatment	No work	Civil work completed except roof treatment	Lead note:- The officer has responded to DA's request regarding the construction of BHA-AADRIK house was done for A/C complete The last lotus was used and the office letter no 21 dated 21/02/21 for receiving final invoice to complete the work. All fund received to be released by Finance Administration
3	Electrification and water supply & sanitary work in Administrative building Bagaha, Contractor- Rajeev Ranjan	AA-39292 Dated: 13.11.13 & EC-3.1194	0.294633	17.12.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar, Contractor- Rajeev Ranjan	AA-16956 Dated: 8.11.13 & EC-1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
5	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar Contractor- Khurshid Alam	AA-193794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	1.93794	1.4536776	0.96897	1. Drain - 365 m 2. Road - 1524 m	Drain-365m Road-1090 m		100% work completed	Completed
6	Construction of pcc road and Drain from madhukar rai to rivert dhala under nagar panchat, ramnagar Contractor- Munna Kumar Jaishwal	AA-158917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	1.55167	1.5400258	0.794585	1. Drain - 762 m 2. Road - 1287 m	Drain-762 m Road-1280 m	No work	100% work completed	Completed
7	Construction of PCc road from harinagar station to the house of sri madhukar rai under nagar panchayat ramnagar Contractor- Avind Singh	AA.107457 dated-27-03-2018 & EC-1.07341	1.0734211	09.12.2013	1.734211	1.73454	0.537285	Road - 1067 m	Road - 1067 m	No work	100% work completed	Completed

2021/12/14

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

~~5. 4.~~

37

List of Project Chapra District

November, 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Lac.)	Agreement Value (Rs. In Lac.)	AS per agreement Date of Completion	Fund Received (Rs. In Lac.)	Total Expenditure (Rs. In Lac.)	UC Sent (Rs. In Lac.)	Main Component	Component Wise Physical Progress			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर विकास योजनास्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-30590, dated-18.12.2013 Amount 169.56	121.07839 22.02.2016	15 Months	61.40	61.40	61.40	Building- 2nd story completed RCC work- Completed Plaster Completed Wood work - Completed Flooring - Completed Tiles- Progress Electric & PIED work- Progress Fund recommended by BUIDCO to NIP			Floor Tiles work in progress	शेष आवंटन की प्रतीक्षा में।
2	नगर निगम छपरा बस स्टैंड कोन्हीया माई मंदिर से अम्बेदकर छात्रावास होते हुए जवस्थान तक जाने वाली सड़क निर्माण कार्य।	Letter no-158, dated-27.03.18 Amount 40.403	36.3643 05.11.2019	12 months	38.250	25.202	20.202	L/S/F-286.8 BES-1056 PCC-400 Paver Block-590.12 90% complete				पूर्ण
3	Construction of PCC road and RCC Draining from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar nigam, chhapara	Letter no-79, dated- 06-12-17 Amount 298.66	242.99813 06.03.2020	15 Month	10.000	10.000	10.000				130 m RCC Nala Completed	कार्य प्रगति में। (शेष आवंटन की प्रतीक्षा में)

RF

36

6/12/2021

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

नवम्बर- 2021

Sl No.	Name of Project Name of Contractor	AAIES With Ref. & Date of Agreement (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Funds Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
Saharsa Bus Stand Project												
1	M/S Shri Balram Singh Vill+Post- Panchgachhia, Saharsa	4.00 & Lener No. 2336, dated 06.08.2014	3.3003 & 10.06.2015	12 Months from Date of starting	1.52	1.52	1.52	Bus Terminus (Civil work)	completed	Nil	Completed	1. For arrival or departure gate, one gate land disputed in High Court, Patna 2. Work is slow due to waterlogging 3. Work is slow due to Unavailability of Fund.
								Toilet Block & small shops (Civil work)	Toilet Block 100% completed & small shop 100% completed.	Nil	Completed	
								Compound wall entrance gate (Civil work)	One Gate Footing work completed and column work in progress	One Gate column work in progress	Completed	
								Internal Road Pathway & Landscaping work	completed	Nil	Completed	
								Electrical work (Internal)	Wiring work completed and rest work in progress	Nil	Wiring work completed and rest work stopped	4. Overall Progress 85%
								Electrical work (external)	Removed from revised estimate			5. Approx 1.00 Crore worked bill is pending for last more than one and half years.
								Electrical work (Signages)	Removed from revised estimate			
								PHE work (Internal)	Completed	Nil	Completed	
								PHE work (External)	completed	Nil	Completed	

21/11/2021

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

RJ

21/11/2021

Nov-21

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date (RS. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Up to Previous Month	During the Month	Total Progress	
1	नगर पालिक मोतिहारी के मोतिहारी का सौंदर्यकरण एवं जीर्णोद्धार कार्य।	Rs. 23.05492 Lt No-139 dt- 15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990	7		De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)	10	11	12	1. Tender invited on 24.02.2020 no tender received 2. Again tender invited 09.06.2020. 3. Tender paper submitted to BUIDCO HQ in the process on 09.06.2020. 4. Again tender invited on 19.12.2020 and CS submitted to CE (DWS) BUIDCO 5. All related documents are sent to HQ for tender as per direction. 6. Contract Rescission Debarment and Blacklisting removed from M/s Charith-Pawan Kumar (PVT) on 27.09.21 7. Letter to Start the work (where design and drawing not required) is given to contractor vide Lt. - 531, dated- 08.11.2021
2	भारतिया एस डिसे का निर्माण कार्य।	Rs. 2.0000 Lt No-78 dt- 19.11.14 LOA-1.650150 Lt No-1375 dt-11.05.15	Rs.1.650150 Lt No- BUIDCO/yo- 687/14-87 dt-6.12.14	24.12.16 (6 Months)	1.6000	0.297544		1. Bus terminus 2. toilet, shop block 2. compound wall with entrance gate. 3. internal road, pathway, Campus filling & land scaping 4. Electrical work 5. PHE work.	1. Frame work of Bus terminus building completed(Platform m)		1. Frame work of Bus terminus building completed.	1. Estimate Revised. 2. Letter to Re-Start the work is given to contractor.
3	दशरथ गार्ड रोड-01 में एका फाउन्डेशन पैडस्टोन/सीरी रोड गलियारा नहरपुल से कमारी हजारों के घर होते हुए कमल पारवामन के घर तक मिट्टी भरई ईंट सोलिंग एवं पीपीसीबी पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 lir-204 dt- 5.7.19	4.1.20 (6 month)	0.7653	0.7602	Rs. 0.7602	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed		1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed	Work Completed
4	दशरथ गार्ड रोड-01 में कौशिक पवार मौल से सड़क होते हुए रामपदरा के घर तक मिट्टी भरई, ईंट सोलिंग एवं पीपीसीबी पथ निर्माण कार्य।	Rs. 0.79429	Rs.0.7641526 lir-203 dt- 5.7.19	4.1.20 (6 month)	Rs. 0.7653	Rs. 0.7178	Rs. 0.7178	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 compe ted 4. Edge Soling compe ted		1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed	Work Completed
5	मोतिहारी के आदनाही एम. एस. कोलेज रोड 25-26 वार्ड परीशमन लाव वेला से गवर्नमेन्ट आर सीरी गाला तक गाला एव पी सीरी पथ निर्माण कार्य।	Rs. 125.093	Rs. 125.093 08.01.2020	06.07.2020	Rs. 0.6254	Rs. 0.6254	Rs. 0.6254	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road 5. Length of road and drain = 251 ft	Drain 251 ft compe ted PCC Road 2510 ft compe ted		Drain 251 ft completed PCC Road 2510 ft completed	Work Completed
6	मोतिहारी गार्ड रोड-31 में श्रीमान गगर रामदी देवी मंदिर गोल्लन में डी मरामत रोड के उत्तरागल गरी नो-04 के सड़क का पीपीसीबी पथ निर्माण कार्य।	Rs. 0.1597	Rs. 0.1597 13.01.2020	04.12.2020	Rs. 0.0798	Rs. 0.0798	Rs. 0.0798	1. Brick soling 2. PCC m20	Drain completed PCC Road completed		Drain completed PCC Road completed	Work Completed

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Remarks
									Up to Previous Month	During the Month	Total Progress	
7	सुपारी बाई नगर में 13.5 मीटर चौड़ाई का 928 फीट लंबाई का बालूआसत सड़क निर्माण कार्य।	Rs. 0.1818	Rs. 0.1723894 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.0905	0	1. Brick soling 2. PCC m20 - 928 ft	1. Brick soling completed 2. PCC in progress - 928 ft completed		1. Brick soling completed 2. PCC 928 ft completed.	Work Completed
8	सुपारी बाई नगर में 13.5 मीटर चौड़ाई का 1155 फीट लंबाई का बालूआसत सड़क निर्माण कार्य।	Rs. 0.47768	Rs. 0.4546990 25.09.2020	26.03.2020	Rs. 2223	Rs. 2223	Rs. 2223	1. Brick soling 2. PCC road - 1155 ft 3. Brick wall 4. RCC Slab 5. Length of Drain & Road - 1155 ft			1. PCC work of road has been completed 2. Drain work 1155 ft.	Work Completed
9	सुपारी बाई नगर में 13.5 मीटर चौड़ाई का 3100 फीट लंबाई का बालूआसत सड़क निर्माण कार्य।	Rs. 206.763	Rs. 1.9689514 25.05.2020	24.05.2021	Rs. 2.06	Rs. 1.19	Rs. 0.5270070	1. RCC Drain 2. PCC m20 Road 3. Length of Drain & Road - 3100 ft	1. Rcc 3100 ft Drain completed 2. PCC road work started.		1. Rcc 3100 ft Drain completed 2. PCC road work started.	Work in Progress.
10	सुपारी बाई नगर में 13.5 मीटर चौड़ाई का 2116 फीट लंबाई का बालूआसत सड़क निर्माण कार्य।	Rs. 0.031379	Rs. 0.2988329 16.06.2020	09.09.2020	Rs. 0.156895	Rs. 0.156895	Rs. 0.15689	1. Brick wall 2. RCC Slab 3. Length of Drain = 2116 ft			Drain = 2116 ft	Work Completed
11	सुपारी बाई नगर में 13.5 मीटर चौड़ाई का 906 फीट लंबाई का बालूआसत सड़क निर्माण कार्य।	Rs. 0.16831	Rs. 0.1602619 10.06.2020	11.09.2020	Rs. 0.08441530	Rs. 0.08441530	Rs. 0.08441530	1. Brick wall 2. RCC Slab 3. Length of Drain = 906 ft			900 ft Drain Completed	Work Completed
12	सुपारी बाई नगर में 13.5 मीटर चौड़ाई का 1378 फीट लंबाई का बालूआसत सड़क निर्माण कार्य।	Rs. 0.20195	Rs. 0.1923264 16.06.2020	09.09.2020	Rs. 1009750	Rs. 1009750	Rs. 1009750	Length of Drain = 1378 ft.			600 ft Drain completed.	Work Completed
13	सुपारी बाई नगर में 13.5 मीटर चौड़ाई का 1506 फीट लंबाई का बालूआसत सड़क निर्माण कार्य।	Rs. 0.3250	Rs. 0.3094144 10.06.2020	11.12.2020	Rs. 0.162475	Rs. 0.162475	Rs. 0.162475	Length of Road = 1506 ft.			1506 ft PCC Road completed.	Work Completed
14	सुपारी बाई नगर में 13.5 मीटर चौड़ाई का 1135 फीट लंबाई का बालूआसत सड़क निर्माण कार्य।	Rs. 0.24584	Rs. 0.2333529 10.06.2020	09.09.2020	Rs. 1229200	Rs. 0.1229200	Rs. 0.1229200	Length of Road = 1135 ft.			1135 ft PCC Road completed.	Work Completed
15	सुपारी बाई नगर में 13.5 मीटर चौड़ाई का 1378 फीट लंबाई का बालूआसत सड़क निर्माण कार्य।	Rs. 0.2971	Rs. 0.2829522 10.06.2020	09.09.2020	Rs. 0.1485500	Rs. 0.1485500	Rs. 0.1485500	Length of Road = 1378 ft.			1378 ft PCC Road completed.	Work Completed
16	सुपारी बाई नगर में 13.5 मीटर चौड़ाई का 928 फीट लंबाई का बालूआसत सड़क निर्माण कार्य।	Rs. 0.23642	Rs. 0.2248451 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.0818786	Rs. 0.0818786	Length of Road = 928 ft.			928 ft PCC Road completed.	Work Completed

Rf

12/12/2021

Chief Engineer,
Infrastructure & Transport
North Bihar, Budco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Muzaffarpur District

(249)

नवम्बर- 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वाई 10-21 सुपेराज आर्टिस्ट्स का प्रबन्धन। मॉडर्न एवं नए घर एवं मई वार्डशिप एवं का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	क्षितिज सचिव, नववि 01 अक्टूबर 18 रविवार का पत्रांक-07 दिनांक-27 09.18 रविवार-103.299 लाख	103.16156 18F2/2019-20 Dated-07.08.19	06.02.20	51.6495			Box Culvert	250/145 Mtr	No work	250/145Mtr	प्रकाश आर्टिस्ट्स द्वारा जो चुका है। संप्रदायन हेतु अधिसूचना दिनांक को भेजी जा चुकी है।
2	वाई 10-30 एवं 34 में परामाण्डल से निम्नलिखित तक भव्य मस्ती नव-02 में धीरे-धीरे एवं एवं वाली निर्माण कार्य। M/s Singh Construction	क्षितिज सचिव, नववि 01 अक्टूबर 18 रविवार का पत्रांक-66 दिनांक-09 01.19 रविवार-220.94 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	219.58562	158.65216	54.98202	Road & Drain	1500/1186 Mtr Drain work completed and 750/685 Mtr. Road work completed	Road work in progress.	1500/1186 Mtr Drain work completed and 750/685 Mtr. Road work completed	कार्य प्रगति में।
3	वाई 10-12 में पंचवर्षीय कोलांगो हॉटल एवं रूड मापन कार्य को धर भव्य अतिरिक्त जगहवाला जो के घर तक रूडक एवं वाली निर्माण कार्य। M/s Singh Construction	क्षितिज सचिव, नववि 01 अक्टूबर 18 रविवार का पत्रांक-66 दिनांक-09 01.19 रविवार-189.29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	171.49153	99.89389	32.82561	Road & Drain	1220/255 Mtr Road work completed and 1220/1215 Mtr. Drain work completed	Road work in progress.	1220/255 Mtr Road work completed and 1220/1215 Mtr. Drain work completed	कार्य प्रगति में।
4	वाई 10-30 में प्रजापति अर्थात् मस्ती से चलनाथ नई सुमोस कर्मिण तक धीरे-धीरे एवं एवं वाली निर्माण कार्य। Sri Sanat Kumar	क्षितिज सचिव, नववि 01 अक्टूबर 18 रविवार का पत्रांक-66 दिनांक-09 01.19 रविवार-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	102.56386	49.28518	20.61095	Road & Drain	675/616Mtr Drain work complete & Road 675/356 Mtr complete.	Road work in progress.	675/616Mtr Drain work complete & Road 675/356 Mtr complete.	कार्य प्रगति में।
5	वाई 10-47 नवपुत्रा दुर्गा से चलनाथ नई सुमोस कर्मिण तक धीरे-धीरे एवं एवं वाली निर्माण कार्य। श्री कल्याण कर्मिण के घर तक रूडक तथा वाली निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	क्षितिज सचिव, नववि 01 अक्टूबर 18 रविवार का पत्रांक-66 दिनांक-09 01.19 रविवार-243.25600 लाख	216.94689 04SBD/2019-20 Dated-28.02.20	27.11.20	213.01475	123.77876	68.71381	Road & Drain	1327/1120 Drain Completed & 1640/753 Road completed	Road work in progress.	1327/1120 Drain Completed & 1640/753 Road completed	कार्य प्रगति में।
6	लक्ष्मीनारायण नदी से भव्य जगन्नाथ निवा महोदय के घर से एवं रूडक तथा वाली निर्माण कार्य। श्री Arun Kumar	क्षितिज सचिव, नववि 01 अक्टूबर 18 रविवार का पत्रांक-66 दिनांक-09 09.18 रविवार-361.155 लाख	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	180.5775	178.30706	81.77389	Road & Drain	625/542 Mtr Drain complete & Road 2000/737 Mtr Complete	No work	625/542 Mtr Drain complete & Road 2000/737 Mtr Complete	प्रकाश आर्टिस्ट्स द्वारा जो चुका है। संप्रदायन हेतु अधिसूचना दिनांक को भेजी जा चुकी है।

(32)

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completi on	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
7	सड़क-02 में विद्युत कुंआर के घर से समुदाय के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	निर्माण संचित नोटिओ एवं आवाडिओ विहार पटना का पत्रांक-80 दिनांक-12 02.19 संचित-10393 लाख	86.6526 01F2/2020-21 Date-17.06.20	16.12.20	51.965	45.19967		Road & Drain	593/336 Mtr Drain work complete & Road 593/361 Mtr Road Work Complete	No work	593/336 Mtr Drain work complete & Road 593/361 Mtr Road Work Complete	स्वतंत्र विहार में निर्माण कार्य संचित प्राप्त आवाडिओ एवं हो रूका है। शेष अवधि में होने वाला निर्माण कार्य को पूरा किया जा रहा है।
मुख्यमंत्री नगर विकास योजना-तर्गत (नगरिक सुविधा मद) के योजनाओं की स्थिति												
8	नगर निगम मुजफ्फरपुर के सड़क-41 अंतर्गत तीन पार्श्विका पार्श्व का सौकर्यकरण। Sri Dinesh Pandey	उप संचित नोटिओ एवं आवाडिओ विहार पटना का पत्रांक-1323 दिनांक-27.02.19 संचित-84.75917 लाख	59.26693 11F2/2019-20 Dated-09.07.19	08.01.20		11.6156		Civil Amenities	Boundary wall work complete	No work	Boundary wall work complete	कार्य प्रगति में।
9	नगर निगम मुजफ्फरपुर के सड़क-38 अंतर्गत मुरली पार्श्व का सौकर्यकरण कार्य। M/s Singh Construction	उप संचित नोटिओ एवं आवाडिओ विहार पटना का पत्रांक-1323 दिनांक-27.02.19 संचित-93.02149 लाख	63.290066					Civil Amenities				मंसूर सिंह अंतर्गत सड़क का एकराजा करने हेतु सुरीय सार का निर्माण।
10	नगर निगम मुजफ्फरपुर के बरगपुर पार्श्व का सौकर्यकरण कार्य। M/s Sri Dinesh Pandey	उप संचित नोटिओ एवं आवाडिओ विहार पटना का पत्रांक-1323 दिनांक-27.02.19 संचित-128.80357 लाख	85.87834 10F2/2019-20 Dated-09.07.19	08.01.20		25.72528		Civil Amenities	Boundary wall work complete	Main gate work in progress	Boundary wall work complete	कार्य प्रगति में

29/12/2024

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

BIHAR URBAN INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED

DARBHANGA DISTRICT

MONTH

November- 2021

(Rs. In crore)

SL NO.	NAME OF PROJECT	SALES REF. & DATE	AGREEMENT VALUE	AS PER AGREEMENT DATE OF COMPLETION	FUND RECEIVED	FUND EXPENDITURE	UC SENT	MAIN COMPONENT	COMPONENT WISE PHYSICAL PROGRESS			ISSUE IN EXECUTION
									UPTO PREVIOUS MONTH	DURING THIS MONTH	TOTAL PROGRESS	
1	2 दोनार गंभीरी से टिन्ही पुल तक मोला निर्माण कार्य (STATE PLAN) संवेदक का नाम: Ram Nareesh Ray	25 60727 Ref 6666 dated 12.10.2017	21.7775724 Dated 27.05.2019	26.08.2020	9.2483153	7.0489	4.2349	Cover Drain of Size 2.5M to 4.5M width, Height 3M to 4M, Length 3.55 KM PCC (in Meter)	720	20	740	WORK IS IN PROGRESS.
1								BASE (IN mtr)	650	20	670	
								VERTICAL WALL BOTH SIDE (IN mtr)	630	40	670	
2	राज्य योजना-तत्त दसंगा नगर निगम क्षेत्रांतर्गत डी0एमसी0 ऑफीस सकमा पुल तक अवशेष भाग में नाला एवं पथ जीर्णोद्धार एवं दसंगा नगर निगम कार्यालय के चारदीवारी का उद्घाटन कार्य । संवेदक का नाम: Mangla Shree Buildcon Pvt. Ltd.	0.99600 ref 79 dated 13.11.2014	0.8854931 dated 26.06.2019	25.12.2019	0.996	0.2632	0	DRAIN LENGTH 1495'0"	641'	0	641'	DRAIN WORK STOPPED DUE TO WATER LOGGING IN AREA. BOUNDARY WALL WORK IN PROGRESS.
								2' 0" x 2' 0"				
								2' 0" x 3' 0"				
								4' 0" x 3' 6"				
								4' 0" x 4' 0"				
								8' 0" x 5' 0"				
								BOUNDARY WALL				
								LENGTH 1030'0"	935'	0	935'	
	राज्य योजना-तर्गत बेंता चौक से							PCC ROAD	1800'0"	0	1520'	

247

30

3	राज्य योजना अन्तर्गत बच्चा बार्ड तक पीओसीसी पथ एवं नाला निर्माण कार्य। संवेदक का नाम: Madhav Construction	1.4819 ref 63 dated 27.09.2018	1.2351188 DATED 11.11.2019	10.08.2020	0.74095	0.723	0	DRAIN	1800'	1670'	0	1670'	WORK IS IN PROGRESS.
4	राज्य योजना अन्तर्गत लहेरियासराय कपूरी चौक से सैदनागर तक पूर्व निर्मित भू-गर्भीय नाला के जीर्णोद्धार कार्य। संवेदक का नाम: Yet to be decided	6.1136 Ref 30 Dated 24.10.2018						PAVERS BLOCK	1800'	500'	0	500'	Financial bid opened
5	राज्य योजना अन्तर्गत पीओसीसी पथ में गावडी मंदिर से दाहनादटी चौक, दूर्गा हौदत के पीछे तथा पुतरी बाजार होते हुए विद्यापति स्मृत तक दक्कन सहित आठसीसी नाला निर्माण कार्य। संवेदक का नाम: .yet to be Decided	1.57644 Ref 4298 Dated 02.08.2018			1.57644			DRAIN LENGTH 18400' WIDTH 67"					Letter send to contractor for agreement and start the work.
6	राज्य योजना अन्तर्गत पीओसीसी पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से ख समी अमीन, फेजुल्ला खाँ मस्जिद पुरानी मूसफ़ी कब्रिस्तान तथा श्री मोखार के घर होते हुए पीओसीसी पथ में खान चौक तक दक्कन सहित आठसीसी नाला निर्माण कार्य। संवेदक का नाम: Mangla Shree Buildcon Pvt. Ltd.	0.964566 ref 75 dated 13.11.2014	0.8499946 Dated 18.06.2019	17.12.2019	0.96456	0.0832	0	Drain LENGTH 235000" 300" X 500"					Completed
	शिशु उद्यान												

Ref

5/

246

245

28

7	लहरियासराय में लाइटिंग एवं बच्चों के खेल कूद की सामग्री की आपूर्ति अधिष्ठापन कार्य। संवेदक का नाम: Awantika Enterprises	0.1240400 Ref 156 dated 26.03.2018	0.928800 dated 12.01.2019	11.03.2019	0.12404	0.12404	0	Children Playing equipments, fountain, light and Bench.	COMPLETED
8	पोलो मैदान के सामने उत्तरी भाग में पाकिंग सिल का निर्माण कार्य एवं सौंदर्यीकरण कार्य। संवेदक का नाम: Awantika Enterprises	0.48748 Ref 156 dated 26.03.2018	0.40676 dated 12.01.2019	21.05.2019	0.42738	0.42738	0	Exercise Equipment, Light, Gazibio, fountain, light	COMPLETED
9	मुहल्ला लक्ष्मीसागर वार्ड नं० 16 में कॉकट सड़क एवं नाला निर्माण कार्य। संवेदक का नाम: Mangla Shree Buildcon Pvt. Ltd.	1.2355 Ref 1061 Dated 24.08.2018	1.1039093 Dated 02.02.2019	01.08.2019	0.93033	0.93033	0.9303348	Drain of size 1'0"X1'6"=2400 Ft Road of Size 8'0"X0'6"X2300'	COMPLETED
10	दरभंगा नगर निगम क्षेत्रांतर्गत वार्ड संख्या 48 लेहरी टोला कुशेश्वर महतो के घर से मो० कच्चा सड़नी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण। संवेदक का नाम: Shah Nawaz Ansari	0.752103 ref 80 dated 12.02.2019	0.6298102 Dated 03.09.2019	02.03.2020	0.376515	0.21088	0.2108801	RCC DRAIN (with grating) 16000"	COMPLETED INAUGURATED ON 28TH AUG, 2020. CONTRACTOR PAYMENT DELAYED DUE TO UNAVAILABILITY OF FUND

82

24

11	वार्ड नं 12 स्थित हरपरी पोखर-में जल-क्रीड़ा सह सानुदायिक भवन निर्माण कार्य संवेदक का नाम- अमृता	0.20333 ref 156 dated 26.03.2018	0/03 F2 2018-19 0.1734126 Dated 12-05- 2018	11.09.2018	0.102	0	Two storey building changed to one storey			Due to local interference work stopped on the order of district magistrate
12	भगवान द्वार स्थित लाल पोखर का सौंदर्यीकरण कार्य संवेदक का नाम- M/s Shahnavaj Anshari	1658319 ref 156 dated 26.03.2018	0.1412	11.05.2019	0.8292	0	Shade- 26 X 16 and 75' ghat	ahead upto plinth level completed	ahead upto plinth level completed	Encroachment in ghat area

Rf

(2.4.1)

01/12/2024

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

243

26

MONTHLY REPORT

नगर विकास प्रमंडल, मुजफ्फरपुर + वैशाली, हाजीपुर

Name of District :- Vaishali

As on:- November- 2021

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. in Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
नगर पंचायत कौटी													
1	नगर पंचायत कौटी अन्तर्गत वार्ड सं0-4 में रेलवे स्टेशन रोड से लेकर एन0एच0-28 होते हुए वार्ड सं0-08 स्थित मन तक दोनों तरफ आरंभ की0 सी0 नाला निर्माण कार्य। M/S Mithila Constraction (नाला की लम्बाई = 1650 m)	1.63556 Lt. No. 08 Dt. 27.09.18	1.4567108	04.01.2020	0.818	0.818	0.818	R.C.C. P.C.C, E/W	R.C.C. P.C.C, E/W	R.C.C Work Progress	R.C.C, P.C.C, E/W	INPROGRESS (Work done upto 1400 m)	
2	नगर पंचायत कौटी अन्तर्गत वार्ड सं0-10 में यासीन के घर से शंकर राय के घर होते हुए विशुपुर चौक से मीनापुर रोड तक पी0 सी0 सी0 सड़क एवं नाला निर्माण कार्य M/S Mithila Constraction (सड़क की लम्बाई = 1200 m) (नाला की लम्बाई = 500 m)	1.27601 Lt. No. 07 Dt. 07.09.18	1.1494218	04.01.2020	0.958	0.9544143	0.638005	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	G.S.B, R.C.C, P.C.C, E/W, P.C.C		G.S.B, R.C.C, P.C.C, E/W, P.C.C	WORK COMPLETED (Inaugurated on 28.08.2020)	
3	नगर पंचायत कौटी अन्तर्गत वार्ड सं0-7 सुर्मादिर थाना के निकट छठ घाट का निर्माण कार्य। (MMNVY Scheme)	0.46720 Lt. No. 1323 Dt. 27.02.19	0.3461697	15.06.2020	0.346	0.3096774		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W, Kota Stone	WORK COMPLETED	
नगर पंचायत मोतीपुर													




As on:- November- 2021

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. in Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
4	नगर पंचायत मोतीपुर अन्तर्गत वार्ड सं०-11 में सौदाबन्धन दलित टोला सुकन पासवान के घर होते हुए महाना कबिताल पीच रोड तक पी० सी० सी० पथ एवं नाला निर्माण कार्य। M/S Mithila Construction	1.59849 Lt. No. 07 Dt. 07.09.18	1.4184177	04.02.2020	1.59849	1.2494973	0.7992450	G.S.B, P.C.C, B.E.S, E/W	G.S.B, P.C.C, E/W	G.S.B, P.C.C, E/W		G.S.B, P.C.C, E/W	WORK COMPLETED (Inaugurated on 28.08.2020)
5	नगर पंचायत मोतीपुर अन्तर्गत शशि मोतीपुर से मोहम्मद अन्स के आरा मिल होते हुए नय विद्यालय पुरानी बाजार तक पी० सी० सी० पथ एवं नाला निर्माण कार्य। Vikash kumar singh (सडक की लम्बाई = 1100 m)	0.96992 Lt. No. 07 Dt. 07.09.18	0.8645058	04.01.2020	0.96992	0.8026567	0.4849600	G.S.B, P.C.C, B.E.S, P.C.C, E/W	G.S.B, P.C.C, R.C.C, P.C.C, E/W			G.S.B, P.C.C, R.C.C, P.C.C, E/W	WORK COMPLETED (Inaugurated on 28.08.2020)
नगर पंचायत साहेबगंज													
6	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-1 में सुखनर मड से परिचम इमाममारा हेतु हुए मुख्य सडक पुलिया तक नाला निर्माण कार्य। Samarat Construction (नाला की लम्बाई = 680 m)	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245	0.245	0.245	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	Drain Work in Progress. (Work done upto 400 m)
7	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं०-2 में लखीन्द राय के घर से स्व० नारायण जी के घर पोखर पुलिया तक नाला एवं पी० सी० सी० निर्माण कार्य। M/S Gajendra Patel (सडक की लम्बाई = 480 m) (नाला की लम्बाई = 450 m)	1.22528 Lt. No. 07 Dt. 07.09.18	1.1059273	30.06.2020	0.612	0.612	0.612	G.S.B, P.C.C, B.E.S, R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C	R.C.C Work Complete	R.C.C, P.C.C	Work completed.
8	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-3 में सुनित कुमार के घर से भाय नारायण राउत के घर होते हुए सुखनर मड तक आर० सी० सी० नाला निर्माण कार्य। Manisha devi (नाला की लम्बाई = 275 m)	0.20020 Lt. No. 08 Dt. 07.09.18	0.1800	23.12.2019	0.1001	0.1001	0.1001	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W	WORK COMPLETED (Inaugurated on 28.08.2020)





As on:- November- 2021

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. in Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks//if any Issues
										Upto Previous Month	During this month	Total progress	
1		2	3	4	5	6	7	8	9	10	11	12	13
9	नगर पंचायत साहेबगंज अन्तर्गत वार्ड-4 में हिरालाल साह के बगीचा से प्राथमिक विद्यालय बनाने वाला एक माला पुलिया एवं पी0 सी0 पथ निर्माण कार्य।	0.46912 Lt. No. 07 Dt. 07.09.18				0.234							ग्रामीण कार्य विभाग के द्वारा कार्य आरंभ कर दिया गया है। हर अवधि पर पत्राचार- 08 दिनांक- 08.08.2021 द्वारा मासिक रिपोर्ट भेजे जा रहे हैं।
10	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं0-11 में बायानदी बजरीया घाट से भूतनाथ मंदिर तक आर0 सी0 नाला एवं पी0 सी0 सड़क निर्माण कार्य।	1.26940 Lt. No. 08 Dt. 27.09.18				0.634							ग्रामीण कार्य विभाग द्वारा कार्य आरंभ कर दिया गया है। जमीन अधिपति, सिविल इंजीनियर, ड्रॉइंग, इलेक्ट्रिकल का पत्राचार- 08 दिनांक- 08.08.2021 के द्वारा योजना रट कर कार्य की अनुमति प्रदान की गयी है।
11	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं0-5 रंजीत सिंह के घर से रामपुर स्थान तक आर0 सी0 नाला एवं पी0 सी0 सड़क निर्माण कार्य। Randhir Kumar (नाला की लंबाई = 900 m)	0.66591 Lt. No. 07 Dt. 07.09.18	0.5577	11.06.2021	0.332				R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		F.C.C, P.C.C, E/W	Drain Work in Progress.
12	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं0-6 में माई स्थान से बीजली तक आर0 सी0 नाला निर्माण कार्य। Vivek kumar (नाला की लंबाई = 340 m)	0.43791 Lt. No. 08 Dt. 27.09.18	0.3927284	08.08.2019	0.3839	0.3683	0.218		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	R.C.C Work	R.C.C, P.C.C, E/W	Work completed.

RF

22

W

AS on:- November- 2021

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
13	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं-7 में पानी टंकी पुलिया से माई स्थान तक आरु सी0 सी0 नाला निर्माण कार्य। SNS Infra services pvt.ltd. (सडक की लम्बाई = 430 m) (नाला की लम्बाई = 590 m)	1.52080 Lt. No. 07 Dt. 07.09.18	1.3684814	25.01.2020	1.355	1.308	0.760	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C Work Complete	R.C.C, P.C.C, E/W			Work completed.
14	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं-9 में धनशाला चौक से विद्युत रोड संजय पार्क के घर होते हुए थाना रोड तक आरु सी0 सी0 नाला एवं पी0 सी0 सी0 पथ निर्माण कार्य। Satish kumar mishra (सडक की लम्बाई = 230 m) (नाला की लम्बाई = 270 m)	0.36855 Lt. No. 07 Dt. 07.09.18	0.3132611	09.02.2020	0.184	0.133848		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W	R.C.C Work Complete	R.C.C, P.C.C, E/W			Work completed.
15	नगर पंचायत साहेबगंज अन्तर्गत वार्ड सं-10 में गौरी चौक से पूर्व मुखिया मंजूर साहेब के घर होते हुए एस0 एस0-74 तक आरु सी0 सी0 नाला एवं पी0 सी0 सी0 पथ निर्माण कार्य। (सडक की लम्बाई = 480 m) (नाला की लम्बाई = 450 m)	0.23549 Lt. No. 07 Dt. 07.09.18	0.2117835	14.08.2020	0.117	0.111		R.C.C, P.C.C, E/W	E/W in Progress	R.C.C, P.C.C, E/W			Drain Work Completed and Road Work in Progress.
नगर परिषद हाजीपुर													
16	हाजीपुर नगर परिषद अन्तर्गत कोनहास घाट का विकास एवं सौन्दर्यकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 91 Dt. 29.12.14	6.580/15-16 2.3292354 04.09.15	03.03.17	2.405	2.02980	1.2	R.C.C, Kota Stone Boulder	R.C.C, Kota Stone Boulder				WORK COMPLETED (Inaugurated on 28.08.2020)
17	हाजीपुर नगर परिषद अन्तर्गत बुटनदास घाट का विकास एवं सौन्दर्यकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.2012		R.C.C, Kota Stone Boulder	Kota Stone ,Brick Work	R.C.C, Kota Stone			70 % कार्य पूर्ण ।
18	हाजीपुर नगर परिषद अन्तर्गत सोही घाट का विकास एवं सौन्दर्यकरण कार्य। M/S Shubham	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700		R.C.C, Kota Stone Boulder	FCC WORK IN PROGRESS	R.C.C, Kota Stone			50 % कार्य पूर्ण ।

As on:- November- 2021

Sl.No.	Name of Project & of Contractor	Name	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
										Upto Previous Month	During this month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
19	हजरीपुर नगर परिषद् के वार्ड सं०-39 बाघ टोला रोड एन०एच०-77 से सटे योगेन्द्र राय के घर से सोनेलाल राय के घर होते हुए प्रकाश होटल के आगे तक ईट लॉन्गिंग-सह आर० सी० सी० नाली निर्माण कार्य वर्ष 2017-18		0.19870 Lt. No. 89 Dt. 06.12.17			0.099							निजी जमीन होने के कारण स्थानीय लोगों द्वारा सहमति नहीं दिया गया है। कार्यालय धरमक-119 दिनांक-28.07.2019 द्वारा संज्ञा रद्द करने हेतु विभाग से अनुरोध किया गया है।

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

239

22



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर-पटना 800001

Website : <http://buidco.in>

पत्रांक- बुडको / पी.एम.यू (ए.डी.बी.प्रोजेक्ट) / यो०-120 / 17 (पार्ट-3) - 311

दिनांक:- 21/12/2021

सेवा में,

मुख्य अभियंता,

आयोजन, निरूपण एवं अनुश्रवण,
(उत्तर एवं दक्षिण बिहार उपभाग),
बुडको, पटना।

Handwritten signature and date: 31/12/2021

विषय:- बुडको ए०डी०बी० सम्पोषित परियोजनाओं की विगत माह के भौतिक एवं वित्तीय प्रगति की अद्यतन प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयांतर्गत के आलोक में ए०डी०बी० वाह्य सम्पोषित परियोजनाओं का माह **November, 2021** का अद्यतन प्रगति प्रतिवेदन इस पत्र के साथ संलग्न कर आवश्यक कार्रवाई हेतु समर्पित किया जाता है।

अनुलग्नक :- यथोक्त।

विश्वासभाजन,

Handwritten signature and date: 02/12/21
अपर कार्यक्रम निदेशक,
ए०डी०बी० परियोजना।

10276
31/12/21

2157(P.M.)
03/12/21

ADB Projects Financial & Physical Status as on 30/11/2021										Figures In Crore
Sl No.	Name of Project & Name of Contractors	AA with Ref. & date (Rs in Cr.)	Agreement Value (Rs in Cr.)	As per agreement date of completion	Fund Received (Rs in Cr.)	Financial Progress (Rs in Cr.)	UC Sent (Rs in Cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
1	Gaya Water Supply Phase - 1 Name of Contractor - M/S Shriram EPC Limited	Amount- 311.30 Cr. Letter No. - 525 Date - 28/03/2016	Amount - 311.78 Cr. (Contract Agreement Signed on 11/01/2018)	EPC - 25/09/2021 (Based on approved work program by DCM DSC revised with 30/06/2021) O/M - 25/03/2023	167.65 Cr.	144.16 Cr. (Including 19.21 Cr Mobilisation Advance & 107.82 Cr Running Bill Amt. & 17.13 Cr. RCD Adv)	120.49 (Up to 30/09/2021)	(i) Distribution Network - 446 Km {Revised Qty - 511.27 KM Out of HDPE - 347.63 KM & DI - 163.64 KM}	(i) Distribution Network:- 322.407 KM Pipe Laid (231.207 km HDPE + 91.200km DI) ; rising main : 5.84 (ii) Road Restoration:- 126.160 KM Done.	Pipe procured at site:- HDPE - 233.8 km out of 347.63 km & DI - 144.572 km out of 163.64 km (Total = 378.37 Km)
								(ii) Construction of New Reservoir - 05 nos.	(ii) Construction of New Reservoir:- 05 Nos. in progress (Budhwa Mahadev (civil work completed), Mastalipur, Bhusunda Mela (advance stage), Behind Delha PS & Joda Masjid)	
								(iii) HSC - 75000 Nos {Revised Qty. - 75779 Nos.}	(iii) HSC:- 21748 nos. connection done & 4796 Nos. Water Meter connection done.	
								(iv) CSC - 05 Nos. & Control Room (Dandibagh) - 1 No.	(iv) CSC:- Civil work 82% completed at all 05 locations i.e., Budhwa Mahadev, Bhusunda Mela, Delha, Nigam Store & Dandibagh. Control Room:- Finishing work in progress	
								(v) GLSR - 03 Nos.	(v) GLSR:- Work in progress at 03 location i.e., Brahmyoni - 2 Nos. & Ramshilla - 1 No.	
2	Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Amount- 64.91 Cr. Letter No. - 595 Date - 28/03/2016	Amount - 62.04 Cr. (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2021 O/M - 28/02/2022	56.39 Cr.	56.01 Cr. (Including RCD Adv 1.56 Cr.)	52.12 (Upto 30/09/2021)	(i) GLSR - 01 No.	(i) GLSR:- Work completed (Boundary wall of GLSR campus is in progress	DI Pipe procured at site:- 15.366 KM
								(ii) CWR & Pump House - 01 No.	(ii) CWR:- Work completed. (Internal painting of epoxy is in progress, landscaping & plantation.	
								(iii) Control Room - 05 Nos.	(iii) Control Room:- Civil work completed.	
								(iv) Rising Main - 17.050 KM (Revised Qty - 15.132 KM)	(iv) Rising Main:- 15.15 KM DI pipe laid. Valve chamber & Hydro testing work is in progress	
								(v) Production Tubewell - 24 Nos. (Revised Qty. - 25 Nos.) {Note:- One No. Observation Tubewell has been converted in Production Tubewell at Govindpur}	(v) Production Tubewell:- Total 25 Nos. Boring work completed.	

K. Ram
02/11/2021

N. K. Singh
02/11/2021

ADB Projects Financial & Physical Status as on 30/11/2021

Figures In Crore

Sl No.	Name of Project & Name of Contractors	AA with Ref. & date (Rs in Cr.)	Agreement Value (Rs in Cr.)	As per agreement date of completion	Fund Received (Rs in Cr.)	Financial Progress (Rs in Cr.)	UC Sent (Rs in Cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
4	Bhagalpur Water Supply Project-2 Name of Contractor- M/S V A Tech Wabag Limited.	Amount-253.57 Cr. Letter No 2010 Date 04-09-2017	Amount -277.59 Cr. (Contract Agreement Signed on 17/6/2020)	EPC - 13/12/2022 O/M - 01/07/2032	82.04 Cr.	79.54 Cr. (Including 17.88 Cr Mobilisation Advance & 54.33 Cr Running Bill Amt. 7.33 RCD + Pollution Control Boad Adv)	65.63 (upto 30/09/2021)	1) WTP - 1 no. 2) Twin D Type Intake well - 141 MLD 3) Jack well - 1 no. 4) Clear Water Reservoir- 9.1 ML 5) Transmission Main - 28.7 km	1) WTP - work in progress. 2) Twin D Type Intake well - 141 MLD - work is in progress (cutting edge fabrication is completed) now stopped due to high water level in ganga & water logging. 3) Jack well - 8.78 mtr casting completed & balance work is in progress 4) Clear Water Reservoir- 9.1 ML - Base raft reinforcement work is in progress. 5) Transmission Main - 15.995 km (Hydro Test done = 7.471 mtr.)	Guard Room - Brick work to be start Staff Quarter - Ground roof above column is in progress. Admin building - Lintel beam shuttering work is in progress. Centrifugal building - Reinforcement bending work is in progress. Chemical Building - Shuttering in progress for lintel middle beam. Chlorine Building - Layout marking completed and excavation work is in progress. CWR Pump House - PCC & column reinforcement work is in progress. Flash Mixer - 06 Nos. footing is completed. Shuttering & Reinforcement work of column is in progress. Inlet Chamber -Plinth beam casting completed Plate settler clarifier - Wall footing completed

Raman
02/11/21

NW 01
02/11/21



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, पटना-- 800001

पत्रांक--

दिनांक--

सेवा में,

श्री विजय कुमार उपाध्याय,
अपर निदेशक,
नगर विकास एवं आवास विभाग।

६६(PDM)

07/12/2021

विषय : नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की प्रगति प्रतिवेदन के सम्बन्ध में।

महाशय,

उपर्युक्त विषय के सम्बन्ध में नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की

माह :- नवम्बर 2021 का अद्यतन प्रगति प्रतिवेदन संलग्न कर आवश्यक कार्रवाई हेतु सम्प्रेषित की जा रही है।

अनु०-यथोक्त।

विश्वासभाजन

ह०/-

मुख्य अभियंता,
नमामि गंगे परियोजना
बुडको, पटना।

ज्ञापांक-- ८७६१

दिनांक-- ०६.१२.२०२१

प्रतिलिपि :- मुख्य अभियंता, आयोजन, निरूपण एवं अनुश्रवण, नगर विकास एवं आवास विभाग, बुडको को सूचनार्थ एवं अद्यतन प्रगति प्रतिवेदन की प्रति संलग्न कर अग्रेतर कार्रवाई हेतु प्रेषित की जा रही है।

07/12/2021

मुख्य अभियंता,
नमामि गंगे परियोजना
बुडको, पटना।

2187(PDM)
07/12/21

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMFC (As on 30.11.2021)

Sl. No.	Name of the Project & Contractor	AA & ES Col/GolB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Component wise physical progress				Issue in Execution
								Main Component	Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	Beur Sewerage Treatment Plant, Patna	68.16	77.85 Cr. (C cost) 47.25 Cr. and O&M Cost- 30.59 Cr.)	05.11.19	55.77	Work - 48.28 Excavation - 2.59 O&M - 0.78 Cenage - 2.84 Other expenses - 1.28 Total - 55.77	100%	Design built of STP - 43 MLD O&M - 10 Years	Design Built of STP - 43 MLD completed. O&M work in progress.	O&M work in progress.		
	M/s Voltas & GAA (JV)	21.29	31-03-17									
	Sewer Network - 180 km.								148.078	0.954	149.032	
	Manhole - 7471 No.								5550	45	5595	
	Road Restoration - 180 km.								147.67	0.952	148.622	
	House Connection Pit - 14808 nos.								7155	5	7160	
	House Hold Connection - 15000 nos.								5794	32	5826	
	Beur Sewerage Network, Patna M/s L&T	225.77 394.89	398.40 Cr. (C cost) 371.48 Cr. and O&M Cost- 26.92 Cr.)	05.04.20 (2nd EOY granted till Feb 2022)	294.3	Work - 245.24 Excavation - 24.85 House conn.- 1.63 Cenage - 6.90 Other expenses- 3.11 Unadjusted Mob.-12.57 Total - 294.3	87.2%					

•Permission required from Patna Municipal Corporation for dismantling / replacing / tapping of Existing drainage line.
 •Work progress was stopped by RCD Engineers due to the non-availability of sand for backfilling works in RCD Roads, and resources are getting idle drastically.
 •Work progress hampered due to waterlogged in IOCL RoW for laying 0.65 Km Trunk Line and same is affecting the commissioning of 12 km of lateral line of Zone-1.
 •Work progress hampered due to Live Over Head/Underground LTHHT electrical lines at 62 locations and shifting of the same is requested.
 •Un-authorized discharge of household sewerage into pipeline network by residents are affecting the commissioning activities.
 •Work progress was affected due to waterlogged around the project locations.
 •Ward Councilor of ward 13, 15, 16 & 19 is not allowing to execute the work in his ward.
 •5 Km our Laid & Tested line are being dismantled by RCD and PMC agencies at various locations during construction of road and drains.

[Handwritten signature and date]

Sr. No.	Name of the Project & Name of the Contractor	AA & ES Col/CoB (Rs. In Cr.)	Agreement Amount (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
3	Karnalichhak Sewerage Treatment Plant, Patna M/s Volcas & GAA(DV)	77.04 83.97	73.61 Cr. (C cost- 44.11 Cr. and O&M Cost- 29.50 Cr.)	05.11.19	53.22	Work - 46.12 Escalation - 2.38 O&M - 0.78 Conting - 2.7 Other expenses - 100% 1.24 Total - 53.22 (Additional expenses due to GST payment)	100%	Design built of STP - 37 MLD MLD O&M - 10 Years	Design Built of STP - 37 MLD completed. O&M work in progress.	O&M work in progress.	Design Built of STP - 37 MLD completed. O&M work in progress.	
4	Karnalichhak Sewerage Network, Patna M/s V.A. Tech Wabag	277.42 281.39	253.98 Cr. (C cost- 241.02 Cr. and O&M Cost- 12.96 Cr.)	20.05.21 (EOT granted till Jan.2022)	247.01	Work - 139.94 Escalation - 30.41 House conn. - 7.71 Conting - 5.98 Other expenses - 54.97 Unadjusted Mob - 8 Total - 247.01	83.00%	Sewer Network- 96.54 km Manhole- 4311 nos House Connection Pit - 19084 nos Road Restoration- 96.54 km House Connection - 38168 nos. SPS- 01 nos. Completed.	Sewer Network- 83.010 km, Manhole- 3068 nos, Direct/Connection/House Connection Pit - 21872 nos, Road Restoration- 82.097KM (Total 76.838 KM road restored in all respect and 5.259 km comes in trenchless method) House Connection - 22276 nos. SPS - 01 No. - wet wall 15 % Completed.	Sewer Network- 3.596 Manhole- 3 House Connection Pit - 591 nos, Road Restoration- 0.182, (Total 76.838 KM road restored in all respect and 5.259 Km comes in trenchless method) House Connection - 470 SPS - 01 No. - wet wall 15 % Completed, Removal of Overhead Electrical line in process.	Sewer Network- 83.606 km, Manhole- 3071 nos, Direct/Connection/House Connection Pit - 22463 nos, Road Restoration- 82.097KM (Total 76.838 KM road restored in all respect and 5.259 Km comes in trenchless method) House Connection - 22746 nos, SPS - 01 No. - wet wall 15 % Completed, Removal of Overhead Electrical line in process.	
	Saidpur Sewerage Treatment Plant & Adjoining Network, Patna M/s Toshiba & EMS (JV)	184.93 201.57	188.186 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.)	05.04.20 (EOT requested till Jan 2021)	171.41	Work - 150.30 Escalation - 10.92 Conting - 5.83 O&M - 0.98 Other expenses - 3.39 Total - 171.41	100%	Sewer Network- 55 km, Manhole - 2397 Nos, Road Restoration - 55 km, HSC Pit - 5839 Nos, Direct Connection to Manhole - 3729 Nos, House Hold Connection - 21360 Nos. Design Built of STP - 60 MLD O&M - 10 Years	Design Built Completed of Sewerage Network 55 Km and STP - 60 MLD completed. STP O&M under progress	STP O&M under progress	Design Built Completed of Sewerage Network 55 Km and STP - 60 MLD completed. STP O&M under progress	The STP has been commissioned with the sewage approx 15 MLD from RK Avenue Drainage Pumping Station and existing sewerage network. The sewage from newly built 55 km sewerage network will reach to Ambikapur colony SPS which is under progress by agency of Saidpur Sewerage Network project

Signature

Signature

Name of The Project & Agreement No.
 Project & Agreement No. (Rs. in Cr)
 Date of Completion
 Received (Rs. in Cr)
 Project expenditure (including State share) (Rs. in Cr)
 Overall physical progress (in %)

Main Component

Up to Previous Month

Component wise physical progress

During the Month

Total Progress

Issue in Execution

Palani Sewerage Treatment Plant, Palani M/s V.A. Tech Wading
 191.62 (Cr)
 84,20 Cr. and O&M cost- 63.44 (Cr)
 09-05-18
 147.64 Cr.
 (Cr cost- 2.28
 Escalation - 0.31
 Work - 57.67
 Centrage - 3.20
 Unadjusted Mob.- 2.09
 Total - 65.53
 65.53
 93.25%
 Design Built of STP - 60 MLD & MFS

Up to Previous Month	During the Month	Total Progress
1) MPS : 100% 2)Grit Chamber : 100% 3) SBR & CCT : 96.67% 4) Chlorination Building : 100.0% 5) Sludge Dewatering Bulg : 100.0% 6) Admin cum Lab: 100.0% 7) Airblower:100.0% 8) MCC : 100.0% 9) Staff Quarter: 100.0% 10-RCC Pipeline : 44.2%	1) MPS : 0% 2)Grit Chamber : 0% 3) SBR & CCT : 0.20% 4) Chlorination Building : 0% 5) Sludge Dewatering Bulg : 0% 6) Admin cum Lab: 0.0% 7) Air blower : 0% 8) MCC : 0.0% 9) Staff Quarter: 0.0% 10-RCC Pipeline : 0.0%	1) MPS : 100% 2)Grit Chamber : 100% 3) SBR & CCT : 96.87% 4) Chlorination Building : 100.0% 5) Sludge Dewatering Bulg : 100.0% 6) Admin cum Lab: 100.0% 7) Airblower:100.0% 8) MCC : 100.0% 9) Staff Quarter: 100.0% 10-RCC Pipeline : 44.2%
ELECTRO-MECHANICAL WORK		
1) Grit Mechanism : 96.80% 2)Air Blower Pump install : 85.67% 3) WAS Sludge Transfer Pump :80% 4) Sluice Gates : 100% 5) Poly Dosing Pumps: 92.12% 6) Chlorine Leak Blowers :90.82% 7) WAS Prethickner Pump : 80% 8) Submersible Mixer : 39.5% 9) Hand Railing: 82.23% 10) Coarse Screen Belt conveyor: 96.2% 11) Fine Screen Belt conveyor: 100% 12) Grit Classifier: 95 % 13) SS pipe Fabrication: 39.2% 14) DI Pipe Fabrication: 70% 15) Centrifuge : 95% 16) Centrifuge feed pump: 95% 17) Monorail installation: 75% 18) Earthing installation: 48% 19) Electrical Panel: 90% 20) Transformer : 95% 21) Cable support & Tray : 75% 22) Agitator : 95% 23) Weir plate: : 30% 24) Baffle plate & Anti vortex cross:-30% 25) Fine Screen Manual & Mechanical : -90% 26) Coarse Screen Manual :-90% 27) Coarse Screen Mechanical :- 10% 28) Chlorine toner works :-10% 29) DG Set installation :-0%	1) Grit Mechanism : 0.55% 2)Air Blower Pump install : 0.85% 3) WAS Sludge Transfer Pump :0% 4) Sluice Gates :0.0% 5) Poly Dosing Unit: 1.25% 6) Chlorine Leak Blowers :0.58% 7) WAS Prethickner Pump : 0% 8) Submersible Mixer : 3.5% 9) Hand Railing: 1.01 % 10) Coarse Screen Belt conveyor: 1.5% 11) Fine Screen Belt conveyor: 0% 12) Grit Classifier: 0 % 13) SS pipe Fabrication: 5.8% 14) DI Pipe Fabrication: 2% 15) Centrifuge : 0% 16) Centrifuge feed pump: 0% 17) Monorail installation: 5% 18) Earthing installation: 10% 19) Electrical Panel: 0% 20) Transformer : 0% 21) Cable support & Tray : 5% 22) Agitator : 0% 23) Weir plate: : 10% 24) Baffle plate & Anti vortex cross:-5% 25) Fine Screen Manual & Mechanical :-0% 26) Coarse Screen Manual :-5% 27) Coarse Screen Mechanical :- 40% 28) Chlorine toner works :-30% 29) DG Set installation :-90%	1) Grit Mechanism : 97.35% 2)Air Blower Pump install : 86.52% 3) WAS Sludge Transfer Pump :80% 4) Sluice Gates : 100% 5) Poly Dosing Pumps: 93.41% 6) Chlorine Leak Blowers :91.4% 7) WAS Prethickner Pump : 80% 8) Submersible Mixer : 43% 9) Hand Railing: 83.24% 10) Coarse Screen Belt conveyor: 97.7% 11) Fine Screen Belt conveyor: 100% 12) Grit Classifier: 95 % 13) SS pipe Fabrication: 45% 14) DI Pipe Fabrication: 72% 15) Centrifuge : 95% 16) Centrifuge feed pump: 95% 17) Monorail installation: 80% 18) Earthing installation: 58% 19) Electrical Panel: 90% 20) Transformer : 95% 21) Cable support & Tray : 80% 22) Agitator : 95% 23) Weir plate: : 40% 24) Baffle plate & Anti vortex cross:-35% 25) Fine Screen Manual & Mechanical :-90% 26) Coarse Screen Manual :-95% 27) Coarse Screen Mechanical :- 50% 28) Chlorine toner works :-40% 29) DG Set installation :-90%

71
 Date
 Signature

Sl. No.	Name of the Project & Contractor	AA & ES Grant/GoB Amount (Rs. In Cr.)	Agreement /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress		Issue in Execution
									Up to Previous Month	During the Month	
									Total Progress		
	Pahari-Zone IV A (S) Sewerage Network, 8 Panna Mis EMS Infracon JV Technocraft Cons.	167.80 Cr. (C cost- 144.86 Cr. and O&M Cost- 22.94 Cr.)	11-05-18	29.05.21 (EOT granted till Oct 2021)	178.09	Work - 161.82 Escalation - 8.11 Centage - 5.46 Other expenses - 2.70 Total - 178.09	100%	Sewer Network - 88 km (Revised Scope 92 Km) Manhole - 3270 No. (Revised scope 3500) Road Restoration - 88 km. (Revised 92) Property Chamber - 100% House Hold Connection - 6850 No.	92 Km. 3500 No. 92 Km. 6200 No. 6850 No.	92 Km. 3500 No. 92 Km. 6200 No. 6850 No.	
	Pahari-Zone V Sewerage Network, 9 Panna Mis Shapoorji Pallonji	364.90 Cr. (C cost- 318.18 Cr. and O&M Cost- 46.72 Cr.)	25-04-18	24.04.21 (EOT requested till 30.04.2022)	137.32	Work - 93.53 Escalation - 6.94 Centage - 4.91 Other expenses - 3.29 Unadjusted Mob. Advance - 78.17	57.56%	1.Sewer Network - 110 Km. - 2.Manhole- 5306 Nos. 3.Property Chamber- 31000 Nos. 4.Road Restoration- 116 Km. 5.House Connection- 22855 Nos. 6.SPS-1 Nos	Completed.	Completed.	1.NHAI NOC pending-2.6 KM 2. EOT Approval: EOT request submitted Sep 20. 6.SPS-Civil Work Under Progress
	Digha STP & Sewerage Network, 824 Panna Mis V.A Tech Wabag	824 836.44			90.67	Work -10.77 Other expenses- 0.41 Centage -0.03 Unadjusted Mob. Advance - 79.47 Total - 90.67	4.17%	STP - 100 MLD Network - 303 KM. Network IPS - 2 L&D IPS - 2	1. 35.263 KM Sewer line has been laid. 2. Manhole - 799 Nos. 3. Road restoration- 28.77 KM 4. Area filling for STP in progress	Sewer line network -427 mtr.	1. 35.691 KM Sewer line has been laid. 2. Manhole - 799 Nos. 3. Road restoration- 28.77 KM 4. Area filling for STP in progress
	Kankarbagh STP & Sewerage Network, 578.89 Panna Mis V.A Tech Wabag	578.89 588.8786		29.08.22	2.59	Work- 2.28 Other - 0.29 Centage - 0.02 Total - 2.59	1.14%	STP - 50 MLD Network - 150 km. Network IPS - 2	1. 7.66 KM Sewer line has been laid. 2. Manhole - 150 Nos. 3. Road restoration- 6.73 KM	Sewer line network -1,036 Km	1. 8.966 KM Sewer line has been laid. 2. Manhole - 150 Nos. 3. Road restoration- 6.73KM
	Beegunai STP & Sewerage Network, 230.06 Panna Mis Tushiba (JV)	236.85 Cr. 236.5606	04-02-2020	03.02.22	98.7	Work - 80.63 Centage - 4.33 Unadjusted Mob. Advance - 9.71 Total - 98.7	46.0%	1. Sewer Network - 90.5 Km 2. Manholes - 4181 3. House Connections Pit -11020 4. Road Restoration - 90 5. STP - 01 Nos (17 MLD) 6. IPS - 02 Nos	1. Pipe Laying - 60.85 Km 2. Mainholes - 2537 Nos 3. House Connections - 6646 Nos 4. Road Restoration - 60.3 Km 5. STP - SBR foundation PCC work sloped due to site flooded with heavy rain 6. IPS - 01 Nos 7. IPS - 02 Nos	1. Pipe Laying - 61.375 Km 2. Mainholes - 2542 Nos 3. House Connections - 6646 Nos 4. Road Restoration - 60.8 Km 5. STP - SBR foundation PCC work sloped due to site flooded with heavy rain. Air Blower- Plinth, Beam & column completed, partially casting of roof slab of Staff quarter B completed. 6. IPS - 01 Nos 7. IPS - 02 Nos	1. NHAI - 6.39 KM NOC is pending.

16

Signature

2021

Name of the Project & Contractor	AA & ES Agreement Amount (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr)	Project expenditure (including Share) (Rs. in Cr)	Overall physical progress (In %)	Main Component	Component wise physical progress	Issue in Execution

13	L&D works and STP at Siltation M/s VC Projects (17)	63.51 Cr (C cost- 35,066 Cr. and O&M Cost- 28,443 Cr.)	13.02.20 Revise- 04.11.20 (EOT granted till 15 Aug 2021, Again EOT to be requested)	29.01	92%	STP - 10 MLD SPS - 4 Nos. and L&D	Up to Previous Month - Compound Wall work : 99% - MBBR- 100% Trail runs in progress - Construction of Admin Building 95 % - Centrifugal Building- 100% - Chlorine Contact Tank :100% - Sludge Storage Shed : 100% - Chlorine Torner Building- Completed, 97% (Gas filling work under progress) - Thickner, Filterate Sump :100% - Return Sludge Sump : 100% - Plate Sateiler 99.5 (Final Painting/FRP Installation) - MCC & Blower Building :100% - Grit Chamber :100% - Campus Development- 98% (Internal Road completed plantation work is in progress) - Effluent Channel from CCT 600mm Dia : 10% During the Month - Compound Wall work : 1% - MBBR- 100% Trail runs in progress - Construction of Admin Building :95 % - Centrifugal Building- 100% - Chlorine Contact Tank :100% - Sludge Storage Shed : 100% - Chlorine Torner Building-Completed, 97% (Gas filling work under progress) - Thickner, Filterate Sump :100% - Return Sludge Sump : 100% - Plate Sateiler 100% (Final Painting/FRP Installation) - MCC & Blower Building :100% - Grit Chamber :100% - Campus Development- 98% (Internal Road completed plantation work is in progress) - Effluent Channel from CCT 600mm Dia : 10% Total Progress - Compound Wall work : 100% - MBBR- 100% Trail runs in progress - Construction of Admin Building :95 % - Centrifugal Building- 100% - Chlorine Contact Tank :100% - Sludge Storage Shed : 100% - Chlorine Torner Building-Completed, 97% (Gas filling work under progress) - Thickner, Filterate Sump :100% - Return Sludge Sump : 100% - Plate Sateiler 100% (Final Painting/FRP Installation) - MCC & Blower Building :100% - Grit Chamber :100% - Campus Development- 98% (Internal Road completed plantation work is in progress) - Effluent Channel from CCT 600mm Dia : 10% Overall Physical Progress 92%.	
----	---	---	---	-------	-----	-----------------------------------	--	--

14	L&D works and STP at Bath M/s Toshiba Water Solution	58.27 Cr (C Cost- 26.57 Cr. And O&M- 27.33 Cr.)	31.12.2021	26.33	92.04%	STP - 11 MLD SPS - 02 Nos. and L & D	Up to Previous Month - Grit Chamber 100% Completed - SBR& CCT : 100% - Chlorination Building : 100% - Sludge Dewatering Building 100% - Admin cum Lab/Airblower/MCC : 100% - Staff Quarter 100% - Installation of Electro-mechanical Work : - Grit Mechanish : 100% - Air Blower with Piping 100% - MCC & HT Panel : 100% - DG & Transformer : 100% - Chlorination System : 100% - Belt Filler Press : 100% - Decanter : 100% - Cable Tray and Cable laying : 100% - PLC Panel : 100% Pre-Commissioning : - Grit Mechanism system : 100% - Diffuser with Air Blowing : 100% - Decanter : 100% - Sewage Taken in IPS-2 in Inlet chamber at STP on 13.07.21 - L & D WORK : IPS-2: During the Month - Grit Chamber 100% Completed - SBR& CCT 100% - Chlorination Building 100% - Sludge Dewatering Building 100% - Admin cum Lab/Airblower/MCC 100% - Staff Quarter 100% - Installation of Electro-mechanical Work : - Grit Mechanish : 100% - Air Blower with Piping 100% - MCC & HT Panel 100% - DG & Transformer 100% - Chlorination System : 100% - Belt Filler Press 100% - Decanter : 100% - Cable Tray and Cable laying 100% - PLC Panel : 100% Pre-Commissioning : - Grit Mechanism system 100% - Diffuser with Air Blowing 100% - Decanter : 100% - Sewage Taken in IPS-2 in Inlet chamber at STP on 13.07.21 - L & D WORK : IPS-2: Total Progress - Grit Chamber 100% Completed - SBR& CCT 100% - Chlorination Building 100% - Sludge Dewatering Building 100% - Admin cum Lab/Airblower/MCC 100% - Staff Quarter 100% - Installation of Electro-mechanical Work : - Grit Mechanish : 100% - Air Blower with Piping 100% - MCC & HT Panel 100% - DG & Transformer 100% - Chlorination System : 100% - Belt Filler Press 100% - Decanter : 100% - Cable Tray and Cable laying 100% - PLC Panel : 100% Pre-Commissioning : - Grit Mechanism system 100% - Diffuser with Air Blowing 100% - Decanter : 100% - Sewage Taken in IPS-2 in Inlet chamber at STP on 13.07.21 - L & D WORK : IPS-2: Overall Physical Progress 92%.	
----	--	--	------------	-------	--------	--------------------------------------	---	--

15	L&D works and STP at Bath M/s Toshiba Water Solution	58.27 Cr (C Cost- 26.57 Cr. And O&M- 27.33 Cr.)	31.12.2021	26.33	92.04%	STP - 11 MLD SPS - 02 Nos. and L & D	Up to Previous Month - Grit Chamber 100% Completed - SBR& CCT : 100% - Chlorination Building : 100% - Sludge Dewatering Building 100% - Admin cum Lab/Airblower/MCC : 100% - Staff Quarter 100% - Installation of Electro-mechanical Work : - Grit Mechanish : 100% - Air Blower with Piping 100% - MCC & HT Panel : 100% - DG & Transformer : 100% - Chlorination System : 100% - Belt Filler Press : 100% - Decanter : 100% - Cable Tray and Cable laying : 100% - PLC Panel : 100% Pre-Commissioning : - Grit Mechanism system : 100% - Diffuser with Air Blowing : 100% - Decanter : 100% - Sewage Taken in IPS-2 in Inlet chamber at STP on 13.07.21 - L & D WORK : IPS-2: During the Month - Grit Chamber 100% Completed - SBR& CCT 100% - Chlorination Building 100% - Sludge Dewatering Building 100% - Admin cum Lab/Airblower/MCC 100% - Staff Quarter 100% - Installation of Electro-mechanical Work : - Grit Mechanish : 100% - Air Blower with Piping 100% - MCC & HT Panel 100% - DG & Transformer 100% - Chlorination System : 100% - Belt Filler Press 100% - Decanter : 100% - Cable Tray and Cable laying 100% - PLC Panel : 100% Pre-Commissioning : - Grit Mechanism system 100% - Diffuser with Air Blowing 100% - Decanter : 100% - Sewage Taken in IPS-2 in Inlet chamber at STP on 13.07.21 - L & D WORK : IPS-2: Total Progress - Grit Chamber 100% Completed - SBR& CCT 100% - Chlorination Building 100% - Sludge Dewatering Building 100% - Admin cum Lab/Airblower/MCC 100% - Staff Quarter 100% - Installation of Electro-mechanical Work : - Grit Mechanish : 100% - Air Blower with Piping 100% - MCC & HT Panel 100% - DG & Transformer 100% - Chlorination System : 100% - Belt Filler Press 100% - Decanter : 100% - Cable Tray and Cable laying 100% - PLC Panel : 100% Pre-Commissioning : - Grit Mechanism system 100% - Diffuser with Air Blowing 100% - Decanter : 100% - Sewage Taken in IPS-2 in Inlet chamber at STP on 13.07.21 - L & D WORK : IPS-2: Overall Physical Progress 92%.	
----	--	--	------------	-------	--------	--------------------------------------	---	--

16	L&D works and STP at Bath M/s Toshiba Water Solution	58.27 Cr (C Cost- 26.57 Cr. And O&M- 27.33 Cr.)	31.12.2021	26.33	92.04%	STP - 11 MLD SPS - 02 Nos. and L & D	Up to Previous Month - Grit Chamber 100% Completed - SBR& CCT : 100% - Chlorination Building : 100% - Sludge Dewatering Building 100% - Admin cum Lab/Airblower/MCC : 100% - Staff Quarter 100% - Installation of Electro-mechanical Work : - Grit Mechanish : 100% - Air Blower with Piping 100% - MCC & HT Panel : 100% - DG & Transformer : 100% - Chlorination System : 100% - Belt Filler Press : 100% - Decanter : 100% - Cable Tray and Cable laying : 100% - PLC Panel : 100% Pre-Commissioning : - Grit Mechanism system : 100% - Diffuser with Air Blowing : 100% - Decanter : 100% - Sewage Taken in IPS-2 in Inlet chamber at STP on 13.07.21 - L & D WORK : IPS-2: During the Month - Grit Chamber 100% Completed - SBR& CCT 100% - Chlorination Building 100% - Sludge Dewatering Building 100% - Admin cum Lab/Airblower/MCC 100% - Staff Quarter 100% - Installation of Electro-mechanical Work : - Grit Mechanish : 100% - Air Blower with Piping 100% - MCC & HT Panel 100% - DG & Transformer 100% - Chlorination System : 100% - Belt Filler Press 100% - Decanter : 100% - Cable Tray and Cable laying 100% - PLC Panel : 100% Pre-Commissioning : - Grit Mechanism system 100% - Diffuser with Air Blowing 100% - Decanter : 100% - Sewage Taken in IPS-2 in Inlet chamber at STP on 13.07.21 - L & D WORK : IPS-2: Total Progress - Grit Chamber 100% Completed - SBR& CCT 100% - Chlorination Building 100% - Sludge Dewatering Building 100% - Admin cum Lab/Airblower/MCC 100% - Staff Quarter 100% - Installation of Electro-mechanical Work : - Grit Mechanish : 100% - Air Blower with Piping 100% - MCC & HT Panel 100% - DG & Transformer 100% - Chlorination System : 100% - Belt Filler Press 100% - Decanter : 100% - Cable Tray and Cable laying 100% - PLC Panel : 100% Pre-Commissioning : - Grit Mechanism system 100% - Diffuser with Air Blowing 100% - Decanter : 100% - Sewage Taken in IPS-2 in Inlet chamber at STP on 13.07.21 - L & D WORK : IPS-2: Overall Physical Progress 92%.	
----	--	--	------------	-------	--------	--------------------------------------	---	--

Sr. No.	Name of The Project & Contractor	AA & ES Agreement Amount (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
								1) Pumping Station : 98.8 % 2) Rising main DI laying Completed Installation of Electro-mechanical Work : 1) Pump with Piping : 100% 2) MCC & HT Panel : 100% 3) DG & Transformer : 100% 4) PLC Panel : 100% Pre-Commissioning/Commissioning : 1) MCC Panel : 100% 2) Pump and piping : 100% 3) Sewage send by pump to STP : 100% 4) Rising main pipe commissioned : 100% IPS-1: 1) Pumping Station : 40% a) RCC completed of columns up to roof slab of DG and MCC b) Slaging making for roof slab 2) Rising main DI laying : 37.93% (607 Mtr. completed out of 1600 Supply of electro-mechanical items -100%	1) Pumping Station : 0.7% a) Finishing work in progress b) Boundary wall brick work completed and plastering in progress well 1) Rising main pipe laying 27 mtrs (634Mtr. completed out of 1600 Mtr.) Supply of electro-mechanical items : 100% 2) Rising main DI laying : 39.61% (634Mtr. completed out of 1600 Mtr.) Supply of electro-mechanical items : 100%	1) Pumping Station : 99.5% 2) Rising main DI laying Completed Installation of Electro-mechanical Work : 1) Pump with Piping : 100% 2) MCC & HT Panel : 100% 3) DG & Transformer : 100% 4) PLC Panel : 100% Pre-Commissioning/Commissioning : 1) MCC Panel : 100% 2) Pump and piping : 100% 3) Sewage send by pump to STP : 100% 4) Rising main pipe commissioned : 100% IPS-1: 1) Pumping Station : 45% a) RCC completed of roof slab of MCC and DG room b) Piling work 12 nos. completed of HT room Boundary wall and Rising c) Mud soil removing in progress of well	BUIDCo. CCT Outlet Treated water discharge line is not in TWS scope. 3) Price Variation file submitted to BUIDCo. on dated 09.10.2021. Approval Awaited.
15	I&D works and STP at Maner M/s SIMA Labs Pvt. Ltd. & A K Contractor (J.V)	40.83 Cr. (C Cost- 18,676 Cr. And O&M- 22,163 Cr.)	26.09.20 (EOT request under progress till 02.08.2022)	41.36 43,5681	Centage-0.33 Works-0.39 Unadjusted Mob. Advance - 0.9338 Other expenses-0.14 Total - 1.49	0.80%	STP-6.5 MLD IPS-2 No. Rising Main-4 Junction-1 MPS-1	STP 1) Boundary wall-12% 2) Admin Building-1% 3) Stilling chamber-0% 4) Fine bar screen chamber-0% 5) Grid chamber-0% 6) Distribution chamber-0% 7) SBR tank-0% 8) Sludge holding tank-0% 9) Chlorination room-0% 10) Guard room-0% 11) Foundation for DG & Transformer-0% 12) Air blower platform & Shed-0%	34.55% 9.19% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	46.55% 12.19% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	STP Land NOC received on 03.08.2021
16	I&D works and STP at Nagaachin M/s Toshiba Water Solution	60.79 64,029	21.04.20 (EOT granted till 31.03.2022)	26.45	Work - 23.61 Centage - 1.40 Unadjusted Mob. Advance - 1.35 Other expenses- 0.10 Total - 26.45	92.01%	STP - 9 MLD SPS- 6 Nos. and I&D	1) MPS : NA 2) Grit Chamber : 100% 3) SBR & CCT : 100% 4) Chlorination Building : 100% 5) Sludge Dewatering Builg : 100% 6) Admin cum Lab: 100% 7) Airblower: 100% 8) MCC : 100% 9) Staff Quarter: 100%	1) MPS : NA 2) Grit Chamber : 100% 3) SBR & CCT : 100% 4) Chlorination Building : 100% 5) Sludge Dewatering Builg : 100% 6) Admin cum Lab: 100% 7) Airblower: 100% 8) MCC : 100% 9) Staff Quarter: 100%	Treated water arrangement to be decided yet.	

Sr. No.	Name of the Project & Contractor	AA & ES Goal/Job (Rs. in Cr.)	Agreement Amount (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	

- Installation of E&M Work :
- 1) Grit Mechanish : 100%
 - 2) Air Blower with Piping : 100%
 - 3) MCC & Panel : 100%
 - 4) Transformer : 100%
 - 5) WAS Pre-Thickner Pumps : 100%
 - 6) Poly dosing pumps: 100%
 - 7) Chlorine Leak Blowers : 100%
 - 8) Cable Tray : 100%
 - 9) Grit Mechanish : 100%
 - 10) Sluice Gates G.chamber : 100%
 - 11) Chlorination system: 100%
 - 4) Sludge dewatering Machine: 100%
 - 13) Cable termination : 100%
 - 14) Grit Mechanism system : 100%
 - 15) Diffuser with Air Blowing : 100%
 - 16) Filtrate transfer pump : 100%

SPS- I

- Civil works
- Wet well, Inlet chamber-100%
- DG Room-100%
- Panel Room-98%
- Transformer yard-100%
- staff qtr.-50%
- Boundry wall-85%
- E&M Works-
- Procurement-100%
- HT Panel -90%
- DG Installation-70%
- Transformer yard-90%
- MCC Panel-90%
- Screens-90%
- Panel Room-1%
- staff qtr.-15%
- Boundry wall-8%
- Internal wiring work in progress
- Internal wiring work in progress
- Internal wiring work in progress
- Internal wiring work in progress
- Internal wiring work in progress
- Internal wiring work in progress
- Panel Room-99%
- Transformer yard-100%
- staff qtr.-80%
- Boundry wall-94%
- Procurement-100%
- HT Panel -90%
- DG Installation-70%
- Transformer yard-90%
- MCC Panel-90%
- Screens-90%

Sr. No.	Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
									sluice gate-100%		sluice gate-100%	
									Monorail-100%		Monorail-100%	
									Cable tray-0%	cable tray-80%	cable tray-80%	
									Internal external lighting	Internal external lighting-90%	Internal external lighting-90%	
								SPS- 5				
									Wet well, Inlet chamber-91%	Wet well, Inlet chamber-11%	Wet well, Inlet chamber-100%	
									DG Room-93%	DG Room-2%	DG Room-95%	
									Panel Room-90.5%	Panel Room-4.5%	Panel Room-95%	
									Transformer yard-100%	Transformer yard-0%	Transformer yard-100%	
									staff qtr -3.5%	staff qtr -0%	staff qtr -3.5%	
									Boundry wall-4.4%	Boundry wall-6%	Boundry wall-50%	
									E&M Works-			
									Procurement-100%		Procurement-100%	
									Transformer yard-80%		Transformer yard-80%	
									MCC Panel-80%		MCC Panel-80%	
									Screens-90%	01	Screens-100%	
									Monorail-100%		Monorail-100%	
									Pumps-60%	01	Pumps-70%	
									E&M Works-			
									Procurement-100%		Procurement-100%	
									Transformer yard-80%		Transformer yard-80%	
									MCC Panel-80%		MCC Panel-80%	
									Screens-100%		Screens-100%	
									Monorail-100%		Monorail-100%	
									Pumps-70%		Pumps-70%	
								SPS- 6				
									Wet well, Inlet chamber-100%	Painting	Wet well, Inlet chamber-100%	
									DG Room-95.0%	Painting	DG Room-95.0%	
									Panel Room-65.5%	Panel Room-25%	Panel Room-90.5%	
									Transformer yard-100%	Transformer yard-0%	Transformer yard-100%	
									staff qtr -65.0%	staff qtr -25%	staff qtr -85.0%	
									Boundry wall-87.5%	Boundry wall-5%	Boundry wall-92.5%	
									E&M Works-			
									Procurement-100%		Procurement-100%	
									HT Panel -100%		HT Panel -100%	
									DG Installation-80%		DG Installation-80%	
									Transformer yard-100%		Transformer yard-100%	
									MCC Panel-82%		MCC Panel-85%	
									Screens-100%		Screens-100%	
									sluice gate-100%		sluice gate-100%	
									Monorail-100%		Monorail-100%	
								SPS- 2				
									Wet well, Inlet chamber-45%		Wet well, Inlet chamber-45%	
									Boundry wall-52.5%		Boundry wall-52.5%	
									E&M Work -70%(Procurement)		E&M Work -70%(Procurement)	
								SPS-3				

Presently inundated
owing to backflow of Kushi River
No work done in month of November-21

Land Issue with adjacent inhabitants

Dr. Jyoti

Sr. No.	Name of the Project & Contractor	AA & ES Agreement Amount (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
								Up to Previous Month	During the Month	Total Progress	
18	I&D works and STP at Molkama V/s E.M.S. Sheth	60.91 (C Cost- 37.765 Cr. And O&M- 21.407 Cr.) 15-06-19	EOT Granted till 31.12.2021	25.36	Work - 23.69 Contage - 1.35 Other expenses- 0.32 <u>Total - 25.36</u>	87.50%	STP - 8 MLD I&D work=10.0KM IPS=2Nos	Drawing & design-100% E&M Work -70% (Procurement) SPPS-4 Well well Excavation work in progress- 25%		Drawing & design-100% E&M Work -70% (Procurement)	(Work in progress) 1) Above land is filled with Municipal waste 2) Previously land issue encountered Pending NOC From VIJA Railway Obtained
								E&M Work -70% (Procurement) Rising Main-16540 meter Rising Main-9385meter -56.74% Road restoration-8985 meter 1 Admin staff Building completed 2 Panel Room completed 3 Clear water tank completed 4 UV chamber completed 5 SBR Civil work completed 6 Wet well Columns & receiving chamber work complete (98.00%) 5 Grit Chamber Raft & Pinch Beam Completed (99.50%) 8 Airblower Shed completed 9 I&D work of approx 4600 Mtrs pipe laying done out of 5426 Mtrs (84.77%) 10 125 Manholes completed (70.22%) 11 Laying of Effluent Channel completed 12 SBR Decanter installed	764 meter (0.04%) 695 meter 1 Admin staff Building completed 2 Panel Room completed 3 Clear water tank completed 4 UV chamber completed 5 SBR Civil work completed 6 Wet well slab (2.20%) 5 Grit Chamber complete (0.50%) 8 Airblower Shed completed 9 Pipe laying of 50 Mtrs done 10 Manhole completed - 15 Nos 11 Laying of Effluent Channel completed 12 SBR Decanter installed & pumps installed	Rising Main-101430meter (4.36%) Road restoration-9690 meter 1 Admin staff Building completed 2 Panel Room completed 3 Clear water tank completed 4 UV chamber completed 5 SBR Civil work completed 6 Wet well complete 5 Grit Chamber Completed 8 Airblower Shed completed 9 I&D work of approx 4650 Mtrs pipe laying done out of 5426 Mtrs (85.70%) 10 Manholes completed - 140 Nos (78.21%) 11 Laying of Effluent Channel completed 12 SBR Decanter installed & pumps installed	
17	I&D works and STP at Sonepur S.C. Const & S.N. Eshwara	30.93 (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	15.02.21 (EOT granted till Dec 2021)	15.02	Work - 13.82 Contage - 0.89 Unadjusted Mob. Advance - 0.21 <u>Total 15.02</u>	95.50%	STP - 3.5 MLD I&D Network - 5.426 Km	Well well Excavation work in progress- 0.15		Well well Excavation work in progress- 40%	1. Due to increase in the length of I&D, Cost variation is must. 2. EOT2 is required due to non issuance of NOC from Railways for crossing RUB. 2. For crossing sewer pipeline through RUB-79, Sonepur, vetting from IIT - Delhi is pending since permission from railway for core cutting is not yet given.
								E&M Work -70% (Procurement) Rising Main-101430meter (4.36%) Road restoration-9690 meter 1 Admin staff Building completed 2 Panel Room completed 3 Clear water tank completed 4 UV chamber completed 5 SBR Civil work completed 6 Wet well complete 5 Grit Chamber Completed 8 Airblower Shed completed 9 I&D work of approx 4650 Mtrs pipe laying done out of 5426 Mtrs (85.70%) 10 Manholes completed - 140 Nos (78.21%) 11 Laying of Effluent Channel completed 12 SBR Decanter installed & pumps installed	695 meter 1 Admin staff Building completed 2 Panel Room completed 3 Clear water tank completed 4 UV chamber completed 5 SBR Civil work completed 6 Wet well slab (2.20%) 5 Grit Chamber complete (0.50%) 8 Airblower Shed completed 9 Pipe laying of 50 Mtrs done 10 Manhole completed - 15 Nos 11 Laying of Effluent Channel completed 12 SBR Decanter installed & pumps installed	Rising Main-101430meter (4.36%) Road restoration-9690 meter 1 Admin staff Building completed 2 Panel Room completed 3 Clear water tank completed 4 UV chamber completed 5 SBR Civil work completed 6 Wet well complete 5 Grit Chamber Completed 8 Airblower Shed completed 9 I&D work of approx 4650 Mtrs pipe laying done out of 5426 Mtrs (85.70%) 10 Manholes completed - 140 Nos (78.21%) 11 Laying of Effluent Channel completed 12 SBR Decanter installed & pumps installed	

11

Handwritten signature and initials.

Sr. No.	Name of the Project & Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
									Boundary wall : 85% complete PS: structural work 90% complete Panel Room: Brickwork completed IPS-2: Staff Quarter: structural 100% complete & finishing work=70% PS : structural work 90 % complete Boundary wall : 85% complete RCC drain work=1255M complete Manhole : 45Nos completed Supply of Electromechanical equip.= i) Decanter System=2 Set ii) Sewage Transfer Pump=3Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Diffuser=2Lot vi) Chlorinator=1No vii) Mechanical coarse & fine screen viii) Air Blower=3Nos, Centrifuge=2Nos ix) MCC Panel=1Nos x) PLC Panel=1Nos x) Cable Tray=1lot xi) MS pipe=1lot xii) Diffuser=2Lot xiii) Online monitoring system 1set XX) Centrifuge Feed Pump=02 Nos (XXI) Sewage sludge pump=06 Nos for IPS Installation of Electromechanical Equip i) Air Blower=100%	Boundary wall : brickwork complete & plaster work in progress PS: Structural work complete & finishing work in progress Panel Room: structural completed IPS-2: Staff Quarter: structural work complete & plaster work 100% PS : structural work of Receiving chamber 85% complete Boundary wall : structural & plaster work complete RCC drain work=1255M complete Manhole : 45Nos completed Supply of Electromechanical equip.= i) Decanter System=2 Set ii) Sewage Transfer Pump=9Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Diffuser=2Lot vi) Chlorinator=1No vii) Mechanical coarse & fine screen viii) Air Blower=3Nos, Centrifuge=2Nos ix) MCC Panel=1Nos x) PLC Panel=1Nos x) Cable Tray=1lot xi) MS pipe=1lot xii) Diffuser=2Lot xiii) Online monitoring system 1set XX) Centrifuge Feed Pump=02 Nos (XXI) Sewage sludge pump=06 Nos for IPS Installation of Electromechanical Equip i) Air Blower=100%		

•In accordance to the directives of State Mining Department, sand supply has been halted and as such the work progress is adversely affected.

5

100%

GW

Name of The Project & Contractor	AA & ES Gaid/Gab (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
I&D works and STP at Bahadrapur 35.88 M/s S.C. 37.805 Construction & N. N. Enviro	36.04 Cr. (C Cost- 22.65 Cr. And O&M- 13.40 Cr.) 27-08-19	26.08.20 (EOT granted till 31.03.2021)		6.5 Lakh/adjusted Job. Advance - 2.26	Centage - 0.28 Work - 3.93 Other - 0.03	35.50%	STP-11 MLD & 2 IPS	ii) MCC panel installed=100%. iii) air blower pipes laying complete iv) DG installation complete=100% v) Diffuser pipeline installed=100% vi) Cable tray framework erected 100% complete vii) Pumps in Wetwell installed 100% MPS to Grit on pipeline complete Cable laying=95% complete PLC panel installed Gate Valve=06 Nos installed Mechanical coarse & fine screen installed Motorised gate valve installed Manual screen installed All electric supply work at STP complete Chlorinator system installed	ii) MCC panel installed=100%. iii) air blower pipes laying complete iv) DG installation complete=100% v) Diffuser pipeline installed=100% vi) Cable tray framework erected 100% complete vii) Pumps in Wetwell installed 100% MPS to Grit on pipeline complete Cable laying=95% complete PLC panel installed Gate Valve=06 Nos installed Mechanical coarse & fine screen installed Motorised gate valve installed Manual screen installed All electric supply work at STP complete Chlorinator system installed Flowmeter installed	1. Received MOC for IPS-1 land & Re-Survey for IPS - 1 done and I&D Network drawing is on finalization stage & will be submitted for IIT vetting in next week.	
								Admin cum Panel Building cum Staff Quater's - 76.820% Complete SBR & CCT - 40.425% Complete MPS & inlet chamber - 73.62% Sludge Holding Tank - 8.100% Grit Chamber 2.330% IPS2/Pumping station 2.43% IPS1/Pumping station 0%	Admin cum Panel Building cum Staff Quater's - 5.30% SBR & CCT - 23.375% MPS & inlet chamber - 6.080% Sludge Holding Tank - No work due to water logging Grit Chamber 3.120% IPS2/Pumping station 3.170% IPS1/Pumping station 0.500%		
								1. Main Pumping Station Civil work is completed- (17.5%) 2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume, Pile Cape and Column RCC and Tie Beam work is in progress (41%) 3. Sludge Dewatering Building Sludge Sump - Excavation work is in progress (10%) 4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concreting and backfilling work completed (42%) 5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 2nd, 3rd lift RCC work is in progress (80%)	1. Main Pumping Station - Dewatering work is in progress 2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume, Tie Beam rcc work is in progress (25%) 3. Sludge Dewatering Building Sludge Sump - Raft work completed (11%) 4. Substation, MCC Room - No work 5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 3rd, 4th lift RCC work is in progress (75%)		
								1. Main Pumping Station Civil work is completed- (17.5%) 2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume, Pile Cape and Column RCC and Tie Beam work is in progress (43%) 3. Sludge Dewatering Building Sludge Sump - Raft work completed (20%) 4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concreting and backfilling work completed (42%) 5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 2nd, 3rd lift RCC work is in progress (81%)	1. Main Pumping Station Civil work is completed- (17.5%) 2. Grit Chamber, Screen Chamber, Inlet Chamber, & Parshall Flume, Pile Cape and Column RCC and Tie Beam work is in progress (43%) 3. Sludge Dewatering Building Sludge Sump - Raft work completed (20%) 4. Substation, MCC Room up to Raft and column work up to plinth beam is completed and FFL slab beam concreting and backfilling work completed (42%) 5. SBR, Equalisation Tank & Was Sump Raft is completed and wall 3rd, 4th lift RCC work is in progress (75%)		
								Due to space constraint at STP site excess soil dumping place is situated in sludge handling areas. Due to space constraint at STP site near blower building Ground Water level high	Due to space constraint at STP site excess soil dumping place is situated in sludge handling areas. Due to space constraint at STP site near blower building Ground Water level high		

6

37.805

3

Sl. No.	Name of The Project & Contractor	AA & ES Gol/ConB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Over: II physical progress (in %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
20	I&D works and STP at Chhapra M/s Toshiba (JV)	236.15	248.07 Cr.	04.08.21 (EOT request sent to SPAG)	60.61	8.05	66.0%	6. CCT, Chlorination Building survey work is completed and excavation work is in progress (10%)	6. CCT, Chlorination Building survey work is completed and excavation work is in progress (10%)	6. CCT, Chlorination Building survey work is completed and excavation work is in progress (10%)	6. CCT, Chlorination Building survey work is completed and excavation work is in progress (10%)	Ground Water level high
									7. Air Blower Room Raft RCC and column work up to plinth beam is completed and FFL slab beam concreting and backfilling work completed (42%)	7. Air Blower Room Raft RCC and column work up to plinth beam is completed and FFL slab beam concreting and backfilling work completed (3%)	7. Air Blower Room Raft RCC and column work up to plinth beam is completed and FFL slab beam concreting and backfilling work completed (45%)	
									8. Admin Cum Lab Building - RCC Column work up to plinth level and FFL slab rcc work is completed (37%)	8. Admin Cum Lab Building - Column work is in progress (3%)	8. Admin Cum Lab Building - RCC Column work up to plinth level and FFL slab rcc work is completed (40%)	Due to space constraint at STP site shuttering material stock yard is situated at this location. Ground Water level high
									9. Staff Quarter survey work is completed (5%)	9. Staff Quarter - No work	9. Staff Quarter survey work is completed (5%)	
									10. IPS/Pumping station - IPS 3, IPS4 - (98%) and IPS 2 - (78%)	10. IPS/Pumping station - IPS 2 - (5%)	10. IPS/Pumping station - IPS 3, IPS4 - (98%) and IPS 2 - (83%)	Ground Water level high
									11. Network (I&D) - Pipe laying of 7060 mtrs and manhole 240 nos. is completed. Pipe Laying - (36%) and Manhole - (33%)	11. Network (I&D) - Laying work= 0.015 m	11. Network (I&D) - Pipe laying of 7075 mtrs and manhole 240 nos. is completed. Pipe Laying - (36%) and Manhole - (33%)	
									12. Road Restoration (I&D Network) - 6.949 KM road restoration is completed (100%)	12. Road Restoration (I&D Network) - No Work	12. Road Restoration (I&D Network) - 6.949 KM road restoration is completed (100%)	Out of 7.075 km pipe laying work 6.949 km road restoration is completed.
									13. Electro-Mechanical Equipments for STP - 100% equipment is reached at STP Site	13. Electro-Mechanical Equipments for STP - all equipment is reached at STP Site	13. Electro-Mechanical Equipments for STP - 100% equipment is reached at STP Site	
									14. Electro-Mechanical Equipments for MPS&IPS - (90%) equipment is reached at Stock Yard in Chhapra.	14. Electro-Mechanical Equipments for MPS&IPS - No work	14. Electro-Mechanical Equipments for MPS&IPS - (90%) equipment is reached at Stock Yard in Chhapra.	STP land has been identified which belongs WRD. Request has been sent to WRD for issuance of land NOC. It is expected that STP land will be received shortly.
									STP	STP	STP	
21	I&D works and STP at Fatuha	35.49	37.4325					STP - C7 MLD SPS and I&D	Nil	Nil	Nil	IIT Roorkhee vetted design and drawing has been sent to Hydrology professor, Shri Ramakar Jha, NIT Patna for its review considering the STP land is on bank of river ganga. Hence work progress is slow.
									1) Admin Building-55%	15%	70%	
22	I&D works and STP at Danapur	103.27	108.1164				10.0%	STP - 25 MLD SPS and I&D	STP	STP	STP	Clearance of Tree shifting from STP site has been received from DFO on 27.11.2021 work shall be started shortly.
									2) SBR Basin-4%		4%	
									3) CCT-90%		90%	It has been requested to IIT Patna to submit feasibility report duly ascertaining the strength of civil and mechanical components in terms of renovating existing STP available at Beur STP campus. IIT Patna has submitted the report mentioning that the detailed examination is required
									4) Chlorination Building-90%		90%	
									5) Security Cabin-90%		90%	
									6) Supply of DI Pipe-330.50 m		830.50 m	
									7) Stilling chamber with screen channels-3%		3%	
									8) Grit chamber with Paashallume-3%		3%	
									Nil	Nil	Nil	
23	I&D works and STP at Phulwarsha	46.25	48.6583					STP - C7 MLD SPS and I&D	STP - C7 MLD SPS and I&D	STP - C7 MLD SPS and I&D	STP - C7 MLD SPS and I&D	
									Khagazal Lock	Khagazal Lock	Khagazal Lock	
									STP - 06 MLD SPS and I&D	STP - 06 MLD SPS and I&D	STP - 06 MLD SPS and I&D	
									Work - 6.5	Work - 6.5	Work - 6.5	
									Other - 0.14	Other - 0.14	Other - 0.14	
									Mob. Advance - 4.50	Mob. Advance - 4.50	Mob. Advance - 4.50	
									Centrage - 0.45	Centrage - 0.45	Centrage - 0.45	
									11.59	11.59	11.59	
									176.19	176.19	176.19	
									12.11.20	12.11.20	12.11.20	

Sr. No.	Name of the Project & Contractor	A & ES (Rs. in Cr.)	Agreement Amount (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Up to Previous Month	During the Month	Total Progress	Issue in Execution
22	MLD STP .04 No. IPS and 138.9 kms Sewerage network at Hajipur	305.19	316.18 Cr	02.07.2023	27.30	Other - 0.06 Mob. Adv - 26.97 Total - 27.03		STP - 30 MLD, 5 Nos. IPS, 167.23 Km Sewerage Network & 9.50 Km Exiting Sewer line cleaning	1) Project agreement 03.07.2021. 2) Sewerage network survey work 138.9 KM completed out of 138.9 KM. 3) Zone-I,II,IV & V sewerage network design & drawing have been submitted to IIT & BUDCO for vetting. 4) IPS- III and STP BEP have been submitted to IIT and buidco for vetting. 5) Land NOC for IPS- II,III & IV under progress. 6) Road Restoration - rising main IPS-I,III & IV survey work completed and rising main IPS- II survey work going on. 7) Sewer Network- 0 Km 8) Manhole- 0 Nos 9) Property Chamber - 0 Nos 10) Road Restoration - 0 KM	1) Work not start due to STP area water logging. 2) Land NOC for IPS-II, III & IV under progress. 3) IPS-III & STP BEP has been submitted to IIT And BUIDCO for vetting. 4) Rising main IPS-I,III & IV survey work completed. 5) Zone - I, III, IV and V sewerage Network Design & Drawing have been vetted by IIT. 6) Sewer Network- 5.035 KM 7) Manhole - 35 Nos 8) Property Chamber - 35 Nos 9) Road Restoration - 0 KM	1) Project agreement 03.07.2021. 2) Sewerage network survey work 138.9 Km completed out of 138.9 Km. 3) Zone- I,II,IV & V sewerage network design & drawing have been vetted by IIT. 4) IPS- III and STP BEP have been submitted to IIT and buidco for vetting. 5) Land NOC for IPS- II,III & IV under progress. 6) rising main IPS-I,III & IV survey work completd. 7) Sewer Network- 5.035 Km 8) Manhole - 35 Nos 9) Property Chamber - 35 Nos 10) Road Restoration - 0 Km	
24	Solutions Pvt Ltd JV with Kevadiya construction Pvt Ltd.,	312.44	03.07.2021	02.07.2023				STP - 30 MLD, 5 Nos. IPS, 167.23 Km Sewerage Network & 9.50 Km Exiting Sewer line cleaning	Contour Survey & Soil testing Completed. Continue follow up to Distric authority for land.	Survey & Soil Testing Completed, further activities under progress. Land issue with local farmers.		
25	Munger STP & Sewerage Network Project- M/s EMS Infracon Pvt. Ltd.	294.02	(Capex cost-264.53 Cr. and O&M Cost- 86.26 Cr.)	17.10.2023	26.45	Mobilization Advance - 26.45 Cr Total -26.45 Cr	1%	BRJP Campus, Laliu F Primary Survey work completed. ar Raja Talab, North F Primary Survey work completed. -4 (Goyanka Mainri Sac Primary Survey work completed. IPS-5 (Mirchi Talab) Primary Survey work completed. New Sewerage Netwo Site visit completed. Exiting Sewer line cle 0.20 Km Completed	Contour Survey & Soil testing Completed. Contour Survey & Soil testing Completed. Contour Survey & Soil testing Completed. Contour Survey & Soil testing Completed. Topographical Survey Completed.	Land issue still pending. Soil Testing Completed, further activities under Progress Soil Testing Completed, further activities under Progress Soil Testing Completed, further activities under Progress Soil Testing Completed, further activities under Progress Survey Completed & Design work under progress.	No Govt. land at the DPR Location. Land NOC awaited from DM-Munger.	
26	Bhagalpur STP & I&D	385.09 cr/	07.10.2021	06.11.2023 (excluding 3 months of trial run)				Land demarcation of STP & MLD Domestic sewage + 5 MLD Industrial sewage) IPS completed Survey work & 10 IPS (54.5 MLD) also completed.	Geo technical investigation to be done Submission of Basic Engineering Drawings/ documents to Buidco Review and Approva of Basic Engg of Drawings/ documents from	Before construction activities are going on.		

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 30.11.2021)

Sl. No.	Name of the Project & Name of the Contractor	AA & ES Con/fin (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Funds Received (Rs. in Cr.)	Physical expenditure including State share (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Up to previous Month	During the Month	Total Progress	Issue in Execution
1	River Front Development, Gopalganj	8.75	7.36 04.01.2020	01.06.21	5.7	Work 5.63 Other 0.07 Total: 5.7	100%	1. Development of Dumariya Ghat (60m wide & 2.5 m deep = 1260 sqm). 01 No. 2. Bridge Ghat (60m wide & 2.5 m deep = 1260 sqm). 01 No. 3. High Mast Lights 1 No. 4. Toilet & Change Room 01 No. 5. Embankment Protection 6. Landscaping & Horticulture works 7. Sanitary sewer falling works	9	10	19	Completed
2	River Front Development, Patna	26.77 (16.77 Rev. cost)	756.57 16.04.24	13.06.2021 Extension Date 13.05.20	31.06	Work 26.00 Expenditure 26.00 C&M 0.00 Other 0.00 Total: 26.00 2021: 11.00 (Audit final expenditure due to rev. cost work sample as per revised AMMS)	93%	Development of Ghats- 15 Ghats completed out of 20 Ghats Building 1. Auto Vahat, Inshore (AVI) Building at Barhwa Ghat completed. 2. ILO Center at Collectrate Ghat completed 3. Community Cum Cultural Center at Raji at Barhwa Ghat completed. 4. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 5. ILO Center at Collectrate Ghat completed 6. Community Cum Cultural Center at Raji at Barhwa Ghat completed 7. ILO Center at Collectrate Ghat completed 8. Community Cum Cultural Center at Raji at Barhwa Ghat completed 9. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 10. ILO Center at Collectrate Ghat completed 11. Community Cum Cultural Center at Raji at Barhwa Ghat completed 12. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 13. Community Cum Cultural Center at Raji at Barhwa Ghat completed 14. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 15. ILO Center at Collectrate Ghat completed 16. Community Cum Cultural Center at Raji at Barhwa Ghat completed 17. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 18. ILO Center at Collectrate Ghat completed 19. Community Cum Cultural Center at Raji at Barhwa Ghat completed 20. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 21. ILO Center at Collectrate Ghat completed 22. Community Cum Cultural Center at Raji at Barhwa Ghat completed 23. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 24. ILO Center at Collectrate Ghat completed 25. Community Cum Cultural Center at Raji at Barhwa Ghat completed 26. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 27. ILO Center at Collectrate Ghat completed 28. Community Cum Cultural Center at Raji at Barhwa Ghat completed 29. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 30. ILO Center at Collectrate Ghat completed 31. Community Cum Cultural Center at Raji at Barhwa Ghat completed 32. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 33. ILO Center at Collectrate Ghat completed 34. Community Cum Cultural Center at Raji at Barhwa Ghat completed 35. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 36. ILO Center at Collectrate Ghat completed 37. Community Cum Cultural Center at Raji at Barhwa Ghat completed 38. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 39. ILO Center at Collectrate Ghat completed 40. Community Cum Cultural Center at Raji at Barhwa Ghat completed 41. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 42. ILO Center at Collectrate Ghat completed 43. Community Cum Cultural Center at Raji at Barhwa Ghat completed 44. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 45. ILO Center at Collectrate Ghat completed 46. Community Cum Cultural Center at Raji at Barhwa Ghat completed 47. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 48. ILO Center at Collectrate Ghat completed 49. Community Cum Cultural Center at Raji at Barhwa Ghat completed 50. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 51. ILO Center at Collectrate Ghat completed 52. Community Cum Cultural Center at Raji at Barhwa Ghat completed 53. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 54. ILO Center at Collectrate Ghat completed 55. Community Cum Cultural Center at Raji at Barhwa Ghat completed 56. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 57. ILO Center at Collectrate Ghat completed 58. Community Cum Cultural Center at Raji at Barhwa Ghat completed 59. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 60. ILO Center at Collectrate Ghat completed 61. Community Cum Cultural Center at Raji at Barhwa Ghat completed 62. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 63. ILO Center at Collectrate Ghat completed 64. Community Cum Cultural Center at Raji at Barhwa Ghat completed 65. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 66. ILO Center at Collectrate Ghat completed 67. Community Cum Cultural Center at Raji at Barhwa Ghat completed 68. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 69. ILO Center at Collectrate Ghat completed 70. Community Cum Cultural Center at Raji at Barhwa Ghat completed 71. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 72. ILO Center at Collectrate Ghat completed 73. Community Cum Cultural Center at Raji at Barhwa Ghat completed 74. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 75. ILO Center at Collectrate Ghat completed 76. Community Cum Cultural Center at Raji at Barhwa Ghat completed 77. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 78. ILO Center at Collectrate Ghat completed 79. Community Cum Cultural Center at Raji at Barhwa Ghat completed 80. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 81. ILO Center at Collectrate Ghat completed 82. Community Cum Cultural Center at Raji at Barhwa Ghat completed 83. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 84. ILO Center at Collectrate Ghat completed 85. Community Cum Cultural Center at Raji at Barhwa Ghat completed 86. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 87. ILO Center at Collectrate Ghat completed 88. Community Cum Cultural Center at Raji at Barhwa Ghat completed 89. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 90. ILO Center at Collectrate Ghat completed 91. Community Cum Cultural Center at Raji at Barhwa Ghat completed 92. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 93. ILO Center at Collectrate Ghat completed 94. Community Cum Cultural Center at Raji at Barhwa Ghat completed 95. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 96. ILO Center at Collectrate Ghat completed 97. Community Cum Cultural Center at Raji at Barhwa Ghat completed 98. Auto Vahat, Inshore (AVI) Building at Collectrate Ghat completed 99. ILO Center at Collectrate Ghat completed 100. Community Cum Cultural Center at Raji at Barhwa Ghat completed	Contractor not mobilized per AMMS from September 2019. Time extension was given till 20.05.2020, direction has been given to submit extension of time but contractor not submitting the date. Work for Barhwa Ghat, Manohar Ghat, and Nalpur Ghat is delayed. Contractor is not willing to continue work.			
3	River Front Development, Muzaffarpur	10.77	9.80 04.01.2020	01.06.21	1.05	Work 9.80 Other 0.00 Total: 9.80	100%	Ghat 03 nos 21M x 10M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & horticulture	9	10	19	Completed

100%

100%

100%

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 30.11.2021)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ AA&ES issue Gol/GoB	Total expenditure incurred (including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Buxar STP & Sewerage Network, Patna	16	95	164.23	12/31/2019	-	-	Letter alongwith recommendation in TBER was sent to SPMG on 08.10.2021 for obtaining NOC from World Bank on TBER. NOC yet not received
2	I&D and STP, Barahiya	6	-	27	12/31/2019	0.03	-	Four Bids received as on last date of bid receiving is 01.10.201. TBEC meeting was done on 23.11.2021. TC meeting will be held very soon.
3	I&D and STP, Kahalgaon	5	-	25.77	12/31/2019	0.16	-	Letter alongwith recommendation was sent to SPMG on 23.09.2021 for obtaining directions but direcion yet not received.
4	Gopalganj Crematorium	-	-	-	-	-	-	NIT has been floated by concern Ex. Engineer on 25.10.2021. As per corrigendum -1 the last date of bid receiving is 10.12.2021.

By:

By:

