



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनल रोड, पटना-800001.

पत्रांक- बुडको / यो०-2693 / 2023 -

3219 (अनु०) पटना, दिनांक- 06/7/23

प्रेषक,

महाप्रबंधक (असैनिक), मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

मुख्य महाप्रबंधक,
बुडको, पटना।

विषय:-

माह - जून, 2023 का मासिक प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि बुडको द्वारा उत्तर बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह - जून, 2023 का मासिक प्रगति प्रतिवेदन संबंधित परियोजना निदेशक से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:- यथोक्त।

GM(PDM)
म/म/23
म/म/23
07/7/23

विश्वासभाजन

म/म/23

महाप्रबंधक (असैनिक),
मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

Dr. Rishabh Jha
म/म/23

5080
म/म/23

2499 - PDM
म/म/23

आधारभूत, संरचना एवं परिवहन (उत्तर बिहार उपभाग)
मासिक प्रगति प्रतिवेदन जून-2023

1345

सीतामढ़ी + शिवहर।

June - 2023

Sl.No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. in Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress in Percentage			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress in Percentage	
2		3	4	5	6	7	8	9	10	11	12	13
Name of District :- Sitamarhi												
1	नगर सरकार भवन, नगर पंचायत, सुरसगंज के प्रशासनिक भवन का निर्माण कार्य (विद्युतिकरण, जलापूर्ति एवं स्वच्छता सहित कार्य)। सेक्टर- M/s Dinker Construction Pvt Ltd.	1.6956 Lt. No. 21 Dt. 19.06.19	1.451548 Dt. 25.03.2022	24.06.2023	0.8478	0.8477999	0.8477999	-	-	-	कार्य पूर्ण।	
2	नगर निगम, सीतामढ़ी क्षेत्र अन्तर्गत सात निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य विद्युत सेट-1 लकड़ी सेट-2	Lt. No. 499 Dt. 19.02.2022 Rs. 4.5912368	-	-	-	-	-	-	-	-	-	प्रारंभिक लेवल एवं मिट्टी जाँच किया जा चुका है। डिजाइन एवं ड्राइंग का कार्य प्रगति पर है।
Name of District :- Sheohar												
1	नगर परिषद, शिवहर क्षेत्र अन्तर्गत बस स्टैंड का निर्माण कार्य।	Lt. No. 201 Dt. 07.02.2023 Rs. 3.58048	-	-	-	-	-	-	-	-	-	निविदा की प्रक्रिया में।
2	नगर परिषद, शिवहर क्षेत्र अन्तर्गत सात निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य। विद्युत सेट-1 लकड़ी सेट-2	Lt. No. 501 Dt. 19.02.2022 Rs. 4.5912368	-	-	-	-	-	-	-	-	-	निविदा निष्पादन की प्रक्रिया में। भूमि उपलब्ध नहीं है।

SAHAR
06/07/2023
Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

344

Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park. Contractor - Chandrabibha Devi	AA-0.4277, Dated:- 25.11.14 & EC:- 0.4277	0.3038828	18.12.15	0.21385	0.2-385	Fund was being made available to this office (DUIDA) by the DM. Accordingly UC has been sent by the DM along back to UD&RD. Rest fund is available with DM Bettiah. This office has requested vide letter no-115 dated 12.05.2022 to DM Bettiah for releasing fund for completion of pending schemes.	Boundary wall, Pathway, Light Gajabo, Sitting bench etc.	Boundary wall, Sitting Bench, Path way and Gajabo	No Work.	Boundary wall, Sitting Bench, Path way and Gajabo	
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	2.5137547	29.12.16	1.5082528	1.5082528		Construction of Building	Civil work completed except roof treatment.	No Work.	Civil work completed मे नगर परिसर में नगर परिसर क्षेत्र में।	
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	Completed.	No Work.		
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.5956 Dated:- 8.11.13 & EC:-1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	60 % work Completed.	No Work.	60 % work Completed.	
5	Construction of Ramna maidan- levelling, boundary wall, track and beautification. Contractor-M/S Jai bhawani const.	AA-2.0 Dated - 18.02.14&EC	1.105711	29.05.15	0.902905	0.902905	0.902905	Boundary wall, pathway, levelling and beautification	Phase-1 is complete.	No work	Phase 1 is completed	For Ramna Maidan Phase- 1 Physically completed but financial progress not yet achieved due to fund constraints.

59440
06/07/2023

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

3913

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर विकास योजना-तर्गत बाजार नगर वंचायत के प्रशासनिक भवन का निर्माण कार्य।	3 Letter no- 3059, dated- 18.12.2017 Amount 1.6956	4 1.2107859 22.02.2016	5 15 Months 22.04.2017	6 0.6140	7 0.6140	8 0.5140	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress Flooring-Progress	10 Building 2nd Story Comp. Plaster-Comp. Wood Work Progress Flooring-Progress	11	12 Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring- Progress	13 (शेष आवंटन की प्रविष्टि में कार्य बन्द है।)
2	Construction of PCC road and RCC Draing from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar nigam, chhapara	Letter no-79, dated- 06.12.2017 Amount 2.9866	2 4299813 06.03.2020	15 Month	1.5866	1.5499	1.5499	RCC Drain- 1872 PCC Road- 936 Paver Block- 836	Nala- 1590m PCC- 641.50m Paver Block - 2x300.00 Completed.	Nala- 0 m PCC- Nil Paver block- 0	Nala- 1590m PCC- 641.50m Paver Block - 2x300.00 Completed.	

Satya
06/07/2023

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Saharsa Bus Stand Project M/S Shri Balram Singh Vill+Post-Panchgachhia, Saharsa	4.00 & Letter No. 78, dated 19.11.2014	3.3003 & 10.06.2015	09.05.2017	1.91	1.91	1.91	Bus Terminus (Civil work)	-	-	Completed	1. For departure gate, one gate land disputed in High Court, Patna 2. Fund unavailability since last two years. 3. Overall Progress 85%
								Toilet Block & small shops (Civil work)	-	-	Completed	
								Compound wall entrance gate (Civil work)	-	-	Except disputed land, rest work completed	
								Internal Road Pathway & Landscaping work	-	-	Completed	
								Electrical work (Internal)	-	-	Completed.	
								PHE work (Internal)	-	-	Completed	
								PHE work (External)	-	-	Completed	

Satya
06/07/2023
Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

341

जून - 2023

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर परिषद मोतिहारी के मोतिहारी का सौराक्ष्य एवं जीर्णोद्धार कार्य। (M/s Charitha - Pawan Kumar (JV), Hyderabad)	EC-21.99 AA Rs.23.05492 Lt No-239 dt- 15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 6.80	Rs. 6.80	8	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mid)	10	11	12	13
1								1. De-weeding Machine supplied and De-weeding work in Motijheel is under progress since 26.04.22 2. Dredging Machine supplied on 25.01.2023. rest Dredging Machine supplied instead of Agreeded Machine "Supply of 21 Tonne JCB long boom excavator (Model MB3/205)" Machine changed under agreement amount vide Technical Meeting held on 07.06.2019. O&M started since 20.04.23		1. De-weeding Machine supplied and De-weeding work in Motijheel is under progress since 26.04.22 2. Dredging Machine supplied on 25.01.2023 and 98% assembled on 28.01.2023. rest pipe assembly work in progress. Dredging Machine supplied instead of Agreeded Machine "Supply of 21 Tonne JCB long boom excavator (Model MB3/205)" Machine changed under agreement amount vide Technical Meeting held on 07.06.2019. De-silting work is under progress since 20.04.2023.		1) Contract Rescissionment Debarment and Blacklisting removed from M/s Charitha-Pawan Kumar (JV) on 27.09.21 2) Letter to Start the work (where design and drawing not required) is given to contractor vide Lt. 531 dated 08.11.21 3) A proposal without STP has been submitted to CE (Infra) north Bihar. Design and Drawing to be prepared by Contractor and the same will be vetted by IIT, Delhi as directed by CE(Infra), north Bihar in meeting held on 05.01.2022.
2	सुरक्षित बस डिपो का निर्माण कार्य। (M/s Keshav Kumar Kearsi, Motihari)	EC-2.19 AA Rs. 2.0000 Lt No-78 dt- 19.11.14 EC-2.19 LOA- 1.650150 Lt No-1375 dt-11.05.15	Rs.1.44 Lt No- BU/DCo/yo- 687 /14-87 dt-6.12.14	24.12.16 (6 Months)	1.44	1.43	1.43	1. Bus terminus 2. Toilet, shop block 2. compound wall with entrance gate. 3. Internal road, pathway, Campus filling & land scaping. 4. Electrical work. 5. PHE work			1. Frame work of Bus terminus building completed. 2) Campus filling- 90% 3) Plaster Work of terminus building completed. 4) Shop and Toilet work completed.	

Satyam

06/07/2023

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

340

MONTHLY REPORT

Hajipur-Vaishali

जून - 2023

Sl.N o.	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value & Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर परिषद् हाजीपुर												
1	हाजीपुर नगर परिषद् अन्तर्गत बुटनवास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.47186	80	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work	Kota Stone Boulder (30%) brick work completed, earth work completed.	R.C.C. completed. Kota Stone Boulder (80%) Boulder (30%) brick work completed, earth work completed.	Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work in Progress
2	हाजीपुर नगर परिषद् अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700	50	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work	R.C.C. (60%) Kota Stone Boulder (0%) Boulder (0%) brick work (40%), earth work (50%).	R.C.C. (60%) Kota Stone Boulder (0%) Boulder (0%) brick work (40%), earth work (50%).	Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work is hindered due to rise in water level.

Note : Excess expenditure against serial no-01 made from the amount available in serial no-2. When fund of serial no-1 of Bham Das ghaz will be available then the it will be transferred to Sidi Ghaz viz in serial no-2

591730
06/07/2023
Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

339

**Bihar Urban Infrastructure Development Corporation Ltd.
Muzaffarpur**

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.in Cr.)	Agreement Value & Date (Rs.in Cr.)	AS per agreement Date of Completion	Fund Received (Rs.in Cr.)	Total Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	रकमेश्वरी रोड से भागा जयनाथ निवास महाविद्यालय के पीछे होते हुए राख भोगम होते हुए जल चौक तक का एवं एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, नॉटिफि एवं अतिरिक्त बिहार पटना का पत्रांक-07 दिनांक-27/09/18 राशि-381.55 लाख	3.4116452 0558D/2019-20 Dated-28.02.20	27.11.2020	3.4022846	2.443792		Road & Drain	592/625 Mtr Drain complete & Road 1173/1640 Mtr Road Work Complete. Paver Block is Complete in 500 M Both Side.	Paver block work is completed. Rest Road Work in Progress	592/625 Mtr Drain Complete & Road 1173/1640 Mtr Road Work Complete. Paver Block is completed in 500 M Both Side.	इस कामकाज के पत्रांक-170 दि-20.8.2020 द्वारा प्रकल्पन संशोधित तकनीकी स्वीकृति हेतु मुख्य अभियंता, उत्तर बिहार उपभाग को भेजा गया जिसकी स्वीकृति अनिवार्य पत्राचार के उपरान्त मुख्य अभियंता, आराजना, निसुमा एवं अनुसूचित, पुढो, पटना के पत्रांक-1077 दिनांक-16.3.22 से प्राप्त हुई। आगंतन हेतु, नगर अनुसूचित, मुजो के पत्रांक-1766 दि-16.4.22 से नॉटिफिके की अधिपत्रावली भेजी गयी, जिसके अलावा में अनेको पत्राचार के उपरान्त मुख्य अभियंता, उत्तर बिहार उपभाग, पुढोको पटना के पत्रांक-2158 दिनांक-04.06.2022 को आगंतन प्राप्त हुई है। कार्य प्रगति में है।
2	माई सड़-02 में दिलिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, नॉटिफि एवं अतिरिक्त बिहार पटना का पत्रांक-80 दिनांक-12/02/19 राशि- 103.93 लाख	0.866526 01F2/2020-21 Date-17.06.20	16.12.20	0.51965	0.4519967		Road & Drain	525/593 Mtr Drain work complete & Road 550/593 Mtr Road Work Complete		525/593 Mtr Drain work complete & Road 550/593 Mtr Road Work Complete	कार्य पूरा।
3	मुजफ्फरपुर नगर निगम क्षेत्र अंतर्गत सत्राट अंशोक भवन का निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, नॉटिफि एवं अतिरिक्त बिहार पटना का पत्रांक- 113 दिनांक-14.02.2015 राशि- 139.333 लाख	1.3808729 C1F2/2021-22 Date-24.11.2021	23.08.2022	0.69665	0.6310274		Civil Amenities			completed.	नॉटिफिके को नॉटिफिके रूपांतर हेतु निर्देशित किया गया है।

Satya

26/07/2023
Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

238

Bihar Urban Infrastructure Development Corporation Ltd.
Madhepura

Jun-23												
Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	नगर परिषद, मधेपुरा क्षेत्रान्तर्गत सम्राट अशोक भवन निर्माण कार्य। संवदेक- नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065 Date-	31.03.2020	0.1000	0.1000	0.1000	E/W Beam Column B/W, Stair, CP, Door, Window & Painting works.	Shuttering of slab and beam at roof level	-	Foundatiion to Slab casting complete	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCO Lt. No. 92, Date - 28.07.2020 & Lt.No. 15, Date - 30.01.2021 & Lt. No. 275 Dated 20.12.2021 Lt. No. 23 Date 28.02.2022 & Lt. no.-151, Date- 22.11.2022 & Lt. No.- 13 Date- 10.01.2023 UDHD Patna.

Smt. Smt.
26/07/2023
Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Smt.
General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

372

बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का एक उपक्रम)

पश्चिम बोरिंग कैनल रोड, राजापुर पुल, पटना- 800001

email- gmdwshq.buidco@gmail.com

पत्रांक- मु०/मु० -1709/20 (पार्ट-4)-

3284

दिनांक-

08/7/23

सेवा में,

परियोजना निदेशक

आयोजन निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय- जलापूर्ति ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह जून-2023 के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में जलापूर्ति ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन माह जून-2023 का परियोजना निदेशक/उप परियोजना निदेशक से प्राप्त प्रतिवेदन के आधार पर तैयार कर संलग्न कर भेजा जा रहा है।

अनु०:-यथोक्त।

विश्वासभाजन

Amalendu Kumar Rangan

(अमलेन्दु कुमार रंजन)

महाप्रबन्धक

जलापूर्ति ड्रेनेज एवं सिवरेज (मु०)
बुडको, पटना।

म.प्र.ब. 800
08/7/23

Sri Kishore Jha
20/7/23

2527 pdm
10/7/23

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - June 2023

1325

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

01-07-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date, (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	मोहिहारी जलापूर्ति योजना फेज-1 संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669 (without O&M) Lt No-596 dt-28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	30.06.2019 (EOT) (18 months) Extension till-30/Sept/2021	28.59	25.55	25.55	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-0 km HSC-0 OHT- 0 Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0 SCADA- 0	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	13 i) Wards Covered/saturated- 2,3,4,5,6,7,8,9,10,11,12 and 21 ii) Pipe testing/trial started. iii) Total Road Restoration Target- 2780mm Achievement till date - 2747mm iv) Pipe Laying and HSC's Work completed as per available scope. No further work required. v) Scada - 02 Nos. Comp.
2	मोहिहारी जलापूर्ति योजना फेज-1 संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 Lt No-108 dt-16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20 (Extended to 31.10.2021)	52.00	45.47	45.47	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House and Chlorinator-7 Pump Motor -7 Transformer-7 SCADA-3	Pipeline-124.736 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House and Chlorinator-7 Comp. Pump Motor -7 Transformer-7 Scada - 3 nos. Comp.	Pipeline-0.010 km HSC- 0 OHT-1 in progress Tubewell-0 Pump House and Chlorinator- 0 Pump Motor -0 Transformer-0 Scada- 0	Pipeline-124.736 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House and Chlorinator-7 Comp. Pump Motor -7 Transformer-7 Scada - 3 nos. Comp.	13 i) Wards Covered/saturated- 1,13,14,15,16,17,18,19,20,22,23,24,25,26,27,28,29,30,31,32,33,34,35,36,37, and 38 ii) Pipe Testing in progress total 26 nos. of wards till date- 31/09/20 iii) Total used road till date- 31985m Achievement till date- 31199m iv) Pipe Laying and HSC's work completed as per available scope. No further work required. except manlink. v) SCADA - 03 nos in Compliance
3	ढाका जलापूर्ति योजना फेज- 1 M/S Ashoka Tubewell	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	13 i) Wards Covered under Phase-1 - 80, 90, 100, 110, 120, 130, 140, 150, 160, 170, 180 ii) O&M are in progress. Fund unavailable for O&M
4	ढाका जलापूर्ति योजना फेज- 1 M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no-139 dt-5-03-2018	राशि -5.02 29.09-2018	28.03.19 (Extension till Sep 2019)	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.011 km HSC-2676	Pipeline-30.011 km HSC-2676	Pipeline-30.011 km HSC-2676	13 i) Wards to be covered under phase-2 - (O&M Performance) 80, 90, 100, 110, 120, 130, 140, 150, 160, 170, 180 ii) New Parisitum Ward no 9 to 22 iii) Wards completed. All wards (ward no 9 to 22) O&M are in progress.

Satyam
08/07/2023
DPD

329

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
5	केसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 lt No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	1) Wards covered under Phase-I = 2P, 3P, 4P, 5P, 6P, 7P, 8P, 9P, 10P and 11P 2) O&M are in progress, Fund unavailable for O&M
6	केसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139/15-10.09.18	राशि-3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-915	-	Pipeline-14.43 km HSC-915	1) Wards Covered under phase-2 = 3P, 4P, 5P, 6P, 7P, 8P, 9P, 10P and 11P (Ward no 3, 4, 5, 6 are completed) 2) As per agreement pipe length work is completed 3) Water Supply trial in progress 4) For remaining area phase-III work tender has been invited and will be received on 20/04/22
7	केसरिया जलापूर्ति योजना फेज- III Manoj Kumar Singh Construction	राशि-02.82 करोड़ letter no-158/15-19.01.22	राशि-2.27 28-07-2022	27.11.22	1.00	0.75	0.75	Pipeline-21.035 km HSC-1390 Tubewell-1 Pump House-1 Pump Motor-1	Pipeline-8.511 km HSC-508 Tubewell-1 Comp Pump House-1 in progress Pump Motor-0	Pipeline-0 km HSC-16 Tubewell-0 Pump House-1 in progress Pump Motor-0	Pipeline-8.511 km (As per Actual measurement) HSC-524 Tubewell-1 Comp Pump House-1 in progress Pump Motor-0	
8	रकसील जलापूर्ति योजना फेज- I संवेदक-मेसर्स अशोक ट्यूबवेल	Rs. 8.19306 lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	1) Wards Covered under phase-1 = 1P, 2P, 3P, 4P, 5P, 15P, 18P, 20P 2) O&M are in progress, Fund unavailable for O&M
9	रकसील जलापूर्ति योजना फेज- II संवेदक-मेसर्स अवधेश राय	राशि-07.53 करोड़ 130/08-03-2018	राशि-5.86 24.11.18	23.05.19 (Extension till March 2020)	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1865	-	Pipeline-30.60 km HSC-1865	1) Wards Covered under phase-1 = 1P, 2P, 3P, 4P, 5P, 15P, 18P, 20P 2) O&M are in progress, Fund unavailable for O&M

साथ
08/07/2023
APP

General Manager (HQ),
DWS, BUIDCO

332

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

जून-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	ब्राह्म जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Gandhipati const pvt ltd	रशि-70.96	रशि-61.57 dt. 23.07.2013	23.07.2020 (Extended to 31.12.2022)	53.46	52.76	52.76	Pipeline-102.523 km Deviation- 6.401 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-105.291 km HSC-10601 OHT- 4 comp., 2 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Pipeline- 0.515 km HSC-0 OHT - 2 in progress Tubewell - 0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-105.806 km HSC-10601 OHT- 4 comp., 2 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Out of 24 wards water supply started in 16 wards & in rest wards work in progress
2	बेतिया जलापूर्ति योजना सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-97.25, letter no 484, dated-20.12.16	रशि-101.92, dated-06.03.18	05.03.20 (Extended to 30.11.2021)	81.04	81.04	81.04	Pipeline-175.0 km HSC-19464 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-173.212km HSC-19374 OHT- 6 Tubewell- 18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Pipeline-2.418 km HSC-111 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-175.630 km HSC-19485 nos, OHT- 6 Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Out of 39 wards in Bettiah in which 24wards has been started and water supply started and in rest 19 wards due to mislinking of pipeline and house connection water is not supplied by the Agency.


General Manager (HQ),
DWS, BUIDCO

Satyajit
08/07/2023
DPD

232

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

जून-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	हाजीपुर जलपूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.17	03.09.18 (Extend to 30.04.19)	38.11	38.11	38.11	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (100%) Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Inaugurated on 28.08.2020
2	हाजीपुर जलपूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्रांक-108, दिनांक-16.01.2018	राशि- 66.57 करोड़ 04.07.18	03.07.20 (Extended to 31.12.2021)	57.34	57.34	57.34	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-149.094 km HSC-8600 OHT-2 comp. Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-149.094 km HSC-8600 OHT-2 comp. Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Overall physical progress-96% Const. of one OHT cancelled due to unavailability of land. Intermediate connection of already laid pipes is in progress. 14.4 km pipe laying work completed out of 22.5 km deviation work. 1150 HSC work completed out of 3050 HSC. deviation work.


General Manager (HQ),
DWS, BUIDCO

साक्षात्
08/07/2023
APD

231

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

जून-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24,591	SBD 03,2014/ 15.02.2014 Rs. 22,251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4		completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II सवेदक - श्री रामधर साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5,506	SBD 04, 2018-19/ 23.10.2018 Rs. 5,641.9	22.07.2020	5.37	4.82	4.82	Pipeline-21.47 km HSC-10005 R.R - 19.950 km	completed	completed	Pipeline-20.210 km HSC-8500 R.R - 16.050 km	completed


General Manager (HQ),
DWS, BUIDCO

Sd/-
03/07/2023
79D

(330)

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

जून-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.);	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900		Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेज-II सेवेकद - श्री रामधार साह	Lt. No. DT. 30.10.2016 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	31.03.2021	4.41	4.13	4.13	Pipeline-24.853 km HSC-3763 R.R - 21.200 km	Pipeline-21.450 km HSC-3150 R.R - 18.200	Completed	Pipeline-21.450 km HSC-3150 R.R - 18.200 km	पूर्ण

Sd/-
08/07/2023
A PD

General Manager (HQ),
DWS, BUIDCo

1929

Bihar Urban Infrastructure Development Corporation Ltd.

(Project Related to Water Supply, Sewerage and Drainage)

Muzaffarpur District

जून-2023

Rs. In Lakh

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari Infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	3	4	5	6	7	8	9	10	11	12	13
									a) Mithanpura to Tirhut Canal Drain Excavation- 19m Bottom slab PCC- 32m. RCC Raft- 50m. Side wall RCC done- 1st Wall- 73 m. 2nd lift wall - 18m Final Wall- 18m.	a) Mithanpura to Tirhut Canal Drain Excavation- 20m Bottom slab PCC- 20m. RCC Raft- 20m. Side wall RCC done- 1st Wall- 20 m. 2nd lift wall - 55m Final Wall- 55m.	a) Mithanpura to Tirhut Canal Drain Excavation- 3541m Bottom slab PCC- 3532m. RCC Raft- 3532m. Side wall RCC done- 1st Wall- 3532 m. 2nd lift wall- 3512m Final Wall- 3512 m.	1) Mithanpura i) 3720- 3610m drain from Mithanpura to Dighra ghunti & 110m retaining wall with covered drain from Dighra railway ghunti to STP entry. ii) Land issue in 30m (traffic pole signal & sudha Dairy mithanpura chowk. (iii) land issue in 30m. near jal mata de Dharam kanta (iv) Land issue in 70 m Near STP 2.5 MLD
									b) Kachchi-Pakki Excavation- 13m PCC - 16m Raft - 16m	b) Kachchi-Pakki 1st wall - 16 m 2nd lift wall & slab - 16m	b) Kachchi-Pakki Excavation- 730m PCC - 730m Raft - 730m 1st wall - 730 m Final Wall - 730 m	2) Kachchi-Pakki i) Legal Land Issue in 140m len 1375m
									(c) Bibiganj 2nd lift wall-13m slab-29m	(c) Bibiganj Excavation-10m PCC-17m Raft-42m 1st lift wall - 32m 2nd lift wall - 7m Slab - 7m	(c) Bibiganj Excavation-199m PCC-188m Raft-188m 1st lift wall - 154m 2nd lift wall - 117m Slab - 117m	3) Bibiganj (zon-11) Total drain len 1375m i) Applied for NOC from RCD vide letter no. 340 dated 02.06.2022. ii) Applied for NOC from NHAI Chhapra vide letter no. 360 dated 28.06.2022 4) Kalyani to Fardo
		172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCo/SIU- 6/Yo-109/18- 60-SBD, Dated- 31.05.2019	30.11.21 (Extended to 31.03.2023)	42.62	42.49	39.21	1. Drain-22.409 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total 38 MLD 3. Culvert-21 Nos	Chatta Chowk Excavation- 8m PCC - 8m Raft - 8m 1st lift wall - 8 m Top Slab - 8 m	Chatta Chowk Excavation- 21m PCC - 21m Raft - 21m 1st lift wall - 21 m Top Slab - 21 m	Chatta Chowk Excavation- 21m PCC - 21m Raft - 21m 1st lift wall - 21 m Top Slab - 21 m	(i) Railway deny to give NOC for RCC drain 1225m.
									iv) Sikandarpur Excavation - 41m pcc- 51m Raft-68.8m 1st Left wall-34.5m 2nd Left wall-45m 3rd lift wall - 28 Slab-44.5m	Sikandarpur Excavation-76m PCC-65m Raft-63.7m 1st lift wall - 87m 2nd lift wall - 57m 3rd lift wall - 18m Slab - 30.5m	Sikandarpur Excavation-180m PCC-169m Raft-167.5m 1st lift wall - 167.5m 2nd lift wall - 125.5m 3rd lift wall - 64.5m Slab - 86m	5) Sikandarpur i) Applied for NOC for land execution of intermediate pumping station 3 vide letter no. 375 dated 27.07.2022 ii) Applied for electrical estimate for pole shifting vide letter no. 362 & 363 dated 30.06.2022 (Urban-I).

Sd/-
08/07/2023

1328

[illegible]

**General Manager (HQ),
DWS, BUIDCo**

2040
08/07/2028
APP

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

जून-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किसानगंज जलपूर्ति योजना फेज-1 संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt: 03.05.18	30.51 03.11.2018	02.11.20 (Extended to 31.07.2021)	21.44	21.44	21.44	Pipeline-66.969 km HSC-14523 OHT-3 Rising Main-500m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Pipeline-66.719 km HSC-11117 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline- 0 km HSC-0 OHT-0 Rising Main-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-1	Pipeline-66.719 km HSC-11117 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	2 nos ESR has to repair. Claim/variation sanctioned by HQ & work is in progress. Balance work 250m and Balance HSC transfer to Ph-II.
2	किसानगंज जलपूर्ति योजना फेज-1 संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-108/udhd dt. 17.10.2018 ES-47.0383, dt: 19.02.18	45.31 12.06.2018	11.12.2019 (Extended to 31.07.2021)	40.79	40.57	40.57	Pipeline-113.23 km (Revised- 119.238 km) HSC-6320 (Revised-8500) OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1200m SCADA-10	Pipeline-119.238 km HSC-9726 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	Pipeline- 0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 Rising Main-0 SCADA-0	Pipeline-119.238 km HSC-9726 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	Variation of HSC work is in progress


General Manager (HQ),
DWS, BUIDCo

Sanya
08/07/2023
DPD

322

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Araria District

जून-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज-I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.7324 करोड़ 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-40.256 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	
2	अररिया जलापूर्ति योजना फेज-II सरोदक-मेसर्स उमंग इंफ्रास्ट्रक्चर्स	राशि- 8.64 करोड़ पत्रांक- 130 / 08.03.2018	राशि-8.69 करोड़ 26.10.2018	25.07.2019	8.28	7.64	7.64	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Work complete	Pipeline-46.561 km HSC-3484	

सत्यापित
08/07/2023
APD

General Manager (HQ),
DWS, BUIDCo

925

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

जुन-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	A&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	Uo Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	पूर्णिया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalandan Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.-1519, Dated-27.06.17.	राशि - 113.1918 dt-12.03.2018	11.03.20 (Extended to 31.07.2021)	103.61	95.71	5.71	Pipeline-184.75 km (223.60 Km Revised) HDPE Pipe - 23.869 km HSC-34995 (18500 Revised) OHT-5 Tubewell-16 Pump House-15 Pump Motor-15 Transformer-15 Scada-9	Pipeline-215.487 km HDPE Pipe - 23.658 km HSC-19495 OHT-5 Comp. Tubewell-16 Pump House-14 Comp. & 1 in progress Pump Motor-14 install, 1 supply Transformer-12 install, 3 Supply Scada-9	Pipeline-7.380 km HDPE Pipe -0 km HSC-661 OHT-0 Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0 Scada-0	Pipeline-222.867 km HDPE Pipe - 23.658 km HSC-20156 OHT-5 Comp. Tubewell-16 Pump House-14 Comp. & 1 in progress Pump Motor-14 install, 1 supply Transformer-12 install, 3 Supply Scada-9.	13
2	पूर्णिया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalandan Engicon pvt ltd	राशि-98.71 करोड़ Lt. No.-839, Dated-31.03.18	राशि -98.0408 dt-16.07.2018	15.07.20 (Extended to 31.07.2021)	73.12	73.12	3.12	Pipeline-155.48 km (168.859 Km Revised) HDPE Pipe - 19.580 km HSC-20048 (12508 Revised) OHT-4 Tubewell-11 Pump House-11 Pump Motor-13 Transformer-13 Scada-1 Set	Pipeline-160.893 km HDPE Pipe - 19.580 km HSC-9185 OHT-4 comp. Tubewell-11 Pump House-9 comp. & 2 in progress Pump Motor-9 install Transformer-8 install Scada-7	Pipeline-7.643 km HDPE Pipe - 0.012 km HSC-3324 OHT-0 Tubewell-0 Pump House-2 in progress Pump Motor-0 Transformer-0 Scada-0	Pipeline-168.536 km HDPE Pipe - 19.592 km HSC-12509 OHT-4 comp. Tubewell-11 Pump House-9 comp. & 2 in progress Pump Motor-9 install Transformer-8 install Scada-7	

Satyaj
08/07/2023
DFD

General Manager (HQ),
DWS, BUIDCo

324

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

जुलै-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-105.10 करोड़ पत्रांक-44, दिनांक-20.01.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19 (Extended to 31.07.2021)	80.87	78.19	78.19	Pipeline-212 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-191.562 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-17 Pump House-14 comp. Pump Motor-14 install Transformer-12 installed	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-1 Pump Motor-0 Transformer-0	Pipeline-191.562 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-17 Pump House-15 comp., 1 in progress Pump Motor-14 install Transformer-12 installed	13
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-44, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020 (Extended to 31.07.2021)	37.45	37.45	37.45	Pipeline-74.64 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.909 km HSC-7705 OHT-2 Tubewell-10 Pump House-10 Pump Motor-10 installed Transformer-8 Nos comp.	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-75.909 km HSC-7705 OHT-2 Tubewell-10 Pump House-10 Pump Motor-10 installed Transformer-8 Nos comp.	
3	कटिहार स्टॉर्म वाटर ड्रेनेज योजना संवेदक का नाम- M/s Jayantisuper Construction Pvt. Ltd. JV Sai Engicon & Construction Pvt. Ltd.	पत्रांक-32 दिनांक-04.08.2021	राशि-233.56 करोड़ दिनांक-31.05.2022	30.05.2025	15.00	5.00	5.00				Raft Work - 280m Wall Work - 180m Slab Work - 00m	Work started from Rajapur to Krishi Vigyan Kendra stretch

Satyaj
08/07/2023
SPA

General Manager (HQ),
DWS, BUIDCo

323

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

जून-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&S With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1			4	5	6	7	8	9	10	11	12	13
1	अमृत योजना अन्तर्गत रस्मगा जलपूर्ति योजना।	67/99, letter no-2165 dated- 03.10.2016	61.84 Dated 16.07.2018	15-07-2020 (Extended to 30.04.2023)	50.40	49.46	47.58	Pipeline-106.330 km HSC-21500 OHT-3 Tubewell-9 Pump House-9 SCADA-1 Road Restoration - 81.0 km	Pipeline-106.051 km HSC-19489 OHT- 2 Comp., 1 in progress Tubewell-9 Pump House-7 SCADA-0 Road Restoration- 63.2 km	Pipeline-0 km HSC-1561 OHT- 2 in progress. Tubewell-0 Pump House-0 SCADA-0 Road Restoration- 0	Pipeline-106.051 km HSC-21050 OHT- 2 Comp., 1 in progress Tubewell-9 Pump House-7 SCADA-0 Road Restoration- 63.2 km	Work is in progress
2	राज्य योजना अन्तर्गत दोनार मुर्ती से टैन्की पुल तक नाला निर्माण कार्य। Mo-रामनरेश राय	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020 (Extended to 31.12.2022)	23.32	22.60	21.18	Cover Drain of size 1.5 m to 4.5 m width Height 3to 4 m , Length 3.509 km	PCC-2265 M Base-2265 M Vertical Wall-2265 M	PCC-15 M Base-15 M Vertical Wall- 15 M	PCC-2280 M Base-2280 M Vertical Wall-2280 M	80 मीटर कच्चा नाला का कार्य होने के बाद कार्य बंद।
3	राज्य योजनाअन्तर्गत बेला चौक से डी एस सी एच नवा वार्ड तक पीसीसी पथ एवं नाला निर्माण कार्य।	1.4819 Lt 63 dt. 27.09.2018	1.351188,dated- 11.11.19	10.08.2020	1.23511	1.233	0.723	PCC road 1800' Drain- 3130' Paaver Block - 1800'	PCC road 1520' Drain - 2880' Paver Block - 500'	PCC road - 400' drain -140' Paver Block - 0'	PCC road -1920' Drain - 3020' Paver Block - 500'	Work stopped due to electric pole enchoachme nt
4	पी०डब्ल्यू०डी० पथ से गायत्री मंदिर से चारुमट्टी चौक दुर्गा होटल के पीछे तथा गुरदरी बाजार होते हुए विद्युतपत्ति स्थल तक ड्रकन सहित RCC नाला निर्माण कार्य। संवेदक- श्री जयजीत सिंह	1.57644 ref 4298 Dated 20.03.2018	1.474050,dated- 01.04.2022	31.03.2023	1.5764	0.427	0.000	Length - 2350'	Length - 905'	Length - 40'	Length - 945'	कार्य पूर्ण पर है।
5	राज्य योजनाअन्तर्गत लहेरियासराय कपूरी चौक से सैदतगार तक पूर्व निर्मित मू-पापीय नाला के जोर्णियाँ कार्य। संवेदक- श्री जयजीत सिंह	6.11 ref 30 Dated 24.10.2018	5.34 crore dated 25.09.2022	28.09.2023	0	0.000	0.000	length - 7080'	0	0	0	Work stopped due to electric pole and water supply pipe in drain alignment.

General Manager (HQ),
DWS, BUIDCo

Satya
08/07/2023
DPS

322

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

जून-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	झंझारपुर जलापूर्ति योजना मोबाईल नं०-9471009096 सर्वेदक का नाम-अर्चना कोन्देकर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05- 2019	28.05.2020	1.89	1.88	1.77	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Work completed.
	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani सर्वेदक का नाम-Krushni Infrast India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का ज्ञापक- 280 / नॉनओ-02-10 / 2017-167 दिनांक-28.03.2017	115.6593 dated-04-06- 2019	04.12.2021 (Extended to 03.08.2022)	71.75	59.24	56cr	1- Drain-14.19 KM 2 m wide Drain of length 870m 1.8 m wide Drain of length 6.0m 1.5 m wide Drain of length 364m 1.2 m wide Drain of length 1614 m 1 m wide Drain 670 m Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m RCC Raft - 925m Side wall- 925m Cover Slab- 925m	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4 m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed 1 m wide Drain 751.1 m drain Watson Canal (4m wide) Excavation-175m Sand filling- 175m PCC - 175m RCC Raft - 175m Side wall- 175m Cover Slab- Nil	2 m wide Drain of length 0m is completed 1.8 m wide Drain of length 0m is completed 1.5 m wide Drain of length 0m is completed 1.2 m wide Drain 0m completed 1 m wide Drain 0 m Watson Canal (4m wide) Excavation-45m Sand filling- 45m PCC - 45m RCC Raft - 45m Side wall-45m Cover Slab- 12m	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed 1 m wide Drain 751.1 m drain Watson Canal (4m wide) Excavation-220m Sand filling- 220m PCC - 220m RCC Raft - 220m Side wall- 220m Cover Slab- 12m	

Sanya
08/07/2023
DPS

324

Satya
08/07/2023
ypp

**General Manager (HQ),
DWS, BUIDCo**



Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

जून-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सहस्रा जलपूर्ति योजना सेवेदक का नाम-M/s Nalanda Engicon pvt Ltd	राशि-92.91 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.- 15.11.2017	14.05.2019 (Extended to 31.12.2021)	99.37	93.41	92.72	Pipeline-175.584 km HDPE Pipe-39.500 km (Claim) HSC-27669 OHT-5 Tubewell-16+2 Pump House-16+2 Pump Motor-16+2 Transformer-16+2 SCADA - 7+2	Pipeline-175.584 km HDPE Pipe-36.399 km HSC-27669 OHT-2 Comp. 3 in progress Tubewell-17 nos comp. Pump House-16 comp. 1 in progress Pump Motor-0 Transformer-0 Pump Motor-14 nos installed Scada - 1 no. in progress Transformer-16 (Supply), 14 installed Scada - 5 nos. Comp. 1 in progress	Pipeline-0 km HDPE Pipe-2.115 km HSC- 63 OHT- 3 in progress Tubewell-0 Pump House- 1 in progress Pump Motor-0 Transformer-0 Pump Motor-14 nos installed Scada - 1 no. in progress Transformer-16 (Supply), 14 installed Scada - 5 nos. Comp. 1 in progress	Pipeline-175.584 km HDPE Pipe-38.514 km HSC-27669 OHT- 2 Comp. 3 in progress Tubewell-17 nos comp. Pump House-16 comp. 1 in progress Pump Motor- 14 nos. completed Transformer-16 (Supply), 14 installed Scada - 5 nos. Comp. 1 in progress	13 (i) At Dimal (Kachar) Zone No 05, Ward No. 34, work in progress but NRC not received (ii) At Kachar (Kachar) Zone No 05, Ward No. 34, work in progress but NRC not received on 02.05.2022 and supplied in agency (iii) After deviation & claim 02 nos. tubewell, 02 nos. pump house, 02 nos. transformer, 02 nos. IRF, 02 nos. transmission, 02 nos. substation, 02 nos. SCADA, resulting due to (i) NRC of Kachar ward 40 received on 21.05.2023 but not supplied (ii) At Kachar (Kachar) Zone No 05, Ward No. 34, work in progress but NRC not received (iii) At Kachar (Kachar) Zone No 05, Ward No. 34, work in progress but NRC not received (iv) At Kachar (Kachar) Zone No 05, Ward No. 34, work in progress but NRC not received
2	सिमरी बख्तियारपुर जलपूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.05 करोड़	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019 (Extended to 31.10.2021)	3.96	3.95	3.95	Pipeline-16.34 km (23.340 km revised) 3000 m HDPE Pipe (Claim) HSC-6625	Pipeline-23.340 km HDPE Pipe-3000 m HSC-6625		Completed	
3	सहस्रा सूर्योदय ग्रैनेज योजना सेवेदक का नाम- R.K. Infracorp Pvt. Ltd- Charth Infrastructure Pvt. Ltd.	राशि-64.8020 करोड़ 24/नवम्बर-02-01/ 2017- 306, नवम्बर 31 दि. एवं लिखि- 25.03.2017	राशि - 55.50 करोड़ 24.07.2017	23.01.2019 (Extended to 31.12.2021)	52.65	52.65	52.65	Drain - 10475m Pumping Station-02 nos.			Completed	Project Handled over to Nagar Nigam, Saharsa on dated-14.12.22

Sahara
08/07/2023
APD

General Manager (HQ),
DWS, BUIDCO

319

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

जून-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर योजना I सर्वेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD- 01 OF 2016- 17) Lt. 60 dt. 07.02.17	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-43.290 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-43.290 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	12	13

Satyaj
08/07/2023
DPZ


General Manager (HQ),
DWS, BUIDCO

318

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

जून-2023

Rs. in Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/0-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	6.31	6.73 (सेटल साहित)	Pipeline-37.141 km HSC-4316	Pipeline-37.141 km HSC-4316	Leakage Repairing	Pipeline-37.141 km HSC-4316	Completed and under Operation & Maintenance.


General Manager (HQ),
DWS, BUIDCO

Satyaj
08/07/2023
JPD

6312

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

जून-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सुपौल जलापूर्ति योजना फेज- I संवेदक-ने गंगाविपति कन्स्ट्रक्शन	19.91 131/08-03-2018	DB-15.44 C&M-0.25 Total-15.69	07.03.2017	17.92	15.83	8	Pipeline-41.80 km HSC-3570	completed	completed	Pipeline-41.80 km HSC-3570	Completed and Under Operation & Maintenance.
2	सुपौल जलापूर्ति योजना फेज- II	08.386 131/08-03-2018	DB-8.545 O&M-0.427 Total-8.972	29.07.19	8.38	8.19	8.19	Pipeline-44.366 km HSC-3853	Pipeline-44.366 km HSC-3550	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	Lists of HSC submitted to Nigam Parishad Supaul and rest 840 HSC record not submitted by Agency.
3	निर्मली जलापूर्ति योजना फेज- I संवेदक का नाम-नालन्दा इजिकॉन	8.54	DB-7.180 O&M-0.185 Total-7.365	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.08 km HSC-800	Completed and Under Operation & Maintenance.
4	निर्मली जलापूर्ति योजना फेज- II संवेदक का नाम-सुमन इन्टरप्राइज	2.25 Cr 138/15-03-2018	DB-1.987 O&M-0.099 Total-2.086	25.03.19	1.92	1.89	1.89	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173 (2180 revised)	Pipeline-10.247 km HSC-2180	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	Lists of 2180 HSC submitted to Nagar Panchayat Nirmali.
5	सुपौल स्टर्म वाटर ड्रेनेज योजना संवेदक का नाम- M/s Charith- Devkrishna(JV)	राशि -22.08 करोड़ 28/10/2017-02-03/2017-118, नवि एवं प्रावि एवं तिथि- 2002-2018	राशि - 20.73 21.12.2018	20.06.2020 (Extended to 30.09.2021)	17.99	16.75	16.75	Total Target 5.50 km of RCC Drain Construction of Sump House, Rising Main 468m, Electro-mechanical work and panel room in Williams High School Campus, Supaul.	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed.	Pipe laying completed	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed 98% work of RCC well work completed and pipe laying completed	In the process of NOC from committee of Williams school supaul to construct sump house. The work are not working by Contractor.

साक्षर
02/07/2023
DPD

General Manager (HQ),
DWS, BUIDC.

312

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

जुल-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	छपरा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt Ltd	राशि-85.62 करोड़ पत्रांक-421/1929, दिनांक-02.03.2016	राशि-61.71, लेटर नो- 1929, 22.12.2016	21.11.2018	58.77	60.58	60.58	Pipeline-72.985/86.753 km HSC-9670/16484 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-86.471 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-0 km HSC-0 OHT-0 Comp. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-86.471 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	13
2	छपरा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt Ltd	राशि-67.78 करोड़ पत्रांक-108, दिनांक-17.01.2016	राशि-65.90, 24.08.18 (Extended to 28.02.2022)	23.08.2020	67.82	65.83	62.56	Pipeline-108.361/58.752=167.113 km HSC-22915 (Rev)/16101 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-166.582 km HSC-16304 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-166.582 Km HSC-16304 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	
3	स्लॉम वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021 (Extended to 31.03.2022)	27.54	26.60	26.60	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1085 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-985 mtr Cover- 961.70 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-0 mtr Wall-0 mtr Cover-0 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-985 mtr Cover- 961.70 mtr	Intermittent to be removed from Kamin Chowk yet not removed

Satya
08/07/2023
SPD

General Manager (HQ),
DWS, BUIDCo

615

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

जून-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, [मार्ग-04.03.2016]	राशि-40.75, दिनांक-05.05.2016	31.08.2018 (Extended to 30.04.2019)	34.72	33.07	33.07	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	Completed
								Pipe Line - 17900 m (Deviation) HSC - 4084 Nos.	Pipeline- 16512 m HSC - 3620 Nos.	Pipeline- 0 m HSC - 3 Nos.	Pipeline- 16512 m HSC - 3623 Nos.	Work in Progress
2	सिवान जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रांक-108, [मार्ग-17.01.2018]	राशि-70.57 25.07.18	24.07.20 (Extended to 31.01.2022)	61.00	62.23	62.64	Pipeline-157.516 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-157.516 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump Motor-0 Pump House-0 Transformer-0 SCADA - 0	Pipeline-157.516 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Completed

नोट:- फेज-1 से 7.30 करोड़ रुपये का भुगतान फेज-2 में तत्कालीन कार्यपालक अभियंता के द्वारा किया गया है।

General Manager (HQ),
DWS, BUIDCO

20/7/2023
08/07/2023
20/7/2023

319

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

जून-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फंड- I सर्वेदक का नाम- M/s P Das C & C(JV)	राशि-74.60 13.07.2018	राशि-74.60, 13.07.2018	12.07.20 (Extended to 30.06.2022)	63.00	60.12	53.58	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15 SCADA-5	Pipeline- 148.420 KM HSC-13354 OHT- 3 comp. Tubewell-14 Pump House-12 Pump Motor-13 Transformer-10 SCADA-0	Pipeline- 0.924 KM HSC- 91 OHT- 0 Tubewell-0 Pump House- 1 comp. Pump Motor-0 Transformer-1 SCADA-0	Pipeline- 149.344 KM HSC-13445 OHT- 3 comp. Tubewell-14 Pump House-13 Pump Motor-13 Transformer-11 SCADA-0	
2	बेगुसराय जलापूर्ति योजना फंड- II सर्वेदक का नाम-M/s P Das C & C(JV)	53.36 cr	राशि-53.36 12.06.18	11.12.2019 (Extended to 31.05.2022)	45.50	42.89	39.28	Pipeline-95.425 km HDPE Pipe- 9.627 km HSC-10680 + 2440 = 13120 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9 SCADA-4	Pipeline- 94.925 km HDPE Pipe- 8.459 km HSC-9418 OHT-2 comp. Tubewell-9 Pump House-7 comp., 21 in progress Pump Motor-8 Transformer-6 SCADA-0	Pipeline- 0 km HDPE Pipe- 1.128 km HSC-250 OHT- 0 Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0 SCADA-0	Pipeline- 94.925 km HDPE Pipe- 9.587 km HSC-9668 OHT-2 comp. Tubewell-9 Pump House-8 comp., 1 in progress Pump Motor-8 Transformer-6 SCADA-0	Target Changed due to Approved Variation and Claim as per letter no -873 dated 22.02.2023 of GM, Water Supply, Drainage & Sewerage, BUIDCo, Patna

Satyaj
02/07/2023
392

General Manager (HQ),
DWS, BUIDCo

310



बिहार शहरी आधारभूत संरचना विकास निगम लि०
(बिहार सरकार का उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनल रोड, पटना-800001.

पत्रांक— बुडको/यो०-2693/2023 -- 3225 (सं०) पटना, दिनांक— 06/7/23

प्रेषक,

महाप्रबंधक (असैनिक), मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

रोवा में,

मुख्य महाप्रबंधक,
बुडको, पटना।

विषय:— माह — जून, 2023 का मासिक प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि बुडको द्वारा दक्षिण बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह — जून, 2023 का मासिक प्रगति प्रतिवेदन संबंधित परियोजना निदेशक से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:— यथोक्त।

Gm(PDM)
7/7/2023
महाप्रबंधक
07/7/23
Sri Pichitashree
07/7/23

विश्वासभाजन

6/7/23

महाप्रबंधक (असैनिक),
मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

CCM-5081
7/7/23
2500 - Pdm
7/7/23

आधारभूत, संरचना एवं परिवहन (दक्षिण बिहार उपभाग)
मासिक प्रगति प्रतिवेदन जून-2023

दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित कियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन जून-2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date	Agreement No./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Agreement Value * 100	UC Sent	Mini Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	Inter State Bus Terminus - Patna Shapoorji & Pallonji Construction Private Ltd.	340.1426 cr UD & HD Memo No.-1146 12.08.2021	1. Agreement dated 29/02/2017 275.21 Cr. 2. Supplementary Agreement dated 25/06/2018-13.95 Cr. 3. Supplementary Agreement dated 07/06/2021-36.68 Cr. 4. Supplementary Agreement dated 29/09/2021-0.75 Cr. 5. Supplementary Agreement dated 30/12/2022-0.6357 Cr. 327.30 Cr.	04.05.2019/ Extended date of completion 30.12.2022	6	7	8	9	10	11	12	13	14
									Block-A	RCC Completed	Finishing work in progress	100%	Video may display installation completed, commissioning in progress
									Block-B	RCC Completed	Finishing work in progress	100%	100% ACP works completed 100% Facade works completed on four faces, Marble lift cladding & outside plaster completed. Painting work is progress. External glass facade work complete. False ceiling work in progress in 5th, 3rd & 4th (1st & 2nd) floor completed. All door fixing completed.
									Block-C	RCC Completed	Finishing work completed	100%	Completed
									Block-D	Roof slab RCC completed	Above roof RCC in progress	97%	North side facade work completed. Overall 98% facade work completed. 100% of ACP framing work completed. Toilet works, Fire Fighting, HVAC, Hand rail and other finishing works in progress. Blockwork & plaster work in progress. Tiles flooring work completed. Door fixing work in progress.
					320 Cr.	315.00 Cr.	94%	Yes	STP	Battle wall RCC in completed	Area water logged	100%	STP Top Slab Completed. Block work in progress.
									UGT	Rcc work completed	Map to start Pump erection & pipeline work	100%	Charging & Commissioning in progress, pipeline completed.
									SUBSTATION	Building completed	Commissioning to take place	100%	Completed
									AC PLANT ROOM	Building completed	External painting work to start	100%	Civil work completed & MEP work completed. Commissioning work is in progress.
									DRIVERS DORMITORY	RCC completed	Block work & plaster work in progress	100%	Completed
									ELEVATED COORIDOR	RE Wall Gsb bed compaction completed	Deck RCC in progress.	100%	Completed
									BUS SHED	4 nos bus shed upto terminal block completed.	Balance area base preparation work in progress	90%	T2: 100% Completed T3: 100% completed T4: 100% completed T1: 100% completed T5- column erection in progress.
									INTERNAL ROAD WORK (RIGID PAVEMENT)	1855 Rmt completed	Balance RCC under progress	99%	Completed

Satyaj
06/07/2023
SDS

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and Date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Agre. Value*100	LC Seat	Main Component	Component Wise Physical Progress.			Issue in Execution/ Works
										UP to Previous month	During the month	Total Progress	
2	पटना शहर में इलेक्ट्रिक लाईट का अधिष्ठापन कार्य सर्वेदक का नाम	राशि-26.08 कोरुष प्रजाक-45 दिनांक-20.08.2014	राशि-25.20.08.336	22.12.2018	25.20	25.17		23.91	BOUNDARY WALL	RCC work in progress		62%	West side wall completed. South side balance because land irrigation.
									TERMINAL BLOCK & SUBWAY	Arrival Terminal block & Departure block RCC in progress	Ramp slab Rec work in progress	85%	100% of Excavation is completed. Slabroof casting in progress. 100% foundation work completed of four terminal.
									Traffic Control Room Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82	Traffic Control Room-Completed Installation (Foundation) of Electronic Traffic Light Total no of electronic traffic light junction-82			
Patna West													
3	नगर परिवहन दानपुर मार्ग सड़क एवं 06 में मुख्य सड़क एनएच 30 से नलकूप सड़क 85 के बीच पथ निर्माण कार्य। सर्वेदक- नरेश कुमार	2.33640 Letter-91 28.02.2019	1.02774 02.03.2020	01.03.2021 EOT 31.03.2022	2.39645	2.26767		2.22871	Retaining wall 853/ft P/CC Road-853 ft	Retaining wall 853/ft P/CC Road-853 ft		Work Completed	विद्युत में Extra item की स्वीकृति का प्रस्ताव प्रक्रियाधीन है।
Patna District (Patliputra Anchal BUILDING)													
1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Purnachak STP Patna M/s Archana Contractors Pvt. Ltd.	1.97000000 Lt. no 9/1 28.02.2019	1.65.02.202 0.5579632 23.07.2019	22.01.2021	0.9850	0.9850		0.9850	Drain-100m Road-100m	55%	0%	55%	Work re-started from 01.11.2021 due to non shifting of electric poles/transformer.
2	Construction of RCC Drain and PCC Road work at Ward No.-6, Road no-24, Adarsh Vihar Colony	0.7422700 Lt. no 80/12.02.2019	PA/2020-21 F2-10 0.5579632 24.02.2021	24.02.2021	0.3711325	0.3142283		0.3142283	Drain-442m Road-442m	80% work completed	0%	80% work completed	Work in progress
3	Urban Construction RENOVATION AND INTERIOR WORKS OF PATNA METRO RAIL CORPORATION LIMITED AT 5th FLOOR INDIRA BHAWAN, PATNA Bharat Infrastructure Pvt. Ltd	1.2751587 Lt. No. 1469/ 25.03.2021	1.0012371 05.10.2021	05.10.2021	0.6004200	0.4990397		0.4990397	5th floor, Indira Bhawan renovation work	100%	0%	100%	Work completed
Kankarbagh Anchal Patna.													
1	मार्ग नं-30 प्रगति नगर मुख्य चौराहा के ट्रान्सफार्मर से पार्क के बगल से इन्डियन ऑयल के मुख्य द्वार के चौराहा तक अपरसीरीसिंग नाला एवं 100 मीटर पीसीसी0 पथ निर्माण कार्य। सर्वेदक- श्री सिंह कन्दकशान।	0.59151000	0.45960000	6 Months	0.25000000	0.25000000	54.39%	0.25000000	PCC ROAD	100%		100%	कार्य पूरा
2	मार्ग नं-30 अन्तर्गत रस्तन सहकारी नगर नोदान के परिसर सड में गै-गर्ब नाला एवं पीसीसी0 पथ निर्माण कार्य।	0.19816000	0.16650000	3 Months	0.990800	0.873844	52.49%	0.873844	PCC Road RCC Road	100%		100%	कार्य पूरा

Signature
06/07/2023

Sl No.	Name of Project Name of Contractor	AAARES With Ref. & Date.	Agreement on/Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Agre. Value:100	UC Ser.	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
3	वार्ड-34 ककड़ावाग वाल कौठी के बगल में पार्क निर्माण कार्य।	0.4910660	0.4534000	6 Months	0.4533000	0.4533000	100.00%	0.4533000	Park Construction	100%	-	100%	कार्य पूर्ण
4	वार्ड 70-34 बहादुरपुर हॉसींग कॉलोनी सेक्टर-01 में पार्क निर्माण कार्य।	0.2061000	0.1828000	3 Months	0.1000000	0.1000000	54.70%	N/A	Park Construction	100%	-	100%	कार्य पूर्ण
5	वार्ड 70-46 बहादुरपुर हॉसींग कॉलोनी सेक्टर-07 में पार्क निर्माण कार्य।	0.3099000	0.2758000	3 Months	0.1500000	0.1500000	54.39%	N/A	Park Construction	100%	-	100%	कार्य पूर्ण
List of Project Jehanabad District													
1	जहानाबाद अन्तर्गत नगर सरकार भवन /प्रशासनिक भवन निर्माण कार्य। सर्वेदक- चित्तार कुमार सिंह	3.11 Letter- no-53 15.09.2014	3.3300000 30.04.2016	29.10.2017	2.6700000	2.4500000	73.57%	2.4500000	Building work	Work Complete			कार्य पूर्ण
2	वार्ड 70-27 में पटना गया रोड से संतोष सर के स्थूल तक नाला एवं सीसी0सी0 पथ नाला एवं ड्रवकन निर्माण कार्य। सर्वेदक- चंदन कुमार।	0.3400000 Letter-66, 09.01.2019	0.2390000 15.01.2021	14.03.2021	0.1700000	0.1700000	71.12%	N/A	Drain & P.C.C	WORK COMPLETE	-	-	कार्य पूर्ण
List of Project Buxar District													
1	समाहरणालय परिसर स्थित पार्क का सौंदर्यीकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA-0.4213800 DM. Buxar 17.05-1785 DT 14.07.2015	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900	-	0.2106900	PARK	-	-	Work Completed	शेष राशि जिला से अप्राप्त
2	बक्सर नगर परिसर अन्तर्गत समाहरणालय स्थित पार्क का सौंदर्यीकरण कार्य (स्वच्छता, जलपूर्ति एवं विद्युतीय कार्य) मनोज कुमार राय	0.12473 DM. Buxar 17.05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	-	0.0599947	PARK	-	-	Work Completed	शेष राशि जिला से अप्राप्त
3	बक्सर नगर परिसर स्थित किला मैदान के पश्चिम-पूरुब कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोशनी की व्यवस्था। मनोज कुमार राय	0.4812100 DM. Buxar 17.05-1785 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705	-	0.240705	PARK	-	-	Work Completed	शेष राशि जिला से अप्राप्त
4	बक्सर नगर परिसर स्थित भगत सिंह पार्क निर्माण का सौंदर्यीकरण। मनोज कुमार राय	0.3183200 DM. Buxar 17.05-1785 DT 27.12.2017	0.2716112 05.06.2018	04.09.2018	0.15916	0.15916	-	0.15916	PARK	-	-	Work Completed	शेष राशि जिला से अप्राप्त
5	राज्य योजना अन्तर्गत नगर परिसर दुर्गाव के प्रशासनिक भवन का निर्माण कार्य सर्वेदक - अचलदेव सिंह	2.82455	2.3161731 30.12.2015 0.3166416 16.06.21	29.06.2017 & 15.09.2021	3.11	2.3664648	-	2.05933	Building with PHE. Electrification.	-	-	Building Completed	कार्य पूर्ण Handed over to Nagar Parishad. Buxar.

Signed
 06/07/2023
 P.D

308

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Agr. Value*100	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
										UP to Previous month	During the month	Total Progress	
List of Project Gava District													
1	नगर निगम, गवा क्षेत्रांतर्गत दीर्घी तालाब के उन्नयन एवं सोदरीकरण कार्य। Name of Contractor:- Siree Alok Kumar	2.54 Letter no- 54/ 05.09.2018	1.7926 27.07.2019	12.03.2021	1.27	1.1739942	92%	0	(i) Boundary Repair of Pond (ii) Pathway for Pathway Lids & Lids (iii) GuardRoom & Ticket Counter (iv) GaziBo (v) Cuferta & Toilet Block (vi) Painting, Plastering of boundary wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain			Work Completed	Non SOR items not yet started as bidders not ready to do work on rates provided
2	मानपुर काली पोखर से रथाम नगर होते हुए अगिला देवी स्थान तक ढक्कन सहित नली निर्माण कार्य। Name of the Contractor:-Siree Krishna Kant Kumar	0.4508 Letter no-88/ 20.11.2018	0.3757 12.10.2019	11.04.2020	0.3357042	0.2130957	63%	0.2254	(i) Construction of Drain with cover 1700 feet	62%	62%	(i) Construction of Drain with cover- 1050 feet	स्थल विवाद के कारण कार्य बन्द है।
3	नगर परिषद बोधगया अन्तर्गत कन्वेंशन सेंटर से साईस सेंटर सुजाता बाईपास रोड होते हुए अमरा पर्यंत तक नाला निर्माण का कार्य।	2.3846490 Letter no-2454/ 26.05.2022	1.9637585 29.06.2022	29.01.2023	1.3016000	1.2726549	61%	1.27	(i) Construction of Drain 1950 meter	90%	9%	99%	
4	वार्ड सं-53 अंतर्गत मूसंडा में पीछीसी0 पथ एवं नाला निर्माण। Name of the Contractor:-Siree Anshu Sharma	0.8898 Letter no-40/ 20.11.2018	0.7412 18.10.2019	18.10.2020	0.7412082	0.6079919	82%	0.44895	(i) Construction of Drain 1835 feet. (ii) Construction of Road 3039 Feet			Work Completed	
List of Project ARA District.													
	Construction of park at mod: Jola, ara dist - 350jpar Contractor- Sri. Prashant kumar singh	0.4100 UDHD Letter no- 03/Amrat-15/2016 323. Date- 09/02/2017	0.3670 01.10.2017	4 Months (31.01.2018)	0.2200	0.2200		Paid by Ara Nagar Nigam, Ara	1. Earthwork Complete 2. Boundary Work Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress	1. Earthwork-Complete 2. Boundary Work- Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress			Land dispute and Water-logging problem

Satyam
06/07/2023
MPS

202

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement Value (in Cr.) and Date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Aggr. Value*100	LC Sent	Main Component	Complement Wise Physical Progress		Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress
2	Upgradation and beautification of veer kumar singh park at rama maiden disc- bhajpur Contractor- Sri. Prashant Kumar Singh	0.3100 UDHD Letter no- 03/Amrat- 03- 15/2016 323, Date- 09/02/2017	0.2800 01.10.2017	4 month (31.01.2018)	0.1800	0.1800			1. Construction of stairs- Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate- Not Started 5. Landscape and Horticulture-Work in progress		1. Construction of stairs- Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area- complete 4. Maintenance of boundary and gate- Not Started 5. Landscape and Horticulture-Work in progress	
List of Project Lakhsisarai District.												
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में मीरा देवी से अरुण साह बटौरन मडल से विशुन्देव यादव तक पीसीसीओ पथ एवं नाली निर्माण कार्य।	0.15+7000 Lt. No. 161 27.09.2018	0.1474000 16.08.2019	15.02.2020					(i) P.C.C Road (Length- 300m) (ii) Drain work (Length- 300m)	Drain work completed.		Work Completed
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में फकीरा भगत से भीय भगत एवं रामजी साह से सरयुग मडल तक पीसीसीओ पथ एवं नाली निर्माण कार्य।	0.2075000 Lt. No. 161 27.09.2018	0.1974000 16.08.2019	15.02.2020	0.2442766	0.2442766		0.2442766	(i) P.C.C Road (Length-429m) (ii) Drain work (Length-412 m)	Drain work completed.		Work Completed
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं-06 में यदार्थ साह से लेकर जवाहर मडल तक आरओसीओ नाला निर्माण कार्य।	0.2084000 Lt. No. 160 27.03.2018	0.1983000 16.08.2019	15.02.2020					(ii) Drain work Length- 241m	Drain work in progress.		50% Work Completed
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य	3.1129000 T.S. 2.85214000	2.1966000 Date 26.06.18	25.12.2019	2.2916000	2.10931067		0	Building work	Ground floor complete, 1st floor Complete & 2nd Floor complete.		98% Work in progress
5	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आरओसीओ नाला निर्माण कार्य।	0.5420000 Lt. No. 64 27.09.2018	0.5160000 14.10.2019	13.07.2020	0.2710250	0.2574738		0.2574738	300 m Drain work completed.			95% Work Completed
6	नगर पंचायत बड़हिया में वायपास मोड नगर पंचायत बड़हिया कार्यालय के निकट धाना होते हुए सरोज सिंह के घर होते हुए इन्दुर दुर्गास्थान होते हुए चुड़चक पुल तक नाला निर्माण कार्य।	0.8645000 Lt. No. 64 27.09.2018	0.7409000 19.11.2019	18.08.2020	0.4322950	0.4307806		0.4307806	Drain work in progress.			65 % Work Completed
7	पंचमहला से भीरुनगरमंडल कॉलेज तक बाईपास सड़क का निर्माण कार्य।	0.2786000 Lt. No. 07 27.09.2018	0.2542600 19.11.2019	18.08.2020	0.6965275	0.6957668		0.6957668	(i) Pcc Road (Length-2400m)	Earth work completed.	Pcc work in progress	60 % Work Completed
8	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199000 Lt. No. 07 27.09.2018	0.7801000 18.08.2020	17.05.2021	0.4599850	0.413786		0.413786	(Length-343.6m) (Width-66m)	निट्टी नदी का कार्य प्रगति पर।	निट्टी नदी का कार्य प्रगति पर।	15% Work Completed

Satyam
06/07/2023
DPS

308

जमीन विवाद
माफला न्यायालय में है।

नगर निगम से रजि. अग्रह है।
Fund Issue

नगर निगम से रजि. अग्रह है।
Fund Issue

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Agr. Value*100	1/C Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/ Works
										UP to Previous month	During the month	Total Progress	
List of Project Munger District.													
	नगर निगम मुंगेर क्षेत्रांतर्गत राजा राजी तालाब का सौंदर्यीकरण कार्य।	UD & HD Letter No.- 64, Dated- 30.10.2017 Amount- 7.52:5700 T.S. on Date- 22.12.2017 Rs. - 6.52:72	6.13:7884 Dated- 04.06.2018	30.11.2018	5.68:00000	4.51:18000	Yes		i) Boundary wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place	i. Raised lawn work completed 2. Slap portion of pond work is completed 3. Earth filling work is almost done 4. Pergola work is completed 5. Cover sitting place completed 6. Pathway work completed 7. 4 Open sitting place work is completed rest work in progress 8. Boulder pitching work	1. Raised lawn work completed 2. Slop portion of pond work is completed 3. Earth filling work is almost done 4. Pergola work is completed 5. Cover sitting place completed 6. Pathway work completed 7.15 Open sitting place work is completed. 8. Boulder pitching work 85% completed 9. Jogging track	Civil work 95% Completed	कार्य प्रगति पर है।
2	नगर पंचायत हवेली खुडगपुर के पंचवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य	DM: Munger Memo No - 29, dated- 09.10.2017 Amount- 0.35097 TS EE, Duda, Munger: Letter Bo - 249, Dated 12.09.2017 Amount- 0.35097	0.30:49363 Dated- 06.06.2018	05.03.2019	0.3509000 10.12.2019	0.1783000	No		Ghat Work.	75%	Construction of Stair	75%	कार्य अबूरा छोड़ देने के उपरान्त डिगार कर दिया गया है।

Satya

06/07/2023

Deputy Project Director

G. M. (HO) Infra

Satyaj
06/07/2023
Deputy Project Director

G. M. (HQ) Infra

1305



Building Better Tomorrow
ISO 9001:2008, 14001:2004

बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनाल रोड, पटना-800 001

Contact : +0612-2558412,

Email id : mdbuidco@gmail.com, website : http://buidco.in

CIN - U45200BR2009SGC014600

पत्रांक- 3213

दिनांक- 06/07/23

प्रेषक,

महाप्रबंधक (असैनिक),

जलापूर्ति, ड्रेनेज एवं सिवरेज/आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

✓ मुख्य महाप्रबंधक,
बुडको, पटना।

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित परियोजना निदेशक से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह - जून, 2023 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

विश्वासभाजन

✓ महाप्रबंधक,
जलापूर्ति, ड्रेनेज एवं सिवरेज/
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

महाप्रबंधक,
जलापूर्ति, ड्रेनेज एवं सिवरेज/
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

6/7/23

6/7/23

24/8/23

24/8/23

24/8/23

24/8/23

बिहार शहरी आधारभूत संरचना विकास निगम लि०

प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह - जून, 2023

302

List of Project Patna

Scheme Wise Progress Report for June, 2023

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
										Upto previous Month	During the month	Total progress	
1	2		3	4	5	6	7	8	9	10	11	12	13
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old. (M/S Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)		Rs.96,21,647/- F2-01/20-21	07.11.20	89960000.00	89960000.00	UC Sent	Diesel Driven VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
2	Supply, Installation & Commissioning of VT Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/PahariNew. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref.20 dt.09.07.18		Rs.1,05,52,208/- F2-02/20-21	07.11.20	10835615.00	10728365.00	Do	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Qid. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)			Rs.2,07,00,900/- F2-05/20-21	18.11.20	20700900.00	20464249.00	Do	VT Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr of SDPP/ Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)		Rs.1,06,84,491/- F2-03/20-21	18.11.20	10683491.00	10678241.00	DO	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition	
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)		Rs.2,16,57,600/- F2-04/20-21	18.09.20	21657600.00	21397600.00	DO	Submersible Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP-yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)		Rs.73,21,500/- F2-06/20-21	18.09.20	7321500.00	7321500.00	DO	Submersible Pump (02 nos.)	01 Submersible pump with outlet pipe line work completed & running condition	Pump running condition	Installation, testing & commissioning completed	

D

362

Sl.No	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		AS per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
7	Annual repair Operation & maintenance of DPS 1. Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials (labours (Gr No-07)) (Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	20-21, 21-22 & 22-23	35768621.00	35459987.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.			
8	Annual repair Operation & maintenance of DPS 1.Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Tower 5.BHB with all materials labours (Gr No-03)) (M/S P.K. Industries)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- F2-08/20-21	3 yrs.	64696773.00	59277597.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.			
9	Annual repair Operation & maintenance of DPS 1. Mandiri New 2.Mandiri Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05)) (M/S P.K. Industries)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- F2-09/20-21	3 yrs.	71930773.00	70978287.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.			
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2.Pahari Old. 3. NBCC Pahari 4.Transport Nagar 5.Dhanuki Mōre with all materials labours for 3 Years (Gr No-01)) (M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	78066333.00	75853384.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.			
11	Annual repair Operation & maintenance of DPS 1. Gardaniabagh 2. Mithaur Old. 3.Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)) (M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	52358668.00	51154660.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.			

W

301

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3.S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/ (M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21		3 yrs.	86912396.00	86349739.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4.Kadamkuan S.R.K. Avenue with all materials, spears & labours (Gr No-02)/ (M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21		3 yrs.	124017387.00	121852897.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
14	Supply & Fitting of 600mm x 450mm dia manually operation of disc double handed butterfly valve for DPP. Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/-Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18		25.11.18	1141300.00	1130000.00	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
15	Supply, installation & Commissioning of 150 HP Submersible Pump set at BRJP Drainage P/Plant Sandalpur./ M/S Shivour Enfrastucture & Project Engg. Pvt. Ltd.	Rs.82,88,000/-Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20		29.04.20	4144000.00	3112700.00	DO	Submersible Pump (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI./ Sri Subodh Kumar	Rs.25,99,600/-Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19		14.11.18	2316477.00	2316477.00	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/PlantS.P. Verma Road./ Sri Subodh Kumar	Rs.26,63,200/-Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19		14.11.18	2285690.00	2285690.00	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13,34,300/-Ref-120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19		27.10.18	1321078.00	1321078.00	DO	Transformer (01 no.)			500 KVA transformer work complete and running condition	

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
19	Supply, & testing of Trolley Mounted Probable type diesel driven auto priming centrifugal pump etc (Gr-FV)/ M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/- Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21	30.06.20	49908520.00	47506855.00	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running in condition			
20	Supply, & testing of Trolley Mounted Probable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703.91154/ Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21	30.06.20	49908520.00	47127667.00	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running in condition			
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/ Ref.1465 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21	31.07.20	40000000.00	28927891.00	DO	Submersible Pump (12 nos.)	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbhawan pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress			
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt-01.04.20	Rs.38735359.31 + GST SBD-04/20-21	31.07.20	30000000.00	28451808.00	DO	Submersible Pump (07 nos.)	For existing DPS work material supply & fitting work started	BHB pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress			
23	Supply, & testing of Trolley Mounted Probable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt-01.04.20	Rs.45546293.16 + GST SBD-05/20-21	14.08.20	27206319.00	24371710.00	DO	C/F (08 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running in condition			

1999

12

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
24	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilo Mather & Platt Pump Pvt. Ltd		Rs.453.51627/ Ref.1452 dt-01.04.20	Rs.38279847.67 + GST SBD-06/20-21	14.08.20	32979561.00	29870623.00	DO	Trolley Mounted Pump (10 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running in condition		
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with panel starter with all required accessories (Gr. No-A-II),/M/S Wilo Mather & Platt Pump Pvt. Ltd		Rs.233.59057/ Ref.1453 dt-01.04.20	Rs.19716627.76 + GST SBD-07/20-21	31.07.20	15000000.00	10047966.00	DO	C/F (10 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress		
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with panel, starter & other required accessories (Gr. No-A-I),/M/S Wilo Mather & Platt Pump Pvt. Ltd		Rs.534.18997/ Ref.1459 dt-01.04.20	Rs.45088748.69 + GST SBD-08/20-21	31.07.20	35000000.00	17655909.00	DO	C/F (06 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump Installation, testing & commissioning work completed and rest for new DPS		
27	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-III),/M/S Sterling Generators Pvt. Ltd		Rs.688.28706/ Ref.1456 dt-01.04.20	Rs.58037764.94 + GST SBD-09/20-21	31.07.20	68484563.00	68484563.00	DO	DG Sets (08 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	R. K. Avenue space not available	
28	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-IV),/M/S Sterling Generators Pvt. Ltd		Rs.529.26571/ Ref.1457 dt-01.04.20	Rs.44628760.87 + GST SBD-10/20-21	31.07.20	52661938.00	50641206.00	DO	DG Sets (19 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	Chhajuba gh waiting for approval	
29	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-I),/M/SUEE Electrical Engg. Pvt. Ltd		Rs.2235.45558/ Ref.1484 dt-13.04.20	Rs.187550934.12 +GST SBD-11/20-21	31.07.20	132356690.00	126774625.00	DO	VT Pump (09 nos.)	All VT Pumps supplied for New DPS		All VT Pumps supplied for New DPS		

298

W

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		AS per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
30	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-II)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt- 13.04.20	Rs.174783796.11 +GST SBD-12/20-21	31.07.20	120000000.00	120000000.00	DO	VT Pump (10 nos.)	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur			
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt- 13.04.20	Rs.136933410.24 +GST SBD-13/20-21	31.07.20	104454010.00	98322600.00	DO	VT Pump (13 nos.)	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Baazar, Mandiri New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP			
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II)/M/S Sterling Generators Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt- 01.04.20	Rs.96255186.60 +GST SBD-14/20-21	31.07.20	132198242.00	126265303.00	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS			
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I)/M/S Sterling Generators Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21	31.07.20	117155699.00	110892566.00	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS			
34	Supply, & testing of Trolley Mounted Protatable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt- 01.04.20	Rs.84360438.06 +GST SBD-16/20-21	30.06.20	47241845.00	41920844.00	DO	Trolley Mounted Pump (20 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition			

697

W

Sl.No	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		AS per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
35	Supply, & testing of Trolley Mounted Portable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21	30.06.20	100000000.00	86976669.00	DO	Trolley Mounted Pump (40 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running in condition			
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No-B-III)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767.58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21	31.07.20	45000000.00	39214436.00	DO	Submersible Pump (10 nos.)	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress			
37	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tank cooled etc transformer with 5 Years maintenance (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21	31.07.20	20000000.00	20000000.00	Do	Transformer (03 nos.)	Transformer running condition	Transformer running condition	Installation, testing & commissioning completed and running condition			
38	Supply, installation & Commissioning of 2x25 Hp Non-Colg Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhusan Enternational Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21	17.01.21	2987000.00	2850840.00	Do	Submersible Pump (02 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition			
39	PFR for supply, installation, commissioning of 100 Hp VT pump set at BRJP drainage pumping station Rajbanshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19	25.05.2020	2445300.00	2424636.00	Do	VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition			
40	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided by BUIDCO in NBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22	17.11.21	6406152.00	4810733.00	-	Panel Board		WIP	Electric panel order placed, manufacturing in progress	Panel room construction completed.		

296

W

sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.	Agreement value						Upto previous Month	During the month	Total progress	
41	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PMC area. Sri Sunil Kumar	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22	28.10.21	1910000.00	1870000.00	-	Non-Clog Submersible (04 nos.)	Pump running condition	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
42	Annual repair, operation & maintenance of storm drainage pumping plant NMCH for the period of 2 yrs. Session 2021-22 & 2022-23. (P.K.Idutries)	Rs.44,17,175/- Ref.284 dt.22.02.21	Rs.5077542/- F2-01 of 2021-22	10.06.21	4417175.00	3778418.00	-	Repair, operation & maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB and other accessories work completed and running condition.				
43	Annual repair, operation & maintenance of storm drainage pumping plant Vikash Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,16,175/- Ref.284 dt.22.02.21	Rs.3521589/- F2-02 of 2021-22	10.06.21	3116175.00	2983476.00	-	Repair, operation & maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB and other accessories maintenance work	All pumps, motors, panels, transformers and other accessories work completed and running condition.				
44	Annual repair, operation & maintenance of storm drainage pumping plant MLA Flat for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,73,675/- Ref.284 dt.22.02.21	Rs.3534204/- F2-03 of 2021-22	10.06.21	3173675.00	2973521.00	-	Repair, operation & maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB and other accessories maintenance work	All pumps, motors, panels, transformers and other accessories work completed and running condition.				
45	Annual repair, operation & maintenance of storm drainage pumping plant Sinchai Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.32,37,675/- Ref.284 dt.22.02.21	Rs.3657601/- F2-04 of 2021-22	10.06.21	3237675.00	3011277.00	-	Repair, operation & maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB and other accessories maintenance work	All pumps, motors, panels, transformers and other accessories work completed and running condition.				
46	Supply, installation, commissioning of 3x800 KVA transformer of storm drainage pumping station at Mandir New. (M/S Today Electrical Services)	Rs.44,05,998/- Ref.66 dt.09.09.21	Rs.4994820/- F2-10 of 2021-22	-	4405998.00	4405998.00	-	Transformer (03 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition			

1295

W

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
47	Supply, installation, commissioning & testing of 500 KVA (02 nos.) transformer at drainage pumping plant Yogipur. (M/S Chandra Brothers)	Rs. 3505800/- Ref.07 dt. 12.04.22	Rs.3124040/- F2-02 of 2022-23	21.08.22	3124040.00	3124040.00	3124040.00	3124040.00		Transformer (02 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	
48	Supply, installation & commissioning of 02 sets Non-Clog Submersible pump having discharging capacity of 360 LPS at a total head of 13 mtrs of storm drainage pumping plant Dhobighat for the year 2022-23. (M/S Chandra Brothers)	Rs. 6439273/- Ref.07 dt. 12.04.22	Rs.5270876/- F2-04 of 2022-23	06.08.22	5270876.00	5270876.00	5203776.00			Non-Clog Submersible (02 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	
49	Supply, installation, commissioning & testing of 400 KVA outdoor water cooled generating set and other accessories for NMCH DPS (M/S Sterling Generators Pvt. Ltd)	Rs.4383495/- Ref. 188 dt. 17.02.22	Rs.4996753/- F2-10 of 2022-23		4383495.00	4383495.00	4383495.00			DG Sets (01 no.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
50	Hire of 02 nos. pickup van for 04 months for carriage of pumps accessories, materials, diesel etc at different drainage pumping station/-	Rs.1386900/- Ref. 27 Dt. 31.05.22			348000.00	348000.00	348000.00			02 nos.			Work Completed	
51	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Pirmuhani under Mechanical Works Division, BUIDCo, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Rs.2594600/- Ref.26 dt. 31.05.22	Rs.2183316/- F2-06 of 2022-23		2183316.00	1637487.00				Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
52	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Saidpur STP under Mechanical Works Division, BUIDCo, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Rs.4827500/- Ref. 26 dt. 31.05.22	Rs.4062769/- F2-05 of 2022-23		4062769.00	2538012.00				Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	

1494

Din

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.							Upto previous Month	During the month	Total progress	
53	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Babu Bazar under Mech. Work Division, BUIDCo, Patna for the period of done before monsoon' 2022 for the year 2022-23. (Sri Surendra Kumar Singh)	Rs.2086500/- Ref.26 dt. 31.05.22	Rs.1755611/- F2-08 of 2022-23				877806.00	877806.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
54	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Police Colony under Mech. Work Division, BUIDCo, Patna for the period of done before monsoon' 2022 for the year 2022-23.	Rs.1592100/- Ref.26 dt. 31.05.22	Rs.1339384/- F2-07 of 2022-23				669692.00	669692.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
55	Complete annual repairing, overhauling, servicing, operation & maintenance of sewerage pumping plant Shastrinagar, Patna for the session 2022-23. (R.P. Electrical Works)	Rs.4331516/- Ref.27 dt. 31.05.22	Rs.2944100/- F2-15 of 2022-23				1472050.00	1472050.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
56	Complete annual repairing, overhauling, servicing, operation & maintenance of Intermediate pumping station P.Point for the session 2022-23. (R.P. Electrical Works)	Rs.6207886/- Ref.27 dt. 31.05.22	Rs.4462100/- F2-14 of 2022-23				2231050.00	2231050.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
57	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Beur Lifting under Mech. Work Division, BUIDCo, Patna for the period of done before monsoon' 2022 for the year 2022-23. (Vikrant Electrical)	Rs.2362800/- Ref.26 dt. 31.05.22	Rs.2221700/- F2-22 of 2022-23				1110850.00	1110850.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	

1293

12

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	AS per Agreement value		Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.	Agreement value						Upto previous Month	During the month	Total progress	
58	Complete annual repairing, overhauling, servicing, operation & maintenance of Intermediate pumping station Riding Road for the session 2022-23. (R.P. Electrical Works)	Rs.4613546/- Ref.27 dt. 31.05.22	Rs.3101600/- F2-16 of 2022-23			1550800.00	1550800.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
59	Complete annual repairing, overhauling, servicing, operation & maintenance of sewerage pumping plant Dhubighat for the session 2022-23. (Today Electrical Service)	Rs.3651591/- Ref.27 dt. 23.05.22	Rs.3247550/- F2-12 of 2022-23			1623775.00	1615980.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
60	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Rajiv Nagar, Patna Digha Nahar Sluice Gate & Digha Thana in Patliputra Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (M/S Jai Hanuman)	Rs.8629501/- Ref.06 dt. 12.04.22	Rs.7300557/- F2-24 of 2022-23			3650279.00	3650279.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	
61	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Khanpur, Barmutta, Premkunj, Blg Hospital, Shitla Mandir, Krishnaghat, Jakariyapur TDPS in Ajimabad Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Today Electrical Service)	Rs.11873366/- Ref.06 dt. 12.04.22	Rs.11038786/- F2-18 of 2022-23			5519393.00	5519393.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	

Sl.No	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
										Upto previous Month	During the month	Total progress	
62	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Beur Bataura Pool, Beur Hasanpura, Police Colony, Rupaspur & Sabri Nagar TDPS in Nutan Rajdhani Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022.	Rs.5396955/- Ref.06 dt. 12.04.22	Rs.4856719/- F2-23 of 2022-23	-	2428360.00	2428360.00	2428360.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	
63	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Dasratha, Ramkrishna Nagar, Jaganpura, Nandlal Chapra, Srinagar Colony TDPS in Kankarbagh Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Today Electrical Service)	Rs.6221751/- Ref.06 dt. 12.04.22	Rs.5270100/- F2-13 of 2022-23	-	2635050.00	2635050.00	2635050.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	
64	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Danapur Ghurdaur, Nehru Path AIIMS Digha Junction, Hi-Tech Hospital, Isopur Brahmsthan TDPS in Danapur West Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (R.P. Electrical Works)	Rs.6096905/- Ref.06 dt. 12.04.22	Rs.6308180/- F2-17 of 2022-23	-	3048453.00	3048453.00	3048453.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	
65	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS.01, Patna for the session 2022-23. (Om Construction)	Rs.9506231/- Ref.26 dt. 31.05.22	Rs.5527900/- F2-19 of 2022-23	-	2763950.00	2763950.00	2763950.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	

291

W

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		AS per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.	Agreement value						Upto previous Month	During the month	Total progress	
66	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-02, Patna for the session 2022-23. (Om Constructin)	Rs.91551810/- Ref.26 dt. 31.05.22	Rs.5186700/- F2-20 of 2022-23		2593350.00	2593350.00		2593350.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
67	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-03, Patna for the session 2022-23. (Om Construction)	Rs.11381065/- Ref.26 dt. 31.05.22	Rs.7345890/- F2-21 of 2022-23		3672945.00	3672945.00		3672945.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
68	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Congress Maidan, R.K.V. Avenue, NCC Maidan, Bakari Bazar TDPS in Bankipur Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Sri Surendra Singh)	Rs.2358170/- Ref.06 dt. 12.04.22	Rs.2004898/- F2-09 of 2022-23		1002449.00	1002449.00		1002449.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed	
69	Annual repair, operation & maintenance of installed (AMC) of CCTV's including all associated works 39 drainage pumping stations in Patna for the year 2021-22.	Rs.1495768/- Ref.104 dt. 21.10.22	Rs.1495768/- F2-06 of 2021-22		1495768.00	1495768.00		1495768.00				Work Completed	Work Completed	
70	Manpower for monitoring of installed cameras at BUIDCO control room for annual year 2021-22.	Rs.420906/- Ref.104 dt. 21.10.22	Rs.420906/- F2-06 of 2021-22		420906.00	420906.00		420906.00				Work Completed	Work Completed	
71	Supply, installation & commissioning of 01 set Non Clog Submersible pump having discharging capacity of 360 LPS at a total head of 08 meter for storm drainage pumping plant Dhanuki More for the year 2022. (M/S Shiyour Infrastructure Engineers Pvt Ltd)		Rs 2789874.00 F2-04 of 2022-23		2789874.00	2789874.00		2789874.00		01 set (Non Clog Sub)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	

W

290

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	List of Project Patna		AS per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement value Agreement No.	Agreement No.						Upto previous Month	During the month	Total progress	
72	Supply, installation & commissioning of 02 set Non Clog Submersible pump having discharging capacity of 360 LPS at a total head of 08 meter for storm drainage pumping plant Riding Road for the year 2022. (M/S Shivour Infrastructure Engineers Pvt Ltd)	Rs.6085959/- Ref. 07 dt.12.04.22	Rs 5424196.00 F2-03 of 2022-23			5424196.00	5398224.00		02 sets (Non Clog Sub.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
73	Erection Of 11 KVA line and installation of additional 3x315 KVA transformer for drainage pumping station Rajdhani Vatika ECO park;					2929916.00	2929916.00		3x315 KVA Transformer	Transformer installation	Transformer running condition	Installation, testing & commissioning completed	
74	Construction, erection, supply, installation, testing and commissioning for storm water drainage pumping station 08 (Eight) in Khagaul Danapur near Hitech Hospital, Ghurdaur Nehru Path, Isopur Brahma Asthan, Karori Chak, Beur Netaura Pul, Canal DPS, Digha (Near Old Thana) & Rajiv Nagar at Patna, Bihar (Toshiba Water Solutions Pvt. Ltd)		Rs. 1536000000.00 LOA No.-Yo-2351/22-1194, Group-I			82000000.00	8463908.00					Work in Progress	
75	Construction, erection, supply, installation, testing and commissioning of 8 (Eight) storm drainage pumping stations Congress Maidan, R.K. Avenue, Rampur, Bakri Bazaar, T.V. Tower, Nandlal Chapra & Dasratha at Patna, Bihar (ECO Protection Engineers Pvt. Ltd.)		Rs. 850503741.00 NIT No.-BUIDCo/Yo-1875/20 (Part-2)-33, Group-II			74000000.00	19037411.00					Work in Progress	
76	Construction, erection, supply, installation, testing and commissioning for storm water drainage pumping station 06 (Six) in Sandalpur, RMRI, Big Hospital, Premkunji (Karmali Chak), Khanpur & Barmutta at Patna, Bihar (Toshiba Water Solutions Pvt. Ltd)		Rs. 1399000000.00 NIT No.-BUIDCo/Yo-1875/20 (Part-2)-33, Group-III			65449625.00	16287951.00					Work in Progress	

13

289

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

माह - जून, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure ₹	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	सड़ना जलापूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Shekhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna गोदेवक का नाम-M/s. Bhramar Road Cutting fee to RCD	राशि-49, 7081655 करौंड UD&HD, Govt. of Bihar letter no-25, Date - 23.10.2018		30.06.2021	4312.7614 Lakh	3798.4746 Lakh	4011.81953 Lakh	Pipe Network - 111055 mtr (DI/C1-12088 & HEPE- 98967 mtr.) House Connection - 13250 Nos Pump House - 05 nos. Tube well - 05 nos. Supply of 60 HP VT Pump and 100 KVA Transformer	110505 m 12580 no. 5 completed 5 completed 5 nos.	11 12	13	85.09%	
2	सड़ना जलापूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with	राशि- 5.04 Cr.	31.05.2021			384.44338La kh		OHSR- 05 nos Sheikpura - 01 S.K. Puri - 01 S.K. Nagar - 01 Antaghat - 01 Adalatganj - 01 Precast length of drain- 7119 m Sump capacity (2375KL)- 1nos Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV) Gantry Crane Electro Mechanical Work Transformer Installation Electric Grid Work	Completed Completed Completed Completed Completed Laying of pre cast length of drain - 5379 m. Completed Completed Completed Completed Completed Completed Completed Completed Completed Boring of Two Tubewell completed. Pump house work completed.			Under trial & run period. Physical Progress - 100%	79.57%
3	बेहर से भीठापुर ड्रेनेज योजना संवेदक-रामवापू एवं राजीव रंजन जी की	राशि - 48, 9499 करौंड पत्रांक-108, दिनांक - 17.01.2018	51.726267 दिनांक-21.07.18	20.06.2021	4115.59753 Lakh	4115.59753 Lakh	4115.59753 Lakh	1. Tubewell and Pump house 2 nos 2. Distribution Main 190120 m 3. Pump motor and Transformer 2 nos. 4. Overhead Tank- Nil 5. Chlorinator room/Chlorinator 2 nos. 6. Stand post 10 nos. 7. Boundary wall 100 m 8. Main Gate 2 nos. 9. Approach Road 20 m 10. Electric Connection by ULB 2nos. 11. House Service Connection 5138 nos.	19011 mtr. Completed Nil Install Nil 100 Completed Completed Completed 5138 Nos.			Physical Progress - 96.95 %	79.57%
4	फतुसा जलापूर्ति योजना (फेज-2) M/s Ganadhipati Con. Pvt. Ltd.	6.08929 13/08/03.2 018	6.04	27.11.2019	5.04464	4.46	4.46		Boring of Two Tubewell completed. Pump house work completed. 19011 mtr. Completed Nil Install Nil 100 Completed Completed Completed 5138 Nos.			Physical Progress - 100 %	83.52%
5	सर्दीरी जलापूर्ति, फेज-2 M/s Ganadhipati Con. Pvt. Ltd	Amt. 13.22 Cr, 131/08/03.18	13.7 21.11.18	16/05/2020 EXT 30.11.2021	13.22	12.818	12.851	Pipe line 51839/ 63829 m HSC - 5210 m / 6010 nos. T/W - 5	Pipe Line 62000 m HSC 6010 T/W-5 Nos.			दिनांक - 30.11.2021 को कार्य पूर्ण। Physical Progress - 100 %	98.63%
6	विमल जलापूर्ति, फेज-2 M/s Nalandra Engicon Pvt. Ltd.	Amt. 5.39 Cr, 131/08/03.18	5.64 22.10.19	21.10.2020 EXT 30.11.2021	4.4824	4.4824	4.4824	Pipe line Distribution Network - 38204 m House connection - 3186 nos.	Distribution network - 38000 m. House connection - 3100 nos			दिनांक - 30.11.2021 को कार्य पूर्ण। Physical Progress - 100 %	79.35%

288

W

माह - जून, 2023

मार्च - जून, 2023														
Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %	
									Upto Previous Month	During the Month	Total Progress			
1		2	3	4	5	6	7	8	9	10	11	12	13	14
7	मीनापुर जलापूर्ति योजना Steel ARC Infra Services Pvt. Ltd	0.54264	0.567 20.12.19	19/09/2020 ECOT 30/11/2020	0.283	0.2833	0.2833	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after releveling. 4. Top down of water tower & stair case for tower. 5. Installation of Generator set. 6. Residual work of pump house/attendant room. 7. Residual work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Releveling of motor pump 4. RCC of top dome			Work completed.	अभियान समाप्ति। Physical Progress - 100	
8	मीनापुर जलापूर्ति योजना के वार्ड 70-10 एवं 11 के अतिरिक्त कार्य (पार्स बाजार, रेवक एवं गृह संसाधन)	73.46274 Cr. Letter No - 46, Date - 30.08.2018	66.44255 Cr 22.06.2022	22.12.2022									पत्रांक - 201, दिनांक - 28.02.2023 द्वारा निविदा विपदा हेतु तकनीकी बीड का डाउनलोड कागजात एवं मूल कागजात अधिलेख अभियान को समाप्ति किया गया है।	
9	दामापुर जलापूर्ति योजना Survey, Design, Build balance work of OHSR in Zone-I & Zone-IV with Distribution Network including 5 years O&M M/s Kundan Kumar, Parsa Bazar, Patna	14.3015 Cr. Letter No - 1330, Date - 20.05.2022	10.849 Cr Ref - 580-01 of 2022-23 / 04.03.2023	03/03/2024				T/W - 4 Nos. Distribution Network - 35745.16 m. HSC - 4760 No.	T/W - 2 at RPS more T/W - 1 at Mubarakpur	Inlet outlet pipeline installing at RPS more	T/W - 3 No. Complete Transformer Installed	T/W - No. Complete		

987

List of Project Nalanda District

माह - जून, 2023

Rt. In Crores														
Rt. In Crores														
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %	
									Upto Previous Month	During the Month	Total Progress			
1	विहारशरीक जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	सशि-74.74, Letter no- 435, dated- 21.07.2015	सशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 31.03.2023)	79.499	74.623	73.266	HYT/W -14 Nos OHT - 03 Nos SUMP + UGR-I+I Pipe Line- 121583 m Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos Variation -02 T/w Variation in Pipeline - 33762 m Road Restoration- 103665 m Scada - Flow meter installed - 7/16 Additional Boring - 4/7	14/14 complete OHT-3/3 in Progress pipe line 121583 m/121583m HSC 21524/21524 nos Transformer 14/14 nos Motor pump- 14/14 nos. Variation- 02/2 T/w Variation in pipeline - 33762 / 33762 m Road Restoration- 103665 m / 103659 m. Scada - Flow meter installed - 7/16 Additional Boring - 4/7	10	11	12	13	14
2	विहारशरीक जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	सशि-96.63, Letter no- 108, dated- 17.01.2013	सशि-92.49 dated- 28.07.2018	27.07.2020 with time extension 31.03.2023	93.764	98.860	96.843	HYT/W -23 Nos OHT - 04 Nos Pipe Line- 163472 m Motor Pump- 23Nos Transformer -23Nos HSC - 18000 Nos Variation- 02 T/w Variation in pipeline - 24785 m Road Restoration- 122040 m HDPE Pile line 7.1 km (Claim) Scada	T/W 23/23 OHT 4/4 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos. Variation in HSC - 2000/2000 no. Motor pump 23/23 Transformer 23/23 Variation in T/W- 02/02 Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m HDPE Pipe line- 7.1 km Scada - Flow meter installed - 11/25					85.33%
3	इस्लामपुर जलापूर्ति योजना फेज- 1 M/s Nalanda Engicon pvt ltd.	सशि-08.193 93/13.01.201 4	सशि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75/30) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2)					92.83%
4	इस्लामपुर जलापूर्ति योजना फेज- II मे. सुमान इन्टरप्राइजेज	सशि-03.09 130/08-03- 2018	सशि-3.08 10.09.2018	16.06.2019	2.346	2.333	2.333	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 147/14 HSC - 3302	Total Pipe laying-147/14 m HSC - 1911 nos Road Restoration - 9.8 km					75.76%

288

12

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Up to Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Gaya Water Supply Phase - 1 Name of Contractor - M/s Shriram EPC Limited	Rs. 311.30 Cr Letter No. - 525 Date - 28.03.2015	Rs. 311.78 Cr Date - 11.01.2018	EPC - 25.09.2021 (Based on approved work program by DCM BSC revised with 30.06.2021) O&M - 25.03.2023 extended up to 31.03.2023	Rs. 263.30 Cr.	Rs. 251.59 cr (Including 31.18 Cr. Mobilisation Advance & 100.90 Cr. Running Bill amt. & Rs. 17.13 Cr. RCD Adv.)	Rs. 251.59 Cr.	(i) Distribution Network - 446 km (Revised Qty. - 473.615 km) (ii) Road Restoration - 145.6 km (iii) Rising Main - 12.5 km	(i) Distribution Network - 509.06 km Pipe laid. (ii) Road Restoration - 247.979 km Done (iii) Rising Main - 13.161 km. work completed		(i) Distribution Network - 509.48 km Pipe laid. (ii) Road Restoration - 251.60 km Done (iii) Rising Main - 13.20 km. work completed	13	14
								Construction of New Reservoir - 05 nos	HSC - 35223 Nos. connection done 9339 Nos. Water Meter connection done		HSC - 35223 Nos. connection done 11277 Nos. Water Meter connection done		
								Construction of New Reservoir - OHSR-5 nos., Budhwa Mahadev:- Completed Bhusunda Mela:- Completed Masalpur:- Completed Behind Delha PS:- Outside RCC well plastering work, cutting work of RCC wall plastering 90% Joda Masjid:- completed 100%			Construction of New Reservoir - OHSR-5 nos., Budhwa Mahadev:- Completed Bhusunda Mela:-Completed. Masalpur:- Completed Behind Delha PS:- Outside RCC well plastering work, cutting work of RCC wall plastering 94% Joda Masjid:- completed 100%	Physical Progress - 86 %	77%
								CSC- 05 nos. & Control Room (Dandibagh) - 1 no	CSC- Dandi Bagh, Budhwa Mahadev, Nigam Store work completed		GLSR - Barahmyoni - 1 Completed Barahmyoni - 2 Completed Ramshilla - Tank outer side primer & Painting work, 98%		
2	Gaya Water Supply Phase - 2 Name of Contractor - M/s Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Rs. 64.91 Cr Letter No. - 595 Date - 28.03.2015	Rs. 62.04 Cr Date - 05.07.2017	EPC - 28.02.2021 EOT - 28.02.2022	Rs. 71.75 Cr.	Rs. 68.40 Cr. (Including RCD Adv. Rs. 1.36 Cr.)	Rs. 68.40 Cr. (upto 15.09.2021)	GLSR - 03 nos	GLSR - Work completed		GLSR - Work completed		
								CWR & Pump House - 01 No	CWR - Work completed		CWR - Work completed		
								Control Room - 05 No	Control Room - Civil work completed		Control Room - Civil work completed		
								Rising Main - 17.050 km (Revised Qty. - 15.132 km)	Rising Main - 15.15 km DI pipe laid		Rising Main - 15.15 km DI pipe laid		
								Production Tubewell - 24 nos (Revised Qty. 25 nos.) (Note - One no. observation Tubewell has been concerned in production Tubewell at Govindpur)	Production Tubewell - Total 25 nos. work completed.		Production Tubewell - Total 25 nos. work completed	Physical Progress - 100 %	95%
								Observation Tubewell - 7 nos. (Revised Qty. - 6 nos.)	Observation Tubewell - 6 no s completed (i.e. ITI Joda Masjid, waris Nagar, Khiriyama & Kendul)		Observation Tubewell - 6 no s completed (i.e. ITI Joda Masjid, waris Nagar, Khiriyama & Kendul)		
								Operator Office (G+2) at ITI Campur - 101 no.	Operator Office - Work completed		Operator Office - Work completed		

285

3

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Financial Progress in %
									Upto Previous Month	During the Month	Total Progress	
1									10	11	12	13
3	बोधगया जलपूर्ति योजना संवेदक का नाम- M/s SMC-JWIL JV (Jindal).	संवि - 33.55 करोड़ Letter no-917 dated-17-12-2019.	रशि- 31.75 Cr. dated- 16.12.2011	15.09.2013 EOT 31.12.2016	37.74	38.14	38.14	1. OHT-4 (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22353 Mtr (iv) Tube Well 14 Nos Completed (v) House Connection- 6012 Nos (vi) UGR- 1.2,3 & 4 Successfully Commissioned (vii) Sluice Valve Chamber- 223 Nos Completed (viii) Staff Quarter- Completed (ix) Pump Chamber- 12nos pump chamber completed (x) Boundary Wall- Completed (xi) Trenchless Work- 557 Mtr Completed (xii) M.S. Carrier Pipe -950.74 mtr completed (xiii) Grouting work UGR- 01 completed	1. OHT-4 completed (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22353 Mtr (iv) Tube Well 14 Nos Completed (v) House Connection- 6012 Nos (vi) UGR- 1.2,3 & 4 Successfully Commissioned (vii) Sluice Valve Chamber- 223 Nos Completed (viii) Staff Quarter- Completed (ix) Pump Chamber- 12nos pump chamber completed (x) Boundary Wall- Completed (xi) Trenchless Work- 557 Mtr Completed (xii) M.S. Carrier Pipe -950.74 mtr completed (xiii) Grouting work UGR -01 completed	(ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22353 Mtr (iv) House Connection- 6012 Nos (v) Road Restoration- 13438 sqm (vi) Tube Well 14 Nos Completed (vii) UGR- 1.2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber- 223 Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- 557 Mtr Completed (xiii) M.S. Carrier Pipe -950.74 mtr completed (xiv) Grouting work UGR -01	Physical Progress - 100 % नगर विस्तार एवं आवास विभाग से पुनर्निर्मित प्रशासनिक सौकर्य आवाच है।	100%
4	बोधगया सिविल योजना संवेदक का नाम- M/s Ramky Infrastructure Ltd.	Letter no-917 dated-17-12-2019. Amount-95.94 cr	108.5275 Cr. dated- 16.12.2011	11.12.13	90.1	92.88	87.4	1. Sewer Network-67.53km 2. Raising Main - 6.00 km 3. Trenchless - 0.523 km 4. IPS - 1 to 5 & MPS 5. STP - 10 MLD 6. House Connection - 2570 no s 7. Manhole - 3607 nos 8. Road Restoration -52680 sqm	1. Sewer Network-66.559 km 2. Raising Main-5.708 KM 3. Trenchless-431.1 Mtr 4. IPS-1 & 2 Civil work completed IPS-3 bottom plug casing completed IPS-4-1 m RCC casing completed IPS-5 civil work completed 5. STP-10 MLD 96 % 6. House Connection-2570 nos complete 7. Manhole-3388 nos Complete 8. Road Restoration- 8548.5 Cum	1. Sewer Network-66.559 km 2. Raising Main-5.708 KM 3. Trenchless-431.1 Mtr 4. IPS-1 & 2 Civil work completed IPS-3 bottom plug casing completed IPS-4-1 m RCC casing completed IPS-5 civil work completed 5. STP-10 MLD 96 % 6. House Connection-2570 nos complete 7. Manhole-3388 nos Complete 8. Road Restoration- 8548.5 Cum	Manhole, sewer line and Rising Main cleaning work is done in this month. Physical Progress - 76.08 %	100%

984

12

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

माह - जून, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-29.27 करोड़ Letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	29.395	29.16	OHT - 02 OHT - 02 Tubewell - 04 Pipe line - 37.002 km HSC - 15318 no. Road Restoration - 37.36 km.	2 No. 2 no. 4 no. 37.36 km. 16848 no. 37.36 km.	completed completed completed completed completed completed	completed completed completed completed completed completed	Completed Physical Progress - 100 %	92.14%
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-44.59 करोड़ Letter no- 1179, dated- 26.06.2018	राशि -44.98 26.08.2018 2.505 Cr. (S. Agr.)	31.12.2020	42.68	41.780	39.520	Pipe line - 98.605 km Claim Pipe Line - 7.452 km HSC - 4900 no. Deviation HSC - 1000 Road Restoration - 98.625 km.	2 No. 98.625 k m. 7.452 km. 4900 no. 1000 no. 98.625 km.	completed completed completed completed completed completed	completed completed completed completed completed completed	Physical Progress - 100 % including variation.	87.99%
3	मखदुमपुर जलापूर्ति योजना फेज- II मे0 गणाधीपति कन्स्ट्रक्शन प्रा0 लि0	राशि-06.68 करोड़ पत्राक- 130/08.03. 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	4.57	4.07	4.07	Tube well - 2 no. Pipe line 26.567 km Deviation Pipe Line - 4.6 km Deviation Tubewell - 1 HSC - 3133 No. Road Restoration - 26.567 km.	2 No. 26.567 km. 4.04 km. 1 3133 No. 26.567 km.	completed completed completed completed completed completed	completed completed 4.04 km. completed completed completed	एकरास्तामित अवयवों को पूर्ण किया जा चुका है। अतिरिक्त स्वीकृति कार्य को यथासंभव पूर्ण करने हेतु पत्राक - 362. दिनांक - 07.09. 2022 द्वारा संवेदक को निर्देश दिया गया है। Physical Progress - 100 % of agreedement component.	60.90%

985

12

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Arwal District

मार्च - जून, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	संश्लि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Physical Progress - 100 % Agreedement Completed.	64.22%
								Tubewell -01	1	Complete	Complete		
								Pipe Line - 3.9 km	3.9 km	Complete	Complete		
								HSC - 212 No.	216 no.	Complete	Complete		
								Road Restoration - 3.9 km.	3.9 km.	Complete	Complete		

12

282

माह - जून, 2023

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में मीरा देवी से अनुप साह दत्तन मंडल से विधुनंदन यादव तक पीसी0सी0 पथ एवं नाली निर्माण कार्य	0.15	0.14	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 300 m Drain - 300 m	Drain work completed.	Drain work completed.	Drain work completed	Physical Progress - 100 %	
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में कमीरा भगत से धीव भगत एवं रामजी साव से सरसुंग मंडल तक पीसी0 पथ एवं नाली निर्माण कार्य	0.2	0.19	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 429m Drain - 412 m	Drain work completed.		work completed.	Physical Progress - 100 %	
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं-06 में पदार्थ साव से लेकर जवाहर मंडल तक आर0सी0 नाला निर्माण कार्य	0.2	0.19	15.02.2020				Drain work with cover 241 m	241 m. Drain work completed		50% work completed		
4	बडहिया नगर पंचायत के बडहिया सिमंत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आर0 सी0 नाला एवं स्लैब का निर्माण कार्य	0.48	0.41	13.04.2020	0.24135	0.2410	0.1864	PCC Road - 316m Drain Work 316 m	65 % work completed		work completed	Physical Progress - 100 %	
5	वार्ड सं-01 में एन0एच0 80 जगदम्बा मौल मोड़ से भाया कौशल बाबू के फुलवाडी होते हुए सागत अमीन के बस्थान तक आर0सी0 नाला एवं पथ का निर्माण कार्य	0.91	0.874	18.08.2020	0.918	0.943	0.458	PCC Road- 488m Drain Work 488 m	Drain work completed.		work completed	Physical Progress - 100 %	
6	बडहिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर0सी0 नाला निर्माण कार्य	0.54	0.51	13.07.2020	0.271	0.2574	0.2574	PCC Road Drain Work 775 m	300 m drain work completed.		95 % work completed		
7	नगर पंचायत बडहिया में बायपास मोड़ नगर पंचायत बडहिया कार्यालय के निकट स्थान होते हुए सराज सिंह के घर होते हुए इन्दुपुर दुर्गास्थान होते हुए बुहरचक पुल तक नाला निर्माण कार्य	0.86	0.74	18.08.2020	0.4322	0.4307	0.4307	PCC Road Drain Work 1048 m	work in progress		65 % work completed		

12

12

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

माह - जून, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Rs. In Crores	
									Upto Previous Month	During the Month	Total Progress	Physical Progress in %	Financial Progress in %
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	अमृत एवं राज्य योजना अर्गत जमालपुर जलापूर्ति योजना में 0 गणाधीपति कन्स्ट्रक्शन प्रा0 लि0	पार्ट-ए0-3073.313 लाख, नगर विकास एवं आवास विभाग का ज्ञापक - अमृत-21-03/2015-185, दिनांक - 18.01.2019, पार्ट बी0-2502.016 लाख नगर विकास एवं आवास विभाग का ज्ञापक-2ब/जला00-01-01 /2019-79, दिनांक - 12. 02.2019, कुल राशि - 55 75493 करोड़	59.3 Cr.	18.11.2021 EOT 30.09.2022	49,664	48,765	48,765	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of pipe. (2) Pipe laying in ward no 1,2,3,4,5,6,7,8,9,11,12,13,14,15,16,18,20,21,22,23,25,26,28,29,30,31, 32,33,34,35 & 36. (3) 130143 mtr. Pipe laying work completed. 4) House connection 15864 Nos. in Ward no - 1,2,3,4,5,6,7,8,9,11,12,13,14,15,16,18,20,21,22,23,24,28,29,30,31,32,33,34 & 35 (Work in progress) 5) Road restoration 68694 mtr. (Work in Progress)	(1) Supply of pipe. (2) Pipe laying in ward no 13, 14, 15, 30, 35 & 36. (3) 1500 mtr. Pipe laying work completed. (4) House connection 251 Nos. in Ward no - 6, 7, 13, 14, 15 & 23 (Work in progress) (5) Road	i) Pipe laying- 105.48 % Total length 132143 m ii) House Connection- 110.13 % Total House Connection 16128 Nos. (iii) Total Road Restoration- 72974 m & remaining 6000 m motarable done (work in Progress)	Physical Progress - 118 %	82.53%

(2)

980

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Munger District**

माह - जून, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2)	Rs. 217.79	Rs. 217.7972727	20 Months (Date 13.04.22)	198.14	197.79	197.7900	Pipe Line - 331.75 km HSC - 38921 Nos. WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Supply - 346 km. Pipe laying - 341.83 km Hydrotest - 340.672 km Road Restoration completed - 340.84 km HSC Completed - 37611 No. Water Meter - 26327 No. WTP - completed. Floating Jetty - 94 % OHSR 5 nos. work in progress. - OHSR-1 - 81.14% completed OHSR-2 - 95% completed OHSR-3 - 99% completed OHSR-4 - 78% Completed OHSR-5 - 99% completed	11	12	13	14
1	Name of Contractor - M/S JWC-JWIL Joint Venture	BUIDCo/Yo- 1248/2019-140	Crore, dated- 14.08.2020									Over all Physical progress 93%	90.81%

2

279

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District**

माह - जून, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.				Rs. In Crores	
									Upto Previous Month	During the Month	Total Progress	Physical Progress in %	Financial Progress in %	
									10	11	12	13		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
1		AA- Rs. 5459 Cr. (UDHD letter no-131, dated- 08.03.2019)		Date of Start= 06.03.2020				Construction of 450mmx300mmx150m deep HVTW	Completed	Nil	Completed	100%		
2		T.S :- Rs. 65386 Cr. (M Cell no-85, dated- 07.06.2019)	Rs. 6545886 Dated-06.03.2022					Construction of Pump House with Attendant Room	In Progress		In Progress	80%		
3								Supplying & Installation of Submersible Motor Pump	Supplied but not installed		Supplied but not installed	60%		
4								Supplying & Installation of 63KVA Transformer	Supplied & installed but cable connection not done		Supplied & installed but cable connection not done	90%		
5	Nawada Nagar Parishad Water supply Scheme Phase-II (Revised)	Revised AA-12.6938 Cr UDHD letter no-4417, date-27.09.2022		Supplymentry agreement- 6.759 Cr Date-16.11.2022 31.03.2023 Date of Completion as per work plan given by contractor- 05.12.2020	Rs. 6.87305Cr.	Rs. 6.843Cr.	Rs. 6.129 Cr.	Supplying & Installation of 100 litre Chlorinator	Supplied but not installed	Nil	Supplied but not installed	60%	82.87%	
6								Distribution System Work	31.195 km		32.176 km	72%		
7								House Service Connection Work	5013	0	5013	64.40%		
8								Construction of Boundary Wall	110m	Nil	110m	100%		
9								Construction of Approach Road	Nil	Nil	Nil	0%		
10								Construction of main gate	Nil	Nil	Nil	0%		
11								Campus Development	Nil	Nil	Nil	0%		
								Zone 1 Block Campus	Bottom Raft RCC work completed				35%	
								Zone 2 Purani Jail	PCC work completed for Raft Foundation				15%	
12								Zone 3 Nagar Thana	Bottom Raft RCC work completed and shuttering work for first lift of ward is completed.				35%	
								Zone 4 Dobhra Par	No progress in work after Pcc				15%	

B

278

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District

माह - जून, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	सासाराम स्ट्रीम वाटर ड्रेनेज योजना फेज-1 संवेदक का नाम - M/s Krushi Infra india pvt ltd.	राशि-38.52 पत्रांक- 307, दिनांक-25.03. 2017	राशि-38.19 16.11.2017	15.05.2019 As per time extension 31.12.2021	35.00	32.02	32.02	Drain 6.0 km	Drain 6.0 km		Drain 6.0 km	Work Completed. Physical Progress - 100 %	
2	सासाराम जलापूर्ति योजना फेज-1 संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension 31.08.2023	75.00	75.000	75.000	Tube well - 6 Pump house - 6 D Mains 131008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos MESR - 1 Nos	Tube well-6 Complete Pump House- 6 complete D-Mains-126600 m House Service connection -15033 NO's Overhead tank-5 complete, Sump house completed MESR Completed.		Tube well-6 Complete Pump House- 6 complete D-Mains-129200 m House Service connection -15033 NO's Overhead tank-5 complete, Sump house completed MESR Completed.	1. Top dom work is gong on in Kadiganj OHT. 2. Direct water supply ward No 8,14,29 (P).30.31.32.33.34, 35,36 Physical Progress - 98 %	88.52%
3	सासाराम जलापूर्ति योजना फेज-1 संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्रांक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020 with time extension 30.06.2023	23.00	23.000	23.000	Tube well - 3 Pump House-3 D Mains 58884 m House Service connection- 6722 nos Over head Tank-2 Sump house- 1 nos	Tube well -3 complete Pump House-3 complete D mains - 59760 m House Service connection- 7285 NO's. Over head tank- Sulemanganj - foundation work and brace work is completed. Ring beam and bottom done is in progress. Sump House work is started in Gaulakshmi.		Tube well -3 complete Pump House-3 complete D mains - 61060 m House Service connection- 7460 NO's. Over head tank- Sulemanganj - foundation and brace work is completed. Cone wall and bottom dome is in progress now casing work is started. Sump house work is started in Gaulakshmi but there have water logging pipe line repairing work in progress and also house connection leakage and repairing work in progress and also trail run in progress.	Direct Water Supply ward no. 14.29 (P).30.31.32.33.36 1. Land for Sulemanganj OHT land is clear foundation work is completed. 5th brace work is going on. Physical Progress - 98.6 %	76.66%
4	केहरी खालमिया नगर जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020 with time extension 15.05.2023	84.82	84.51	79.03	Tube well - 17 Pump House - 17 D mains 159106 m Overhead tank - 4 House service connection - 1834 Inos. Sump house - 2 nos. Stand Post - 40	Tube well-17 complete Pump House-16 complete 1 under construction in plinth level. Over head tank -4 complete D-mains 148000 m House Service Connection -17800 NOS Sump house 2 completed		Tube well-17 complete Pump House-17 complete 1 under construction in plinth level. Over head tank -4 complete. D-mains 150900 m House Service Connection -17800 NOS Sump house 2 completed	ward no. - 6, 9 and 10 is in dalmia area NOC is provided by dalmia authority so work is not started in this word. Physical Progress - 97.5%	95.38%
5	विक्रमगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-Suman Enterprises	राशि-3.2165 पत्रांक- 140 / 15.03 2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D mains 17480 House service connection- 1761 no.	D mains 17175 House service connection- 1445 no.		Completed.	As per Agreement Physical Progress is 90.137% but work completed.	95.24%

277

W

List of Project Aurangabad District

माह - जून, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्राक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.08.2021	29.870	29.810	28.504	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boundary wall 250 m (f) House service connection 3770 (g) Sump House - 1 (1080 KI) (h) Stand Post -40	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos. (h) 20 no.		(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3781 nos. 100% W no. 04,10,11,12,13, 14 & 15 (g) 1 nos. (h) 20 no.	13	14
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101, 89397 कुल - 135, 433377 अमृत 185 / 18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.				संवेदक को LOA निर्गत किया जा चुका है।	
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Rainish Vats	राशि-672 पत्राक- 139 / 15, 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	6.745	6.4373	5.36 Crore utilization BTC Form-42A vide letter no.-424, dated- 23.09.2021	(a) Distribution main - 35755 M (b) stands post - 20 (c) house connection - 7064 Phase-I 936 ULB - 1645 Total HC 9645	(a) 35755 M (99.10%) (b) 20 Nos. (c) 4775 / 67%	(a) 35755 M (b) 20 Nos. (c) 5003 / 70.82% W. No. 01,06,07,08,09,10,11, 12,13, 14, 15,16,17,18,19,20,21, 22, 23,24&25 saturated Total - 21 ward.	Physical Progress - 90.27 %	संवेदक गृह संयोजन कार्य पूर्ण करने में संवेदक द्वारा विभिन्न कार्यों का हवाला देकर कार्य प्रारंभ नहीं किया जा रहा है। निसर्क कारण वगत एक वर्ष से लक्ष्य समाहित करने की कार्यवाई लंबित है।	53.95%

12

246

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District**

माह - जुन, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Rs. In Crores	
									Upto Previous Month	During the Month	Total Progress	Physical Progress in %	Financial Progress in %
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	बक्सर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	30-04-2019 with extension 30.06.2023	29.38	29.13	29.13	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed Trial Run	-	Work Completed Trial Run	Physical Progress - 100 %	91.16%
2	बक्सर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01. 2018	राशि-47.92 पत्रांक-24 दिनांक-08.2018	23-08-2020 with extension 31.08.2023	43.58	43.58	43.58	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921 m.	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 86609 m HSC-8921 no. Road Restoration - 86400 m.	-	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe-90585 m HSC-9190 no. Road Restoration - 86400 m.	Physical Progress - 100 %	90.95%
3	डुमराँव जलापूर्ति योजना फेज-II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.986	4.79	4.79	Distribution - 24750 HSC - 4579 no. stand post - 20 nos	Distribution main-24750 m HSC-4579 no. stand post - 20 nos	-	Distribution main- 24750 m HSC-4579 no. stand post - 20 nos	Physical Progress - 100 %	84.45%
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II saoand dk uke&R. Kumar & Associate	राशि-3.71 140/15-03-2018	राशि-3.79 22-10- 2018	21.10.19	3.705	3.657	3.19	Water supply	Distribution main-21107 m HSC-3216 nos	-	Distribution main- 21107 m HSC-3216 nos	Physical Progress - 100 %	96.30%

(12)

225

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District**

मार्च - जून, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	आरा नगर निगम जलापूर्ति योजना फेज-1 संवर्द्धक का नाम-गणधीमति कंस्ट्रक्शन प्रा0लि0	राशि- 74.417 Letter no- 421.02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020 with time extension 31.08.2023	72.73	72.750	63.00	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection- 25167Nos Approach road-270m Road Restoration - 122.310 km	10	11	12	13	14
								Tube bell-7 no (1 no extra) Pump House 6 no + 1 no. ext. completed. Staff Quarter-0 nos Distribution main-132946 m Pump Motor-6 nos+ 1 no. ext. Transformer- 6 nos OHT-3 nos complete and 1 no. in progress. Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 25167 Nos Approach road- 20 m Road Restoration - 123.585 km.		Tube bell-0 Nos Pump House-0 nos Staff Quarter-0 nos Distribution main-0m Pump Motor-0 nos Transformer-0 nos Over head tank - Top dome at bihari mill casted. Finishing work is to be done. Chlorinator room-0 Nos Stand post-00 nos Boundary wall-0 m Main gate-0 nos House Service connection- 0 Nos Approach road-0 m	Tube bell-7 no (1 no extra) Pump House 6 no + 1 no. ext. completed. Staff Quarter-0 nos Distribution main-133170 m Pump Motor-6 nos+ 1 no. ext. Transformer- 6 nos OHT-3 nos complete and 1 no. in progress. Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection- 25167 Nos Approach road- 20 m Road Restoration - 123.585 km.	Physical Progress - 97.5%	90.92%
2	आरा नगर निगम जलापूर्ति योजना फेज-2 संवर्द्धक का नाम-गणधीमति कंस्ट्रक्शन प्रा0लि0	राशि- 53.49 Letter no- 108.17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020 with time extension 31.03.2023	47.46	47.46	39.38	Tubewell-8 nos. Pump house- 6 nos. complete Staff quarter-2 nos. Distribution Main-67456.40m Pump-Motor-8 nos. Transformer-8 nos. Overhead Tank-4 nos chlorinator room/chlorinator-8 nos. Stand Post-35 nos. Boundary Wall-850m Main Gate- 8 nos. Approach Road-400 m House Service Connection-10021 Road Restoration - 66.267 km		Tube well-0 nos. Pump house- 0 nos. Staff quarter-0 nos. Distribution Main-0m Pump-Motor-0 nos. Transformer-0 nos. Overhead Tank- At Chandwa OHT shuttering & reinforcement of bottom dome completed and fuoundation cutting at Balbatra OHT completed. chlorinator room/chlorinator-5 nos. Stand Post-00 nos. Boundary Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection-9991 Road Restoration - 66.266 km	Tubewell-6 nos. complete Pump house- 6 nos. complete and 1 no. in progress. Staff quarter-0 nos. Distribution Main- 69531.4 m Pump-Motor-6 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 2 in progress at chandawa and balbatra. chlorinator room/chlorinator-5 nos. Stand Post- 00 nos. Boundry Wall- 130 m Main Gate- 1 nos. Approach Road-00 m House Service Connection-10002 Road Restoration - 66.266 km	Physical Progress - 89%	88.00%

1274

12

List of Project Bhagalpur District

मार्ग - वर्ष, 2023

Rs. In Crores

Sl No.	Name of Project (Name of Contractor)	AA&ES With Ref. & Date (Rs. in Cr.)	Agreement Value Rs 25.15 Cr Date - 19.09.2020	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	Bhagalpur Water Supply Project - I Kevadiya Construction Pvt. Ltd Vijji Rana Sorahya Infra Pvt. Ltd. (KCPL- VRS JV)	Rs 493.00 Cr Letter No - 1153, Date - 01.07.2013	For Pkg - 01 Rs 25.15 Cr Date - 19.09.2020	EPC - 23.06.2021 O/M - 22.06.2026	Rs 135.86 Cr	Rs 139.185 Cr Including RCD & Railway payment.	Rs 139.185 Cr (till date)	Tubevels - 19 nos. Rising Main - 5750 m. OHSR - 19 nos. Distribution Network - 312.84 km. HSC - 68200 nos. Refurbishment of Existing water Treatment Plant O&M - 5 Yrs.	Tubevels - 18 nos completed. Phase-1, Package-01 - Tubevel-03 nos. OHSR-03 nos (Housing Board, TMBU and Thakurbari completed). Distribution Network-24.286 km out of 23.32 km (Target). Rising main-165m out of 165m. Monitoring Station-08 nos out of 08 nos. Road Resurfacing (New/Old)- 35.450 km out of 38.263 km. HSC- 9909 nos out of 8861 Phase-1, Package-02 - Tubevel-09 nos out of 10 nos. Partially Constructed OHSR-03 completed. Construction of 05 OHSR-03 OHSR work in progress. 02 OHSR-01 design is awaited and 01 old steel panitanki in progress (route diversion). Refurbishment of 02 OHSR- diversion). Refurbishment of 02 OHSR- Changaghar safe structurally. Gosala- Not safe. Distribution Network-135.729 km out of 133.51 km. HSC-22032 out of 30562 Phase-01, Package-03 - Tubevel-08 out of 10 nos. Partially Constructed OHSR-02 completed and 01 OHSR in progress. Constructed of 05 OHSR-03 OHSR work in progress. 01 OHSR drawing awaited and 01 OHSR drawing awaited. Refurbishment of 02 OHSR-CTS-E Safe and Ishaklak-Safe Distribution Network-123.750 km out of 127.03 km. HSC-28060 nos out of 29198	Tubevels - 18 nos completed Phase-1, Package-01 - Tubevel-03 nos. OHSR-03 nos (Housing Board, TMBU and Thakurbari completed). Distribution Network-24.286 km out of 23.32 km (Target). Rising main-165m out of 165m. Monitoring Station-08 nos out of 08 nos. Road Resurfacing (New/Old)- 35.450 km out of 38.263 km. HSC-9972 nos out of 8861 Phase-1, Package-02 - Tubevel-09 nos out of 10 nos. Partially Constructed OHSR-03 completed. Construction of 05 OHSR-03 OHSR work in progress. 02 OHSR-01 design is awaited and 01 old steel panitanki in progress (route diversion). Refurbishment of 02 OHSR- diversion). Refurbishment of 02 OHSR- Changaghar safe structurally. Gosala- Not safe. Distribution Network- 136.729 km out of 133.51 km HSC-22166 out of 30562 Phase-01, Package-03 - Tubevel-08 out of 10 nos Partially Constructed OHSR- 02 completed and 01 OHSR in progress Constructed of 05 OHSR-03 OHSR work in progress. 01 OHSR drawing awaited and 01 OHSR drawing awaited. Refurbishment of 02 OHSR-CTS-E Safe and Ishaklak-Safe Distribution Network-123.070 km out of 127.03 km. HSC-28251 nos out of 29198	12	13	14

973

B

List of Project Bhagalpur District

माह - जून, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
								WTP-I no	WTP-Work in progress.		WTP-Work in progress.	Inlet Unit - Civil Work Completed. Flocculator - Rft Completed . Common & Partition Wall Work in Progress Plate settler Clarifier - Base rft completed. Tank Partition Wall Completed Outer Wall Wnk in Progress R G Filter - Rft Work Common Galler & Base rft) in Progress Chemical House - Linel level completed. stair case completed Floor Soil Dressing Sub Station Building - Plinth Beam Work In Progress Chlorine Building - Plinth Beam Work in Progress Centrifuge Building - GF roof Slab completed. Grade Slab work in progress Administrative Building - Linel Beam completed above linel. Grade Slab Completed. Brick work Work in progress & Room Beam & Roof Slab Work in Progress Guard Room - Civil Work completed Staff Quarter - 1st roof slab completed Brick work in progress CWR - Rft Completed. Wall Work In Progress Cvr Pump House Rft Completed.CCT Channel slab Work Progress Sludge Thickener-Tank-01 Rft Completed & Wall Reinforcement Work in Progress Supernatant Sump- Lacout Work Car Parking -No work. Water Transmission Main - 1- Railway permission required for 2 location 2- 1 KM Drawing Approval Pending (Due to Land Issue) 3- 3.1 km NH permission required	14
2	Bhagalpur Water Supply Project - 2 M/s VA Tech Wabag Limited	Rs. 253.57 Cr Letter No - 2010 Date - 04.09.2017	Rs. 277.59 Cr. Date - 17.06.2020	EPC - 31.12.2022 O/M - 01.07.2032	Rs. 160.43Cr	Rs. 166.5626318 Cr. (Including 8.34 Cr. Mobilisation Advance & RCD and Railway Payment.	Rs. 166.562631 8 Cr. (till date)	Jack well - 93 % work completed , 21.5 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 9.1 MLD	Jack well - 93 % work completed , 21.5 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base rft is completed. 3rd lift & 4th wall. Pump House Rft Completed outer Wall Work & CCT Channel Slab Work in Progress	93% 40%	Jack well - 93 % work completed , 21.5 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base rft is completed. 3rd lift & 4th wall. Pump House Rft Completed outer Wall Work & CCT Channel Slab Work in Progress	93% 40%	Jack well - 93 % work completed , 21.5 mtr sinking done (Sinking Level Wall Casting Completed) Clear Water Reservoir - 95 MLD - Base rft is completed. 3rd lift & 4th wall. Pump House Rft Completed outer Wall Work & CCT Channel Slab Work in Progress Transmission Main - Clear Water Rising Main- 24.185 km pipe laid (28.60 km pipe received at site) . Raw Water Rising Main- 2.185 km out of 5.67 km (3.1 km NOC availed from NH) Hydro Test Work in Progress

W.B. 5/10/2023

W.B. 5/10/23

972

बिहार शहरी आधारभूत संरचना विकास निगम लि०
Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

RajaPur Pul West Boring Canal Road, Patna- 800 001

Contact : +0612- 2558412

Email : mbuidco@gmail.com, Website : <http://buidco.in>

CIN - U45200BR2009SGC014600



Building Better Tomorrow

ISO9001:2008,14001:2004

पत्रांक- बुडको / NMCG CELL/Yo- 1772/2020(P-5)-

दिनांक-

सेवा में,

नोडल पदाधिकारी,
SPMG, Bihar.

विषय: नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की माह:- जून 2023 का अद्यतन प्रगति प्रतिवेदन संलग्न कर आवश्यक कार्रवाई हेतु सम्प्रेषित की जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन,

ह०/-

मुख्य महाप्रबंधक,
बुडको, पटना।

ज्ञापांक:- 3285

दिनांक:- 08/7/23

प्रतिलिपि: परियोजना निदेशक, (असैनिक) आयोजन, निरूपण एवं अनुश्रवण, बुडको को सूचनार्थ एवं अद्यतन प्रगति प्रतिवेदन की प्रति संलग्न कर अग्रेतर कार्रवाई हेतु प्रेषित की जा रही है।

अनुलग्नक:- यथोक्त।

25/7/23

25/7/23

मुख्य महाप्रबंधक,
बुडको, पटना।

25/7/23

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (STP Beur, BUIDCo) (Progress report for the month of June-2023)

Sl. No.	Name of Project	Name of Contractor	AA & ES Gol/GoB (Rs. In Cr.)	Agreement Amount / Date (Rs. In Cr.)	As per agreement date of completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall Physical progress (In %)	Main Component	Total Progress	Beur STP Man Days	Remarks
1	Beur STP 43 MLD	M/s Voltas Limited And GAA - Germany JV,	68.16 74.29	77.85 Cr. (C cost- 47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	05.10.2019	62.16	Work - 49.62 Escalation - 2.79 O&M-5.33 Centage - 7.49 other expenses - 1.28 Total -62.16	100%	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Receiving Chambers	Work is completed & O&M work in progress.	610	Data June 2023 :- Inlet flow -26.50 MLD Inlet BOD -83.5 mg/l Inlet COD -187.5 mg/l Inlet TSS - 97.9 mg/l Outlet flow -26.13 MLD Outlet BOD - 7 mg/l Outlet COD - 24 mg/l Outlet TSS - 111 mg/l Fecal Coliform - 114 cfu

Real

2770

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (Sewerage Network, Beur, BUIDCo.) (Progress Report as on June -2023)

Sl. No.	Name of Project & Contractor	AA & ES GOI/GoB (Rs. In Cr)	Agreement Amount / Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project Expenditure (Including State Share) (Rs. IN Cr.)	Overall Physical progress (In %)	Component wise physical Progress				Remarks/Issues in Execution
								Main Component	Up to Previous Month	During the Month (up to 30 th Apr)	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
								Survey	1		1	
								Sewer Network -158 km.	158.00		158.00	
								Tapping of existig network -22	22	0.00	22	
						O&M- 0.47 Work - 304.51 Escalation - 32.86 House Conn.-2.79 Centage - 7.62 other expenses - 12.31 unadjusted mob.-0 Total - 360.57	100%	Commissioning -158 km.	158.00	0.00	158	1. O&M is under progress.
								Manhole - 6444 No.	6444	0.00	6444	2. Manholes Cover getting buried and damage during road restoration by other agency.
								Road Restoration - 158 km.	158.00	0.00	158.00	
								House Connection Pit - 8650 n	8630	20.00	8650	
								House Hold Connection - 9000	8970	30.00	9000	
									Overall Physical Progress		100%	

Red

Bihar Urban Infrastructure Development Corporation Ltd.
June, 2023

Sl. No.	Name of the Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (including State share) (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in June 23 (in nos.)	Main Component	Component wise physical progress		
										Up to Previous month	During the Month	Total Progress
1	2	3	4	5	6	7	8		9	10	11	12
1	Karmalchak STP 37 MLD M/s Universal MEP Projects & Engineering Services Limited And CAA - Germany JV,	90.96	Total - 73.61 Contract - 44.11 O&M C. Cost - 29.50	05.10.2019	59	Work - 47.85 Boreation - 2.47 Contage - 2.98 other expenses - 1.24 O&M - 4.47 Total - 59.00	100%	563	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Selling Chambers	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	JUNE Data :- Inlet flow - 30.66 MLD Inlet BOD - 185.79 mg/l Inlet COD - 184.37 mg/l Inlet TSS - 101.67 mg/l Outlet flow - 30.47 MLD Outlet BOD - 7.4 mg/l Outlet COD - 42.93 mg/l Outlet TSS - 16.5 mg/l Outlet F.C. - 92.31 MPN/100ml

Ball

968

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Karmalichak Sewerage Network Project.

Month : June '2023

Sl.No	Name of Project	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in June 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
										Upto Previous Month	During this Month	Total Progress	
1	Karmalichak Sewerage Network	277.42 284.39	253.98 Cr. (C cost-241.02 Cr. and O&M Cost- 12.96 Cr.) 11-05-18	20.05.2021 15.12.2022 (Amended date)	349.28	Work - 206.01 Escalation - 53.95 House Conn.-13.46 Centage - 6.93 other expenses - 68.93 unadjusted mob.-0 Total - 349.28	99.43%	690	1. Sewerage Network(K.M)- 96.526 Km 2. Rising Main(K.M)-1.75 Km 3. Manhole(Nos.)- 362DNos 4. Tapping of Existing Network(K.M)- NA 5. Road Restoration(K.M)- 79.850 KM 6. House Connection PH(Nos.) - 26390 8. House Connection(Nos.)- 34083 Nos 9. Commissioning of Network(K.M)- 84 Km 10. STP-1 Total Progress(100%) & MLD- ? a) SBR Tank(100%) b) CCT(100%) c) Sludge Holding Tank(100%) d) Chlorination tank(100%) e) Grit Chamber(100%) f) Admin Building(100%) g) MPS(100%) h) E/M Work(100%) 11. STP-2(100%) & MLD- ? 12. SPS/IPS-1(100%) & MLD- 1 No a) SPS/IPS-2(100%) & MLD- ? b) SPS/IPS-3(100%) & MLD- ? c) SPS/IPS-4(100%) & MLD- ? d) SPS/IPS-5(100%) & MLD- ? 13. I&D Work-1(100%) 14. I&D Work-2(100%) 15. I&D Work-3(100%) 16. I&D Work-4(100%)	96.526	0	96.526	Network Completed, Commissioning under Progress. SPS in progress. SPS progress hampered due to area constraint and less land
										1.32	0	1.32	
										3612	3	3615	
										0.00%		0	
										79.638	0.197	79.835	
										26382	6	26388	
										34083	0	34083	
										20.65	8.75	29.4	

for

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (60 MLD STP & Adjoining Network Saidpur, BUIDCo) (Progress report for the month of June-2023)

Sl. No.	Name of Project	Name of Contractor	AA & ES Govt/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per agreement date of completion	Fund Received (Rs. In Cr.)	Fund Expenditure	Overall physical progress (in %)	Main Component	Total Progress	Remarks
1	Saidpur STP 60 MLD	M/s Toshiba Water Solutions Private Limited And EWS Infracon - JV	184.93 201.57	188,188 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	As per agreement date of completion is 05.04.2020 and actual date of completion is 31.03.2021	175.35	O&M- 4.60 Work - 151.17 Escalation- 10.82 Contingency - 5.87 Other expenses 2.79 Total - 175.35	100%	Receiving Chambers Main Pumping Station Grit Chamber SSR Basin Chlorination Contact Tank Sludge Thickener Tank Chemical Building Blower Building Staff Qtr MCC Room Admin Building & 55 km adjoining network	Work is completed & O&M work in progress.	Initial BOD:- Initial Flow:- 31.51 MLD Initial SS:- 24.11 MLD Initial TSS:- 22.8 mld Initial COD:- 208 mld Initial Total Solids:- 478 mld/190 mld Initial BOD:- 8.6 mld Initial TSS:- 22.2 mld Initial COD:- 8.44 mld Initial Total Solids:- 8.44 mld Initial Flow:- 28 mld/100 mld

Full

926

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Saidpur Sewerage Network

Month : June '2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in June '23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks
											Upto Previous Month	During this Month	Total Progress	
1	Saidpur Sewerage Network	L&T Construction	288.63 426.71	431.21 (C Cost - 399.55 Cr and O&M Cost - 31.66 Cr) 31.01.2018	29.01.2021 (EOT granted till 31.12.2022)	478.03	O&M- 0.74 Work - 382.45 Escallation- 61.87 House Connection- 1.96 Centage - 8.68 Other expenses - 22.33 unadjusted Mob- 0 Total - 478.03	100.00%		1.Sewerage Network(K.M) - 117.4 2.Rising Main(K.M) - 6 3.Manhole(Nos.) - 4210 4.Tapping of Existing Network(K.M) - 45 5.Road Restoration(K.M) -123.4 6.House Connection Pit(Nos.) - 3105 7.House Connection(Nos.) - 7208 8.Commissioning of Network(K.M) - 117.4 12.SPS/IPS-1(100%) & MLD- 20.63 9)SPS/IPS-2(100%) & MLD- 18.58 b)SPS/IPS-3(100%) & MLD- 24.66	117.4		117.4	All work have been completed in Feb-23 and O&M work in progress.
											6		6	
											4210		4210	
											45		45	
											123.4		123.4	
											3105		3105	
											7208		7208	
											117.4		117.4	
											100%		100%	
											100%		100%	

Day

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (Patna City Circle, BUIDCo) June-2023

Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	Full Capacity	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) /Rs. in Cr.)	Main Components	Manpower Engaged in June '23 (in nos.)	Overall physical progress (in %)	Remarks
Pahar Sewerage Treatment Plant, Patna M/s VA Tech Wabag	191.62 197.797	147.64 Cr. (Cost-84.20 Cr. and O&M Cost-63.44 Cr.) 09-05-18	60MLD full capacity 3 SBR (20 MLD Each)	Original - 09.11.20 EOT granted till 5th October 2022)	117.30	Work - 97.49 Escalation - 13.42 Contingency - 5.42 Other expenses - 0.98 Unadjusted Mob. - 0 Total - 117.30	Design and Build work Completed O&M Work started from 24-02-2023	Total No. of Staffs- 15 O&M Incharge-1 Electrician-3 Lab Chemist-1 Scada Operator-2 Helper-3 Fitter-1 Instrumentation Engineer-1 Mechanical engineer-1 Field Operator-2	Design and Build work Completed O&M Work started from 24-02-2023	O&M Work is in progress.. Avg. Inlet= 1)Flow= 11.14MLD 2)Bod=132 mg/l 3)Cod=256.02mg/l 4)TSS=137.73 mg/l Outlet= 1)Flow= 10.83MLD 2)Bod=9.11mg/l 3)TSS=16.27mg/l 4)Fecal=116.07MPN/100 ml.

2021

2024

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme :- Pahari Zone - IV A(S)

Month : June- 2023

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount / Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged In June'23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks
											Upto Previous Month	During this Month	Total Progress	
1	Survey, review the designs, redesign where necessary and build new sewerage network of about 88 km length including survey, design, construction of 1 no. Pumping Station and all appurtenant structures, and operation & maintenance of sewerage network and pumping station for a period of 15 years at Pahari (Zone IV A (S)) in Patna, State of Bihar, India.	M/S EMS LIMITED (Formerly EMS Infracon Pvt. Ltd.)	230.48	167.80 Cr. [C cost- 144.86 Cr. and O&M Cost- 22.94 Cr.] 11-05-18	11.05.2021	204.97	O & M-1.55 Work - 178.38 Escalation - 16.55 Centage - 5.73 Other expenses - 2.76 Total - 204.97	100% Completed and Operation Maintenance in progress from 29th January 2022	24 Nos. (4 Technical, 1 Electrician, 3 Operator, 3 Supervisor, 1 Engineer, 1 Security Guard, 2 office staff, 6 Swipper, 3 Driver	1.Sewerage Network(K.M)-87.97	92 KM	0	92 KM	D&M in progress.
										2.Rising Main(K.M)	0.080 KM	0	0.080 KM	
										3.Manhole(Nos.)-3270	3500 Nos	0	3500 Nos	
										4.Tapping of Existing Network-(K.M)	3.43 KM	0	3.43 KM	
										5.Road Restoration(K.M)-87.97	92 KM	0	92 KM	
										6.House Connection Pt(Nos.)-10650	6307	0	6307	
										8.House Connection(Nos.)-7660	7660	0	7660 Nos.	
										9.Commissioning of Network(K.M)-87.97	92 KM	0	92 KM	
										10.STP-1 Total Progress(100%) & MLD- ?	NA		NA	
										a)SBR Tank(100%)	NA		NA	
										b)CCT(100%)	NA		NA	
										c)Sludge Holding Tank(100%)	NA		NA	
										d)Chlorination tank(100%)	NA		NA	
										e)Grit Chamber(100%)	NA		NA	
										f)Admin Building(100%)	NA		NA	
										g)MPS(100%)	NA		NA	
										h)E/M Work(100%)	NA		NA	
										11.STP-2(100%) & MLD- ?	NA		NA	
										12.SPS/IPS-1(100%) & MLD- ?	1 Nos-100% / 12.24 MLD	0	1 Nos-100% / 12.24 MLD	
										a)SPS/IPS-2(100%) & MLD- ?	NA		NA	
										b)SPS/IPS-3(100%) & MLD- ?	NA		NA	
										c)SPS/IPS-4(100%) & MLD- ?	NA		NA	
										d)SPS/IPS-5(100%) & MLD- ?	NA		NA	
										13.I&D Work-1(100%)	NA		NA	
										14.I&D Work-2(100%)	NA		NA	
										15.I&D Work-3(100%)	NA		NA	
										16.I&D Work-4(100%)	NA		NA	

Ball

Name of Scheme : Development of Sewerage Treatment Plant & Sewerage Network facilities in Digha Zones of Patna, Bihar

Bihar Urban Infrastructure Development Corporation Ltd.

Sl.No	Name of Project	Name of Contractor	AA & ES Go/CoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in June 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Development of Sewerage Treatment Plant & Sewerage Network facilities in Digha Zones of Patna, Bihar	M/s VA Tech WABAG Ltd.	824, 836.44	1187.86 Cr. 30-12-2019 (Digha & K Bahg combined agreement value)	29-08-22	198.83	Work - 85.02 Excavation - 14.32 Cement - 3.90 other expenses - 0.41 Unadjusted Mob Adv - 95.17 Total - 198.83	35.76%	107	1. Sewerage Network-Digha - 303 Km	134.15	8.0	116.79	Applied RPO Awarded
										2. Raising main Digha - 5.656 Km	0.510	0.00	0.510	107 applied for 60 days Work Bank has approved 120 days
										3. Manhole in Digha - 11314 Nos	3099.00	45.00	3944.00	
										4. Road Restoration in Digha - 300 Km	93.31	2.42	95.72	
										5. House Connection Pft- Digha (32248 Nos.)	188.00	641.00	1049.00	
										6. Pipe laying for Secondary sewer (3224600 Km)	344.80	834.40	3246.40	
										7. Commissioning of Digha Network (803 K M)	0.00	0.00	0.00	
										8. SPS (DIGHA)				
										3) SPS A - (100%) & 204 MLD- Digha	17.0%	0.0%	17.0%	Headamont not yet removed like Tron-Down, Electrical Poles
										2) SPS B - (100%) & 103 MLD- Digha	24.0%	0.0%	24.0%	Headamont not yet removed, Electrical Poles & with Line Electrical Cables etc
										9. STP Digha -100 MLD (100%)	46.18%	3.34%	43.50%	Plant work completed, installation, piping, piping work in progress.
										Inlet Chamber, Mechanical Flow Screen, Manual Screen	22.54%	0.00%	22.54%	Plant work completed, installation, piping, piping work in progress.
										Grit Chamber (100%)	21.90%	1.69%	23.59%	Plant work completed, installation, piping, piping work in progress.
										Primary clarifier (100%)	32.17%	0.00%	32.17%	Plant work completed, installation, piping, piping work in progress.
										Aeration tank (100%)	54.75%	5.01%	65.76%	Plant work completed, installation, piping, piping work in progress.
										Secondary clarifier (100%)	20.36%	0.42%	21.40%	Plant work completed, installation, piping, piping work in progress.
										Aeration blowers building	22.54%	0.00%	22.54%	Plant work completed, installation, piping, piping work in progress.
										Chlorine contact tank (100%)	44.68%	0.00%	44.68%	Plant work completed, installation, piping, piping work in progress.
										Chlorine building & Fire water Pump house (100%)	0.00%	22.33%	22.33%	Plant work completed, installation, piping, piping work in progress.
										BAS Sump & Secondary Sump Pumps (100%)	0.00%	21.17%	21.17%	Plant work completed, installation, piping, piping work in progress.
										Digester feed sump & PH (100%)	23.48%	0.00%	23.48%	Plant work completed, installation, piping, piping work in progress.
										Anaerobic digester (100%)	31.05%	11.18%	42.23%	Plant work completed, installation, piping, piping work in progress.
										Digester control building cum centrifugal sump and PH (100%)	23.48%	0.00%	23.48%	Plant work completed, installation, piping, piping work in progress.
										Sludge building	21.28%	0.00%	21.28%	Plant work completed, installation, piping, piping work in progress.
										Digester building	27.50%	0.00%	27.50%	Plant work completed, installation, piping, piping work in progress.
										Sludge building (100%)	11.67%	0.00%	11.67%	Plant work completed, installation, piping, piping work in progress.
										10. Sewerage Pipelines (145)				Plant work completed, installation, piping, piping work in progress.
										Manhole Nalla to SPS A (100%)	74.89%	0.00%	74.89%	Plant work completed, installation, piping, piping work in progress.
										Rajapur Nalla to SPS A (100%)	40.88%	0.00%	40.88%	Plant work completed, installation, piping, piping work in progress.
										Rajapur Nalla to SPS B (100%)	54.07%	0.00%	54.07%	Plant work completed, installation, piping, piping work in progress.
										Rising main SPS A to STP (100%)	88.00%	5.47%	94.07%	Plant work completed, installation, piping, piping work in progress.
										Rajapur - Auroreput Nalla Tapping (100%)	0.00%	0.00%	0.00%	Plant work completed, installation, piping, piping work in progress.
										Rajapur Nalla Tapping (100%)	0.00%	0.00%	0.00%	Plant work completed, installation, piping, piping work in progress.
										EBA Works (Supply + Erection) (100%)	21.36%	4.29%	27.64%	Plant work completed as per M-2 plan. Procurement for M-3 is under progress.

Doll

122

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Development of Sewerage Treatment Plant & Sewerage Network in Kankarbagh Zones of Patna, Bihar

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in June 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Development of Sewage Treatment Plant & Sewerage Network facilities in Kankarbagh Zones of Patna, Bihar	M/s VA Tech WABAG Ltd.	578.89 588.8786	1187.86 Cr. 30-12-2019 (Digha & K Bahg combined agreement value)	29.08.22	45.41	Work - 37.18 Escalation - 6.34 Cantagae - 1.60 other expenses - 0.29 Total -45.41	29.74%	87	1. Sewerage Network - Kankarbagh- 150 Km 2. Rising main Kankarbagh- 5.515 Km 3. Manhole In Kankarbagh - 5219 Nos 4. Road Restoration in Kankarbagh- 150 Km 5. House Connection Pit- Kankarbagh (11808 Nos.) 6. Pipe laying for Secondary sewer (1880880 Rm) 7. Commissioning- Kankarbagh (150 Km) 8. SPS (KANKARBAGH) 9. STP -Kankarbagh (50 MLD) Inlet Chamber, Mechanical Fine Screen, Manual Screen Channel Grit Chamber (100%) Primary clarifier (100%) Aeration tank (100%) Secondary clarifier (100%) Chlorine contact tank (100%) Chlorine building & Fire water Pump house (100%) RAS Sump & Secondary Scum Pump (100%) Digester feed sump & PH (100%) Anaerobic digester (100%) Digester control building cum centrifuge sump and PH (100%) Centrifuge Building (100%) Bio gas holder (100%) Bio gas scrubber area (100%) Admin Building (100%) 10. Pipelines (I&D) (100%) Sewage Pipelines (I&D) (100%) Outfall pipe line work Jogipur Nalla Tapping (I&D) (100%) E&M Works (Supply + Erection) (100%)	49.70	0.01	49.71	Revised BOC Awailed
											0.0	0.00	0.0	
											1623	4.00	1627	
											42.939	0.68	43.619	
											2.0	28.00	30.0	
											10664	104.90	10669	
											0.0	0.00	0.0	
											5.0%	0.0%	5.0%	Shifting of Water Pipe Line is Balance
											9.0%	0.0%	9.0%	Work Stopped due to local land dispute
											34.81%	5.98%	40.79%	
											21.28%	0.00%	21.28%	
											22.03%	0.00%	22.03%	
											22.10%	21.81%	43.91%	Base raft completed. Wall work preparation in progress.
											42.97%	9.48%	52.45%	Base raft completed. Wall work in progress.
											16.60%	0.00%	16.60%	
											22.00%	21.97%	43.97%	Base raft completed, well work in progress.
											6.57%	14.71%	21.28%	Piling work completed.
											22.00%	0.00%	22.00%	
											23.40%	0.00%	23.40%	
											10.00%	13.95%	23.95%	Digester-base raft completed
											0.00%	10.90%	10.90%	Digester A piling work in progress.
											0.00%	21.28%	21.28%	
											0.00%	22.00%	22.00%	Column RCC work is in progress
											0.00%	23.50%	23.50%	Piling work completed
											2.00%	21.20%	23.20%	Final work and Earth filling is in progress.
											21.99%	0.00%	21.99%	
											71.80%	16.71%	88.51%	Phase 2 work in progress.
											0.00%	0.00%	0.00%	
											22.54%	11.31%	33.85%	W-3 procurement items MFG/inspection is in progress.

del

163

280

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Pahari Zone-V Sewerage Network

Month : June '2023

Sl.No	Name of Project	Name of Contractor	AA & ES Go/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in June '23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
										1. Sewerage Network(K.M)-104.03	103.962	9.072	104.034	1. 2nd EOT approval Pending.
										2. Rising Main(K.M)-N.A	0	0	0	2. SPS-EM Work-Trial Run Completed & Commissioning Under Held up Due to Non availability electrical Connection
										3. Manhole(Nos.)-3345	3313	25	3338	
										4. Taping of Existing Network-16.92 K.m	9.129	0	9.129	
										5. Road Restoration(K.M)-104.03	102.031	0.037	102.078	
										6. House Connection Pili(Nos.)-19000	13362	69	13431	
										8. House Connection(Nos.)-22855	15541	13	15554	
										9. Commissioning of Network(K.M)-104.03	0	0	0	
										10. STP-1 Total Progress(100%) & MLD-N.A	0	0	0	
										a) SBR Tank(100%)	0	0	0	
										b) CCT(100%)	0	0	0	
										c) Sludge Holding Tank(100%)	0	0	0	
										d) Chlorination tank(100%)	0	0	0	
										e) Grit Chamber(100%)	0	0	0	
										f) Admin Building(100%)	0	0	0	
										g) MPS(100%)	0	0	0	
										h) E/M Work(100%)	0	0	0	
										11. STP-2(100%) & MLD-2	0	0	0	
										12. SPS/PS-1(100%) & MLD-2	95	0	95	
										a) SPS/PS-2(100%) & MLD-2	0	0	0	
										b) SPS/PS-3(100%) & MLD-2	0	0	0	
										c) SPS/PS-4(100%) & MLD-2	0	0	0	
										d) SPS/PS-5(100%) & MLD-2	0	0	0	
										13. I&D Work-1(100%)	0	0	0	
										14. I&D Work-2(100%)	0	0	0	
										15. I&D Work-3(100%)	0	0	0	
										16. I&D Work-4(100%)	0	0	0	

280

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Phulwarsharif GMLD STP and I&D work

Month - June 2023

SLNo	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in June 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution	
											Upto Previous Month	During this Month	Total Progress		
3	Design & Build of 7 MLD at Phulwarsharif STP, I&D and SPS with 15 Years O&M cost.	Bhugan Infracon Pvt Ltd	Dannapur- 103.27 Cr. Phulwarsharif 46.25cr Fathul- 35.49cr Total- 185.01 Cr.	176.192cr 23.11.2020 Variation- 30.77 cr 22.11.2023	22.11.2021 EOT- 22.11.2022 2nd EOT applied Upto 22.11.2023	5.78	Work - 5.50 Contage -0.27 Other expenses - 0.01 Total -5.78	49.00%	858	09 STP- Total Progress(100%) & MILD- 6	0	0.076	0.076	SPS land NOC not received yet from WRD Supply of pipe is in progress	
											1.Sewerage Network(K.M)				
											2.Retove Maindrf 650 K.M)				
											3.Manhole(Nos.)				
											4.Tapping of Existing Network-(K.M)				
											5.Road Restoration(K.M)				
											6.House Connection Pit(Nos.)				
											7.House Connection(Nos.)				
											8.Commissioning of Network(K.M)				
											09 STP- Total Progress(100%) & MILD- 6	79.00%	1.00%		80.00%
											a)SBR Tank(100%)	96.00%	0.50%		96.50%
b)CCT(100%)	10.00%	2.00%	12.00%												
c)Sludge Holding Tank +building(100%)	85.00%	10.00%	95.00%												
d)Chlorination tank(100%)	10.00%	2%	12.00%												
e)Orit Chamber(100%)	91.00%	0.50%	91.50%												
f)Admin Building (100%)	84.00%	1.00%	85.00%												
g)Staff Qurt(100%)	83.00%	2.00%	85.00%												
h) E/M Work(100%)	35.00%	3.00%	38.00%												
										10 SPS/PS-1(100%) & MILD-5 #5	6.50%	11.50%	18.00%	SPS land NOC not received yet from WRD but work in progress as per instnction of AND air	
										11) I&D Work-(100%)	0		0.00%		

Name of Scheme : Danapur (25 MLD) STP and I&D work

Month : June' 2023

S.No	Name of Project	Name of Contractor	AA & ES Go/608 (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in June '23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
2	Design & Build of 25 MLD at Danapur, I&D and SPS with 15 years O&M cost	Bhugan Infracore Pvt Ltd	Danapur- 103.27	176.1920491 / 23.11.20 Variation 30.77 crore	22.11.2021 E.O.T 22.11.2022 2nd EOT applied upto- 22.11.2023	32.89	Work - 22.36 Contingent - 1.26 Other expenses - 6.81 Misc Advance - 2.66 Total - 32.89	53.00%	2060	1. Sewerage Network (K.M) 2. Existing Main				
										a) Rising Main 500 mm Dia (4.4K.M)				VARIATION SUBMITTED AT BUIDCO HQ. NDC NOT RECEIVED FROM PCD FOR PIPELAYING FROM DEV NALAH TO NAHAR NALAH IN 4.3 KM LENGTH
										b) Rising Main 800 mm Dia (3.085 K.M)	0.928	0.114	1.042	
										c) Pilling work (466 Nos)	330	110	440	Variation submitted in BUIDCO HQ for approval
										d) Pile cap (233 Nos)	30	30	30	Variation submitted in BUIDCO HQ for approval
										e) Manhole (Nos.)				
										f) Tapping of Existing Network (K.M)				
										g) Road Restoration (4.9K.M)				
										h) House Connection Pit (Nos.)				
										i) House Connection (Nos.)				
										j) Commissioning of Network (K.M)				
										k) 10.25 MLD STP Total Progress (100%)	86.30%	1.00%	87.30%	
										l) 58R Tank (100%)	96.00%	0.50%	96.50%	
										m) CCT (100%)	97.00%	0.00%	97.00%	
										n) Sludge Holding Tank (100%)	95.00%	0.00%	95.00%	
										o) Chlorination tank (100%)	95.00%	0.00%	95.00%	
										p) Grit Chamber (100%)	84.00%	2.00%	86.00%	
										q) Admin Building (100%)	97.50%	0.10%	97.60%	
										r) Flood protection work (100%)	7.00%	0.00%	7.00%	
										s) E/M Work STP (100%)	50.50%	3.00%	53.50%	Variation submitted in BUIDCO HQ for approval. NDC of land not received from Ministry of Defence
										t) 11 SPS/IPS-1 AT DEV NALAH (100%) & MLD- 12.89				
										u) 12 SPS/IPS-2 AT NAHAR NALAH (100%) & MLD- 24.88	55.00%	5.00%	60.00%	
										v) 13 I&D Work-1 (100%)				
										w) 14 I&D Work-2 (100%)				

Dev

19/1

Bihar Urban Infrastructure Development Corporation Ltd.

Name of the Project: I & D and STP Maner (6.5 MLD)

Month : June '2023

Sl.No	Name of Project	Name of Contractor	AA & ES Go/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (In %)	Manpower Engaged in June'23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks/Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Design & Build of 6.50 MLD STP at Maner, I&D & SPS with 15 years O&M cost	SOPHISTICATED INDUSTRIAL MATERIALS ANALYTICAL LABS PVT. LTD.)	44.36	40.8395925/27.09.19 Variation 18.30 crore	14.10.2020 1st EOT upto 02.08.2022 2nd EOT applied upto- 30.09.2023	18.62	Work -17.35 Contingency -1.06 Other expenses -0.21 Unadjusted Mob - 0 Total -18.62	68.27%	1440	1.Sewerage Network-1.2 Km	.277km	0.088km	.365km	
										2.Rising Main(K.M)- 7.05 K.m	2.17km	0km	2.17km	
										(a) Piling work- 2.75 K.m				
										(b) Pipe laying 4.3 K.m	0.870km	0.74km	1.610km	
										3. Manhole/Nos -40	5.3	3.2	8.5	
										4.Tapline of Existing Network-(K.M)				
										5.Road Restoration(K.M)				
										6.Continuation of Network(K.M)				
										7.STP Total Progress(100%) & MLD-6.5	100.00%	0.00%	100.00%	Beautification work going on
										a)SBR Tank(100%)	100.00%	0.00%	100.00%	
										b)CCT(100%)	100.00%	0.00%	100.00%	
										c)Sludge Holding Tank(100%)	100.00%	0.00%	100.00%	
										d)Chlorination tank(100%)	100.00%	0.00%	100.00%	
										e)Grit Chamber(100%)	100.00%	0.00%	100.00%	
										f)Admin Building(100%)	100.00%	0.00%	100.00%	
										g)M/PS(100%)	79.65%	1.60%	81.25%	
										h) STP E/M Work(100%)	100.00%	0.00%	100.00%	
										8.SPS/PS-1 at Tiwarf tole(100%) & MLD- 6.0	54.48%	6.37%	60.85%	
										9.SPS/PS-2 at mahinawa(100%) & MLD- 6.5	27.96%	1.64%	29.60%	
										10.I&D Work-1(100%)				
										11.I&D Work-2(100%)				
										12.I&D Work-3(100%)				
										13.I&D Work-4(100%)				

Del

五

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : I&D works and STP of Capacity 10 MLD at Bakhtiyarpur, June' 2023

Sl.No	Name of Project	Name of Contractor	AA & EB Govt/Local (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Released (Rs. In Cr.)	Planned Expenditure (Rs. In Cr.)	Overall Physical Progress (In %)	Manpower Engaged In June' 23 (In Nos.)	Main Component with total scope	Upto Previous Month	During this Month	Total Progress	Issue In Execution
1	I&D works and STP at Bakhtiyarpur	M/s S.G. Construction s & S.N. Enviro Pvt Ltd JV	35.88 37.805	36.04 Cr. (C Cost-22.65 Cr. And O&M-13.40 Cr.) 27-08-19	26.06.20 EOT till Oct - 2022 (Revised EOT applied till Jun - 2023)	30.73	Work - 27.43 Contingent - 1.54 Other - 1.77 Unadjusted - 0 Total - 30.73	92.15%	2110	1.Sewerage Network - 4.185 K.M	1.40	0.36	0.36	Action approved is pending at H&CC level. We have submitted the sanction for 27.2.
										2.Rising Main - 7.473 K.M	0.81	0.94	0.94	Approval for EOT is pending since Aug 22.
										3.Manhole(Nos.) - 93	12.00	6.00	6.00	NOC from NHAI, IODL, Railway & RCO is pending.
										4.Tapping of Existing Network-776 K.M	0.00	0.00	0.00	Because the existing sewer for IPS2 area is not at a level of 100.00, which building work is on hold.
										5.Road Restoration - 2.125 K.M	0.00	0.00	0.00	Sewer near IPS1 area has to be cleared by irrigation department/ILB of Bakhtiyarpur for constructing the Manhole near IPS-1 area.
										5.House Connection Pit(Nos.)	NA	NA	NA	Some part of the pipeline work is pending due to non removal of sticks by stick manufacturer.
										8.House Connection(Nos.)	NA	NA	NA	NA
										9.Commissioning of Network(K.M)	NA	NA	NA	NA
										10.STP-1 Total Progress(100%) & MLD-10MLD				
										a)SBR Tank(100%)	99.95	0.00	99.95	
										b)CC(100%)	100.00	0.00	100.00	
										c)Sludge Holding Tank(100%)	100.00	0.00	100.00	
										d)Chlorination tank(100%)	100.00	0.00	100.00	
										e)Grit Chamber(100%)	100.00	0.00	100.00	
										f)Admin Building(100%)	100.00	0.00	100.00	
										g)MPS(100%)	100.00	0.00	100.00	
										h)E/M Work(100%)	100.00	0.00	100.00	
										11.STP-2(100%) & MLD- ?	NA	NA	NA	
										12.SPS/IPS-1(100%) & MLD- 4.9 MLD	99.75	13.05	99.75	
										a)SPS/IPS-2(100%) & MLD- 5.1 MLD	0.00	0.00	0.00	
										b)SPS/IPS-3(100%) & MLD- ?	NA	NA	NA	
										c)SPS/IPS-4(100%) & MLD- ?	NA	NA	NA	
										d)SPS/IPS-5(100%) & MLD- ?	NA	NA	NA	
										13.I&D Work-1(100%)	NA	NA	NA	
										14.I&D Work-2(100%)	NA	NA	NA	
										15.I&D Work-3(100%)	NA	NA	NA	
										16.I&D Work-4(100%)	NA	NA	NA	

2021

157

2024

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Project : Fatuha 7MLD STP and I&D Work

Month June '2023

Sl.No	Name of the Project	Name of the Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in June'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
4	Design & Build of 25 MLD at Danapur, 6ML & 7 MLD at Phulwarisha and 7MLD at Fatuha STP, I&D and SPS with 15 years O&M cost	Bhugan Infracon Pvt Ltd	Danapur:- 103.27 Phulwarisha:- 46.25 Fatuha:-35.49 37.4325 crore	176.19704 91/ 23.11.20 Variation 30.77 crore	22.11.2021 E.O.T 22.11.2022 2nd EOT applied upto- 22.11.2023	5.07	Work - 4.84 Centage -0.22 Other expenses -0.01 Total - 5.07	34.00%	777	1.Sewerage Network(3.94K.M) 2.Rising Main(0.91 K.M) 3.Manhole(Nos.) 4.Tapping of Existing Network-(K.M) 5.Road Restoration(0.80 K.M) 6.House Connection PK(Nos.) 8.House Connection(Nos.) 9.Commissioning of Network(K.M) 10.07 MLD STP Fatuha Total Work progress				
											a)SBR Tank(100%)	64.41%	2.35%	66.80%
											b)CCT(100%)	68.90%	0.80%	69.70%
											c)Sludge Holding Tank(100%)	85.70%	0.20%	85.90%
											d)Chlorination tank(100%)	47.30%	1.20%	48.50%
											e)Staff quarter(100%)	85.70%	0.20%	85.90%
											f)Admin Building(100%)	22.40%	0.61%	23.01%
											g)MPS(100%)	37.50%	2.90%	40.40%
											h)E/M Work(100%)			
											11.SPS/IPS-1(100%) & MLD- 7.00 MLD	30.00%	0.00%	30.00%
											12.SPS/IPS-2(100%) & MLD- 5.00 MLD	1.50%	0.00%	1.50%
											13. SPS/IPS-3(100%) & MLD- 2.90 MLD	1.50%	0.00%	1.50%
											14. SPS/IPS-4(100%) & MLD- 0.68 MLD	1.50%	0.00%	1.50%
											13.I&D Work-1(100%)			
											14.I&D Work-2(100%)			
											15.I&D Work-3(100%)			
											16.I&D Work-4(100%)			

2024

15/2/23

Bihar Urban Infrastructure Development Corporation Ltd.

Month : June' 2023

Name of Scheme : I&D works and STP at Barh

Sl.No	Name of Project	Name of Contractor	AA & ES Gol/GolB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in June'23 (in nos.)	Main Component with total scope	Total Progress	Issue In Execution
Name of Scheme : I&D works and STP at Barh												
1	11 MLD Barh STP and I&D work	M/s Toshiba water solutions Pvt Ltd.	61.99	53.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.) 22-10-18	21-04-2020	37.68	Escal - 1.97 Work - 32.15 Centage - 1.97 Unadjusted Mob. Advance - 0 Other expenses - 1.55 Total - 37.68	100.00%	35	1.Sewerage Network(K.M) 2.Rising Main(K.M) 3.Manhole(Nos.) 4.Tapping of Existing Network- (K.M) 5.Road Restoration(K.M) 6.House Connection PH(Nos.) 8.House Connection(Nos.) 9.Commissioning of Network(K.M) 10.STP-1 Total Progress(100%) & N a)SBR Tank(100%) b)CCT(100%) c)Sludge Holding Tank(100%) d)Chlorination tank(100%) e)Grit Chamber(100%) f)Admin Building(100%) g)MPS(100%) h)E/M Work(100%) 11.STP-2(100%) & MLD- 7 12.SPS/IPS-1(100%) & MLD- 7 9)SPS/IPS-2(100%) & MLD- 7 b)SPS/IPS-3(100%) & MLD- 7 C)SPS/IPS-4(100%) & MLD- 7 d)SPS/IPS-5(100%) & MLD- 7 13.I&D Work-1(100%) 14.I&D Work-2(100%) 15.I&D Work-3(100%) 16.I&D Work-4(100%)	Construction Work is completed & O&M work in progress.	Inlet & Outlet Data Jun 2023:- Inlet flow - 4.4 MLD Outlet flow - 4.3 MLD Inlet BOD- 89 mg/l Inlet COD- 201 mg/l Inlet TSS- 198 mg/l Inlet Fecal Coliform - 478 mpn/100 ml Outlet BOD- 7.1 mg/l Outlet COD - 29.8 mg/l Outlet TSS - 7.16 mg/l Outlet total phosphate- 0.80 mg/l Outlet Fecal Coliform - 108 mpn/100 ml

Red

55

1952

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Begusarai STP and Sewerage Project

Month : June 2023

Sl No	Name of Project	Name of Contractor	AA & ES Go/GOB (Rs. In Cr.)	Agreement Amount (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in June (in nos.)	Main Component with total scope	Cumulative Work Progress Progress		
											Upto Previous Month	During this Month	Total Progress
1	Begusarai STP and Sewerage Project	Toshiba water solutions pvt. Limited	230.08 236.5608	236.85 Cr. 04-02-2020	03/02/2022.	188.71	Escal-16.08 Work - 150.5 Centage -5.85 Other expenses -16.28 Mob Advance - 0.00 Total - 188.71	78.2%	80	1.Sewerage Network(90.5 K.M)	87.84	1.19	88.225
										2.Rising Main(1.71 K.M)	0.98	0.26	1.26
										3.Manhole(4017 Nos.)	3,457.00	41.00	3,498.00
										4.Tapping of Existing Network-(K.M)	NA		
										5.Road Restoration(90.5 K.M)	79.04		79.04
										6.House Connection PI(11020 Nos.)	9,774.00	43.00	9,817.00
										8.House Connection(Nos.)	NA		
										9.Commissioning of Network(K.M)			
										10.STP-1 Total Progress(100%) & MLD-17	73.00	2.12	75.12
										a)SBR Tank(100%)	91.71	0.74	92.45
										b)CCT(100%)	35.47	9.90	45.37
										c)Sludge Thickner Tank(100%)	94.57		94.57
										e)Grit Chamber(100%)	97.45		97.45
										h)Admin Building(100%)	52.40	13.08	75.48
										g)MPS(100%)	61.67		61.67
										h)E/M Work(100%)	2.38	1.05	3.43
										Procurement (100%)	100.00		100.00
										Installation (100%)			
										11.STP-2(100%) & MLD- ?	NA		
										12.SPS/IPS-1(100%) & MLD- 3.62	42.08	0.98	43.06
										a)SPS/IPS-2(100%) & MLD- 5.686	29.44	1.02	30.46
										RR Done by RCD-e 52KM Total RR Completed-27.56			

Boh

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Bhagalpur I&O and STP Project

Month : June 2023

S/N	Name of Project	Name of Contractor	AA & ES Govt/Govt (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Cr.)	Overall physical progress (%)	Manpower Engaged In May-June '23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Up to Previous Month	During this Month	Total Progress	
										1. Sewerage Network - 11.005 K.M 2. Rising Main - 38.883 K.M 3. Manhole (Nos. - 57) 4. Tapping of Existing Network (K.M) 5. Road Restoration - 18.883 K.M 6. House Connection PIP (Nos.) 7. House Connection (Nos.) 8. Commissioning of Network (K.M)	0.33 0.51 0 - 2.61 NA NA NA	0.36 0 8 - 0.00 NA NA NA	1.29 0.51 8 - 2.61 NA NA NA	
										99. STP and I&O Work Total Progress				1. Approach road for IPS-02 not available. 3. IPS No-06, Nayabazar: Due to change in IPS location, area required is 27 m x 23 m, but NOC received on dated 28th Sep'22 is only 20 m x 15 m which is not sufficient for construction point of view. Revised Land Size Awaited.
										a) FCR Tank-Pile Work In Progress (87.73 %)	522	56	578	Pile Work In-Progress
										a) FCR Tank-raft Casting In Progress (17.65%)		350	350	Raft Casting Work In Progress
										b) Tube Settler-Pile Work In-Progress (14.78%)	187	34	221	Pile Work In-Progress
									125	c) Dewatering Building- Pile Work In-Progress (58.53%)	41		41	Pile Work In-Progress
										d) Blending Sludge Storage Tank-Pile Work In-Progress (100%)	30		30	Pile Work In-Progress
										e) MCC & Blower Room-Pile Work In-Progress (73.81%)	42		42	Pile Work In-Progress
										f) Staff Quarter Type-II/Excavation work of Foundation (100%)	61	72	133	Pile Work In-Progress
										Priliminary Unit Pile Work(50.00%)	18	3	21	Pile Work In-Progress
										g) Staff Quarter Type-II/ Concrete Casting (39.45%)	28	73	101	Column reinforcement & shuttering work & Concreting in progress
										a) Security Cabin Tank-Brick Work (78.05 %)	85.05%	5.00%	90.05%	Finishing work is in under progress
										b) Staff Quarter Type-I/Concreting work (18.05%)	30.09%	5%	35.09%	Brickwork in progress
										i) Admin Building-Piling work In-Progress (50.00%)	23	17	40	Pile Work Completed
										j) IPS-10 (1%) -Cutting Edge Fabrication Work	1	0	1	Erection of cutting edge completed
										iii) IPS-09 (1%) -Cutting Edge Fabrication Work	0	1.75	1.75	Well Sinking on progress
										ib) IPS-08 (37%) -Well Sinking	3.91	1.53	5.44	Well Sinking on progress
										i) IPS-07 (1%) -Cutting Edge Fabrication Work		2.00	2.00	Well Sinking on progress
										ii) IPS-06 (NA)-				Cutting Shoes Fabrication Work In Progress
										iv) IPS-05 (NA)-				Cutting Shoes Fabrication Work In Progress
										iv) IPS-04 (NA)-				Cutting Shoes Fabrication Work In Progress
										iv) IPS-03 (NA)-				Cutting Shoes Fabrication Work In Progress
										iv) IPS-02 (NA)-				Cutting Shoes Fabrication Work In Progress
										ii) E/M Work (100%)				
										10 SPS/IPS-1(100%) & MLD- 7				
										a) SPS/IPS-2(100%) & MLD- 7				
										b) SPS/IPS-3(100%) & MLD- 7				
										c) SPS/IPS-4(100%) & MLD- 7				
										d) SPS/IPS-5(100%) & MLD- 7				
										Trenchless crossing 1900 MM Dia-Mtr	60		60	Completed

Handwritten signature

Bihar Urban Infrastructure Development Corporation Ltd.

(Progress report for the month of June' 2023)

Sl. No.	Name of Project	Name of Contractor	AA & ES Go/GOB (Rs. In Cr.)	Agreement Amount/Date (Rs. In Cr.)	As per agreement, date of completion	Final Billable (Rs. In Cr.)	Final Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Main Component	Total Progress	Sullangan) STP Min Days	Remarks
1	10 MLD STP SULTANGANJ	VO PROJECT	50.22 65.43	63.51 Cr. (C cost - 35.066 Cr. and O&M Cost - 28.443 Cr.) 14-08-18	13.02.2020 Revised - 04.11.2020(EOT granted till 15.08.2021; Again EOT to be requested	32.85	Work - 31.01 Centage - 1.79 Unadjusted advance -0 Other expenses - 0.05 Total - 32.85	100%	Mbr technology, plate settler tank, chlorine contact tank, centrifuge building, mec and blower room, sludge shade yard, Admin building with staff Qtr, azada technology, sludge thickner and chlorinator building, and jps 2&3 Include	Work is completed & O&M work in progress.	504	Date April 2023 :- Inlet flow - 3.2 MLD Inlet BOD - 80 mg/l Inlet COD - 194 mg/l Inlet TSS - 570 mg/l flow - 3.2 MLD Outlet BOD - 8mg/l Outlet COD - 32 mg/l Outlet TSS - 20 mg/l Fecal Coliform - 136 cfu

2024

2024

Bihar Urban Infrastructure Development Corporation Ltd.

Month: June 2023

22

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : I&D works and 32 MLD STP at Chhapra

Month : June 2023

Sl.No	Name of Project	Name of Contractor	AA & ES Go/Gob (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in Jun'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
20	I&D works and STP at Chhapra	M/s Toshiba JV Chevrox	254.27	248.07 Cr. 04-02-20	04.06.2021, 09.11.2022 (EOT approved from NIMCG)	110.63	Work- 103.29 Unadjusted Mob. Advance - 0.02 Other expenses-2.08 Centage- 5.23 Price Escalation -0.00 Total - 110.63	95.30%	170	1.Sewerage Network (20.20 K.M)	14.224	1.225	15.249	Work in Progress North & South Zone.
										2.Rising Main(2.90 K.M)	2.279	0.68	2.959	Work in progress.
										3.Manhole(768 Nos.)	488	41	529	Work in Progress North & South Zone.
										4.Tapping of Existing Network-(K.M)	NA	NA	NA	
										5.Road Restoration(=13.225+2.279=15.504 K.M)	13.976	0.000	13.976	Scope of RCD.
										6.House Connection PH(Nos.)	NA	NA	NA	
										8.House Connection(Nos.)	NA	NA	NA	
										9.Commissioning of Network(K.M)				
										10.STP-1 Total Progress(100%) & MLD- 32	95.21%	3.83%	99.04%	
										a)SBR Tank(100%)	98.10%	1.400%	99.50%	Finishing work in progress.
										b)CCT(100%)	95.39%	4.110%	99.50%	Finishing work in progress.
										c)Sludge Holding Tank(100%)	98.08%	1.92%	100.00%	
										d)Grit Chamber(100%)	96.15%	3.350%	99.50%	Handrolling painting work is in progress
										e)Admin Building(100%)	83.54%	12.200%	95.74%	Painting work is in progress.
										f)MPS(100%) & MLD- 36.60	100.00%	0.00%	100.00%	
										g)E/M Work(100%)	86.01%	12.82%	98.83%	
										(i) E/M Supply(70%)	90.00%	5.00%	95.00%	
										(ii) E/M Erection(30%)	82.09%	16.72%	98.81%	Diffuser work is in progress
										11.STP-2(100%) & MLD-				
														The land provided by district administration is very constricted and approach road is very narrow.Work in progress.
										12.SPS/IPS-1(100%) & MLD- 33.30				
										a)SPS/IPS-2(100%) & MLD- 2.90	100.00%	0.00%	100.00%	
										b)SPS/IPS-3(100%) & MLD- 0.20	100.00%	0.00%	100.00%	
										c)SPS/IPS-4(100%) & MLD- 8.70	100.00%	0.00%	100.00%	
										d)SPS/IPS-5(100%) & MLD- 4.42	99.54%	0.44%	99.98%	Work in progress.
														The land provided by district administration is very constricted and approach road is very narrow.Work in progress.
										d)SPS/IPS-6(100%) & MLD- 4.90	97.26%	0.76%	98.02%	
										d)SPS/IPS-C(100%) & MLD- 4.42	2.80%	33.85%	36.65%	Work in progress.
										15.I&D Work-(100%) (35 Outfall Structure)	0.00%	0.00%	0.00%	

Ball

248

19/04/23

Bihar Urban Infrastructure Development Corporation Limited (BUIDCo)
Sonepur, Saran District

June' 2023

Project- STP and I&D work at Sonepur

S.No.	Name of the Project & Name of the Contractor	AA & ES GoI/GOB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Main Component	Overall physical progress (in %)	Remarks	Issue in Execution
1	STP and I&D work at Sonepur, Saran & S.G. Constructions-SN Enviro-Tech Private Limited (JV) AKA SGC-SNET JV	30.93 32.6077	29.35 Cr. (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	15.02.2021 (Eot-2 approved till 30.09.2022)	24.33	Work- 22.55 Unadjusted Mob. Advance - 0 Other expenses- 0.41 Centage- 1.29 O&M- 0.08 Total - 24.33	STP that includes construction of SBR TANK, WET WELL, AIR BLOWER SHED, SLUDGE TANK, GRIT CHAMBER, ADMIN BUILDING, PANEL ROOM, DG - Transformer Room and I&D Network		Data Jun ' 23 :- Inlet Flow (in MLD) 0.551 Inlet BOD (in mg/L) 98.00 Inlet COD (in mg/L) 208.00 Inlet TSS (in mg/L) 110.00 Average Outlet Flow (in MLD) 0.951 Outlet BOD (in mg/L) 7.0 Outlet COD (in mg/L) 21.23 Outlet TSS (in mg/L) 11 Fecal Coliform (in MPN/100 ml) 109.00	1. Approval for road restoration is pending at BUIDCo HQ due to which 528 m road restoration is pending. 2. Eot will be needed for road restoration.

Full

Bihar Urban Infrastructure Development Corporation Ltd.

Namo SF Project : 22 MLD STP, 04 Nos IPS and 138.9 Kms Sewerage Network, Hajipur

Month : June' 2023

Sl.No	Name of Project	Name of Contractor	AA & ES Go/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in Jun'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution	
											Upto Previous Month	During this Month	Total Progress		
1	22 MLD STP 04 Nos IPS and 138.9 Kms Sewerage Network, Hajipur M/s Toshiba Water Solutions Private Limited IV Kms with Keadhya constructi on pvt ltd.	305.19 312.44 (Cons Cost 240.83 + O&M 75.35) 03.07.2021	316.18 Cr.	01.07.2023	24682.00%	Escal- 12.24 Work- 205.16 Unadjusted Mob. Advance - 6.52 Other expenses- 18.06 Total - 248.92	77.27%	175		1) Sewerage Network (E.M.D) (138.9)	123.326	3.506	126.832	1.) Railway crossing near IPS-1. We have applied online for railway crossing NOC and it is under process.	
										2) Rising Main (E.M.D) (4.975)	0	0	0		
										3) Manholes Nos 1 (1781)	6473.00	33	6506		
										4) Laying of Existing Network (E.M.D) 150	0	0	0		
										5) Road Restoration (M) 138.9 Km	120.631	2.094	122.725		
										6) Manhole Conversion (M) (17281)	16866	165	17031		
										7) Conversion of Network (E.M.D)	0	0	0		
										8) 22 MLD STP Total Progress (100%)	68.67%	0.49%	69.16%		
										9) Rising Main (E.M.D) (100%)	76.50%	0.50%	77.00%		
										10) Manholes (Nos) 1 (100%)	5.00%	3%	7.50%		
										11) CCT (100%)	55.00%	2.00%	57.00%		
										12) Manhole Conversion (100%)	59.00%	2%	61.00%		
										13) Road Restoration (100%)	38%	5%	43.00%		
										14) Manhole Conversion (100%)	65.00%	2.0%	67.00%		
										15) Manhole Conversion (100%)	57%	1%	58.00%		
										16) Manhole Conversion (100%)	0%	0%	0.00%		
										17) Manhole Conversion (100%)	66.50%	0.0%	66.50%		
										18) Manhole Conversion (100%)	85.00%	0%	85.00%		
										19) Manhole Conversion (100%)	35.00%	0%	35.00%		
										20) Manhole Conversion (100%)	76.68%	1.28%	77.96%		
										21) Manhole Conversion (100%)	11.0%	0.00%	11.00%		
										22) Manhole Conversion (100%)	19.4%	0.00%	19.40%		
										23) Manhole Conversion (100%)	35.2%	0.00%	35.20%		
										24) Manhole Conversion (100%)	27.9%	2.14%	30.00%		
										25) Manhole Conversion (100%)	20.7%	7.21%	27.91%		

Don

646

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Munger STP & Sewerage Network Project, Bihar

Month : June' 2023

Sl. No.	Name of Project	AA & ES with Ref. date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr)	Fund Expenditure (Rs. in Cr)	Overall physical progress (in %)	Manpower Engaged in June'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks (Issue in Execution)
										Upto Previous Month	During this Month	Total Progress	
1	Munger STP & Sewerage Network Project	366.78 Crore date 18/04/2022	350.79 Crore (Capex cost 264.53 Cr. And O&M cost 86.26 Cr)	10/17/2023	212.03	Mobilization Advance - 8.77 Escalation - 20.79 Work- 148.90 Centage - 6.06 other expense- 27.51 Total = 212.03	79.60%	Ave. 390 Nos.	1.Sewerage Network(167.23 K.M)	135.833	6.46	142.293	1. RCD NH - Division NOC awaited. 2.-Railway NOC. (1 Nos.) pending from Sonapur division. 3. Supplementary agreement of house connection work still pending.
									2.Manhole (7465 Nos.)	5035	226	5261	
									3.Road Restoration (167.23K.M)	124.177	3.151	127.328	
									4.House Connection Pit (9666 Nos.)	6818	256	7074	
									5.House Connection (15200 Nos.)	4640	321	4961	
									6.Rising Main (6.904 K.M)	0.715	0.545	1.260	
									7.Tapping of Existing Network-(K.M)	0.00%	0.00%	0	
									8.Commissioning of Network(K.M)	0.000	0.000	0.000	
									9.STP-I Total Progress (100%) & MLD- 30	69.20%	1.31%	70.51%	
									(a) SBR Tank(100%)	94%	2%	96%	
									(b) CCT(100%)	99.0%	0.0%	99.0%	
									(c) Sludge Holding Tank(100%)	45%	50%	95%	
									(d) Chlorination tank(100%)	35%	20%	55%	
									(e) Grit Chamber(100%)	49%	21%	70%	
									(f) Admin Building(100%)	58%	3%	61%	
									(g) MPS(100%)	74%	5%	79%	
									(h) E/M Work(100%)	22%	3%	25%	
									10.SPS/IPS-1(100%) & MLD- 8.66 MLD	47.69%	7.31%	55.00%	
									(a) SPS/IPS-2(100%) & MLD- 9.99 MLD	38.57%	4.70%	43.27%	
									(b) SPS/IPS-3A(100%) & MLD- 9.01 MLD	68.22%	2.65%	70.87%	
									(C) SPS/IPS-3B(100%) & MLD- 4.10 MLD	76.92%	1.20%	78.12%	
									(d).SPS/IPS-4 (100%) & MLD- 2.32 MLD	77.30%	1.20%	78.50%	

Handwritten signature

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 30.06.2023)

Sl. No.	Name of The project & Name of the Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1		2	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	6.62	Work - 6.55 Other - 0.07 Total - 6.62	100%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm) - 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm) - 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room - 01 No. 5. Embankment Protection 6. Landscape & Horticulture works 7. Stainless steel railing works.	Completed			RFD Gopalganj has been hand over to Zila Parishad, Muzaffarpur.
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	317.99	Work - 265.42 Escalation - 16.74 CSQC - 9.58 Other - 6.79 Cenage - 19.46 Total - 317.99 (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat completed. 3. Community Cum Cultural Center at Raja Ghat completed. Crematorium at Gulvighat completed. Start cremation by PMC Center at Raja Ghat completed. Crematorium at Gulvighat completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat completed. 3. Community Cum Cultural Center at Raja Ghat completed. Crematorium at Gulvighat completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.			all 16 Projects have been hand over to PMC, Patna.
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	10.00	Work - 9.87 Crore Other - 0.13 Total - 10.00	100.00%	Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	Sidhi Ghat - 91 % Chandwara Ghat (Ashram Ghat) - 91 % Sikandarpur Mukti Dham - 90 %	Sidhi Ghat - 9 % Chandwara Ghat (Ashram Ghat) - 3 % Sikandarpur Mukti Dham - 10 %	Sidhi Ghat - 100 % Chandwara Ghat (Ashram Ghat) - 100 % Sikandarpur Mukti Dham - 100 %	Completed in Dec 2022.

Red

2019

Bihar Urban Infrastructure Development Corporation Ltd.
Status of DPR as on 30.06.2023

Sl. No.	Name of Scheme	Population	STP Capacity	SOR	Amount (in Cr)	Land Status	Status
1	2	3	4	5	6	7	8
DPR Submitted to SPMG							
1	Fecal Sludge Septage Management Digha	32741	24 kl	2022	2.97		TPA observations Compliance has been sent to IIT Roorkee, TPA.
2	Fecal Sludge Septage Management Mangal	26629	18 kl	2022	5.5		TPA observations Compliance has been sent to IIT Roorkee, TPA.
3	Fecal Sludge Septage Management Tegharia	56234	26 kl	2022	4.11		TPA observations Compliance has been sent to IIT Roorkee, TPA.
4	I&D Works and STP Arwal	51849	3.5 MLD	2020	50.19		DPR has been submitted to NMCG. NMCG sent this DPR to NIT Patna for TPA.
5	I&D Works and STP Darbhanga	296039	22.6 & 1.7 MLD	2022	101.41		DPR has been submitted to NMCG
6	I&D Works and STP Kishanganj	105782	10.5, 3.43, 2.94 & 3.1 MLD	2022	109.46		Observation received by TPA IIT Patna which compliances sent to TPA IIT Patna.
7	I&D Works and STP Raxaul	55536	2.5, 2.5, 3.5 & 3.5 MLD	2020	87.62		TPA observations Compliance has been sent to IIT Roorkee, TPA.
8	I&D Works and STP Saharsha	156540	17.4 & 13.05 MLD	2022	110.76		TPA observations Compliance has been sent to NIT Patna, TPA.
9	I&D Works and STP Madhepura	54472	10.73 MLD	2022	47.28		compliance of observation done and send to TPA NIT Patna.
10	I&D Works and STP Jamui	87357	6.97 & 5.62 MLD	2022	77.09		Project has been sanctioned earlier AA&ES yet to be issued.
11	I&D Works and STP Bagaha	112634	11 MLD	2022	85.41		DPR has been submitted to NMCG. Some observations given by NMCG.
12	I&D Works and STP Gopalganj		11 MLD	2022	134.21		DPR has been submitted to NMCG. Some observations given by NMCG.
13	I&D Works and STP Samastipur		6 MLD	2022	61.71		DPR has been submitted to NMCG. Some observations given by NMCG.
14	I&D and STP Ara		47 MLD	2022	351		DPR has been submitted to NMCG. NMCG observation compliance sent to NMCG.
15	I&D and STP Belia		33 MLD	2022	468		DPR has been submitted to NMCG. NMCG observation compliance sent to NMCG.
16	I&D and STP Khagana		4.5	2022			Revised estimate submitted to NMCG.
17	Gaya sewerage Network and STP project		84 MLD	2022	2861		DPR has been submitted to NMCG. NMCG observation compliance sent to NMCG.
18	I&D Works and STP Kalihar						DPR has been submitted to NMCG
19	I&D Works and STP Jogbani						DPR has been submitted to NMCG
20	I&D and STP Jamaipur						Financial proposal received by empanelled consultant. Work will be awarded within 1 week.
21	I&D and STP Buxar						Financial proposal received by empanelled consultant. Work will be awarded within 1 week.
22	I&D and STP Purnia						Financial proposal received by empanelled consultant. Work will be awarded within 1 week.
23	I&D and STP Sasaram						Financial proposal received by empanelled consultant. Work will be awarded within 1 week.
24	I&D and STP Aurangabad						Financial proposal received by empanelled consultant. Work will be awarded within 1 week.
25	I&D and STP Jehanabad						Financial proposal received by empanelled consultant. Work will be awarded within 1 week.
26	I&D and STP Nawada						Financial proposal invited by empanelled consultant.
27	I&D and STP Sitamarhi						Financial proposal received by empanelled consultant. Work will be awarded within 1 week.
28	I&D and STP Araria						Financial proposal invited by empanelled consultant.
29	I&D and STP Benipur						Financial proposal invited by empanelled consultant.
30	I&D and STP Barauni						Financial proposal received by empanelled consultant. Work will be awarded within 1 week.
31	I&D and STP Bihai						Financial proposal received by empanelled consultant. Work will be awarded within 1 week.
32	I&D and STP Sheikhpura						Financial proposal invited by empanelled consultant.
33	I&D and STP Siwan						Financial proposal received by empanelled consultant. Work will be awarded within 1 week.

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 30.06.2023)

242
145

Sl. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Govt/Govt	Date of Sanction/ Date of AA&ES issue Govt/Govt	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	I&D and STP, Barahiya	6	-	49.50 (proposed)	Revised estimate approved on 25.10.2022	0.03	-	Financial Bid of 2 technical qualified Bidder. Opened on 01.07.2023.
2	I&D and STP, Kahalgao	6	-	46.00 (proposed)	Revised estimate approved on 30.11.2022	0.16	-	Financial Bid opened proposal sent to NMCG for Revised AA&ES.
3	Dehri I & D and STP	3 STP (11, 7 & 3 MLD)	-	63.89	12/1/2021	-	-	Financial bid open on 30.09.2022. TC meeting on financial bid done. Proposal sent to SPMG on 30.01.2023 for approval of decision of TC. Approval received. Matter to be put in coming BUIDCo Board meeting.
4	Supaul I&D and STP	3 STP (9, 2 & 1.1 MLD)	-	57.09	07/09.2022	-	-	6 Bid received in Tender. Technical Bid evaluation sent to NMCG for approval.
5	Ramnagar I&D and STP	2 STP (4.5 & 4.5 MLD)	-	56.97	12.09.2022	-	-	Financial Bid open.
6	Narkatiyaganj I&D and STP	2 STP (2.5 & 4.5 MLD)	-	49.39	17.10.2022	-	-	Re-tender published. Last date of Bid receiving is 13.07.2023.
7	Daudnagar I&D and STP	1 STP (10.5 MLD)	-	42.25	24.01.2023	-	-	7 Bid received in Tender. Technical Bid evaluation will be sent very soon to NMCG.
8	Motihari I&D and STP	4 STP (4.6, 6.3, 5.8, 6.3 MLD)	-	149.15	24.01.2023	-	-	5 Bid received in Tender Bid evaluation in process.
9	Lakhisarai I&D and STP	2 STP (11 & 11 MLD)	-	94.12	10.03.2023	-	-	NIT published Date of bid opening is 13.07.2023.
10	Patna RFD for 3 Ghats	-	-	-	-	-	-	Financial Bid opened.
11	Manihari Ghat	-	-	12.00	-	-	-	5 Bid received. Bid evaluation in process.
12	Atal Manjhi Ghat, Saran	-	-	9.97	10.03.2023	-	-	7 Bid received. Bid evaluation in process.
13	Gopalganj Crematorium	-	-	3.45	06.05.2020	-	-	Tender not succeeded in 4th time tender call. Revised estimate costing 4.67 Crore has been sent to NMCG for revised AA&ES.

