



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना-800001.

पत्रांक- बुडको/यो०-2693/2023 - 3803

पटना, दिनांक- 10/8/23

प्रेषक,

महाप्रबंधक (असैनिक), मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

मुख्य महाप्रबंधक,
बुडको, पटना।

PD(PDM)
11/8/23

विषय:- माह जुलाई-2023 का मासिक प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि बुडको द्वारा उत्तर बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह जुलाई-2023 का मासिक प्रगति प्रतिवेदन संबंधित परियोजना निदेशक/कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन

11/8/23

महाप्रबंधक (असैनिक),

मुख्यालय,

आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

3/2/23
PD
11/8/23

2834-Pd m
11/8/23

5912
11/8/23

सीतामढ़ी + शिवहर।

July - 2023

Sl.No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress in Percentage			Remarks/If any Issues
1	2	3	4	5	6	7	8	9	Upto Previous Month	During this month	Total progress in Percentage	13
Name of District :- Sitamarhi												
1	नगर सरकार भवन, नगर पंचायत, सुरसण्ड के प्रशासनिक भवन का निर्माण कार्य (विद्युतिकरण, जलापूर्ति एवं स्वच्छता सहित कार्य)। संवेदक- M/s Dinker Construction Pvt Ltd.	1.6956 Lt. No. 21 Dt. 19.06.19	1.451548 Dt. 25.03.2022	24.06.2023	0.8478	0.8477999	0.8477999	-	-	-	कार्य पूर्ण।	
2	नगर निगम, सीतामढ़ी क्षेत्र अन्तर्गत सात निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य विद्युत सेट-1 लकड़ी सेट-2	Lt. No. 499 Dt. 19.02.2022 Rs. 4.5912368	-	-	-	-	-	-	-	-	-	प्रारम्भिक लेवल एवं मिट्टी जाँच किया जा चुका है। डिजाईन एवं ड्राइंग का कार्य प्रगति पर है।
Name of District :- Sheohar												
1	नगर परिषद, शिवहर क्षेत्र अन्तर्गत बस स्टैंड का निर्माण कार्य।	Lt. No. 201 Dt. 07.02.2023 Rs. 3.68048	-	-	-	-	-	-	-	-	-	निविदा निष्पादन की प्रक्रिया में।
2	नगर परिषद, शिवहर क्षेत्र अन्तर्गत सात निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य। विद्युत सेट-1 लकड़ी सेट-2	Lt. No. 501 Dt. 19.02.2022 Rs. 4.5912368	-	-	-	-	-	-	-	-	-	निविदा निष्पादन की प्रक्रिया में।

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2 Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park. Contractor - Chandrabibha Devi	3 AA-0.4277, Dated:- 25.11.14 & EC:- 0.4277	4 0.3038828	5 18.12.16	6 0.21385	7 0.21385	8 Fund was being made available to this office (DUDA) by the DM Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Bettiah, This office has requested vide letter no-115, dated 12.05.2022 to DM Bettiah for releasing fund for completion of pending schemes	9 Boundary wall, Pathway, Light Gajebo, Sitting bench etc.	10 Boundary wall, Sitting Bench, Path way and Gajebo	11 No Work.	12 Boundary wall, Sitting Bench, Path way and Gajebo	13
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	3 AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	4 2.5137547	5 29.12.16	6 1.5082528	7 1.5082528		Construction of Building	Civil work completed except roof treatment.	No Work.	Civil work completed नगर सरकार यहाँ में नगर परिषद सिस्टम है।	Fund Issue. This office has requested to Dy. Collector (Dev.) with a copy to DDC & DM vide numerous letters for releasing fund. The last letter was sent vide this office no.115 Dtd. 12.05.22 for releasing fund in order to complete the works. But, fund is yet to be released by District Administration.
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	3 AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	4 0.2924633	5 17.12.18	6 0	7 0		PHE & Electrification work	Completed.	No Work.		
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	3 AA-1.6956 Dated:- 8.11.13 & EC:-1.5335	4 0.1371595	5 19.07.18	6 0	7 0		PHE & Electrification work	60 % work Completed.	No Work.	60 % work Completed.	
5	Construction of Ramna maidan- levelling, boundary wall, track and beautification. Contractor-M/S Jai bhawani const.	3 AA-2.0 Dated - 18.02.14&EC	4 1.105711	5 29.05.15	6 0.902905	7 0.902905	8 0.902905	Boundary wall, pathway, levelling and beautification	phase- 1 is complete.	No work	Phase 1 is completed	For Ramna Maidan Phase- 1 Physically completed but financial progress not yet achieved due to fund constraints.

Satya
09/08/2023

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर विकास परिसर योजनागत बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	3	4	5	6	7	8	9	10	11	12	13
1		Letter no-3059, dated-18.12.2017 Amount 1.6956	1.2107859 22.02.2016	15 Months 22.04.2017	0.6140	0.6140	0.6140	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress		Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress	(रिप आवटन की प्रसिद्धि में कार्य बन्द है।)
2	Construction of PCC road and RCC Draining from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar nigam, chhapara	Letter no-79, dated-06.12.2017 Amount 2.9866	2.4299813 06.03.2020	15 Month	1.5866	1.5866	1.5866	RCC Drain- 1872 PCC Road- 936 Paver Block- 836	Nala- 1590m PCC- 641.50m Paver Block - 2x300.00 Completed.	Nala- 60 m PCC- Nil Paver block- 0	Nala- 1650m PCC- 641.50m Paver Block - 2x300.00 Completed.	

54740
09/08/2023

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Saharsa Bus Stand Project M/S Shri Balram Singh Vill+Post- Panchgachhia, Saharsa	4.00 & Letter No. 78, dated 19.11.2014	3.3003 & 10.06.2015	09.05.2017	1.91	1.91	1.91	Bus Terminus (civil work)	-	-	Completed	1. For departure gate, one gate land disputed in High Court, Patna 2. Fund unavailability since last two years. 3. Overall Progress 85%
								Toilet Block & small ships (Civil work)	-	-	Completed	
								Compound wall entrance gate (Civil work)	-	-	Except disputed land, rest work completed	
								Internal Road Pathway & Landscaping work	-	-	Completed	
								Electrical work (Internal)	-	-	Completed.	
2	Construction of Crematorium Under Nischay-2 in Saharsa Nagar Parishad Contractor- Shiv Chandra Kumar	Rs. 902.1557 Cr. Ltr. No.- 881, Dated- 03.03.2022	Rs. 838.44846 Dated- 20.03.2023	07.05.2024	-	-	-	PHE work (Internal)	-	-	Completed	Design & Drawing work is in progress
								PHE work (External)	-	-	Completed	
									-	-	-	

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

बुलाई - 2023

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर परिषद मोतिहारी के मोतिहारी का सड़ककाम एवं जीर्णोद्धार कार्य। (M/s Charitha - Pawan Kumar (JV), Hyderabad)	EC- 21.99 AA Rs.23.05492 Lt No-135 dt- 15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD-... /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 6.80	Rs. 6.80	Rs. 6.80	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)	1) De-weeding 2) De-silting 3) Pathway 4) Peripheral Drain (Descoped) 5) STP-2 Nos. (2MLD) 6) Improving of Bunds 7) Bathing Ghat, Park, Toilet Block, Change Room, Bench and Dustbin.	1) De-weeding Started since 26.04.2022. De- weeding Completed 96% 2) De-silting since 20.04.2023, De-silting Completed 8-10% 3) Other structure- Bathing, Ghat, Park Toilet Block, Change Room etc. Drawings Submitted to HQ for Approval.	12 1 De-weeding Machine supplied and De-weeding work in Motihari is under progress since 26.04.22. 2. Dredging Machine supplied on 25.01.2023 and 98% assembled on 28.01.2023, rest progress. Dredging Machine supplied instead of Agreement Machine "Supply of 21 Tonne JCB long boom excavator (Model MB/205)" Machine changed under agreement amount vide Technical Meeting held on 07.06.2019. De-silting work is under progress since 20.04.2023.	13 1) Contract Rescissionment Debarment and Blacklisting removed from M/s Charith-Pawan Kumar (JV) on 27.09.21 2) Letter to Start the work (where design and drawing not required) is given to contractor vide Lt. 531 dated 08.11.21 3) A proposal without STP has been submitted to CE (Infr) north Bihar. Design and Drawing to be prepared by Contractor and the same will be vetted by IIT, Delhi as directed by CE(Infr), north Bihar in meeting held on 05.01.2022. 4.) De-weeding Machine supplied and De-weeding work in Motihari is under progress since 26.04.2022 5.) Dredging Machine supplied on 25.01.2023, Dredging work in progress from 20.04.23. Dredging Machine supplied instead of Agreement Machine supply of 21 Tonne JCB Long boom excavator (Model- MB/205) Machine changed under agreement amount vide Technical Meeting held on 07.06.2019.
2	वकिला बस हिरो का निर्माण कार्य। (M/s Keshav Kumar Kearn, Motihari)	EC- 2.19 AA Rs. 2.0000 Lt No-78 dt- 19.11.14 EC- 2.19 LOA- 1.650150 Lt No-1375 dt-11.05.15	Rs.1.44 Lt No- BUIDCo/yo- 687 /14-87 dt-6.12.14	24.12.16 (6 Months)	1.44	1.43	1.43	1. Bus terminus 2. Toilet, shop block 2. compound wall with entrance gate . 3. internal road, pathway, Campus filling & land scaping 4. Electrical		1.) Construction of Bus Terminus Completed 2.) Campus filling- 90% 3.) Shop and Toilet work completed. 4.) Electrical work & PHE work 50% completed. 5.) Boulder Pitching work is completed.		

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

MONTHLY REPORT

Hajipur-Vaishali

जुलाई - 2023

जुलाई - 2023

Sl.N o.	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value & Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर परिषद् हाजीपुर												
1	हाजीपुर नगर परिषद् अन्तर्गत बुटनवास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.47186	80	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work	Kota Stone Boulder	R.C.C. completed. Kota Stone (80%) Bolder (30%) brick work completed, earth work completed.	Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work in Progress.
2	हाजीपुर नगर परिषद् अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700	50	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work	R.C.C. (60%) Kota Stone {0%} Boulder (0%) brick work (40%), earth work (60%).	Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work is hinderd due to rise in water level.	

Note : Excess expenditure against serial no.-01 made from the amount available in serial no-2.
When fund of serial no.-1 of Butan Das ghat will be available then the it will be transferred to Sidi
Ghat viz in serial no.-2

Satyam
09/08/2023

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
Muzaffarpur**

Jul-23

Sl. No.	Name of Project Name of Contractor	AAAES With Ref. & Date. (Rs.in Cr.)	Agreement Value & Date (Rs.in Cr.)	AS per agreement Date of Completion	Fund Received (Rs.in Cr.)	Total Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	रक-कंडासी बॉय से भाया जगन्नाथ मिना मस्जिद/मस्जिद के निचे हॉट ह्यू सोडा गोदाम होते हूँ जेल तक तक एवं एन नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, नॉर्वि एव आपवि बिहार पटना का पत्रांक-07 दिनांक-27/09 18 रशि-361:55 लाख	3.4116452 0558D/2019-20 Dated-28.02.20	27.11.2020	3.4022846	2.443792		Road & Drain	592/625 Mtr Drain complete & Road 1173/1640 Mtr Road Work Complete. Paver Block is Complete in 500 M Both Side.	Road Work in Progress	592/625 Mtr Drain Complete & Road 1173/1640 Mtr Road Work Complete. Paver Block work is completed.	इस कार्यालय के पत्रांक-145 दिनांक-08.06.2023 से Briumen & Emulsion के उद्योग हूँ, संवेदक का D.O Letter निर्गम किया गया है।
2	वार्ड सं0-02 में दिलिय कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, नॉर्वि एव आपवि बिहार पटना का पत्रांक-80 दिनांक-12 02.19 रशि- 103.93 लाख	0.866526 01F2/2020-21 Date-17.06.20	16.12.20	0.51965	0.4519967		Road & Drain	525/593 Mtr Drain work complete & Road 550/593 Mtr Road Work Complete		525/593 Mtr Drain work complete & Road 550/593 Mtr Road Work Complete	कार्य पूर्ण।
3	मुजफ्फरपुर नगर निगम क्षेत्र अंतर्गत सम्राट अशोक भवन का निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, नॉर्वि एव आपवि बिहार पटना का पत्रांक- 113 दिनांक- 14.02.2015 रशि- 139.333 लाख	1.3808729 01F2/2021-22 Dated-24.11.2021	23.08.2022	1.3927623	1.2983009	0.6310274	Civil Amenities				संवेदक को तुरंत सुधार हेतु निर्देशित किया गया है।

Sri Ajit Kumar
09/08/2023

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
Madhepura

Jul-23

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद, मधेपुरा क्षेत्रांतर्गत सम्राट अशोक मवन निर्माण कार्य। संवदेक- नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065 Date-	31.03.2020	0.1000	0.1000	0.1000	E/W Beam Column B/W, Stair, CP, Door, Window & Painting works.	Shuttering of slab and beam at roof level	-	Foundation to Slab casting complete	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCO Lt. No. 92, Date - 28.07.2020 & Lt.No. 15, Date - 30.01.2021 & Lt. No. 275 Dated 20.12.2021 Lt. No. 23 Date 28.02.2022 & Lt. no.-151, Date- 22.11.2022 & Lt. No.- 13 Date- 10.01.2023 & Lt. No.- 81 Date- 02.06.2023.
2	Construction of Crematorium (Madhepura) Contractor- Suman Enterprises	Rs. 5.454 Date- 15.04.2023	4.5452	09.05.2024	-	-	-	-	-	-	Levelling work in progress	-

Satyam
09/08/2023
Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

7/8/23
General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर - पटना : 800001

फोन न०-91-612-2506109/208, 2506132 (फैक्स), email - mdbuidco@gmail.com

पत्रांक:- बुडको/यो०-1708/2020 (पार्ट-3)- 3899

दिनांक:- 13/8/23

सेवा में,

✓ महाप्रबंधक (असैनिक),

आयोजन, निरूपण एवं अनुश्रवण,

बुडको, पटना।

विषय:- जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह जुलाई 2023 के संबंध में।

प्रसंग:- बुडको का आदेश संख्या- 38, दिनांक- 29.04.2020

महाशय,

उपर्युक्त विषय के संबंध में जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) माह जुलाई 2023 का तैयार कर इस पत्र के साथ संलग्न कर भेजी जाती है।

अनुलग्नक:- यथोपरि।

विश्वासभाजन,

Amrendu Kumar Ranjan
13/8/23

(अमलेन्दु कुमार रंजन),

महाप्रबंधक (मुख्यालय),

जलापूर्ति, ड्रेनेज एवं सिवरेज,

बुडको, पटना।

2874 Ram
16/8/23

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - July 2023

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

सुलाई-202
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सोहिहारी जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669 (without O&M) It No-596 dt- 28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD- 01/16-17 dt-3.2.17	30.06.2019 (EOT) (18 months) Extension till- 30/Sept/2021	28.59	25.55	25.55	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0 SCADA- 0	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	1) Wards Covered/saturated - 2,3,4,5,6,7,8,9,10,11,12 and 21 2) Supply Started Less Pressure issue in Ward-14 and 12 3) Total Road Restoration Target- 2780/m Achievement till date - 2747/m 4) Pipe Laying and HSC's Work completed as per available scope. No further work required
2	सोहिहारी जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 It No-108 dt- 16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD- 02/18-19 dt-18.7.18	17.07.20 (Extended to 31.10.2021)	52.00	45.47	45.47	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House and Chlorinator-7 Pump Motor -7 Transformer-7 SCADA-3	Pipeline-124.736 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House and Chlorinator-7 Comp. Pump Motor -7 Transformer-7 Scada - 3 nos. Comp.	Pipeline-0 km HSC-0 OHT-1 in progress Tubewell-0 Pump House and Pump Motor -0 Transformer-0 Scada- 0	Pipeline-124.736 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House and Chlorinator-7 Comp. Pump Motor -7 Transformer-7 Scada - 3 nos. Comp.	1) Wards Covered/saturated - 1,13,14,15,16,17,18,19,20,22,23,24,25,26,27,28,29, 30,31,32,33,34,35,36,37, and 38 2) Pipe Testing in progress (total 26 nos. of wards till date-31/9/20) 3) Total road till date- 3108/m Achievement till date-31/9/20 4) Pipe Laying and HSC's work completed as per available scope. No further work required except mislink 5) SCADA - 03 nos. Comp
3	ढाका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs.8.19306 It No-55 dt- 13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD- 02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	1) Wards Covered under Phase-1 - 80, 90, 100, 110, 120, 130, 140, 150, 160, 170, 180 2) O&M are in progress. Fund unavailable for O&M
4	ढाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	रशि-05.06 करोड letter no- 139615-03- 2018	रशि -5.02 29-09-2018	28.03.19 (Extension till Sep 2019)	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.011 km HSC-2676	-	Pipeline-30.011 km HSC-2676	1) Wards to be covered under phase-2 - 10,11,12,13,14,15,16,17,18,19, 20,21,22,23,24,25,26,27,28,29,30,31,32,33,34,35,36,37,38, 39,40,41,42,43,44,45,46,47,48,49,50,51,52,53,54,55,56,57,58, 59,60,61,62,63,64,65,66,67,68,69,70,71,72,73,74,75,76,77,78, 79,80,81,82,83,84,85,86,87,88,89,90,91,92,93,94,95,96,97,98, 99,100,101,102,103,104,105,106,107,108,109,110,111,112,113,114,115,116,117,118, 119,120,121,122,123,124,125,126,127,128,129,130,131,132,133,134,135,136,137,138, 139,140,141,142,143,144,145,146,147,148,149,150,151,152,153,154,155,156,157,158,159,160,161,162,163,164,165,166,167,168,169,170,171,172,173,174,175,176,177,178,179,180,181,182,183,184,185,186,187,188,189,190,191,192,193,194,195,196,197,198,199,200,201,202,203,204,205,206,207,208,209,210,211,212,213,214,215,216,217,218,219,220,221,222,223,224,225,226,227,228,229,230,231,232,233,234,235,236,237,238,239,240,241,242,243,244,245,246,247,248,249,250,251,252,253,254,255,256,257,258,259,260,261,262,263,264,265,266,267,268,269,270,271,272,273,274,275,276,277,278,279,280,281,282,283,284,285,286,287,288,289,290,291,292,293,294,295,296,297,298,299,300,301,302,303,304,305,306,307,308,309,310,311,312,313,314,315,316,317,318,319,320,321,322,323,324,325,326,327,328,329,330,331,332,333,334,335,336,337,338,339,340,341,342,343,344,345,346,347,348,349,350,351,352,353,354,355,356,357,358,359,360,361,362,363,364,365,366,367,368,369,370,371,372,373,374,375,376,377,378,379,380,381,382,383,384,385,386,387,388,389,390,391,392,393,394,395,396,397,398,399,400,401,402,403,404,405,406,407,408,409,410,411,412,413,414,415,416,417,418,419,420,421,422,423,424,425,426,427,428,429,430,431,432,433,434,435,436,437,438,439,440,441,442,443,444,445,446,447,448,449,450,451,452,453,454,455,456,457,458,459,460,461,462,463,464,465,466,467,468,469,470,471,472,473,474,475,476,477,478,479,480,481,482,483,484,485,486,487,488,489,490,491,492,493,494,495,496,497,498,499,500,501,502,503,504,505,506,507,508,509,510,511,512,513,514,515,516,517,518,519,520,521,522,523,524,525,526,527,528,529,530,531,532,533,534,535,536,537,538,539,540,541,542,543,544,545,546,547,548,549,550,551,552,553,554,555,556,557,558,559,560,561,562,563,564,565,566,567,568,569,570,571,572,573,574,575,576,577,578,579,580,581,582,583,584,585,586,587,588,589,590,591,592,593,594,595,596,597,598,599,600,601,602,603,604,605,606,607,608,609,610,611,612,613,614,615,616,617,618,619,620,621,622,623,624,625,626,627,628,629,630,631,632,633,634,635,636,637,638,639,640,641,642,643,644,645,646,647,648,649,650,651,652,653,654,655,656,657,658,659,660,661,662,663,664,665,666,667,668,669,670,671,672,673,674,675,676,677,678,679,680,681,682,683,684,685,686,687,688,689,690,691,692,693,694,695,696,697,698,699,700,701,702,703,704,705,706,707,708,709,710,711,712,713,714,715,716,717,718,719,720,721,722,723,724,725,726,727,728,729,730,731,732,733,734,735,736,737,738,739,740,741,742,743,744,745,746,747,748,749,750,751,752,753,754,755,756,757,758,759,760,761,762,763,764,765,766,767,768,769,770,771,772,773,774,775,776,777,778,779,780,781,782,783,784,785,786,787,788,789,790,791,792,793,794,795,796,797,798,799,800,801,802,803,804,805,806,807,808,809,810,811,812,813,814,815,816,817,818,819,820,821,822,823,824,825,826,827,828,829,830,831,832,833,834,835,836,837,838,839,840,841,842,843,844,845,846,847,848,849,850,851,852,853,854,855,856,857,858,859,860,861,862,863,864,865,866,867,868,869,870,871,872,873,874,875,876,877,878,879,880,881,882,883,884,885,886,887,888,889,890,891,892,893,894,895,896,897,898,899,900,901,902,903,904,905,906,907,908,909,910,911,912,913,914,915,916,917,918,919,920,921,922,923,924,925,926,927,928,929,930,931,932,933,934,935,936,937,938,939,940,941,942,943,944,945,946,947,948,949,950,951,952,953,954,955,956,957,958,959,960,961,962,963,964,965,966,967,968,969,970,971,972,973,974,975,976,977,978,979,980,981,982,983,984,985,986,987,988,989,990,991,992,993,994,995,996,997,998,999,1000

सोई
11/08/2019
DPS

441

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execi
									Upto Previous Month	During the Month	Total Progress	
5	केसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	a) Wards covered under Phase-I = 2P, 3P, 4P, 5P, 6P, 7P, 8P, 9P, 10P and 11P b) As per agreement pipe length work is completed c) Water supply trial in progress. Fund unavailable for ACM d) ACM are in progress. Fund unavailable for ACM
6	केसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no-139,15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-915	-	Pipeline-14.43 km HSC-915	a) Wards Covered under phase-2 = 3P, 4P, 5P, 6P, 7P, 8P, 9P, 10P and 11P b) As per agreement pipe length work is completed c) Water supply trial in progress d) For remaining area phase-III work tender has been invited and will be received on 20.04.22
7	केसरिया जलापूर्ति योजना फेज- III Manoj Kumar Singh Construction	राशि-02.82 करोड़ letter no-158,15-19.01.22	राशि -227 28-07-2022	27.11.22	1.00	0.75	0.75	Pipeline-21.035 km HSC-1390 Tubewell-1 Pump House-1 Pump Motor-1	Pipeline-8.511 km (As per Actual measurement) HSC-524 Tubewell-1 Comp. Pump House-1 in progress Pump Motor-0	Pipeline-0.260 km HSC-58 Tubewell-0 Pump House-1 in progress Pump Motor-0	Pipeline-8.771 km (As per Actual measurement) HSC-582 Tubewell-1 Comp. Pump House-1 in progress Pump Motor-0	
8	रकसील जलापूर्ति योजना फेज- I स्वेदक-मेसर्स अशोक ट्यूबवेल	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	a) Wards Covered under phase-I = 1P, 2P, 3P, 4P, 5P, 6P, 7P, 8P, 9P, 10P and 11P b) ACM are in progress. Fund unavailable for ACM
9	रकसील जलापूर्ति योजना फेज- II स्वेदक-मेसर्स अशोक ट्यूबवेल	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19 (Extension till March 2020)	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1865	-	Pipeline-30.60 km HSC-1865	a) Wards Covered under phase-I = 1P, 2P, 3P, 4P, 5P, 6P, 7P, 8P, 9P, 10P and 11P b) ACM are in progress. Fund unavailable for ACM

साथ
11/08/2019
DD

General Manager (HQ),
DWS, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.,
(Project Related to Water Supply, Sewerage and Drainage) .
West Champaran District

जुलाई-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बगहा जलापूर्ति योजना फेज- 11 संवेदक का नाम-M/s Gandhipati const pvt ltd	रशि-70.96	रशि-61.57 dt. 23.07.2018	23.07.2020 (Extended to 31.12.2022)	53.46	52.76	52.76	Pipeline-102.523 km Deviation- 6.401 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-105.291 km HSC-10601 OHT- 4 comp., 2 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Pipeline- 0.515 km HSC-0 OHT - 2 in progress Tubewell - 0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-105.806 km HSC-10601 OHT- 4 comp., 2 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Out of 24 wards (10 fully, 06 partially) water supply started in 16 wards & in rest ward work in progress
2	बेतिया जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-97.25, letter no 484, dated-20.12.16	रशि-101.92, dated-06.03.18	05.03.20 (Extended to 20.11.2021)	81.04	81.04	81.04	Pipeline-175.0 km HSC-19464 OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-175.630 km HSC-19485 nos. OHT- 6 Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Pipeline-1.086 km HSC-712 nos. OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-176.716 km HSC-20197 nos. OHT- 6 Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Out of 39 wards in Bettiah in which 37 wards has been started and water supply started and in rest 2 wards due to mislinking of pipeline and house connection water is not supplied by the Agency.

Sd/-
11/08/2023
DPS

General Manager (HQ),
DWS, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

जुलाई-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	हाजीपुर जलापूर्ति योजना फेज- I संवर्धक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.17	03.09.18 (Extend to 30.04.19)	38.11	38.11	38.11	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed.	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (100%) Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवर्धक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्रांक-108, दिनांक-16.01. 2018	राशि- 66.57 करोड़ 04.07.18	03.07.20 (Extended to 31.12.2021)	60.49	57.63	57.34	Pipeline-150.55 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-149.094 km HSC-8600 OHT-2 comp. Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-0 km HSC-0 OHT- 0 Tubewell- 0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-149.094 km HSC-8600 OHT-2 comp. Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Overall physical progress 96%. Const of one OHT cancelled due to unavailability of land. Intermediate connection of already laid pipes is in progress. 14.4 km pipe laying work completed out of 22.5 km. HSC work completed out of total HSC- deviation work.


General Manager (HQ),
DWS, BUIDCO

Sd/-
11/08/2023
APD

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

जुलाई-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतमढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03,2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4		completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतमढ़ी जलापूर्ति कार्य। फेज-II संबेदक - श्री रामधार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2020	5.37	4.82	4.82	Pipeline-21.47 km HSC-10005 R.R - 19.950 km	completed	completed	Pipeline-20.210 km HSC-8500 R.R - 16.050 km	completed

Sd/-
11/08/2023
DPD

General Manager (HQ),
DWS, BUIDCo

437

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

जुलाई-2023

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900		Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य फेज-II सर्वेकट - श्री रामधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	31.03.2021	4.41	4.13	4.13	Pipeline-24.853 km HSC-3763 R.R - 21.200 km	Pipeline-21.450 km HSC-3150 R.R - 18.200	Completed	Pipeline-21.450 km HSC-3150 R.R - 18.200 km	पूर्ण

Satyam
11/08/2023
APP

General Manager (HQ),
DWS, BUIDCO

436

Bihar Urban Infrastructure Development Corporation Ltd. (Project Related to Water Supply, Sewerage and Drainage) Muzaffarpur District

जुलाई-2023

Rs. In Lakh

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	Design, Build construction of Storm Water Drainage System including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	3	4	5	6	7	8	9	10	11	12	13
									a) Mithanpura to Tirhut Canal Drain Excavation- 20m Bottom slab PCC- 20m. RCC Raft- 20m. Side wall RCC done- 1st Wall- 20 m. 2nd lift wall - 55m Final Wall- 55m.	a) Mithanpura to Tirhut Canal Drain Excavation- 0m Bottom slab PCC- 0m. RCC Raft- 0m. Side wall RCC done- 1st Wall- 0 m. 2nd lift wall - 0m Final Wall- 0m.	a) Mithanpura to Tirhut Canal Drain Excavation- 354.1m Bottom slab PCC- 3532m. RCC Raft- 3532m. Side wall RCC done- 1st Wall- 3532 m. 2nd lift wall- 3512m Final Wall- 3512 m.	1) Mithanpura (i) 3720- 3610m drain from Mithanpura to Dighra ghunti & 110m retaining wall with covered drain from Dighra railway ghunti to STP entry. (ii) Land issue in 30m traffic pole signal & sudha Dairy mithanpura chowk. (iii) land issue in 30m. near jal mata de Dharan kanta (iv) Land issue in 70 m Near STP 2.5 MLD
									b) Kachchi-Pakki 1st wall - 16 m 2nd lift wall & slab - 16m	b) Kachchi-Pakki 1st wall - 0 m 2nd lift wall & slab - 0m	b) Kachchi-Pakki Excavation- 730m PCC - 730m Raft - 730m 1st wall - 730 m Final Wall - 730 m	2) Kachchi-Pakki (i) Legal land issue in 140m
									(c) Bibiganj Excavation-10m PCC-17m Raft-42m 1st lift wall - 37m 2nd lift wall - 7m Slab - 7m	(c) Bibiganj Excavation-0m PCC-0m Raft-0m 1st lift wall - 0m 2nd lift wall - 20m Slab - 19.4m	(c) Bibiganj Excavation-199m PCC-188m Raft-188m 1st lift wall - 154m 2nd lift wall - 137m Slab - 136.4m	3) Bibiganj (i) Applied for NOC from RCD vide letter no. 340 dated 02.06.2022 (ii) Applied for NOC from NHAI Chhapra vide letter no. 360 dated 24.06.2022.
									Chatta Chowk Excavation- 8m PCC - 8m Raft - 8m 1st lift wall - 8 m Top Slab - 8 m	Chatta Chowk Excavation- 21m PCC - 21m Raft - 21m 1st lift wall - 21 m Top Slab - 21 m	Chatta Chowk Excavation- 21m PCC - 21m Raft - 21m 1st lift wall - 21 m Top Slab - 21 m	4) Kalyani to Fardo (i) Railway deny to give NOC for RCC train 1225m.
									Sikandarpur Excavation-76m PCC-65m Raft-63.7m 1st lift wall - 87m 2nd lift wall - 57m 3rd lift wall - 18m Slab - 30.5m	Sikandarpur Excavation-6m PCC-17m Raft-17m 1st lift wall - 17m 2nd lift wall - 15.5m 3rd lift wall - 27.4m Slab - 33.5m	Sikandarpur Excavation-186m PCC-186m Raft-184.5m 1st lift wall - 184.5m 2nd lift wall - 141m 3rd lift wall - 91.9m Slab - 119.5m	5) Sikanilarpur (i) Applied for NOC for land execution of intermediate pumping station & vide letter no. 375 dated 27.07.2022 (ii) Applied for electrical estimate for pole shifting vide letter no. 362 & 363 dated 30.06.2022 (Urban-I).

30.7.2023
11/08/2023


General Manager (HQ),
DWS, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

जुलाई-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	क़िशंगंज जलापूर्ति योजना फ़ेज-1 संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20 (Extended to 31.07.2021)	21.44	21.44	21.44	Pipeline-66.969 km HSC-14523 OHT-3 Rising Main-500m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Pipeline-66.719 km HSC-11117 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline- 0 km HSC-0 OHT-0 Rising Main-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-1	Pipeline-66.719 km HSC-11117 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Balance H: C transfer to Phase-II.
2	क़िशंगंज जलापूर्ति योजना फ़ेज-11 संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt-19.02.18	45.31 12.06.2018	11.12.2019 (Extended to 31.07.2021)	40.79	40.57	40.57	Pipeline-113.23 km (Revised- 119.238 km) HSC-6320 (Revised-8500) OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1200m SCADA-10	Pipeline-119.238 km HSC-9726 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	Pipeline- 0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 Rising Main-0 SCADA-0	Pipeline-119.238 km HSC-9726 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	As per Agreement work has been completed


General Manager (IIQ),
DWS, BUIDCo

Satya
11/08/2023
407

433

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

जुलाई-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.732 करोड़ 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-40.256 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	
2	अररिया जलापूर्ति योजना फेज- II संवेदक-मेसर्स उमंग इंफ्रास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130/08.03.2018	राशि-8.69 करोड़ 26.10.2018	25.07.2019	8.28	7.64	7.64	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Work complete	Pipeline-46.561 km HSC-3484	

Satyaj
11/08/2023
APD

General Manager (HQ),
DWS, BUIDCo

432

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

जुलाई-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	पूरिया जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.- 1519, Dated- 27.06.17.	राशि - 113.1918 dt.- 12.03.2018	11.03.20 (Extended to 31.07.2021)	102.94	95.74	95.74	Pipeline-184.75 km (223.60 Km Revised) HDPE Pipe - 23.869 km HSC-34995 (18500 Revised) OHT-5 Tubewell-16 Pump House-15 Pump Motor-15 Transformer-15 Scada-9	Pipeline-222.867 km HDPE Pipe - 23.658 km HSC- 20156 OHT-5 Comp. Tubewell-16 Pump House-14 Comp. & 1 in progress Pump Motor-14 install, 1 in progress Transformer-12 install, 3 Supply Scada-9	Pipeline-0.495 km HDPE Pipe -0 km HSC- 261 OHT-0 Tubewell-0 Pump House- 1 comp. Pump Motor-4 Transformer- 0 Scada-0	Pipeline-223.362 km HDPE Pipe - 23.658 km HSC- 20417 OHT-5 Comp. Tubewell-16 Pump House-15 Comp. Pump Motor-14 install, 1 in progress Transformer-12 install. 3 Supply Scada-9	13
2	पूरिया जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408 dt.- 16.07.2018	15.07.20 (Extended to 31.07.2021)	83.12	81.49	73.12	Pipeline-155.48 km (168.859 Km Revised) HDPE Pipe - 19.580 km HSC-20048 (12508 Revised) OHT-4 Tubewell-11 Pump House-11 Pump Motor-13 Transformer-13 Scada- 1 Set	Pipeline-168.536 km HDPE Pipe - 19.580 km HSC-12509 OHT- 4 comp. Tubewell-11 Pump House-9 comp. & 2 in progress Pump Motor-9 install Transformer-8 install Scada-7	Pipeline-0.080 km HDPE Pipe - 0 km HSC-1035 OHT- 0 Tubewell-0 Pump House- 2 in progress Pump Motor-0 Transformer-0 Scada-0	Pipeline-168.616 km HDPE Pipe - 19.580 km HSC-13544 OHT- 4 comp. Tubewell-11 Pump House-9 comp. & 2 in progress Pump Motor-9 install Transformer-8 install Scada-7	NOC for Ward No. 44 from railway in process

Satya
11/08/2023
APP

General Manager (HQ),
DWS, BUIDCO

431

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

जुलाई-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-105.10 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19 (Extended to 31.07.2021)	80.87	78.36	78.36	Pipeline-212 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-191.562 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-17 Pump House-14 comp. Pump Motor-14 install Transformer-12 installed	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-1 Pump Motor-0 Transformer-0	Pipeline-191.562 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-17 Pump House-15 comp., 1 in progress Pump Motor-14 install Transformer-12 installed	
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020 (Extended to 31.07.2021)	37.45	37.45	37.45	Pipeline-74.64 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.909 km HSC-7705 OHT-2 Tubewell-10 Pump House-10 Pump Motor-10 installed Transformer-8 Nos comp.	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-75.909 km HSC-7705 OHT-2 Tubewell-10 Pump House-10 Pump Motor-10 installed Transformer-8 Nos comp.	
3	कटिहार स्टॉर्म वाटर ड्रेनेज योजना संवेदक का नाम- M/s Jnyantisuper Construction Pvt. Ltd. JV Sai Engicon & Construction Pvt. Ltd.	पत्रांक-32 दिनांक- 04.06.2021	राशि-233.56 करोड़ दिनांक- 31.05.2022	30.05.2025	15.00	14.70	14.70	Rojitpur Outfall Drain - 16560m Excavation - 16560m Raft - 16560m Wall - 16560m RCC Slab - 16560m	Excavation - 1420m Raft - 1420m Wall - 1395m RCC Slab - 0m	Excavation - 940m Raft - 820m Wall - 835m RCC Slab - 190m	Excavation - 2360m Raft - 2240m Wall - 2230m RCC Slab - 190m	

Satyog
11/08/2023
JPS

General Manager (HQ),
DWS, BUIDCO

430

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

जुलाई-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमरा योजना अर्जात दर्शना केलापूर्ति योजना फेज-1 कार्य।	67.99, letter no-2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020 (Extended to 30.04.2023)	₹0.40	49.45	47.58	Pipeline-106.330 km HSC-21500 OHT-3 Tubewell-9 Pump House-9 SCADA-1 Road Restoration - 81.0 km	Pipeline-106.051 km HSC-21050 OHT- 2 Comp., 1 in progress Tubewell-9 Pump House-7 SCADA-0 Road Restoration- 63.2 km	Pipeline-0 km HSC-449 OHT- 1 in progress. Tubewell-0 Pump House-0 SCADA-0 Road Restoration- 0.53 km	Pipeline-106.051 km HSC-21499 OHT- 2 Comp., 1 in progress Tubewell-9 Pump House-7 SCADA-0 Road Restoration- 63.73 km	Work is in progress
2	राज्य योजना अर्जात दर्शना केलापूर्ति योजना फेज-1 कार्य।	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020 (Extended to 31.12.2022)	23.32	22.60	22.60	Cover Drain of size 1.5 m to 4.5 m width Height 3to 4 m , Length 3.509 km	PCC-2280 M Base-2280 M Vertical Wall-2280 M	PCC-0 M Base-0 M Vertical Wall- 0 M	PCC-2280 M Base-2280 M Vertical Wall-2280 M	80 मीटर कच्चा नाला का कार्य होने के बाद कार्य बंद है। पक्का नाला बनाने का निर्देशा विलंबिकरी, दरमगा से प्राप्त हुआ है एवं पक्का नाला का प्राक्कलन तैयार किया जा रहा है।
3	राज्य योजनाअर्जात दर्शना केलापूर्ति योजना फेज-1 कार्य।	1.4819 1.2351188,dated- 27.09.2018	1.2351188,dated- 27.09.2018	10.08.2020	1.23511	0.723	0.723	PCC road 1920' Drain- 3130' Paaver Block - 1800'	PCC road -1920' Drain - 3020' Paaver Block - 500'	PCC road - 0' drain -60' Paaver Block - 0'	PCC road -1920' Drain - 3080' Paaver Block - 500'	Completed
4	पीनडर00डी0 पय से गायत्री मंदिर से दारमदुटी चौक दुर्गा होटल के पीछे तथा मुंदरी बाजार होते हुए जिरमपति स्कूल तक दक्कन राहिल RCC नाला निर्माण कार्य। सर्वेक्षण- श्री जयजीत सिंह	1.57644 ref 4298 Dated 20.03.2018	1.4474050,dated- 01.04.2022	31.03.2023	1.5754	0.427	0.000	Length - 2350'	Length - 945'	Length - 45'	Length - 990'	कार्य प्रगति पर है।

Santa
11/08/2023
D.D.

429

102

428

5	राज्य योजनासमिति लक्ष्मियासराय कार्गुली चौक से सैदनापर तक पूर्व निर्मित सू-नर्मय नाला के सौंपादित कार्य। सर्वेदक- श्री जयजीत सिंह	6.11 ref 30 Dated 24.10.2018	5.94 crore dated 29.09.2022	28.09.2023	0	0.000	0.000	Length - 7080'	0	0	0	Estimate of PHED is availed. Work stopped due to electric pole and water supply pipe in drain alignment.
6	राज्य योजना अन्तर्गत जलापूर्ति योजना फेज-2 सर्वेदक का नाम- श्री इन्दुप्रासदजील	128.55 date- 15.02.2022	138.74 dated- 22.06.2023	21.06.2025	0.00	0.00	0.00	1. 450x300x150m deep tube well - 26 Nos. 2. Chlorinator Room 3x30x3.0m - 26 Nos. 3. Construction of 2.0m high boundary wall - 1300m 4. Steel main gate 4.0m long - 26 5. Approach Road 4m - 650m 6. Stand Post - 350 Nos. 7. HSC - 31275 Nos. 8. Pipeline - 188.69 km 9. Pump Motor - 26 10. SCADA System - 6	0	Survey work is going on.	Survey work is going on.	Survey work is going on.

General Manager (HQ),
DWS, BUIDCO

Sd/-
11/08/2023
DPA

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

जुलाई-2023

Rs. in Crores

Rs. n Crore												
Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अंझारपुर जलापूर्ति योजना मोबाईल नं०-9471009096 सर्वेदक का नाम-अर्चना कौशिक	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05- 2019	28.05.2020	1.89	1.88	1.77	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Work completed.
	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani सर्वेदक का नाम-Krushni Infrast India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का ज्ञापक- 280 / ना०नि०-02-10 / 2017-167 दिनांक-28.03.2017	115.6593 dated-04-06- 2019	04.12.2021 (Extended to 03.08.2022)	71.75	59.24	56cr	1- Drain-14.19 KM 2 m wide Drain of length 870m 1.8 m wide Drain of length 6.0m 1.5 m wide Drain of length 364m 1.2 m wide Drain of length 1614 m 1 m wide Drain 670 m Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m RCC Raft - 925m Side wall- 925m Cover Slab- 925m	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4 m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed 1 m wide Drain 751.1 m drain Watson Canal (4m wide) Excavation-264m Sand filling- 264m PCC - 264m RCC Raft - 264m Side wall- 264m Cover Slab- 36m	2 m wide Drain of length 0m is completed 1.8 m wide Drain of length 0m is completed 1.5 m wide Drain of length 0m is completed 1.2 m wide Drain 0m 1 m wide Drain 0 m Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil RCC Raft - Nil Side wall-Nil Cover Slab- Nil	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed 1 m wide Drain 751.1 m drain Watson Canal (4m wide) Excavation-264m Sand filling- 264m PCC - 264m RCC Raft - 264m Side wall- 264m Cover Slab- 36m	

Satya
11/08/2023
DPS

11/08/2023
07:05

天

426

STP Land NOC not yet finalized	Watson Canal (6m wide)	Watson Canal (6m wide)	Watson Canal (6m wide)	Watson Canal (6m wide)
	Excavation-1359m Sand filling-1359m PCC-1359m RCC Base- 1359m Side Wall- 1st Lift RHS- 1359m Center Wall 1st lift-1359m Side wall 1st lift LHS-1359m Side Wall- 2nd Lift LHS- 1359m Center Wall 2nd lift-1359m Side wall 2nd lift RHS-1359m Hunch- 10872m Cover Slab - 1359m	Excavation-1359m Sand filling-1359m PCC-1359m RCC Base- 1359m Side Wall- 1st Lift RHS- 1359m Center Wall 1st lift-1359m Side wall 1st lift LHS-1359m Side Wall- 2nd Lift LHS- 1359m Center Wall 2nd lift-1359m Side wall 2nd lift RHS-1359m Hunch- 10872m Cover Slab - 999m	Excavation-1359m Sand filling-1359m PCC-1359m RCC Base- 1359m Side Wall- 1st Lift RHS- 1359m Center Wall 1st lift-1359m Side wall 1st lift LHS-1359m Side Wall- 2nd Lift LHS- 1359m Center Wall 2nd lift-1359m Side wall 2nd lift RHS-1359m Hunch- 10872m Cover Slab - Nil	Excavation-1359m Sand filling-1359m PCC-1359m RCC Base- 1359m Side Wall- 1st Lift RHS- 1359m Center Wall 1st lift-1359m Side wall 1st lift LHS-1359m Side Wall- 2nd Lift LHS- 1359m Center Wall 2nd lift-1359m Side wall 2nd lift RHS-1359m Hunch- 10872m Cover Slab - 999m
	Excavation-163m Sand filling- 163m PCC - 163m RCC raft - 163m Side wall- 163m Cover Slab- 163m	Excavation-67m Sand filling- 67m PCC - 67m RCC raft -67m Side wall- 65m Cover Slab- Nil	Excavation-67m Sand filling- 67m PCC - 67m RCC raft -67m Side wall- 65m Cover Slab- Nil	Excavation-67m Sand filling- 67m PCC - 67m RCC raft -67m Side wall- 65m Cover Slab- Nil
	2. STP- 1 nos 15 MLD	Nil	Nil	Nil
	3. Pump House = 1	100.00%	Nil	100.00%

425


General Manager (HQ),
DWS, BUIDCo

5470
11/08/2023
DPA

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

जुलाई-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completi on	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर योजना। संवैदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD- 01 OF 2016- 17) Lt. 60 dt. 07.02.17	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-43.290 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	Pipeline-43.290 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	As per Agreement work is Completed. O&M Started.

Satyaj
11/08/2023
APP


General Manager (HQ),
DWS, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

जुलाई-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलपूर्ति योजना फेज- I संवर्धक- मे० नालन्दा इन्जिक्शन प्रा० लि०, पटना।	राशि-15.88 करोड़ पत्राक-2124/16-11-2015	12.46447 Cr.	10.12.2015	15.13	10.65	-	Pipeline-26.025 km HSC-1200	Pipeline-26.025 km HSC-1200	Leakage Repairing	Pipeline-26.025 km HSC-1200	Completed and under Operation & Maintenance.
1	मधेपुरा जलपूर्ति योजना फेज- II संवर्धक- मे० अखिलेश कुमार दास।	राशि-7.25 करोड़ पत्राक-139/10-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	6.31	6.73 (रेवेन्यू सहित)	Pipeline-37.141 km HSC-4316	Pipeline-37.141 km HSC-4316	Leakage Repairing	Pipeline-37.141 km HSC-4316	Completed and under Operation & Maintenance.


General Manager (HQ),
DWS, BUIDCO

Sana
11/08/2023
APD

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

जुलाई-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date, (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सुपौल जलापूर्ति योजना फेज- I संवेदक-स. मण्डिपति कन्स्ट्रक्शन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	15.83	13.76	Pipeline-41.80 km HSC-3570	completed	completed	Pipeline-41.80 km HSC-3570	Completed and Under Operation & Maintenance.
2	सुपौल जलापूर्ति योजना फेज- II	08.386 131/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-10-2018	29.07.19	8.38	8.19	8.19	Pipeline-44.366 km HSC-3853	Pipeline-44.366 km HSC-3550	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	Lists of HSC submitted to Nagar Parishad Supaul and rest 140 HSC record not submitted by Agency.
3	निर्मली जलापूर्ति योजना फेज- I संवेदक का नाम-नालन्दा इंजिकॉन	8.54	DB-7.180 O&M-0.185 Total-7.365 10.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-800	Completed and Under Operation & Maintenance.
4	निर्मली जलापूर्ति योजना फेज- II संवेदक का नाम-सुमन इंटरप्राइज	2.25 Cr 139/15.03.2018	DB-1.987 O&M-0.099 Total-2.086 26.09.2018	25.03.19	1.92	1.89	1.89	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173 (2180 revised)	Pipeline-10.247 km HSC-2180	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	Lists of 2180 HSC Submitted to Nagar Panchayat Nirmali.
5	सुपौल स्टर्म वटर ड्रेनेज योजना संवेदक का नाम- N/s Charith- Devkrishna(JV)	राशि -22.08 करोड़ 240 / 30/06/2017- 02-03/2017- 118. त्रि.एच आरि. एच. वि.क्र.- 2002 2018	राशि - 20.73 21.12.2018 Total-2.086 26.09.2018	20.06.2020 (Extended to 30.09.2021)	17.99	16.75	16.75	Total Target 5.50 km of RCC Drain Construction of Sump House, Rising Main 468m, Electro- mechanical work and panel room in Williams High School Campus. Supaul	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed. 96% work of RCC well work completed.	Pipe laying completed	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed. 98% work of RCC well work completed and pipe laying completed	Sump House work is about Completed

General Manager/HQ.
DWS, BUDCN

Satya
11/08/2023
ADP

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

जुलाई-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलपूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	सशि-66.62 करोड़ पत्रांक-421 दिनांक-02.03.2016	सशि-61.71, letter no- 1929, 22.12.2016	21.11.2018	58.77	60.58	60.58	Pipeline-72.985/86.753 km HSC-9670/16484 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-86.471 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline- 0 km HSC-0 OHT- 0 Comp. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-86.471 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	
2	छपरा जलपूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	सशि-67.76 करोड़ पत्रांक-108 दिनांक-17.01.2016	सशि-65.90, 24.08.18	23.08.2020 (Extended to 28.02.2022)	67.82	65.83	65.83	Pipeline-108.361/58.752=167.113 km HSC-16304 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-166.582 Km HSC-16304 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-0.365 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-166.947 Km HSC-16304 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	
3	स्लैम वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021 (Extended to 31.03.2022)	27.54	26.60	26.60	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1085 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-985 mtr Cover- 961.70 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-0 mtr Wall-0 mtr Cover-0 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-985 mtr Cover- 961.70 mtr	Electrification at Khanua Nala not yet removed


General Manager (HQ),
DWS, BUIDCO

Sanyu
11/08/2023
DPD

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

जुलाई-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्रांक-421, दिनांक-04.03.2016	राशि-40.75, dated- 05.05.2016	31.08.2018 (Extended to 30.04.2019)	34.72	33.07	33.07	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	Completed
2	सिवान जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्रांक-108, दिनांक-17.01.2018	राशि-70.57 25.07.18	24.07.20 (Extended to 31.01.2022)	61.00	62.23	62.64	Pipe Line - 16064 m (Deviation) HSC - 3521 Nos. Pipeline-157.516 km HSC-11804 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline- 16064 m HSC - 3521 Nos.	Pipeline- 0 m HSC - 0 Nos.	Pipeline- 16064 m HSC - 3521 Nos.	Completed

नोट- फेज-1 से 7.30 करोड़ रुपये का भुगतान फेज-2 में तत्कालीन कार्यपालक अधिकारी के द्वारा किया गया है।

Satya
11/08/2023
PPD

General Manager (HQ),
DWS, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

जुलाई-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगूसराय जलापूर्ति योजना फेज- I सर्वेदक का नाम- M/s P Das C & C(JV)	राशि-74.60	राशि-74.60, 13.07.2018	12.07.20 (Extended to 30.06.2022)	63.00	62.00	62.00	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15 SCADA-5	Pipeline- 149.344 KM HSC-13445 OHT- 3 comp. Tubewell-14 Pump House-14 Pump Motor-13 Transformer-11 SCADA-0	Pipeline- 0.987 KM HSC- 29 OHT- 0 Tubewell-0 Pump House- 0 comp. Pump Motor-0 Transformer-0 SCADA-0	Pipeline- 150.331 KM HSC-13474 OHT- 3 comp. Tubewell-14 Pump House-14 Pump Motor-13 Transformer-11 SCADA-0	
2	बेगूसराय जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s P Das C & C(JV)	53.36 cr	राशि-53.36 12.06.18	11.12.2019 (Extended to 31.05.2022)	45.50	44.30	44.30	Pipeline-95.425 km HDPE Pipe- 9.627 km HSC-10680 + 2440 = 13120 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9 SCADA-4	Pipeline- 94.925 km HDPE Pipe- 9.587 km HSC-9668 OHT-2 comp. Tubewell-9 Pump House-7 comp., 2 in progress Pump Motor-8 Transformer-6 SCADA-0	Pipeline- 0.357 km HDPE Pipe- 0.020 km HSC-399 OHT- 0 Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0 SCADA-0	Pipeline- 95.282 km HDPE Pipe- 9.607 km HSC-10067 OHT-2 comp. Tubewell-9 Pump House-8 comp. 1 in progress Pump Motor-8 Transformer-6 SCADA-0	Target Changed due to Approved Variation and Claim as per letter no -873 dated 22.02.2023 of GM, Water Supply, Drainage & Sewerage, BUIDCo, Patna

Satya
11/08/2023
DPS

General Manager (HQ),
DWS, BUIDCo



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना-800001.

पत्रांक- बुडको / यो०-2693 / 2023 - 3802

पटना, दिनांक- 10/8/23

प्रेषक,

महाप्रबंधक (असैनिक), मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

✓ मुख्य महाप्रबंधक,
बुडको, पटना।

P.D (P.D.M.)
11/8/23

विषय:- माह - जुलाई, 2023 का मासिक प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि बुडको द्वारा दक्षिण बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह- जुलाई, 2023 का मासिक प्रगति प्रतिवेदन संबंधित परियोजना निदेशक से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन

[Signature]
9/8/23

महाप्रबंधक (असैनिक),
मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

[Handwritten notes and signatures]
11/8/23

P.D.M - 2698
11/8/23
C.E.M - 5911
11/8/23

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Agr. Value*100	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	Inter State Bus Terminus - Panna Shapoorji & Pallonji Construction Private Ltd	340 1426 cr UD & HD Memo No - 1146, 12.08.2021	1 Agreement dated 20/02/2017 275.21 Cr 2. Supplementary Agreement dated 25/06/2018 - 13.95 Cr. 3. Supplementary Agreement date- 07/06/2021-36.68 Cr. 4. Supplementary Agreement dated 29/09/2021- 0.75 Cr. 5. Supplementary Agreement dated 30/12/2022- 0.6257 Cr. 327.30 Cr	5 04.05.2019/ Extended date of completion 30.12.2022	6	7	8	9	10	11	12	13	14
									Block-A	RCC Completed	Finishing work in progress	99.5%	Video may display installation completed, commissioning in progress
									Block-B	RCC Completed	Finishing work in progress	99.5%	100% ACP works completed 100% Facade works completed on four faces. Marble lift cladding & outside plaster completed. Painting work is progress. External glass facade work complete. False ceiling work in progress in 5th, 3th & 4th (1st & 2nd) floor completed. All door fixing completed
									Block-C	RCC Completed	Finishing work completed	100%	Completed
									Block-D	Roof slab RCC completed	Above roof RCC in progress	97%	North side facade work completed. Overall 65% facade work completed. 90% of ACP framing work completed on 3 sided. Toilet works. Fire Fighting, HVAC, Hand rail and other finishing works in progress. Blockwork & plaster work in progress. Tiles flooring work completed. Door fixing work in progress.
					326 Cr	325.00 Cr	99.5%	yes	STP	Baffle wall RCC in completed	Area water logged	100%	STP Top Slab Completed. Block work in progress
									UGT	Rcc work completed	Map to start Pump erection & pipeline work	100%	Charging & Commissioning in progress, pipeline completed
									SUBSTATION	Building completed	Commissioning to take place	100%	Completed
									AC PLANT ROOM	Building completed	External painting work to start	100%	Civil work completed & MEP work in progress
									DRIVERS DORMITORY	RCC completed	Block work & plaster work in progress	100%	Completed
									ELEVATED COORIDOOOR	RE Wall Gsb bed compaction completed	Deck RCC in progress	100%	Completed, Extra screed work in progress
									BUS SHED	4 nos bus shed upto terminal block completed	Balance area base preparation work in progress	92%	T2. Erection of structural columns completed roof T3. Erection of columns completed T4. 100% completed T1. Erection of structure columns completed
									INTERNAL ROAD WORK (RIGID PAVEMENT)	1855 Rmt completed	Balance RCC under progress	99%	Completed
									Boundary Wall	RCC work in progress		62%	West side wall completed. South side balance because land litrization
									TERMINAL BLOCK & SUBWAY	Arrival Terminal block & Departure block RCC in progress	Ramp slab Rcc work in progress	87%	100% of Excavation is completed. Slabroof casting in progress. 100% foundation work completed of four terminal

417

Satyaj
09/08/2023
DD

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no/Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress Fund Expenditure/Ag. Value-100	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
Patna West													
1	नगर परिषद दानपुर बाई-सिड एवं 06 में मुख्य सड़क एनएच 30 से नलखु सड़क 85 के बीच पथ निर्माण कार्य। सबैदक- नरेश कुमार	2.33040 Letter-91 28.02.2019	1.92774 02.03.2020	01.03.2021 EOT 31.03.2022	2.30645	2.26767	2.22871	Retaining wall 853 ft /PCC Road-853 ft	Retaining wall 853 ft /PCC Road-853 ft	853 ft	-	Work Completed	
Patna District (Patliputra Anchal BUIDCo)													
1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punachak STP Patna M/s Archana Contractors Pvt Ltd	1.9700000 Lt. no 91/ 28.02.2019	1.65.02.202 23.07.2019	22.01.2021	0.9850	0.9850	0.9850	Drain- 100m Road- 100m	Drain- 100m Road- 100m	55%	0%	55%	Work re-started from 01.11.2021 due to non shifting of electric polls/transformer
2	Construction of RCC Drain and PCC Road work at Ward No - 6, Road no - 24, Adarsh Vihar Colony Lisha Construction	0.7422700 Lt. no 80/12.02.2019	PA/2020-21 F2-10 0.5570632 24.02.2021	24.02.2021	0.3711325	0.3142283	0.3142283	Drain- 442m Road- 442m	Drain- 442m Road- 442m	80% work completed	0%	80% work completed	Work in progress
3	RENOVATION AND INTERIOR WORKS OF PATNA METRO RAIL CORPORATION LIMITED AT 5th FLOOR INDIRA BHAWAN, PATNA. Bhawan Infracon Pvt. Ltd	1.2751587 Lt. No 1469/ 25.03.2021	1.0012371 05.10.2021	05.10.2021	0.6004200	0.4990397	0.4990397	5th floor, Indira Bhawan renovation work	5th floor, Indira Bhawan renovation work	100%	0%	100%	Work completed
Kankarbagh Anchal Patna.													
1	वार्ड नं-30 प्रगति नगर मुख्य वैराहा के टाँकामर से पार्क के बाग से स्विचिंग ऑयल के मुख्य द्वार के वैराहा तक आरसीसी/पीली नाला एवं 100 मीटर पीसीसी/पीली पथ निर्माण कार्य। सबैदक- 40 सिंह कन्स्ट्रक्शन।	0.5915100	0.4596000	6 Months	0.2500000	0.2500000	54.39%	0.2500000	PCC ROAD	100%	-	100%	कार्य पूर्ण
2	वार्ड नं-32 अन्तर्गत खान लसनी मैस गेटम के पश्चिम पथ में मु-गई नाला एवं पीसीसी/पीली पथ निर्माण कार्य।	0.1981600	0.1665000	3 Months	0.990800	0.873844	52.49%	0.873844	PCC Road RCC Road	100%	-	100%	कार्य पूर्ण
3	वार्ड-34 कंकड़बाग लाल कोठी के बाग में पार्क निर्माण कार्य।	0.4910600	0.4534000	6 Months	0.4533000	0.4533000	100.00%	0.4533000	Park Construction	100%	-	100%	कार्य पूर्ण
4	वार्ड नं-34 बहादुरपुर हौसींग कालोनी सेक्टर-01 में पार्क निर्माण कार्य।	0.2061000	0.1828000	3 Months	0.1000000	0.1000000	54.70%	NIL	Park Construction	100%	-	100%	कार्य पूर्ण
5	वार्ड नं-46 बहादुरपुर हौसींग कालोनी सेक्टर-07 में पार्क निर्माण कार्य।	0.3099000	0.2758000	3 Months	0.1500000	0.1500000	54.39%	NIL	Park Construction	100%	-	100%	कार्य पूर्ण

Satyaj
09/08/2023
DPD

416

DPD

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Agrr. Value*100	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
List of Project Jehanabad District													
1	जहानाबाद अंतर्गत नगर सड़क भवन / प्रशासनिक भवन निर्माण कार्य। सर्वेदक- विकास कुमार सिंह	3 11 Letter- no- 53, 15 09 2014	3 33000000 30 04 2016	29 10 2017	2 67000000	2 45000000	73 57%	2 45000000	Building work	Work Complete			कार्य पूर्ण
2	वार्ड नं-27 में पटना गंगा रोड से सड़क से जोड़ने के लिये नाला एवं पंपहाउस का निर्माण कार्य। सर्वेदक- बदन कुमार।	0 340000 Letter-66, 09 01 2019	0 23900000 15 01 2021	14 05 2021	0 17000000	0 17000000	71 12%	Nil	Drain & P C C	WORK COMPLETE	कार्य पूर्ण		
List of Project Gaya District													
1	नगर निगम, गंगा क्षेत्रांतर्गत दीर्घी नाला के उत्थान एवं सड़क/बिजली कार्य। Name of Contractor- Shree Alok Kumar	2 54 Letter no- 54/ 05 09 2018	1 7926 27 07 2019	12 03 2021	1 27	1 1739942	92%	0	(i) Boundary Repair of Pond (ii) Pathway,oa Pathway, ds fdukjs jafyas rfrk Electric kpol Lighting (iii) GuardRoom & Ticket Counter (iv) Gazibo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundry wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	-	-	Scheduled Work Completed	Quotation for Non SOR Items cancelled due to high rate
2	मानपुर काली पोखर से श्याम नगर होते हुए अवगति देरी स्थान तक सड़क सड़क नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	0 4508 Letter no-88/ 20 11 2018	0 3757 12 10 2019	11 04 2020	0 3357042	0 2130957	63%	0 2254	(i) Construction of Drain with cover 1700 feet	62%	62%	(i) Construction of Drain with cover- 1050 feet	खराब बिनाद के कारण कार्य रुक है।
3	नगर परिषद भोजपुरा अंतर्गत कनेक्शन सेक्टर से सड़क सेक्टर सुजला बाईपास रोड होते हुए अमरा पर्वत तक नाला निर्माण का कार्य।	2 3846490 Letter no-2454/ 26 05 2022	1 9637585 29 06 2022	29 01 2023	1 3016000	1 2726549	61%	1 27	(i) Construction of Drain 1950 meter	98%	1%	99%	
4	वार्ड सं-53 अंतर्गत भूखंड में पंपहाउस एवं नाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	0 8898 Letter no-40/ 20 11 2018	0 7412 18 10 2019	18 10 2020	0 7412084	0 6079919	82%	0 44895	(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 Feet	-	-	Work Completed	
List of Project ARRA District													
1	Construction of park at moti tola, ara dist - bhojpur (Contractor- Sri Prashant kumar singh)	0 4100 UDHD Letter no - 03/Amraul- 15/2016 323, Date- 09/02/2017	0 3670 01 10 2017	4 Months (31 01 2018)	0 2200	0 2200		Paid by Ara Nagar Nigam, Ara	1 Earthwork 2 Boundary Work 3 Pathway 4 Toilet 5 Parking area 6 Guard Room	1 Earthwork- Complete 2 Boundary Work- Near to complete 3 Pathway-Work in Progress 4 Toilet-Work in Progress 5 Parking area- Work in Progress 6 Guard room- Work in Progress	-	1 Earthwork- Complete 2 Boundary Work- Near to complete 3 Pathway-Work in Progress 4 Toilet-Work in Progress 5 Parking area- Work in Progress 6 Guard room- Work in Progress	Land dispute and Water logging problem

Satya
09/10/2023

4



ISO 9001:2008, 14001:2004

बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001

Contact : +0612-2558412,

Email id : mdbuidco@gmail.com, website : http://buidco.in

CIN - U45200BR2009SGC014600

पत्रांक- Buidco/3743

दिनांक- 05/8/23

प्रेषक,

महाप्रबंधक (असैनिक),

जलापूर्ति, ड्रेनेज एवं सिवरेज / आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

सेवा में

मुख्य महाप्रबंधक,
बुडको, पटना।

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित परियोजना निदेशक से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह - जुलाई, 2023 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

विश्वासभाजन

5/8/23

महाप्रबंधक,

जलापूर्ति, ड्रेनेज एवं सिवरेज /
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

2777 Pdm
7/8/23

CCM-5778
5/8/23

बिहार शहरी आधारभूत संरचना विकास निगम लि०

प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह - जुलाई, 2023

List of Project Patna

Scheme Wise Progress Report for July, 2023

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 (M/S SDPP/Pahari Old. Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	07.11.20	8996000.00	8996000.00	UC Sent	Diesel Driven VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/PahariNew. (M/S Flowmore Limited)	Rs.3,68,07,492/- Ref.20 dt-09.07.18	Rs.1,05,52,208/- F2-02/20-21	07.11.20	10835615.00	10728365.00	Do	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition		
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,07,00,900/- F2-05/20-21	18.11.20	20700900.00	20464249.00	Do	VT Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed			
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr of SDPP/ Punaichak. (M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- F2-03/20-21	18.11.20	10683491.00	10678241.00	DO	VT Pump (01 no.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed and running condition		
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- F2-04/20-21	18.09.20	21657600.00	21397600.00	DO	Submersible Pump (02 nos.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed		

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. OF DDPP. yogipur. (M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- F2-06/20-21	18.09.20	7321500.00	7321500.00	7321500.00	DO	Submersible Pump (02 nos.)	01 Submersible pump with outlet pipe line work completed & running condition	Pump running condition	Installation, testing & commissioning completed	
7	Annual repair Operation & maintenance of DPS 1.Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07)/(Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	20-21, 21-22 & 22-23	35768621.00	35459987.00	64647979.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
8	Annual repair Operation & maintenance of DPS 1Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Towar 5.BHB with all materials labours (Gr No-03)/(M/S P.K. Industries)	Rs.7,38,01,500/- Ref-239 dt.05.03.20.	Rs.7,60,00,000/- F2-08/20-21	3 yrs.	64696773.00		64647979.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
9	Annual repair Operation & maintenance of DPS 1. Mandiri New 2.Mandiri Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05)/(M/S P.K. Industries)	Rs.9,36,69,011/- Ref-239 dt.05.03.20.	Rs.8,90,00,000/- F2-09/20-21	3 yrs.	71930773.00		70978287.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	
10	Annual repair Operation & maintenance of DPS 1. Pahari New 2.Pahari Old. 3. NBCC Pahari 4.Transport Nagar 5.Dhanuki More with all materials labours for 3 Years (Gr No-01)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	3 yrs.	76295222.00		74082273.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.	

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.						Upto previous Month	During the month	Total progress	
11	Annual repair Operation & maintenance of DPS 1. Gardanibagh 2. Mithaur Old. 3.Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)/(M/S R.P. Electrical Works,)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	3 yrs.	52358668.00	51154660.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
12	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3.S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)/(M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	3 yrs.	86912396.00	86349739.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
13	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4.Kadamkuan 5.R.K. Avenue with all materials, spears & labours (Gr No-02)/(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	3 yrs.	124017387.00	121852897.00	DO	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
14	Supply & Fitting of 600mm x 450mm dia manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road./M/S R.P. Electrical Works.	Rs.11,41,300/-Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18	25.11.18	1141300.00	1130000.00	DO	Butterfly Valve	Pump, motor, panel and other accessories maintenance work	Transformer, switch panel, AB switch and other accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			AA& ES with Ref. & Date (Rs.in Cr.)	Agreement No.						Upto previous Month	During the month	Total progress	
15	Supply, installation & Commissioning of 150 HP Sabmersible Pump set at BRJP Drainage P/Plant Sandalpur./ M/S Shivour Enfrastruicture & Project Engg. Pvt. Ltd.	Rs.82,88,000/- Ref 120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2-40/19-20		29.04.20	4144000.00	3112700.00	DO	Submersible Pump (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
16	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI./ Sri Subodh Kumar	Rs.25,99,600/- Ref 120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19		14.11.18	2316477.00	2316477.00	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
17	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/Plant S.P. Verma Road./ Sri Subodh Kumar	Rs.26,63,200/- Ref 120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19		14.11.18	2285690.00	2285690.00	DO	C/F (01 no.)	Now is Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
18	Supply, installation] Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur / M/S Rena Electricals Engg. Works	Rs.13,34,300/- Ref 120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19		27.10.18	1321078.00	1321078.00	DO	Transformer (01 no.)			500 KVA transformer work complete and running condition	
19	Supply, & testing of Trolley Mounted Portable type diesel driven auto priming centrifugal pump etc (Gr.- FV)/ M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703,91154/- Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21		30.06.20	49908520.00	48908520.00	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
20	Supply, & testing of Trolley Mounted Portable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.703,91154/- Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21		30.06.20	49908520.00	49476569.00	DO	Trolley Mounted Pump (15 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

A

B

407

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
21	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.570.40757/ Ref.1465 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21		31.07.20	40000000.00	28927891.00	DO	Submersible Pump (12 nos.)	For existing DPS work material supply & fitting work started	Gosai Tola, Rajbhawan pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
22	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.458.91289/ Ref.1451 dt-01.04.20	Rs.38735359.31 + GST SBD-04/20-21		31.07.20	30000000.00	28451808.00	DO	Submersible Pump (07 nos.)	For existing DPS work material supply & fitting work started	BHB pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
23	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.539.40468/ Ref.1458 dt-01.04.20	Rs.45546293.16 + GST SBD-05/20-21		14.08.20	27206319.00	26466580.00	DO	C/F (08 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
24	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.453.51627/ Ref.1452 dt-01.04.20	Rs.38279847.67 + GST SBD-06/20-21		14.08.20	32979561.00	32208990.00	DO	Trolley Mounted Pump (10 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
25	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-II)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.233.59057/ Ref.1453 dt-01.04.20	Rs.19716627.76 + GST SBD-07/20-21		31.07.20	15000000.00	10047966.00	DO	C/F (10 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	Dr. Zakir Hussain, Boring Road, Officers Flat Installation, testing & commissioning work completed and rest in progress	

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.	Agreement No.						Upto previous Month	During the month	Total progress	
26	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with panel, starter & other required accessories (Gr. No-A-I)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.534.18397/ Ref.1459 dt- 01.04.20	Rs.45088748.69 + GST SBD- 08/20-21	31.07.20	350000000.00	17655909.00	DO	C/F (06 nos.)	For existing DPS work material supply & fitting work started	Foundation, Pump, panel and other accessories work in progress	S.P. Verma Road, S.K.Puri 01 no. pump Installation, testing & commissioning work completed and rest for new DPS		
27	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-III)/M/S Sterling Generators Pvt. Ltd	Rs.688.28706/ Ref.1456 dt- 01.04.20	Rs.58037764.94 + GST SBD-09/20-21	31.07.20	68484563.00	68484563.00	DO	DG Sets (08 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS		R.K. Avenue space not available
28	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-IV)/M/S Sterling Generators Pvt. Ltd	Rs.529.26571/ Ref.1457 dt- 01.04.20	Rs.44628760.87 + GST SBD-10/20-21	31.07.20	52661938.00	52328010.00	DO	DG Sets (19 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS		Chhajubagh waiting for approval
29	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-II)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt- 13.04.20	Rs.187550934.12 +GST SBD-11/20-21	31.07.20	132356690.00	126774625.00	DO	VT Pump (09 nos.)	All VT Pumps supplied for New DPS	-	All VT Pumps supplied for New DPS		
30	Supply, installation, Commissioning of VT pump sets complete with panel, starter & other required accessories (Gr. No-A-III)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt- 13.04.20	Rs.174783796.11 +GST SBD-12/20-21	31.07.20	120000000.00	120000000.00	DO	VT Pump (10 nos.)	All pumps are supplied for New DPS	420 KW VT pump installation, testing, commissioning Completed at NBCC Yogipur	420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur		

A

List of Project Patna

Sl.No	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
31	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III)/M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt- 13.04.20	Rs.136933410.24 +GST 13/20-21	SBD-	31.07.20	104454010.00	98322600.00	DO	VT Pump (13 nos.)	All pumps are supplied for New DPS	Only TV Tower, BHB, Babu Baazar, Mandiri New VT pumps are installation, commissioning completed	BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed and rest WIP	
32	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II)/M/S Sterling Generators Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt- 01.04.20	Rs.96255186.60 +GST 14/20-21	SBD-	31.07.20	132198242.00	128263589.00	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
33	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I)/M/S Sterling Generators Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21		31.07.20	117155699.00	110892566.00	DO	DG Sets (06 nos.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
34	Supply, & testing of Trolley Mounted Protatable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.999.45097/ Ref.1460 dt- 01.04.20	Rs.84360438.06 +GST SBD-16/20-21		30.06.20	47241845.00	44200268.00	DO	Trolley Mounted Pump (20 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	
35	Supply, & testing of Trolley Mounted Protatable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III) M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.1327.50938/ Ref.1463 dt- 01.04.20	Rs.112050791.82 +GST SBD-17/20-21		30.06.20	100000000.00	86976669.00	DO	Trolley Mounted Pump (40 nos.)	As per agreed quantity Trolley Mounted Pump with accessories supplied and commissioning work	Balance Trolley Mounted pump shifting and installation work	Shifted Trolley Mounted pump testing and commissioning WIP and some pumps are running condition	

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.	Agreement No.						Upto previous Month	During the month	Total progress	
36	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No-B-III)/M/S Wilo Mather & Platt Pump Pvt. Ltd	Rs.767,58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21		31.07.20	45000000.00	39214436.00	DO	Submersible Pump (10 nos.)	For existing DPS work material supply & fitting work started	RMRI pump running and rest Foundation, Pump, panel and other accessories work in progress	Installation, testing & commissioning work in progress	
37	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenance (NIT No-03/20-21) M/S Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21		31.07.20	20000000.00	20000000.00	Do	Transformer (03 nos.)	Transformer running condition	Transformer running condition	Installation, testing & commissioning completed and running condition	
38	Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20 M/S Bhushan International Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21		17.01.21	2987000.00	2850840.00	Do	Submersible Pump (02 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
39	PFR for supply, installation, commissioning of 100 HP VT pump set at BRJP drainage pumping station Rajbanshi Nagar. M/S Chandra Brothers	Rs.28,15,900/- Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19		25.05.2020	2445300.00	2424636.00	Do	VT Pump (01 no.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition	
40	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided by BUIDCO in NBCC Yogipur DPS. M/S Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22		17.11.21	6406152.00	4810733.00	-	Panel Board	-	WIP	Electric panel order placed, manufacturing in progress	Panel room construction completed.

dx

B.

103

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& E5 with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
41	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PMC area. Sri Sunil Kumar	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22	28.10.21	1910000.00	1870000.00	-	Non-Clog Submersible (04 nos.)	Pump running condition	Pump running condition	Installation, testing & commissioning completed and running condition		
42	Annual repair, operation & maintenance of storm drainage pumping plant NMCH for the period of 2 yrs. Session 2021-22 & 2022-23. (P.K.Idutries)	Rs.44,17,175/- Ref.284 dt.22.02.21	Rs.5077542/- F2-01 of 2021-22	10.06.21	4417175.00	3778418.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
43	Annual repair, operation & maintenance of storm drainage pumping plant Vikash Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,16,175/- Ref.284 dt.22.02.21	Rs.3521589/- F2-02 of 2021-22	10.06.21	3116175.00	2983476.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
44	Annual repair, operation & maintenance of storm drainage pumping plant MLA Flat for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.31,73,675/- Ref.284 dt.22.02.21	Rs.3534204/- F2-03 of 2021-22	10.06.21	3173675.00	2973521.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		
45	Annual repair, operation & maintenance of storm drainage pumping plant Sinchai Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	Rs.32,37,675/- Ref.284 dt.22.02.21	Rs.3657601/- F2-04 of 2021-22	10.06.21	3237675.00	3011277.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, HT/LT cable, Transformer, switch panel, AB switch and other electro-mechanical accessories work	All pumps, motors, panels, transformers and other accessories work completed and running condition.		

A

402

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
				Agreement No.						Upto previous Month	During the month	Total progress	
46	Supply, installation, commissioning of 3x800 KVA transformer of storm drainage pumping station at Mandirli New. (M/S Today Electrical Services)	Rs.44,05,998/- Ref.66 dt.09.09.21	Rs.4994820/- F2-10 of 2021-22			4405998.00	4405998.00	-	Transformer (03 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	
47	Supply, installation, commissioning & testing of 500 KVA (02 nos.) transformer at drainage pumping plant Yogipur. (M/S Chandra Brothers)	Rs. 3505800/- Ref.07 dt. 12.04.22	Rs.3124040/- F2-02 of 2022-23		21.08.22	3124040.00	3124040.00	-	Transformer (02 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	
48	Supply, installation & commissioning of 02 sets Non-Clog Submersible pump having discharging capacity of 360 LPS at a total head of 13 mtrs of storm drainage pumping plant Dhubighat for the year 2022-23. (M/S Chandra Brothers)	Rs. 6439273/- Ref.07 dt. 12.04.22	Rs.5270876/- F2-04 of 2022-23		06.08.22	5270876.00	5203776.00	-	Non-Clog Submersible (02 nos.)	Installed and tested	Running condition	Installation, testing & commissioning completed and running condition	
49	Supply, installation, commissioning & testing of 400 KVA outdoor water cooled generating set and other accessories for NMCH DPS (M/S Sterling Generators Pvt. Ltd)	Rs.4383495/- Ref. 188 dt. 17.02.22	Rs.4996753/- F2-10 of 2022-23			4383495.00	4383495.00	-	DG Sets (01 no.)	Supply, storage, foundation and other work	Installed DG, testing and commissioning work	Installation, testing & commissioning completed and DG running condition for related DPS	
50	Hire of 02 nos. pickup van for 04 months for carriage of pumps accessories, materials, diesel etc at different drainage pumping station/	Rs.1386900/- Ref. 27 Dt. 31.05.22				348000.00	348000.00	-	02 nos.			Work Completed	

W:

A

401

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
51	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Pirmuhani under Mechanical Works Division, BUIDCo, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Rs.2594600/- Ref.26 dt. 31.05.22	Rs.2183316/- F2-06 of 2022-23	-	2183316.00	1637487.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.		
52	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Saidpur STP under Mechanical Works Division, BUIDCo, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Rs.4827500/- Ref. 26 dt. 31.05.22	Rs.4062769/- F2-05 of 2022-23	-	4062769.00	2538012.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.		
53	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Babu Bazar under Mech. Work Division, BUIDCo, Patna for the period of done before monsoon' 2022 for the year 2022-23. (Sri Surendra Kumar Singh)	Rs.2086500/- Ref.26 dt. 31.05.22	Rs.1755611/- F2-08 of 2022-23	-	877806.00	877806.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.		

B.

d

List of Project Patna

Sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
54	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Police Colony under Mech. Work Division, BUIDCo, Patna for the period of done before monsoon' 2022 for the year 2022-23.	Rs.1592100/- Ref.26 dt. 31.05.22	Rs.1339384/- F2-07 of 2022-23			669692.00	669692.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
55	Complete annual repairing, overhauling, servicing, operation & maintenance of sewerage pumping plant Shastrinagar, Patna for the session 2022-23. (R.P. Electrical Works)	Rs.4331516/- Ref.27 dt. 31.05.22	Rs.2944100/- F2-15 of 2022-23			1472050.00	1472050.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
56	Complete annual repairing, overhauling, servicing, operation & maintenance of Intermediate pumping station P.Point for the session 2022-23. (R.P. Electrical Works)	Rs.6207886/- Ref.27 dt. 31.05.22	Rs.4462100/- F2-14 of 2022-23			2231050.00	2231050.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	
57	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Beur Lifting under Mech. Work Division, BUIDCo, Patna for the period of done before monsoon' 2022 for the year 2022-23. (Vikrant Electrical)	Rs.2362800/- Ref.26 dt. 31.05.22	Rs.2221700/- F2-22 of 2022-23			1110850.00	1110850.00		Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.	

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
58	Complete annual repairing, overhauling, servicing, operation & maintenance of intermediate pumping station Riding Road for the session 2022-23. (R.P. Electrical Works)	Rs.4613546/- Ref.27 dt. 31.05.22	Rs.3101600/- F2-16 of 2022-23	-	1550800.00	1550800.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.		
59	Complete annual repairing, overhauling, servicing, operation & maintenance of sewerage pumping plant Dhobighat for the session 2022-23. (Today Electrical Service)	Rs.3651591/- Ref.27 dt. 23.05.22	Rs.3247550/- F2-12 of 2022-23	-	1623775.00	1615980.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.		
60	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Rajiv Nagar, Patna Digha Nahar Sluice Gate & Digha Thana in Patliputra Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (M/S Jai Hanuman)	Rs.8629501/- Ref.06 dt. 12.04.22	Rs.7300557/- F2-24 of 2022-23	-	3650279.00	3650279.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed		
61	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Khanpur, Barmutta, Premkunj, Blg Hospital, Shitla Mandir, Krishnaghat, Jakariyapur TDPS in Ajimabad Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Today Electrical Service)	Rs.11873366/- Ref.06 dt. 12.04.22	Rs.11038786/- F2-18 of 2022-23	-	5519393.00	5519393.00		repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed		

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
62	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Beur Bataura Pool, Beur Hasanpura, Police Colony, Rupaspur & Sabri Nagar TDPS in Nutan Rajdhani Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022.	Rs.5396955/- Ref.06 dt. 12.04.22	Rs.4856719/- F2-23 of 2022-23		-	2428360.00	2428360.00		repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed		
63	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Dasratha, Ramkrishna Nagar, Jaganpura, Nandlal Chapra, Srinagar Colony TDPS in Kankarbagh Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Today Electrical Service)	Rs.6221751/- Ref.06 dt. 12.04.22	Rs.5270100/- F2-13 of 2022-23		-	2635050.00	2635050.00		repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed		
64	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Danapur Ghurdaur, Nehru Path AIIMS Digha Junction, Hi-Tech Hospital, Isopur Brahmsthan TDPS in Danapur West Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (R.P. Electrical Works)	Rs.6096905/- Ref.06 dt. 12.04.22	Rs.6308180/- F2-17 of 2022-23		-	3048453.00	3048453.00		repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed		

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
65	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-01, Patna for the session 2022-23. (Om Construction)	Rs.9506231/- Ref.26 dt. 31.05.22	Rs.5527900/- F2-19 of 2022-23	-	2763950.00	2763950.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.		
66	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-02, Patna for the session 2022-23. (Om Constructin)	Rs.91551810/- Ref.26 dt. 31.05.22	Rs.5186700/- F2-20 of 2022-23	-	2593350.00	2593350.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.		
67	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-03, Patna for the session 2022-23. (Om Construction)	Rs.11381065/- Ref.26 dt. 31.05.22	Rs.7345890/- F2-21 of 2022-23	-	3672945.00	3672945.00	-	Repair, operation & maintenance work	Pump, motor, panel and other accessories maintenance work	Pump, motor, panel and other accessories maintenance work	All pumps, motors, panels and other accessories work completed and running condition.		
68	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Congress Maidan, R.K. Avenue, NCC Bankipur Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Sri Surendra Singh)	Rs.2358170/- Ref.06 dt. 12.04.22	Rs.2004898/- F2-09 of 2022-23	-	1002449.00	1002449.00	-	repair, shifting, installation, operation & maintenance and restoring	repair, shifting, installation, operation & maintenance and restoring	Work Completed	Work Completed		
69	Annual repair, operation & maintenance of installed (AMC) of CCTV's including all associated works 39 drainge pumping stations in Patna for the year 2021-22.	Rs.1495768/- Ref.104 dt. 21.10.22	Rs.1495768/- F2-06 of 2021-22	-	1495768.00	1495768.00	-			Work Completed	Work Completed		

List of Project Patna

List of Project Rates													
sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement:- Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			AA& ES with Ref. & Date (Rs.in Cr.)	Agreement No.						Upto previous Month	During the month	Total progress	
70	Manpower for monitoring of installed cameras at BUIDCo control room for annual year 2021-22.	Rs.420906/- Ref.104 dt. 21.10.22	Rs.420906/- F2-06 of 2021-22			420906.00	420906.00			Work Completed	Work Completed		
71	Supply, installation & commissioning of 01 set Non Clog Submersible pump having discharging capacity of 360 LPS at a total head of 08 meter for storm drainage pumping plant Dhanuki More for the year 2022. (M/S Shivour Infrastructure Engineers Pvt Ltd)		Rs 2789874.00 F2-04 of 2022-23			2789874.00	2789874.00		01 set (Non Clog Sub)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
72	Supply, installation & commissioning of 02 set Non Clog Submersible pump having discharging capacity of 360 LPS at a total head of 08 meter for storm drainage pumping plant Riding Road for the year 2022. (M/S Shivour Infrastructure Engineers Pvt Ltd)	Rs.6085959/- Ref. 07 dt.12.04.22	Rs 5424196.00 F2-03 of 2022-23			5424196.00	5398224.00		02 sets (Non Clog Sub.)	Pump & motor installation	Pump running condition	Installation, testing & commissioning completed	
73	Erection Of 11 KVA line and installation of additional 3x315 KVA transformer for drainage pumping station Rajdhani Vatika ECO park.					2929916.00	2929916.00		3x315 KVA Transformer	Transformer Installation	Transformer running condition	Installation, testing & commissioning completed	

B

D

395

List of Project Patna

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Reports
			Agreement No.							Upto previous Month	During the month	Total progress	
74	Construction, erection, supply, installation, testing and commissioning for storm water drainage pumping station 08 (Eight) in Khagaul Danapur near Hitech Hospital, Ghurdaur Nehru Path, Isopur Brahma Asthan, Karori Chak, Beur Netaura Pul, Canal DPS, Digha (Near Old Thana) & Rajiv Nagar at Patna, Bihar (Toshiba Water Solutions Pvt. Ltd)		Rs. 1536000000.00 LOA No.-Yo-2351/22-1194, Group-I			82000000.00	76972443.00	Send				Work in Progress	
75	Construction, erection, supply, installation, testing and commissioning of 8 (Eight) storm drainage pumping stations Congress Maidan, R.K. Avenue, Rampur, Bakri Bazaar, T.V. Tower, Nandlal Chapra & Dasratha at Patna, Bihar (ECO Protection Engineers Pvt. Ltd.)		Rs. 850503741.00 NIT No.-BUIDCo/Yo-1875/20 (Part-2)-33, Group-II			74000000.00	67005780.00	Send				Work in Progress	
76	Construction, erection, supply, installation, testing and commissioning for storm water drainage pumping station 06 (Six) in Sandalpur, RMRI, Big Hospital, Premkunj (Karmali Chak), Khanpur & Barmutta at Patna, Bihar (Toshiba Water Solutions Pvt. Ltd)		Rs. 1399000000.00 NIT No.-BUIDCo/Yo-1875/20 (Part-2)-33, Group-III			65449625.00	64845226.00	Send				Work in Progress	

D.

A

[illegible]

माह - जुलाई, 2023

Sl No.	Name of Project Name of Contractor	AAIES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1		3	4	5	6	7	8	9	10	11	12	13	14
7	मैनापुर जलापूर्ति योजना Steel ARC Infra Services Pvt Ltd	0.54264 Letter No. 46, Date - 30.08.2018	0.567 20.12.19	19/09/2020 (19/11/2020)	0.283	0.2833	0.2833	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after resubdividing. 4. Top dom of water tower & stair case for 2nd floor. 5. Installation of generator set. 6. Residual work of pump house/attendant room. 7. Resubdividing work of boundary wall.	1. Approach road 2. T/W - Boundary wall 3. Resubdividing of motor pump. 4. RCC of top dome		Work completed.	अधियाचना सम्पन्न Physical Progress - 100	
8	मैनापुर जलापूर्ति योजना के बाई मैनापुर एव 11 के अतिरिक्त कार्य (सड़की लाईन, नेटवर्क एवं गृह संयोजन)	73.46274 Cr. Letter No. 46, Date - 30.08.2018	66.44255 Cr 22.06.2022	22.12.2022									
9	मैनापुर जलापूर्ति योजना Survey, Design, Build balance work of OHSR in Zone-I & Zone-IV with Distribution Network including 5 years O&M M/s Kundan Kumar, Parsa Bazar, Patna	14.3015 Cr. Letter No. - 1330, Date - 20.05.2022	10.849 Cr Ref - SBD-01 of 2022-23 / 04.03.2023	03.03.2024				T/W - 4 Nos. Distribution Network - 36745.16 m. HSC - 4760 No.	T/W - 2 at RPS more T/W - 1 at Mubarakpur	Inlet outlet pipeline installing at RPS more	T/W - 3 No. Complete Transformer installed pipe laying 1 km.		
10	Construction of RCC Box Culvert Outlet Drain Length 430 mtr at Gaudanbagh DPS under NCC Beaur Patna. Contractor - Sunil Kanchan	Rs. 4.30495 Cr. UD&HD Letter No.-87, Date - 02.09.2021	Rs. 3.62088 Cr. Date - 22.05.2023	06 Month Date - 21.11.2023				Drain Length - 430 m.			194 m.	45%	
11	नगर परिसर, मैनापुर निजामत अस्पताल आसपास मैनापुर सेली रोड घटना से उत्तर की ओर नया टीला आर्य समाज मंदिर रोड से पानी टंकी होते हुए अजी राय के घर तक पीपरी/सीडो बरक एवं आवर्तक/सीडो नाला निर्माण कार्य	Rs. 4.98725 Cr. UD&HD Letter No.-1667, Date - 11.04.2023	Rs. 4.1692838 Cr. Date - 17.07.2023	16/04/2024								कार्य प्रारंभ	

List of Project Nalanda District

माह - जुलाई, 2023

माह - जुलाई, 2023													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	बिहारशरीफ जलापूर्ति योजना केज- I संचेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-74.74, Letter no-435, dated- 21.07.2016	रशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 31.03.2023)	79.499	74.623	73.268	HY/TW -14 Nos OHT -03 Nos SLUMP + UGR-1+1 Pipe Line- 121583 m Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos Variation -02 T/w Variation in Pipeline - 33762 m Road Restoration- 103669 m Scada - Flow meter installed - 12/16 Additional Boring- 5/7	14/14 complete OHT-3/3 in Progress pipe line 121583 m/121583m HSC 21524/21524 nos Transformer 14/14 nos Motor pump- 14/14 nos Variation- 02/2 T/w Variation in pipeline- 33762 / 33762 m Road Restoration- 103665 m / 103659 m Scada - Flow meter installed - 12/16 Additional Boring - 5/7	14/14 complete OHT-3/3 in Progress pipe line 121583 m/121583m HSC 21524/21524 nos Transformer 14/14 nos Motor pump- 14/14 nos Variation-02/2 T/w Variation in pipeline- 33762 / 33762 m Road Restoration- 103665 m / 103659 m Scada - Flow meter installed - 12/16 Additional Boring - 5/7	Physical Progress - 97.00%	85.28%	
2	बिहारशरीफ जलापूर्ति योजना केज- II संचेदक का नाम-M/s Nalanda Engicon pvt ltd	रशि-96.63, Letter no- 108, dated- 17.01.2018	रशि-92.49 dated- 28.07.2018	27.07.2020 with time extension 31.03.2023	93.764	98.860	96.843	HY/TW -23 Nos OHT -04 Nos Pipe Line- 162472 m Motor Pump- 23Nos Transformer -23Nos HSC - 18000 Nos Variation-02 T/w Variation in pipeline - 24785 m Road Restoration- 122040 m HDPE Pipe line 7.1 km (Claim) Scada	T/W 23/23 OHT 4/4 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos Variation in HSC - 2000/2000 no Motor pump 23/23 Transformer 23/23 Variation in T/W- 02/02 Variation in Pipe line- 24877/24785 m Road Restoration - 122046 m /122040 m HDPE Pipe line- 7.1 km Scada - Flow meter installed - 18/25	T/W 23/23 OHT 4/4 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos Variation in HSC - 2000/2000 no Motor pump 23/23 Transformer 23/23 Variation in T/W- 02/02 Variation in T/W- 02/02 Variation in M/P - 02/02 Variation in Pump House - 01/02 Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m HDPE Pipe line- 7.1 km Scada - Flow meter installed - 18/25	Physical Progress - 98.00 %	85.33%	
3	इस्लामपुर जलापूर्ति योजना केज- I M/s Nalanda Engicon pvt Ltd.	रशि-08.193 93/13.01.201 4	रशि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2) 13. HSC 1732 nos by claim	कार्य पूर्ण हो चुका है, जलापूर्ति चाहू है। Physical Progress - 100 %	92.83%	
4	इस्लामपुर जलापूर्ति योजना केज- II श्री सुमन इन्टरप्राइजेज	रशि-03.09 130/08-03- 2018	रशि-3.08 10.09.2018	16.06.2019	2.346	2.333	2.333	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km	Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km	राज्य योजना फेज-2 अन्तर्गत 3302 अर्द्ध गृह संयोजन लिया गया था, लेकिन नगर संचायत द्वारा कुल 37 अर्द्ध वाटर स्टैंड पोस्ट का निर्माण किया गया, जिससे शेष चरों में शत-प्रतिशत गृह संयोजन का कार्य पूर्ण कर दिया गया है। Physical Progress - 100 %	75.76%	

माहि - जुलाई, 2023

390

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1		3	4	5	6	7	8	9	10	11	12	13	14
1	Gaya Water Supply Phase - 1 Name of Contractor - M/s Shriram EPC Limited	Rs 311.30 Cr Letter No. - 525 Date - 28.03.2016	Rs 311.78 Cr Date - 11.01.2018	EPC - 25.09.2021 (Based on approved work program by DCM BSC revised with 30.06.2021) O/M - 25.03.2023 extended up to 31.03.2023	Rs 267.30 Cr	Rs 251.59 cr. (Including 311.8 Cr. Mobilisation Advance & 234.46 Cr Running Bill amt. & Rs 171.3 Cr. RCD Adv)	Rs 255.59 Cr	(i) Distribution Network - 446 km (Revised Qty - 473.615 km) (ii) Road Restoration - 251.60 km Done (iii) Rising Main - 12.5 km. HSC - 35523 Nos connection done 11277 Nos Water Meter connection done Construction of New Reservoir - OHSR-5 nos., Budhwa Mahadev:- Completed Bhusunda Mela:- Completed Mastalpur:- Completed Behind Deha PS:- Outerside RCC well plastering work, cutting work of RCC wall plastering 94% Joda Masjid:- completed 100%	(i) Distribution Network - 516.97km Pipe laid (ii) Road Restoration - 258.80 km Done (iii) Rising Main - 13.28km work completed HSC - 35154 Nos connection done 12780 Nos Water Meter connection done Construction of New Reservoir - OHSR-5 nos., Budhwa Mahadev:- Completed Bhusunda Mela:- Completed Mastalpur:- Completed Behind Deha PS:- MS pipe restaging work, compound wall footing excavation, Bar bending work & Valve chamber 99% Joda Masjid:- completed 100%			Physical Progress - 84 %	85.9%
2	Gaya Water Supply Phase - 2 Name of Contractor - M/s Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Rs 64.91 Cr Letter No. - 595 Date - 28.03.2016	Rs 62.04 Cr Date - 05.07.2017	EPC - 28.02.2021 EOT - 28.02.2022	Rs 74.50 Cr	Rs 70.11 Cr (Including RCD Adv Rs 1.56 Cr)	Rs 70.11 Cr (upto 15.09.2021)	CSC- 05 nos & Control Room (Dandi Bagn) - 1 no GLSR - 03 nos GLSR - 03 nos CWR & Pump House - 01 No. Control Room - 05 No. Rising Main - 17.050 km (Revised Qty. - 15.132 km) Production Tubewell - 24 nos (Revised Qty. 25 nos) (Note - One no observation Tubewell has been concerned in production Tubewell at Govindpur) Observation Tubewell - 7 nos (Revised Qty - 6 nos) Operator Office (G-2) at ITI Campur - 01 no	CSC- Dandi Bagn, Budhwa Mahadev, Nigam Store work completed. GLSR - Barahmyoni - 1 Completed Barahmyoni - 2 Completed Ramshilla - Tank outer side primer & Painting work, 99% GLSR - Work completed CWR - Work completed Control Room - Civil work completed Rising Main - 15.15 km DI pipe laid Production Tubewell - Total 25 nos work completed Observation Tubewell - 6 no s completed (i.e. ITI Joda Masjid, waris Nagar, Khiriyama & Kendul) Operator Office - Work completed			Physical Progress - 100 %	100%

A

B

नाह - जुलाई, 2023

389

नगर - जूनाई, 2023													
Sl No.	Name of Project Name of Contractor	AA&ES With (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress In %	Financial Progress In %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
3	बोचनवा जलपूर्ति योजना संवेदक का नाम- M/s SMC-JWIL JV (Jindal).	संवि- 33.55 करोड़ Letter no-917 dated 17.12.2019.	संवि- 31.75 Cr. dated- 16.12.2011	15.09.2013 EOT 31.12.2016.	37.74	38.14	38.14	1. OHT-4 (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22103 mtr (iv) House Connection- 6000 Nos (v) Road Restoration- 12815 Sq Mtr (vi) Tube Well 14 Nos (vii) UGR- 1.2,3 & 4 (viii) Sluice Valve Chamber -223 Nos (ix) Staff Quarter- 2 Nos (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (xii) Trenchless Work- Zone- 2 & 3 (654 mtr) (xiii) Grouting work UGR- 01	1 OHT-4 completed (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22353 Mtr (iv) House Connection- 6012 Nos (v) Road Restoration- 13438 sqm (vi) Tube Well 14 Nos Completed (vii) UGR- 1.2,3 & 4Successfully Commissioned (viii) Sluice Valve Chamber -223 Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (xii) Trenchless Work- 557 Mtr Completed (xiii) M.S. Carrier Pipe -950 74 mtr completed (xiv) Grouting work UGR -01 completed	11	12	13	14
4	बोचनवा सिवरेज योजना संवेदक का नाम-M/s Ramky Infrastructure Ltd.	Letter no-917, dated- 17.12.2019, Amount-96.14 cr	108.5275 Cr. dated- 16.12.2011	11.12.13	95.1	92.88	92.88	1. Sewer Network-67.53KM 2. Raising Main - 6.00 km 3. Trenchless - 0.523 km 4. IPS 1 to 5 & MPS 5. STP - 10 MLD 6. House Connection - 2570 nos 7. Manhole - 3607 nos 8. Road Restoration -52680 sqm	1. Sewer Network-66.559 km 2. Raising Main-5708 KM 3. Trenchless-431.1 Mtr 4. IPS-1&2 Civil work completed IPS-3 bottom play casting completed IPS-4-11m RCC casting completed IPS-5-civil work completed 5. STP-10 MLD 96 % 6. House Connection-2570 nos complete 7. Manhole-3388 nos Complete 8. Road Restoration- 8548.5 Cum			Physical Progress - 76.08 %	100%

W

dp

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District

माह - जुलाई, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	जहानाबाद जलापूर्ति योजना फेज- I सेवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-29.27 करोड़ Letter no-2087, dated- 19.08.2016	राशि -31.90 करोड़ 10.02.2017	15.09.2020	29.52	29.395	29.39	OHT - 02 OHT - 02 Tubewell - 04 Pipe line - 37.002 km HSC - 15318 no. Road Restoration - 37.36 km.	2 No. 2 no. 4 no. 37.36 km. 16848 no. 37.36 km.	completed completed completed completed completed completed	completed completed completed completed completed completed	योजना पूर्ण है, तथा O&M की अवधि समाप्त हो चुकी है। नगर परिषद द्वारा हस्तांतरण लेने से विलंब किया जा रहा है, जिससे O&M प्रभावित हो रही है। Physical Progress - 100 %	92.14%
2	जहानाबाद जलापूर्ति योजना फेज- II सेवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-44.59 करोड़ Letter no- 1179, dated- 26.06.2018	राशि -44.59 करोड़ 26.08.2018 2.505 Cr (S. Agr ;	31.12.2020	42.68	41.92	41.92	Pipe line - 98.605 km Claim Pipe Line - 7.452 km. HSC - 4900 no. Deviation HSC - 1000 Road Restoration - 98.625 km.	98.625 km. 7.452 km. 4900 no. 1000 no. 98.625 km.	completed completed completed completed completed completed	completed completed completed completed completed completed	Physical Progress - 100 % including variation.	87.99%
3	मखदुमपुर जलापूर्ति योजना फेज- II मे0 मणाधीपति कन्स्ट्रक्शन प्रा0 लि0	राशि-06.68 करोड़ पत्रांक- 130/08.03. 2018	राशि -6.68 करोड़ Letter no- 06-10-2018	20.11.19	4.57	4.07	4.07	Tube well - 2 no. Pipe line 26.567 km Deviation Pipe Line - 4.6 km Deviation Tubewell -1 HSC - 3133 No. Road Restoration - 26.567 km.	2 No. 26.567 km. 4.04 km. 1 3133 No. 26.567 km.	completed completed completed completed completed completed	completed 4.04 km. completed completed completed completed	एकरकामित अवधि को पूर्ण किया जा चुका है, अतिरिक्त स्वीकृति कार्य को ग्राहरीय पूर्ण करने हेतु पत्रांक - 362, दिनांक - 07.09. 2022 द्वारा सेवेदक को निदेश दिया गया है। Physical Progress - 100 % of agreedement component	60.90%

12

b

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

माह - जुलाई, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Physical Progress - 100 % Agreemnted Completed.	64.22%
								Tubewell -01	1	Complete	Complete		
								Pipe Line - 3.9 km	3.9 km	Complete	Complete		
								HSC - 212 No.	216 no.	Complete	Complete		
								Road Restoration - 3.9 km.	3.9 km.	Complete	Complete		

12-

8

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

माह - जुलाई, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	नगर परिषद लखीसराय अन्तर्गत बाई सड-06 में मीरा देवी से अनुप साह बटोरन मंडल से विधुनंदय यादव तक पीओसीओ पथ एवं नाली निर्माण कार्य	0.15	0.14	15.02.2020				PCC Road - 300 m Drain - 300 m	Drain work completed.	Drain work completed	Physical Progress - 100 %		
2	नगर परिषद लखीसराय अन्तर्गत बाई सड-06 में फकीरा भगत से चौध भगत एवं रामजी साव से सरसुग मंडल तक पीओसीओ पथ एवं नाली निर्माण कार्य।	0.2	0.19	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 429m Drain - 412 m	Drain work completed.	work completed.	Physical Progress - 100 %		
3	लखीसराय नगर परिषद के अन्तर्गत बाई सड-06 में पदार्थ साव से लेकर जवाहर मंडल तक आरओसीओ नाला निर्माण कार्य।	0.2	0.19	15.02.2020				Drain work with cover 241 m	241 m. Drain work completed	50% work completed			
4	बडहिया नगर पंचायत के बडहिया सिमंत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आरओ सीओ नाला एवं स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.24135	0.2410	0.1864	PCC Road - 316m Drain Work 316 m	65 % work completed	work completed	Physical Progress - 100 %		
5	बाई नं० 01 में एन०एच० 80 जगदम्बा नील मोड़ से भाया कोशल बाबू के पुलवाडी होते हुए सागत अभीन के बधान तक आरओसीओ नाला एवं पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.918	0.943	0.458	PCC Road- 488m Drain Work 488 m	Drain work completed.	work completed	Physical Progress - 100 %		
6	बडहिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आरओसीओ नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.271	0.2574	0.2574	PCC Road Drain Work 775 m	300 m drain work completed.	95 % work completed			
7	नगर पंचायत बडहिया में बायपास मोड़ नगर पंचायत बडहिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गास्थान होते हुए बुहरचक पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.4322	0.4307	0.4307	PCC Road Drain Work 1048 m	work in progress	65 % work completed			

12

12

386

Sl No.		Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.				Physical Progress in %	Financial Progress in %
										Upto Previous Month	During the Month	Total Progress			
1	2	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2)	Rs. 217.79 BUI/Co/Yo- 1248/2019-240	Rs. 217.79/2727 Crore, dated- 14.08.2020	20 Months (Date 13.04.22)	198.14	197.79	197.7900	Pipe Line - 331.75 km HSC - 38921 Nos. WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	10	11	12	13	14	
1		Name of Contractor - M/S JMC-JWIL Joint Venture								Pipe Supply - 346 km. Pipe laying - 344.62 km Hydrotest - 343.612 km Road Restoration completed - 343.76 km HSC Completed - 38025 No. Water Meter - 27129 No. WTP - completed. Floating Jetty - 94 % OHSR 5 nos. work in progress. - OHSR-1 - 83.10% completed OHSR-2 - 96.49% completed OHSR-3 - 99.57% completed OHSR-4 - 81.40% Completed OHSR-5 - 99.48% completed				Over all Physical progress 96.2%	90.81%
2		अमृत एवं राज्य योजना अंतर्गत जमालपुर जलापूर्ति योजना मै० गणधीपति कन्स्ट्रक्शन प्रा० लि०	पार्ट-ए०-3073.3+3 लाख, नगर विकास एवं आवास विभाग का इपार्क - अमृत-21-03 / 2015 -185, दिनांक - 18. 01.2019, पार्ट दो-2502.016 लाख नगर विकास एवं आवास विभाग का इपार्क-28 / जल100 -01-01 / 2019-79, दिनांक - 12.02 2019, कुल राशि - 55.75493 करोड	59.3 Cr. 18.11.2021 EOT 30.09.2022		49.664	48.765	48.765	Pipe Laying 124.80 km. House Connection 14605	(1)Supply of pipe, (2)pipe laying in ward no 9 & 12. (3)1050 mtr. Pipe laying work completed. (4)House connection 0 Nos. (iii)Total Road Restoration- 74514 m & remaining 4895 m motarable done (work in Progress) 5) Road restoration 1850 m.				Physical Progress - 108.16%	82.53%

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District

महि - जुलाई, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Nawada Nagar Parishad Water supply Scheme Phase-II (Revised)	AA- Rs. 5.459 Cr. (UDHD Letter no-131, dated- 06.03.2020)	Rs. 6.545886	Date of Start- 06.03.2020	Rs. 5.87305Cr. Rs. 6.843Cr. Rs. 6.129 Cr.			Construction of 450mmx300mmx150mm deep HYDW	Completed	Nil	Completed	100%	82.87%
2		IS- Rs. 6.53386 Cr. (M.Cell no-45, dated- 02.09.2019)	Dated-06.03.2022					Construction of Pump House with Attendant Room	In Progress		In Progress	80%	
3								Supplying & Installation of Submersible Motor Pump	Supplied but not installed		Supplied but not installed	60%	
4			Supplymentry agreement- 6.759 cr Date-16.11.2022	Date of Completion as per work plan given by contractor- 31.03.2023				Supplying & Installation of 63KVA Transformer	Supplied & installed but cable connection not done		Supplied & installed but cable connection not done	90%	
5		Revised AA-12.6938 Cr UDHD letter no-4617, date-27.09.2022		06.12.2020				Supplying & Installation of 100 litre Chlorinator	Supplied but not installed	Nil	Supplied but not installed	60%	
6								Distribution System Work	31.195 km		32.176 km	72%	
7								House Service Connection Work	5013	0	5013	64.40%	
8								Construction of Boundary Wall	110m	Nil	110m	100%	
9								Construction of Approach Road	Nil	Nil	Nil	0%	
10								Construction of main gate	Nil	Nil	Nil	0%	
11								Campus Development	Nil	Nil	Nil	0%	
12								Zone 1. Block Campus	Bottom Raft RCC work completed			35%	
								Zone 2 Purani Jail	PCC work completed for Raft Foundation			15%	
								Zone 3. Nagar Thana	Bottom Raft RCC work completed and shuttering work for first lift of ward is completed.			35%	
								Zone 4. Dobhira Par	No progress in work after Pcc			15%	

12

12

384

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District**

माह - जुलाई, 2023

मिह - जुलाई, 2023													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	LC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	सासाराम स्ट्रॉम वाटर ड्रेनेज योजना फेज-1 संवर्द्धक का नाम - M/s Krushi Infra india pvt ltd.	राशि-38.52 पत्रांक- 307, दिनांक-25.03.2017	राशि-38.19 16.11.2017	15.05.2019 As per time extension 31.12.2021	35.00	32.02	32.02	Drain 6.0 km	Drain 6.0 km		Drain 6.0 km	Work Completed. Physical Progress - 100 %	
2	सासाराम जलापूर्ति योजना फेज-1 संवर्द्धक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension 31.08.2023	81.85	81.85	75.00	Tube well - 6 Pump house - 6 D. Mains 131008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos MESR - 1 Nos	Tube well-6 Complete Pump House- 6 complete D-Mains-129200 m House Service connection -15033 NO's Overhead tank-5 complete, Sump house completed MESR Completed.		Tube well-6 Complete Pump House- 6 complete D-Mains-130000 m House Service connection -15033 NO's Overhead tank-5 complete, Sump house completed MESR Completed.	1. Kadirganj OHT Civil work is completed. 2. Direct water supply ward No.8,14,29 (P),30,31,32,33,34,35 36 Physical Progress - 98.5%	93.62%
3	सासाराम जलापूर्ति योजना फेज-1 संवर्द्धक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्रांक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020 with time extension 30.06.2023	23.00	23.000	23.000	Tube well - 3 Pump House-3 D. Mains 58884 m House Service connection- 6722 nos. Over head Tank-2 Sump house- 1 nos.	Tube well -3 complete Pump House-3 complete D. mains - 59760 m House Service connection- 7285 NO's. Over head tank- Sulemananj - foundation work and brace work is completed. Ring beam and bottom done is in progress. Sump House work is started in Gaulakshni.		Tube well -3 complete Pump House-3 complete D. mains - 61660m 7460 NO's. Over head tank- Sulemananj - cone wall and bottom dom steel banding. Vertical wall completed. Sump house work is started in Gaulakshni. Pipe line repairing work in progress (ward no. - 8,15,12,10,34) and also house connection leakage and repairing work in progress and also Trail run in progress.	Work is slow due to narrow road and market area. Work is going at night in market area. Physical Progress - 98.8 %	75.04%
4	खेदरो डालमिया नगर जलापूर्ति योजना संवर्द्धक का नाम-M/s Nalanda Engikon pvt ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020 with time extension 15.05.2023	87.32	86.85	84.51	Tube well - 17 Pump House - 17 D. mains 159106 m Overhead tank - 4 House service connection- 1834 Inos. Sump house - 2 nos Stand Post - 40	Tube well-17 complete Pump House-17 complete under construction in plinth level. Over head tank -4 complete. D-mains 150900 m House Service Connection -17800 NOS Sump house 2 completed		Tube well-17 complete Pump House-17 complete under construction in plinth level. Over head tank -4 complete. D-mains 152700 m House Service Connection -17800 NOS Sump house 2 completed Sump house 2 completed Pipe line damages repairing work in ward - 35,38,32,29,28,5 (300 mm,150mm,100mm,250mm dia) completed. 3. house connection portal/NP complain repairing work in ward no- 29,35,36,32,26,5,25,34 is completed	ward no. - 6, 9 and 10 is in dalmia Local office area NOC is provided on dated 11.5.23 dalmia authority, so work is started in this word. Water supply started out of 39 ward - 30 nos wards and 6,9,10 work in progress rest repair work, RCD road jointing work in progress. Physical Progress - 98.7%	98.39%

List of Project Aurangabad District

माह - जुलाई, 2023

माह - जुलाई, 2023													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्राक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.08.2021	29.870	29.810	28.504	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boudary wall 250 m (f) House service connection 3770 (g) Sump House - 1 (1080 Ki.) (h) Stand Post -40	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 122.22 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos. (h) 40 no.	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 122.22 M (f) 3781 nos. 100% W no. 04,10,11,12,13, 14 & 15 (g) 1 nos. (h) 40 no.	O&M का द्वितीय वर्ष चल रहा है। Physical Progress - 100 %	91.38%	
2	औरंगाबाद जलापूर्ति योजना फेज-II M/s Umang-Awadhesh JV	राशि-33.53980 राशि - 101. 89397 कुल - 135. 433377 अमृत 185 / 18.01.2019	Rs. 132.665229 2 Cr. Date - 27.06.2023	18 Months	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96 68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20 10 km Distribution - 77 81 km HSC - 8340 nos				संवेदक से एकरारनामा कर लिया गया है, तथा संवेदक द्वारा सर्वे का कार्य प्रारंभ कर दिया गया है।	
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Rajnish Vats	राशि-6.72 पत्राक- 139 / 15 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	6.745	6.4373	5.36 Crore utilization BTC Form-42A vide letter no.-424, dated- 23.09.2021	(a) Distribution main - 35755 M (b) stands post - 20 (c) house connection - 7064 Phase-I 936 ULB - 1645 Total HC 9645	(a) 35755 M (99.10%) (b) 20 Nos. (c) 4775/ 67% W. No. 01,06,07,08,09,10,11, 12,13, 14, 15,16,17,18,19,20,21, 22, 23,24&25 saturated Total - 21 ward.	(a) 35755 M (b) 20 Nos. (c) 5003/ 70.82% W. No. 01,06,07,08,09,10,1 1,12,13, 14, 15,16,17,18,19,20,2 1,22, 23,24&25 saturated Total - 21 ward.	गृह संयोजन कार्य पूर्ण करने में संवेदक द्वारा विभिन्न कारणों का हवाला देकर कार्य प्रारंभ नहीं किया जा रहा है। जिसके कारण विगत एक वर्ष से लक्ष्य संशोधित करने की कार्रवाई लंबित है। Physical Progress - 90.27 %	53.95%	

List of Project Buxar District

माह - जुलाई, 2023

Rs. In Crores													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	बक्सर जलापूर्ति योजना फेज-I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31 01.2017	30-04-2019 with time extension 30.06.2023	29.38	29.13	29.13	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed Trial Run	-	Work Completed Trial Run	Physical Progress - 100 %	91.16%
2	बक्सर जलापूर्ति योजना II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-24. 08.2018	23-08-2020 with time extension 31.08.2023	43.58	43.58	43.58	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell 9 ESR/OHSR-4 Progress Distribution Pipe- 86609 m HSC-8921 no. Road Restoration - 86400 m.	-	Tubewell 9 ESR/OHSR- 4 Progress Distribution Pipe- 90385 m HSC-9190 no Road Restoration - 86400 m.	Physical Progress - 99.5 %	95.00%
3	हुनसौर जलापूर्ति योजना फेज-II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.986	4.79	4.79	Distribution - 24750m HSC - 4579 no stand post - 20 nos. Devition - HSC - 915 Distribution - 6000m	Distribution -30750 m; HSC- 5494 no stand post - 20 nos.	-	Distribution -30750 m HSC- 5494 no stand post - 20 nos.	Physical Progress - 100 %	84.45%
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II laosnd dk uke&R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10- 2018	21.10.19	3.705	3.657	3.19	Water supply	Distribution main-21107 m HSC-3216 nos	-	Distribution main- 21107 m HSC-3216 nos	Physical Progress - 100 %	96.30%

List of Project Bhojpur District

माह - जुलाई, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	आरा नगर निगम जलापूर्ति योजना फेज-1 सेवेदक का नाम-गंगादीपति कंस्ट्रक्शन प्रा० लि०	राशि- 74.417 Letter no- 421.02.03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020 with time extension 31.08.2023	72.73	72.730	63.00	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection- 25167Nos Approach road-270m Road Restoration - 122.310 km.	10	11	12	13	14
1								Tube bell-7 no (1 no extra) Pump House 6 no + 1 no ext completed Staff Quarter-0 nos Distribution main-133170 m Pump Motor-6 nos+ 1 no ext Transformer- 6 nos OHT-3 nos complete and 1 no. in progress. Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection-25167 Nos Approach road- 20 m Road Restoration - 123.585 km.				Physical Progress - 98.2%	83.99%
2	आरा नगर निगम जलापूर्ति योजना फेज-2 सेवेदक का नाम-गंगादीपति कंस्ट्रक्शन प्रा० लि०	राशि- 53.49 Letter no- 108.17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020 with time extension 31.03.2023	47.46	47.46	39.38	Tubewell-8 nos Pump house- 6 nos Staff quarter-2 nos Distribution Main- 67456.40m Pump-Motor-8 nos Transformer-8 nos Overhead Tank-4 nos chlorinator room/chlorinator-8 nos Stand Post-35 nos Boundary Wall-850m Main Gate- 8 nos Approach Road-400 m House Service Connection-10021 Road Restoration - 66.267 km.	Tubewell-6 nos. complete Pump house- 6 nos. complete and 1 no. in progress Staff quarter-0 nos. Distribution Main- 69531.4 m Pump-Motor-6 nos Transformer-6 nos Overhead Tank-2 nos complete, 2 in progress at chandawa and balbatra. chlorinator room/chlorinator-5 nos Stand Post- 00 nos Boundary Wall- 130 m Main Gate- 1 nos Approach Road-00 m House Service Connection-10002 Road Restoration - 66.266 km			Physical Progress - 91 %	82.26%

List of Project Bhagalpur District

माह - जुलाई, 2023

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value Date - 19 09 2020	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Up to Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
			For Pkg-01 Rs 25.15 Cr Date - 19 09 2020	EPC - 23.06.2021 O/M - 22.06.2026					Tubewells - 18 nos completed Phase-1, Package-01- Tubewell-03 nos. OHSR-03 nos (Housing Board, TMBU and Thakurani completed). Distribution Network-24.286 km out of 23.32 km (Target). Rising main- 165m out of 165m. Monitoring Station-08 nos out of 08 nos. Road Restoration (New/Old)-35.450 km out of 38.263 km. HSC-9072 nos out of 8861		Tubewells - 18 nos completed Phase-1, Package-01- Tubewell-03 nos. OHSR-03 nos (Housing Board, TMBU and Thakurani completed). Distribution Network-24.286 km out of 23.32 km (Target). Rising main- 165m out of 165m. Monitoring Station-08 nos out of 08 nos. Road Restoration (New/Old)-35.450 km out of 38.263 km. HSC-9072 nos out of 8861		
	Bhagalpur Water Supply Project - I Keradiya Construction Pvt. Ltd Vijji Rana Soraiya Infra Pvt. Ltd (KCPL- VRS IV)	Rs 493.00 Cr Letter No - 1153. Date - 01 07 2013	For Pkg - 02 Rs 101.80 Cr Date - 19 09 2020	EPC - 23.03.2022 O/M - 22.03.2027	Rs 197.4462059 Cr Including RCD & Railway payment	Rs 197.4462059 Cr Including RCD & Railway payment	Rs 197.4462059 Cr Including RCD & Railway payment	Tubewells - 19 nos Rising Main - 5750 m OHSR - 19 nos. Distribution Network - 312.84 km HSC - 68200 nos Refurbishment of Existing water Treatment Plant O&M - 5 Yrs	Phase-1, Package-02- Tubewell-04 nos out of 10 nos. Partially Constructed OHSR-03 completed. Construction of 05 OHSR- 03 OHSR work in progress. 02 OHSR-01 design is awaited and 01 old steel panitanki in progress (route diversion). Refurbishment of 02 OHSR- Ghataghar safe structurally. Gosala- Not safe Distribution Network-136.729 km out of 133.51 km HSC- 22166 out of 30562		CSC - Work completed OHSR - Work is in progress Alliganj - Soil test completed design is awaited Manikaskar - route diversion work is in progress Work is not started due to land dispute at Brahepura- Drawing awaited CTS-P- Top dome casting completed		
			For Pkg - 03 Rs 101.55 Cr Date - 19 09 2020	EPC - 23.03.2022 O/M - 22.03.2027				Phase-01, Partially Constructed OHSR-02 completed and 01 OHSR in progress. Constructed of 05 OHSR-03 OHSR- work in progress. 01 OHSR drawing awaited and 01 OHSR drawing awaited Refurbishment of 02 OHSR-CTS-E Safe and Ishakchak- Safe Distribution Network-125.070 km out of 127.03 km. HSC-28251 nos out of 29198	Package-03-Tubewell-08 out of 10 nos Partially Constructed OHSR-02 completed and 01 OHSR in progress. Constructed of 05 OHSR-03 OHSR- work in progress. 01 OHSR drawing awaited and 01 OHSR drawing awaited. Refurbishment of 02 OHSR- CTS-E Safe and Ishakchak- Safe Distribution Network-126.954 km out of 127.03 km. HSC-28382 nos out of 29198				

379

List of Project Bhagalpur District

माह - जुलाई, 2023

Rs. In Crores

Sl No.	Name of Project Name of Contractor	A&ES With Ref. & Date (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component:	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2	Bhagalpur Water Supply Project - 2 M/s V A Tech Wabag Limited	Rs. 253.57 Cr Letter No - 2010 Date - 04.09.2017	Rs 277.59 Cr Date - 17.06.2020	EPC - 31.12.2022 O/M - 01.07.2032	Rs 182.4375448 Cr	Rs 180.5387849 Cr (Including 5.788 Cr Mobilisation Advance & RCD and Railway Payment)	Rs 180.538784 9 Cr (till date)	WTP - 1 no	WTP -Work in progress.		WTP -Work in progress.	Intake Unit - Civil Work Completed Flocculator - Raft Completed Common & Partition Wall Work in Progress Plate settler Clarifier - Base raft completed. Tank Partition Wall Completed Outer Wall Work in Process R O Filter - Raft Work Common Galler & Base raft in Progress Settler Water Pump House- Raft Completed wall under progress Chemical House - Linel level completed, stair case completed Floor Soil Dressing Sub Station Building -Plinth Beam Work in Progress Chlorine Building - Plinth Beam Completed. Brick wall is under progress Centrifuge Building - GF roof Slab completed. Grade Slab work in progress Administrative Building - Linel Beam completed. above linel. Grade Slab Completed. Brick work Work in progress & Room Beam & Roof Slab Work in Progress Guard Room - Civil Work completed Star Quarter - 1st roof slab completed Brick work in progress CWR - Raft Completed. Wall Work in Progress CWR Pump House Raft Completed. CCT Channel slab Work in Progress Thickener-Tank-1) Raft Completed & Pipe layout completed. Wall Reinforcement Work in Progress Supermatan Sump- Raft completed wall is under progress Water Transmission Main - 1- Railway permission required for 2 location 2- 1 KM Drawing Approval Pending (Due to Land issue) 3- 3.1 km NH permission required 4- While life Clearance awaited	
								Twin D Type Intake wall - 141 MLD	40%	Twin D Type Intake wall - 141 MLD - 20 % work completed - 8.260 mtr. Well sinking done Reinforcement & Shuttering work Completed for 2.000 Mtr lift.			
								Jack well - 1 no	Jack well - 93 % work completed . 21.5 mtr sinking done (Sinking Level Wall Casting Completed)	93%	Jack well - 93 % work completed . 21.5 mtr sinking done (Sinking Level Wall Casting Completed) Awaiting Intake well completion		
								Clear Water Reservoir 9.1 MLD	Clear Water Reservoir - 95 MLD - Base raft is completed. 3rd lift & 4th wall. Pump House Raft Completed. outer Wall Work & CCT Channel Slab Work in Progress	45%			
								Transmission Main - 28.7 km	Transmission Main - Clear Water Rising Main- 24.074 km pipe laid km. pipe received at site). Raw Water Rising Main- 2.185 km out of 5.67 km (3.1 km NOC awaited from NH) Hydro Test Work in Progress	CWRM- 83.5% RWRM- 85% (As per Front Available)			

Wity 05/08/23

6/8/23

377

बिहार शहरी आधारभूत संरचना विकास निगम लि०

Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

RajaPur Pul West Boring Canal Road, Patna- 800 001

Contact : +0612- 2558412

Email - mdbuidco@gmail.com, Website : <http://buidco.in>

CIN - U45200BR2009SGC014600



ISO9001:2008,14001:2004

पत्रांक- बुडको / NMCG CELL/Yo- 1772/2020(P-5)-

दिनांक-

सेवा में,

नोडल पदाधिकारी,
SPMG, Bihar.

विषय: नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की माह:- जुलाई 2023 का अद्यतन प्रगति प्रतिवेदन संलग्न कर आवश्यक कार्रवाई हेतु सम्प्रेषित की जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन,

ह०/-

मुख्य महाप्रबंधक,
बुडको, पटना।

ज्ञापांक:- 3745

दिनांक:- 05/8/23

प्रतिलिपि: ✓ परियोजना निदेशक, (असैनिक) आयोजन, निरूपण एवं अनुश्रवण, बुडको को सूचनार्थ एवं अद्यतन प्रगति प्रतिवेदन की प्रति संलग्न कर अग्रेत्तर कार्रवाई हेतु प्रेषित की जा रही है।

अनलग्नक:- यथोक्त।


मुख्य महाप्रबंधक,
बुडको, पटना।

27/8/23
SPM
07/8/23

2798 Pdm
8/8/23

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (STP Beur, BUIDCo) (Progress report for the month of July-2023)

Sl. No.	Name of Project	Name of Contractor	AA & ES Gcl/GoB (Rs. In Cr.)	Agreement Amount / Date (Rs. In Cr.)	As per agreement date of completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. In Cr.)	Overall Physical progress (In %)	Main Component	Total Progress	Beur STP Man Days	Remarks
1	Beur STP 43 MLD	M/s Voltas Limited And GAA - Germany JV,	68.16 74.29	77.85 Cr. (C cost- 47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	05.10.2019	62.16	Work - 49.62 Escalation - 2.79 O&M-5.33 Centage - 7.49 other expenses - 1.28 Total -62.16	100%	SSR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Receiving Chambers	Work is completed & O&M work in progress.	610	O&M work in progress. Data June 2023 :- Inlet flow -26.50 MLD Inlet BOD -83.5 mg/l Inlet COD -187.5 mg/l Inlet TSS - 97.9 mg/l Outlet flow -26.13 MLD Outlet BOD - 7 mg/l Outlet COD - 24 mg/l Outlet TSS - 11 mg/l Faecal Coliform - 114 cfu

Handwritten signature

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (Sewerage Network, Beur, BUIDCo.) (Progress Report as on July -2023)

Sl. No.	Name of Project & Name of Contractor	AA & ES GOI/GoB (Rs. In Cr)	Agreement Amount / Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project Expenditure (Including State Share) (Rs. IN Cr.)	Overall Physical progress (In %)	Main Component	Component wise physical Progress			Remarks/Issues in Execution
									Up to Previous Month	During the Month July 2023	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Beur Sewerage Network, Patna M/s L&T	225.77 394.89	398.40 Cr. (C Cost - 371.48 Cr. and O&M Cost - 26.92 Cr.) 30-03-2017	31.10.2020 (3rd EOT granted till Oct-2022)	361.87	O&M- 0.47 Work - 304.98 Escalation - 33.69 House Conn.-2.79 Centage - 7.64 other expenses - 12.31 unadjusted mob.-0 Total - 361.87	100%	Survey				
								Sewer Network -158 km.	158.00		158.00	
								Tapping of existig network -22	22	0.00	22	
								Commissioning -158 km.	158.00	0.00	158	
								Manhole - 6444 No.	6444	0.00	6444	
								Road Restoration - 158 km.	158.00	0.00	158.00	
								House Connection Pit - 8650 n	8650	0.00	8650	
								House Hold Connection - 9000	9000	0.00	9000	

100%

Bihar Urban Infrastructure Development Corporation Ltd.
July, 2023

Sl. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Manpower Engaged in July'23 (in nos.)	Main Component	Component wise physical progress		
										Up to Previous month	During the Month	Total Progress
1	Karmalichak STF 37 MLD M/s Universal MEP Projects & Engineering Services Limited And GAA - Germany JV,	77.04 90.94	Total - 73.61 C Cost - 44.11 O&M C. Cost - 29.50	05.10.2019	59	Work - 47.85 Escalation - 2.47 Centage - 2.98 other expenses - 1.24 O&M - 4.47 Total - 59.00	100%	590	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Stillling Chambers	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	July Data :- Inlet flow - 28.16 MLD Inlet BOD - 114.39 mg/l Inlet COD - 182.94 mg/l Inlet TSS - 108.13 mg/l Outlet flow - 27.96 MLD Outlet BOD - 7.62 mg/l Outlet COD - 45.0 mg/l Outlet TSS - 16.42 mg/l Outlet F.C. - 72.58 MPN/100ml
							8		9	10	11	12

Not

S.No	Name of Project	Name of Contractor	AA & ES Gol/GoS (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in July 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
											96.526	0	96.526	
										1 Sewerage Network(K.M)- 96.526 Km				
										2 Raising Main(K.M)-1.75 Km	1.32	0	1.32	
										3 Manhole(Nos.)- 3620Nos	3615	0	3615	
										4.Tapping of Existing Network-(K.M)- NA	0.00%		0	
										5 Road Rectortion(K.M)- 80.50 KM	79.835	0.396	80.231	
										6.House Connection PH(Nos.) - 26390	26388	7	26395	
										8 House Connection(Nos.)- 34687 Nos	34083	604	34687	
										9.Commissioning of Network(K.M)- 84 Km	29.40	0.00	29.4	
										10.STP-1 Total Progress(100%) & MLD- ?				
										a)SBR Tank(100%)				
										b)CCT(100%)				
										c)Sludge Holding Tank(100%)				
									682	d)Chlorination tank(100%)				
										e)Grit Chamber(100%)				
										f)Admin Building(100%)				
										g)MPS(100%)				
										h)E/M Work(100%)				
										11 STP-2(100%) & MLD- ?				
										12 SP2/IP2-1(100%) & MLD- 1 No	87.87%	1.10%	88.97%	
										a)SPS/IP2-2(100%) & MLD- ?				
										b)SPS/IP2-3(100%) & MLD- ?				
										c)SPS/IP2-4(100%) & MLD- ?				
										d) SPS/IP2-5(100%) & MLD- ?				
										13 I&D Work-1(100%)				
										14.I&D Work-2(100%)				
										15 .I&D Work-3(100%)				
										16 .I&D Work-4(100%)				

Bihar Urban Infrastructure Development Corporation Limited (BUIDCo)
Sonepur, Saran District

Project- STP and I&D work at Sonepur

July' 2023

S.No.	Name of the Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr.	Agreement Amount /Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr)	Fund Expenditure (Rs. in Cr)	Main Component	Overall physical progress (in %)	Remarks	Issue in Execution
1	STP and I&D work at Sonepur, Saran & S.G. Constructions-SN Enviro-Tech Private Limited (IV) AKA SGC-SNET JV	30.93 32.6077	29.35 Cr. (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	15.02.2021 (EoT-2 approved till 30.09.2022)	24.42	Work- 22.55 Unadjusted Mob. Advance - 0 Other expenses-0.41 Centage- 1.30 O&M- 0.17 Total - 24.42	STP that includes construction of SBR TANK, WET WELL, AIR BLOWER SHED, SLUDGE TANK, GRIT CHAMBER, ADMIN BUILDING, PANEL ROOM, DG - Transformer Room and I&D Network	O&M work is progress	Data Jul ' 23 : Average Inlet Flow (in MLD) 0.834 Inlet BOD (in mg/L) 97.00 Inlet COD (in mg/L) 208.00 Inlet TSS (in mg/L) 115.00 Average Outlet Flow (in MLD) 0.834 Outlet BOD (in mg/L) 7.0 Outlet COD (in mg/L) 23.00 Outlet TSS (in mg/L) 14 Fecal Coliform (in MPN/100 ml) 109.00	1. Approval for road restoration is pending at BUIDCo HQ due to which 528 m road restoration is pending. 2. EoT will be needed for road restoration.

Handwritten signature

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (60 MLD STP & Adjoining Network Saidpur, BUIDCo) (Progress report for the month of July -2023)

Sl. No.	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per agreement date of completion	Fund Received (Rs. In Cr.)	Fund Expenditure	Overall physical progress (In %)	Main Component	Total Progress	Remarks
1	Saidpur STP 60 MLD	M/s Toshiba Water Solutions Private Limited And EMS Infracon - JV	184.93 201.57	188.186 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	As per agreement date of completion is 05.04.2020 and actual date of completion is 31.03.2021	175.35	O&M - 4.60 Work - 151.17 Escalation- 10.92 Centage - 5.87 Other expenses 2.79 Total - 175.35	100%	Receiving Chambers Main Pumping Station Grit Chamber SBR Basin Chlorination Contact Tank Sludge Thickener Tank Chemical Building Blower Building Staff Qtr MCC Room Admin Building & 55 km adjoining network	Work is completed & O&M work in progress.	O&M work in progress. Outlet Data June-2023:- Inlet flow - 40.53 MLD Outlet flow - 40.12 MLD BOD - 96 mg/l TSS - 224 mg/l Inlet COD - 278 mg/l Inlet TSS - 278 mg/l Inlet Fecal Coliform - 492 mpn/100 ml Outlet BOD - 7.7 mg/l Outlet COD - 23.8 mg/l Outlet TSS - 7.02 mg/l Outlet Total Phosphate - 0.61 mg/l Outlet Fecal Coliform - 98 mpn/100 ml

Handwritten signature

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Saidpur Sewerage Network

Month : July '2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in July'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks
											Upto Previous Month	During this Month	Total Progress	
1	Saidpur Sewerage Network	L&T Construction	268.63 426.71	431.21 (C Cost - 399.55 Cr and O&M Cost - 31.66 Cr) 31.01.2018	29.01.2021 (EOT granted till 31.12.2022)	478.03	O&M- 0.74 Work - 382.45 Escalation- 61.87 House Connection- 1.96 Centage - 8.68 Other expenses - 22.33 unadjusted Mob- 0 Total - 478.03	100.00%		1.Sewerage Network(K.M) - 117.4 2.Rising Main(K.M) - 6 3.Manhole(Nos.) - 4210 4.Tapping of Existing Network-(K.M) - 45 5.Road Restoration(K.M) -123.4 6.House Connection Pit(Nos.) - 3105 8.House Connection(Nos.) - 7208 9.Commissioning of Network(K.M) - 117.4 12.SPS/IPS-1(100%) & MLD- 20.63 a)SPS/IPS-2(100%) & MLD- 18.58 b)SPS/IPS-3(100%) & MLD- 24.66	117.4		117.4	All works have been completed in Feb'23.
											6		6	
											4210		4210	
											45		45	
											123.4		123.4	
											3105		3105	
											7208		7208	
											117.4		117.4	
											100%		100%	
											100%		100%	
											100%		100%	

Handwritten signature/initials

259

370

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (Patna City Circle, BUIDCo) July-2023

Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	Full Capacity	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Main Components	Manpower Engaged in July'23 (in nos.)	Overall physical progress (in %)	Remarks
Pahar Sewerage Treatment Plant, Patna M/s VA Tech Wabag	191.62 197.797	147.64 Cr. (C.cost-84.20 Cr. and O&M Cost- 63.44 Cr.) 09-05-18	60MLD full capacity 3 SBR (20 MLD Each)	Original - 09.11.20 EOT granted till 5th October 2022)	117.30	Work - 97.49 Escalation - 13.42 Contingency - 5.42 Other expenses- 0.98 Unadjusted Mob- 0 Total - 117.30	Design and Build work Completed O&M Work started from 24-02-2023	Total No. of Staffs-15 O&M Incharge-1 Electrician-3 Lab Chemist-1 Scada Operator-2 Helper-3 Fitter-1 Instrumentation Engineer-1 Mechanical engineer-1 Field Operator-2	Design and Build work Completed O&M Work started from 24-02-2023	O&M work in progress. Avg. Inlet= 1)Flow= 11.14MLD 2)Bod= 132 mg/l 3)Cod=256.02mg/l 4)TSS=137.73mg/l Outlet= 1)flow= 10.83MLD 2)Bod=9.11mg/l 3)TSS=16.27mg/l 4)fecal=116.07MPN/100 ml

fou

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in July'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks
											Upto Previous Month	During this Month	Total Progress	
	Pahari (Zone IV A (S)) in Patna, State of Bihar, India.	M/S EMS LIMITED (Formerly EMS Infracon Pvt Ltd.)	184.86 190.908	167.80 Cr. (C cost- 144.86 Cr. and O&M Cost- 22.94 Cr.) 11-05-18	11.05.2021	205.31	O & M -1.89 Work - 178.38 Escallation - 16.55 Centage - 5.73 Other expenses - 2.76 Total - 205.31	100% Completed and Operation Maintenance in progress from 29th January 2022	24 Nos. Technical, 1 Electrician, 3 Operator, 3 Supervisor, 1 Engineer, 1 Security Guard, 2 office staff, 6 Swipper, 3 Driver	1.Sewerage Network(K.M) - 2.Rising Main(K.M) 3.Manhole(Nos.) 4.Tapping of Existing Network-(K.M) 5.Road Restoration(K.M) 6.House Connection Pkt(Nos.) 7.House Connection(Nos.) 8.Commissioning of Network(K.M)	92 KM 0.050 KM 3500 Nos 3.43 KM 92 KM 6207 Nos. 7660 Nos. 92 KM	0 0 0 0 0 0 0	92 KM 0.050 KM 3500 Nos 3.43 KM 92 KM 6207 Nos. 7660 Nos. 92 Km	O&M work in progress
										a)SPS/(PS-2(100%) & MLD- ?	1 Nos- 100 % / 17.24 MLD	0	1 Nos- 100 % / 17.24 MLD	

Bihar Urban Infrastructure Development Corporation Ltd.
Name of Scheme : Development of Sewerage Treatment Plant & Sewerage Network facilities in Digha Zones of Patna, Bihar

MONTH: July- 23

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in July'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Development of Sewerage Treatment Plant & Sewerage Network facilities in Digha Zones of Patna, Bihar	M/s VA Tech WABAG Ltd.	824 836.44	30-12-2019 (Digha & K Bang combined agreement value)	29.08.22	233.44	Work - 110.0 Escalation - 18.44 Certage - 4.17 other expenses - 4.92 Unadjusted Mob Adv- 95.91 Total -233.44	35.95%	105	1) SPS A - (100%) & 104 MLD- Digha 2) SPS B - (100%) & 103 MLD- Digha 9. STP Digha - 100 MLD (100%) Inlet Chamber, Mechanical Fine Screen, Manual Screen Channel (100%) Grit Chamber (100%) Primary clarifier (100%) Aeration tank (100%) Secondary clarifier (100%) Aeration blower building Chlorine contact tank (100%) Chlorine building & Fire water Pump House (100%) RAS Sump & Secondary Scum Pump (100%) Digester feed sump & PH (100%) Anaerobic digester (100%) Digester control building cum centrifuge sump and PH (100%) Centrifuge building Biogas Scrubber area Admin building (100%) 10. Sewage Pipelines (I&D) Mandriti Nalla to SPS A (100%) Rajapur Nallah to SPS A (100%) Kurjipur Nalla to SPS B (100%) Rising main SPS A to STP (100%) Rajapur - Anandpuri Nalla Tapping (I&D)(100%) Kurjipur Nalla Tapping (I&D)(100%) E&M Works (Supply + Erection)(100%)	116.79	0.00	116.79	Revised BOQ Awaited
											0.510	0.00	0.510	EOT applied for 041 days Work Bank has approved 230 days
											3944.00	0.00	3944.00	
											95.72	3.36	99.08	
											1049.00	0.00	1117.00	
											35264.6	0.00	35264.6	
											0.00	0.00	0.00	
											17.0%	0.0%	17.0%	Handover not yet removed like Tree 4nos, Electrical Pole
											24.0%	0.0%	24.0%	Handover not yet removed (Electrical Pole & with Live Electrical Cable etc
											43.50%	0.87%	44.37%	
											22.54%	5.65%	28.19%	RCC work in progress
											23.59%	0.00%	23.59%	
											22.17%	0.00%	22.17%	
											61.76%	6.65%	68.40%	RCC work in progress
											21.19%	1.27%	22.46%	Constructing work upto 50% & 100% of wall height is in progress
											22.54%	0.00%	22.54%	RCC work in progress
											44.68%	21.33%	66.01%	
											22.54%	0.00%	22.54%	Constructing upto 50% of wall height
											23.40%	0.00%	23.40%	
											23.40%	0.00%	23.40%	
											44.21%	0.00%	44.21%	RCC base slt completed. Wall preparation work in progress (Slip form method-shuttering)
											23.40%	0.00%	23.40%	
											31.28%	0.00%	31.28%	
											37.50%	0.00%	37.50%	
											23.40%	0.00%	23.40%	
											74.89%	0.00%	74.89%	
											40.68%	0.00%	40.68%	
											94.07%	0.00%	94.07%	
											94.03%	0.14%	94.17%	Pipe lay/bushfilling and hydrant test is in progress
											0.00%	0.00%	0.00%	
											27.64%	0.00%	27.64%	All procurement items completed as per M-2 plan M-3 procurement items MFG/Inspection is in progress

368

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Development of Sewerage Treatment Plant & Sewerage Network facilities in Kankarbagh Zones of Patna, Bihar

Month : January 2023

MONTH: July-2023

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in July 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Development of Sewerage Treatment Plant & Sewerage Network facilities in Kankarbagh Zones of Patna, Bihar	M/s VA Tech WABAG Ltd.	578.89 588.8786	30-12-2019 (Dighe & K Bang combined agreement value)	29.08.22	58.88	Work - 48.69 Escalation - 8.17 Centage - 1.73 other expenses - 0.29 Total - 58.88	30.07%	87	1. Sewerage Network - Kankarbagh- 150 Km	49.71	0.00	49.71	Revised BOQ Awaited
										2. Rising main Kankarbagh- 5.515 Km	0.0	0.00	0.0	
										3. Manhole in Kankarbagh - 5219 Nos	1627	0.00	1627	
										4. Road Restoration in Kankarbagh- 150 Km	43.619	1.00	44.619	
										5. House Connection Pit -Kankarbagh (11808 Nos.)	31.0	0.00	31.0	
										6. Pipe laying for Secondary sewer (188080 Rm)	10669	0.00	10669	
										7. Commissioning- Kankarbagh (150 Km)	0.0	0.00	0.0	
										8. SPS (KANKARBAGH)				
										1) SPS A-(100%) & 93 MLD- Kankarbagh	5.0%	0.0%	5.0%	Shifting of Water Pipe Line is Balance
										2) SPS B-(100%) & 110 MLD- Kankarbagh	9.0%	0.0%	9.0%	Work Stopped due to local land dispute
										9. STP -Kankarbagh (50 MLD)	40.79%	1.36%	42.15%	
										Inlet Chamber, Mechanical Fine Screen, Manual Screen Channel	21.28%	0.00%	21.28%	
										Grit Chamber (100%)	22.03%	0.00%	22.03%	
										Primary clarifier (100%)	43.91%	0.00%	43.91%	Base raft completed, Wall work preparation in progress.
										Aeration tank (100%)	52.45%	0.00%	52.45%	Canalizing work upto 50% & 100% of wall height is in progress.
										Secondary clarifier (100%)	16.60%	0.00%	16.60%	RCC preparation work in progress.
										Chlorine contact tank (100%)	43.97%	0.00%	43.97%	
										Chlorine Building & Fire water Pump house (100%)	21.28%	0.00%	21.28%	
										RAS Sump & Secondary Scum Pump (100%)	22.00%	-0.72%	21.28%	
										Digester feed sump & PH (100%)	23.40%	0.00%	23.40%	
										Anaerobic digester (100%)	29.95%	0.00%	29.95%	RCC preparation work in progress.
										Digester control building cum centrifuge sump and PH (100%)	10.96%	0.00%	10.96%	Filling work in progress.
										Centrifuge Building (100%)	21.28%	0.00%	21.28%	
										Bio gas holder (100%)	22.08%	0.00%	22.08%	
										Bio gas scrubber area (100%)	39.58%	0.00%	39.58%	
										Admin building (100%)	23.37%	0.00%	23.37%	
										10. Pipelines (I&D) (100%)				
										Sewerage Pipelines (I&D) (100%)	21.99%	0.00%	21.99%	
										Outfall pipe line work	94.62%	0.00%	94.62%	
										Jogipur Nalla Tapping (I&D) (100%)	0.00%	0.00%	0.00%	
										E&M Works (Supply + Erection) (100%)	33.89%	0.00%	33.89%	

2023

367

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Pahari Zone-V Sewerage Network

Sl.No	Name of Project	Name of Contractor	AA & ES Gol/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in July 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
										1. Sewerage Network (K.V)-104.03	103.962	0	103.962	1. 2nd EOT approval Pending.
										2. Rising Main (K.V)-N/A	0	0	0	2. SPS-E&M Work - Trail Run Completed & Commissioning Under Held up Due to Non availability electrical Connection
										3. Manhole (Not)-3345	3335	0	3335	
										4. Tapping of Existing Network-16.92 K.m	11	0	11	
										5. Road Restoration (K.V)-104.03	102.078	0.718	102.796	
										6. House Connection Pit (Not)-15000	13431	8	13439	
										8. House Connection (Not)-22855	17028	138	17166	
										9. Commissioning of Network (K.V)-104.03	0	38	38	
										10. STP-1 Total Progress (100%) & V/LD-N/A	0	0	0	
										a) SBR Tank (100%)	0	0	0	
										b) CCT (100%)	0	0	0	
										c) Sludge Holding Tank (100%)	0	0	0	
										d) Chlorination tank (100%)	0	0	0	
										e) Grit Chamber (100%)	0	0	0	
										f) Admin Building (100%)	0	0	0	
										g) MPS (100%)	0	0	0	
										h) E&M Work (100%)	0	0	0	
										11. STP-2 (100%) & MLD-2	0	0	0	
										12. SPS/IPS-1 (100%) & MLD-2	95	0	95	
										a) SPS/IPS-2 (100%) & MLD-2	0	0	0	
										b) SPS/IPS-3 (100%) & MLD-2	0	0	0	
										c) SPS/IPS-4 (100%) & MLD-2	0	0	0	
										d) SPS/IPS-5 (100%) & MLD-2	0	0	0	
										13. I&D Work-1 (100%)	0	0	0	
										14. I&D Work-2 (100%)	0	0	0	
										15. I&D Work-3 (100%)	0	0	0	
										16. I&D Work-4 (100%)	0	0	0	

2021

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Phulwarisharif 6MLD STP and I&D work

Month : July 2023

Sl.No	Name of Project	Name of Contractor	AA & ES Gal/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in July'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
3	Design & Build of 7 MLD at Phulwarisharif STP, I&D and SPS with 15 Years O&M cost.	Bhugan Infracore Pvt Ltd	Dinapur-103.27 Cr. Phulwarisharif 46.25cr Fatuha-35.49cr Total-185.01 Cr.	176.192cr 23.11.2020 Variation-30.77 cr applied Upto 22.11.2023	22.11.2021 EOT- 22.11.2022 2nd EOT applied Upto 22.11.2023	6.33	Work - 6.03 Contingent-0.29 Other expenses - 0.01 Total -6.33	53.00%	1037	1) Sewerage Network(K.M)	0.076	0.059	0.135	SPS land NOC not received yet from WRD Supply of pipe is in progress
										2) Rising Main(650 K.M)				
										3) Manhole(Nos)				
										4) Tapping of Existing Network-(K.M)				
										5) Road Restoration(K.M)				
										6) House Connection Pit(Nos.)				
										8) House Connection(Nos)				
										9) Commissioning of Network(K.M)				
										10) STP Total Progress(100%) & MLD- 6 (civil)	80.00%	0.76%	80.76%	
										a) SBR Tank(100%)	96.50%	0.10%	96.60%	
										b) CCT(100%)	12.00%	8.00%	20.00%	
										c) Sludge Holding Tank -building(100%)	95.00%	0.00%	95.00%	
										d) Chlorination tank(100%)	10.00%	2%	12.00%	
										e) Grit Chamber(100%)	91.50%	0.10%	91.60%	
										f) Admin Building(100%)	85.00%	0.50%	85.50%	
										g) Staff Qtr(100%)	85.00%	5.00%	90.00%	
										h) E/M Work(100%)	38.00%	2.00%	40.00%	
										12) SPS/PS-1(100%) & MLD-5 & 85(civil)	18.00%	5.00%	23.00%	SPS land NOC not received yet from WRD but work in progress as per instruction of MD sir
										a) E/M Work SPS	0.00%	0.00%	0.00%	
										13) I&D Work-1(100%)	0.00%	0.00%	0.00%	

Handwritten signature

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in July '23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Unto Previous Month	During this Month	Total Progress	
2	Design & Build of 25 MLD at Danapur, I&D and SPS with 15 years O&M cost	Bhugan Infracon Pvt Ltd	Danapur:- 103.27	176.1920491 / 23.11.20 Variation 30.77 crore	22.11.2021 E.O.T 22.11.2022 2nd EOT applied upto- 22.11.2023	34.01	Work - 23.57 Centage -1.31 Other expenses - 6.61 Mob Advance - 2.53 Total - 34.01	58.00%	2751	1.Sewerage Network(K.M)				
										2.Rising Main				
										a) Rising Main 500 mm Dia (4.4K.M)				VARIATION SUBMITTED AT BUIDCO HQ. NOC NOT RECEIVED FROM RCD FOR PIPELAYING FROM DEV NALAH TO NAHAR NALAH IN 4.4 KM LENGTH
										b) Rising Main 800 mm Dia (3.065 K.M)	1.042	0.023	1.065	
										Pilling work (466 Nos)	360	53	413	Variation submitted in BUIDCO HQ for approval
										Pile cap(233 Nos)	55	15	70	Variation submitted in BUIDCO HQ for approval
										3.Manhole(Nos.)				
										4.Tapping of Existing Network-(K.M)				
										5.Road Restoration(4.9K.M)				
										6.House Connection Pft(Nos.)				
										8.House Connection(Nos.)				
										9.Commissioning of Network(K.M)				
										10.25 MLD STP Total Progress(100%)	87.30%	0.05%	87.35%	
										a)SBR Tank(100%)	96.50%	0.50%	97.00%	
										b)CCT(100%)	97.00%	0.00%	97.00%	
										c)Sludge Holding Tank(100%)	95.00%	0.00%	95.00%	
										d)Chlorination tank(100%)	95.00%	0.00%	95.00%	
										e)Grit Chamber(100%)	86.00%	2.00%	88.00%	
										f)Admin Building(100%)	97.61%	0.00%	97.61%	
										g)Flood protection work(100%)	7.00%	2.00%	9.00%	
										h)E/M Work STP(100%)	53.50%	5.00%	58.50%	
										11.SPS/IPS-1 AT DEV NALAH(100%) & MLD- 12.89				Variation submitted in BUIDCO HQ for approval. NOC of land not received from Ministry of Defence
										12.SPS/IPS-2 AT NAHAR NALAH(100%) & MLD- 24.88	60.00%	2.00%	62.00%	
										13.I&D Work-1(100%)	0.00%	0.00%	0.00%	
										14.I&D Work-2(100%)				

364

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : I & D and STP Maner (6.5 MLD)

Month : July' 2023

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in July'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks/Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Design & Build of 6.50 MLD STP at Maner. I&D & SPS with 15 years O&M cost	(M/s) SOPHISTICATED INDUSTRIAL MATERIALS ANALYTICAL LABS PVT. LTD.)	41.36	40.839592 S/ 27.09.19 Variation 18.30 crore	14.10.2020 1st EOT upto 02.08.2022 2nd EOT applied upto- 30.09.2023	22.56	Work - 21.12 Centage-1.22 Other expenses -0.21 Unadjusted Mob - 0 Total -22.56	74.47%	1440	1.Sewerage Network-1.2 Km	.365km	.412km	.777km	
										2.Rising Main (K.M)- 7.05 K.m	2.17km	.345km	2.515km	
										(a) Piling work- 2.75 K.m	1.610km	.992km	2.602km	included mohanpur line
										(b) Pipe laying-4.3 K.m	8.5	7	15.5	
										3.Manhole(Nos.)-40				
										4.Tapping of Existing Network-(K.M)				
										5.Road Restoration(K.M)				
										6.Commissioning of Network(K.M)				
										7.STP Total Progress(100%) & MLD-6.5	100.00%	0.00%	100.00%	Beutification work going on
										a)SBR Tank(100%)	100.00%	0.00%	100.00%	
										b)CCT(100%)	100.00%	0.00%	100.00%	
										c)Sludge Holding Tank(100%)	100.00%	0.00%	100.00%	
										d)Chlorination tank(100%)	100.00%	0.00%	100.00%	
										e)Grit Chamber(100%)	100.00%	0.00%	100.00%	
										f)Admin Building(100%)	100.00%	0.00%	100.00%	
										g)MPS(100%)	81.25%	9.10%	90.35%	
										h) STP E/M Work(100%)	100.00%	0.00%	100.00%	
										8.SPS/PS-1 at Tiwari tota(100%) & MLD- 6.0	60.85%	10.45%	71.30%	
										9.SPS/PS-2 at mahinawa(100%) & MLD- 6.5	29.60%	38.30%	67.90%	
										10.I&D Work-1(100%)				
										11.I&D Work-2(100%)				
										12.I&D Work-3(100%)				
										13.I&D Work-4(100%)				

[Signature]

2

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : I&D works and STP of Capacity 10 MLD at Bakhtiyarpur, July' 2023

Sl.No	Name of Project	Name of Contractor	AA & ES Go/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in July'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	I&D works and STP at Bakhtiyarpur	M/s S.G. Construction s & S.N. Enviro Pvt Ltd JV	35.88 37.805	36.04 Cr. (C Cost- 22.65 Cr. And O&M- 13.40 Cr.) 27-08-19	26.08.20 EoT till Oct - 2022 (Revised EoT applied till Jun - 2023)	32.03	Work - 28.66 Centage - 1.60 Other -1.77 Unadjusted - 0 Total - 32.03	Total Completion %- 92.35% (Completion % in original scope of work- 95.50% Completion % In variation part: 47.00%)	2080	1. Sewerage Network(K.M) 2. Roding Main(K.M) 3. Manhole(Nos.) 4. Tapping of Existing Network-(K.M) 5. Road Restoration(K.M) 6. House Connection Pit(Nos.) 7. House Connection(Nos.) 8. Commissioning of Network(K.M) 9. STP-1 Total Progress(100%) & MLD- 100MLD 10. STP-2 Total Progress(100%) & MLD- 100MLD 11. STP-2(100%) & MLD- ? 12. SP/PS-1 4.9 MLD Civil Work 13. SP/PS-1 4.9 MLD E/M Work 14. SP/PS-2 5.1 MLD Civil Work 15. SP/PS-2 5.1 MLD E/M Work 16. SP/PS-3(100%) & MLD- ? 17. SP/PS-4(100%) & MLD- ? 18. SP/PS-5(100%) & MLD- ? 19. I&D Work-1(100%) 20. I&D Work-2(100%) 21. I&D Work-3(100%) 22. I&D Work-4(100%)	1.740	0.060	1.800	Variation approval is pending at NM&CG level. We have submitted the variation in Jul'22
											1.560	0.099	1.661	Approval of EoT is pending since Aug'22
											18.00	4.00	22.00	NOC from NIAI, IOCL, Railway & RTO is pending
											0.00	0.03	0.03	Electric cable passing over the IPS2 area is not yet shifted due to which building work is on hold
											0.00	0.00	0.00	Sewer near IPS1 area has to be cleared by NIAI in light of department/letter of Bakhtiyarpur for constructing the Manhole near IPS- 2 area
											NA	NA	NA	Some part of the pipeline work is pending due to non removal of bricks by brick manufacturer
											NA	NA	NA	
											99.95%	0.00%	99.95%	
											100.00%	0.00%	100.00%	
											100.00%	0.00%	100.00%	
											100.00%	0.00%	100.00%	
											100.00%	0.00%	100.00%	
											100.00%	0.00%	100.00%	
											100.00%	0.00%	100.00%	
											NA	NA	NA	
											72.80%	7.05%	79.85%	
											0.00%	5.00%	5.00%	
											74.30%	3.20%	77.50%	
											0.00%	5.00%	5.00%	
											NA	NA	NA	
											NA	NA	NA	
											NA	NA	NA	
											NA	NA	NA	
											NA	NA	NA	
											NA	NA	NA	
											NA	NA	NA	

Handwritten signature/initials

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Fatuha 7MLD STP and I&D Work

Month July' 2023

Sl.No	Name of the Project	Name of the Contractor	AA & ES Gol/Gob (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in July'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
4	7MLD at Fatuha STP, I&D and SPS with 15 years O&M cost	Bhugan Infracon Pvt Ltd	Danapur:- 103.27 Phulwari:- 46.25 Fatuha:-35.49 37,4325	176.19204 91/ 23.11.20 Variation 30.77 crore	22.11.2021 E.O.T 22.11.2022 2nd EOT applied upto- 22.11.2023	5.6	Work - 5.35 Centage -0.24 Other expenses -0.01 Total - 5.67	38.20%	939	1.Sewerage Network(3.944K.M)				
										2.Rising Main(0.91 K.M)				
										3.Manhole(Nos.)				
										4.Tapping of Existing Network-(K.M)				
										5.Road Restoration(0.80 K.M)				
										6.House Connection Pit(Nos.)				
										8.House Connection(Nos.)				
										9.Commissioning of Network(K.M)				
										10.07 MLD STP Fatuha Total Work progress	66.80%	6.00%	72.80%	
										a)SBR Tank(100%)	69.70%	3.20%	72.90%	
										b)CCT(100%)	85.90%	0.80%	86.70%	
										c)Sludge Holding Tank(100%)	48.50%	6.70%	55.20%	
										d)Chlorination tank(100%)	85.90%	0.80%	86.70%	
										e)Staff quarter(100%)	23.01%	0.09%	23.10%	
										f)Admin Building(100%)	40.40%	3.70%	44.10%	
										g)MPS(100%)				
										h)E/M Work(100%)	30.00%	0.00%	30.00%	
										11.SPS/IPS-1(100%) & MLD- 7.00 MLD	1.50%	0.00%	1.50%	
										12.SPS/IPS-2(100%) & MLD- 5.00 MLD	1.50%	0.00%	1.50%	
										13. SPS/IPS-3(100%) & MLD- 2.90 MLD	1.50%	0.00%	1.50%	
										14. SPS/IPS-4(100%) & MLD- 0.68 MLD	1.50%	0.00%	1.50%	
										13 I&D Work-1(100%)				
										14.I&D Work-2(100%)				
										15.I&D Work-3(100%)				
										15.I&D Work-4(100%)				

2024

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : I&D works and STP at Barh

Month : July' 2023

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in July'23 (in nos.)	Main Component with total scope	Total Progress	Remarks
Name of Scheme : I&D works and STP at Barh												
1	11 MLD Barh STP and I&D work	M/s Toshiba water solutions Pvt Ltd.	58.27 61.38	53.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.) 22-10-18	4/21/2020	37.68	Escal - 1.97 Work - 32.15 Contage - 1.97 Unadjusted Mob. Advance - 0 Other expenses - -59 Total - 37.68	100.00%	0	IPS-01 IPS-02 I&D Rising main Receiving Chamber Grit Chamber SBR Basin Chlorination Contact Tank Sludge Thickener Tank BFP Building Blower Building Staff Qtr MCC Room Admin Building	Construction Work is completed & O&M work in progress.	Inlet & Outlet Data Jun 2023:- Inlet flow - 4.4 MLD Outlet flow - 4.3 MLD Inlet BOD- 89 mg/l Inlet COD- 201 mg/l Inlet TSS- 198 mg/l Inlet Fecal Coliform - 478 mpn/100 ml Outlet BOD - 7.1 mg/l Outlet COD - 29.8 mg/l Outlet TSS - 7.16 mg/l Outlet total phosphate- 0.80 mg/l Outlet Fecal Coliform - 108 mpn/100 ml

359

27

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Begusarai STP and Sewerage Project

Month : July 2023

Month : July 2023															
Sl No	Name of Project	Name of Contractor	AA & ES Go/GoB (Rs. In Cr.)	Agreement Amount (Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in July- 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution	
											Upto Previous Month	During this Month	Total Progress		
1	Begusarai STP and Sewerage Project	Toshiba water solutions pvt Limited	230.06 236.5606	236.85 Cr. 04-02-2020	03/02/2022.	190.21	Escal-16.08 Work - 151.92 Centage -5.37 Other expenses -16.34 Mob Advance - 0.00 Total - 190.21	81.2%	85	1.Sewerage Network(90.5 K.M) 2.Rising Main(1.71 K.M) 3.Manhole(4017 Nos.) 4.Tapping of Existing Network-(K.M) 5.Road Restoration(90.5 K.M) 6.House Connection PK(11020 Nos.) 8.House Connection(Nos.) 9.Commissioning of Network(K.M) 10.STP-1 Total Progress(100%) & MLD- 17 a)SBR Tank(100%) b)CCT(100%) c)Sludge Thickner Tank(100%) e)Grit Chamber(100%) f)Admin Building(100%) g)MPS(100%) h)E/M Work(100%) Procurement (100%) Installation (100%) 11.STP-2(100%) & MLD- ? 12.SPS/IPS-1(100%) & MLD- 3.62 a)SPS/IPS-2(100%) & MLD- 5.586	88.83	0.03	88.86		
											1.26	*	1.26		
											3,498.00	23.00	3,521.00		
											NA	*	-		
											79.04	*	79.04		RR Done by RCD-7 SKM Total RR Completed-86.54 KM
											9,817.00	*	9,817.00		
											NA	*	-		
											75.12	2.64	77.76		
											92.45	1.61	94.06		
											45.37	7.31	52.68		
											94.57	-	94.57		
											97.45	0.67	98.12		
											75.48	2.65	78.13		
											61.67	*	61.67		
											3.43	2.00	5.43		
											100.00	*	100.00		
											*	*	*		
											NA	*	*		
											43.06	7.25	50.31		
30.48	1.31	31.77													

27

Sl. No.	Name of Project	Name of Contractor	AA & ES Go/Gob (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Cr.)	Overall physical progress (in %)	Manpower Engaged in May-July 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
										1.Sewerage Network - 11.005 K.M 2.Rising Main - 18.890 K.M 3.Manhole(Nos. - 52) 4.Tapping of Existing Network(K.M) 5.Road Restoration - 18.883 K.M 6.House Connection Pit(Nos.) 7.House Connection(Nos.) 8.Commissioning of Network(K.M) 09 STP and I&D Work Total Progress	1.20 4.51 8 2.61 NA NA NA NA	0.014 0 0 0 NA NA NA NA	1.214 4.51 8 2.61 NA NA NA NA	
										a)FCR Tank-Pile Work In Progress (87.73 %)	578	13	591	Pile Work In Progress
										a)FCR Tank-Raft Casting In Progress (17.65%)	350	192	542	Raft Casting Work In Progress
										b) Tube Settler-Pile Work In-Progress (14.78%)	221	14	235	Pile Work In-Progress
									125	c) Dewatering Building- Pile Work In-Progress (58.53%)	41		41	Pile work completed
										d) Blending Sludge Storage Tank-Pile Work In-Progress (100%)	30		30	Pile work completed
										e) MCC & Blower Room-Pile Work In-Progress (73.81%)	42		42	Pile work completed
										f) Staff Quarter Type-I//Excavation work of Foundation (100%)	133	27	160	Pile Work In-Progress
										Preliminary Unit Pile Work(50.00%)	21	19	40	Pile Work In-Progress
										f) Staff Quarter Type-II/ Concrete Casting (39.45%)	15.09%	9.91%	45.00%	Column reinforcement & shuttering work & concreting in progress
										g) Security Cabin Tank-Brick Work (78.05 %)	90.05%	1.00%	91.05%	Brickwork work is under progress
										h) Staff Quarter Type-I//Concreting work (18.09%)	15.09%	1.00%	55.09%	Brickwork in progress
										i) Admin Building-Piling work In-Progress (50.00%)	40		40	Excavation work completed & RCC Work in Progress
										i) IPS-10 (1%) -Cutting Edge Fabrication Work	3	1.75	2.75	Well sinking in progress
										i) IPS-09 (1%) -Cutting Edge Fabrication Work	1.75	2.2	3.95	Well sinking in progress
										iii) IPS-08 (37%) -Well Sinking	5.44	8.13	8.25	Well Sinking in progress
										iv) IPS-07 (1%) -Cutting Edge Fabrication Work	2	1.20	3.20	Well Sinking in progress
										iv) IPS-06 (1%) -				Cutting Edge retained at Site
										iv) IPS-05 (1%) -				Cutting Edge retained at Site
										iv) IPS-04 (1%) -				Cutting Edge retained at Site
										iv) IPS-02 (1%) -				Cutting Edge retained at Site
										iv) IPS-01 (1%) -				Cutting Edge retained at Site
										j) E/M Work(100%)				Cutting Edge retained at Site
										10 SPS/IPS-1(100%) & MLD- 7				
										a)SPS/IPS-2(100%) & MLD- 7				
										b)SPS/IPS-3(100%) & MLD- 7				
										c)SPS/IPS-4(100%) & MLD- 7				
										d)SPS/IPS-5(100%) & MLD- 7				
										Trenchless crossing (900 MM Dia)-Mtr	90		90	Completed

248

356

Bihar Urban Infrastructure Development Corporation Ltd.

(Progress report for the month of July' 2023)

Sl. No.	Name of Project	Name of Contractor	AA & ES GoI/GOB (Rs. in Cr.)	Agreement Amount (Data (Rs. in Cr.)	As per agreement date of completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Main Component	Total Progress	Sutangan) STP Man Days	Remarks
1	10 MLD STP SULTANGANJ	VC PROJECT	50.22 63.43	63.51 Cr. (C cost- 35.066 Cr. and O&M Cost- 28.443 Cr.) 14-09-18	13.02.2020 Revised- 04.11.2020(EOT granted till 15.08.2021, Again EOT to be requested	32.85	Work - 31.01 Centage - 1.79 Unadjusted advance -0 Other expenses - 0.05 Total - 32.85	100%	Mbbt technology, plate settler tank, chlorine contact tank, centrifuge building, mcc and blower room, sludge shade yard, Admin building with staff Qtr, scada tecnology, sludge thikner and chlorinator building, and ips 2&3 include	Work is completed & O&M work in progress.	504	Data July 2023 :- Inlet flow -4,502 MLD 68 mg/l Inlet COD - 170 mg/l 150 mg/l 4,502 MLD Outlet BOD - 10mg/l Outlet COD - 26 mg/l 12 mg/l 116 cfu Inlet BOD - Inlet TSS - Outlet flow - Outlet TSS - Feecal Coliform -

248

Name of Scheme :Naugachia I&D and STP Project

Bihar Urban Infrastructure Development Corporation Ltd.

Month : July' 2023

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged In July-23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue In Execution
											Upto Previous Month	During this Month	Total Progress	
										1 Sewerage Network(K.M)	NA	-	-	
										2 Rising Main(K.M)	15.23	-	15.23	
										3 Manhole(Nos.)	NA	-	-	
										4 Tapping of Existing Network(K.M)	NA	-	-	
										5 Road Restoration(K.M)	15.23	-	15.23	
										6 House Connection Ppr(Nos.)	NA	-	-	
										8 House Connection(Nos.)	NA	-	-	
										9 Commissioning of Network(K.M)	-	-	-	
										10 STP-1 Total Progress(100%) & MLD- 9	100.00	-	100.00	Decision on Treated water disposal arrangement is pending yet
										a)ISBR Tank(100%)	100.00	-	100.00	
										b)CCT(100%)	100.00	-	100.00	
										c)Sludge Thickner Tank(100%)	100.00	-	100.00	
										d)Chlorination tank(100%)	-	-	-	
										e)Grit Chamber(100%)	100.00	-	100.00	
										f)Admin Building(100%)	100.00	-	100.00	
										g)MPS(100%)	NA	-	-	
										h)E/M Work(100%)	-	-	-	
										Procurement (100%)	100.00	-	100.00	
										Installation (100%)	100.00	-	100.00	
										11 STP-2(100%) & MLD- 2	NA	-	-	
										12 SP/PS-(100%) & MLD- 0.9	100.00	-	100.00	
										13 SP/PS-(100%) & MLD- 0.81	100.00	-	100.00	
										b)SP/PS-3(100%) & MLD-	Deleted	-	-	
										c)SP/PS-4(100%) & MLD- 3	100.00	-	100.00	
										d) SP/PS-5(100%) & MLD- 2	100.00	-	100.00	Pipe laying parallel the track in progress and likely to complete by 15th Feb 2023
										e) SP/PS-6(100%) & MLD- 1	100.00	-	100.00	
										13 I&D Work-1 (100%)	100.00	-	100.00	Above work is Tapping of Nala
										14 I&D Work-2(100%)	100.00	-	100.00	Above work is Tapping of Nala
										15 I&D Work-3(100%)	100.00	-	100.00	Above work is Tapping of Nala
										16 I&D Work-4(100%)	100.00	-	100.00	Above work is Tapping of Nala
										17 I&D Work-5(100%)	91.50	-	91.50	Pipe laying work completed
										16 I&D Work-6(100%)	100.00	-	100.00	Above work is Tapping of Nala
										Second Railway Crossing	-	-	-	
										Trenchless Work (100%)	100.00	-	100.00	for laying of treated water RCC pipe

244

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : I&D works and 32 MLD STP at Chhapra

Month : July ' 2023

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in July 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
20	I&D works and STP at Chhapra	M/s Toshiba JV Chevrox	236.15 242.6337	248.07 Cr. 04-02-20	04.08.2021, 09.11.2022 (EOT approved from NIMCG)	118	Work- 105.66 Unadjusted Mob. Advance - 0.0 Other expenses- 7.08 Centage- 5.26 Price Escalation - 0.00 Total - 118.0	96.50%	120	1.Sewerage Network (20.20 K.M)	15.349	0.465	15.814	Work In Progress.
										2.Rising Main(2.90 K.M)	2.959	0.000	2.959	Work In progress.
										3.Manhole(768 Nos.)	529	3.000	532.000	Work in progress.
										4.Tapping of Existing Network-(K.M)	NA	NA	NA	
										5.Road Restoration(=13.225+2.279=15.504 K.M)	13.976	2.980	16.956	Scope of RCD.
										6.House Connection Pit(Nos.)	NA	NA	NA	
										8.House Connection(Nos.)	NA	NA	NA	
										9.Commissioning of Network(K.M)	NA	4.500	4.500	Ips 05 to MPS network commissioning
										10.STP-1 Total Progress(100%) & MLD- 32	99.04%	0.27%	99.31%	
										a)SBR Tank(100%)	99.50%	0.00%	99.50%	Painting work is in Progress
										b)CCT(100%)	99.50%	0.00%	99.50%	Painting work is in Progress
										c)Sludge Holding Tank(100%)	100.00%	0.00%	100.00%	
										d)Grit Chamber(100%)	99.50%	0.00%	99.50%	Painting work is in Progress
										e)Admin Building(100%)	95.74%	0.27%	96.01%	Finishing work in progress.
										f)MPS(100%) & MLD- 36.60	100.00%	0.00%	100.00%	
										g)E/M Work(100%)	98.83%	0.67%	99.50%	
										(i) E/M Supply(70%)	95.00%	5.00%	100.00%	
										(ii) E/M Erection(30%)	98.81%	0.69%	99.50%	Erection of diffuser of another 16 mid is in progress
										11.STP-2(100%) & MLD-				
										12.SPS/IPS-1(100%) & MLD- 33.30	72.10%	0.00%	72.10%	The Screen channel is completely fill with Rain water also the Ghaghra River Backflow is also Affecting the Work.
										a)SPS/IPS-2(100%) & MLD- 2.90	100.00%	0.00%	100.00%	
										b)SPS/IPS-3(100%) & MLD- 0.20	100.00%	0.00%	100.00%	
										c)SPS/IPS-4(100%) & MLD- 8.70	100.00%	0.00%	100.00%	
										d)SPS/IPS-5(100%) & MLD- 4.42	99.98%	0.02%	100.00%	
														The land provided by district administration is very conjuncted and approch road is very narrow.Work in progress.
										d)SPS/IPS-B(100%) & MLD- 4.90	98.02%	1.09%	99.11%	
										d)SPS/IPS-C(100%) & MLD- 4.42	36.65%	14.60%	51.25%	
										15.I&D Work-(100%) (39 Outfall Structure)	0.00%	0.00%	0.00%	

Bihar U-bhan Infrastructure Development Corporation Ltd.

Name of Scheme : 22 MLD STP, 04 Nos IPS and 138.9 KMs Sewerage Network, Hajipur

Month : July' 2023

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in July 23 (n-nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	22 MLD STP, 04 Nos IPS and 138.9 KMs Sewerage Network, Hajipur	M/s Toshba Water Solutions Private Limited JV with Kevadiya construction pvt.ltd.	305.19 312.44	316.18 Cr. (Cons Cost 240.83 + O&M 75.35) 03.07.2021	02.07.2023	251.48	Eclis- 12.24 Work- 208.25 Unadjusted Mob Advance - 6.06 Other expenses- 18.06 Contage- 6.87 Total - 251.48	78.32%	145	1. Sewerage Network(K.M) (138.9)	126.832	1.936	128.768	1.) Railway crossing near IPS-1. We have applied online for railway crossing NOC and it is under process.
										2. Rising Main(K.M) (4.975)	0	0	0	
										3. Manhole(Nos.) (5731)	6506.00	0	6506	
										4. Tapping of Existing Network(K.M) (50)	0	0	0	
										5. Road Restoration(K.M) (138.9 Km)	122.795	2.556	125.271	2.) NOC for laying pipeline along and across NH-22: Fund required for License fee and Bank guarantee has been sanctioned by NMCG Cell, BUIDCO Patna. And we have received the fund on 23.06.2023. Fund Transferred to PIU Patna. Month and 8.0 Submission is under process.
										6. House Connection PU(Msq) (17263)	17131	0	17131	
										7. Commissioning of Network(K.M)	0	0	0	
										8. 22 MLD STP Total Progress(100%)	69.12%	0.11%	69.32%	3.) OUTFALL: Land NOC required for outfall of Effluent from STP. It is pending with DEPUTY COLLECTOR LAND REFORM, VAISHALI, HAJIPUR.
										alteration Tank(100%)	77.00%	0.10%	77.10%	
										bicCT(100%)	7.50%	20%	27.50%	For same outfall online application for land lease has been made to railway with application ID-ECR-SEE-2023-LS-76.
										c)Clarifier (100%)	57.00%	8.00%	65.00%	
										d)Sewer quarter (100%)	61.00%	1%	62.00%	4.) NOC under process for laying of sewerage network in industrial area (BIADA).
										e)Grift Chamber(100%)	43%	1%	44.00%	
										f)Admin Building(100%)	67.00%	3.0%	70.00%	5.) NOC under process for NH-31, NH-322 & NH-1228
										g)MPS(100%)	58%	0%	58.00%	
										h) inlet & screen chamber	0%	0%	0.00%	Only supply of E-M items.
										i) HT panel & Meter room	66.50%	0.0%	66.50%	
										k) Air blower shed	85.00%	0%	85.00%	Curb wall and 1.1mt wall height above it has been casted
										j)DG & Transformer	35.00%	0%	35.00%	
										l)E/M Work(100%)	78.16%	0.41%	78.57%	Curb wall and 7.85mt wall height above it has been casted
										9.A) SPS/IPS-1(100%) & MLD-8.66	11.0%	0.00%	11.00%	
										B)SPS/IPS-2(100%) & MLD- 9.98	19.4%	2.57%	21.93%	Curb wall and 4 mt wall height above it has been completed.
										C)SPS/IPS-3(100%) & MLD- 14.113	35.2%	2.30%	37.44%	
										D)SPS/IPS-4(100%) & MLD- 7.223	30.0%	0.00%	30.00%	Curb wall and 4 mt wall height above it has been completed.
										D)SPS/IPS-5(100%) & MLD- 7.223	20.7%	7.11%	27.86%	

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Munger STP & Sewerage Network Project, Bihar

Month : July' 2023

Sl.N o	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr)	Fund Expenditure (Rs. in Cr)	Overall physical progress (in %)	Manpower Engaged in July'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks (Issue in Execution)
											Upto Previous Month	During this Month	Total Progress	
										1.Sewerage Network(167.23 K.M)	142.293	4.736	147.049	1. RCD NH - Division NOC awaited. 2. Railway NOC. (1 Nos) pending from Sonepur division.
										2.Manhole (7465 Nos)	5261	292	5553	
										3.Road Restoration (167.23K.M)	127.328	16.835	144.163	
										4.House Connection Pit (9666 Nos.)	7074	443	7517	
										5.House Connection (15200 Nos.)	4961	242	5203	
										6.Rising Main (6.904 K.M)	1.26	0.000	1.260	
										7.Tapping of Existing Network-(K.M)	0.00%	0.00%	0	
										8.Commissioning of Network(K.M)	0.000	0.000	0.000	
										9.STP-1 Total Progress (100%) & MLD- 30	70.51%	1.30%	71.81%	
										(a) SBR Tank(100%)	96%	1%	97%	
										(b) CCT(100%)	99.0%	0.0%	99.0%	
										(c) Sludge Holding Tank(100%)	95%	1%	96%	
										(d) Chlorination tank(100%)	55%	20%	75%	
										(e) Grit Chamber(100%)	70%	5%	75%	
										(f) Admin Building(100%)	61%	6%	67%	
										(g) MPS(100%)	79%	2%	81%	
										(h) E/M Work(100%)	25%	20.40%	45.40%	
										10.SPS/IPS-1(100%) & MLD- 8.66 MLD	55.00%	1.24%	56.24%	
										(a)SPS/IPS-2(100%) & MLD- 9.99 MLD	43.27%	2.09%	45.36%	
										(b)SPS/IPS-3A(100%) & MLD- 9.01 MLD	70.87%	1.72%	72.59%	
										(C)SPS/IPS-3B(100%) & MLD- 4.10 MLD	78.12%	1.12%	79.24%	
										(d) SPS/IPS -4 (100%) & MLD- 2.32 MLD	78.50%	1.24%	79.74%	

240

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 31.07.2023)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue In Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	6.62	Work - 6.55 Other - 0.07 Total - 6.62	100%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscape & Horticulture works 7. Stainless steel railing works.	Completed			RFD Gopalganj has been hand over to Zila Parishad, Muzzafarpur.
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	317.99	Work - 265.42 Escalation - 16.74 CSQC - 9.58 Other - 6.79 Centage - 19.46 Total - 317.99 (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.			all 16 Projects have been hand over to PMC, Patna.
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	10.00	Work - 9.87 Crore Other - 0.13 Total - 10.00	100.00%	Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	Sidhi Ghat - 91 % Chandwara Ghat (Ashram Ghat) - 91 % Sikandarpur Mukti Dham - 90 %	Sidhi Ghat - 9 % Chandwara Ghat (Ashram Ghat) - 3 % Sikandarpur Mukti Dham - 10 %	Sidhi Ghat - 100 % Chandwara Ghat (Ashram Ghat) - 100 % Sikandarpur Mukti Dham - 100 %	Completed in Dec 2022.

Don

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 31.07.2023)

1	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Cr.) GoI/GoB	Date of Sanction/ Date of AA&ES issue GoI/GoB	Total expenditure Incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Contra (Rs. In Cr.)	
2	3	4	5	6	7	8	9	
1	I&D and STP, Barahiya	6	-	49.50 (proposed)	Revised estimate approved on 25.10.2022	0.03	-	Financial Bid of 2 technical qualified Bidder. Opened on 01.07.2023. Financial Bid sent to NMCG for approval.
2	I&D and STP, Kahalgaon	6	-	46.00 (proposed)	Revised estimate approved on 30.11.2022	0.16	-	Financial Bid opened proposal sent to NMCG for Revised AA&ES.
3	Dehri I & D and STP	3 STP (11, 7 & 3 MLD)	-	63.89	12/1/2021	-	-	Financial bid open on 30.09.2022. TC meeting on financial bid done. Proposal sent to SPMG on 30.01.2023 for approval of decision of TC. Approval received. Matter to be put in coming BUIDCo Board meeting.
4	Supaul I&D and STP	3 STP (9, 2 & 1.1 MLD)	-	57.09	07/09.2022	-	-	6 Bid received in Tender. Technical Bid evaluation sent to NMCG for approval.
5	Ramnagar I&D and STP	2 STP (4.5 & 4.5 MLD)	-	56.97	12.09.2022	-	-	Financial Bid open. Sent to NMCG for approval.
6	Narkatlyaganj I&D and STP	2 STP (2.5 & 4.5 MLD)	-	49.39	17.10.2022	-	-	Only one Bid received. Bid evaluation is in process.
7	Daudnagar I&D and STP	1 STP (10.5 MLD)	-	42.25	24.01.2023	-	-	7 Bid received in Tender. Technical Bid evaluation sent to NMCG for approval.
8	Motihari I&D and STP	4 STP (4.5, 6.3, 5.8 , 6.3 MLD)	-	149.15	24.01.2023	-	-	Approval on technical Bid received by NMCG on 31.07.2023. T.C proceeding uploaded on E-proc.
9	Lakhisarai I&D and STP	2 STP (11 & 11 MLD)	-	94.12	10.03.2023	-	-	6 Bid received till last date 13.07.2023. Bid evaluation is in process.
10	Jamul I&D and STP	2 STP 7.46 MLD	-	77.39 Cr.	11.07.2023	-	-	Bid document sent to NMCG for Approval NIT floated. Last date of Bid receiving is 28.08.2023.
11	Patna RFD for 3 Ghats	-	-	46.28	10.01.2023	-	-	Financial Bid opened. Bid evaluation is in process.
12	Manihari Ghat	-	-	12.00	-	-	-	LoA issued.
13	Atal Manjhi Ghat, Saran	-	-	9.97	10.03.2023	-	-	Financial Bid opened. Bid evaluation is in process.
14	Gopalganj Crematorium	-	-	3.45	08.05.2020	-	-	Tender not succeeded in 4th time tender call. Revised estimate costing 4.67 Crore has been sent to NMCG for revised AA&ES.

Signature
D.P.D
P.O.M

Bihar Urban Infrastructure Development Corporation Ltd.
Status of DPR as on 31.07.2023

Sl. No.	Name of Scheme	Population	STP Capacity	SOR	Amount (in Cr)	Land Status	Status
1	2	3	4	5	6	7	8
DPR Submitted to SPMG							
1	Fecal Sludge Septage Management Dighwara	32741	24 kl	2022	2.97		TPA observations Compliance has been sent to IIT Roorkee, TPA
2	Fecal Sludge Septage Management Manihari	26629	10 kl	2022	5.5		TPA observations Compliance has been sent to IIT Roorkee, TPA
3	Fecal Sludge Septage Management Jughura	56234	26 kl	2022	4.11		TPA observations Compliance has been sent to IIT Roorkee, TPA
4	I&D Works and STP Arwal	51849	3.5 MLD	2020	50.19		DPR has been submitted to NMCG. NMCG sent this DPR to NIT Patna for TPA
5	I&D Works and STP Darbhanga	296039	22.6 & 1.7 MLD	2022	101.41		DPR has been submitted to NMCG
6	I&D Works and STP Kishanganj	105782	10.5, 3.43, 2.94 & 3.1 MLD	2022	109.46		Observation received by TPA IIT Patna which compliances sent to TPA IIT Patna.
7	I&D Works and STP Raxaul	55536	2.5, 2.5, 3.5 & 3.5 MLD	2020	87.62		Project approved in EC meeting dated- 31.07.2023 AA&ES yet to be issued
8	I&D Works and STP Saharsa	156540	17.4 & 13.05 MLD	2022	110.76		TPA observations Compliance has been sent to NIT Patna, TPA.
9	I&D Works and STP Madhopura	54472	10.73 MLD	2022	47.28		compliance of observation done and send to TPA NIT Patna
10	I&D Works and STP Bagaha	112634	11 MLD	2022	85.41		DPR has been submitted to NMCG. Some observations given by NMCG.
11	I&D Works and STP Gopalganj		11 MLD	2022	134.21		DPR has been submitted to NMCG. Some observations given by NMCG.
12	I&D Works and STP Samastipur		6 MLD	2022	61.71		DPR has been submitted to NMCG. Some observations given by NMCG.
13	I&D and STP Ara		47 MLD	2022	351		DPR has been submitted to NMCG. NMCG observation compliance sent to NMCG.
14	I&D and STP Balia		33 MLD	2022	468		DPR has been submitted to NMCG. NMCG observation compliance sent to NMCG.
15	I&D and STP Khagana		4.5	2022			Revised estimate submitted to NMCG.
16	Gaya sewerage Network and STP project		84 MLD	2022	2861		DPR has been submitted to NMCG. NMCG observation compliance sent to NMCG.
17	I&D Works and STP Katihar						DPR has been submitted to NMCG
18	I&D Works and STP Joghani						DPR has been submitted to NMCG
19	I&D and STP Jamalpur						DPR Under preparation.
20	I&D and STP Buxar						DPR Under preparation.
21	I&D and STP Purnia						DPR Under preparation.
22	I&D and STP Sasaram						DPR Under preparation.
23	I&D and STP Aurangabad						DPR Under preparation.
24	I&D and STP Jehanabad						DPR Under preparation.
25	I&D and STP Nawada						Financial proposal received. Work will be awarded within week.
26	I&D and STP Siwan						DPR Under preparation.
27	I&D and STP Araria						Financial proposal received. Work will be awarded within week.
28	I&D and STP Benipur						Financial proposal received. Work will be awarded within week.
29	I&D and STP Barauni						DPR Under preparation.
30	I&D and STP Bihul						DPR Under preparation.
31	I&D and STP Sheikhpura						Financial proposal received. Work will be awarded within week.
32	I&D and STP Siwan						DPR Under preparation.

M. Singh
 D.P.D.
 P.D.M.