



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

परियोजना निदेशक (असैनिक) का कार्यालय, बुडको, पटना पश्चिमी।

इनकम टैक्स गोलम्बर, ट्रॉजिट हॉस्टल, कमरा नं०-एस० 33, पटना-800001

Email Id-eeduda1patna@gmail.com



पत्रांक- 412

दिनांक- 01/9/2023

सेवा में,

✓ मुख्य महाप्रबंधक
बुडको, पटना।

.....
महाप्रबंधक (असैनिक)
जलापूर्ति, सिवरेज एवं ड्रेनेज
बुडको, पटना।

.....
महाप्रबंधक (असैनिक)
दक्षिण बिहार उपभाग
बुडको, पटना।

P.9 (PDM)
4/9/2023

विषय:-

मासिक प्रगति प्रतिवेदन माह अगस्त 2023 के संबंध में।

प्रसंग:-

प्रबंध निदेशक, बुडको, पटना का पत्रांक-4567 दिनांक-24.06.2020

महाशय,

उपरोक्त विषयक इस प्रमण्डल के अन्तर्गत चल रहे योजनाओं के माह अगस्त 2023 का प्रगति प्रतिवेदन विहित प्रपत्र में तैयार कर अग्रेतर कार्रवाई हेतु भेजी जा रही है।
अनु०-यथावत।

विश्वासभाजन

01/09/2023

परियोजना निदेशक (असैनिक)
बुडको, पटना पश्चिमी।

श्री शैलेष
DPO
श्री राजेश्वर
OE
04/9/23

CEM-6457
4/9/23

9028
4/9/23

4002-PDM
4/9/23

Bihar Urban Infrastructure Development Corporation Ltd. (NMCG Monthly Progress Report - August'2023)

Name of Scheme : I & D and STP Maner (6.5 MLD)

Month : August'2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Aug '23 (in nos.)	Main Component with Total scope (Please <u>Total Scope</u> mentioned in this column)	Component Wise Physical Progress			Remarks (Issue In Execution)
											Upto Previous Month	During this Month	Total Progress	
20	Design & Build of 6.50 MLD STP at Maner, I&D & SPS with 15 years O&M cos	(M/s SOPHISTICATED INDUSTRIAL MATERIALS ANALYTIC LABS.PVT.LTD.)	41.36	40.8395925/ 27.09.19 Variation 18.30 crore	1st EOT upto 02.08.2022 2nd EOT 30.09.2023			85.66%	3034	1.Sewerage Network(1.2K.M)	0.777	0.370	1.147	
										2.Rising Main(4.3K.M)	2.602	0.621	3.223	
										3.Manhole(32Nos.)	15.5	14.500	30	
										4.Tapping of Existing Network(K.M)				
										5.Road Restoration(K.M)				
										6.House Connection Pht(Nos.)				
										7.House Connection(Nos.)				
										8.Commissioning of Network(K.M)				
										9.STP-1 Total Progress(100%) & MLD- ?	100.00%	0.00%	100.00%	
										a)SBR Tank(100%)	100.00%	0.00%	100.00%	
										b)CCT(100%)	100.00%	0.00%	100.00%	
										c)Sludge Holding Tank(100%)	100.00%	0.00%	100.00%	
										d)Chlorination tank(100%)	100.00%	0.00%	100.00%	
										e)Grit Chamber(100%)	100.00%	0.00%	100.00%	
										f)Admin Building(100%)	100.00%	0.00%	100.00%	
g)MPS(100%)											90.35%	7.45%	97.80%	VARIATION SUBMITTED FOR APPROVAL
h)E/M Work(100%)											100.00%	0.00%	100.00%	
10. SPS/IPS-1(100%) & MLD- ?											71.30%	12.00%	83.30%	VARIATION SUBMITTED FOR APPROVAL
a)SPS/IPS-2(100%) & MLD- ?											67.85%	14.45%	82.30%	VARIATION SUBMITTED FOR APPROVAL
b)SPS/IPS-3(100%) & MLD- ?														
c)SPS/IPS-4(100%) & MLD- ?														
d)SPS/IPS-5(100%) & MLD- ?														
11.I&D Work-1(100%)														
12.I&D Work-2(100%)														
13.I&D Work-3(100%)														
14.I&D Work-4(100%)														
15.I&D Work-5(100%)														

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Danapur (25 MLD) STP and I&D work

Month : AUGUST-2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in MAY'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
2	Design & Build of 25 MLD at Danapur, 6MD & 7 Phulwaris harif and 7MLD at Fatuha STP, I&D and SPS with 15 years O&M cost	Bhugan Infracon Pvt Ltd	Danapur:- 103.27 Phulwaris:-46.25 Fatuha:-35.49 185.01	176.1920491 / 23.11.20 Variation 30.77 crore	22.11.2021 E.O.T 22.11.2022 2nd EOT applied upto- 22.11.2023			70.00%	2218	1.Sewerage Network(K.M)				Issue in Execution
										2.Rising Main				
										a) Rising Main 500 mm Dia (4.4K.M)	0	0	0	
										b) Rising Main 800 mm Dia (3.065 K.M)	1.065	0.66	1.725	
										Pilling work (466 Nos)	413	17	430	
										Pile cap(233 Nos)	70	10	80	
										3.Manhole(Nos.)				
										4. Tapping of Existing Network-(K.M)				
										5.Road Restoration(4.9K.M)				
										6.House Connection Pit(Nos.)				
										8.House Connection(Nos.)				
										9.Commissioning of Network(K.M)				
										10.25 MLD STP Total Progress(100%) (civil)	87.35%	3.05%	90.40%	
										a)SSR Tank(100%)	97.00%	0.50%	97.50%	
										b)CCT(100%)	97.00%	1.00%	98.00%	
										c)Sludge Holding Tank(100%)	95.00%	1.00%	96.00%	
										e)Grit Chamber(100%)	88.00%	2.00%	90.00%	
										f)Admin Building(100%)	97.60%	0.40%	98.00%	
										g)Flood protection work(100%)	9.00%	15.00%	24.00%	
										h)E/M Work STP(100%)	58.50%	16.15%	74.65%	
										11.SPS/IPS-1 AT DEV NALA(100%) & MLD-12.89				Variation submitted in BUIDCO HQ for approval. NOC of land not received from Ministry of Defence
										12.SPS/IPS-2 AT NAHAR NALA(100%) & MLD-24.88	62.00%	8.00%	70.00%	
										(a) E/M	0.00%	0.00%	0.00%	
										13.I&D Work-1(100%)				
										14.I&D Work-2(100%)				

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Phulwarisharif 6MLD STP and I&D work

Month : August 2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in May 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
3	Design & Build of 25 MLD at Danapur, 6 MLD at Phulwarisharif and 7 MLD at Fatuha STP, I&D and SPS with 15 Years O&M cost.	Bhugan Infracon Pvt Ltd	Danapur- 103.27cr Phulwarisharif- 46.25cr Fatuha- 35.49cr Total- 185.01cr	176.192cr 23.11.2020 Variation- 30.77 cr	22.11.2021 EOT- 22.11.2021 2nd EOT applied Upto- 22.11.2023			68.00%	1374	1.Sewerage Network(K.M)				
										2.Rising Main(.650 K.M)	0.135	0	0.135	
										3.Manhole(Nos.)				
										4. Tapping of Existing Network-(K.M)				
										5.Road Restoration(K.M)				
										6.House Connection Pit(Nos.)				
										8.House Connection(Nos.)				
										9.Commissioning of Network(K.M)				
										10.STP Total Progress(100%) & MLD- 6 (civil)	80.76%	4.56%	85.32%	
										a)SBR Tank(100%)	96.60%	0.10%	96.70%	
										b)CCT(100%)	20.00%	40.00%	60.00%	
										c)Sludge Holding Tank +building(100%)	95.00%	0.00%	95.00%	
										e)Grit Chamber(100%)	91.50%	0.10%	91.60%	
										f)Admin Building(100%)	85.59%	5.00%	90.59%	
										g)Staff Qtr(100%)	90.00%	3.00%	93.00%	
										h)E/M Work(100%)	40.00%	19.60%	59.60%	
										12.SPS/IPS-1(100%) & MLD-5.85(civil)	23.00%	17.00%	40.00%	SPS land NOC not received yet from WRD but work in progress as per instruction of MD sir.
										(a) E/M Work SPS	0.00%	0.00%	0.00%	
										13.I&D Work-1(100%)	0.00%	0.00%	0.00%	

Handwritten signature

Handwritten mark

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Fatuha 7MLD STP and I&D Work

Month : August 2023

Sl.No	Name of the Project	Name of the Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged In April 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Up to Previous Month	During this Month	Total Progress	
4	Design & Build of 25 MLD at Danapur, GMD & 7 MLD at Phulwarisha rif and 7MLD at Fatuha STP, I&D and SPS with 15 years O&M cost	Bhugan Infracon Pvt Ltd	Danapur- 103.27 Phulwarisha- 46.25 Fatuha- 35.49 185.01	176.19204 91/ 23.11.20 Variation 30.77 crore	22.11.2021 E.O.T 22.11.2022 2nd EOT applied upto- 22.11.2023			43.30%	1324	1.Sewerage Network (3.944K.M)				
										2.Rising Main (0.91 K.M)				
										3.Manhole (Nos.)				
										4.Tapping of Existing Network-(K.M)				
										5.Road Restoration (0.80 K.M)				
										6.House Connection Pit(Nos.)				
										8.House Connection(Nos.)				
										9.Commissioning of Network(K.M)				
										10.07 MLD STP Fatuha Total Work progress	72.80%	4.50%	77.30%	
										a)SBR Tank(100%)	72.90%	9.20%	82.10%	
										b)CCT(100%)	86.70%	0.00%	86.70%	
										c)Sludge Holding Tank(100%)	55.20%	14.00%	69.20%	
										d)Chlorination tank(100%)	86.70%	0.00%	86.70%	
										e)Staff quarter(100%)	23.10%	9.00%	32.10%	
										f)Admin Building(100%)	44.10%	37.50%	81.60%	
										g)Blower room(100%)	0.00%	81.60%	81.60%	
										h)PTU(100%)	0%	50.60%	50.60%	
										i)E/M Work(100%)	30.00%	15.00%	45.00%	
										11.SPS/IPS-1(100%) & MLD- 7.00 MLD	1.50%	0.00%	1.50%	
										12.SPS/IPS-2(100%) & MLD- 5.00 MLD	1.50%	0.00%	1.50%	
										13. SPS/IPS-3(100%) & MLD- 2.90 MLD	1.50%	0.00%	1.50%	
										14. SPS/IPS-4(100%) & MLD-0.68 MLD	1.50%	0.00%	1.50%	
										13.I&D Work-1(100%)				
										14.I&D Work-2(100%)				
										15.I&D Work-3(100%)				
										16.I&D Work-4(100%)				

100%

Project Director Signature

1308

	बिहार शहरी आधारभूत संरचना विकास निगम लि० (बिहार सरकार का उपक्रम) परियोजना निदेशक (असैनिक) का कार्यालय, बुडको, पटना पश्चिमी इनकम टैक्स गोलम्बर, ट्रॉजिट हॉस्टल, कमरा नं०-एस० 33, पटना-800004 Email Id-eedudalpatna@gmail.com	
--	--	--

पत्रांक—

दिनांक—

सेवा में,

मुख्य महाप्रबंधक
बुडको, पटना।

महाप्रबंधक (असैनिक)
जलापूर्ति, सिवरेज एवं ड्रेनेज
बुडको, पटना।

महाप्रबंधक (असैनिक)
दक्षिण बिहार उपभाग
बुडको, पटना।



विषय:—

मासिक प्रगति प्रतिवेदन माह अगस्त 2023 के संबंध में।

प्रसंग:—

प्रबंध निदेशक, बुडको, पटना का पत्रांक-4567 दिनांक-24.06.2020

महाशय,

उपरोक्त विषयक इस प्रमण्डल के अन्तर्गत चल रहे योजनाओं के माह अगस्त 2023 का प्रगति प्रतिवेदन विहित प्रपत्र में तैयार कर अग्रेतर कार्रवाई हेतु भेजी जा रही है।
अनु०-यथावत।

विश्वासभाजन

ह०/—

परियोजना निदेशक (असैनिक)
बुडको, पटना पश्चिमी।

ज्ञापांक- 712

दिनांक- 01/9/2023

प्रतिलिपि:— प्रबंध निदेशक, बुडको, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

01/09/2023

परियोजना निदेशक (असैनिक)
बुडको, पटना पश्चिमी।

4/9/23, DP
4/9/23, DP
05/9/23

4/9/23
Cem-6457
4/9/23

9031
4/9/23

4004 - PDM
4/9/23

बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

परियोजना निदेशक (असैनिक) का कार्यालय, बुडको, पटना पश्चिमी।

इमकन टेक्स मोलमर ट्रोजिट हॉस्टल कगरा न०-एस० 33, पटना-800001

Email Id-eeudalpatna@gmail.com

पत्रांक-

दिनांक-

मुख्य महाप्रबंधक

बुडको, पटना।

महाप्रबंधक (असैनिक)

जलापूर्ति, सिंचन एवं ड्रेनेज

बुडको, पटना।

महाप्रबंधक (असैनिक)

दक्षिण बिहार उपभाग

बुडको, पटना।

विषय:-

प्रसंग -

महाराष्ट्र

मासिक प्रगति प्रतिवेदन माह अगस्त 2023 के संबंध में।

प्रसंग निदेशक, बुडको, पटना का पत्रांक-4567 दिनांक-24.06.2020

उपरोक्त विषयक इस प्रमण्डल के अन्तर्गत चल रहे योजनाओं के माह अगस्त 2023 का प्रगति प्रतिवेदन विहित प्रपत्र में तैयार कर अग्रोतर कार्रवाई हेतु भेजी जा रही है।
अनुसंधान-प्रणाली।

विश्वासभाजन

ह०/-

परियोजना निदेशक (असैनिक)

बुडको, पटना पश्चिमी।

दिनांक- 01/09/2023

उपसह- 712

प्रतिनिधि- प्रसंग निदेशक, बुडको, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

01/09/2023

परियोजना निदेशक (असैनिक)

बुडको, पटना पश्चिमी।



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनल रोड, पटना-800001.

पत्रांक- बुडको/यो0-2693/2023 - 4347

पटना, दिनांक- 05/09/23

प्रेषक,

महाप्रबंधक (असैनिक), मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

मुख्य महाप्रबंधक,
बुडको, पटना।

विषय:- माह अगस्त-2023 का मासिक प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि बुडको द्वारा उत्तर बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह अगस्त-2023 का मासिक प्रगति प्रतिवेदन संबंधित परियोजना निदेशक/कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन

(Signature)
5/9/23

महाप्रबंधक (असैनिक),
मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

(Signature)
5/9/23

4006-PDM
5/9/23

CEM-6524
5/9/23

सीतामढ़ी + शिवहर।

August - 2023

Sl.No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress in Percentage			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress in Percentage	
1	2	3	4	5	6	7	8	9	10	11	12	13
Name of District :- Sitamarhi												
1	नगर सरकार भवन, नगर पंचायत, सुरसगढ़ के प्रशासनिक भवन का निर्माण कार्य (विद्युतिकरण, जलापूर्ति एवं स्वच्छता सहित कार्य)। संवेदक- M/s Dinker Construction Pvt Ltd.	1.6956 Lt. No. 21 Dt. 19.06.19	1.451548 Dt. 25.03.2022	24.06.2023	0.8478	0.8477999	0.8477999				कार्य पूर्ण एवं हस्तगत कर दिया गया है।	अंतिम विपत्र भुगतान हेतु आर्दहन उपलब्ध नहीं है।
2	नगर निगम, सीतामढ़ी क्षेत्र अन्तर्गत सात निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य विद्युत सेट-1 लकड़ी सेट-2	Lt. No. 499 Dt. 19.02.2022 Rs. 4.5912368										प्रारंभिक लेवल एवं मिट्टी जाँच किया जा चुका है। डिजाइन एवं ब्राइंग का कार्य प्रगति पर है।
Name of District :- Sheohar												
1	नगर परिषद, शिवहर क्षेत्र अन्तर्गत बस स्टैंड का निर्माण कार्य।	Lt. No. 201 Dt. 07.02.2023 Rs. 3.68048										एकराशनामा की प्रक्रिया में।
2	नगर परिषद, शिवहर क्षेत्र अन्तर्गत सात निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य। विद्युत सेट-1 लकड़ी सेट-2	Lt. No. 501 Dt. 19.02.2022 Rs. 4.5912368										निविदा निष्पादन की प्रक्रिया में।

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2 Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park. Contractor - Chandrabibha Devi	3 AA-0.4277, Dated:- 25.11.14 & EC:- 0.4277	4 0.3038828	5 18.12.16	6 0.21385	7 0.21385	8 Fund was being made available to this office (DUDA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Bettiah. This office has requested vide letter no-115, dated 12.05.2022 to DM Bettiah for releasing fund for completion of pending schemes.	9 Boundary wall, Pathway, Light , Gajebo, Sitting bench etc.	10 Boundary wall, Sitting Bench, Path way and Gajebo	11 No Work.	12 12	13 Boundary wall, Sitting Bench, Path way and Gajebo
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	3 AA-3.9292 Dated:- 13.11.13 & EC:- 3.1194	4 2.5137547	5 29.12.16	6 1.5082528	7 1.5082528		9 Construction of Building	Civil work completed except roof treatment	No Work.		Fund Issue. This office has requested to Dy. Collector (Dev.) with a copy to DDC & DM vide numerous letters for releasing fund. The last letter was sent vide this office no.115 Dtd. 12.05.22 for releasing fund in order to complete the works. But, fund is yet to be released by District Administration.
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	3 AA-3.9292 Dated:- 13.11.13 & EC:- 3.1194	4 0.2924633	5 17.12.18	6 0	0		PHE & Electrification work	Completed.	No Work.		Civil work completed नगर सकार भवन में नगर परिसर सिस्ट है।
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	3 AA-1.6956 Dated:- 8.11.13 & EC:- 1.5335	4 0.1371595	5 19.07.18	6 0	0		PHE & Electrification work	60 % work Completed.	No Work.	60 % work Completed.	
5	Construction of Ramna maidan- levelling, boundary wall, track and beautification. Contractor-M/S Jai bhawani const.	3 AA-2.0 Dated - 18.02.14 & EC	4 1.105711	5 29.05.15	6 0.902905	7 0.902905	8 0.902905	9 Boundary wall, pathway, levelling and beautification	phase- 1 is complete.	No work	Phase 1 is completed	For Ramna Maidan Phase- 1 Physically completed but financial progress not yet achieved due to fund constraints.

SATYA
05/09/2023

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

172

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर विकास योजनास्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	3	4	5	6	7	8	9	10	11	12	13
1		Letter no- 3059, dated- 18.12.2017 Amount 1.6956	1.2107859 22.02.2016	15 Months 22.04.2017	0.6140	0.6140	0.6140	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress		Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress	(शेष आवंटन की प्रतीक्षा में कार्य बन्द है।)
2	Construction of PCC road and RCC Draining from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar nigam, chhapara	Letter no-79, dated- 06.12.2017 Amount 2.9866	2.4299813 06.03.2020	15 Month	1.5866	1.5866	1.5866	RCC Drain- 1872 PCC Road- 936 Paver Block- 836	Nala- 1590m PCC- 641.50m Paver Block - 2x300.00 Completed.	Nala- 36 m PCC- Nil Paver block- 0	Nala- 1686 m PCC- 641.50m Paver Block - 2x300.00 Completed.	आवंटन का अभाव, आम लोगों द्वारा कार्य में रुकावट देना, बालु के ट्रेक्टरों का परिचालन।

Satya
05/09/2023

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Saharsa Bus Stand Project M/S Shri Balram Singh Vill+Post- Panchgachhia, Saharsa	4.00 & Letter No. 78, dated 19.11.2014	3.3003 & 10.06.2015	09.05.2017	1.91	1.91	1.91	Bus Terminus (civil work)	-	-	Completed	1. For departure gate, one gate land disputed in High Court, Patna 2. Fund unavailability since last two years. 3. Overall Progress 85%
								Toilet Block & small shops (Civil work)	-	-	Completed	
								Compound wall entrance gate (Civil work)	-	-	Except disputed land, rest work completed	
								Internal Road Pathway & Landscaping work	-	-	Completed	
								Electrical work (Internal) PHE work (Internal) PHE work (External)	-	-	Completed. Completed Completed	
2	Construction of Crematorium Under Nischay-2 in Saharsa Nagar Parishad Contractor- Shiv Chandra Kumar	Rs. 902.1557 Cr. Ltr. No.- 881, Dated- 03.03.2022	Rs. 838.44846 Dated- 20.03.2023	07.05.2024	-	-	-	-	-	-	-	Design & Drawing work is in progress

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

500

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नागर परिवहन मोटिवहरी के मोटिवहरी का सड़ककन एवं जोड़कर कार्य। (M/s Charitha - Pawan Kumar (JV), Hyderabad)	EC- 21.99 AA Rs.23.05492 It No-139 dt- 15.3.18 LOA-23.2555 It No-3623 dt-10.10.18	Rs. 23.2355 It No-SBD--- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 6.80	Rs. 6.80	Rs. 6.80	De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)	1.) De-weeding 2.) De-silting 3.) Pathway 4.) Peripheral Drain (Despced) 5.) STP-2 Nos. (2MLD) (Despced) 6.) Improving of Bunds 7.) Bathing Chat. Park, Toilet Block, Change Room, Bench and Dustbin.	1.) De-weeding Started since 26.04.2022. De- weeding Completed 97% 2.) De-silting since 20.04.2023, De-silting Completed-11%	1. De-weeding Machine supplied and De-weeding work in Motihari is under progress since 26.04.22. 2. Dredging Machine supplied on 25.01.2023 and 98% assembled on 28.01.2023, rest pipe assemble work in progress. Dredging Machine supplied instead of Agreemented Machine "Supply of 21 Tonne JCB long boom excavator (Model MB/205)" Machine changed under agreemented amount vide Technical Meeting held on 07.06.2019. De-silting work is under progress since 20.04.2023.	1) Contract Rectification Debarment and Blacklisting removed from M/s Charith-Pawan Kumar (JV) on 27.09.21 2) Letter to Start the work (where design and drawing not required) is given to contractor vide Lt. 531 dated 08.11.21 3) A proposal without STP has been submitted to CE (Infra) north Bihar. Design and Drawing to be prepared by Contractor and the same will be vetted by IIT, Delhi as directed by CE(Infra), north Bihar in meeting held on 05.01.2022. 4) De-weeding Machine supplied and De-weeding work in Motihari is under progress since 26.04.2022 5.) Dredging Machine supplied on 25.01.2023. Dredging work in progress from 20.04.23. Dredging Machine supplied instead of Agreemented Machine supply of 21 Tonne JCB Long boom excavator (Model- MB/205) Machine changed under agreement amount vide Technical Meeting held on 07.06.2019.
2	वाकिया इस विषय का निर्माण कार्य। (M/s Keshav Kumar Keesri, Motihari)	EC- 2.19 AA Rs. 2.0000 It No-78 dt- 19.11.14 EC- 2.19 LOA- 1.650150 It No-1375 dt-11.05.15	Rs.1.44 It No- BUIDCo/yo- 687 /14-87 dt-6.12.14	24.12.16 (6 Months)	1.44	1.43	1.43	1. Bus terminus 2. Toilet, shop block 2. compound wall with entrance gate . 3. internal road, pathway, Campus filling & land scaping. 4. Electrical			1.) Construction of Bus Terminus Completed 2.) Campus filling- 90% 3.) Shop and Toilet work completed. 4.) Electrical work & PHE work 50%-completed. 5.) Boulder Pitching work is completed.	

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

1559

MONTHLY REPORT

Hajipur-Vaishali

अगस्त - 2023

Sl.N o.	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value & Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर परिषद हाजीपुर												
1	हाजीपुर नगर परिषद अन्तर्गत बुटनदास घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.47186	90	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work	Kota Stona Boulder	R.C.C. completed. Kota Stone (95%) Bolder (30%) brick work completed, earth work completed.	Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred Work in Progress.
2	हाजीपुर नगर परिषद अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यीकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700	50	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work		R.C.C. (60%) Kota Stone (0%) Boulder (0%) brick work (40%), earth work (60%).	Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred Work is hindered due to rise in water level.

Note : Excess expenditure against serial no.-01 made from the amount available in serial no-2.
When fund of serial no.-1 of Buan Das ghat will be available then the it will be transferred to Sidi
Chat viz in serial no.-2.

Satya
05/09/2023
Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

508

Bihar Urban Infrastructure Development Corporation Ltd.
Madhepura

Aug-23

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद, मधेपुरा क्षेत्रान्तर्गत सम्राट अशोक भवन निर्माण कार्य। संवदेक- नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065 Date-	31.03.2020	0.1000	0.1000	0.1000	E/W Beam Column B/W, Stair, CP, Door, Window & Painting works.	Shuttering of slab and beam at roof level	-	Foundation to Slab casting complete	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCO Lt. No. 92, Date - 28.07.2020 & Lt.No. 15, Date - 30.01.2021 & Lt. No. 275 Dated 20.12.2021 Lt. No. 23 Date 28.02.2022 & Lt. no.-151, Date- 22.11.2022 & Lt. No.- 13 Date- 10.01.2023 & Lt. No.- 81 Date- 02.06.2023.
2	Construction of Crematorium (Madhepura) Contractor- Suman Enterprises	Rs. 5.454 Date- 15.04.2023	4.5452	09.05.2024	-	-	-	-	-	-	Levelling work in progress	-

59420
05/09/2023

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

88
General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
Darbhanga

Aug-23												
Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Crematorium (Electrical-02 Set & Wooden 04 Set) under Nischay-2 in Darbhanga Nagar Nigam Contractor- Suman Enterprises	9.72 Ref. no.- 1487, Dated- 24.03.2022	8.2, Dated- 06.04.2023	05.04.2024	-	-	-	Electrical-02 Set & Wooden 04 Set	Nil	180	180 m	Boundry wall work is going on

Sanya
05/09/2023

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

(555)



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर - पटना : 800001

फोन न०-91-612-2506109/208, 2506132 (फैक्स), email - mdbuidco@gmail.com

पत्रांक:- बुडको/यो०-1708/2020 (पार्ट-3)- 4362

दिनांक:- 08/9/23

सेवा में,

परियोजना निदेशक (असैनिक),
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय:- जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह अगस्त 2023 के संबंध में।

प्रसंग:- बुडको का आदेश संख्या- 38, दिनांक- 29.04.2020

महाशय,

उपर्युक्त विषय के संबंध में जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) माह अगस्त 2023 का तैयार कर इस पत्र के साथ संलग्न कर भेजी जाती है।

अनुलग्नक:- यथोपरि।

विश्वासभाजन,

(Handwritten signature)

(अमलेन्दु कुमार रंजन),
महाप्रबंधक (मुख्यालय),
जलापूर्ति, ड्रेनेज एवं सिवरेज,
बुडको, पटना।

(Handwritten notes and signature)
4028/2020
9/9/23

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - Aug 2023

KS

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

अगस्त-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मोतिहारी जलपूर्ति योजना फेज-1 संवेदक का नाम-M/S Nalanda Engicon pvt ltd	Rs. 32.0669 (without O&M) Lt No-596 dt- 28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD- 01/16-17 dt-3.2.17	30.06.2019 (EOT) (18 months) Extension till- 30/Sept/2021	28.59	25.55	25.55	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0 SCADA- 0	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6 SCADA- 2	i) Wards Covered/saturated - 2,3,4,5,6,7,8,9,10,11,12 and 21 ii) Supply Started Less Pressure issue in Ward-44 and 12 iii) Total Road Restoration Tngs 1- 2780m iv) Pipe Laying and HSC's Work completed as per available scope. No further work required
2	मोतिहारी जलपूर्ति योजना फेज-1 संवेदक का नाम-M/S Nalanda Engicon pvt ltd	Rs. 71.82 Lt No-108 dt- 16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD- 02/18-19 dt-18.7.18	17.07.20 (Extended to 31.10.2021)	52.00	45.47	45.47	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House and Chlorinator-7 Pump Motor -7 Transformer-7 SCADA-3	Pipeline-124.736 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House and Chlorinator-7 Comp Pump Motor -7 Transformer-7 Scada - 3 nos. Comp.	Pipeline-0 km HSC-0 OHT-1 in progress Tubewell-0 Pump House and Chlorinator-0 Pump Motor -0 Transformer-0 Scada-0	Pipeline-124.736 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House and Chlorinator-7 Comp Pump Motor -7 Transformer-7 Scada - 3 nos. Comp.	i) Wards Covered/saturated - 1,13,14,15,16,17,18,19,20,23,24,25,26,27,28,29, 30,31,32,33,34,35,36,37 and 38 ii) Pipe Laying in progress total 225 nos. of wards till date-31/10/2021 iii) Total used road till date-31.10.2021 iv) Pipe Laying and HSC's work completed as per available scope. No further work required except mislink v) SCADA - 03 nos. Comp
3	ढांका जलपूर्ति योजना फेज-1 M/S Ashoka Tubewell	Rs 8.19306 Lt No-55 dt- 13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD- 02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0 Scada-0	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	i) Wards Covered under Phase-1 - 37, 40, 10P, 11P, 12P ii) Wards Covered under Phase-2 - 13P, 14P, 15P, 16P, 17P, 18P iii) O&M are in progress. Fund unavailable for O&M
4	ढांका जलपूर्ति योजना फेज-1 M/S Ashoka Tubewell	रशि-05.08 करोड letter no- 139/15-03- 2018	रशि -5.02 29-09-2018	28.03.19 (Extension till Sep 2019)	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.011 km HSC-2676	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor -0 Transformer-0 Scada-0	Pipeline-30.011 km HSC-2676	i) Wards to be covered under phase-2 - 13P, 14P, 15P, 16P, 17P, 18P ii) Wards completed. All wards (1 to 22) iii) O&M are in progress

84440
08/09/2023
D.D.

552

S.No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
5	केसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt Ltd	Rs. 8.19306 Lt No-55 dt- 13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD- 03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	1) Works covered under Phase-I = 20% 20% 40% 20% 60% 70% 80% 90% 100% and 110% 2) O&M are in progress. Fund is available for O&M
6	केसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt Ltd	राशि-03.05 करोड़ letter no- 139,15- 10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	Pipeline-14.43 km HSC-915	-	Pipeline-14.43 km HSC-915	1) Works Covered under phase-I = 30% 40% 50% 60% 70% 80% 90% and 110% 2) Work for 3.4.5.6 are completed 3) As per agreement pipe line, works are completed 4) Water supply not in progress 5) 1) For remaining area phase-I, work order has been issued and will be received on 1.11.22
7	केसरिया जलापूर्ति योजना फेज- III Manoj Kumar Singh Construction	राशि-02.82 करोड़ letter no- 158,15- 19.01.22	राशि -2.27 28-07-2022	27.11.22	1.00	0.75	0.75	Pipeline-21.035 km HSC-1390 Tubewell-1 Pump House-1 Pump Motor-1	Pipeline-8.771 km (As per Actual measurement) HSC-582 Tubewell-1 Comp. Pump House-1 in progress Pump Motor-0	Pipeline-0.190 km HSC-31 Tubewell-0 Pump House-1 comp. Pump Motor-0	Pipeline-8.961 km (As per Actual measurement) HSC-613 Tubewell-1 Comp. Pump House-1 comp. Pump Motor-0	
8	रघुसौल जलापूर्ति योजना फेज- I सुरेन्द्र-नेस्स अग्रोका ट्यूबवेल	Rs. 8.19306 Lt No-55 dt- 13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD- 01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	1) Works Covered under phase-I = 10% 20% 30% 40% 50% 150% 180% 200% 2) O&M are in progress. Fund is available for O&M
9	रघुसौल जलापूर्ति योजना फेज- II सुरेन्द्र-नेस्स अग्रोका राय	राशि-07.53 करोड़ 130/08-03- 2018	राशि -5.86 24.11.18	23.05.19 (Extension till March 2020)	5.58	5.15	5.15	Pipeline-30.53 km HSC-1864	Pipeline-30.60 km HSC-1865	-	Pipeline-30.60 km HSC-1865	1) Works Covered under phase-I = 10% 20% 30% 40% 50% 150% 180% 200% 2) O&M are in progress. Fund is available for O&M

सा-गो
08/09/2023
2023

General Manager (HQ),
DWS, BUIDCO

255

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

अगस्त-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बगहा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhinarti const pvt ltd	सशि-70.96	सशि-61.57 dt.- 23.07.2018	23.07.2020 (Extended to 31.12.2022)	53.46	52.76	52.76	Pipeline-102.523 km Deviation- 6.401 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-105.806 km HSC-10601 OHT- 4 comp., 1 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Pipeline- 0 km HSC-0 OHT - 4 Comp. Tubewell - 0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-105.806 km HSC-10601 OHT- 4 comp., 1 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Out of 24 wards (10 fully 06 partially) water supply started in 16 wards & it rest ward work in progress
2	संविदा जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	सशि-97.25, letter no- 484, dated-20.12.16	सशि-101.92, dated-06.03.18	05.03.20 (Extended to 30.11.2021)	81.04	81.04	81.04	Pipeline-181.5 km (Revised) HSC-21864 (Revised) OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-176.716 km HSC-20197 nos. OHT- 6 Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Pipeline-1.091 km HSC-463 nos. OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-177.807 km HSC-20660 nos. OHT- 6 Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Out of 39 wards in Benahi in which 37 wards has been started and water supply started and in 02 wards due to mislinking of pipeline and house connect on water is not supplied by it Agency.

Satya
08/09/2023
DPA

General Manager (HQ),
DWS, BUIDCO

59

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

अगस्त-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1									10	11	12	13
1	हाजीपुर जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्रांक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.17	03.09.18 (Extend to 30.04.19)	38.11	38.11	38.11	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed.	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (100%) Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Ganadhipati const. pvt ltd	राशि- 76.16 करोड़ पत्रांक-108, दिनांक-16.01. 2018	राशि- 66.57 करोड़ 04.07.18	03.07.20 (Extended to 31.12.2021)	60.49	59.06	57.34	Pipeline-150.554 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-149.094 km HSC-8600 OHT-2 comp. Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-0.706 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-149.8 km HSC-8600 OHT-2 comp. Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Overall physical progress-98%. Cansel of one OHT cancelled due to non availability of land. Intermediate connection of alternate laid pipes is in progress. 1.5 km km pipe laying work completed out of 22.5 km deviation work. 1243 HSC work completed out of 3150 HSC deviation work

General Manager (HQ),
DWS, BUIDCO

Satyam
08/09/2023
SPD

2549

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

अगस्त-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03, 2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01	.	Pipeline-57.17 km HSC-3500 Pump House-4	.	completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II संवेदक - श्री रामश्याम साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.5419	22.07.2020	5.37	4.82	4.82	Pipeline-21.47 km HSC-1000S R.R - 19.950 km	completed	completed	Pipeline-20.210 km HSC-8500 R.R - 16.050 km	completed

General Manager (HQ),
DWS, BUIDCO

Sd/-
08/09/2018
APD

1548

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

अगस्त-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फंज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फंज-II संवैकट - श्री रामाधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	31.03.2021	4.41	4.13	4.13	Pipeline-24.853 km HSC-3763 R.R - 21.200 km	Pipeline-21.450 km HSC-3150 R.R - 18.200	Completed	Pipeline-21.450 km HSC-3150 R.R - 18.200 km	पूर्ण

Sa470
08/09/2023
XPS


General Manager (HO),
DWS, BUIDCO

1542

Bihar Urban Infrastructure Development Corporation Ltd.

(Project Related to Water Supply, Sewerage and Drainage)

Muzaffarpur District

अगस्त-2023
Rs. In Lakh

Sl. No.	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	Design, Build construction of Storm Water Drainage System Including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari Infrastructure Pvt. Ltd.- Annu infra construct India Pvt. Ltd. (JV), New Delhi	3	4	5	6	7	8	9	10	11	12	13
									a) Mithanpura to Tirhut Canal Drain Excavation- 0m Bottom slab PCC- 0m. RCC Raft- 0m. Side wall RCC done- 1st Wall- 0 m. 2nd lift wall - 0m Final Wall- 0m.	a) Mithanpura to Tirhut Canal Drain Excavation- 0m Bottom slab PCC- 0m. RCC Raft- 0m. Side wall RCC done- 1st Wall- 0 m. 2nd lift wall - 12m Final Wall- 12m.	a) Mithanpura to Tirhut Canal Drain Excavation- 354.1m Bottom slab PCC- 3532m. RCC Raft- 3532m. Side wall RCC done- 1st Wall- 3532 m. 2nd lift wall- 3524m Final Wall- 3524 m.	1) Mithanpura i) 3720- 3610m drain from Mithanpura to Digra Ghunti & 110m retaining wall with covered drain from Digra railway ghunti to STP entry. ii) Land issue in 30m (traffic pole signal & sudha Dairy mithanpura chowk, (iii) land issue in 30m, near jai mata de Dharan kanta (iv) Land issue in 70 m Near STP 2.5 MLD
									b) Kachchi-Pakki 1st lift wall - 0 m 2nd lift wall & slab - 0m	b) Kachchi-Pakki 1st wall - 0 m 2nd lift wall & slab - 0m	b) Kachchi-Pakki Excavation- 730m PCC - 730m Raft - 730m 1st wall - 730 m Final Wall - 730 m	2) Kachchi-Pakki i) Legal Land issue in 140m
								1. Drain-22.409 Km 2. STP- 3 Nos (a) 22.5 MLD- Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total 38 MLD 3. Culvert-21 Nos	(c) Bibiganj Excavation-0m PCC-0m Raft-0m 1st lift wall - 0m 2nd lift wall - 20m Slab - 19.4m	(c) Bibiganj Excavation-0m PCC-0m Raft-0m 1st lift wall - 0m 2nd lift wall - 0m Slab - 0m	(c) Bibiganj Excavation-199m PCC-188m Raft-188m 1st lift wall - 154m 2nd lift wall - 137m Slab - 136.4m	3) Bibiganj i) Applied for NOC from R/D vide letter no. 340 dated 02.06.2022. ii) Applied for NOC from NHA/ Chhapra vide letter no. 360 dated 28.06.2022. 4) Kalyani to Fardo (i) Railway deny to give NOC for RCC drain 1225m.
		172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCO/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	30.11.21 (Extended to 31.03.2023)	57.62	42.09	39.21		Chatta Chowk Excavation-0m PCC - 0m Raft - 0m 1st lift wall - 0 m Top Slab - 0 m	Chatta Chowk Excavation-0m PCC - 0m Raft - 0m 1st lift wall - 0 m Top Slab - 0 m	Chatta Chowk Excavation- 21m PCC - 21m Raft - 21m 1st lift wall - 21 m Top Slab - 21 m	
									Sikandarpur Excavation-6m PCC-17m Raft-17m 1st lift wall - 17m 2nd lift wall - 15.5m 3rd lift wall - 27.4m Slab - 33.5m	Sikandarpur Excavation-0m PCC-0m Raft-0m 1st lift wall - 0m 2nd lift wall - 0m 3rd lift wall - 32.1m Slab - 0m	Sikandarpur Excavation-186m PCC-186m Raft-184.5m 1st lift wall - 184.5m 2nd lift wall - 141m 3rd lift wall - 91.9m Slab - 119.5m	5) Sikandarpur i) Applied for NOC for land execution of intermediate pumping station vide letter no. 375 dated 27.07.2022 ii) Applied for electrical estimate for pole shifting vide letter no. 362 & 363 dated 30.06.2022 (Urban-I)

2023

167

STP-2.5 MLD Backfilling	STP-2.5 MLD Backfilling	STP-2.5 MLD (i) Casting of 17 nos. of column above tie beam level (52.605) completed. (ii) Casting of 5th lift wall in sewage pump.	STP-2.5 MLD Backfilling	STP-2.5 MLD (i) Casting of Tie-Beam Completed 493/493m. (ii) Casting of 95/95 Nos (1st lift) of Column Above Tie Beam Level (52.605) Completed. (iii) Casting of 17 nos. of column above tie beam level (52.605) completed. (iv) Casting of 5th lift wall in sewage pump.	STP-13 MLD (i) Request for land(5800sqm) to nagar ayukt vide EE later no-EE dated08-6-2022 (ii) Land yet not finalised.
STP-22.5 MLD (i) Plinth beam casting- 25m (ii) PCC in Centrifuge sludge sump upto 1m height-40m. (iii) Brick work of compound wall upto 1m height-40m. (iv) PCC of Centrifuge footing-3 Nos. (v) PCC of boundary wall footing-4 Nos. (vi) Excavation of footing-9 Nos. (vii) Brick work of compound wall above 1m height-40m (viii) Raft of Sludge sump completed. (ix) Centrifuge house RCC design and drawing submitted to BUIDCo for approval. (x) CCT & decanter drawing submitted to BUIDCo, Patna for approval. (xi) Raft footing - 6Nos. (xii) Footing Raft- 3Nos. (xiii) Boundary wall raft footing- 4Nos. (xiv) Boundary wall brick work upto height 3.5m- 44m (xv) Centrifuge column upto plinth beam level-13 Nos. (xvi) Boundary wall column upto plinth level-28Nos (xvii) Sludge sump 2 lift wall	STP-22.5 MLD (i) Plinth beam casting- 25m (ii) PCC in Centrifuge sludge sump upto 1m height-40m. (iii) Brick work of compound wall upto 1m height-40m. (iv) PCC of Centrifuge footing-3 Nos. (v) PCC of boundary wall footing-4 Nos. (vi) Excavation of footing-9 Nos. (vii) Brick work of compound wall above 1m height-40m (viii) Raft of Sludge sump completed. (ix) Centrifuge house RCC design and drawing submitted to BUIDCo for approval. (x) CCT & decanter drawing submitted to BUIDCo, Patna for approval. (xi) Raft footing - 6Nos. (xii) Footing Raft- 3Nos. (xiii) Boundary wall raft footing- 4Nos. (xiv) Boundary wall brick work upto height 3.5m- 44m (xv) Centrifuge column upto plinth beam level-13 Nos. (xvi) Boundary wall column upto plinth level-28Nos (xvii) Sludge sump 2 lift wall	STP-22.5 MLD (i) Plinth beam casting- 25m (ii) PCC in Centrifuge sludge sump upto 1m height-40m. (iii) Brick work of compound wall upto 1m height-40m. (iv) PCC of Centrifuge footing-3 Nos. (v) PCC of boundary wall footing-4 Nos. (vi) Excavation of footing-9 Nos. (vii) Brick work of compound wall above 1m height-40m (viii) Raft of Sludge sump completed. (ix) Centrifuge house RCC design and drawing submitted to BUIDCo for approval. (x) CCT & decanter drawing submitted to BUIDCo, Patna for approval. (xi) Raft footing - 6Nos. (xii) Footing Raft- 3Nos. (xiii) Boundary wall raft footing- 4Nos. (xiv) Boundary wall brick work upto height 3.5m- 44m (xv) Centrifuge column upto plinth beam level-13 Nos. (xvi) Boundary wall column upto plinth level-28Nos (xvii) Sludge sump 2 lift wall	STP-22.5 MLD (i) PCC-18 Nos (Compound Wall) (ii) Footing - 18 Nos. (iii) Column- 19 Nos. (upto NGL) (iv) Plinth beam casting- 40m (v) Excavation compound walk- 14m (vi) Brick work - 40m (vii) PCC of Centrifuge sludge pump. (viii) PCC of boundary wall footing-4 Nos. (ix) Excavation of footing-9 Nos. (x) Brick work of compound wall above 1m height-40m (xi) Raft footing- 6 nos. (xii) Boundary wall raft footing- 4Nos. (xiii) Boundary wall brick work upto height 3.5m- 44m (xiv) Boundary wall column upto plinth level-28Nos. (xv) Centrifuge house column upto plinth beam level - 13 nos. (xvi) Sludge sump 2nd lift wall (xvii) Centrifuge house plinth casting (xviii) CCT PCC- 17m (xix) Sludge sump 3rd lift wall completed. (xx) Soil filling in tie-beam.	STP-13 MLD (i) PCC - 18 Nos (ii) Footing - 18 Nos (iii) Column 19 nos (upto NGT) (iv) Plinth beam casting 40m (v) PCC in Centrifuge sludge sump (vi) Brick work of compound wall upto 1m height-40m (vii) PCC of Centrifuge footing-3 Nos. (viii) PCC of boundary wall footing-4 Nos. (ix) Excavation of footing-9 Nos (x) Brick work of compound wall above 1m height-40m (xi) Raft of Sludge sump completed (xii) Centrifuge house RCC design and drawing submitted to BUIDCo for approval (xiii) CCT & decanter drawing submitted to BUIDCo, Patna for approval (xiv) Raft footing - 6Nos. (xv) Footing Raft- 3Nos. (xvi) Boundary wall raft footing- 4Nos (xvii) Boundary wall brick work upto height 3.5m- 44m (xviii) Centrifuge column upto plinth beam level-13 Nos. (xix) Boundary wall column upto plinth level-28Nos. (xx) Sludge sump 2 lift wall.	


General Manager (HO),
DWS, BUIDCo

Saty
08/09/2023
DPA



Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

अगस्त-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	क़िशंगंज जलापूर्ति योजना फ़ेज-1 संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20 (Extended to 31.07.2021)	21.44	21.44	21.44	Pipeline-66.969 km HSC-14523 OHT-3 Rising Main-500m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Pipeline-66.719 km HSC-11117 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline- 0 km HSC-0 OHT-0 Rising Main-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-1	Pipeline-66.719 km HSC-11117 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Balance HSC transfer to Phase-II
2	क़िशंगंज जलापूर्ति योजना फ़ेज-11 संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt. 19.02.18	45.31 12.06.2018	11.12.2019 (Extended to 31.07.2021)	43.57	43.56	40.57	Pipeline-113.23 km (Revised- 119.238 km) HSC-6320 (Revised-8500) OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1200m SCADA-10	Pipeline-119.238 km HSC-9726 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	Pipeline- 0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 Rising Main-0 SCADA-0	Pipeline-119.238 km HSC-9726 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	As per Agreement work has been completed

General Manager (HQ),
DWS, BUIDCO

Satyam
08/09/2023
DPA

1549

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Araria District

अगस्त-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	असरिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Genadiipati const	राशि-24.59 करोड़	राशि-21.7324 करोड़ 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-40.256 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Work complete	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	
2	असरिया जलापूर्ति योजना फेज- II सवेदक-मेसर्स उमंग इंफ्रास्ट्रक्चर्स	राशि- 8.64 करोड़ पत्रांक- 130 / 08.03. 2018	राशि-8.69 करोड़ 26.10.2018	25.07.2019	8.28	7.64	7.64	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Work complete	Pipeline-46.561 km HSC-3484	

Satyam
08/09/2023
7.00


General Manager (HQ),
DWS, BU DCo

543

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Purnea District

अगस्त-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	पुरिया जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Lingicon pvt ltd	सशि-110. 48 करोड़, Lt No.- 1519, Dated- 27.06.17.	सशि - 113.1918 dt.- 12.03.2018	11.03.20 (Extended to 31.07.2021)	106.38	106.33	104.54	Pipeline-184.75 km (223.60 Km Revised) HDPE Pipe - 23.869 km HSC-34995 (18500 Revised) OHT-5 Tubewell-16 Pump House-15 Pump Motor-15 Transformer-15 Scada-9	Pipeline-223.362 km HDPE Pipe - 23.658 km HSC- 20417 OHT-5 Comp. Tubewell-16 Pump House-15 Comp. Pump Motor-14 install, 1 in progress Transformer-12 install, 3 Supply Scada-9	Pipeline-0.138 km HDPE Pipe -0 km HSC- 10 OHT-0 Tubewell-0 Pump House- 0 Pump Motor- 1 in progress Transformer- 0 Scada-0	Pipeline-223.500 km HDPE Pipe - 23.658 km HSC- 20427 OHT-5 Comp. Tubewell-16 Pump House-15 Comp. Pump Motor-14 install, 1 in progress Transformer-12 install, 3 Supply Scada-9	13
2	पुरिया जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon pvt ltd	सशि-83.71 करोड़ Lt. No.- 839, Dated- 31.03.18	सशि -98.0408 dt.- 16.07.2018	15.07.20 (Extended to 31.07.2021)	83.80	81.43	81.43	Pipeline-155.48 km (168.859 Km Revised) HDPE Pipe - 19.580 km HSC-20048 (12508 Revised) OHT-4 Tubewell-11 Pump House-11 Pump Motor-13 Transformer-13 Scada- 1 Set	Pipeline-168.616 km HDPE Pipe - 19.580 km HSC-13544 OHT- 4 comp. Tubewell-11 Pump House-9 comp. & 2 in progress Pump Motor-9 install Transformer-8 install Scada-7	Pipeline- 0.130 km HDPE Pipe - 0 km HSC-303 OHT- 0 Tubewell-0 Pump House- 1 comp., 1 in progress Pump Motor-0 Transformer-0 Scada-0	Pipeline-168.746 km HDPE Pipe - 19.580 km HSC-13847 OHT- 4 comp. Tubewell-11 Pump House-10 comp. & 1 in progress Pump Motor-9 install Transformer-8 install Scada-7	NOC for Ward No. 44 from railway in process

20-7-20
08/09/2023
DPA

General Manager (HQ),
DWS, BUIDCo

BSH

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

अगस्त-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम- M/s Nalanda Engicon pvt ltd	राशि-105.10 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19 (Extended to 31.07.2021)	84.87	79.60	79.60	Pipeline-212 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-191.562 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-17 Pump House-14 comp. Pump Motor-14 install Transformer-12 installed	Pipeline-1.498 km HSC-0 OHT-0 Tubewell-0 Pump House-1 Pump Motor-0 Transformer-0	Pipeline-193.060 km HSC-17252 OHT-5 comp., 2 in progress Tubewell-17 Pump House-15 comp., 1 in progress Pump Motor-14 install Transformer-12 installed	
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम- M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020 (Extended to 31.07.2021)	37.45	38.34	38.34	Pipeline-74.64 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.909 km HSC-7705 OHT-2 Tubewell-10 Pump House-10 Pump Motor-10 installed Transformer-8 Nos comp.	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-75.909 km HSC-7705 OHT-2 Tubewell-10 Pump House-10 Pump Motor-10 installed Transformer-8 Nos comp.	
3	कटिहार स्टॉर्म वाटर ड्रेनेज योजना संवेदक का नाम- M/s Jayantipur Construction Pvt. Ltd. JV Sai Engicon & Construction Pvt. Ltd.	पत्रांक-32 दिनांक- 04.06.2021	राशि-233.56 करोड़ दिनांक-31.05.2022	30.05.2025	15.00	14.70	14.70	Rojitpur Outfall Drain - 16560m Excavation - 16560m Raft - 16560m Wall - 16560m RCC Slab - 16560m	Excavation - 2360m Raft - 2240m Wall - 2230m RCC Slab - 150m	Excavation - 145m Raft - 250m Wall - 10m RCC Slab - 446m	Excavation - 2505m Raft - 2490m Wall - 2240m RCC Slab - 596m	

Satish
08/09/2023
200

General Manager (HQ),
DWS, BUDDCo

541

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

अगस्त-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	अमृत योजना अर्न्तर्गत जलपूर्ति योजना फेज-1	67.99 letter no-2165 dated 03.10.2016	61.84 Dated 16.07.2018	15-07-2020 (Extended to 30.04.2023)	50.40	49.46	47.58	Pipeline-106.330 km HSC-21500 OHT-3 Tubewell-9 Pump House-9 SCADA-1 Road Restoration - 81.0 km	Pipeline-106.051 km HSC-21500 OHT- 2 Comp., 1 in progress Tubewell-9 Pump House-7 SCADA-0 Road Restoration- 63.2 km	Pipeline-0 km HSC-0 OHT- 1 in progress. Tubewell-0 Pump House-2 SCADA-0 Road Restoration- 1.09 km	Pipeline-106.051 km HSC-21500 OHT- 2 Comp., 1 in progress Tubewell-9 Pump House-9 SCADA-0 Road Restoration- 64.29 km	Work is in progress
2	राज्य योजना अर्न्तर्गत राजार गुमती से रैमही पुल तक नाला निर्माण कार्य। गैड-रामनगरा राग	25.80 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020 (Extended to 31.12.2022)	23.32	22.60	22.60	Cover Drain of size 1.5 m to 4.5 m with Height 3to 4 m , Length 3.509 km	PCC-2280 M Base-2280 M Vertical Wall-2280 M	PCC-0 M Base-0 M Vertical Wall- 0 M	PCC-2280 M Base-2280 M Vertical Wall-2280 M	80 मीटर कच्चा नाला का कार्य होने के बाद कार्य बंद है। पक्का नाला बनाने का निर्देश जिलाधिकारी दरभंगा से प्राप्त हुआ है एवं पक्का नाला का प्राक्कलन तैयार किया जा रहा है।
3	राज्य योजना अर्न्तर्गत बेला पीक से डी एम सी एस बच्चा बर्ड तक पी सी सी पथ एवं नाला निर्माण कार्य।	1.4819 Lt. 63 dt. 27.09.2018	1.2351188, dated- 11.11.19	10.08.2020	1.23511	1.233	0.723	PCC road 1920' Drain- 3130' Paaver Block - 1800'	PCC road -1920' Drain - 3080' Paaver Block - 500'	PCC road - 0' drain -0' Paaver Block - 0'	PCC road -1920' Drain - 3080' Paaver Block - 500'	Completed
4	पीकबर्ड पीक वय से गालत्री मंदिर से दरमदटी पीक डुरा होटल को पीक तथा गुररी बाजार होते हुए विद्युत् लाई स्कूल तक डकान साहित्य RCC नाका निर्माण कार्य। संवेदक- श्री जगदीत सिंघ	1.57644 ref 4298 Dated 20.03.2018	1.44740350, dated- 01.04.2022	31.03.2023	1.5764	0.427	0.000	Length - 2350'	Length - 990'	Length - 0'	Length - 990'	कार्य प्रगति पर है।

507490
08/09/2023
D.D

590

54/

539

राज्य योजनातन्त्रित लक्षितियसामा कदुती चौक से सैन्गर तक पूरा निर्मित मू-गमय नाज के चीनीस कास। सर्वेदक- श्री जयजी। सिंह	6.11 ref 30 Dated 24.10.2018	5.84 crore dated 29.09.2022	28.09.2023	0	0.000	0.000	Length - 7080'	0	0	Estimate of PHED is availed Work stopped due to electric pole and water supply pipe in drain alignment
अमृत योजना अर्न्तगत जलपूर्ति योजना फेज-2 सर्वेदक का नाम - मे० सुभा इन्दरप्रभाईजेत	128.55 date- 15.02.2022	138.74 dated- 22.06.2023	21.06.2025	0.00	0.00	0.00	1. 450x300x150m deep tube well - 26 Nos. 2. Chlorinator Room 3x30x3.0m - 26 Nos. 3. Construction of 2.0m high boundary wall - 1300m 4. Steel main gate 4.0m long - 26 5. Approach Road 4m - 650m 6. Stand Post - 350 Nos. 7. HSC - 31275 Nos. 8. Pipeline - 188.69 km 9. Pump Motor - 26 10. SCADA System - 6	0	Survey work is going on. Survey work is going on.	Survey work is going on.

General Manager (HQ),
DWS, BUIDCo

Sd/-
08/09/2023
APD

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

अगस्त-2023
Rs. In Crores

Sl. No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अंसारपुर जलापूर्ति योजना मौबईल नं०-9471009096 संवर्द्धक का नाम-अर्चना कॉन्स्ट्रक्टर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05- 2019	28.05.2020	1.89	1.88	1.77	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Work completed.
	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवर्द्धक का नाम-Krushni Infrass India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का ज्ञापक- 280 / नॉनो-02-10 / 2017-167 दिनांक-28.03.2017	115.6593 dated-04-06- 2019	04.12.2021 (Extended to 03.08.2022)	71.75	60.58	56cr	1- Drain-14.19 KM 2 m wide Drain of length 870m 1.8 m wide Drain of length 6.0m 1.5 m wide Drain of length 364m 1.2 m wide Drain of length 1614 m 1 m wide Drain 670 m Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m RCC Raft - 925m Side wall- 925m Cover Slab- 925m	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4 m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed 1 m wide Drain 751.1 m drain Watson Canal (4m wide) Excavation-264m Sand filling- 264m PCC - 264m RCC Raft - 264m Side wall- 264m Cover Slab- 36m	2 m wide Drain of length 0m is completed 1.8 m wide Drain of length 0m is completed 1.5 m wide Drain of length 0m is completed 1.2 m wide Drain 0m 1 m wide Drain 0 m Watson Canal (4m wide) Excavation-Nil Sand filling- Nil PCC - Nil RCC Raft - Nil Side wall-Nil Cover Slab- 12m	2 m wide Drain of length 968 m is completed 1.8 m wide Drain of length 5.4m is completed 1.5 m wide Drain of length 232 m is completed 1.2 m wide Drain of length 1664.4 m is completed 1 m wide Drain 751.1 m drain Watson Canal (4m wide) Excavation-264m Sand filling- 264m PCC - 264m RCC Raft - 264m Side wall- 264m Cover Slab- 48m	

Satya
08/09/2023

538

Watson Canal (6m wide)	Watson Canal (6m wide)	Watson Canal (6m wide)	Watson Canal (6m wide)
Excavation-1359m	Excavation-0m	Excavation-1359m	Excavation-1359m
Sand filling-1359m	Sand filling-0m	Sand filling-1359m	Sand filling-1359m
PCC-1359m	PCC-0m	PCC-1359m	PCC-1359m
RCC Base-1359m	RCC Base-0m	RCC Base-1359m	RCC Base-1359m
Side Wall- 1st Lift	Side Wall- 1st Lift	Side Wall- 1st Lift	Side Wall- 1st Lift
RHS- 1359m	RHS- 0m	RHS- 1359m	RHS- 1359m
Center Wall 1st lift-1359m	Center Wall 1st lift-0m	Center Wall 1st lift-1359m	Center Wall 1st lift-1359m
Side wall 1st lift LHS-1359m	Side wall 1st lift LHS-0m	Side wall 1st lift LHS-1359m	Side wall 1st lift LHS-1359m
Side Wall- 2nd Lift	Side Wall- 2nd Lift	Side Wall- 2nd Lift	Side Wall- 2nd Lift
LHS- 1359m	LHS- 0m	LHS- 1359m	LHS- 1359m
Center Wall 2nd lift-1359m	Center Wall 2nd lift-0m	Center Wall 2nd lift-1359m	Center Wall 2nd lift-1359m
Side wall 2nd lift RHS-1359m	Side wall 2nd lift RHS-0m	Side wall 2nd lift RHS-1359m	Side wall 2nd lift RHS-1359m
Hunch- 10872m	Hunch- 0m	Hunch- 10872m	Hunch- 10872m
Cover Slab - 1359m	Cover Slab - 24m	Cover Slab - 999m	Cover Slab - 1023m
Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)
Excavation-163m	Excavation-10m	Excavation-77m	Excavation-87m
Sand filling- 163m	Sand filling- 10m	Sand filling- 77m	Sand filling- 87m
PCC - 163m	PCC - 10m	PCC - 77m	PCC - 87m
RCC raft -163m	RCC raft -10m	RCC raft -77m	RCC raft -87m
Side wall- 163m	Side wall- 10m	Side wall- 77m	Side wall- 87m
Cover Slab- 163m	Cover Slab- Nil	Cover Slab- Nil	Cover Slab- Nil
2. STP- 1 nos 15 MLD	Nil	100.00%	Nil
3. Pump House = 1	Nil	100.00%	100.00%
			STP land Available
			Total Completed

08/09/2023
 DPD

General Manager (HQ),
 DWS, BUIDCO

1532

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)

Saharsa District

अप्रैल-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहरसा जलापूर्ति योजना संवेदक कः नाम-M/s Nalanda Engicon Pvt Ltd	राशि-92.91 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.- 15.11.2017	14.05.2019 (Extended to 31.12.2021)	96.37	95.02	95.02	Pipeline-175.584 km HDPE Pipe- 39.500 km (Claim) HSC-27669 OHT-5 Tubewell-16+2 Pump House-16+2 Pump Motor-16+2 Transformer-16+2 SCADA - 7+2	Pipeline-175.584 km HDPE Pipe- 39.444 km HSC-27669 OHT- 2 Comp.-3 in progress Tubewell-17 nos comp. Pump House-16 comp., 1 in progress. Pump Motor- 14 nos. completed Transformer- 16 (Supply), 14 installed Scada - 6 nos. Comp.	Pipeline-0 km HDPE Pipe-0.020 km HSC-0 OHT- 3 in progress Tubewell-0 Pump House- 1 in progress Pump Motor-0 Transformer-0 installed Scada - 0	Pipeline-175.584 km HDPE Pipe- 39.464 km HSC-27669 OHT- 2 Comp.-3 in progress Tubewell-17 nos comp. Pump House-16 comp., 1 in progress Pump Motor- 14 nos. completed Transformer-16 (Supply). 14 installed Scada - 6 nos. Comp	(1) At Dhamdhar Vihar Zone No. 15, Ward No. 14 work in progress but N.R. not received (11.38.680 KM [135] Type claim and accessories approved on 07.05.2022 and supplied by agency. (2) After deviation & claim 12 nos. received 12 nos. pump 12 nos. HSC-02 nos. Transformer 12 nos. alternator 02 nos. N.A/A pending due to 14 N.R. of Revenue ward 40 received on 21.03.2022 but work not started due to encroachment (3) At Kushi colony ward 14 work in progress but N.R. not received (4) In Nanda Nandan not started
2	सिमरी बन्धियापुर जलापूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019 (Extended to 31.10.2021)	3.96	3.95	3.95	Pipeline-16.34 km (23.340 km revised) 3000 m HDPE Pipe (Claim) HSC-6625	Pipeline-23.340 km HDPE Pipe-3000 m HSC-6625	-	Completed	
3	सहरसा प्रीमियर गेटर ड्रेनेज योजना संवेदक का नाम- R.K InfraCorp Pvt Ltd- Charith Infrastructure Pvt. Ltd.	राशि-54.8020 करोड़ 28/नवम्बर-02-01/ 2017- 306, नदि एवं आदि एवं तिथि- 25.03.2017	राशि - 55.50 करोड़ 24.07.2017	23.01.2019 (Extended to 31.12.2021)	57.65	57.65	57.65	Drain - 10475m Pumping Station- 02 nos.	-	-	Completed	Project Handled over to Nagar Nigam Saharsa on dated-14.12.2022

General Manager (HQ),
DWS, BUICCo

Satya
08/09/2023
DPS

536

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

अगस्त-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर योजना I जलापूर्ति संवर्धक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS) Lt. No. 129 28-03-15	19.5925 (SBD-01 OF 2016-17) Lt. 60 dt. 07.02.17	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-43.290 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	Pipeline-43.290 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	As per Agreement work is Completed. O&M Started
									10	11	12	13


General Manager (HQ),
DWS, BUIDCO

Satyaj
08/09/2023
DPD

595

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

अगस्त-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलपूर्ति योजना फेज- I सर्वेदक- मे० नालन्दा इन्जिकॉल प्रा० लि०, पटना।	राशि-15.88 करोड़ पत्राक-2124/16-11-2015	12.46447 Cr.	10.12.2015	15.13	10.65		Pipeline-26.025 km HSC-1200	Pipeline-26.025 km HSC-1200	Leakage Repairing	Pipeline-26.025 km HSC-1200	Completed and under Operation & Maintenance.
1	मधेपुरा जलपूर्ति योजना फेज- II सर्वेदक- मे० अखिलेश कुमार दास।	राशि-7.25 करोड़ पत्राक-139/10-03-2018	DB- 6.413 O&M-0.320 Total-6.733	29.5.19	6.73	6.31	6.73 (स्टेनल सलिल)	Pipeline-37.141 km HSC-4316	Pipeline-37.141 km HSC-4316	Leakage Repairing	Pipeline-37.141 km HSC-4316	Completed and under Operation & Maintenance.
			29.11.2018									

W
General Manager (HQ),
DWS, BIIIDCo

Satya
08/09/2023
DPD

534

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

अप्रैल-2023

Sl. No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	Uo Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	सुपौल जलापूर्ति योजना प्रोजेक्ट- I संवेदक-मे. गणपतिपति का इंटरव्यू	19.91 13/10/03-2018	DB-15.44 O&M-0.25 Total-15.69	07.03.2017	17.92	15.83	13.76	Pipeline-41.80 km HSC-3570	completed	completed	Pipeline-41.80 km HSC-3570	Completed and Under Operation & Maintenance.
2	सुपौल जलापूर्ति योजना प्रोजेक्ट- II	08.386 13/10/03-2018	DB-8.545 O&M-0.427 Total-8.972	29.07.19	8.38	8.19	8.19	Pipeline-44.366 km HSC-3550	completed	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	Lists of HSC submitted to Nagar Parishad Supaul and rest 840 HSC record not submitted by Agency.
3	निर्मली जलापूर्ति योजना प्रोजेक्ट- I संवेदक का नाम-नालन्दा इन्जिनियरिंग	8.54	DB-7.180 O&M-0.185 Total-7.365	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.08 km HSC-800	Completed and Under Operation & Maintenance.
4	निर्मली जलापूर्ति योजना प्रोजेक्ट- II संवेदक का नाम-सुम्प इंटरव्यू	2.25 Cr. 13/10/03-2018	DB-1.987 O&M-0.099 Total-2.086	25.03.19	1.92	1.89	1.89	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173 (2180 revised)	Pipeline-10.247 km HSC-2180	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	Lists of 2180 HSC Submitted to Nagar Panchayat Nirmali.
5	सुपौल स्ट्रीट वॉटर ड्रेनेज योजना संवेदक का नाम- M/s Chaiti-Devkishna(JV)	राशि -22.08 करोड़ 28/10/2018-02-03/2017-11, नवंबर आदि एवं सितंबर- 20.02 2018	राशि - 20.73 21.12.2018	20.06.2020 (Extended to 30.09.2021)	17.99	16.75	16.75	Total Target 5.50 km of RCC Drain Construction of Sump House, Rising Main 468m, Electro-mechanical work and panel room in Williams High School Campus, Supaul.	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed. 98% work of RCC well work completed and pipe laying completed.	Pipe laying completed	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed. 98% work of RCC well work completed and pipe laying completed.	Sump House work is about completed

Satyam
08/09/2023
DPS

General Manager (HQ),
DWS, BUIDC,

53

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

अप्रैल-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	संशि-65.82 करोड़ पत्रांक-421, दिनांक-02.03.2016	संशि-61.71, letter no- 1929, 22.12.2016	21.11.2018	58.77	60.58	60.58	Pipeline-72.985/86.753 km HSC-9670/16484 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-86.471 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline- 0 km HSC-0 OHT- 0 Comp. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-86.471 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	
2	छपरा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	संशि-67.76 करोड़ पत्रांक-108, दिनांक-17.01.2018	संशि-65.90, 24.08.18	23.08.2020 (Extended to 28.02.2022)	71.82	69.83	65.83	Pipeline- 108.361/58.752=167.113 km HSC-22915 (Rev)/16101 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-166.947 Km HSC-16304 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-0.166 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-167.113 Km HSC-16304 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	
3	खुर्दवा वाटर इंजेक्शन योजना (खनुआ नाला सिंचन)	29.95 Cr. Letter no-90 dated- 27.02.2019	Rs. 27.38 22.08.2019	21.02.2021 (Extended to 31.03.2022)	27.54	26.60	26.60	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1085 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-985 mtr Cover- 961.70 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-0 mtr Wall-0 mtr Cover-0 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-985 mtr Cover- 961.70 mtr	Execution of Khanua Nala not yet removed

Satyaj
08/09/2023
DPD

General Manager (HQ),
DWS, BUIDCO

1532

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

अगस्त-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलपूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-87.17, पत्रांक-421, दिनांक-04.03.2016	राशि-40.75, dated-05.05.2016	31.08.2018 (Extended to 30.04.2019)	34.72	33.07	33.07	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.513 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	Completed
								Pipe Line - 16064 m (Deviation) HSC - 3521 Nos.	Pipeline- 16064 m HSC - 3521 Nos.	Pipeline- 0 m HSC - 0 Nos.	Pipeline- 16064 m HSC - 3521 Nos.	Completed
2	सिवान जलपूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.85 पत्रांक-108, दिनांक-17.01.2018	राशि-70.57, dated-25.07.18	24.07.20 (Extended to 31.01.2022)	61.00	62.64	62.64	Pipeline-157.516 km HSC-11804 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-157.516 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump Motor-0 Pump House-0 Transformer-0 SCADA - 0	Pipeline-157.516 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Completed

नोट- फेज-1 से 7.30 करोड़ रुपये का अग्रतान फेज-2 में तत्कालीन कार्यपालक अभियंता के द्वारा किया गया है।

General Manager (HQ),
DWS, BUIDCO

Sd/-
08/09/2023
APP

1531

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

अगस्त-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	शेकुसराय जलपूर्ति योजना फेज- I सर्वेदक का नाम- M/s P Das C & C (JV)	राशि-74.60	राशि-74.60, 13.07.2018	12.07.20 (Extended to 30.06.2022)	64.41	63.38	63.38	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15 SCADA-5	Pipeline- 150.331 KM HSC-13474 OHT-3 comp. Tubewell-14 Pump House-14 Pump Motor-13 Transformer-11 SCADA-0	Pipeline- 1.945 KM HSC- 160 OHT- 0 Tubewell-0 Pump House- 0 comp. Pump Motor-1 Transformer-0 SCADA-0	Pipeline- 152.276 KM HSC-13634 OHT- 3 comp. Tubewell-14 Pump House-14 Pump Motor-14 Transformer-11 SCADA-0	13
2	शेकुसराय जलपूर्ति योजना फेज- II सर्वेदक का नाम-M/s P Das C & C (JV)	राशि-53.36 cr	राशि-53.36 12.06.18	11.12.2019 (Extended to 31.05.2022)	48.48	44.86	44.86	Pipeline-95.425 km HDPE Pipe- 9.627 km HSC-10680 + 2440 = 13120 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9 SCADA-4	Pipeline- 95.282 km HDPE Pipe- 9.607 km HSC-10067 OHT-2 comp. Tubewell-9 Pump House-7 comp., 2 in progress Pump Motor-8 Transformer-6 SCADA-0	Pipeline- 0.120 km HDPE Pipe- 0 km HSC- 243 OHT- 0 Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0 SCADA-0	Pipeline- 95.402 km HDPE Pipe- 9.607 km HSC-10310 OHT-2 comp. Tubewell-9 Pump House-8 comp., 1 in progress Pump Motor-8 Transformer-6 SCADA-0	Target Charged due to Approved Variation and Claim as per letter no -873 dated 22.02.2023 of GMI, Water Supply, Drainage & Sewerage, BUIDCO Patna

SAT 30
08/09/2023
PPD

General Manager (HQ),
DWS, BUIDCO

530



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना-800001.

पत्रांक- बुडको / यो०-2693 / 2023 - 4368

पटना, दिनांक- 8/9/23

प्रेषक,

महाप्रबंधक (असैनिक), मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

मुख्य महाप्रबंधक,
बुडको, पटना।

विषय:- माह - अगस्त, 2023 का मासिक प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि बुडको द्वारा दक्षिण बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह- अगस्त, 2023 का मासिक प्रगति प्रतिवेदन संबंधित परियोजना निदेशक से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन

[Signature]

महाप्रबंधक (असैनिक),

मुख्यालय,

आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

[Signature]
8/9/23

[Signature]
13/9

4060 pm
11/9/23

CEM-6579
9/9/23

दक्षिण बिहार उपभाग अंतर्गत आवासरसूल संरचना एवं परिवहन से संबंधित कियागित योजनाओं का मासिक प्रगति प्रतिवेदन अगस्त-2023

Sl. No.	Name of Project Name of Contractor	Agreement No. & Date	Agreement Value (in Rs.)	Agreement Date (1) and date of completion	Fund Received (in Rs.)	Fund Expenditure	Financial Progress Fund Expenditure / Cr. 100/-	Main Component	Component Wise Physical Progress			Remarks
									11 To Previous month	During the month	Total Progress	
1	Inter State Bus Terminus - Poma Shapoorji & Palloni Construction Private Ltd	340/1226-cr U/D & HD Memo No - 1146, 12.08.2021	20,02,2017 275.21 Cr	04.05.2019 Extended date of completion 30.12.2022	336 Cr	330.00 Cr	95%	Block-A	RCC Completed	Finishing work in progress	99.5%	Video may display installation completed, commissioning in progress
			2 Supplementarity Agreement dated 25.06.2018- 13.95 Cr					Block-B	RCC Completed	Finishing work in progress	100%	100% ACP works completed 100% Facade works completed on four faces Marble lift cladding & outside plaster completed. Painting work is progress. External glass facade work complete. False ceiling work in progress in 5th, 3th & 4th (1st & 2nd) floor completed. All door fixing completed
			3 Supplementarity Agreement dated 07.06.2021-36.68 Cr					Block-C	RCC Completed	Finishing work completed	100%	Completed
			4 Supplementarity Agreement dated 29.09.2021-0.75 Cr					Block-D	Roof slab RCC completed	Above roof RCC in progress	97%	North side facade work completed. Overall 65% facade work completed. 90% of ACP framing work completed on 3 sided Toilet works. Fire Fighting, HV AC, Hand rail and other finishing works in progress. Blockwork & plaster work in progress. Tiles flooring work completed. Door fixing work in progress
			5 Supplementarity Agreement dated 30.12.2022-0.6257 Cr					STP	Baffle wall RCC in completed	Area water logged	100%	STP Top Slab Completed. Block work in progress
			6 Supplementarity Agreement dated 16.08.2023-11.1546 Cr					UGT	Rcc work completed	Map to start Pump erection & pipeline work	100%	Charging & Commissioning in progress. Pipeline completed
			338.4546 Cr					SUBSTATION	Building completed	Commissioning to take place	100%	Completed
								AC PLANT ROOM	Building completed	External painting work to start	100%	Civil work completed & MEP work in progress
								DRIVERS DORMITORY	RCC completed	Block work & plaster work in progress	100%	Completed
								ELEVATED COORIDOR	RE Wall Gsb bed compaction completed	Deck RCC in progress	100%	Completed. Extra screed work in progress
								BUS SHED	4 nos bus shed upto terminal block completed	Balance area base preparation work in progress	92%	T2 Erection of structural columns completed. T3 Erection of columns completed. T4 100% completed. T1 Erection of structure columns completed
								INTERNAL ROAD WORK (RIGID PAVEMENT)	1855 Rmt completed	Balance RCC under progress	99%	Completed
								Boundary Wall	RCC work in progress		63%	West side wall completed. South side balance because land litigation
								TERMINAL BLOCK & SUBWAY	Arrival Terminal block & Departure block RCC in progress	Ramp slab Rcc work in progress	88%	100% of Excavation is completed. Slabroof casting in progress. 100% foundation work completed of four terminal
								Drain work, Additional Toilet Block, RCC & Paver Work	Near- A, C & Gate No -2	Brick-RCC Work	20%	1. Additional Toilet civil work 60% Completed 2. RCC Civil work 10% Completed

Sanya
08/09/2023
SPD

Sl No	Name of Project Name of Contractor	A.A.E.S With Ref. & Date	Agreement (Contract) and date	AS per agreement Date of completion	Fund Received (in Rs.)	Fund Expenditure	Progress Fund Expenditure/Gr Value (%)	Main Component	Component Wise Physical Progress			Issue in Execution Remarks
									1st to Previous month	During the month	Total Progress	
Patna West												
1	नगर निरीक्षक कार्यालय के लिए सड़क का निर्माण कार्य। सड़क नंबर 45	233040 Letter-01 28.02.2019	1.02.2021 02.03.2020	01.03.2021 EOT 31.03.2022	230645	226767	22871	Retaining wall 853/H PCC Road-853 ft	Retaining wall 853 ft. PCC Road	Work Completed	Work Completed	
Patna District (Patliputra Achnal. BI IDC)												
1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punachak STP Patna	1.9700000 LI no 91/ 28.02.2019	1.65.02.202 23.07.2019	22.01.2021	0.9850	0.9850	0.9850	Drain- 100m Road- 100m	55%	0%	55%	Work re-started from 01.11.2021 due to non shifting of electric polls/transformer
2	Construction of RCC Drain and PCC Road work at Ward No - 6, Road no - 24, Adarsh Vihar Colony	0.7422799 LI no 80/12.02.2019	PA.2020-21 F2-10 0.5570632 24.02.2021	24.02.2021	0.3711325	0.3142283	0.3142283	Drain-442m Road-442m	80% work completed	0%	80% work completed	Work in progress
3	RENOVATION AND INTERIOR WORKS OF PATNA METRO RAIL CORPORATION LIMITED AT 5th FLOOR INDIRA BHAWAN, PATNA	1.2751587 LI No 1469/ 25.03.2021	1.0012371 05.10.2021	05.10.2021	0.6004200	0.4990397	0.4990397	5th floor, Indira Bhawan renovation work	100%	0%	100%	Work completed
Kankarbagh Achnal Patna												
1	वार्ड नं-30 प्रगति नगर मंडल क्षेत्र के टिन्सफार्म से पार्क के पास में सुविधाजनक सड़क का निर्माण कार्य।	0.5915100	0.4596000	6 Months	0.2500000	0.2500000	54.39%	PCC ROAD	100%		100%	कार्य पूर्ण
2	वार्ड नं-30 प्रगति नगर मंडल क्षेत्र के टिन्सफार्म से पार्क के पास में सुविधाजनक सड़क का निर्माण कार्य।	0.1981630	0.1665000	3 Months	0.990800	0.873844	52.49%	PCC Road RCC Road	100%		100%	कार्य पूर्ण
3	वार्ड नं-34 अरुणचरण सल कोरी के बगल में पार्क निर्माण कार्य।	0.4910600	0.4531000	6 Months	0.4533000	0.4533000	100.00%	Park Construction	100%		100%	कार्य पूर्ण
4	वार्ड नं-34 अरुणचरण सल कोरी के बगल में पार्क निर्माण कार्य।	0.2061000	0.1828000	3 Months	0.1000000	0.1000000	54.70%	Park Construction	100%		100%	कार्य पूर्ण
5	वार्ड नं-46 बहालपुर हासिंग कारपोरेट सेक्टर-07 में पार्क निर्माण कार्य।	0.3099000	0.2758000	3 Months	0.1500000	0.1500000	54.39%	Park Construction	100%		100%	कार्य पूर्ण

0

Satya
08/09/2023
APP

Sl. No.	Name of Project Name of Contractor	Address With Ref. & Date	Agreement no./Agreement Value (Rs.) and date	AN per agreement Date of Completion	Fund Received (in Cr.)	Fund Expenditure	Financial Progress (Fund Expenditure / Fund Received) %	(Cr. Sent)	Main Component	Component Wise Physical Progress			Issue in Eventual Remarks
										During the month	Total Progress		
											43% to Previous month		
List of Project Jehanabad District													
1	अभियान अंतर्गत नगर सफाई योजना / सार्वजनिक स्थानों पर सफाई कराने के लिए	Letter no-53, 15.09.2014	33400000, 30.04.2016	29.10.2017	26700000	24500000	73.57%	24500000	Building work	Work Complete			कार्य पूर्ण
2	सफाई कर के अंतर्गत नगर सफाई योजना के अंतर्गत सफाई कराने के लिए	Letter no-66, 09.01.2019	02300000, 15.01.2021	14.05.2021	01700000	01700000	71.12%	N/A	Drain & P.C.C.	WORK COMPLETE			कार्य पूर्ण
List of Project Gaya District													
1	नगर निगम, गंगा क्षेत्र-वर्ग 1, दीपक क्षेत्र के अंतर्गत सफाई कराने के लिए	Letter no-54, 05.09.2018	17926, 27.07.2019	12.03.2021	1.27	11739042	92%	0	(i) Boundary Repair of Pond (ii) Pathway, Road, Pathways, Lamps, Electric poles Lighting (iii) Guard Room & Ticket Counter (iv) Gaziho (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundary wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	Scheduled Work Completed			Quotation for Non SOR items cancelled due to high rate
2	नगर निगम, गंगा क्षेत्र-वर्ग 2, दीपक क्षेत्र के अंतर्गत सफाई कराने के लिए	Letter no-88, 20.11.2018	03757, 12.10.2019	11.04.2020	0.33570-2	0.210057	63%	0.2254	(i) Construction of Drain with cover 1700 feet	62%	62%		(i) Construction of Drain with cover 1050 feet
3	नगर निगम, गंगा क्षेत्र-वर्ग 3, दीपक क्षेत्र के अंतर्गत सफाई कराने के लिए	Letter no-2454, 26.05.2022	19637585, 29.06.2022	29.01.2023	1.3016000	1.2726549	61%	1.27	(i) Construction of Drain 1950 meter	99%	99%		99%
4	नगर निगम, गंगा क्षेत्र-वर्ग 4, दीपक क्षेत्र के अंतर्गत सफाई कराने के लिए	Letter no-40, 20.11.2018	07412, 18.10.2019	18.10.2020	0.7412084	0.6079919	82%	0.44895	(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 Feet				Work Completed
5	Construction of Crenationum (Electrical-02) and Under Nishan, 2 in Gaya Nagar Nilgiri	396653 Cr.	3.33 Cr. Dated-21.06.2023										विभिन्न परियोजनाओं का एक साथ कार्य समाप्त हो गया है। निम्नलिखित प्रमाण पत्र है।

Sd/-
08/09/2023
A.P.D.

Sl No	Name of Project Name of Contractor	M & S (With Ref & Date)	Agreement (M & S) Agreement Value (in ₹) and date	As per agreement Date of completion	Fund Received (in ₹)	Fund Expenditure	Percentage of Progress Fund Expenditure % of Value-100	Main Component	Component Wise Physical Progress			Issue in Location/ Remarks
									During the month			
									1 P in Previous month		Total Progress	
List of Project Lakhsaur District.												
1	सर्वोदय नगर परियोजना के अन्तर्गत बाई रोड-6 में पक्का राव से लेकर जवाहर मंदिर तक आरक्षणीय नाला निर्माण कार्य।	0 2084000 LI No 160 27 03 218	0 1983000 16 08 2019	15 02 2020				(n) Drain work Length- 241m		Drain work in progress	50% Work Completed	
2	बकशिया नगर विकास में प्रशासनिक भवन से श्रीवाराय सिंह के घर होते हुए नापवली स्थान तक आरक्षणीय नाला निर्माण कार्य।	0 5420000 LI No 64 27 09 2018	0 5160000 14 10 2019	13 07 2020	0 5420500	0 4477448		(n) Drain work -755m	300 m Drain work completed		85% Work Completed	
3	नगर पंचायत बकशिया में बापवास मोह नगर पंचायत बकशिया कार्यालय के निकट खाना होते हुए सरायी सिंह के घर होते हुए इन्डियन टूरिज्म होते हुए गुरुदेव पुल तक नाला निर्माण कार्य।	0 8645060 LI No 64 27 09 2018	0 7409000 19 11 2019	18 08 2020	0 4322950	0 4307806		(n) Drain work-1048m	Work in Progress	Drain work in progress	65 % Work Completed	Fund issue अन्य निकाय में भेजा जा रहा है।
4	चमकड़ा से बीएचएलएच कार्यालय तक बाईपास सड़क का निर्माण कार्य।	0 2786000 LI No 07 27 09 2018	0 2542600 19 11 2019	18 08 2020	0 6965275	0 6957668		(i) Pcc Road (Length-2400m)	Earth work completed	Pcc work in progress	70 % Work Completed	
5	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0 9199000 LI No 07 27 09 2018	0 7801000 18 08 2020	17 05 2021	0 4599850	0 413786		(Length-343 6m) (Width-06m)	भिटेरी मार्ग का कार्य पूरा है।	भिटेरी मार्ग का कार्य पूरा है।	15% Work Completed	जमीन विवाद के कारण कार्य स्थगित है।
6	नगर परियोजना सर्वोदय नगर शरादाह गुरु का निर्माण कार्य।	5 73465	483 97 Dated- 08 04 2023	07 01 2024							स्वयंसेवा से काफी नीचे होने के कारण अन्य स्थल खोजे जा रहे हैं। पदाधिकारी/अवकाश अधिकारी से पत्रांक- 108 दिनांक- 18 07 2023 द्वारा अनुरोध किया गया है।	
7	नगर परियोजना सर्वोदय नगर शरादाह गुरु का निर्माण कार्य।	4 9752	4 29391 Dated- 03 04 2023	02 12 2023							सर्वोदय द्वारा कार्य स्थल की स्थिति और प्रकृति के अनुसार स्थापन की प्रक्रियाधीन।	

Satyam
08/09/2023
SPD

A

Sl. No.	Name of Project Name of Contractor	Addn. Vm Ref. & Date	Agreement Value (in Rs.) and date	AS per agreement Date of Completion	Fund Received (in Rs.)	Fund Expenditure	Financial Progress Fund Expenditure Value-100	1 (4) New	Main Component	Component Wise Physical Progress			Note in Exception Remarks
										1 P in Previous month	During the month	Total Progress	
List of Project Munger District.													
1	कार्ड प्रिन्टिंग मुन्गेर क्षेत्रावर्तित रखा श्रीमती गौरीलाल का सीटिंगकार्य कार्य है।	UD & HD Letter No - 64, Dated- 30.10.2017 Amount- 75215700 TS on Date- 22.12.2017 RS - 652172	61347884 Dated-04.06.2018	30.11.2018	56800000	45118000		Yes	Boundary wall work (i) Renovation of Park (ii) Pathway (iii) Steps & Pergola (iv) Cover Sitting Place	1 Raised lawn work completed 2 Slap portion of pond work is completed 3 Earth filling work is almost done 4 Pergola work is completed 5 Cover sitting place completed 6 Pathway work completed 7 15 Open sitting place work is completed 8 Boulder pitching work 85% completed 9 Jogging track pitching work	1 Raised lawn work completed 2 Slap portion of pond work is completed 3 Earth filling work is almost done 4 Pergola work is completed 5 Cover sitting place completed 6 Pathway work completed 7 15 Open sitting place work is completed 8 Boulder pitching work 85% completed 9 Jogging track pitching work	Civil work 95% Completed	कार्ड प्रिन्टिंग कर रहे हैं।
2	गगर पंचायत इलेक्ट्री सिस्टम के पंचायत स्तर के बिजली लायन में सीटिंग घाट का निर्माण कार्य	DM Munger Memo No - 29, dated- 09.10.2017 Amount- 035097 TS EE, Duda, Munger Letter Bo - 249, Dated- 12.09.2017 Amount- 035097	03049363 Dated- 06.06.2018	05.03.2019	03509000 10.12.2019	01783000		No	Ghat Work	75%	Construction of Stair	75%	कार्ड अपर छाट देने के उपरान्त दिखा कर दिया गया है।

08/09/2023

SATYA

Deputy Project Director

08/09/23

SATYA

Deputy Project Director

SATYA
08/09/2023
Deputy Project Director

G. M. (HQ) Infra

बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)
राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001
Contact : +0612-2558412,
Email id : mdbuidco@gmail.com, website : http://buidco.in
CIN - U45200BR2009SGC014600

पत्रांक- 4376

दिनांक-09/9/23

प्रेषक,

महाप्रबंधक (असैनिक),
जलापूर्ति, ड्रेनेज एवं सिवरेज / आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

मुख्य महाप्रबंधक,
बुडको, पटना।

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित परियोजना निदेशक से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह - अगस्त, 2023 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

विश्वासभाजन



महाप्रबंधक,
जलापूर्ति, ड्रेनेज एवं सिवरेज /
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।



12/9/23

4042 - PDM
11/9/23

CEM - 6802
9/9/23

बिहार शहरी आधारभूत संरचना विकास निगम लि०

प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह – अगस्त, 2023

15/8

ANNUAL REPAIR, OPERATION & MAINTENANCE OF DRAINAGE PUMPING PLANTS for financial Year 2021-22 & 2022-23

sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress	Remarks
					fund received	Total Expenditure	Fund Available		
1	2	3	4	5	6	7	8	9	10
1	Annual repair, operation & maintenance of storm drainage pumping plant NMCH for the period of 2 yrs. Session 2021-22 & 2022-23. (P.K.Idutries)	(M/S P.K. Industries)	Rs.44,17,175/- Ref.284 dt.22.02.21	Rs.5077542/- F2-01 of 2021-22	4417175.00	3778418.00	638757.00	Work Completed	
2	Annual repair, operation & maintenance of storm drainage pumping plant Vikash Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	(Sri Sunil Kumar)	Rs.31,16,175/- Ref.284 dt.22.02.21	Rs.3521589/- F2-02 of 2021-22	3116175.00	2983476.00	132699.00	Work Completed	
3	Annual repair, operation & maintenance of storm drainage pumping plant MLA Flat for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	(Sri Sunil Kumar)	Rs.31,73,675/- Ref.284 dt.22.02.21	Rs.3534204/- F2-03 of 2021-22	3173675.00	2973521.00	200154.00	Work Completed	
4	Annual repair, operation & maintenance of storm drainage pumping plant Sinchai Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	(Sri Sunil Kumar)	Rs.32,37,675/- Ref.284 dt.22.02.21	Rs.3657601/- F2-04 of 2021-22	3237675.00	3011277.00	226398.00	Work Completed	
5	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Firmuhani under Mechanical Works Division, BUIDCo, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Sri Surendra Kumar	Rs.2594600/- Ref.26 dt.31.05.22	Rs.2183316/- F2-06 of 2022-23	2183316.00	1637487.00	545829.00	Work Completed	
6	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Saidpur STP under Mechanical Works Division, BUIDCo, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Sri Surendra Kumar	Rs.4827500/- Ref.26 dt.31.05.22	Rs.4062769/- F2-05 of 2022-23	4062769.00	2538012.00	1524757.00	Work Completed	


120

ANNUAL REPAIR, OPERATION & MAINTENANCE OF DRAINAGE PUMPING PLANTS for financial Year 2021-22 & 2022-23

sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress	Remarks
					fund received	Total Expenditure	Fund Available		
7	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Babu Bazar under Mech. Work Division, BUIDCo, Patna for the period of done before monsoon' 2022 for the year 2022-23. (Sri Surendra Kumar Singh)	Sri Surendra Kumar	Rs.2086500/- Ref.26 dt. 31.05.22	Rs.1755611/- F2-08 of 2022-23	877806.00	877806.00	0.00	Work Completed	
8	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Police Colony under Mech. Work Division, BUIDCo, Patna for the period of done before monsoon' 2022 for the year 2022-23.	Sri Surendra Kumar	Rs.1592100/- Ref.26 dt. 31.05.22	Rs.1339384/- F2-07 of 2022-23	669692.00	669692.00	0.00	Work Completed	
9	Complete annual repairing, overhauling, servicing, operation & maintenance of sewerage pumping plant Shastrinagar , Patna for the session 2022-23. (R.P. Electrical Works)	(M/S R.P. Electrical Works.)	Rs.4331516/- Ref.27 dt. 31.05.22	Rs.2944100/- F2-15 of 2022-23	1472050.00	1472050.00	0.00	Work Completed	
10	Complete annual repairing, overhauling, servicing, operation & maintenance of Intermediate pumping station P.Point for the session 2022-23. (R.P. Electrical Works)	(M/S R.P. Electrical Works.)	Rs.6207886/- Ref.27 dt. 31.05.22	Rs.4462100/- F2-14 of 2022-23	2231050.00	2231050.00	0.00	Work Completed	
11	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Beur Lifting under Mech. Work Division, BUIDCo, Patna for the period of done before monsoon' 2022 for the year 2022-23.	(M/S Vikrant Electrical)	Rs.2362800/- Ref.26 dt. 31.05.22	Rs.2221700/- F2-22 of 2022-23	1110850.00	1110850.00	0.00	Work Completed	

2579

A



ANNUAL REPAIR, OPERATION & MAINTENANCE OF DRAINAGE PUMPING PLANTS
for financial Year 2021-22 & 2022-23

sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress	Remarks
					fund received	Total Expenditure	Fund Available		
12	Complete annual repairing, overhauling, servicing, operation & maintenance of Intermediate pumping station Riding Road for the session 2022-23. (R.P. Electrical Works)	(M/S R.P. Electrical Works.)	Rs.4613546/- Ref.27 dt. 31.05.22	Rs.3101600/- F2-16 of 2022-23	1550800.00	1550800.00	0.00	Work Completed	
13	Complete annual repairing, overhauling, servicing, operation & maintenance of sewerage pumping plant Dhobighat for the session 2022-23. (Today Electrical Service)	(M/S Today Electrical Service)	Rs.3651591/- Ref.27 dt. 23.05.22	Rs.3247550/- F2-12 of 2022-23	3214050.00	2423970.00	790080.00	Work Completed	
14	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Rajiv Nagar, Patna Digha Nahar Sluice Gate & Digha Thana in Patliputra Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (M/S Jai Hanuman)	(M/S Jai Hanuman)	Rs.8629501/- Ref.06 dt. 12.04.22	Rs.7300557/- F2-24 of 2022-23	3650279.00	3650279.00	0.00	Work Completed	
15	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Khanpur, Barmutta, Premkunij, Blg Hospital, Shitla Mandir, Krishnaghat, Jakariyapur TDPS in Ajimabad Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Today Electrical Service)	(M/S Today Electrical Service)	Rs.11873366/- Ref.06 dt. 12.04.22	Rs.11038786/- F2-18 of 2022-23	5519393.00	5519393.00	0.00	Work Completed	

✓

[Signature]

578

ANNUAL REPAIR, OPERATION & MAINTENANCE OF DRAINAGE PUMPING PLANTS for financial Year 2021-22 & 2022-23

Sl.no	Name of Project Name of Contractor	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress	Remarks
					fund received	Total Expenditure	Fund Available		
16	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Beur Bataura Pool, Beur Hasanpura, Police Colony, Rupaspur & Sabri Nagar TDPS in Nutan Rajdhani Anchhal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022.	Genetibve Infratech pvt Ltd	Rs.5396955/- Ref.06 dt. 12.04.22	Rs.4856719/- F2-23 of 2022-23	2428360.00	2428360.00	0.00	Work Completed	
17	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Dasratha, Ramkrishna Nagar, Jaganpura, Nandlal Chapra, Srinagar Colony TDPS in Kankarbagh Anchhal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Today Electrical Service)	(M/S Today Electrical Service)	Rs.6221751/- Ref.06 dt. 12.04.22	Rs.5270100/- F2-13 of 2022-23	2635050.00	2635050.00	0.00	Work Completed	
18	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Danapur Ghurdaur, Nehru Path AIIMS Digha Junction, Hi-Tech Hospital, Isapur Brahmsthan TDPS in Danapur West Anchhal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (R.P. Electrical Works)	(M/S R.P. Electrical Works.)	Rs.6096905/- Ref.06 dt. 12.04.22	Rs.6308180/- F2-17 of 2022-23	3048453.00	3048453.00	0.00	Work Completed	
19	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-01, Patna for the session 2022-23. (Om Construction)	(Om Construction)	Rs.9506231/- Ref.26 dt. 31.05.22	Rs.5527900/- F2-19 of 2022-23	2763950.00	2763950.00	0.00	Work Completed	




ANNUAL REPAIR, OPERATION & MAINTENANCE OF DRAINAGE PUMPING PLANTS for financial Year 2021-22 & 2022-23

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress	Remarks
					fund received	Total Expenditure	Fund Available		
20	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-02 , Patna for the session 2022-23. (Om Constructin)	(Om Construction)	Rs.91551810/- Ref.26 dt. 31.05.22	Rs.5186700/- F2-20 of 2022-23	25933350.00	25933350.00	0.00	Work Completed	
21	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-03 , Patna for the session 2022-23. (Om Construction)	(Om Construction)	Rs.11381065/- Ref.26 dt. 31.05.22	Rs.7345890/- F2-21 of 2022-23	3672945.00	3672945.00	0.00	Work Completed	
22	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Congress Maidan, R.K. Avenue, NCC Maidan, Bakari Bazar TDPS in Bankipur Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Sri Surendra Singh)	Sri Surendra Kumar	Rs.2358170/- Ref.06 dt. 12.04.22	Rs.2004898/- F2-09 of 2022-23	1002449.00	1002449.00	0.00	Work Completed	
Total (Rs)					58631312.00	54572638.00	4058674.00		





SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP, TRANSFORMER FOR YEAR 2020-21

Sl.No	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress		Remarks
					Fund received	Total Expenditure	Fund Available	Work Done	Balance Work	
1	2	3	4	5	6	7	8	9	10	11
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old.	(M/S Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	8996000.00	8996000.00	0.00	Diesel Driven VT Pump (01 no.) Installation, testing & commissioning completed and running condition.	-	
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/Pahari New.	(M/S Flowmore Limited)	Rs.3,68,07,492/- Ref.20 dt-09.07.18	Rs.1,05,52,208/- F2-02/20-21	10835615.00	10728365.00	107250.00	VT Pump (01 no.) Installation, testing & commissioning completed and running condition.	-	
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old.	Shivour Infrastructure & Project Engg. Pvt Ltd.)		Rs.2,07,00,900/- F2-05/20-21	20700900.00	20464249.00	236651.00	VT Pump (02 nos.) Installation, testing & commissioning completed and running condition.	-	
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr of SDPP/Punaichak.	M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- F2-03/20-21	10683491.00	10678241.00	5250.00	VT Pump (01 no.) Installation, testing & commissioning completed and running condition.	-	
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur.	(M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- F2-04/20-21	21657600.00	21397600.00	260000.00	Submersible Pump (02 nos.) Installation, testing & commissioning completed and running condition.	-	

275

d



List of Project Patna

6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP-Yogipur.	(M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- F2- 06/20-21	7321500.00	7321500.00	0.00	Submersible Pump (02 nos.) installation, testing & commissioning completed and running condition.	
7	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenance at Yogipur NBCC (NIT No-03/20-21)	Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21	20000000.00	20000000.00	0.00	Transformer (03 nos.) installation, testing & commissioning completed and running condition.	O&M is going on.
8	Supply, installation & Commissioning of 2x25 HP Non-Colg Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20.	Bhusan Enternational Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21	2987000.00	2850840.00	136160.00	Submersible Pump (02 nos.) installation, testing & commissioning completed and running condition.	
Total (Rs)					103182106.00	102436795.00	745311.00		






SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP, TRANSFORMER

FOR FY YEAR 2018-19

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	Financial Progress			Physical Progress		Remarks
					Fund received	Total Expenditure	Fund Available	Work Done	Balance Work	
1	2	3	4	5	6	7	8	9	10	11
1	Supply, installation & Commissioning of 100 HP C/F Pump set at BRIP Drainage P/Plant RMRI.	Sri Subodh Kumar	Rs.25,99,600/- Ref-120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19	2316477.00	2316477.00	0.00	Centrifugal Pump (01 no.) installation, testing & commissioning completed and running condition.	-	
2	Supply, installation & Commissioning of 180 HP C/F Pump set at BRIP Drainage P/Plant S.P. Verma Road.	Sri Subodh Kumar	Rs.26,63,200/- Ref-120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19	2285690.00	2285690.00	0.00	Centrifugal Pump (01 no.) installation, testing & commissioning completed and running condition.	-	
3	Supply, installation, Commissioning & testing of 500 KVA Transformer at BRIP Drainage P/Plant Saidpur	M/S Rena Electricals Engg. Works	Rs.13,34,300/- Ref-120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19	1321078.00	1321078.00	0.00	Transformer (01 no.) installation, testing & commissioning completed and running condition.	-	
4	PFR for supply, installation, commissioning of 100 HP VT pump set at BRIP drainage pumping station Rajbanshi Nagar.	M/S Chandra Brothers	Rs.28,15,900/- Ref-321 dt.09.03.21	Rs.2445300/- F2-62/18-19	2445300.00	2424636.00	20664.00	VT Pump (01 no.) installation, testing & commissioning completed and running condition.	-	
Total (Rs)					8368545.00	8347881.00	20664.00			

1513

dx



SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP , TRANSFORMER FOR FY YEAR 2021-2022

sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress		Remarks
					Fund received	Total Expenditure	Fund Available	Work Done	Balance Work	
1	2	3	4	5	6	7	8	9	10	11
1	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOP 4 VCB Panel Board in existing panel room provided bu BUIDCo in NBCC Yogipur DPS.	Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref.44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22	6406152.00	4810733.00	1595419.00	Panel room construction completed and panel installed.	-	
2	Supply, installation, commissioning of 3x800 KVA transformer of storm drainage pumping station at Mandiri New.	M/S Today Electrical Services	Rs.44,05,998/- Ref.66 dt.09.09.21	Rs.4994820/- F2-10 of 2021-22	4405998.00	4405998.00	0.00	Transformer (03 nos.) installation, testing & commissioning completed and running condition.	-	
3	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PMC area.	M/S Sunil Kuma	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22	1910000.00	1870000.00	40000.00	Submersible Pump (04 nos.) installation, testing & commissioning completed and running condition.	-	
Total (Rs)					12722150.00	11086731.00	1635419.00			

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP, TRANSFORMER

FOR FY YEAR 2022-23

sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress		Remarks
					Fund received	Total Expenditure	Fund Available	Work Done	Balance Work	
1	2	3	4	5	6	7	8	9		10
1	Supply, installation, commissioning & testing of 500 KVA (02 nos.) transformer at drainage pumping plant Yogipur.	M/S Chandra Brothers	Rs. 3505800/- Ref.07 dt. 12.04.22	Rs.3124040/- F2-02 of 2022-23	3124040.00	3124040.00	0.00	Transformer (02 nos.) installation, testing & commissioning completed and running condition.		
2	Supply, installation & commissioning of 02 sets Non-Clog Submersible pump having discharging capacity of 360 LPS at a total head of 13 mtrs of storm drainage pumping plant Dhobighat for the year 2022-23.	M/S Chandra Brothers	Rs. 6439273/- Ref.07 dt. 12.04.22	Rs.5270876/- F2-04 of 2022-23	5270876.00	5203776.00	67100.00	Submersible Pump (02 nos.) installation & commissioning completed and running condition.		
3	Supply, installation & commissioning of 01 set Non Clog Submersible pump having discharging capacity of 360 LPS at a total head of 08 meter for storm drainage pumping plant Dhanukli More for the year 2022.	(M/S Shivour Infrastructure Engineers Pvt Ltd)		Rs 2789874.00 F2-04 of 2022-23	2789874.00	2789874.00	0.00	Submersible Pump (01 no.) installation & commissioning completed and running condition.		
4	Supply, installation & commissioning of 02 set Non Clog Submersible pump having discharging capacity of 360 LPS at a total head of 08 meter for storm drainage pumping plant Riding Road for the year 2022.	(M/S Shivour Infrastructure Engineers Pvt Ltd)	Rs.6085959/- Ref. 07 dt.12.04.22	Rs 5424196.00 F2-03 of 2022-23	5424196.00	5398224.00	25972.00	Submersible Pump (02 nos.) installation & commissioning completed and running condition.		
5	Erection of 11 KVA line and installation of additional 3x315 KVA transformer for drainage pumping station Rajdhani Vatika ECO park.	Electricity Dept			2929916.00	2929916.00	0.00	Transformer (03 nos.) installation, testing & commissioning completed and running condition.		


1511



Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Patna

6	Supplying, installation & commissioning of 01 set Non-Clog Submersible pump of 540 LPS at Sandalpur DPS for year 2022.	(M/S Shivour Infrastructure Engineers Pvt Ltd)		Rs. 52,53,585/- F2-25/22-23	0.00	0.00	0.00	Submersible pump (01 No.) Wip		
				Total (Rs)	19538902.00	19445830.00	93072.00			




(570)

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP , TRANSFORMER FOR FY YEAR 2017-18

sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress		Remarks
					Fund received	Total Expenditure	Fund Available	Work Done	Balance Work	
1	2	3	4	5	6	7	8	9	10	11
1	Supply & Fitting of 600mm x 450mm dia manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road.	M/S R.P. Electrical Works.	Rs.11,41,300/- Ref-18 dt.16.06.2017 (UDHD).	Rs.11,30,000/- F2-62/17-18	1141300.00	1130000.00	11300.00	Butterfly Valve (04 nos.) supply & fitting completed.		
Total (Rs)					1141300.00	1130000.00	11300.00			

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP , TRANSFORMER FOR FY YEAR 2019-20

sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress		Remarks
					Fund received	Total Expenditure	Fund Available	Work Done	Balance Work	
1	2	3	4	5	6	7	8	9	10	11
1	Supply, installation & Commissioning of 150 HP Submersible Pump set at BRJP Drainage P/Plant Sandalpur.	(M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.82,88,000/- Ref-120 dt.20.02.2018 (UDHD).	Rs.32,42,700/- F2 40/19-20	4144000.00	3112700.00	1031300.00	Submersible Pump (01 no.) installation, testing & commissioning completed and running condition.		
Total (Rs)					4144000.00	3112700.00	1031300.00			

(509)

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP FINANCIAL YEAR 2020-21

sl.no	Name of Project Contractor	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement No.	Financial Progress			Physical Progress		Remarks
					fund received	Total Expenditure	Fund Available	Work Done	Balance Work	
1	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-I).	3	4	5	6	7	8	9	10	11
1	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-I).	M/SUEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt- 13.04.20	Rs.187550934.12 +GST SBD-11/20-21	132356690.00	126774625.00	5582065.00	VT Pump (09 nos.) Supplied for (i)Saidpur New-06 sets, (ii)Rampur-03 sets	Installation & commissioning awaiting	
2	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-II).	M/SUEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt- 13.04.20	Rs.174783796.11 +GST SBD-12/20-21	1200000000.00	1200000000.00	0.00	VT Pump (10 nos.) Supplied for (i)Sandalpur-04 sets, (ii)TV Tower-04 sets, (iii)NBCC Yogipur-02 sets 420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur	Rest 09 nos. installation, commissioning awaiting.	
3	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III).	M/SUEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt- 13.04.20	Rs.136933410.24 +GST SBD-13/20-21	104454010.00	98322600.00	6131410.00	VT Pump (13 nos.) supplied for (i) Mandiri New-02 sets, (ii) Kadamkuan-03 sets, (iii) RMRI-03 sets, (iv)Rajbanshi Nagar-01 set, (v) Bahadurpur Housing Board-02 sets, (vi) Bahadurpur TV Tower-01 set, (vii)Babu Bazaar-01 set BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning completed	Rest 07 nos. installation, commissioning awaiting.	
Total (Rs)					356810700.00	345097225.00	11713475.00			

508

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF DG SET

sl.no	Name of Project Name of Contractor	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	Financial Progress			Physical Progress		Remarks
					fund received	Total Expenditure	Fund Available	Work Done	Balance Work	
1	2	3	4	5	6	7	8	9	10	11
1	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I).	M/S Sterling Generators Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21	117155699.00	110892566.00	6263133.00	DG Set (06 nos.) (i) Pahari New-01, (ii)NBCC Pahari-01, (iii)Saidpur-01, (iv)Yogipur-02, (v)Punaichak-01 installation, commissioning & testing completed and running condition.	O&M - 05 Years	
2	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II).	M/S Sterling Generators Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt- 01.04.20	Rs.96255186.60 +GST SBD-14/20-21	132198242.00	128263589.00	3934653.00	DG Set (06 nos.) (i)Mandiri New-01, (ii)Rajapur New-01, (iii)Kurjee-01, (iv)Pahari Old-01, (v)S.P. Verma Road-01, (vi)Rajapur Old-01 installation, commissioning & testing completed and running condition.	O&M - 05 Years	
3	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-III).	M/S Sterling Generators Pvt. Ltd	Rs.688.28706/ Ref.1456 dt- 01.04.20	Rs.58037764.94 + GST SBD-09/20-21	68484563.00	68484563.00	0.00	DG Set (08 nos.) (i)Krishnaghat-01, (ii)R.K. Avenue-01, (iii)Bahadurpur Housing Board-01, (iv)Mandiri Old-01, (v)Antaghat-01, (vi)Ashok Nagar-01, (vii)Rampur-01, (viii)Bahadurpur TV Tower-01 installation, commissioning & testing completed and running condition.	O&M - 05 Years	
4	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-IV).	M/S Sterling Generators Pvt. Ltd	Rs.529.26571/ Ref.1457 dt- 01.04.20	Rs.44628760.87 + GST SBD-10/20-21	52661938.00	52328010.00	333928.00	DG Set (13 nos.) (i)Mithapur-01, (ii)Sandalpur-01, (iii)SK Pur-01, (iv)Rajbanshi Nagar-01, (v)Gardanibagh-01, (vi)RMRI-01, (vii)Kadamkuan-01, (viii)Gosai Tola-01, (ix)Transport Nagar-01, (x)Dhanuki More-01, (xi)Boring Road-01, (xii)Raj Bhawan-01, (xiii)Shastrinagar-01, (xiv)Dr. Zakir Husain Institute, (xv)Officer's Flat-01, (xvi)High Court-01, (xvii)Ganga Bhawan-01, (xviii)Chhajubagh-01 installation, commissioning & testing completed and running condition.	O&M - 05 Years	
5	Supply, installation, commissioning & testing of 400 KVA outdoor water cooled generating set and other accessories for NMCH DPS	M/S Sterling Generators Pvt. Ltd	Rs.4383495/- Ref. 188 dt. 17.02.22	Rs.4996753/- F2-10 of 2022-23	4383495.00	4383495.00	0.00	DG Set (01 no.) installation, commissioning & testing completed and running condition.	O&M - 05 Years	
Total (Rs)					374883937.00	364352223.00	10531714.00			

1502

[Signature]

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF TROLLEY MOUNTED DIESEL/ELECTRIC PUMP, SUBMERSIBLE & C/F

sl.no	Name of Project Contractor	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	Financial Progress		Physical Progress		Remarks
					fund received	Total Expenditure	Fund Available	Work Done	
1	2	3	4	5	6	7	8	9	11
1	Supply, & testing of Trolley Mounted Protatable type electrical driven auto priming centrifugal pump complete with all PVC luction etc. with all required accessories (Gr. No-F-II)	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.1327.50938/ Ref.1463 dt- 01.04.20	Rs.112050791.82 +GST SBD-17/20- 21	1000000000.00	91765230.00	8234770.00	Trolley Mounted Pump (40 nos.) supply & testing completed and in running condition.	108 nos. Trolley Mounted Pump
2	Supply, & testing of Trolley Mounted Protatable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV)	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.999.45097/ Ref.1460 dt- 01.04.20	Rs.84360438.06 +GST SBD-16/20- 21	47241845.00	44200268.00	3041577.00	Trolley Mounted Pump (20 nos.) supply & testing completed and in running condition.	
3	Supply, & testing of Trolley Mounted Protatable type diesel driven auto priming centrifugal pump etc (Gr.-FV).	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/- Ref.1461 dt- 01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21	49908520.00	48908520.00	1000000.00	Trolley Mounted Pump (15 nos.) supply & testing completed and in running condition.	
4	Supply, & testing of Trolley Mounted Protatable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI)	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/ Ref.1464 dt- 01.04.20	Rs.59414905.92 + GST SBD-02/20-21	49908520.00	49476569.00	431951.00	Trolley Mounted Pump (15 nos.) supply & testing completed and in running condition.	
5	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I)	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.453.51627/ Ref.1452 dt- 01.04.20	Rs.38279847.67 + GST SBD-06/20-21	32979561.00	32208990.00	770571.00	Trolley Mounted Pump (10 nos.) supply & testing completed and in running condition.	
6	Supply, & testing of Trolley Mounted Protatable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II)	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.539.40468/ Ref.1458 dt- 01.04.20	Rs.45546293.16 + GST SBD-05/20- 21	27206319.00	26466580.00	739739.00	Trolley Mounted Pump (08 nos.) supply & testing completed and in running condition.	

(Signature)

(Signature)

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Patna

7	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I).	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.570.40757/ Ref.1465 dt- 01.04.20	Rs.48146266.50 +GST SBD- 03/20-21	40000000.00	28927891.00	11072109.00	Submersible Pump (12 nos) (i)Yogipur-02, (ii) TV Tower-04, (iii)Kadamkuan-01, (iv) Dr Zakir Hussain Institute-01, (v)80 Set Rajbanshi Nagar-01, (vi)Gosai Tola-01, (vii)Raj Bhawan-02 installation, commissioning & testing completed and in running condition.	29 nos. Submersible Pump
8	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II).	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.458.91289/ Ref.1451 dt- 01.04.20	Rs.38735359.31 +GST SBD-04/20-21	30000000.00	28451808.00	1548192.00	Submersible Pump (07 nos) (i)Krishnaghat-03, (ii)Antaghat-01, (iii)Bahadurpur Housing Board-01, (iv)Babu Bazaar-01, (v)S.P. Verma Road-01 installation, commissioning & testing completed and in running condition.	
9	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with panel, starter & other required accessories (Gr. No-B-III).	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.767.58149/ Ref.1454 dt- 01.04.20	Rs.64785081.88 +GST SBD-18/20-21	45000000.00	39214436.00	5785564.00	Submersible Pump (10 nos) (i)RK Avenue-04, (ii) Mithapur-01, (iii)Rampur-02, (iv)Pirmuhani-02, (v)RMRI-01 installation, commissioning & testing completed and in running condition.	
10	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with panel, starter & other required accessories (Gr. No-A-I).	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.534.18397/ Ref.1459 dt- 01.04.20	Rs.45038748.69 +GST SBD-C8/20-21	35000000.00	31991125.00	3008875.00	C/F pump (06 nos.) (i)Sandalpur-03, (ii) S.P. Verma Road-01, (iii) S.K. Puri-01 installation, commissioning & testing completed and in running condition.	16 nos. C/F Pump
11	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with panel starter with all required accessories (Gr. No-A-II).	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.233.59057/ Ref.1453 dt- 01.04.20	Rs.19716627.76 +GST SBD-07/20-21	15000000.00	10047966.00	4952034.00	C/F pump (10 nos.) (i)Kadamkuan-02, (ii) Boring Road-03, (iii)Officers Flat-03, (iv)Dr. Zakir Hussain Institute-02 installation, commissioning & testing completed and in running condition.	
Total (Rs)								472244765.00	40585382.00

5025

R

[Signature]

**ANNUAL REPAIR, OPERATION & MAINTENANCE OF DRAINAGE PUMPING PLANTS
for financial Year 2020-21, 2021-22, 2022-23**

Sl.no	Name of Project	Name of Contractor	Name of contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement No.	Financial Progress			Physical Progress	Remarks
						Fund Received	Total Expenditure	Fund Available		
1		2	3	4	5	6	7	8	9	10
1	Annual repair Operation & maintenance of DPS 1. Pahari New 2. Pahari Old. 3. NBCC Pahari 4. Transport Nagar 5. Dhanuki More with all materials labours for 3 Years (Gr No-01)		(M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20. (UDHD).	Rs.10,13,00,000/- F2-10/20-21	76295222.00	74082273.00	2212949.00	Work Completed	
2	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4. Kadamkuan 5. R.K. Avenue with all materials, spears & labours (Gr No-02)		(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	124017387.00	121852897.00	2164490.00	Work Completed	
3	Annual repair Operation & maintenance of DPS 1. Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Towar 5. BHB with all materials labours (Gr No-03)		(M/S P.K. Industries)	Rs.7,38,01,500/- Ref-239 dt.05.03.20. (UDHD).	Rs.7,60,00,000/- F2-08/20-21	65029069.00	64647979.00	381090.00	Work Completed	
4	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3. S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)		(M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	105129878.00	104465550.00	664328.00	Work Completed	
5	Annual repair Operation & maintenance of DPS 1. Mandiri New 2. Mandiri Old 3. Gosai Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05)		(M/S P.K. Industries)	Rs.9,36,69,011/- Ref-239 dt.05.03.20. (UDHD).	Rs.8,90,00,000/- F2-09/20-21	79677723.00	78562472.00	1115251.00	Work Completed	
6	Annual repair Operation & maintenance of DPS 1. Gardaniabagh 2. Mithaur Old. 3. Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)		(M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	55670762.00	55507394.00	163368.00	Work Completed	
7	Annual repair Operation & maintenance of DPS 1. Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajubagh with all materials labours (Gr No-07)		(Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	35768621.00	35459987.00	308634.00	Work Completed	
Total (Rs)						541588662.00	534578552.00	7010110.00		

dx

1509

ANNUAL REPAIR, OPERATION & MAINTENANCE OF DRAINAGE PUMPING PLANTS

for financial Year 2023-24

sl.no	Name of Project	Name of Contractor	Name of contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress	Remarks
						Fund Received	Total Expenditure	Fund Available		
1	2	3	4	5	6	7	8	9	10	
1	Complete Annual repairing, overhauling, servicing, operation & maintenance of 1(A) Pahari NBCC, 1(B) Pahari New, 1(C) Pahari Old, 1(D) Pahari Old STP & 1(E) Transport Nagar under Mech., Wroks Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Group-01)	(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,73,13,209/- Ref-34 dt.09.05.23. (UDHD).	Rs.4,40,07,421/- SBD-04 of 2023-24	0.00	0.00	0.00	Work in Progress		
2	Complete Annual repairing, overhauling, servicing, operation & maintenance of 2(A) Yogipur, 2(B) Yogipur NBCC, 2(C) Bahadurpur Housing Board, 2(D) Bahadurpur T.V. Tower & 2(E) Ashok Nagar under Mech., Wroks Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Group-02)	(M/S House of Power Electrical Pvt. Ltd.)	Rs.3,95,87,208/- Ref-35 dt.09.05.23 (UDHD).	Rs.3,69,32,330/- SBD-03 of 2023-24	0.00	0.00	0.00	Work in Progress		
3	Complete Annual repairing, overhauling, servicing, operation & maintenance of 3(A) Saidpur STP, 3(B) R. K. Avenue, 3(C) Kadamkuan, 3(D) Rampur, 3(E) Saidpur & 3(F) Pirmuhani IPS under Mech., Wroks Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Group-03)	(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,09,09,168/- Ref-42 dt.10.05.23.	Rs.3,82,32,867/- SBD-05 of 2023-24	0.00	0.00	0.00	Work in Progress		
4	Annual repairing, overhauling, servicing, operation & maintenance of 4(A) Sandalpur, 4(B) Dhanuki More, 4(C) RMRI, 4(D) NMCH under Mech. Wroks Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Gr No-04)	(M/S P.K. Industries)	Rs.1,71,55,117/- Ref-37 dt.09.05.23 (UDHD).	Rs.1,60,31,187/- F2-01/23-24	0.00	0.00	0.00	Work in Progress		
5	Annual Repairing, maintenance & operation of 5(A) Mandiri New, 5(B) Mandiri Old, 5(C) Rajapur Old, 5(D) Rajapur New & 5(E) Dhubighat under Mech., Wroks Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Gr No-05)	(M/S R.P. Electrical Works.)	Rs.3,79,12,467/- Ref-36 dt.09.05.23. (UDHD)	Rs.3,54,32,214/- SBD-06 of 2023-24	0.00	0.00	0.00	Work in Progress		
6	Complete Annual repairing, overhauling, servicing, operation & maintenance of 6(A) Boring road, 6(B) S.K. Puri, 6(C) Dr Zakir Hussain Institute, 6(D) Officer's Flat under Mech., Wroks Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Gr No-06)	(Sri Sunil Kumar)	Rs.1,25,12,419/- Ref-33 dt.09.05.23 (UDHD).	Rs.1,05,24,429/- F2-02/23-24	0.00	0.00	0.00	Work in Progress		

503

dx

[Signature]

Construction of 22 DPS Project, Patna (2020-21)

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Remarks
				Agreement No.							Upto previous Month	During the month	Total progress	
1	2		3	4		5	6	7	8	9	10	11	12	13
1		Construction, erection, supply, installation, testing and commissioning for storm water drainage pumping station 08 (Eight) in Khagaul Danapur near Hitech Hospital, Ghurdaur Nehru Path, Isapur Brahma Asthan, Karori Chak, Beur Netaura Pul, Canal DPS, Digha (Near Old Thana) & Rajiv Nagar at Patna, Bihar (Toshiba Water Solutions Pvt. Ltd)	-	Rs. 1536000000.00 LOA No.-Yo- 2351/22-1194, Group-I	-	-	132000000.00	76972443.00	Send	-	-	-	Work in Progress	
2		Construction, erection, supply, installation, testing and commissioning of 8 (Eight) storm drainage pumping stations Congress Maidan, R.K. Avenue, Rampur, Bakri Bazaar, T.V. Tower, Nandal Chapra & Dasratha at Patna, Bihar (ECO Protection Engineers Pvt. Ltd.)	-	Rs. 850503741.00 NIT No.- BUIDCo/Yo- 1875/20 (Part-2)- 33, Group-II	-	-	124000000.00	67005780.00	Send	-	-	-	Work in Progress	Mobilization Advance 10% of Agreement was paid by Patna City Anchal, BUIDCo, Patna.
3		Construction, erection, supply, installation, testing and commissioning for storm water drainage pumping station 06 (Six) in Sandalpur, RMRI, Big Hospital, Premkunj (Karmali Chak), Khanpur & Barmutta at Patna, Bihar (Toshiba Water Solutions Pvt. Ltd)	-	Rs. 1399000000.00 NIT No.- BUIDCo/Yo- 1875/20 (Part-2)- 33, Group-III	-	-	125449625.00	64845226.00	Send	-	-	-	Work in Progress	

150

A

[Signature]

ANNUAL REPAIR, OPERATION & MAINTENANCE OF DRAINAGE PUMPING PLANTS

for financial Year 2023-24

sl.no	Name of Project	Name of Contractor	Name of contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress	Remarks
						Fund Received	Total Expenditure	Fund Available		
	Annual Repairing, maintenance & operation of 7(A) Antaghat, 7(B) Krishnaghat, 7(C) S.P. Verma Road, 7(D) Punaichak & 7(E) CID Colony under Mech., Works Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Gr-07)	(M/S R.P. Electrical Works.)		Rs.3,16,44,534/- Ref-61 dt.23.05.23 (UDHD).	Rs. 2,95,41,623/- SBD-01 of 2023-24	0.00	0.00	0.00	Work in Progress	
	Annual Repairing, maintenance & operation of 8(A) Mithapur, 8(B) Babu Bazaar, 8(C) Gardaniabagh, 8(D) 400 Set Rajbanshi Nagar & 8(E) 80 Set Rajbanshi Nagar under Mech., Wroks Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Gr-08)	(M/S R.P. Electrical Works.)		Rs.2,23,88,882/- Ref-60 dt.23.05.23 (UDHD).	Rs. 2,09,08,973/- SBD-02 of 2023-24	0.00	0.00	0.00	Work in Progress	
	Complete Annual repairing, overhauling, servicing, operation & maintenance of 9(A)MLA Flat, 9(B) Rajbhawan, 9(C) High Court, 9(D) 800 Set Shastri Nagar, 9(E) Shastri Nagar IPS, 9(F) Chhajubagh, 9(G) Sinchai Bhawan, 9(H) Vikash Bhawan, Wroks Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Gr-09)	(Sri Sunil Kumar)		Rs.1,73,46,010/- Ref-63 dt.23.05.23 (UDHD).	Rs. 1,45,90,106/- F2-03/23-24	0.00	0.00	0.00	Work in Progress	
	Annual Repairing, overhauling, servicing, maintenance & operation of 10(A) Rajdhani Vatika (Eco Park) DPS-01, 10(B) Rajdhani Vatika (Eco Park) DPS-02, 10(C) Rajdhani Vatika (Eco Park) DPS-03 & 10(D) P. Point under Mech., Wroks Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Gr-10)	(M/S P.K. Industries)		Rs.1,83,09,451/- Ref-62 dt.23.05.23 (UDHD).	Rs. 1,54,00,473/- F2-04/23-24	0.00	0.00	0.00	Work in Progress	
	Annual Repairing, maintenance & operation of storm drainage pumping station 11(A) Kurjee, 11(B) Police Colony IPS, 11(C) Gosai Tola, 11(D) Beur Lifting IPS & 11(E) Riding Road under Mech., Wroks Division, BUIDCo, Patna for the period of done before monsoon for the year 2023-24. (Gr-11)	(M/S P.K. Industries)		Rs.2,01,67,302/- Ref-41 dt.10.05.23 (UDHD).	Rs. 1,88,29,674/- F2-05/23-24	0.00	0.00	0.00	Work in Progress	
	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e. Congress Maidan, NCC Maidan, Bakari Bazar TDPS in Bankipur Anchal under Works Division, BUIDCo, Patna for the period of done before monsoon 2023. (Gr-12)	(M/S Arsa Infratech Pvt. Ltd)		Rs.45,52,862/- Ref-69 dt.25.05.23 (UDHD).	Rs. 38,29,510.80 F2-07/23-24	0.00	0.00	0.00	Work in Progress	

1502

ANNUAL REPAIR, OPERATION & MAINTENANCE OF DRAINAGE PUMPING PLANTS

for financial Year 2023-24

501

sl.no	Name of Project Name of Contractor	Name of contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement No.	Financial Progress			Physical Progress	Remarks
					Fund Received	Total Expenditure	Fund Available		
	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e. Khanpur, Barmutta, Premkunj, Big Hospital, Shitla Mandir, Krishna Niketan, Jakariyapur TDPS in Ajimabad Anchal under Mech. Works Division, BUIDCo, Patna for the period of done before monsoon 2023. (Gr-13)	(M/S Nishi Kumari)	Rs.1,33,31,520/- Ref-66 dt.23.05.23 (UDHD).	Work Oder-893 Dt. 02.06.23	0.00	0.00	0.00	Work in Progress	
	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e. Danapur Ghurdaur, Nehru Path AIIMS Digha Junction, Hi-Tech Hospital, Isapur Bramhsthan TDPS in Danapur West Anchal under Mech. Works Division, BUIDCo, Patna for the period of done before monsoon' 2023. (Gr-14)	(M/S Nishi Kumari)	Rs.74,47,686/- Ref-64 dt.23.05.23 (UDHD).	Work Oder-894 Dt. 02.06.23	0.00	0.00	0.00	Work in Progress	
	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e. Dasratha, Ramkrishna Nagar, Jagannpura, Nandlal Chhapra & Srinagar TDPS in Kankerbagh Anchal under Mech. Works Division, BUIDCo, Patna for the period of done before monsoon' 2023. (Gr-15)	(M/S Om Construction)	Rs.75,06,885/- Ref-65 dt.23.05.23 (UDHD).	Work Oder-895 Dt. 02.06.23	0.00	0.00	0.00	Work in Progress	
	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e. Rajiv Nagar, Patna Digha Nahar Sluice Gate & Digha Thana TDPS in Patliputra Anchal under Mech. Works Division, BUIDCo, Patna for the period of done before monsoon' 2023. (Gr-16)	(M/S Jai Hanuman Ji Electricals)	Rs.1,03,30,432/- Ref-58 dt.23.05.23 (UDHD).	Rs. 86,89,148.10 F2-06/23-24	0.00	0.00	0.00	Work in Progress	
7	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e. Beur Bataura Pool, Beur Hasanpura, Police Colony, Rupaspur & Sabri Nagar TDPS in Nutan Rajdhani Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2023. (Gr No-17)	(M/S Vikrant Electricals)	Rs.67,89,635/- Ref-67 dt.23.05.23 (UDHD)	Rs. 57,10,907/- F2-08/23-24	0.00	0.00	0.00	Work in Progress	
Total (Rs)					0.00	0.00	0.00		

da

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %		
			4	5	6	7	8		Upto Previous Month	During the Month	Total Progress				
1	पटना जलपूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit. House connection at Sheikhpura, S.K Nagar, S.K. Puri, Antaghat & Adalagani at Patna Municipal Area, Patna. संवेदक का नाम- M/s. Bharat Infracon Pvt.Ltd. 23.10.2018	राशि-49 7081955 करोंड UD&HD. Govt of Bihar letter no.-25. Date - 23.10.2018	राशि-42.10 Cr.	30.06.2021	4312.7614 Lakh	3798.4746 Lakh	4011.81953 Lakh	Pipe Network - 111055 mtr (DI/GI-12088 & HEPE- 98967 mtr.) House Connection - 13250 Nos Pump House - 05 nos.	110505 m	11	12	13	14		
1								Tube well - 05 nos.	5 completed		5 completed	Physical Progress - 100%			
								Supply of 60 HP VT Pump and 100 KVA Transformer	5 nos.		5 nos.				
								OHSR-05 nos	Over all physical progress 100%						
								Shiekpura - 01 S.K. Puri - 01 S.K. Nagar - 01 Antaghat - 01 Adalagani - 01	Completed Completed Completed Completed Completed		Completed Completed Completed Completed Completed			Physical Progress - 100%	
2	पटना जलपूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalagani along with Compound Wall with	राशि- 48 9499 करोड़ पत्रांक-108, दिनांक- 17.01.2018	राशि- 5.04 Cr.	31.05.2021	4115.59753 Lakh	384.443381 Lakh		Precast length of drain- 7119 m	Laying of pre cast length of drain - 5379 m.		Laying of pre cast length of drain - 5379 m.	Physical Progress - 96.95 %			
								Sump capacity (2375KL)- 1nos	Completed		Completed				
								Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV) Gantry Crane Electro Mechanical Work Transformer Installation Electric Grid Work	Completed Completed Completed Completed Completed Completed Completed		Completed Completed Completed Completed Completed Completed Completed				
3	बेहरा से मीठापुर झेनेज योजना संवेदक-रामबाबू एवं राजीव रंजन जोशी	राशि - 48 9499 करोड़ पत्रांक-108, दिनांक - 17.01.2018	51.726267 दिनांक-21.07.18	20.06.2021	4115.59753 Lakh	4115.59753 Lakh	4115.59753 Lakh		Boring of Two Tubewell completed Pump house work completed.					Boring of Two Tubewell completed Pump house work completed.	Physical Progress - 100 %
								1. Tubewell and Pump house 2 nos			19011 mtr.				
								2. Distribution Main 19120 m			Completed				
								3. Pump-motor and Transformer 2 nos			Nil				
4	कसुभा जलपूर्ति योजना (फेज-2) M/s Ganadhipati Con. Pvt. Ltd.	6.08929 130/08.09.2018	6.04	27.11.2019	5.04464	4.46	4.46	5. Chlorinator room/Chlorinator 2 nos. 6. Stand post 10 nos. 7. Boundary wall 100 m 8. Main Gate 2 nos 9. Approach Road 20 m 10. Electric Connection by ULB 2nos. 11. House Service Connection 5138 nos.	Nil Nil 100 Completed Completed Completed		Install Nil 100 Completed Completed Completed	Physical Progress - 100 %			
								Pipe Line 62141 m HSC-6010 T/W-5 Nos.			5138 Nos.				
								Pipe Line 5183/ 62829 m HSC- 5220 m / 6010 nos. T/W- 5							
								Pipe Line 62141 m HSC-6010 T/W-5 Nos.							
5	मसौदी जलपूर्ति, फेज-2 M/s Ganadhipati Con. Pvt. Ltd	Amt. 13.22 Cr, 131/08.03.18	13.7 21.11.18	16.05.2020 EOT 30.11.2021	13.22	12.818	12.851	Distribution network - 38000 m House connection - 3100 nos				Physical Progress - 100 %			
								Pipe Line 62141 m HSC-6010 T/W-5 Nos.							
								Pipe Line 5183/ 62829 m HSC- 5220 m / 6010 nos. T/W- 5							
								Pipe Line 62141 m HSC-6010 T/W-5 Nos.							
6	विजय जलपूर्ति, फेज-2 M/s Nalandra Engicon Pvt Ltd	Amt. 5.39 Cr, 131/08.03.18	5.64 22.10.19	21.10.2020 EOT 30.11.2021	4.4824	4.4824	4.4824	Distribution network - 38000 m House connection - 3100 nos				Physical Progress - 100 %			
								Pipe Line 62141 m HSC-6010 T/W-5 Nos.							
								Pipe Line 5183/ 62829 m HSC- 5220 m / 6010 nos. T/W- 5							
								Pipe Line 62141 m HSC-6010 T/W-5 Nos.							

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District**

माह - अगस्त, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1		3	4	5	6	7	8	9	10	11	12	13	14
7	नौबतपुर जलापूर्ति, योजना Steel ARC Infra Services Pvt Ltd.	0.54264	0.567 20.12.19	19.09.2020 EOI 30.11.2020	0.283	0.2833	0.2833	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after re-winding. 4. Top dom of water tower & stair case for tower 5. Installation of Generator set 6. Residual work of pump house/attendant room 7. Residual work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome		Work completed.	अविवारणा सम्पन्न। Physical Progress - 100 %	
8	नौबतपुर जलापूर्ति, योजना के वार्ड सं-10 एवं 11 के अतिरिक्त कार्य (पार्क लाईन, नेटवर्क एवं गृह संयोजन)	73.46274 Cr. Letter No. - 46, Date - 30.08.2018	66.44255 Cr 22.06.2022	22.12.2022									
9	दानापुर जलापूर्ति, योजना Survey, Design, Build balance work of OHSR in Zone-I & Zone-IV with Distribution Network including 5 years O&M M/s Kundan Kumar, Parsa Bazar, Patna	14.3015 Cr. Letter No. - 1330, Date - 20.05.2022	10.849 Cr Ref - SBD-01 of 2022-23 / 04.03.2023	03.03.2024				T/W - 4 Nos. Distribution Network - 36745.16 m. HSC - 4760 No.	T/W - 2 at RPS more T/W - 1 at Mubarakpur Pipe laying in Zone-1 - 1km.		T/W - 3 No. Complete Transformer Installed Pipe laying 1 km.	जलमीनार से संबंधित कार्य प्रगति पर है। जोन्-1 में पूर्व में बिछाये गये पाइप को दुरुने का कार्य प्रगति पर है।	
10	Construction of RCC Box Culvert Outlet Drain Length 430 mtr at Gardinibagh DPS under NCC Beur Patna. Contractor - Sunil Kanchan	Rs. 4.30495 Cr. UD&HD Letter No.47 Date - 02.09.2021	Rs. 3.62088 Cr. Date - 22.05.2023	06 Month Date - 21.11.2023	2.000			Drain Length - 430 m.	194 m.		295 m.	68%	
11	नगर परिषद, दानापुर निजामत अन्तर्गत आरक्षणीयक मोड़ केरी रोड यन्त्रा से उत्तर की ओर नया टोला एवं संग्राल भित्ति रोड से पानी टकी होते हुए अली राय के घर तक पीपलीसीरो सड़क एवं आरक्षणीसीरो नाला निर्माण कार्य	Rs. 4.98726 Cr. UD&HD Letter No.-1667 Date - 11.04.2023	Rs. 4.1692838 Cr. Date - 17.07.2023	16.04.2024				RCC Nala - 1098 m. PCC Road - 1090 m.				कार्य प्रगति पर	

198

8

List of Project Nalanda District

माह - अगस्त, 2023

Sl No.	Name of Project Name of Contractor	AARs With Ref. & Date. (Rs. In Cr.)	Agree Val.	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	विहारशरीक जलापूर्ति योजना फेज- I सवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no-435, dated- 21.07.2016	राशि-79.49 dated- 24.08.18 Deviation Amt. Rs. 8.00 Cr. Total Amt. Rs. 87.50 Cr.	23.08.2020 (Extended time of completion 31.03.2023)	79.499	74.623	73.490	HY/TW -14 Nos OHT - 03 Nos SUMP + UGR-1 +1 Pipe Line- 121583 m Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos Variation -02 T/w Variation in Pipeline - 33762 m Road Restoration- 103669 m Scada Additional Boring- 7	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21524/21524 nos Transformer 14/14 nos Motor pump- 14/14 nos Variation- 02/2 T/w Variation in pipeline- 33762 m / 33762 m Road Restoration- 103665 m / 103659 m Scada - Flow meter installed - 12/16 Additional Boring - 5/7	11	12	13	14
2	विहारशरीक जलापूर्ति योजना फेज- II सवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no- 108,, dated- 17.01.2018	राशि-92.49 dated- 28.07.2018 Deviation Amt. Rs. 23.36 Cr. Total Amt. Rs. 115.85 Cr.	27.07.2020 with time extension 31.03.2023	99.764	102.420	102.420	HY/TW -23 Nos OHT - 04 Nos Pipe Line- 162472 m Motor Pump- 23Nos Transformer -23Nos HSC - 18000 Nos Variation- 02 T/w Variation in pipeline - 24785 m Road Restoration- 122040 m HDPE Pipe line 7.1 km (Claim) Scada	T/W 23/23 OHT 4/4 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos. Variation in HSC - 2000/2000 no Motor pump 23/23 Transformer 23/23 Variation in T/W- 02/02 Variation in T/S- 06/07 Variation in M/P- 02/02 Variation in Pump House - 01/02 Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m HDPE Pipe line- 7.1 km. Scada - Flow meter installed - 18/25				98.23%
3	इस्लामपुर जलापूर्ति योजना फेज- 1 M/s Nalanda Engicon pvt ltd.	राशि-08.193 93/13.01.201 4	राशि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2) 13. HSC 1732 nos by claim				92.83%
4	इस्लामपुर जलापूर्ति योजना फेज- II मे0 सुनन इन्टरप्राइजेज	राशि-03.09 130/08-03- 2018	राशि-3.08 10.09.2018	16.06.2019	2.346	2.333	2.333	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3302	Total Pipe laying- 14714 m HSC - 1911 nos Road Restoration - 9.8 km				75.76%

1492

A

Q

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

माह - अप्रैल, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress In %	Financial Progress In %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Gaya Water Supply Phase - I Name of Contractor - M/s Shriram EPC Limited	Rs 311.30 Cr Letter No - 525 Date - 28.03.2016	Rs 311.78 Cr Date - 11.01.2018	EPC - 25.09.2021 (Based on approved work program by DCM BSC revised with 30.06.2021) O/M - 25.03.2023 extended up to 31.03.2023	Rs 277.30 Cr	Rs 265.59 cr (Including 3118 Cr Mobilisation Advance & 34.46 Cr Running Bill amt & Rs 17.13 Cr Ret. Adv)	Rs 265.59 Cr	(i) Distribution Network - 446 km (Revised Qty - 473.61 km) (ii) Road Restoration - 145.6 km (iii) Rising Main - 12.5 km.	(i) Distribution Network - 516.97 km km Pipe laid (ii) Road Restoration - 258.80 km Done. (iii) Rising Main - 13.28 km work completed		(i) Distribution Network - 526.57 km Pipe laid (ii) Road Restoration - 265.95 km Done. (iii) Rising Main - 13.33 km work completed		
								Construction of New Reservoir - 05 nos	HSC - 36154 Nos connection done 12780 Nos Water Meter connection done		HSC - 37127 Nos connection done 16081 Nos Water Meter connection done		
								Construction of New Reservoir - OHRSR-5 nos.	Budhwa Mahadev:- Completed Bhusunda Mela:- Completed Mashtapur:- Completed		Construction of New Reservoir - OHRSR-5 nos., Budhwa Mahadev:- Completed Bhusunda Mela:- Completed, Mashtapur:- Completed, Behind Delha PS:- Completed, Behind Delha PS:- Trial run started and compound wall work in progress		Physical Progress - 86 %
								HSC - 75000 Nos. (Revised Qty - 75779 Nos.)	Behind Delha PS:- MS pipe destaging work, compound wall footing excavation, Bar bending work & Valve chamber 99%		Joda Masjid:- completed		
								CSC - 05 nos & Control Room (Dandi Bagh) - 1 no	CSC - Dandi Bagh, Budhwa Mahadev, Nigam Store work completed.		CSC - Dandi Bagh, Budhwa Mahadev, Nigam Store work completed.		85.9%
2	Gaya Water Supply Phase - 2 Name of Contractor - M/s Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Rs 64.91 Cr Letter No - 595 Date - 28.03.2016	Rs 62.04 Cr Date - 05.07.2017	EPC - 28.02.2021 EOT - 28.02.2022	Rs 74.50 Cr	Rs 70.11 Cr (including RCD amt - Rs 1.56 Cr)	Rs 70.11 Cr (upto 15.09.2021)	GLSR - 03 nos	GLSR - Work completed		GLSR - Work completed.		
								CWR & Pump House - 01 No	CWR - Work completed		CWR - Work completed.		
								Control Room - 05 No	Control Room - Civil work completed		Control Room - Civil work completed.		
								Rising Main - 17.050 km (Revised Qty - 15.132 km)	Rising Main - 15.15 km		Rising Main - 15.15 km		Physical Progress - 100 % O&M 2nd year in progress
								Production Tubewell - 24 nos (Revised Qty 25 nos) (Note - One no observation Tubewell has been concerted in production Tubewell at Govindpur)	Production Tubewell - Total 25 nos work completed		Production Tubewell - Total 25 nos work completed		
								Observation Tubewell - 7 nos (Revised Qty - 6 nos)	Observation Tubewell - 6 no s completed (i.e ITI Joda Masjid, waris Nagar, Khiriyama & Kendul)		Observation Tubewell - 6 no s completed (i.e ITI Joda Masjid, waris Nagar, Khiriyama & Kendul)		
								Operator Office (G-2) at ITI Campur - 01 no.	Operator Office - Work completed		Operator Office - Work completed		

199

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District**

मास - अप्रैल, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress In %	Financial Progress In %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
3	बोयगया जलापूर्ति योजना संवर्धक का नाम- M/s SMC-JWIL JV (Jindal).	रशि- 33.55 करोड़ Letter no-917, dated 17.12.2019.	रशि- 31.75 Cr. dated- 16.12.2011	15.09.2013 EOT 31.12.2016	37.74	38.14	38.14	1 OHT-4 (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22103 mtr (iv) House Connection- 6000 Nos (v) Road Restoration- 12815 Sq Mtr (vi) Tube Well 14 Nos (vii) UGR- 1.2,3 & 4 (viii) Sluice Valve Chamber- 223 (ix) Staff Quarter- 2 Nos (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (Xii) Trenchless Work- Zone- 2 &3 (654 mtr) (Xiii) Grouting work UGR- 01	1 OHT-4 completed (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22353 Mtr (iv) House Connection- 6012 Nos (v) Road Restoration- 13438 sqm (vi) Tube Well 14 Nos Completed (vii) UGR- 1.2,3 & 4Successfully Commissioned (viii) Sluice Valve Chamber- 223 Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr Completed (Xiii) M.S. Carrier Pipe -950.74 mtr completed (Xiv) Grouting work UGR -01 completed	1 OHT-4 completed (ii) Rising Main- 17595.5 mtr (iii) Distribution Main- 22353 Mtr (iv) House Connection- 6012 Nos (v) Road Restoration- 13438 sqm (vi) Tube Well 14 Nos Completed (vii) UGR- 1.2,3 & 4Successfully Commissioned (viii) Sluice Valve Chamber- 223 Nos Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- 557 Mtr Completed (Xiii) M.S. Carrier Pipe -950.74 mtr completed (Xiv) Grouting work UGR -01 completed	Physical Progress- 100 % एव आगरा सर्व कार्य पूर्ण है।	100%	
4	बोयगया सिविल योजना संवर्धक का नाम-M/s Infrastructure Ltd.	Letter no-917, dated 17.12.2019. Amount-95.94 cr	108.5275 Cr. dated- 16.12.2011	11.12.13	106.47	106.47	106.47	1 Sewer Network-67.53KM 2 Raising Main - 6.00 km 3. Trenchless - 0.523 km 4 IPS - 1 to 5 & MPS 5 STP - 10 MLD 6. House Connection - 2570 no s 7. Manhole - 3607 nos 8. Road Restoration -52680 sqm	1 Sewer Network-66.624 km 2 Raising Main-6.045 KM 3. Trenchless-0.382 Mtr 4 IPS-1&2 Civil work completed IPS-9-10 mts casting completed IPS-4-1 Im RCC casting completed IPS-5-civil work completed 5. STP-10 MLD 96 % 6. House Connection-2570 nos complete 7. Manhole-3393 nos Complete 8. Road Restoration- 8548.5 Cum	1 Sewer Network-66.624 km 2. Raising Main-6.045 KM 3. Trenchless-0.382 Mtr 4 IPS-1&2 Civil work completed IPS-9-10 mts casting completed IPS-4-1 Im RCC casting completed IPS-5-civil work completed 5. STP-10 MLD 96 % 6. House Connection-2570 nos complete 7. Manhole-3393 nos Complete 8. Road Restoration- 8548.5 Cum	Physical Progress- 76.08 %	100%	

(498)

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

माह - अगस्त, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	जहानाबाद जलापूर्ति योजना फेज- I सेवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-29.27 करोड़ letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	29.395	29.39	OHT - 02	2 No.	completed	completed	राजना पूर्ण है, तथा O&M की अवधि समाप्त हो चुकी है। नगर परिषद द्वारा हस्तांतरण लेने में विलंब किया जा रहा है जिससे O&M प्रभावित हो रही है। Physical Progress - 100 %	92.14%
								OHT - 02	2 no.	completed	completed		
								Tubewell - 04	4 no.	completed	completed		
								Pipe line - 37.002 km	37.36 km.	completed	completed		
								HSC - 15318 no.	16848 no.	completed	completed		
2	जहानाबाद जलापूर्ति योजना फेज- II सेवेदक का नाम-M/s Nalanda Engicon Pvt ltd	राशि-44.59 करोड़ Letter no- 1179, dated- 26.06.2018	राशि -44.98 26.08.2018 2.505 Cr (S. Agr.)	31.12.2020	42.68	41.92	41.92	Road Restoration - 37.36 km.	37.36 km.	completed	completed		87.99%
								Tubewell - 14 no	14 completed	completed	completed		
								Pipe line - 98.605 km	98.625 k.m.	completed	completed		
								Claim Pipe Line - 7.452 km	7.452 km	completed	completed		
								HSC - 4900 no.	4900 no.	completed	completed		
3	मखदुमपुर जलापूर्ति योजना फेज- II श्री गणेशपति कन्स्ट्रक्शन प्रा0 लि0	राशि-06.68 करोड़ पत्राक- 130/08.03 2018	राशि -6.68 Letter no- 06-10-2018	20.11.19	4.57	4.07	4.07	Deviation HSC - 1000	1000 no.	completed	completed		60.90%
								Road Restoration - 98.625 km.	98.625 km.	completed	completed		
								Tube well - 2 no	2 No.	completed	completed		
								Pipe line 26.567 km	26.567 km.	completed	completed		
								Deviation Pipe Line - 4.6 km	4.04 km.		4.04 km.		
								Deviation Tubewell-1	1	completed	completed		60.90%
								HSC - 3133 No.	3133 No.	completed	completed		
								Road Restoration - 26.567 km.	26.567 km.	completed	completed		

1494

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

माह - अगस्त, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Water Supply Scheme under state plan ARWAL M/s J P Enterprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Physical Progress - 100 % Agreedement Completed.	64.22%
								Tubewell -01	1	Complete	Complete		
								Pipe Line - 3.9 km	3.9 km	Complete	Complete		
								HSC - 212 No.	216 no.	Complete	Complete		
								Road Restoration - 3.9 km.	3.9 km.	Complete	Complete		

1493

List of Project Lakhisarai District

माह - अगस्त, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में मीरा देवी से अनुप साह बटोरन मंडल से विशुनदेव यादव तक पीओसीओ पथ एवं नाली निर्माण कार्य	0.15	0.14	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 300 m Drain - 300 m	Drain work completed.		Drain work completed	Physical Progress - 100 %	
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं-06 में फकीरा भागत से चौव भगत एवं रामजी साव से सरसुग मंडल तक पीओसीओ पथ एवं नाली निर्माण कार्य।	0.2	0.19	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 429m Drain - 412 m	Drain work completed.		work completed.	Physical Progress - 100 %	
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं-06 में पदार्थ साव से लेकर जवाहर मंडल तक आरओसीओ नाला निर्माण कार्य।	0.2	0.19	15.02.2020				Drain work with cover 241 m	241 m. Drain work completed		50% work completed		
4	बडहिया नगर पंचायत के बडहिया सिमांत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आरओ सीओ नाला एवं स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.24135	0.2410	0.1864	PCC Road - 316m Drain Work 316 m	65 % work completed		work completed	Physical Progress - 100 %	
5	वार्ड नं० 01 में एन/एच 80 जगदम्बा मील मोड से भाया कौशल बाबू के फुलवाड़ी होते हुए सागत अमीन के बथान तक आरओसीओ नाला एवं पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.918	0.943	0.458	PCC Road- 488m Drain Work 488 m	Drain work completed.		work completed	Physical Progress - 100 %	
6	बडहिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आरओसीओ नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.271	0.2574	0.2574	PCC Road 775 m Drain Work	300 m drain work completed.		95 % work completed		
7	नगर पंचायत बडहिया में बायपास मोड नगर पंचायत बडहिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गास्थान होते हुए कुहरचक पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.4322	0.4307	0.4307	PCC Road 1048 m. Drain Work	work in progress		65 % work completed		

492

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Munger District

माह - अगस्त, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2) Name of Contractor - M/S JMC-JWIL Joint Venture	Rs. 217.79 BUIDCo/Yo- 1248/2019-140	Rs. 217.7972727 Crore, dated- 14.08.2020	20 Months (Date 13.04.22)	203.14	202.79	202.7900	Pipe Line - 331.75 km HSC - 38921 Nos. WTP - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Supply - 346 km. Pipe laying - 345.50 km Hydrotest - 344.88 km Road Restoration completed - 345.48 km HSC Completed - 38253 No. Water Meter - 27877 No. WTP - completed. Floating Jetty - 99 % OHSR 5 nos. work in progress. - OHSR-1 - 84.34% completed OHSR-2 - 97.02% completed OHSR-3 - 99.66% completed OHSR-4 - 82.50% Completed OHSR-5 - 99.61% completed	11	12	13	14
2	अमृत एव राज्य योजना अर्वात जमालपुर जलापूर्ति योजना मे0 गणाधीपति कन्स्ट्रक्शन प्रौ लि0	पाई-50-3073 313 लाख, नगर विकास एव आवास विभाग का झापाक - अमृत-21-03/2015-1 85, लिनाक - 18 01 2019, पाई 810-2502 016 लाख नगर विकास एव आवास विभाग का झापाक-28/जल00-0 1-01/2019-79, दिनांक - 12 02 2019, कुल राशि - 55 75493 करोड	59.3 Cr.	18.11.2021 EOT 30.09.2022	49 664	48 765	48.765	Pipe Laying 124.80 km. House Connection 14605	i)Pipe laying- 106.44 % Total length 132843 m ii)House Connection-110.42 % Total House Connection 16128 Nos. (iii)Total Road Restoration- 74514 m & remaining 4895 m motorable done (work in Progress)	गृह जल सयोजन मे अवशेष रहे Water Stopper, Meter, Tap आदि का Fitting एव पाईप लाईन लिफ्ट का नरमति का कार्य किया जा रहा है।	i)Pipe laying- 106.44 % Total length 132843 m ii)House Connection-110.42 % Total House Connection 16128 Nos. (iii)Total Road Restoration- 74514 m & remaining 4895 m motorable done (work in Progress)	Physical Progress - 108.16%	82.53%

491

List of Project Nawada District

मार्च - अप्रैल, 2023

Sl No.	Name of Project	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1		AA:- Rs. 5.459 Cr. (UDHD Letter no-131, dated-06.03.2018)		Date of Start- 06.03.2020				Construction of 450mmx300mmx150m deep HYTW	Completed	Nil	Completed	100%	
2		LS:- Rs. 6.53586 Cr. (M.Cell no-85, dated-02.05.2019)	Rs. 6.545886 Dated-06.03.2022					Construction of Pump House with Attendant Room	In Progress		In Progress	95%	
3								Supplying & Installation of Submersible Motor Pump	Installation in Progress		Installation in Progress	80%	
4			Supplymentry agreement- 6.759 Cr Date-16.11.2022	Date of Completion as per work plan given by contractor- 31.03.2023				Supplying & Installation of 63KVA Transformer	Supplied & installed but cable connection not done		01 No. is installed and 01 No. is Installation in Progress.	95%	
5	Nawada Nagar Parishad Water supply Scheme Phase-II (Revised)	Revised AA:-12.6938 Cr UDHD letter no-4417, date-27.09.2022		05.12.2020	Rs. 8.329 Cr.	Rs. 8.22 Cr.	Rs. 8.22 Cr.	Supplying & Installation of 100 litre Chlorinator	Supplied but not installed	nil	Supplied but not installed	60%	71.95%
6								Distribution System Work	32.176 km		32.176 km	72%	
7								House Service Connection Work	5013	0	5513	70.81%	
8								Construction of Boundary Wall	110m	Nil	110m	100%	
9								Construction of Approach Road	Nil	Nil	Nil	0%	
10								Construction of main gate	Completed		Completed	100%	
11								Campus Development	Nil	Nil	Nil	0%	
								Zone 1 Block Campus	Secone Lift RCC Wall completed			55%	
								Zone 2, Purani Jail	Bar binding in raft foundation in progress.			25%	
								Zone 3 Nagar Thana	Secone Lift RCC Wall completed			55%	
12								Zone 4, Dobhra Par	PCC work completed Dewatering in progress due to water logging			15%	

D

Pc

1490

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District**

माह - अप्रैल, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	ससासाम जलापूर्ति योजना फेज- I संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्रांक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension 31.08.2023	81.85	81.85	75.00	Tube well - 6 Pump house - 6 D Mains 131008 m Over head tank - 5 House service connection 14533 NOS Sump house - 1 nos MESR - 1 Nos	Tube well-6 Complete Pump House- 6 complete D-Mains-130080 m House Service connection -1 5033 NO's Overhead tank-5 complete. Sump house completed MESR Completed		Tube well-6 Complete Pump House- 6 complete D-Mains-130280 m House Service connection -1 5033 NO's Overhead tank-5 complete. Sump house completed MESR Completed	1 Kadirganj OHT Civil work is completed. 2. Direct water supply ward No.8,29 (P),30,31,32,33,34,35 14,15,16,17. Physical Progress - 98.5%	93.62%
2	ससासाम जलापूर्ति योजना फेज- II संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्रांक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020 with time extension 30.06.2023	23.00	23.000	23.000	Tube well - 3 Pump House-3 D Mains 58884 m House Service connection- 6722 nos. Over head Tank-2 Sump house- 1 nos	Tube well -3 complete Pump House-3 complete D mains - 61060 m House Service connection- 7460 NO's, Over head tank- Sulemanganj - Top dom shuttering & centering work is going on. Sump house work is started in Gaulakshani. Pipe line repairing work in progress (ward no - 25,38,39,40) and also house connection leakage and repairing work in progress and also Trail run in progress		Tube well -3 complete Pump House-3 complete D mains - 61980m House Service connection- 7460 NO's, Over head tank- Sulemanganj - Top dom shuttering & centering work is going on. Sump house work is started in Gaulakshani. Pipe line repairing work in progress (ward no - 25,38,39,40) and also house connection leakage and repairing work in progress and also Trail run in progress	Work is slow due to narrow road and market area. Work is going at night in market area. Direct water supply ward no. - 25,38,39,40 Physical Progress - 98.8 %	75.04%
3	देहरी डालमिया नगर जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्रांक-484, दिनांक-20.02.2017	राशि-88.07 dated- 26.02.2018	25.02.2020 with time extension 15.05.2023	87.32	86.85	84.51	Tube well - 17 Pump House - 17 D mains 159106 m Overhead tank - 4 House service connection - 18341 nos Sump house - 2 nos. Stand Post - 40	Tube well-17 complete Pump House-17 complete under construction in plinth level. Over head tank -4 complete D-mains 152700 m House Service Connection -17800 NOS Sump house 2 completed		Tube well-17 complete Pump House-17 complete Over head tank -4 complete, D-mains 153480 m House Service Connection -17800 NOS Sump house 2 completed Pipe line damages repairing work in progress - 35,38,39,29,28,5 (300 mm, 150mm, 100mm, 250mm dia) completed. 3 house connection portal/NP complain repairing work in ward no - 29,35,36,32,26,5,25,34 is completed	ward no. - 6, 9 and 10 is in dalmia Local office area NOC is provided on dated 11.5.23 dalmia authority, so work is started in this word. Water supply started out of 39 ward - 30 nos wards and 6,9,10 work in progress rest repair work ,RCD road jointing work in progress. Physical Progress - 98.7%	98.39%

1489

14

14

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District

माह - अगस्त, 2023

Rs. In Crores													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	औरंगाबाद जलापूर्ति योजना फेज- I सेवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्रांक-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.08.2021	29.870	29.810	28.504	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boundary wall 250 m (f) House service connection 3770 (g) Sump House - 1 (1080 Kl) (h) Stand Post -40	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 122.22 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos. (h) 40 no.	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 kl/ 900 kl) (e) 122.22 M (f) 3781 nos. 100% W no. 04,10,11,12,13, 14 & 15 (g) 1 nos. (h) 40 no.	O&M का द्वितीय वर्ष चल रहा है। Physical Progress - 100 %	91.38%	
2	औरंगाबाद जलापूर्ति योजना फेज- II M/s Umang-Awadhes JV	राशि-33.53980 राशि - 101. 89397 कुल - 135. 433377 अमृत 185/18.01.2019	Rs. 132.665229 2 Cr. Date - 27.06.2023	18 Months	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.	सेवेदक द्वारा सर्वे का कार्य किया जा रहा है।		इस परियोजना अन्तर्गत निर्माकित सिलों पर जलमीनार निर्माण हेतु भूमि का अनापति प्रमाण पत्र अप्राप्त है। 1. इन्दौर स्टेडियम के नजदीक वार्ड सं0-07 2. खेल मैदान क्लब रोड के पीछे वार्ड सं0-18 3. औरंगाबाद सरकारी बस स्टैण्ड वार्ड सं0- 29 4. यमुना नगर वार्ड सं0- 14 5. जय मों कॉलोनी वार्ड सं0-05 6. उत्तर कोयल नहर, मुख्य अभियंता कैम्पस, वार्ड सं0-31 7. वमण्डी मोड़ मंजूरही इसके अतिरिक्त वारुण में सोन नदी में बोरिंग करने हेतु भी अनापति प्रमाण पत्र अप्राप्त है।		
3	दाउदनगर जलापूर्ति योजना फेज- II सेवेदक का नाम-Rajnish Vats	राशि-6.72 पत्रांक- 139 / 15. 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	6.745	6.4373	5.36 Crore utilization BTC Form- 42A vide letter no.- 424, dated- 23.09.2021	(a) Distribution main - 35755 M (b) stands post - 20 (c) house connection - 7064 Phase-I 936 ULB - 1645 Total HC 9645	(a) 35755 M (99.10%) (b) 20 Nos. (c) 4775/ 67% W. No. 01,06,07,08,09,10,11, 12,13, 14, 15,16,17,18,19,20,21, 22, 23,24&25 saturated Total - 21 ward.	(a) 35755 M (b) 20 Nos. (c) 5003/ 70.82% W. No. 01,06,07,08,09,10,1 1,12,13, 14, 15,16,17,18,19,20,2 1,22, 23,24&25 saturated Total - 21 ward.	पूर्व में विभिन्न कारणों से जलापूर्ति पाईप कई स्थानों पर क्षतिग्रस्त हो गई थी। वर्तमान में सेवेदक द्वारा उसकी मरम्मत प्रारंभ कर दी गई है। Physical Progress - 90.27 %	53.95%	1488

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District

माह - अगस्त, 2023

Sl No.	Name of Project Name of Contractor	A&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Rs. In Crores	
									Upto Previous Month	During the Month	Total Progress	Physical Progress in %	Financial Progress in %
1	बक्सर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	30.04-2019 with time extension 30.06.2023	29.38	29.13	29.13	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739 Deviation Distribution - 7680 m	T/w - 5 OHT - 3 HSC - 4739 Deviation Distribution - 65291 m	-	T/w - 5 OHT - 3 HSC - 4739 Deviation Distribution - 65291 m	Physical Progress - 100 %	82.72%
2	बक्सर जलापूर्ति योजना फेज-II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-24. 08.2018	23-08-2020 with time extension 31.08.2023	43.58	43.58	43.58	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921 Deviation HSC - 269 Distribution - 3976 m	Tubewell 9 ESR/OHSR-5 Completed Distribution Pipe- 90585 m HSC-9190 no. Road Restoration - 86400 m	-	5 Completed Distribution Pipe- 90585 m HSC-9190 no. Road Restoration - 86400 m	Physical Progress - 99.7 %	81.92%
3	दुमराँव जलापूर्ति योजना फेज-II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	4.986	4.79	4.79	Distribution - 24750m HSC - 4579 no stand post - 20 nos Deviation - HSC - 915 Distribution - 6000m	Distribution - 30750 m HSC - 5494 no. stand post - 20 nos.	-	Distribution - 30750 m HSC - 5494 no. stand post - 20 nos.	Physical Progress - 100 %	84.45%
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II laosnd dk uke&R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10- 2018	21.10.19	3.705	3.657	3.19	Water supply Distribution - 21107 m HSC-3216 nos	Distribution main-21107 m HSC-3216 nos	-	Distribution main- 21107 m HSC-3216 nos	Physical Progress - 100 %	96.30%

(49)

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District**

माह - अगस्त, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Func Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	आरा नगर निगम जलापूर्ति योजना फेज-1 सेवेदक का नाम-गणधीपति कस्ट्रक्शन प्रा०लि०	राशि- 74.417 Letter no- 421.02-03-2016	राशि- 79.99 dated- 24.08.2018 Supplementary Agreement Value Rs. 9.1769 Cr.	23.08.2020 with time extension 31.12.2023	75.73	75.730	72.73	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor-6 nos Transformer-6nos OHT-4 Chlorinator room-6 Nos Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection- 25167Nos Approach road-270m Road Restoration - 122.310 km.	10	11	12	13	14
								Tube bell-7 no (1 no extra) Pump House 6 no. + 1 no. ext. completed. Staff Quarter-0 nos Distribution main-133390 m Pump Motor-6 nos+ 1 no. ext. Transformer- 6 nos OHT- 4 nos complete Chlorinator room-6 Nos Stand post-00 nos Boundary wall-680m Main gate-4 nos House Service connection-25167 Nos Approach road- 60 m Road Restoration - 123.585 km.					
												Physical Progress - 96.4%	84.92%
2	आरा नगर निगम जलापूर्ति योजना फेज-2 सेवेदक का नाम-गणधीपति कस्ट्रक्शन प्रा०लि०	राशि- 53.49 Letter no- 108.17-01-2018	राशि- 52.19 dated- 24.08.2018 Supplementary Agreement Value Rs. 5.5019 Cr.	23.08.2020 with time extension 31.03.2024	47.46	47.45	39.38	Tubewell-8 nos. Pump house- 6 nos. Staff quarter-2 nos. Distribution Main- 67456.40m Pump-Motor-8 nos. Transformer-8 nos. Overhead Tank-4 nos. chlorinator room/chlorinator-8 nos. Stand Post-35 nos Boundary Wall-850m Main Gate- 8 nos. Approach Road-400 m House Service Connection-10021-1521 - 8500 Road Restoration - 66.267 km.	10				
								Tubewell-6 nos. complete Pump house- 6 nos. complete and 1 no. in progress Staff quarter-0 nos. Distribution Main- 70450 m Pump-Motor-6 nos. Transformer-6 nos. Overhead Tank-2 nos. complete. 2 in progress at chandawa and balbatra chlorinator room/chlorinator-5 nos Stand Post- 00 nos Boundary Wall- 130 m Main Gate- 1 nos Approach Road-40 m House Service Connection-8500 o. Road Restoration - 66.266 km					
												Physical Progress - 912%	82.26%

486

10

10

List of Project Bhagalpur District

माह - अक्टू, 2023
Rs. In Crores

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Completion Date	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	SI No.	Main Component	Scope of Work including Variation	Component Wise Physical Progress Up to Previous Month	During this Month	Total Progress	Remarks
1	Bhagalpur Water Supply Project - BWSPO1-Package-1	Kevadha Construction PVT. LTD. - Velli Raina Sorthia Infra PVT. LTD JV	As per ADB, Rs 493.00 Cr Letter No. - 1153 Date - 01-07-2013, As per State Plan, Rs 299.41 (Letter No.-527 Dated-01-02-2023)	Agreement Value Rs 25.15 Cr, Date:20.08.2020 Revised BOQ Value Rs 32.66 Cr	As per Agreement Completion Date: 23.08.2021, O&M Date: 23.08.2028	21* 68*8762 Cr. (Package-01, 02 & 03)	Rs 23,222,859 5 Cr. Including RCD & Railway payment. (Package-01)	Rs. 23,222,8595 Cr (till date) (Package-01)	1	Creation of Tube Well Including Construction of Pump House	03 Nos.	100%	0%	100%	
									2	Completion of Pump House	03 Nos.	100%	0%	100%	
									3	Completion of Pump House	03 Nos.	100%	0%	100%	
									4	Distribution Network	30.09 km	80.71%	0%	80.71%	24.286 km Completed
									5	Road Restoration	42.12 km	80.90%	0%	80.90%	
									6	HSC	10188 Nos.	86.28%	3%	89.28%	9072Nos Completed
									7	Rising Main	165 Mtr	100%	0%	100%	
									8	Public Stand Post	60 Nos.	100%	0%	100%	
									9	Monitoring Station	08 Nos.	100%	0%	100%	
									10	Railway Crossing	01 No.	0%	0%	0%	Work started from 1st Week of October, 2023.
2	Bhagalpur Water Supply Project - BWSPO1-Package-02	Kevadha Construction PVT. LTD. - Velli Raina Sorthia Infra PVT. LTD JV	As per ADB, Rs 493.00 Cr Letter No. - 1153 Date - 01-07-2013, As per State Plan, Rs 299.41 (Letter No.-527 Dated-01-02-2023)	Agreement Value Rs 101.08 Cr, Date:24.08.2020 Revised BOQ Value Rs 134.23 Cr	As per Agreement Completion Date: 31.03.2023, O&M Date: 31.08.2028	21* 69*8762 Cr. (Package-01, 02 & 03)	Rs 65,892,611 4 Cr. Including RCD & Railway payment. (Package-02)	Rs. 65,892,6114 Cr (till date) (Package-02)	1	Creation of Tube Well Including Construction of Pump House	09 Nos.	80%	0%	80%	
									2	Construction of Pump House	09 Nos.	80%	4%	84%	
									3	Completion of Pump House	09 Nos.	90%	0%	90%	
									4	Construction of New OHSRs	01 No.	95%	0%	95%	
									5	Construction of New OHSRs	01 No.	90%	0%	90%	
									6	Construction of New OHSRs	01 No.	85%	2%	87%	
									7	Construction of New OHSRs	01 No.	45%	15%	60%	
									8	Construction of New OHSRs	01 No.	35%	0%	35%	
									9	Construction of New OHSRs	01 No.	0%	0%	0%	Disinstalling of Old OHSR has not done yet Due to Local Public hindrance.
									10	Construction of New OHSRs	01 No.	0%	0%	0%	Design & Drawing under Progress.
3	Bhagalpur Water Supply Project - BWSPO1-Package-03	Kevadha Construction PVT. LTD. - Velli Raina Sorthia Infra PVT. LTD JV	As per ADB, Rs 493.00 Cr Letter No. - 1153 Date - 01-07-2013, As per State Plan, Rs 299.41 (Letter No.-527 Dated-01-02-2023)	Agreement Value Rs 101.55 Cr, Date:19.09.2020 Revised BOQ Value Rs 132.51 Cr	As per Agreement Completion Date: 31.08.2022, O&M Date: 31.08.2028	217 63*8762 Cr. (Package-01, 02 & 03)	Rs 80,431,231 8 Cr. Including RCD & Railway payment. (Package-03)	Rs. 69,497,5353Cr (till date) (Package-03)	1	Creation of Tube Well Including Construction of Pump House	10 Nos.	81%	0%	81%	
									2	Construction of Pump House	10 Nos.	80%	0%	80%	
									3	Completion of Pump House	07 Nos.	90%	3%	93%	
									4	Completion of Pump House	07 Nos.	90%	4%	94%	
									5	Completion of Pump House	07 Nos.	90%	10%	100%	Completed
									6	Completion of Pump House	07 Nos.	65%	7%	72%	
									7	Completion of Pump House	07 Nos.	60%	6%	66%	
									8	Completion of Pump House	07 Nos.	60%	0%	60%	
									9	Completion of Pump House	07 Nos.	60%	0%	60%	
									10	Completion of Pump House	07 Nos.	60%	0%	60%	Design & drawing Under Progress
4	Bhagalpur Water Supply Project - BWSPO1-Package-04	Kevadha Construction PVT. LTD. - Velli Raina Sorthia Infra PVT. LTD JV	As per ADB, Rs 493.00 Cr Letter No. - 1153 Date - 01-07-2013, As per State Plan, Rs 299.41 (Letter No.-527 Dated-01-02-2023)	Agreement Value Rs 101.55 Cr, Date:19.09.2020 Revised BOQ Value Rs 132.51 Cr	As per Agreement Completion Date: 31.08.2022, O&M Date: 31.08.2028	217 63*8762 Cr. (Package-01, 02 & 03)	Rs 80,431,231 8 Cr. Including RCD & Railway payment. (Package-03)	Rs. 69,497,5353Cr (till date) (Package-03)	1	Creation of Tube Well Including Construction of Pump House	10 Nos.	81%	0%	81%	
									2	Construction of Pump House	10 Nos.	80%	0%	80%	
									3	Completion of Pump House	07 Nos.	90%	3%	93%	
									4	Completion of Pump House	07 Nos.	90%	4%	94%	
									5	Completion of Pump House	07 Nos.	90%	10%	100%	Completed
									6	Completion of Pump House	07 Nos.	65%	7%	72%	
									7	Completion of Pump House	07 Nos.	60%	6%	66%	
									8	Completion of Pump House	07 Nos.	60%	0%	60%	
									9	Completion of Pump House	07 Nos.	60%	0%	60%	
									10	Completion of Pump House	07 Nos.	60%	0%	60%	Design & drawing Under Progress

48

A

484

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	SI No.	Main Component	Scope of Work including Variation	Component Wise Physical Progress			Remarks
												Upto Previous Month	During this Month	Total Progress	
4	Bhagalpur Water Supply Project - 2	M/s VA Tech Wabag Limited	As per ADB, Rs 253.57 Cr Letter No - 2010 Date - 04 09 2017 As per State Plan, Rs 331.35 (Letter No -528, Dated- 01 02 2023)	Rs 277.59 Cr Date - 17 06 2020, Revised BOQ Rs. 289.98	EPC - 31 12 2022 O&M - 01 07 2032, As per EOT Dated- 31 03 2024, O&M- 28 02 2034	Rs 202,42,89,084	Rs 188,40,355.48	Rs 180,53,87,849		A. INTAKE					Work on Hold by MC Bhagalpur
										Jack Well (100%)	21.05 M	51.45%	0.25%	93.70%	
										Intake Well (100%)	33.34 M	54.00%	7.91%	61.91%	
										B. WTP					
										Inlet Chamber, Parshall Flume, Main Distribution Chamber including Flash Mixer Tank (100%)	01 No.	100.00%		100.00%	
										Chemical House (100%)	01 No.	48.00%	1.00%	49.00%	
										LT Substation (100%)	01 No.	33.00%		33.00%	
										Guard Room (100%)	01 No.	100.00%		100.00%	
										Staff Quarter (100%)	01 No.	86.00%		86.00%	
										Car Parking (100%)	01 No.	0.00%		0.00%	
										Filter Annexure Building & Filtered Water Collection Chamber (100%)	01 No.	0.00%		0.00%	
										Gravity Sludge Thickener, Thickened Sludge Sump & Pump House (100%)	01 No.	14.00%		14.00%	
										Supernatant Sump (100%)	01 No.	36.00%	25.00%	61.00%	
										Sludge Dewatering Centrifuge Building (100%)	01 No.	71.00%		71.00%	
										Flocculation Tank & Plate Settler Clarifier (100%)	01 No.	80.00%	1.00%	81.00%	
										Chlorine Building (100%)	01 No.	86.00%	3.00%	89.00%	
										Administration Building (100%)	01 No.	71.00%		71.00%	
										Rapid Gravity Sand Filter, Filter Gallery & Dirty Backwash Sump (100%)		30.00%	3.00%	33.00%	
										Settled Water Sump & Pump Room (100%)	01 No.	26.00%	18.00%	44.00%	
										River Bank Protection (100%)		12.00%		12.00%	
										Clear Water Reservoir & Clear Water Pump House (100%)		69.00%	2.00%	71.00%	
										C. Pipe Laying					
										Clear Water Raising Main (CWRM) (100%)		88.65%	0.02%	88.67%	
										CWRM-27.653 Km	27.653 M	24.5425 Km	0.004 Km	24.5465 Km	
										Raw water Raising Main. (100%)		39.00%		39.00%	
										RWSM-5.66 Km		2.18km	-	2.18km	

[Signature]

Satish
08/09/2023
APD

[Signature]

बिहार शहरी आधारभूत संरचना विकास निगम लि०

Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

Rajapur Pul West Boring Canal Road, Patna- 800 001

Contact : +0612- 2558412

Email - mail@buidco.in Website : <http://buidco.in>

CIN - U45200BR2009SGC014600

पत्रांक- बुडको / NMCG CELL/Yo- 1772/2020(P-5)- 4363

दिनांक- 08/9/23

सेवा में,

नोडल पदाधिकारी,
SPMG, Bihar.

विषय: नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की माह:- अगस्त 2023 का अद्यतन प्रगति प्रतिवेदन संलग्न कर आवश्यक कार्रवाई हेतु सम्प्रेषित की जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन,

मुख्य महाप्रबंधक,
बुडको, पटना।

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NIMCG (As on 31.08.2023)

SL No.	Name of The Project & Name of the Contractor	AA & ES Col/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	7.16 04.01.2020	03.06.21	6.62	Work - 6.55 Other - 0.07 Total - 6.62	100%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscape & Horticulture works 7. Stainless steel railing works.	Completed			RFD Gopalganj has been hand over to Zila Parishad, Muzaffarpur.
2	River Front Development, Patna	243.27 336.73 (Rev/Secd)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	317.99	Work- 265.42 Excavation - 16.74 CSQC - 9.58 Other - 6.79 Centage - 19.46 Total - 317.99 (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC. Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC. Patna for Operation and Maintenance.	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat- completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC. Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC. Patna for Operation and Maintenance.			all 16 Projects have been hand over to PMC, Patna.
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	10.00	Work - 9.87 Crore Other - 0.13 Total - 10.00	100.00%	Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	Sidhi Ghat - 91 % Chandwara Ghat (Ashram Ghat) - 91 % Sikandarpur Mukdi Dham - 90 %	Sidhi Ghat - 9 % Chandwara Ghat (Ashram Ghat) - 3 % Sikandarpur Mukdi Dham - 10 %	Sidhi Ghat - 100 % Chandwara Ghat (Ashram Ghat) - 100 % Sikandarpur Mukdi Dham - 100 %	Completed in Dec 2022.

Handwritten signature/initials

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Munger STP & Sewerage Network Project, Bihar

Month :August' 2023

Sl. No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr)	Fund Expenditure (Rs. in Cr)	Overall physical progress (in %)	Manpower Engaged in Aug'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks (Issue in Execution)
											Up to Previous Month	During this Month	Total Progress	
										1. Sewerage Network (167.23 K.M)	147.049	3.257	150.306	1. RCD NH - Division NOC awarded
										2. Manhole (7465 Nos.)	5553	199.000	5752	
										3. Road Restoration (167.23K.M)	144.163	4.979	149.142	
										4. House Connection Pit (9666 Nos.)	7517	288.000	7805	
										5. House Connection (15200 Nos.)	5203	421.000	5624	
										6. Rising Main (6.904 K.M)	1.26	0.148	1.408	
										7. Tapping of Existing Network-(K.M)	0.00%	0.00%	0	
										8. Commissioning of Network(K.M)	0.000	0.000	0.000	
										9. STP-1 Total Progress (100%) & MLD- 30	71.81%	1.08%	72.89%	
										(a) SBR Tank(100%)	97.0%	0.4%	97.40%	
										(b) CCT(100%)	99.0%	0.0%	99.00%	
										(c) Sludge Holding Tank(100%)	96%	0.0%	96.00%	
										(d) Chlorination tank(100%)	75%	7.0%	82.00%	
										(e) Grit Chamber(100%)	75%	11.0%	86.00%	
										(f) Admin Building(100%)	67%	9.0%	75.80%	
										(g) MPS(100%)	81%	2.0%	83.00%	
										(h) E/M Work(100%)	45%	0.12%	45.52%	
										10. SPS/IPS-1 (100%) & MLD- 8.66 MLD	56.24%	0.43%	56.67%	
										(a) SPS/IPS-2 (100%) & MLD- 9.99 MLD	45.36%	1.66%	47.02%	
										(b) SPS/IPS-3A (100%) & MLD- 9.01 MLD	72.59%	0.59%	73.18%	
										(C) SPS/IPS-3B (100%) & MLD- 4.10 MLD	79.24%	1.08%	80.32%	
										(G) SPS/IPS-4 (100%) & MLD- 2.32 MLD	79.74%	1.08%	80.82%	

Day

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : 22 MLD STP, 04 Nos IPS and 138.9 KMs Sewerage Network, Hajipur

Month : August 2023

Sl.No	Name of Project	Name of Contractor	AA & ES Govt/Gst (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expended (Rs. in Cr.)	Overall Physical progress (in %)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
										Upto Previous Month	During this Month	Total Progress	
									1. Sewerage network of 138.9 km	138.744	0.83	139.598	2.2) Railway crossing near IPS-1. We have applied online for railway crossing NOC and it is under process.
									2.2) Ring Main (R.M.) (6.375)	0	0	0	
									3. Manholes (No.) (83781)	6506.00	0	6506	
									4. Laying of Existing Network (K.M.) (150)	0	0	0	
									5. Road Repair (K.M.) (138.9 km)	125.371	0.028	125.899	2.1) NOC for laying pipeline along and across NH-22-One time license fee has been deposited in BHARATKOSI and challan has been submitted along with performance bond guarantee to PU. Perma vide letter no 317 dated 13.08.2023.
									6. Inlet Connection (No.) (177542)	17331	0	17331	
									7. Commissioning of Sewer (K.M.) (14)	0	0	0	
									8. 22 MLD STP Total Progress (100%)	69.33%	1.13%	70.459%	3.1) (i) OUTFALL:- Land NOC required for outfall of Effluent from STP. It is pending with DEPUTY COLLECTOR LAND REFORM, VAISHALI, HAUPUR.
									9. Manholes 11 m (200)	77.10%	0.00%	77.10%	(ii) Online proposal has been applied alternatively for land lease to DDM office Sonapur for outfall of treated effluent on dated 22.07.2023
									10. STP 11 (200)	37.52%	3%	30.52%	
									11. STP 11 (200)	45.00%	3.00%	30.00%	
									12. STP 11 (200)	62.00%	2%	64.00%	4.1) NOC under process for laying of sewerage network in industrial area (BAGDA)
									13. STP 11 (200)	44%	2%	46.00%	
									14. STP 11 (200)	70.00%	3.00%	73.00%	
									15. STP 11 (200)	54%	0%	54.00%	5.1) NOC under process for NH-31, NH-312 & NH-322B
									16. STP 11 (200)	0%	0%	0.00%	
									17. STP 11 (200)	66.50%	5.00%	71.50%	
									18. STP 11 (200)	85.00%	0%	85.00%	
									19. STP 11 (200)	95.00%	0%	95.00%	
									20. STP 11 (200)	78.57%	0.00%	78.57%	
									21. STP 11 (200)	11.0%	0.00%	11.00%	Cutting edge has been installed and photograph for cut wall is in progress.
									22. STP 11 (200)	21.0%	2.00%	23.00%	Curb wall and 2.0m wall height above it has been raised.
									23. STP 11 (200)	37.4%	0.00%	37.44%	Curb wall and 2.0m wall height above it has been raised.
									24. STP 11 (200)	30.0%	0.00%	30.00%	Curb wall and 4 m wall height above it has been completed.
									25. STP 11 (200)	20.7%	7.21%	27.91%	

Red

Bihar Urban Infrastructure Development Corporation Limited (BUIDCo)
Sonepur, Saran District

Project- STP and I&D work at Sonepur

August' 2023

S.No.	Name of the Project & Name of the Contractor	AA & ES Gr./Goal (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Main Component	Overall physical progress (In %)	Remarks	Issue in Execution
1	STP and I&D work at Sonepur, Saran & S.G. Constructions-Sri Enviro-Tech Private Limited (PVT) AKA SEC- SNET JV	30.93 32.6077	29.35 Cr. (C Cost- 34.30 Cr. And O&M- 15.16 Cr.) 04-06-19	15.02.2021 (EOT-2 approved till 30.09.2022)	24.42	Work- 22.55 Unadjusted Indb. Advance - 0 Other expenses-0.41 Contage- 1.30 O&M- 0.17 Total - 24.42	STP that includes construction of SBR TANK, WET WELL, AIR BLOWER SHED, SLUDGE TANK, GRIT CHAMBER, ADMIN BUILDING, PANEL ROOM, DG - Transformer Room and I&D Network	O&M work is progress	Data AUG '23 : Average Inlet Flow (in MLD) 1.731 Inlet BOD (in mg/L) 87.00 Inlet COD (in mg/L) 158.00 Inlet TSS (in mg/L) 89.00 Average Outlet Flow (in MLD) 1.731 Outlet BOD (in mg/L) 6.21 Outlet COD (in mg/L) 20.39 Outlet TSS (in mg/L) 13.00 Fecal Coliform (in MPN/100 ml) 102.00	Approval for road restoration is pending at BUIDCo HQ due to which 528 m road restoration is pending. 2. EOT will be needed for road restoration.

Red

Red

Sl.No	Name of Project	Name of Contractor	AA & ES Gol/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in Aug'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
20	I&D works and STP at Chhapra	M/s Toshiba IV Chevrox	236.15 242.6337	248.07 Cr. 04-02-20	04.08.2021, 09.11.2022 (EOT approved from NMCG)	120.09	Work- 107.75 Unadjusted Mob. Advance - 0.0 Other expenses- 7.08 Contingent- 5.26 Price Escalation - 0.00 Total - 120.09	97.00%	86	10.STP-1 Total Progress(100%) & MLD- 32 a)SBR Tank(100%) b)CCT(100%) c)Sludge Holding Tank(100%) d)Grit Chamber(100%) e)Admin Building(100%) f)MPS(100%) & MLD- 36.60 g)E/M Work(100%) h) E/M Supply(70%) i) E/M Erection(30%) 11.STP-2(100%) & MLD- 12.SPS/IPS-1(100%) & MLD- 33.30 a)SPS/IPS-2(100%) & MLD- 2.90 b)SPS/IPS-3(100%) & MLD- 0.20 c)SPS/IPS-4(100%) & MLD- 8.70 d)SPS/IPS-5(100%) & MLD- 4.42 e)SPS/IPS-6(100%) & MLD- 4.90 f)SPS/IPS-7(100%) & MLD- 4.42 15.I&D Work-(100%) (39 Outfall Structure)	15.814	0.322	16.136	Work In Progress. Onlt 10 days work progress. 15 days loss due to rain & 5 days loss because 5 days not trench not filling by RCD due to non availability filling material.
											2.959	0	2.959	Work in progress.
											532	0	532	Work in progress.
											NA	NA	NA	Scope of RCD.
											16.956	0.000	16.956	
											NA	NA	NA	
											NA	NA	NA	
											99.31%	0.16%	99.47%	
											99.50%	0.25%	99.75%	Finishing and painting work in progress.
											99.50%	0.00%	99.50%	Finishing and painting work in progress.
											100.00%	0.00%	100.00%	
											99.50%	0.25%	99.75%	Handralling painting work is in progress
											96.01%	0.50%	96.51%	Painting work is in progress.
											100.00%	0.00%	100.00%	
											99.09%	0.25%	99.34%	
											95.00%	0.00%	95.00%	
											99.07%	0.25%	99.32%	Diffuser work is in progress
											72.10%	0.00%	72.10%	Work Stop due to rain. The Screen Channel is totally submerge by rain water.
											100.00%	0.00%	100.00%	
											100.00%	0.00%	100.00%	
											100.00%	0.00%	100.00%	
											100.00%	0.00%	100.00%	The land provided by district administration is very constricted and approach road is very narrow.Work in progress.
											100.00%	0.00%	100.00%	
											99.11%	0.39%	99.50%	Work Stop due to rain. The Screen Channel is totally submerge by rain water.
											51.25%	0.00%	51.25%	
											0.00%	0.00%	0.00%	

Dul

21/12/23

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme :Naugachia I&D and STP Project

Month : August 2023

S.No	Name of Project	Name of Contractor	AA & EB Govt/Govt (Rs. in Cr.)	Agreement Amount/ Date (Rs. in Cr.)	As per Agreement/ Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in Aug-23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Naugachia I&D and STP Project	Tombha water solutions Pvt. Limited	80.78 (Rs. 126)	91.88 Cr. (IC Cost- 35.01 Cr. And O&M- 26.38 Cr.) 22-10-18	21 and 20 (ECT granted 18.31.83.3322)	46.44	Work - 38.13 Carriage -2.07 Other expenses - 0.24 Unrequited Mo - 0 Total - 40.44	100%	15	1. Sewerage Network(I&M)	NA	-	-	
										2. Street Light (I&M)	16.23	-	16.23	
										3. Manhole/Box	NA	-	-	
										4. Tapping of Existing Network(I&M)	NA	-	-	
										5. Final Presentation(I&M)	16.23	-	16.23	
										6. Final Connection (I&M)	NA	-	-	
										7. Inflow Connection/Man	NA	-	-	
										8. Commissioning of Network(I&M)	-	-	-	
										10. STP-1 Total Progress (100%) & M.C.D-2	100.00	-	100.00	
										4. BBR Tank (100%)	100.00	-	100.00	
										5. GCT (100%)	100.00	-	100.00	
										6. Sludge Thickener Tank (100%)	100.00	-	100.00	
										7. Chlorination tank (100%)	-	-	-	
										8. Digester Chamber (100%)	100.00	-	100.00	
										9. Airflow Bulb (100%)	100.00	-	100.00	
										10. STP (100%)	NA	-	-	
										11. STP Work (100%)	-	-	-	
										12. STP Work (100%)	100.00	-	100.00	
										13. STP Work (100%)	100.00	-	100.00	
										14. STP Work (100%)	100.00	-	100.00	
										15. STP Work (100%)	100.00	-	100.00	
16. STP Work (100%)	100.00	-	100.00											
17. STP Work (100%)	100.00	-	100.00											
18. STP Work (100%)	100.00	-	100.00											
19. STP Work (100%)	100.00	-	100.00											
20. STP Work (100%)	100.00	-	100.00											
21. STP Work (100%)	100.00	-	100.00											
22. STP Work (100%)	100.00	-	100.00											
23. STP Work (100%)	100.00	-	100.00											
24. STP Work (100%)	100.00	-	100.00											
25. STP Work (100%)	100.00	-	100.00											
26. STP Work (100%)	100.00	-	100.00											
27. STP Work (100%)	100.00	-	100.00											
28. STP Work (100%)	100.00	-	100.00											
29. STP Work (100%)	100.00	-	100.00											
30. STP Work (100%)	100.00	-	100.00											
31. STP Work (100%)	100.00	-	100.00											
32. STP Work (100%)	100.00	-	100.00											
33. STP Work (100%)	100.00	-	100.00											
34. STP Work (100%)	100.00	-	100.00											
35. STP Work (100%)	100.00	-	100.00											
36. STP Work (100%)	100.00	-	100.00											
37. STP Work (100%)	100.00	-	100.00											
38. STP Work (100%)	100.00	-	100.00											
39. STP Work (100%)	100.00	-	100.00											
40. STP Work (100%)	100.00	-	100.00											
41. STP Work (100%)	100.00	-	100.00											
42. STP Work (100%)	100.00	-	100.00											
43. STP Work (100%)	100.00	-	100.00											
44. STP Work (100%)	100.00	-	100.00											
45. STP Work (100%)	100.00	-	100.00											
46. STP Work (100%)	100.00	-	100.00											
47. STP Work (100%)	100.00	-	100.00											
48. STP Work (100%)	100.00	-	100.00											
49. STP Work (100%)	100.00	-	100.00											
50. STP Work (100%)	100.00	-	100.00											
51. STP Work (100%)	100.00	-	100.00											
52. STP Work (100%)	100.00	-	100.00											
53. STP Work (100%)	100.00	-	100.00											
54. STP Work (100%)	100.00	-	100.00											
55. STP Work (100%)	100.00	-	100.00											
56. STP Work (100%)	100.00	-	100.00											
57. STP Work (100%)	100.00	-	100.00											
58. STP Work (100%)	100.00	-	100.00											
59. STP Work (100%)	100.00	-	100.00											
60. STP Work (100%)	100.00	-	100.00											
61. STP Work (100%)	100.00	-	100.00											
62. STP Work (100%)	100.00	-	100.00											
63. STP Work (100%)	100.00	-	100.00											
64. STP Work (100%)	100.00	-	100.00											
65. STP Work (100%)	100.00	-	100.00											
66. STP Work (100%)	100.00	-	100.00											
67. STP Work (100%)	100.00	-	100.00											
68. STP Work (100%)	100.00	-	100.00											
69. STP Work (100%)	100.00	-	100.00											
70. STP Work (100%)	100.00	-	100.00											
71. STP Work (100%)	100.00	-	100.00											
72. STP Work (100%)	100.00	-	100.00											
73. STP Work (100%)	100.00	-	100.00											
74. STP Work (100%)	100.00	-	100.00											
75. STP Work (100%)	100.00	-	100.00											
76. STP Work (100%)	100.00	-	100.00											
77. STP Work (100%)	100.00	-	100.00											
78. STP Work (100%)	100.00	-	100.00											
79. STP Work (100%)	100.00	-	100.00											
80. STP Work (100%)	100.00	-	100.00											
81. STP Work (100%)	100.00	-	100.00											
82. STP Work (100%)	100.00	-	100.00											
83. STP Work (100%)	100.00	-	100.00											
84. STP Work (100%)	100.00	-	100.00											
85. STP Work (100%)	100.00	-	100.00											
86. STP Work (100%)	100.00	-	100.00											
87. STP Work (100%)	100.00	-	100.00											
88. STP Work (100%)	100.00	-	100.00											
89. STP Work (100%)	100.00	-	100.00											
90. STP Work (100%)	100.00	-	100.00											
91. STP Work (100%)	100.00	-	100.00											
92. STP Work (100%)	100.00	-	100.00											
93. STP Work (100%)	100.00	-	100.00											
94. STP Work (100%)	100.00	-	100.00											
95. STP Work (100%)	100.00	-	100.00											
96. STP Work (100%)	100.00	-	100.00											
97. STP Work (100%)	100.00	-	100.00											
98. STP Work (100%)	100.00	-	100.00											
99. STP Work (100%)	100.00	-	100.00											
100. STP Work (100%)	100.00	-	100.00											
101. STP Work (100%)	100.00	-	100.00											
102. STP Work (100%)	100.00	-	100.00											
103. STP Work (100%)	100.00	-	100.00											
104. STP Work (100%)	100.00	-	100.00											
105. STP Work (100%)	100.00	-	100.00											
106. STP Work (100%)	100.00	-	100.00											
107. STP Work (100%)	100.00	-	100.00											
108. STP Work (100%)	100.00	-	100.00											
109. STP Work (100%)	100.00	-	100.00											
110. STP Work (100%)	100.00	-	100.00											
111. STP Work (100%)	100.00	-	100.00											
112. STP Work (100%)	100.00	-	100.00											
113. STP Work (100%)	100.00	-	100.00											
114. STP Work (100%)	100.00	-	100.00											
115. STP Work (100%)	100.00	-	100.00											
116. STP Work (100%)	100.00	-	100.00											
117. STP Work (100%)	100.00	-	100.00											
118. STP Work (100%)	100.00	-	100.00											
119. STP Work (100%)	100.00	-	100.00											
120. STP Work (100%)	100.00	-	100.00											
121. STP Work (100%)	100.00	-	100.00											
122. STP Work (100%)	100.00	-	100.00											
123. STP Work (100%)	100.00	-	100.00											
124. STP Work (100%)	100.00	-	100.00											
125. STP Work (100%)	100.00	-	100.00											
126. STP Work (100%)	100.00	-	100.00											
127. STP Work (100%)	100.00	-	100.00											
128. STP Work (100%)	100.00	-	100.00											
129. STP Work (100%)	100.00	-	100.00											
130. STP Work (100%)	100.00	-	100.00											
131. STP Work (100%)	100.00	-	100.00											
132. STP Work (100%)	100.00	-	100.00											
133. STP Work (100%)	100.00	-	100.00											
134. STP Work (100%)	100.00	-	100.00											
135. STP Work (100%)	100.00	-	100.00											
136. STP Work (100%)	100.00	-	100.00											
137. STP Work (100%)	100.00	-	100.00											
138. STP Work (100%)	100.00	-	100.00											
139. STP Work (100%)	100.00	-	100.00											
140. STP Work (100%)	100.00	-	100.00											
141. STP Work (100%)	100.00	-	100.00											
142. STP Work (100%)	100.00	-	100.00											
143. STP Work (100%)	100.00	-	100.00											
144. STP Work (100%)	100.00	-	100.00											
145. STP Work (100%)	100.00	-	100.00											
146. STP Work (100%)	100.00	-	100.00											
147. STP Work (100%)	100.00	-	100.00											
148. STP Work (100%)	100.00	-	100.00											
149. STP Work (100%)	100.00	-	100.00											
150. STP Work (100%)	100.00	-	100.00											
151. STP Work (100%)	100.00	-	100.00											
152. STP Work (100%)	100.00	-	100.00											
153. STP Work (100%)	100.00	-	100.00											
154. STP Work (100%)	100.00	-	100.00											
155. STP Work (100%)	100.00	-	100.00											
156. STP Work (100%)	100.00	-	100.00											
157. STP Work (100%)	100.00	-	100.00											
158. STP Work (100%)	100.00	-	100.00											
159. STP Work (100%)	100.00	-	100.00											
160. STP Work (100%)	100.00	-	100.00											
161. STP Work (100%)	100.00	-	100.00											
162. STP Work (100%)	100.00	-	100.00											
163. STP Work (100%)	100.00	-	100.00											
164. STP Work (100%)	100.00	-	100.00											
165. STP Work (100%)	100.00	-	100.00											
166. STP Work (100%)	100.00	-	100.00											
167. STP Work (100%)	100.00	-	100.00											
168. STP Work (100%)	100.00	-	100.00											
169. STP Work (100%)	100.00	-	100.00											
170. STP Work (100%)	100.00	-	100.00											
171. STP Work (100%)	100.00	-	100.00											
172. STP Work (100%)	100.00	-	100.00											
173. STP Work (100%)	100.00	-	100.00											
174. STP Work (100%)	100.00	-	100.00											
175. STP Work (100%)	100.00	-	100.00											
176. STP Work (100%)	100.00	-	100.00											
177. STP Work (100%)	100.00	-	100.00											
178. STP Work (100%)	100.00	-	100.00											
179. STP Work (100%)	100.00	-	100.00											
180. STP Work (100%)	100.00	-	100.00											
181. STP Work (100%)	100.00	-	100.00											
182. STP Work (100%)	100.00	-	100.00											
183. STP Work (100%)	100.00	-	100.00											
184. STP Work (100%)	100.00	-	100.00											
185. STP Work (100%)	100.00	-	100.00											
186. STP Work (100%)	100.00	-	100.00											
187. STP Work (100%)	100.00	-	100.00											
188. STP Work (100%)	100.00	-	100.00											
189. STP Work (100%)	100.00	-	100.00											
190. STP Work (100%)	100.00	-	100.00											
191. STP Work (100%)	100.00	-	100.00											
192. STP Work (100%)	100.00	-	100.00											
193. STP Work (100%)	100.00	-	100.00											
194. STP Work (100%)	100.00	-	100.00											
195. STP Work (100%)	100.00	-	100.00											
196. STP Work (100%)	100.00	-	100.00											
197. STP Work (100%)	100.00	-	100.00											
198. STP Work (100%)	100.00	-	100.00											
199. STP Work (100%)	100.00	-	100.00											
200. STP Work (100%)	100.00	-	100.00											
201. STP Work (100%)	100.00	-	100.00											
202. STP Work (100%)	100.00	-	100.00											
203. STP Work (100%)	100.00	-	100.00											
204. STP Work (100%)	100.00	-	100.00											
205. STP Work (100%)	100.00	-	100.00											
206. STP Work (100%)	100.00	-	100.00											
207. STP Work (100%)	100.00	-	100.00											
208. STP Work (100%)	100.00	-	100.00											
209. STP Work (100%)	100.00	-	100.00											
210. STP Work (100%)	100.00	-	100.00											
211. STP Work (100%)	100.00	-	100.00											
212. STP Work (100%)	100.00	-	100.00											
213. STP Work (100%)	100.00	-	100.00											
214. STP Work (100%)	100.00	-	100.00											
215. STP Work (100%)	100.00	-	100.00											
216. STP Work (100%)	100.00	-	100.00											
217. STP Work (100%)	100.00	-	100.00											
218. STP Work (100%)	100.00	-	100.00											
219. STP Work (100%)	100.00	-	100.00											
220. STP Work (100%)	100.00	-	100.00											
221. STP Work (100%)	100.00	-	100.00											
222. STP Work (100%)	100.00	-	100.00											
223. STP Work (100%)	100.00	-	100.00											
224. STP Work (100%)	100.00	-	100.00											
225. STP Work (100%)	100.00	-	100.00											
226. STP Work (100%)	100.00	-	100.00											
227. STP Work (100%)	100.00	-	100.00											
228. STP Work (100%)	100.00	-	100.00											
229. STP Work (100%)	100.00	-	100.00											
230. STP Work (100%)	100.00	-	100.00											
231. STP Work (100%)	100.00	-	100.00											
232. STP Work (100%)	100.00	-	100.00											
233. STP Work (100%)	100.00	-	100.00											
234. STP Work (100%)	100.00	-	100.00											
235. STP Work (100%)	100.00	-	100.00											
236. STP Work (100%)	100.00	-	100.00											
237. STP Work (100%)	100.00	-	100.00											
238. STP Work (100%)	100.00	-	100.00											
239. STP Work (100%)	100.00	-	100.00											
240. STP Work (100%)	100.00	-	100.00											
241. STP Work (100%)	100.00	-	100.00											
242. STP Work (100%)	100.00	-	100.00											
243. STP Work (100%)	100.00	-	100.00											
244. STP Work (100%)	100.00	-	100.00											
245. STP Work (100%)	100.00	-	100.00											
246. STP Work (100%)	100.00	-	100.00											
247. STP Work (100%)	100.00	-	10											

27/8/23

Bihar Urban Infrastructure Development Corporation Ltd.
(Progress report for the month of August' 2023)

Sl. No.	Name of Project	Name of Contractor	AA & EB Guarantee (Rs. in Cr.)	Agreement Amount (Date (Rs. in Cr.)	As per agreement/ date of completion	Fund Released (Rs. in Cr.)	Fund Expended (Rs. in Cr.)	Overall physical progress (%)	Main Component	Total Progress	Surfacing RTT Non Days	Remarks
1	10 MLD STP SULTANGANJ	VC PROJECT	50.22 63.43	63.51 Cr. (C cost- 35,068 Cr. and O&M Cost- 28,443 Cr.) 14-09-18	13.02.2020 Revised- 04.11.2020 EOT granted till 15.08.2021. Again EOT to be requested	33.38	Work - 31.01 Contage - 1.81 O&M-0.50 Unadjusted advance-0 Other expenses - 0.05 Total - 33.38	100%	Mbr technology, plate settler tank, chlorine contact tank, centrifuge building, mcc and blower room, sludge shade yard, Admin building with staff Qtr, seoda technology, sludge thickner and chlorinator building and ips 283 include	Work is completed & O&M work in progress.	504	Delta August 2023 :- Inlet flow -4,252 MLD Inlet BOD -66 mg/l Inlet COD - 220 mg/l Inlet TSS-100 mg/l Outlet flow -4,252 MLD Outlet BOD - 7.1mg/l Outlet COD - 42 mg/l Outlet TSS- 16 mg/l Coliform - 124 cfu Fecal

20/8/23

Bihar Urban Infrastructure Development Corporation Ltd.

Month : August' 2023

Sl.No	Name of Project	Name of Contractor	A&B Bill (Rs. In Cr.)	Agreement Amount (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Aug. (at the end)	Main Component with total scope	Component Wise Physical Progress			
											Upto Previous Month	During the Month	Total Progress	Value in Execution
1	Begusarai STP and Sewerage Project	Toshiba water solutions Pvt. Limited	230.06 236.5606	236.85 Cr. 04-12-2020	03/02/2022	191.08	Excl-15.08 Work -152.79 Conting-5.88 Other expenses -16.34 Mob Advance -0.00 Total - 191.08	84.5%	65	1.Sewerage Network(80.5 K.M)	68.88	-	68.88	
										2.Rising Main(1.71 K.M)	1.28	-	1.28	
										3.Manholes(4017 Nos.)	3,671.00	6.00	3,677.00	
										4.Tapping of Existing Network-(K.M)	NA	-	-	
										5.Road Restoration(80.5 K.M)	78.04	-	78.04	NR Done by RCD-7.36/4 Total RR Com plied -88.88
										8.House Connection Phr 11020 Nos.)	8,817.80	-	8,817.80	
										9.House Connection(No.)	NA	-	-	
										9.Commissioning of Network(K.M)	-	-	-	
										10.STP-1 Total Progress(100%) & MLD-17	77.78	1.68	79.41	
										a)SBR Tank(100%)	94.08	1.02	95.08	
										b)CCT(100%)	52.86	2.38	55.08	
										c)Sludge Thickner Tank(100%)	94.57	-	94.57	
										e)Grnt Chamber(100%)	98.12	-	98.12	
										f)Admin Building(100%)	75.13	11.05	86.18	
										g)MPPS(100%)	81.67	-	81.67	
										h)IEM Work(100%)	5.43	2.28	7.69	
										Procurement (100%)	100.00	-	100.00	
										Installation (100%)	-	-	-	
										11.STP-2(100%) & MLD-2	NA	-	-	
										12.SPS/PS-1(100%) & MLD-3.62	50.31	0.58	50.89	
										13.SPS/PS-2(100%) & MLD-5.598	31.77	3.09	34.86	

Red

23/08/23

Name of Scheme : Danapur (25 MLD) STP and I&D work

Month : August 2023

Sl.No	Name of Project	Name of Contractor	AA & ES Govt/God (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Released (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in Aug '23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Exceedon
											Upto Previous Month	During this Month	Total Progress	
										1. Sewerage Network (K.M) 2. Rising Main				
										a) Rising Main 500 mm Dia (4.4K.M)	0	0	0	
										b) Rising Main 800 mm Dia (1.085 K.M)	1.965	0.66	1.725	
										Drilling work (466 Nos)	413	17	430	Variation submitted in BU/DCO HQ for approval
										File cap(213 Nos)	70	10	80	Variation submitted in BU/DCO HQ for approval
										3. Manhole(Nos.)				
										4. Tapping of Existing Network: (K.M)				
										5 Road Restoration(4.3K.M)				
										6 House Connection Pt(Nos.)				
										8 House Connection(Nos.)				
										9 Commissioning of Network(K.M)				
							Work - 23.57 Contingent -1.31 Other expenses - 6.61 Mob Advance - 2.53 Total - 34.01	70.00%	2218	10.25 MLD STP Total Progress(100%)	87.35%	3.05%	90.40%	
										9.58K Tank(100%)	97.00%	0.50%	97.50%	
										10. CCT(100%)	97.00%	1.00%	98.00%	
										11. Bridge Holding Tank(100%)	95.00%	1.00%	96.00%	
										12. Chlorination tank(100%)	88.00%	2.00%	90.00%	
										13. Skit Chamber(100%)	97.60%	0.40%	98.00%	
										14. Admin Building(100%)	9.00%	15.00%	24.00%	
										15. Flood protection work(100%)	58.50%	16.15%	74.65%	
										16. E&M Work STP(100%)				Variation submitted in BU/DCO HQ for approval. ROC of land not received from Ministry of Defense
										17. SPN/PS-1 AT DEVI NALA(100%) & MID- 12.89	83.00%	8.60%	70.00%	
										18. SPN/PS-2 AT NAHAR NALA(100%) & MID- 24.88	0.00%	0.00%	0.00%	
										19. I&D Work-1 (100%)				
										20. I&D Work-2 (100%)				

23/08/23

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Phulwarsharif 6MLD STP and I&D work

Month : August '2023

Sl.No	Name of Project	Name of Contractor	AA & ES Govt/Govt (Rs. In Cr.)	Agreement Amount /Rate (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in Aug'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue to Executive
											Upto Previous Month	During this Month	Total Progress	
3	Design & Build of 7 MLD at Phulwarsharif STP, I&D and SPS with 15 Years O&M cost.	Bhugan Infrastructure Pvt Ltd	Daxapur- 103.27 Cr. Phulwarsharif 6-46.25cr Pentha- 35.68cr Total- 185.01 Cr.	22.11.2021 176.192cr 22.11.2022 2nd EOT Variation- 30.77 cr 22.11.2023	6.33	Work - 6.83 Contingent-0.29 Other expenses - 0.01 Total - 7.13	68.00%	1374		1. Sewerage Network(K.M)	0.135	0	0.135	SPS land NOC not received yet from WRD Supply of pipe is in progress.
										2. Rising Main(650 K.M)				
										3. Manhole(Nos)				
										4. Tapping of Existing Network(K.M)				
										5. Road Restoration(K.M)				
										6. House Connection Pts(Nos)				
										8. House Connection(Nos)				
										9. Commissioning of Network(K.M)				
										10 STP Total Progress(100%) & MLD-6 (Civil)	90.76%	4.56%	85.32%	
										a) SBR Tank(100%)	96.60%	0.10%	96.70%	
										b) CCT(100%)	20.00%	40.00%	60.00%	
										c) Sludge Holding Tank -Building(100%)	95.00%	0.00%	95.00%	
										d) Chlorination tank(100%)	10.00%	2%	12.00%	
										e) Crit Chamber(100%)	91.50%	0.10%	91.60%	
										f) Admin Building(100%)	85.59%	5.00%	90.59%	
										g) Staff Qtr(100%)	90.00%	3.00%	93.00%	
										h) E/M Work(100%)	40.00%	19.60%	59.60%	
										12 SPS/IPS-1(100%) & MLD-6.85(civil)	23.00%	17.00%	40.00%	SPS land NOC not received yet from WRD but work in progress as per instruction of MD Sir.
										a) E/M Work SPS	0.00%	0.00%	0.00%	
										13 I&D Work-1(100%)	0.00%	0.00%	0.00%	

Roll

Name of Scheme :	Development of Sewerage Treatment Plant & Sewerage Network facilities in Kankarbagh Zones of Patna, Bihar
------------------	---

MONTH: August-2023

Sl.No	Name of Project	Name of Contractor	AA & ES Amount Gd/Gob (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall Physical Progress (in %)	Manpower Engaged In Aug'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
										1. Sewerage Network - Kankarbagh- 150 Km	49.71	0.00	49.71	Revised BIDD awaited
										2. Rising main Kankarbagh- 5.515 Km	0.0	0.00	0.0	
										3. Manhole in Kankarbagh- 5219 Nos	1627	0.00	1627	
										4. Road Restoration in Kankarbagh- 150 Km	44.619	0.00	44.619	
										5. House Connection Pit -Kankarbagh (11808 Nos.)	31.0	0.00	31.0	
										6. Pipe laying for Secondary sewer (186080 Rm)	10669	0.00	10669	
										7. Commissioning: Kankarbagh (150 Km)	0.0	0.00	0.0	
										8. SPS (KANKARBAGH)				
										2) SPS A-(100%) & 93 MLD- Kankarbagh	5.0%	0.0%	5.0%	New SPS B land to be provided at the earliest
										2) SPS B-(100%) & 110 MLD- Kankarbagh	9.0%	0.0%	9.0%	Cutting Edge fabricated and ready for casting
										9. STP -Kankarbagh (50 MLD)	41.15%	1.51%	41.66%	Work Suspended due to local land dispute
										Inlet Chamber, Mechanical Fine Screen, Manual Screen Chamber	21.28%	0.00%	21.28%	
										Grit Chamber (100%)	22.03%	0.00%	22.03%	
										Primary clarifier (100%)	43.91%	4.33%	48.44%	Concreting upto 50% of wall height
										Aeration tank (100%)	51.45%	11.41%	63.86%	Concreting upto 50% & 100% of wall height 11 in 100% each
										Secondary clarifier (100%)	16.67%	0.91%	17.58%	
										Chlorine contact tank (100%)	43.37%	0.50%	43.37%	
										Chlorine building & Fire water Pump house (100%)	21.28%	0.00%	21.28%	
										RAS Sump & Secondary Scum Pump (100%)	22.00%	0.00%	22.00%	
										Digester feed sump & PH (100%)	23.40%	0.00%	23.40%	
										Anaerobic digester (100%)	29.97%	9.66%	39.63%	
										Digester control building cum centrifuge sump and PH (100%)	10.96%	7.45%	18.46%	
										Centrifuge Building (100%)	21.28%	0.00%	21.28%	
										Slime gas holder (100%)	22.08%	0.00%	22.08%	
										Slime gas scrubber area (100%)	36.54%	0.00%	36.54%	
										Admin building (100%)	23.37%	0.00%	23.37%	
										10. Pipelines (1602) (100%)				
										Sewage Pipelines (1602) (100%)				
										Outfall pipe line work	21.37%	0.00%	21.37%	
										Jogipur Nalla Tapping (1602) (100%)	94.62%	0.00%	94.62%	
										E&M Works (Supply + Erection) (100%)	33.85%	0.00%	33.85%	All procurement items completed as per M-2 plan.
														All procurement items MVA/Inspector is in

2

Name of Scheme : Development of Sewerage Treatment Plant & Sewerage Network facilities in Digtha Zones of Patna, Bihar

MONTH: August- 23

Sl.No	Name of Project	Name of Contractor	AA & ES Go/GoB (Rs. in Cr.)	Agreement Amount / Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical Progress (in %)	Manpower Engaged in Aug 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution																																																																	
											Upto Previous Month	During this Month	Total Progress																																																																		
1	Development of Sewage Treatment Plant & Sewerage Network facilities in Digtha Zones of Patna, Bihar	M/s VA Tech WATACG Ltd.	824 836.44	1,67.85 Cr. 30.12.2019 (Digtha & K Bahg combined agreement value)	29.08.22	243.37	Work - 123.80 Excavation - 18.44 Centage - 4.23 other expenses - 4.92 Unadjusted Mob Adv. 91.98 Total -243.37	36.10%	140	1. Sewerage Network-Digtha - 303 Km 2. Rising main Digtha-5.656 Km 3. Manhole in Digtha - 11314 Nos 4. Road Restoration in Digtha-300 Km 5. House Connection Pl.-Digtha (32248 Nos) 5.Pipe laying for Secondary sewer (322450 Rm) 7.Commissioning of Digtha Network (303 K.M) B. SP5 (DIGHA) 1) SP5 A -100% & 104 MLD-Digtha 2)SP5 B -100% & 103 MLD-Digtha 9. STP Digtha -100 MLD (100%) Inlet Chamber, Mechanical Fine Screen, Manual Screen Channel (100%) Grit Chamber (100%) Primary clarifier (100%) Aeration tank (100%) Secondary clarifier (100%) Aeration blower building Chlorine contact tank (100%) Chlorine building & Fire water Pump house (100%) RAS Sump & Secondary Sump Pump (100%) Dewater feed sum & PH (100%) Anaerobic digester (100%) Digester control building cum centrifuge sump and PH (100%) Centrifuge building Biogas storage area Admin building (100%) 10. Sewerage Pigeelines (162) Mandir Nalla to SP5 A (100%) Rajapur Nalla to SP5 A (100%) Kurjaur Nalla to SP5 B (100%) Rising main SP5 A to STP (100%) Rajapur - Anandpur Nalla Tapping (162) (100%) Kurjaur Nalla Tapping (162) (100%) E&M Works (Supply + Erection) (100%)	116.79	0.510	37.44 Km	49.18	1117.00	32364.6	300	0.00	17.00%	24.00%	20.53%	Work is not yet removed the 1st stage, Electrical Pole Installation and yet removed Electrical Pole & with the Electrical Cable in it.																																																									
											21.87%	0.00%	21.87%		64.39%	2.70%	67.15%	23.99%	0.00%	23.99%	21.17%		0.00%	21.17%	63.40%	7.65%	71.05%	21.46%	0.00%	21.46%	22.54%	0.00%	22.54%	63.01%	3.40%	66.41%	21.54%	0.00%	21.54%	31.40%	50.21%	81.61%	23.40%	0.00%	23.40%	43.21%	14.65%	57.86%	23.40%	0.00%	23.40%	21.17%	0.00%	21.17%	37.50%	0.00%	37.50%	23.40%	0.00%	23.40%	71.88%	0.00%	71.88%	42.68%	0.00%	42.68%	91.07%	0.00%	91.07%	91.37%	0.00%	91.37%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	23.31%

20/8/23

20/8/23

All procurement items completed as per M-2 plan.
M-3 procurement items M&E completion in progress.

Name of Scheme : I&D works and STP at Barh

Bihar Urban Infrastructure Development Corporation Ltd.

Month : Aug' 2023

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Main Component with total scope	Remarks	
										Total Progress	
Name of Scheme : I&D works and STP at Barh											
1	11 MLD Barh STP and I&D work	M/s Toshiba water solutions Pvt Ltd.	58.27 61.38	53.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.) 22-10-18	4/21/2020	37.68	Escal - 1.97 Work - 32.15 Centage - 1.97 Unadjusted Mob. Advance - 0 Other expenses -1.59 Total - 37.68	100.00%	IPS-01 IPS-02 I&D Rising main Receiving Chamber Grit Chamber SSR Basin Chlorination Contact Tank Sludge Thickener Tank BFP Building Blower Building Staff Qtr MCC Room Admin Building	Construction Work is completed & O&M work in progress.	Inlet & Outlet Data AUG 2023:- Inlet flow ~5.608 MLD Outlet flow ~5.598 MLD Inlet BOD- 114 mg/l Inlet COD- 207.35 mg/l Inlet TSS- 205.6 mg/l Inlet Fecal Coliform -478 mpn/100 ml Outlet BOD - 7.12 mg/l Outlet COD - 26.19 mg/l Outlet TSS - 6.5 mg/l Outlet total phosphate- 0.91 mg/l Outlet Fecal Coliform - 118 mpn/100 ml

Red

469
458

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Fatuha 7MLD STP and I&D Work

Month : August 2023

Sl.No	Name of the Project	Name of the Contractor	AA & ES Goi/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in Aug/23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issued to Executive
											Upto Previous Month	During this Month	Total Progress	
4	7MLD at Fatuha STP I&D and SPS with 15 years O&M cost	Bhugan Phulwar Infraco Pvt Ltd	Danaipur:- 103.27 Phulwar:- 46.25 Fatuha:-35.49 37.4325	176.19204 91/ 23.11.20 22.11.2022 2nd EOT applied upto- 22.11.2023	22.11.2021 E.O.T	5.60	Work - 5.35 Centrage -0.24 Other expenses - 0.01 Total - 5.60	43.30%	1324	1. Sewerage Network (3.944K.M)				
										2. Rising Main (0.91 K.M)				
										3. Manhole (Nos.)				
										4. Tapping of Existing Network-(K.M)				
										5. Road Restoration (0.80 K.M)				
										6. House Connection Pip(Nos.)				
										8. House Connection(Nos.)				
										9. Commissioning of Network(K.M)				
										10.07 MLD STP Fatuha Total Work progress	72.80%	4.50%	77.30%	
										a)SBR Tank(100%)	72.90%	9.20%	82.10%	
										b)CCT(100%)	86.70%	0.00%	86.70%	
										c)Sludge Holding Tank(100%)	55.20%	14.00%	69.20%	
										d)Chlorination tank(100%)	86.70%	0.00%	86.70%	
										e)Staff quarter(100%)	23.10%	9.00%	32.10%	
										f)Admin Building(100%)	44.10%	37.50%	81.60%	
										g)Blower room(100%)	0.00%	81.60%	81.60%	
										h)PTU(100%)	0%	50.60%	50.60%	
										i)E/M Work(100%)	30.00%	15.00%	45.00%	
										11.SPS/IPS-1(100%) & MLD- 7.00 MLD	1.50%	0.00%	1.50%	
										12.SPS/IPS-2(100%) & MLD- 5.00 MLD	1.50%	0.00%	1.50%	
										13. SPS/IPS-3(100%) & MLD- 2.90 MLD	1.50%	0.00%	1.50%	
										14. SPS/IPS-4(100%) & MLD- 0.68 MLD	1.50%	0.00%	1.50%	
										13.I&D Work-1(100%)				
										14.I&D Work-2(100%)				
										15.I&D Work-3(100%)				
										16.I&D Work-4(100%)				

2024

156
156

MONTH : AUGUST 20/23														
Sl.No	Name of Project	Name of Contractor	AA & ES Govt/Corr (Rs. in Cr.)	Agreement Amount/Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Released (Rs. in Cr.)	Fund Expending (Rs. in Cr.)	Overall Physical Progress (in %)	Manpower Employed in Aug'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Up to Previous Month	During this Month	Total Progress	
1	Mokama R&D and STP Project	EWS SINGH (P)	60.91 5670	59.17 Cr. IC Cost- 37.765 Cr. And O&M- 21.407 Cr.)	15.12.2020 BOT 31.12.2022. Revised BOT proposal to be submitted	45.4	Work - 40.10 Cement - 2.23 other expenses - 1.81 Excavation 1.25 Total -45.40	99.90%	160	1. Sewerage Network- 3.11 K.M	0	0	0	
										2. Rising Main- 3.22 K.M	8.25	0	8.25	
										3. Manhole (Nos)- 52	51	0	51	
										4. Trenching of Existing Network- 3.11 K.M	2.949	0.246	3.0756	
										5. Road Restoration- 3.517 K.M	3.45	0	3.45	
										6. House Connection (P)(Nos.)	0	0	0	
										7. House Connection (Vot.)	0	0	0	
										8. Commissioning of Network (M)	4.55	1	5.55	
										9. STP- 1 Total Project (100%) & MLD- 2	100	0	100	
										10. BSBT Tank (100%)	100	0	100	
										11. CCT (100%)	100	0	100	
										12. Storage Holding Tank (100%)	100	0	100	
										13. Chlorination tank (100%)	100	0	100	
										14. Bore Chamber (100%)	100	0	100	
										15. Admin Building (100%)	100	0	100	
										16. WSP (100%)	100	0	100	
17. E/M Work (100%)	100	0	100											
18. STP- 2 (100%) & MLD- 2	0	0	0											
19. SPQ/PS- 1 (100%) & MLD- 2	99.9	0	99.9											
20. SPQ/PS- 2 (100%) & MLD- 2	99.9	0	99.9											
21. SPQ/PS- 3 (100%) & MLD- 2	0	0	0											
22. BRQ/PS- 4 (100%) & MLD- 2	0	0	0											
23. SPQ/PS- 5 (100%) & MLD- 2	9	0	0											
24. J&D Work- 1 (100%)	100	0	100											
25. J&D Work- 2 (100%)	0	0	0											
26. J&D Work- 3 (100%)	0	0	0											
27. J&D Work- 4 (100%)	0	0	0											
28. J&D Work- 5 (100%)	0	0	0											

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : I & D and STP Watter (6.5 MLD)

Month : August 2023

Sl.No	Name of Project	Name of Contractor	AA & ES Govt/Govt (Rs. in Cr.)	Agreement Amount (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in Aug '23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks/Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Design & Build of 6.50 MLD STP at Mahan, Material with 15 years O&M cost [ABS.PVT. LTD.]	M/S SOPHISTICATED INDUSTRIAL AL MATERIALS ANALYTICAL LABS.PVT. LTD.]	41.36	40.839392 5/ 27.09.19	14.10.2020 1st EOT upto 02.08.2022 2nd EOT applied upto 30.09.2023	25.58	Work - 24.00 Change - 1.37 Other expenses - 0.21 Unallocated Mob - 0 Total - 25.58	85.66%	3034	1. Sewerage Network (S.N.) 2. Raw Sewer Main (R.S.M.) 3. Interceptor (Inter.) 4. Vertical Lift Station (V.L.S.) 5. Sewer Treatment Plant (STP) 6. Sludge Treatment Plant (STP) 7. Sludge Dewatering Plant (SDP) 8. Composting of Sludge (C.S.) 9. STP Effluent Treatment & Disposal (ETD) 10. STP Landfill 11. STP Odor Control 12. STP Noise Control 13. STP Security 14. STP Maintenance 15. STP Monitoring	0.777	0.370	1.147	
											2.602	0.621	3.223	
											35.5	34.500	70	
2	Design & Build of 6.50 MLD STP at Mahan, Material with 15 years O&M cost [ABS.PVT. LTD.]	M/S SOPHISTICATED INDUSTRIAL AL MATERIALS ANALYTICAL LABS.PVT. LTD.]	41.36	40.839392 5/ 27.09.19	14.10.2020 1st EOT upto 02.08.2022 2nd EOT applied upto 30.09.2023	25.58	Work - 24.00 Change - 1.37 Other expenses - 0.21 Unallocated Mob - 0 Total - 25.58	85.66%	3034	1. Sewerage Network (S.N.) 2. Raw Sewer Main (R.S.M.) 3. Interceptor (Inter.) 4. Vertical Lift Station (V.L.S.) 5. Sewer Treatment Plant (STP) 6. Sludge Treatment Plant (STP) 7. Sludge Dewatering Plant (SDP) 8. Composting of Sludge (C.S.) 9. STP Effluent Treatment & Disposal (ETD) 10. STP Landfill 11. STP Odor Control 12. STP Noise Control 13. STP Security 14. STP Maintenance 15. STP Monitoring	0.777	0.370	1.147	
											2.602	0.621	3.223	
											35.5	34.500	70	
3	Design & Build of 6.50 MLD STP at Mahan, Material with 15 years O&M cost [ABS.PVT. LTD.]	M/S SOPHISTICATED INDUSTRIAL AL MATERIALS ANALYTICAL LABS.PVT. LTD.]	41.36	40.839392 5/ 27.09.19	14.10.2020 1st EOT upto 02.08.2022 2nd EOT applied upto 30.09.2023	25.58	Work - 24.00 Change - 1.37 Other expenses - 0.21 Unallocated Mob - 0 Total - 25.58	85.66%	3034	1. Sewerage Network (S.N.) 2. Raw Sewer Main (R.S.M.) 3. Interceptor (Inter.) 4. Vertical Lift Station (V.L.S.) 5. Sewer Treatment Plant (STP) 6. Sludge Treatment Plant (STP) 7. Sludge Dewatering Plant (SDP) 8. Composting of Sludge (C.S.) 9. STP Effluent Treatment & Disposal (ETD) 10. STP Landfill 11. STP Odor Control 12. STP Noise Control 13. STP Security 14. STP Maintenance 15. STP Monitoring	0.777	0.370	1.147	
											2.602	0.621	3.223	
											35.5	34.500	70	

for

4.65
14/8/23

Month: August '2023

Name of Scheme : Pahari Zone-V Sewerage Network										Month : August 2023				
Bihar Urban Infrastructure Development Corporation Ltd.														
S.No	Name of Project	Name of Contractor	AA & ES Go/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical Progress (In %)	Manpower Engaged in Aug 23 (In no.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Pahari Zone-V Sewerage Network	Shapoorji Pillai and Company Private Limited	356.32 377.355 Cost: 46.72 Cr.) 25-04-18	364.90 Cr. (Cost- 318.18 Cr. and O&M Cost: 46.72 Cr.)	4/7/2021	294.85	House Connection- 1.17 Work - 237.22 Excavation - 21.56 Carriage - 6.56 Other expenses - 24.44 Undisputed Mob - 3.90 Total - 294.85	99.93	85	1. Sewerage Network (KM)-104.03 2. Biting Main (KM)-N/A 3. Manhole (Nos.)-3345 4. Tapping of Existing Network-16.92 K.m 5. Road Restoration (KM)-104.03 6. House Connection P/R (Nos.)-19000 7. House Connection (Nos.)-12853 8. Commisshoning of Network (KM)-104.03 10.5 TP-1, Total Progress (100%) & MLD-N/A 9. ISBT Tank (100%) 10. CCT (100%) 11. ERM Holding Tank (100%) 12. Chlorination tank (100%) 13. Grit Chamber (100%) 14. Padsin Building (100%) 15. RMFS (100%) 16. ERM Work (100%) 17. STP-2 (100%) & MLD-2 18. STP-3 (100%) & MLD-2 19. STP-4 (100%) & MLD-2 20. STP-5 (100%) & MLD-2 21. STP-6 (100%) & MLD-2 22. STP-7 (100%) & MLD-2 23. STP-8 (100%) & MLD-2 24. STP-9 (100%) & MLD-2 25. STP-10 (100%) & MLD-2 26. STP-11 (100%) & MLD-2 27. STP-12 (100%) & MLD-2 28. STP-13 (100%) & MLD-2 29. STP-14 (100%) & MLD-2 30. STP-15 (100%) & MLD-2 31. STP-16 (100%) & MLD-2 32. STP-17 (100%) & MLD-2 33. STP-18 (100%) & MLD-2 34. STP-19 (100%) & MLD-2 35. STP-20 (100%) & MLD-2 36. STP-21 (100%) & MLD-2 37. STP-22 (100%) & MLD-2 38. STP-23 (100%) & MLD-2 39. STP-24 (100%) & MLD-2 40. STP-25 (100%) & MLD-2 41. STP-26 (100%) & MLD-2 42. STP-27 (100%) & MLD-2 43. STP-28 (100%) & MLD-2 44. STP-29 (100%) & MLD-2 45. STP-30 (100%) & MLD-2 46. STP-31 (100%) & MLD-2 47. STP-32 (100%) & MLD-2 48. STP-33 (100%) & MLD-2 49. STP-34 (100%) & MLD-2 50. STP-35 (100%) & MLD-2 51. STP-36 (100%) & MLD-2 52. STP-37 (100%) & MLD-2 53. STP-38 (100%) & MLD-2 54. STP-39 (100%) & MLD-2 55. STP-40 (100%) & MLD-2 56. STP-41 (100%) & MLD-2 57. STP-42 (100%) & MLD-2 58. STP-43 (100%) & MLD-2 59. STP-44 (100%) & MLD-2 60. STP-45 (100%) & MLD-2 61. STP-46 (100%) & MLD-2 62. STP-47 (100%) & MLD-2 63. STP-48 (100%) & MLD-2 64. STP-49 (100%) & MLD-2 65. STP-50 (100%) & MLD-2 66. STP-51 (100%) & MLD-2 67. STP-52 (100%) & MLD-2 68. STP-53 (100%) & MLD-2 69. STP-54 (100%) & MLD-2 70. STP-55 (100%) & MLD-2 71. STP-56 (100%) & MLD-2 72. STP-57 (100%) & MLD-2 73. STP-58 (100%) & MLD-2 74. STP-59 (100%) & MLD-2 75. STP-60 (100%) & MLD-2 76. STP-61 (100%) & MLD-2 77. STP-62 (100%) & MLD-2 78. STP-63 (100%) & MLD-2 79. STP-64 (100%) & MLD-2 80. STP-65 (100%) & MLD-2 81. STP-66 (100%) & MLD-2 82. STP-67 (100%) & MLD-2 83. STP-68 (100%) & MLD-2 84. STP-69 (100%) & MLD-2 85. STP-70 (100%) & MLD-2 86. STP-71 (100%) & MLD-2 87. STP-72 (100%) & MLD-2 88. STP-73 (100%) & MLD-2 89. STP-74 (100%) & MLD-2 90. STP-75 (100%) & MLD-2 91. STP-76 (100%) & MLD-2 92. STP-77 (100%) & MLD-2 93. STP-78 (100%) & MLD-2 94. STP-79 (100%) & MLD-2 95. STP-80 (100%) & MLD-2 96. STP-81 (100%) & MLD-2 97. STP-82 (100%) & MLD-2 98. STP-83 (100%) & MLD-2 99. STP-84 (100%) & MLD-2 100. STP-85 (100%) & MLD-2 101. STP-86 (100%) & MLD-2 102. STP-87 (100%) & MLD-2 103. STP-88 (100%) & MLD-2 104. STP-89 (100%) & MLD-2 105. STP-90 (100%) & MLD-2 106. STP-91 (100%) & MLD-2 107. STP-92 (100%) & MLD-2 108. STP-93 (100%) & MLD-2 109. STP-94 (100%) & MLD-2 110. STP-95 (100%) & MLD-2 111. STP-96 (100%) & MLD-2 112. STP-97 (100%) & MLD-2 113. STP-98 (100%) & MLD-2 114. STP-99 (100%) & MLD-2 115. STP-100 (100%) & MLD-2 116. STP-101 (100%) & MLD-2 117. STP-102 (100%) & MLD-2 118. STP-103 (100%) & MLD-2 119. STP-104 (100%) & MLD-2 120. STP-105 (100%) & MLD-2 121. STP-106 (100%) & MLD-2 122. STP-107 (100%) & MLD-2 123. STP-108 (100%) & MLD-2 124. STP-109 (100%) & MLD-2 125. STP-110 (100%) & MLD-2 126. STP-111 (100%) & MLD-2 127. STP-112 (100%) & MLD-2 128. STP-113 (100%) & MLD-2 129. STP-114 (100%) & MLD-2 130. STP-115 (100%) & MLD-2 131. STP-116 (100%) & MLD-2 132. STP-117 (100%) & MLD-2 133. STP-118 (100%) & MLD-2 134. STP-119 (100%) & MLD-2 135. STP-120 (100%) & MLD-2 136. STP-121 (100%) & MLD-2 137. STP-122 (100%) & MLD-2 138. STP-123 (100%) & MLD-2 139. STP-124 (100%) & MLD-2 140. STP-125 (100%) & MLD-2 141. STP-126 (100%) & MLD-2 142. STP-127 (100%) & MLD-2 143. STP-128 (100%) & MLD-2 144. STP-129 (100%) & MLD-2 145. STP-130 (100%) & MLD-2 146. STP-131 (100%) & MLD-2 147. STP-132 (100%) & MLD-2 148. STP-133 (100%) & MLD-2 149. STP-134 (100%) & MLD-2 150. STP-135 (100%) & MLD-2 151. STP-136 (100%) & MLD-2 152. STP-137 (100%) & MLD-2 153. STP-138 (100%) & MLD-2 154. STP-139 (100%) & MLD-2 155. STP-140 (100%) & MLD-2 156. STP-141 (100%) & MLD-2 157. STP-142 (100%) & MLD-2 158. STP-143 (100%) & MLD-2 159. STP-144 (100%) & MLD-2 160. STP-145 (100%) & MLD-2 161. STP-146 (100%) & MLD-2 162. STP-147 (100%) & MLD-2 163. STP-148 (100%) & MLD-2 164. STP-149 (100%) & MLD-2 165. STP-150 (100%) & MLD-2 166. STP-151 (100%) & MLD-2 167. STP-152 (100%) & MLD-2 168. STP-153 (100%) & MLD-2 169. STP-154 (100%) & MLD-2 170. STP-155 (100%) & MLD-2 171. STP-156 (100%) & MLD-2 172. STP-157 (100%) & MLD-2 173. STP-158 (100%) & MLD-2 174. STP-159 (100%) & MLD-2 175. STP-160 (100%) & MLD-2 176. STP-161 (100%) & MLD-2 177. STP-162 (100%) & MLD-2 178. STP-163 (100%) & MLD-2 179. STP-164 (100%) & MLD-2 180. STP-165 (100%) & MLD-2 181. STP-166 (100%) & MLD-2 182. STP-167 (100%) & MLD-2 183. STP-168 (100%) & MLD-2 184. STP-169 (100%) & MLD-2 185. STP-170 (100%) & MLD-2 186. STP-171 (100%) & MLD-2 187. STP-172 (100%) & MLD-2 188. STP-173 (100%) & MLD-2 189. STP-174 (100%) & MLD-2 190. STP-175 (100%) & MLD-2 191. STP-176 (100%) & MLD-2 192. STP-177 (100%) & MLD-2 193. STP-178 (100%) & MLD-2 194. STP-179 (100%) & MLD-2 195. STP-180 (100%) & MLD-2 196. STP-181 (100%) & MLD-2 197. STP-182 (100%) & MLD-2 198. STP-183 (100%) & MLD-2 199. STP-184 (100%) & MLD-2 200. STP-185 (100%) & MLD-2 201. STP-186 (100%) & MLD-2 202. STP-187 (100%) & MLD-2 203. STP-188 (100%) & MLD-2 204. STP-189 (100%) & MLD-2 205. STP-190 (100%) & MLD-2 206. STP-191 (100%) & MLD-2 207. STP-192 (100%) & MLD-2 208. STP-193 (100%) & MLD-2 209. STP-194 (100%) & MLD-2 210. STP-195 (100%) & MLD-2 211. STP-196 (100%) & MLD-2 212. STP-197 (100%) & MLD-2 213. STP-198 (100%) & MLD-2 214. STP-199 (100%) & MLD-2 215. STP-200 (100%) & MLD-2 216. STP-201 (100%) & MLD-2 217. STP-202 (100%) & MLD-2 218. STP-203 (100%) & MLD-2 219. STP-204 (100%) & MLD-2 220. STP-205 (100%) & MLD-2 221. STP-206 (100%) & MLD-2 222. STP-207 (100%) & MLD-2 223. STP-208 (100%) & MLD-2 224. STP-209 (100%) & MLD-2 225. STP-210 (100%) & MLD-2 226. STP-211 (100%) & MLD-2 227. STP-212 (100%) & MLD-2 228. STP-213 (100%) & MLD-2 229. STP-214 (100%) & MLD-2 230. STP-215 (100%) & MLD-2 231. STP-216 (100%) & MLD-2 232. STP-217 (100%) & MLD-2 233. STP-218 (100%) & MLD-2 234. STP-219 (100%) & MLD-2 235. STP-220 (100%) & MLD-2 236. STP-221 (100%) & MLD-2 237. STP-222 (100%) & MLD-2 238. STP-223 (100%) & MLD-2 239. STP-224 (100%) & MLD-2 240. STP-225 (100%) & MLD-2 241. STP-226 (100%) & MLD-2 242. STP-227 (100%) & MLD-2 243. STP-228 (100%) & MLD-2 244. STP-229 (100%) & MLD-2 245. STP-230 (100%) & MLD-2 246. STP-231 (100%) & MLD-2 247. STP-232 (100%) & MLD-2 248. STP-233 (100%) & MLD-2 249. STP-234 (100%) & MLD-2 250. STP-235 (100%) & MLD-2 251. STP-236 (100%) & MLD-2 252. STP-237 (100%) & MLD-2 253. STP-238 (100%) & MLD-2 254. STP-239 (100%) & MLD-2 255. STP-240 (100%) & MLD-2 256. STP-241 (100%) & MLD-2 257. STP-242 (100%) & MLD-2 258. STP-243 (100%) & MLD-2 259. STP-244 (100%) & MLD-2 260. STP-245 (100%) & MLD-2 261. STP-246 (100%) & MLD-2 262. STP-247 (100%) & MLD-2 263. STP-248 (100%) & MLD-2 264. STP-249 (100%) & MLD-2 265. STP-250 (100%) & MLD-2 266. STP-251 (100%) & MLD-2 267. STP-252 (100%) & MLD-2 268. STP-253 (100%) & MLD-2 269. STP-254 (100%) & MLD-2 270. STP-255 (100%) & MLD-2 271. STP-256 (100%) & MLD-2 272. STP-257 (100%) & MLD-2 273. STP-258 (100%) & MLD-2 274. STP-259 (100%) & MLD-2 275. STP-260 (100%) & MLD-2 276. STP-261 (100%) & MLD-2 277. STP-262 (100%) & MLD-2 278. STP-263 (100%) & MLD-2 279. STP-264 (100%) & MLD-2 280. STP-265 (100%) & MLD-2 281. STP-266 (100%) & MLD-2 282. STP-267 (100%) & MLD-2 283. STP-268 (100%) & MLD-2 284. STP-269 (100%) & MLD-2 285. STP-270 (100%) & MLD-2 286. STP-271 (100%) & MLD-2 287. STP-272 (100%) & MLD-2 288. STP-273 (100%) & MLD-2 289. STP-274 (100%) & MLD-2 290. STP-275 (100%) & MLD-2 291. STP-276 (100%) & MLD-2 292. STP-277 (100%) & MLD-2 293. STP-278 (100%) & MLD-2 294. STP-279 (100%) & MLD-2 295. STP-280 (100%) & MLD-2 296. STP-281 (100%) & MLD-2 297. STP-282 (100%) & MLD-2 298. STP-283 (100%) & MLD-2 299. STP-284 (100%) & MLD-2 300. STP-285 (100%) & MLD-2 301. STP-286 (100%) & MLD-2 302. STP-287 (100%) & MLD-2 303. STP-288 (100%) & MLD-2 304. STP-289 (100%) & MLD-2 305. STP-290 (100%) & MLD-2 306. STP-291 (100%) & MLD-2 307. STP-292 (100%) & MLD-2 308. STP-293 (100%) & MLD-2 309. STP-294 (100%) & MLD-2 310. STP-295 (100%) & MLD-2 311. STP-296 (100%) & MLD-2 312. STP-297 (100%) & MLD-2 313. STP-298 (100%) & MLD-2 314. STP-299 (100%) & MLD-2 315. STP-300 (100%) & MLD-2 316. STP-301 (100%) & MLD-2 317. STP-302 (100%) & MLD-2 318. STP-303 (100%) & MLD-2 319. STP-304 (100%) & MLD-2 320. STP-305 (100%) & MLD-2 321. STP-306 (100%) & MLD-2 322. STP-307 (100%) & MLD-2 323. STP-308 (100%) & MLD-2 324. STP-309 (100%) & MLD-2 325. STP-310 (100%) & MLD-2 326. STP-311 (100%) & MLD-2 327. STP-312 (100%) & MLD-2 328. STP-313 (100%) & MLD-2 329. STP-314 (100%) & MLD-2 330. STP-315 (100%) & MLD-2 331. STP-316 (100%) & MLD-2 332. STP-317 (100%) & MLD-2 333. STP-318 (100%) & MLD-2 334. STP-319 (100%) & MLD-2 335. STP-320 (100%) & MLD-2 336. STP-321 (100%) & MLD-2 337. STP-322 (100%) & MLD-2 338. STP-323 (100%) & MLD-2 339. STP-324 (100%) & MLD-2 340. STP-325 (100%) & MLD-2 341. STP-326 (100%) & MLD-2 342. STP-327 (100%) & MLD-2 343. STP-328 (100%) & MLD-2 344. STP-329 (100%) & MLD-2 345. STP-330 (100%) & MLD-2 346. STP-331 (100%) & MLD-2 347. STP-332 (100%) & MLD-2 348. STP-333 (100%) & MLD-2 349. STP-334 (100%) & MLD-2 350. STP-335 (100%) & MLD-2 351. STP-336 (100%) & MLD-2 352. STP-337 (100%) & MLD-2 353. STP-338 (100%) & MLD-2 354. STP-339 (100%) & MLD-2 355. STP-340 (100%) & MLD-2 356. STP-341 (100%) & MLD-2 357. STP-342 (100%) & MLD-2 358. STP-343 (100%) & MLD-2 359. STP-344 (100%) & MLD-2 360. STP-345 (100%) & MLD-2 361. STP-346 (100%) & MLD-2 362. STP-347 (100%) & MLD-2 363. STP-348 (100%) & MLD-2 364. STP-349 (100%) & MLD-2 365. STP-350 (100%) & MLD-2 366. STP-351 (100%) & MLD-2 367. STP-352 (100%) & MLD-2 368. STP-353 (100%) & MLD-2 369. STP-354 (100%) & MLD-2 370. STP-355 (100%) & MLD-2 371. STP-356 (100%) & MLD-2 372. STP-357 (100%) & MLD-2 373. STP-358 (100%) & MLD-2 374. STP-359 (100%) & MLD-2 375. STP-360 (100%) & MLD-2 376. STP-361 (100%) & MLD-2 377. STP-362 (100%) & MLD-2 378. STP-363 (100%) & MLD-2 379. STP-364 (100%) & MLD-2 380. STP-365 (100%) & MLD-2 381. STP-366 (100%) & MLD-2 382. STP-367 (100%) & MLD-2 383. STP-368 (100%) & MLD-2 384. STP-369 (100%) & MLD-2 385. STP-370 (100%) & MLD-2 386. STP-371 (100%) & MLD-2 387. STP-372 (100%) & MLD-2 388. STP-373 (100%) & MLD-2 389. STP-374 (100%) & MLD-2 390. STP-375 (100%) & MLD-2 391. STP-376 (100%) & MLD-2 392. STP-377 (100%) & MLD-2 393. STP-378 (100%) & MLD-2 394. STP-379 (100%) & MLD-2 395. STP-380 (100%) & MLD-2 396. STP-381 (100%) & MLD-2 397. STP-382 (100%) & MLD-2 398. STP-383 (100%) & MLD-2 399. STP-384 (100%) & MLD-2 400. STP-385 (100%) & MLD-2 401. STP-386 (100%) & MLD-2 402. STP-387 (100%) & MLD-2 403. STP-388 (100%) & MLD-2 404. STP-389 (100%) & MLD-2 405. STP-390 (100%) & MLD-2 406. STP-391 (100%) & MLD-2 407. STP-392 (100%) & MLD-2 408. STP-393 (100%) & MLD-2 409. STP-394 (100%) & MLD-2 410. STP-395 (100%) & MLD-2 411. STP-396 (100%) & MLD-2 412. STP-397 (100%) & MLD-2 413. STP-398 (100%) & MLD-2 414. STP-399 (100%) & MLD-2 415. STP-400 (100%) & MLD-2 416. STP-401 (100%) & MLD-2 417. STP-402 (100%) & MLD-2 418. STP-403 (100%) & MLD-2 419. STP-404 (100%) & MLD-2 420. STP-405 (100%) & MLD-2 421. STP-406 (100%) & MLD-2 422. STP-407 (100%) & MLD-2 423. STP-408 (100%) & MLD-2 424. STP-409 (100%) & MLD-2 425. STP-410 (100%) & MLD-2 426. STP-411 (100%) & MLD-2 427. STP-412 (100%) & MLD-2 428. STP-413 (100%) & MLD-2 429. STP-414 (100%) & MLD-2 430. STP-415 (100%) & MLD-2 431. STP-416 (100%) & MLD-2 432. STP-417 (100%) & MLD-2 433. STP-418 (100%) & MLD-2 434. STP-419 (100%) & MLD-2 435. STP-420 (100%) & MLD-2 436. STP-421 (100%) & MLD-2 437. STP-422 (100%) & MLD-2 438. STP-423 (100%) & MLD-2 439. STP-424 (100%) & MLD-2 440. STP-425 (100%) & MLD-2 441. STP-426 (100%) & MLD-2 442. STP-427 (100%) & MLD-2 443. STP-428 (100%) & MLD-2 444. STP-429 (100%) & MLD-2 445. STP-430 (100%) & MLD-2 446. STP-431 (100%) & MLD-2 447. STP-432 (100%) & MLD-2 448. STP-433 (100%) & MLD-2 449. STP-434 (100%) & MLD-2 450. STP-435 (100%) & MLD-2 451. STP-436 (100%) & MLD-2 452. STP-437 (100%) & MLD-2 453. STP-438 (100%) & MLD-2 454. STP-439 (100%) & MLD-2 455. STP-440 (100%) & MLD-2 456. STP-441 (100%) & MLD-2 457. STP-442 (100%) & MLD-2 458. STP-443 (100%) & MLD-2 459. STP-444 (100%) & MLD-2 460. STP-445 (100%) & MLD-2 461. STP-446 (100%) & MLD-2 462. STP-447 (100%) & MLD-2 463. STP-448 (100%) & MLD-2 464. STP-449 (100%) & MLD-2 465. STP-450 (100%) & MLD-2 466. STP-451 (100%) & MLD-2 467. STP-452 (100%) & MLD-2 468. STP-453 (100%) & MLD-2 469. STP-454 (100%) & MLD-2 470. STP-455 (100%) & MLD-2 471. STP-456 (100%) & MLD-2 472. STP-457 (100%) & MLD-2 473. STP-458 (100%) & MLD-2 474. STP-459 (100%) & MLD-2 475. STP-460 (100%) & MLD-2 476. STP-461 (100%) & MLD-2 477. STP-462 (100%) & MLD-2 478. STP-463 (100%) & MLD-2 479. STP-464 (100%) & MLD-2 480. STP-465 (100%) & MLD-2 481. STP-466 (100%) & MLD-2 482. STP-467 (100%) & MLD-2 483. STP-468 (100%) & MLD-2 484. STP-469 (100%) & MLD-2 485. STP-470 (100%) & MLD-2 486. STP-471 (100%) & MLD-2 487. STP-472 (100%) & MLD-2 488. STP-473 (100%) & MLD-2 489. STP-474 (100%) & MLD-2 490. STP-475 (100%) & MLD-2 491. STP-476 (100%) & MLD-2 492. STP-477 (100%) & MLD-2 493. STP-478 (100%) & MLD-2 494. STP-479 (100%) & MLD-2 495. STP-480 (100%) & MLD-2 496. STP-481 (100%) & MLD-2 497. STP-482 (100%) & MLD-2 498. STP-483 (100%) & MLD-2 499. STP-484 (100%) & MLD-2 500. STP-485 (100%) & MLD-2 501. STP-486 (100%) & MLD-2 502. STP-487 (100%) &				

Name of Scheme :- Pahari Zone - IV A(5)

Bihar Urban Infrastructure Development Corporation Ltd.

Month : August- 2023

Sl.No	Name of Project	Name of Contractor	AA & ES Goal/Goal (Rs. in Cr)	Agreement Amount /Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in Aug23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks
											Upto Previous Month	During this Month	Total Progress	
1	Pahari (Zone IV A (5)) in Patna, State of Bihar, India.	M/S EMS LIMITED (Formerly EMS Infracon Pvt. Ltd.)	184.85 190.908	167.80 Cr. (C cost- 144.85 Cr. and O&M Cost- 22.94 Cr.)	11.05.2021	205.31	O & M-1.89 Work - 178.38 Excellition -16.55 Centrege -5.73 Other expenses - 2.76 Total - 205.31	100% Completed and Operation Maintenance in progress from 29th January 2022	27 Nos. (4 Technical, 1 Electrician, 3 Operator, 3 Supervisor, 3 Engineer, 1 Security Guard, 2 office staff, 4 6 Sweeper, Driver.	1. Security Network (C&M) - 2. Biding Security (M) 3. Lamphol (Voc.) 4. Tapping of Existing Network (C&M) 5. Road Repair (Voc.) (M) 6. House Connection (Voc.) 7. House Connection (Voc.) 8. Commissioning of Network (C&M) 9. Repairing of 20 (200M) & M.D-7	92 KM	0	92 KM	
											0.050 KM	0	0.050 KM	
											3500 Nos	0	3500 Nos	
											3.43 KM	0	3.43 KM	
											92 KM	0	92 KM	
											6207 Nos.	0	6207 Nos.	
											7660 Nos.	0	7660 Nos.	
											92 KM	0	92 KM	
											1 Nos- 300 % / 17.28 MLD	0	1 Nos- 100 % / 17.28 MLD	

Handwritten signature/initials.

Handwritten signature/initials.

462
343

Bihar Urban Infrastructure Development Corporation Ltd.
Patna District (Patna City Circle, BUIDCO) August-2023

Name of The Project & Name of the Contractor	AA & ES Gol/Gob (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	Full Capacity	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Main Components	Manpower Engaged in Aug '23 (in nos.)	Overall physical progress (in %)	Remarks
Pahari Sewerage Treatment Plant, Patna M/s VA Tech Wabag	191.62 197.797	147.64 Cr. (C cost-84.20 Cr. and O&M Cost- 63.44 Cr.) 09-05-18	60MLD full capacity 3 SBR (20 MLD Each)	Original - 09.11.20 EOT granted till 5th October 2022	115.13	Work - 95.32 Escalation - 13.42 Centage - 5.42 Other expenses- 0.98 Unadjusted Mob- 0 Total - 115.13	Design and Build work Completed O&M Work started from 24-02-2023	Total No. of Staffs-15 O&M Incharge-1 Electrician-3 Lab Chemist-1 Scada Operator-2 Helper-3 Fitter-1 Instrumentation Engineer-1 Mechanical engineer-1 Field Operator-2	Design and Build work Completed O&M Work started from 24-02-2023	Avg. Inlet= 1)Flow= 20.61MLD 2)Bod= 157.65mg/l 3)Cod=263.60mg/l 4)TSS=173.57mg/l Outlet= 1)Flow= 20.41MLD 2)Bod=10.46 mg/l 3)TSS=17.66 mg/l 4)Fecal=115.38MPN/100 ml

Red

Name of Scheme : Saldpur Sewerage Network

Bilar Urban Infrastructure Development Corporation Ltd.
Month : August '2023

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Aug'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks
											Upto Previous Month	During this Month	Total Progress	
1	Saltpur Sewerage Network	LBT Construction	289.63 and 426.71	431.21 (C Cont - 399.55 Cr and O&M Cont - 31.66 Cr) 31.01.2018	29.01.2021 (EOT granted till 31.12.2022)	478.03	O&M- 0.74 Work - 382.65 Escalation- 61.87 House Connection- 1.96 Cabbage - 8.68 Other expenses - 22.33 unadjusted Mob- 0 Total - 478.03	100.00%		1.Sewerage Network(K.M) - 117.4 2.Riding Main(K.M) - 6 3.Manhole(Nos.) - 4210 4.Tapping of Existing Network(K.M) - 45 5.Road Restoration(K.M) -123.4 6.House Connection (K.Nos.) - 3105 7.House Connection(Nos.) - 7208 8.Commissioning of Network(K.M) - 117.4 12.SPS/IPS-4(100%) & MLD- 20.63 13.SPS/IPS-2(100%) & MLD- 18.58 15.SPS/IPS-3(100%) & MLD- 24.66	117.4		117.4	All works have been completed in Feb'23
													6	
													4210	
													45	
													123.4	
													3105	
													7208	
													117.4	
													1006	
													1006	
													1006	
													1006	
													1006	
													1006	

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (60 MLD STP & Adjoining Network Saidpur, BUIDCO) (Progress report for the month of August -2023)

Sl. No.	Name of Project	Name of Contractor	AA & ES GoldGoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per agreement date of completion	Fund Received (Rs. In Cr.)	Fund Expenditure	Overall physical progress (in %)	Main Component	Total Progress	Remarks
1	Saidpur STP 80 MLD	M/s Toishiba Water Solutions Private Limited And EIMS Infracon – JV	184.93 201.57	188, 186 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	As per agreement date of completion is 05.04.2020 and actual date of completion is 31.03.2021	175.35	O&M- 4.80 Work - 151.17 Escalation- 10.82 Centrage - 5.87 Other expenses -2.79 Total - 175.35	100%	Receiving Chambers Main Pumping Station Grit Chamber SSR Basin Chlorination Contact Tank Sludge Thickener Tank Chemical Building Blower Building Staff Qtr MCC Room Admin Building & 55 km adjoining network	Work completed & O&M work in progress.	Inlet & Outlet Data August- 2023:- Inlet flow - 42.89 MLD Outlet flow - 42.43 MLD Inlet COD- 1200 mg/l Outlet COD- 122 mg/l Inlet TSS- 342 mg/l Outlet TSS- 24.2 mg/l Inlet Free Chlorine- 5.12 mg/l Outlet Free Chlorine- 0.88 mg/l Inlet Fecal Coliform- 52 mpu/100 ml Outlet Fecal Coliform- 52 mpu/100 ml

100%

100%

Name of Scheme : Karmalichak Sewerage Network Project.

Bihar Urban Infrastructure Development Corporation Ltd.

Month : August 2023

Sl.No	Name of Project	Name of Contractor	AA & IS Govt/CoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Aug 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Karmalichak Sewerage Network	M/S VA Tech Wabag Ltd.	227.42 and 284.39	259.98 Cr. (cost 241.02 Cr. and O&M Cost 12.96 Cr.) 11-05-18	20.05.2021 15.12.2022 (Amended date)	345.95	Work - 206.01 Excavation - 50.66 House Conn. - 13.46 Cenage - 6.30 other expenses - 68.93 undisbursed mob - 0 Total - 345.95	99.60%	525	1. Sewerage Network (K.M) - 96.526 km 2. Rising Main (K.M) - 1.25 km 3. Manhole Nos. 1 - 3620 Nos 4. Tapping of Existing Network (K.M) - NA 5. Road Reservation (M) - 80.231 km 6. House Connection PIP (Nos.) - 26395 7. House Connection (Nos.) - 34687 Nos 8. Commissioning of Network (K.M) - 96 km 10. STP - 2. Total Progress (100%) & MLD - 7 11. STP - 2 12. STP - 2 (100%) 13. STP - 2 (100%) 14. STP - 2 (100%) 15. STP - 2 (100%) 16. STP - 2 (100%) 17. STP - 2 (100%) 18. STP - 2 (100%) 19. STP - 2 (100%) 20. STP - 2 (100%) 21. STP - 2 (100%) 22. STP - 2 (100%) 23. STP - 2 (100%) 24. STP - 2 (100%) 25. STP - 2 (100%) 26. STP - 2 (100%) 27. STP - 2 (100%) 28. STP - 2 (100%) 29. STP - 2 (100%) 30. STP - 2 (100%) 31. STP - 2 (100%) 32. STP - 2 (100%) 33. STP - 2 (100%) 34. STP - 2 (100%) 35. STP - 2 (100%) 36. STP - 2 (100%) 37. STP - 2 (100%) 38. STP - 2 (100%) 39. STP - 2 (100%) 40. STP - 2 (100%) 41. STP - 2 (100%) 42. STP - 2 (100%) 43. STP - 2 (100%) 44. STP - 2 (100%) 45. STP - 2 (100%) 46. STP - 2 (100%) 47. STP - 2 (100%) 48. STP - 2 (100%) 49. STP - 2 (100%) 50. STP - 2 (100%) 51. STP - 2 (100%) 52. STP - 2 (100%) 53. STP - 2 (100%) 54. STP - 2 (100%) 55. STP - 2 (100%) 56. STP - 2 (100%) 57. STP - 2 (100%) 58. STP - 2 (100%) 59. STP - 2 (100%) 60. STP - 2 (100%) 61. STP - 2 (100%) 62. STP - 2 (100%) 63. STP - 2 (100%) 64. STP - 2 (100%) 65. STP - 2 (100%) 66. STP - 2 (100%) 67. STP - 2 (100%) 68. STP - 2 (100%) 69. STP - 2 (100%) 70. STP - 2 (100%) 71. STP - 2 (100%) 72. STP - 2 (100%) 73. STP - 2 (100%) 74. STP - 2 (100%) 75. STP - 2 (100%) 76. STP - 2 (100%) 77. STP - 2 (100%) 78. STP - 2 (100%) 79. STP - 2 (100%) 80. STP - 2 (100%) 81. STP - 2 (100%) 82. STP - 2 (100%) 83. STP - 2 (100%) 84. STP - 2 (100%) 85. STP - 2 (100%) 86. STP - 2 (100%) 87. STP - 2 (100%) 88. STP - 2 (100%) 89. STP - 2 (100%) 90. STP - 2 (100%) 91. STP - 2 (100%) 92. STP - 2 (100%) 93. STP - 2 (100%) 94. STP - 2 (100%) 95. STP - 2 (100%) 96. STP - 2 (100%) 97. STP - 2 (100%) 98. STP - 2 (100%) 99. STP - 2 (100%) 100. STP - 2 (100%)	96.526	0	96.526	Network Completed, Sanctioning under Program 595 (improves, 595 progress (improves due to area constraint and less land)

25/8

Bihar Urban Infrastructure Development Corporation Ltd.

August, 2023

Sl. No.	Name of the Project & Name of the Contractor	AA & ES Cost / (Rs. in Cr.)	Agreement Amount / (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (including State share) (Rs. in Cr.)	Overall physical progress (in %)	Manpower engaged in Aug 23 (in nos.)	Main Component	Component wise physical progress		
										Up to Previous month	During the Month	Total Progress
1	Karmalchak STP 37 MLD M/s Universal MEP Projects & Engineering Services Limited And CAA - Germany IV,	27.04 90.94	Total - 73.61 Cost - 44.11 O&M C. Cost - 29.50	05.10.2019	59	Work - 47.85 Escalation - 2.47 Contingency - 2.98 other expenses - 1.24 O&M - 4.47 Total - 59.00	100%	548	SPR Basin Chlorination Contact Tank Sludge Holding Tank & centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Selling Chambers	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	August Data:- Inlet flow - 25.50 MLD Inlet BOD - 114.6 mg/l Inlet COD - 194.7 mg/l Inlet TSS - 110.19 mg/l Outlet flow - 25.42 MLD Outlet BOD - 7.52 mg/l Outlet COD - 43.23 mg/l Outlet TSS - 15.9 mg/l Outlet F.C. - 75.68 MCN/100ml

2024

2024

2024

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (Sewerage Network, Beur, BUIDCO.) (Progress Report as on Aug -2023)

Component wise physical Progress												
Sl. No.	Name of Project & Name of Contractor	AA & ES GOI/GoB (Rs. In Cr)	Agreement Amount/ Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project Expenditure (Including State Share) (Rs. In Cr.)	Overall Physical Progress (In %)	Main Component	Up to Previous Month	During the Month Aug 2023	Total Progress	Remarks/Issues in Execution
1	Beur Sewerage Network, Patna M/s L&T	225.77 394.89	398.40 Cr. (C Cost - 371.48 Cr. and O&M Cost - 26.92 Cr.) 30-03-2017	31.10.2020 (3rd EOT granted till Oct 2022)	361.87	O&M- 0.47 Work - 304.98 Escalation - 33.69 House Conn.-2.79 Centage - 7.64 other expenses - 12.31 unadjusted mob.-0 Total - 361.87	100%	Survey Sewer Network -158 km. Tapping of existing network -22 Commissioning -158 km. Manhole - 6444 No. Road Restoration - 158 km. House Connection Pit- 8650 r House Hold Connection - 9000	1 158.00 22 158.00 6444 158.00 8650 9000	0 0 0.00 0.00 0.00 0.00	1 158.00 22 158 6444 158.00 8650 9000	1. O&M is under progress. 2. Manholes Cover getting buried and damaged during road restoration by other agency.

Pat

57/23

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (STP Beur, BUIDCO) (Progress report for the month of August-2023)

Sl. No.	Name of Project	Name of Contractor	AA & ES Gol/GoB (Rs. in Cr.)	Agreement Amount/ Date (Rs. in Cr.)	As per agreement date of completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall Physical progress (in %)	Main Component	Total Progress		Beur STP Man Days	Remarks
1	Beur STP 43 MLD	M/e Volias Limited And GAA – Germany JV,	\$8.15 74.29	77.85 Cr. (C cost- 47.25 Cr. and O&M Cost- 30.58 Cr.) 31-03-17	05.10.2019	62.76	Work - 49.82 Escalation - 2.79 O&M-5.90 Centrige - 7.49 other expenses - 1.28 Centrige-3.17 Total -62.76	100%	SSR basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Receiving Chambers	Work is completed & O&M work in progress.	633	Data August-2023 :- Inlet flow -30.89 MLD Inlet BOD -68.7 mg/l Inlet COD - 182.3 mg/l Inlet TSS - 89.1 mg/l Outlet flow -30.56 MLD Outlet BOD - 7 mg/l Outlet COD - 22 mg/l TSS - 9 mg/l Coliform - 112 cfu Outlet Fecal	

Red

351

Bihar Urban Infrastructure Development Corporation Ltd.
Status of DPR as on 31.08.2023

Sl. No.	Name of Scheme	Population	STP Capacity	SOR	Amount (in Cr)	Land Status	Status
1	2	3	4	5	6	7	8
DPR Submitted to SPMG							
1	Fecal Sludge Septage Management Dighwara	32741	24 kl	2022	2.97		TPA observations Compliance has been sent to IIT Roorkee, TPA.
2	Fecal Sludge Septage Management Manihari	26629	18 kl	2022	5.5		TPA observations Compliance has been sent to IIT Roorkee, TPA.
3	Fecal Sludge Septage Management Teghara	56234	26 kl	2022	4.11		TPA observations Compliance has been sent to IIT Roorkee, TPA.
4	I&D Works and STP Arwal	51849	3.5 MLD	2020	50.19		DPR has been submitted to NMCG. NMCG sent this DPR to NIT Patna for TPA.
5	I&D Works and STP Darbhanga	296039	22.6 & 1.7 MLD	2022	101.41		DPR has been submitted to NMCG
6	I&D Works and STP Kishanganj	105782	10.5, 3.43, 2.94 & 3.1 MLD	2022	109.46		Observation received by TPA IIT Patna which compliances sent to TPA IIT Patna.
7	I&D Works and STP Raxaul	55536	2.5, 2.5, 3.5 & 3.5 MLD	2020	87.62		Project approved in EC meeting dated- 31.07.2023 AA&ES yet to be issued.
8	I&D Works and STP Saharsha	156540	17.4 & 13.05 MLD	2022	110.76		TPA observations Compliance has been sent to NIT Patna, TPA.
9	I&D Works and STP Madhepura	54472	10.73 MLD	2022	47.28		compliance of observation done and send to TPA NIT Patna.
10	I&D Works and STP Bagaha	112634	11 MLD	2022	85.41		New DPR need to be prepared as per current population and geographical area of town, Proposal invited for Selection of consultant.
11	I&D Works and STP Gopalganj		11 MLD	2022	134.21		New DPR need to be prepared as per current population and geographical area of town, Proposal invited for Selection of consultant.
12	I&D Works and STP Samastipur		6 MLD	2022	61.71		New DPR need to be prepared as per current population and geographical area of town, Proposal invited for Selection of consultant.
13	I&D and STP Ara		47 MLD	2022	351		DPR has been submitted to NMCG. TPA observation, Compliance sent to TPA.
14	I&D and STP Bolia		33 MLD	2022	468		DPR has been submitted to NMCG. NMCG observation compliance sent to NMCG.
15	I&D and STP Khanagiri		4.5	2022			Revised estimate submitted to NMCG.
16	Gaya sewerage Network and STP project		84 MLD	2022	2861		DPR has been submitted to NMCG. NMCG observation compliance sent to NMCG.
17	I&D Works and STP Katihar						DPR has been submitted to NMCG
18	I&D Works and STP Jogbani						DPR has been submitted to NMCG
19	I&D and STP Jamalpur						DPR Under preparation.
20	I&D and STP Buxar						DPR Under preparation.
21	I&D and STP Purnia						DPR Under preparation.
22	I&D and STP Sasaram						DPR Under preparation.
23	I&D and STP Aurangabad						DPR Under preparation.
24	I&D and STP Jehanabad						DPR Under preparation.
25	I&D and STP Nawada						Financial proposal received, Work Yet to be awarded.
26	I&D and STP Sitamarhi						DPR Under preparation.
27	I&D and STP Araria						Financial proposal received, Work Yet to be awarded.
28	I&D and STP Bonipur						Financial proposal received, Work Yet to be awarded.
29	I&D and STP Darauni						DPR Under preparation.
30	I&D and STP Bihai						DPR Under preparation.
31	I&D and STP Shokhpura						Financial proposal received, Work Yet to be awarded.
32	I&D and STP Siwan						DPR Under preparation.

M. Singh
D.P.O. (P.O.)
31/08/23

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 31.08.2023)

1454
325

1	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) GoI/GoB	Date of Sanction/ Date of AA&ES issue GoVGoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
2	3	4	5	6	7	8	9	
1	I&D and STP, Barahiya	6	-	49.50 (proposed)	Revised estimate approved on 25.10.2022	0.03	-	Financial Bid of 2 technical qualified Bidder. Opened on 01.07.2023. Financial Bid sent to NMCG for approval.
2	Supaul I&D and STP	3 STP (9, 2 & 1.1 MLD)	-	57.09	07/09.2022	-	-	6 Bid received in Tender. Technical Bid evaluation sent to SPMG/ NMCG for approval.
3	Ramnagar I&D and STP	2 STP (4.5 & 4.5 MLD)	-	56.97	12.09.2022	-	-	Financial Bid open. Sent to NMCG for approval.
4	Narkatiyaganj I&D and STP	2 STP (2.5 & 4.5 MLD)	-	49.39	17.10.2022	-	-	Only one Bid received report sent to SPMG/NMCG for approval.
5	Daudnagar I&D and STP	1 STP (10.5 MLD)	-	42.25	24.01.2023	-	-	7 Bid received in Tender. Technical Bid evaluation sent to NMCG for approval.
6	Motihari I&D and STP	4 STP (4.6, 6.3, 5.8 , 6.3 MLD)	-	149.15	24.01.2023	-	-	Financial Bid opened. Evaluation under process.
7	Lakhisarai I&D and STP	2 STP (11 & 11 MLD)	-	94.12	10.03.2023	-	-	6 Bid received till last date 13.07.2023. Bid evaluation is in process.
8	Jamui I&D and STP	2 STP 7.46 MLD	-	77.39 Cr.	11.07.2023	-	-	Bid document sent to NMCG for Approval NIT floated. Last date of Bid receiving is 15.09.2023.

SM
D.P.O, P.O.M
31.08/23