



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनल रोड, पटना-800001.

पत्रांक- बुडको / यो०-2693 / 2023 - 4800

पटना, दिनांक- 05/10/23

प्रेषक,

महाप्रबंधक (असैनिक), मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

मुख्य महाप्रबंधक,
बुडको, पटना।

विषय:-

माह सितम्बर-2023 का मासिक प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि बुडको द्वारा उत्तर बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह सितम्बर-2023 का मासिक प्रगति प्रतिवेदन संबंधित परियोजना निदेशक/कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन

महाप्रबंधक (असैनिक),

मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

समाप्त-7165
6/10/23

सीतामढ़ी + शिवहर।

September - 2023

Sl.No	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress in Percentage			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress in Percentage	
1	2	3	4	5	6	7	8	9	10	11	12	13
Name of District :- Sitamarhi												
1	नगर सरकार भवन, नगर पंचायत, सुरसण्ड के प्रशासनिक भवन का निर्माण कार्य (विद्युतिकरण, जलापूर्ति एवं स्वच्छता सहित कार्य)। संवेदक- M/s Dinker Construction Pvt Ltd.	1.6956 Lt. No. 21 Dt. 19.06.19	1.451548 Dt. 25.03.2022	24.06.2023	0.8478	0.8477999	0.8477599	-	-	-	कार्य पूर्ण एवं हस्तगत कर दिया गया है।	अंतिम विपन्न भुगतान हेतु आवंटन उपलब्ध नहीं है।
2	नगर निगम, सीतामढ़ी क्षेत्र अन्तर्गत सात निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य विद्युत सेट-1 लकड़ी सेट-2	Lt. No. 499 Dt. 19.02.2022 Rs. 4.5912368	3.7754 Dated- 06.04.2023	-	-	-	-	-	-	-	-	प्रारंभिक लेवल एवं मिट्टी जाँच किया जा चुका है। डिजाईन एवं ड्राइंग का कार्य प्रगति पर है।
Name of District :- Sheohar												
1	नगर परिषद, शिवहर क्षेत्र अन्तर्गत बस स्टैंड का निर्माण कार्य।	Lt. No. 201 Dt. 07.02.2023 Rs. 3.68048	-	-	-	-	-	-	-	-	-	एकरासनामा की प्रक्रिया में।
2	नगर परिषद, शिवहर क्षेत्र अन्तर्गत सात निश्चय योजना-2 अन्तर्गत शवदाह गृह निर्माण कार्य। विद्युत सेट- 1 लकड़ी सेट-2	Lt. No. 501 Dt. 19.02.2022 Rs. 4.5912368	-	-	-	-	-	-	-	-	-	एकरासनामा की प्रक्रिया में।

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

585

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component (Target)	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beautification of Park. Contractor - Chandrabibha Devi	AA-0.4277, Dated:- 25.11.14 & EC:-0.4277	0.3038828	18.12.16	0.21385	0.21385	8	Boundary wall, Pathway, Light Gajabo, Sitting bench etc.	Boundary wall, Sitting Bench, Path way and Gajabo	No Work.	12	13
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	2.5137547	29.12.16	1.5082528	1.5082528	Fund was being made available to this office (DUDA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Bettiah. This office has requested vide letter no-115, dated 12.05.2022 to DM Bettia for releasing fund for completion of pending schemes.	Construction of Building	Civil work completed except roof treatment.	No Work.	Civil work completed	Fund Issue. This office has requested to Dy. Collector (Dev.) with a copy to DDC & DM vide numerous letters for releasing fund. The last letter was sent vide this office no.115 Dtd. 12.05.22 for releasing fund in order to complete the works. But, fund is yet to be released by District Administration.
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated:- 13.11.13 & EC:-3.1194	0.2924633	17.12.18	0	0		FHE & Electrification work	Completed.	No Work.		
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated:- 8.11.13 & EC:-1.5335	0.1371595	19.07.18	0	0		FHE & Electrification work	60 % work Completed.	No Work.	60 % work Completed.	
5	Construction of Ramna maidan- levelling, boundary wall, track and beautification. Contractor-M/S Jai bhawani const.	AA-2.0 Dated - 18.02.14&EC	1.105711	29.05.15	0.902905	0.902905	0.912905	Boundary wall, pathway, levelling and beautification	phase- 1 is complete.	No work	Phase 1 is completed	For Ramna Maidan Phase 1 Physically completed but financial progress not yet achieved due to fund constraints.

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर विकास योजनागत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	3	4	5	6	7	8	9	10	11	12	13
1		Letter no- 3059, dated- 18.12.2017 Amount 1.6956	1.2107859 22.02.2016	15 Months 22.04.2017	0.6140	0.6140	0.6140	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress	Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring-Progress		Building 2nd Story Comp. Plaster-Comp. Wood Work Progress. Flooring- Progress	(शेष आवंटन की प्रतीक्षा में कार्य बन्द है।)
2	Construction of PCC road and RCC Draing from taxi stand Bara Talpa to Bara Telpa chok via crass the road ward no- 41 and 42 at Chapara nagar niigam, chhapara	Letter no-79, dated- 06.12.2017 Amount 2.9866	2.4299813 06.03.2020	15 Month	1.5866	1.5866	1.5866	RCC Drain- 1872 PCC Road- 936 Paver Block- 836	Nala- 1686 m PCC- 641.50m Paver Block - 2x300.00 Completed.	Nala-152m PCC- Nil Paver block- 0	Nala- 1838 m PCC- 641.50m Paver Block - 2x300.00 Completed.	आवंटन का अभाव, आम लोगों द्वारा कार्य में रुकावट देना, बालु के ट्रेक्टरों का परिचालन।

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Spent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Saharsa Bus Stand Project M/S Shri Balram Singh Vill+Post- Panchgachhia, Saharsa	4.00 & Letter No. 78, dated 19.11.2014	3.3003 & 10.06.2015	09.05.2017	1.91	1.91	1.91	Bus Terminus (civil work)	-	-	Completed	1. For departure gate, one gate land disputed in High Court, Patna 2. Fund unavailability since last two years. 3. Overall Progress 85%
								Toilet Block & small shops (Civil work)	-	-	Completed	
								Compound wall entrance gate (Civil work)	-	-	Except disputed land, rest work completed	
								Internal Road Pathway & Landscaping work	-	-	Completed	
								Electrical work (Internal)	-	-	Completed	
2	Construction of Crematorium Under Nischay-2 in Saharsa Nagar Parishad Contractor- Shiv Chandra Kumar	Rs. 902.1557 Cr. Ltr. No.- 881, Dated 03.03.2022	Rs. 838.44846 Dated- 20.03.2023	07.05.2024	-	-	-	PHE work (Internal)	-	-	Completed	Design & Drawing and Revised Estimate Submitted in Headquarter for Approval
								PHE work (External)	-	-	Completed	
								Dismantling Work of old Structure is in Progress	-	-	Dismantling Work of old Structure is in Progress	

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

सितम्बर - 2023

Rs. In Crores

Sl No	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	नगर परिसर मोतिहारी के मोतिहारी का सौंदर्यकरण एवं जीर्णोद्धार कार्य। (M/s Charitha - Pawan Kumar (JV), Hyderabad)	EC- 21.99 AA Rs.23.05492 Lt No-139 dt- 15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-S80---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 6.80	Rs. 6.80	Rs. 6.80	1.) De-weeding 2.) De-silting 3.) Pathway 4.) Improving of Bunds 5.) Bathing Ghat, Park, Toilet Block, Change Room, Bench and Dustbin.	10 1.) De-weeding 2.) De-silting 3.) Pathway 4.) Peripheral Drain (Described) 5.) ST 1-2 Nos. (2MLD) (Described) 6.) Improving of Bunds 7.) Bathing Ghat, Park, Toilet Block, Change Room Bench and Dustbin.	11 1.) De-weeding Started since 26.04.2022, De- weeding Completed 97% 2.) De-silting since 20.04.2023, 3.) Bund Improving work Started for Bund Improvement from PHED OHT at Sugar Mill to Orphanage.	12 1.) De-weeding Started since 26.04.2022, De-weeding Completed 97% 2.) De-silting since 20.04.2023, 3.) Bund Improving work Started for Bund Improvement from PHED OHT at Sugar Mill to Orphanage.	13
2	बकिया बस डिपो का निर्माण कार्य। (M/s Keshav Kumar Keasri, Motihari)	EC- 2.19 AA Rs. 2.0000 Lt No-78 dt- 19.11.14 EC- 2.19 LOA- 1.650150 Lt No-1375 dt-11.05.15	Rs.1.44 Lt No- BUIDCo/yo- 687/14-87 dt-6.12.14	24.12.16 (6 Months)	1.44	1.43	1.43	1. Bus terminus 2. Toilet, shop block 2. compound wall with entrance gate. 3. internal road, pathway, Campus filling & land scaping. 4. Electrical			1.) Construction of Bus Terminus Completed 2.) Campus filling- 90% 3.) Shop and Toilet work completed. 4.) Electrical work & PHE work 50% completed. 5.) Boulder Pitching work is completed.	

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

MONTHLY REPORT

Hajipur-Vaishali

सितम्बर - 2020

Sl.N o.	Name of Project & Name of Contractor	AA&ES with Ref. & Date (Rs.in Cr.)	Agreement Value & Date (Rs. In Cr.)	AS Per Agreement Date of Completion	Fund Received (Rs.in Cr.)	Fund Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component (Target)	Component Wise Physical Progress			Remarks/If any Issues
									Upto Previous Month	During this month	Total progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर परिषद् हाजीपुर												
1	हाजीपुर नगर परिषद् अन्तर्गत बुटनदास घाट का विकास एवं सौन्दर्यकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.47186	95	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work	Kota Stona Boulder	R.C.C. completed. Kota Stone (98%) Boulder (70%) brick work completed, earth work completed.	Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work in Progress
2	हाजीपुर नगर परिषद् अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यकरण कार्य। M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700	50	R.C.C, Kota Stone Boulder brick work earth work	R.C.C, Kota Stone Boulder brick work earth work		R.C.C. (60%) Kota Stone (0%) Boulder (0%) brick work (40%), earth work (60%).	Due to Land Encroachment and disturbance by public, work started in late so work delayed. Contractor has been debarred. Work is hindered due to rise in water level.

Note: Excess expenditure against serial no.-01 made from the amount available in serial no-2
When fund of serial no.-1 of Butan Das ghatt will be available then the it will be transferred to Sidi
Chat viz in serial no -2.

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna

General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna

680

**Bihar Urban Infrastructure Development Corporation Ltd.
Muzaffarpur**

Sep-23

Sl. No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs.in Cr.)	Agreement Value & Date (Rs.in Cr.)	AS per agreement Date of Completion	Fund Received (Rs.in Cr.)	Total Expenditure (Rs.in Cr.)	UC Sent (Rs.in Cr.)	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	लकडीहरी बँध से भाया जलनाय निम्न महविद्यालय के विछे हते हुए सोख गोरप होते हुए जेत तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	3	3.4116452 05/08/2019-20 Dated-28.02.20	27.11.2020	3.4022846	2.443792	8	Road & Drain	592/625 Mtr Drain complete & Road 1173/1640 Mtr Road Work Complete. Paver Block is Complete in 500 M Both Side.	11	12	इस कार्यलय के पत्रांक-145 दिनांक-08.08.2023 से Biumen & Emulsion के उपरांत हेतु सोखक को D.O Later निमित किया गया है।
2	बार्ड स-02 में दिलिप कुमार के घर से समकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	3	0.866526 01/2/2020-21 Date-17.06.20	16.12.20	0.51965	0.51965		Road & Drain	525/593 Mtr Drain work complete & Road 550/593 Mtr Road Work Complete			कार्य पूर्ण।
3	मुजफ्फरपुर नगर निगम क्षेत्र अंतर्गत सम्राट अशोक भवन का निर्माण कार्य। Sri Ajit Kumar	3	1.3808729 01/2/2021-22 Dated-24.11.2021	23.08.2022	1.3927623	1.2983009	0.6310274	Civil Amenities				सोखक को ड्रॉट सुचारु हेतु निर्देशित किया गया है।
	Construction of Crematorium (Electrical 02 set & Wooden 04 set) under Nischay-2 in Muzaffarpur Nagar Nigam	3	7.53394 पत्रांक- 856, दिनांक- 03.03.2023 राशि-					Civil Amenities	1. Site Cleaning Completed 2. Two no. Piles 18M Casted on Dated- 05.05.2023 for Load test 3. Soil Filling started 4. D & D under process for Vetting 5. Soil test completed 6. Planning for pile load test under process.			After load test & Desing & Drawing Vetting Pilling Work will be continue Ssiarted.

**Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna**

**General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna**

679

**Bihar Urban Infrastructure Development Corporation Ltd.
Madhepura**

Sep-23

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद, मधेपुरा क्षेत्रान्तर्गत सम्राट अशोक भवन निर्माण कार्य। संबंधक- नील कमल	Rs. 1.39 Lt No. 135 date- 14.02.15	1.1065 Date-	31.03.2020	0.1000	0.1000	0.1000	E/W Beam Column B/W, Stair, CP, Door, Window & Painting works.	Shuttering of slab and beam at roof level	-	Foundatiion to Slab casting complete	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCO Lt. No. 92, Date - 28.07.2020 & Lt.No. 15, Date - 30.01.2021 & Lt. No. 275 Dated 20.12.2021 Lt. No. 23 Date 28.02.2022 & Lt. no.-151, Date- 22.11.2022 & Lt. No.- 13 Date- 10.01.2023 & Lt. No.- 81 Date- 02.06.2023.
2	Construction of Crematorium (Madhepura) Contractor- Suman Enterprises	Rs. 5.454 Date- 15.04.2023	4.5452	09.05.2024	-	-	-	-	-	-	Levelling work in progress	-

Deputy Project Director,
Infrastructure & Transport
North Bihar, Buidco, Patna


General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna


678

Bihar Urban Infrastructure Development Corporation Ltd.
Darbhanga

Sep-23

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value & Date (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Crematorium (Electrical-02 Set & Wooden 04 Set) under Nischay-2 in Darbhanga Nagar Nigam Contractor- Suman Enterprises	9.72 Ref. no.- 1487, Dated- 24.03.2022	8.2, Dated- 06.04.2023	05.04.2024	-	-	-	Electrical-02 Set & Wooden 04 Set	Nil	180	180 m	Boundry wall work is completed, Finishing work is going on NOC Received 12.05.2023


Deputy Project Director
Infrastructure & Transport
North Bihar, Buidco, Patna


General Manager (HQ)
Infrastructure & Transport
North Bihar, Buidco, Patna



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

पश्चिमी बोरिंग कैनल रोड, राजापुर - पटना : 800001

फोन न०-91-612-2506109/208, 2506132 (फैक्स), email - mdbuidco@gmail.com

676

221

पत्रांक:- बुडको / यो०-1708 / 2020 (पार्ट-4)- 4788

दिनांक:- 05/10/23

सेवा में,

✓ परियोजना निदेशक (असैनिक),
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय:- जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह सितम्बर 2023 के संबंध में।

प्रसंग:- बुडको का आदेश संख्या- 38, दिनांक- 29.04.2020

महाशय,

उपर्युक्त विषय के संबंध में जलापूर्ति, ड्रेनेज एवं सिवरेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) माह सितम्बर 2023 का तैयार कर इस पत्र के साथ संलग्न कर भेजी जाती है।

अनुलग्नक:- यथोपरि।

विश्वासभाजन,


(रत्नेश कुमार रमण),
महाप्रबंधक (मुख्यालय),
जलापूर्ति, ड्रेनेज एवं सिवरेज,
बुडको, पटना।

4598 Pm
6/10/23

549

725

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - Sep 2023

674

227

Sl. No.	Name of the Project & Name of the Contractor	A&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	राष्ट्रीय जलपूर्ति योजना फंड-1 M/S Ashoka Tubewell	Rs. 32.06 (without C&M) It No-596 dt-28.3.16 LOA 35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD-01/16-17 dt-3.2.17	30.06.2019 (EOT) (18 months) Extension till-30/Sep/2021	28.59	26.0	26.10	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor-6 Transformer-6 SCADA-2	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor-6 Transformer-6 SCADA-2	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-51.97 km HSC-5367 OHT-2 comp Tubewell-6 Pump House-6 Pump Motor-6 Transformer-6 SCADA-2	(i) Wards Covered/saturated- 23,4,5,6,7,8,9,10,11,12 and 21 (ii) Supply Started. Less Pressure issue in Ward-14 and 12. (iii) Total Road Restoration Target- 2780mm (iv) Adhocment till date - 27477mm (v) Pipe Laying and HSC's Work completed as per available scope. No further work required.
2	राष्ट्रीय जलपूर्ति योजना फंड-1 M/S Ashoka Tubewell	Rs. 71.82 It No-108 dt-16.1.18 LOA 70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD-02/18-19 dt-18.7.18	17.07.20 (Extended to 31.10.2021)	52.00	45.47	45.47	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House and Chlorinator-7 Pump Motor-7 Transformer-7 SCADA-3	Pipeline-124.736 km HSC-7994 OHT-1 in progress, 1 comp Tubewell-7 Pump House and Chlorinator-7 Comp. Pump Motor-7 Transformer-7 Scada - 3 nos. Comp.	Pipeline-0 km HSC-0 OHT-1 comp. Tubewell-0 Pump House and Chlorinator-0 Pump Motor-0 Transformer-0 Scada-0	Pipeline-124.736 km HSC-7994 OHT-2 comp. Tubewell-7 Pump House and Chlorinator-7 Comp. Pump Motor-7 Transformer-7 Scada - 3 nos. Comp.	(i) Wards Covered/saturated- 1,13,14,15,16,17,18,19,20,22,23,24,25,26,27,28,29,30,31,32,33,34,35,36,37, and 38 (ii) Pipe Testing in progress (about 3% nos. of wards till date- 31/10/20) (iii) Total road till date- 3198m (iv) Adhocment till date- 27477mm (v) Pipe Laying and HSC's work completed as per available scope. No further work required. except minor work. (vi) SCADA - 03 nos. Comp.
3	राष्ट्रीय जलपूर्ति योजना फंड-1 M/S Ashoka Tubewell	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA 7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD-02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	Pipeline-11.458 km HSC-774 OHT-2 Tubewell-2 Pump House-2	(i) Wards Covered under Phase-1 - 80% (ii) Wards Covered under Phase-2 - 80% (iii) Wards Covered under Phase-3 - 80% (iv) Wards Covered under Phase-4 - 80% (v) Wards Covered under Phase-5 - 80% (vi) Wards Covered under Phase-6 - 80% (vii) Wards Covered under Phase-7 - 80% (viii) Wards Covered under Phase-8 - 80% (ix) Wards Covered under Phase-9 - 80% (x) Wards Covered under Phase-10 - 80% (xi) Wards Covered under Phase-11 - 80% (xii) Wards Covered under Phase-12 - 80% (xiii) Wards Covered under Phase-13 - 80% (xiv) Wards Covered under Phase-14 - 80% (xv) Wards Covered under Phase-15 - 80% (xvi) Wards Covered under Phase-16 - 80% (xvii) Wards Covered under Phase-17 - 80% (xviii) Wards Covered under Phase-18 - 80% (xix) Wards Covered under Phase-19 - 80% (xx) Wards Covered under Phase-20 - 80% (xxi) Wards Covered under Phase-21 - 80% (xxii) Wards Covered under Phase-22 - 80% (xxiii) Wards Covered under Phase-23 - 80% (xxiv) Wards Covered under Phase-24 - 80% (xxv) Wards Covered under Phase-25 - 80% (xxvi) Wards Covered under Phase-26 - 80% (xxvii) Wards Covered under Phase-27 - 80% (xxviii) Wards Covered under Phase-28 - 80% (xxix) Wards Covered under Phase-29 - 80% (l) Wards Covered under Phase-30 - 80% (li) Wards Covered under Phase-31 - 80% (lii) Wards Covered under Phase-32 - 80% (liii) Wards Covered under Phase-33 - 80% (liv) Wards Covered under Phase-34 - 80% (lvi) Wards Covered under Phase-35 - 80% (lvii) Wards Covered under Phase-36 - 80% (lviii) Wards Covered under Phase-37 - 80% (lvix) Wards Covered under Phase-38 - 80% (lvi) Wards Covered under Phase-39 - 80% (lvii) Wards Covered under Phase-40 - 80% (lviii) Wards Covered under Phase-41 - 80% (lvix) Wards Covered under Phase-42 - 80% (lvi) Wards Covered under Phase-43 - 80% (lvii) Wards Covered under Phase-44 - 80% (lviii) Wards Covered under Phase-45 - 80% (lvix) Wards Covered under Phase-46 - 80% (lvi) Wards Covered under Phase-47 - 80% (lvii) Wards Covered under Phase-48 - 80% (lviii) Wards Covered under Phase-49 - 80% (lvi) Wards Covered under Phase-50 - 80% (lvii) Wards Covered under Phase-51 - 80% (lviii) Wards Covered under Phase-52 - 80% (lvix) Wards Covered under Phase-53 - 80% (lvi) Wards Covered under Phase-54 - 80% (lvii) Wards Covered under Phase-55 - 80% (lviii) Wards Covered under Phase-56 - 80% (lvix) Wards Covered under Phase-57 - 80% (lvi) Wards Covered under Phase-58 - 80% (lvii) Wards Covered under Phase-59 - 80% (lviii) Wards Covered under Phase-60 - 80% (lvix) Wards Covered under Phase-61 - 80% (lvi) Wards Covered under Phase-62 - 80% (lvii) Wards Covered under Phase-63 - 80% (lviii) Wards Covered under Phase-64 - 80% (lvix) Wards Covered under Phase-65 - 80% (lvi) Wards Covered under Phase-66 - 80% (lvii) Wards Covered under Phase-67 - 80% (lviii) Wards Covered under Phase-68 - 80% (lvix) Wards Covered under Phase-69 - 80% (lvi) Wards Covered under Phase-70 - 80% (lvii) Wards Covered under Phase-71 - 80% (lviii) Wards Covered under Phase-72 - 80% (lvix) Wards Covered under Phase-73 - 80% (lvi) Wards Covered under Phase-74 - 80% (lvii) Wards Covered under Phase-75 - 80% (lviii) Wards Covered under Phase-76 - 80% (lvix) Wards Covered under Phase-77 - 80% (lvi) Wards Covered under Phase-78 - 80% (lvii) Wards Covered under Phase-79 - 80% (lviii) Wards Covered under Phase-80 - 80% (lvix) Wards Covered under Phase-81 - 80% (lvi) Wards Covered under Phase-82 - 80% (lvii) Wards Covered under Phase-83 - 80% (lviii) Wards Covered under Phase-84 - 80% (lvix) Wards Covered under Phase-85 - 80% (lvi) Wards Covered under Phase-86 - 80% (lvii) Wards Covered under Phase-87 - 80% (lviii) Wards Covered under Phase-88 - 80% (lvix) Wards Covered under Phase-89 - 80% (lvi) Wards Covered under Phase-90 - 80% (lvii) Wards Covered under Phase-91 - 80% (lviii) Wards Covered under Phase-92 - 80% (lvix) Wards Covered under Phase-93 - 80% (lvi) Wards Covered under Phase-94 - 80% (lvii) Wards Covered under Phase-95 - 80% (lviii) Wards Covered under Phase-96 - 80% (lvix) Wards Covered under Phase-97 - 80% (lvi) Wards Covered under Phase-98 - 80% (lvii) Wards Covered under Phase-99 - 80% (lviii) Wards Covered under Phase-100 - 80%
4	राष्ट्रीय जलपूर्ति योजना फंड-1 M/S Ashoka Tubewell	राशि-15.06 करोड़ letter no-138 dt-5-03-2018	राशि-5.02 29-09-2018	28.03.19 (Extension till Sep 2019)	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	Pipeline-30.011 km HSC-2676	Pipeline-30.011 km HSC-2676	Pipeline-30.011 km HSC-2676	(i) Wards to be covered under phase-2 - 40% (ii) Wards to be covered under phase-3 - 40% (iii) Wards to be covered under phase-4 - 40% (iv) Wards to be covered under phase-5 - 40% (v) Wards to be covered under phase-6 - 40% (vi) Wards to be covered under phase-7 - 40% (vii) Wards to be covered under phase-8 - 40% (viii) Wards to be covered under phase-9 - 40% (ix) Wards to be covered under phase-10 - 40% (x) Wards to be covered under phase-11 - 40% (xi) Wards to be covered under phase-12 - 40% (xii) Wards to be covered under phase-13 - 40% (xiii) Wards to be covered under phase-14 - 40% (xiv) Wards to be covered under phase-15 - 40% (xv) Wards to be covered under phase-16 - 40% (xvi) Wards to be covered under phase-17 - 40% (xvii) Wards to be covered under phase-18 - 40% (xviii) Wards to be covered under phase-19 - 40% (xix) Wards to be covered under phase-20 - 40% (xx) Wards to be covered under phase-21 - 40% (xxi) Wards to be covered under phase-22 - 40% (xxii) Wards to be covered under phase-23 - 40% (xxiii) Wards to be covered under phase-24 - 40% (xxiv) Wards to be covered under phase-25 - 40% (xxv) Wards to be covered under phase-26 - 40% (xxvi) Wards to be covered under phase-27 - 40% (xxvii) Wards to be covered under phase-28 - 40% (xxviii) Wards to be covered under phase-29 - 40% (xxix) Wards to be covered under phase-30 - 40% (l) Wards to be covered under phase-31 - 40% (li) Wards to be covered under phase-32 - 40% (lii) Wards to be covered under phase-33 - 40% (liii) Wards to be covered under phase-34 - 40% (liv) Wards to be covered under phase-35 - 40% (lvi) Wards to be covered under phase-36 - 40% (lvii) Wards to be covered under phase-37 - 40% (lviii) Wards to be covered under phase-38 - 40% (lvix) Wards to be covered under phase-39 - 40% (lvi) Wards to be covered under phase-40 - 40% (lvii) Wards to be covered under phase-41 - 40% (lviii) Wards to be covered under phase-42 - 40% (lvix) Wards to be covered under phase-43 - 40% (lvi) Wards to be covered under phase-44 - 40% (lvii) Wards to be covered under phase-45 - 40% (lviii) Wards to be covered under phase-46 - 40% (lvix) Wards to be covered under phase-47 - 40% (lvi) Wards to be covered under phase-48 - 40% (lvii) Wards to be covered under phase-49 - 40% (lviii) Wards to be covered under phase-50 - 40% (lvix) Wards to be covered under phase-51 - 40% (lvi) Wards to be covered under phase-52 - 40% (lvii) Wards to be covered under phase-53 - 40% (lviii) Wards to be covered under phase-54 - 40% (lvix) Wards to be covered under phase-55 - 40% (lvi) Wards to be covered under phase-56 - 40% (lvii) Wards to be covered under phase-57 - 40% (lviii) Wards to be covered under phase-58 - 40% (lvix) Wards to be covered under phase-59 - 40% (lvi) Wards to be covered under phase-60 - 40% (lvii) Wards to be covered under phase-61 - 40% (lviii) Wards to be covered under phase-62 - 40% (lvix) Wards to be covered under phase-63 - 40% (lvi) Wards to be covered under phase-64 - 40% (lvii) Wards to be covered under phase-65 - 40% (lviii) Wards to be covered under phase-66 - 40% (lvix) Wards to be covered under phase-67 - 40% (lvi) Wards to be covered under phase-68 - 40% (lvii) Wards to be covered under phase-69 - 40% (lviii) Wards to be covered under phase-70 - 40% (lvix) Wards to be covered under phase-71 - 40% (lvi) Wards to be covered under phase-72 - 40% (lvii) Wards to be covered under phase-73 - 40% (lviii) Wards to be covered under phase-74 - 40% (lvix) Wards to be covered under phase-75 - 40% (lvi) Wards to be covered under phase-76 - 40% (lvii) Wards to be covered under phase-77 - 40% (lviii) Wards to be covered under phase-78 - 40% (lvix) Wards to be covered under phase-79 - 40% (lvi) Wards to be covered under phase-80 - 40% (lvii) Wards to be covered under phase-81 - 40% (lviii) Wards to be covered under phase-82 - 40% (lvix) Wards to be covered under phase-83 - 40% (lvi) Wards to be covered under phase-84 - 40% (lvii) Wards to be covered under phase-85 - 40% (lviii) Wards to be covered under phase-86 - 40% (lvix) Wards to be covered under phase-87 - 40% (lvi) Wards to be covered under phase-88 - 40% (lvii) Wards to be covered under phase-89 - 40% (lviii) Wards to be covered under phase-90 - 40% (lvix) Wards to be covered under phase-91 - 40% (lvi) Wards to be covered under phase-92 - 40% (lvii) Wards to be covered under phase-93 - 40% (lviii) Wards to be covered under phase-94 - 40% (lvix) Wards to be covered under phase-95 - 40% (lvi) Wards to be covered under phase-96 - 40% (lvii) Wards to be covered under phase-97 - 40% (lviii) Wards to be covered under phase-98 - 40% (lvix) Wards to be covered under phase-99 - 40% (lvi) Wards to be covered under phase-100 - 40%

Sl. No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
5	कस्तूरबा जलापूर्ति योजना फेज-1 Camalipati Construction Pvt Ltd	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD-03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	(1) Works covered under Phase-1 = 27% 34% 39% 49% 71% 87% 97% 100% and 111% (2) As per agreement pipe length work is completed (3) Water Supply trial in progress (4) For remaining area phase-II work tender has been invited and will be received on 20/11/22.
6	कस्तूरबा जलापूर्ति योजना फेज-1 Camalipati Construction Pvt Ltd	राशि-03.05 करोड़ letter no-139.15-10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HS-1777	Pipeline-14.43 km HSC-915	-	Pipeline-14.43 km HSC-915	(1) Works Covered under Phase-2 = 37% 47% 51% 61% 70% 80% 97% 100% and 111% (2) As per agreement pipe length work is completed (3) Water Supply trial in progress (4) For remaining area phase-II work tender has been invited and will be received on 20/11/22.
7	कस्तूरबा जलापूर्ति योजना फेज-1 Manoj Kumar Singh Construction	राशि-02.02 करोड़ letter no-158.15-19.01.22	राशि -2.27 28-07-2022	27.11.22	1.00	0.75	0.75	Pipeline-21.035 km HS-1390 Tubewell-1 Pump House-1 Pump Motor-1	Pipeline-8.961 km HSC-613 Tubewell-1 Comp. Pump House-1 comp. Pump Motor-0	Pipeline-1.951 km HSC-215 Tubewell-0 Pump House-1 comp. Pump Motor-0	Pipeline-10.912 km HSC-828 Tubewell-1 Comp. Pump House-1 comp. Pump Motor-0	Testing work started.
8	कस्तूरबा जलापूर्ति योजना फेज-1 राशि-02.02 करोड़ letter no-158.15-19.01.22	Rs. 8.19306 It No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	(1) Works Covered under phase-1 = 47% 27% 30% 40% 49% 157% 187% 200% (2) As per agreement pipe length work is completed (3) Water Supply trial in progress (4) For remaining area phase-II work tender has been invited and will be received on 20/11/22.
9	कस्तूरबा जलापूर्ति योजना फेज-1 राशि-02.02 करोड़ letter no-158.15-19.01.22	राशि-07.83 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19 (Extension till March 2020)	5.58	5.15	5.15	Pipeline-30.53 km HS-1864	Pipeline-30.60 km HSC-1865	-	Pipeline-30.60 km HSC-1865	(1) Works Covered under phase-1 = 27% 34% 39% 49% 71% 87% 97% 100% and 111% (2) As per agreement pipe length work is completed (3) Water Supply trial in progress (4) For remaining area phase-II work tender has been invited and will be received on 20/11/22.


 General Manager (HQ),
 DWS, BUDCo

**Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District**

सितम्बर-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बनारस जलपूर्ति योजना- 11 संरक्षक का नाम-M/s Gandhipuri Contract pvt ltd	राशि-70.96	राशि-61.57 dt.- 23.07.2018	23.07.2020 (Extended to 31.12.2022)	53.46	52.76	52.76	Pipeline-102.523 km Deviation-6.401 km HSC-10601 OHT-5 Tubewell-14 Pump House-14 Pump Motor-14 Transformer-18 SCADA-1	Pipeline-105.811 km HSC-10601 OHT-4 comp, 2 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Pipeline-105.811 km HSC-10601 OHT-4 comp, 1 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Pipeline-105.821 km HSC-10601 OHT-4 comp, 1 in progress Tubewell-12 Pump House-11 Pump Motor-10 Transformer-10 SCADA-0	Out of 24 wards (10 fully, 6 partially) water supply started in 16 wards & in rest ward work in progress
2	बेनिया जलपूर्ति योजना संरक्षक का नाम-M/s Nalinada Engicon pvt ltd	राशि-97.25, letter no 484, dated-20.12.16	राशि-101.92, dated-06.03.18	05.03.20 (Extended to 30.11.2021)	81.04	81.04	81.04	Pipeline-181.5 km (Revised) HSC-21864 (Revised) OHT-6 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18 SCADA-1	Pipeline-178.366 km HSC-21424 nos. OHT-6 Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	Pipeline-1.000 km HSC-1116 nos. OHT-0 Tubewell-10 Pump House-0 Pump Motor-0 Transformer-0 SCADA-0	Pipeline-179.366 km HSC-21540 nos. OHT-6 Tubewell-18 Pump House-18 Pump Motor-15 Transformer-18 SCADA-0	There are 39 ward in Betania in which 37 wards has been started and in rest 02 wards interlinking of pipeline and house connection is being done by the agency.


 General Manager (HQ),
 DWS, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

सितम्बर-2023
Rs. In Crores

Sl. No.	Name of the Project & Name of the Contractor	AAAES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	हालपुर जलापूर्ति योजना फेज- I सर्वेकर का नाम-M/s Gandhipati Const. Pvt Ltd	संश्लि-38.45 क्रॉस पत्राक-596, दिनांक-28.03.16	संश्लि-42.13 क्रॉस 04.03.17	03.09.18 (Extend to 30.04.19)	38.11	38.11	38.11	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	10 Completed.	11 Inaugurated on 28.08.2020	12 Pipeline-64.83 km HSC-7200 OHT-2 (100%) Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	13 Inaugurated on 28.08.2020
2	हालपुर जलापूर्ति योजना फेज- II सर्वेकर का नाम-M/s Ganadhipati Const. Pvt Ltd	संश्लि-78.16 क्रॉस पत्राक-108, दिनांक-16.01.2018	संश्लि-88.57 क्रॉस 04.07.18	03.07.20 (Extended to 31.12.2021)	60.49	59.06	51.06	Pipeline-150.554 km HSC-8600 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	10 Pipeline-149.094 km HSC-8600 OHT-2 comp. Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	11 Pipeline-0.706 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	12 Pipeline-149.8 km HSC-8600 OHT-2 comp. Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	13 On call plus steel progress-98%. Const of one OHT cancelled due to unavailability of land. Intermediate connection of already laid pipes is in progress. 12.494 km pipe laying work completed out of 22.5 km deviation work. 1165 HSC work completed out of 3650 HSC- deviation work.

[Signature]
General Manager (HQ),
DW S, EUDCo

223

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

सितम्बर-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य। फेज-1	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03, 2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01	-	Pipeline-57.17 km HSC-3500 Pump House-4	-	completed	Pipeline-56.40 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्ति कार्य। फेज-11 सौरदक - श्री रामगौर साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2020	5.37	4.82	4.82	Pipeline-21.47 km HSC-10005 R.R. - 19.950 km	completed	completed	Pipeline-20.210 km HSC-8500 R.R. - 16.050 km	completed


General Manager (HQ),
DWS, BUIDCo

223

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

सितम्बर-2023

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलपूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलपूर्ति कार्य। फेज-II सर्वेकाद - श्री रामाचार सार	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	31.03.2021	4.41	4.13	4.13	Pipeline-24.853 km HSC-3763 R.R - 21.200 km	Pipeline-21.450 km HSC-3150 R.R - 18.200	Completed	Pipeline-21.450 km HSC-3150 R.R - 18.200 km	पूर्ण


 General Manager (HQ),
 DWS, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

सितम्बर-2023
Rs. In Lakh

Sl. No	Name of Project / Name of Contractor	A&ES With Ref. & Date (In Lakh)	Agreement Value Ref. & Date (In Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	Design, Build construction of Storm Water Drainage System including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khlari Infrastructure Pvt. Ltd.- Annu infra construct India Pvt. Ltd. (I/V), New Delhi		18340.80027 BUIDCO/SIU-6/No-109/18-60-SBD, Dated-31.05.2019	30.11.21 (Extended to 31.03.2023)	57.62	42.09	39.21	1. Drain-22.409 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Mankaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total- 38 MLD 3. Culvert-21 Nos	10 a) Mithanpura to Tirhut Canal Drain Excavation- 0m Bottom slab PCC- 0m. RCC Raft- 0m. Side wall RCC done- 1st Wall- 0 m. 2nd lift wall - 0m Final Wall- 0m.	11 a) Mithanpura to Tirhut Canal Drain Excavation- 0m Bottom slab PCC- 0m. RCC Raft- 0m. Side wall RCC done- 1st Wall- 0 m. 2nd lift wall -12m Final Wall- 12m.	12 a) Mithanpura to Tirhut Canal Drain Excavation- 3541m Bottom slab PCC- 3532m. RCC Raft- 3532m. Side wall RCC done- 1st Wall- 3532 m. 2nd lift wall- 3524m Final Wall- 3524 m.	13 1) Mithanpura i) 3720- 3610m drain from Mithanpura to Dighra ghunti & 110m retaining wall with covered drain from Dighra railway ghunti to STP entry. 2) Kachchi-Pakki i) Legal Land Issue in 140m 3) Bibiganj i) Applied for NOC from NHAI Chapra vide letter no. 360 dated 28.06.2022. 4) Kalyani to Fardo i) Railway deny to give NOC for RCC drain 1225m.
									(c) Bibiganj Excavation-0m PCC-0m Raft-0m 1st lift wall - 0m 2nd lift wall - 20m Slab - 19.4m	(c) Bibiganj Excavation-0m PCC-0m Raft-0m 1st lift wall - 0m 2nd lift wall - 0m Slab - 0m	(c) Bibiganj Excavation-199m PCC-188m Raft-188m 1st lift wall - 154m 2nd lift wall - 137m Slab - 135.4m	
									Chatra Chowk Excavation-0m PCC - 0m Raft - 0m 1st lift wall - 0 m Top Slab - 0 m	Chatra Chowk Excavation-0m PCC - 0m Raft - 0m 1st lift wall - 0 m Top Slab - 0 m	Chatra Chowk Excavation- 53.4m PCC - 53.4m Raft - 53.4m 1st lift wall - 53.4 m Top Slab - 53.4 m	
									Sikandarpur Excavation-6m PCC-17m Raft-17m 1st lift wall - 17m 2nd lift wall - 15.5m 3rd lift wall - 27.4m Slab - 33.5m	Sikandarpur Excavation-6m PCC-0m Raft-0m 1st lift wall - 0m 2nd lift wall - 32.1m Slab - 0m	Sikandarpur Excavation-186m PCC-186m Raft-184.5m 1st lift wall - 184.5m 2nd lift wall - 141m 3rd lift wall - 91.9m Slab - 119.5m	5) Sikandarpur i) Applied for NOC for land execution of intermediate pumping station 3 vide letter no. 375 dated 27.07.2022 ii) Applied for electrical estimate for pole shifting vide letter no. 362 & 363 dated 30.06.2022 (Urban-I).

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

सितम्बर-2023
Rs. In Crores

Sl. No.	Name of the Project & Name of the Contractor	A&ES With Ref. & Date- (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51	02.11.20 (Extended to 31.07.2021)	21.44	21.44	21.44	Pipeline-66,969 km HSC-14523 OHT-3 Rising Main-500m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	Pipeline-66,719 km HSC-11117 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-4	Pipeline- 0 km HSC-0 OHT-0 Rising Main-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 SCADA-1	Pipeline-66,719 km HSC-11117 OHT-0 Rising Main-200m Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5 SCADA-5	13 Balance HSC transfer to Phase-II.
2	किशनगंज जलपूर्ति योजना फंड-11 सर्वेक्षक का नाम- (Managing Infrastructure)	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47/0383, dt. 19.02.18	45.31	11.12.2019 (Extended to 31.07.2021)	43.57	43.56	43.56	Pipeline-113.23 km (Revised- 119,238 km) HSC-6320 (Revised- 8500) OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1200m SCADA-10	Pipeline-119,238 km HSC-9726 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	Pipeline- 0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0 Rising Main-0 SCADA-0	Pipeline-119,238 km HSC-9726 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10 Rising Main-1000m SCADA-10	As per Agreement work has been completed.

(Signature)
General Manager (IO),
DWS, BUICo

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

सितम्बर-2023
Rs. In Crores

Sl No	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sert	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	अररिया जलपूर्ति योजना फेज-1 under state plan phase-1 Contractor-M/s Gamaadhipati const	राशि-24.59 करोड़	राशि-21.732 4 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-40.256 km HSC-5235 (2964 revised) OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	Nil	Pipeline-40.256 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3 IRP-6	कार्य पूर्ण है।
2	अररिया जलपूर्ति योजना फेज-11 सेवक-मैसर्स जमाग इकास्ट्रकलर	राशि-8.84 करोड़ पत्रांक-130 / 08.03.2018	राशि-8.69 28.10.2018	25.07.2019	8.25	7.64	7.64	Pipeline-46.561 km HSC-7611 (3484 revised)	Pipeline-46.561 km HSC-3484	Nil	Pipeline-46.561 km HSC-3484	कार्य पूर्ण है।

[Signature]
08/12/23
General Manager (HQ)
DWS, BUDCO

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

सितम्बर-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पूर्विका जलपिपेय योजना पंज- 1 संरक्षक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-110.40 करोड़, Lt. No.- 1519, Dated- 27.06.17.	राशि - 113.1918 dt.- 12.03.2018	11.03.20 (Extended to 31.07.2021)	106.38	106.33	106.33	Pipeline-184.75 km (223.60 Km Revised) HDPE Pipe - 23.869 km HSC-34995 (18500 Revised) OHT-5 Tubewell-16 Pump House-15 Pump Motor-15 Transformer-15 Scada-9	Pipeline-223.500 km HDPE Pipe - 23.658 km HSC-20427 OHT-5 Comp. Tubewell-16 Pump House-15 Comp. Pump Motor-14 install, 1 in progress Transformer-12 install, 3 Supply Scada-9	Pipeline-0 km HDPE Pipe -0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor- 1 in progress Transformer- 0 Scada-0	Pipeline-223.500 km HDPE Pipe - 23.658 km HSC- 20427 OHT-5 Comp. Tubewell-16 Pump House-15 Comp. Pump Motor-14 install, 1 in progress Transformer-12 install, 3 Supply Scada-9	
2	पूर्विका जलपिपेय योजना पंज- 11 संरक्षक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-93.71 करोड़, Lt. No.- 839, Dated- 31.03.18	राशि -98.0408 dt.- 16.07.2018	15.07.20 (Extended to 31.07.2021)	83.80	83.43	83.43	Pipeline-155.48 km (168.859 Km Revised) HDPE Pipe - 19.580 km HSC-20048 (12508 Revised) OHT-4 Tubewell-11 Pump House-11 Pump Motor-13 Transformer-13 Scada- 1 Set	Pipeline-168.746 km HDPE Pipe - 19.580 km HSC-13847 OHT- 4 comp. Tubewell-11 Pump House-9 comp. & 2 in progress Pump Motor-9 install Transformer-8 install Scada-7	Pipeline-0 km HDPE Pipe - 0 km HSC-402 OHT-0 Tubewell-0 Pump House- 1 comp., 1 in progress Pump Motor-0 Transformer-0 Scada-0	Pipeline-168.746 km HDPE Pipe - 19.580 km HSC- 14249 OHT- 4 comp. Tubewell-11 Pump House-10 comp. & 1 in progress Pump Motor-9 install Transformer-8 install Scada-7	NOC for Ward No. 44 from railway in process.

General Manager (HQ),
DWS, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kathar District

सितम्बर-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	A&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wts: Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	कटिहार जलापूर्ति योजना फेज- 1 संवेदक का नाम- M/s Nalanda Engicon pvt ltd	राशि-105.10 करोड़ पत्रांक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ (Extended to 31.07.2021)	16.09.19	84.87	80.66	80.66	Pipeline-212 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-193.060 km HSC-17252 OHT-8 comp. Tubewell-17 Pump House-14 comp., 1 in progress Pump Motor-14 install Transformer-12 installed	Pipeline-2.190 km HSC-0 OHT-0 Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-0	Pipeline-195.250 km HSC-17252 OHT-8 comp. Tubewell-17 Pump House-15 comp., 2 in progress Pump Motor-14 install Transformer-12 installed	13
2	कटिहार जलापूर्ति योजना फेज- 11 संवेदक का नाम- M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्रांक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ (Extended to 31.07.2021)	05.09.2020	37.45	38.34	38.34	Pipeline-74.64 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-75.909 km HSC-7705 OHT-2 Tubewell-10 Pump House-10 Pump Motor-10 installed Transformer-8 Nos comp.	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-75.909 km HSC-7705 OHT-2 Tubewell-10 Pump House-10 Pump Motor-10 installed Transformer-8 Nos comp.	
3	कटिहार स्पोर्ट्स वॉटर ड्रेनेज योजना संवेदक का नाम- M/s Jayanadisuper Construction Pvt. Ltd. JV Sai Engicon & Construction Pvt. Ltd.	पत्रांक-32 दिनांक-04.06.2021	राशि-233.58 करोड़ दिनांक-31.05.2022	30.05.2025	15.00	14.70	14.70	Rojitpur Outfall Drain - 16560m Excavation - 16560m Raft - 16560m Wall - 16560m RCC Slab - 16560m	Excavation - 2505m Raft - 2490m Wall - 2240m RCC Slab - 596m	Excavation - 120m Raft - 60m Wall - 160m RCC Slab - 64m	Excavation - 2625m Raft - 2550m Wall - 2400m RCC Slab - 660m	

(Signature)
General Manager (HQ),
DWS, BUICo

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

सितम्बर-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समान योजना अन्तर्गत दरवाजा 1	17.99, letter 10-2105 dated-13.10.2016	61.84	15-07-2020 (Extended to 30.04.2023)	50.40	49.46	47.58	Pipeline-106.330 km HSC-21500 OHT-3 Tubewell-9 Pump House-9 SCADA-1 Road Restoration- 81.0 km	Pipeline-106.051 km HSC-21500 OHT- 2 Comp., 1 in progress Tubewell-9 Pump House-7 SCADA-0 Road Restoration- 64.29 km	Pipeline-0 km HSC-0 OHT- 1 in progress. Tubewell-0 Pump House-2 SCADA-0 Road Restoration- 0	Pipeline-106.051 km HSC-21500 OHT- 2 Comp., 1 in progress Tubewell-9 Pump House-9 SCADA-0 Road Restoration- 64.29 km	Work is in progress.
2	समान योजना अन्तर्गत दरवाजा 2	25.60 Ref 6666 Dated 12.10.2017	21.77	26.08.2020 (Extended to 31.12.2022)	23.32	22.60	22.60	Cover Drain of size 1.5 m to 4.5 m width Height 30.4 m, Length 3.539 km	PCC-2280 M Base-2280 M Vertical Wall-2280 M	PCC-0 M Base-0 M Vertical Wall- 0 M	PCC-2280 M Base-2280 M Vertical Wall-2280 M	80 मीटर कच्चा ताला का कार्य होने के बाद कार्य बंद है। पक्का ताला बनाने का निर्देश निगरानीकर्ता दरवाजा से प्राप्त हुआ है एवं पक्का ताला का प्रारम्भन तैयार किया जा रहा है।
3	समान योजना अन्तर्गत दरवाजा 3	1.4819 15.63 dt. 27.09.2018	1.2351188, dated-11.11.19	10.08.2020	1.23511	1.233	0.723	PCC road -1920' Drain- 3130' Paaver Block - 1800'	PCC road -1920' Drain - 3080' Paaver Block - 500'	PCC road - 0' drain -0' Paaver Block - 0'	PCC road -1920' Drain - 3080' Paaver Block - 500'	Completed
4	समान योजना अन्तर्गत दरवाजा 4	1.5764 ref 4298 Dated 20.03.2018	1.4474050, dated-01.04.2022	31.03.2023	1.5764	0.427	0.000	Length - 2350'	Length - 990'	Length - 0'	Length - 990'	कार्य प्रगति पर है।

5	संलग्न योजना के अन्तर्गत कार्य के विवरण - श्री. अशोक कुमार	6.11 ref 30 Dated 24.10.2018	5.84 crore dated 29.09.2022	28.09.2023	0	0.000	0.000	length - 7080'	0	0	0	Estimate of PHED is invited Work stopped due to electric pole and water supply pipe in drain alignment.
6	संलग्न योजना के अन्तर्गत कार्य के विवरण - श्री. अशोक कुमार	12855 date- 15.02.2022	138.74 dated- 22.06.2023	21.06.2025	0.00	0.00	0.00	1. 450x300x150m deep tube well - 26 Nos. 2. Chlorinator Room 3x30x3.0m - 26 Nos. 3. Constructon of 2.0m high boundary wall - 1300m 4. Steel main gate 4.0m long - 26 5. Approach Road 4m - 650m 6. Stand Post - 350 Nos. 7. HSC - 31275 Nos. 8. Pipeline - 138.69 km 9. Pump Motor - 26 10. SCADA System - 6	0	Boring work is going on	Boring work is going on	Boring work is going on

General Manager (HQ),
DWS, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

सितम्बर-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	इंजीनियरिंग जलपूर्ति योजना नगरपालिका नं-0471009096 सर्वेक्षक का नाम-अर्चना कर्माकर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एवं	1.8925 dated-27-05- 2019	28.05.2020	1.89	1.88	1.77	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Completed	Pipeline-3.397 km HSC-1036 OHT-1 Stand Post - 25	Work completed.
	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani सदक्षक का नाम-Krushni Infra India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का प्राप्ति- 290 / नोटिफिकेशन-02-10 / 2017-167 दिनांक-28.03.2017	115.6593 dated-04-06- 2019 (Extended to 03.08.2022)	04.12.2021	71.75	60.58	56cr	1- Drain-14.19 KM 2 m wide Drain of length 870m	2 m wide Drain of length 968 m is completed	2 m wide Drain of length 0m is completed	2 m wide Drain of length 968 m is completed	
								1.8 m wide Drain of length 6.0m	1.8 m wide Drain of length 5.4 m is completed	1.8 m wide Drain of length 0m is completed	1.8 m wide Drain of length 5.4m is completed	
								1.5 m wide Drain of length 364m	1.5 m wide Drain of length 232 m is completed	1.5 m wide Drain of length 0m is completed	1.5 m wide Drain of length 232 m is completed	
								1.2 m wide Drain of length 1614 m	1.2 m wide Drain of length 1664.4 m is completed	1.2 m wide Drain of length 0m is completed	1.2 m wide Drain of length 1664.4 m is completed	
								1 m wide Drain 670 m	1 m wide Drain 751.1 m drain	1 m wide Drain 0m	1 m wide Drain 751.1 m drain	
	Watson Canal (4m wide) Excavation-925m Sand filling- 925 m PCC - 925m RCC Raft - 925m Side wall- 925m Cover Slab- 925m							Watson Canal (4m wide) Excavation-264m Sand filling- 264m PCC - 264m RCC Raft - 264m Side wall- 264m Cover Slab- 48m	Watson Canal (4m wide) Excavation-264m Sand filling- 264m PCC - Nil RCC Raft - Nil Side wall- Nil Cover Slab- 12m	Watson Canal (4m wide) Excavation- Nil Sand filling- Nil PCC - Nil RCC Raft - Nil Side wall- Nil Cover Slab- 60m	Watson Canal (4m wide) Excavation- 264m Sand filling- 264m PCC - 264m RCC Raft - 264m Side wall- 264m Cover Slab- 60m	

Watson Canal (6m wide)	Watson Canal (6m wide)	Watson Canal (6m wide)	Watson Canal (6m wide)	
Excavation-1359m	Excavation-1359m	Excavation-0m	Excavation-1359m	
Sand filling-1359m	Sand filling-1359m	Sand filling-0m	Sand filling-1359m	
PCC-1359m	PCC-1359m	PCC-0m	PCC-1359m	
RCC Base-1359m	RCC Base-1359m	RCC Base-0m	RCC Base-1359m	
Side Wall- 1st Lift	Side Wall- 1st Lift	Side Wall- 1st Lift	Side Wall- 1st Lift	
RHS- 1359m	RHS- 1359m	RHS- 0m	RHS- 1359m	
Center Wall 1st lift-1359m	Center Wall 1st lift-1359m	Center Wall 1st lift-0m	Center Wall 1st lift-1359m	
Side wall 1st lift LHS-1359m	Side wall 1st lift LHS-1359m	Side wall 1st lift LHS-0m	Side wall 1st lift LHS-1359m	
Side Wall- 2nd Lift LHS- 1359m	Side Wall- 2nd Lift LHS- 1359m	Side Wall- 2nd Lift LHS- 0m	Side Wall- 2nd Lift LHS- 1359m	
Center Wall 2nd lift-1359m	Center Wall 2nd lift-1359m	Center Wall 2nd lift-0m	Center Wall 2nd lift-1359m	
Side wall 2nd lift RHS-1359m	Side wall 2nd lift RHS-1359m	Side wall 2nd lift RHS-0m	Side wall 2nd lift RHS-1359m	
Hunch- 10872m	Hunch- 10872m	Hunch- 0m	Hunch- 10872m	
Cover Slab - 1359m	Cover Slab - 1023m	Cover Slab - 22m	Cover Slab - 1045m	
Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)	Kin's Canal (3m wide)	
Excavation-163m	Excavation-87m	Excavation-0m	Excavation-87m	
Sand filling- 163m	Sand filling- 87m	Sand filling- 0m	Sand filling- 87m	
PCC - 163m	PCC - 87m	PCC - 0m	PCC - 87m	
RCC raft -163m	RCC raft -87m	RCC raft -0m	RCC raft -87m	
Side wall- 163m	Side wall- 87m	Side wall- 0m	Side wall- 87m	
Cover Slab- 163m	Cover Slab- Nil	Cover Slab- Nil	Cover Slab- Nil	
2. STP - 1 nos 15 MLD	Nil	Nil	Nil	STP land Available
3. Pump House =1	100.00%	Nil	100.00%	Total Completed

General Manager (HQ),
DWS, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

दिनांक-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	सहस्रता जलपूर्ति योजना संवर्धक का नाम-M/s Nalanda Engicon Pvt Ltd	संश्लि-82.81 करोड़ letter no-484, dated- 20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.- 15.11.2017	14.05.2019 (Extended to 31.12.2021)	96.37	95.02	95.02	Pipeline-175.584 km HDPE Pipe- 39,500 km (Claim) HSC-27669 OHT-5 Tubewell-16+2 Pump House-16+2 Pump Motor-16+2 Transformer-16+2 SCADA - 7+2	Pipeline-175.584 km HDPE Pipe- 39,464 km HSC-27669 OHT- 2 Comp. 3 in progress Tubewell-17 nos comp. Pump House-16 comp, 1 in progress. Pump Motor- 14 nos. completed Transformer-16 (Supply), 14 installed Scada - 6 nos. Comp.	Pipeline-0 km HDPE Pipe-0.030 km HSC - 0 OHT- 3 in progress Tubewell-0 Pump House- 1 in progress Pump Motor-0 Transformer-0 installed Scada - 0	Pipeline-175.584 km HDPE Pipe- 39,494 km HSC-27669 OHT- 2 Comp. 3 in progress Tubewell-17 nos comp. Pump House-16 comp.- 1 in progress. Pump Motor- 14 nos. completed Transformer-16 (Supply), 14 installed Scada - 6 nos. Comp	(i) At Damail Tackle Zone No. 05, Ward No. 14, work in progress but NMC not received (ii) 38.600 KM HDPE Pipe claim and accessories approved on 07.03.2022 and supplied by agency. (iii) At Damail Tackle Zone No. 02, work in progress but NMC not received (ii) 38.600 KM HDPE Pipe claim and accessories approved on 07.03.2022 and supplied by agency. (iii) At Damail Tackle Zone No. 02, work in progress but NMC not received (ii) 38.600 KM HDPE Pipe claim and accessories approved on 07.03.2022 and supplied by agency. (iii) At Damail Tackle Zone No. 02, work in progress but NMC not received (ii) 38.600 KM HDPE Pipe claim and accessories approved on 07.03.2022 and supplied by agency.
2	सिमेंटी बरिगारपुर जलपूर्ति योजना फेज- II Name of agency- Unhang Infrastructure	संश्लि-3.95 करोड़	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019 (Extended to 31.10.2021)	3.96	3.95	3.95	Pipeline-16.34 km (23.340 km revised) 3000 m HDPE Pipe (Claim) HSC-6625	Pipeline-23.340 km HDPE Pipe-3000 m HSC-6625	-	Completed	
3	सहस्रता जलपूर्ति योजना संवर्धक का नाम- R K Infracon Pvt. Ltd- Charan Infrastructure Pvt. Ltd.	संश्लि-54.8020 करोड़ 28/नोवो-02-01/ 2017- 306 नवियु आरि. यु सिं- 25.03.2017	संश्लि - 55.50 करोड़ 24.07.2017	23.01.2019 (Extended to 31.12.2021)	57.55	57.65	57.65	Drain - 10475m Pumping Station- 02 nos.	-	-	Completed	Project handed over to Nagar Nigam Saharsa on date-11.12.2022

(Signature)
General Manager (HQ),
DWS, BUIDCO

459

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

सितम्बर-2023
Rs. In Crores

210

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	समस्तीपुर जलपूर्ति योजना। सर्वेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS) Lt. No. 129 28-03-16	19.5925 (SBD-01 OF 2016-17) Lt. 60 dt. 07.02.17	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-43.290 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump House-0	Pipeline-43.290 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	As per Agreement work is Completed. O&M Started.

[Signature]
General Manager (HQ),
DWS, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

सितम्बर-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AAAES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	मधेपुरा जलपूर्ति योजना फंड- I संबंधक- मे० नालावा इन्जिनियरिंग प्रा० लि०, पटना।	राशि-15.88 करोड़ पत्रांक-2124/16-1-2015	12.46447 Cr.	10.12.2015	15.13	10.55	-	Pipeline-26.025 km HSC-1200	Pipeline-26.025 km HSC-1200	Leakage Repairing	Pipeline-26.025 km HSC-1200	Completed and under Operation & Maintenance.
1	मधेपुरा जलपूर्ति योजना फंड- II संबंधक- मे० आर्यन कृष्ण दास।	राशि-7.26 करोड़ पत्रांक-139/10-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	6.31	6.73 (रैबल काँक्री)	Pipeline-37.141 km HSC-4316	Pipeline-37.141 km HSC-4316	Leakage Repairing	Pipeline-37.141 km HSC-4316	Completed and under Operation & Maintenance.

5/10/23
General Manager (HQ),
DWS, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

दिनांक-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sant	Main Component	Component Wise Physical Progress			Issues in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	सुपौल जलापूर्ति योजना फेज- I संविदा-20 नगरपालिका कस्बद्वारा	19.91 13/08-03-2018	DB-15.44 O&M-0.25 Total-15.69	07.03.2017	17.92	15.83	12.76	Pipeline-41.80 km HSC-3570	completed	completed	Pipeline-41.80 km HSC-3570	Completed and Under Operation & Maintenance.
2	सुपौल जलापूर्ति योजना फेज- II	08.386 13/08-03-2018	DB-8.545 O&M-0.427 Total-8.972	29.07.19	8.38	8.19	8.19	Pipeline-44.366 km HSC-3853	Pipeline-44.366 km HSC-3550	Pipeline-0 km HSC-0	Pipeline-44.366 km HSC-3550	Lists of HSC submitted to Nagar Parishad Supaul and rest 440 HSC record not submitted By Agency.
3	निर्मली जलापूर्ति योजना फेज- I संवेदक का नाम-नारदा इलिकोन	8.54	DB-7.180 O&M-0.185 Total-7.365	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.08 km HSC-800	Completed and Under Operation & Maintenance.
4	निर्मली जलापूर्ति योजना फेज- II संवेदक का नाम-सुना इलिकोन	2.25 Cr 13/05-03-2018	DB-1.987 O&M-0.099 Total-2.086	25.03.19	1.92	1.89	1.89	Pipeline-6.88 km + 3.363 km (variation) = 10.247 km HSC-3173 (2180 revised)	Pipeline-10.247 km HSC-2180	Pipeline-0 km HSC-0	Pipeline-10.247 km HSC-2180	Lists of 2180 HSC Submitted to Nagar Parishad Supaul.
5	सुपौल जलापूर्ति योजना फेज- I संवेदक का नाम- M/s Chanthi-Devkrishna(V)	राशि -22.06 करोड़ 02-03/2017-11, राशि राशि राशि 02-03/2017-11, राशि राशि राशि 02-03/2017-11, राशि राशि राशि 02-03/2017-11, राशि राशि राशि	राशि - 20.73 21.12.2018	20.06.2020 (Extended to 30.09.2021)	17.99	16.75	16.75	Total Target 5.50 km of RCC Drain Construction of Sump House, Rising Main 463m, Electric-mechanical work and panel room in Williams High School Campus, Supaul.	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed, 98% work of RCC well work completed and pipe laying completed.	Pipe laying completed	3.85 km RCC Drain comp. and Casting of 7th lift of sump well are completed, 98% work of RCC well work completed and pipe laying completed.	Sump House work is about Completed

5/10/23
General Manager (HQ)
DWS, BUDCo

25/05

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

सितम्बर-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AAGES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	उपरा नलपुर्ति योजना कंज- 1 संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	संवि-65.82 करवी पत्रा-421, दिना-02.03.2016	संवि-61.71, लेटर no- 1929, 22.12.2016	21.11.2018	58.77	60.58	60.58	Pipeline-72.95/86.753 km HSC-9670/16484 OHT-4 Tubewell-10 Pump House-0 Pump Motor-10 Transformer-10	Pipeline-86.471 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-0 km HSC-0 OHT-0 Comp. Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-86.471 km HSC-16484 OHT-4 Comp. Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	
2	उपरा नलपुर्ति योजना कंज- 11 संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	संवि-67.78 करवी पत्रा-108, दिना-17.01.2018	संवि-65.90, 24.08.18	23.08.2020 (Extended to 28.02.2022)	71.82	69.83	69.83	Pipeline-108.361/58.752=167.113 km HSC-22915 (Rev)/16101 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-166.947 km HSC-16304 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline-0.166 km HSC-0 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-167.113 Km HSC-16304 OHT-3 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	
3	संवेदक का नाम- 29.95 Cr. Letter no-90 dated- 27.02.2019 22.08.2019 Rs. 27.38 (Extended to 31.03.2022)			21.02.2021	27.54	26.60	26.60	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1085 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-999 mtr Cover- 961.70 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 0 mtr. Khanua Nala (B) Excavation-0 mtr Raft-0 mtr Wall-0 mtr Cover-0 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 536 mtr. Khanua Nala (B) Excavation-1030 mtr Raft-991 mtr Wall-999 mtr Cover- 951.70 mtr	Out of 53 mtr. & Khanua Nala 45 mtr Improvement Remains 10 mtr. Is Balance.

General Manager (HQ),
DWS, BUIDCo

5/10/23

207

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

सितम्बर-2023
Rs. In Crores

Sl. No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1		3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलपूर्ति योजना फेज-1 संवेदक का नाम-M/s Ganadhipati construction pvt ltd	तारीख-37.17, पत्रांक-421, दिनांक-04.03.2016	तारीख-40.75, dated- 05.05.2016	31.08.2018 (Extended to 30.04.2019)	39.72	38.07	38.07	Pipeline-49,738 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49,738 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	Completed
								Pipe Line - 16064 m (Deviation) HSC - 3521 Nos.	Pipeline- 16064 m HSC - 3521 Nos.	Pipeline- 0 m HSC - 0 Nos.	Pipeline- 16064 m HSC - 3521 Nos.	Completed
2	सिवान जलपूर्ति योजना फेज-1 संवेदक का नाम-M/s Ganadhipati construction pvt ltd	तारीख-71.85 पत्रांक-108, दिनांक-17.01.2016	तारीख-70.57 25.07.18	24.07.20 (Extended to 31.01.2022)	61.00	62.64	62.64	Pipeline-157,516 km HSC-11804 OHT-3 Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-157,516 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Pipeline-0 km HSC-0 OHT-0 Tubewell-0 Pump Motor-0 Pump House-0 Transformer-0 SCADA - 0	Pipeline-157,516 km HSC-11804 OHT-3 (Completed) Tubewell-10 Pump Motor-10 Pump House-10 Transformer-10 SCADA - 6	Completed

नोट-1 फेज-1 से 7.30 करोड़ रुपये का गुणवत्ता फेज-2 में संरक्षित करार अतिरिक्त के द्वारा किया गया है।

55110123
General Manager (HQ),
DWS, B/IDCo

559

206

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

सितम्बर-2023
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगूसराय जलापूर्ति योजना फेज- I संवेदक का नाम:- M/s P Das C & C (JV)	राशि-74.60	राशि-74.60, 13.07.2018	12.07.20 (Extended to 30.06.2022)	64.41	63.79	63.79	Pipeline-155.06 km HSC-16950 OHT-5 (3 new + 2 old) Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15 SCADA-5	Pipeline- 152.276 KM HSC-13634 OHT-3 comp. Tubewell-14 Pump House-14 Pump Motor-13 Transformer-11 SCADA-0	Pipeline- 3.027 KM HSC- 331 OHT- 0 Tubewell-0 Pump House- 0 comp. Pump Motor-1 Transformer-0 SCADA-0	Pipeline- 155.303 KM HSC-13965 OHT- 3 comp. Tubewell-14 Pump House-14 Pump Motor-14 Transformer-11 SCADA-0	
2	बेगूसराय जलापूर्ति योजना फेज- II संवेदक का नाम:- M/s P Das C & C (JV)	53.36 cr	राशि-53.36 12.06.18	11.12.2019 (Extended to 31.05.2022)	48.48	45.61	45.61	Pipeline-95.425 km HDPE Pipe- 9.627 km HSC-10680 + 2440 = 13120 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9 SCADA-4	Pipeline- 95.402 km HDPE Pipe- 9.607 km HSC-10310 OHT-2 comp. Tubewell-9 Pump House-7 comp., 2 in progress Pump Motor-8 Transformer-6 SCADA-0	Pipeline- 0 km HDPE Pipe- 0 km HSC- 326 OHT- 0 Tubewell-0 Pump House-1 in progress Pump Motor-0 Transformer-2 SCADA-0	Pipeline- 95.402 km HDPE Pipe- 9.607 km HSC-10636 OHT-2 comp. Tubewell-9 Pump House-8 comp., 1 in progress Pump Motor-8 Transformer-8 SCADA-0	Target Changed due to Approved Variation and Claim as per letter no.-872 dated 22.02.2023 of GM, Water Supply, Drainage & Sewerage, BUIDCo, Patna

[Signature]
General Manager (HQ),
BWS, BUIDCo



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल, पश्चिमी बोरिंग कैनल रोड, पटना-800001.

पत्रांक— बुडको / यो०-2693 / 2023 - 4823

पटना, दिनांक— 07/10/23

प्रेषक,

महाप्रबंधक (असैनिक), मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

मुख्य महाप्रबंधक,
बुडको, पटना।

विषय:—

माह — सितम्बर, 2023 का मासिक प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि बुडको द्वारा दक्षिण बिहार उपभाग के अन्तर्गत क्रियान्वित की जा रही आधारभूत, संरचना एवं परिवहन से संबंधित योजनाओं का माह— सितम्बर, 2023 का मासिक प्रगति प्रतिवेदन संबंधित परियोजना निदेशक से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:— यथोक्त।

विश्वासभाजन

महाप्रबंधक (असैनिक),

मुख्यालय,
आधारभूत, संरचना एवं परिवहन,
बुडको, पटना।

9624-1444
9/10/23

CEM-7197
9/10/23

वर्षाण बिहार उपमार्ग अंतर्गत आवासीय सरचना एवं परिवहन से संबंधित किया नित योजनाओं का मासिक प्रगति प्रतिवेदन अगस्त-2023

Sl No.	Name of Project Name of Contractor	AAKES With Ref. & Date	Agreement no/Agreement Value (in Cr.) and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure	Financial Progress Fund Expenditure/Agre. Value (10)	UC Sent	Main Component	Component Wise Physical Progress			Issue in Execution/ Remarks
										UP to Previous month	During the month	Total Progress	
1	Inter State Bus Terminus - Pana Shapoorji & Pallonji Construction Private Ltd	340/1426 cr UD & HD Memo No - 1146, 12.08.2021	1 Agreement dated 20/02/2017 275.21 Cr 2. Supplementary Agreement dated 25/06/2018- 13.95 Cr 3. Supplementary Agreement date- 07/06/2021-36.68 Cr 4. Supplementary Agreement dated 29/09/2021- 0.75 Cr 5. Supplementary Agreement dated 30/12/2022- 0.6257 Cr 6. Supplementary Agreement dated 16/08/2023- 11.1546 Cr 338.4546 Cr	04.05.2019/ Extended date of completion 30.12.2022	336 Cr	330.00 Cr	95%	yes	Block-A	RCC Completed	Finishing work in progress	99.5%	14 Video may display installation completed, commissioning in progress.
									Block-B	RCC Completed	Finishing work in progress	100%	100% ACP works completed, 100% Facade works completed on four faces, Marble lift cladding & outside plaster completed. Painting work is progress. External glass facade work complete. False ceiling work in progress in 5th, 3th & 4th (1st & 2nd) floor completed. All door fixing completed.
									Block-C	RCC Completed	Finishing work completed	100%	Completed
									Block-D	Roof slab RCC completed	Above roof RCC in progress	97%	North side facade work completed. Overall 65% facade work completed. 90% of ACP framing work completed on 3 sided. Toilet works, Fire Fighting, HVAC, Hand rail and other finishing works in progress. Blockwork & plaster work in progress. Tiles flooring work completed. Door fixing work in progress.
									STP	Baffle wall RCC in completed	Area water logged	100%	STP Top Slab Completed. Block work in progress.
									UGT	Rcc work completed	Map to start Pump erection & pipeline work	100%	Charging & Commissioning in progress, pipeline completed
									SUBSTATION	Building completed	Commissioning to take place	100%	Completed
									AC PLANT ROOM	Building completed	External painting work to start	100%	Civil work completed & MEP work in progress.
									DRIVERS DORMITORY	RCC completed	Block work & plaster work in progress	100%	Completed
									ELEVATED COORDOOR	RE Wall Gsb bed compaction completed	Deck RCC in progress	100%	Completed, Extra screed work in progress.
									BUS SHED	4 nos bus shed upto terminal block completed.	Balance area base preparation work in progress	92%	T2. Erection of structural columns completed roof. T3: Erection of columns completed. T4: 100% columns completed. T1: Erection of structure columns completed.
									INTERNAL ROAD WORK (RIGID PAVEMENT)	1855 Rmt completed	Balance RCC under progress	99%	Completed
									Boundary Wall	RCC work in progress		63%	West side wall completed. South side balance because land litigation.
									TERMINAL BLOCK & SUBWAY	Arrival Terminal block & Departure block RCC in progress.	Ramp slab Rcc work in progress	88%	100% of Excavation is completed Slabroof casting in progress. 100% foundation work completed of four terminal.
									Drain work, Additional Toilet Block, RCC & Paver Work	Near- A, C & Gate No.-2	Brick+RCC Work	20%	1. Additional Toilet civil work 60% Completed 2. RCC Civil work 10% Completed

28

2

List of Project Jehanabad District

1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। विकास कुमार सिंह	Letter-53 date-15.09.2014 3.11 CR AGREEMENT DATE-30.04.2016	3.33	29-10-2017	2.67	2.45	2.45	2.45	building work	WORK COMPLETE	complete	कार्य पूर्ण
	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। विकास कुमार सिंह	3.11 Letter-no-53, 15.09.2014	3.33000000 30.04.2016	29.10.2017	2.67000000	2.45000000	73.57%	2.45000000	Building work	WORK COMPLETE	Work Complete	कार्य पूर्ण
2	वार्ड 30-27 में पटना गया रोड से संलग्न सर के स्थल तक नाला एवं ग्रीडिंग/पथ पथ नाला एवं ढक्कन निर्माण कार्य। सर्वेटर- चंदन कुमार।	0.340000 Letter-06, 09.01.2019	0.23900000 15.01.2021	14.05.2021	0.17000000	0.17000000	71.12%	0.17000000	Drain & P.C.C	WORK COMPLETE	WORK COMPLETE	कार्य पूर्ण
List of Project Gaya District												
	नगर नियम, गया क्षेत्रान्तर्गत दीप्ती तालाब के उत्तरधन एवं सीढ़ीकरण कार्य। Name of Contractor- Shree Alok Kumar	2.54 Letter no-54/ 05.09.2018	1.7926 27.07.2019	12.03.2021	1.27	1.1739942	92%	0	(i) Boundary Repair of Pond (ii) Pathway, Road (iii) Guard Room & Ticket Counter (iv) Gazibo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundary wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	Scheduled Work Completed	Quotation for Non SOR Items cancelled due to high rate	
2	मनपुर काली पोखर से स्थान नगर हेतु डूब जमीना देवी स्थान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	0.4508 Letter no-88/ 20.11.2018	0.3757 12.10.2019	11.04.2020	0.3357042	0.2130957	63%	0.2254	(i) Construction of Drain with cover 1700 feet	62%	0%	62% सफल बिगार के कारण कार्य बन्द है।
3	नगर पवित्र बोधगया अन्तर्गत कल्याण सेन्टर से साईस सेन्टर सुजला बर्डेपस रोड हेतु डूब अमरा पट्टन तक नाला निर्माण कार्य।	2.3846490 Letter no-2454/ 26.05.2022	1.9637585 29.06.2022	29.01.2023	1.3016000	1.2726549	61%	1.27	(i) Construction of Drain 1950 meter	99%	0%	99%
4	वार्ड 30-53 अन्तर्गत मूहदा में ग्रीडिंग/पथ पथ एवं नाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	0.8898 Letter no-40/ 20.11.2018	0.7412 18.10.2019	18.10.2020	0.7412084	0.6079919	82%	0.44895	(i) Construction of Drain 1835 feet (ii) Construction of Road 3039 Feet	Work Completed	Work Completed	
5	Construction of Crematorium (Electrical-02 set) Under Nischin, 2 in Gaya Nagar Nigam	3.46653 Cr	3.33 Cr Dated-21.06.2023									खिला पदाधिकारी, गया एवं अपर समाहती गया से मिलकर अनुमति प्रमाण पत्र हेतु अनुरोध किया गया है।

21

List of Project ARA District

1	Construction of park at moti tola, ara dist - bhojpur Contractor- Sri. Prashant kumar singh	0.4100 UDHD Letter no - 03/Amruti-15/2016 323, Date- 09/02/2017	0.3670 01.10.2017	4 Months (31.01.2018)	0.2200	0.2200	Paid by Ara Nagar Nigam, Ara	1. Earthwork Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	1. Earthwork-Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress	Land dispute and Water logging problem
2	Upgradation and beautification of veer kunwar singh park at ramna maidan dist - bhojpur Contractor- Sri. Prashant kumar singh	0.3100 UDHD Letter no - 03/ Amruti- 15/2016 323, Date- 09/02/2017	0.2800 01.10.2017	4 month (31.01.2018)	0.1800	0.1800	Paid by Ara Nagar Nigam, Ara	1. Construction of stairs- Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area-Complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulure-Work in progress	1. Construction of stairs- Near to complete 2. construction of Pergola-Near to complete 3. Construction of Parking Area-Complete 4. Maintenance of boundary and gate-Not Started 5. Landscape and Horticulure-Work in progress	
3	भोजपुर जिलास्तरिफ आरा में (01 विद्युत+2 तकड़ी) शवदाह गृह निर्माण कार्य।	4.0402000.00 19.02.2022	3.7759878.00 26.09.2023	25/06/2024			01 विद्युत 02 तकड़ी	सर्वेकर को स्तर दिखा दिया गया है। उनके द्वारा मापी लेकर Design & Drawing तैयार किया जा रहा है।		जिला परामर्शकारी, भोजपुर द्वारा पूर्ण निर्मित शवदाह गृह के समीप ही निर्माण हेतु निर्देश दिया गया है।

List of Project Buler District

1	बक्सर जिलास्तरिफ (02 विद्युत + 04 तकड़ी) शवदाह गृह का निर्माण कार्य।	8.7218200 Dated- 09.03.2023	7.3659329 Dated- 20.03.2023	19.03.2024			02 Electric 04 Wooden	Boundry Wall का Piling कार्य पूर्ण हो चुका है तथा relaing wall कार्य प्रगति पर है।		दिनांक- 02.06.2023 को NOC प्राप्त हुआ है।
---	--	--------------------------------	--------------------------------	------------	--	--	--------------------------	--	--	---

List of Project Kaimur, Rohtas+Sasaram

1	कैमुर जिलास्तरिफ (01 विद्युत + 02 तकड़ी) मधुपुर में शवदाह गृह का निर्माण कार्य।		4.0999325.55 Dated- 06.04.2023	05.01.2024			01 Electric 02 Wooden	सर्वेकर द्वारा बुलिंग मापी कर तो गयी है तथा Design & Drawing तैयार किया जा रहा है।		दिनांक- 22.08.2023 को NOC प्राप्त हुआ है।
2	रोहतास जिलास्तरिफ सासाराम में (01 विद्युत + 02 तकड़ी) शवदाह गृह का निर्माण कार्य।	4.3522100 Dated- 21.02.2022	4.0669860 Dated- 31.03.2023	30.12.2023			01 Electric 02 Wooden	Boundry Wall का कार्य पूर्ण हो चुका है तथा Finishing कार्य प्रगति पर है।		दिनांक- 14.06.2023 को कार्य करने का अनुमति प्राप्त हुआ है।
3	रोहतास जिलास्तरिफ सासाराम में (01 विद्युत + 02 तकड़ी) शवदाह गृह का निर्माण कार्य।		5.2533661.50 Dated- 12.05.2023	11.01.2023			01 Electric 02 Wooden	सर्वेकर द्वारा बुलिंग मापी कर तो गयी है तथा Design & Drawing तैयार किया जा रहा है।		दिनांक- 30.09.2023 को बुलका द्वारा रू 25,000.00 प्रतिकर शुल्क तथा रू 62,725.00 का BG की रीज का अनुमति प्राप्त हुआ है।

W

Handwritten signature

List of Project Lakshminarai District.

Sl. No.	Project Name	Project No.	Project Date	Project Amount	Project Status	Project Description	Project Location	Project Length	Project Progress	Project Completion	Project Issue
1	नवोदय नगर परियोजना के अंतर्गत सड़क 50-6 में पदार्थ राव से लेकर जवाहर नहर तक आरंभिक कार्य।	0.2084000 LI No. 160 27.03.2018	0.1983000 16.08.2019	15.02.2020	0.5420500	0.4477448	(i) Drain work -241m	300 m Drain work completed.	Drain work in progress	50% Work Completed	नगर विकास से गति अग्रसर है। Fund issue
2	बदरिया नगर विकास में प्रारंभिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आरंभिक कार्य।	0.3420000 LI No. 64 27.09.2018	0.5140000 14.10.2019	13.07.2020	0.5420500	0.4477448	(ii) Drain work -755m	300 m Drain work completed.	Drain work in progress	85% Work Completed	
3	नगर विकास बदरिया में बागपास मोड़ नगर विकास बदरिया कार्यालय के निकट थाना होते हुए सरौज सिंह के घर होते हुए इन्दुर दुर्गाबाय होते हुए बुरहक पुल तक नाता निर्माण कार्य।	0.3645000 LI No. 64 27.09.2018	0.7490000 19.11.2019	18.08.2020	0.4322950	0.4307806	(iii) Drain work -1048m	Work in Progress	Drain work in progress	65% Work Completed	
4	पंचमहला से बी0एन0एन0 कॉलेज तक बाईपास सड़क का निर्माण कार्य।	0.2786000 LI No. 07 27.09.2018	0.2542600 19.11.2019	18.08.2020	0.6965275	0.6957668	(i) Pec Road (Length-2400m)	Earth work completed	Pec work in progress	70% Work Completed	
5	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199000 LI No. 07 27.09.2018	0.7891000 18.08.2020	17.05.2021	0.4599850	0.413786	(Length-343.6m) (Width-06m)	मिट्टी सड़क का कार्य प्रगति पर।	मिट्टी सड़क का कार्य प्रगति पर।	15% Work Completed	जमीन विवाद के कारण कार्य स्थगित है।
6	नगर परिषद लक्ष्मीनाराय अंतर्गत सवदाह गृह का निर्माण कार्य।	5.73465	483.97 Dated-08.04.2023	07.01.2024	-	-	-	-	-	-	समाप्ति अलग बाद अग्रिम में से काफी नीचे होने के कारण अन्य अलग चरण हेतु जिला पदाधिकारी/जबला अधिकारी सदर लक्ष्मीनाराय से पत्रांक- 108 दिनांक- 19.07.2023 द्वारा अनुमति किया गया है।
7	नगर परिषद लक्ष्मीनाराय अंतर्गत सवदाह गृह का निर्माण कार्य।	4.9752	4.29391 Dated-03.04.2023	02.12.2023	-	-	-	-	-	-	सोपेक द्वारा कार्य स्थल की स्थिति और प्रकृति के अनुसार रूपांकन की प्रक्रियाधीन।

List of Project Munger District.

Sl. No.	Project Name	Project No.	Project Date	Project Amount	Project Status	Project Description	Project Location	Project Length	Project Progress	Project Completion	Project Issue
1	नगर निगम मुखेर क्षेत्रांतर्गत राजा रानी तालाब का सौंदर्यीकरण कार्य।	UID & HD Letter No - 64, Dated- 30.10.2017 Amount- 7,52,15,700 T.S on Date- 22.12.2017 Rs - 6,52,172	6.1347884 Dated- 04.06.2018	30.11.2018	5.6800000	4.5118000	Yes	1. Raised lawn work completed 2. Slope portion of pond work is completed 3. Earth filling work is almost done 4. Pargola work is completed 5. Cover sitting place completed 6. Pathway work completed 7.15 Open sitting place work is completed 8. Boulder pitching work 85% completed 9. Jogging track	1. Raised lawn work completed 2. Slope portion of pond work is completed 3. Earth filling work is almost done 4. Pargola work is completed 5. Cover sitting place completed 6. Pathway work completed 7.15 Open sitting place work is completed 8. Boulder pitching work 85% completed 9. Jogging track	Civil work 95% Completed	कार्य प्रगति पर है।
2	नगर विकास हरीश्री खडगपुर के पंचमहला स्थान के निकट तालाब में सौदी घाट का निर्माण कार्य।	DM Munger Memo No - 20, dated- 09.10.2017 Amount- 0.35097 TS E.E. Duda, Munger Letter B3 - 249, Dated- 12.09.2017 Amount- 0.35097	0.3649363 Dated- 06.06.2018	05.03.2019	0.3509000 10.12.2019	0.1783000	No	Ghat Work	Construction of Stair	100%	

Wity
Deputy Project Director
07/10/23



Building Better Tomorrow
ISO 9001:2008, 14001:2004

बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001

Contact : +0612-2558412,

Email id : mdbuidco@gmail.com, website : http://buidco.in

CIN - U45200BR2009SGC014600

पत्रांक- 4776

दिनांक- 04/10/23

प्रेषक,

महाप्रबंधक (असैनिक),

जलापूर्ति, ड्रेनेज एवं सिवरेज/आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

सेवा में,

मुख्य महाप्रबंधक,
बुडको, पटना।

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित परियोजना निदेशक से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह - सितम्बर, 2023 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

विश्वासभाजन

महाप्रबंधक,

जलापूर्ति, ड्रेनेज एवं सिवरेज/
आधारभूत संरचना एवं परिवहन,
बुडको, पटना।

4595 Pdm
8/10/23

4595 Pdm
8/10/23

बिहार शहरी आधारभूत संरचना विकास निगम लि०

प्रगति प्रतिवेदन

जलापूर्ति, ड्रेनेज एवं सिवरेज, दक्षिण बिहार उपभाग

माह – सितम्बर, 2023

644

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna

ANNUAL REPAIR, OPERATION & MAINTENANCE OF DRAINAGE PUMPING PLANTS
for financial Year 2021-22 & 2022-23

sl.no	Name of Project Name of Contractor	Name of Contractor	A&S with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress	Remarks
				Agreement No.	fund received	Total Expenditure	Fund Available		
1	2	3	4	5	6	7	8	9	10
1	Annual repair, operation & maintenance of storm drainage pumping plant NIMCH for the period of 2 yrs. Session 2021-22 & 2022-23. (P.K.Idutries)	(M/S P.K. Industries)	Rs.44,17,175/- Ref:284 dt.22.02.21	Rs.5077542/- F2-01 of 2021-22	4417175.00	4409622.00	7553.00	Work Completed	
2	Annual repair, operation & maintenance of storm drainage pumping plant Vikash Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	(Sri Sunil Kumar)	Rs.31,16,175/- Ref:284 dt.22.02.21	Rs.3521589/- F2-02 of 2021-22	3116175.00	3116175.00	0.00	Work Completed	
3	Annual repair, operation & maintenance of storm drainage pumping plant MLA Flat for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	(Sri Sunil Kumar)	Rs.31,73,675/- Ref:284 dt.22.02.21	Rs.3534204/- F2-03 of 2021-22	3173675.00	3173675.00	0.00	Work Completed	
4	Annual repair, operation & maintenance of storm drainage pumping plant Sinchai Bhawan for the period of 2 yrs. Session 2021-22 & 2022-23. (Sri Sunil Kumar)	(Sri Sunil Kumar)	Rs.32,37,675/- Ref:284 dt.22.02.21	Rs.3657601/- F2-04 of 2021-22	3237675.00	3237675.00	0.00	Work Completed	
5	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Pirmuhani under Mechanical Works Division, BUIDCo, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Sri Surendra Kumar	Rs.2594600/- Ref:26 dt. 31.05.22	Rs.2183316/- F2-06 of 2022-23	2183316.00	1637487.00	545829.00	Work Completed	
6	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage IPS pumping plant at Saidpur STP under Mechanical Works Division, BUIDCo, Patna for the period of done before monsoon 2022 for the year 2022-23 (Sri Surendra Kumar Singh)	Sri Surendra Kumar	Rs.4827500/- Ref: 26 dt. 31.05.22	Rs.4062769/- F2-05 of 2022-23	4062769.00	2538012.00	1524757.00	Work Completed	

B

A

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Patna

sl.no	Name of Project Name of Contractor	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress	Remarks
				Agreement No.	fund received	Total Expenditure	Fund Availabla		
7	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Babu Bazar under Mech. Work Division, BUIDCO, Patna for the period of done before monsoon' 2022 for the year 2022-23. (Sri Surendra Kumar Singh)	Sri Surendra Kumar	Rs.2086500/- Ref.26 dt. 31.05.22	Rs.1755611/- F2-08 of 2022-23	877806.00	877806.00	0.00	Work Completed	
8	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Police Colony under Mech. Work Division, BUIDCO, Patna for the period of done before monsoon' 2022 for the year 2022-23.	Sri Surendra Kumar	Rs.1592100/- Ref.26 dt. 31.05.22	Rs.1339384/- F2-07 of 2022-23	669692.00	669692.00	0.00	Work Completed	
9	Complete annual repairing, overhauling, servicing, operation & maintenance of sewerage pumping plant Shastrinagar , Patna for the session 2022-23. (R.P. Electrical Works)	(M/S R.P. Electrical Works.)	Rs.4331516/- Ref.27 dt. 31.05.22	Rs.2944100/- F2-15 of 2022-23	1472050.00	1472050.00	0.00	Work Completed	
10	Complete annual repairing, overhauling, servicing, operation & maintenance of Intermediate pumping station P.Point for the session 2022-23. (R.P. Electrical Works)	(M/S R.P. Electrical Works.)	Rs.6207886/- Ref.27 dt. 31.05.22	Rs.4462100/- F2-14 of 2022-23	2231050.00	2231050.00	0.00	Work Completed	
11	Annual repairing & maintenance of all electro-mechanical accessories of the pump sets installed in sewerage drainage I&D pumping plant at Beur Lifting under Mech. Work Division, BUIDCO, Patna for the period of done before monsoon' 2022 for the year 2022-23.	(M/S Vikrant Electrical)	Rs.2362800/- Ref.26 dt. 31.05.22	Rs.2221700/- F2-22 of 2022-23	1110850.00	1110850.00	0.00	Work Completed	
12	Complete annual repairing, overhauling, servicing, operation & maintenance of Intermediate pumping station Riding Road for the session 2022-23. (R.P. Electrical Works)	(M/S R.P. Electrical Works.)	Rs.4613546/- Ref.27 dt. 31.05.22	Rs.3101600/- F2-16 of 2022-23	1550800.00	1550800.00	0.00	Work Completed	
13	Complete annual repairing, overhauling, servicing, operation & maintenance of sewerage pumping plant Dhobighat for the session 2022-23. (Today Electrical Service)	(M/S Today Electrical Service)	Rs.3651591/- Ref.27 dt. 23.05.22	Rs.3247550/- F2-12 of 2022-23	3214050.00	2423970.00	790080.00	Work Completed	

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna

Sl.no	Name of Project Name of Contractor	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress	Remarks
				Agreement No.	fund received	Total Expenditure	Fund Available		
14	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Rajiv Nagar, Patna Digha Nahar Suice Gate & Digha Thana in Patliputra Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (M/S Jai Hanuman)	(M/S Jai Hanuman)	Rs.8629501/- Ref:06 dt. 12.04.22	Rs.7300557/- F2-24 of 2022-23	3650279.00	3650279.00	0.00	Work Completed	
15	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Khanpur, Barmutta, Premkunj, Big Hospital, Shitla Mandir, Krishnaghat, Jakariyapur TDPS in Ajimabad Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Today Electrical Service)	(M/S Today Electrical Service)	Rs.11873366/- Ref:06 dt. 12.04.22	Rs.11038786/- F2-18 of 2022-23	5519393.00	5519393.00	0.00	Work Completed	
16	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Beur Bataura Pool, Beur Hasanpura, Police Colony, Rupaspur & Sabri Nagar TDPS in Nutan Rajdhani Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022.	Genetive Infratech pvt Ltd	Rs.5396955/- Ref:06 dt. 12.04.22	Rs.4856719/- F2-23 of 2022-23	2428360.00	2428360.00	0.00	Work Completed	
17	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainge pumping station i.e Dasratha, Ramkrishna Nagar, Jagannpura, Nandlal Chapra, Srinagar Colony TDPS in Kankarbagh Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Today Electrical Service)	(M/S Today Electrical Service)	Rs.6221751/- Ref:06 dt. 12.04.22	Rs.5270100/- F2-13 of 2022-23	2635050.00	2635050.00	0.00	Work Completed	




Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Patna

Sl.no	Name of Project Name of Contractor	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress	Remarks
				Agreement No.	fund received	Total Expenditure	Fund Available		
18	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Danapur Ghurdaur, Nehru Path ALIMs Digha Junction, Hi-Tech Hospital, Isapur Brahmasthan TDPS in Danapur West Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (R.P. Electrical Works)	(M/S R.P. Electrical Works.)	Rs.6096905/- Ref:06 dt. 12.04.22	Rs.6308180/- #2-17 of 2022-23	3048453.00	3048453.00	0.00	Work Completed	
19	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-01, Patna for the session 2022-23. (Om Construction)	(Om Construction)	Rs.9506231/- Ref:26 dt. 31.05.22	Rs.5527900/- #2-19 of 2022-23	4432900.00	4432900.00	0.00	Work Completed	
20	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-02, Patna for the session 2022-23. (Om Construction)	(Om Construction)	Rs.91551810/- Ref:26 dt. 31.05.22	Rs.5186700/- #2-20 of 2022-23	3926890.00	3926890.00	0.00	Work Completed	
21	Annual repairing, overhauling, servicing, operation & maintenance of Rajdhani Vatika ECO Park, DPS-03, Patna for the session 2022-23. (Om Construction)	(Om Construction)	Rs.11381065/- Ref:26 dt. 31.05.22	Rs.7345890/- #2-21 of 2022-23	5337494.00	5337494.00	0.00	Work Completed	
22	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e Congress Maidan, R.K. Avenue, NCC Maidan, Bakari Bazar TDPS in Bankipur Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2022. (Sri Surendra Singh)	Sri Surendra Kumar	Rs.2358170/- Ref:06 dt. 12.04.22	Rs.2004898/- #2-09 of 2022-23	1002449.00	1002449.00	0.00	Work Completed	

(64)

(Handwritten signature)

(Handwritten signature)

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna

**SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP, TRANSFORMER
FOR YEAR 2020-21**

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		Financial Progress			Physical Progress		Remarks
				Agreement No.	Fund received	Total Expenditure	Fund Available	Work Done	Balance Work		
1	2	3	4	5	6	7	8	9	10	11	
1	Supply, Commissioning & Installation of D/engine Driven Vt Pump set having discharging Capacity 3100 LPS at a total head of 7.5 SDPP/Pahari Old.	(M/S Flowmore Limited)	Rs.89,96,000/- Ref.120 dt.20-02-18 (UDHD)	Rs.96,21,647/- F2-01/20-21	8996000.00	8996000.00	0.00	Diesel Driven VT Pump (01 no.) Installation, testing & commissioning completed and running condition.	-		
2	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2800 LPS at a total head of 6.5 mtr. Of SDPP/PahariNew.	(M/S Flowmore Limited)	Rs.3,68,07,492/- Ref.20 dt-09.07.18	Rs.1,05,52,203/- F2-02/20-21	10835615.00	10728365.00	107250.00	VT Pump (01 no.) Installation, testing & commissioning completed and running condition.	-		
3	Supply, Installation & Commissioning of 2 set Capacity of 2800 LPS at total head of 6.5 mtr. Of DDPP-Pahari Old.	Shivour Infrastructure & Project Engg. Pvt Ltd.)		Rs.2,07,00,900/- F2-05/20-21	20700900.00	20464249.00	236651.00	VT Pump (02 nos.) Installation, testing & commissioning completed and running condition.	-		
4	Supply, Installation & Commissioning of Vt Pump set having discharging Capacity 2200 LPS at a total head of 8 mtr of SDPP/Punaichak.	M/S Shivour Infrastructure & Project Engg. Pvt. Ltd.)	Rs.1,26,70,900/- Ref-120 dt.20.02.18 (UDHD)	Rs.1,06,84,491/- F2-03/20-21	10683491.00	10678241.00	5250.00	VT Pump (01 no.) Installation, testing & commissioning completed and running condition.	-		
5	Supply, Installation & Commissioning of 2 discharging Capacity of 1500 LPS at total head of 9 mtr. Of DDPP-Saidpur.	(M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.2,48,89,070/- Ref-40 dt.20.08.18 (UDHD)	Rs.2,16,57,600/- F2-04/20-21	21657600.00	21397600.00	260000.00	Submersible Pump (02 nos.) Installation, testing & commissioning completed and running condition.	-		

B

A

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Patna

6	Supply, Installation & Commissioning of 2 set of non-Clog Submersible Pump set Capacity of 500 LPS at total head of 15 mtr. Of DDPP-Yogipur.	(M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.1,69,01,973/- Ref-20 dt.09.07.18 (UDHD)	Rs.73,21,500/- 06/20-21	F2	7321500.00	7321500.00	0.00	Submersible Pump (02 nos.) installation, testing & commissioning completed and running condition.		
7	Supply, installation, Commissioning & testing of 3 nos. 630 KVA 11/3.3 KV 3 Phase, 50 HZ Outdoor type wall tanke cooled etc transformer with 5 Years maintenance at Yogipur NBCC (NIT No-03/20-21)	Candela Enterprises Pvt. Ltd	Rs.4,09,15,000/- Ref.19 dt.25.04.20	Rs.2,00,00,000/- SBD-19/20-21		20000000.00	20000000.00	0.00	Transformer (03 nos.) installation, testing & commissioning completed and running condition.	O&M is going on.	
8	Supply, installation & Commissioning of 2x25 HP Non-Clog Submersible Pump set at Buidco Drainage Pumping Plant Shastri Nagar Years-2019-20.	Bhusan International Pvt. Ltd	Rs.29,87,000/- Ref.2373 dt.01.06.19	Rs.2797050/- F2-16/20-21		2987000.00	2850840.00	136160.00	Submersible Pump (02 nos.) installation, testing & commissioning completed and running condition.		

B

✓

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP, TRANSFORMER


sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress		Remarks
				Agreement No.	Fund received	Total Expenditure	Fund Available	Work Done	Balance Work	
1	2	3	4	5	6	7	8	9	10	11
1	Supply, installation & Commissioning of 100 HP C/F Pump set at BRJP Drainage P/Plant RMRI.	Sri Subodh Kumar	Rs.25,99,600/-Ref 120 dt.20.02.2018 (UDHD).	Rs.23,16,477/- F2-22/18-19	2316477.00	2316477.00	0.00	Centrifugal Pump (01 no.) installation, testing & commissioning completed and running condition.	-	
2	Supply, installation & Commissioning of 180 HP C/F Pump set at BRJP Drainage P/Plant S.P. Verma Road.	Sri Subodh Kumar	Rs.26,63,200/-Ref 120 dt.20.02.2018 (UDHD).	Rs.22,85,690/- F2-23/18-19	2285690.00	2285690.00	0.00	Centrifugal Pump (01 no.) installation, testing & commissioning completed and running condition.	-	
3	Supply, installation, Commissioning & testing of 500 KVA Transformer at BRJP Drainage P/Plant Saidpur	M/S Rena Electricals Engg. Works	Rs.13,34,300/-Ref 120 dt.20.02.2018	Rs.13,21,078/- F2-21/18-19	1321078.00	1321078.00	0.00	Transformer (01 no.) installation, testing & commissioning completed and running condition.	-	
4	PFR for supply, installation, commissioning of 100 HP VT pump set at BRJP drainage pumping station Rajbanshi Nagar.	M/S Chandra Brothers	Rs.28,15,900/-Ref.321 dt.09.03.21	Rs.2445300/- F2-62/18-19	2445300.00	2424636.00	20664.00	VT Pump (01 no.) installation, testing & commissioning completed and running condition.	-	

B

45

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP, TRANSFORMER

sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Financial Progress				Physical Progress		Remarks
				Agreement value Agreement No.	Fund received	Total Expenditure	Fund Available	Work Done	Balance Work	
1	2	3	4	5	6	7	8	9	10	11
1	Supplying, installation, testing and commissioning of 3.3 KV 25 KA/3 sec Indoor ICOG 4 VCB Panel Board in existing panel room provided bu BUIDCo in NBCC Yogipur DPS.	Candela Enterprises Pvt. Ltd	Rs.64,34,569/- Ref. 44 dt.06.07.21	Rs.6406152/- F2-08 of 2021-22	6406152.00	4810733.00	1595419.00	Panel room construction completed and panel installed.	-	
2	Supply, installation, commissioning of 3x800 KVA transformer of storm drainage pumping station at Mandir New.	M/S Today Electrical Services	Rs.44,05,998/- Ref.66 dt.09.09.21	Rs.4994820/- F2-10 of 2021-22	4405998.00	4405998.00	0.00	Transformer (03 nos.) installation, testing & commissioning completed and running condition.	-	
3	Supply, installation, commissioning & testing of Non-Clog Submersible pump sets with panel, starters and other required accessories at High Court, Vikash Bhawan, MLA Flat & Sinchai Bhawan under PMC area.	M/S Sunil Kumar	Rs.20,42,000/- Ref.34 dt.04.06.21	Rs.1910000/- F2-09 of 2021-22	1910000.00	1870000.00	40000.00	Submersible Pump (04 nos.) installation, testing & commissioning completed and running condition.	-	




Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Patna

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP, TRANSFORMER

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement Value		Financial Progress			Physical Progress		Remarks
				Agreement No.	Fund received	Total Expenditure	Fund Available	Work Done	Balance Work		
1	2	3	4	5	6	7	8	9		10	
1	Supply, installation, commissioning & testing of 500 KVA (02 nos.) transformer at drainage pumping plant Yogipur.	M/S Chandra Brothers	Rs. 3505800/- Ref:07 dt. 12.04.22	Rs.3124040/- F2-02 of 2022-23	3124040.00	3124040.00	0.00	Transformer (02 nos.) installation, testing & commissioning completed and running condition.	-		
2	Supply, installation & commissioning of 02 sets Non-Clog Submersible pump having discharging capacity of 360 LPS at a total head of 13 mtrs of storm drainage pumping plant Dhobighat for the year 2022-23.	M/S Chandra Brothers	Rs. 6439273/- Ref:07 dt. 12.04.22	Rs.5270876/- F2-04 of 2022-23	5270876.00	5203776.00	67100.00	Submersible Pump (02 nos.) installation & commissioning completed and running condition.	-		
3	Supply, installation & commissioning of 01 set Non Clog Submersible pump having discharging capacity of 360 LPS at a total head of 08 meter for storm drainage pumping plant Dhanuki More for the year 2022.	(M/S Shivour Infrastructure Engineers Pvt Ltd)		Rs 2789874.00 F2-04 of 2022-23	2789874.00	2789874.00	0.00	Submersible Pump (01 no.) installation & commissioning completed and running condition.	-		
4	Supply, installation & commissioning of 02 set Non Clog Submersible pump having discharging capacity of 360 LPS at a total head of 08 meter for storm drainage pumping plant Riding Road for the year 2022.	(M/S Shivour Infrastructure Engineers Pvt Ltd)	Rs.6085959/- Ref. 07 dt.12.04.22	Rs 5424196.00 F2-03 of 2022-23	5424196.00	5398224.00	25972.00	Submersible Pump (02 nos.) installation & commissioning completed and running condition.	-		
5	Erection of 11 KVA line and installation of additional 3x315 KVA transformer for drainage pumping station Rajdhani Vatika ECO park.	Electricity Dept	-	-	2929916.00	2929916.00	0.00	Transformer (03 nos.) installation, testing & commissioning completed and running condition.	-		
6	Supplying, installation & commissioning of 01 set Non-Clog Submersible pump of 540 LPS at Sandalpur DPS for year 2022.	(M/S Shivour Infrastructure Engineers Pvt Ltd)	-	Rs. 52,53,58%/- F2-25/22-23	5188472.00	5188472.00	0.00	Submersible pump (01 No.) V/IP	Completed		

636

W

✓

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP, TRANSFORMER

Sl.no	Name of Project	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value			Financial Progress			Physical Progress		Remarks
				Agreement No.	Fund received	Total Expenditure	Fund Available	Work Done	Balance Work			
1	2	3	4	5	6	7	8	9	10	11		
1	Supply & Fitting of 600mm x 450mm dia manually operation of disc double handed butterfly valve for DPP-Kurjee, Punaichak, Rajbanshi Nagar & S.P. Verma Road.	M/S R.P. Electrical Works.	Rs.11,41,300/-Ref 18 dt.16.06.2017 (UDHD).	Rs.11,30,000/-F2-62/17-13	1141300.00	1130000.00	11300.00	Butterfly Valve (04 nos.) supply & fitting completed.				

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP, TRANSFORMER

sl.no	Name of Project	Name of Contractor	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		Financial Progress			Physical Progress		Remarks
					Agreement No.	Fund received	Total Expenditure	Fund Available	Work Done	Balance Work		
1	2	3	4	5	6	7	8	9	10	11		
1	Supply, installation & Commissioning of 150 HP Submersible Pump set at BRJP Drainage P/Plant Sandalpur.	(M/S Shivour Infrastructure & Project Engg. Pvt Ltd.)	Rs.82,88,000/-Ref 120 dt.20.02.2018 (UDHD).	Rs.32,42,700/-40/19-20	F2-4144000.00	3112700.00	1031300.00	Submersible Pump (01 no.) installation, testing & commissioning completed and running condition.				

634

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna
SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF VT PUMP
FINANCIAL YEAR 2020-21

sl.no	Name of Project Contractor	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		Financial Progress			Physical Progress		Remarks
				Agreement No.	fund received	Total Expenditure	Fund Available	Work Done	Balance Work		
1	2	3	4	5	6	7	8	9	10	11	
1	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-I).	M/S/UEE Electrical Engg. Pvt. Ltd	Rs.2235.45558/ Ref.1484 dt- 13.04.20	Rs.187550934.12 +GST SBD-11/20-21	132356690.00	126774625.00	5582065.00	VT Pump (09 nos.) Supplied for (i)Saidpur New-06 sets, (ii)Rampur-03 sets	Installation & commissioning awaiting		
2	Supply, installation, Commissioning of VT pump sets complete with pannel, starter & other required accessories (Gr. No-A-II).	M/S/UEE Electrical Engg. Pvt. Ltd	Rs.2083.28161/ Ref.1483 dt- 13.04.20	Rs.174783796.11 +GST SBD-12/20-21	120000000.00	120000000.00	0.00	VT Pump (10 nos.) Supplied for (i)Sandaipur-04 sets, (ii)TV Tower-04 sets, (iii)NBCC Yogipur-02 sets 420 KW VT pump installation, testing, commissioning complete at NBCC Yogipur	Rest 09 nos. Installation, commissioning awaiting.		
3	Supply, installation, Commissioning & testing of VT pump sets & other required accessories (Gr. No-A-III).	M/S/UEE Electrical Engg. Pvt. Ltd	Rs.1632.13560/ Ref.1482 dt- 13.04.20	Rs.136933410.24 +GST SBD-13/20-21	104454010.00	98322600.00	6131410.00	VT Pump (13 nos.) supplied for (i) Mandiri New-02 sets, (ii) Kadamkuan-03 sets, (iii) RMRI-03 sets, (iv)Raibanshi Nagar-01 set, (v) Bahadurpur Housing Board-02 sets, (vi) Bahadurpur TV Tower-01 set, (vii)Babu Bazaar-01 set BHB, TV Tower, Mandiri, Babu Bazar installed, testing, commissioning commissioning completed	Rest 07 nos. installation, commissioning awaiting.		

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF DG SET

Sl.no	Name of Project Contractor	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		Financial Progress			Physical Progress		Remarks
				Agreement No.	fund received	Total Expenditure	Fund Available	Work Done	Balance Work		
1	2	3	4	5	6	7	8	9	10	11	
1	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-I).	M/S Sterling Generators Pvt. Ltd	Rs.1177.44421/-	Rs.99284490.96 +GST SBD-15/20-21	117155699.00	110892566.00	6263133.00	DG Set (06 nos.) (i) Pahari New-01, (ii)NBCC Pahari-01, (iii)Saidpur-01, (iv)Yogipur-02, (v)Punachak-01 installation, commissioning & testing completed and running condition.	O&M - 05 Years		
2	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all accessories (Gr. No-E-II).	M/S Sterling Generators Pvt. Ltd	Rs.1141.51880/ Ref.1462 dt-01.04.20	Rs.96255186.60 +GST SBD-14/20-21	132198242.00	128263589.00	3934653.00	DG Set (06 nos.) (i)Mandiri New-01, (ii)Rajapur New-01, (iii)Kurjee-01, (iv)Pahari Old-01, (v)S.P. Verma Road-01, (vi)Rajapur Old-01 installation, commissioning & testing completed and running condition.	O&M - 05 Years		
3	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-III).	M/S Sterling Generators Pvt. Ltd	Rs.688.28706/ Ref.1456 dt-01.04.20	Rs.58037764.94 + GST SBD-09/20-21	68484563.00	68484563.00	0.00	DG Set (08 nos.) (i)Krishnaghat-01, (ii)R.K. Avenue-01, (iii)Bahadurpur Housing Board-01, (iv)Mandiri Old-01, (v)Antaghat-01, (vi)Ashok Nagar-01, (vii)Rampur-01, (viii)Bahadurpur TV Tower-01 installation, commissioning & testing completed and running condition.	O&M - 05 Years		
4	Supply, installation, Commissioning & testing with 5 Years maintenance of silent type DG set with all required accessories (Gr. No-E-IV).	M/S Sterling Generators Pvt. Ltd	Rs.529.26571/ Ref.1457 dt-01.04.20	Rs.44628760.87 + GST SBD-10/20-21	52661938.00	52328010.00	333928.00	DG Set (13 nos.) (i)Mithapur-01, (ii)Sandaipur-01, (iii)SK Pur-01, (iv)Rajbanshi Nagar-01, (v)Gardaniabagh-01, (vi)RMRI-01, (vii)Kadamkuan-01, (viii)Gosai Tola-01, (ix)Transport Nagar-01, (x)Dhanuki More-01, (xi)Boring Road-01, (xii)Raj Bhawan-01, (xiii)Shastri Nagar-01, (xiv)Dr. Zakir Husain Institute, (xv)Officer's Flat-01, (xvi)High Court-01, (xvii)Ganga Bhawan-01, (xviii)Chhajubagh-01 installation, commissioning & testing completed and running condition.	O&M - 05 Years		
5	Supply, installation, commissioning & testing of 400 KVA outdoor water cooled generating set and other accessories for HMCH DPS	M/S Sterling Generators Pvt. Ltd	Rs.4383495/- Ref. 188 dt. 17.02.22	Rs.4996753/- F2-10 of 2022-23	4383495.00	4383495.00	0.00	DG Set (01 no.) installation, commissioning & testing completed and running condition.	O&M - 05 Years		

SUPPLYING, INSTALLATION, TESTING & COMMISSIONING OF TROLLEY MOUNTED DIESEL/ELECTRIC PUMP, SUBMERSIBLE & C/F PUMP

sl.no	Name of Project Contractor	Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		Financial Progress			Physical Progress		Remarks
				Agreement No.	fund received	Total Expenditure	Fund Available	Work Done			
1	2	3	4	5	6	7	8	9		11	
1	Supply, & testing of Trolley Mounted Portable type electrical driven auto priming centrifugal pump complete with all PVC junction etc. with all required accessories (Gr. No-F-III)	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.1327.50938/Ref.1463 dt-01.04.20	Rs.112050791.82 +GST SBD-17/20-21	100000000.00	91765230.00	8234770.00	Trolley Mounted Pump (40 nos.) supply & testing completed and in running condition.			
2	Supply, & testing of Trolley Mounted Portable type electrical driven auto priming centrifugal pump complete with all required accessories (Gr. No-F-IV)	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.999.45097/Ref.1460 dt-01.04.20	Rs.84360438.06 +GST SBD-16/20-21	47241845.00	44200268.00	3041577.00	Trolley Mounted Pump (20 nos.) supply & testing completed and in running condition.			
3	Supply, & testing of Trolley Mounted Portable type diesel driven auto priming centrifugal pump etc (Gr.-FV)	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/-Ref.1461 dt-01.04.20	Rs.5,94,14,905.92 +GST SBD-01/20-21	49908520.00	48908520.00	10000000.00	Trolley Mounted Pump (15 nos.) supply & testing completed and in running condition.			
4	Supply, & testing of Trolley Mounted Portable type diesel engine driven auto priming centrifugal pump with complete required accessories (Gr. No-F-VI)	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.703.91154/Ref.1464 dt-01.04.20	Rs.59414905.92 + GST SBD-02/20-21	49908520.00	49476569.00	431951.00	Trolley Mounted Pump (15 nos.) supply & testing completed and in running condition.			
5	Supply, & testing of Trolley Mounted Portable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-I)	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.453.51627/Ref.1452 dt-01.04.20	Rs.38279847.67 + GST SBD-06/20-21	32979561.00	32208990.00	770571.00	Trolley Mounted Pump (10 nos.) supply & testing completed and in running condition.			
6	Supply, & testing of Trolley Mounted Portable type diesel engine driven self priming centrifugal pump with complete all required accessories (Gr. No-C-II)	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.539.40468/Ref.1458 dt-01.04.20	Rs.45546293.16 + GST SBD-05/20-21	27206319.00	26466580.00	739739.00	Trolley Mounted Pump (08 nos.) supply & testing completed and in running condition.			
7	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-I).	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.570.40757/Ref.1465 dt-01.04.20	Rs.48146266.50 +GST SBD-03/20-21	40000000.00	28927891.00	11072109.00	Submersible Pump (12 nos) (i)\ogipur-02, (ii) TV Tower-04, (iii)Kadamkuan-01, (iv) Dr Zakir Hussain Institute-01, (v)80 Set Rajbanshi Nagar-01, (vi)Gosa Tola-01, (vii)Raj Bhawan-02 installation, commissioning & testing completed and in running condition.	-		
108 nos. Trolly Mounnted Pump											
ump											

ump

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna

8	Supply, installation, Commissioning & testing of Non-clog submersible pump set with all required accessories (Gr. No-B-II).	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.458,91289/ Ref.1451 dt-01.04.20	Rs.38735359.31 + GST SBD-04/20-21	30000000.00	28451808.00	1548192.00	Submersible Pump (07 nos) (i)Krishnaghat-03, (ii)Antaghat-01, (iii)Bahadurpur Housing Board-01, (iv)Babu Bazaar-01, (v)S.P. Verma Road-01 Installation, commissioning & testing completed and in running condition.		29 nos. Submersible P
9	Supply, installation, Commissioning & testing of Non-clog submersible pump sets with pannel, starter & other required accessories (Gr. No-B-III).	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.767,58149/ Ref.1454 dt-01.04.20	Rs.64789081.88 +GST SBD-18/20-21	45000000.00	39214436.00	5785564.00	Submersible Pump (10 nos) (i)RK Avenue-04, (ii) Mithapur-01, (iii)Rampur-02, (iv)Pirmuhan-02, (v)RMRI-01 Installation, commissioning & testing completed and in running condition.		
10	Supply, installation, Commissioning & testing of end junction vertical discharge C/F pump sets with pannel, starter & other required accessories (Gr. No-A-I).	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.534,18397/ Ref.1459 dt-01.04.20	Rs.45088748.69 + GST SBD-08/20-21	35000000.00	31991125.00	3008875.00	C/F pump (06 nos.) (i)Sandalpur-03, (ii) S.P. Verma Road-01, (iii) S.K. Puri-01 Installation, commissioning & testing completed and in running condition.		
11	Supply, installation, Commissioning & testing of end junction vertical C/F pump set with pannel starter with all required accessories (Gr. No-A-II).	M/S Wilo Mather & Platt Pump Pvt. Ltd.	Rs.233,59057/ Ref.1453 dt-01.04.20	Rs.19716627.76 + GST SBD-07/20-21	15000000.00	10047966.00	4952034.00	C/F pump (10 nos.) (i)Kadamkuan-02, (ii) Boring Road-03, (iii)Officers Flat-03, (iv)Dr. Zakir Hussain Institute-02 Installation, commissioning & testing completed and in running condition.		16 nos. C/F Pump

13

13

ANNUAL REPAIR, OPERATION & MAINTENANCE OF DRAINAGE PUMPING PLANTS
for financial Year 2020-21, 2021-22, 2022-23

sl.no	Name of Project	Name of contractor	A&E S with Ref. & Date (Rs.in Cr.)	Agreement value		Financial Progress		Physical Progress	Remarks
				Agreement No.	Fund Received	Total Expenditure	Fund Available		
1	2	3	4	5	6	7	8	9	10
1	Annual repair Operation & maintenance of DPS 1. Pahari New 2. Pahari Old. 3. NBCC Pahari 4. Transport Nagar 5. Dhanuki More with all materials labours for 3 Years (Gr No-01)	(M/S House of Power Electrical Pvt. Ltd.)	Rs.10,43,33,600/- Ref-239 dt.05.03.20 (UDHD).	Rs.10,13,00,000/- F2-10/20-21	76295222.00	74082273.00	2212949.00	Work Completed	
2	Annual repair Operation & maintenance of DPS 1. Yogipur 2. NBCC Yogipur 3. Saidpur 4. Kadamkuan 5. R.K. Avenue with all materials, spears & labours (Gr No-02)	(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,89,35,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.22,00,00,000/- F2-13/20-21	142698981.00	142165002.00	533979.00	Work Completed	
3	Annual repair Operation & maintenance of DPS 1Rampur 2. RMRI 3. Sandalpur 4. Bhadurpur T.V.Tower 5. BHB with all materials labours (Gr No-03)	(M/S P.K. Industries)	Rs.7,38,01,500/- Ref-239 dt.05.03.20 (UDHD).	Rs.7,60,00,000/- F2-08/20-21	65029069.00	64647979.00	381090.00	Work Completed	
4	Annual repair Operation & maintenance of DPS 1. Krishnaghat 2. Antaghat. 3.S.P. verma Road 4. Rajapur Old 5. Rajapur New with all materials, spears & labours (Gr No-04)	(M/S R.P. Electrical Works.)	Rs.24,43,18,481/- Ref-239 dt.05.03.20 (UDHD).	Rs.11,75,00,000/- F2-12/20-21	105129878.00	104465550.00	664328.00	Work Completed	
5	Annual repair Operation & maintenance of DPS 1. Mandiri New 2. Mandiri Old 3. Gosal Tola 4. Kurjee 5. Punaichak with all materials labours (Gr No-05)	(M/S P.K. Industries)	Rs.9,36,69,011/- Ref-239 dt.05.03.20 (UDHD).	Rs.8,90,00,000/- F2-09/20-21	79677723.00	78562472.00	1115251.00	Work Completed	
6	Annual repair Operation & maintenance of DPS 1. Gardaniabagh 2. Mithaur Old. 3. Dr. Zakir Hussain 4. 800 Set Shastri Nagar 5. 400 Set Rajbanshi Nagar 6. 80 set Rajbanshi Nagar for a Period 3 Yearse with all materials, spears & labours (Gr No-06)	(M/S R.P. Electrical Works.)	Rs.14,55,10,000/- Ref-239 dt.05.03.20 (UDHD).	Rs.6,00,00,000/- F2-11/20-21	55670762.00	55507394.00	163368.00	Work Completed	
7	Annual repair Operation & maintenance of DPS 1. Officers Flat 2. Boring Road 3. C.I.D. Colony 4. High Court 5. Rajbhawan 6. S.K.Puri 7. Chhajabagh with all materials labours (Gr No-07)	(Sri Sunil Kumar)	Rs.12,87,86,904/- Ref-239 dt.05.03.20 (UDHD)	Rs.4,00,00,000/- F2-07/20-21	35768621.00	35459987.00	308634.00	Work Completed	




ANNUAL REPAIR, OPERATION & MAINTENANCE OF DRAINAGE PUMPING PLANTS
for financial Year 2023-24

Sl.no	Name of Project Name of Contractor	Name of contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value Agreement No.	Financial Progress			Physical Progress	Remarks
					Fund Received	Total Expenditure	Fund Available		
1	2	3	4	5	6	7	8	9	10
1	Complete Annual repairing, overhauling, servicing, operation & maintenance of 1(A) Pahari NBCC, 1(B) Pahari New, 1(C) Pahari Old, 1(D) Pahari Old STP & 1(E) Transport Nagar under Mech., Wroks Division, BUIDCO, Patna for the period of done before monsoon for the year 2023-24. (Group-01)	(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,73,13,209/- Ref-34 dt.09.05.23. (UDHD).	Rs.4,40,07,421/- SBD-04 of 2023-24	200000000.00	0.00	200000000.00	Work in Progress	
2	Complete Annual repairing, overhauling, servicing, operation & maintenance of 2(A) Yogipur, 2(B) Yogipur NBCC, 2(C) Bahadurpur Housing Board, 2(D) Bahadurpur T.V. Tower & 2(E) Ashok Nagar under Mech., Wroks Division, BUIDCO, Patna for the period of done before monsoon for the year 2023-24. (Group-02)	(M/S House of Power Electrical Pvt. Ltd.)	Rs.3,95,87,208/- Ref-35 dt.09.05.23 (UDHD).	Rs.3,69,32,330/- SBD-03 of 2023-24	150000000.00	0.00	150000000.00	Work in Progress	
3	Complete Annual repairing, overhauling, servicing, operation & maintenance of 3(A) Saidpur STP, 3(B) R. K. Avenue, 3(C) Kadamkuan, 3(D) Rampur, 3(E) Saidpur & 3(F) Pirmuhani IPS under Mech., Wroks Division, BUIDCO, Patna for the period of done before monsoon for the year 2023-24. (Group-03)	(M/S House of Power Electrical Pvt. Ltd.)	Rs.4,09,09,168/- Ref-42 dt.10.05.23.	Rs.3,82,32,867/- SBD-05 of 2023-24	0.00	0.00	0.00	Work in Progress	
4	Annual repairing, overhauling, servicing, operation & maintenance of 4(A) Sandalpur, 4(B) Dhanuki More, 4(C) RMRJ, 4(D) NMCH under Mech. Works Division, BUIDCO, Patna for the period of done before monsoon for the year 2023-24. (Gr No-04)	(M/S P.K. Industries)	Rs.1,71,55,117/- Ref-37 dt.09.05.23 (UDHD).	Rs.1,60,31,187/- F2-01/23-24	100000000.00	0.00	100000000.00	Work in Progress	
5	Annual Repairing, maintenance & operation of 5(A) Mandiri New, 5(B) Mandiri Old, 5(C) Rajapur Old, 5(D) Rajapur New & 5(E) Dhobighat under Mech., Wroks Division, BUIDCO, Patna for the period of done before monsoon for the year 2023-24. (Gr No-05)	(M/S R.P. Electrical Works.)	Rs.3,79,12,467/- Ref-36 dt.09.05.23. (UDHD)	Rs.3,54,32,214/- SBD-06 of 2023-24	150000000.00	0.00	150000000.00	Work in Progress	
6	Complete Annual repairing, overhauling, servicing, operation & maintenance of 6(A) Boring road, 6(B) S.K. Puri, 6(C) Dr Zakir Hussain Institute, 6(D) Officer's Flat under Mech., Wroks Division, BUIDCO, Patna for the period of done before monsoon for the year 2023-24. (Gr No-06)	(Sri Sunil Kumar)	Rs.1,25,12,419/- Ref-33 dt.09.05.23 (UDHD).	Rs.1,05,24,429/- F2-02/23-24	70000000.00	0.00	70000000.00	Work in Progress	

B

H

Sl.no	Name of Project Name of Contractor	Name of contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		Financial Progress			Physical Progress	Remarks
				Agreement No.	Fund Received	Total Expenditure	Fund Available			
5	Annual Repairing, maintenance & operation of 7(A) Antaghat, 7(B) Krishnaghat, 7(C) S.P. Verma Road, 7(D) Punaichak & 7(E) CID Colony under Mech., Works Division, BUIDCO, Patna for the period of done before monsoon for the year 2023-24. (Gr-07)	(M/S R.P. Electrical Works.)	Rs.3,16,44,534/- Ref-61 dt.23.05.23 (UDHD).	Rs. 2,95,41,623/- SBD-01 of 2023-24	12737982.00	0.00	12737982.00		Work in Progress	
	Annual Repairing, maintenance & operation of 8(A) Mithapur, 8(E) Babu Bazaar, 8(C) Gardaniabagh, 8(D) 400 Set Rajbanshi Nagar & 8(E) 80 Set Rajbanshi Nagar under Mech., Wroks Division, BUIDCO, Patna for the period of done before monsoon for the year 2023-24. (Gr-08)	(M/S R.P. Electrical Works.)	Rs.2,23,88,882/- Ref-60 dt.23.05.23 (UDHD).	Rs. 2,09,08,973/- SBD-02 of 2023-24	11000000.00	0.00	11000000.00		Work in Progress	
	Complete Annual repairing, overhauling, servicing, operation & maintenance of 9(A)MLA Flat, 9(B) Rajbhawan, 9(C) High Court, 9(D) 800 Set Shastri Nagar, 9(E) Shastri Nagar IPS, 9(F) Chhajubagh, 9(G) Sinchai Bhawan, 9(H) Vikash Bhawan, Wroks Division, BUIDCO, Patna for the period of done before monsoon for the year 2023-24. (Gr-09)	(Sri Sunil Kumar)	Rs.1,73,46,010/- Ref-63 dt.23.05.23 (UDHD).	Rs. 1,45,90,106/- F2-03/23-24	8000000.00	0.00	8000000.00		Work in Progress	
	Annual Repairing, overhauling, servicing, maintenance & operation of 10(A) Rajdhani Vatika (Eco Park) DPS-01, 10(B) Rajdhani Vatika (Eco Park) DPS-02, 10(C) Rajdhani Vatika (Eco Park) DPS-03 & 10(D) P. Point under Mech., Wroks Division, BUIDCO, Patna for the period of done before monsoon for the year 2023-24. (Gr-10)	(M/S P.K. Industries)	Rs.1,83,09,451/- Ref-62 dt.23.05.23 (UDHD).	Rs. 1,54,00,473/- F2-04/23-24	8000000.00	0.00	8000000.00		Work in Progress	
	Annual Repairing, maintenance & operation of storm drainage pumping station 11(A) Kurjee, 11(B) Police Colony IPS, 11(C) Gosai Tola, 11(D) Beur Lifting IPS & 11(E) Riding Road under Mech., Wroks Division, BUIDCO, Patna for the period of done before monsoon for the year 2023-24. (Gr-11)	(M/S P.K. Industries)	Rs.2,01,67,302/- Ref-41 dt.10.05.23 (UDHD).	Rs. 1,88,29,674/- F2-05/23-24	10000000.00	0.00	10000000.00		Work in Progress	
	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e. Congress Maidan, NCC Maidan, Bakari Bazar TDPS in Bankipur Achnal under Works Division, BUIDCO, Patna for the period of done before monsoon 2023. (Gr-12)	(M/S Arsa Infratech Pvt. Ltd)	Rs.45,52,862/- Ref-69 dt.25.05.23 (UDHD).	Rs. 38,29,510.80 F2-07/23-24	0.00	0.00	0.00		Work in Progress	

62

62

sl.no	Name of Project Name of Contractor	Name of contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value	Financial Progress			Physical Progress	Remarks
				Agreement No.	Fund Received	Total Expenditure	Fund Available		
	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e. Khanpur, Barmutta, Premkunj, Big Hospital, Shilita Mandir, Krishna Niketan, Jakariyapur TDPS in Ajimabad Anchal under Mech. Works Division, BUIDCO, Patna for the period of done before monsoon 2023. (Gr-13)	(M/S Nishi Kumari)	Rs.1,33,31,520/- Ref-66 dt.23.05.23 (UDHD).	Work Oder-893 Dt. 02.06.23	0.00	0.00	0.00	Work in Progress	
	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e. Danapur Ghurdaur, Nehru Path AILMS Digha Junction, H-Tech Hospital, Isopur Bramasthan TDPS in Danapur West Anchal under Mech. Works Division, BUIDCO, Patna for the period of done before monsoon' 2023. (Gr-14)	(M/S Nishi Kumari)	Rs.74,47,686/- Ref-64 dt.23.05.23 (UDHD).	Work Oder-894 Dt. 02.06.23	0.00	0.00	0.00	Work in Progress	
	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e. Dasratha, Ranakrishna Nagar, Jaganpura, Nandlal Chhapra & Srinagar TDPS in Kankebagh Anchal under Mech. Works Division, BUIDCO, Patna for the period of done before monsoon' 2023. (Gr-15)	(M/S Om Construction)	Rs.75,06,885/- Ref-65 dt.23.05.23 (UDHD).	Work Oder-895 Dt. 02.06.23	0.00	0.00	0.00	Work in Progress	
	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e. Rajiv Nagar, Patna Digha Nahar Sluice Gate & Digha Thana TDPS in Patliputra Anchal under Mech. Works Division, BUIDCO, Patna for the period of done before monsoon' 2023. (Gr-16)	(M/S Jai Hanuman Ji Electricals)	Rs.1,03,30,432/- Ref-58 dt.23.05.23 (UDHD).	Rs. 86,89,148.10 F2-06/23-24	0.00	0.00	0.00	Work in Progress	
7	Annual repair, shifting, installation, operation & maintenance and restoring of pump after monsoon of different temporary drainage pumping station i.e. Beur Bataura Pool, Beur Hasanpura, Police Colony, Rupaspur & Sabri Nagar TDPS in Nutan Rajdhani Anchal under Mech. works division Buidco, Patna for the period of done before monsoon' 2023. (Gr-No-17)	(M/S Vikrant Electricals)	Rs.67,89,635/- Ref-67 dt.23.05.23 (UDHD)	Rs. 57,10,907/- F2-08/23-24	0.00	0.00	0.00	Work in Progress	

B

✓

526

Construction of 22 DPS Project, Patna (2020-21)

sl.no	Name of Project Name of Contractor	AA& ES with Ref. & Date (Rs.in Cr.)	Agreement value		As per Agreement Date of completion	fund received	Total Expenditure	UC Sent	Main component	Component wise Physical Progress			Remarks
			Agreement No.							Upto previous Month	During the month	Total progress	
1	Construction, erection, supply, installation, testing and commissioning for storm water drainage pumping station 08 (Eight) in Khagaul Danapur near Hitech Hospital, Ghurdaur Nehru Path, Isopur Brahma Asthan, Karori Chak, Beur Netaura Pul, Canal DPS, Digha (Near Old Thane) & Rajiv Nagar at Patna, Bihar (Toshiba Water Solutions Pvt. Ltd)	-	Rs. 1536000000.00 LOA No.-Yo-2351/22-1194, Group-I	-	5	6	7	8	9	10	11	12	13
2	Construction, erection, supply, installation, testing and commissioning of 8 (Eight) storm drainage pumping stations Congress Maidan, R.K. Avenue, Rampur, Bakri Bazaar, T.V. Tower, Nandlal Chapra & Dasratha at Patna, Bihar (ECO Protection Engineers Pvt. Ltd.)	-	Rs. 850503741.00 NIT No.- BUIDCo/Yo-1875/20 (Part-2)-33, Group-II	-	-	124000000.00	123000000.00	Send	-	-	-	Work in Progress	Mobilization Advance 10% of Agreement was paid by Patna City Anchal, BUIDCo, Patna.
3	Construction, erection, supply, installation, testing and commissioning for storm water drainage pumping station 06 (Six) in Sandalpur, RMRI, Big Hospital, Premkunj (Karmali Chak), Khanpur & Barmutta at Patna, Bihar (Toshiba Water Solutions Pvt. Ltd)	-	Rs. 1399000000.00 NIT No.- BUIDCo/Yo-1875/20 (Part-2)-33, Group-III	-	-	125449625.00	125449267.00	Send	-	-	-	Work in Progress	
4	Danapur contentment परिसर में निर्माणधीन Hi-Tech (Anand Bazar) DPS हेतु 30 years Lease Rent सुगतिन के संबंध में।	-	-	-	-	13344300.00	13344300.00	-	-	-	-	-	

B

4

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District

गार - फरवरी, 2023

Sl No.	Name of Project Name of Contractor	AAEE With Ref. & Date (Rs. in Cr.)	Agreement Value	As per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	राजपुर जलपूर्ति योजना Survey, Design, Build balance work of OHSR in Zone-I & Zone-IV with Distribution Network, including 5 years O&M M/s Kundan Kumar, Parsa Bazar, Patna.	14.3015 Cr. Letter No. - 330, Date - 20.05.2022	10.649 Cr Ref-SMD-03 of 2022-23/04.03.2023	03.03.2024				T/W - 4 Nos. Distribution network - 36745.16 m. HSC - 4760 No.	T/W - 2 at RPS more T/W - 1 at Mubarakpur Pipe laying in Zone-1 - 1km.		T/W - 3 No. Complete Transformer Installed Pipe laying 1 km.	13	14
2	नौवापुर जलपूर्ति योजना के बार्ड रोड-10 एवं 11 के अतिरिक्त कार्य (पक्की लाईन, ग्रेडिंग एवं गेट स्थापना)	73.46274 Cr. Letter No.-46, Date - 30.08.2018	66.44255 Cr 22.06.2022	22.12.2022					10	11	12		
3	Construction of RCC Box Culvert Outlet Drain Length-410 mtr at Gaudanbagh D/S under NCC Bazar Patna. Contractor - Sunil Kanchan	Rs. 4.30495 Cr. UD&HD Letter No-67, Date-02.09.2021	Rs. 3.62088 Cr. Date - 22.05.2023	16 Months Date - 21.11.2023	2.00	2.00	2.00	Drain Length - 430 m.	295 m.		301 m.	70%	
4	गार जलपुरा, राजपुर निवासी अतिरिक्त अपवर्धन रोड, नौवा रोड पटना से उत्तर की ओर गंगा सेना गार सौरा महीरा : पत्र से पानी टैंक होने पर सौरा रोड के पर को थोड़ी थोड़ी सड़क पर अपवर्धन गार प्रियंका कर्मा	Rs. 4.98726 Cr. UD&HD Letter No-1667, Date-11.04.2023	Rs. 4.1692838 Cr. Date - 17.07.2023	16/04/2024				RCC Nala - 1018 m. PCC Road - 1010 m.				कार्य प्रगति पर	
5	Paina Storm Water Drainage Project Catchment - 1 Contractor - Kadhe Associate	Rs. 258.31 Cr. UD&HD Letter No - 3484, Date - 08.07.2022.	Rs. 260.732 Cr					Drain Length - 34.72 km D.P.S. - 02 no					
6	Paina Storm Water Drainage Project Catchment - 2 Contractor - M/s DAY Construction Pvt. Ltd.	Rs. 67.85 Cr. UD&HD Letter No - 3485, Date - 08.07.2022.	Rs. 67.363 Cr Date - 28.06.2023					Drain Length - 10.74 km D.P.S. - 01 no			Survey work in Progress. Dewatering work (100m) length) in Progress.		
7	Paina Storm Water Drainage Project Catchment - 3 Contractor - Sudhakar InfraTech Pvt. Ltd. & Rajeev Rajraj (JV)	Rs. 112.89 Cr. UD&HD Letter No - 3486, Date - 08.07.2022.	Rs. 103.0 Cr. Date - 06.04.2023					Drain Length - 20.35 km			1.020 km completed		
8	Paina Storm Water Drainage Project Catchment - 4 Contractor - M/s White Blue Hitech Pvt. Ltd.	Rs. 115.67 Cr. UD&HD Letter No - 3487, Date - 08.07.2022.	Rs. 103.735 Cr. Date - 23.03.2023					Drain Length - 26.92 km			1.360 km completed		
9	Paina Storm Water Drainage Project Catchment - 5 Contractor - M/s Sudhakar InfraTech Pvt. Ltd. & Rajeev Rangan (JV)	Rs. 116.09 Cr. UD&HD Letter No - 3488, Date - 08.07.2022.	Rs. 105.348 Cr. Date - 12.04.2023					Drain Length - 24.45 km			1.76 km completed		
10	Paina Storm Water Drainage Project Catchment - 6 Contractor - M/s White Blue Hitech Pvt. Ltd.	Rs. 45.66 Cr. UD&HD Letter No - 3489, Date - 08.07.2022.	Rs. 41.29 Cr. Date - 26.08.2023					Drain Length - 15.01 km.			Work is in progress		
11	Paina Storm Water Drainage Project Catchment - 7 Contractor - M/s Rajeev Rangan & Vineesh Kumar (JV)	Rs. 61.77 Cr. UD&HD Letter No - 3490, Date - 08.07.2022.	Rs. 55.58 Cr. Date - 14.03.2023					Drain Length - 21.38 km.			0.18 km completed		
12	Paina Storm Water Drainage Project Catchment - 8 Contractor - M/s Bharti Infra-Tech (JV)	Rs. 59.11 Cr. UD&HD Letter No - 3491, Date - 08.07.2022.	Rs. 50.976 Cr. Date - 22.02.2023					Drain Length - 13.02 km.			1.0 km completed		
13	Paina Storm Water Drainage Project Catchment - 9 Contractor - M/s Jahaan Project Pvt. Ltd.	Rs. 120.16 Cr. UD&HD Letter No - 3492, Date - 08.07.2022.	Rs. 90.455 Cr					Drain Length - 18.28 km.					

624

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nalanda District**

										Rs. in Crores			Year - FY 2023
Sl No.	Name of Project Name of Contractor	AAES With Ref. & Date, (Rs. in Cr.)	Agreement Value	As per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1		3	4	5	6	7	8	9	10	11	12	13	14
विद्युत्संयोजक जलपूर्ति योजना कोज- 1 संयोजक का नाम- M/s Nalanda Engicon pvt ltd		संश्लि-74.74, Letter no-435, dated- 21.07.2016 Total Amt. Rs. 87.50 Cr.	संश्लि-79.49 dated- 24.08.18 (Extended time of completion 31.03.2023)	79.499	74.623	73.490	HYT/W -14 Nos OHT -03 Nos SUMP + UGR-1+1 Pipe Line- 121583 m Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos Variation -02 T/W Variation in Pipeline - 33762 m Road Restoration- 103669 m Scada Additional Boring-7	14/14 complete OHT-3/3 in Progress pipe line 121583 m/ 121583m HSC 21524/21524 nos Transformer 14/14 nos Motor pump- 14/14 nos. Variation- 02/2 T/W Variation in pipeline - 33762 / 33762 m Road Restoration- 103665 m / 103659 m. Scada - Flow meter installed - 13/16 Additional Boring - 7/7			Physical Progress - 97.00% जलपूर्ति चालू है।	93.52%	
विद्युत्संयोजक जलपूर्ति योजना कोज- 11 संयोजक का नाम- M/s Nalanda Engicon pvt ltd		संश्लि-96.63, Letter no- 108,, dated- 17.01.2018 Total Amt. Rs. 115.85 Cr.	संश्लि-92.49 dated- 28.07.2018 (Deviation with time extension 31.03.2023)	99.764	102.420	102.420	HYT/W -23 Nos OHT -04 Nos Pipe Line- 162472 m Motor Pump- 23Nos Transformer -23Nos HSC - 18000 Nos Variation - 02 T/W Variation in pipeline - 24785 m Road Restoration- 122040 m HDPE Pipe line 7.1 km (Claim) Scada	T/W 23/23 OHT 4/4 nos Pipeline 162472m/162472 m HSC - 18024/18000 nos. Variation in HSC - 2000/2000 nos. Motor pump 23/23 Transformer 23/23 Variation in T/W- 02/02 Variation in W/P- 02/02 Variation in Pump House - 01/02 Variation in Pipe line - 24877/24785 m Road Restoration - 122046 m /122040 m HDPE Pipe line- 7.1 km Scada - Flow meter installed - 18/25			Physical Progress - 99.00 % जलपूर्ति चालू है।	98.23%	
इस्लामपुर जलपूर्ति योजना कोज- 1 M/s Nalanda Engicon pvt ltd.		संश्लि-08.193 93/13.01.201 4	संश्लि-7.434 15.12.2014	30.06.2017	7.434	6.901	6.901	1. Tubewell (2+2) 2. Pump house (2) 3. Distribution main (13765 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (75/30) 9. Boundary wall (100) 10. Main gate (2) 11. Approach Road (40) 12. Electrical Connection by ULB (2)	1. Tubewell (4) 2. Pump house (2) 3. Distribution main (13763 m) 4. Pump motor (2+2) 5. Transformer (2) 6. Overhead tank (2) 7. Chlorinator (2) 8. Stand post (30) 9. Boundary wall (172) 10. Main gate (2) 11. Approach Road (110.67) 12. Electrical Connection by ULB (2) 13. HSC 1732 nos. by claim			कार्य पूर्ण से कुछ है. जलपूर्ति चालू है। Physical Progress - 100 %	92.83%
इस्लामपुर जलपूर्ति योजना कोज- 11 शे. सुन इंटरनैशनल		संश्लि-03.09 130/08-03- 2018	संश्लि-3.08 10.09.2018	16.06.2019	2.346	2.333	2.333	63mm dia HDPE pipe- 1510 90mm dia HDPE pipe- 2313 110mm dia HDPE pipe- 6544 Distribution - 14714 HSC - 3 02	Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km		Total Pipe laying-14714 m HSC - 1911 nos Road Restoration - 9.8 km	राज्य योजना कोज-2 अर्न्तर्गत 3302 अंदर यह संयोजन किया गया था, लेकिन नगर स्वयंसेवा द्वारा कुल 37 अंदर बाहर स्टेच बाहर का निर्माण किया गया, जिससे शेष खरे से रात-प्रतिदिन यह संयोजन का कार्य पूर्ण कर दिया गया है। Physical Progress - 100 %	75.76%

माह - सितम्बर, 2023

Rs. In Crores

Dr.

Handwritten signature

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1								9	10	11	12	13	14
								(i) Distribution Network - 446 km (Revised Qty - 473.615 km) (ii) Road Restoration - 145.6 km (iii) Rising Main - 12.5 km	(i) Distribution Network - 525.57 km Pipe laid (ii) Road Restoration - 265.95 km Done (iii) Rising Main - 13.33km work completed	(i) Distribution Network - 533.57 km Pipe laid (ii) Road Restoration - 272.82 km Done (iii) Rising Main - 13.34 km. work completed			
								Construction of New Reservoir - 05 nos	37127 Nos. connection done, 15081 Nos Water Meter connection done	37714 Nos. connection done, 18469 Nos Water Meter connection done			
								Construction of New Reservoir - OHSR-5 nos., Budhwa Mahadev:- Completed, Bhusunda Mele:-Completed, Masatapur:- Completed, Behind Dehra PS:- Trial run started and compound wall work in progress, Joda Masjid:- completed.					
								CSC- 05 nos. & Control Room (Dandibari) - 1 no.	CSC- Dandi Bagh, Budhwa Mahadev, Nigam Store work completed.	CSC- Dandi Bagh, Budhwa Mahadev, Nigam Store work completed.			
								GLSR - 0 nos	GLSR - Barahmyoni - 1 Completed, Barahmyoni - 2 Completed, Ramshilla - Completed.	GLSR - Barahmyoni - 1 Completed, Barahmyoni - 2 Completed, Ramshilla - Completed			
								GLSR - 0 nos	GLSR - Work completed	GLSR - Work completed			
								CVR & Pump House - 01 No.	CVR- Work completed	CVR- Work completed			
								Control Room - 05 No.	Control Room - Civil work completed.	Control Room - Civil work completed.			
								Rising Main - 17.050 km (Revised Qty - 15.132 km)	Rising Main - 15.15 km	Rising Main - 15.15 km			
								Production Tubewell - 24 nos. (Revised Qty - 25 nos.) (None - One no. observation Tubewell has been concerted in production Tubewell (Gavindpur)	DI pipe laid. Production Tubewell - Total 25 nos. work completed.	DI pipe laid. Production Tubewell - Total 25 nos. work completed.			
								Observation in Tubewell - 7 nos (Revised Qty - 6 nos.)	Observation Tubewell - 6 no.s completed (i.e. ITI Joda Masjid, waris Nagar, Khinyama & Kendu).	Observation Tubewell - 6 no.s completed (i.e. ITI Joda Masjid, waris Nagar, Khinyama & Kendu).			
								Operator Office (Gr+2) at ITI Campus - 01 no.	Operator Office - Work completed.	Operator Office - Work completed.			
2	Gaya Water Supply Phase - 2 Name of Contractor - M/s Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Rs. 64.91 Cr. Letter No - 595 Date - 28.03.2016	Rs. 62.04 Cr. Date - 05.07.2017	EPC - 28.02.2021 EOT - 28.02.2022	Rs. 74.50 Cr.	Rs. 70.11 Cr. (including RCD Adv. Rs. 1.56 Cr.)	Rs. 70.11 Cr. (upto 15.09.2021)		1. Sewer Network-66.624 km 2. Raising Main-6.045 KM 3. Trenchless-0.382 Mtr. 4. IPS-1&2 Civil work completed. IPS-9-10 mts casting completed. IPS-4-11m RCC casting completed IPS-5-civil work completed 5. STP-10 MLD 96 % 6. House Connection-2570 nos complete 7. Manhole-3393 nos Complete 8. Road Restoration- 8548.5 Cum	1. Sewer Network-66.624 km 2. Raising Main-6.045 KM 3. Trenchless-0.382 Mtr. 4. IPS-1&2 Civil work completed. IPS-9-10 mts casting completed. IPS-4-11m RCC casting completed IPS-5-civil work completed 5. STP-10 MLD 96 % 6. House Connection-2570 nos complete 7. Manhole-3393 nos Complete 8. Road Restoration- 8548.5 Cum		Physical Progress - 100 % OKM 2nd year in progress.	100%
3	बोरोरा विवेक बोरोरा Infrastructure Ltd.	Letter no-917, dated 17-12-2009 Amount-95.94 cr	108.3275 date- 16.12.2011	11.12.13	106.47	106.47	106.47						

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District**

माह - सितम्बर, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	जहानाबाद जलापूर्ति योजना फेज- I सर्वेदक का नाम-M/s Nalanda Engicon Pvt ltd	संश्लि-29.27 करोड़ letter no-2087, dated- 19.08.2016	संश्लि -31.90 10.02.2017	15.09.2020	29.52	29.395	29.39	OHT - 02 OHT - 02 Tubewell - 04 Pipe line - 37.002 km HSC - 15318 no. Road Restoration - 37.36 km	2 No. 2 no. 4 no. 37.36 km. 16848 no.	completed completed completed completed completed	completed completed completed completed completed	92.14%	
2	जहानाबाद जलापूर्ति योजना फेज- II सर्वेदक का नाम-M/s Nalanda Engicon Pvt ltd	संश्लि-44.59 करोड़ Letter no- 1179, dated- 26.06.2018	संश्लि -44.98 26.08.2018 2.505 Cr. (S. Agr.)	31.12.2020	42.68	41.92	41.92	Tubewell - 14 no Pipe line - 98.605 km Claim Pipe Line - 7.452 km. HSC - 4900 no. Deviation HSC - 1000 Road Restoration - 98.625 km	14 completed 98.625 k m. 7.452 km. 4900 no. 1000 no.	completed completed completed completed completed	completed completed completed completed completed	87.99%	
3	मखदुमपुर जलापूर्ति योजना फेज- II सर्वेदक का नाम-कम्प्यूटरेशन प्रा0 लि0	संश्लि-06.68 करोड़ पत्रांक- 130 / 08.03. 2018	संश्लि -6.68 Letter no- 06-10-2018	20.11.19	4.57	4.07	4.07	Deviation Tubewell - 1 HSC - 3133 No. Road Restoration - 26.567 km	1 3133 No. 26.567 km.	completed completed completed	completed completed completed	60.90%	

B

[Signature]

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District

माह - सितम्बर, 2023

Rs. In Crores													
Sl No.	Name of Project Name of Contractor	AA&S With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total F Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	वार्ड- 249 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Physical Progress - 100 % Agreemented Completed.	64.22%
								Tubewell -01	1	Complete	Complete		
								Pipe Line - 3.9 km	3.9 km	Complete	Complete		
								HSC - 212 No.	216 no.	Complete	Complete		
								Road Restoration - 3.9 km.	3.9 km.	Complete	Complete		

B

[Signature]

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Lakhisarai District

माह - सितम्बर, 2023

Rs. in Crores													
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Up to Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	नगर परिषद लखीसराय अन्तर्गत वाई सड-06 में मोरा देवी से अनुप सह बटोरन मंडल से विष्णुदेव यादव तक पी0सी0पी0 पथ एवं नाली निर्माण कार्य	0.15	0.14	15.02.2020				PCC Road - 300 m Drain - 300 m	Drain work completed.		Drain work completed	Physical Progress - 100 %	
2	नगर परिषद लखीसराय अन्तर्गत वाई सड-6 में फकीरा भगत से चौब भगत एवं रामजी साव से सरयुग मंडल तक पी0सी0 पथ एवं नाली निर्माण कार्य।	0.2	0.19	15.02.2020	0.2442	0.2442	0.2442	PCC Road - 429m Drain - 412 m	Drain work completed.		work completed.	Physical Progress - 100 %	
3	लखीसराय नगर परिषद के अन्तर्गत वाई सड-6 में पदार्थ साव से लेकर जवाहर मंडल तक आर0सी0पी0 नाला निर्माण कार्य।	0.2	0.19	15.02.2020				Drain work with cover 241 m	241 m. Drain work completed		50% work completed		
4	बड़हिया नगर पंचायत के बड़हिया सिमल से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आर0 सी0 नाला एवं स्लैब का निर्माण कार्य।	0.48	0.41	13.04.2020	0.24135	0.2410	0.1864	PCC Road - 316m Drain Work 316 m	65 % work completed		work completed	Physical Progress - 100 %	
5	वाई नं0 01 में एन0एच0 80 जगदम्बा मील मोड़ से भाया कौशल बाबू के फुलवाडी होते हुए सागत अमीन के बथान तक आर0सी0पी0 नाला एवं पथ का निर्माण कार्य।	0.91	0.874	18.08.2020	0.918	0.943	0.458	PCC Road- 488m Drain Work 488 m	Drain work completed.		work completed	Physical Progress - 100 %	
6	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवली स्थान तक आर0सी0पी0 नाला निर्माण कार्य।	0.54	0.51	13.07.2020	0.271	0.2574	0.2574	PCC Road 775 m Drain Work	300 m drain work completed.		95 % work completed		
7	नगर पंचायत बड़हिया में बापपरा मोड़ नगर पंचायत बड़हिया कार्यालय के निकट स्थान होते हुए सरोज सिंह के घर होते हुए इन्दुर दुर्गास्थान होते हुए बृहत्सक पुल तक नाला निर्माण कार्य।	0.86	0.74	18.08.2020	0.4122	0.4307	0.4307	PCC Road Drain Work 1048 m.	work in progress		65 % work completed		

(Handwritten Signature)

(Handwritten Signature)

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Munger District

माह - सितम्बर, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	Drinking Water Supply scheme of Munger Nagar Nigam under AMRUT and State Plan Scheme (Phase-2)	Rs. 217.79 BUJDCo/Yo- 1248/2019-140	Rs. 217.7972727 Crore, dated- 14.08.2020	20 Months (Date 13.04.22)	203.14	202.79	202.79	Pipe Line - 331.75 km HSC - 38921 Nos. Road Restoration completed WTF - 1 Nos. (34 MLD) OHT - 5 Nos. (11116 KL) Floating Jetty - 1 Nos.	Pipe Supply - 346 km. Pipe laying - 345.62 km Hydrotest - 345.021 km Road Restoration completed - 345.55 km HSC Completed - 38357 No. Water Meter - 28161 No. WTF - completed. Floating Jetty - 99.7 % OHSR 5 nos. work in progress. -		Pipe Supply - 346 km. Pipe laying - 345.64 km Hydrotest - 345.033 km Road Restoration completed - 345.563 km HSC Completed - 38515 No. Water Meter - 28161 No. WTF - completed. Floating Jetty - 99.76 % OHSR 5 nos. work in progress. -	Over all Physical Progress 97.4%	90.81%
1	Name of Contractor - M/S JMCJWL Joint Venture							OHSR-1 - 86.77% completed OHSR-2 - 97.11% completed OHSR-3 - 99.69% completed OHSR-4 - 83.82% Completed OHSR-5 - 99.61% completed			OHSR-1 - 88.84% completed OHSR-2 - 97.13% completed OHSR-3 - 99.70% completed OHSR-4 - 84.41% Completed OHSR-5 - 99.61% completed		
2	अमृत एवं राज्य योजना अंतर्गत जमाखुर जलापूर्ति योजना मै 0 गणधीपति कन्ददत्तन प्रो लि 0	पार्ट-२०-३०७३३१३ लाख, नगर विकास एवं आवास विभाग का ज्ञापक - अमृत-21-03/2015-1 85, दिनांक - 18.01 2019, पार्ट भी-2502 016 लाख नगर विकास एवं आवास विभाग का ज्ञापक-29/ जला00-0 1-01/2019-79, दिनांक - 12.02.2019, कुल राशि - 55.75493 करोड	59.3 Cr.	18.11.2021 EOT 30.09.2022	49.1616	49.1616	49.1616	Pipe Laying 124.80 km. House Connection 146/15	i) Pipe laying- 106.44 % Total length 132843 m ii) House Connection- 110.42 % Total House Connection 16128 Nos. (iii) Total Road Restoration- 74514 m & remaining 4895 m motatable done (work in Progress)	गृह जल सप्लाय में अवरोध रहे Water Stopper, Meter, Tap अदि का Fitting एवं पाईप लाईन त्रिकेज का मरम्मत का कार्य किया जा रहा है।	i) Pipe laying- 106.44 % Total length 132843 m ii) House Connection- 110.42 % Total House Connection 16128 Nos. (iii) Total Road Restoration- 74514 m & remaining 4895 m motatable done (work in Progress)	Physical Progress - 108.15%	82.53%

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District

मार्च -सितम्बर, 2023

								Rs. In Crores					
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	AS per agreement Date of Completion	Fund Received (Rs. In Cr.)	Total Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)	Main Component	Component Wise Physical Progress.			Physical Progress In %	Financial Progress In %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1		A.A:- Rs. 5.459 Cr. (UDHD Letter no.-131,dated-08.03.2018)	Rs. 5.45886	Date of Start:- 06.03.2020				Construction of 450mmx300mmx150m deep HYTW	Completed	Nil	Completed	100%	
2		T.S:- Rs. 5.5386 Cr. (M Cell no-85, dated-02.05.2019)	Dated-06.03.2022					Construction of Pump House with Attendant Room	In Progress	*	In Progress	95%	
3								Supplying & Installation of Submersible Motor Pump	Installation In Progress		Installed	90%	
4			Supplymentary agreement 6.759 as per work plan given by contractor-31.03.2023	Date of Completion 05.12.2020	Rs. 8.329Cr.	Rs. 8.22Cr.	Rs. 8.22 Cr.	Supplying & Installation of 63KVA Transformer	Supplied & installed but cable connection not done	*	01 No. is installed and 01 No. is installation in Progress.	95%	
5	Nawada Nagar Parishad Water supply Scheme Phase-II (Revised)	Revised AA-12.6938 Cr UDHD letter no-4417, date-27.09.2022						Supplying & Installation of 100 litre Chlorinator	Supplied but not installed	Nil	Supplied but not installed	60%	
6								Distribution System Work	44.511 km	32.176 km	*	35.10 km	78%
7								House Service Connection Work	7785	5513		5698	73.19%
8								Construction of Boundary Wall	20m	110m		110m	100%
9								Construction of Approach Road	10m	Nil		Nil	0%
10								Construction of main gate	1 item	Completed		Completed	100%
11								Campus Development	40 m ²	Nil		Nil	0%
								Zone 1,Block Campus	5th Lift RCC Wall Bar Binding Work in progress.			60%	
								Zone 2,Purani Jail	1st Lift RCC Wall Shuttering Work In progress.			40%	
								Zone 3,Nagar Thana	4th Lift RCC Wall completed.			65%	
12								UGR (Sump house)					
								Zone 4,Dobhra Par	PCC work completed. Dewatering in progress due to water logging			15%	

71.95%

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohitas District**

माह - सितम्बर, 2023

Sl No.	Name of Project Name of Contractor	AAES With Ref. & Date. (Rs. in Cr.)	Agreement Value	As per agreement Date of	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	सासाराम जलापूर्ति योजना फेज- 1 संवर्द्धक का नाम-Ganadhpati construction Pvt. Ltd.	राशि-84.72, पत्रक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2021 As per time extension 31.08.2023	81.85	81.85	81.85	Tube well - 6 Pump house - 6 D. Mains - 131008 m Over head tank - 5 House service connection - 14533 NOS Sump house - 1 nos. MESR - 1 nos	1 Tube well-6C 2 Pump House-6C 3 D-Mains-130280 m 4 House Service connection -15033 NO's 5 Overhead tank-5 complete, 6 Sump house- 1 progress (100% complete) 7 MESR completed	1 D-Mains- 320 m, 2. House Service connection -0.00 NO's, 3 Pipe line house connection repairing work in progress, mistlinking work, Compus development, End cap, Jointing in pipe, leakage repairing work,	1 Tube well-6C 2 Pump House- 6C 3 D-Mains-130600 m, 4. House Service connection -15033NO's, 5 Overhead tank-5 complete, Sump house completed, MESR Completed also Trail run in progress.	1 Kadrigam OHT Civil work is completed. 2 Direct water supply ward No 8,29 (P),30,31,32,33,34,3 5,14,15,16,17 Physical Progress - 98.5%	93.62%
2	सासाराम जलापूर्ति योजना फेज- 11 संवर्द्धक का नाम-Ganadhpati construction Pvt. Ltd.	राशि-30.65, पत्रक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020 with time extension 30.06.2023	23.00	23.000	23.000	Tube well - 3 Pump House-3 D. Mains - 61980 m House Service connection - 6722 nos Over head Tank-2 Sump house - 1 nos.	1 Tube well -3 complete 2. Pump House 3 complete , D. mains - 61980 m House Service connection- 7460 NO's Over head tank- 1 at gaulkshani is completed painting and testing work is remaining. Work of sump house work is started in Gaulkshani. Over head tank- Sulamangani - Bottom dom & cone wall and bottom dom steel banding. Vertical wall completed	1 D. mains -260 m 2 House Service connection- 0.00 NO's, 3 Gaurskshani Sump house wall work in progress, 4 Work of Sulamangani OHT - Top dom casting work is in progress, 5 mistlinking work, Compus development, End cap, Jointing in pipe, leakage repairing work,	1 Tube well -3, complete 2. Pump House-3 complete 3 D. mains - 62,40m 4. House Service connection 7460 NO's 5 Over head tank Sulamangani - Completed, 6 sump house wall work is started in Gaulkshani 7. Pipe line repairing work in progress (ward no - 25,38,39,40) and also house connection leakage and repairing work in progress and also Trail run in progress.	Work is slow due to narrow road and market area. Work is going at night in market area. Direct water supply ward no. - 25,38,39,40, Physical Progress - 98.8 %	75.04%
3	डेहरी डालमिया नगर जलापूर्ति योजना संवर्द्धक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्रक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	25.02.2020 with time extension 13.05.2023	87.32	86.85	84.51	Tube well - 17 Pump House - 17 D. mains - 139106 m Overhead tank - 4 House service connection - 1834 nos Sump house - 2 nos Stand Post - 40	1 Tube well-17 complete 2 Over head tank -4 complete 3 D-mains-153480 m House 4 Service Connection -17800NOS 5 Sump house 2 completed 6 Pump House-17 complete	D-mains 1500m, Pipe line damages repairing work in ward -35,38,32,29,28,5 (300 mm,150mm,100mm,250mm dia) completed 3. house connection portall/NP complan repairing work in ward no - 29,35,36,32,26,5,25,34 is completed, Pump House-17 completd, Pump House-16 completd, Flow metre work, Inter connection, Joint and end cap work in progress	Tube well-17 complete Pump House-17 complete Over head tank -4 complete D-mains 15498m House Service Connection -17800NOS Sump house 2, completed 1 Pipe line damages repairing work in ward - 35,38,32,29,28,5 (300 mm,150mm,100mm,250mm dia) completed 3. house connection portall/NP complan repairing work in ward no - 29,35,36,32,26,5,25,34 is completed.	ward no. -6, 9 and 10 is in dalma local office area NDC is provided on dated 11.5.23 dalma authority, so work is started in this word. Water supply started out of 39 ward - 30 nos wards and 6,9,10 work in progress rest repair work, RCD road joining work in progress. Physical Progress - 98.7%	98.39%

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District

माह - सितम्बर, 2023

Sl. No.										Component Wise Physical Progress			Physical Progress in %	Financial Progress in %
Name of Project Name of Contractor		AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Upto Previous Month	During the Month	Total Progress			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
	औरंगाबाद जलापूर्ति योजना फेज- I संवदेक का नाम-P. Das & C & C Construction	राशि-29.77, फाईल-421, दिनांक-03.04.2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019 extended up to 31.08.2021	29.870	29.810	28.504	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main +9555 (d) over head tank 2 (e) Boundary wall 250 m (f) House service connection 3770 (g) Sump House - 1 (1080 Kl) (h) Stand Post -40	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 K/ 900 K) (e) 122.22 M (f) 3775 nos. 100% W no. 04,10,11,12,13&15 (g) 1 nos. (h) 40 no.	(a) 6 nos. (b) 8830 m (c) 49555 M (d) 02 (600 K/ 900 K) (e) 122.22 M (f) 3781 nos. 100% W no. 04,10,11,12,13, 14 & 15 (g) 1 nos. (h) 40 no.	O&M का द्वितीय वर्ष चल रहा है। Physical Progress - 100 %	91.38%		
2	औरंगाबाद जलापूर्ति योजना फेज- II M/s Umang-Awadhes JV	राशि-33.53980 राशि - 101. 89397 कुल - 135. 43397 अमूल 185 / 18.01.2019	Rs. 132.665229 2 Cr. Date - 27.06.2023	18 Months	Nil	Nil	Nil	(a) AMRUT ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) STATE Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.	(a) 35755 M (99.10%) (b) 20 Nos. (c) 4775/ 67%	(a) 35755 M (b) 20 Nos. (c) 5003/ 70.82% W. No. 01,06,07,08,09,10,11, 12,13, 14, 15,16,17,18,19,20,21, 22, 23,24&25 saturated Total - 21 ward.	संवदेक द्वारा सर्वे का कार्य किया जा रहा है। 4. यमुना नगर वार्ड सं0- 14 5. जय माँ कोलोनी वार्ड सं0-05 6. उत्तर कोयल नहर, मुख्य अभियंता कैम्पस, वार्ड सं0-31 7. वनपट्टी मोड़ मंजूराही इसके अतिरिक्त वारुण में सोन नदी में वॉरिंग करने हेतु भी अनापति प्रमाण पत्र अप्राप्त है।	Physical Progress - 90.27 %	53.95%	
3	दाउदनगर जलापूर्ति योजना फेज- II संवदेक का नाम-Rajnish Vats	राशि-6.72 फाईल- 139 / 15 03.2018	6.89 11.09.2018	10.09.2019 EOT 04.09.2020	6.745	6.4373	5.36 (note utilization BTC from- 42A side letter no.- 424, dated- 23.09.2021)	(a) Distribution main - 35755 M (b) stands post - 20 (c) house connection - 7064 Phase-1 936 ULB - 1645 Total HC 9645	(a) 35755 M (99.10%) (b) 20 Nos. (c) 4775/ 67%	(a) 35755 M (b) 20 Nos. (c) 5003/ 70.82% W. No. 01,06,07,08,09,10,11, 12,13, 14, 15,16,17,18,19,20,21, 22, 23,24&25 saturated Total - 21 ward.	पूर्व में विभिन्न कारणों से जलापूर्ति पाईस कई स्थानों पर क्षतिग्रस्त हो गई थी। वर्तमान में संवेदक द्वारा उसकी मरम्मत प्रारंभ कर दी गई है। Physical Progress - 90.27 %	53.95%		

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District

माह - सितम्बर, 2023

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. in Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress:			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	वकस जलपूर्ति योजना फेज- 1 Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	30-04-2019 with time extension 30.06.2023	29.38	29.13	29.13	T/W - 5 OHT - 3 Distribution - 57611 HSC - 4739 Deviation Distribution - 7680 m	T/W - 5 OHT - 3 HSC - 4739 Deviation Distribution - 65291 m	-	T/W - 5 OHT - 3 HSC - 4739 Deviation Distribution - 65291 m	100 %	82.72%
2	वकस जलपूर्ति योजना फेज- 11 संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.86 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-24. 08.2018	23-08-2020 with time extension 31.08.2023	43.58	43.58	43.58	T/W - 10 OHT - 5 Distribution - 86600 HSC - 8921 Deviation HSC- 269 Distribution - 3976 m.	Tubewell 9 ESR/OHSR-5 Completed Distribution Pipe- 90585 m HSC-9190 no. Road Restoration - 86400 m.	-	Tubewell 9 ESR/OHSR-5 Completed Distribution Pipe- 90585 m HSC-9 190 no. Road Restoration - 86400 m.	Physical Progress - 99.7 %	81.92%

B

A

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District

माह - सितम्बर, 2023

Sl No.	Name of Project Name of Contractor	AAES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Physical Progress in %	Financial Progress in %
									Upto Previous Month	During the Month	Total Progress		
1	आरा नगर निगम चलापूर्ति योजना फेज-1 संवेदक का नाम-राणाधीपति करंदरशन प्रा0लि0	राशि- 74.417 Letter no- 421.02-03-2016	राशि- 79.99 dated- 24.08.2018 Supplementary Agreement Value Rs. 9.1769 Cr.	23.08.2020 with time extension 31.12.2023	75.73	75.730	72.73	Tube bell-6+1 (Extra) Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Pump Motor 6 nos Transformer 6nos OHT-4 Chlorinator room-6 Nos Stand post-7 nos Boundary wall-1080m Main gate-6 nos House Service connection- 25167Nos Approach road-270m Road Restoration - 122.310 km.	Tube bell-7 no.(1 no extra) Pump House 6 no. + 1 no. ext. completed. Staff Quarter-0 nos Distribution main-134590 m Pump Motor-6 nos+ 1 no. ext. Transformer- 6 nos OHT- 4 nos complete Chlorinator room-6 Nos Stand post-00 nos Boundary wall-780m Main gate-4 nos House Service connection-25167 Nos Approach road- 80 m Road Restoration - 123.585 km.		Tube bell-7 no.(1 no extra) Pump House 6 no. + 1 no. ext. completed. Staff Quarter-0 nos Distribution main-133300 m Pump Motor-6 nos+ 1 no. ext. Transformer- 7 nos OHT- 4 nos complete Chlorinator room-6 Nos Stand post-00 nos Boundary wall-780m Main gate-4 nos House Service connection-25167 Nos Approach road- 80 m Road Restoration - 123.585 km.	Physical Progress- 98.45%	84.92%
2	आरा नगर निगम चलापूर्ति योजना फेज-2 संवेदक का नाम-राणाधीपति करंदरशन प्रा0लि0	राशि- 53.49 Letter no- 108.17-01-2018	राशि- 52.19 dated- 24.08.2018 Supplementary Agreement Value Rs. 5.5019 Cr.	23.08.2020 with time extension 31.03.2024	47.46	47.46	47.46	Tube well-8 nos. Pump house 6 nos. Staff quarter 2 nos. Distribution Main- 67456.40m Pump-Motor-8 nos. Transformer 8 nos. Overhead Tank-4 nos. chlorinator room/chlorinator-8 nos. Stand Post-3 nos. Boundary Wall-850m Main Gate- 1 nos. Approach Road-400 m House Service Connection- (0021-1521 = 8500 Road Restoration - 66.267 km.	Tube well-6 nos. complete Pump house- 6 nos. complete and 1 no. in progress. Staff quarter-0 nos. Distribution Main- 70450 m Pump-Motor-6 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 2 in progress at chandawa and balhara chlorinator room/chlorinator-5 nos. Stand Post- 00 nos. Boundary Wall- 130 m Main Gate- 1 nos. Approach Road- 40 m House Service Connection-8500 o. Road Restoration - 66.266 km		Tube well-6 nos. complete Pump house- 6 nos. complete and 1 no. in progress. Staff quarter-0 nos. Distribution Main- 71450 m Pump-Motor-6 nos. Transformer-6 nos. Overhead Tank-2 nos. complete, 2 in progress at chandawa and balhara. chlorinator room/chlorinator-5 nos. Stand Post- 00 nos. Boundary Wall- 130 m Main Gate- 1 nos. Approach Road- 40 m House Service Connection-8500 o. Road Restoration - 66.266 km	Physical Progress- 93%	82.26%

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. in Cr.)	Agreement Value (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	UC Semi (Rs. in Cr.)	Sl.No.	Main Component	Scope of Work Including Variation	Upto Previous Month	During this Month	Total Progress	Remarks
1	Bhagalpur Water Supply Project - BWSPO1-Package-01	Kewada Construction PVT. LTD - Vejj Rana Sortha Infra PVT. LTD JV	As per ADB, Rs. 493.00 Cr. Letter No - 1153 Date - 01-07-2013, As per State Plan, Rs. 299.41 (Letter No-527 Dated-01-02-2023)	Agreement Value Rs. 25.15 Cr. Date 20.08.2020 Revised BOQ Value Rs. 32.66 Cr.	As per Agreement Completion Date: 23.06.2021, O&M Date: 23.06.2026 As per EOT Completion Date: 31.07.2028	217.69762 Cr. (Package-01, (Package-02 & 03)	Rs. 23.222659 Cr. Including RCD & Railway payment (Package-01)	Rs. 23.222659 Cr. (nil date) (Package-01)	1	Creation of Tube Well including Construction of Pump House	01 Nos. 100%	0%	100%	100%	
									2	Completion of Pump House	03 Nos. 100%	0%	0%	100%	
									3	Construction of CHSR	01 No. 100%	0%	0%	100%	
									4	Housing Board	01 No. 100%	0%	0%	100%	
									5	THMU	01 No. 100%	0%	0%	100%	
									6	Thakurani	01 No. 100%	0%	0%	100%	
									7	Distribution Network	30.09 km 80.71%	1.26%	81.97%	24.286 km Completed	
									8	Road Restoration	42.12 km 80.90%	0.36%	80.36%	9105 Nos. Completed	
									9	HSC	10168 Nos. 89.00%	0.36%	89.36%		
									10	Raining Main	155 km 100%	0%	100%		
									11	Public Stand Post	60 Nos. 100%	0%	100%		
									12	Monitoring Station	08 Nos. 100%	0%	100%		
									13	Railway Crossing	01 No. 0%	0%	0%		Work started from 1st Week of October, 2023.
									14	Creation of Tube Well including Construction of Pump House	10 Nos. 80%	0%	80%		
									15	Completion of Pump House	10 Nos. 84%	0%	84%		
									16	Construction of CHSR	01 No. 90%	0%	90%		
									17	Arand Nari	01 No. 95%	0%	95%		
									18	B.M.C Godown	01 No. 90%	0%	90%		
									19	Lapudrak	01 No. 90%	0%	90%		
									20	Construction of New CHSRs	01 No. 87%	0%	87%		
									21	Manikpur	01 No. 60%	5%	65%		
									22	Shardpur	01 No. 35%	10%	45%		
									23	Manik Sarkar	01 No. 0%	0%	0%		Disinstalling of Old CHSR has not done yet Due to Local Public Hindrance
									24	Aliganj	01 No. 0%	0%	0%		Design & Drawing under Progress.
									25	Rehabilitation of CHSRs	96.5%	3.5%	100.0%		
									26	Ghatmajar	01 No. 0%	0%	0%		Structure not Safe
									27	Ghoshala	01 No. 86.50%	0.06%	86.6%	138.462 km Completed	
									28	Distribution Network	159.786 km 82.28%	0.75%	83.01%		
									29	Road Restoration (Previous-35 km New-133.333 km)	158.282 km 75.46%	0.49%	75.95%	23212 Nos. Completed	
									30	HSC	30562 Nos. 60%	0%	60%		
									31	Raining Main	2.5 km 0%	0%	0%		
									32	Public Stand Post	80 Nos. 0%	0%	0%		
									33	Monitoring Station	19 Nos. 0%	0%	0%		
									34	Railway Crossing	10 Nos. 81%	0%	81%		
									35	Creation of Tube Well including Construction of Pump House	10 Nos. 80%	0%	80%		
									36	Completion of Pump House	10 Nos. 93%	2%	95%		
									37	RCD Adampur	01 No. 94%	1%	95%		
									38	Bazar Samil	01 No. 100%	0%	100%		
									39	Subhalal	01 No. 72%	3%	75%		
									40	Construction of CHSRs	01 No. 69%	3%	69%		
									41	Jasadi High School	01 No. 0%	0%	0%		
									42	Mahulviy Dumbh-2	01 No. 0%	0%	0%		
									43	Farbhura	01 No. 0%	0%	0%		
									44	Alpuri Mirra	01 No. 82%	0%	90%		
									45	Rehabilitation of CHSRs	01 No. 100%	0%	100%		
									46	C.T.S-E	01 No. 97%	1%	98%		
									47	Isanachak	01 No. 92.00%	0%	92.14%	128.110 km Completed	
									48	Distribution Network	138.03 km 86.00%	0.81%	86.81%		
									49	Road Restoration	154.518 km 76.00%	0.025%	76.025%	28419 Nos. Completed	
									50	HSC	37381 Nos. 50%	10%	60%		
									51	Raining Main	6.5 km 0%	0%	0%		
									52	Public Stand Post	80 Nos. 21 Nos. 0%	0%	0%		
									53	Monitoring Station	21 Nos. 0%	0%	0%		
									54	Railway Crossing	01 No. 0%	0%	0%		Work started from 1st Week of October, 2023.

Handwritten signature/initials.

Handwritten signature/initials.

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	UC Sent (Rs. In Cr.)		Sl No.	Main Component	Scope of Work Including Variation	Component Wise Physical Progress			Remarks
													Upto Previous Month	During this Month	Total Progress	
4	Bhagapur Water Supply Project - 2	M/s VA Tech Wabag Limited	As per ADB, Rs. 253.57 Cr. Letter No. - 2010 Date - 04.09.2017, As per State Plan, Rs. 331.35 (Letter No.-528 Dated- 01.02.2023)	Rs. 277.59 Cr. Date - 17.06.2020, Revised BOC Rs. 289.98	EPC - 31.12.2022 OMI - 01.07.2032 As per EOT Dated- 31.03.2024, O&M- 28.02.2034	Rs. 202.4289084	Rs. 188.4035648	Rs 180.5387140		A. INTAKE						
										Jack Well (100%)	21.05 M	83.70%	0.00%	83.70%		
										Inake Well (100%)	33.34 M	61.81%	10.00%	71.81%		
										B. WTP						
										Inlet Chamber, Partial Flume, Main Distribution Chamber including Flash Mixer Tank (100%)	01 No.	100.00%		100.00%		
										Chemical House (100%)	01 No.	49.00%	1.00%	50.00%		
										LT Substation (100%)	01 No.	33.00%		33.00%		
										Guard Room (100%)	01 No.	100.00%		100.00%		
										Staff Quarter (100%)	01 No.	86.00%		86.00%	Work on Hold by MC Bhagapur	
										Car Parking (100%)	01 No.	0.00%		0.00%		
										Filter Amixture Building & Filtered Water Collection Chamber (100%)	01 No.	0.00%		0.00%		
										Gravety Sludge Thickener, Thickened Sludge Pump & Pump House (100%)	01 No.	14.00%	1.00%	15.00%		
										Supernatant Slump (100%)	01 No.	61.00%	39.00%	100.00%		
										Sludge Dewatering Centrifuge Building (100%)	01 No.	71.00%		71.00%		
										Flocculation Tank & Plain Settler Clarifier (100%)	01 No.	81.00%	1.50%	82.50%		
Chlorine Building (100%)	01 No.	89.00%	2.50%	91.50%												
Administration Building (100%)	01 No.	71.00%		71.00%	Work on Hold by MC Bhagapur											
Rapid Gravety Sand Filter, Filter Gallery & Dirty Backwash Slump (100%)		33.00%	2.00%	35.00%												
Gravited Water Slump & Pump Room (100%)	01 No.	44.00%	5.00%	49.00%												
River Bank Protection (100%)		12.00%		12.00%												
Clear Water Reservoir & Clear Water Pump House (100%)		71.00%	5.00%	76.00%												
C. Pipe Laying																
Clear Water Raising Main (CWRM) (100%)		88.67%		88.67%												
CWRM 27.653 Km	27083 M	24.5465 Km	39.00%	24.5465 Km												
Raw water Raising Main (100%)		2.18km		2.18km												
RWSM 4.65 Km																

नित्यानन्द प्रकाश
उप परियोजना निदेशक
बुङको, पटना

प्रमुख (असैनिक),
महाप्राबधक (असैनिक),
जलापूर्ति, इनेन एवं सिवरेज/
आवागमन संरचना एवं परिवहन
बुङको, पटना

बिहार शहरी आधारभूत संरचना विकास निगम लि० Bihar Urban Infrastructure Development Corporation Ltd.

(A Govt. of Bihar Undertaking)

RajaPur Pul West Boring Canal Road, Patna- 800 001

Contact : +0612- 2558412

Email - mdbuidco@gmail.com, Website : <http://buidco.in>

CIN - U45200BR2009SGC014600



ISO9001:2008, 14001:2004

बुडको/यो - 1772/2020 (P-5)

दिनांक-

सेवा में,

नोडल पदाधिकारी,
SPMG, Bihar.

विषय: नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की प्रगति प्रतिवेदन के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में नमामि गंगे कार्यक्रम अंतर्गत स्वीकृत परियोजनाओं की माह:- सितंबर 2023 का अद्यतन प्रगति प्रतिवेदन संलग्न कर आवश्यक कार्रवाई हेतु सम्प्रेषित की जा रही है।

अनुलग्नक:- यथोक्त।

विश्वासभाजन,

ह०/

मुख्य महाप्रबंधक,
बुडको, पटना।

ज्ञापांक:- 4815

दिनांक:- 06/10/23

1. प्रतिलिपि:- टीम लीडर, एस.पी.एम.जी., बिहार को सूचनार्थ एवं आवश्यक कार्रवाई प्रेषित।
2. प्रतिलिपि:- परियोजना निदेशक (असैनिक), आयोजन, निरूपण एवं अनुश्रवण, बुडको को सूचनार्थ एवं अद्यतन प्रगति प्रतिवेदन की प्रति संलग्न कर अग्रेतर कार्रवाई हेतु प्रेषित की जा रही है।

(Signature)
6/10/23

मुख्य महाप्रबंधक,
बुडको, पटना।

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (STP Beur, BUIDCo) (Progress report for the month of September -2023)

SL No.	Name of Project	Name of Contractor	AA & ES Go/GoB (Rs. In Cr.)	Agreement Amount / Date (Rs. In Cr.)	As per agreement date of completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall Physical progress (in %)	Main Component	Total Progress	Beur STP Man Days	Remarks
1	Beur STP 43 MLD	M/s Voltas Limited And GAA - Germany JV.	68.15 74.29	77.85 Cr. (IC cost- 47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	05.10.2019	62.76	Work - 48.62 Escalation - 2.78 O&M-5.90 Centage - 7.49 other expenses - 1.28 Centage-3.17 Total -62.76	100%	SPR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 NPS NCC & Admin Building Receiving Chambers	Work is completed & O&M work in progress.	610	Data September 2023 :- Inlet flow -34.43 MLD Inlet BOD -68.9 mg/l Inlet COD -183.1 mg/l Inlet TSS - 87.2 mg/l Outlet flow -34.12 MLD Outlet BOD - 6 mg/l Outlet COD - 21 mg/l TSS - 9 mg/l Coliform - 111 cfu

6/10

699

5

Bihar Urban Infrastructure Development Corporation Ltd.
September - 2023

Sl. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (including State share) (Rs. In Cr.)	Overall physical progress (In %)	Manpower Engaged in Sept '23 (in nos.)	Main Component	Component wise physical progress		
										Up to Previous month	During the Month	Total Progress
1	2	3	4	5	6	7	8		9	10	11	12
1	Karmalchak STP 37 MLD M/s Universal MEP Projects & Engineering Services Limited And GAA - Germany IV,	77.04 90.94	Total - 73.61 C Cost - 44.11 O&M C. Cost - 29.50	05.10.2019	59	Work - 47.85 Escalation - 2.47 Cenage - 2.98 other expenses - 1.24 O&M - 4.47 Total - 59.00	100%	557	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Sailing Chambers	Work is completed & O&M work in progress.	Work is completed & O&M work in progress.	September Data :- Inlet flow - 03.49 MLD Inlet BOD - 09.40 mg/l Inlet COD - 47.07 mg/l Inlet TSS - 16.57 mg/l Outlet flow - 03.29 MLD Outlet BOD - 2.27 mg/l Outlet COD - 17.40 mg/l Outlet TSS - 11.70 mg/l Outlet F.C. - 44.67 MPN/100m

Red

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Manpower Engaged in Sept-23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Up to Previous Month	During this Month	Total Progress	
										1.Sewerage Network(K.M)- 96.526 Km	96.526	0	96.526	
										2.Rising Main(K.M)-1.75 Km	1.32	0	1.32	
										3.Manhole(Nos.)- 3622Nos	3616	2	3618	
										4.Tapping of Existing Network-(K.M)- NA	0.00%		0	
										5.Road Restoration(K.M)- 80.60 KM	80.566	0.000	80.566	
										6.House Connection Pit(Nos.) -25299	25299	0	25299	
										8.House Connection(Nos.)- 36098Nos.	36098	0	36098	
										9.Commissioning of Network(K.M)- 84 Km	29.40	5.00	34.40	
										10.STP-1 Total Progress(100%) & MLD- ?				Network Completed, Commissioning under Progress. SPS in progress, SPS progress hampered due to area constraint and less land
							Work - 206.01 Excavation - 50.6m House Conn.-13.45 Centage - 6.90 other expenses - 68.93 unadjusted mob-0 Total - 345.95	99.70%	525	a)SBR Tank(100%) b)CCT(100%) c)Sludge Holding Tank(100%) d)Chlorination tank(100%) e)Grit Chamber(100%) f)Admin Building(100%) g)MPS(100%) h)E/M Work(100%) 11.STP-2(100%) & MLD- ? 12.SPS/IPS-1(100%) & MLD- 1 No a)SPS/IPS-2(100%) & MLD- ? b)SPS/IPS-3(100%) & MLD- ? c)SPS/IPS-4(100%) & MLD- ? d)SPS/IPS-5(100%) & MLD- ? 13.I&D Work-1(100%) 14.I&D Work-2(100%) 15.I&D Work-3(100%) 16.I&D Work-4(100%).				
											90.47%	0.53%	91.00%	

Remarks : There was a typographical error in the August MPR, 1096 number of House connection Pit were added in House Connection pit by mistake. This MPR of September Month is the correct one.

Ravi

607

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (60 MLD STP & Adjoining Network Saidpur, BUIDCo) (Progress report for the month of September -2023)

Sl. No.	Name of Project	Name of Contractor	IA & ES Sol/GoB ('Rs. In Cr.)	Agreement Amount /Date ('Rs. In Cr.)	As per agreement date of completion	Fund Received ('Rs. In Cr.)	Fund Expenditure	Overall physical progress (in %)	Main Component	Total Progress	Remarks
1	Saidpur STP 60 MLD	M/s Toshiba Water Solutions Private Limited And EMS Intracore - JV	184.93 201.57	188.186 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	As per agreement date of completion is 05.04.2020 and actual date of completion is 31.03.2021	175.35	O&M- 4.60 Work - 151.17 Escalation- 10.92 Contage - 5.87 Other expenses - 2.78 Total - 175.35	100%	STP Part Receiving Chambers Main Pumping Station Grit Chamber SBR Basin Chlorination Contact Tank Sludge Thickener Tank Chemical Building Blower Building Staff Qtr MCC Room Admin Building & 55 km	Work is completed & O&M work in progress.	Inlet & Outlet Data September- 2023:- Inlet flow - 43.52 MLD Outlet flow - 43.01 MLD BOD- 118 mg/l 228 mg/l 152 mpm/100 ml Inlet TSS- 202 mg/l Inlet Fecal Coliform - 26.4 mg/l Outlet BOD - 6.6 mg/l Outlet COD - 26.4 mg/l Outlet TSS - 0.4 mg/l Outlet Fecal Coliform - 0.60 mg/l Outlet Fecal Coliform - 34 mpm/100 ml

Red

Bihar Urban Infrastructure Development Corporation Ltd.
Month : September '2023

Name of Scheme : Saidpur Sewerage Network

Sl.No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (In %)	Manpower Engaged in Sept'23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks
											Upto Previous Month	During this Month	Total Progress	
							O&M- 0.74 Work - 302.45 Escalation- 61.87 House Connection- 1.96 Centage - 8.68 Other expenses - 22.33 unadjusted Mob- 0 Total - 478.03			1. Sewerage Network (L.M. - 117.4	117.4		117.4	
										2. Billing Multiplier (M) - 6	6		6	
										3. Manhole (nos.) - 4210	4210		4210	
				431.21 (C Cost - 399.55 Cr and O&M Cost - 31.66 Cr) 31.01.2018	29.01.2021 (EOT granted till 31.12.2022)	478.03		100.00%		4. Taping of Existing Network (L.M.) - 45	45		45	
	Saidpur Sewerage Network	L&T Construction	268.63 426.71							5. Band Restoration (M) - 123.4	123.4		123.4	
										6. House Connection (H) (Nos.) - 3105	3105		3105	
										7. House Connection (H) (Nos.) - 7208	7208		7208	
										8. Commissioning of Network (M) - 117.4	117.4		117.4	
										9. SPN/PPS-1 (100%) & MLD- 20.63	100%		100%	
										10. SPN/PPS-2 (100%) & MLD- 18.38	100%		100%	
										11. SPN/PPS-3 (100%) & MLD- 24.16	100%		100%	

Ball

Bihar Urban Infrastructure Development Corporation Ltd.

Patna District (Patna City Circle, BUIDCo) September -2023

Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	Full Capacity	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including share (Rs. In Cr.)	Main Components	Manpower Engaged in Sept '23 (in nos.)	Overall physical progress (in %)	Remarks
Paharī Sewerage Treatment Plant, Patna M/s VA Trich Wabag	191.62 197.797	147.64 Cr. (C. Govt-84.20 Cr. and O&M Cost- 63.44 Cr.) 09-05-18	60MLD full capacity 3 SBR (20 MLD Each)	Original - 09.11.20 EOT granted till 5th October 2022)	116.30	O & M - 111 Work - 95.32 Escalation - 13.42 Contage - 5.49 Other expenses - 0.98 Unadjusted Mob.. C Total - 116.30	Design and Build work Completed O&M Work started from 24- 02-2023	Total No. of Staffs-17 O&M Incharge-1 Electrician-3 Lab Chemist-1 Scada Operator-2 Helper-4 Fitter-1 Instrumentation Engineer-1 Electrical Engineer-1 Mechanical engineer-1 Field Operator-2	Design and Build work Completed O&M Work started from 24-02-2023	Avg. Inlet= 1)Flow= 21.50MLD 2)Bod= 166.23mg/l 3)Cod=268.00mg/l 4)TSS=196.07mg/l Outlet= 1)Flow= 21.47MLD 2)Bod=10.14 mg/l 3)TSS=17.84 mg/l 4)fecal=112.44MPN/100 ml

Ball

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme :- Pahari Zone - IV A(S)

Month : September - 2023

Sl.No	Name of Project	Name of Contractor	AA & ES Go/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in Sept'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks
											Upto Previous Month	During this Month	Total Progress	
1	Pahari (Zone IV A (S)) in Patna, State of Bihar, India.	M/S EMS LIMITED (Formerly EMS Infracon Pvt. Ltd.)	184.86 190.908	167.80 Cr. (C cost- 144.86 Cr. and O&M Cost- 22.94 Cr.) 11-05-18	11.05.2021	206.82	O & M-1.89 Work - 178.38 Escalation - 16.55 Centage - 6.00 Other expenses - 4.00 Total - 206.82	100% Completed and Operation Maintenance in progress from 29th January 2021	27 Nos. (4 Technical, 1 Electrician, 3 Operator, 3 Supervisor, 3 Engineer, 1 Security Guard, 2 office staff, 4 6 Swipper, 4 Driver.	1. Sewerage Network(92 K.M.) 2 Rising Main(0.050 K.M.) 3 Manhole(3500 Nos.) 4 Tapping of Existing Network(3.43 K.M.) 5 Road Rectification(92 K.M.) 6 House Connection Pst(6207 Nos.) 7 House Connection(7660 Nos.) 8 Commissioning of Network(92 K.M.) 9 SPS (100%) & MLD - ?	92 KM	0	92 KM	O & M is under progress.
											0.050 KM	0	0.050 KM	
											3500 Nos	0	3500 Nos	
											3.43 KM	0	3.43 KM	
											92 KM	0	92 KM	
											6207 Nos.	0	6207 Nos.	
											7660 Nos.	0	7660 Nos.	
											92 KM	0	92 KM	
											1 Nos- 100 % / 17.24 MLD	0	1 Nos- 100 % / 17.24 MLD	

Sl. No.	Name of Project	Name of Contractor	AA & ES Go/NoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in Sept '23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Up to Previous Month	During this Month	Total Progress	
										1. Sewerage Network - Dighe - 303 Km	116.79	0.00	116.79	Worked 300 Estimated
										2. Effluent main Dighe- 3.036 Km	0.84	0.00	0.804	ERT applied for eff. days World Bank has approved 132 days
										3. Manhole in Dighe - 11316 Nos	3994.00	0.00	3994.00	
										4. Based Sanitation in Dighe- 100 Km	99.9	0.00	99.29	
										5. House Connection RT- Dighe (22248 Nos.)	1117.00	0.00	1117.00	
										6. Pipes for secondary sewer connection (222460 m)	3526.18	0.00	3526.48	
										7. Commissioning of Dighe Network (303 K.M)	0.01	0.00	0.00	
										8. SPS (DIGHA)				
										51 SPS @ (100%) in 304 MID- Dighe	17.6%	0.0%	17.0%	Additional work not estimated like Pipe, Man, Electric, etc.
										75 SPS @ (100%) in 103 MID- Dighe	24.6%	0.0%	24.0%	Procurement not yet submitted. Electrical Panel & with less Electric of Cable etc.
										9. 31P Dighe -100 MLD (100%)	47.15%	5.30%	52.45%	RTI work in progress
										Inlet Chamber, Automatic Flow System, Manual Screen Chamber (100%)	38.13%	5.83%	43.9%	RTI - Right side of inlet
										Grill Chamber (100%)	12.18%	2.83%	15.0%	
										Primary Settling (100%)	22.17%	0.00%	22.17%	
										Aeration tank (100%)	75.55%	8.08%	83.64%	Connecting work upto 50% & 100% of wall height in in
										Secondary clarifier (100%)	31.68%	3.00%	34.68%	RTI - Right side of clarifier
										Aeration blower building	23.64%	0.00%	23.64%	Connecting upto 50% of wall height
										Chemical connection (100%)	69.41%	13.51%	102.91%	Connecting upto 50% of wall height
										Chlorine building & fine water Pump house (100%)	22.44%	0.00%	22.44%	Connecting upto 50% of wall height
										RAS & S&P & Secondary Sludge Pump (100%)	22.58%	0.00%	22.58%	Connecting upto 50% of wall height
										Dewater filter pump & PH (100%)	74.60%	0.00%	74.60%	Connecting upto 50% of wall height
										Automatic digester (100%)	54.61%	17.37%	71.9%	Connecting upto 50% of wall height
										Digester control building cum oxidizing tank and SW (100%)	31.40%	0.00%	31.40%	
										Chemical storage tank (100%)	31.40%	0.00%	31.40%	
										Biogas storage tank (100%)	31.40%	0.00%	31.40%	
										Biogas transfer area	31.40%	0.00%	31.40%	
										Admin building (100%)	31.40%	0.00%	31.40%	
										120. Sample collection (100%)	74.13%	0.00%	74.13%	
										Manure tank to SPS (A) (100%)	42.68%	0.00%	42.68%	
										Biogas transfer to SPS (A) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (B) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (C) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (D) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (E) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (F) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (G) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (H) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (I) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (J) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (K) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (L) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (M) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (N) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (O) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (P) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (Q) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (R) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (S) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (T) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (U) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (V) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (W) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (X) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (Y) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (Z) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AA) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AB) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AC) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AD) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AE) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AF) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AG) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AH) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AI) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AJ) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AK) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AL) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AM) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AN) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AO) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AP) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AQ) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AR) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AS) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AT) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AU) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AV) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AW) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AX) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AY) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (AZ) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BA) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BB) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BC) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BD) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BE) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BF) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BG) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BH) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BI) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BJ) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BK) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BL) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BM) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BN) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BO) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BP) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BQ) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BR) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BS) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BT) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BU) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BV) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BW) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BX) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BY) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (BZ) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (CA) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (CB) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (CC) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (CD) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (CE) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (CF) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (CG) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (CH) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (CI) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (CJ) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (CK) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (CL) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (CM) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (CN) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (CO) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (CP) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (CQ) (100%)	94.17%	0.00%	94.17%	
										Biogas transfer to SPS (CR) (100%)	94.17%	0.00%	94.17%	

122



Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Development of Sewerage Treatment Plant & Sewerage Network facilities in Kankarbagh Zones of Patna, Bihar

MONTH: September -2023

Sl.No	Name of Project	Name of Contractor	AA & ES Go/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (In %)	Manpower Engaged in Sept '23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
										1. Sewerage Network - Kankarbagh- 150 Km	49.71	0.00	49.71	Revised BOD Received
										2. Bidding inside Kankarbagh- 5.515 Km	0.0	0.00	0.0	
										3. Manhole in Kankarbagh- 3219 Nos	1627	0.00	1627	
										4. Road Rectification in Kankarbagh- 150 Km	44.619	0.00	44.619	
										5. House Connection PH -Kankarbagh (18800 Nos.)	31.0	0.00	31.0	
										6. Pipes for secondary sewer connection (188000 m)	10669	0.00	10669	
										7. Commutation: Kankarbagh (150 Km)	0.0	0.00	0.0	
										8. SPS (KANKARBAGH)				New SPS B tend to be provided at the earliest
							Work - 72.23 Escalator - 8.17			3) SPS A (100%) & 93 MLD - Kankarbagh	5.0%	0.0%	5.0%	Cutting Edge fabricated and ready for casting
							Centage 1.97 other expenses 0.29 Total - 82.66	32.16%		2) SPS B (100%) & 110 MLD - Kankarbagh	9.0%	0.0%	9.0%	Work Stopped due to local land dispute
	Development of Sewage Treatment Plant & Sewage Network facilities in Kankarbagh Zones of Patna, Bihar	M/s VA Tech WABAG Ltd	578.89 588.8786	1187.86 Cr. 30-12-2019 (Digha & K Bang combined agreement value)	29.08.22	82.66				9. STP - Kankarbagh (50 MLD)	43.66%	4.48%	52.14%	Piling excluding Pile cap
										Inlet Chamber, Mechanical Fine Screen, Manual Screen Channel (100%)	21.28%	0.00%	21.28%	
										Grit Chamber (100%)	22.03%	0.00%	22.03%	
										Primary clarifier (100%)	48.44%	10.20%	58.64%	Concrete upto 50% - 100% of wall height
										Aeration tank (100%)	63.86%	7.00%	70.86%	Concrete upto 50% - 100% of wall height
										Secondary clarifier (100%)	17.56%	0.00%	17.56%	MCC - 8 bar rail or slab
										Chlorine contact tank (100%)	43.97%	0.00%	43.97%	Concrete upto 50% - 100% of wall height
										Chlorine building & Free water Pump house (100%)	21.28%	0.00%	21.28%	Piling including Pile cap
										RAAS Sump & Secondary Sump Pump (100%)	22.00%	0.00%	22.00%	
										Digester feed sump & PH (100%)	23.40%	0.00%	23.40%	
										Anaerobic digester (100%)	19.43%	0.00%	19.43%	Piling including Pile cap
										Digester control building cum centrifugal pump and PH (100%)	18.40%	2.11%	20.51%	Piling including Pile cap
										Central sewage building (100%)	21.28%	0.00%	21.28%	
										Biogas holder (100%)	22.08%	0.00%	22.08%	
										Biogas holder frame (100%)	23.58%	0.00%	23.58%	MCC - 8 bar rail or slab
										RAAS Sump (100%)	23.17%	0.00%	23.17%	
										10. Repairs and Maintenance				
										Sewer Pipeline (100) (100%)	21.89%	0.00%	21.89%	
										Outfall Pipe line work (100%)	94.62%	0.00%	94.62%	
										Jogger, Nalla Tapping (100) (100%)				
										E&M Works (Supply + Erection) (100%)	33.85%	0.89%	34.78%	All procurement items completed as per M&E Plan. M&S procurement items M&E/inspection is in progress.

2023

601

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Pahar Zone-V Sewerage Network

Month : September '2023

Sl.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in Sept '23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
1	Pahar Zone-V Sewerage Network	Shapoorji Pallonji And Company Private Limited	356.37 377.755	164.90 Cr. (C cost- 313.18 Cr. and O&M Cost- 46.72 Cr.) 25.04-18	4/24/2021	294.85	House Connection- 1.17 Work - 237.22 Excavation - 21.56 Centage - 6.56 Other expenses - 24.44 Unadjusted Mob - 3.90 Total - 294.85	99.93	85	1. Sewerage Network (K.M)-104.03	103.962	0	103.962	1- 2nd EOT approval Pending.
										2. Rising Main (K.M)-NA	0	0	0	2-3rd Deviation approval is pending
										3. Manhole (Nos.)-3345	3335	0	3335	3-Progress Slow due to Monsoon Period
										4. Tapping of Existing Network-(K.M)-16.92	11	0	11	
										5. Road Restriction (K.M)-104.03	103.558	0.331	103.889	
										6. House Connection PH(Nos.)-19000	13439	0	13439	
										8. House Connection (Nos.)-22855	17242	76	17318	
										9. Commissioning of Network (K.M)-104.03	38	0	38	
										10. STP-1 Total Progress (100%) & MLD- 7-NA	0	0	0	
										a) SBR Tank (100%) -NA	0	0	0	
										b) CFT (100%) -NA	0	0	0	
										c) Sludge Holding Tank (100%) -NA	0	0	0	
										d) Chlorination tank (100%) -NA	0	0	0	
										e) Grit Chamber (100%) -NA	0	0	0	
										f) Admin Building (100%) -NA	0	0	0	
										g) MPS (100%) -NA	0	0	0	
										h) E/M Work (100%) -NA	0	0	0	
										i) STP-2 (100%) & MLD-NA	0	0	0	
										11. STP-2 (100%) & MLD-NA	0	0	0	
										12. SPS/IPS-1 (100%) & MLD-45	95	0	95	
										a) SPS/IPS-2 (100%) & MLD-NA	0	0	0	
										b) SPS/IPS-3 (100%) & MLD-NA	0	0	0	
										c) SPS/IPS-4 (100%) & MLD-NA	0	0	0	
										d) SPS/IPS-5 (100%) & MLD-NA	0	0	0	
										13. I&D Work-1 (100%) -NA	0	0	0	
										14. I&D Work-2 (100%) -NA	0	0	0	
										15. I&D Work-3 (100%) -NA	0	0	0	
										16. I&D Work-4 (100%) -NA	0	0	0	

Red

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Phulwarsharif GMLD STP and I&D work

Month : September '2023

Sl.No	Name of Project	Name of Contractor	AA & ES Govt/Govt (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Manpower Engaged in Sept '23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Up to Previous Month	During this Month	Total Progress	
										1. Sewerage Network (K.M)	0.135	0	0.135	
										2. Raising Main (650 K.M)				
										3. Manhole (Nos.)				
										4. Tapping of Existing Network (K.M)				
										5. Road Restoration (K.M)				
										6. House Connection Pit (Nos.)				
										7. House Connection (Nos.)				
										8. Commissioning of Network (K.M)				
										9. STP Total Progress (100%) & MLD- 6 (50%)	85.32%	3.45%	88.77%	
										10. RBR Tank (100%)	96.70%	1.00%	97.70%	
										11. TTI (100%)	60.00%	10.00%	70.00%	
										12. Sludge Holding Tank -building (100%)	95.00%	1.00%	96.00%	
										13. Chlorination tank (100%)	12.00%	2%	14.00%	
										14. Chlorine Chamber (100%)	91.60%	2.00%	93.60%	
										15. Admin Building (100%)	90.59%	1.00%	91.59%	
										16. Staff Quarters (100%)	93.00%	3.00%	96.00%	
										17. E/M Work (100%)	59.60%	6.00%	65.60%	
										18. SPS/IPS-1 (100%) & MLD-5 (85% civil)	40.00%	14.70%	54.70%	SPS tend NOC not received, yet from WRD but work in progress as per instruction of MD sir
										19. E/M Work SPS	0.00%	0.00%	0.00%	
										20. I&D Work-1 (100%)	0.00%	0.00%	0.00%	

Del

Sl. No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Released (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall Physical Progress (in %)	Municipal Engineer Engaged in Sept '23 (in post.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
										1. Sewerage Network (K.M.)				
										2. Rising Main				
										a) Rising Main 500 mm Dia (4.4K.M)	0	0	0	
										b) Rising Main 800 mm Dia (3.065 K.M)	1.725	0.185	1.91	
										Piling work (466 Nos)	430	0	430	Variation submitted in BUIDCO HQ for approval
										Pile cap (23 Nos)	80	0	80	Variation submitted in BUIDCO HQ for approval
										3. Manholes (Nos.)				
										4. Tapping of Existing Network (K.M)				
										5. Road Restoration (4.9K.M)				
										6. House Connection Pit (Nos.)				
										8. House Connection (Nos.)				
										9. Commissioning of Network (K.M)				
							Work - 27.01 Centrage - 1.47 Other expenses - 6.61 Mob Advance - 2.04 Total - 37.14	73.00%	22.11	10.25 MLD STP Total Progress (100%) (Civil)	90.40%	3.90%	94.30%	
										a) SBR Tank (100%)	97.50%	0.50%	98.00%	
										b) COT (100%)	98.00%	0.50%	98.50%	
										c) Sludge Holding Tank (100%)	96.00%	1.00%	97.00%	
										e) Grit Chamber (100%)	90.00%	5.00%	95.00%	
										f) Admin Building (100%)	98.00%	0.40%	98.40%	
										g) Flood protection work (100%)	24.00%	1.00%	25.00%	
										h) E/M Work STP (100%)	74.65%	16.15%	90.80%	
										11. SPSP/PS-1 AT DEY NALA (100%) & MLD- 12.89				Variation submitted in BUIDCO HQ for approval. NOC of land not received from Ministry of Defence
										12. SPSP/PS-2 AT NAHAR NALA (100%) & MLD- 24.88	70.00%	5.65%	75.65%	
										13. E/M	0.00%	0.00%	0.00%	
										14. I&D Work (100%)				
										14. I&D Work-2 (100%)				

[illegible]

2021

592

Sl.No	Name of Project	Name of Contractor	AA & ES Go/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in Shift 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issues in Execution
											Upto Previous Month	During this Month	Total Progress	
										1. Sewerage Network- 3.11 K.M	0	0	0	
										2. Rising Main- 8.25 K.M	8.25	0	8.25	
										3. Manhole(Nos.) - 52	52	1	52	
										4. Taping of Existing Network-3.11 K.M	3.11	0	3.11	
										5. Road Restoration- 3.517 K.M	3.5.7	0	3.517	
										6. House Connection PH(Nos.)	0	0	0	
										7. House Connection(Nos.)	0	0	0	
										8. Commissioning of Network(K.M)	11.36	0	11.36	
										9. STP-1 Total Progress(100%) & MLD- ?	100	0	100	
										a)SBR Tank(100%)	100	0	100	
										b)CCT(100%)	100	0	100	
										c)Sudge Holding Tank(100%)	100	0	100	
										d)Chlorination tank(100%)	100	0	100	
										e)Gr. Chamber (100%)	100	0	100	
										f)Iron in Building(100%)	100	0	100	
										g)MPS(100%)	100	0	100	
										h)E/M Work(100%)	100	0	100	
										11. STP-2(100%) & MLD- ?	0	0	0	
										12. SPS/IPS-3(100%) & MLD- ?	100	0	100	
										a)SPS/IPS-2(100%) & MLD- ?	100	0	100	
										b)SPS/IPS-3(100%) & MLD- ?	0	0	0	
										c)SPS/IPS-4(100%) & MLD- ?	0	0	0	
										d)SPS/IPS-5(100%) & MLD- ?	0	0	0	
										13. JED Work-1(100%)	100	0	100	
										14. JED Work-2(100%)	0	0	0	
										15. JED Work-3(100%)	0	0	0	
										16. JED Work-4(100%)	0	0	0	

22

Name of Scheme : I&D works and STP of Capacity 10 MLD at Bakhtiyarpur, September' 2023



Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Fatuha 7MLD STP and I&D Work

Month : September '2023

Sl.No	Name of the Project	Name of the Contractor	AA & ES Go/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in Sept '23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previous Month	During this Month	Total Progress	
										1. Sewerage Network (3.944K.M)				
										2. Rising Main (0.91 K.M)				
										3. Manhole (Nos.)				
										4. Tapping of Existing Network-(K.M)				
										5. Road Restoration (0.80 K.M)				
										6. House Connection Pitt(Nos.)				
										8. House Connection(Nos.)				
										9. Commissioning of Network(K.M)				
										10.07 MLD STP Fatuha Total Work progress	77.30%	4.70%	82.00%	
										a)SBR Tank(100%)	82.10%	5.40%	87.50%	
										b)CCT(100%)	86.73%	0.30%	88.00%	
										c)Sludge Holding Tank(100%)	69.23%	6.00%	75.20%	
										d)Chlorination tank(100%)	86.73%	1.30%	88.00%	
										e)Staff quarter(100%)	32.10%	35.00%	67.10%	
										f)Admin Building(100%)	81.63%	5.00%	86.60%	
										g)Blower room(100%)	81.60%	5.00%	86.60%	
										h)PTU(100%)	50.60%	29.00%	79.60%	
										i)E/M Work(100%)	45.00%	0.00%	45.00%	
										11. SPS/PS-1(100%) & MLD- 7.00 MLD	1.50%	0.00%	1.50%	
										12. SPS/PS-2(100%) & MLD- 5.00 MLD	1.50%	0.00%	1.50%	
										13. SPS/PS-3(100%) & MLD- 2.90 MLD	1.50%	0.00%	1.50%	
										14. SPS/PS-4(100%) & MLD- 0.68 MLD	1.50%	0.00%	1.50%	
										13. I&D Work-1(100%)				
										14. I&D Work-2(100%)				
										15. I&D Work-3(100%)				
										16. I&D Work-4(100%)				

del

Bihar Urban Infrastructure Development Corporation Ltd.
Month : September ' 2023

Name of Scheme : I&D works and STP at Barh

Sl.No	Name of Project	AA & ES Gol/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Fund Expenditure (Rs. In Cr.)	Overall physical progress (in %)	Main Component with total scope	Total Progress	Remarks
Name of Scheme : I&D works and STP at Barh										
1	1.1 MLD Barh STP and I&D work	58.27 61.38	53.90 Cr. (IC Cost- 26.57 Cr. And O&M- 27.33 Cr.) 22-10-18	4/21/2020	38.07	Escal - 1.97 Work - 32.52 Contage - 1.99 Unadjusted Mob Advance - 0 Other expenses -1.59 Total - 38.07	100.00%	IPS-01 IPS-02 I&D Rising main Receiving Chamber Grit Chamber SBR Basin Chlorination Contact Tank Sludge Thickener Tank Blower Building Staff Qtr MCC Room Admin Building	Construction Work is completed & O&M work in progress.	Inlet & Outlet Data SEP 2023:- Inlet flow - 5.0 MLD Outlet flow - 4.98 MLD Inlet BOD- 120 mg/l Inlet COD- 207.34 mg/l Inlet TSS- 209.2 mg/l Inlet Fecal Coliform - 478 mpm/100 ml Outlet BOD - 6.76 mg/l Outlet COD - 27.1 mg/l Outlet TSS - 6.8 mg/l Outlet total phosphate- 0.90 mg/l Outlet Fecal Coliform - 117 mpm/100 ml

Barh

Bihar Urban Infrastructure Development Corporation Ltd.																			
Name of Scheme : Begusarai STP and Sewerage Project						Month : September * 2023													
Sl.No	Name of Project	Name of Contractor	AM & ES Out/Gst (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received	Fund Expenditure	Overall physical progress (in %)	Millipower Engaged in Supt. (In nos.)	Component Wise Physical Progress									
										Main Component with total scope	Upto Previous Month	During this Month	Total Progress						

del

Bihar Urban Infrastructure Development Corporation Ltd.
Month: September '2023

Name of Scheme : Bhagalpur I&D and STP Project

SLN	Name of Project	Name of Contractor	AA & ES Go/Obj (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Cr.)	Overall physical progress (in %)	Manpower Engaged In May-Sep 23 (in nos.)	Main Component with total scope	Component Wise Physical Progress	Issue In Execution	
											Upto Previous Month	During this Month	Total Progress
0										1. Sewerage Treatment Plant	6.67	1.24	6.00
										2. Sewerage Mainline	13.80	5.20	0.05
										3. Sewerage Manhole	5.1	0	0
										4. Sewerage Collection Network	13.80	1.51	0.00
										5. Sewerage Treatment Plant	13.80	1.51	0.00
										6. Sewerage Collection Network	13.80	1.51	0.00
										7. Sewerage Treatment Plant	13.80	1.51	0.00
										8. Sewerage Collection Network	13.80	1.51	0.00
										9. Sewerage Treatment Plant	13.80	1.51	0.00
										10. Sewerage Collection Network	13.80	1.51	0.00
										11. Sewerage Treatment Plant	13.80	1.51	0.00
										12. Sewerage Collection Network	13.80	1.51	0.00
										13. Sewerage Treatment Plant	13.80	1.51	0.00
										14. Sewerage Collection Network	13.80	1.51	0.00
										15. Sewerage Treatment Plant	13.80	1.51	0.00
										16. Sewerage Collection Network	13.80	1.51	0.00
										17. Sewerage Treatment Plant	13.80	1.51	0.00
										18. Sewerage Collection Network	13.80	1.51	0.00
										19. Sewerage Treatment Plant	13.80	1.51	0.00
										20. Sewerage Collection Network	13.80	1.51	0.00
										21. Sewerage Treatment Plant	13.80	1.51	0.00
										22. Sewerage Collection Network	13.80	1.51	0.00
										23. Sewerage Treatment Plant	13.80	1.51	0.00
										24. Sewerage Collection Network	13.80	1.51	0.00
										25. Sewerage Treatment Plant	13.80	1.51	0.00
										26. Sewerage Collection Network	13.80	1.51	0.00
										27. Sewerage Treatment Plant	13.80	1.51	0.00
										28. Sewerage Collection Network	13.80	1.51	0.00
										29. Sewerage Treatment Plant	13.80	1.51	0.00
										30. Sewerage Collection Network	13.80	1.51	0.00
										31. Sewerage Treatment Plant	13.80	1.51	0.00
										32. Sewerage Collection Network	13.80	1.51	0.00
										33. Sewerage Treatment Plant	13.80	1.51	0.00
										34. Sewerage Collection Network	13.80	1.51	0.00
										35. Sewerage Treatment Plant	13.80	1.51	0.00
										36. Sewerage Collection Network	13.80	1.51	0.00
										37. Sewerage Treatment Plant	13.80	1.51	0.00
										38. Sewerage Collection Network	13.80	1.51	0.00
										39. Sewerage Treatment Plant	13.80	1.51	0.00
										40. Sewerage Collection Network	13.80	1.51	0.00
										41. Sewerage Treatment Plant	13.80	1.51	0.00
										42. Sewerage Collection Network	13.80	1.51	0.00
										43. Sewerage Treatment Plant	13.80	1.51	0.00
										44. Sewerage Collection Network	13.80	1.51	0.00
										45. Sewerage Treatment Plant	13.80	1.51	0.00
										46. Sewerage Collection Network	13.80	1.51	0.00
										47. Sewerage Treatment Plant	13.80	1.51	0.00
										48. Sewerage Collection Network	13.80	1.51	0.00
										49. Sewerage Treatment Plant	13.80	1.51	0.00
										50. Sewerage Collection Network	13.80	1.51	0.00
										51. Sewerage Treatment Plant	13.80	1.51	0.00
										52. Sewerage Collection Network	13.80	1.51	0.00
										53. Sewerage Treatment Plant	13.80	1.51	0.00
										54. Sewerage Collection Network	13.80	1.51	0.00
										55. Sewerage Treatment Plant	13.80	1.51	0.00
										56. Sewerage Collection Network	13.80	1.51	0.00
										57. Sewerage Treatment Plant	13.80	1.51	0.00
										58. Sewerage Collection Network	13.80	1.51	0.00
										59. Sewerage Treatment Plant	13.80	1.51	0.00
										60. Sewerage Collection Network	13.80	1.51	0.00
										61. Sewerage Treatment Plant	13.80	1.51	0.00
										62. Sewerage Collection Network	13.80	1.51	0.00
										63. Sewerage Treatment Plant	13.80	1.51	0.00
										64. Sewerage Collection Network	13.80	1.51	0.00
										65. Sewerage Treatment Plant	13.80	1.51	0.00
										66. Sewerage Collection Network	13.80	1.51	0.00
										67. Sewerage Treatment Plant	13.80	1.51	0.00
										68. Sewerage Collection Network	13.80	1.51	0.00
										69. Sewerage Treatment Plant	13.80	1.51	0.00
										70. Sewerage Collection Network	13.80	1.51	0.00
										71. Sewerage Treatment Plant	13.80	1.51	0.00
										72. Sewerage Collection Network	13.80	1.51	0.00
										73. Sewerage Treatment Plant	13.80	1.51	0.00
										74. Sewerage Collection Network	13.80	1.51	0.00
										75. Sewerage Treatment Plant	13.80	1.51	0.00
										76. Sewerage Collection Network	13.80	1.51	0.00
										77. Sewerage Treatment Plant	13.80	1.51	0.00
										78. Sewerage Collection Network	13.80	1.51	0.00
										79. Sewerage Treatment Plant	13.80	1.51	0.00
										80. Sewerage Collection Network	13.80	1.51	0.00
										81. Sewerage Treatment Plant	13.80	1.51	0.00
										82. Sewerage Collection Network	13.80	1.51	0.00
										83. Sewerage Treatment Plant	13.80	1.51	0.00
										84. Sewerage Collection Network	13.80	1.51	0.00
										85. Sewerage Treatment Plant	13.80	1.51	0.00
										86. Sewerage Collection Network	13.80	1.51	0.00
										87. Sewerage Treatment Plant	13.80	1.51	0.00
										88. Sewerage Collection Network	13.80	1.51	0.00
										89. Sewerage Treatment Plant	13.80	1.51	0.00
										90. Sewerage Collection Network	13.80	1.51	0.00
										91. Sewerage Treatment Plant	13.80	1.51	0.00
										92. Sewerage Collection Network	13.80	1.51	0.00
										93. Sewerage Treatment Plant	13.80	1.51	0.00
										94. Sewerage Collection Network	13.80	1.51	0.00
										95. Sewerage Treatment Plant	13.80	1.51	0.00
										96. Sewerage Collection Network	13.80	1.51	0.00
										97. Sewerage Treatment Plant	13.80	1.51	0.00
										98. Sewerage Collection Network	13.80	1.51	0.00
										99. Sewerage Treatment Plant	13.80	1.51	0.00
										100. Sewerage Collection Network	13.80	1.51	0.00

6-4-2017	180 and 120	M/s. Bhagwati Waste Water Limited	254.13	385.09	06.11.2023 (excluding 3 months of trial run)	88.97	work 76.85 Consigne -3.74 Other expenses 0.68 Mob Advance 13.70 Total 88.97	52.9 5%	35				
STP Project			10-2017										

Red

Bihar Urban Infrastructure Development Corporation Ltd.

[Progress report for the month of September '2023]

S. No.	Name of Project	Name of Contractor	AA & EIS GorodB (Rs. In Cr.)	Agreement Amount (Bire (Rs. In Cr.)	As per agreement date of completion	Fund Disbursed (Rs. In Cr.)	Fund Expended (Rs. In Cr.)	Overall physical progress (in %)	Main Component	Total Progress	Sutangan STP Plant Days Engaged in Sept 23	Remarks
1	10 MLD STP SULTANGAN.	VC PROJECT	60.22 63.43	63.51 Cr. (C cost- 35.066 Cr. and O&M Cost- 28.443 Cr.) 14-09-18	13.02.2020 Revised- 04.11.2020(EOT granted till 15.08.2021 Again EOT to be requested	33.38	Work - 31.01 Centage - 1.81 O&M-0.50 Unadjusted advance -0 Other expenses - 0.05 Total - 33.38	100%	Water technology, plate- settler tank, chlorine contact tank, centrifuge building, misc and blower room, sludge shade ward Admin building with staff Qtr, scada technology, sludge thickner and chlorinator building, and ips 283 include	Work is completed & O&M work in progress.	504	Data SEP- 2023 :- Inlet flow -4556 MLD Inlet BOD -62mg/l Inlet COD -216 mg/l Inlet TSS - 72 mg/l Inlet PH - 7.5 Inlet Total Nitrogen - 26, Inlet Total Phosphorus -0.7 Outlet flow -4556 MLD Outlet BOD - 73mg/l, Outlet PH - 7.6 Outlet COD - 34 mg/l Outlet TSS - 18 mg/l 116 MLD Outlet Total Nitrogen-7.0, Outlet Total Phosphorus-0.7

Qad

Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme :Naurachia I&D and STP Project

Month : September' 2023

Sl.No	Name of Project	Name of Contractor	AA & ES G.O.No. (Ref. in Cr.)	Agreement Amount (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Multi power Engaged in Sept-23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Issue in Execution
											Upto Previo to Month	During this Month	Total Progress	
										1. Sewerage Network (K.M)	NA	-	-	
										2. Rising Main (K.M)	16.23	-	16.23	
										3. Manholes (Nos.)	NA	-	-	
										4. Tapping of Existing Network (K.M)	NA	-	-	
										5. Road Rehabilitation (K.M)	16.23	-	16.23	
										6. House Connection Pitches	NA	-	-	
										8. House Connections (Nos.)	NA	-	-	
										9. Commissioning of Network (K.M)	0.00	-	-	
										10. STP-1 Total Progress (100%) & MLD- 9	10.00	-	10.00	Decision on Treated water disposal arrangement is pending yet.
										a) SBR Tanks (100%)	10.00	-	10.00	
										b) GZ (100%)	10.00	-	10.00	
										Sludge Thickener Tank (100%)	10.00	-	10.00	
										c) Characterisation tank (100%)	0.00	-	-	
										Water Chlorine (100%)	10.00	-	10.00	
										Waste Building (100%)	10.00	-	10.00	
										d) MPS (100%)	NA	-	-	
										e) M Work (100%)	0.00	-	-	
										Procurement (100%)	10.00	-	10.00	
										Installation (100%)	10.00	-	10.00	
										11. STP-2 (100%) & MLD- 9	NA	-	-	
										12. SPS/IPS-1 (100%) & MLD- 0.9	10.00	-	10.00	
										a) SPS/IPS-2 (100%) & MLD- 0.91	10.00	-	10.00	
										b) SPS/IPS-3 (100%) & MLD-	Deleted	-	-	
										c) SPS/IPS-4 (100%) & MLD- 3	10.00	-	10.00	
										d) SPS/IPS-5 (100%) & MLD- 2	10.00	-	10.00	Pipe laying parallel the track in progress and start to complete by 15th Feb 2023.
										e) SPS/IPS-6 (100%) & MLD- 1	10.00	-	10.00	
										13. I&D Work-1 (100%)	10.00	-	10.00	Above work in Tapping of Nala
										14. I&D Work-2 (100%)	10.00	-	10.00	Above work in Tapping of Nala
										15. I&D Work-3 (100%)	10.00	-	10.00	Above work in Tapping of Nala
										16. I&D Work-4 (100%)	10.00	-	10.00	Above work in Tapping of Nala
										17. I&D Work-5 (100%)	10.00	-	10.00	Final layout work completed
										18. I&D Work-6 (100%)	10.00	-	10.00	Above work in Tapping of Nala
										Second Railway Crossing		-	-	
										Trenchless Work (100%)	10.00	-	10.00	for laying of treated water RCC pipe

Handwritten signature

Bihar Urban Infrastructure Development Corporation Ltd.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
Name of Scheme : I&D works and 32 MLD STP at Chhapra																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
Month : September 2023																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
SL.No	Name of Project	Name of Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Overall physical progress (in %)	Manpower Engaged in Sept'23 (In nos.)	Main Component with total scope	Component Wise Physical Progress			Issue In Execution																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
											Upto Previous Month	During this Month	Total Progress																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
20	I&D works and STP at Chhapra	M/s Toshiba JV Chevron	236.15 242.6337	248.07 Cr. 04-02-20	04.08.2021, 09.11.2022 (EOT approved from NMCG)	121.29	Work- 108.92 Unadjusted Mob. Advance - 0.0 Other expenses- 7.08 Centage- 5.29 Price Escalation - 0.00 Total - 121.29	97.50%	80	1. Sewerage Network (20.20 K.M)	16.136	0.420	16.556	Work In Progress. 5 days loss due to rain & 8 days loss because 8 days trench not filling by RCD due to non availability filling material.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
										2. Rising Main(2.90 K.M)	2.959	0	2.959	Work in progress.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
										3. Manhole(768 Nos.)	532	0	532	No work due to traffic issue.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
										4. Tapping of Existing Network-(K.M)	NA	NA	NA	NA																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
										5. Road Restoration(=16.556 + 2.959 = 19.515 K.M)	16.956	0.308	17.264	Scope of RCD																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
										6. House Connection Pit(Nos.)	NA	NA	NA	NA																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
										8. House Connection (Nos.)	NA	NA	NA	NA																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
										9. Commissioning of Network(K.M)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
										10. STP-1 Total Progress(100%) & MLD- 32	99.47%	0.33%	99.80%																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
										a) SBR Tank(100%)	99.75%	0.10%	99.85%	Finishing and painting work in progress.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
										b) CCT(100%)	99.50%	0.10%	99.60%	Finishing and painting work in progress.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
										c) Sludge Holding Tank(100%)	100.00%	0.00%	100.00%																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
										d) Grit Chamber(100%)	99.75%	0.25%	100.00%	Handrailing painting work is in progress																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
										e) Admin Building(100%)	96.51%	1.50%	98.01%	Painting work is in progress.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
										f) MPS(100%) & MLD- 36.60	100.00%	0.00%	100.00%																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
g) E/M Work(100%)	99.34%	0.42%	99.76%																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
h) E/M Supply(70%)	95.00%	0.00%	95.00%																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
i) E/M Erection(30%)	99.32%	0.42%	99.74%	Diffuser work is in progress																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
11. STP-2(100%) & MLD-																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
12. SPS/IPS-1(100%) & MLD- 33.30																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										

Handwritten signature

Bihar Urban Infrastructure Development Corporation Limited (BUIDCo)
Sonepur, Saran District

Project- STP and I&D work at Sonepur

September' 2023

S.No.	Name of the Project & Name of the Contractor	AA & ES GoI/GoB (Rs. in Cr.)	Agreement Amount /Date (Rs. in Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Fund Expenditure (Rs. in Cr.)	Main Component	Overall physical progress (in %)	Remarks	Issue in Execution
1	STP and I&D work at Sonepur, Saran & S.G. Constructions- SGT Enviro-Tech Private Limited (JV) AKA SGC- SNET IV	30.93 32.6077	29.35 Cr. (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	15.02.2021 (EOT-2 approved till 30.09.2022)	24.59	Work- 22.59 Unadjusted Mob. Advance - 0 Other expenses-0.41 Centage- 1.30 O&M- 0.33 Total - 24.59	STP that includes construction of SBR TANK, WET WELL, AIR BLOWER SHED, SLUDGE TANK, GRIT CHAMBER, ADMIN BUILDING, PANEL ROOM, DG - Transformer Room and I&D Network	O&M work is progress	Data SEPT ' 23 : Average Inlet Flow (in MLD) 1.80 Inlet BOD (in mg/L) 78.00 Inlet COD (in mg/L) 162.00 Inlet TSS (in mg/L) 81.00 Average Outlet Flow (in MLD) 1.80 Outlet BOD (in mg/L) 6.71 Outlet COD (in mg/L) 23.00 Outlet TSS (in mg/L) 15.00 Fecal Coliform (in MPN/100 ml) 102.00	1. Approval for road restoration is pending at BUIDCo HQ due to which 528 m road restoration is pending. 2. EOT will be needed for road restoration.

Paul

[illegible]

Paul



Bihar Urban Infrastructure Development Corporation Ltd.

Name of Scheme : Munger STP & Sewerage Network Project, Bihar

Month : September' 2023

Sl.N No	Name of Project	Name of Contractor	AA & ES with Ref. & date (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr)	Fund Expenditure (Rs. in Cr)	Overall physical progress (in %)	Manpower Engaged in Sept'23 (in nos.)	Main Component with total scope	Component Wise Physical Progress			Remarks (Issue in Execution)
											Upto Previous Month	During this Month	Total Progress	
										1. Sewerage Network(167.23 K.M)	150.306	1.906	152.212	1 RCD NH - Division NOC availed (1.8 kms)
										2. Manhole (7465 Nos)	5752	118.000	5870	2 Work slow due to heavy rain at site
										3 Road Restoration (167.23K.M)	149.142	1.894	151.036	
										4 House Connection Pt (9646 Nos)	7805	505.000	8310	
										5 House Connection (15200 Nos)	5624	774.000	6398	
										6 Rising Main (6904 K.M)	1.408	0.515	1.923	
										7 Flapping of Existing Network-(K.M)	0.00%	0.00%	0	
										8 Commissioning of Network(K.M)	0.000	0.000	0.000	
										9 STP-1 Total Progress (100%) & MLD- 30	72.8%	2.40%	75.29%	
										(a) SBR Tank(100%)	97.4%	0.0%	97.40%	
										(b) CCT(100%)	99.0%	0.0%	99.00%	
										(c) Sludge Holding Tank(100%)	96%	0.0%	96.00%	
										(d) Chlorination tank(100%)	82%	3.0%	85.00%	
										(e) Grit Chamber(100%)	86%	12.0%	98.00%	
										(f) Admin Building(100%)	75.80%	6.0%	81.80%	
										(g) MPS(100%)	83%	3.0%	86.00%	
										(h) E/M Work(100%)	45.52%	5.68%	51.20%	
										10 SPS/IPS-1(100%) & MLD- 8.66 MLD	56.67%	0.25%	56.92%	
										(a) SPS/IPS-2(100%) & MLD- 9.99 MLD	47.02%	1.50%	48.52%	
										(b) SPS/IPS-3A(100%) & MLD- 9.01 MLD	73.18%	0.25%	73.43%	
										(c) SPS/IPS-3B(100%) & MLD- 4.10 MLD	80.32%	1.00%	81.32%	
										(d) SPS/IPS-4(100%) & MLD- 2.32 MLD	80.82%	1.00%	81.82%	

Mobilization
Advance - 2.00
Escalation - 24.77
Work- 189.95
Contingency - 6.51
other expense-
14.23
Total = 257.48

350.79 Crore
(Capex cost-
264.53 Cr. And
O&M cost 86.26
Cr.)
(04/10/2021)

M/s E.M.
Limited
JV with M/s
IIC PI

366.78 Crore
date
18/04/2022

2021

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under UMCG (As on 30.09.2023)

Sl. No.	Name of The Project & Name of the Corporation	AA & ES CoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. In Cr.)	Project expenditure (Including State share) (Rs. In Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
	River Front Development, Gopalganj	8.25	7.36 04.01.2020	03.06.21	6.62	Work - 6.55 Other - 0.07 Total: 6.62	100%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm) - 01 No 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm) - 01 No 3. High Mast Lights - 1 No. 4. Toilet & Change Room - 01 No 5. Embankment Protection 6. Landscape & Horticulture works 7. Stainless steel railing works	Completed			RFD Gopalganj has been hand over to Zila Parishad, Muzaffarpur
2	River Front Development, Patna	243.27 336.73 (Revised)	254.52 24.04.14	23.04.2016 Time Extension Date- 23.05.20	317.99	Work - 265.42 Escalation - 16.74 CSQC - 9.58 Other - 6.79 Contingency - 19.46 Total - 317.99 (Additional expenses due to revised work scope as per revised AMAES)	93%	Development of Ghats - 16 Ghats completed out of 20 Ghats. Building - 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat completed. 3. Community Cum Cultural Center at Raja Ghat completed. Crematorium at Gulvighat completed. Start cremation by PMC. Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	Development of Ghats - 16 Ghats completed out of 20 Ghats. Building - 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat completed. 3. Community Cum Cultural Center at Raja Ghat completed. Crematorium at Gulvighat completed. Start cremation by PMC. Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.			all 16 Projects have been hand over to PMC, Patna.
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	10.00	Work - 9.87 Crore Other - 0.13 Total - 10.00	100.00%	Ghat - 03 nos. 21M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	Sidhi Ghat - 91 % Chandwara Ghat (Ashram Ghat) - 91 % Sikandarpur Mukti Dham - 90 %	Sidhi Ghat - 9 % Chandwara Ghat (Ashram Ghat) - 3 % Sikandarpur Mukti Dham - 10 %	Sidhi Ghat - 100 % Chandwara Ghat (Ashram Ghat) - 100 % Sikandarpur Mukti Dham - 100 %	Completed in Dec 2022.

[Handwritten Signature]

Bihar Urban Infrastructure Development Corporation Ltd.
Status of DPR as on 30.09.2023

83

Sl. No.	Name of Scheme	Population	STP Capacity	Amount (in Cr)	Land Status	Status
1	2	3	4	5	6	7
DPR Submitted to SPMG						
1	Fecal Sludge Septage Management Dighwara	32741	24 kl	2.97		TPA observations Compliance has been sent to IIT Roorkee, TPA.
2	Fecal Sludge Septage Management Manihari	26629	18 kl	5.5		TPA observations Compliance has been sent to IIT Roorkee, TPA.
3	Fecal Sludge Septage Management Teghara	56234	26 kl	4.11		TPA observations Compliance has been sent to IIT Roorkee, TPA.
4	I&D Works and STP Arwal	51849	3.5 MLD	50.19		DPR has been submitted to NMCG. NMCG sent this DPR to NIT Patna for TPA.
5	I&D Works and STP Darbhanga	296039	22.5 & 1.7 MLD	101.41		DPR has been submitted to NMCG
6	I&D Works and STP Kishanganj	105782	10.9, 3.56, 3.05 & 3.2 MLD	114.87		Observation received by TPA IIT Patna which compliances sent to TPA IIT Patna.
7	I&D Works and STP Raxaul	55536	2.5, 2.5, 3.5 & 3.5 MLD	62.1		Project approved in EC meeting dated- 31.07.2023 AA&ES yet to be issued.
8	I&D Works and STP Saharsha	156540	17.4 & 13.05 MLD	123.23		TPA observations Compliance has been sent to NIT Patna, TPA.
9	I&D Works and STP Madhepura	54472	10.73 MLD	26.51		compliance of observaton done and send to TPA NIT Patna.
10	I&D and STP Ara		47 MLD	623.13		DPR has been submitted to NMCG. TPA observation. Compliance sent to TPA.
11	I&D and STP Betia		33 MLD	384.74		DPR has been submitted to NMCG. NMCG observation compliance sent to NMCG.
12	I&D and STP Khagaria		4.5 MLD			Revised estimate submitted to NMCG.
13	Gaya I & D and STP project		84 MLD	1084.7		DPR has been submitted to NMCG. NMCG observation compliance sent to NMCG.
14	I&D Works and STP Katihar		55.5 MLD	449.59		DPR has been submitted to NMCG
15	I&D Works and STP Jogbani		4.25 MLD	28.9		DPR has been submitted to NMCG
16	I&D and STP Jamalpur					DPR Under preparation.
17	I&D and STP Buxar					DPR Under preparation.
18	I&D and STP Purnia					DPR Under preparation.
19	I&D and STP Sasaram					DPR Under preparation.
20	I&D and STP Aurangabad					DPR Under preparation.
21	I&D and STP Jehanabad					DPR Under preparation.
22	I&D and STP Nawada					Financial proposal received. Work Yet to be awarded.
23	I&D and STP Sitamarhi					DPR Under preparation.
24	I&D and STP Araria					Financial proposal received. Work Yet to be awarded.
25	I&D and STP Benipur					Financial proposal received. Work Yet to be awarded.
26	I&D and STP Barauni					DPR Under preparation.
27	I&D and STP Bihat					DPR Under preparation.
28	I&D and STP Sheikhpura					Financial proposal received. Work Yet to be awarded
29	I&D and STP Siwan					DPR Under preparation.
30	I&D Works and STP Bagaha					New DPR need to be prepared as per current population and geographical area of town. Proposal invited for Selection of consultant.
31	I&D Works and STP Gopalganj					New DPR need to be prepared as per current population and geographical area of town. Proposal invited for Selection of consultant.
32	I&D Works and STP Samastipur					New DPR need to be prepared as per current population and geographical area of town. Proposal invited for Selection of consultant

Handwritten signature
DPR, Patna
05/10/23

382

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 30.09.2023)

Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) GoI/GoB	Date of Sanction/ Date of AA&ES issue GoI/GoB	Total expenditure incurred		Remarks
					Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
2	3	4	5	6	7	8	9
I&D and STP, Barahiya	6	-	49.50 (proposed)	Revised estimate approved on 25.10.2022		-	Financial Bid of 2 technical qualified Bidder. Opened on 01.07.2023. Financial Bid sent to NMCG for approval.
Supaul I&D and STP	3 STP (9, 2 & 1.1 MLD)		57.09	07/09.2022			Financial Bid opened. Bid under evaluation.
Ramnagar I&D and STP	2 STP (4.5 & 4.5 MLD)		56.97	12.09.2022			Financial Bid open. Sent to NMCG for approval.
Narkatiyaganj I&D and STP	2 STP (2.5 & 4.5 MLD)		49.39	17.10.2022			As directed by NMCG, NIT for tender has been published.
Daudnagar I&D and STP	1 STP (10.5 MLD)		42.25	24.01.2023			Financial Bid sent to NMCG on 04.10.2023 for approval.
Motihari I&D and STP	4 STP (4.6, 6.3, 5.8 , 6.3 MLD)		149.15	24.01.2023			Financial Bid sent to NMCG on 21.09.2023 for approval.
Lakhisarai I&D and STP	2 STP (11 & 11 MLD)		94.12	10.03.2023			Technical Bid sent to NMCG for approval.
Jamui I&D and STP	2 STP 7.46 MLD		77.39 Cr.	11.07.2023			Bid document sent to NMCG for Approval NIT floated. Last date of Bid receiving is 05.10.2023.

M. K. Singh
25/10/23