

National Mission for Clean Ganga (NMCG)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : February 2021

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 28.02.2021)

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Beur Sewerage Treatment Plant, Patna M/s Voltas & GAA (JV)	68.16 74.29	77.85 Cr. (C cost- 47.25 Cr. and O&M Cost- 30.59 Cr.) 31-03-17	05.11.19	54.90	Work - 43.28 Escallation - 2.59 Centage - 2.80 Other expenses -1.23 Total - 54.90	100%	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Receiving Chambers	O&M work in progress.	O&M work in progress.	O&M work in progress.	
2	Beur Sewerage Network, Patna M/s L&T	225.77 394.89	398.40 Cr. (C cost- 371.48 Cr. and O&M Cost- 26.92 Cr.) 30-03-17	05.04.20 (Necessary action has been initiated for EOT)	271.22	Work - 224.19 Escallation - 20.48 House conn. - 1.35 Centage - 6.64 Other expenses -2.92 Unadjusted Mob.-15.64 Total - 271.22	77.74%	Sewerage Network - 180 KM. Manhole - 7471 nos. House connection - 14808 nos. House hold connection - 15000 nos. Road restoration- 162 KM	Network- 139.41 Km. Completed. Manhole- 5036 Nos. Completed House Connection Pit - 6847 nos. Completed House Hold Connection - 5180 nos. Completed Road Restoration 137.12 Km. Completed	Network- 2.19 Km. Completed. Manhole- 129 Nos. Completed House Connection Pit - 153 nos. Completed House Hold Connection - 87 nos. Completed Road Restoration 2.78 km. Completed	Network- 141.6 Km. Completed. Manhole- 5165 Nos. Completed House Connection Pit - 6934 nos. Completed House Hold Connection - 5333 nos. Completed Road Restoration 139.9 Km. Completed	NOC required from RCD for laying 0.85 km Trunk Line affecting the commissioning of 10 km. of lateral line of Zone-1. NOC received but permission required from Patna Municipal Corporation for dismantling/replacing/capping of existing drainage line. Our Laid & Tested line are being dismantled by RCD and PNC agencies at various locations during construction of road and drains. Ward Council of Ward 13,15,16 & 19 is not allowing to execute the work in its ward. 1.25 km Road Restoration work is in the scope of RCD.
3	Karmalichak Sewerage Treatment Plant, Patna M/s Voltas & GAA(JV)	77.04 83.97	73.61 Cr. (C cost- 44.11 Cr. and O&M Cost- 29.50 Cr.) 31-03-17	05.11.19	52.25	Work - 46.12 Escallation - 2.38 Centage - 2.65 Other expenses - 1.10 Total - 52.25 (Additional expenses due to GST payment)	100%	SBR Basin Chlorination Contact Tank Sludge Holding Tank & Centrifuge Building Sludge Blower Building Staff Qtr 1 & 2 MPS MCC & Admin Building Stillling Chambers	O&M work in progress.	O&M work in progress.	O&M work in progress.	
4	Karmalichak Sewerage Network, Patna M/s VA Tech Wabag	277.42 284.39	253.98 Cr. (C cost- 241.02 Cr. and O&M Cost- 12.96 Cr.) 11-05-18	20.05.21	133.75	Work - 78.60 Escallation - 5.11 House conn. - 2.39 Centage - 4.50 Other expenses - 23.30 Unadjusted Mob.- 19.85 Total - 133.75	70%	Sewer Network- 96.54 km Manhole- 4311 nos. House Connection - Pit 19084 nos. Road Restoration- 26.54 km House Connection - 32168 nos. SPS- 01 nos.	Sewer Network- 75.560 km completed Manhole- 2810 nos completed House Connection Pit - 13066 nos completed Road Restoration- 74.391 km completed (Total 71.941 km road is in motorable condition in which 63.091 km roads is restored in all respect & 11.3 km road comes in trenchless in which road restorations is not required) House Connection - 12380 nos completed SPS- 01 No. - NIL	Sewer Network- 2.467 km. completed. Manhole- 125 nos. House Connection Pit - 1611 nos. completed Road Restoration- 3 km completed House Connection - 1244 nos. completed. SPS- 01 No. - NIL	Sewer Network- 78.027 km completed Manhole- 2935 nos completed House Connection Pit - 14744 nos completed Road Restoration- 77.391 km completed (Total 77.391 km road is in motorable condition in which 66.524 km roads is restored in all respect & 11.3 km road comes in trenchless in which road restorations is not required) House Connection - 13624 nos completed SPS- 01 No. - NIL	Work is hampered due to COVID- 19 pandemic.
5	Saidpur Sewerage Treatment Plant & Adjoining Network, Patna M/s Toshiba & EMS (JV)	184.93 201.57	188.186 Cr. (C cost- 142.34 Cr. and O&M Cost- 45.84 Cr.) 30-03-17	05.04.20 (Necessary action has been initiated for EOT)	155.47	Work - 135.50 Escallation - 10.92 Centage - 5.67 Other expenses - 3.38 Total - 155.47	58.98%	Sewer Network- 55 km Manhole - 2397 Nos. Road Restoration - 35 km HSC Pit - 5859 Nos Direct Connection to Manhole - 3729 Nos. House Hold Connection - 21360 Nos. SBR Basin Casting - 8353 M3 MPS Casting - 1750 M3 Gride Chamber Casting - 510 M3. Thickener Casting - 35C v3. CCT Casting - 670 tr3. Sludge Dewatering Building 200 M3	Laying of pipe completed. Construction of Manhole completed. HSC PIT 5536 Nos. completed. Road Restoration completed Direct connection to manhole- 1429 Nos. completed. House Hold Connection 4893 Nos. Completed STP (60MLD)- SBR Basin casting - Completed. MPS casting - completed. Gride Chamber casting- completed. Thickener casting - completed. MCC & blower room Casting- completed. CCT Casting - 636.50 M3 completed. Sludge Dewatering Building- completed. MCC & blower room casting- completed. Admin Cum lab Building casting - Completed. Staff Quarter - Completed.	HSC PIT 225 Nos. completed. Direct connection to manhole- 164 Nos. completed. House Hold Connection 216 Nos. Completed	Laying of pipe completed. Construction of Manhole completed. HSC PIT 5761 Nos. completed. Road Restoration completed Direct connection to manhole- 1593 Nos. completed. House Hold Connection 5109 Nos. Completed STP (60MLD)- SBR Basin casting - Completed. MPS casting - completed. Gride Chamber casting- completed. Thickener casting - completed. MCC & blower room Casting- completed. CCT Casting - 636.50 M3 completed. Sludge Dewatering Building- completed MCC & blower room casting- completed Admin Cum lab Building casting - Completed. Staff Quarter - Completed.	

Pg
3/3/2021

Shri

3

Sr. No.	Name of The Project & Name of Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component:	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
6	Saidpur Sewerage Network, Patna M/s L&T	268.63 426.71	431.12 Cr. (C cost- 399.55 Cr. and O&M Cost- 31.66 Cr.) 30-01-18	29.01.21	286.36	Work - 225.08 Escallation - 32.90 House conn.- 0.85 Centage - 6.78 Other expenses - 2.14 Unadjusted Mob.- 18.61 <u>Total - 286.36</u>	71.25%	Pipe Laying - 162.38 kva Manhole - 6379 Nos Property Chamber - 13618 Nos Road Restoration - 169.03 km DI Rising Main - 6.65 km House Connection - 23118 Nos SPS - 3 Nos	Pipe Laying - 90.26 km Manhole - 3058 Nos Property Chamber - 1283 Nos Road Restoration - 89.45 Km (including Trenchless & DI pipe) DI Rising Main - 887 m House Connection- 2015 Nos Well sinking completed at Ambedkar SPS. Well sinking completed, Boundary wall & Staff quarters completed at Bazar Samiti SPS. Existing structure demolition & Well Sinking completed at SPS Exhibition Road.	Pipe Laying - 4.24 km Manhole - 192 Nos Property Chamber - 59 Nos Road Restoration - 4.18 Km (including Trenchless & DI pipe) House Connection- 47 Nos Well sinking completed at Ambedkar SPS. Well sinking completed, Boundary wall & Staff quarters completed at Bazar Samiti SPS. Existing structure demolition & Well Sinking completed at SPS Exhibition Road.	Pipe Laying - 94.50 km Manhole - 3250 Nos Property Chamber - 1342 Nos Road Restoration - 93.63 Km (including Trenchless & DI pipe) DI Rising Main - 887 m House Connection- 2062 Nos Well completed at Ambedkar SPS. Well sinking completed, Boundary wall & Staff quarters completed at Bazar Samiti SPS. Existing structure demolition & Well completed at SPS Exhibition Road.	i) Partial NOC from RCD for road cutting ii) Huge Idling Cost iii) Continuous damage to our laid lines by PMC/RCD iv) To obtain SPS Land NOC of Zone III SPS BC & Zone IV SPS from PMC
7	Pahari Sewerage Treatment Plant, Patna M/s VA Tech Wabag	191.62 197.797	147.64 Cr. (C cost-84.20 Cr. and O&M Cost- 63.44 Cr.) 09-05-18	09.11.20	53.08	Work - 44.33 Escallation - 1.86 Centage - 2.51 Other expenses-0.29 Unadjusted Mob.- 4.09 <u>Total - 53.08</u>	86%	1-Main Pumping Station 2- Grit Chamber 3-Sludge Dewatering Building Sludge Sump & Parshall Flume 4-Substation MCC 5-SBR, CCT, Equalisation Tank & Was Sump 6- Chlorination Building 7- Air Blower Room 8- Admin Cum Lab Building 9-Staff Quarter 10-RCC Pipeline (Length in Running Mtrs)	1-Main Pumping Station: Base Raft casted (305 cum) Internal Walls & column casted (12 cum) internal walls work in progress 2- Grit Chamber, 4 nors Column casted & Walls Casted, (17 cum) RCC work in progress 3-Sludge Dewatering Building Sludge Sump & Parshall Flume 3rd Slab Column casted (10 cum) 3rd slab shuttering works in progress 4-Substation MCC RCC work in progress 5-SBR, CCT, Equalisation Tank & Was Sump SBR & CCT Walls up to 7 mtrs height completed out of 7.5 mtrs.Base Raft of EQ Tank & WAS Sump casting completed SBR & CCT 200mm thick Slab casted 72 cum up to 6 mtr CCT Walls, W14, W1,W2 walls Casted (148 Cum) Distribution chamber footing casted. 6- Chlorination Building All footing & Column casted (48 cum) RCC works in progress 7- Air Blower Room Shuttering & RCC work in progress 8- Admin Cum Lab Building Electrical & Plumbing work in progress. 9-Staff Quarter Internal Plaster work in progress Electrical & Plumbing work in progress. 10-RCC Pipeline (Length in Running Mtrs) Manufacturing of pipe of 2.4 dia in progress	1-Main Pumping Station Internal Walls & column casted (54 cum) internal walls work in progress. Total completed (802 cum) 2- Grit Chamber, 4 nors Column casted & Walls Casted, (17 cum) RCC work in progress. Total completed (281 cum) 3-Sludge Dewatering Building Sludge Sump & Parshall Flume 3rd Slab Column casted (10 cum) 3rd slab Shuttering works in progress, Total completed (285 cum) 4-Substation MCC RCC work in progress, Total completed (242 cum) 5-SBR, CCT, Equalisation Tank & Was Sump SBR & CCT Walls up to 7 mtrs height completed out of 7.5 mtrs.Base Raft of EQ Tank & WAS Sump casting completed SBR & CCT 200mm thick Slab casted 72 cum up to 6 mtr CCT Walls, W14, W1,W2 walls Casted (227 Cum) Distribution chamber footing casted. Total completed (3397 cum) 6- Chlorination Building All Plinth beam & Column casted (61 cum) RCC works in progress, Total completed (109 cum) 7- Air Blower Room 7 coulmn casted (7 cum) & RCC work in progress. Total completed (77 cum) 8- Admin Cum Lab Building Finishing work in progress. 9-Staff Quarter Finishing work in progress. 10-RCC Pipeline (Length in Running Mtrs) Manufacturing of 2.4dia Pipes in progress. Excavation & Pipe laying work in progress. 2.4 dia 29 Pipes laved, 72 5.0 meter pipe laying completed, 1.6	1-Main Pumping Station Internal Walls & column casted (54 cum) internal walls work in progress. Total completed (802 cum) 2- Grit Chamber, 4 nors Column casted & Walls Casted, (17 cum) RCC work in progress. Total completed (281 cum) 3-Sludge Dewatering Building Sludge Sump & Parshall Flume 3rd Slab Column casted (10 cum) 3rd slab Shuttering works in progress, Total completed (285 cum) 4-Substation MCC RCC work in progress, Total completed (242 cum) 5-SBR, CCT, Equalisation Tank & Was Sump SBR & CCT Walls up to 7 mtrs height completed out of 7.5 mtrs.Base Raft of EQ Tank & WAS Sump casting completed SBR & CCT 200mm thick Slab casted 72 cum up to 6 mtr CCT Walls, W14, W1,W2 walls Casted (227 Cum) Distribution chamber footing casted. Total completed (3397 cum) 6- Chlorination Building All Plinth beam & Column casted (61 cum) RCC works in progress, Total completed (109 cum) 7- Air Blower Room 7 coulmn casted (7 cum) & RCC work in progress. Total completed (77 cum) 8- Admin Cum Lab Building Finishing work in progress. 9-Staff Quarter Finishing work in progress. 10-RCC Pipeline (Length in Running Mtrs) Manufacturing of 2.4dia Pipes in progress. Excavation & Pipe laying work in progress.	
8	Pahari-Zone IV A (S) Sewerage Network, Patna M/s EMS Infracon JV Technocraft Cons.	184.86 190.908	167.80 Cr. (C cost-144.86 Cr. and O&M Cost- 22.94 Cr.) 11-05-18	29.05.21	152.78	Work - 136.76 Escallation - 8.11 Centage - 5.21 Other expenses - 2.70 <u>Total - 152.78</u>	95.20%	Sewer Network - 88 km. Manhole - 3270 Nos. Road Restoration - 88 km. Property Chamber - 10650 Nos. House Hold Connection - 21300 Nos. SPS - 1 No.	Sewer Network - 85.240 Km. completed Manhole- 3131 Nos. completed Property chamber- 5039 Nos. completed Road Restoration 84.399 km Completed. House Hold Connection 5198 Nos. Completed Civil work completed at SPS. Now Electromechanical items work is in progress.	Sewer Network - 2.159Km. completed Manhole- 85 Nos. completed Property chamber- 142 Nos. completed Road Restoration 2.241 km Completed, House Hold Connection 226+ Nos. Completed.	Sewer Network - 87.399 Km. completed Manhole- 3216 Nos. completed Property chamber- 5340 Nos. completed Road Restoration 86.640 km Completed. House Hold Connection 5404 Nos. Completed Civil work completed at SPS. Now Electromechanical items work is in progress.	
9	Pahari Zone-V Sewerage Network, Patna M/s Shapoorji Pallonji	356.37 372.755	364.90 Cr. (C cost- 318.18 Cr. and O&M Cost- 46.72 Cr.) 25-04-18	24.04.21	90.77	Work - 52.04 Escallation - 3.49 Centage - 2.69 Other expenses- 0.785 Unadjusted Mob. Advance - 31.818 <u>Total - 90.77</u>	47.02%	Pipe Laying - 116 km Manhole - 5306 Nos Property Chamber - 21000 Nos Road Restoration - 116 km House Connection - 21855 Nos SPS - 1 Nos	1.Sewer Network - 52.044 Km. 2.Manhole- 1643 Nos. 3.Property Chamber- 2487 Nos. 4.Road Restoration-44.967 Km. 5.House Connection- 2443 Nos. 6.SPS-Work Under Progress	1.Sewer Network - 2.50 Km. 2.Manhole- 85 Nos. 3.Property Chamber- 151 Nos. 4.Road Restoration-45.623 Km. 5.House Connection- 21Nos. 6.SPS-Work Under Progress	1.Sewer Network - 54.546 Km. 2.Manhole- 1728 Nos. 3.Property Chamber- 2638 Nos. 4.Road Restoration-45.623 Km. 5.House Connection- 2464 Nos. 6.SPS-Work Under Progress	1. Rate Approval for M-20. 2. Work Progress Effectted and slow due to Relocation of Utilities and Public Hindrance. 3. NOC still pending from NHAI. 4.Partially NOC is still pending from RCD.

Sr. No.	Name of The Project & Name of Contractor	AA & ES GoI/GoB (Rs. in Cr)	Agreement Amount /Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
10	Digha STP & Sewerage Network, Patna M/s VA Tech Wabag	824 836.44	1187.86 Cr. 30-12-2019	29.08.22	80.18	Other expenses- 0.66 Centage - 0.05 Unadjusted Mob. Advance - 79.47 Total - 80.18	1.2%	STP- 100 MLD Network - 303 KM,	1. Survey completed for sewerage network. Sewerage network design and drawing approved for Digha Network. 2. BEP and other design & drawings for Digha STP has been approved by BUIDCO. 3. 8.57 KM Sewer line has been laid. 4. Manhole - 177 Nos.	Sewerage Network - 3.49 KM Manhole - 90 Nos.	1. Survey completed for sewerage network. Sewerage network design and drawing approved for Digha Network. 2. BEP and other design & drawings for Digha STP has been approved by BUIDCO. 3. 12.06 KM Sewer line has been laid. 4. Manhole - 267 Nos.	
11	Kankarbagh STP & Sewerage Network, Patna M/s VA Tech Wabag	578.89 588.8786						STP- 50 MLD SPS- 02 Nos. Network- 150 km.	1. Soil testing is completed 2. Some vetted Design & Drawings of STP is approval by Technical Committee, BUIDCO on dated - 28.07.2020 3. Design & Drawings vetted by IIT, hard copy submitted.	IIT Vetted design & drawing for Network portion submitted.	1. Soil testing is completed 2. Some vetted Design & Drawings of STP is approval by Technical Committee, BUIDCO on dated - 28.07.2020 3. Design & Drawings vetted by IIT, hard copy submitted.	
12	Begusarai STP & Sewerage Network, Patna M/s Toshiba (JV)	230.06 236.5606	236.85 Cr. 04-02-2020	03.02.22	55.02	Work - 36.79 Centage - 1.94 Unadjusted Mob. Advance - 16.29 Total - 55.02	31.50%	1. Sewer Network - 90.5 Km 2. Manholes - 4181 Nos. 3. House Connections - 11020 Nos. 4. Road Restoration - 90 Km. 5. STP - 01 Nos (17 MLD) 6. IPS - 03 Nos IPS	1. Pipe Laying - 37.603 Km. 2. Manholes - 1924 Nos. 3. House Connections - 4033 Nos. 4. Road Restoration - 33.175 Km.	1. Pipe Laying - 5.666 Km 2. Manholes - 201 Nos. 3. House Connections - 570 Nos. 4. Road Restoration - 5.07 Km. 5. STP - Civil GA for SBR, Staff Quarter and boundary wall approved.	1. Pipe Laying - 43.269 Km. 2. Manholes - 2125 Nos. 3. House Connections - 4603 Nos. 4. Road Restoration - 38.245 Km.	Request letter submitted to DM Begusarai for Development of force at STP site for Construction to start.
13	I&D works and STP at Sultanganj M/s VC Projects (JV)	60.72 63.43	63.51 Cr. (IC cost- 35.066 Cr. and O&M Cost- 28.443 Cr.) 14-09-18	13.02.20 Revised- 04.11.20	13.90	Work - 11.61 Centage - 0.82 Unadjusted Advance - 1.42 Other expenses- 0.05 Total - 13.90	60%	STP - 10 MLD SPS - 4 Nos. and I&D	1. Compound Wall work Completed. 2. MBBR-Structure Completed, Walkway work 60% Completed. 3. Construction of Admin Building-Finishine & PHE Work under Progress. 4. Centrifugal Building-MS Lader work in progress. 5. Chlorine Contact Tank-Structure Completed, Walkway work completed. 6. Sludge Storage Shed-Brick Work in Progress. 7. Chlorine Tonner Building-Completed. 8. Thickner, Filtrate Sump-Thickner Work completed. Filtrate Sump under Progress. 9. Return Sludge Sump-Completed. 10. Plate Saterler-Completed 11. MCC & Blower Building-Blower foundation work under progress. 12. Grit Chamber-Slab Work in progress. 13. Networking (I&D)- work in progress. Approximately 6.5km rising main line laying with road restoration work completed. 14. Open Drain-100m in Length work completed.	1. Admin building- Finishing & PHE work under progress 2. MCC & Blower Building-Civil work Completed, 30% Electro-Mechanical work completed. Rest in progress. 3. Grit Chamber-Civil work 90% Completed. 4. Thickner, Filtrate Sump-Civil work Completed. Electro-Mechanical 60% Completed. Rest in progress. 5. Centrifuge Building-40% Electro-Mechanical work completed. Rest in progress. 6. Sludge Storage Shed-Completed. 7. Chlorine Tonner Building-Completed. 8. Thickner, Filtrate Sump-Civil work Completed. Electro-Mechanical 60% Completed. Rest in progress. 9. Return Sludge Sump-Completed. 10. Plate Saterler-Completed 11. MCC & Blower Building-Civil work Completed. 30% Electro-Mechanical work completed. Rest in progress. 12. Grit Chamber-Civil work 90% Completed. 13. Networking (I&D)- work in progress. Approximately 6.5km rising main line laying with road restoration work completed. 14. Open Drain-100m in Length work completed.	1. Compound Wall work Completed. 2. MBBR-Structure Completed, Walkway work 60% Completed. 3. Construction of Admin Building-Finishine & PHE Work under Progress. 4. Centrifugal Building-MS Lader work Completed. 40% Electro-Mechanical work completed. Rest in progress. 5. Chlorine Contact Tank-Structure Completed, Walkway work completed. 6. Sludge Storage Shed-Completed. 7. Chlorine Tonner Building-Completed. 8. Thickner, Filtrate Sump-Civil work Completed. Electro-Mechanical 60% Completed. Rest in progress. 9. Return Sludge Sump-Completed. 10. Plate Saterler-Completed 11. MCC & Blower Building-Civil work Completed. 30% Electro-Mechanical work completed. Rest in progress. 12. Grit Chamber-Civil work 90% Completed. 13. Networking (I&D)- work in progress. Approximately 6.5km rising main line laying with road restoration work completed. 14. Open Drain-300m length Completed. 5. Land for IPS Near Railway Station- Instruction given by DM Bhagalpur in review meeting to ADM Bhagalpur provide Land for IPS as soon as possible.	
14	I&D works and STP at Barh M/s Toshiba Water Solution	58.27 61.38	53.90 Cr. (C Cost- 26.57 Cr. And O&M- 27.33 Cr.) 22-10-18	21.04.20 (Necessary action has been initiated for EOT)	16.41	Work - 14.16 Centage - 0.91 Unadjusted Mob. Advance - 1.30 Other expenses- 0.0423 Total - 16.41	63.88%	STP - 11 MLD SPS - 02 Nos. and I & D	1. Boundary wall 95% work completed Rest in progress. 2. SBR final lift wall with walkway RCC completed. 3. Chlorination building top slab completed 4. Grit Chamber Civil work complete & mechanical work under progress 5. Admin & air blower building top slab shuttering & steel binding work in progress. 6. HT & HT meter room brick work & plastering work completed & cable trench work under progress. 7. Belt filter press building 1st floor slab completed & top slab under progress 8. IPS- 1st, 2nd & 3rd lift wall RCC completed & 4th lift wall under progress. 9. Sludge thickner hydro test completed.	1. Boundary wall 95% work completed Rest in progress. 2. SBR final lift wall with walkway RCC complete & mechanical work under progress. 3. Chlorination building top slab & brickwork complete & plastering work under progress. 4. Grit Chamber Civil work complete & electromechanical work under progress 5. Admin & air blower building top slab complete & brick work & plastering work under progress. 6. Air blower & piping work under progress. 7. HT & HT meter room backfilling & flooring work under progress. 8. Belt filter press building 1st & top slab complete. 9. IPS- up to 4th lift wall RCC completed, balance under progress. 10. Sludge thickner hydro test complete electro mechanical work under progress. 11. Rising main IPS -2 (dayachuck to STP) piping work 1435 mtr complete out of 2500 mtr.	1. Boundary wall 95% completed. 2. SBR Tank civil & electromechanical work 92.5% complete. 3. GST civil 98% completed. 4. CCT civil & electromechanical work 95.00% completed. 5. HT & HT Meter room civil work 97.00% completed. 6. Admin, MCC & Security Room civil & electromechanical work 83.00% completed. 7. Transformer erection work 100% completed. 8. DG erection work 100% completed. 9. Blower erection 100% completed. 10. Grit Chamber civil & electromechanical work 95% completed. 11. Belt filter press building 80% civil work completed. 12. Rising main IPS -2 (dayachuck to STP) piping work 1435 mtr complete out of 2500 mtr.	

Sr. No.	Name of The Project & Name of Contract	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. in Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
15	I&D works and STP at Naugachia M/s Toshiba Water Solution	60.79 64.029	61.89 Cr. (C Cost- 35.01 Cr. And O&M- 26.38 Cr.) 22-10-18	21.04.20 Revised- June 21	16.31	Work - 12.63 Centage - 0.83 Unadjusted Mob. Advance - 2.82 Other expenses-0.03 <u>Total - 16.31</u>	72%	STP - 9 MLD SPS- 6 Nos. and I&D	1. Boundary Wall-90% Work Completed. Rest in progress. 3. SBR-Civil work Completed, E&M work in progress. 4. CCT-Structural work complete. 5. Fine Screen and Grid Chamber-Civil & Mechanical Work in Progress. 6. Admin Building-Structure completed, B/W in progress. 7. Air Blower Building -1st Roof Slab casting in Progress. 8. Sludge Thickner-Civil Work in Progress. 9. Staff Quarter-Finishin work in Progress. 10. HT Panel & Transformer-Structure Completed, B/W in Progress. 11. Chlorination Building-Finishing Work in Progress. 12. Sludge thickner-Civil Work in Progress. 13. DG-DG Installed. 1. Ujaini(IPS-1)-Last Lift Wall casting in progress. Foundation work completed in DG Rom, Panel Room, Transformer & HT Room. Boundary Wall Pile work in progress. Open Drain work in progress. 2. Simra Ghat (IPS-2)-Excavation under progress. 3. Nagar Panchayat (IPS-4) -Excavation under progress. 4. Block Campus (IPS-5)-Well raft R/F work in progress. HT Room foundation, excavation in progress. 4. Naugachia High School (IPS-6)- Well, Raft & upto 2nd lift wall casting completed.Foundation completed in DG, HT & Transformer Room. Boundary Wall Piling work completed. 7. Rising Main (Pipeline)-4.5km Pipe laying work Completed. Rest in progress. Restoration work under progress.	1. SBR- 60% mechanical work completed. Rest in progress. 2. Staff Quarter-Finishing work in progress. 3. HT Panel & Transformer-Completed. 4. Chlorination Building-Completed. 5. Sludge thickner-65% Civil work Completed. Rest in progress. 6. Fine Screen & Grit Chamber-70% mechanical work completed. Rest in progress. 8. Air Blower Building- 50% Mechanical work completed. Rest in progress. 1. Ujaini(IPS-1)-Civil work of Well inlet chamber & Transformer Platform completed. Boundary wall, DG Room, Panel room, HT Room work in progress. 90m Open drain completed. Rest in progress. 2. Simra Ghat (IPS-2)-Well foundation & Boundary wall pile work in progress. 3. Nagar Panchayat (IPS-4) -Excavation under progress. 4. Block Campus (IPS-5)-Wall Casting upto 2.4m height completed. Transformer, HT Room, DG Room and Panel Room work completed upto PL. 5. Naugachia High School (IPS-6)-Well 3.65height casting completed. DG, HT, Transformer room work completed upto PL. Retaining wall 1st Lift Completed. Rest in progress. 6. Rising Main (Pipeline)-3.1km Pipe laying work Completed. Rest in progress. Restoration work under progress.	1. Boundary Wall-90% Work Completed. Rest in progress. 3. SBR-Civil Work completed & 60% Mechanical work Completed. Rest in progress. 4. CCT- work complete. 5. Fine Screen and Grid Chamber-Civil work completed & 70% mechanical work completed. Rest in progress. 6. Admin Building-Finishing work in progress. 7. Air Blower Building -Civil finishing work in progress & 50% Mechanical work completed. Rest in progress. 8. Sludge Thickner--65% Civil work Completed. Rest in progress. 9. Staff Quarter-Finishin work in Progress. 10. HT Panel & Transformer-Completed. 11. Chlorination Building-Completed. 12. DG-DG Installed. 1. Ujaini(IPS-1)-Civil work of Well inlet chamber & Transformer Platform completed. Boundary wall, DG Room, Panel room, HT Room work in progress. 90m Open drain completed. Rest in progress. 2. Simra Ghat (IPS-2)-Well foundation & Boundary wall pile work in progress. 3. Nagar Panchayat (IPS-4) -Excavation under progress. 4. Block Campus (IPS-5)-Wall Casting upto 2.4m height completed. Transformer, HT Room, DG Room and Panel Room work completed upto PL. 5. Naugachia High School (IPS-6)-Well 3.65height casting completed. DG, HT, Transformer room work completed upto PL. Retaining wall 1st Lift Completed. Rest in progress. 6. Rising Main (Pipeline)-3.1km Pipe laying work Completed. Rest in progress. Restoration work under progress.	
16	I&D works and STP at Sonepur S.G.Const & S.N.Enviro	30.93 32.6077	29.35 Cr. (C Cost- 14.20 Cr. And O&M- 15.16 Cr.) 04-06-19	15.02.21	5.93	Work - 4.47 Centage - 0.31 Unadjusted Mob. Advance - 1.14 Other expenses-0.0116 <u>Total - 5.93</u>	63%	STP that includes construction of SBR TANK, WET WELL, AIR BLOWER SHED, SLUDGE TANK, GRIT CHAMBER, ADMIN BUILDING, PANEL ROOM, DG -Transformer Room and I&D Network	1. Admin /Staff Building done & Ancillary works was in progress. 2. 2nd lift of Clear Water Tank & SBR Tank was completed. 3. Shifting of High Tension Wire over the Panel Room was completed. 4. Pipe laying of 1730 Mtrs was done. 5. Manohole completed - 35 Nos.	1. Admin /staff Building done & Ancillary works is in progress. 2. Panel Room 1st Floor work is in progress. 3. Clear Water Tank completed. 4. UV Chamber is in progress. 5. SBR 4th lift complete & 5th and final lift work is in progress. 6. Anoxy tank work is in progress. 7. Wet well work is started. 8. 2nd Lot of Electro- Mechanical Equipments like Decanter of SBR & UV reached at site 9. Pipe laying of 2700 Mtrs done. 10. Manohole completed - 38 Nos.	1. Panel Room 1st floor work is in progress. 2. Admin /staff Building done and Ancillary works is in progress. 3. Clear water tank complete. 4. SBR 4th Lift completed. 5. UV chamber is in progress. 6. Agreeegate, Sand, Steel, Cement are in stock at site. 7. I&D work started & approx 2700 Mtrs pipe laying & 38 Manholes completed 8. 2nd Lot of Electro- Mechanical Equipments like Decanter of SBR & UV reached	1. NOC from RCD & Railway is not yet received due to which I&D work will get hampered next week. 2. Letter for EoT has been submitted to the department for approval. 3. Due to space constraint at STP site the work of Grit Chamber and Sludge holding tank can't be started simultaneously until Wet Well work is finished. 4. Increase in the length of I&D due to change in STP land, approval of EoT and Cost variation is must. 5. Due to site condition we have to go for precast manhole instead of brick manhole.

Page

Sim

38

Sr. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project: expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
17	I&D works and STP at Mokama M/s EMS Singh	60.91 56.70	59.17 Cr. (C Cost- 37.765 Cr. And O&M- 21.407 Cr.) 15-06-19	15.12.20	14.65	Work - 13.70 Centage - 0.89 Other expenses-0.06 <u>Total - 14.65</u>	59%	STP - 08 MLD IPS- 03 Nos. Sewer Network- 1450 mtr.	Design & Survey -complete, SBR work 93.2% complete & rest in progress. Admin block : 83% complete & rest in progress Panel Room: 83% work complete & rest in progress. Boundary wall =95% complete Road Work=40% complete & rest in progress Chlorination Tank: 95% complete & rest in progress Sludge Holding Tank: 93% complete & rest in progress. Centrifuge Building: 93% complete & rest in progress Grit Chamber: 60% complete & rest in progress Air Blower Platform : 95% complete IPS work: Land for IPS acquired,fencing in IPS land complete, sewer networking route finalised & survey complete & drawing prepared and initiated for aproval Supply of Electro mechanical equip.= i) Decanter System=2 Set ii) Sewage Transfer Pump= 3Nos iii) RAS Pumps=2set iv) SAS Pumps=2set v) Centrifuge Feed Pumps= 2Nos vi) Chlorinator=1No vii) Air Blower=3 Nos, Centrifuge=2Nos	SBR:SBR wall =100% wall complete & 80% water proofing & plaster work in tank. complete & rest in progress. Admin Block : Inner & Outer plaster complete & finishing work in progress Panel Room: fnishing work in progress Boundary wall :95% complete,Road work70% in progress, Chlorination Tank: All work complete except painting Sludge Holding Tank: Strcutural work complete& finishing work in progress Centrifuge Building : Structural work complete & finishing work in progress Grit Chamber:Structural work complete & rest work in progress Air Blower Platform:All work complete & shedding work in progress I&D and IP works: Excavation for both IPS in progress,RCC drain work=1150M Supply of Electromechanical equip. = i) MCC Panel=1Nos ii) PLC Panel=1Nos iii) Cable Tray=1lot iv) MS pipe=1lot v) Diffuser=2Lot vi) Online monitoring system= Isntallation of electromechanical equip: i) Centriguge installed=100% ii) Air blower installed =100% iii) MCC panel installed=100%:	STP Design & Survey -complete, SBR work 99% complete & rest in progress. Admin block : 86% complete & rest in progress Panel Room: 96% work complete & rest in progress. Boundary wall =95% complete Road Work=40% complete & rest in progress Chlorination Tank:100% complete & rest in progress Sludge Holding Tank: 93% complete & rest in progress Centrifuge Building: 97% complete & rest in progress Grit Chamber: 77% complete & rest in progress Air Blower Platform :99% complete I&D & IPS work: Excavation for both IPS in progress, RCC drain work=1007 M Supply of Electromechanical equip. i) Decanter System = 2 Set ii) Sewage Transfer Pump = 3 Nos iii) RAS Pumps = 2 set iv) SAS Pumps = 2 set v) Centrifuge Feed Pumps = 2 Nos vi) Chlorinator = 1 No vii) Air Blower = 3 Nos viii) Centrifuge = 2 Nos ix) MCC Panel = 1 Nos x) PLC Panel = 1 Nos xi) Cable Tray = 1 lot xii) MS pipe = 1 lot xiii) Diffuser = 2 Lot	1) Due to changed location of IPS and proposed IPS-3 in CRPF being cancelled,sewer networking has been redesigned & resurveyed resulting delay in sewer networking work 2) Due to late availability of land for IPS-2 (on 28-12-2020),IPS & allied work was started subsequently,resulting delay in work
18	I&D works and STP at Bakhtiyarpur M/s S.G. Construction & S.N.Enviro	35.88 37.805	36.04 Cr. (C Cost- 22.65 Cr. And O&M- 13.40 Cr.) 27-08-19	26.08.20	2.26	Unadjusted Mob. Advance - 2.26 <u>Total - 2.26</u>	6%	STP - 10 MLD SPS and I&D	1. Survey and SBC done 2. GA drawing is finalized 3. Boundary Wall work was started 4. Basic Engineering Design & Structural Drawing work has been started.	1. 50% Boundary wall work finished. 2. Layout of the structure done. 3. Excavation of Admin & Panel Building done. 4. Approach road work is being started. 5. Estimate for Electricity connection given to department. 6. Structural drawing work is in progress.	Survey and SBC done, GA drawing is finalized & 50% Boundary Wall completed, Basic Engineering Design & Structural Drawing work has been started & will be completed in next week.	1. No Electricity Connection at STP Land Site. 2. Two lands for IPS has been finalized. NOC for this land is under process.
19	I&D works and STP at Maner M/s SIMA Labs Pvt. Ltd. & A K Contractor (J.V)	41.36 43.5681	40.83 Cr. (C Cost- 18.676 Cr. And O&M- 22.163 Cr.) 27-09-19	26.09.20	1.06	Unadjusted Mob. Advance - 0.9338 Other expenses-0.1286 <u>Total - 1.0624</u>		STP - 6.5 MLD IPS- 2 No. Rising Main- 4 Junction - 1 MPS- 1			Survey work is completed.	Work is not started due to Land issue.

Sr. No.	Name of The Project & Name of the Contractor	AA & ES Gol/GoB (Rs. In Cr)	Agreement Amount /Date (Rs. In Cr)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
20	I&D works and STP at Chhapra M/s Toshiba (JV)	236.15 242.6337	248.07 Cr. 04-02-20	04.08.21	28.53	Work: 15.50 Unadjusted Mob. Advance - 11.9901 Other expenses-0.0591 Centage- 0.98 Total - 28.53	40.3%	1. Construction of the sewerage network including interception of channel drains. 2. Construction of Intermediate & Main Sewage Pumping Station, (IPS & MPS). 3. Construction of Sewage Treatment Plant (16 MLD + 16 MLD) (STP).	1. DWC & RCC Pipe Laying Work in progress. DWC & RCC pipe Laying 2800.00 Rmt. And Manhole 63 No's completed. 2. IPS-1 Structure Design Approved By IIT Patna. 3. All Rising Main Design Are Under Scrutiny At IIT Patna. 4. North Zone network Design Under Scrutiny At IIT Patna. 5. All Outfall Design Under Scrutiny At IIT Patna. 6. IPS-03 & IPS-04 Structure Work Is In Progress. 7. Road Restoration Work Is In Progress B.F.S. Road 220 Rmt And PCC Road 800 Rmt Completed. 8. Office building, Air Blower Building excavation and PCC work is completed. 9. Pilling Work Of Grit Chamber, Screen Chamber, Chanae is completed. 10. Electro-Mechanical Items (Bar screen and transformer 1600 KVA, Centrifuge, Pipe fittings, Level Transmitter, Pressure Gauge Reached at Site. 11. Diffuser Of SBR Tank reached At Site. 12. SBR Tank Raft work Is In Progress. 13. Excavation Of IPS-3 Work In Progress.	1. DWC & RCC Pipe Laying Work in progress. DWC & RCC pipe Laying 3600.00 Rmt And Manhole 100 No's completed. 2. All Rising Main Design Approved by IIT Patna. 3. North Zone network Design Approved by IIT Patna. 4. All Outfall Design Approved by IIT Patna. 5. IPS-03 & IPS-04 Structure Work Is In Progress. 6. Road Restoration Work Is In Progress B.F.S. Road 220 Rmt, PCC Road 1400 Rmt And Earthen Road 650 Rmt Completed. 7. IPS-A and IPS-B Existing Structure Are Dismantle Work Completed. 8. MPS Existing Structure Dismantled and Cutting Edge laid at site for further processing for well sinking. 9. Office building, Air Blower Building Column footing work is completed. 10. Pilling Work Of Grit Chamber, Screen Chamber, Chanae is completed. 11. Electro-Mechanical Items (Fine screen and Submersible pump-32 nos, Analyzer, Manual screen, CABLE Tray, PLC SCADA. Reached at Site. 12. Diffuser Of SBR Tank reached At Site. 13. SBR Tank Raft RCC work Is In Progress.	1. Network Design Approved By IIT Patna On 22.05.2020 2. SEC Work For 6 No's IPS Completed For Balance IPS It Will Be Completed After Land Allocation. 3. QAP Approved For RCC & DWC Pipes 4. DWC Pipe Inspected & Delivered At Site. 5. Lab & Safety Instruments Along With Dewatering Pumps, DG Set, Tower Light Mobilised At Site. 6. Labour Camp Fabrication At Site is Completed. 7. IPS 1, IPS 3.4 & MPS GAD With Detailed Hydraulic Calculation & Structure Design approved by IIT Patna. 8. Structure Design Of IPS-A, IPS-B Are Under Scrutiny At IIT Patna. 9. DWC & RCC Pipe Laying Work Is In Progress. (North & South Zone) 10. All Outfall Design approved from IIT Patna. 11. North Zone network Design approved from IIT Patna. 12. Excavation of SBR Tank is completed up to 100% at STP Site and BEP approved from IIT Roorkee as per NGT. 13. All Design & Drawing Of STP Approved By IIT Roorkee. 14. Road Restoration work B.F.S. Road 220.00 Rmt And PCC Road 1400 Rmt and Earthen Road 650 Rmt Completed. 15. In SBR Tank raft work is in progress at STP Site. 16. 350 MT Reinforcement reached at STP site for RCC WORK 17. Office Building, Air Blower Building Column Footing work is completed at STP Site. 18. Electro-Mechanical Items (PLC SCADA, FINE SCREEN, PUMP-32 NOS, Transformer, Centrifuge, DG-625KVA-1no, 500KVA-2 Nos. Reached at Site. 19. Pilling Work Of Grit Chamber is completed.	NOC Awaited from RCD in South & North zone for pipe laying. Due construction of Utility Duct in NH-19 decision pending from client. 1. There are two routs to reach at STP site but both routs is completely jam every day due to loading of yellow sand which is badly effecting on the transportation of construction material and other item. 2. Construction Material not available due to truck /transporter strike from 15.01.2021 in Chhapra.
21	I&D works and STP at Fatuha	35.49 37.4325	176.19 12.11.20	22.11.21	4.50	Mob. Advance - 4.50 Total - 4.50		STP - 07 MLD SPS and I&D	Agreement Done.	01. All 19 nos. I&D Structures has been identified and Survey work has been completed for the same. 02. 04 nos. SPS location has been identified and Survey work has been completed. 03. Pipeline route survey work is underprogress.	01. Pipeline route survey work interconnecting I&D Structures completed. 02. L-Section drawings of Pipeline is underprocess & will be submitted by next week. 03. Waiting for STP land possession from Buidco.	
22	I&D works and STP at Danapur	103.27 108.4164						STP - 25 MLD SPS and I&D	Agreement Done.		(1) Survey & SBC completed. Drawing of STP completed. Mobilisation of machine - 2 NOS ICB	
23	I&D works and STP at Phulwarisharif	46.25 48.6583						Khagaul Lock : STP - 06 MLD SPS and I&D Beur : STP - 07 MLD SPS and I&D	Agreement Done.		(1) Survey completed (2) NOC of land not recieved.	

Executive Engineer (PDM)
BUIDCO, Patna

Manger Finance -cum- In Charge
General Manager (Finance)
BUIDCO, Patna

Superintending Engineer (PDM)
BUIDCO, Patna

Chief Engineer (PDM)
BUIDCO, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
Tender Status of Approved Projects under NMCG (As on 28.02.2021)

Sr. No.	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ Date of AA&ES issue Gol/GoB	Total expenditure incurred (Including State share)		Remarks
						Project expenditure (Rs. In Cr.)	Centage (Rs. In Cr.)	
1	2	3	4	5	6	7	8	9
1	Hajipur STP & Sewerage Network, Patna	22	138.9	<u>305.19</u> 312.440486	<u>05-03-18</u> 22-05-18	-	-	Re- Tender has been published on 20.08.2020, The last date of Bid receiving is 17.03.2021
2	I&D works and STP at Bhagalpur	65	57.54	<u>254.13</u> 260.871	<u>12-10-17</u> 22-05-18	0.05	-	Board approval has been obtained on 28.12.2020. LOA has been issued on 05.01.2021. An observation of LOA has been given by M/s Adani Enterprises which has been sent to NMCG on 28.01.2021 for providing direction.
3	I&D works and STP at Khagaria	4.5	-	21.00	12/24/2018	0.11	-	Till the last date of Bid receiving 12.01.2021. Three Bid has been received. Bid evaluation under process.
4	Munger STP & Sewerage Network, Patna	30	165.73	<u>294.02</u> 301.1619	<u>05-03-18</u> 22-05-18	-	-	Technical Bid Evaluation Report was sent to NMCG. NMCG observation dated 04-01-2021 were complied on 22-01-2021 and compliance sent to NMCG through SPMG. Hon'ble patna High Court has passed order with respect to petition filed by M/s EMS Infracon. Compliance under progress.
5	Buxar STP & Sewerage Network, Patna	16	95	164.23	12/31/2019	-	-	Till the date of Bid receiving 01.02.2021, Four Bids have been received. Bid evaluation under process.
6	I&D and STP, Barahiya	6	-	27	12/31/2019	-	-	Re- Tender has been published on 01.09.2020, The last date of Bid receiving is on 07.10.2020, Four bids were received. No any Bid was found technically responsive. Re-Tender to be published.
7	I&D and STP, Kahalgaon	6	-	25.77	12/31/2019	0.05	-	Re- Tender has been published on 16.01.2021, The last date of Bid receiving is on 19.02.2021. Four bids have been received. In which 01 bidder has submitted Bid Document cost in favor of EE, BUDICo instead of M.D Buidco, Hence only 3 Bidder found eligible. Evaluation is in process.
8	Development of Crematoria, Gopalganj	-	-	3.45	5/6/2020	-	-	Re-tender published on 13.11.2020, Two bids have been received, Technical evaluation under progress. Experience certificate verification under progress.

Executive Engineer (PDM)
BUIDCo, Patna

Manger Finance -cum- In charge
General Manager (Finance)
BUIDCo, Patna

Superintending Engineer (PDM)
BUIDCo, Patna

Chief Engineer (PDM)
BUIDCo, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
Status of approved ongoing projects under NMCG (As on 28.02.2021)

Sl. No.	Name of The Project & Name of the Contractor	AA & ES GoI/GoB (Rs. In Cr.)	Agreement Amount /Date (Rs. In Cr.)	As per Agreement Date of Completion	Fund Received (Rs. in Cr.)	Project expenditure (Including State share) (Rs. in Cr.)	Overall physical progress (In %)	Main Component	Component wise physical progress			Issue in Execution
									Up to Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	River Front Development, Gopalganj	8.25	<u>7.36</u> 04.01.2020	03.06.21	3.22	Work - 3.18 Other - 0.0427 <u>Total - 3.22</u>	65.20%	1. Development of Dumariya Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 2. Bridge Ghat (60m wide & 21 m deep = 1260 sqm)- 01 No. 3. High Mast Lights - 1 No. 4. Toilet & Change Room- 01 No. 5. Embankment Protection 6. Landscape & Horticulture works	1. Pile work - 182 Nos. have been completed. (Both Ghat) 2. Stone Flooring work completed for step of 1st and 2nd Ghat. 3. Tie Beam - 07 Row have been completed of 1st Ghat and 07 Rows have been completed of 2nd Ghat. 4. All RCC work of Waist slab and step have been completed of 1st Ghat and 2nd Ghat.	1. Pravilion work in progress of 1st & 2nd Ghat. 2. High Mast lights work in progress. 3. Toilet (Civil work) work in progress. 4. Embankment protection work in progress.	1. Pile work- 182 Nos. have been completed (Both Ghat) 2. Tie Beam - 07 Rows have been completed of 1st Ghat and 07 Rows have been completed of 2nd Ghat. 3. All RCC work of Waist slab and step have been completed of 1st Ghat and 2nd Ghat. 4. High Mast lights work in progress. 5. Pavilion work in progress of 1st Ghat and 2nd Ghat. 6. Toilet (Civil work) work in progress. 7. Stone Flooring work completed for step of 1st and 2nd Ghat. 8. Embankment protection work in progress.	
2	River Front Development, Patna	<u>243.27</u> 336.73 (Revised)	<u>254.52</u> 24.04.14	23.04.2016 Time Extension Date 23.05.20	311.05	Work - 260.00 Escallation - 16.39 CSQC -9.58 Other - 6.79 Centage- 18.29 <u>Total - 311.05</u> (Additional expenses due to revised work scope as per revised AA&ES)	93%	Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed.			Development of Ghats- 16 Ghats completed out of 20 Ghats. Building- 1. Audio Visual Theatre (AVT) Building at Barhawa Ghat completed. 2. ECO Center at Collectrate Ghat-completed. 3. Community Cum Cultural Center at Raja Ghat-completed. Crematorium at Gulvighat - completed. Start cremation by PMC Promenade - 5.5 km completed. All Ghats and Promenade with building and crematoria handed over to PMC, Patna for Operation and Maintenance.	03 Ghats work is pending. For rest work of three ghats contractor not mobilized personnel's from September 2019. Time extension was given till 20.05.2020, direction has been given to submit Extension of Time but contractor not submitted till date. Estimate of cost along with Architectural Drawings for three Ghats (Bhadra Ghat, Mahaveer Ghat and Nauzar Ghat) of GRFD Project, Patna submitted by you Sen & Lall consultant has been reviewed by BUIDCo technical committee and approved for preparation of Final Design & Drawing DPR. M/s Sen & Lall has submitted final design drawing of 03 Ghats and the design drawing was forwarded for vetting to IIT, Patna. IIT Patna has demanded Rs. 5,50,000/- vetting charge
3	River Front Development, Muzaffarpur	10.77	9.80	06.01.2022	0.05	Other - 0.0526 <u>Total - 0.0526</u>	5%	Ghat - 03 nos. 25M X 30M High Mast Light Toilet & Change Room Embankment & Protection Landscaping & Horticulture.	30 Nos. Pile casting done at Sidhi Ghat	(i) 26 No. Pile Casting Done at Sidhi Ghat. (ii) 58 No. Pile Casting at Chandwara Ghat.	(i) 56 No. Pile Casting Done at Sidhi Ghat. (ii) 58 No. Pile Casting Done at Chandwara Ghat.	Work in progress at Sidhi Ghat & Chandwara Ghat. Drawing of Akhara Ghat in vetting/approval in process.

Executive Engineer (PDM)
BUIDCo, Patna

Manger Finance -cdm- In charge
General Manager (Finance)
BUIDCo, Patna

Superintending Engineer (PDM)
BUIDCo, Patna

Chief Engineer (PDM)
BUIDCo, Patna

Water Supply, Drainage & Sewerage (South Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : February 2021



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनल रोड, पटना-800 001
Email id-cesbuidcosouthwds@gmail.com

पत्रांक- 1792

दिनांक- 6/3/21

प्रेषक,

मुख्य अभियंता,
दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

सेवा में,

✓ मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय :- दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि दक्षिण बिहार उपभाग में कार्यान्वित जलापूर्ति, ड्रेनेज एवं सिवरेज योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह - फरवरी, 2021 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

विश्वासभाजन

DE (Sanitation)
Day
6/3/21

6/3/21
मुख्य अभियंता, 6/3/21
दक्षिण बिहार उपभाग,
जलापूर्ति, ड्रेनेज एवं सिवरेज,
नगर विकास एवं आवास विभाग, पटना।

723CE
6/3/21

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Patna District

फरवरी - 2021

List of Project Patna District													फरवरी - 2021
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks	
									Upto Previous Month	During the Month	Total Progress		
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	पटना जलापूर्ति योजना Construction of balance work of distribution network, Tubewell, Pump house, VT pump, and Transformer & dosing unit, House connection at Shekhpura, S.K Nagar, S.K. Puri, Antaghat & Adalatganj at Patna Municipal Area, Patna. संवेदक का नाम-M/s, Bharat Infracon Pvt. Ltd	राशि-49. 7081855 करोड़ UD&HD, Govt. of Bihar letter no.-25, Date - 23.10.2018	राशि-42.10 Cr.	01.08.2020	1970.81855 Lakh	1653.68559 Lakh		Pipe Network - 111055 mtr (DI/CI-12088 & HEPE- 98967 mtr.)	59100	1692	60792	Over all Physical Progress - 84%	
								House Connection - 33120 nos	5270	543	5813		
								Pump House - 05 nos.	4 completed & 1 under progress	4 completed & 1 under progress.	5 completed		
								Tube well - 05 nos.	all 05 tube well work completed	NIL	5 completed		
								OHSR- 05 nos					
2	पटना जलापूर्ति योजना Construction of balance work of 05 OHSR at Sheikhpura, S.K Puri, S.K Nagar, Antaghat and Adalatganj along with Compound Wall with Gate, Approach Road etc. in Patna संवेदक का नाम-M/s, M.K Enterprises Ltd		राशि- 5.04 Cr.	06.01.2020		298.07179 Lakh		Shiekhpura - 01	completed	completed	Completed	Over all Physical Progress - 93%	
								S.K. Puri - 01	completed	completed	Completed		
								S.K. Nagar - 01	completed	completed	Completed		
								Antaghat - 01	50 % WIP	5% WIP	55%		
								Adalatganj - 01	97 % Completed	1 % WIP	98% Completed		
3	बेचर से भीठापुर ड्रेनेज योजना संवेदक-रामबाबू एवं राजीव रंजन जे.भी	राशि - 48. 9499 करोड़ पत्रांक-108, दिनांक - 17. 01.2018	51.726267 दिनांक-21.07.18	20.06.2021	1473.7083 Lakh	1473.4388 Lakh		Precast length of drain-7119m Sump capacity(2375KL)-1nos Pump & motor capacity- 3150HP Sub station-4 MVA(33/433KV)	Laying of pre cast length of drain - 3650 m. Sump (capacity 2375 KL) - Sump wall completed, foundation of bottom dome RCC work completed.		Laying of pre cast length of drain - 3827 m. Sump (capacity 2375 KL) - Raft to 1st beam level column completed.		
4	नगर परिषद दानापुर निजामत अन्तर्गत वाड नं-32 अर्थात् राजाराम वध (एम्स) परिसर में पानी की सड़क एवं आग सीढ़ी का निर्माण कार्य	0.35048 & 16/12/03.18	0.3022205/ 16.01.19	15.07.19	0.176	0.17524	0.1752400	Drain - 600 ft Road - 700 ft	Work completed		Work completed	अधियावना समाप्त।	
5	नगर परिषद दानापुर निजामत अन्तर्गत वाड नं-37 अर्थात् विवेकेश्वर नगर में श्री तनिक प्रसाद सिंह के मकान से बंदी रॉड सड़क तेल तक पानी की सड़क एवं आग सीढ़ी का निर्माण कार्य। जवा केन्दरगंज	0.44938 & 12/4/26.12.18	0.3866381 /13.02.19	12.08.19	0.22469	0.2157	0.2157	Drain - 600 ft Road - 600 ft	Drain - 500 ft Road - 500 ft		Drain - 500 ft Road - 500 ft	जमीन पर अतिक्रमण के कारण कार्य बन्द।	
6	नगर परिषद दानापुर निजामत अन्तर्गत वाड नं-37 में बसु हाउस अपार्टमेंट के आगे सुगा दुकान के उत्तर की ओर जयदीप कुमार के मकान के अतिरिक्त भाग तक पानी की सड़क एवं आग सीढ़ी का निर्माण कार्य संवेदक का नाम-M/s, M.K Enterprises Ltd	0.19646 & 07/27.09.20	0.1678662/ 26.08.19	25.02.2020	0.19646	0.17255	0.09803	Drain - 520 ft Road - 300 ft	Work completed		Work completed	भुगतान हो चुका है।	

AP
06/03/21
A.E.

Edp

Sl No.	Name of Project Name of Contractor	A&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	As per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
7	नगर पालिका दानपुर निजामत अनसर्जित बाई रोड - 35 में अवस्थित राजीव गांधी आवास मुकेश पादक के घर एंटी सेरी हरिकान पायडेंग के मकान तक पीएससीसी पथ एवं आरसीसी नाला निर्माण कार्य रंजीत कुमार	0.38344 & 91/28.02.19	0.3177348/ 06.09.19	05.03.2020	0.38384	0.32985	0.18562	Drain - 712 ft Road - 712 ft	Work completed		Work completed	मुमताम हो चुका है।
8	नगर पालिका दानपुर निजामत अनसर्जित बाई रोड-35 में पुडुपेट रोड से सीरीटिक जलकारी सिटी अपार्टमेंट होते हुए अमित जी के मकान से सजय कुमार उपाध्याय जी के मकान से सुरा जी के मकान तक पीएससीसी पथ एवं आरसीसी नाला निर्माण कार्य कुमार कुमार	0.8514 & 91/28.02.19	0.6931516 13.11.19	12.06.2020	0.4157	0.41366	0.41366	Drain - 1389 ft Road - 1145 ft	Work completed		Work completed	अधियाचना समर्पित।
9	नगर पालिका दानपुर अनसर्जित आरसीसी माई से उत्तर आर्य समाज मंदिर रोड स्थित श्री कृष्ण पुरम लेन नो-28 में पथ एवं आरसीसी नाला निर्माण कार्य कमलेश्वर	0.44246 & 07/27.09.19	0.3922244/ 03.12.19	02.06.2020	0.22123	0.18903	0.18903	Drain - 800 ft Road - 800 ft	Drain completed Road - 675 ft		Drain completed Road - 675 ft	जमीन विवाद के कारण कार्य बन्द
10	नगर पालिका दानपुर निजामत अनसर्जित बाई नो-37 के विन्डरवेय नगर में बेसी रोड से विन्डर वेदर के घर तक पथ में पीएससीसी डटाई एवं आरसीसी नाला निर्माण कार्य समीन कुमार	1.82467 & 07/27.09.19	1.4692975 / 07.12.19	06.12.2020	0.91234	0.91234	0.91234	Drain - 2465 ft Road - 2465 ft	Drain - 2300 ft Road - 2015 ft		Drain - 2300 ft Road - 2015	कार्य पूर्ण
11	नगर पालिका वरुण अनसर्जित बाई नो-07 में नगर पंचायत भवन से उदय सिंह के मकान तक आरसीसी नाला, कमान सेवेक एवं पीएससीसी सड़क निर्माण कार्य सदीप माटील	0.18974 & 07/27.09.19	0.1690775 / 26.08.19	25.11.19	0.09487	0.09206	0.09206	Drain - 492 ft Road - 492 ft	Work completed		Work completed	अधियाचना समर्पित।
12	बाई नो-15 में बेस जॉक इंडिया से मन्तर पार्क ऑफिस तक आरसीसी नाला निर्माण कार्य।	0.44 Cr	0.37	9.6.2020	0.22343	0.21453	0.21453	Rcc drain 1804 feet	Drain - 1000 ft	Drain - 100 ft	Drain - 1100 ft	
13	पीएससीसी 16 में पुलवारी शरीक स्थित भगत सिंह चौक तक स्ट्राम बाटर ड्रेनेज का निर्माण फेज-2 सर्वेदक-मंदर इंडिया	12.10 116/19.02.19	10.8	25.12.19	7.0273	3.33	2.646	drain2409 mtr	Drain - 1100 m	200 m	Drain - 1300 m 54% completed.	कार्य को पूर्ण करने हेतु कई बार लिखित एवं मौखिक निर्देश दिया गया है। इस हेतु Alignment से दूरी को हटाने हेतु परिधाना निर्देशक एसओआईएच-2 बुकको, पटना का पत्रांक - 230, दिनांक - 28.09.2018 एवं इस कार्यालय का पत्रांक - 800, दिनांक - 10.10.2020 द्वारा जिला वन परामर्शकारी, पटना से अनुरोध किया गया है। मिजली पोल को हटाने हेतु इस कार्यालय का पत्रांक - 826, दिनांक - 15.09.2020, पत्रांक 904, दिनांक - 10.10.2020 एवं पत्रांक - 942, दिनांक - 29.10.2020 द्वारा कार्यवाहक अभियांता, विद्युत आपूर्ति प्रमण्डल, खगोल, पटना से अनुरोध किया गया है। बिस्वदू कोषदी एवं भुलवासीशरीक प्रखण्ड कार्यालय को तामने काली मंदिर के समीप जमीन की मांगी करने हेतु अवलोकितकारी, भुलवासीशरीक को इस कार्यालय के पत्रांक - 591, दिनांक - 29.06.2020, पत्रांक - 908, दिनांक - 12.10.2020 एवं पत्रांक - 1084, दिनांक - 30.12.2020 द्वारा अनुरोध किया गया है।
14	भुलवासीशरीक खोजा ईमली से भगत सिंह चौक तक स्ट्रीम बाटर ड्रेनेज योजना निर्माण फेज-3 सर्वेदक-मंदर इंडिया	13.16 116/19.02.19	12.31	25.12.19	8.291	8.21	3.29	drain 3350 mtr	Drain 3200 m		Drain 3200 m 96% Completed.	

AP
06/03/21
A.E.

For

Sl. No.	Name of Project Name of Contractor	Ref. & Date. (Rs. In Cr.)	Agreement Value	Agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
15	कतुआ जलपूर्ति योजना (फेज-2) M/s Bhugan Infracon Pvt. Ltd.	6.08929	6.04	27.11.2019	5.04464	4.46	4.46	1. Tubewell and Pump house 2 nos	Boring of Two Tubewell completed. Pump house work completed.		Boring of Two Tubewell completed. Pump house work completed.	बिजली विभाग द्वारा 11000 वोल्ट का तार नहीं खिंचा गया है। तार खिंचने के उपरान्त ही पम्प चालु हो सकेगा।
								2. Distribution Main 19120 m	19011 mtr.		19011 mtr.	
								3. Pump-motor and Transformer 2 nos	Completed		Completed	
								4. Overhead Tank-Nil	Nil		Nil	
								5. Chlorinator room/Chlorinator 2 nos.	Install		Install	
								6. Stand post 10 nos.	Nil		Nil	
								7. Boundary wall 100 m	100		100	
								8. Main Gate 2 nos.	Completed		Completed	
								9. Approach Road 20 m	Completed		Completed	
								10. Electric Connection by U&S 2nos.	In Progress		Completed	
								11. House Service Connection 5138 nos.	4871 Nos.		One Completed and One in Progress.	
16	मसौड़ी जलपूर्ति, फेज-2 M/s Ganadhipati Con. Pvt. Ltd.	Amt. 13.22 CR, 131/08.03.18	13.7 21.11.18	16.05.19	9.61	8.997	8.997	Pipe line 51829/ 62629 m HSC - 5210 m T/W - 5	Pipe Line 55897 m hsc 5363 T/W 4 nos.	Distribution of network connection	Pipe Line 55897 m hsc 5363 T/W -4 Nos.	एकसालनामा के अन्तर्गत Distribution Network का कार्य पूर्ण हो चुका है। परन्तु Inhabitant ने बढातरी के कारण Distribution Network में बिचलन की शिकायत नहीं होने के कारण कार्य बहुत धीमी गति से हो रहा है। 4 Nos. tubewell हेतु Motor एवं Transformer लग चुका है। बिजली विभाग से Connection का कार्य जारी है। अखिर और जंचवा (tubewell) हेतु जमीन उपलब्ध हो गया है। शीघ्र ही बोरिंग का कार्य पूर्ण कर लिया जायेगा।
17	मिडान जलपूर्ति, फेज-2 M/s Nalandra Engicon Pvt. Ltd.	Amt. 5.39 CR, 131/08.03.18	5.64 22.10.19	21.10.2020	2.6987	2.399	2.399	Pipe line Distribution Network - 38204 m House connection - 3186 nos.	Distribution network -28000 m (73%) House connection - 2500 nos (78%)	Distribution of Network - 2000m	Distribution network -30000 m (80%) House connection - 2500 nos (78%)	कार्योपातक अतिरिक्त, पटना परिवर्तनीय पथ प्रमाणपत्र, पटना का पत्रांक-362, दिनांक - 20.02.2021 द्वारा रुपये 14,22,300.00 जमा करने के उपरान्त ही अनापत्ति प्रमाण पत्र निर्गत करने की सूचना दी गयी है, उक्त अनापत्ति प्रमाण पत्र निर्गत करने हेतु इस कार्यालय का संज्ञा-220 दिनांक - 22.02.2021 द्वारा अनुरोध किया गया है।
18	नीबतपुर जलपूर्ति योजना Steel ARC Infra Services Pvt. Ltd.	0.54264	0.567 20.12.19	19.09.2020	0.254	0.1647	0.1647	1. Approach road 2. Earth filling inside boundary wall 3. Installation of motor pump after rewinding. 4. Top dom of water tower & stair case for tower 5. Installation of Generator set 6. Residual work of pump house/attendant room 7. Residual work of boundary wall	1. Approach road 2. E/W - Boundary wall 3. Rewinding of motor pump 4. RCC of top dome	Plaster, white washing etc. is continued in boundary wall	Work completed.	अधियाचना समाप्त।

AP
06/03/21
A-5.

South Bihar B.I.U.C. Co
6/3/21

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nalanda District

फरवरी - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बिहारशरीफ जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-74.74, Letter no-435, dated- 21.07.2016	राशि-79.49 dated- 24.08.18	23.08.2020 (Extended time of completion 31st march 2021)	75.76	56.096	53.587	HYT/W - 14Nos OHT - 03Nos SUMP + UGR-1+1 Pipe Line- 121583 km Motor Pump- 14Nos Transformer - 14Nos HSC - 21524Nos Variation -02 T/w Road Restoration- 103669 m	12/14 complete OHT-3/3 in Progress pipe line 123554 m/ 121583m HSC 12112 / 121524nos Trnsformer10/14 nos Motor pump 10/14 nos	Nos T/W - 2 Nos. OHT - 2/3 in Progress, (0 Completed). Pipe line 15940 m HSC - 2871 nos. Transformer - 0 nos Motor pump - 1 nos Variation-01 T/W Road Restoration -26350 m	14/14 complete OHT-3/3 in Progress pipe line 126134 m/ 121583m HSC 12594 / 121524nos Trnsformer10/14 nos Motor pump 10/14 nos Motor pump- 10/14 nos. Variation- 01/2 T/w Road Restoration- 32000m / 103669 m	OHT ward 14 (Millat Colony seventh brace completed), OHT ward 46 Alinagar Jhinnagar soil filling & 4th brace completed. OHT ward No. 41 foundation concrete completed & 1st lift of column concrete completed.
2	बिहारशरीफ जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-96.63, Letter no-108,, dated- 17.01.2018	राशि-92.49 dated- 28.07.2018	27.07.2020 (extended time of completion 31st march 2021)	70.00 (Rs 0.791 Cr. Is transferred from Phase I for excess payment)	70.791 (Rs. 0.791 Cr. Transferred from phase I)	67.708	HYT/W -23 Nos OHT - 04 Nos Pipe Line- 162472 km Motor Pump- 23Nos Transformer -23Nos HSC - 18000 Nos Variation- 02 T/w Road Restoration- 122040 m	T/W 21/23 OHT 3/4 nos DM 150956 / 162472 m HSC 10287 / 18000 Motor pump15/23 Transformer 15/23	Nos T/W - 02 Nos. OHT - 3/4 in Progress, (0 Completed). DM - 19888 m HSC - 2879 nos. Transformer - 7 nos Motor pump - 5 nos Road Restoration - 35515 m/122040m	T/W 23/23 OHT 3/4 nos DM 170844 / 162472 m HSC 13166 / 18000 nos. Motor pump 20/23 Transformer 22/23 Variation- 01/02 T/w Road Restoration - 40945m /122040 m	OHT- Ward 05 Salempur, stair case completed & bottom dome concrete completed. OHT - Ward 23 - Bharat Gas Godam Top dome concreting is completed. OHT - Ward - 43 Labour Awas, Botom Dome concrete completed. Reservior on Hiranya Parvat NOC is awaited from Archeloge dept. is awaited O1T/w site is yet not obtained.
3	इस्लामपुर जलापूर्ति योजना फेज- II मै० सुमन इन्टरप्राइजेज	राशि-03.09 130/08-03- 2018	राशि-3.08 10.09.2018	16.06.2019	1.50	1.499	1.499	63mm dia HDPE pipe-1510 90mm dia HDPE pipe-2313 110mm dia HDPE pipe-6544 Distribution - 14714 HSC - 3302	Total Pipe laying-12650 m HSC - 1825 nos	Total Pipe laying-0 m HSC - 0 nos	Total Pipe laying-12650 m HSC - 1825 nos	

AP
06/03/21
A.E.

Head
C.E(WDS)
South Bihar, BUICo
6/3/21

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Gaya District

फरवरी - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बोधगया जलापूर्ति योजना संवेदक का नाम- M/s SMC-JWIL JV (Jindal).	राशि -33.55 करोड़ Letter no-917, dated 17-12-2019.	राशि- 30.94 Cr. dated- 16.12.2011	15.09.2013	31.75	36.64		1. OHT-4 (ii) Rising Main- 14250 mtr (iii) Distribution Main- 71174mtr (iv) House Connection- 6000 Nos (v) Road Restoration- 6000 Sq Mtr (vi) Tube Well 12 Nos (vii) UGR- 1,2,3 & 4 (viii) Sluice Valve Chamber -400 (ix) Staff Quarter- 2 Nos (x) Pump Chamber- 12nos (xi) Boundary Wall- 4 Zone (Xii) Trenchless Work- Zone- 2 & 3 (879 mtr.)	1. OHT-4 completed. (ii) Rising Main- Completed (iii) Distribution Main- 69826 Mtr (iv) House Connection- 4750 Nos (v) Road Restoration- 8113 sqm Excess work due to BUIDCo director. (vi) Tube Well 12 Nos. Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber - 154Nos. Completed (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed. (xi) Boundary Wall- Completed (Xii) Trenchless Work- Zone-401 Mtr Completed		1. OHT-4 completed (ii) Rising Main- Completed (iii) Distribution Main- 69826 Mtr (iv) House Connection- 4750 Nos (v) Road Restoration- 8113 sqm Excess work due to BUIDCo director. (vi) Tube Well 12 Nos. Completed (vii) UGR- 1,2,3 & 4 Successfully Commissioned (viii) Sluice Valve Chamber -154Nos Completed. (ix) Staff Quarter- Completed (x) Pump Chamber- 12nos pump chamber completed (xi) Boundary Wall- Completed (Xii) Trenchless Work- Zone-401 Mtr Completed	
2	बोधगया सिवरेज योजना संवेदक का नाम-M/s Ramky Infrastructure Ltd.	Letter no-917, dated 17-12-2019, Amount-95.94 cr	100.63 Cr. dated 16.12.2011	11.12.13	90.48	89.78		1. Sewer Network-65.33 KM 2. Intermediate Pumping Station- 5 3. STP-10 MLD 4. House Connection Chamber-2570 Nos. 5. Raising Main 6. Trenchless 7. Manhole-3607 nos 8. Road Restoration-22480 mts	1. Sewer Network-60.666 km 2. Intermediate Pumping Station-1 & 2 Civil work completed.IPS-3-9mts casing completed. IPS-4-11mRCC casing completed. IPS-5-civil work completed 3. STP-10 MLD 95 % 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B.T.Road- 2275/2275m. (Root Inst. Road B.T.(work completed) C.C. Road-11570/12000m. Kacha Road-13350/13500m (work completed). Sujata Hotel Road Restoration PCC 594.5 m casing work Completed.		1. Sewer Network-60.666 km 2. Intermediate Pumping Station-1 & 2 Civil work completed.IPS-3-9mts casing completed. IPS-4-11mRCC casing completed. IPS-5-civil work completed 3. STP-10 MLD 95 % 4. House Connection Chamber-1365 nos complete 5. Raising Main-Yet to be started 6. Trenchless-105 mtr 7. Manhole-3121 nos Complete 8. Road Restoration-B.T.Road- 2275/2275m. (Root Inst. Road B.T.(work completed) C.C. Road-11570/12000m. Kacha Road-13350/13500m (work completed). Sujata Hotel Road Restoration PCC 594.5 m casing work Completed.	
3	मानपुर काली पोखर से श्याम नगर होते हुए अवगिला देवा स्थान तक ढक्कन सहित नाली निर्माण कार्य।	0.45 LI no.88, dt. 20.11.18	0.37	11.04.20	0.22	Nil	Nil	Construction of Drain - 1700 feet	Drain - 1050feet		Drain - 1050feet	
4	गया-नवादा मेन रोड में मुफस्सिल मोड़ से कब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य।	0.33 LI no.88, dt. 20.11.18	0.27	18.04.20	0.16	Nil	Nil	Construction of Drain - 732 feet	Drain - 395 feet		Drain - 395 feet	

AP
06/03/21
A.E.

6/3/21
C. H. W. D. S.
South Bihar, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jehanabad District

फरवरी - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	जहानाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-29.27 करोड़ letter no-2087, dated- 19.08.2016	राशि -31.90 10.02.2017	15.09.2020	29.52	28.19	28.19	OHT - 02	2	completed	completed	Completed
								Tubewell - 04	4	completed	completed	
								Pipe line - 37.002 km	37.36	completed	completed	
								HSC - 15318 no.	15560	completed	completed	
2	जहानाबाद जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon Pvt Ltd	राशि-44.59 करोड़	राशि -44.98 25.06.2018	31.12.2020	42.68	35.47	35.47	Tubewell - 14 no	12	1 work in progress	13	संख्या 14 Tubewell के विलुद्ध 11 पूर्ण है शेष तीन में स्थानीय लोगों के विरोध के कारण कार्य बाधित है इस संघ में जिला प्रशासन से पत्राचार एवं सम्पर्क किया गया है. 10-15 दिनों के अन्दर विवाद का समाधान हो जाने की संभावना है। उक्त कारणवश योजना पूर्ण नहीं हो सका है।
								Pipe line - 98.605 km	98.625	completed	completed	
								HSC - 4900 no.	5231	completed	completed	
3	मखदुमपुर जलापूर्ति योजना फेज- II मे0 गणाधीपति कन्सल्टेशन प्रा0 लि0	राशि-06.68 करोड़ पत्राक- 130/08.03 2018	राशि -6.58 Letter no- 06-10-2018	20.11.19	3.32	3.32	3.32	Tube well - 2 no.	2 No.	completed	completed	कार्यस्थल पर पर्याप्त संख्या में कार्य बल संवेदक द्वारा उपलब्ध नहीं कराये जोन के कारण कार्य प्रगति बहुत ही धीमी है। आवर्तन की आवश्यकता है।
								Pipe line 26.567 km	26.567 km.	completed	completed	
								HSC - 3133 No.	2150	410	2560	

AP
06/03/21
A.E.

CE(WDS)
South Bihar, BUIDCO
6/3/21

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Arwal District**

फरवरी - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditu re	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply Scheme under state plan ARWAL M/s J P Interprises	राशि- 2.49 29.05.14	2.102	27.09.17	2.102	1.35	1.35	OHT - 01	1	Complete	Complete	Completed
								Tubewell -01	1	Complete	Complete	
								Pipe Line - 3.9 km	3.9 km	Complete	Complete	
								HSC - 212 No.	216	Complete	Complete	

AP
06/03/21
A.E.

C.E(WDS)
South Bihar,
BUIDCo
6/3/21

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Lakhisarai District

फरवरी - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	लखीसराय नगर परिषद के अन्तर्गत बाईड सी-6 में पदार्थ साव से लेकर जवाहर मंडल तक आरुसीसी नाला निर्माण कार्य।	0.19	0.19	15.02.2020	0.00	0.00	0.00	Drain work with cover	Drain work completed		Drain work completed	कार्य प्रगति में।
2	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होते हुए श्री कृष्ण चौक तक आरु सी नाला एवं स्लैब का निर्माण कार्य।	0.45	0.41	4/13/2020	0.00	0.00	0.00	PCC Road Drain Work	200 m drain and slab completed.		200 m drain and slab completed.	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।
3	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आरुसीसी नाला निर्माण कार्य।	0.51	0.51	13.07.2020	0.00	0.00	0.00	PCC Road Drain Work	300 m drain and slab completed.		300 m drain and slab completed.	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।
4	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गस्थान होते हुए दुहरघक पुल तक नाला निर्माण कार्य।	0.82	0.74	8/18/2020	0.00	0.00	0.00	PCC Road Drain Work	work in progress		work in progress	कार्यपालक पदाधिकारी द्वारा निधि उपलब्ध नहीं कराया गया।

AP
06/03/21
A.E.

C E (WDS)
South Bihar,
BUIDCO
5122

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Jamui District

फरवरी - 2021

फरवरी - 2021												
SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Rs. In Crores
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
2	अमृत एवं राज्य योजना अंतर्गत जमालपुर जलापूर्ति योजना में 0 गणाधीपति कन्स्ट्रक्शन प्रा० लि०	पार्ट-10-3073.313 लाख, नगर विकास एवं आवास विभाग का शापांक - अमृत-21-03/2015-185, दिनांक - 18.01.2019. पार्ट बी-2502.015 लाख नगर विकास एवं आवास विभाग का शापांक-26/जल-00-01-01/2019-79 दिनांक - 12.02.2019, कुल राशि - 55.75493 करोड़	59.3 Cr.	18.11.2021	10.00 Cr.	10.00 Cr.	10.00 Cr.	Pipe Laying 124.80 km. House Connection 14605	(1) Supply of Pipe. (2) Pipe Laying in ward no. 29,30 and 35. (3) 32885 mtr. Pipe laying work completed. (4) House Connection 1093 no. in Ward- 33,34,35 Work in Progress. (5) Road Restoration 638 mtr. Ward No. - 34 (Work in progress)	(1) Supply of Pipe. (2) Pipe Laying in ward no. 1,2,3,28,29,30,31,32,33,34 and 35. (3) 8646.5 mtr. Pipe laying work completed. (4) House connection - 959 Nos. in ward number - 03,29,30,31,32,33,34,&35 (work in progress) (5) Road Restoration 1215 Mtr. Ward No. 34 work in progress.	Pipe Laying 33.27% House connection - 14.05 % (Work in progress)	work in progress.

AP
06/02/21
R-15

Keced
C.E(WDS)
South Bihar, BUIDCo
6/2/21

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Munger District

फरवरी - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Design and construction of drinking water supply scheme of Munger Nagar Nigam under AMRUT and state plan scheme (Phase - 2) with six months of trial run and thereafter operation and maintenance system for next five years. Name of Contractor - M/SJMC-JWIL Joint Venture	Rs. 198.46693 Crore UDHD Letter - AMURT-21-03/2015-628, Patna Dated 05.03.2019	Rs. 217.7972727 Crore, dated-14.08.2020	20 Months (Date 13.04.22)	25.23	25.23		Part-A Distribution network (DI/CI)- 318.20 KM, (Zone 1 to 5), HSC - 26271 No's Part-B WTP 34 MLD, OHSR-5 No's, (Total Capacity 111116 KL), Raw Water Rising main - 2600 Mtr, Clear Water Rising main - 10852 Mtr, HSC-12560 No's, Clear Water Reservoir- 1444 KL	Item of Work	Unit/QTY	Progress	11.61% excl O & M
									Survey of Pipe Line	331 KM	Completed	
									Design Drawing of WTP	34 MLD	Completed	
									Design Drawing of OHSR	11116 KL (05 Nos)	Completed	
									Design of Pipe Line	331 KM	Completed	
									Permanent Benchmark	100% Completed		
									34 MLD WTP	Existing old structures Dismantling work Completed & Excavation 45% completed		
									Dia of pipe	Supply in Meters	Laying in Meters	
									DI 250mm Class K-7	10274.5	1948.5	
									DI 300mm Class K-7	5045	1332	
									DI 350mm Class K-7	2289.5	940	
									DI 400mm Class K-7	4158	1394.5	
									DI 450mm Class K-7	2916	198	
									DI 500mm Class K-7	979		
									DI 250mm Class K-9	850		
									DI 300mm Class K-9	0		
									DI 350mm Class K-9	1820.5	390.1	
									DI 450mm Class K-9	3129.5	1012	
									DI 600mm Class K-9	1644.5	1011.5	
									DI 900mm Class K-9	489.5		
									Total	33596	8226.6	

AP
06/03/21
A.E.

Keel
6/3/21
C.E.(WDS)
South Bihar, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Nawada District

फरवरी - 2021

फरवरी - 2021													
SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expendit ure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks	
									Upto Previous Month	During the Month	Total Progress		
													10
1	2	3	4	5	6	7	8	9				13	
	नवादा जलापूर्ति योजना, फेज-2 (राज्य योजना) Integral Screw Industries	राशि-545 करोड पत्राक-131, दिनांक-08.03. 2018	5.54886	05.12.2020	4.72	3.66	3.66	Construction of 450 mm X 300 mm X 150m deep HYTE	2 Item	HDPE Pipe - 63 mm, 90 mm, 110 mm & 160 mm and 225 mm supplied.	63 KVA Transformer supplied - 2 nos.	HDPE Pipe - 63 mm, 90 mm, 110 mm & 160 mm and 225 mm supplied	
								Construction of Pypm House with attendant room	2 Item	HDPE Pipe - 63 mm, Distribution 4070 m & HDPE Pipe 90 mm Distritbution 4600 M & 110 mm - 4000 M & 225 mm HDPE Pipe- 250 m	90 mm HDPE Pipe 860 m	HDPE Pipe - 63 mm, Distribution 4070 m & HDPE Pipe 90 mm Distritbution 5060 M & 110 mm -8200 M & 225 mm - 336 M	
								Supplying & Installation of Submerisable Motor Pump	2 Item	2 HYTW work completed.	110mm HDPE pipe - 4200 M	Pump house with attendant room in (Ward No. 27) work in progress - 95%	
								Supplying & Installation of 63 KVA Transformer	2 Item	House service connection 2750 nos.	225 mm HDPE work completed	63 KVA Transformer supplied - 2 nos.	
								Supplying & Installation of 100 Litre Chlorinator	1 Item	Pump House with attendant room in ward No. 27 work in progress.	2 nos. HYTW work completed	Pump House with attendant room in ward No. 28 work in progress.	
								Distribution system work	1 Item		Pump House with attendant room in ward No. 27 & 28 work in completed	2 nos. HYTW work completed	
								Hosue service Connection work	4864 Nos.			Boundary wall in ward no. 27 work completed	
								House Service Connection extra work	4653 Nos.		House service connection 2300 nos.	House service connection 5050 nos.	
								Construction of Boundary wall	20 Item		2 nos. submersible		
								Construction of approach Road	10 Item				
								Construction of Main Gate	1 Item				
								Campus Development	40 Item				

A/
06/03/21
A.E.

[Signature]
C.E.(WDS)
South Bihar, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Rohtas District

फरवरी - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सासाराम स्ट्रॉम वाटर ड्रेनेज स्कीम फेज-1 संवेदक का नाम- M/s Krushi Infras india pvt ltd.	राशि-38.52 पत्राक- 307, दिनांक-25.03 2017	राशि-38.19 16.11.2017	22.10.2018 15.05.2019 As per time extension	35.00	25.00	25	Drain 6.9 km	Drain 4.65 km		Drain 4.75 km	
2	सासाराम जलापूर्ति योजना फेज- I संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-84.72, पत्राक-484, दिनांक-20.02.2017	राशि-87.42, dated- 26.02.2018	25.02.2018 25.02.2021 As per time extension	62.00	52.00	52.00	Tube well - 6 Pump house - 6 D. Mains 117008 m Over head tank - 5 House service connection- 14533 NOS Sump house - 1 nos.	Tube well -6 completed. Pump house - 6 completed. D. Mains 115810 m House service connection - 10360 nos. Over head tank -2 completed 2 progress. Sump house 1 in progress (87% completed)		Tube well -6 completed. Pump house - 6 completed. D. Mains 115984 m House service connection - 10540 nos. Over head tank -2 completed 2 progress. Sump house 1 in progress (87% completed)	RCD road cutting noc is not available.
3	सासाराम जलापूर्ति योजना फेज- II संवेदक का नाम-Ganadhipati construction Pvt. Ltd.	राशि-30.65, पत्राक-108, दिनांक-17.01.2018	राशि-30.00, dated- 06.07.18	05.07.2020	21.00	13.00	13.00	Tube well - 3 Pump House-3 D. Mains 53884 m House Service connection- 6722 nos. Over head Tank-2 Sump house- 1 nos.	Tube well - 3 completed. Pump House - 3 Progress. D. mains-56897m House service connection 5132 Nos. Over head tank - 1 at gulakshani is started, but land is waterlogged Work of sump house is started after the completion of OHT in Gaulakshani.		Tube well - 3 completed. Pump House - 2 Progress & 1 Completed. D. mains-57305 m House service connection 6240 Nos. Over head tank - 1 at gulakshani is started, but land is waterlogged Work of sump house is started after the completion of OHT in Gaulakshani.	Sufficient Land for Sulemanganj OHT is not available.
4	डेहरी डालमिया नगर जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-82.86, पत्राक-484, दिनांक-20.02.2017	राशि-88.07 26.02.2018	26.02.2018 25.02.2020	70.00	62.42	62.42	Tube well - 14 Pump House - 14 D. mains 132908 m overhead tank - 8/4 House service connection - 18341 nos. Sump house - 1 nos.	Tube well - 14 Pump House - 14 D. mains 115789 m overhead tank -3 completed 1 progress. House service connection - 14328 nos. Sump house 1 progress		Tube well - 14 Pump House - 14 D. mains 122745 m overhead tank -3 completed 1 progress. House service connection - 15408 nos Sump house 1 progress	
5	बिक्रमगंज जलापूर्ति योजना फेज- II संवेदक का नाम-Suman Enterprises	राशि-3.2165 पत्राक- 140 / 15.03 2018	राशि-3.26 22.10.2018	22.10.2018 21.10.2019	3.11	2.67	2.67	D. mains 17480 House service connection- 1761 no.	D. mains 17175 House service connection- 1445 no.		Completed.	

AP
06/03/21
A.C.

6/3/21
C.E. W.D.S.
South Bihar, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Aurangabad District

फरवरी - 2021

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	औरंगाबाद जलापूर्ति योजना फेज- I संवेदक का नाम-P. Das & C & C Construction 4(P), 10,11,12,13,14(P),& 15 Take up - 7 ward Population - 23039 nos.	राशि-29.77, पत्रांक-421, दिनांक-03.04. 2016	32.527, Dated- 16.02.2017	18 Months Extended up to 31-08-2019	25.915	24.48		Total - 23598280 8 Utilization BTC form 42(A) vide letter no. 114, 07.03.202 0 letter no. 274, 26.06.202 0 & 433, 20.10.202 0 to MD, BUIDCo	(a) Tube well - 12 (Reduced to 6 nos.) 450 mmX 300 mm & 150 m Deep (b) Rising main 8835 m (c) Distribution main 49555 (d) over head tank 2 (e) Boudary wall 250 m (f) House service connection 3770 Sump House - 1	(a) 6 nos. (b) 8613.54 m. (c) 49399.5 m. (99.35%) (d) 02 (600 kl/900kl) (e) 98 m. (f) 3730 nos. 98.93% W.no. 04,10,11,12,13,&15. (g) 1 nos.	(a) 6 nos. (b) 8631.5 m (c) 49399.5 M (99.35%) (d) 02 (600 kl/ 900 kl) (e) 98 M (f) 3730 nos. 98.93% W no. 04,10,11,12,13&1 5 (g) 1 nos.	कार्य लगभग पूर्ण हो चुका है। पानी टेस्टिंग कार्य जारी।
2	औरंगाबाद जलापूर्ति योजना फेज- II	राशि-33.53980, राशि - 101. 89397 कुल - 135. 433377 अमृत 185/18.01.2019	Nil	Nil	Nil	Nil	Nil	(a) ESR/OHT - 07 Nos. Distribution - 96.68 KM HSC-1400 Nos. (b) Tubewell - 12 nos. MER - 01 Nos. CWR at Barun - 20.10 km Distribution - 77.81 km HSC - 8340 nos.				मुख्य अभियंता (द०) का पत्रांक - 1465, दिनांक - 23.02.2021 द्वारा निविदा रद्द पुनरीक्षित प्राक्कलन एवं परिमाण-विपत्र हेतु प्रक्रिया आरम्भ।

AP
06/03/21
A.F.

सह
6/3/21

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
3	दाउदनगर जलापूर्ति योजना फेज- II संवेदक का नाम-Nalanda Engicon Pvt. Ltd.(Phase-I)	राशि-6.72 पत्राक- 139 / 15. 03.2018	6.89 11.09.2018	10.09.2019	5.36	5.11	2.9700 Crore utilization BTC from- 42 A vide letter no. - 28, dated- 20.01.202 0 to E.O. N.P. Daudnagar & 1.9843 Lac vide letter No. 117/09.03.	(a) Distribution main - 27842 M (b) stands post - 20 (c) house connection - 7064 Phase-1 936 1645 Total HC 9645	(a) 27592 M (99.10%) (b) 20 Nos. (c) 3579 / 50.66% W. No. 01,06,07,08,09,10,11,12,15,16 ,23,24&25 saturated Total - 13 ward.		(a) 27592 M (99.10%) (b) 20 Nos. (c) 3579 / 50.66% W. No. 01,06,07,08,09,10 ,11,12,15,16,23,2 4&25 saturated Total - 13 ward.	मुख्य अभियंता (द०) उपभाग से विचलन की स्वीकृति से बढ़ी हुई राशि की स्वीकृति हेतु प्रबंध निदेशक कोषांग को प्रतिवेदन भेजी गयी है।

AP
06/03/21
A.E.

C.E.(WDS)
South Bihar, BUIDCo

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Buxar District

फरवरी - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बक्सर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-29.38 पत्रांक-596, दिनांक-28.03. 2016	राशि-32.23 पत्रांक-17 दिनांक-31. 01.2017	30-04-2019	27.382	23.91	26.932	T/w - 5 OHT - 3 Distribution - 57611 HSC - 4739	Work Completed Trial Run		Work Completed. Trial Run	
2	बक्सर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati Const pvt ltd	राशि-48.66 पत्रांक-108, दिनांक-17.01. 2018	47.92 दिनांक-25. 07.2018	23-08-2020	14.37	17.39	14.36	T/w - 10 OHT - 5 Distribution - 86600 HSC - 8921	Tubewell -6 ESR/OHSR - 3 Progress Distribution Pipe - 71227 m HSC -4759 No.	Pipe - 2219 m HSC - 500 No.	Tubewell -6 ESR/OHSR - 3 Progress Distribution Pipe - 73446 m HSC - 9277 No.	
3	दुमराँव जलापूर्ति योजना फेज- II संवेदक का नाम-R. Kumar & Associate	राशि-5.36 140/15-03-2018	राशि-4.98 20-10-2018	19.10.19	2.68	2.67	2.67	Distribution - 24750 HSC - 4579 no. stand post - 20 nos.	Distribution main-23779 m HSC-4195 no.		Distribution main- 23779 m HSC-4295	
4	Jagdispur Nagar parishan water supply scheme under state plan phase-II संवेदक का नाम-R. Kumar & Associate	राशि-3.71 140/15-03-2018	3.79 22-10- 2018	21.10.19	1.85	1.84	1.84	Water supply	Distribution main-21107 m HSC-3060		Distribution main- 21107 m HSC-3216 nos	

AP
06/03/21

C.E(WDS)
South Bihar, BUIDCO

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Bhojpur District

फरवरी - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	आरा नगर निगम जलापूर्ति योजना फेज-1 संवेदक का नाम-गणाधीपति कंस्ट्रक्शन प्रा0लि0 कार्यपालक अभियंता का नाम-देवेन्द्र प्र0चौरसिया मोबाईल नं-9430252424	राशि- 74.417 Letter no- 421,02-03-2016	राशि- 79.99 dated- 24.08.2018	23.08.2020	5.00	15.00	15.00	Tube bell-6 Nos Pump House with Staff Quarter-6 nos Distribution main-125225m Chlorinator room-6 Nos Pump Motor-6 nos Transformer-6nos OHT-4 Stand post-74 nos Boundary wall-1080m Main gate-6 nos House Service connection-25167Nos Approach road-270m	Pipe line - 109500 mtr. (87%) House Connection - 13430 (53%) Tubewell - 6 (100%) OHT - 1 completed and 3 in progress (65%) Pump House - 3 completed and 2 in progress (75%)		Pipe line - 109500 mtr. (87%) House Connection - 13430 (53%) Tubewell - 6 (100%) OHT - 1 completed and 3 in progress (65%) Pump House - 3 completed and 2 in progress (75%)	
2	आरा नगर निगम जलापूर्ति योजना फेज-2 संवेदक का नाम-गणाधीपति कंस्ट्रक्शन प्रा0लि0 कार्यपालक अभियंता का नाम-देवेन्द्र प्र0चौरसिया मोबाईल नं-9430252424	राशि- 53.49 Letter no- 108,17-01-2018	राशि- 52.19 dated- 24.08.2018	23.08.2020		11.27		1. Tube bell-8 Nos 2. Pump House with Attendant room- 8 nos 3. Staff Quarter-2 nos 4. Tower- 6 Nos 5. Chlorinator room-8 Nos 6. Pump Motor-8 nos 7. Transformer-8nos 8. Stand post-45 nos 9. Steel main gate-8 nos 10. Compound wall-1000m 11. House Service connection-10021 Nos 12. Rising main 13. Water Distribution network-78023m 14. Campus Devl 15. Chorinator-8nos 16. Approach road	Pipe line - 62795 mtr. (93%) House Connection - 9100 (91%) Tubewell - 4 (50%) OHT - 2 in progress (45%) Pump House - 2 completed and 2 in progress (50%)		Pipe line - 62795 mtr. (93%) House Connection - 9100 (91%) Tubewell - 4 (50%) OHT - 2 in progress (45%) Pump House - 2 completed and 2 in progress (50%)	

AP
06/03/21
A.E.

C.E(WBS)
South Bihar, BUIDC
6/3/21

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Bhagalpur District

Bhagalpur District

फरवरी - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
1	2	3	4	5	6	7	8	9	Upto Previous Month	During the Month	Total Progress	13
अमृत योजना												
1	भागलपुर स्टॉर्म वाटर ड्रेनेज योजना Contractor-M/s CZAR CONSTRUCTION	राशि-32.66 Cr Letter no- 03/AMRUT-21- 03/2015-1519	राशि-31.61 Cr 04-09-2018	26.3.20	3.58	3.29400	3.29040	Drain: -13 33 Km	Drain - 6.8 Km		Drain - 7.95 Km	59.64%
2	Sultanganj Nagar Parishad Water Supply Scheme (Phase-1) State Plan Ward No. 5,6,7,8,9,(Zone-1) Sri Sanjay Kumar Sinha, patna	राशि-8.1930 Cr. Letter no-93 Date - 13.06.2019	राशि-1.0414 Cr	25.07.2019	7.57	7.18910	7.18910	Distribution System - 4945.50 M House Service Connection - 751 Nos.	Distribution System - 4945.50 M House Service Connection - 826 Nos.		Work complete.	100%
3	Sultanganj Nagar Parishad Water Supply Scheme (Phase-2) State Plan Ward No. 19,20,21,(Zone-3) Sri Manmohan Kumar Singh, Bhagalpur	राशि-1.282 Cr. Letter no-2082 Date - 09.04.2019	राशि-1.29465 Cr	28.07.2019	1.14	1.03020	1.03020	Distribution System - 5797.1 M House Service Connection - 1400 Nos.	Distribution System - 5797 M House Service Connection - 987 Nos.		Distribution System - 100% House Service Connection - 70.5%	

AP

AP
06/03/21
A.E.

Keel
C.E.(WIS)
South Bihar, B.U.D.C.O.
5/3/21

Water Supply, Drainage & Sewerage (North Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : February 2021



बिहार शहरी आधारभूत संरचना विकास निगम लि०

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनाल रोड, पटना।

email - mdbuidco@gmail.com

पत्रांक - 18/9

दिनांक - 8-3-2021 149

सेवा में,

मुख्य अभियंता,
(आयोजन, निरूपण एवं अनुश्रवण),
न० वि० एवं आ० वि० (बुडको)।

EE(PDM)
3/8/21

विषय:- जलापूर्ति एवं ड्रेनेज कार्य से संबंधित योजनाओं का जिलावार (उत्तर बिहार उपभाग) मासिक प्रगति प्रतिवेदन माह फरवरी 2021 के संबंध में।

प्रसंग:- इस कार्यालय का आदेश संख्या 38, दिनांक 29.04.2020

महोदय,

उपर्युक्त विषय के संबंध में सूचित करना है कि जलापूर्ति एवं ड्रेनेज कार्य से संबंधित योजनाओं का जिलावार मासिक प्रगति प्रतिवेदन (उत्तर बिहार उपभाग) माह फरवरी 2021 को तैयार कर इस पत्र के साथ संलग्न कर भेजा जा रहा है।

अनुलग्नक - यथोपरि।

DE (Sanitation)
08/03/21

विश्वासभाजन,

8/3/21
(अमी रंजन)

मुख्य अभियंता,
(जलापूर्ति, ड्रेनेज एवं सिवरेज),
उत्तर बिहार उपभाग,
न० वि० एवं आ० वि० (बुडको)।

HS-976
8/3/21

CE 749
08/03/21

Bihar Urban Infrastructure Development Corporation Ltd.

Monthly Progress Report

Project Related to Water Supply and Drainage

North Bihar

Month - February 2021



Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
East Champaran District

फरवरी-2021

Rs. in Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मोतिहारी जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 32.0669(without O&M) Lt No-596 dt- 28.3.16 LOA-35.1230 Lt No-2514 dt-4.10.16	Rs. 35.1230 Lt No-SBD- 01/16-17 dt-3.2.17	02.08.18 (Extend to 31.03.19)	28.59	25.19	25.19	Pipeline-56.90 km HSC-7428 OHT-2 Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	Pipeline-51.71 km HSC-5147 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	Pipeline-0.23 km HSC-62 OHT-1 in progress Tubewell- Pump House- Pump Motor - Transformer-	Pipeline-51.94 km HSC-5209 OHT-1 comp, 1 in progress Tubewell-6 Pump House-6 Pump Motor -6 Transformer-6	
2	मोतिहारी जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	Rs. 71.82 Lt No-108 dt- 16.1.18 LOA-70.3254 Lt No-1180 dt-25.6.18	Rs. 70.32 Lt No-SBD- 02/18-19 dt-18.7.18	17.07.20	32.00	34.33	34.33	Pipeline-150.17 km HSC-6644 OHT-3 Tubewell-7 Pump House-7 Pump Motor -7 Transformer-7	Pipeline-79.74 km HSC-1372 OHT-1 in progress, 1 comp Tubewell-6 Pump House-4 in progress Pump Motor -2 Transformer-4	Pipeline-11.70 km HSC-361 OHT-2 in progress Tubewell-0 Pump House-2 in progress Pump Motor -2 Transformer-4	Pipeline-92.44 km HSC-1733 OHT-1 in progress, 1 comp Tubewell-6 Pump House-4 in progress Pump Motor -2 Transformer-4	
3	ढाका जलापूर्ति योजना फेज- I M/S Ashoka Tubewell	Rs. 8.19306 Lt No-55 dt- 13.1.14 LOA-7.5565 Lt No-1645 dt-19.11.14	Rs. 7.5565 Lt No-SBD- 02/14-15 dt-28.11.14	27.5.16 (18 Months)	8.19	7.56	-	Pipeline-11.56 km HSC- OHT-2 Tubewell-2 Pump House-2	work completed	-	Pipeline-11.45 km HSC-774 OHT-2 Tubewell-2 Pump House-2	
4	ढाका जलापूर्ति योजना फेज- II M/S Ashoka Tubewell	राशि-05.06 करोड़ letter no- 139/15-03- 2018	राशि -5.02 29-09-2018	28.03.19	5.02	4.59	4.59	Pipeline-25.99 km HSC-2188	work completed	-	Pipeline-30.01 km HSC-2676	
5	कंसरिया जलापूर्ति योजना फेज- I Ganadhipati Construction Pvt. Ltd	Rs. 8.19306 Lt No-55 dt- 13.1.14 LOA-7.4832 Lt No-1685 dt-21.11.14	Rs. 7.4832 Lt No-SBD- 03/14-15 dt-5.12.14	4.6.16 (18 Months)	6.56	7.39	6.20	Pipeline-14.52 km HSC- OHT-2 Tubewell-2 Pump House-2	work completed	-	Pipeline-14.50 km HSC-1376 OHT-2 Tubewell-2 Pump House-2	
6	कंसरिया जलापूर्ति योजना फेज- II Ganadhipati Construction Pvt. Ltd	राशि-03.05 करोड़ letter no- 139/15- 10.09.18	राशि -3.08 26-09-2018	25.03.19	1.52	1.52	1.52	Pipeline-14.43 km HSC-1777	work completed	-	Pipeline-14.43 km HSC-928	

Am. B. K. 4

63

132

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
7	रक्सौल जलापूर्ति योजना फेज- संवेदक-मेसर्स अशोका ट्यूबवेल	Rs. 8.19306 Lt No-55 dt-13.1.14 LOA-7.3809 Lt No-1844 dt-19.11.14	Rs. 7.3809 Lt No-SBD-01/14-15 dt-28.11.14	27.5.16 (18 Months)	6.56	7.31	5.43	Pipeline-9.82 km HSC-OHT-2 Tubewell-2 Pump House-2	work completed	-	Pipeline-9.65 km HSC-1250 OHT-2 Tubewell-2 Pump House-2	
8	रक्सौल जलापूर्ति योजना फेज- II संवेदक-मेसर्स अवधेश राय	राशि-07.53 करोड़ 130/08-03-2018	राशि -5.86 24.11.18	23.05.19	3.75	3.74	3.74	Pipeline-30.53 km HSC-1864	work completed	-	Pipeline-30.60 km HSC-1865	
10	मोतिहारी के चांदमारी एम एस कॉलेज रोड 25-26 वार्ड परीसिमन लाल बंगला से नवनिर्मित आर.सी.सी. नाला तक नाला एवं पी.सी.सी. पथ निर्माण कार्य।	1.25 Lt. No.66 09.01.19	1.25 08.01.20	06.07.20	0.62	0.62	0.62	Drain 2510 ft PCC road 2510 ft	Drain 2510 ft PCC road 2510 ft	-	Drain 2510 ft PCC road 2510 ft	work complete
11	सुगौली वार्ड नं०-04 में समीर मिया के घर से हनुमान मंदिर होते हुए डॉ कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379 Lt. No. 08 27-09-18	0.29 10.06.20	09.09.20	0.15	0.09	0.00	2116 ft drain	2116 ft drain	-	2116 ft drain	work complete
12	सुगौली वार्ड नं०-06 में रेलवे स्टेशन गेट से हॉस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831 Lt. No. 8 27-09-18	0.16 10.06.20	11.09.20	0.08	0.08	0.00	906 ft drain	900 ft drain	-	900 ft drain	work complete
13	सुगौली वार्ड नं०-10 में माई स्थान मंदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195 Lt. No. 8 27-09-18	0.19 10.06.20	09.09.20	0.10	0.00	0.00	1378 ft drain	600 ft drain	-	600 ft drain	work complete, Rest stretch is private land
14	चकिया रेलवे गुमटी 136 से हिन्दू चकिया होते हुए साहेबगंज रोड, शांतीनगर रोड तक पी.सी.सी. सड़क एवं आर.सी.सी. नाला निर्माण कार्य	2.06 Lt. No. 07 27-09-20	1.96	24.05.21	0.52	0.52	0.00	3100 ft drain 3100 ft pcc road	3100 ft drain pcc 0 ft	-	3100 ft drain pcc 0 ft	

Rui Poulash
06/03/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

1/4/21

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
West Champaran District

फरवरी-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बगहा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s JP Enterprises	राशि-29.69, letter no- 596, Date- 28.03.2016	राशि-32.50 04.03.2017	15.11.2019 (EOT)	29.13	25.75	5.61 (by BUIDCO Betia)	Pipeline-48.22 km HSC-8730 OHT-2 Tubewell-2	Project completed	Project completed	Pipeline-48.12 km HSC-6000 OHT-2 Tubewell-2	
2	बगहा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-70.96	राशि-61.57	23.07.2020	48.80	33.01	31.01 (by BUIDCO Betia)	Pipeline-102.52 km HSC-10601 OHT-5 Tubewell-14	Pipeline-91.99 km HSC-9092 OHT-4 in progress Tubewell-9	Pipeline-1.41 km HSC-81 OHT - 1 in progress Tubewell - 1	Pipeline-93.40 km HSC-9173 OHT-4 in progress Tubewell-10	
3	बेतिया जलापूर्ति योजना संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-97.25, letter no- 484, dated-20.12.16	राशि-101.92, dated-06.03.18	05.03.20	46.04	50.42	33.38 (by BUIDCO Betia)	Pipeline-198.80 km HSC-21864 OHT-6 Tubewell-18	Pipeline-90.34 km HSC-7084 OHT-6 in progress Tubewell-18	Pipeline-12.9 km HSC-714	Pipeline-103.24 km HSC-7798 OHT-6 in progress Tubewell-18	
4	रामनगर जलापूर्ति योजना फेज- II	राशि-2.57 139/15-03-2018	राशि-2.18 29.11.2018	20.7.19	1.37	1.37	1.37	Pipeline-13.90 km HSC-1200	Project completed	Project completed	Pipeline-13.905 km HSC-1200	
5	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	-	-	-	PHE & Electrification work	95% work completed	-	95% work completed	
6	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	-	-	-	PHE & Electrification work	95% work completed	-	95% work completed	

Am

6/3

2

145

7	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar	AA-1.93794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.96897	0.96897	0.96897	Construction of road and drain	Drain-366 m Road-1090 m		Drain-366 m Road-1090 m	
8	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchat, ramnagar	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.794585	0.5072052	0.5072052	Construction of road & drain	Drain-518 m Road-885 m		Drain-518 m Road-885 m	

Rui Rakesh
06/03/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

143

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Vaishali District

फरवरी-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	हाजीपुर जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Gandhipati const pvt ltd	राशि-38.45 करोड़ पत्राक-596, दिनांक-28.03.16	राशि-42.13 करोड़ 04.03.19	03.09.18 (Extend to 30.04.19)	38.11	33.63	33.63	Pipeline-64.83 km HSC-7200 OHT-2 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Completed.	Inaugurated on 28.08.2020	Pipeline-64.83 km HSC-7200 OHT-2 (95%) Tubewell-8 Pump House-7 Pump Motor-8 Transformer-7	Inaugurated on 28.08.2020
2	हाजीपुर जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati Cons. pvt ltd	राशि- 76.16 करोड़ पत्राक-108, दिनांक-16.01.2018	राशि- 66.57 करोड़ 04.07.18	03.07.20	27.33	31.70	27.33	Pipeline-150.55 km HSC-5902 OHT-3 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-140.18 km HSC-7099 OHT-2 progress Tubewell-7 Pump House-4 Pump Motor-4 Transformer-8 supplied	Pipeline-3.46 km HSC-470 OHT-1 progress Tubewell-0 Pump House-4 Pump Motor-4 Transformer-8	Pipeline-143.64 km HSC-7569 OHT-2 progress Tubewell-7 Pump House-4 Pump Motor-4 Transformer-8 supplied	

Rui Royce
04/03/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

143

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sitamarhi District

फरवरी-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सीतामढ़ी जलापूर्ति कार्य। फेज-I	Lt. No. 93/ DT. 13.01.2014 Rs. 24.591	SBD 03,2014/ 15.02.2014 Rs. 22.251	30.03.2018	23.12	21.01		Pipeline-57.17 km HSC-3500 Pump House-4		completed	Pipeline-57.17 km HSC-3500 Pump House-4	completed
2	सीतामढ़ी जलापूर्ति कार्य। फेज-II संवेदक -- श्री रामाछार साह	Lt. No. 131/ DT. 08.03.2018 Rs. 5.506	SBD 04, 2018-19/ 23.10.2018 Rs. 5.6419	22.07.2019	2.75	2.75	2.75	Pipeline-21.47 km HSC-10005	completed	completed	Pipeline-21.47 km HSC-10005	completed

Pr. Pankaj
06/03/2021
AE

TS to CE
06/03/21
TS to CE,
(WSD), North Bihar

Chief Engineer
06/03/21
Chief Engineer
(WSD), North Bihar

1/2/21

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Sheohar District

फरवरी-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	शिवहर जलापूर्ति कार्य। फेज-I	Lt. No. DT. 10.03.2015 Rs. 8.19	SBD 05, 2014-15/ 10.03.2018 Rs. 8.19	30.11.2018	7.310	7.02		Pipeline-13.80 km HSC-900	-	Completed	Pipeline-13.80 km HSC-900	पूर्ण
2	शिवहर जलापूर्ति कार्य। फेज-II संवेकद - श्री रामाधार साह	Lt. No. DT. 30.10.2018 Rs. 5.14	SBD 09, 2018-19/ 30.10.2018 Rs. 5.14	30.04.2019	4.41	4.13	2.57	Pipeline-24.85 km HSC-3763	Pipeline-24.853 km HSC-3763	Completed	Pipeline-24.853 km HSC-3763	पूर्ण

Ani Paul
06/03/2021
AE

TS
TS & CE
(WSD), North Bihar

TS
Chief Engineer
(WSD), North Bihar

TS

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Muzaffarpur District

फरवरी-2021

Rs. In Lakh

Sl. No	Name of Project / Name of Contractor	AA&ES With Ref. & Date (in Lakh)	Agreement Value Ref. & Date (in Lakh)	As per Agreement Date of Completion	Fund Received	Financial Progress	UC Sent	Main Component (Target)	Component Wise Physical Progress			Issue in Execution
									Upto Previous Month	During this Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Design, Build construction of Storm Water Drainage System including 21 Nos Culvert, 3 Nos Sewerage Treatment Plant with Capacity of 2.5 MLD, 13 MLD & 22.5 MLD Respectively & 10 years O&M of Complete System at Muzaffarpur Town, Bihar. M/s Khilari infrastructure pvt. Ltd.- Annu infra construct India pvt. Ltd. (JV), New Delhi	172.89 Cr. Letter No.-316 Dated-31.01.2019	18340.80027 BUIDCO/SIU-6/Yo-109/18-60-SBD, Dated-31.05.2019	30.11.21	10.62	9.87 (Machine Adv-2.3 cr, Mob. Adv.-7.57 Cr.)	9.87	1. Drain-22.40 Km 2. STP- 3 Nos (a) 22.5 MLD-Near Manikaman (b) 13 MLD- Near Fardo Nala (c) 2.5 MLD- Near Tirhut Canal Total- 38 MLD 3. Culvert-21 Nos	(i) Survey work completed. (ii) Contractor has setup its logistics and plant site at Manikaman Mushahari. (iii) NOC given by RCD vide letter no-2270 dated 12.10.2020 (iv) Mithanpura drain construction work in progress. (v) Soil testing work is in progress for STP at Tirhut Canal.		(i) Mithanpura drain construction work in progress. (ii) STP construction at Tirhut canal soil sample taken for testing purpose and water pumped out at site. (iii) Manikaman STP site layout don by agency. (a) Soil sample taken from STP site for testing pupose (b) Boundary wall work in progress. which is stopped dated 26.02.2021 in light of CO Mushharu memo no. 755 dated 25.02.2021	
2	वार्ड नं-7 धर्मशिला बर्मा के घर से मालिहारी रेलवे लाईन लेकर विजय कुमार के घर भाया प्रमात कुमार के घर होते हुए पीओसीओ पथ एवं नाला निर्माण कार्य। Sri Manoj Kumar Bharti	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-58.966 लाख	52.37938 07F2/2019-20 Dated-08.07.19	07.01.20	29.483	19.29733		Road & Drain	Drain Work Complete. Road work 150 mtr.	complete	complete	
3	वार्ड नं-46 आर०पी० श्रीवास्तव लेन में रामशरण शर्मा के घर से प्रेमा शंकर के मकान होते हुए भाया सीता राम पाण्डेय महतो जी के घर से भाया अरुण साह उत्तपल रंजन जी के मकान से प्रेमाकठ के मकान तक पथ एवं नाला निर्माण कार्य। Sri Chandan Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-69.413 लाख	62.28902 14F2/2019-20 Dated-16.07.19	15.01.20	34.7065	32.50951		Road & Drain	Drain Work Complete.	complete	complete	
4	वार्ड सं०-19 में पंकज मार्केट से अखाड़ाघाट पेट्रोल पंप के सामने गली तक भाया जी०डी० मंदर इंटरनेशनल स्कूल तक पीओसीओ पथ सह स्लैब सहित आर०सीओसी नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-210.61 लाख	200.58163 01SBD/2019-20 Dated-01.08.19	31.01.20	105.3	104.96		Road & Drain 1500 m	1500 mtr drain work completed	complete	complete	
5	वार्ड सं०-30 एवं 34 में पराव पोखर से निमचौक तक भाया गली नं०-02 में पीओसीओ पथ एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-220.94 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	219.58	122.18	54.98202	Road & Drain	80% Drain Complete 500 mtr road completed		80% Drain Complete 500 mtr road completed	
6	मैहदी हसन चौक से संगम चौक तक पथ में पथ सह नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-340.14600 लाख	315.94913 03SBD/2019-20 Dated-01.08.19	30.04.20	340.14	242.53	133.55	Road & Drain	Drain Work Complete & 85% Road work completed	complete	complete	

(10)

7	वार्ड सं०-12 में पीछलगुवा में कोल्होनी होते हुए स्व. मणिमूषण जी के घर भाया अनिल जयसवाल जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-189.29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	171.49	32.82561	32.82	Road & Drain 1220 m	20% Road Work Complete	75 m drain	255 m road 75 m drain	
8	वार्ड सं०-30 में प्रजापति ब्रम्हा मल्ली से कलमबाग रोड एम्बोसन कोचिंग तक पीछलगुवा पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	102.56	49.28	20.61	Road & Drain	60% Drain Complete & Road 356 m Complete	No work	60% Drain Complete & Road 356 m Complete	
9	वार्ड सं०-20 एवं 21 में राम जानकी मंदिर से चतुर्नाथ प्रसाद के दुकान तक तथा सुहाकर क्षेत्र में सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-207.2500 लाख	192.31963 22F2/2019-20 Dated-20.08.19	19.02.20	207.27	47.81	81.34	Road & Drain 1150 m	85% Drain Complete	drain 115 m	1150 m drain	
10	वार्ड न०-17 बलूघाट इलाकी से ब्रह्मस्थान चौक होते हुए डा० कपिलदेव सिंह के घर भाया प्रद्युम्न रजक रामलखन लाल कर्ण के घर से दाहिने डा० बी०के० चौधरी के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-243.25600 लाख	216.94689 04SBD/2019-20 Dated-28.02.20	27.08.20	213.01			Road & Drain 625 m	100% Drain Completed 50% Road completed	50m drain%	625 m drain 187 m road	
11	लकड़ोटाही बौघ से भाया जयनाथ मिश्रा महाविद्यालय के पिछे होते हुए सोडा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.155 लाख	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	180.5775	108.91	81.77	Road & Drain	50% Drain Complete & Road 30% Complete	Drain work 10%	50% Drain Complete & Road 30% Complete	
12	वार्ड सं०-02 में दिलिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.93 लाख	86.6526 01F2/2020-21 Dated-17.06.20	16.12.20	51.965			Road & Drain	70% drain work completed 70 road	No work	70% drain work completed 70 road	

Dr. Forstner
06/03/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

139

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Kishanganj District

फरवरी-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	किशनगंज जलापूर्ति योजना फेज-1 संवेदक का नाम-M.K.Enterprises	28.48 03/Amrut-21-03/2015-2165/udhd, dt 03.10.2016 ES-31.1505, dt. 03.05.18	30.51 03.11.2018	02.11.20	21.44	15.50	15.50	Pipeline-60.028 km HSC-14523 OHT-0 Tubewell-5 Pump House-5 Pump Motor-5 Transformer-5	Pipeline-59.176 km HSC-7094 OHT-0 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-0	Pipeline-0.29 km HSC-582 OHT-0 Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-59.46 km HSC-7676 OHT-0 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-0	
2	किशनगंज जलापूर्ति योजना फेज-II संवेदक का नाम-Umang Infrastructure	49.63 03/Amrut-21-03/2015-108/udhd dt. 17.10.2018 ES-47.0383, dt. 19.02.18	45.31 12.06.2018	11.12.2019	23.73	23.34	23.34	Pipeline-113.23 km HSC-6320 OHT-3 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-85.12 km HSC-5193 OHT-2 in progress Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-4.05 km HSC-300 OHT-0 Tubewell-0 Pump House- Pump Motor-0 Transformer-0	Pipeline-89.17 km HSC-5493 OHT-2 in progress Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	

AE
06/03/2021

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar
6/3/21

138

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Araria District

फरवरी-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अररिया जलापूर्ति योजना फेज- I under state plan phase-I Contractor-M/s Ganadhipati const	राशि-24.59 करोड़	राशि-21.7324 12.06.2015	12.12.2016	22.79	18.81	18.81	Pipeline-43.20 km HSC-5235 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	Work complete	Work complete	Pipeline-40.25 km HSC-2964 OHT-2 Tubewell-4 Pump House-4 Pump Motor-4 Transformer-3	
2	अररिया जलापूर्ति योजना फेज- II संवेदक-मेसर्स उमंग इंफ्रास्ट्रक्चर	राशि- 8.64 करोड़ पत्रांक- 130/08.03.2018	राशि-8.69 06.10.2018	25.07.2019	4.32	4.32	4.32	Pipeline-46.56 km HSC-7611	Pipeline-37.13 km HSC-2592	Pipeline-1.76 HSC-64	Pipeline-38.89 km HSC-2656	

Prn. Roulosy
06/03/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

422

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Purnea District

फरवरी-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	पूर्णिया जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.48 करोड़, Lt. No.- 1519, Dated- 27.06.17.	राशि -113.1938	11.03.20	59.08	58.06	-	Pipeline-184.75 km HSC-34995 OHT-7 Tubewell-15 Pump House-15 Pump Motor-15 Transformer-15	Pipeline-97.30 km HSC-7807 OHT-4 in progress Tubewell-11 Pump House-9 progress Pump Motor-9 install, 15 supply Transformer-9 install, 15 Supply	Pipeline-15.09 km HSC-634 OHT-4 in progress Tubewell-0 Pump House- 1 progress Pump Motor-0 Transformer- 0	Pipeline-112.39 km HSC-8441 OHT-4 in progress Tubewell-11 Pump House-10 progress Pump Motor-9 install, 15 supply Transformer-9 install, 15 Supply	
2	पूर्णिया जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-93.71 करोड़ Lt. No.- 839, Dated- 31.03.18	राशि -98.0408	15.07.20	32.91	32.37	-	Pipeline-155.48 km HSC-20048 OHT-8 Tubewell-13 Pump House-13 Pump Motor-13 Transformer-13	Pipeline-25.54 km HSC-594 OHT-3 in progress Tubewell-7 Pump House-4 in progress Pump Motor-2 install Transformer-5 install	Pipeline-26.1 km HSC-488 OHT-3 in progress Tubewell-0 Pump House-4 in progress Pump Motor-0 Transformer-0	Pipeline-51.24 km HSC-1082 OHT-3 in progress Tubewell-7 Pump House-4 in progress Pump Motor-2 install Transformer-5 install	

Pran Prakash
06/03/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

136

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Katihar District

फरवरी-2021
Rs. In Crores

SI No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	कटिहार जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-110.15 करोड़ पत्राक-484, दिनांक-20.02.2017	राशि-110.15 करोड़ दिनांक-17.03.2018	16.09.19	57.57	57.57	57.57	Pipeline-219.07 km HSC-19865 OHT-9 Tubewell-18 Pump House-18 Pump Motor-18 Transformer-18	Pipeline-124.81 km HSC-9527 OHT-5 in progress Tubewell-15 Pump House-14 Pump Motor-10 install Transformer-10 No.	Pipeline-10.24 km HSC-552 OHT-0 Tubewell-0 Pump House-2 Pump Motor-2 Transformer-2 no.	Pipeline-135.05 km HSC-10079 OHT-5 in progress Tubewell-15 Pump House-14 Pump Motor-10 install Transformer-10 No.	-
2	कटिहार जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-45.47 करोड़ पत्राक-484, दिनांक-17.01.2018	राशि-44.38 करोड़ दिनांक-25.06.2018	05.09.2020	20.13	18.70	18.70	Pipeline-64.93 km HSC-15340 OHT-4 Tubewell-10 Pump House-10 Pump Motor-10 Transformer-10	Pipeline-35.43 km HSC-1711 OHT-0 Tubewell-8 Pump House-8 Pump Motor-3 installed Transformer-3 Nos Installation in progress	Pipeline-12.44 km HSC-646 OHT-0 Tubewell-0 Pump House-0 Pump Motor-5 installed Transformer-5 Nos installation in progress	Pipeline-47.87 km HSC-2357 OHT-0 Tubewell-8 Pump House-8 Pump Motor-8 installed Transformer-8 Nos Installation in progress	-

AE
06/03/2021

TS to CE,
(WSD), North Bihar

Chief Engineer,
(WSD), North Bihar

125

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Darbhanga District

फरवरी-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	अमृत योजना अन्तर्गत दरभंगा जलापूर्ति योजना।	67.99, letter no-2165 dated-03.10.2016	61.84 Dated 16.07.2018	15-07-2020	25.50	25.18	25.18	Pipeline-75.73 km HSC-33374 OHT-3 Tubewell-7 Pump House-7	Pipeline-67.49 km HSC-9633 OHT-2 in progress Tubewell-7 Pump House-6	Pipeline-2.29 km HSC-664 OHT- 1 in progress, 1 stopped Tubewell-0 Pump House-1	Pipeline-69.78 km HSC-10297 OHT-1 in progress Tubewell-7 Pump House-6	
2	राज्य योजना अन्तर्गत दोनार गुमती से टैनही पुल तक नाला निर्माण कार्य। मो-रामनरेश राय	25.60 Ref 6666 Dated 12.10.2017	21.77 27.05.19	26.08.2020	4.24	4.23	4.23	Cover Drain of size 2.5 m to 4.5 m width Height 3 to 4 m , Length 3.55 km	PCC-600 M Base-530 m Stem-530 M	PCC-0 M Base-0 m Stem- 0 M	PCC-600 M Base-530 m Stem-530 M	
3	राज्य योजना अन्तर्गत दरभंगा नगर निगम क्षेत्रांतर्गत डी0एम0सी0 ऑफीस सकमा पुल तक अय रोड भाग में नाला एवं पथ जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के चाहरदिवारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated-13.11.2014	0.8854931, dated-26.06.2019	25.12.2019	0.996	0.00	0.00	New boundary 1030'0" Drain 1495'0"	Boundary 765 ft Drain - 641 ft	Boundary 0 ft Drain - 0 ft	Boundary 765 ft Drain - 641 ft	
4	दरभंगा नगर निगम क्षेत्रांतर्गत वार्ड संख्या 48 लेहरी टोला कुशेश्वर महतो के घर से मो0 कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37	0.37	0.21	PCC Road 1600'0" Drain 1600'0"	completed	completed	PCC Road 1600'0" Drain 1600'0"	

Am

6/2/21

✓

134

5	राज्य योजना अन्तर्गत पीओडब्ल्यूडी0 पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व0 समी अमीन, फेजुल्ला खों मस्जिद पुरानी मुसफी कब्रिस्तान तथा श्री मोख्तार के घर होते हुए पीओडब्ल्यूडी0 पथ में खान चौक तल दबकन सहित आर0सी0सी0 नाला निर्माण कार्य।	0.964566Ref 75 Dated 13.11.2014	0.8499946, Dated- 18.06.2019	17.12.2019	0.9642	0.00	0.00	Drain 2350'0"	drain 313'	drain 238'	drain 551'	
6	राज्ययोजनान्तर्गत बेता चौक से डी. एम.सी.एच बच्च यार्ड तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated- 11.11.19	10.08.2020	0.74095	0.30	0.00	PCC road 1800' Drain 1800' Paaver Block - 1800'	PCC road 1500' Drain -650 Paver Block - 430	PCC road - 0 drain - 50' Paver Block - 70	PCC road 1500' Drain -6700 Paver Block - 500	

Prin' Fomkaly
06/03/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

133

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhubani District

फरवरी-2020
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	झंझारपुर जलापूर्ति योजना मोबाईल नं०-9471009096 संवेदक का नाम-अर्चना कौन्ट्रेक्टर	राशि- 1.89 करोड़ पत्रांक- 28, दिनांक- 04.10.2012 एव	1.8925 dated-27-05-2019	28.05.2020	1.684	1.63	0.618	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Pipeline-3.39 km HSC-947 OHT-1 Stand Post - 25	HSC-89	Pipeline-3.39 km HSC-1036 OHT-1 Stand Post - 25	Complete
2	Design Build, Construction of Storm Water Drainage system including 1 Nos of 15 MLD STP and 10 Years O & M at Madhubani संवेदक का नाम-Krusha Infrast India Pvt. Ltd	राशि- 103.65 करोड़ प्रशासनिक स्वीकृति का ज्ञापक- 240/ना०वि०-02-10/2017-167 दिनांक-28.03.2017 एव	115.6593 dated-04-06-2019	04.12.2021	3.75	3.44	3.44	1- Drain-14.19 KM 1.2 m wide Drain of length 2000 m 1 m wide Drain 2000 m Watson Canal 1359 m STP 15MLD Pump House-I	1.2 m wide Drain of length 310 m completed 1 m wide Drain 72.5 m drain Watson Canal 0 m Nil Nil	1.2 m wide Drain 0 m 1 m wide Drain 111m Watson Canal 0 m Nil NIL	1.2 m wide Drain of length 310 m is completed 1 m wide Drain 183.5 m drain Watson Canal 0 m Nil Nil	

प्रम. पं०/०३/२०२१
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

122

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Samastipur District

फरवरी-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	समस्तीपुर जलापूर्ति योजना। संवेदक का नाम: M/S P Das Construction & Construction (JV)	RS. 19.6995 (WITH O&M 5 YEARS) Lt. No. 70 21-09-16	19.5925 (SBD-01 OF 2016-17)	05.08.2018	17.4266	17.23	17.23	Pipeline-43.29 km HSC-5500 OHT-2 Tubewell-5 Pump House-5	Pipeline-40 km HSC-4900 OHT-2 Tubewell-5 Pump House-5	-	Pipeline-40 km HSC-4900 OHT-2 Tubewell-5 Pump House-5	Noc from RCD is awaited from bus stand to kranti hotel on both side of road. Leakage repairing in progress.

Pr. Pankaj
26/03/2021
AE

TS to CE
26/3/21
(WSD), North Bihar

Chief Engineer
7/4/21
(WSD), North Bihar

151

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Saharsa District

फरवरी-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहरसा जलापूर्ति योजना सवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-92.91 करोड़ letter no-484, dated-20.02.2017	DB-87.190 O&M-09.227 Total-96.419 Dt.-18.10.17	14.04.2019	85.05	64.02000	64.020	Pipeline-175.58 km HSC-28369 OHT-6 Tubewell-16 Pump House-16 Pump Motor-16 Transformer-16	Pipeline-166.56 km HSC-16964 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-13 install (16 supply Transformer-16 (Supply). 14 installed	Pipeline-5.8 km HSC-247 OHT-4 in progress Tubewell-0 Pump House-0 in progress Pump Motor-0 Transformer-0 installed	Pipeline-172.36 km HSC-17211 OHT-4 in progress Tubewell-16 Pump House-14 Pump Motor-13 install (16 supply Transformer-16 (Supply), 14 installed	
2	सिमरी बख्तियारपुर जलापूर्ति योजना फेज- II Name of agency- Umang Infrastructure	राशि-3.95 करोड़ पत्राक- 11/01.06.2018	DB-3.75 O&M-0.19 Total-3.94 Dt.-26.10.18	25.07.2019	3.750	1.860	1.860	Pipeline-16.34 km HSC-6625	Pipeline-16.33km HSC-3607	Pipeline-0.0 km HSC-322	Pipeline-16.33km HSC-3929	
3	सहरसा स्ट्रॉम वाटर ड्रेनेज योजना सवेदक का नाम- R.K. Infracorp Pvt. Ltd-Charith Infrastructure Pvt. Ltd.	राशि-54.9020 करोड़ 2ब/ना0न0-02-01/ 2017-306, न.वि.एवं आ.वि. एवं तिथि-25.03.2017	राशि - 55.50 करोड़ 24.07.2017	23.01.2019	32.76	26.79	26.79	Construction of 11.50 KM Drain	6.94 Km Drain completed	380 mtr	7.32 Km Drain completed	

Pr. P. 06/03/2021
AE

TS to CE
(WSD), North: Bihar

Chief Engineer
(WSD), North Bihar

130

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Madhepura District

फरवरी-2021

Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	मधेपुरा जलापूर्ति योजना, फेज- I	राशि-15.88 करोड़ 13.01.2014	DB- 12.189 O&M- 0.275 Total-12.464 10.12.15	09/06/2017	5.12	10.65	5.49	Pipeline-26.02 km HSC-1200 OHT-2 Tubewell - 2	Project Completed	Project Completed	Pipeline-25.50 km HSC-1030 OHT-2 Tubewell - 2	Under trail run and backwash water issue
2	मधेपुरा जलापूर्ति योजना फेज- II	राशि-7.25 करोड़ पत्रांक-139/15-03-2018	DB- 6.413 O&M-0.320 Total-6.733 29.11.2018	29.5.19	6.73	4.11	4.11	Pipeline-37.14 km HSC-4316	Pipeline-36.80 km HSC-3298	Pipeline-0.27 km HSC-33	Pipeline-37.07 km HSC-3331	

Pr. Bha. Chh.
AE
06/03/2021

TS to CE
TS to CE
(WSD), North Bihar

Chief Engineer
Chief Engineer
(WSD), North Bihar

129

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Supaul District

फरवरी
सुपौल-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	निर्मली जलापूर्ति योजना फेज- I संवेदक का नाम-नालन्दा इंजिकॉन	8.54	DB-7.180 O&M-0.185 Total-7.365 11.12.15	9.6.17	7.36	7.04	2.50	Pipeline-12.08 km HSC-800	completed	completed	Pipeline-12.00 km HSC-786	
2	निर्मली जलापूर्ति योजना फेज- II संवेदक का नाम-सुमन इंटरप्राइजेज	2.25 Cr 139.15.03.2018	DB-1.987 O&M-0.099 Total-2.086 29-11-2018	25.03.19	1.12	1.09	1.09	Pipeline-6.88 km HSC-3173	completed	completed	Pipeline-6.74 km HSC-1667	
3	सुपौल जलापूर्ति योजना फेज- I संवेदक-मे. गणाधिपति कन्सट्रक्शन	19.91 131/08-03-2018	DB-15.44 O&M-0.25 Total-15.69 07.09.15	07.03.2017	17.92	14.09	13.76	Pipeline-41.80 km HSC-3570 OHT-2 T/W-1	completed	completed	Pipeline-41.80 km HSC-2782 OHT-2 T/W-0	
4	सुपौल जलापूर्ति योजना फेज-II	08.386 130/08-03-2018	DB-8.545 O&M-0.427 Total-8.972 29-11-2018	28.07.19	4.19	3.90	3.90	Pipeline-44.36 km HSC-3853	Pipeline-41.03 km HSC-3148	Pipeline-1.06 km HSC-0	Pipeline-42.09 km HSC-3148	
5	सुपौल स्ट्रीम वाटर ड्रेनेज योजना संवेदक का नाम-M/s Charith-Devkrishna(JV)	राशि -22.08 करोड 260/ना0नि0-02-03/2017 -119. न.वि.एवं आ.वि. एवं तिथि- 20.02 2018	राशि - 20.73 21.12.2018	20.06.2020	11.04	11.04	11.04	Costruction of Storm Water Drainage 5.5 km	2.75 Km Drain completed	0.05 km	2.80 Km completed	

प्रि. प्रो. 06/03/2021
AE

TS to CE
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

128

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Chhapra District

फरवरी-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	छपरा जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-56.25 करोड़ पत्राक-421, दिनांक-02.03.2016	राशि-61.71, letter no-1929, 04.08.2016	31.12.2018	58.12	51.73	51.73	Pipeline-72.98 km HSC-9670 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	completed	completed	Pipeline-72.98 km HSC-9670 OHT-3 comp, 1 progress Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	-
2	छपरा जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Nalanda Engicon pvt ltd	राशि-67.76 करोड़ पत्राक-108, दिनांक-17.01.2016	राशि-65.90, 24.08.18	23.08.2020	47.76	31.27	31.27	Pipeline-108.36 km HSC-22915 (Rev) OHT-5 Tubewell-8 Pump House-8 Pump Motor-8 Transformer-8	Pipeline-83.59 km HSC-9140 OHT-0 Tubewell-8 Pump House- 6 Pump Motor-0 Transformer-8 supplied	Pipeline-2.92 km HSC-1502 OHT-0 Tubewell-0 Pump House- 2 Pump Motor-0 Transformer-0	Pipeline-86.51 km HSC-10642 OHT-0 Tubewell-8 Pump House- 6 Pump Motor-0 Transformer-8 supplied	-
3	स्ट्रॉम वाटर ड्रेनेज योजना (खनुआ नाला निर्माण)	29.95 Cr. Letter no-90 dated-27.02.2019	Rs. 27.38 22.08.2019	21.02.2021	8.53	8.53	8.53	Khanua Nala (A) 1450 mtr cleaning of old drain. Khanua Nala (B) 1750 mtr construction of new drain.	Khanua Nala (A) Desilting & Rehabilitation of Drain 200 mtr. Khanua Nala (B) Raft-350 mtr Wall-325 mtr Cover-200 mtr	Khanua Nala (A) No work Khanua Nala (B) Raft-30 mtr Wall-25 mtr Cover-50 mtr	Khanua Nala (A) Desilting & Rehabilitation of Drain 200 mtr. Khanua Nala (B) Raft-380 mtr Wall-350mtr Cover-250 mtr	-
4	टैंकसी स्टैंड बड़ा तेलपा से बड़ा तेलपा तक आर.सी.सी. नाला-सड़क निर्माण।	2.98 Cr. Letter no-79, dated-06.12.17	2.42 06.03.2020	05.06.2021	0.10	0.10	0.10	Raod 1300 m Drain 2600 m	100 mtr RCC Drain	-	100 mtr RCC Drain	-

Prin Poon/CSH
06/03/2021
AE

TS to CE.
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

122

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to Water Supply, Sewerage and Drainage)
Siwan District

फरवरी-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सिवान जलापूर्ति योजना फेज- I संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-37.17, पत्राक-421, दिनांक-02.03.2016	राशि-40.75, dated- 05.05.2016	31.08.2018 after EOT 30-04-2019	34.73	34.73	27.48	Pipeline-49.73 km HSC-10668 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	completed	completed	Pipeline-49.53 km HSC-6584 OHT-3 Tubewell-4 Pump Motor-4 Transformer-4	4084 HSC shifted in phaes-2
2	सिवान जलापूर्ति योजना फेज- II संवेदक का नाम-M/s Ganadhipati construction pvt ltd	राशि-71.65 पत्राक-108, दिनांक-17.01.2018	राशि-70.57 24.08.18	24.07.20	28.00	18.00	25.30	Pipeline-157.51 km HSC-15888 OHT-3 Tubewell-10 Pump Motor-10 Transformer-10	Pipeline-107.64 km HSC-7355 OHT-3 in progress Tubewell-4 Pump Motor-0 Transformer-0	Pipeline-2.28 km HSC-273 OHT-3 in progress Tubewell-1 Pump Motor-0 Transformer-0	Pipeline-109.92 km HSC-7628 OHT-3 in progress Tubewell-5 Pump Motor-0 Transformer-0	

By: P. B. Singh
06/03/21
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

128

Bihar Urban Infrastructure Development Corporation Ltd.
(Project Related to State Fund Water Supply)
Begusarai District

फरवरी-2021
Rs. In Crores

Sl No.	Name of the Project & Name of the Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value (Rs. In Cr.)	As per agreement Date of Completion	Fund received	Financial Progress	UC Sent	Main Component	Component Wise Physical Progress			Issues in Execution
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	बेगुसराय जलापूर्ति योजना फेज- I सवेदक का नाम-M/s P Das C & C(JV)	राशि-69.12	राशि-74.60, 13.07.2018	12.07.20	53.00	40.44	40.44	Pipeline-155.06 km HSC-16950 OHT-5 Tubewell-12 Pump House-12 Pump Motor-12 Transformer-12	Pipeline-100.09 km HSC-9138 OHT-2 in progress Tubewell-10 Pump House-10 Pump Motor-4 Transformer-4	Pipeline-7.56 km HSC-95 OHT-2 in progress Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline-107.659 km HSC-9233 OHT-2 in progress Tubewell-10 Pump House-10 Pump Motor-4 Transformer-4	
2	बेगुसराय जलापूर्ति योजना फेज- II सवेदक का नाम-M/s P Das C & C(JV)	55.02 cr	राशि-53.36 13.07.18	11.12.2019	30.50	20.66	20.66	Pipeline-95.425 km HSC-10680 OHT-4 Tubewell-9 Pump House-9 Pump Motor-9 Transformer-9	Pipeline- 50.14 km HSC-5229 OHT-2 in progress, Tubewell-6 Pump House-3 Pump Motor-0 Transformer-0	Pipeline-8.54 km HSC-439 OHT-2 in progress, 1 existing Tubewell-0 Pump House-0 Pump Motor-0 Transformer-0	Pipeline- 58.68 km HSC-5668 OHT-2 in progress, Tubewell-6 Pump House-3 Pump Motor-0 Transformer-0	

Prati Borkar
06/03/2021
AE

TS to CE,
(WSD), North Bihar

Chief Engineer
(WSD), North Bihar

125

Infrastructure & Transport (North Bihar)

Progress Reportw

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : February 2021



बिहार शहरी आधारभूत संरचना विकास निगम लि०, पटना

(बिहार सरकार का उपक्रम)

राजापुर पुल के पास, पश्चिमी बोरिंग कैनाल रोड, पटना-800 001

Email id-cesbuidcosouthwds@gmail.com

पत्रांक-1791

दिनांक-6/3/21

प्रेषक,

मुख्य अभियंता,
उत्तर बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
नगर विकास एवं आवास विभाग, पटना।

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण,
बुडको, पटना।

विषय :- उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के मासिक प्रतिवेदन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि उत्तर बिहार उपभाग में कार्यान्वित आधारभूत संरचना एवं परिवहन योजनाओं के संबंधित कार्यपालक अभियंता से प्राप्त मासिक प्रतिवेदन को समेकित करते हुए माह - फरवरी, 2021 के अद्यतन प्रगति प्रतिवेदन तैयार कर इस पत्र के साथ संलग्न कर सुलभ प्रसंग एवं आवश्यक कार्रवाई हेतु भेजी जा रही है।

अनुलग्नक-यथोक्त।

विश्वासभाजन

OE/Santosh Jai
004
6/3/21

मुख्य अभियंता, 6/3/21
उत्तर बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
नगर विकास एवं आवास विभाग, पटना।

722CE
6/3/21

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Begusarai District

फरवरी - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	नगर पंचायत तेघड़ा वार्ड संख्या-13 में मॉडल इंटर कॉलेज के बगल में पार्क का सौंदर्यीकरण कार्य। संवेदक- अनिल कुमार सिंह	0.46373	0.41	16.11.2018	0.25	0.237	-	Boundary wall, Pathway	95%	5%	100%	कार्य पूर्ण
2	राज्य योजनांतर्गत नगर पंचायत बखरी में बखरी राइस मील से चन्द्रभागा नदी तक आर0सी0सी0 नाला निर्माण कार्य	0.9528321	-	-	-	-	-	RCC Drain	-	-	-	तकनीकी बीड की अंतिम प्रक्रिया में।
3	बीहट नगर परिषद वार्ड सं0 18 के बड़ी दुर्गा मंदिर के सामने सौंदर्यीकरण का कार्य	0.46435 (NMNVY)	0.41792	16.11.2018	0.25075	-	-	Boundary wall, paver block	-	-	-	जमीन विवाद के कारण बंद है। सीनियर विधायक द्वारा विवाद सुलझाने का आह्वाहन दिया गया है।
4	नगर पंचायत बखरी बेगुसराय अंतर्गत नगर सरकार भवन का निर्माण	1.6956	-	-	-	-	-	-	-	-	-	अधीनस्थ अभियंता के पत्रांक - 60, दिनांक - 03.02.2021 द्वारा तकनीकी स्वीकृति हेतु मुख्य अभियंता को समर्पित।

6/03/21

6/3/21


 Chief Engineer,
 Infrastructure & Transport
 North Bihar, Buidco,
 Patna

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Supaul District

फरवरी - 2021

फरवरी - 2021												
Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of town hall building(Auditorium at Nagar Parishad Supaul) Shiv Shakti Constructioin Purnea.	5.2654 46/19.09. 14	4.4186 07.05.16 3 SBD/2016- 17	30.06.2017	3.04	2.71	2.71	Building	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Door & window - 80% done overall - 87 %	Truss work in progress over all - 1%	Foundation work - 100%, Sub Structure - 100 %, Super Structure - Truss level completed, Plaster work- 100% done, Door & window - 80% done overall - 89%	
2	Construction of Samrat Ashok Building at Nagar Parishad supaul	1.3933 113/14.02 .15	0.9844 dated- 23.10.2017 3 SBD/2017- 18	22.10.2013	0.6967	0.6967	0.6967	Building	Civil Structure work - 96% Over all work - 93 %	Over all work - 1 %	Over all work - 94%	

18
6/03/21

45
6/3/21

Chief Engineer
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Madhepura District

फरवरी - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद, मधेपुरा क्षेत्रान्तर्गत सम्राट अशोक भवन निर्माण कार्य।	1.39	1.10	31.03.2020	0.1	0.1	0.1	E/W Beam Column B/W, Stair, CP, Door, Window & Painting work	Shuttering of slab and beam at roof level		Foundation to roof level Structure	Work progress is very slow, Due to lack of fund. Fund request has been send to BUIDCo Lt. No. 92, Date - 28.07.2020

B
6/03/21

WB
6/3/21

Beed
Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project West Champaran District**

फरवरी - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Ghat near Maharaja Harendra Kishore Children Park & Beutification of Park Contractor- Chandrabibha Devi	AA-0.4277, letter dated-25.11.14	0.303828 29-08-2016	18-12-2016	0.21385	0.21385	Fund was being made available to this office (DUDA) by the DM. Accordingly UC has been sent by the DM along back to UD&HD Rest fund is available with DM Bettiah. This office has requested vide letter no-113, dated-23 03 2020 to DM Bettiah for releasing fund for completion of pending schemes	Boundary wall, Pathway, Jhula, Light, Dustbin, Gabebo, sitting bench etc.	Boundary wall, Pathway and Gajebo	No work	Boundary wall, Pathway and Gajebo	Fund issue. Further allotment could not be released by DM, West Champaran.
2	Construction of Administrative building of Nagar Parishad, Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	2.5137547	29.12.16	1.5082528	1.5082528		Construction of Building	Civil work completed	No work	Civil work completed except roof treatment.	
3	Electrification and water supply & sanitary work in Administrative building Bagaha. Contractor- Rajeev Ranjan	AA-3.9292 Dated: 13.11.13 & EC:3.1194	0.2924633	17.12.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
4	Electrification and water supply & sanitary work in Administrative building Ramnagar. Contractor- Rajeev Ranjan	AA-1.6956 Dated: 8.11.13 & EC:1.5335	0.1371595	19.07.18	0	0		PHE & Electrification work	95% work completed	No work	95% work completed	
5	Construction of pcc road and drain from bhuvneshwar chok to the house of madhukar rai under nagar panchayat, ramnagar Contractor- Khurshid Alam	AA-1.933794 dated-27-03-2018 & EC-1.92347	1.93794	28-01-2020	0.95597	0.96897	0.96897	1. Drain - 365 m 2. Road - 1524 m	Drain-365m Road-1090 m	No work	Drain-365m Road-1090 m	Fund issue.
6	Construction of pcc road and Drain from madhukar rai to triveni dhala under nagar panchayat, ramnagar Contractor- Munna Kumar Jaishwal	AA-1.58917 dated-27-03-2018 & EC-1.57413	1.5516557	28-01-2020	0.754585	0.794585	0.794585	1. Drain - 762 m 2. Road - 1280 m	Drain-518 m Road-885 m	No work	Drain-518 m Road-885 m	
7	Construction of PCC road from harinagar station to the house of sri madhukar rai under nagar panchayat ramnagar Contractor- Arvind Singh	AA 1.07457 dated-27-03-2018 & EC-1.07341	1.0734211 10.12.2019	09.12.2019	0.537285	0.537285	0.537285	Road - 1067 m	Road - 1000 m Flank - 1000 m	No work	Road - 1067	

6/03/21

45
6/3/21

K. K. Singh
Chief Engineer, 6/3/21
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Muzaffarpur District

फरवरी - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड नं०-2 लक्ष्मी चौक शम्भू साह के घर से एन०एच०-28 चौदनी चौक तक पथ-सह-नाला निर्माण कार्य। Smt Juli Kumari	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-83.67100 लाख	72.87093 06F2/2018-19 Dated-14.07.18	13.01.19	77.42814	66.15862	58.85417	Road & Drain	100%	100%	कार्य पूर्ण।	
2	वार्ड नं०-11 अन्तर्गत नगर आयुक्त आवास रोड के सामने अतिप्रस्त रोड का रुफ निर्माण कार्य। Sri Rajeev Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-161 दिनांक-27.03.18 राशि-1.24700 लाख	1.12206 04F2/2019-20 Dated-20.06.19	19.07.19	1.247			Civil Amanities	Work not start	No work	Work not Start	टाटा कम्पनी का रोड बाजार में उपलब्ध नहीं रहने के कारण कार्य में विलम्ब हो रही है।
3	वार्ड नं०-27 में दामचक मुख्य पथ से विजय कुमार के घर से मझौलिया मुख्य पथ तक एवं नाला निर्माण कार्य। Sri Shubhendu Amitabh	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-40.256 लाख	40.19009 02F2/2019-20 Dated-10.06.19	09.12.19	40.58807	13.07106	13.07106	Road & Drain	100%	100%	कार्य पूर्ण।	
4	वार्ड नं०-7 ब्रह्मेश नगर में सतोष जी के घर से एन०एच०-28 तक सड़क एवं नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-33.803 लाख	30.35449 17F2/2019-20 Dated-07.08.19	06.02.20	30.77949	30.31566	16.03892	Road & Drain	100%	100%	कार्य पूर्ण।	
5	वार्ड नं०-48 चुना भट्टी रोड नं०-3 कामेश्वर तिवारी विनोद चौरसिया भाबा मुंशी जी के मकान होते हुए आशा सिन्हा के मकान तक (नहर के पास) सड़क एवं स्लैब सहित नाला निर्माण कार्य। M/s Modern Builders, Pro-Pankaj Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-79.296 लाख	69.80459 16F2/2019-20 Dated-07.08.19	06.02.20	70.5802	69.55583	38.24377	Road & Drain	100%	100%	कार्य पूर्ण।	
6	वार्ड नं०-7 धर्मशीला वर्मा के घर से मोहिहारी रेलवे लाइन लेकर विजय कुमार के घर भाया प्रभात कुमार के घर होते हुए पी०सी०सी० पथ एवं नाला निर्माण कार्य। Sri Manoj Kumar Bharti	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-58.966 लाख	52.37938 07F2/2019-20 Dated-08.07.19	07.01.20	52.96291	19.29733	19.29733	Road & Drain	100%	100%	कार्य पूर्ण।	
7	वार्ड नं०-46 आर०पी० श्रीवास्तव लैन में रामशरण शर्मा के घर से प्रेमा शंकर के मकान होते हुए भाया सीता राम पाण्डेय महतो जी के घर से भाया अरुण साह उत्तपल रंजन जी के मकान से प्रेमाकंट के मकान तक पथ एवं नाला निर्माण कार्य। Sri Chandan Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-69.413 लाख	62.28902 14F2/2019-20 Dated-16.07.19	15.01.20	62.48902	32.50951	32.50951	Road & Drain	Drain work completed	No work	नाला का कार्य पूर्ण।	
8	वार्ड नं०-21 शुभराज स्वीट्स से मरीबनाथ मंदिर तक नहर पर एक मूड काबरीया पथ का निर्माण कार्य। M/s Modern Builders & Contractors, Pro-Sri Pankaj Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-103.299 लाख	103.16156 18F2/2019-20 Dated-07.08.19	06.02.20	51.6495			Box Culvert	40 Mtr.	250/40 Mtr	Work in Progress	
9	वार्ड नं०-19 में पंकज मार्केट से अखाड़ाघाट पेट्रोल पंप के सामने गली तक भाया जी०डी० नहर इन्टरनेशनल स्कूल तक पी०सी०सी० पथ सह स्लैब सहित आर०सी०सी० नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-210.61 लाख	200.58163 01SBD/2019-20 Dated-01.08.19	31.01.20	105.305	104.9698		Road & Drain	1500/1250 Mtr. Drain completed	250 Mtr. Drain completed	1500/1500 Mtr. Drain completed	आवदन उपलब्ध नहीं रहने के कारण अधियाचना विभाग को भेजने की प्रक्रिया में।
10	वार्ड नं०-30 एवं 34 में घराव पोखर से निमबौक तक भाया गली नं०-02 में पी०सी०सी० पथ एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-220.94 लाख	209.65131 02SBD/2019-20 Dated-01.08.19	31.01.20	219.58562	122.18699	54.98202	Road & Drain	80% Drain work completed and 500 Mtr. Road work completed	No work	80% Drain work completed and 500 Mtr. Road work completed	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
11	मैहदी हसन चौक से संगम चौक तक पथ में पथ सह नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-340.14600 लाख	315.94913 03SBD/2019-20 Dated-01.08.19	30.04.20	340.14532	242.53745	133.55055	Road & Drain	Drain work completed & 85% Road work completed	Mastic Asphalt work in Progress	Drain work completed & 85% Road work completed	
12	मजफ्फरपुर नगर निगम अन्तर्गत वार्ड सं०-21 साहू पोखर का छाट निर्माण एवं सौन्दर्यकरण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-105.56300 लाख	91.95801 23F2/2019-20 Dated-20.08.19	19.02.20	92.96901	50.3915	26.52119	Civil Amanities	80% work completed	No work	80% work completed	
13	वार्ड सं०-12 में पी०डब्ल्यू०डी० कॉलोनी होते हुए स्व० मणिभूषण जी के घर भाया अनिल जायसवाल जी के घर तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-189.29 लाख	162.85098 19F2/2019-20 Dated-20.08.19	19.02.20	171.49153	32.82561	32.82561	Road & Drain	225 Mtr Road work completed	75 Mtr. Drain completed	1220/225 Mtr Road work completed & 1220/75 Mtr. Drain completed	
14	वार्ड सं०-30 में प्रजापति ग्रन्हा गली से कलमवाग रोड एम्बेडसन कोटिंग तक पी०सी०सी० पथ एवं नाला निर्माण कार्य। Sri Sanat Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-113.41 लाख	97.20344 20F2/2019-20 Dated-20.08.19	19.02.20	102.56386	49.28518	20.61095	Road & Drain	60% Road work complete & Road 325 m. complete.	No work	60% Road work complete & Road 356 m. complete.	
15	वार्ड सं०-20 एवं 21 में राम ज्ञानकी मंदिर से खुनाथ प्रसाद के दुकान तक तथा सुधाकर लेन में सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-207.2500 लाख	192.31963 22F2/2019-20 Dated-20.08.19	19.02.20	207.2436	47.81515	31.34054	Road & Drain	1150/1150 Mtr Drain completed	115 Mtr Drain completed	1150/1150 Mtr Drain completed	
16	जेल चौक से मालीघाट प्राथमिक विद्यालय वाली सड़क तक आर०सी०सी० नाला निर्माण कार्य। Sri Bhairav Thakur	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-08 दिनांक-27.09.18 राशि-138.33100 लाख	122.62370 26F2/2019-20 Dated-19.09.19	18.03.20	123.80494	115.31691	56.09153	Drain Only	100%	100%	नाला का कार्य प्रगति में।	
17	वार्ड सं०-7 में मुम्टी न०-02 से गोविंदपुर होते हुए एन०एच०-28 के मिलान तक सड़क एवं नाला निर्माण कार्य। Sri Dinesh Pandey	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-121.69 लाख	115.88447 27F2/2019-20 Dated-28.10.19	27.04.20	60.845	58.86559		Road & Drain			नाला का कार्य पूर्ण।	
18	वार्ड सं०-28 में दामुचक प्रोफेसर कॉलोनी में पी०सी०सी० पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-66 दिनांक-09.01.19 राशि-134.63 लाख	125.79277 28F2/2019-20 Dated-28.10.19	27.04.20	132.06249	126.35564	56.99527	Road & Drain	100%	100%	सड़क का कार्य पूर्ण। नाला का कार्य प्रगति में।	
19	वार्ड न०-17 बालूघाट दुलानी से ब्रह्मस्थान चौक होते हुए डा० कमलदेव सिंह के घर भाया प्रदुपन रजक रामलखन लाल कर्ण के घर से दाहिने डा० बी०के० चौधरी के घर तक सड़क तथा नाला निर्माण। Kalyan Construction Utility Services Pvt. Ltd. Pro-Sweta Singh	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-243.25600 लाख	216.94689 04SBD/2019-20 Dated-28.02.20	27.08.20	213.01475	68.71381	68.71381	Road & Drain	100% Drain Completed & 50% Road completed	No work	100% Drain Completed & 50% Road completed	
20	लकड़ीवाही बाँध से भाया जयनाथ मिश्रा महाविद्यालय के पिछे होते हुए सोडा गोदाम होते हुए जेल चौक तक पथ एवं नाला निर्माण कार्य। Sri Arun Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-361.155 लाख	341.16452 05SBD/2019-20 Dated-28.02.20	27.11.2020	180.5775	108.91159	81.77389	Road & Drain	50% Drain complete & Road 30% Complete	50 Mtr Drain complete	625/352 Mtr Drain complete & Road 30% complete	
21	वार्ड सं०-02 में दिलिप कुमार के घर से रामकुमार के घर तक सड़क एवं नाला निर्माण कार्य। Adarsh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.93 लाख	86.6526 01F2/2020-21 Date-17.06.20	16.12.20	51.965			Road & Drain	70% Drain complete & Road 70% Complete	No work	70% Drain Completed & 70% Road completed	
22	मजफ्फरपुर नगर निगम अन्तर्गत पाँच विभिन्न स्थानों पर बस पड़ाव का निर्माण कार्य।	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-07 दिनांक-27.09.18 राशि-79.00600 लाख	79.006		39.503			Civil Amanities				स्मार्ट सिटी के अन्तर्गत होना है।
23	वार्ड न०-47 बी०एन०पी०-06 मालीघाट मुख्य पथ से पीक एण्ड यूज मॉल से न्यू दुर्गापुरी मुहल्ला मुख्य पथ के साथ साथ धर्म संख्या-1,2,3,4,5,6,7,8,9 होते हुए शास्त्रीनगर ए०के० दास के घर तक पथ-सह-नाला निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	विशेष सचिव, न०वि० एवं आ०वि० बिहार,पटना का पत्रांक-90 दिनांक-03.01.18 राशि-162.24700 लाख	142.6679 05F2/2018-19 Dated-21.06.18	20.03.19	184.5225	138.45079	138.45079	Road & Drain	100%	100%	कार्य पूर्ण।	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreeme nt Date of Completi on	Fund Receive d	Total Expendit ure	UC Sent	Main Compone nt	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
24	वार्ड सं0-38 मुहल्ला मदनानी लेन मुस्कान मल्ल हॉस्टल से गोपाल द्विवेदी के घर होते हुए भाया, अमल जी आवास एवं राजू जी के घर तक पथ सह नाला निर्माण कार्य। Sri Uday Shankar Sharma	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-90 दिनांक-03, 01.18 राशि-59,01500 लाख	56.38001 04F2/2018-19 Dated-15.06.18	14.12.18	56.94381	55.68857	55.68857	Road & Drain	100%	100%	कार्य पूर्ण।	
25	वार्ड नं0-49 बेला मुख्य पथ से मुहल्ला नारगेन्द्र नगर लेन नं0-1 में पथ सह नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-90 दिनांक-03, 01.18 राशि-53,24300 लाख	46.70212 03F2/2018-19 Dated-09.06.18	08.12.18	47.22104	41.73099	41.73099	Road & Drain	100%	100%	कार्य पूर्ण।	
26	वार्ड नं0-9 चक्कर चौदहारी गया ठाकुर दियाकर के घर से कर्नल भीष्म शर्मा के घर होते हुए नौतियाल के घर तक पथ सह नाला निर्माण कार्य। Sri Mukesh Kumar Singh	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-90 दिनांक-03, 01.18 राशि-57,17700 लाख	50.78021 08F2/2018-19 Dated-09.08.18	08.02.19	51.34430	39.08156	39.08156	Road & Drain	100%	100%	कार्य पूर्ण।	
27	वार्ड सं0-39 भवानी सिंह मार्ग महथ जी के मकान से अमर जी के घर तक पथ सह नाला निर्माण कार्य। Sri Umesh Dubey	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-79 दिनांक-06, 12.17 राशि-39,05100 लाख	34.2811 02F2/2018-19 Dated-24.05.18	23.11.18	35.08652	34.22546	34.22546	Road & Drain	100%	100%	कार्य पूर्ण।	
28	वार्ड सं0-39 बहलखाना रोड भास्कर के घर से आलीकपुरी मन्दु जी के घर तक पथ सह नाला निर्माण कार्य। Ms Super Construction	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-79 दिनांक-06, 12.17 राशि-30,05700 लाख	26.29671 01F2/2018-19 Dated-12.05.18	11.11.18	26.58952	24.188	24.188	Drain		100%	कार्य पूर्ण।	
29	वार्ड नं0-14 अखाड़ाघाट मेम रोड सुधा पार्सर से काली मंदिर निकम्बरपुर भाया शिव मंदिर राधा देवी बालिका उच्च विद्यालय होते हुए चौकानेर एण्ड जयपुर बैंक तक पथ सह नाला निर्माण कार्य। Ms Techno Bihar, Pro-Mona	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-90 दिनांक-03, 01.18 राशि-215,28300 लाख	184.65436 01SB0/18-19 Dated-19.11.18	18.08.19	242.45295	194.54826	194.54826	Road & Drain	100%	100%	कार्य पूर्ण।	
30	वार्ड नं0-39 अन्तर्गत बहलखाना बकशाप में रोड निर्माण, सेप्टिक टैंक एवं सर्विस सेंटर के रोड निर्माण। Smt Manisha Devi	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-161 दिनांक-27, 03.18 राशि-14,21000 लाख	11.97683 09F2/2018-19 Dated-29.11.18	28.02.19	14.21	8.26391	8.26391	Civil Amanities	Shed construction 95% septik Tank 100% & Service Centre 95%		कार्य पूर्ण।	
31	वार्ड नं0-2 में चौदनी चौक से अम्बेदकर पथ होते हुए भाया आमप्रकाश आरामिल राजेश्वर प्रसाद साह के मार्केट लक्ष्मी चौक होते हुए पूर्व मंत्री स्व0 ब्रिज बिहारी प्रसाद गली मुख्य नाला तक नाला निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-08 दिनांक-27, 03.18 राशि-27,533 लाख	24.11357 10F2/2018-19 Dated-08.03.19	07.09.19	27.00028	26.14	13.50	Drain		100%	कार्य पूर्ण।	
32	वार्ड नं0-46 में श्री सुरेश ठाकुर के मकान होते हुए उदयगार ठाकुर के मकान तक सड़क एवं नाला निर्माण कार्य। Sri Ajit Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27, 03.18 राशि-28,979 लाख	24.02343 11F2/2018-19 Dated-08.03.19	07.09.19	25.57505	24.0031	14.00	Road & Drain	100%	100%	कार्य पूर्ण।	
33	वार्ड सं0-31 में कोको शही के मकान से अरुण जी दरगा के घर और मनोज झा के घर के अंतिम छोर तक सड़क एवं नाला निर्माण कार्य। Sri Yashbant Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27, 09.18 राशि-8.36 लाख	7.50892 01F2/2019-20 Dated-08.06.19	07.09.19	7.52392	7.508	4.100	Road & Drain	100%	100%	कार्य पूर्ण।	
34	वार्ड नं0-10 मन्नीलिया रोड (छाप लेन) में शशि भूषण शर्मा के घर से स्व हरेन्द्र शर्मा के घर तक पी0सी0सी0 सड़क एवं आर0सी0सी0 नाला निर्माण कार्य। Smt. Nirmala Kumari	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27, 09.18 राशि-27,905 लाख	21.23439 03F2/2019-20 Dated-19.06.19	18.12.19	21.47033	19.97092	13.83427	Road & Drain	100%	100%	कार्य पूर्ण।	
35	वार्ड नं0-32 में न्यू कॉलोनी, पोखरिया पीर, सादपुरा में श्री दिनेश सिंह के घर से शुरू होकर रेखा पोद्दार के घर तक निरजन सिंह एवं सुजीत कुमार के घर तक पी0सी0सी0 सड़क एवं आर0सी0सी0 नाला निर्माण कार्य। Sri Jitendra Kumar	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-07 दिनांक-27, 09.18 राशि-19,239 लाख	16.69595 06F2/2019-20 Dated-08.07.19	07.01.19	16.88146	13.52793	9.57454	Road & Drain	90%	90%	कार्य पूर्ण।	
36	वार्ड नं0-15 बाँध मुख्य पथ से आश्रमघाट मुहल्ला में स्वतंत्रता सेनानी राम चरित्र सहनी पथ में पथ निर्माण कार्य। Ms Royal Engineers, Pro-Chandra Kishore Shahi	विशेष सचिव, न0वि0 एवं आ0वि0 बिहार,पटना का पत्रांक-90 दिनांक-03, 01.18 राशि-135,45800 लाख	120.59864 07F2/2018-19 Dated-30.07.18	29.04.19	155.61914	117,24771	117.24771	Road & Drain	100%	95%	कार्य पूर्ण।	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
37	वार्ड नं०-28 सहाय कैम्पस, काजी मोहम्मदपुर के ठीक सामने से मौलाम होटल, सतीश कुमार श्रीवास्तव जी के घर से कमलेश कुमार के घर, उमाकांत प्रसाद जी के घर से नवल किशोर प्रसाद जी के घर तक पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य। Sri Abhay Ranjan	विशेष सचिव, न०वि० एवं आ०वि० बिहार, पटना का पत्रांक-08 दिनांक-27.09.18 राशि-68.47500 लाख	67.55526 08F2/2019-20 Dated-08.07.19	07.01.20	68.23156	67.40362	33.71998	Road & Drain	100%	100%	कार्य पूर्ण।	
38	वार्ड नं०-49 बेल्टा बिहार पकड़ का घर से शिवकुमार सिंह भाया मन्दलाल जी शंभू शरण कर्ण जी के घर होते हुए गजेश्वर जी के घर तक पथ एवं नाला निर्माण कार्य। Super Construction, Smt. Sujata Kumari	विशेष सचिव, न०वि० एवं आ०वि० बिहार, पटना का पत्रांक-07 दिनांक-27.09.18 राशि-57.611 लाख	50.75168 12F2/2019-20 Dated-09.07.19	08.01.20	51.31559	50.6133	27.29436	Road & Drain	100%	100%	कार्य पूर्ण	
39	वार्ड नं०-17/18 में राजकुमार सिंह के घर से अमरेंद्र त्रिवेदी के मकान होते हुए भाया दहिला निवास ओम साह, गुड्डू श्रीवास्तव, कै०पी० सिंह के गली होते हुए मुखल श्रीवास्तव के घर तक पी०सी०सी० पथ एवं सड़क सहित नाला निर्माण कार्य। Aditya Construction, Pro-Mirala Manohar	विशेष सचिव, न०वि० एवं आ०वि० बिहार, पटना का पत्रांक-66 दिनांक-09.01.19 राशि-132.10 लाख	120.48199 13F2/2019-20 Dated-16.07.19	15.01.20	130.01814	118.61909	65.71052	Road & Drain	100%	100%	कार्य पूर्ण।	
40	वार्ड नं०-01 में राजेंद्र जी के मकान से प्रिटेन्द्र जी के मकान तक सड़क एवं नाला निर्माण कार्य। M/s Singh Construction	विशेष सचिव, न०वि० एवं आ०वि० बिहार, पटना का पत्रांक-80 दिनांक-12.02.19 राशि-130.28785 लाख	108.65862 21F2/2019-20 Dated-20.08.19	19.02.20	127.21361	105.58222	64.49095	Road & Drain	100%	100%	कार्य पूर्ण	
41	वार्ड नं०-36 अन्तर्गत मोहनपुरा धनदुशी लेन नं०-2 में श्री शमविलास जी के घर से श्री गुड्डू जी के घर होते हुए श्री चन्द्रनाथ मिश्रा के घर होते हुए मो० मोहफिल अंसारी के घर तक सड़क एवं नाला निर्माण कार्य। Sri Uday Shankar Sharma	विशेष सचिव, न०वि० एवं आ०वि० बिहार, पटना का पत्रांक-66 दिनांक-09.01.19 राशि-67.36 लाख	58.72475 24F2/2019-20 Dated-09.09.19	08.03.20	66.835	66.0399	33.50457	Road & Drain	100%	100%	कार्य पूर्ण।	
42	वार्ड नं०-13 राज मार्केट से देशी दयाल सिंह के घर होते हुए राजकुमार प्रसाद के घर तक पी०सी०सी० पथ एवं नाला निर्माण कार्य। Smt. Jull Kumari	विशेष सचिव, न०वि० एवं आ०वि० बिहार, पटना का पत्रांक-07 दिनांक-27.09.18 राशि-67.372 लाख	59.47500 09F2/2019-20 Dated-08.07.19	07.01.20	60.13584	59.06264	33.51459	Road & Drain	100%	100%	कार्य पूर्ण।	
43	जैनेश पेट्रोल पंप के बगल से दुर्गा स्थान तक पथ एवं नाला निर्माण कार्य। M/s Shail Construction & Company, Pro- Sri Rajeev Kumar	विशेष सचिव, न०वि० एवं आ०वि० बिहार, पटना का पत्रांक-80 दिनांक-12.02.19 राशि-103.321 लाख	95.66720 25F2/2019-20 Dated-09.09.19	08.03.20	103.32057	94.0979	42.95193	Road & Drain	100%	100%	कार्य पूर्ण।	
44	वार्ड नं०-33 में सादपुरा शमविलास साह के घर से लोहार टोला होते हुए भाया जगदेव महतो के घर मिल्की टोला घनुशार टोला होते हुए कामेश्वर बिहार तक पथ एवं नाला निर्माण कार्य। Sri Ramanand Thakur	विशेष सचिव, न०वि० एवं आ०वि० बिहार, पटना का पत्रांक-07 दिनांक-27.09.18 राशि-182.927 लाख	182.02566 05F2/2019-20 Dated-20.06.19	19.03.20	182.26115	122.3339	91.21577	Road & Drain	100%	100%	कार्य पूर्ण।	
45	मुखजी सेमिनरी हाई स्कूल अवस्थित पथ में पी०सी०सी० सड़क एवं नाला निर्माण कार्य।	विशेष सचिव, न०वि० एवं आ०वि० बिहार, पटना का पत्रांक-80 दिनांक-12.02.19 राशि-94.050 लाख	94.05		47.025							यह कार्य मुजफ्फरपुर नगर निगम से हो चुका है। इसलिए निविदा स्थगित।
46	नगर निगम मुजफ्फरपुर के वार्ड नं०-41 अन्तर्गत तीन पोखरिया पोखर का सौन्दर्यीकरण। Sri Dinesh Pandey	उप सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-84.75917 लाख	59.26693 11F2/2019-20 Dated-09.07.19	08.01.20				Civil Amanities	Boundary wall work start	Work in Progress	Boundary wall work start	
47	नगर निगम मुजफ्फरपुर के वार्ड नं०-38 अन्तर्गत महराजी पोखर का सौन्दर्यीकरण कार्य। M/s Singh Construction	उप सचिव, न०वि० एवं आ०वि० बिहार, पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-93.02149 लाख	63.290066					Civil Amanities			मेसर्स सिंह कंस्ट्रक्शन, सदैव को एकरारनामा करने हेतु तृतीय स्मार पत्र निर्गत।	

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreeme nt Date of Completi on	Fund Receive d	Total Expendit ure	UC Sent	Main Compone nt	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
48	नगर निगम मुजफ्फरपुर के ब्रह्मपुरा पोखर का सौन्दर्यीकरण। Sri Dinesh Pandey	उप सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-1323 दिनांक-27.02.19 राशि-128.80357 लाख	85.87834 10F2/2019-20 Dated-09.07.19	08.01.20				Civil Amanities	Boundary wall work start	Work in Progress	Boundary wall work start	
49	मुजफ्फरपुर नगर निगम क्षेत्रान्तर्गत भू-जलस्तर रिचार्ज के दृष्टिकोण से वार्ड नं०-34 अवस्थित पड़ाव पोखर का उड़ाहीकरण कार्य	उप सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-2797 दिनांक-06.06.19 राशि-26.48700 लाख	26.487								अनापत्ति प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं निविदा की वैधता अवधि समाप्त हो जाने के कारण निविदा रद्द कर दी गयी है।	
50	मुजफ्फरपुर नगर निगम क्षेत्रान्तर्गत भू-जलस्तर रिचार्ज के दृष्टिकोण से वार्ड नं०-28 अवस्थित विश्वविद्यालय परिसर स्थित पोखर का उड़ाहीकरण कार्य। Sri Shailendra Kumar	उप सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-2797 दिनांक-06.06.19 राशि-15.68500 लाख	13.04163 15F2/2019-20 Dated-23.07.19	07.08.19							कार्य पूर्ण।	
51	मुजफ्फरपुर नगर निगम क्षेत्रान्तर्गत भू-जलस्तर रिचार्ज के दृष्टिकोण से वार्ड नं०-49 अवस्थित बियाड़ा पोखर का उड़ाहीकरण कार्य।	उप सचिव, न०वि० एवं आ०वि० बिहार पटना का पत्रांक-2797 दिनांक-06.06.19 राशि-11.03400 लाख	11.034								अनापत्ति प्रमाण-पत्र प्राप्त नहीं होने के कारण एवं निविदा की वैधता अवधि समाप्त हो जाने के कारण निविदा रद्द कर दी गयी है।	

6/03/21

6/3/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

**Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Vaishali District**

फरवरी - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Rs. In Crores			
									Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	हाजीपुर नगर परिषद अन्तर्गत कोमलदास घाट का विकास एवं सौन्दर्यीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 91 Dt. 29.12.14	5 SBD/15-16 2.3292354 04.09.15	03.03.17	2.405	2.02980	1.2	R.C.C, Kota Stone Boulder	R.C.C, Kota Stone Boulder		RCC Kota Stone Boulder	Work completed (Inaugurated on 28.08.2020)
2	हाजीपुर नगर परिषद अन्तर्गत बुद्धनदास घाट का विकास एवं सौन्दर्यीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 107 Dt. 03.02.15	20 SBD/16-17 2.2790401 28.06.16	27.12.17	1.2012	1.2012		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	Kota Stone, Brick work	R.C.C, Kota Stone	10 प्रतिशत कार्य पूर्ण। Kota Stone work in progress
3	हाजीपुर नगर परिषद अन्तर्गत सीढ़ी घाट का विकास एवं सौन्दर्यीकरण कार्य वर्ष 2014-15 M/S Shubham Construction	2.40500 Lt. No. 127 Dt. 03.02.15	01 SBD/16-17 2.2804512 11.04.16	10.10.17	1.2012	0.76700		R.C.C, Kota Stone Boulder	R.C.C, Kota Stone	RCC work in Progress	R.C.C, Kota Stone	10 प्रतिशत कार्य पूर्ण। RCC work in progress
4	हाजीपुर नगर परिषद के वार्ड सं०-39 बाघ टोला रोड एन०एच०-77 से सटे मार्गेंद्र राय के घर से सोनेलाल राय के घर होते हुए प्रकाश होटल के आगे तक ईट सॉलिंग-सह आर० सी० सी० नाली निर्माण कार्य वर्ष 2017-18	0.19870 Lt. No. 89 Dt. 06.12.17			0.099							निजी जमीन होने के कारण स्थानीय लोगों द्वारा सहमति नहीं दिया गया है। समयावधि पर्याप्त दिनांक 26.07.2019 द्वारा योजना तैयार करने हेतु विभाग में अनुमति लिया गया है।
नगर पंचायत कोटी												
5	नगर पंचायत कोटी अन्तर्गत वार्ड सं०-4 में रेलवे स्टेशन रोड से लेकर एन०एच०-28 होते हुए वार्ड सं०-08 स्थित मन तक दोनों तरफ आर० सी० सी० नाला निर्माण कार्य। M/S Mithila Construction	1.63556 Lt. No. 08 Dt. 27.09.18	1.4567108	04.01.2020	0.818	0.3504658		R.C.C, P.C.C, E/W Drain - 1650 mtr.	R.C.C, P.C.C, E/W INPROGRESS	RCC work progress	RCC, PCC, E/W	In Progress (Work done upto 750 m)
6	नगर पंचायत कोटी अन्तर्गत वार्ड सं०-10 में वासीम के घर से शंकर राय के घर होते हुए विशुपुत्र चौक से मोतीपुर रोड तक सी० सी० सड़क एवं नाला निर्माण कार्य M/S Mithila Construction	1.27601 Lt. No. 07 Dt. 07.09.18	1.1494218	04.01.2020	0.638	0.638005	0.638005	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W Road - 1200 mtr. Drain - 500 mtr.	G.S.B, R.C.C, P.C.C, E/W, P.C.C WORK COMPLETED		G.S.B, R.C.C, P.C.C, E/W, P.C.C WORK COMPLETED	Work completed (Inaugurated on 28.08.2020)
7	नगर पंचायत कोटी अन्तर्गत वार्ड सं०-7 सुर्वादेर थाना के निकट छत घाट का निर्माण कार्य। (MMNVY Scheme)	0.46720 Lt. No. 1323 Dt. 27.02.19	0.3461697	15.06.2020	0.346	0.1061043		R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W	Work completed.
नगर पंचायत मोतीपुर												
8	नगर पंचायत मोतीपुर अन्तर्गत वार्ड सं०-11 में सोबाइम्बर दासित टाला सुकन पासवान के घर होते हुए महना कब्रिस्तान बीच रोड तक पी० सी० सी० पथ एवं नाला निर्माण कार्य। M/S Mithila Construction	1.59849 Lt. No. 07 Dt. 07.09.18	1.4184177	04.02.2020	0.799	0.7992450	0.7992450	G.S.B, P.C.C, B.E.S, E/W	G.S.B, P.C.C, E/W WORK COMPLETED			Work completed (Inaugurated on 28-08-2020)
9	नगर पंचायत मोतीपुर अन्तर्गत शशि चौक मोतीपुर से मोहम्मद अलम के आरा मिल होते हुए मध्य विद्यालय पुनर्नी बाजार तक पी० सी० सी० पथ एवं नाला निर्माण कार्य। Vikash kumar singh	0.96992 Lt. No. 07 Dt. 07.09.18	0.8645058	04.01.2020	0.485	0.4849600	0.4849600	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W Road - 1100 mtr.	G.S.B, P.C.C, R.C.C, P.C.C, E/W WORK COMPLETED			Work completed (Inaugurated on 28-08-2020)

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
नगर पंचायत साहेबगंज												
10	नगर पंचायत साहेबगंज अन्तर्गत बाई-सी-1 में सुखनर मंड से पश्चिम इमामबारा हेतु हुए मुख्य सड़क पुलिया तथा नाला निर्माण कार्य। Samarat Construction	0.49052 Lt. No. 07 Dt. 07.09.18	0.4375759	08.09.2019	0.245	0.1049		R.C.C, P.C.C, E/W Road - 680 mtr.	R.C.C, P.C.C, E/W	R.C.C, P.C.C, E/W	RCC, PCC, E/W	Drain work in progress (Length 400 m completed).
11	नगर पंचायत साहेबगंज अन्तर्गत बाई-सी-2 में जवाहर नगर के घर से स्थल नारायण जी के घर पोखर पुलिया तक नाला एवं पीछे सीधे सीधे निर्माण कार्य। M/S Gajendra Patel	1.22528 Lt. No. 07 Dt. 07.09.18	1.1059273	30.06.2020	0.612	0.612		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W Road - 480 mtr. Drain - 450 mtr.	R.C.C, P.C.C INPROGRESS	RCC work completed	RCC, PCC,	Drain work completed, road work inn progress (G.S.B Completed).
12	नगर पंचायत साहेबगंज अन्तर्गत बाई-सी-3 में सुनिल कुमार के घर से भाग्य नारायण राउत के घर होते हुए सुखनर मंड तक आगे पीछे सीधे सीधे निर्माण कार्य। Manisha devi	0.20020 Lt. No. 08 Dt. 27.09.18	0.1800	23.12.2019	0.1001	0.1001	0.1001	R.C.C, P.C.C, E/W Drain - 275 mtr.	R.C.C, P.C.C, E/W WORK COMPLETED		R.C.C, P.C.C, E/W WORK COMPLETED	Work completed (Inaugurated on 28.08.2020)
13	नगर पंचायत साहेबगंज अन्तर्गत बाई-सी-4 में विजयलाल साह के बगीचा से प्राथमिक विद्यालय विराती टोला तक नाला, पुलिया एवं पीछे पीछे सीधे सीधे निर्माण कार्य।	0.46912 Lt. No. 07 Dt. 07.09.18			0.234							ग्रामीण कार्य विभाग के द्वारा कार्य आरंभ कर दिया गया है। इस कार्यक्रम के पत्रांक - 288, दिनांक - 03.09.2020 द्वारा योजना तैयार करने हेतु मुख्य अभियंता, बुधको से अनुमति लिया गया है।
14	नगर पंचायत साहेबगंज अन्तर्गत बाई-सी-5 में उज्ज्वल सिंह के घर से रामपुर विमान तक आगे पीछे पीछे सीधे सीधे निर्माण कार्य	0.66591 Lt. No. 07 Dt. 09.09.2020	0.5577	11.06.2021	0.332			R.C.C, P.C.C, E/W Drain - 900 m.	R.C.C, P.C.C, E/W Drain - 900 m.	R.C.C. work	R.C.C, P.C.C, E/W	Drain work in Progress.
15	नगर पंचायत साहेबगंज अन्तर्गत बाई-सी-6 में माई स्थान से पीछे तक आगे पीछे सीधे सीधे निर्माण कार्य। Vivek kumar	0.43791 Lt. No. 08 Dt. 27.09.18	0.3927284	08.08.2019	0.218	0.218		R.C.C, P.C.C, E/W Drain - 340 mtr.	R.C.C, P.C.C, E/W		R.C.C, P.C.C, E/W	Work Completed.
16	नगर पंचायत साहेबगंज अन्तर्गत बाई-सी-7 में धर्मोदय चौक पुलिया से माई स्थान तक आगे पीछे सीधे सीधे निर्माण कार्य। SNS Infra services pvt.ltd.	1.52080 Lt. No. 07 Dt. 07.09.18	1.3684814	25.01.2020	0.760	0.760	0.760	G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W Road - 430 mtr. Drain - 590 mtr.	R.C.C, P.C.C, E/W	RCC work completed	R.C.C, P.C.C, E/W	Work completed.
17	नगर पंचायत साहेबगंज अन्तर्गत बाई-सी-8 में धर्मोदय चौक से विद्युत रोड काजय बागवत के घर होते हुए धाम रोड तक आगे पीछे पीछे सीधे सीधे निर्माण कार्य। Satish kumar mishra	0.36855 Lt. No. 07 Dt. 07.09.18	0.3132611	09.02.2020	0.184	0.133848		G.S.B, P.C.C, B.E.S R.C.C, P.C.C, E/W Road - 230 mtr. Drain - 270 mtr.	R.C.C, P.C.C, E/W	RCC work completed	R.C.C, P.C.C, E/W	Road work completed and Excavation work in progress in Drain work.
18	नगर पंचायत साहेबगंज अन्तर्गत बाई-सी-9 में गोपी चौक से पूर्व सुप्रिया मंजूर साह के घर होते हुए एस0एस0-74 तक आगे पीछे पीछे सीधे सीधे निर्माण कार्य।	0.23549 Lt. No. 07 Dt. 07.09.18	0.2117835	14.08.2020	0.117	0.111		R.C.C, P.C.C, E/W Road - 480 mtr Drain - 450 mtr	R.C.C, P.C.C, E/W	E/W in progress	R.C.C, P.C.C, E/W	Drain work completed and Road work in Progress.
19	नगर पंचायत साहेबगंज अन्तर्गत बाई-सी-11 में बाधानदी बजरीया घाट से भूतनाथ मंदिर तक आगे पीछे पीछे सीधे सीधे निर्माण कार्य।	1.26940 Lt. No. 08 Dt. 27.09.18			0.634							ग्रामीण कार्य विभाग के द्वारा कार्य आरंभ कर दिया गया है। अतिरिक्त अभियंता विभाग प्रमाणित बुधको, बुधको के पत्रांक - 288, दिनांक - 03.11.2020 के द्वारा योजना तैयार करने की अनुमति प्राप्त की गई है।

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Sitamarhi District

फरवरी - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Receive d	Total Expenditur e	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर पंचायत, जनकपुररोड में नगर सरकार भवन निर्माण / श्री शशि रंजन कुमार	AA & ES 50/ DT. 13.11.2013 TS-28.04.2014 Rs. 1.695	1.076	28.08.2019	1.081	1.02	1.02	Building	Plaster Work Done. Work in progress.		100 % work complited	
2	नगर पंचायत, डमरा क्षेत्र अन्तर्गत वार्ड नं०-09 में रामनरेश जी के घर से असेश्वर प्रसाद के घर होते हुए लाला जी के घर तक एवं कामोद पाठक के घर से दिलीप झा के घर तक पी०सी०सी० सड़क पक्का नाला एवं स्लैब निर्माण कार्य / श्री कुन्दन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.403	0.3629	06.06.2019	0.2036	0.2036	-	Drain & Road	100 % work complited		100 % work complited	भुगतान हेतु की आवश्यकता है।
3	नगर पंचायत, डमरा क्षेत्र अन्तर्गत वार्ड नं०-04 में विजय बैठा के घर से श्री विमल शुक्ला के घर होते हुए मदन शर्मा के घर तक एवं ललन जी के घर विन्देश्वरी बाबू के घर तक पी०सी०सी० सड़क पक्का नाला एवं स्लैब निर्माण कार्य / श्री शशि रंजन कुमार	AA & ES 79/ DT. 06.12.2017 TS-09.07.2018 Rs. 0.438	0.3944	06.06.2019	0.4212	0.4212	0.2213	Drain & Road	100 % work complited	-	100 % work complited	

8
6/03/21

5
6/3/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna
6/3/21

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Chapra District

फरवरी - 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
									10	11	12	
1	नगर विकास योजनान्तर्गत परसा बाजार नगर पंचायत के प्रशासनिक भवन का निर्माण कार्य।	Letter no-30590, dated-18.12.2013 Amount 1.69 Cr.	1.21 22.02.2016	22.05.17	0.6140	0.6140	0.614	Building	Building- 2nd story completed. RCC work- Completed Plaster Completed Wood work - Completed Flooring - Completed. Tiles- Progress. Electric & PHED work- Progress. Fund recomm by BUIDCo to NP Parsa	Floor Tiles in progress.	Building- 2nd story completed. RCC work- Completed Plaster Completed Wood Work- Completed Flooring - Completed Elect. & PHED Work Fund recomm by BUIDCo to NP Parsa.	शेष आवंटन की प्रतिका में।
2	नगर निगम छपरा बस स्टैंड कोन्हीया माई मंदिर से अम्बेदकर छात्रावास होते हुए जंक्शन तक जाने वाली सड़क निर्माण कार्य।	Letter no-158, dated-27.03.18 Amount 0.40 Cr.	0.36 05.11.2019	05.11.2020	0.3825	0.25202	0.20202	L/S/F-286.8 BES-1068 PCC-400 Paver Block-600	L/S/F-286.8 BES-1056 PCC- 400 Paver Block-590.12 90 % completed.		L/S/F-286.8 BES-1056 PCC- 400 Paver Block-590.12 90 % completed.	Paver Block work in progress.
3	सारण जिलान्तर्गत दिघवारा अम्बिका स्थान अवस्थित आमी घाट का विकास एवं सौंदर्यकरण	dated-28.09.13 Amount 2.64 Cr.	2.29	15 Month	1.479	1.479	1.379	1. Public conveniences 2. Construction of Mandap 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress.	1. Public conveniences- completed. 2. Construction of Mandap- Completed 3. Construction of boundary wall and welcome gate 4. Site Development work- Hindrance 5. Construction of Guest house- In Progress.		1. Public conveniences- completed. 2. Construction of Mandap- Completed 3. Construction of boundary wall and welcome gate- Hindrance 4. Site Development work- Hindrance 5. Construction of Guest house- Completed.	आवंटन की मांग की गयी है।

8/6/21

48/6/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Bihar Urban Infrastructure Development Corporation Ltd.
List of Project Darbhanga District

फरवरी - 2021

Rs. In Crores												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	वार्ड नं 12 स्थित हराही पोखर में जल फिडा सह सामुदायिक भवन का निर्माण कार्य।	0.20333 ref156 Dated 26.03.2018	0.1734126 Dated 12.05.2018	11.09.2018	0.121665	0.00	-	Two stores building changed one stores.	-	-	-	Due to local interference work was stopped on the order of district magistrate.
2	भगवान दास स्थित लाल पोखर का सौन्दर्यीकरण कार्य	0.1658319 ref156 Dated 26.03.2018	0.1412427 Dated 20.11.2018	19.03.2019	C 3292	0.00	-	Shade 26'0"X16'0" and 75 ft Ghat	Shade Upto Plinth Level completed	-	Shade Upto Plinth completed	Encroachment in ghat area
3	शिशु उद्यान लहेरियासराय में लाइटिंग एवं बच्चों के खेल कुद की सामग्री की आपूर्ति अस्थापन कार्य	0.1240400 ref156 Dated 26.03.2018	0.928800 Dated 12.01.2019	11.05.2019	C 1240	0.124	-	Children palying equipment, fountain, Light and Bench	Completed	-	Completed	Completed and to be handed over to Nagar Nigam
4	पोलो मैदान के सामने उत्तरी भाग में पार्किंग स्थल का निर्माण कार्य एवं सौन्दर्यीकरण कार्य।	0.48748 ref156 Dated 26.03.2018	0.4067627 Dated 22.01.2019	21.05.2019	C 4875	0.42738	-	Excercise equipment, Light, Gazi bio, fountain light,	Completed	-	Completed	Completed and to be handed over to Nagar Nigam
5	राज्य योजना अंतर्गत लहेरियासराय कूपरी चौक से सैदनगर तक पूर्व निर्मित भू-गर्भीय नाला के जीर्णोद्धार कार्य।	611.36 Ref-30, dated- 24.10.2018	0.1861218	-	-	-	-	Drain - 8400' 1200 MM P Pile, 216 Nos of catchpit	-	-	-	Retender is in progress but not yet open due to not issued of digital key request for digital key procesed.
6	मुहल्ला लक्ष्मीसागर वार्ड नं 16 में कंक्रीट सड़क एवं नाला निर्माण का कार्य।	1.2355Ref 4298 Dated 02.08.2018	1.1039093 Dated 02.02.2019	01.08.2019	0.52563	0.93	0.93	Drain, of size 1'0"x1'6" =2400' 3'0"x3'0"&3'0"x4'0"= 2800' Road Of Size 8'0"x0'6"x2300' "	Completed	-	Completed	-
7	राज्य योजना अंतर्गत दोनार गुमती से टेनही पुल तक नाला निर्माण कार्य। संवेदक : राम नरेश राय।	25.60727 Ref 6666 Dated 12.10.2017	21.7775724 Dated 27.05.2020	26.08.2020	4.25	2.23	4.23	Cover Drain of size 2.5 m to 4.5 m wridth Height 3to 4 m , Length 3.55 km	PCC-600M Base-530M Vertical wall Both side (in mtr) 446m	-	PCC-600M Base-530M Vertical wall Both side (in mtr) 530m	Work is in progress. Vertical wall casting is in progress. Revised design drawing not yet submitted by agency. Fund required.
8	राज्य योजना अंतर्गत दरभंगा नगर निगम क्षेत्रांतर्गत डी0एम0सी0 ऑफीस सकमा पुल तक अवशेष भाग में नाला एवं पथ जीर्णोद्धार एवं दरभंगा नगर निगम कार्यालय के बाहरदिदारी का ऊँचीकरण कार्य।	0.99600 ref-79 dated- 13.11.2014	0.8854931, dated- 26.06.2019	25.12.2019	0.996	0.00	0.00	Drain: 1495'0" of Depth Size 225'0" New boundary 1030'0"	Length - 531' Boundary wall - 765'	-	Length - 641' Boundary wall - 765'	Work is in Progress.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
9	पोडब्लूडो पथ में गायत्री मंदिर से दारुमदटी चौक, दुर्गा होटल के पीछे तथा गुदरी बाजार होते हुए विद्यापति स्कूल तक डकलन सहित आर.सी.सी नाला निर्माण कार्य।	1.5039060 REF-4298, dated-02-08-2018			1.5764	0.00		Drain-2350'0"				One tender received but not yet open due to digital key issue request for digital key processed.
10	बरनगा नगर निगम क्षेत्रान्तर्गत वार्ड संख्या 48 लेहरी टोला कुशेश्वर महतो के घर से मोड कन्हैया सहनी श्याम किशोर प्रधान के घर होते हुए मस्जिद के बगल में बलुआही पोखर तक सड़क एवं नाली निर्माण	0.752103 Ref-80, dated-12.02.2019	0.6298102, Dated-03.09.2019	02.03.2020	0.37605	0.2108801	0.21088	PCC Road 1600'0" Drain 1600'0"	1600.0 drain without cover and without grating completed. 16'0" of CD completed, DLC: 50'00"		Completed	Inaugurated on 28th aug 2020 contractor payment delayed due to unavailability of fund.
11	राज्य योजना अन्तर्गत पोडब्लूडो पथ पर सिकन्दर मोटर ट्रेनिंग स्कूल से स्व0 समी अमीन, फैजुल्ला खों मस्जिद पुरानी मुंसफी कब्रिस्तान तथा श्री मोखार के घर होते हुए पोडब्लूडो पथ में खान चौक तल डकलन सहित आर.सी.सी नाला निर्माण कार्य।	0.9645668 Ref-4298 Dated 02.08.2018	0.8499946, Dated-18.06.2019	17.12.2019	0.9642	-		Drain 2350'0"	313'	238'	551'	Work in progress. Cover for 160' Drain
12	राज्ययोजनान्तर्गत ब्रेला चौक से डी.एम.सी.एच बच्च वार्ड तक पी.सी.सी पथ एवं नाला निर्माण कार्य।	1.4819 27-09-2018	1.2351188, dated-11.11.19	10.08.2020	1.74095	0.2970		PCC road 1800'0" Drain 1800'0" Paver Block - 1800'	PCC road 1500'0" Drain - 650' Paver Block - 430'	0	PCC road 1500'0" Drain - 700' Paver Block - 500'	Work is in Progress.

6/03/21

6/3/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project East Champaran District

फरवरी - 2021

Rs. In Crores

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद मोतिहारी के मोतिहारी का सौंदर्यकरण एवं जीर्णोद्धार कार्य।	Rs.23.05492 It No-139 dt- 15.3.18 LOA-23.2555 Lt No-3623 dt-10.10.18	Rs. 23.2355 Lt No-SBD---- /18-19 dt-4.12.18	3.12.19 (12 Months)	Rs. 5.4990			De-weeding De-silting Pathway Peripheral Drain STP-2 nos(2mld)				1. Retender invited on 24.02.2020 2. Again Retender invited 09.06.2020. 3. Tender paper submitted to BUIDCo HQ in the process on one qualified. 4. Again retender invited on 19.12.2020 and CS submitted to CE HQ.
2	चकिया बस डिपो का निर्माण कार्य।	Rs. 2.0000 It No-78 dt- 19.11.14 LOA-1.650150 Lt No-1375 dt-11.05.15	Rs. 1.650150 Lt No- BUIDCo/yo- 687 /14-87 dt-6.12.14	24.12.16 (6 Months)	1.6	0.29		1. Bus terminus 2. toilet, shop block 2. compound wall with entrance gate . 3. internal road, pathway, Campus filling & land scaping 4. Electrical work 5. PHE work.	1. Frame work of Bus terminus building completed(Platform)	No work	1. Frame work of Bus terminus building completed.	1. Estimate Revised, 2. Letter to Re-Start the work is given to contractor. 3. Work will start from 10th Marth, 2021.
3	ढाका वार्ड सं-01 में ढाका चौड़ाई सड़क रोड राजपुर नहर पुल से फगुनी हजरा के घर होते हुए कमल पासवान के घर तक मिट्टी भराई ईट सोलिंग एवं पीसीसी पथ निर्माण कार्य।	Rs. 0.79429	Rs. 0.7641526 litr-204 dt- 5.7.19	4.1.20 (6 month)	0.7653	0.7602	Rs. 0.7602	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.		1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.	Work Completed
4	ढाका वार्ड सं-01 में कोजीयन पलावर मील से स्कूल होते हुए रामप्रवेश के घर तक मिट्टी भराई, ईट सोलिंग एवं पीसीसी पथ निर्माण कार्य।	Rs. 0.79429	Rs. 0.7641526 litr-203 dt- 5.7.19	4.1.20 (6 month)	0.7653	0.7178	0.7178	1. Granular sub-base (GSB) 2. Dry lean concrete (DLC) 3. PCC M20 4. Edge Soling	1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.		1. GSB completed 2. DLC completed 3. PCC M20 completed 4. Edge Soling completed 100% completed.	Work Completed
5	मोतिहारी के बाटमारी एन. एस. कॉलेज रोड 25-26 वार्ड परीसिमन लाल बंगला से नवनिर्मित आर.सी.सी. नाला तक नाला एवं पीसीसी पथ निर्माण कार्य।	Rs. 125.093	Rs. 125.093 08.01.2020	06.07.2020	Rs. 0.6254	Rs. 0.6254	Rs. 0.6254	1. Brick Wall 2. Brick Wall 3. RCC Slab 4. PCC M20 road 5. Length of road and drain - 251 ft	Drain 251 ft completed PCC Road 2510 ft completed		Drain 251 ft completed PCC Road 2510 ft completed	Work Completed

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
6	मोहिहारी बाई नं०-३१ में श्रीकृष्ण नगर सपही देवी मंदिर मोहल्ला में ३० आर०के० सिंह के उत्तरवाले गली नं०-०४ के सड़क का पी०सी०सी० पथ निर्माण कार्य।	Rs. 0.1597	Rs. 0.1597 13.01.2020	04.12.2020	Rs. 0.0798	Rs. 0.0798	Rs. 0.0798	1. Brick soling 2. PCC m20	Drain completed PCC Road completed		Drain completed PCC Road completed	Work Completed
7	सुगौली बाई नं०-१८ में मीर टोली से लैन गांव जानेवाली सड़क में पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.1818	Rs. 0.1723894 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.0905	0	1. Brick soling 2. PCC m20 - 928 ft	1. Brick soling completed 2. PCC in progress - 400	PCC Road - 528	1. Brick soling completed 2. PCC 928 ft completed.	Work Completed
8	सुगौली बाई नं०-०८ में छटु साह सोनार के घर से बिहारी सोनार के घर होते हुए पी०सी०सी० सड़क तक पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.47768	Rs. 0.4546990 10.06.2020	11.09.2020	Rs. 0.0	0	0	1. Brick soling 2. PCC road - 1155 ft 3. Brick wall 4. RCC Slab 5. Length of Drain & Road - 1155 ft	1. Brick soling completed 2. Drain work - 1000 ft	Drain - 155 ft.	1. Brick soling completed 2. Drain work - 1155 ft	Work in Progress.
9	सुगौली बाई नं०-०४ में समीर मिया के घर से हनुमान मंदिर होते हुए ३० कमलेश के घर तक नाला निर्माण कार्य।	Rs. 0.31379	Rs. 0.2988329 10.06.2020	09.09.2020	Rs. 0.156895	Rs. 0.09961	0	1. Brick wall 2. RCC Slab 3. Length of Drain - 2116 ft	Drain - 1966 ft		Drain 2116 ft	Work Completed
10	सुगौली बाई नं०-०६ में रेलवे स्टेशन गेट से हॉस्पिटल गेट तक नाला निर्माण कार्य।	Rs. 0.16831	Rs. 0.1602619 10.06.2020	11.09.2020	Rs. 0.084153	Rs. 0.0841530	0	1. Brick wall 2. RCC Slab Length of Drain - 906 ft	600 ft Drain completed	300 ft	900 ft Drain completed	Work Completed
11	सुगौली बाई नं०-१० में माई स्थान मंदिर से बजरंग धाम चौक तक नाला निर्माण कार्य।	Rs. 0.20195	Rs. 0.1923264 10.06.2020	09.09.2020	Rs. 0.1009750	0	0	Length of Drain - 1378 ft	600 ft Drain Completed		600 ft Drain completed.	Work Completed
12	सुगौली बाई नं०-११ में शेख मकादिर के घर से सिकंदर मिया के घर तक पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.3250	Rs. 0.3094144 10.06.2020	11.12.2020	Rs. 0.162475	Rs. 0.162475	0	Length of Road - 1506 ft	1506 ft PCC Road completed		1506 fr PCC Road completed	Work Completed
13	सुगौली बाई नं०-१३ में चंद साह के घर से छट घाट जानेवाली सड़क में पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.24584	Rs. 0.2333529 10.06.2020	09.09.2020	Rs. 0.12292	Rs. 0.12292	0	Length of Rad - 1135 ft	1135 ft PCC Road completed		1135 ft PCC Road Completed	Work Completed
14	सुगौली बाई नं०-१४ में मेन रोड से भाया स्टेडियम होते हुए रिजवान अंसारी के घर तक एवं रेलवे पुल तक पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.2971	Rs. 0.2829522 10.06.2020	09.09.2020	Rs. 0.14855	Rs. 0.14855	0	Length of Road - 1378 ft	PCC 1378 ft		PCC - 1378 ft completed	Work Completed
15	सुगौली बाई नं०-१६ में लालबाबू देवान के घर से डॉ युसूफ के घर तक मिटटी भराई, ईट सोलिंग एवं पी०सी०सी० सड़क निर्माण कार्य।	Rs. 0.23642	Rs. 0.2248451 10.06.2020	09.09.2020	Rs. 0.11821	Rs. 0.081878	0	Length of Road - 928 ft	Brick soling completed		Brick soling completed	Work Completed
16	बाकिया रेलवे गुमटी 136 से हिन्दू घरिया होते हुए साहेबगंज रोड, शांतिनगर रोड तक पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य	Rs. 206.763	Rs. 1.9689514 25.05.2020	24.05.2021	Rs. 0.527007	Rs. 0.527007	0	1. RCC Drain 2. PCC m20 Road 3. Length of Drain & Road - 1100 ft	1. Rcc 3100 ft Drain completed		1. Rcc 3100 ft Drain completed 2. PCC road work started.	Work in Progress.

6/03/21

6/3/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

List of Project Saharsa District

फरवरी - 2021												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	सहरसा बस स्टैंड संवेदक का नाम - मे० बलराम सिंह	राशि-4.02 करोड 78 एवं दिनांक- 19 11.2014	3.3003 & 10.06.2015	09.05.17	1.52	1.52	1.52	Bus Terminus (civil work)	completed	Nil	Completed	1. For arrival or departure gate, one gate land disputed in High Court, Patna
								Toilet Block & small shops (Civil work)	Toilet Block 100% completed & small shop 90% completed	Nil	Toilet Block 100 completed & small shop 100% completed	
								Compound wall entrance gate (Civil work)	Not executed	nil	Not executed	2. Work stopped due to Unavailability of Fund.
								Internal Road Pathway & Landscaping work	completed	nil	Completed	
								Electrical work (Internal)	Wiring work completed and rest work in progress	Nil	Wiring work completed and rest work inn progress	
								Electrical work (external)	Removed from revised estimate			
								Electrical work (Signages)	Removed from revised estimate			
								PHE work (Internal)	Completed	Nil	Completed	
								PHE work (External)	completed	Nil	Completed	

6/03/21

6/3/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Baidoo, Patna

Bihar Urban Infrastructure Development Corporation Ltd.

List of Project Araria District

फरवरी, -- 2021

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date. (Rs. In Cr.)	Agreement Value	AS per agreement Date of Completion	Fund Received	Total Expenditure	UC Sent	Main Component	Rs. In Crores			
									Component Wise Physical Progress.			Remarks
									Upto Previous Month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	नगर परिषद फारबिसगंज में दुर्गा स्थान के बगल से मनोहर लोहिया पथ के सदर अस्पताल तक पी०सी०सी० सडक एवं नाला निर्माण कार्य। 2014-15 संवैदक- शेखर कुमार सिंह	94,80,700.00 Ref. 2122 22.05.2015	82,22,087.00 08.02.2016	07.08.2016	0.86	0.36	0.36	P.C.C & Drain	1390.00 नाला कार्य एवं 370.00 में पथ अतिक्रमण के कारण कार्य बाधित है। 45.50% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।		1390.00 नाला कार्य एवं 370.00 में पथ अतिक्रमण के कारण कार्य बाधित है।	
2	नगर पंचायत जोगबनी के कुशुमलाल चौक से अहमदपुर चौक तक पी०सी०सी० सडक का विस्तार इस्लामपुर वट वृक्ष नेपाल सीमा तक पी०सी०सी० सडक एवं नाला निर्माण कार्य। 2014-15 संवैदक- शेखर कुमार सिंह	79,32,500.00 Ref. 2122 22.05.2015	68,28,236.00 17.03.2016	16.09.2016	0.71	0.59	0.59	P.C.C & Drain	लगभग 1190.00 नाला कार्य पूर्ण है। 24000 अतिक्रमण के कारण कार्य बाधित है। 87% भौतिक प्रगति प्रतिवेदन कार्य पूर्ण किया गया है।		लगभग 1190.00 नाला कार्य पूर्ण है। 24000 अतिक्रमण के कारण कार्य बाधित है।	
3	चाँदनी चौक स्थित जय प्रकाश पार्क का सौन्दर्यीकरण निर्माण कार्य। 2015-16 संवैदक- नीता झा	39,62,500.00 Ref. 534 09.09.2015	15,75,238.00 13.05.2016	12.09.2016	0.41	0.15	0.15	Park Work	Secduler Item Rs. 17,50,265 कार्य पूरा है Non Secduler Item कार्य अपूर्ण है। (Rs. 22,12,235)		Secduler Item Rs. 17,50,265 कार्य पूरा है Non Secduler Item कार्य अपूर्ण है। (Rs. 22,12,235)	
4	फारबिसगंज नगर परिषद में पटेल चौक महिला महाविद्यालय होते हुए फोर-लेन तक जाने वाली सडक तक पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य। 2018-19	21514000.00 Ref. 07 27.09.2018						P.C.C & R.C.C Drain	Fund Not Available		Fund Not Available	
5	नगर पंचायत कसबा अर्न्तगत वार्ड सं०-17 में गिरजाधर से पोखर टोला होते चिमनी बाजार मंदरसा तक पी०सी०सी० सडक निर्माण के संबंध में।	25214800.00 Ref. 07 27.09.2018						P.C.C & R.C.C Drain	Fund Not Available		Fund Not Available	

6/03/21

6/3/21

Chief Engineer,
Infrastructure & Transport
North Bihar, Buidco, Patna

Infrastructure & Transport (South Bihar)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : February 2021

बिहार सरकार
नगर विकास एवं आवास विभाग
मुख्य अभियंता का कार्यालय

आधारभूत संरचना एवं परिवहन(दक्षिण बिहार उपभाग)
बुडको बिल्डिंग, राजापुर पुल, पश्चिमी बोरिंग कैनाल रोड, पटना-800001

पत्रांक.....125...../

पटना, दिनांक.....5/3/21...../

दिनांक-

पत्रांक-

सेवा में,

मुख्य अभियंता,
आयोजन, निरूपण एवं अनुश्रवण
बुडको, पटना।

विषय :- माह फरवरी-2021 का मासिक प्रगति प्रतिवेदन उपलब्ध कराने के संबंध में।

प्रसंग:- बुडको का कार्यालय आदेश संख्या-38, दिनांक-29.04.2020

महाशय,

उपर्युक्त विषयक प्रसांगिक कार्यालय आदेश के आलोक में बुडको द्वारा दक्षिण बिहार उपभाग के अंतर्गत क्रियान्वित की जा रही आधारभूत संरचना एवं परिवहन से संबंधित योजनाओं का माह फरवरी 2021 का मासिक प्रगति प्रतिवेदन संबंधित कार्यपालक अभियंताओं से प्राप्त प्रतिवेदन के आधार पर समेकित कर पत्र के साथ संलग्न कर भेजी जा रही है।

अनुलग्नक:-यथोक्त। (कुल-22 पृष्ठ)

OE (Santosh J.)
20/3/21
6/3/21

विश्वासभाजन,
मुख्य अभियंता,
दक्षिण बिहार उपभाग,
आधारभूत संरचना एवं परिवहन,
नगर विकास एवं आवास
विभाग, बिहार, पटना।

7/2/21
6/3/21

**दक्षिण बिहार उपभाग अंतर्गत आधारभूत संरचना एवं परिवहन से संबंधित क्रियान्वित योजनाओं का मासिक प्रगति प्रतिवेदन
फरवरी-2021**

Patna District												
Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Inter State Bus Terminus - Patna Shapoorji & Pallonji Construction Private Ltd.	302.3421 Cr vide letter no. 6480 dated 04.10.2017	1. Agreement dated 20/02/2017 - 275.21 CR 2. SupplementryA greement dated 25/06/2018- 13.95 CR	04.05 2019/ Extended date of completion 06.02 2021	208.42 Cr	212.37 Cr	Yes	Block-A Block-B Block-C Block-D STP LIFT SUBSTATION AC PLANT ROOM DRIVERS DORMITORY ELEVATED COORIDOR BUS SHED INTERNAL ROAD WORK (RIGID PAVEMENT) BOUNDARY WALL TERMINAL BLOCK	Rcc completed Rcc completed Rcc completed 8th floor Roof slab RCC work in progress Baffle wall RCC in progress Rcc work completed Building completed Building completed Rcc completed RE Wall 60 m sand compaction completed. Two nos bus shed (Arrival completed in all sense) upto terminal block 1282 rmt completed Rcc work in progress Arrival Terminal block & Departure block Rcc in progress.	Finishing work in progress Finishing work in progress Finishing work in progress RCC roof slab complete. Balance baffle wall Rcc in progress Mep to start Pump erection & pipeline work Commisioning to take place External painting work to start Block work & plaster work in progress Panel erection completed Balance area base preperation work in progress. Balance RCC under progress Balance brickwork, plaster & grill fixing work under progress for East and North side. Ramp slab Rcc work in progress	92% 85% 97% 77% 80% 85% 100% 100% 86% 93% 30% 79% 56% 37%	1. Balance outstanding to be cleared INR 24.1 cr immediately. 2. Litigation of southern boundary to be resolved.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
2	पटना शहर में इलेक्ट्रॉनिक ट्रैफिक लाईट का अधिष्ठापन कार्य संवेदक का नाम-ARS	राशि - 26.06 करोड़ पत्राक - 45 दिनांक - 20.08.2014 एव	राशि-25,20,08,33 6.00	22.12.2018	23.99	25.17	23.91	Traffic Control Room Installation (Foundation) of Electronic Total no of Traffic Light Junction-82	Traffic Control Room -Completed. Installation (Foundation) of Electronic Traffic Light Junction Completed-82		Traffic Control Room - Completed. Installation (Foundation) of Electronic Traffic Light-Junction Completed-82	पुनरीक्षित प्रशासनिक स्वीकृति हेतु विभाग को पत्र भेजा गया है।
List of Project Patna West District-Patna												
1	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड सं०-32 अयोध्यानगरी फेज-1 दीघा, पटना अवस्थित राजाराम पथ (एम्स फ्लाई ओवर पीलर नम्बर-263) के बगल में पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य /HANUMANT HITECH INFRASTRUCTURE	0.35048 & 161/27.03.18	0.3022205/ 16.01.19	15.07.19	0.17600	0.17524	0.17524	Drain-600 ft Road-700 ft	work completed		work completed	निधि की कमी।
2	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड संख्या-37 अंतर्गत विश्वेश्वरैया नगर में श्री तनिक प्रसाद सिंह के मकान से बेली रोड सर्विस लेन तक पी०सी०सी० एवं आर०सी०सी० नाला का निर्माण कार्य / USHA CONSTRUCTION	0.44938 & 124/26.12.18	0.3866381 /13.02.19	12.08.19	0.22469	0.21570	0.21570	Drain-600 ft Road-600 ft	Drain-500 ft Road-500 ft		Drain-500 ft Road-500 ft	जमीन पर अतिक्रमण के कारण कार्य बंद। CWJC no 11723 2019 दाखर किया गया है।
3	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड सं०-35 में घुड़दौड़ रोड से मैजैस्टिक जानकी सिटी अपार्टमेंट होते हुए अनिल जी के मकान से संजय कुमार उपाध्याय जी के मकान से सुरेश जी के मकान तक पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।/ KUNAL KUMAR	0.8314 & 91/28.02.19	.6931516/ 13.11.19	12.06.2020	0.41570	0.41366	0.41366	Drain-1389 ft Road-1145 ft	work completed		work completed	अध्यायचना समर्पित।
4	नगर परिषद दानापुर अन्तर्गत आर०पी०एस० मोड़ से उत्तर आर्य समाज मंदिर रोड स्थित श्री कृष्ण पुरम लेन नं०-08 में पथ एवं आर०सी०सी० नाला निर्माण कार्य।/ USHA CONSTRUCTION	0.44246 & 07/27.09.19	0.3922244/ 03.12.19	02.06.2020	0.22123	0.18903	0.18903	Drain-800 ft Road-800 ft	Drain completed Road-675 ft		Drain completed Road- 675 ft	जमीन विवाद के कारण कार्य बंद।

4

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
5	नगर परिषद दानापुर निजामत अन्तर्गत वार्ड नं०-37 के वि० व० नं० 1/19 नगर में बेली रोड से बिरेन्द्र यादव के घर तक पथ में पी०सी०सी० ढलाई एवं आर०सी०सी० नाला निर्माण कार्य।/ NAVIN KUMAR	1.82467 & 07/27.09.18	1.4692975/ 07.12.19	06.12.2020	0.91234	0.91234	0.91234	Drain-2465 ft Road- 2465 ft	Drain-2300 ft Road- 2015 ft		Drain- 2300 ft Road- 2015 ft	
6	नगर परिषद दानापुर वार्ड सं०-05 एवं 06 में मुख्य सड़क एन०एच० 30 से नलकूप संख्या 85 के बीच पथ निर्माण कार्य। /NARESH KUMAR	2.33040 & 91/28.02.19	1.92774/ 02.03.2020	01.03.2021	1.16520	0.50255	0.50255	Retaining wall 853 ft/ P.C.C Road 853 ft	Only Piling work completed		Only Piling work completed	Vetted Design एवं Drawing के अनुरूप पुनरीक्षित प्राक्कलन समर्पित किया गया है। संवेदक द्वारा नये Drawing के अनुसार बड़े हुए Piling का कार्य प्रारंभ कर दिया गया है।
7	नगर पंचायत मनेर अन्तर्गत वार्ड सं०-07 में नगर पंचायत मनेर से उदय सिंह के मकान तक आर०सी०सी० नाला, कमर स्लैब एवं पी०सी०सी० सड़क निर्माण कार्य।/ SANDEEP PATIL	1.8974 & 07/27.09.18	0.1690775/ 26.08.19	25.11.19	0.06487	0.09206	0.09206	Drain-492 ft Road- 492 ft	work completed		work completed	अधियाचना समर्पित।
Patna District (Patliputra Anchal, BUIDCo)												
1	Construction of Road and Footpath work covering 3M x 3M open Drain approaching to Punaichak STP Patna M/s Archana Contractors Pvt. Ltd.	1,97,00,000 & 91/28.02.2019	1,65,02,202 23.07.2019	22.01.2021	Nil	Nil	Nil	Drain- 100m Road- 100m	Nil	Nil	Nil	Due to existing electric pole, work is not started. For shifting E. pole letter issued to Electricity Department
2	RCC drain work from Pahalad Singh house to Surendra Narayan Singh house in Shivpuri Ward no.- 7 M.A. Construction	55,27,400 & 80/12.02.2019	44,99,010 13.01.2020	12.07.2020	Nil	Nil	Nil	RCC Drain-55m Load bearing slab- 55m	32m drain work completed		32m drain work completed	Due to fund unavailability, progress of work hampered.
3	Construction of RCC drain & PCC Road from Ravi Chowk to Dr. Bhattacharya Road in Ward no.- 7 Pammi Kumari Construction Pvt. Ltd.	1,35,06,600 & 80/12.02.2019	FA/2020-21 /F2-02 1,13,24,277 13.05.2020	12.11.2020	Nil	Nil	Nil	Drain- 610m Road- 610m	36% drain work completed	---	36% drain work completed	Due to fund unavailability, progress of work hampered.
4	Construction of RCC Drain and PCC Road work at Ward No.- 6, Road no.- 24, Adarsh Vihar Colony Usha Construction	74,22,700 & 80/12.02.2019	55,70,632	10.03.2021	Nil	Nil	Nil	Drain- 442m Road- 442m	Nil	Nil	Nil	योजना का नाम सुधारने हेतु विभाग को पत्राचार किया गया है।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Patna East										District-Patna		
1	पटना नगर निगम अन्तर्गत वार्ड सं०-३० अन्तर्गत पूर्वी देलवाँ में श्री गोपाल झा के मकान तक एवं इसके लिक पथों में मू-गर्म नाला एवं पी०सी०सी० पथ का निर्माण कार्य। संवेदक श्री शंकर शर्मा	0.43451 UDHD Lt.-123/ 26.02.2018	0.3669285	29.07.2019	0.0345100	0.0345100	0.0345100	PCC ROAD 265 M H.P DRAIN 265 M	10 % 100 %	शून्य -	10 % 100 %	निधि के आभाव में पथ का कार्य धिमी एवं नाली का कार्य पूर्ण।
2	पटना नगर निगम अन्तर्गत वार्ड नं०-०५ अन्तर्गत राजा बाजार पाया सं०-७२ के उत्तर शंकर इलेक्ट्रिक दुकान से राजीव रंजन वर्मा के घर तक पी०सी०सी० सड़क निर्माण कार्य। संवेदक श्रीमति वंदना सिन्हा	0.13781 UDHD Lt.-78/ 06.12.2017	0.1236935	4 month	0.0689050			PCC ROAD 183 M	35%	-	35%	कार्य पूर्ण। स्थल की स्थिति के अनुसार शेष कार्य करने की आवश्यकता नहीं है।
3	पटना नगर निगम अन्तर्गत वार्ड नं०-२९ में खासमहल मुख्य पथ एवं लिक पथ में मू-गर्म नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक श्री संतोष कुमार	1.967925 UDHD Lt.-160/ 27.03.2018	1.6407419	08.01.2019	1.9679250	1.4659932	1.465993	PCC ROAD 1244 M H P DRAIN 1244 M	90% 90%	शून्य शून्य	90% 90%	
4	नगर परिषद फतुहॉ अन्तर्गत वार्ड संख्या २५ एवं २६ में एन०एच० ३० कॉलेज रोड होते हुए नटराज नगर होते हुए रेलवे हन्टर तक भूगर्म नाला एवं पी०सी०सी० दलाई कार्य। संवेदक मेसर्स स्टील आर्क	0.76275 ud&hd Letter No - 111/09.01.2019	0.7070037	03.08.2020	0.3813750	0.3813750		PCC ROAD 1600 ft. H.P DRAIN 1600 ft.	60 % 100 %	शून्य शून्य	95 % 100 %	कार्य लगभग पूर्ण।
5	नगर परिषद मौकामा अन्तर्गत चिन्तामणीचक रोड से राजकीय मध्य विद्यालय सिखारीचक में पी०सी०सी० सड़क एवं आर०सी०सी० नाला निर्माण कार्य। संवेदक मेसर्स साई हाईवे	2.56943 ud&hd Letter No - 63/27.09.2018	2.2423135	23.07.2020	0.6423575	0.6417912	0.6417912	PCC ROAD 762 M RCC DRAIN 1250 M	100% 100%	- -	100% 100%	निधि की कमी।
6	नगर परिषद मौकामा अन्तर्गत वार्ड नं०-०१ में स्व० रामचरित्र सिंह के मकान से महावीर स्थान तक पानी टंकी तक पी०सी०सी० दलाई सह आर०सी०सी० नाला निर्माण कार्य का अवशेष कार्य। संवेदक मेसर्स रामाश्री साई कन्स्ट्रक्शन	1.984 UDHD Lt.-79/ 06.12.2017	1.3202181	10.06.2020	0.5316586	0.5271370	0.5271370	PCC ROAD 590 M RCC DRAIN 605 M	100% 100%	- -	100% 100%	निधि की कमी।

6

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
7	पटना सिटी स्थित कटरा बाजार में श्री कृष्ण गौशाला में 20'00" x 16'0" का चबुतरा पर शेड का निर्माण 75'0" x 25'0" का नया शेड का निर्माण एवं अन्य शेड का सोलिंग का मरम्मत, प्रकाश व्यवस्था एवं जलापूर्ति का कार्य। संवेदक श्री राजेश्वर सिंह	0.13837 DM, Patna Letter No. 522/21.03.2018	0.1233136	29.12.2018				SHADE 3 NO. Electrification and Water Supply --	90% शून्य	शून्य शून्य	90% शून्य	निधि की कमी।
8	ANIMAL BIRTH CONTROL CENTRE WITH CANINE SECTION AND OPERATION THEATOR FOR STREET DOG AT BY PASS ROAD BEUR, PATNA. Contractor Sri Raj gopal Sharma	3.3846 230/15.02.2017	2.9805287	12 Months	3.3846000				शून्य	शून्य	शून्य	जमीन उपलब्धता हेतु पटना नगर निगम से पत्राचार एवं व्यक्तिगत रूप से सम्पर्कपरान्त जमीन चिह्नित कर ली गई है। शीघ्र विधिवत रूप से NOC प्राप्त होने का आश्वासन मिला है।
9	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-56 के खरौनिया स्थित वसुपति नगर में सड़क एवं नाला का निर्माण कार्य। संवेदक श्री श्याम कुमार	0.7462 ud&hd Letter No. - 80/12.02.2019	0.6374462	6 माह	0.37310000	0.3308346		PCC ROAD RCC DRAIN	20 60	30% 1kwU;	50 60%	-
10	पटना नगर निगम वार्ड नं०-70 में पटना घाट बरखी पर से मुन्ना जयसवाल के घर से जलकदंरबाग होते हुए नागानाबा के मन्दिर तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0.9114 ud&hd Letter No. - 80/12.02.2019		6 माह	0.4557000			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	-
11	पटना नगर निगम वार्ड नं०-53 में अशोक राज पथ से गायघाट दक्षिणी गली शेरशाह पथ, नया गाँव पथ सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स हनुमन्त हाईटेक	0.7723 ud&hd Letter No. - 80/12.02.2019	0.6497138	6 माह	0.3861500	0.3861500		PCC ROAD RCC DRAIN	शून्य 50%	शून्य 40%	शून्य 90%	-
12	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-72 में दीदारगंज रेलवे हाल्ट के नीचे अजय जी के कोयला डिपो से महिपाल यादव के गोदाम तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री संतोष कुमार	0.767 ud&hd Letter No. - 80/12.02.2019		6 माह	0.3835000	0.1736957		PCC ROAD RCC DRAIN	40% 75%	10% 10%	50% 85%	-

k

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
13	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-54 में ऑक्सिजन हॉस्पिटल बजरंगपुरी से पश्चिम लिंक गली दर गली विस्कोमान कॉलोनी आदिवासी कॉलोनी मुख्य सड़क ममसेन यादव के मकान के सामने तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.27169 ud&hd Letter No - 80/12.02.2019		6 माह	0.1358450			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	अन्य विभाग से आर० सी० सी० नाली बन गया है।
14	पटना नगर निगम वार्ड नं०-58 में अशोक राज पथ से अतुल जी के मकान होते हुए खलासी टोला राजकीय स्कूल तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री अतुल्या कुमार	0.24718 ud&hd Letter No - 80/12.02.2019	0.2076100	6 माह	0.1235900	0.0917789		PCC ROAD DRAIN	शून्य 100%	0 0	0 100%	-
15	पटना नगर निगम वार्ड नं०-59 में राम मंदिर से मानस पथ होते हुए मुन्नु अवस्थी के घर तक बोली मोड़ तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री राजीव रंजन	0.15722 ud&hd Letter No.-80/12.02.2019	0.1321807	6 माह	0.0786100			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	-
16	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-61 में नसीवचक मेला महतो के घर से कमलदह पथ तक पी०सी०सी० सड़क एवं नाला निर्माण कार्य। संवेदक श्री माधव रंजन	0.49851 ud&hd Letter No - 80/12.02.2019		6 माह	0.2492550	0.1328999		PCC ROAD RCC DRAIN	30% 50%	0 20%	30% 70%	-
17	पटना नगर निगम वार्ड नं०-61 व 68 में कृष्णा वेलदार जी के मकान से वेलदारी टोला सुनील चौधरी चौराहा से पप्पु मेहता जी के मकान तक सड़क सह नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.37026 ud&hd Letter No - 80/12.02.2019	0.3113402	6 माह	0.1851300	0.1851294		PCC ROAD RCC DRAIN	70% 100%	20% 0	90% 100%	-
18	पटना नगर निगम वार्ड नं०-67 में कैमालकोह नया टोला नहर वसे सेबालाल राय के घर तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री विवेक सिन्हा	0.35597 ud&hd Letter No - 80/12.02.2019	0.2991079	6 माह	0.1779850	0.177985		PCC ROAD RCC DRAIN	40% 80%	30% 20%	70% 100%	-
19	पटना नगर निगम वार्ड नं०-58 में दुर्गा चरण लेन में ज्ञानी बाबु के मान से सुरज जी के मकान होते हुए राजेश जी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0.49646 ud&hd Letter No - 80/12.02.2019		6 माह	0.2482300			PCC ROAD RCC DRAIN	शून्य 10%	शून्य 0	शून्य 10%	-

6

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
20	पटना नगर निगम वार्ड नं०-65 में बिजली ऑफिस गली मोड़, मीरगुलाबी बाग, शिवकला मन्दिर-सोनार टोली एवं सदर गली को जोड़नेवाली सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स निकेत ज्ञानवी	0.44942 ud&hd Letter No - 80/12.02.2019	0.3779215	6 माह	0.2247100			PCC ROAD RCC DRAIN	शून्य शून्य	शून्य शून्य	शून्य शून्य	-
21	पटना नगर निगम वार्ड नं०-65 में बिजुल यादव जी के गोला से खाजकला सामुदायिक भवन होते हुए शिवनारायण प्रसाद चौरसिया जी के मकान तक (नबाब घाट) में सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रिन्स कुमार	0.23983 ud&hd Letter No - 80/12.02.2019	0.2017146	6 माह	0.1199150	0.1013683		PCC ROAD RCC DRAIN	शून्य 100%	30% -	30% 100%	-
22	पटना नगर निगम वार्ड नं०-67 में सीताराम दीक्षित बाबा के मोड़ से रामावतार हलवाई तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री प्रमोद कुमार	0.4996 ud&hd Letter No - 80/12.02.2019	0.4201634	6 माह	0.2498000	0.1478736		PCC ROAD RCC DRAIN	शून्य 80%	शून्य 10%	शून्य 90%	-
23	पटना नगर निगम वार्ड नं०-54 में आदिवासी कॉलोनी एवं विस्कोमान कॉलोनी मुख्य सड़क से शीतला माता मंदिर प्यार लाल का बाग होते हुए मुरारी सिंह के मकान पाटलीग्राम अपार्टमेंट तक सड़क एवं नाला निर्माण कार्य।	0.27559 ud&hd Letter No - 80/12.02.2019		6 माह	0.1377950			PCC ROAD RCC DRAIN	- -	- -	- -	अन्य विभाग से कार्य पूर्ण होने के कारण योजना स्थगित।
24	पटना नगर निगम वार्ड नं०-58 के नेहरुवक में अभित किराना दुकान से गढ़हा मंदिर होते हुए केदार नाथ चौधरी के मकान तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स लैन्ड मार्क	0.46031 ud&hd Letter No - 80/12.02.2019		6 माह	0.2301550			PCC ROAD RCC DRAIN	शून्य 10%	शून्य 0	शून्य 10%	-

h

22

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
25	पटना नगर निगम वार्ड नं०-62 में बाहरी वेगमपुर पारपोखड़ा वैजू महतो के घर से आर०ओ०पी० पुल तक सड़क एवं नाला निर्माण कार्य। संवेदक श्रीमति पुनम कुमारी	0 25887 ud&hd Letter No - 80/12.02.2019	0.2177220	6 माह	0.1294350	0.1286069		PCC ROAD RCC DRAIN	100%	0	100%	-
26	पटना नगर निगम वार्ड नं०-62 में बाहरी वेगमपुर अरुण मेहता के घर से सुनील चौधरी के घर तक बसकरिया टोला तक सड़क एवं नाला निर्माण कार्य। संवेदक श्री विवेक सिन्हा	0 34451 ud&hd Letter No - 80/12.02.2019	0.2897574	6 माह	0.1722550	0.1722550		PCC ROAD RCC DRAIN	40% 70%	20% 10%	60% 80%	-
27	पटना नगर निगम वार्ड नं०-65 के घघा गली में नगीना दास अजमेरा के घर से जगत कोठा तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स हनुमन्त हाईटेक	0 49998 ud&hd Letter No - 80/12.02.2019	0.4204577	6 माह	0.2499900	0.249990		PCC ROAD RCC DRAIN	90% 90%	10% 10%	100% 100%	-
28	पटना नगर निगम वार्ड नं०-65 में महाराजा घाट में गोलबारा जी के मकान से लेकर महाराज घाट अखाड़ा तक सड़क एवं नाला निर्माण कार्य। संवेदक श्रीमति मनीषा कुमारी	0 36768 ud&hd Letter No - 80/12.02.2019		6 माह	0.1838400	0.1602284		PCC ROAD RCC DRAIN	शून्य 20%	50% 60%	50% 80%	-
29	पटना नगर निगम वार्ड नं०-67 में आजाद ट्रांसपोर्ट के संतोषी माता के गली गंगा बाबू की देव तक सड़क एवं नाला निर्माण कार्य। संवेदक मेसर्स दिपशिका कन्सट्रक्शन	0 3044 ud&hd Letter No - 80/12.02.2019		6 माह	0.1522000			PCC ROAD RCC DRAIN	शून्य 20%	शून्य 30%	शून्य 50%	-

h



Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
30	पटना नगर निगम क्षेत्रान्तर्गत वार्ड नं०-70 में अशोक राज पथ गौतम नर्सिंग होम से नुरुद्दीनगंज घाट किनारे तक भूगर्भ नाला एवं सड़क निर्माण कार्य। संवेदक मेसर्स जी०डी० इन्टरप्राइजेज	0.48085 ud&hd Letter No.- 80/12.02.2019	0.4044186	6 माह	0.2404250	0.240425		PCC ROAD DRAIN	50% 90%	10% 0	60% 90%	-
31	पटना नगर निगम वार्ड नं०-70 में मुरारी शर्मा जी के गली में सड़क एवं नाला निर्माण तथा बोरिंग कार्य। संवेदक श्री सदीप पाटिल	0.14205 ud&hd Letter No.- 80/12.02.2019	0.119417	6 माह	राशि अप्राप्त।			PCC ROAD RCC DRAIN	- -	- -	- -	अन्य विभाग से कार्य होने के चलते योजना स्थगित।
32	पटना नगर निगम वार्ड नं०-71 में अशोक राज पथ सिमली बड़ी देवी स्थान से शाखा गली होते हुए बुटकिया बाजार मोड़ तक सड़क एवं नाला निर्माण कार्य। (700 फीट लम्बा एवं 12 फीट चौड़ा) संवेदक श्री माधव रंजन	0.4814 ud&hd Letter No.- 80/12.02.2019		6 माह	राशि अप्राप्त।			PCC ROAD RCC DRAIN	शून्य 80%	शून्य -	शून्य 80%	प्रथम किस्त की निधि अप्राप्त।

List of Project Jehanabad District

1	जहानाबाद अन्तर्गत नगर सरकार भवन / प्रशासनिक भवन निर्माण कार्य। विकास कुमार सिंह	<u>Letter-53</u> <u>date-</u> <u>15.09.2014</u> <u>3.11 CR</u> <u>AGREEM</u> <u>DATE-</u> <u>30.04.2016</u>	3.33	10/29/2017	2.67	2.45	2.45	building work	WORK COMPLETE		complete	निधि की कमी।
2	वार्ड संख्या-14 में एरोड्राम घनगावां रोड से राहुल रोशन के घर तक नाला एवं पी०सी०सी० कार्य। कौशल किशोर	<u>Letter-128</u> <u>date-</u> <u>08.03.2018</u> <u>0.33 CR</u> <u>AGREEM</u> <u>DATE-</u> <u>25.02.2019</u>	0.288	24.06.2019	0.16	0.16	0.16	drain & p.c.c	WORK COMPLETE	complete	complete	निधि की कमी।
3	वार्ड संख्या -13 खलकोचक में यमुना नदी पर घाट निर्माण कार्य। कुमार राजीव रंजन	<u>Letter-07</u> <u>date-</u> <u>27.09.2018</u> <u>0.19 CR</u> <u>AGREEM</u> <u>DATE-</u> <u>01.06.2019</u>	0.164	9/30/2019	NIL	NIL	NIL	CONST. OF GHAT				मखदुमपुर नगर पंचायत से उक्त योजना का आवंटित राशि अप्राप्त है।

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
4	वार्ड नं०-29 में अवस्थित बेरथु कोठी होते श्री मयाम कुमार के घर से पश्चिम तरफ से ब्रजेश कुमार के घर तक पी०सी०सी० कार्य एवं पुर्व निर्मित नाला की मरम्मत एवं ढक्कन निर्माण उपेन्द्र कुमार शास्त्री	Letter-07 date- 27.09.2018 0.08 CR AGREEM DATE- 26.02.2020	0.074	25.04.2020	0.04	0.04	NIL	drain & p.c.c	WORK COMPLETE		COMPLETE	निधि की कमी।
5	वार्ड न०-29 में अवस्थित श्री ब्रजेश कुमार ग्राम डैडी के घर से पुरब से पी०सी०सी० कार्य सहित नाली ढक्कन सहित निर्माण कार्य नाला का जल निकासी श्री अरुण भार्मा ग्राम डेडसइया के घर के पास पुर्व से निर्मित नाला की ओर है। मनीष कुमार	Letter-07 date- 27.09.2018 0.10 CR AGREEM DATE- 26.02.2020	0.092	25.04.2020	0.05	0.05	NIL	drain & p.c.c	COMPLETE		complete	निधि अप्राप्त।
6	वार्ड न०-29 में बलराम पंडित के मकान से दयानिधि के मकान होते हुए नबार्ड बैंक तक पी०सी०सी० पथ ,नाला एवं ढक्कन निर्माण कुमार राजीव रंजन	Letter-66 date- 09.01.2019 0.18 CR AGREEM DATE- 26.02.2020	0.156	25.04.2020	0.09	0.09	NIL	drain & p.c.c	WORK COMPLETE		COMPLETE	निधि अप्राप्त।
List of Project Buxar District												
1	बक्सर नगर परिषद स्थित मुनीम चौक से अनुमंडल होते हुए काली घाट तक सड़क एवं नाला निर्माण। मनदीप कुमार सिंह	0.1789700 DM, Buxar LT05-0250 DT 09.02.2016	0.1600702 19.04.2018	18.07.2018	0.0894850	0.0894850	0.0894850	ROAD NALA			Work Completed	निधि की कमी।
2	बक्सर नगर परिषद स्थित मेन रोड से सर्किट हाउस तक फुटपाथ एवं रोमानी की व्यवस्था। अशोक कुमार राय	0.4932350 DM, Buxar LT05-0006 DT 10.03.2016	0.4307539 05.10.2016	04.01.2017	0.2420625	0.2420625	0.2420625	FOOTPATH			Work Completed	निधि की कमी।

h

22

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	समाहरणालय परिसर स्थित पार्क का सौंदर्यीकरण कार्य। (असैनिक कार्य) प्रशांत कुमार सिंह	0.4213800 AA- 0.4213800 DM, Buxar LT05-1785 DT	0.3858756 02.09.2015	01.12.2015	0.2106900	0.2106900	0.2106900	PARK			Work Completed	निधि की कमी।
4	बक्सर नगर परिषद अन्तर्गत समाहरणालय स्थित पार्क का सौंदर्यीकरण कार्य (स्वच्छता, जलापूर्ति एवं विद्युतीय कार्य)। मंतोष कुमार	0.12473 DM, Buxar LT05-1785 DT 14.07.2015	0.1039403 02.09.2015	01.12.2015	0.0599947	0.0599947	0.0599947	PARK			Work Completed	निधि की कमी।
5	बक्सर नगर परिषद स्थित किला मैदान के पश्चिम-उत्तर कोने से दक्षिण-पश्चिम कोने तक पार्क निर्माण एवं रोशनी की व्यवस्था। मनोज कुमार राय	0.4814100 DM, Buxar LT05-1428 DT 27.12.2017	0.3950993 05.06.2018	04.09.2018	0.240705	0.240705	0.240705	PARK			Work Completed	निधि की कमी।
6	बक्सर नगर परिषद स्थित मगत सिंह पार्क निर्माण का सौंदर्यीकरण। मनोज कुमार राय	0.5183200 DM, Buxar LT05-1428 DT 27.12.2017	0.0716112 05.06.2018	04.09.2018	0.15916	0.15916	0.15916	PARK			Work Completed	निधि की कमी।
7	राज्य योजना अन्तर्गत नगर परिषद् डुमराँव के प्रशासनिक भवन का निर्माण कार्य संवेदक - अचलदेव सिंह	2.82455	2.3161731 30.12.2015	29.6.2017	3.11	2.05933	2.05933	Building with PHE, Electrification.			Building Completed 95%	

h

22

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Gaya District												
1	मानपुर बस स्टैंड का निर्माण Name of the Contractor- M/s Jai Mata Di Road Construction Pvt.Ltd	Amount- 10.48 Letter no- 2692 Dated-30.05.2019 Agreement Date- 31.05.2019	Amount-5.44 15.06.2015 Revised 9.86	31.08.2020	7.655	5.45	4.215	(i) Bus Terminal (ii) Toilet Blocks & Small Shops (iii) Compound wall & gate (iv) Internal Road Path way & Landscaping (v) Electric work (internal & external) (vi) PHE Work (internal & external)	बाहरी दिवार में प्लास्टर कार्य एवं दिवार में ग्रेनाइट लगाने का कार्य प्रगति पर एवं बाउंड्री गील का पूर्ण ।	Wall में ग्रेनाइट Tiles एवं फर्श पर Floor tiles का कार्य प्रगति पर ।	मुख्य भवन का भूतल एवं प्रथम तल के छत ढलाई कार्य पूर्ण, भूतल का आंतरिक प्लास्टर कार्य पूर्ण, प्रथम तल के प्लास्टर का कार्य पूर्ण । बाउंड्री का ढलाई एवं बीक वर्क कार्य पूर्ण । कैंपस में मिट्टी भरवाई का कार्य पूर्ण । सौचालय का कार्य प्रगति पर । बाउंड्री गील का कार्य पूर्ण । बाहरी दिवार में प्लास्टर कार्य एवं दिवार में ग्रेनाइट लगाने का कार्य पूर्ण ।	&
2	नगर निगम, गया क्षेत्रांतर्गत दीर्घी तालाब के उन्नयन एवं सौंदर्यीकरण कार्य Name of the Contractor-Shree Alok Kumar	Amount- 2.54 Letter no- 54, Dated-05.09.2018 Agreement Date- 27.07.2019	Amount – 1.7926	26.01.2021	1.27	0.4915760	NIL	(i) Boundary Repair of Pond (ii) Pathway (iii) Guard Room & Ticket Counter (iv) Gazibo (v) Cafeteria & Toilet Block (vi) Painting, Plastering of boundry wall (vii) Dewatering and Desilting of pond (viii) Boring and pipe laying (ix) Water fountain	पाथवे में Railing का कार्य प्रगति पर ।	तालाब के किनारे रेलिंग का कार्य एवं पाथवे का कार्य प्रगति पर ।	Guard room up to Roof cast with plaster. Cafeteria & Toilet Block . Desilting work done.Boundru Wall & Stair work completed.	&
3	जगजीवन कॉलेज के सामने बुल्डा शहीद भजार (लखीगबाग) होते हुए संजय शर्मा (महुएत) होते हुए खटांगी कोठी तक पी०सी०सी० पथ का निर्माण Name of the Contractor-Shree Fakre Alam Khan	Amount-0.28986 Letter no. 123 Dated- 26.02.2018 Agreement date- 31.07.2019	Amount – 0.2463	30.01.2020	0.14493	0.14493	0.14493	(i) Construction of Drain (ii) Construction of Road				Completed.
4	बच्चु राय, सेवानिवृत्त शिक्षक के घर से नरेश सिंह लोदीपुर के घर तक पी०सी०सी० पथ एवं ढक्कन सहित नाली का निर्माण Contractor-Shree Kundan Kumar Singh	Amount- 0.29127 Letter No-124 Dated- 26.02.2018 Agreement Date-06.08.2019	Amount – 0.2479	05.02.2020	0.145635	0.145635	0.145635	(i) Construction of Drain (ii) Construction of Road				Completed.

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
5	गया-खिजरसराय मुख्य पथ से राणा होते हुए जनकपुर मुख्य पथ तक पथ एवं नाली का जीर्णोद्धार कार्य। Name of the Contractor-Shree Vaibhav Chandra Singh	Amount- 0.261 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount – 0.2174	17.04.2020	0.1305	0.1305	0.1305	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain – 300 Feet with cover (ii) Construction of Road up to brick soling- 250 Feet (iii) PCC Work 200 Feet.	NIL	(i) Construction of Drain – 500 Feet with cover (ii) PCC Work 500 Feet.	Due to local hindrance work is stopped. Show cause is issued.
6	कुम्हार टोली बजरंगबली मंदिर से काली पोखर तक पी0सी0सी0 पथ का निर्माण एवं उन्नयन कार्य। Name of the Contractor-Shree Fakre Alam Khan	Amount- 0.3158 Letter no-88, dated-20-11-2018, Date of Agreement 18.10.2019	Amount – 0.2631	18.04.2020	0.1579	0.1579	0.1579	(i) Construction of Drain (ii) Construction of Road	-----	-----	-----	Completed.
7	मानपुर काली पोखर से श्याम नगर होते हुए अबगिला देवी स्थान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Krishna Kant Kumar	Amount- 0.4508 Letter no-88, dated-20-11-2018, Date of Agreement 12.10.2019	Amount – 0.3757 Date- 12.10.2019	11.04.2020	0.2254	0.2254	0.2254	(i) Construction of Drain	(i) Construction of Drain- 1050 feet	NIL	(i) Construction of Drain- 1150 feet	
8	गया-नवादा मेन रोड में मुफस्सील मोड़ से कब्रिस्तान तक ढक्कन सहित नाली निर्माण कार्य। Name of the Contractor-Shree Kundan Kumar Singh	Amount- 0.3354 Le no-88, dated-20-11-2018, Dt of Ag.18.10.2019	Amount – 0.2792	18.04.2020	0.1677	0.1677	0.1677	(i) Construction of Drain	-----	-----	-----	Completed.
9	वाड सं0-53 अंतर्गत मूसंडा में पी0सी0सी0 पथ एवं नाला निर्माण। Name of the Contractor-Shree Ambuj Sharma	Amount- 0.8898 Letter no-40, dated-20-11-2018 Date of Agreement 18.10.2019	Amount – 0.7412	18.10.2020	0.44895	0.44895	0.44895	(i) Construction of Drain (ii) Construction of Road	(i) Construction of Drain Cover – 677 feet (ii) Construction of Drain – 1700 feet (iii) Construction of Road – 1985 feet	NIL	(i) Construction of Drain Cover – 677 feet (ii) Construction of Drain – 1700 feet (iii) Construction of Road – 1985 feet	Show cause is issued.

6

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Aurangabad District.												
1	औरंगाबाद बस स्टैण्ड निर्माण योजना संवैदक का नाम- M/s Mateshwari Construction	राशि-4.00 करोड पत्राक-78, दिनांक-19.11.14 एवं	राशि-3.30 करोड एवं तिथि-02.06 2015	12 Month	1.98	1.98	1.98	Bus terminus(civil work) Toilet block and small shops(civil work) internal road pathway and landscapping work. Electrical work Phed work	कार्य पूर्ण उदघाटन संपन्न			कार्यपालक पदाधिकारी, नगर परिषद् औरंगाबाद के पत्राक-2117 दिनांक-27.12.2019 द्वारा न0 वि0 एवं आ0 वि0 से अवशेष आवंटन मो0-200 लाख की मांग की गयी है। जो अप्राप्त है। पत्राक-352 दिनांक-07.09.2020 द्वारा आवंटन की मांगपत्र मुख्य अभियंता महोदय (आधार भूत संरचना) को समर्पित है।
2	नवीनगर बस स्टैण्ड निर्माण योजना संवैदक का नाम- Mukesh Kumar Singh.	राशि-1.99 करोड पत्राक-78, दिनांक-19.11.14 एवं	राशि-1.70 करोड एवं तिथि-02.03.2016	06 Month	1.60	1.474	1.207	Bus terminus(civil work) Toilet block and small shops(civil work) internal road pathway and landscapping	लगभग कार्य पूर्ण।	कार्य पूर्ण।		समयवृद्धि स्वीकृति हेतु आवेदन समर्पित।
List of Project ARA District.												
1	Construction of park at moti tola, ara dist.- bhojpur Sri. Prashant kumar singh	0.812 Letter no.- 03/ Amrut - 03-15/2016 323, Date- 09/02/2017 (UDHD)	0.367 01/10/2017	4 month (01/02/2018)		0.197		1. Earthwork 2. Boundary Work 3. Pathway 4. Toilet 5. Parking area 6. Guard Room	1. Earthwork-Complete 2. Boundary Work-Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area-Work in Progress 6. Guard room-Work in Progress		1. Earthwork- Complete 2. Boundary Work- Near to complete 3. Pathway-Work in Progress 4. Toilet-Work in Progress 5. Parking area- Work in Progress 6. Guard room- Work in Progress	Land dispute and water logging problem

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
2	Upgradation and beautification of veer kunwar singh park at ramna maidan dist.- bhojpur Sri. Prashant kumar singh	0.7492 Letter no.- 03/ Amrut- 03- 15/2016 323, Date- 09/02/2017 (UDHD)	0.281 01/10/2017	4 month (01/02/2018)		0.164		1. Construction of stairs for seating and boating 2. construction of Pargola 3. Construction of Parking Area	1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area-complete 4. Maintanance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in pregress		1. Construction of stairs- Near to complete 2. construction of Pargola-Near to complete 3. Construction of Parking Area- complete 4. Maintanance of boundary and gate-Not Started 5. Landscape and Horticulture-Work in pregress	
List of Project Nalanda District.												
1	वार्ड नं0- 23 में रामचन्द्रपुर विजय प्रसाद के घर से दक्षिण मनोज अंडा होते हुए कुणाल के घर से दक्षिण तक एवं शक्ति जी के घर होते हुए मेन रोड तक पी0सी0सी0 पथ एवं आर0सी0सी0 नाला निर्माण कार्य। (श्रीमती विनिता देवी)	68.810	Rs. 61.194 lakh/ F2-02/2019- 20 dt. 20.03.2020	19.09.2020	34.405	33.883	33.383	Drain = 636 m Road = 583 m	Drain = 619m Road = 558 m	Drain = 00m Road = 00 m	Drain = 619 m Road = 558m	निधि की कमी।
2	वार्डनं0- 21 में मुहल्ला देवीसराय में एन0एच0 31 से सटे पश्चिम श्रवण मिस्त्री के घर से दक्षिण देवीसराय रोड तक पी0सी0सी0 एवं आर0सी0सी0 नाला निर्माण। (श्री अवधेश प्रसाद)	45.530	Rs. 40.224 lakh/ F2-01/2019- 20 dt. 20.03.2020	19.07.2020	22.765	22.765	22.765	Drain-1 = 213 m Drain-2 = 40 m Total - 253 m Road = 269 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	Drain1 = 0 m Drain2 = 0 m Total - 0.00 Road - 00 m	Drain1 = 175 m Drain2 = 105 m Total - 280.00 Road - 205 m	निधि की कमी।

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	वार्ड नं०-44 संतोष जी के नवनिर्मित घर से कैलाश जी के दुकान होते हुए प्रा० वि० मेहरपर तक एवं विलास जी के खेत भगीरथ जी के घर होकर कारगिल बस स्टैंड तक पथ एवं क्रॉस ड्रेनेज निर्माण कार्य। (श्रीमती विनिता देवी)	75.960	Rs. 68.826 lakh/ F2-03/2019-20 20.03.2020	19.09.2020	37.980	34.891	37.891	Road = 803 m Culvert = 10 nos, Length = 48 m	Road - 583.38 m Culvert - 9 No.	Road - 00 m Culvert - 00	Road - 583.38 m Culvert - 9 No. work completed	निधि की कमी।
List of Project Nawada District.												
1	नगर परिषद, नवादा क्षेत्रान्तर्गत नवादा बस स्टैंड का निर्माण	पुनरीक्षित प्रशासनिक स्वीकृति-7.27 करोड़, ज्ञापक-463, दिनांक-03.02.2020 राशि-4.00 करोड़ पत्रांक-78, दिनांक-19.11.14	अनुपूरक एकरारित राशि-68011486 राशि-2.98 करोड़ दिनांक-15.06.15	28.08.2020	6.33	6.31	6.31	Construction of Bus Terminal	Bus terminal-100% Drive way-100% Tube well-100% PHE work-100 % Ducking way-COMPLETED Car parking completed Boundary wall-completed Delux toilet-work in progress	Docking way-completed Delux Toilet-Work in progress Car parking-Completed Land scaping-work in progress	Bus terminal-100 % Tube well-100% Boundary wall-90% Docking way-completed Hih mass Light Installation work completed Delux toilet-work in progress Carparking-completed	-
List of Project Banka District.												
1	नगर परिषद बांका अन्तर्गत वार्ड सं०-01 में प्राथमिक विद्यालय, पथरा से काली स्थान तक पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री आनंद कुमार	0.8939584 07/27-09-2018	18-08-2020 and 0.7626408	17-02-2020	0.4469792 (in Cr.)	0.2180149		पी०सी०सी० पथ निर्माण कार्य।	पथ के फलैक में ब्रिक वर्क कार्य पूर्ण एवं 450 फीट में पी०सी०सी० कार्य पूर्ण। शेष कार्य प्रगति पर।	250 फीट में पी.सी.सी. कार्य पूर्ण। शेष कार्य प्रगति पर।	पथ के फलैक में ब्रिक वर्क कार्य पूर्ण एवं 650 फीट में पी.सी.सी. कार्य पूर्ण। शेष कार्य प्रगति पर।	-
2	नगर परिषद बांका अन्तर्गत वार्ड नं०-09 करहरिया रोड में स्व० कमल किशोर सिन्हा के घर से करहरिया पुल के आगे तक आर०सी०सी० नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री पुरेन्द कुमार रजक	0.1412 07/27-09-2018	22.05.2020 and 0.09876	21.09.2020	0.0706 Cr,	0.0559656		पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।	60 मीटर नाला निर्माण कार्य पूर्ण, शेष प्रगति पर। पी.सी.सी. पथ निर्माण कार्य पूर्ण।	पी०सी०सी० पथ एवं नाला निर्माण कार्य।	कार्य पूर्ण।	-

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
3	नगर परिषद् बांका अन्तर्गत वार्ड नं०-11 सरकारी बस स्टैण्ड के पीछे प्रताप यादव के घर से ठाकुर कम्पाउण्डर के घर तक एवं प्रवीण यादव के घर से बबलू सिंह के घर तक आर०सी०सी० नाला एवं पी०सी०सी० सड़क निर्माण कार्य। संवेदक-श्री निहाल रंजन	0.1462 07/27-09-2018	12.05.2020 and 0.13158	11.09.2020	0.0731 Cr	0.0450496 Cr	-	पी०सी०सी० पथ एवं आर०सी०सी० नाला निर्माण कार्य।	साईडवाल 50 मीटर, आर.सी.सी नाला 50 मीटर एवं पी सी सी पथ 50 मीटर पूर्ण, शेष कार्य प्रगति पर है।	नाला निर्माण कार्य प्रगति पर। नाला एवं पी.सी.सी पथ निर्माण कार्य।	कार्य पूर्ण।	-

List of Project Bhagalpur District.

1	सुलतानगंज नगर परिषद् अन्तर्गत कृष्णानन्द उच्च विद्यालय मैदान स्थित स्टेडियम का जीर्णोद्धार, नाला एवं दक्षिण चहारदीवारी निर्माण कार्य। संवेदक-श्री राजीव रंजन	0.69139 309/30.03.16						चहारदीवारी, नाला एवं फुटपाथ का निर्माण कार्य				निधि की कमी।
2	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-05 में साहेब पंडित के घर से बलिदानी दुर्गा स्थान चौक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री सुमन कुमार	0.24852 66/09.01.020 19	date- 28.07.2020 Rs- 0.2307967	19.02.2021				पी०सी०सी० पथ निर्माण कार्य।	सोलिंग एवं पी.सी.सी कार्य प्रगति में।	सोलिंग कार्य पूर्ण पी.सी.सी कार्य प्रगति पर।	सोलिंग कार्य पूर्ण पी.सी.सी कार्य प्रगति पर।	-
3	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-11 में प्रकाश यादव के घर से सुरेश शर्मा के घर तक एवं राजेन्द्र सिंह के घर से घुरी साह के घर तक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.020 19	date- 28.07.2020 Rs- 0.2480887	19.02.2021				पी०सी०सी० पथ निर्माण कार्य।	मिट्टी भराई कार्य पूर्ण।	सोलिंग कार्य प्रगति पर।	सोलिंग कार्य प्रगति पर।	-
4	नवगछिया नगर पंचायत अन्तर्गत वार्ड नं०-17 में मन्नु चौधरी के घर से पंकज रजक के घर होते हुए प्रदुमण चौधरी के घर तक पी०सी०सी० पथ निर्माण कार्य। संवेदक-श्री प्रेम सागर	0.24852 66/09.01.020 19	date- 28.07.2020 Rs- 0.2466256	19.02.2021				पी०सी०सी० पथ निर्माण कार्य।	220 मीटर मलें पी०सी०सी० कार्य पूर्ण शेष प्रगति में।	पी०सी०सी० कार्य पूर्ण।	पी०सी०सी० कार्य पूर्ण।	-

List of Project Lakhisarai District.

1	नगर परिषद् लखीसराय अन्तर्गत वार्ड नं०-06 में मीरा देवी से अनुप साह बटोरन मंडल से विशुनदेव यादव तक पी०सी०सी० पथ एवं नाला निर्माण कार्य।	0.1547 Ref no 161 Date 27.09.2018	0.1474 Date 16.08.2019	15.02.2020	0.10000	0	0.00	(i) P.C.C Road (ii) Drain work	Drain work completed		Work Completed	निधि की कमी।
---	--	---	---------------------------	------------	---------	---	------	-----------------------------------	----------------------	--	----------------	--------------

h

SI No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
2	नगर परिषद लखीसराय अन्तर्गत वार्ड सं०-६ में फफीरा भगत से चीव भगत एवं रामजी साव से सरयुग मंडल तक पी०सी०सी० पथ एवं नाली निर्माण कार्य।	0.2075 Ref no.161 Date 27.09.2018	0.1974 Date 16.08.2019	15.02.2020	0.100000	0	0.00	(i) P.C.C Road (ii) Drain work	Drain work completed.		Work Completed	निधि की कमी।
3	लखीसराय नगर परिषद के अन्तर्गत वार्ड सं०-६ में पदार्थ साव से लेकर जवाहर मंडल तक आर०सी०सी० नाला निर्माण कार्य।	0.2084 Ref 160 Date 27.03.218	0.1983 Date 16.08.2019	15.02.2020	0.1042	0.1042	0.00	(ii) Drain work with Cover	Drain work completed		Work Completed	निधि की कमी।
4	नगर परिषद लखीसराय के प्रशासनिक भवन का निर्माण कार्य	311.29 Letter No.- Date - T.S. Rs. 285.214 Letter No.- Date -	2.1966 date 26.06.18	25.12.2019	2.2914	0.3819579	0	Buidling work		Foundation work completed.	Work in progress.	-
5	बड़हिया नगर पंचायत के बड़हिया सिमांत से जगदम्बा स्थान होत हुए श्री कृष्ण चौक तक आर० सी० सी० नाला एवं स्लैब का निर्माण कार्य।	0.4827 Ref.no. 64 Date 27.09.2018	0.4131 Date 14.10.2019	13.04.2020		0	0.00	(i) P.C.C Road (ii) Drain work-316m	200 m Drain and Slab work completed.		60 % Work Completed	निधि की कमी।
6	वार्ड नं० 01 में एन० एच० 80 जगदम्बा मील मोड़ से भाया कौशल बाबू के फुलवाड़ी होते हुए सागर अमीन के बस्थान तक आर०सी०सी० नाला एवं पथ का निर्माण कार्य।	0.9180 Ref No.64 Date 27.04.2017	0.874 Date 19.11.2019	18.08.2020		0	0.00	(i) P.C.C Road (ii) Drain work-488m	Drain work completed.		50 % Work Completed	निधि की कमी।
7	बड़हिया नगर पंचायत में प्रशासनिक भवन से सीताराम सिंह के घर होते हुए नागवती स्थान तक आर०सी०सी० नाला निर्माण कार्य।	0.5420 Ref No.64 Date 27.09.2018	0.516 Date 14.10.2019	13.07.2020		0	0.00	(ii) Drain work with Cover -755m	300 m Drain work completed.		80 % Work Completed	निधि की कमी।
8	नगर पंचायत बड़हिया में बायपास मोड़ नगर पंचायत बड़हिया कार्यालय के निकट थाना होते हुए सरोज सिंह के घर होते हुए इन्दुपुर दुर्गस्थान होते हुए चुहरचक पुल तक नाला निर्माण कार्य।	0.8645 Ref No.64 Date 27.09.2018	0.7409 Date 19.11.2019	18.08.2020		0	0.00	(ii) Drain work with Cover -1048m	कार्य प्रगति पर।		40 % Work Completed	निधि की कमी।

✓

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
9	पंचमहला से बी0एन0एम0 कॉलेज तक बाईपास सड़क का निर्माण कार्य।	0.2786 Ref No.07 Date 27.09.2018	2.5426 Date 19.11.2019	18.08.2020		0	0.00	(i)Earth work (ii)G.S.B (iii) P.C.C Road	(i)Earth work completed.		20 % Work Completed	निधि की कमी।
10	महिला विद्यालय के पास पार्क का निर्माण कार्य।	0.9199 Ref no.07 Date 27.09.2018	0.7801 Date 18.08.2020	5/17/2021		0	0.00	(i) Civil work & Land Scape. (ii) Earth Filling (iii) Counter Room	मिट्टी भराई का कार्य प्रगति पर।			निधि की कमी।
List of Project Sheikhpura District.												
1	नगर परिषद् शेखपुरा अन्तर्गत श्यामा सरोवर पार्क परिसर में ह्यूम पाईप का निर्माण कार्य एवं पार्क का सौन्दर्यीकरण कार्य	219.14673 Cr. Letter no.-07 dt. 27.09.18	1.6974 Date 19.09.2020	18.07.2021	0	0	-	i) Hume Pipe Drainage work ii) Renovation of Park iii) Parking & Paver Block soiling work.				निधि की कमी।
2	नगर परिषद् बरबीघा अन्तर्गत एन0एच0-82में मोर से पूरब होते हुए बरबीघा शेखपुरा रोड तक पथ निर्माण कार्य।	112.77500 Cr. Letter no.- 07 dt. 27.09.18	0.9476 Date 27.05.2020	26.11.2020	0	0	-	i) GSB ii) WMM, iii) BM & SDBC	Earth Work completed.	GSB & WMM work completed		निधि की कमी।

52

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
List of Project Munger District.												
1	नगर निगम मुंगेर क्षेत्रान्तर्गत राजा रानी तालाब का सौंदर्यीकरण	7.52	6.15	05.03.2019	3.68 Date 17.08.2019	3.68	No	i) Boundry wall work ii) Renovation of Park iii) Pathway iv) Steps & Pergola v) Cover Sitting Place	1. Rest ghat(1 No) completed 2. Raised lawn work 70 % is completed 3. Slop portion of pond work completed 4. Earth filling work is almost done 5. 6 Nos of pargola is completed rest 1 nos in progress	Rest Ghat(1 No.) completed. 2- Raised lawn work 90 % is completed 3. Slop portion of pond work is completed 4. Earth filling work is almost done 5. Pargola work is completed. 6. 2 nos cover sitting place completed 7. Pathway work 250 mtr completed	Civil work 90% Completed	&

Sl No.	Name of Project Name of Contractor	AA&ES With Ref. & Date.	Agreement no./Agreement Value and date	AS per agreement Date of Completion	Fund Received (in Cr)	Fund Expenditure (in Cr)	UC Sent	Main Component	Component Wise Physical Progress.			Issue in Execution/Remarks
									UP to Previous month	During the month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13
2	नगर पंचायत हवेली खड़गपुर सद्मावना घाट के शेष भाग पर सीढ़ी घाट का निर्माण कार्य।	0.3927	0.3348 Date 06.06.2018	05.03.2019	0.3927 Date 10.12.2019	31.39	No	Ghat Work.	100%	0%	100%	&
3	नगर पंचायत हवेली खड़गपुर के पंचवदन स्थान के निकट तालाब में सीढ़ी घाट का निर्माण कार्य।	0.3509	0.315 Date 06.06.2018	05.03.2019	0.3509 Date 10.12.2019	11.2	No	Ghat Work.	50%	-	50%	&

Compiled as reported by respective Executive Engineers.

Assistant Engineer

TS to CE(South) Infra

Chief Engineer(South) Infra

Asian Development Bank (ADB)

Progress Report

**Bihar Urban Infrastructure Development
Corporation Ltd. Patna**

Month : February 2021

28/02/2021

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
1	Gaya Water Supply Phase - 1 Name of Contractor - M/S Shriram EPC Limited	Amount - 311.30 Letter No. - S25 Date - 28/03/2016	Amount - 311.78 (Contract Agreement Signed on 11/01/2018)	EPC - 25/09/2021 (Based on approved work program by DCM DSC revised with 30/06/2021) O/M - 25/03/2023	132.95	107.42 (Including Mobilisation Advance - 31.18, RCD Adv 17.13)	105.86 (Upto 31/12/2020)	(i) Distribution Network - 446 Km {Revised Qty. - 511.27 KM Out of HDPE - 347.63 KM & DI - 163.64 KM} (ii) Construction of New Reservoir - 05 nos. (iii) HSC - 75000 Nos. {Revised Qty. - 75779 Nos.} (iv) CSC - 05 Nos. & Control Room {Dandibagh} - 1 No. (v) GLSR - 03 Nos.	(i) Distribution Network:- 261.216 KM Pipe Laid (DI - 67.666 KM, HDPE - 193.550 KM) (ii) Road Restoration:- 72.994 KM Done. (ii) Construction of New Reservoir:- 05 Nos. in progress (Budhwa Mahadev, Mastalipur, Bhusunda Mela, Behind Delha PS & Joda Masjid). (iii) HSC:- 16217 nos. connection done & 4749 Nos. Water Meter connection done. (iv) CSC:- Work in progress at 05 locations i.e., Budhwa Mahadev, Bhusunda Mela, Delha, Nigam Store & Dandibagh. Control Room:- Pre-casting of slab for cable trench is completed. (v) GLSR:- Work in progress at 03 location i.e., Brahmyoni - 2 Nos. & Ramshilla - 1 No.	Pipe procured at site:- HDPE - 202.5 km out of 347.63 km & DI - 128 km out of 163.64 km (Total = 330.5 Km).
2	Gaya Water Supply Phase - 2 Name of Contractor - M/S Aqua Design India Pvt. Ltd. JV with Ramky Infrastructure Ltd.	Amount - 64.91 Letter No. - 595 Date - 28/03/2016	Amount - 62.04 (Contract Agreement Signed on 05/07/2017)	EPC - 28/02/2021 O/M - 28/02/2022	45.14	39.09 (Including RCD Adv 1.56)	39.09 (Upto 31/12/2020)	(i) GLSR - 01 No. (ii) CWR & Pump House - 01 No. (iii) Control Room - 05 Nos. (v) Rising Main - 17.050 KM (Revised Qty. - 15.132 KM) (v) Production Tubewell - 24 Nos. (Revised Qty. - 25 Nos.) {Note:- One No. Observation Tubewell has been converted in Production Tubewell at Govindpur}	(i) GLSR:- Water filling for hydrotest is completed. Grouting completed. (ii) CWR:- Internal painting & Grouting work completed. Pump House:- VT Pump installation work is in progress. (iii) Control Room:- Work in progress. (iv) Rising Main:- 14.49 KM DI pipe laid. (v) Production Tubewell:- Total 25 Nos. Boring work completed. Allied Electro-Mechanical work is in progress	DI Pipe procured at site:- 15.366 KM

02/02/2021

(Account Assistant PNC)

02/03/21
Accountant

02/03/2021
DPE, PMU

03/03/2021

ADB Projects

28/02/2021

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
								(vi) Observation Tubewell - 7 Nos. (Revised Qty. - 6 Nos.)	(vi) Observation Tubewell - 6 Nos. completed (i.e. ITI, Joda Masjid, Warish Nagar, Khiriyama & Kendui).	
								(vii) Operator Office (G+2) at ITI Campus - 01 No.	(vii) Operator Office :- Painting work for 1st & 2nd floor is in progress. Soak pit work is in progress. Flooring works of 2nd Floor is in progress.	
3	Bhagalpur Water Supply Project-1	Amount- 493.00 Letter No 1153 Date- 01-07-2013	For Pkg- 01 Amount - 25.15 (Contract Agreement Signed on 19/09/2020) For Pkg- 02 Amount - 101.80 (Contract Agreement Signed on 19/09/2020) For Pkg- 03 Amount - 101.55 (Contract Agreement Signed on 19/09/2020) For Pkg- 04 Amount - 33.76 (Contract Agreement Signed on 19/09/2020)	EPC - 23/06/2021 O/M - 23/06/2026 EPC - 23/03/2022 O/M - 22/03/2027 EPC - 23/03/2022 O/M - 22/03/2027 EPC - 23/06/2021 O/M - 22/06/2026	227.43	142.54	142.46 (upto 31/12/2020)	1) Tubewells - 23 nos. 2) Rising Main- 5750 m. 3) OHSR - 23 nos. 4) Distribution Network - 312.84 KM 5) HSC- 68200 Nos. 6) Refurbishment of Existing Water Treatment Plant O&M - 5 Yrs		1) BUIDCO decided for retender for all 4 packages. ADB accepted and give NOC for retendering. Notice for IFB issued vide letter no. NCB/11 on 13th April 2020. Last date of submission of Bid is 03 June 2020. Technical bid opened on 3/6/2020. TBER sent to ADB for NOC. Financial bid opened on 8/7/2020. Negotiation done on 22/7/2020. 2) PBG submitted by contractor on 27/08/2020. 3) Team mobilised & work started by contractor. 4) Hydro Geological Resistivity survey test completed. 5) Plumbing work is in progress at CSC building. 6) NDT test on existing structure and SBT for new construction has been done. 7) Pipe laying work is in progress. 8) Painting works are in progress.
4	Bhagalpur Water Supply Project-2 Name of Contractor- M/S VA Tech Wabag Limited.	Amount-253.57 Letter No 2010 Date 04-09-2017	Amount -277.59 (Contract Agreement Signed on 17/6/2020)	EPC - 13/12/2022 O/M - 01/07/2032	42.00	27.85 (1st Mob. Adv. 5% & 2nd Mob. Adv. 5%) and 1st RA Bill	23.79 (upto 31/12/2020)	1) WTP - 1 no. 2) Twin D Type Intake well - 141 MLD 3) Jackwell - 1 no. 4) Clear Water Reservoir- 9.1 ML 5) Transmission Main - 28.7 km		1) LOA issued to contractor vide letter no. 43 & dated 28/01/2020. 2) Team mobilised, Survey & Design work started at site by contractor. 3) Pre - execution activities is in progress i.e., Air & Noise sampling, Area Cleaning, DI pipe inspection, Obtaining labour license, Raw Water sampling. 5) Preparation of Plinth Beam progress at Guard Room & Staff Quarter. Construction of Sub-structure column in progress at Admin Building. 6) Steel work for footing in progress at Centrifugal building. 7) Reinforcement for footing in progress at Chemical Building.

[Signature]
03/02/2021

(Assistant Accounts POC)

[Signature]
03/03/21
Accountant

[Signature]
02/03/2021
DPE, PMU.

[Signature]
03/03/2021

ADB Projects

577

28/02/2021

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
5	Gaya Waste Water Project Phase 1	Amount-370.63 Letter No 1866 Date 11-08-2017						1) Sewerage network - 319.83 km 2) Property connection - 46647 nos. 3) Main holes - 13245 nos. 4) Intermediate pumping stations - 08 nos. 5) Main pumping stations - 01 nos. 6) Length of pumping main - 15.1 km 7) Sewerage main pumping station (SBR) - 30 MLD 8) Sewerage treatment plant - 30 MLD 9) Mechanical, Electrical works = 01 Lot		1) DPR prepared. 2) Approval of NOC on Bid document received from ADB for the floating of Tender. 3) Three NOC's of IPS is pending. 4) STP at Kandi NOC received through Department of Revenue and Land Reforms letter no. 804 dated. 15.09.17 5) NOC received on Bid Document from ADB on 17/01/19. 6) Tender will publish after sanction of Loan proposal from ADB which is under process.
6	Gaya Waste Water Project Phase 2									1) DPR of Gaya Waste Water Project (Eastern Part) submitted by DSC on 24/01/19. Technical Approval done on 23/02/19 for Rs. 173.86 Cr & one technically approved copy send to UD&HD. 2) Land NOC for STP (Manpur) received vide letter no. 2710 dated 25/08/2018. 3) Out of 06 nos. SPS land, 01 no. SPS land NOC received. 4) Tender will publish after sanction of Loan proposal from ADB which is under process.

[Signature]
02/02/2021
(Accounts Assistant PMC)

[Signature]
02/03/21
Accountant

[Signature]
02/02/2021
DPE/PMC

[Signature]
03/03/2021

ADB Projects

576

28/02/2021

Sl no.	Name of Project & Name of Contractor	AA with Ref. & date (Rs in cr.)	Agreement Value (Rs in cr.)	As per agreement date of completion	Fund Received (Rs in cr.)	Financial Progress (Rs in cr.)	UC Sent (Rs in cr.)	Main Components	Component Wise Physical Progress	Issue in Execution/ Remarks
7	Muzaffarpur Water Supply Project							1) Tube well - 30 nos. (at different locations) 2) Observation well - 06 nos. (at different locations). 3) Distribution Network-527 km 4) House Service Connection - 69039 nos. 5) Rising Main - 18.67 km (DI K-9 pipes). 6) Over Head Tank - 16 nos. 7) Refurbishment of Existing Tube well - 20 nos. (at different locations). 8) Refurbishment of Existing Pump house - 13 nos. 9) New pump house - 30 nos. 10) Valve Chamber - 1110 nos. 11) Public Stand Post-200 nos. 12) Customer Service Center (G+3 Storey) - 01 no. 13) Mechanical Work - 01 job (Submersible Pump - 50 nos.) 14) Electrical Work - 01 job 15) Instrumentation of SCADA system - 01 no.		1) Based on comments received from PS UD & HD during finalization of Muzaffarpur Water Supply DPR on 15/11/18. Revised DPR & cost estimate has been prepared & sent to UD&HD on 22/02/19 after Technical Approval on 11/02/19. 2) Land for Over Head Tanks & Pump Rooms identified & sent to DM Muzaffarpur for allotment vide letter no. 2559 dated 21/05/19. 3) Project funding proposal from ADB is under process.
8	Patna Water Supply Project									1) DPR बनाने हेतु Consultant द्वारा Survey एवं जलसंधारण निर्माण हेतु मूखण्ड घयन का कार्य किया जा रहा है तथा पटना जलापूर्ति का PPR/DPR नगर निगम, पटना के द्वारा ADB Consultant BUIDCo के सहयोग से बनाया जा रहा है। विदित है कि पटना जलापूर्ति योजना का क्रियान्वयन पटना नगर निगम द्वारा किया जाना है। PPR नगर निगम पटना को दिनांक 13-09-2018 को संपन्न किया जा चुका है। 2) Loan proposal from ADB is under process. 3) Based on meeting dated 10.10.2019 held under the chairmanship of Chief Secretary, Patna Water supply project has been split into 3 phases and accordingly Phase-1 DPR has been prepared amounting to Rs. 758.77 Cr. 4) For Administrative Approval DPR has been sent to UD&HD for approval on 09/01/2020.

[Signature]
 02/03/2021
 Account Assistant PMU
 02/03/2021
 DPE, PMU