

# **BIHAR URBAN INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA**

**Name of Work :** Supply and construction of Community Toilets & Public Toilet for Ladies, Gents and children with prefabricated materials using Prefabricated Technology of “Continuous PUF Sandwich Panel fixed to Tubular Steel Frame” FOR URBAN LOCAL BODIES IN BIHAR.

**Ref. NIT No :** BUIDCo/SIU-1/Yo-42/16-83, Date-15.11.2016

## **Addendum-1**

<b>S. No.</b>	<b>Description of items clause no. / page no.</b>	<b>As per RFP</b>	<b>To be read As</b>
1	Sizes mentioned in drawing and specification. Volume 2 of 3 Schedule of Supply, page no.3 & 22	Sizes for following types of Toilets (i) 6 Seater Toilet - 5.0 X 3.0 X 2.4 m (ii) 9 seater Toilet - 5.0 X 3.0 X 2.4m (iii) 12 Seater Toilet - 5.0 X 3.0 X 2.4m	The Sizes Mentioned on the Drawings to be followed (i) 6 Seater Toilet - 6.0 X 1.5 X 2.2/2.3m (ii) 9 seater Toilet - 5.0 X 3.2 X 2.4m (iii) 12 Seater Toilet - 6.0 X 3.0 X 2.4m
2	Specification of roof: Thickness given in tender documents is not sufficient and also only one manufacture is available to the best of our information. We request for 30mm corrugated roof panel at valley, which is universally use at all government departments. Even BCD and BSEIDC are using the same in Bihar for DRCC and SDC Project. Volume 2 of 3 Schedule of Supply, page no.3	20 MM	30 MM
3	PCC below Gully Pit only 50 mm thick, thickness may not be sufficient. (Page no18 Volume- 2 of 3 Schedule of Supply)	50 MM	75 mm thick PCC is provided and it is also shown in drawing.
4	PCC below Inspection chamber also 50 mm thick, is this thickness OK. (Page no 19 Volume -2 of 3 Schedule of Supply)	50 MM	75 mm thick PCC is provided and it is also shown in drawing
5	Eligibility Criteria	Mentioned in RFP Volume 1 of 3 (Page no-11 to 15)	The Agency/Contractor either directly or through their principal should have executed similar work of Prefab Toilet with continuous sandwich panel technology as turnkey projects for at least 50 Lacs for OEMs or 25 Lacs for authorised dealer in a period not exceeding three years as on 31.03.2016. Similar work shall mean construction of Prefab toilets using Prefabricated Technology by “Continuous PUF Sandwich Panel fixed to Tubular Steel Frame”

**Chief General Manager**  
BUIDCo, Patna